To: CHAIR AND COMMISSIONERS

SUSAN BRANSEN

Executive Director

| CTC Meeting: | August 15-16, 2018 |
|-----------------|--|
| Reference No.: | 4.19 Action |
| Published Date: | August 3, 2018 |
| Prepared By: | Teri Anderson Assistant Deputy Director |

Subject: APPROVAL OF THE PROPOSITION 1B SEMI-ANNUAL STATUS REPORT

ISSUE:

From:

Should the California Transportation Commission (Commission) approve the attached Proposition 1B Semi-Annual Status Report for submittal to the Department of Finance?

RECOMMENDATION:

Staff recommends the Commission approve the attached Proposition 1B Semi-Annual Status Report for submittal to the Department of Finance.

BACKGROUND:

Senate Bill 88 (Chapter 181, Statutes of 2007) designates the Commission as the administrative agency for the Proposition 1B funded Corridor Mobility Improvement Account, State Route 99 Corridor Account, Trade Corridor Improvement Fund, State & Local Partnership Program, Local Bridge Seismic Retrofit Account, Highway Railroad Crossing Safety Account, and Traffic Light Synchronization Program (collectively Proposition 1B Programs). As the administrative agency, the Commission is required to report on a semi-annual basis to the Department of Finance on the progress of the projects in these Proposition 1B Programs. The purpose of the report is to ensure that the projects are executed in a timely manner and within the approved scope and budget.

The Proposition 1B Semi-Annual Status Report and the Commission's Annual Report to the Legislature, issued in December, provide the reports mandated by Senate Bill 88.

Attached is the proposed Proposition 1B Semi-Annual Status Report. Upon Commission approval, the Proposition 1B Semi-Annual Status Report and the latest Proposition 1B Quarterly Report presented at the June 2018 Commission meeting will be submitted to the Department of Finance via the attached transmittal letter.

Reference No.: 4.19 August 15-16, 2018 Page 2 of 2

Attachments:

- Attachment A: Proposition 1B Semi-Annual Status Report
- Attachment B: Proposition 1B Quarterly Reports
- Attachment C: Commission Transmittal Letter of Proposition 1B Semi-Annual Report to the Department of Finance (Draft)



CALIFORNIA TRANSPORTATION COMMISSION

Proposition IB Highway Safety, Traffic Reduction, Air Quality and Port Security Bond Act of 2006

> Semi-Annual Status Report June 30, 2018

TABLE OF CONTENTS

Contents

| BACKGROUND | . 3 |
|--|-----|
| CLOSE-OUT PHASE | . 3 |
| PROGRAM SPECIFIC UPDATES | . 4 |
| Corridor Mobility Improvement Account | . 4 |
| State Route 99 Corridor Account | . 5 |
| Trade Corridors Improvement Fund | . 6 |
| Highway-Railroad Crossing Safety Account | . 9 |
| Public Transportation Modernization, Improvement, and Service Enhancement Account | 10 |
| Local Bridge Seismic Retrofit Account1 | 11 |
| State-Local Partnership Program Account1 | 13 |
| State Transportation Improvement Program (STIP) Augmentation | 13 |
| State Highway Operation and Protection Program (SHOPP) Augmentation | 13 |
| ACCOUNTABILITY | 14 |

CALIFORNIA TRANSPORTATION COMMISSION

Proposition IB Highway Safety, Traffic Reduction, Air Quality and Port Security Bond Act of 2006

Semi-Annual Status Report June 30, 2018

BACKGROUND

Proposition 1B, approved by the voters in November 2006, authorized the issuance of \$19.925 billion in state general obligation bonds with \$12.025 billion to be programmed and allocated by the California Transportation Commission (Commission) for specific transportation programs intended to relieve congestion, facilitate goods movement, improve air quality, and enhance the safety of the state's transportation system. These transportation programs include the Corridor Mobility Improvement Account; State Route 99 Corridor Account; Trade Corridors Improvement Fund; State-Local Partnership Program; Local Bridge Seismic Retrofit Account; Highway- Railroad Crossing Safety Account; Public Transportation Modernization, Improvement, and Service Enhancement Account (PTMISEA); Traffic Light Synchronization Program; and the augmentation of the existing State Transportation Improvement Program (STIP) and the State Highway Operation and Protection Program (SHOPP) (collectively Proposition 1B Programs). Consistent with the requirements of Proposition 1B, with the exception of the PTMISEA, the Commission programs and allocates bond funds in each of the above-mentioned programs.

CLOSE-OUT PHASE

As of June 30, 2018, the Commission allocated \$11.69 billion of the \$12.025 billion in bond funds programmed under its purview. With almost all Proposition 1B funds allocated, and most of the allocated projects either constructed or finishing construction, the Commission continues to monitor progress of the projects through the close-out phase of the program. As projects are completed, the Commission is working with Caltrans and project sponsors to determine the degree to which benefits identified at the time of programming have been achieved. Although, for many of the projects, the benefits will not be immediately identifiable, the Commission will continue to monitor and require that project sponsors report the benefits achieved over time. In addition, the Commission continues to consult with Caltrans, to ensure that the annual Caltrans audit plan encompasses bond funded projects. Status reports for Proposition 1B programs and projects can be found at http://www.bondaccountability.dot.ca.gov/bondacc/.

¹For more information on the success of the program, see the Commission's report, "Proposition 1B: Promises Made, Promises Kept"; http://www.catc.ca.gov/1baccount/Proposition_1B_Report_9-2-15.pdf.

PROGRAM SPECIFIC UPDATES

Corridor Mobility Improvement Account

Proposition 1B authorized \$4.5 billion in general obligation bond proceeds to be deposited in the Corridor Mobility Improvement Account (CMIA). Funds in the CMIA are available for performance improvements on the state highway system, or major local access routes to the state highway system, that relieve congestion by expanding capacity, enhancing operations, or otherwise improving travel times within high-congested travel corridors.

As of June 30, 2018, \$4.48 billion has been allocated to 129 CMIA projects. The remaining \$23 million consists of \$20 million reserved for bond administration and \$3 million in project construction savings. Of the 129 allocated projects 117 projects have been completed and 12 projects remain under construction. In FY 2017-18, two construction projects totaling \$94.17 million were completed. The table below provides the summary of the allocated CMIA projects, projects under construction, and projects completed by fiscal year.

| | | All | ocated CMI | A Pr | ojects | Р | roje | cts Under C | onst | ruction | | | Complet | ed I | Projects | |
|--------|-----|-----|------------|------|----------|----|------|-------------|------|----------|-----|----|------------|------|----------|------|
| Fiscal | | | Total | | CMIA | | | Total | | CMIA | | | Total | | CMIA | # |
| Year | # | Pr | oject Cost | | Funds | # | Pr | oject Cost | | Funds | # | Pr | oject Cost | | Funds | FDRs |
| 07-08 | 11 | \$ | 1,049.27 | \$ | 663.60 | | | | | | | | | | | |
| 08-09 | 17 | \$ | 2,610.88 | \$ | 1,153.51 | 1 | \$ | 1,137.70 | \$ | 730.00 | | | | | | |
| 09-10 | 18 | \$ | 960.38 | \$ | 437.88 | | | | | | 4 | \$ | 205.78 | \$ | 60.11 | 4 |
| 10-11 | 14 | \$ | 927.12 | \$ | 115.81 | | | | | | 8 | \$ | 373.70 | \$ | 182.58 | 8 |
| 11-12 | 63 | \$ | 4,137.14 | \$ | 2,015.61 | 6 | \$ | 1,183.14 | \$ | 374.10 | 8 | \$ | 437.03 | \$ | 273.97 | 8 |
| 12-13 | 6 | \$ | 2,681.01 | \$ | 90.56 | 5 | \$ | 2,355.64 | \$ | 153.66 | 19 | \$ | 917.02 | \$ | 402.89 | 18 |
| 13-14 | | | | | | | | | | | 19 | \$ | 968.58 | \$ | 395.28 | 18 |
| 14-15 | | | | | | | | | | | 19 | \$ | 1,575.73 | \$ | 581.34 | 15 |
| 15-16 | | | | | | | | | | | 27 | \$ | 1,716.88 | \$ | 701.98 | 8 |
| 16-17 | | | | | | | | | | | 11 | \$ | 1,239.57 | \$ | 526.90 | 1 |
| 17-18 | | | | | | | | | | | 2 | \$ | 255.04 | \$ | 94.17 | 0 |
| Total | 129 | \$ | 12,365.79 | Ś | 4,476.97 | 12 | \$ | 4,676.48 | ¢ | 1,257.76 | 117 | Ś | 7,689.32 | \$ | 3,219.21 | 80 |

after construction contracts are accepted. This report reflects the available data as of June 30, 2018. Figures may not sum up due to rounding.

State Route 99 Corridor Account

Proposition 1B authorized \$1 billion in general obligation bond proceeds to be deposited in the State Route 99 (SR-99) Account. Funds in the SR-99 Account may be used for safety, operational enhancement, rehabilitation, or capacity improvement projects on the SR-99 corridor. The corridor traverses approximately 400 miles of the state's central valley. The Commission programmed 24 SR-99 corridor projects. Some of the corridor projects are constructed in stages, thus resulting in 28 individual project segments. Including non-bond fund sources, the SR-99 corridor projects are valued at more than \$1.35 billion.

As of June 30, 2018, \$961.9 million has been allocated to 28 SR-99 projects. The remaining \$38.1 million consists of \$6.1 million reserved for bond administration and \$32 million in project construction savings. Caltrans expects to deliver two additional SR-99 projects in FY 2018-19 that will use the \$32 million in project savings. Of the 28 allocated construction projects, 27 projects have been completed and one project remains under construction. In FY 2017-18, two construction projects totaling \$165.7 million were completed. The table below shows the summary of the allocated SR-99 projects, projects under construction, and projects completed by fiscal year.

| | | Allo | ocated SR-9 | 9 Pr | ojects | P | roje | cts Under C | ons | truction | | | Complet | ed I | Projects | |
|----------------|----|------|---------------------|------|----------------|---|------|---------------------|-----|----------------|----|----|---------------------|------|----------------|-----------|
| Fiscal Year | # | Pro | Total oject Cost | | SR-99 Funds | # | Pr | Total oject Cost | | SR-99 Funds | # | Pr | Total oject Cost | | SR-99 Funds | # FDRs |
| 07-08 | | | • | | | | | | | | | | • | | | |
| 08-09 | | | | | | | | | | | | | | | | |
| 09-10 | 5 | \$ | 187.93 | \$ | 168.01 | | | | | | | | | | | |
| 10-11 | 1 | \$ | 38.35 | \$ | 20.97 | | | | | | | | | | | |
| 11-12 | 15 | \$ | 935.84 | \$ | 657.36 | | | | | | 1 | \$ | 22.31 | \$ | 22.31 | 1 |
| 12-13 | 4 | \$ | 86.99 | \$ | 61.63 | | | | | | 2 | \$ | 15.02 | \$ | 10.51 | 2 |
| 13-14 | 2 | \$ | 95.60 | \$ | 48.63 | | | | | | 1 | \$ | 32.47 | \$ | 18.53 | 1 |
| 14-15 | | | | | | | | | | | 8 | \$ | 339.88 | \$ | 258.70 | 6 |
| 15-16 | | | | | | | | | | | 10 | \$ | 547.35 | \$ | 387.79 | 3 |
| 16-17 | | | | | | | | | | | 3 | \$ | 130.38 | \$ | 93.10 | 5 |
| 17-18 | 1 | \$ | 7.10 | \$ | 5.30 | 1 | \$ | 7.10 | \$ | 5.30 | 2 | \$ | 257.31 | \$ | 165.66 | 1 |
| Total | 28 | \$ | 1,351.81 | \$ | 961.89 | 1 | \$ | 7.10 | \$ | 5.30 | 27 | \$ | 1,344.72 | \$ | 956.59 | 19 |

SR-99 Program Projects and Dollars by FY of Allocation (millions)

Trade Corridors Improvement Fund

Proposition 1B authorized \$2 billion in general obligation bond proceeds to be deposited in the Trade Corridors Improvement Fund (TCIF). Funds in the TCIF are available for allocation to California infrastructure improvements along federally designated "Trade Corridors of National Significance" or along other corridors that have a high volume of freight movement. TCIF funds may be used for highway capacity and operational improvements to more efficiently accommodate the movement of freight from seaports, land ports of entry and airports to warehousing and distribution centers; for freight rail improvements to move goods from seaports and land ports of entry to warehousing and distribution centers throughout California; truck corridor improvements to enhance goods movement between California and Mexico. Proposition 1B requires that the Commission allocate funds on projects that improve trade corridor mobility while reducing diesel particulate and other pollutant emissions.

The Commission proposed a strategy to increase TCIF funding by moving \$500 million from the State Highway Account (via the SHOPP Program) to fund State-level priorities that are critical to goods movement. This strategy was subsequently codified in AB 268 (Committee on Budget, Chapter 756, Statutes of 2008).

As of June 30, 2018, 101 projects have been programmed in the TCIF program totaling \$2.44 billion and \$2.43 billion has been allocated to 98 projects. Three projects programmed at \$19.3 million remain unallocated. The remaining \$55.3 million consists of \$47.4 million reserved for bond administration and \$7.9 million in project construction savings.

Of the 98 allocated projects, 66 projects totaling \$1.21 billion have been completed and 32 projects totaling \$1.22 billion are under construction. In FY 2017-18, eight projects totaling \$178.84 million were completed. The table on page 7 provides the summary of the programmed and allocated TCIF projects, projects under construction, and projects completed by fiscal year.

| | | Al | located TCIF | Pro | ojects | P | roje | cts Under C | onst | truction | | | Complet | ed P | rojects | |
|----------------|----|------------------|---------------------|-----|---------------|----|------|---------------------------------------|------|---------------|----|----|---------------------|------|---------------|----------|
| Fiscal Year | # | Pr | Total oject Cost | | TCIF Funds | # | Pr | Total oject Cost | | TCIF Funds | # | Pr | Total oject Cost | | TCIF Funds | # FDR |
| 07-08 | 1 | \$ | 33.00 | \$ | 4.95 | | | · · · · · · · · · · · · · · · · · · · | | | | | | | | |
| 08-09 | 4 | \$ | 237.97 | \$ | 108.12 | | | | | | | | | \$ | - | |
| 09-10 | 2 | 2 \$ 84.38 \$ 25 | | | 25.27 | | | | | | 2 | \$ | 33.00 | \$ | 4.95 | 1 |
| 10-11 | 8 | \$ | 1,714.61 | \$ | 466.86 | | | | | | | | | \$ | - | |
| 11-12 | 19 | \$ | 1,496.93 | \$ | 562.01 | 1 | \$ | 15.00 | \$ | 7.20 | 2 | \$ | 45.87 | \$ | 17.04 | 2 |
| 12-13 | 25 | \$ | 2,453.05 | \$ | 778.94 | 3 | \$ | 1,984.96 | \$ | 544.02 | 2 | \$ | 120.55 | \$ | 60.41 | 2 |
| 13-14 | 14 | \$ | 880.23 | \$ | 333.71 | 9 | \$ | 1,587.50 | \$ | 487.34 | 5 | \$ | 255.15 | \$ | 121.07 | 3 |
| 14-15 | 8 | \$ | 83.69 | \$ | 42.95 | 3 | \$ | 196.81 | \$ | 87.80 | 14 | \$ | 633.29 | \$ | 189.22 | 4 |
| 15-16 | 9 | \$ | 382.55 | \$ | 63.34 | 3 | \$ | 159.60 | \$ | 37.92 | 14 | \$ | 543.46 | \$ | 188.04 | 6 |
| 16-17 | 3 | \$ | 1,686.63 | \$ | 24.23 | 5 | \$ | 1,586.94 | \$ | 16.81 | 19 | \$ | 1,111.99 | \$ | 446.25 | 6 |
| 17-18 | 5 | \$ | 957.42 | \$ | 15.09 | 8 | \$ | 1,236.63 | \$ | 38.55 | 8 | \$ | 499.71 | \$ | 178.84 | 5 |
| Total | 98 | \$ | 10,010.46 | \$ | 2,425.47 | 32 | \$ | 6,767.44 | \$ | 1,219.64 | 66 | \$ | 3,243.02 | \$ | 1,205.83 | 29 |

Traffic Light Synchronization Program

Proposition 1B authorized \$250 million in general obligation bond proceeds for the Traffic Light Synchronization Program (TLSP). The TLSP is a program for traffic light synchronization or other technology-based improvements to safely operate and effectively manage capacity of local streets and roads.

SB 88 (Chapter 181, Statutes of 2007) directed that \$150 million from the TLSP be allocated to the City of Los Angeles for upgrading and installing traffic signal synchronization within its jurisdiction. SB 88 also designated the Commission as the administrative agency responsible for adopting guidelines and programming funds for the TLSP program.

The Commission programmed 22 traffic light synchronization projects for the City of Los Angeles and 59 traffic light synchronization projects for agencies other than the City of Los Angeles for a total of 81 TLSP projects.

As of June 30, 2018, \$242.27 million has been allocated to 81 TLSP projects. The remaining \$7.73 million consists of \$5 million reserved for bond administration and \$2.73 million in project construction savings. Caltrans is working with agencies to identify projects that can utilize these savings. Of the 81 allocated projects, 77 projects have been completed and four remain in construction. In FY 2017-18 four projects totaling \$29.1 million were completed. The table below shows the summary of the programmed and allocated TLSP projects, projects under construction, and projects completed by fiscal year.

| | | Allo | cated TLSF | P Pro | ojects | Pr | ojects | s with Con Construc | | ts Under | F | rojeo | ts with Co: Acc | | uction Contr ed | act |
|--------|----|------|------------|-------|--------|----|--------|------------------------|----|----------|----|-------|--------------------|----|--------------------|------|
| Fiscal | | | Total | | TLSP | | | Total | | TLSP | | | Total | | TLSP | # |
| Year | # | Pro | ject Cost | | Funds | # | Proj | ject Cost | | Funds | # | Pro | ject Cost | | Funds | FDRs |
| 07-08 | 0 | \$ | - | \$ | - | | | | | | 0 | \$ | - | \$ | - | 0 |
| 08-09 | 38 | \$ | 69.47 | \$ | 61.34 | | | | | | 4 | \$ | 1.33 | \$ | 0.66 | 3 |
| 09-10 | 17 | \$ | 65.11 | \$ | 42.72 | | | | | | 14 | \$ | 7.26 | \$ | 4.96 | 11 |
| 10-11 | 6 | \$ | 65.82 | \$ | 6.19 | 1 | \$ | 25.62 | \$ | 18.72 | 16 | \$ | 15.06 | \$ | 11.20 | 14 |
| 11-12 | 12 | \$ | 49.95 | \$ | 38.63 | | | | | | 7 | \$ | 30.16 | \$ | 19.39 | 7 |
| 12-13 | 1 | \$ | 35.35 | \$ | 6.80 | | | | | | 16 | \$ | 67.77 | \$ | 50.98 | 11 |
| 13-14 | 3 | \$ | 13.71 | \$ | 11.82 | | | | | | 7 | \$ | 45.01 | \$ | 34.93 | 5 |
| 14-15 | 3 | \$ | 24.58 | \$ | 13.54 | 1 | \$ | 15.34 | \$ | 11.53 | 8 | \$ | 58.75 | \$ | 53.50 | 5 |
| 15-16 | 0 | \$ | - | \$ | - | | | | | | 1 | \$ | 7.51 | \$ | 6.52 | 1 |
| 16-17 | 1 | \$ | 14.10 | \$ | 7.06 | 2 | \$ | 14.10 | \$ | 0.75 | | | | | | 0 |
| 17-18 | | \$ | - | \$ | (1.58) | | | | | | 4 | \$ | 50.18 | \$ | 29.13 | 0 |
| Total | 81 | \$ | 338.09 | Ś | 242.27 | 4 | \$ | 55.06 | Ś | 30.99 | 77 | Ś | 283.02 | Ś | 211.27 | 57 |

some programmed projects were split into multiple segments.

Highway-Railroad Crossing Safety Account

Proposition 1B authorized \$250 million in general obligation bond proceeds for the Highway-Railroad Crossing Safety Account (HRCSA) program to fund the completion of high-priority grade separation and railroad crossing safety improvements.

The HRCSA program is subject to the provisions of Government Code Section 8879.23 (j) where the HRCSA program funding is split into two parts as follows:

- Part 1 \$150 million for projects on the Public Utilities Commission (PUC) project list pursuant to the process established in Chapter 10 (commencing with Section 2450) of Division 3 of the Streets and Highways Code.
- Part 2 \$100 million for high-priority railroad crossing improvements that are not part of the PUC priority list process.

Since 2008 the HRCSA program has gone through five two-year programming cycles. As projects are completed and final expenditures are recorded, program savings are recycled.

As of June 30, 2018, \$242.62 has been allocated to 38 HRCSA projects. The remaining \$7.38 million consists of \$5 million reserved for bond administration and \$2.38 million in project construction savings. New projects will be identified in the upcoming two-year programming cycle to utilize the construction savings. Of the 38 allocated projects, 35 projects with HRCSA funds totaling \$216.61 million have been completed and three projects with HRCSA totaling \$26.01 million are under construction. The table below provides the summary of the programmed and allocated HRCSA projects, projects under construction, and completed projects by fiscal year.

| 2-year | | Allo | cated HRCS | A P | rojects | P | rojeo | ts Under C | ons | truction | | | Complet | ed I | Projects | |
|---------|----|------|------------|-----|---------|---|-------|------------|-----|----------|----|-----|------------|------|----------|------|
| Program | | | Total | | HRCSA | | | Total | | HRCSA | | | Total | | HRCSA | # |
| Cycle | # | Pro | oject Cost | | Funds | # | Pro | oject Cost | | Funds | # | Pro | oject Cost | | Funds | FDRs |
| 06-08 | 16 | \$ | 520.50 | \$ | 116.70 | | | | | | 16 | \$ | 520.50 | \$ | 116.69 | 15 |
| 08-10 | 8 | \$ | 294.90 | \$ | 64.10 | 1 | \$ | 48.80 | \$ | 5.00 | 7 | \$ | 294.90 | \$ | 59.11 | 6 |
| 10-12 | 12 | \$ | 158.40 | \$ | 40.81 | | | | | | 12 | \$ | 158.40 | \$ | 40.81 | 12 |
| 12-14 | 1 | \$ | 153.20 | \$ | 18.30 | 1 | \$ | 153.20 | \$ | 18.30 | 0 | \$ | - | \$ | - | |
| 14-16 | 1 | \$ | 91.14 | \$ | 2.71 | 1 | \$ | 91.14 | \$ | 2.71 | 0 | \$ | - | \$ | - | |
| 16-18 | 0 | \$ | - | \$ | - | | | | | | 0 | \$ | - | \$ | - | |
| Total | 38 | \$ | 1,218.14 | \$ | 242.62 | 3 | \$ | 293.14 | \$ | 26.01 | 35 | \$ | 973.80 | \$ | 216.61 | 33 |

HRCSA Program Projects and Dollars by FY of Allocation (millions)

is of June 30, 2018. Figures may not sum up due to rounding. In FY 2012, one project was split into two phases.

Public Transportation Modernization, Improvement, and Service Enhancement Account

Proposition 1B authorized \$4 billion for the Public Transportation Modernization, Improvement, and Service Enhancement Account (PTMISEA). Funds in the PTMISEA account are available for intercity rail projects; commuter or urban rail operators; bus operators; waterborne transit operators; and other transit operators in California for rehabilitation, safety or modernization improvements, capital service enhancements or expansions, new capital projects, bus and rapid transit improvements, and rolling stock procurement, rehabilitation, and/or replacement.

Of the \$4 billion authorized for the PTMISEA, \$3.6 billion is available for allocation by the State Controller in accordance with the following Public Utilities Code (PUC) distributions:

- 50 percent allocated by formula to local transit operators as specified in PUC Section 99314
- 50 percent allocated by formula to regional entities as specified in PUC Section 99313

The remaining \$400 million is available for programming and allocation by the Commission for intercity rail capital improvements.

As of June 30, 2018, \$342.5 million has been allocated to 24 intercity rail projects. Four projects with intercity rail funds totaling \$50.8 million remain unallocated. The remaining \$6.68 million is reserved for bond administration. From the 24 intercity rail projects, 17 projects with intercity rail funds totaling \$162.09 million have been completed and seven projects with intercity rail funds totaling \$180.43 million are under construction. The table below shows the summary of the allocated intercity rail projects, projects under construction, and completed projects by fiscal year.

| | All | ocate | d InterCity | / Rai | l Projects | Р | rojec | ts Under C | onst | ruction | | | Complet | ed P | rojects | |
|--------|-----|-------|-------------|-------|--------------|---|------------|------------|------|-------------|----|-----|------------|------|-------------|------|
| Fiscal | | | Total | Int | tercity Rail | | | Total | Int | ercity Rail | | | Total | Int | ercity Rail | # |
| Year | # | Proj | ject Cost | | Funds | # | Pro | ject Cost | | Funds | # | Pro | oject Cost | | Funds | FDRs |
| 07-08 | 5 | \$ | 85.59 | \$ | 50.38 | | | | | | 5 | \$ | 86 | \$ | 50 | 5 |
| 08-09 | 2 | \$ | 50.49 | \$ | 35.49 | | | | | | 2 | \$ | 50 | \$ | 35 | 2 |
| 09-10 | 1 | \$ | 3.15 | \$ | 3.15 | | | | | | 1 | \$ | 3 | \$ | 3 | 1 |
| 10-11 | 1 | \$ | 3.75 | \$ | 3.75 | | | | | | 1 | \$ | 4 | \$ | 4 | 1 |
| 11-12 | 2 | \$ | 221.16 | \$ | 67.45 | 1 | 1 \$ 195.7 | | \$ | 42.00 | 1 | \$ | 25 | \$ | 25 | 1 |
| 12-13 | 1 | \$ | 25.75 | \$ | 25.75 | | | | | | 1 | \$ | 26 | \$ | 26 | 1 |
| 13-14 | 3 | \$ | 82.25 | \$ | 11.81 | | | | | | 3 | \$ | 82 | \$ | 12 | 3 |
| 14-15 | 3 | \$ | 146.64 | \$ | 108.22 | 1 | \$ | 141.42 | \$ | 103.00 | 2 | \$ | 5 | \$ | 5 | 2 |
| 15-16 | 3 | \$ | 32.80 | \$ | 32.50 | 2 | \$ | 31.70 | \$ | 31.40 | 1 | \$ | 1 | \$ | 1 | 1 |
| 16-17 | 3 | \$ | 29.93 | \$ | 4.00 | 3 | \$ | 29.93 | \$ | 4.03 | | | | | | |
| 17-18 | 0 | \$ | - | \$ | - | | | | | | | | | | | |
| Total | 24 | \$ | | | 342.50 | 7 | \$ | 398.76 | \$ | 180.43 | 17 | \$ | 282.74 | \$ | 162.09 | 17 |

Intercity Rail Program Projects and Dollars by FY of Allocation (millions)

Local Bridge Seismic Retrofit Account

Proposition 1B authorized \$125 million for the Local Bridge Seismic Retrofit Account (LBSRA). The LBSRA provides the 11.5% required match for the Federal Highway Bridge Program funds available to the state for seismic retrofit work on local bridges, ramps and overpasses, as identified by Caltrans.

Subsequent to the 1989 Loma Prieta earthquake, Caltrans identified 1,242 local bridges as needing seismic evaluation. In April 2007, Caltrans reported that the 479 remaining local bridges on the Local Bridge Seismic Retrofit Program (LBSSRP) list are eligible to receive LBSRA funds as required match to their Federal Highway Bridge funds.

Caltrans updates the LBSRP list as projects progress through the delivery process. The list is updated on the federal fiscal year (FFY) basis since 88.5% of funds used to retrofit local bridges are Federal Highway Bridge Program funds. The current updated list stands at 375 bridges after bridges that were retrofitted with other funds or were found to be private owned were removed from the list. Commission allocated funds not sub-allocated by Caltrans by the end of the FFY revert back to the LBSRA.

On May 16, 2018, the Commission sent a letter to eight bridge owners who have shown little to no progress on work necessary for these bridges to achieve seismic safety. The bridge owners were requested to work with Caltrans to identify a workplan for each project and respond to the Commission with an update no later than June 29, 2018. Five of the eight bridge owners have provided updated workplans. The Commission will continue to communicate with the three bridge owners that have not responded.

As of June 30, 2018, 245 projects have been programmed totaling \$100.6 million and 173 projects totaling \$61.9 million have been sub-allocated. From the 173 sub-allocated projects, 155 projects totaling \$39.2 million have been completed and 18 projects totaling \$22.7 million are under construction. Reserve for bond administration is \$2.5 million. The table on page 12 provides the summary of the programmed and sub-allocated LBSRA projects, projects under construction, and completed projects by fiscal year.

LBSRP Program Projects and Dollars by FY of Allocation (millions)

| | Progra | mme | ed Projects | | ited LBSRP ects | | - | s Under ruction | | Co | ompleted Pr | ojects |
|--------|--------|-----|-------------|-----|------------------------|----|----|--------------------|-----|----|-------------|--------|
| Fiscal | | | LBSRP | | LBSRP | | | LBSRP | | | LBSRP | # |
| Year | # | | Funds | # | Funds | # | | Funds | # | | Funds | FDRs |
| 07-08 | 48 | \$ | 13.30 | 52 | \$ 13.30 | 0 | \$ | - | 51 | \$ | 13.30 | 48 |
| 08-09 | 84 | \$ | 21.00 | 21 | \$ 4.40 | 0 | \$ | - | 21 | \$ | 4.40 | 18 |
| 09-10 | 19 | \$ | 12.20 | 14 | \$ 12.20 | 0 | \$ | - | 14 | \$ | 10.90 | 14 |
| 10-11 | 13 | \$ | 4.40 | 19 | \$ - | 0 | \$ | - | 19 | \$ | - | 12 |
| 11-12 | 8 | \$ | 5.20 | 8 | \$ 3.70 | 0 | \$ | - | 9 | \$ | 3.70 | 8 |
| 12-13 | 11 | \$ | 4.10 | 34 | \$ 4.00 | 0 | \$ | - | 34 | \$ | 3.90 | 16 |
| 13-14 | 22 | \$ | 11.20 | 10 | \$ 7.10 | 3 | \$ | 4.10 | 7 | \$ | 3.00 | 0 |
| 14-15 | 11 | \$ | 7.00 | 4 | \$ 1.30 | 4 | \$ | 1.30 | | | | |
| 15-16 | 14 | \$ | 10.20 | 4 | \$ 9.00 | 4 | \$ | 9.00 | | | | |
| 16-17 | 8 | \$ | 9.80 | 2 | \$ 4.90 | 2 | \$ | 4.90 | | | | |
| 17-18 | 7 | \$ | 2.20 | 5 | \$ 2.00 | 5 | \$ | 3.40 | | | | |
| Total | 245 | \$ | 100.60 | 173 | \$ 61.90 | 18 | \$ | 22.70 | 155 | \$ | 39.20 | 116 |

available data as of June 30, 2018. Figures may not sum up due to rounding.

State-Local Partnership Program Account

Proposition 1B authorized \$1 billion for the State-Local Partnership Program (SLPP) Account for allocation by the Commission over a five-year period to eligible transportation projects nominated by local transportation agencies.

Through the end of the five-year SLPP period that ended June 30, 2013, the Commission programmed 257 projects. During the five cycles, those projects received 279 allocations for a total of \$981 million, with \$19 million set aside for administration. By law no further allocations can be made from the SLPP Account. The Commission's role is now limited to project delivery and accountability.

As of June 30, 2018, from the 257 programmed projects, 240 projects have completed construction, 205 submitted Final Delivery Reports, and 17 projects are in construction.

State Transportation Improvement Program (STIP) Augmentation

Proposition 1B authorized \$2 billion in bond proceeds to augment the STIP. Through this augmentation, the Commission convened a special STIP development cycle for the 2006 STIP in advance of the development of the 2008 STIP. The Commission's primary intent for augmenting the 2006 STIP was to advance the programming of funds for STIP projects so that projects were delivered prior to the adoption of the 2008 STIP, freeing up capacity to program additional projects. Thus, the Commission was able to provide an early opportunity for the regions to program new STIP projects with the added capacity created by the bond funds. Projects are tracked as part of the normal STIP process. The Commission allocated approximately \$1.96 billion to 87 STIP projects as part of the 2006 STIP Augmentation.

As part of the 2016 STIP, three additional projects were allocated. As of June 30, 2018, \$1.97 billion has been allocated to 90 STIP projects as part of the STIP and 88 projects are complete.

State Highway Operation and Protection Program (SHOPP) Augmentation

Proposition 1B set aside \$500 million to augment the SHOPP. Projects funded with SHOPP funds serve to rehabilitate and improve the operation of state highways. Projects are tracked as part of the normal SHOPP process.

As of June 30, 2018, \$468 million has been allocated to 35 SHOPP projects. In FY 2017-18, one project totaling \$49.7 million was programmed, resulting in a net available balance of approximately \$22 million. The balance of \$22 million includes savings from 34 original SHOPP projects and \$10 million set aside for administration.

ACCOUNTABILITY

In clarifying legislation to Proposition 1B, on August 24, 2007, the Governor signed into law Senate Bill 88 (SB 88) which designates the Commission as the administrative agency for the CMIA, SR99, TCIF, STIP Augmentation, SLPP, TLSP, LBSRA, HRCSA, and SHOPP Augmentation funded Proposition 1B programs. SB 88 imposes various requirements for the Commission relative to adopting guidelines, making allocations of bond funds, reporting on projects funded by the bond funds, and ensuring that the required bond project audits of expenditures and outcomes are performed.

In addition, Executive Order S-02-07, issued by Governor Arnold Schwarzenegger on January 24, 2007, significantly increased the Commission's delivery monitoring responsibility for the bond-funded projects. As a result, the Commission developed and implemented an accountability plan, with primary focus on the delivery of bond-funded projects within their approved scope, cost and schedule.

A key element of the Commission's responsibility for accountability as an administrative agency for specific bond programs is submitting reports to the Department of Finance on a semi-annual basis. The purpose of these reports is to report whether projects are proceeding on schedule and within their estimated cost. As part of its Accountability Implementation Plan, the Commission requires bond fund recipients to report to the Commission on a quarterly basis. These reports are reviewed by the Commission and posted on the Bond Accountability website.

Another key element of bond accountability is the audit of bond project expenditures and outcomes. Specifically, the Commission developed and implemented an accountability plan which includes provisions for bond audits. Under the Executive Order, expenditures of bond proceeds are subject to audit to determine whether the expenditures made from bond proceeds:

- Were made according to the established front-end criteria and processes.
- Were consistent with all legal requirements.
- Achieved the intended outcomes.

The Commission's Accountability Implementation Plan includes provisions for the audit of bond projects. To ensure that the Commission is meeting the auditing requirements as the administrative agency and as mandated by SB 88 and the Governor's Executive Order, Caltrans is performing the required audits on behalf of the Commission. Caltrans, in consultation with the Commission, develops and carries out the Audit Plan for the Proposition 1B Bond Program.

California State Transportation Agency

ATTACHMENT B Reference 4.19 August 15-16, 2018 **Tab 33**

Memorandum

To: CHAIR AND COMMISSIONERS CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 27-28, 2018

Reference No.: 3.9

Information Item

From: STEVEN KECK Chief Financial Officer

Subject: PROPOSITION 1B FISCAL YEAR 2017-18 THIRD QUARTER REPORTS

SUMMARY:

The attached package includes the California Department of Transportation's quarterly reports for the Proposition 1B Bond Program. These reports have been discussed with the California Transportation Commission's (Commission) staff, and will be presented as an informational item at the June 27-28, 2018 Commission meeting.

The Proposition 1B Fiscal Year 2017-18 Third Quarter Reports are in the following order:

- Corridor Mobility Improvement Account
- State Route 99 Corridor Program
- Local Bridge Seismic Retrofit Program
- State-Local Partnership Program
- Traffic Light Synchronization Program
- Highway Railroad Crossing Safety Account
- Intercity Rail Improvement Program
- Trade Corridors Improvement Fund

BACKGROUND:

As approved by the voters in the November 2006 general election, Proposition 1B enacts the Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006 to authorize \$19.925 billion of state general obligation bonds for specified purposes, including: high-priority transportation corridor improvements, State Route 99 corridor enhancements, trade infrastructure and port security projects, school bus retrofit and replacement purposes, State Transportation Improvement Program augmentation, transit and passenger rail improvements, state-local partnership transportation projects, transit security projects, local bridge seismic retrofit projects, highway-railroad grade separation and crossing improvement projects, state highway safety and rehabilitation projects, local street and road improvement projects, congestion relief, and traffic safety. The attached reports are submitted in compliance of the Bond Accountability Plan as outlined by the California Transportation Commission in the Program Guidelines.

Attachments



FY 2017-18 Third Quarter Report Corridor Mobility Improvement Account

Quarterly Report to the California Transportation Commission




(1) CMIA Bond Program Summary

Third Quarter FY 2017-18

(1a) CMIA Bond Program Funding



In the CMIA bond program, \$4,410 million was allocated for projects that commenced construction prior to December 31, 2012, and \$90 million was set aside for program administration costs. Subsequently, administration costs have been reduced. Administration savings totaling \$67 million were allocated to



ongoing projects. A revised total of \$4,477 million of CMIA program funds have been allocated to projects, and \$23 million is set aside for program administration costs.

(1b) CMIA Bond Program Funding and Contributor Funds

CMIA bond program funds expended to date: CMIA bond program funds expended reported last quarter:


In the CMIA bond program's \$4,500 million dollar budget, \$4,477 million has been allocated to projects from the CMIA bond program funds. In addition, \$7,888 million has been committed from other contributor funds to increase the total value of projects in the CMIA bond program to \$12,365 million. The table below shows how CMIA bond program funds and contributor funds were distributed by project components as well as expenditures to date for CMIA bond program funds.

CMIA Bond Program Funding and Contributor Funds by Component (millions)


| U | | 0 | | | <i>,</i> , | | • | , |
|-------------------------|----|-----------|----|-----------|---------------|-----|---------------|---------|
| | То | tal Funds | Ot | her Funds | CMIA B | ond | l Program Fui | nds |
| | | | | | Allocated | | Expended | Percent |
| Construction | | | | | | | | |
| Support | \$ | 1,140.9 | \$ | 699.0 | \$ 442.0 | \$ | 418.6 | 95% |
| Capital | \$ | 7,920.5 | \$ | 3,892.0 | \$ 4,028.5 | \$ | 3,873.6 | 96% |
| Right of Way | | | | | | | | |
| Support | \$ | 142.4 | \$ | 142.4 | | | | |
| Capital | \$ | 1,912.7 | \$ | 1,912.6 | \$ 0.2 | \$ | - | 0% |
| Preliminary Engineering | | | | | | | | |
| Support | \$ | 1,249.2 | \$ | 1,242.8 | \$ 6.4 | \$ | 6.3 | 98% |
| Committed Subtotal | \$ | 12,365.8 | \$ | 7,888.8 | \$ 4,477.0 | \$ | 4,298.4 | 96% |
| Uncommitted | | | | | \$ - | | | |
| Percent Uncommitted | | | | | 0% | | | |
| Administration | | | | | \$ 23.0 | \$ | 16.3 | 71% |
| Program Total | | | | | \$ 4,500.0 | \$ | 4,314.7 | 96% |

Program ExpendituresPercent Expended\$4,314 million96%\$4,301 million96%

(1c) CMIA Bond Program Project Completions



CMIA Bond Program Construction Expenditures by Fiscal Year of Completion (millions)



CMIA Bond Program Completions - Projects and Dollars (millions)

| | | | Contract | s Acc | cepted | | Cor | ntrac | ts Under (| Con | struction | Å | AI C | MIA Bond Contrac | 0 | am |
|-------------|-----|------|----------|-------|--------|------------|-----|-------|------------|-----|-----------|-----|------|---------------------|----|--------|
| | # | Tota | al Funds | СМ | AFunds | # FDR's | # | Tot | tal Funds | CN | 11A Funds | # | Tot | al Funds | СМ | AFunds |
| FY 09-10 | 4 | \$ | 206 | \$ | 60 | 4 | | | | | | 4 | \$ | 206 | \$ | 60 |
| FY 10-11 | 8 | \$ | 374 | \$ | 183 | 8 | | | | | | 8 | \$ | 374 | \$ | 183 |
| FY 11-12 | 8 | \$ | 437 | \$ | 274 | 8 | | | | | | 8 | \$ | 437 | \$ | 274 |
| FY 12-13 | 19 | \$ | 917 | \$ | 403 | 18 | | | | | | 19 | \$ | 917 | \$ | 403 |
| FY 13-14 | 19 | \$ | 969 | \$ | 395 | 18 | | | | | | 19 | \$ | 969 | \$ | 395 |
| FY 14-15 | 19 | \$ | 1,576 | \$ | 581 | 15 | | | | | | 19 | \$ | 1,576 | \$ | 581 |
| FY 15-16 | 27 | \$ | 1,717 | \$ | 702 | 8 | | | | | | 27 | \$ | 1,717 | \$ | 702 |
| FY 16-17 | 12 | \$ | 1,248 | \$ | 534 | 1 | | | | | | 12 | \$ | 1,248 | \$ | 534 |
| FY 17-18 | 1 | \$ | 136 | \$ | 54 | 0 | 2 | \$ | 198 | \$ | 41 | 3 | \$ | 334 | \$ | 94 |
| FY 18-19 | | | | | | | 6 | \$ | 3,020 | \$ | 1,027 | 6 | \$ | 3,020 | \$ | 1,027 |
| FY 19-20 | | | | | | | 3 | \$ | 1,166 | \$ | 158 | 3 | \$ | 1,166 | \$ | 158 |
| FY 22-23 | | | | | | | 1 | \$ | 402 | \$ | 65 | 1 | \$ | 402 | \$ | 65 |
| Total Value | 117 | \$ | 7,579 | \$ | 3,186 | 80 | 12 | \$ | 4,787 | \$ | 1,291 | 129 | \$ | 12,366 | \$ | 4,477 |

The status of Final Delivery Reports (FDR), to be completed within six months after construction contracts are accepted, is outlined in the table above.

(2) CMIA Bond Program Project Delivery and Expenditure Report

Third Quarter FY 2017-18

| | | Base All bo | hated line b ond fu | oudge unds e | | ed, no | | l funds added. No CTC action re ams are making expenditure adju ☑ - Complete 🛛 🗵 - Past Due | • | adding n | on-bo | and funds | if necess | ary) a | and i | eviewing | ı project cł | narges. | | co | NSTRUCT | ION SUPF | PORT | C | ONSTRUC | TION CA | APITAL |
|---------|-----------|----------------|---------------------------|-----------------|-----------------------|------------------|--|--|----------|---------------------|-------|----------------------|----------------------|--------------|-------------|------------------|------------------|---------------|--|-------------|-------------------------|---------------------|--------------|-----------|--------------------------|------------------|------------------|
| <u></u> | Ofer CT M | COLLET MORE | Tur Tur | | LOUP CONTRACTOR | 190°, COS | Not of the second secon | And the second s | Alloo | Non when the second | an. | 400 5 Control 10 | Current Color | Cert of Cert | Files Cono. | 400 Million Real | Cue Coologe Cont | Closed Closed | AGENCY (QUARTER BOND FUNDS FULLY EXPENDED) | APPI BUI | ROVED DGET 000's) | EXPEND (\$1,000' | ED | APF BU | ROVED DGET ,000's) | EXPEN (\$1,00 | NDED |
| 1- | 580 E | astbo | und HC | OV Lan | e - Greenvi | ille to H | acienda · | - Corridor Project | | | | | | | | | | | | | | | | | | | |
| | | Ī | _ | \$ | 59,280 | \$ | 29,037 | Corridor Project #1 (EA 29084) | 3/13/08 | 07/28/08 | 100 | 12/01/11 | 02/04/10 | 100 | | | | | Caltrans | \$ | 5,700 | \$5, | ,555 | \$ | 47,410 | \$ 4 | 42,413 |
| 1 | 04 | Ala | 580 | \$ | 45,630 | \$ | 4,904 | Corridor Project #2 (EA 29083) | 10/30/08 | 07/22/09 | 100 | 12/01/11 | 09/30/11 | 100 | | | | | Caltrans | \$ | 4,458 | \$4, | ,928 | \$ | 34,342 | \$ 4 | 43,242 |
| | | | | \$ | 43,145 | \$ | 20,400 | Corridor Project #3 (EA 2908V) | 5/23/12 | 08/23/12 | 100 | 11/01/14 | 05/20/16 | 100 | × | | | | | \$ | 4,132 | \$ 4, | ,889 | \$ | 35,468 | \$ 3 | 35,132 |
| | | | | \$ | 148,055 | \$ | - ,- | Corridor Summary | | | | 11/01/14 | 05/20/16 | | | 11/01/15 | 08/01/19 | | | \$ | 14,290 | \$ 15, | ,371 | \$ | 117,220 | \$ 12 | 20,787 |
| 1- | 580 V | Vestbo | und H | OV Lar | ne - Greenv 91,677 | ville to F \$ | | Corridor Project Corridor Project #1 (EA 2908C) | 5/23/12 | 11/20/12 | 100 | 11/01/14 | 06/30/16 | 100 | 5 | | <u> </u> | | Caltrans | \$ | 9,795 | ¢ 10 | ,200 | s | 73,769 | ¢ - | 73,471 |
| 2 | 04 | Ala | 580 | \$ \$ | | | | | | | | | | | | | | | | - | - | | | <u> </u> | | | _ |
| | | | | \$ | 68,700 160,377 | \$ | | Corridor Project #2 (EA 2908E) Corridor Summary | 4/26/12 | 10/29/12 | 100 | 11/01/14 11/01/14 | 04/18/16 06/30/16 | 100 | × | 11/01/15 | 08/01/19 | | Caltrans | \$ \$ | 7,820 | | ,423 ,622 | \$ \$ | 53,010 126,779 | | 50,761 24,232 |
| 1- | 580/ | Isabel | Intercl | ÷ | - Corridor F | | 52,541 | contact cummary | | L | | | 50/30/10 | | | 100/10 | 50/01/19 | | L | Ψ | 17,010 | Ψ 20, | ,022 | Ψ | 120,119 | <u>دا</u> پ | -7,202 |
| | | | | \$ | 43,495 | \$ | 18,375 | Corridor Project #1 (EA 17131) | 12/11/08 | 06/22/09 | 100 | 03/01/12 | 04/09/12 | 100 | | | | | Livermore | \$ | - : | \$ | 535 | \$ | 26,495 | \$ | 17,666 |
| 3 | 04 | Ala | 580 | \$ | 6,810 | \$ | 1,770 | Corridor Project #2 (EA 17132) | 12/11/08 | 06/22/09 | 100 | 01/01/12 | 10/31/11 | 100 | | | | | Livermore | \$ | - : | \$ | - | \$ | 3,210 | \$ | 1,770 |
| Ŭ | ••• | | 500 | \$ | 73,181 | \$ | 24,982 | Corridor Project #3 (EA 17133) | 10/30/08 | 07/23/09 | 100 | 01/01/12 | 11/23/11 | 100 | | | | | Caltrans | \$ | 8,000 | \$7, | ,006 | \$ | 37,682 | \$ 2 | 28,032 |
| | | | | \$ | 123,486 | \$ | 45,127 | Corridor Summary | | | | 03/01/12 | 04/09/12 | | | 03/01/13 | 12/01/18 | | | \$ | 8,000 | \$7, | ,541 | \$ | 67,387 | \$ 4 | 47,468 |
| 1- | 880 5 | SB HO | V Ln E | xtensio | on - Hegenb | erger to | o Marina | Blvd - Corridor Project | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 67,934 | \$ | 52,846 | Corridor Project #1 (EA 3A921) | 4/26/12 | 09/14/12 | 100 | 01/01/16 | 04/04/16 | 100 | × | | | | Caltrans | \$ | 7,415 | \$8, | ,079 | \$ | 50,607 | \$ 4 | 49,812 |
| 4 | 04 | Ala | 880 | \$ | 35,052 | \$ | 29,765 | Corridor Project #2 (EA 3A922) | 5/23/12 | 11/08/12 | 100 | 02/01/16 | 11/19/15 | 100 | × | | | | Caltrans | \$ | 4,000 | \$4, | ,000 | \$ | 25,765 | \$ 2 | 24,609 |
| | | | | \$ | 102,986 | | | Corridor Summary | | | | 02/01/16 | 04/04/16 | | | 02/01/17 | 06/05/18 | | | \$ | 11,415 | \$ 12, | ,079 | \$ | 76,372 | \$ | 74,422 |
| s | tate F | Route 2 | 24 Calo | | | | | idor Project | | | | | | | _ | | <u> </u> | | | | | | | | | | |
| | | | | \$ | 399,211 | | 84,482 | Corridor Project #1 (EA 29491) | 5/14/09 | 11/10/09 | | 05/01/14 | | 100 | | | | | Caltrans | \$ | 51,218 | | ,998 | \$ | 293,775 | | 86,737 |
| 5 | 04 | Ala CC | 24 | \$ | 4,730 | \$ | - | Corridor Project #2 (EA 29492) | Local | 12/22/09 | 100 | 03/01/11 | 04/20/11 | 100 | | | | | Caltrans | \$ | 400 | \$ | 492 | \$ | 4,300 | \$ | 2,809 |
| | | | | \$ | 642 | \$ | | Corridor Project #3 (EA 29493) | Local | 12/23/09 | 100 | 07/01/10 | | 100 | | | | | Caltrans | \$ | 100 | | 130 | \$ | 500 | • | 408 |
| | | | | \$ | 404,583 | \$ | | · · | | | | 05/01/14 | 03/12/15 | _ | | | 04/30/18 | | ļ | \$ | 51,718 | | ,620 | \$ | 298,575 | | 89,954 |
| 6 | 10 | Cal | 4 | \$ | 60,688 | \$ | | Angels Camp Bypass (EA 36250) | 9/20/07 | 08/11/07 | 100 | 09/01/10 | 09/24/09 | 100 | | 03/01/12 | 03/16/20 | | Caltrans | \$ | 3,600 | \$4, | ,350 | \$ | 31,101 | \$ 2 | 25,939 |
| State | e Rou | te 4 Ea | ast Wid | dening | from Some | | | | | | | | | - 1 | | | | | | | | | | - | | | |
| | | | | \$ | 78,472 | \$ | 12,428 | Corridor Project #1 (EA 2285C) | 5/20/10 | 01/05/11 | 100 | 02/01/13 | 12/16/13 | 100 | | | | | Caltrans | \$ | 10,608 | \$9, | ,891 | \$ | 45,183 | \$ 4 | 45,155 |
| 1 | | | | \$ | 83,967 | \$ | 16,671 | Corridor Project #2 (EA 2285E) | 8/10/11 | 10/20/11 | 100 | 02/01/15 | 02/02/16 | 100 | | | | | Caltrans | \$ | 14,395 | \$14, | ,275 | \$ | 48,717 | \$ 4 | 47,665 |

FY 2017-18 Third Quarter Report

| | 0 | ung | 01111 | | purti | | ταπεροπατιοπ | | | | | | | | | | | | | C | | ULT-LO TH ION SUPPORT | | | | |
|-----|---------|---------------|-----------|-----------|--------------|-----------------------------------|---|--------------|------------|-----|--------------|---|---------|-------|----------------|---------------------------|------------|----------|--|-----|-----------------------------|--------------------------|----|------------------------------|-----|------------------|
| | Die Cr. | COLICY WINEED | Louis and | | LOTP PROVES | Current Contraction (Contraction) | too (sol) | AND CONTRACT | Con Market | 4M. | ADD 5 CONDER | COCCESSION COCCES COCCESSION COCCESSION COCC | COL COL | Files | ADDOLOGIC LETE | Contraction of the second | Clock Cole | Ser Or C | AGENCY (QUARTER BOND FUNDS FULLY EXPENDED) | APF | PROVED UDGET 1,000's) | EXPENDED (\$1,000's) | AP | PROVED UDGET 11,000's) | EXP | ENDED ,000's) |
| 7 | 04 | сс | 4 | \$ | 92,407 | \$ 39,200 | Corridor Project #3 (EA 1G940) | 1/25/12 | 05/25/12 | 100 | 12/01/14 | 06/29/17 | 100 | × | | | | | Caltrans | \$ | 13,389 | \$ 11,067 | \$ | 59,775 | \$ | 56,880 |
| | | | | \$ | 79,307 | \$- | Corridor Project #4 (EA 1G941) | 8/22/12 | 11/14/12 | 100 | 08/01/15 | 06/29/18 | 99 | | | | | | CCTA | \$ | - 3 | \$7 | \$ | 67,886 | \$ | 63,844 |
| | | | | \$ | 44,949 | \$ 31,787 | Corridor Project #5 (EA 24657) | 1/25/12 | 04/19/12 | 100 | 09/30/13 | 10/30/15 | 100 | × | | | | | CCTA | \$ | - | \$- | \$ | 36,787 | \$ | 36,536 |
| | | | | \$ | 379,102 | \$ 100,086 | Corridor Summary | | | | 08/01/15 | 06/29/18 | | | 12/01/18 | 06/01/19 | | | | \$ | 38,392 | \$ 35,240 | \$ | 258,348 | \$ | 250,080 |
| 1-8 | 0 Inte | grateo | d Corrid | or Mobi | ility Projec | t | | | | | | | | | | | | | | | | _ | | | | |
| | | | | \$ | 8,384 | \$ 7,584 | Corridor Project #1 (EA 3A774) | 10/27/11 | 03/15/12 | 100 | 04/01/15 | 05/22/17 | 100 | × | | | | | ACCMA | \$ | | \$ 115 | \$ | 7,584 | \$ | 5,629 |
| | | | | \$ | 6,163 | \$ 5,363 | Corridor Project #2 (EA 3A775) | 3/29/12 | 07/26/12 | 100 | 04/01/14 | 08/31/16 | 100 | × | | | | | ACCMA | \$ | | \$ 48 | \$ | 5,363 | \$ | 5,023 |
| 8 | 04 | Ala | 80 | \$ | 1,857 | \$ 1,457 | Corridor Project #3 (EA 3A771) | 1/20/11 | 04/28/11 | 100 | 04/01/12 | 12/01/12 | 100 | Ø | | | | | АССМА | \$ | - : | \$- | \$ | 1,457 | \$ | 1,457 |
| | | сс | | \$ | 11,259 | \$ 9,379 | Corridor Project #4 (EA 3A776) | 5/23/12 | 09/30/12 | 100 | 01/01/14 | 12/26/14 | 100 | | | | | | Caltrans | \$ | 1,492 | \$ 1,331 | \$ | 7,887 | \$ | 7,070 |
| | | | | \$ | 28,136 | \$ 22,256 | Corridor Project #5 (EA 3A777) | 5/23/12 | 10/01/12 | 100 | 06/01/14 | 05/04/16 | 100 | X | | | | | Caltrans | \$ | 3,675 | \$ 3,497 | \$ | 18,581 | \$ | 17,365 |
| | | | | \$ | 55,799 | \$ 46,039 | Corridor Summary | | | | 04/01/15 | 05/22/17 | | | 10/01/15 | 05/25/18 | | | | \$ | 5,167 | \$ 4,991 | \$ | 40,872 | \$ | 36,543 |
| l | US 50 | HOV | Lanes - | - Corrido | or Project | | | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 44,434 | \$ 19,866 | Corridor Project #1 (EA 3A711) | 9/25/08 | 11/18/08 | 100 | 06/01/10 | 11/07/12 | 100 | | | | | | ED Co DOT | \$ | 3,560 | \$ 7,039 | \$ | 37,674 | \$ | 33,381 |
| 9 | 03 | ED | 50 | \$ | 10,454 | \$ 6,294 | Corridor Project #2 (EA 3A712) | 12/15/11 | 04/01/12 | 100 | 10/01/13 | 06/17/13 | 100 | Ø | | | | | ED Co DOT | \$ | | \$ 1,407 | \$ | 8,794 | \$ | 10,195 |
| | | | | \$ | 54,888 | \$ 26,160 | Corridor Summary | | | | 10/01/13 | 06/17/13 | | | 10/01/14 | 07/01/19 | | | | \$ | 3,560 | \$ 8,446 | \$ | 46,468 | \$ | 43,576 |
| 10 | 06 | Ker | 46 | \$ | 73,024 | \$ 30,375 | Route 46 Expressway - Segment 3 (EA 44252) | 5/20/10 | 01/26/11 | 100 | 07/01/14 | 01/16/13 | 100 | | 01/01/16 | 10/30/14 | 100 | ☑ | Caltrans | \$ | 9,900 | \$ 4,178 | \$ | 47,449 | \$ | 45,510 |
| 11 | 06 | Kin Tul | 198 | \$ | 94,274 | \$ 44,272 | Route 198 Expressway (EA 3568U) | 5/14/09 | 09/01/09 | 100 | 02/01/12 | 03/11/13 | 100 | | 08/01/13 | 03/17/16 | 100 | × | Caltrans | \$ | 9,514 | \$ 8,579 | \$ | 51,516 | \$ | 52,213 |
| 12 | 07 | LA | 405 | \$1, | 137,700 | \$ 730,000 | I-405 Carpool Lane I-10 To US 101 (NB) (Design Build) (EA 12030) | 9/25/08 | 04/23/09 | 100 | 12/31/13 | 08/17/18 | 98 | | 12/01/15 | 06/10/21 | | | Metro | \$ | - 3 | \$- | \$ | 979,700 | \$ | 903,391 |
| 1 | nterst | ate 5 (| Carpool | Lane fr | om Route | 134 to Route 1 | 70 - Corridor Project | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 137,366 | \$- | Corridor Project #1 (EA 12184) | Local | 12/06/10 | 100 | 12/31/13 | 10/29/19 | 84 | | | | | | Caltrans | \$ | 30,110 | \$ 30,911 | \$ | 76,646 | \$ | 59,496 |
| 13 | 07 | LA | 5 | \$ | 110,516 | \$- | Corridor Project #2 (EA 1218V) | Local | 10/14/10 | 100 | 12/31/12 | 12/15/15 | 100 | X | | | | | Caltrans | \$ | 19,593 | \$ 19,335 | \$ | 71,000 | \$ | 62,748 |
| | | | | \$ | 402,385 | \$ 64,713 | Corridor Project #3 (EA 1218W) | 5/23/12 | 11/29/12 | 100 | 05/30/16 | 07/14/22 | 65 | | | | | | Caltrans | \$ | 43,211 | \$ 25,715 | \$ | 232,506 | \$ | 137,574 |
| L | | | | \$ | 650,267 | \$ 64,713 | Corridor Summary | | | | 05/30/16 | 07/14/22 | | | 05/30/17 | 02/28/22 | | | | \$ | 92,914 | \$ 75,962 | \$ | 380,152 | \$ | 259,818 |
| 1 | -5 Cai | rpool L | Lane fro | om Oran | ge County | Line to I-605 - | Corridor Project | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 114,072 | \$ 51,983 | Corridor Project #1 (EA 21591) | 8/10/11 | 11/28/11 | 100 | 04/29/15 | 05/27/16 | 100 | X | | | | | Caltrans | \$ | 17,110 | \$ 16,458 | \$ | 45,247 | \$ | 44,110 |
| | | | | \$ | 631,125 | \$- | Corridor Project #2 (EA 21592)(U) | 6/23/15 | 03/14/16 | | 03/31/17 | 02/07/20 | 26 | | | | | | Caltrans | \$ | 34,534 | \$ 7,768 | \$ | 170,000 | \$ | 43,607 |
| 14 | 07 | LA | 5 | \$ | 188,216 | \$ 104,708 | Corridor Project #3 (EA 21593) | 4/26/12 | 08/14/12 | 100 | 04/22/16 | 12/07/18 | 97 | | | | | | Caltrans | \$ | 28,481 | \$ 28,291 | \$ | 96,447 | \$ | 84,684 |
| | | | | \$ | 323,285 | \$ 158,320 | Corridor Project #4 (EA 21594) | 4/26/12 | 08/23/12 | 100 | 04/01/16 | 08/20/19 | 79 | | | | | | Caltrans | \$ | 33,777 | \$ 29,765 | \$ | 144,627 | \$ | 106,466 |
| | | | | \$ | 211,747 | \$- | Corridor Project #5 (EA 21595) | 8/6/13 | 04/24/14 | 100 | 12/01/16 | 03/13/20 | 64 | | | | | | Caltrans | \$ | 25,768 | \$ 18,532 | \$ | 116,632 | \$ | 58,241 |
| | 1 | | | \$ 1, | 468,445 | \$ 315,011 | Corridor Summary | | | | 03/31/17 | 02/07/20 | | | 05/31/20 | 10/30/23 | | | | \$ | 139,670 | \$ 100,815 | \$ | 572,953 | \$ | 337,109 |

FY 2017-18 Third Quarter Report

| | Cu | nje | | | cpurti | nen | 10,1 | ransportation | | | | | | | | | | | | | СО | | | | | | REPORT |
|--|---------------|------------------|-----------|----------|---------------------------|------------|---------------------------|--|----------|--|-----|---------------|----------------------|---------------------------|------------|----------------------|---------------------------|-------|--------------|--|------------|--------------------------|-----------------------|------------|------------------------------|------------------|------------------------|
| ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~ | District Nume | COLLET MORA | tur tur | | Contraction of the second | 1.000 COST | Contraction of the second | too (see both to be been to be be | 4trocs | A DAY OF A D | 1 | Alon Standing | Close Close | Contraction of the second | Zine Const | Asocoli Uter | Contraction of the second | 20 CO | Sur Cur, Cur | AGENCY (QUARTER BOND FUNDS FULLY EXPENDED) | APP BUI | ROVED DGET ,000's) | EXPEND8 (\$1,000's | ĒD | APPROV BUDGE (\$1,000' | ED T E | XPENDED (\$1,000's) |
| Hig | hway | [,] 101 | Marin- | -Sonon | na Narrows | - Corr | ridor Proje | ect | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 85,029 | \$ | 26,523 | Corridor Project #1 (EA 26407) | 5/23/12 | 09/14/12 | 100 | 06/01/15 | 05/24/16 | 100 | 8 | | | | | Caltrans | \$ | 4,873 | \$6,3 | 349 | \$ 26, | 950 \$ | 25,237 |
| | | | | \$ | 136,148 | \$ | 72,717 | Corridor Project #2 (EA 2640U) | 5/23/12 | 11/01/12 | 100 | 06/01/15 | 06/30/17 | 100 | × | | | | | Caltrans | \$ | 17,716 | \$ 16,2 | 247 | \$ 79, | 500 \$ | 78,935 |
| | | | | \$ | 48,672 | \$ | 28,603 | Corridor Project #3 (EA 26406) | 1/20/11 | 06/02/11 | 100 | 12/02/13 | 12/17/12 | 100 | 1 | | | | | Caltrans | \$ | 7,000 | \$ 6,7 | 733 | \$ 27, | 303 \$ | 26,608 |
| 15 | | Arn Son | 101 | \$ | 3,904 | \$ | 3,530 | Corridor Project #4 (EA 2640G) | 6/27/12 | 11/08/12 | 100 | 12/01/13 | 12/24/13 | 100 | × | | | | | Caltrans (FY 14-15 Q1) | \$ | 700 | \$ | 742 | \$2, | 830 \$ | 2,829 |
| | | | | \$ | 18,202 | \$ | 17,244 | Corridor Project #5 (EA 2640L) | 6/27/12 | 11/01/12 | 100 | 06/30/14 | 12/23/14 | 100 | × | | | | | Caltrans | \$ | 2,500 | \$ 2,4 | 458 | \$ 14, | 744 \$ | 14,512 |
| | | | | \$ | 31,679 | \$ | 30,729 | Corridor Project #6 (EA 2640K) | 6/27/12 | 11/02/12 | 100 | 10/01/14 | 12/20/16 | 100 | × | | | | | Caltrans | \$ | 4,800 | \$ 4,7 | 757 | \$ 25, | 929 \$ | 25,589 |
| | | | | \$ | 323,634 | \$ | 179,346 | Corridor Summary | | | | 06/01/15 | 05/30/17 | | | 12/30/16 | 03/15/19 | | | | \$ | 37,589 | \$ 37,2 | 285 | \$ 177, | 256 \$ | 173,709 |
| 16 | 04 N | Mrn | 580 | \$ | 16,985 | | | Westbound I-580 to Northbound US 101 Connector Improvements (EA 4A140) | 5/14/09 | 11/04/09 | 100 | 03/01/11 | 01/27/11 | 100 | Ø | 03/01/12 | 12/01/12 | 100 | Ø | Caltrans | \$ | 2,100 | | 358 | | .534 \$ | 10,763 |
| 17 | 05 M | <i>∕</i> lon | 1 | \$ | 31,691 | \$ | 18,568 | Salinas Road Interchange (EA 31592) | 5/14/09 | 10/07/09 | 100 | 07/01/11 | 03/20/14 | 100 | M | 12/01/12 | 06/30/21 | | | Caltrans | \$ | 4,598 | \$ 4,8 | 367 | \$ 15, | 638 \$ | 15,418 |
| SF | 12 Ja | ames | son Ca | nyon V | Videning - F | hase | 1 - Corride | or Project | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 2,190 | \$ | - | PAED Costs Phase 2 (EA 26412) | | | | | | | | | | | | | \$ | - | \$ | - | \$ | - \$ | - |
| 18 | | lap | 12 | \$ | 45,886 | \$ | 18,518 | Corridor Project #1(EA 26413) | 8/10/11 | 01/26/12 | 100 | 08/01/12 | 05/05/15 | 100 | | | | | | Caltrans | \$ | 4,850 | \$ 8,6 | 644 | \$ 30, | 528 \$ | 30,472 |
| | S | Sol | | \$ | 72,004 | \$ | 36,349 | Corridor Project #2 (EA 26414) | 8/10/11 | 01/11/12 | 100 | 08/01/13 | 05/10/16 | 100 | | | | | | Caltrans | \$ | 9,250 | \$11,3 | 355 | \$ 43, | 293 \$ | 42,134 |
| | | | | \$ | 120,080 | \$ | 54,867 | Corridor Summary | | | | 08/01/13 | 05/10/16 | | | 12/29/17 | 07/31/19 | | | | \$ | 14,100 | \$ 19,9 | 999 | \$ 73, | 821 \$ | 72,605 |
| 19 | 03 N | Vev | 49 | \$ | 30,019 | \$ | 8,225 | Route 49 La Barr Meadows Widening (EA 2A690) | 1/13/10 | 05/28/10 | 100 | 12/01/14 | 04/08/14 | 100 | | 12/01/16 | 12/01/18 | | | Caltrans | \$ | 3,500 | \$ 3,4 | 410 | \$ 10, | 447 \$ | 10,029 |
| 20 | 12 0 | Ora | 91 | \$ | 60,759 | \$ | - | Add one lane on EB SR-91 from SR- 241/SR-91 to SR-71/SR-91 (EA 0G040) | Local | 08/29/09 | 100 | 09/01/11 | 05/13/11 | 100 | Ø | 09/01/15 | 03/28/12 | 100 | Ø | Caltrans | \$ | 7,801 | \$ 5,9 | 900 | \$ 40, | .086 \$ | 39,044 |
| SF | -22/1 | 1-405 | 5 / I-605 | 5 HOV | Connector | with I7 | TS Elemer | nts - Corridor Project | | | | | | | | | | _ | | | | | | | - | | |
| | | | | \$ | 169,446 | \$ | 135,430 | Corridor Project #1 (EA 07163) | 4/8/10 | 10/12/10 | 100 | 05/01/14 | 03/23/15 | 100 | | | | | | Caltrans | \$ | 25,475 | \$ 25,4 | 469 | \$ 128, | 871 \$ | 158,897 |
| 21 | 12 C | Ora | 22 | \$ | 119,657 | \$ | - | Corridor Project #2(EA 07162) | Local | 06/11/10 | 100 | 02/01/14 | 03/18/15 | 100 | | | | | | Caltrans | \$ | 18,374 | \$ 19, | 199 | \$ 78, | 637 \$ | 78,803 |
| | | | | \$ | 289,103 | \$ | 135,430 | Corridor Summary | | | | 05/01/14 | 03/23/15 | | | 05/01/15 | 07/07/17 | 100 | × | | \$ | 43,849 | \$ 44,6 | 668 | \$ 207, | 508 \$ | 237,700 |
| 22 | 12 C | Ora | 91 | \$ | 77,302 | \$ | 54,045 | Widen EB&WB SR-91 fr E of SR-55 Conn to E of Weir Canyon Road (EA 0G330) | 1/20/11 | 05/03/11 | 100 | 12/01/14 | 11/01/13 | 100 | Ø | 12/01/15 | 07/01/14 | 100 | Ø | Caltrans | \$ | 8,633 | \$9,9 | 921 | \$ 54, | .045 \$ | 54,045 |
| 23 | 12 0 | Ora | 57 | \$ | 34,428 | \$ | 24,127 | Widen NB fr 0.3M S of Katella Ave to 0.3M N of Lincoln Ave (EA 0F040) | 8/10/11 | 10/26/11 | 100 | 03/01/15 | 04/21/15 | 100 | Ø | 03/01/16 | 06/29/16 | 100 | Ø | Caltrans | \$ | 6,256 | \$5,2 | 285 | \$ 21, | .621 \$ | 21,501 |
| Wi | den N | IB fro | om 0.4 | m N of | f SR-91 to 0 |).1 m N | V of Lamb | ert Road - Corridor Project | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 50,397 | \$ | 39,513 | Corridor Project #1(EA 0F031) | 4/8/10 | 10/12/10 | 100 | 07/01/14 | 11/06/14 | 100 | Ø | | | | | Caltrans | \$ | 9,180 | \$9, | 142 | \$ 30, | 333 \$ | 30,648 |
| 24 | 12 C | Ora | 57 | \$ | 51,609 | | | Corridor Project #2(EA 0F032) | 4/8/10 | 10/13/10 | 100 | | 05/02/14 | 100 | | | | | | Caltrans | \$ | 9,180 | | 114 | | 670 \$ | 32,473 |
| | | | - | \$ | 102,006 | \$ | 80,763 | Corridor Summary | | | | 07/01/14 | 11/06/14 | | | 07/01/15 | 12/31/15 | 100 | | | \$ | 18,360 | \$ 18,2 | 256 | \$ 63, | 003 \$ | 63,122 |
| Lin | oin B | ypas. | ss - Cor | rridor F | - | ¢ | 40.00.1 | Corridor Broiset #1 (E4 000011) | 2/1//02 | 06/00/00 | 400 | 06/15/40 | 07/09/13 | 100 | | | | | | Coltrano | ¢ | 22.000 | ¢ 01 | 104 | e 404 | 450 0 | 161 001 |
| 25 | 03 F | Pla | 65 | \$ | 292,203 | | | Corridor Project #1 (EA 3338U) | 2/14/08 | | | | | | _ | | | | | | \$ | 22,000 | | | | 453 \$ | 161,281 |
| | <u> </u> | | | \$ | 23,099 | \$ | | Corridor Project #2 (EA 33382) | 10/26/11 | 05/21/12 | 100 | | 10/01/14 | 100 | | 10/1 | | | | | \$ | 2,751 | | 639 | | 499 \$ | 18,121 |
| 26 | 23 5 | Pla | 80 | \$ \$ | 315,302 47,286 | \$ | | Corridor Summary Pla-80 HOV Phase 2 (EA 36782) | 1/10/08 | 05/01/08 | 100 | 12/15/14 | 10/01/14 10/18/12 | 100 | M | 12/15/16 10/01/12 | 04/09/19 | 100 | × | | \$ \$ | 24,751 7,143 | | 123 240 | | 952 \$ 909 \$ | 179,401 29,327 |
| 20 | | Pla | 80 80 | \$ \$ | 48,993 | | | Pla-80 HOV Phase 3 (EA 36783) | | | | | 06/17/13 | | _ | 01/01/13 | | | | | \$ \$ | 5,300 | | 255 | | 593 \$ | 29,327 |
| -' | | 10 | 00 | Ŵ | 10,000 | Ŷ | 22,007 | | | 30,10,09 | 100 | 5//0//1 | 30,1113 | ,00 | - | 51101/15 | .0,12/10 | 100 | | | | | | | | | 23,311 |

Corridor Mobility Improvement Program Page 5 of 14

FY 2017-18 Third Quarter Report

| | C | unj | 01111 | | .pur tri | icine oj | munsportation | | | | | | | | | | | | | С | | | SUPPORT | | | | |
|----|----------|---------------|-----------|----------------|---------------------------|--|--|----------|---------------|------|--------------|---|--|-------------|------------|---------------------------|-------|---------|--|----------|-----------------------------|-------|--------------------|----------|-----------------------------|-------|------------------|
| | Die Vect | CO. C.L. MORE | 2000 | 2 | Contraction of the second | Children Control Contr | Not of the second secon | LI COL | Market Market | 4112 | 400 % CONDIE | CO CO CO CO CO CO CO CO CO CO CO CO CO C | Central Centra | FILLS COMO. | 400 CELUER | Contraction of the second | 20 CO | Sin Cur | AGENCY (QUARTER BOND FUNDS FULLY EXPENDED) | AP | PROVED UDGET 1,000's) | EXP | PENDED 1,000's) | AP | PROVED UDGET 1,000's) | EXPI | ENDED ,000's) |
| 28 | 08 | Riv | 215 | \$ | 29,228 | \$ 25,605 | Widening, Add One Mixed Flow Lane in Each Direction (EA 0F161) | 1/20/11 | 09/28/10 | 100 | 12/01/13 | 11/21/13 | 100 | Ø | 12/01/14 | 02/29/16 | 100 | Ø | RCTC | \$ | - | \$ | - | \$ | 22,057 | \$ | 15,951 |
| 29 | 08 | Riv | 91 | \$ | 253,625 | \$ 120,19 | HOV Lane Gap Closure (EA 44840) | 8/10/11 | 02/10/12 | 100 | 08/01/15 | 12/19/16 | 100 | × | 08/01/17 | 08/01/19 | | | Caltrans | \$ | 30,728 | \$ | 30,702 | \$ | 129,924 | \$ | 157,151 |
| 30 | 03 | Sac | 50 | \$ | 96,581 | \$ 47,61 | Hwy 50 Bus/Carpool & Aux Lns & Community Enhancements (EA 44161) | 7/9/09 | 10/26/09 | 100 | 01/01/13 | 05/10/13 | 100 | Ø | 01/01/15 | 08/15/16 | 100 | M | Caltrans (FY 16-17 Q1) | \$ | 11,500 | \$ | 12,226 | \$ | 70,698 | \$ | 71,886 |
| 31 | 03 | Sac | Loc | \$ | 16,322 | \$ 12,822 | White Rock Road from Grant Line to Prairie City (EA 92880) | 2/23/12 | 04/30/12 | 100 | 12/31/13 | 12/01/13 | 100 | ☑ | 06/01/14 | 06/01/14 | 100 | Ø | Sac Co | \$ | - | \$ | - | \$ | 10,622 | \$ | 10,423 |
| 32 | 08 | SBd | 10 | \$ | 30,760 | \$ 14,074 | Westbound Mixed Flow Lane Addition | 1/13/10 | 12/10/10 | 100 | 05/01/12 | 08/10/15 | 100 | Ø | 06/01/13 | 07/01/15 | 100 | Ø | SANBAG | \$ | - | \$ | - | \$ | 25,449 | \$ | 19,752 |
| 33 | 08 | SBd | 215 | \$ | 347,777 | \$ 49,120 | I-215 North Segments 1 & 2 - HOV & Mixed Flow Ln Addition (EA 0071V) | 4/16/09 | 08/27/09 | 100 | 09/05/13 | 09/17/14 | 100 | Ø | 09/15/15 | 12/31/18 | | | SANBAG | \$ | - | \$ | | \$ | 213,174 | \$ | 208,387 |
| | nterst | ate 21 | 5 HOV | Lanes | and Conne | ctors - Corrido | or Project | | | | | | | | | | | I | | | | | | 1 | | | |
| 34 | | | | \$ | 77,658 | | SR - 210/215 Connectors (EA 44407) | 4/16/09 | 09/17/09 | 100 | 02/01/13 | 03/01/13 | 100 | Ø | | | | | Caltrans | \$ | 12,883 | see | | \$ | 47,672 | see | |
| 35 | 08 | SBd | 215 | \$ | 40,614 | \$ 32,414 | I-215 North Segment 5 (EA 00719) combined to 4440U | 4/16/09 | 09/17/09 | 100 | 02/01/13 | 03/01/13 | 100 | ☑ | | | | | Caltrans | \$ | 7,333 | below | N | \$ | 25,081 | below | , |
| | | | | \$ | 118,272 | \$ 61,414 | Corridor Summary | | | | 02/01/13 | 03/01/13 | | | 03/01/15 | 10/30/15 | 100 | | | \$ | 20,216 | \$ | 12,942 | \$ | 72,753 | \$ | 71,430 |
| 36 | 08 | SBd | 10 | \$ | 19,409 | \$ 10,910 | Widen Exit Ramps&Add Aux Ln @Cherry, Citrus&Cedar Ave IC's (EA 49750) | 1/13/10 | 10/12/10 | 100 | 12/01/10 | 12/20/12 | 100 | Ø | 06/01/11 | 06/03/14 | 100 | Ø | Caltrans | \$ | 3,280 | \$ | 3,422 | \$ | 13,239 | \$ | 9,337 |
| 1 | -15 M | anage | ed Lane | es - Corr | ridor Projec | zt - | | | | | | | | | | | | | - | | | | | | | | |
| | | | | \$ | 110,103 | \$ 93,765 | 5 Corridor Project #1 (EA 2T093) | 9/20/07 | 02/08/08 | 100 | 01/17/11 | 12/28/11 | 100 | Ø | | | | | Caltrans | \$ | 14,739 | \$ | 14,603 | \$ | 79,026 | \$ | 77,319 |
| 37 | 11 | SD | 15 | \$ | 87,365 | \$ 71,236 | Corridor Project #2 (EA 2T091) | 2/14/08 | 05/12/08 | 100 | 02/21/12 | 05/31/11 | 100 | ☑ | | | | | Caltrans | \$ | 14,025 | \$ | 11,162 | \$ | 57,211 | \$ | 57,438 |
| | | | | \$ | 133,613 | \$ 110,595 | 5 Corridor Project #3 (EA 2T092) | 4/10/08 | 07/25/08 | 100 | 04/15/12 | 06/14/12 | 100 | | | | | | Caltrans | \$ | 21,236 | \$ | 15,020 | \$ | 94,432 | \$ | 91,853 |
| | | | | \$ | 331,081 | | 6 Corridor Summary | | | | 04/15/12 | 06/14/12 | | | 10/03/13 | 01/28/15 | 100 | | | \$ | 50,000 | \$ | 40,785 | \$ | 230,669 | \$ | 226,609 |
| - | -5 No | rth Co | ast Coi | rridor - | | Corridor Proje | | | | | | | | _ | | | | 1 | | | | | r | | | | |
| 38 | 11 | SD | 5 | \$ | 52,664 | \$ 24,500 | Corridor Project #1 (EA 2358U) | 9/20/07 | 08/15/07 | | 10/30/09 | 07/14/10 | | | | | | | Caltrans | \$ | 6,000 | | 7,743 | \$ | 43,038 | | 37,046 |
| | | | - | \$ | 80,446 | \$ | - Corridor Project #2 (EA 2T040) | Local | 01/28/11 | 100 | | 02/13/15 | 100 | X | | | | | | \$ | 11,183 | | 15,357 | \$ | 54,610 | | 57,724 |
| - | | | | \$ | 133,110 | | Corridor Summary | | | | 06/30/12 | 02/13/15 | | | | 03/31/19 | | | | \$ | 17,183 | | 23,100 | \$ | 97,648 | | 94,770 |
| 39 | | SJ | 205 | \$ | 22,009 | | I-205 Auxiliary Lanes (EA 0Q270) | 4/8/10 | 10/12/10 | 100 | 04/01/13 | 03/04/13 | 100 | | 11/01/14 | 02/13/15 | 100 | × | Caltrans | \$ | 2,900 | \$ | 2,302 | \$ | 11,860 | \$ | 11,480 |
| | Route | 46 Cc | orridor I | Improvei | ments (Wh | itley 1) - Corrie | dor Project | | | | | | | | | | | 1 | | | | | <mark>+</mark> | | | | |
| | 05 | ~ | | \$ | 77,214 | | 3 Corridor Project #1 (EA 33072) | 4/8/10 | 10/25/10 | 100 | 08/01/13 | 10/13/14 | 100 | | | | | | Caltrans | \$ | 7,000 | \$ | 7,872 | \$ | 54,054 | \$ | 52,312 |
| 40 | 05 | SLO | 46 | \$ | 1,840 | \$ | - STIP TEA Enhancements (EA 33072) | | | | 00/01/15 | 10/10/14 | | | 10/04/14 | 00/00/110 | | | | | | | | | | | |
| | Nidon | 119 1 | 01.8 ~ | \$ dd Aux I | 79,054 ns fr Mars | | Corridor Summary rcadero Rd Corridor Project | 1 | | | 08/01/13 | 10/13/14 | | | 10/01/14 | 06/08/18 | | | | | | | | | | | |
| F | liuen | 55 1 | | s | 39,493 | | Corridor Project #1 (EA 23563) | 1/20/11 | 06/01/11 | 100 | 03/01/12 | 06/25/13 | 100 | | | | | | Caltrans | \$ | 8,259 | s | 3,020 | \$ | 21,159 | \$ | 16,123 |
| 41 | 04 | SM | 101 | \$ \$ | 22,514 | | Corridor Project #1 (EA 23563) Corridor Project #2 (EA 23564) | 10/26/11 | | | | 11/15/13 | | | | | | | | ъ \$ | 3,802 | | 1,256 | ې ډ | 12,648 | | 6,514 |
| | 1 | | | \$ | 62,007 | | Corridor Summary | 10/20/11 | 50.27772 | | 11/01/13 | 11/15/13 | | - | 11/01/14 | 08/25/16 | 100 | × | | \$ | 12,061 | | 4,276 | Ψ \$ | 33,807 | | 22,638 |
| 42 | 04 | SCI | 880 | \$ | 61,802 | \$ 39,842 | I-880 Widening (SR 237 to | 8/10/11 | 12/14/11 | 100 | | 04/04/14 | 100 | | 08/01/14 | 06/20/17 | 100 | | | \$ \$ | 9,810 | | 6,709 | \$ | 32,192 | | 31,783 |
| 43 | | SCI | | \$ | 73,199 | | US 101) (EA29830) US 101 Aux Lanes - State Route 85 to | 8/10/11 | | | | 11/16/15 | _ | _ | | | 100 | - | Caltrans | \$ | 11,080 | _ | 10,837 | \$ | 44,791 | _ | 42,431 |
| 44 | | sci | | \$ | | \$ 16,636 | Embarcadero Rd (EA 4A330) US 101 Improvements (I-280 to Yerba | 1/13/10 | | | | 10/31/12 | _ | _ | | 10/03/14 | 100 | _ | | \$ | 6,690 | | 6,619 | \$ \$ | 31,201 | | 26,047 |
| | 34 | 20/ | | | ,077 | - 10,000 | ⁹ Buena Rd) (EA 1A980) | | | | 50.01/10 | | | | | | | | | ¥ | 0,000 | Ŧ | 0,010 | | 0.,201 | * | 20,0 // |

FY 2017-18 Third Quarter Report

| | | J | | | | | . <i>c</i> j i | ταποροτιατίοπ | | | | | | | | | | | | | С | | TON SUPPORT | | | | |
|----|---------|--------------|---|-----------|--------------------|------------|--|--|----------|------------|-----|--------------|----------|---------------------------|-----------|----------------|--|------------|----------|--|-----------|-----------------------------|-------------------------|----|------------|------------------------|----|
| | TOLECT. | CO. C. MARCA | and | * | JOIN ST CONTRACTOR | 1900, COST | And a state of the | to contract of the second | 41100 | COLON MARK | | 400 ° CONDIE | CO CO | Contraction of the second | CINE CURD | 400 CELINE CEL | Cuerto Control of Cont | Stor Store | Str Col. | AGENCY (QUARTER BOND FULLY EXPENDED) | API Bl | PROVED UDGET 1,000's) | EXPENDED (\$1,000's) | в | | EXPENDE (\$1,000's) | |
| 45 | 05 | SCr | 1 | \$ | 21,085 | \$ | 13,783 | Highway 1 Soquel to Morrissey Auxiliary Lanes (EA 0F650) | 8/10/11 | 01/05/12 | 100 | 11/01/13 | 02/11/15 | 100 | | 12/01/14 | 06/30/18 | | | SCCRTC | \$ | - | \$- | \$ | 16,933 \$ | 16,8 | 89 |
| 46 | 02 | Sha | 5 | \$ | 16,315 | \$ | 13,496 | Cottonwood Hills Truck Climbing Lane (EA 37100) | 1/13/10 | 04/21/10 | 100 | 12/01/11 | 11/17/11 | 100 | | 12/01/12 | 10/23/14 | 100 | Ø | Caltrans | \$ | 2,100 | \$ 1,247 | \$ | 11,396 \$ | 11,3 | 96 |
| | -80 H | OV La | nes, Fa | irfield (| 'Rt 80/680/ | 12 to Ρι | ıtah Cre | ek) - Corridor Project | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 41,457 | \$ | 18,880 | Corridor Project #1 (EA 0A531) | 2/14/08 | 06/04/08 | 100 | 12/01/09 | 12/01/09 | 100 | | | | | | Caltrans | \$ | 6,351 | \$ 4,284 | \$ | 27,906 \$ | 28,2 | 60 |
| 47 | 04 | Sol | 80 | \$ | 7,884 | \$ | 6,085 | Corridor Project #2 (EA 0A532) | 4/8/10 | 10/12/10 | 100 | 09/01/11 | 02/29/12 | 100 | | | | | | Caltrans | \$ | 1,319 | \$- | \$ | 4,766 \$ | 4,70 | δ5 |
| | | | | \$ | 30,296 | \$ | - | Corridor Project #3 (EA 4C15U) | 3/12/09 | 04/21/09 | 100 | 11/01/10 | 11/01/10 | 100 | | | | | | | \$ | 3,900 | \$ 1,597 | \$ | 22,200 \$ | 15,8 | 37 |
| | | | | \$ | 79,637 | \$ | 24,965 | Corridor Summary | | | | 09/01/11 | 02/29/12 | | | 10/01/12 | 03/01/14 | 100 | Ø | | \$ | 11,570 | \$ 5,881 | \$ | 54,872 \$ | 48,8 | 52 |
| 48 | 04 | Son | 101 | \$ | 92,761 | \$ | 17,359 | Central Phase A - US 101 HOV Lns from Railroad Ave to Rohnert Park Expressway (EA 0A18U) | 5/14/09 | 10/12/09 | 100 | 12/01/11 | 12/26/12 | 100 | Ø | 02/01/13 | 12/31/19 | | | Caltrans | \$ | 10,500 | \$ 10,752 | \$ | 58,311 \$ | 55,1 | 95 |
| 49 | 04 | Son | 101 | \$ | 120,260 | \$ | 69,860 | US 101 HOV lanes - North Phase A (from Steele Lane to Windsor River Road) (EA 0A10U) | 5/29/08 | 10/29/08 | 100 | 01/01/11 | 12/30/10 | 100 | Ø | 02/01/12 | 12/31/18 | | | Caltrans | \$ | 12,000 | \$ 9,931 | \$ | 91,200 \$ | 88,0 | 15 |
| 50 | 04 | Son | 101 | \$ | 79,367 | \$ | 29,280 | US 101 HOV Lanes - Wilfred Ave to Santa Rosa Ave (EA 12965) | 9/25/08 | 03/03/09 | 100 | 12/01/13 | 06/28/13 | 100 | | 01/01/15 | 12/31/15 | 100 | Ø | Caltrans | \$ | 6,600 | \$ 2,623 | \$ | 51,065 \$ | 45,2 | 73 |
| 51 | 10 | Sta | 219 | \$ | 44,353 | \$ | 8,617 | SR-219 Expressway, Phase 1 (SR-99 to Morrow Road) (EA 0A870) | 1/10/08 | 06/19/08 | 100 | 08/01/09 | 06/30/10 | 100 | Ø | 11/01/09 | 07/28/16 | 100 | | Caltrans | \$ | 2,000 | \$ 1,947 | \$ | 6,617 \$ | 6,6 | 17 |
| 52 | 10 | Sta | 219 | \$ | 42,662 | \$ | 13,241 | SR-219 Expressway, Phase 2 (Morrow Road to Route 108) (EA 0A872) | 12/15/11 | 08/30/12 | 100 | 05/30/14 | 10/30/15 | 100 | Ø | 01/13/18 | 09/30/18 | | | Caltrans | \$ | 4,300 | \$ 4,172 | \$ | 17,612 \$ | 16,4 | 42 |
| 53 | 10 | Tuo | 108 | \$ | 53,392 | \$ | 25,577 | E. Sonora Bypass Stage II (EA 34042) | 1/20/11 | 12/16/11 | 100 | 03/01/14 | 01/10/14 | 100 | | 05/03/21 | 12/31/19 | | | Caltrans | \$ | 5,500 | \$ 6,543 | \$ | 26,974 \$ | 28,74 | 42 |
| 54 | 07 | Ven SB | 101 | \$ | 101,163 | \$ | 81,293 | HOV Lanes, Mussel Shoals to Casitas Pass Road (EA 26070) | 8/10/11 | 01/04/12 | 100 | 08/01/16 | 06/27/17 | 100 | × | 07/31/19 | 04/25/19 | | | Caltrans | \$ | 15,300 | \$ 13,824 | \$ | 65,993 \$ | 60,3 | 39 |
| | СМІА | proje | cts ame | ended i | into progra | am usin | ng proje | ct cost/award savings | | | | | | | | | | | | | | | | | | | |
| 55 | 04 | Son | 101 | \$ | 17,321 | \$ | 15,000 | Central Project - Phase B (EA 0A184) | 1/20/11 | 05/19/11 | 100 | 12/31/12 | 07/17/13 | 100 | | 01/01/14 | 12/30/16 | 100 | × | Caltrans | \$ | 3,000 | \$ 2,844 | \$ | 12,000 \$ | 12,0 | 00 |
| 56 | 03 | Sac | 80 | \$ | 136,035 | \$ | 53,537 | I-80 HOV Ln Across the Top (EA 3797U) | 1/20/11 | 07/29/11 | 100 | 11/01/14 | 07/13/17 | 100 | × | 11/01/16 | 11/01/18 | | | Caltrans | \$ | 19,000 | \$ 19,446 | \$ | 104,588 \$ | 105,0 | 36 |
| 57 | 10 | SJ | 5 | \$ | 124,978 | \$ | 42,470 | I-5 HOV Ln and CRCP (EA 0G470) | 1/20/11 | 06/02/11 | 100 | 12/30/14 | 01/26/17 | 100 | 5 | 01/30/16 | 01/18/19 | | | | \$ | 11,990 | \$ 17,493 | \$ | 97,708 \$ | 95,9 | 56 |
| 58 | 05 | SLO | 101 | \$ | 47,857 | \$ | 31,174 | Santa Maria Bridge (EA 44590) | 1/20/11 | 06/21/11 | 100 | 04/01/14 | 03/12/15 | 100 | | 07/15/15 | 04/18/17 | 100 | Ø | Caltrans | \$ | 6,600 | \$ 5,537 | \$ | 34,832 \$ | 34,8 | 10 |
| 59 | 11 | SD | 15 | \$ | 68,159 | \$ | 25,802 | Mira Mesa Direct Access Ramp (EA 2T095) | 12/15/11 | 04/04/12 | 100 | 01/14/15 | 01/04/16 | 100 | X | 07/11/17 | 06/29/18 | | | Caltrans (FY 15-16 Q3) | \$ | 8,500 | \$ 8,058 | \$ | 36,102 \$ | 27,0 | 59 |
| 60 | 02 | Sha | 5 | \$ | 22,658 | \$ | 20,903 | South Redding 6;Lane (EA 4C401) | 1/20/11 | 05/09/11 | 100 | 11/15/12 | 02/01/13 | 100 | | 11/15/13 | 09/12/18 | | | Caltrans | \$ | 2,250 | \$ 1,950 | \$ | 18,653 \$ | 18,64 | 43 |
| 61 | 03 | But | 32 | \$ | 9,925 | \$ | 3,425 | But 32 Highway Widening (EA 1E490) | 8/10/11 | 06/30/12 | 100 | 11/30/13 | 12/11/15 | 100 | × | 07/01/18 | 07/01/18 | | | Chico | \$ | - | \$ - | \$ | 6,425 \$ | 6,7 | 13 |
| | Widen | Ala 8 | 4 Expre | ssway · | - Corridor I | Project | | | | | | | | | | | | | | | | | | | | | |
| | | | | \$ | 41,065 | \$ | 16,057 | Corridor Project #1 (EA 29761) | 8/10/11 | 03/21/12 | 100 | 07/31/13 | 09/24/15 | 100 | | | | | | Caltrans | \$ | 3,780 | \$ 3,812 | \$ | 25,085 \$ | 24,3 | J4 |
| 62 | 04 | Ala | 84 | \$ | 97,402 | | - | Corridor Project #2 (EA 29762) | 3/26/15 | 09/30/15 | 100 | | | 67 | | | | | | Caltrans | \$ | 8,005 | | \$ | 48,000 \$ | | |
| ⊢ | - | | | \$ | 138,467 | | 16,057 | Corridor Summary | | | | 10/01/15 | 08/24/18 | | | 07/01/18 | 09/30/20 | | | | \$ | 11,785 | \$ 10,126 | \$ | 73,085 \$ | 52,3 | 32 |
| 63 | 06 | Tul | 198 | \$ | 27,266 | \$ | 21,187 | Plaza Drive IC / Aux Lns (EA 42370) | 8/10/11 | 11/30/11 | 100 | 06/30/13 | 08/19/14 | 100 | | 12/31/13 | 12/30/18 | | | Visalia | \$ | 3,617 | \$ 3,785 | \$ | 17,570 \$ | 18,9 | 52 |
| 64 | 04 | Var | Var | \$ | 74,984 | \$ | 36,057 | Freeway Performance Initiative (EA 0G890, 15113, 15300, 15320, 15350, 15420) | 4/26/12 | 08/28/12 | 100 | 10/01/14 | 10/13/15 | 100 | | 04/01/16 | 06/30/18 | | | Caltrans | \$ | 8,271 | \$ 8,737 | \$ | 51,346 \$ | 47,68 | 81 |

FY 2017-18 Third Quarter Report

| | C | unje | | u D | epuru | nent oj | iransportation | | | | | | | | | | | | | | | 017-18 IN | | | | |
|----|----------------|---------------|----------------|---------|---------------------------------------|----------------|--|----------|---------------------|--|--------------|-----------------|-------------|-------|--------------|---|--------------|--------|--|----|-----------|-------------------------|----|---------------------------------|-----|-------------------|
| | Dist feet with | Concratic Ser | Contraction of | | A A A A A A A A A A A A A A A A A A A | Cure 1905 COST | too south to the south of the s | ALL COL | to the second | - The second sec | 400 % CONDER | COLOCIE COLOCIE | Color Color | Files | ADD DELIVERY | City City City City City City City City | C. C. C.O.S. | Sur Or | AGENCY (QUARTER BOND FUNDS FULLY EXPENDED) | AP | PROVED | EXPENDED (\$1,000's) | AF | PPROVED 3UDGET \$1,000's) | EXP | PENDED ,000's) |
| В | -Cou | nty I-2 | 215 Ga | p Closı | ure - Corrid | or Project | | | | | | | | | | | | | | | | | | | | |
| 65 | | | | \$ | 182,802 | \$ 15,3 | 0 I-215 Gap Closure (EA 0M940) combined to 0M94U | 6/27/12 | 12/03/12 | 100 | 05/01/16 | 08/25/15 | 100 | × | | | | | Caltrans | \$ | 16,270 | see | \$ | 137,171 | | see |
| | 08 | SBd | 215 | \$ | 17,066 | \$ | - SHOPP contribution to #1 | | | | | | | | | | | | | \$ | 800 | | \$ | 15,392 | | |
| 66 | | Riv | | \$ | 5,193 | \$ 3,0 | 7 Newport Ave OC(EA 0M94U) | 6/27/12 | 12/03/12 | 100 | 05/01/16 | 08/25/15 | 100 | 83 | | | | | Caltrans | \$ | 361 | below | \$ | 3,007 | b | below |
| | | | | \$ | 205,061 | \$ 18,3 | | | | | 05/01/16 | 08/25/15 | | | 04/20/18 | 08/02/18 | | | | \$ | 17,431 \$ | 6 16,318 | \$ | 155,570 | \$ | 144,150 |
| 67 | 04 | Son | 101 | \$ | 52,360 | \$ 22,2 | North Project Phase B Airport IC (EA 3A23U) | 4/26/12 | 12/03/12 | 100 | 12/31/13 | 08/03/15 | 100 | D | 11/01/15 | 12/31/19 | | | Caltrans | \$ | 4,500 \$ | 5 4,461 | \$ | 33,813 | \$ | 31,620 |
| 68 | 04 | SCI | 880 | \$ | 62,097 | \$ 39,2 | 11 I-880/I-280 Stevens Creek IC Impvmts (EA 44560) | 5/23/12 | 09/06/12 | 100 | 12/01/14 | 12/30/15 | 100 | X | 12/01/15 | 06/30/18 | | | SCVTA | \$ | - \$ | - 5 | \$ | 47,197 | \$ | 44,472 |
| 69 | 04 | SC/ | 101 | \$ | 33,812 | \$ 22,2 | 7 Capitol Exp Yerba Buena IC (EA 1G360) | 5/23/12 | 08/02/12 | 100 | 06/30/14 | 04/14/15 | 100 | X | 02/28/17 | 07/28/17 | 100 | × | SCVTA | \$ | - \$ | 5 - | \$ | 26,286 | \$ | 25,319 |
| 70 | 08 | SBd | 15 | \$ | 82,912 | \$ 16,2 | 16 La Mesa Nisqualli Rd IC (EA 0A450) | 8/10/11 | 12/08/11 | 100 | 12/01/13 | 03/05/14 | 100 | | 12/01/15 | 05/06/16 | 100 | | SANBAG | \$ | - 0 | | \$ | 53,082 | \$ | 40,680 |
| 71 | 11 | SD | 805 | \$ | 36,501 | \$ 18,7 | 85 HOV Lns - SR54 to SR94 (EA 2T180) | 1/25/12 | 06/22/12 | 100 | 12/31/13 | 12/20/13 | 100 | | 07/11/13 | 05/31/18 | | | Caltrans | \$ | 5,392 \$ | 5,324 | \$ | 19,355 | \$ | 18,443 |
| 72 | 11 | SD | 805 | \$ | 55,432 | \$ 37,9 | B HOV Lns - Palomar to SR54 (EA 2T181) | 1/25/12 | 09/09/12 | 100 | 07/30/14 | 04/03/14 | 100 | Ø | 11/05/13 | 05/31/18 | | | Caltrans | \$ | 7,400 \$ | 5 7,734 | \$ | 34,278 | \$ | 35,898 |
| 73 | 05 | SLO | 46 | \$ | 55,559 | \$ 45,0 | 88 Whitley 2A (EA 33077) | 2/23/12 | 05/18/12 | 100 | 09/08/15 | 08/15/16 | 100 | | 10/01/16 | 07/01/20 | | | Caltrans | \$ | 7,400 \$ | 5 7,126 | \$ | 37,688 | \$ | 35,415 |
| 74 | 12 | Ora | 74 | \$ | 77,211 | \$ 24,1 | 9 SR74 / I-5 IC (EA 0E310) | 4/25/12 | 10/19/12 | 100 | 02/02/15 | 11/22/16 | 100 | X | 12/31/18 | 12/31/18 | | | Caltrans | \$ | 6,364 \$ | \$ 8,308 | \$ | 30,231 | \$ | 25,949 |
| 75 | 11 | SD | 805 | \$ | 119,000 | \$ 40,6 | 805 Managed Lns North (Design Build) (EA 2T200) | 10/26/11 | 7/30/12 2/26/13* | 100 | 03/15/15 | 04/02/18 | 99 | | 06/30/17 | 06/04/20 | | | Caltrans | \$ | 26,428 \$ | 5 18,223 | \$ | 86,419 | \$ | 81,689 |
| 76 | 02 | Sha | 5 | \$ | 7,275 | \$ 6,0 | 00 I5/Deschutes Rd IC (EA 34760) | 5/3/12 | 7/26/12 | 100 | 12/15/12 | 01/24/14 | 100 | | 05/01/13 | 02/26/16 | 100 | X | Anderson | \$ | - \$ | 6 - | \$ | 6,000 | \$ | 5,979 |
| 77 | 03 | Sac | 50 | \$ | 37,151 | \$ 12,1 | 99 SR50 - Watt IC (EA 37120) | 4/26/12 | 9/15/12 | 100 | 11/30/14 | 01/16/16 | 100 | 8 | 11/01/18 | 02/01/19 | | | Sac Co | \$ | - \$ | ş - | \$ | 30,449 | \$ | 35,221 |
| 78 | 05 | Mon | 101 | \$ | 91,150 | \$ 30,8 | 25 San Juan IC (EA 31580) | 4/26/12 | 09/27/12 | 100 | 03/18/15 | 04/28/16 | 100 | | 07/02/18 | 07/09/19 | | | Caltrans | \$ | 8,000 \$ | \$ 8,294 | \$ | 48,700 | \$ | 42,680 |
| 79 | 05 | SB | 101 | \$ | 17,618 | \$ 4,4 | 2 Union Valley Pkwy IC (EA 46380) | 4/26/12 | 07/26/12 | 100 | 12/31/13 | 12/27/13 | 100 | | 02/03/15 | 02/24/15 | 100 | | Caltrans | \$ | 1,900 \$ | 5 1,688 | \$ | 9,234 | \$ | 8,883 |
| 80 | 08 | SBd | 10 | \$ | 18,620 | \$ 10,0 | 00 I-10 Tippecanoe Ave IC (EA 44811) | 4/26/12 | 07/11/12 | 100 | 07/11/13 | 06/24/15 | 100 | | 08/01/15 | 06/16/16 | 100 | | SANBAG | \$ | 2,000 \$ | 2,821 | \$ | 13,787 | \$ | 13,872 |
| 81 | 11 | SD | 76 | \$ | 36,889 | \$ 29,3 | 37 I-5 / SR 76 IC (EA 25714) | 4/26/12 | 08/01/12 | 100 | 01/01/15 | 10/20/14 | 100 | | | 07/25/16 | 100 | | Caltrans | \$ | 5,056 \$ | \$ 4,977 | \$ | 24,561 | \$ | 23,739 |
| 82 | 03 | ED | 50 | \$ | 19,200 | \$ 15,5 | | 5/23/12 | 07/17/12 | 100 | 12/31/13 | 03/31/16 | 100 | X | 10/31/14 | 07/01/18 | | | ED Co DOT | \$ | - \$ | - 5 | \$ | 17,240 | \$ | 14,719 |
| 83 | 03 | ED | 50 | \$ | 9,145 | \$ 6,0 | 37280) | 5/23/12 | 11/05/12 | 100 | 06/01/15 | 11/30/14 | 100 | 2 | 01/15/14 | 11/30/20 | | | Caltrans | \$ | - \$ | - 5 | \$ | 6,000 | \$ | 7,683 |
| 84 | 08 | Riv | 215 | \$ | 123,502 | \$ 38,7 | 215 Widening Scortt to Nuevo (EA 0F162) | 5/23/12 | 11/14/12 | 100 | 12/31/15 | 11/15/18 | 99 | | 07/01/19 | 11/19/20 | | | RCTC | \$ | - \$ | 5 - | \$ | 98,500 | \$ | 90,649 |
| 85 | 08 | SBd | 15 | \$ | 63,923 | \$ 28,2 | 64 I15 Ranchero Rd IC (EA 34160) | 5/23/12 | 08/01/12 | 100 | 08/01/14 | 12/18/15 | 100 | × | 09/01/16 | 01/30/19 | | | SANBAG | \$ | 3,650 \$ | 6,187 | \$ | 40,148 | \$ | 35,433 |
| 86 | 04 | Ala | 680 | \$ | 7,860 | \$ 5,7 | 50 FPI (EA 4G100) | 6/27/12 | 09/29/12 | 100 | 11/01/14 | 06/27/13 | 100 | | 12/01/15 | 04/21/14 | 100 | | Caltrans | \$ | 1,000 \$ | \$ 998 | \$ | 4,740 | \$ | 4,740 |
| 87 | 08 | SBd | 15 | \$ | 35,274 | \$ 12,0 | | 6/27/12 | 08/14/12 | 100 | 06/01/14 | 03/03/17 | 100 | X | 11/30/18 | 02/28/19 | | | Fontana | \$ | 2,900 \$ | \$ 4,550 | \$ | 26,054 | \$ | 24,315 |
| 88 | 12 | Ora | 405 | \$ | 3,058 | \$ 2,2 | UM130) | 6/27/12 | 10/11/12 | 100 | 07/01/14 | 05/30/14 | 100 | | 12/01/14 | 12/01/14 | 100 | | Caltrans | \$ | 500 \$ | \$ 498 | \$ | 1,738 | \$ | 1,738 |
| 89 | 07 | LA | 710 | \$ | 1,336,061 | \$ 153,6 | Gerald Desmond Bridge (Design Build) (EA 22830) | 10/24/12 | 10/1/12 6/11/13* | 100 | 03/22/19 | 03/22/19 | 83 | | 05/21/21 | 05/21/21 | | | Port of Long Beach | \$ | 97,000 \$ | \$ 90,773 | \$ | 864,260 | \$ | 505,712 |
| 90 | | SBd | 15 | \$ | 325,365 | \$ 53,7 | o , () | 12/6/12 | 11/13/12 | 100 | 03/25/16 | 06/30/17 | 100 | × | 10/25/19 | 06/11/19 | | | SANBAG | \$ | 26,951 \$ | 5 24,938 | \$ | 239,662 | \$ | 232,818 |
| | | Totals | | \$ 1: | 2,365,790 | \$ 4,476,9 | 9 | | | | | | | | | | | | | | | | | | | |

* Design Build contract: two award dates. 1st, notice to proceed for design, 2nd, construction start

** Section 4a of CMIA report details CMIA Bond Program funding loans.

- CCA 100% Complete N/A - Not Available

(3) CMIA Bond Program Performance Outcome - Benefits Report

Third Quarter FY 2017-18

| Image: Note of the second se | | | | | 1% Complete N/A - Not Available | | | , | | | | | | | | |
|---|-----------|-------|-------|-------------|--|----------|------------|-----------------------------|---------|--|----------|--------|----------|-----------------|---------------------|-----------------|
| V | | | / | // | \$ | | | | | 100 | 50 | | 2 | | Reseling | 10 ⁸ |
| I | | / | 2 | / / | , solution | / | / | | 4 / 2 / | / ³ | · / | | ې / | | | a Cart |
| Image: Market | 1 | | | / , | | | , ccF | - Contraction of the second | | in the second se | | A00 | | × 400 | 2 | AL ASS |
| Image: Market | Ĵ. | 5/j | ŝ/ | <u>\$</u> / | ~ <u>*</u> | | <u>}</u> / | * * ~ | 9 / L | 6 | | Wie | | Willow | 20010 | હ |
| 1 0 1 0 2 3.221 - <th><u>}{</u></th> <th>8/</th> <th>/ çõ</th> <th>/ ¢</th> <th>, , , , , , , , , , , , , , , , , , ,</th> <th>/ 🖑</th> <th>/ ¿</th> <th>1</th> <th>OPIN</th> <th></th> <th><u> </u></th> <th>ș.e</th> <th>/ 3</th> <th>Ş^{re}</th> <th>2⁰⁰</th> <th></th> | <u>}{</u> | 8/ | / çõ | / ¢ | , , , , , , , , , , , , , , , , , , , | / 🖑 | / ¿ | 1 | OPIN | | <u> </u> | ș.e | / 3 | Ş ^{re} | 2 ⁰⁰ | |
| 10 14 160 160 170 180 170 180 170 | | | | | | | | | | Actual | Baseline | Actual | Baseline | Actual | Baseline 257,080 | Actual |
| 4 A B Del SB DHVL In Extension - Hegenberger to Marine Bivit 0400416 Heg B 1.161 Image: Constraint of the second sec | | | | | I-580 Westbound HOV Lane - Greenville to Foothill | 06/30/16 | 100 | | 3,341 | | | | | | 243,880 | |
| 5 A A A State Route 24 Caleteont Tunnel - Fourth Bore 03/12/15 100 101 10,368 10.368 | - | _ | | | | | | | | 814 | | | | | 194,000 | 194,000 |
| I Co 4 Angela Camp Bypass (EA 38250) Op/2409 100 IZ 1184 1184 164 4 7 04 CC 4 State Koule 4 East Working from Somerswite to Route 160 1228717 90 8 6.841 5.9 10.2 8 04 Acc State Koule 4 East Working from Somerswite to Route 160 052217 10 90 42 8.841 10 0 2.268 691 10 0 12 0.258 691 2.00 2.0 10 10 10 12 0.7 13 0 10 12 17.13 100 12 2.05 1.0 1.0 2.00 1.0 10 12 10.1 10 10 10 14 16.407 1.0 1.0 2.00 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 | | | | | | | | | | 10.269 | | | | | 230,780 825,665 | 825,665 |
| 2 04 CC 4 State Route 4 East Widening from Someswille to Route 160 12/29/17 99 8, 661 5,9 10.2 8 04 66 80 Hollmagated Comtor Mobility Project 692/171 100 8 5,8 10.2 9 03 ED 50 US SO HOV Lanes 061773 100 12 2.235 667 1.233 10.2 2.66 10 6K Min Route 48 Expressway - Segment 3 (EA 44252) 011/113 100 12 475 438 1.233 10.2 26.0 11 0F Min 405 Hord Segment and Find 170 US 101 (191) (Design Build) (EA 12030) 0917118 100 12 22.229 10.1 10 12 10.1 12 10.1 10.1 101 111 101 111 101 111 111 111 111 111 111 111 111 111 111 111 111 111 111 111 111 111 | | | | | | | | | | | | | 4.6 | 4.6 | 7,320 | 7,320 |
| a a c a b c b c | | | | | | | | | | 104 | 5.9 | | | 4.0 | 624,920 | 7,020 |
| 9 03 ED 50 US 30 HOV Lanes 00H771 100 VI 2.295 6.61 Image 1m 2.205 6.61 1m 2.205 1m 2m | 04 | | | 80 | I-80 Integrated Corridor Mobility Project | 05/22/17 | 100 | X | 5,821 | | | | | | 463,571 | |
| 1 0 ND 198 Route 198 Expressware (A 3568U) 0.01111 100 VZ 875 1.233 1.24 0 2.0.6 1.23 0 2.0.8 1.233 0 2.0.9 1.23 0 2.0.8 1.233 0 2.2.929 1.233 1.233 1.233 1.233 1.243 1.243 1.233 1.243 1.243 1.233 | 03 | | | 50 | US 50 HOV Lanes | 06/17/13 | 100 | Ø | 2,295 | 691 | | | | | 167,560 | 41,460 |
| Image Top Top <thtop< th=""> <thtop< td="" th<=""><td>06</td><td>6</td><td>Ker</td><td>46</td><td>Route 46 Expressway - Segment 3 (EA 44252)</td><td>01/16/13</td><td>100</td><td>Ø</td><td>475</td><td>436</td><td></td><td></td><td>26.0</td><td>26.0</td><td>5,678</td><td>5,204</td></thtop<></thtop<> | 06 | 6 | Ker | 46 | Route 46 Expressway - Segment 3 (EA 44252) | 01/16/13 | 100 | Ø | 475 | 436 | | | 26.0 | 26.0 | 5,678 | 5,204 |
| 12 07 LA 465 -466 Carpool Lane i TO To US 101 (Me) Design Bulling (EA 12030) 047/176 97 22.929 IN IN <td< td=""><td>06</td><td></td><td></td><td>198</td><td>Route 198 Expressway (EA 3568U)</td><td>03/11/13</td><td>100</td><td>Ø</td><td>875</td><td>1,233</td><td></td><td></td><td>20.6</td><td>20.6</td><td>10,453</td><td>12,607</td></td<> | 06 | | | 198 | Route 198 Expressway (EA 3568U) | 03/11/13 | 100 | Ø | 875 | 1,233 | | | 20.6 | 20.6 | 10,453 | 12,607 |
| 14 07 LA 5 L-5 Carpool Lane from Orange County Line to L-805 0207/20 18 32,705 | 07 | _ | | 405 | I-405 Carpool Lane I-10 To US 101 (NB) (Design Build) (EA 12030) | 08/17/18 | 97 | | 22,929 | | | | | | 1,673,840 | |
| 15 of Mm 10 Highway 101 Main-Sonama Narrows 06/30/17 100 E 2,023 7.3 I 16 04 Mm 580 Westbound I-S80 to Northbound US 101 Connector Improvements (EA 4140) 01/27/11 100 II 158 15 | | | | | | | | | | | | | | | 1,223,200 | |
| 10 10 100 | | / | | | | | | | | | | | | | 2,387,480 | |
| 1 0.5 Mon 1 Salinas Road Interchange (EA 31592) 032014 100 100 101 729 100 < | 04 | | | 101 | Highway 101 Marin-Sonoma Narrows | 06/30/17 | 100 | × | 2,023 | | | | 7.3 | | 166,207 | |
| 18 Nep Sol 12 Rel 2 Jameson Canyon Widening - Phase 1 05/10/16 100 II 3.889 3.109 1 6.0 19 02 Nev 49 Route 49 La Barr Meadows Widening (EA 2A690) 04/08/1 100 II 3.88 N/A III 0.2 Nev 49 Route 49 La Barr Meadows Widening (EA 2A690) 04/08/1 100 III 3.88 N/A III 0.2 Nev 49 Route 49 La Barr Meadows Widening (EA 2A690) 05/13/1 100 III 3.88 N/A IIII 0.2 S.2 SR-22 / I-405 / I-605 HOV Connector with ITS Elements 03/23/15 100 III 31.946 55.166 IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII | 04 | 4 1 | Mrn | 580 | Westbound I-580 to Northbound US 101 Connector Improvements (EA 4A140) | 01/27/11 | 100 | Ø | 158 | 158 | | | | | 12,545 | 12,545 |
| 18 0* Sol 12 SN 12 Jameson Canyon Widening (Friage 1 001/16 100 10 | 05 | 5 N | Mon | 1 | Salinas Road Interchange (EA 31592) | 03/20/14 | 100 | Ø | 673 | 729 | | | | | 45,561 | 49,354 |
| 0 <td>04</td> <td></td> <td></td> <td>12</td> <td>SR 12 Jameson Canyon Widening - Phase 1</td> <td>05/10/16</td> <td>100</td> <td>Ø</td> <td>3,898</td> <td>3,109</td> <td></td> <td></td> <td>6.0</td> <td>6.0</td> <td>310,407</td> <td>175,822</td> | 04 | | | 12 | SR 12 Jameson Canyon Widening - Phase 1 | 05/10/16 | 100 | Ø | 3,898 | 3,109 | | | 6.0 | 6.0 | 310,407 | 175,822 |
| 1 0 | 03 | 3 1 | Nev | 49 | Route 49 La Barr Meadows Widening (EA 2A690) | 04/08/14 | 100 | Ø | 38 | N/A | | | 2.8 | 2.8 | 2,559 | 2,760 |
| 1 0 | 12 | 2 (| Ora | 91 | Add one lane on EB SR-91 from SR-241/SR-91 to SR-71/SR-91 (EA 0G040) | 05/13/11 | 100 | M | 6,216 | 6,216 | | | | | 495,033 | 495,033 |
| 1 | 12 | 2 (| Ora | 22 | SR-22 / I-405 / I-605 HOV Connector with ITS Elements | 03/23/15 | 100 | Ø | 32,099 | 34,805 | | | 15.5 | 8.8 | 2,343,200 | 2,088,300 |
| 1 | 12 | 2 (| Ora | 91 | Widen EB&WB SR-91 fr E of SR-55 Conn to E of Weir Canyon Road (EA 0G330) | 11/01/13 | 100 | Ø | 31,946 | 55,166 | | | | | 2,544,065 | 4,393,265 |
| 1 | 12 | 2 (| Ora | 57 | Widen NB fr 0.3M S of Katella Ave to 0.3M N of Lincoln Ave (EA 0F040) | 04/21/15 | 100 | Ø | 2,311 | 753 | | | | | 184,036 | 15,744 |
| 10 | 12 | 2 (| Ora | 57 | Widen NB from 0.4 m N of SR-91 to 0.1 m N of Lambert Road | 11/06/14 | 100 | Ø | 16,718 | 22,195 | | | | | 1,331,385 | 1,767,564 |
| 1 <td>03</td> <td>3</td> <td>Pla</td> <td>65</td> <td>Lincoln Bypass</td> <td>10/01/14</td> <td>100</td> <td>Ø</td> <td>3,961</td> <td>3,961</td> <td></td> <td></td> <td></td> <td></td> <td>268,103</td> <td>268,103</td> | 03 | 3 | Pla | 65 | Lincoln Bypass | 10/01/14 | 100 | Ø | 3,961 | 3,961 | | | | | 268,103 | 268,103 |
| 1 <td>03</td> <td>3</td> <td>Pla</td> <td>80</td> <td>Pla-80 HOV Phase 2 (EA 36782)</td> <td>10/18/12</td> <td>100</td> <td>Ø</td> <td>2,243</td> <td>2,243</td> <td></td> <td></td> <td></td> <td></td> <td>151,850</td> <td>151,850</td> | 03 | 3 | Pla | 80 | Pla-80 HOV Phase 2 (EA 36782) | 10/18/12 | 100 | Ø | 2,243 | 2,243 | | | | | 151,850 | 151,850 |
| 29 08 Riv 91 HOV Lane Gap Closure (EA 44840) 12/19/16 100 12 6.771 Image: Constraint of the state | 03 | 3 | Pla | 80 | Pla-80 HOV Phase 3 (EA 36783) | 06/17/13 | 100 | Ø | 156 | 672 | | | | | 10,571 | 45,600 |
| 30 03 Sac 50 Hwy 50 Bus/Carpool & Aux Lns & Community Enhancements (EA 44161) 05/10/13 100 II 10,888 1,953 15.0 <t< td=""><td>08</td><td>8</td><td>Riv</td><td>215</td><td>Widening, Add One Mixed Flow Lane in Each Direction (EA 0F161)</td><td>11/21/13</td><td>100</td><td>M</td><td>2,424</td><td>2,451</td><td></td><td></td><td></td><td></td><td>193,025</td><td>195, 185</td></t<> | 08 | 8 | Riv | 215 | Widening, Add One Mixed Flow Lane in Each Direction (EA 0F161) | 11/21/13 | 100 | M | 2,424 | 2,451 | | | | | 193,025 | 195, 185 |
| 31 03 Sec Loc White Rock Road from Grant Line to Prairie City (EA 92880) 12/01/13 100 I 2,679 2 | 08 | 8 | Riv | 91 | HOV Lane Gap Closure (EA 44840) | 12/19/16 | 100 | E | 6,771 | | | | | | 494,280 | |
| x | 03 | 3 3 | Sac | 50 | Hwy 50 Bus/Carpool & Aux Lns & Community Enhancements (EA 44161) | 05/10/13 | 100 | M | 10,888 | 1,953 | 15.0 | 15.0 | | | 794,860 | 450,818 |
| 33 08 SBd 215 I-215 North Segments 1 & 2 - HOV & Mixed Flow Ln Addition (EA 0071V) 09/17/14 100 1 15,636 6,624 1 1 Interstate 215 HOV Lanes and Connectors - Corridor Project 5 | 03 | 3 (| Sac | Loc | White Rock Road from Grant Line to Prairie City (EA 92880) | 12/01/13 | 100 | M | 2,679 | 2,679 | | | | | 181,319 | 181,319 |
| Interstate 215 HOV Lanes and Connectors - Corridor Project Image: Connectors - Connecto | 08 | 8 3 | SBd | 10 | Westbound Mixed Flow Lane Addition (EA 0F150) | 08/10/15 | 100 | Ø | 868 | 79,744 | | | 3.6 | 3.6 | 69,194 | 1,134,588 |
| 34 SR - 210/215 Connectors (EA 44407) combined to 4440U 03/01/13 100 II 2,886 2,363 3.5 | 08 | 8 3 | SBd | 215 | I-215 North Segments 1 & 2 - HOV & Mixed Flow Ln Addition (EA 0071V) | 09/17/14 | 100 | Ø | 15,636 | 6,624 | | | | | 1,141,440 | 162,947 |
| | nters | rstat | te 21 | 5 HOV | Lanes and Connectors - Corridor Project | | | | 1 | 1 | | | 1 | | I | |
| 08 SBd 215 | 08 | 8 : | SBd | 215 | SR - 210/215 Connectors (EA 44407) combined to 4440U | 03/01/13 | 100 | Ø | 2,886 | 2,363 | | | 3.5 | 2.0 | 343,200 | 172,480 |
| 35 I-215 North Segment 5 (EA 00719) combined to 4440U 03/01/13 100 100 2,886 2,363 3.5 | | | | | I-215 North Segment 5 (EA 00719) combined to 4440U | 03/01/13 | 100 | Ø | 2,886 | 2,363 | | | 3.5 | 2.0 | 343,200 | 172,480 |
| Corridor Summary 03/01/13 2,886 2,363 | | | | | Corridor Summary | 03/01/13 | | | 2,886 | 2,363 | | | | | 315,720 | 172,480 |
| 36 08 SBd 10 Widen Exit Ramps&Add Aux Ln @Cherry, Citrus&Cedar Ave IC's (EA 49750) 12/20/12 100 10 3,577 3,577 | 08 | 8 3 | SBd | 10 | Widen Exit Ramps&Add Aux Ln @Cherry, Citrus&Cedar Ave IC's (EA 49750) | 12/20/12 | 100 | Ø | 3,577 | 3,577 | | | | | 284,880 | 284,880 |
| 37 11 SD 15 I-15 Managed Lanes 06/14/12 100 100 100 29,386 35,989 | 11 | 1 | SD | 15 | I-15 Managed Lanes | 06/14/12 | 100 | | 29,386 | 35,989 | | | | | 2,145,180 | 2,195,131 |
| 38 11 SD 5 I-5 North Coast Corridor - Stage 1A 02/13/15 100 100 100 1,916 5.6 4.0 | 11 | 1 | SD | 5 | I-5 North Coast Corridor - Stage 1A | 02/13/15 | 100 | M | 2,605 | 1,916 | 5.6 | 4.0 | | | 25,574 | 18,774 |
| 39 10 SJ 205 I-205 Auxiliary Lanes (EA 0Q270) 03/04/13 100 100 100 2,144 100 100 | 10 | 0 | SJ | 205 | I-205 Auxiliary Lanes (EA 0Q270) | 03/04/13 | 100 | | 3,150 | 2,144 | | | | | 125,440 | 85,353 |
| 40 05 SLO 46 Route 46 Corridor Improvements (Whitley 1) 10/13/14 100 2,425 2,329 | 05 | 5 5 | SLO | 46 | Route 46 Corridor Improvements (Whitley 1) | 10/13/14 | 100 | M | 2,425 | 2,329 | | | | | 164,164 | 157,673 |
| 41 04 SM 101 Widen US 101 & add Aux Lns fr Marsh Rd to Embarcadero Rd. 11/15/13 100 🗹 13,752 13,752 | 04 | 4 | SM | 101 | Widen US 101 & add Aux Lns fr Marsh Rd to Embarcadero Rd. | 11/15/13 | 100 | Ø | 13,752 | 13,752 | | | | | 1,095,164 | 1,095,164 |

Corridor Mobility Improvement Program Page 9 of 14

| | • | | <u> </u> | | | | , | | | | | | | | |
|----------|----------|----------------|---------------|--|----------------------|------------|------------------|----------------|---------|------------------|-----------|----------|---------------|------------------|-----------|
| | / | and the second | | e eeost to | / | | 4 | too | Actual | 3 ⁵ 0 | Actual |)r | Actual Actual | arted | Actual |
| | Te CT | COL. | tin o | | CUSAR | | All Sound States | ALL CONTRACTOR | 12 Ione | | ano Miles | | no willing | of the second | |
| Ê | / •, | / • | | | / • | / • / | | Baseline | Actual | Baseline | Actual | Baseline | Actual | Baseline | Actual |
| 42 | 04 | SCI | 880 | I-880 Widening (SR 237 to US 101) (EA29830) | 04/04/14 | 100 | M | 16,297 | 16,297 | 8.4 | 8.4 | | | 1,189,660 | 1,189,660 |
| 43 | 04 | SCI | 101 | US 101 Aux Lanes - State Route 85 to Embarcadero Rd (EA 4A330) | 11/16/15 | 100 | Ø | 2,949 | 2,949 | 6.4 | 6.4 | | | 234,829 | 234,829 |
| 44 | 04 | SCI | 101 | US 101 Improvements (I-280 to Yerba Buena Rd) (EA 1A980) | 10/31/12 | 100 | Ø | 3,530 | 3,530 | | | | | 281,078 | 281,078 |
| 45 | 05 | SCr | 1 | Highway 1 Soquel to Morrissey Auxiliary Lanes (EA 0F650) | 02/11/15 | 100 | M | 796 | 880 | | | 2.0 | 2.0 | 53,893 | 88,300 |
| 46 | 02 | Sha | 5 | Cottonwood Hills Truck Climbing Lane (EA 37100) | 11/17/11 | 100 | Ø | 802 | 293 | | | | | 4,788 | 6,240 |
| 47 | 04 | Sol | 80 | I-80 HOV Lanes, Fairfield (Rt 80/680/12 to Putah Creek) | 02/29/12 | 100 | Ø | 10.004 | N/A | 17.4 | N/A | | | 730,280 | N/A |
| 48 | 04 | Son | 101 | Central Phase A - US 101 HOV Lns from Railroad Ave to Rohnert Park | 12/26/12 | 100 | Ø | 3,090 | 2,367 | | | | | 225,600 | 172,769 |
| | | | | Expressway (EA 0A18U) US 101 HOV lanes - North Phase A (from Steele Lane to Windsor River Road) | - | | | | | | | | | | |
| 49 | 04 | Son | 101 | (EA 0A10U) | 12/30/10 | 100 | M | 3,146 | 6,062 | | | | | 229,640 | 442,524 |
| 50 | 04 | Son | 101 | US 101 HOV Lanes - Wilfred Ave to Santa Rosa Ave (EA 12965) | 06/28/13 | 100 | Ø | 2,841 | 3,216 | | | | | 207,420 | 234,800 |
| 51 | 10 | Sta | 219 | SR-219 Expressway, Phase 1 (SR-99 to Morrow Road) (EA 0A870) | 06/30/10 | 100 | Ø | 940 | N/A | 6.7 | N/A | | | 37,418 | N/A |
| 52 | 10 | Sta | 219 | SR-219 Expressway, Phase 2 (Morrow Road to Route 108) (EA 0A872) | 10/30/15 | 100 | | 1,302 | 1,221 | | | | | 51,851 | 48,611 |
| 53 | 10 | Tuo Ven | 108 | E. Sonora Bypass Stage II (EA 34042) | 01/10/14 | 100 | M | 656 | 583 | | | 2.0 | 2.0 | 25,850 | 23,100 |
| 54 | 07 | SB | 101 | HOV Lanes, Mussel Shoals to Casitas Pass Road (EA 26070) | 06/27/17 | 100 | × | 1,603 | | | | | | 108,528 | L |
| 55 | 04 VIIA | Son | ts ame 101 | nded into program using project cost/award savings Central Project - Phase B (EA 0A184) | 07/17/13 | 100 | Ø | 965 | 965 | | | | | 70,432 | 70,432 |
| 56 | 04 | Sac | 80 | I-80 HOV Ln Across the Top (EA 3797U) | 07/30/17 | 100 | | 8,425 | 900 | | | | | 734,982 | 70,432 |
| 57 | 10 | SJ | 5 | I-5 HOV Ln and CRCP (EA 0G470) | 01/26/17 | 100 | | 30,302 | | | | | | 559,080 | |
| 58 | 05 | SLO | 101 | Santa Maria Bridge (EA 44590) | 03/12/15 | 100 | Ø | 220 | 203 | | | | | 21,300 | 20,000 |
| 59 | 11 | SD | 15 | Mira Mesa Direct Access Ramp (EA 2T095) | 01/04/16 | 100 | × | 29,386 | | | | | | 2,145,180 | |
| 60 | 02 | Sha | 5 | South Redding 6;Lane (EA 4C401) | 02/01/13 | 100 | Ø | 727 | 727 | | | | | 3,600 | 3,600 |
| 61 | 03 | But | 32 | But 32 Highway Widening (EA 1E490) | 12/11/15 | 100 | × | | | | | 1.6 | | | |
| 62 | 04 | Ala | 84 | Widen Ala 84 Expressway | 12/01/17 | 62 | | 5,682 | | | | 3.2 | | 452,465 | |
| 63 | 06 | Tul | 198 | Plaza Drive IC / Aux Lns (EA 42370) | 08/19/14 | 100 | Ø | 608 | 710 | | | | | 7,259 | 8,476 |
| 64 | 04 | Var | Var | Freeway Performance Initiative (EA 0G890, 15113, 15300, 15320, 15350, 15420) | 10/13/15 | 100 | M | 4,000 | 4,000 | | | | | 59,000 | 59,000 |
| _ | i-Cou | nty I-2 | 215 Ga | p Closure - Corridor Project | | | | | | | | | | | |
| 65 66 | 08 | SBd | 215 | I-215 Gap Closure (EA 0M940) combined to 0M94U Newport Ave OC(EA 0M94U) | 08/25/15 08/25/15 | 100 100 | 5 5 | | | 8.0 8.0 | | | | | |
| | | Riv | 2.10 | Corridor Summary | 08/25/15 | | | 14,571 | | 0.0 | | | | 268,060 | |
| 67 | 04 | Son | 101 | North Project Phase B, Airport IC (EA 3A23U) | 08/03/15 | 100 | | 1,711 | 1,711 | | | | | 102,654 | 102,654 |
| 68 | 04 | SCI | 880 | I-880/I-280 Stevens Creek IC Impvmts (EA 44560) | 12/30/15 | 100 | X | 9,992 | | | | | | 885,686 | |
| 69 | 04 | SCI | 101 | Capitol Exp Yerba Buena IC (EA 1G360) | 04/14/15 | 100 | X | 3,630 | | | | | | 281,078 | |
| 70 | 08 | SBd | 15 | La Mesa Nisqualli Rd IC (EA 0A450) | 03/05/14 | 100 | M | 4,447 | 2,226 | | | | | 333,525 | 54,748 |
| 71 | 11 | SD | 805 | HOV Lns - SR54 to SR94 (EA 2T180) | 12/20/13 | 100 | M | | | 4.5 | 4.4 | | | | |
| 72 | 11 | SD | 805 | HOV Lns - Palomar to SR54 (EA 2T181) | 04/03/14 | 100 | M | | | 3.9 | 3.9 | | | | |
| 73 | 05 | SLO | 46 | Whitley 2A (EA 33077) | 08/15/16 | 100 | M | 2,425 | 2,812 | | | 11.2 | 11.2 | 164,164 | 205,297 |
| 74 | 12 | Ora | 74 | SR74 / I-5 IC (EA 0E310) | 11/22/16 | 100 | × | N/A | | 7.0 | | | | | |
| 75 76 | 11 02 | SD Sha | 805 5 | 805 Managed Lns North (Design Build) (EA 2T200) 15/Deschutes Rd IC (EA 34760) | 04/01/18 01/24/14 | 99 100 | V | 630 | 630 | 7.6 | | | | | |
| 77 | 03 | Sac | 50 | SR50 - Watt IC (EA 37120) | 01/16/16 | 100 | 2 | N/A | | | | | | | |
| 78 | 05 | Mon | 101 | San Juan IC (EA 31580) | 04/28/16 | 100 | M | 884 | 662 | | | | | 6,424 | 5,479 |
| 79 | 05 | SB | 101 | Union Valley Pkwy IC (EA 46380) | 12/27/13 | 100 | M | 935 | 781 | | | | | 5,610 | 4,518 |
| 80 | 08 | SBd | 10 | I-10 Tippecanoe Ave IC (EA 44811) | 06/24/15 | 100 | M | 14,571 | 40 | | | | | 268,060 | 600 |
| 81 | 11 | SD | 76 | I-5 / SR 76 IC (EA 25714) | 10/20/14 | 100 | Ø | 1,132 | 1,132 | | | | | 5,773 | 5,773 |
| 82 | 03 | ED | 50 | US Route 50 HOV Ln (EA 2E510) | 03/31/16 | 100 | | 947 | | | | | | 22,728 | |
| 83 84 | 03 08 | ED Riv | 50 215 | Western Placerville IC Ph 1A (EA 37280) 215 Widening Scott to Nuevo (EA 0E162) | 11/30/14 11/15/18 | 100 98 | × | 115 10,232 | | | | | | 2,650 675,330 | |
| 84 85 | 08 08 | RIV SBd | 215 15 | 215 Widening Scortt to Nuevo (EA 0F162) I15 Ranchero Rd IC (EA 34160) | 12/18/15 | 98 100 | x | 1,400 | | | | | | 21,191 | |
| 86 | 04 | Ala | 680 | FPI (EA 4G100) | 06/27/13 | 100 | | 1,112 | 1,112 | 0.4 | 0.4 | 0.4 | 0.4 | 11,481 | 11,481 |
| 87 | 08 | SBd | 15 | Duncan Canyon Rd IC (EA 0H130) | 03/03/17 | 100 | 2 | 1,322 | | | | | | 24,610 | |
| 88 | 12 | Ora | 405 | Widen Ramp for Deceleration Lane (EA 0M130) | 05/30/14 | 100 | M | 1,036 | 980 | | | | | | |
| | | | | 1 | | | | | | 1 | | | | | |

FY 2017-18 Third Quarter Report

| 1 | | CIRC NUMBE | | Lu Vou | t contraction | UNDE | Contraction of the second | 4 Conor | Contraction of the contraction o | Per contraction of the second | and the second second | The Miles Action | 6 9 | no Miles 4000 | Contraction of the second | Section Section 199 |
|----|----|------------|----|--------|---|----------|---------------------------|---------|--|---|-----------------------|------------------|----------|---------------|---------------------------|---------------------|
| | | | | | | | | | Baseline | Actual | Baseline | Actual | Baseline | Actual | Baseline | Actual |
| 89 | 07 | L | 4 | 710 | Gerald Desmond Bridge (Design Build) (EA 22830) | 03/22/19 | 80 | | | | | | | | | |
| 90 | 08 | SE | Bd | 15 | I-15 Devore Widening, IC (EA 0K710) | 06/30/17 | 100 | | 4,196 | | | | | | 24,167 | |

(4) CMIA Bond Program Action Plans

Third Quarter FY 2017-18

(4a) Major Project Issues

No project has major issues that may impact the project schedule or budget.

(4b) Project Budgets Supplemented with Local Funds

No project budgets were supplemented with Local funds since the last quarterly report.

(4c) Project Action Plans

(Projects with gray shading are completed and will be removed in the next quarterly report)

Project #1 – Eastbound I-580 HOV- Hacienda to Greenville #3 – Project overrun (Con Support \$227) will be addressed with non-bond funds. Expenditure adjustment will be completed by March 30, 2018.

Project #2.2 – Westbound I-580 Westbound HOV Ln (Seg 2) – Project overrun (Con Cap \$2,924 and Con Sup \$2,927) will be addressed with non-bond funds. Expenditure adjustments underway and will be completed by March 30, 2018.

Project #4 – I-880 Southbound HOV Ln Extension- Hegenberger to Marina Blvd – Project overrun (Con Sup \$100) will be addressed with non-bond funds. District will do timesheets corrections to correct overrun in CMIA. Target completion date will be March 30, 2018.

Project #15.2 – Highway 101 Marin-Sonoma Narrows, Contract A – Project overrun (Con Cap \$30,684 \$8,506) will be addressed with non-bond funds. The MSN B2 construction capital has multiple funding sources and % split by funding source was an issue to over-spent for CMIA funding source. The project expenditure is still under the project budget. Expenditure adjustments will be completed by June 30, 2018.

Project #15.4 – Highway 101 Marin-Sonoma Narrows, Contract A2 – Project overrun (Con Sup \$42,006) will be addressed with non-bond funds. The COOP with TAM has been executed. Once funding line is established, by budgets, overrun will be covered. Target completion date is May 2018.

Project #59 – I-15 Mira Mesa / Scripps Ranch Direct Access Ramp – The Con Cap \$32,519 shown as over expended is an accrual issue. These are not true expenditures, hence there is no expenditure adjustment to be made until final voucher. The Final Vouchering Unit has until Final Project Closeout which is expected 7/5/2019 to make the expenditure adjustment. Expenditure adjustment is now completed.

Project #62 – SR-84 Expressway Widening – Seg. 1 – Timesheet corrections underway to address the (Con Sup \$680) overrun and will be completed by March 30, 2018.

Project #73 – SR-46 Corridor Improvements (Whitley 2A) – Project overrun (Con Sup \$120,645) will be addressed with corridor options. Construction claims process continues. District is preparing a PCR to move ITIP funds within the project to cover the over-expenditure of construction *Corridor Mobility Improvement Program* support. Target completion for claims process is Dec 2019. Fund adjustment is expected to be completed by May 1, 2018. A corrective action plan was submitted and recommended for approval and implementation. Program guidelines allows for savings from one component to be moved to another, if the project CCA is completed. Funds will be moved from construction capital to construction support to support additional claims efforts. This recommendation was presented to CTC staff and they concur.

(5) CMIA Bond Program Funding Adjustments

Third Quarter FY 2017-18

(5a) CMIA Bond Program Funding Loans

American Recovery and Reinvestment Act (ARRA) of 2009 funding loans were made in 2009 to replace CMIA funding on CMIA program projects. The CMIA program project budgets, as reported in this report include \$214,459,000 of ARRA funding in accordance with Government Code, Section 8879.77. In 2009, limitations on bond sales and the enactment of the ARRA program led to legislation allowing loans in order to allocate projects ready for construction. The table below outlines the loans made and repayment of loans for the CMIA program.

| Project | ARRA Funding (Loan) (\$1,000;s) | Repayment (CMIA Funding) (\$1,000;s) |
|--|------------------------------------|---|
| Caldecott Tunnel Fourth Bore (segment 1) | \$ 73,439 | |
| I-215 North Segments 1 & 2 HOV Lanes | \$ 49,120 | |
| La Barr Meadows | \$ 2,000 | |
| Route 405 Northbound HOV Lanes | \$ 89,900 | |
| State Highway Account Reimbursement | | \$ 214,459 |
| Totals | \$ 214,459 | \$ 214,459 |

(5b) CMIA Bond Program Funding Transfers

In January 2014, the Commission established a Proposition 1B savings policy with the intention that savings accrued in the CMIA program will be used for CMIA-eligible STIP projects that commenced construction prior to December 31, 2012. To date, Caltrans has identified a total of \$86.4 million in savings (\$19.4 in project closeouts and \$67 in projected administration savings) in the CMIA program.

| Funding Transfers | Project Allocated CMIA Funds | Administration Budget |
|---|---------------------------------|--------------------------|
| Program Budget, Allocations through Dec. 31, 2012 | \$ 4,410.0 million | \$ 90 million |
| Project Closeout Savings – de-allocated | -\$ 19.4 million | |
| Project Closeout Savings – re-allocated to projects | \$ 19.4 million | |
| Administration Savings – re-allocated to projects | \$ 67.0 million | -\$ 67 million |
| Revised Allocated Budget Totals | \$ 4,477 million | \$ 23 million |



FY 2017-18 Third Quarter Report State Route 99 Program

Quarterly Report to the California Transportation Commission




(1) SR99 Bond Program Summary

Third Quarter FY 2017-18

(1a) SR99 Bond Program Funding

#ContractsProject Allocated Funds% AllocatedSR99 Bond Program funds allocated to projects:28\$962 million96%

In the SR99 Bond Program budget, \$766 million was allocated for construction. In addition, \$196 million has been allocated for right of way and engineering support costs. \$6 million is set aside for bond administrative costs, leaving \$32.1 million uncommitted. Additional projects will be programmed using program guidelines. SR99 Program Allocations by FY (millions)



One additional project, District 3 EA 1H380 - SR 99 Auxiliary Lanes Project, from I-5 Connector to W Elkhorn Blvd Overcrossing, received allocations in RW Support, PAED, PSE, Con Support and Con Capital Totaling \$5,295,000 in March 2018, reducing the uncommitted balance from \$37.4 million during this quarter to \$32.1 million.

(1b) SR99 Bond Program Funding Loans

American Recovery and Reinvestment Act (ARRA) of 2009 funding loans were made in 2009 to replace SR99 funding on a SR99 program project. The SR99 program project budget, as reported in this report includes \$19,061,000 of ARRA funding in accordance with Government Code, Section 8879.77. In 2009, limitations on bond sales and the enactment of the ARRA program led to legislation to allow for loans in order to allocate projects ready for construction.

Percent Expended

88%

88%

Project Expenditures

\$878 million

\$876 million

(1c) SR99 Bond Program Funding and Contributor Funds

SR99 Bond Program project funds expended to date: SR99 Bond Program project funds expended reported last quarter:

In the SR99 Bond Program's \$1 billion dollar budget, \$962 million has been allocated to projects from SR99 Bond Program funds. In addition, \$390 million has been committed from other contributor funds to increase the total value of projects in the SR99 Bond Program to \$1,352 million. The table below shows how SR99 Bond Program funds and contributor funds were distributed, as well as expenditures to date for SR99 Bond Program funds.

| | Total Funds | Other Funds | SR99 | Bond Program F | unds |
|-------------------------|--------------|-------------|------------|----------------|---------|
| | Total Fullus | | Allocated | Expended | Percent |
| Construction | | | | | |
| Support | \$ 128.3 | \$ 12.2 | \$ 116.1 | \$ 113.7 | 98 % |
| Capital | \$ 881.5 | \$ 115.4 | \$ 766.4 | \$ 699.4 | 91 % |
| Right of Way | | | | | |
| Support | \$ 19.2 | \$ 8.2 | \$ 11.0 | \$ 9.0 | 82 % |
| Capital | \$ 187.1 | \$ 133.2 | \$ 53.9 | \$ 37.4 | 69 % |
| Preliminary Engineering | | | | | |
| Support | \$ 135.5 | \$ 121.0 | \$ 14.5 | \$ 13.7 | 94% |
| Committed Subtotal | \$ 1,351.9 | \$ 390.0 | \$ 961.9 | \$ 873.2 | 91% |
| Uncommitted | | | \$ 32.1 | | |
| Percent uncommitted | | | 3.7% | | |
| Bond Administration | | | \$ 6.0 | \$ 5.1 | 85 % |
| Program Total | | | \$ 1,000.0 | \$ 878.3 | 88 % |

SR99 Bond Program Funding and Contributor Funds by Component (millions)


(1d) SR99 Bond Program Project Completions

| | # Contract Completed | Percent Contracts Completed |
|--|-------------------------|--------------------------------|
| SR99 Bond Program construction contracts completed to date: | 27 | 96 |
| SR99 Bond Program construction contracts completed reported last | 27 | 100 |
| quarter: | | |

To date, a total of 24 projects have received SR99 Bond Program funds. Some projects were constructed in stages, resulting in a total of 28 construction contracts being administered.

A new project, 3 EA 1H380 - SR 99 Auxiliary Lanes Project, from I-5 Connector to W Elkhorn Blvd Overcrossing, received SR99

allocations on March 21, 2018



per resolution R99-A-1718-03 in the amount of \$ 5,295,000, no expenditures were noted in this third quarter.

| | Contracts Accepted | | | | In Plant Establishment | | | Contracts Under Construction | | | All SR99 Bond Program Contracts | | |
|-------------|--------------------|----------------|---------------|------------|---------------------------|----------------|---------------|---------------------------------|----------------|---------------|------------------------------------|----------------|---------------|
| | # | Total Funds | SR99 Funds | # FDR's | # | Total Funds | SR99 Funds | # | Total Funds | SR99 Funds | # | Total Funds | SR99 Funds |
| FY 11-12 | 1 | \$ 22 | \$ 22 | 1 | | 1 ando | 1 ando | | 1 ando | 1 ando | 1 | \$ 22 | \$ 22 |
| FY 12-13 | 2 | \$ 15 | \$ 11 | 2 | | | | | | | 2 | \$ 15 | \$ 11 |
| FY 13-14 | 1 | \$ 32 | \$ 19 | 1 | | | | | | | 1 | \$ 32 | \$ 19 |
| FY 14-15 | 8 | \$340 | \$259 | 6 | | | | | | | 8 | \$ 340 | \$ 259 |
| FY 15-16 | 10 | \$547 | \$388 | 3 | | | | | | | 10 | \$ 547 | \$ 388 |
| FY 16-17 | 3 | \$130 | \$93 | 5 | | | | | | | 3 | \$ 130 | \$ 93 |
| FY 17-18 | 2 | \$257 | \$166 | 1 | | | | | | | 2 | \$ 257 | \$ 166 |
| FY 18-19 | | | | | | | | | | | 0 | \$ 0 | \$ 0 |
| Total Value | 27 | \$1,343 | \$957 | 19 | 0 | \$0 | \$0 | | | | 27 | \$1,343 | \$ 957 |
| | | | | | | | | | | | 28 | \$1,352 | \$ 962 |

SR99 Bond Program Completions – Projects and Dollars (millions)

The status of final delivery reports (FDR) to be completed within six months after construction contracts are accepted, is outlined in the table above.

Some rounding may occur.

Γ


(2) State Route 99 Bond Program Current Status and Project Expenditure Report


| | LEG | END | | | | | | | | | | | | | | | | | | | | | |
|-----------------------|------------------------------------|-----------------------------------|-----------------------------|---|--|---|--|---|---------------------------------|--|---|---------------------------------|-------------|-------------------|--------------------|----------------|------------|--|---|--|---------------------------------|--|---|
| | | | | cost within | 0 | hand funda addad Na CTC | action ro | ميرندموا | | | | | | | | | | | | | | | |
| | | | | | | -bond funds added. No CTC ect teams are making expendi | | | addir | aa non bi | and funde | if nor | | nu) and r | oviowina | project | cha | raos | | | | | |
| | | | | | | unds were fully expended has | | | | | | | | | | | | | | | | | |
| | | | | Complete | | and were fully expended has | been au | | | | 50 1121 11 | c unic | | 5 01 00110 | | | | monitorea. | | | | | |
| | | | | Behind Sc | | 🗹 - Complete 🛛 🗵 - Past D | ue PE | E - Plant I | Estab | olishment | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | i | | _ | CONSTR | | |
| | , | / | / | , , | | / / | | / | / | / | , | , | | , , | / | / | | , , , | | Supp | port | Ca | pital |
| | | | / / | ′ / . | s / | | | | | / | / | / | / | ' / | 15 | 1. | / | 4 | | | | | |
| | 181 | / / | | / Š | 3 / | | , | | / | 14 | / / | / | / 4 | , / / | <u>_</u> | / ⁵ | 1 | 4/5 | | | | | |
| / | 18 / | | | | \$ / | | | . / | | om/ | 5 | R | 14 | e | ° / | 8 / | , Wi | 1 I | | | _ | | _ |
| 1: | ¥/ | / | | 0,00 | / * | | | Ž / | | <u> </u> 0 | ລິ / | ્ઈ / | 1 | 3 2 1 | ລັ / | छ / | <u>، ۲</u> | IMPLEMENTING | 'ed | | ded | ed | led |
| 4 | /🏹 | <u>\$</u> / | <u>~</u> | र् . 2 | 2 | | 2 | r / 2 | · / . | බ් / බ් | ~ / ¥ | . / . | <u>د /م</u> | <i>`\$</i> | ~ / ¥ | · / 9 | // | AGENCY (QUARTER | ľo, | | ene | pproved | ene |
| §/, | DISTRICT NUMBER | time of | 3 And | ⁷ OT ₄ , Providence (5, 000, Co. | SR89 PROLES | Profect of the second | 4LIOCAL | 4Miles | 13 | APPROV COMPLETE | CURPEN. | Cc4 CC | No. | ADDROVEN CALINER | CURRENT CLOSEOUT | CLOSEOUT | Ś | AU U U U U U U U U U U U U U | Approved | | Expended | dd | Expended |
| <u> </u> | v/ 0 | / < | / | ~ / | 9 | | / • | / • | / • | / • | / 0 | / • / | | <u> </u> | / 0 | / 0/ | <u> </u> | , | 4 | | | | |
| 03 | 3 But | 99 | \$ | 38,349 | \$ 20,96 | Butte SR 99 Chico Auxilliary Lanes - Phase II | 1/20/11 | 7/8/11 | 100 | 2/18/15 | 2/18/15 | 100 | Ø | 10/15/15 | 4/30/21 | | (| Caltrans | \$ 4,39 | 4 \$ | 5,506 | \$ 27,290 \$ | 23,30 |
| lan | d Park 6 | 6-Lane | - Corridoi | r Project | | | | | | | | | | | | | | | | | | | |
| | | | \$ | 22,313 | \$ 22,31 | Corridor Project #1 (EA 44261) | 1/13/10 | 8/10/10 | 100 | 9/1/12 | 2/3/12 | 100 | Ø | | | | (| Caltrans | \$ 3,31 | 3 \$ | 3,313 | \$ 16,915 \$ | 16,91 |
| 06 | 6 Fre Mad | , 99 | \$ | 65,481 | \$ 65,48 | Corridor Project #2(EA 44262) | 4/26/12 | 10/10/12 | 100 | 7/1/16 | 5/20/16 | 100 | X | | | | (| Caltrans (FY 16-17 Q1) | \$ 8,50 | 0 \$ | 8,602 | \$ 44,000 \$ | 43,62 |
| | Mau | ' | \$ | 87,794 | \$ 87,794 | Corridor Summary | | | | 7/1/16 | 5/20/16 | 100 | | 7/1/18 | 7/1/19 | | | | \$ 11,81 | 3 \$ | 11,915 | \$ 60,915 \$ | 60,53 |
| 06 | 6 Mac | 1 99 | \$ | 93,802 | \$ 59,402 | Reconstruct Interchange at Avenue | 6/27/12 | 12/7/12 | 100 | 6/13/16 | 6/13/16 | 100 | Gel | 7/1/18 | 7/1/18 | | | Caltrans | \$ 8,00 | 0 \$ | 7,956 | \$ 48,802 \$ | 43,74 |
| 00 | , wat | _ | _ | | | Arboleda Road Freeway | 0/21/12 | | 100 | | | 100 | | | | | | Califans | φ 0,00 | ψ | 1,350 | φ 40,002 φ | |
| 10 | 0 Mer | 99 | \$ | 115,758 | \$ 79,42 | 5 And Preeway | 12/15/11 | 5/14/12 | 100 | 5/1/15 | 5/18/15 | 100 | | 5/1/16 | 3/1/22 | | | Caltrans | \$ 9,90 | 6 \$ | 9,136 | \$ 68,560 \$ | 68,00 |
| | | | | | | | | | | | | | | | | | | | | | | | |
| 10 |) Mer | 99 | \$ | 76.611 | \$ 65,86 | Freeway Upgrade & Plainsburg Road | 2/23/12 | 7/12/12 | 100 | 5/10/16 | 5/10/16 | 100 | × | 7/10/18 | 7/10/18 | | | Caltrans | \$ 10.00 | 0 \$ | 9,128 | \$ 51,398 \$ | 44,86 |
| 10 | - | | | 76,611 | | //C | | 7/12/12 | | | | | _ | | | | | | \$ 10,00 | - | | | |
| 10 03 | - | _ | | 76,611 7,446 | \$ | Add Aux Lane Calvine to North of Mack Rd on 99 | 2/23/12 2/25/10 | 7/12/12 6/23/10 | 100 100 | 5/10/16 2/1/13 | 5/10/16 2/1/13 | 100 100 | | 7/10/18 2/1/17 | 7/10/18 9/29/16 | | | Caltrans Caltrans | \$ 10,00 \$ 75 | - | 9,128 747 | \$ 51,398 \$ \$ 5,506 \$ | - |
| _ | 3 Sac | 99 | \$ | 7,446 | | Add Aux Lane Calvine to North of Mack Rd on 99 | | | | | | | _ | | | | 2 | | | - | | | 5,29 |
| 03 03 | 3 Sac 3 Sac | 99 | \$ \$ | 7,446 32,470 | \$ | Add Aux Lane Calvine to North of Mack Rd on 99 SR 99/Elverta Rd. Interchange | 2/25/10 2/23/12 | 6/23/10 5/28/12 | 100 100 | 2/1/13 4/1/14 | 2/1/13 3/7/14 | 100 100 | Ø | 2/1/17 7/1/14 | 9/29/16 10/1/18 | | 9 | Caltrans Sac Co | \$ 75 \$ | 0 \$ - \$ | 747 | \$ 5,506 \$ \$ 25,270 \$ | 5,29 5 24,75 |
| 03 03 10 | 3 Sac 3 Sac 0 SJ | 99 99 99 | \$ \$ \$ | 7,446 32,470 214,458 | \$ | JC JC Add Aux Lane Calvine to North of Mack Rd on 99 SR 99/Elverta Rd. Interchange SR 99 (South Stockton) Widening | 2/25/10 | 6/23/10 | 100 | 2/1/13 | 2/1/13 | 100 | Ø | 2/1/17 | 9/29/16 | | 9 | Caltrans | \$ 75 | 0 \$ - \$ | | \$ 5,506 \$ \$ 25,270 \$ | 5,29 24,75 |
| 03 03 10 | 3 Sac 3 Sac 0 SJ | 99 99 99 | \$ \$ \$ | 7,446 32,470 214,458 | \$ | VC VC Add Aux Lane Calvine to North of Mack Rd on 99 SR 99/Elverta Rd. Interchange SR 99 (South Stockton) Widening project | 2/25/10 2/23/12 | 6/23/10 5/28/12 | 100 100 | 2/1/13 4/1/14 | 2/1/13 3/7/14 | 100 100 | Ø | 2/1/17 7/1/14 | 9/29/16 10/1/18 | | 9 | Caltrans Sac Co | \$ 75 \$ | 0 \$ - \$ | 747 | \$ 5,506 \$ \$ 25,270 \$ | 5,29 24,75 |
| 03 03 10 | 3 Sac 3 Sac 0 SJ | 99 99 99 | \$ \$ \$ | 7,446 32,470 214,458 | \$ 5,800 \$ 18,529 \$ 132,250 quin - Corrido \$ | JC JC Add Aux Lane Calvine to North of Mack Rd on 99 SR 99/Elverta Rd. Interchange SR 99 (South Stockton) Widening or Project Condor PAED (EA 0E610) | 2/25/10 2/23/12 | 6/23/10 5/28/12 12/3/12 | 100 100 | 2/1/13 4/1/14 | 2/1/13 3/7/14 | 100 100 | 8 | 2/1/17 7/1/14 | 9/29/16 10/1/18 | | 9 | Caltrans Sac Co | \$ 75 \$ | 0 \$ - \$ | 747 | \$ 5,506 \$ \$ 25,270 \$ | 5,29 24,75 |
| 03 03 10 | 3 Sac 3 Sac 0 SJ | 99 99 99 | \$ \$ \$ | 7,446 32,470 214,458 | \$ | I/C Add Aux Lane Calvine to North of Mack Rd on 99 SR 99/Elverta Rd. Interchange SR 99 (South Stockton) Widening or Project Corridor PAED (EA 0E610) 4 | 2/25/10 2/23/12 | 6/23/10 5/28/12 | 100 100 | 2/1/13 4/1/14 | 2/1/13 3/7/14 | 100 100 | N | 2/1/17 7/1/14 | 9/29/16 10/1/18 | | | Caltrans Sac Co | \$ 75 \$ | 0 \$ - \$ 0 \$ | 747 | \$ 5,506 \$ \$ 25,270 \$ | 5,29 24,75 101,79 |
| 03 03 10 | 3 Sac 3 Sac 0 SJ 19 Wider | 99 99 99 | \$ \$ Manteca a \$ | 7,446 32,470 214,458 and San Joa | \$ 5,800 \$ 18,529 \$ 132,250 quin - Corrido \$ | I/C Add Aux Lane Calvine to North of Mack Rd on 99 SR 99/Elverta Rd. Interchange SR 99 (South Stockton) Widening or Project Corridor PAED (EA 0E610) Corridor Project #1 (EA 0E611) Corridor Project #2 (EA 0E612) | 2/25/10 2/23/12 6/27/12 | 6/23/10 5/28/12 12/3/12 | 100 100 100 | 2/1/13 4/1/14 12/30/16 | 2/1/13 3/7/14 9/20/17 | 100 100 100 | 8 | 2/1/17 7/1/14 | 9/29/16 10/1/18 | | | Caltrans Sac Co Caltrans (FY 16-17 Q3) | \$ 75 \$ \$ 20,00 | 0 \$ - \$ 0 \$ 0 \$ | 747 - 20,630 | \$ 5,506 \$ \$ 25,270 \$ \$ 113,958 \$ | 5 5,29 5 24,75 5 101,79 5 29,41 |
| 03 03 10 R 9 | 3 Sac 3 Sac 0 SJ 19 Wider | 99 99 99 99 ning in I | \$ \$ Manteca a \$ | 7,446 32,470 214,458 and San Joa 42,178 | \$ 5,800 \$ 18,529 \$ 132,250 quin - Corrido \$ \$ 35,890 | JC Add Aux Lane Calvine to North of Mack Rd on 99 SR 99/Elverta Rd. Interchange SR 99/Elverta Rd. Interchange or Project Corridor PAED (EA 0E610) Corridor Project #1 (EA 0E611) Corridor Project #2 (EA 0E612) Corridor Project #3 (EA 0E613) | 2/25/10 2/23/12 6/27/12 12/15/11 | 6/23/10 5/28/12 12/3/12 3/27/12 | 100 100 100 100 100 | 2/1/13 4/1/14 12/30/16 | 2/1/13 3/7/14 9/20/17 1/7/15 | 100 100 100 100 | N | 2/1/17 7/1/14 | 9/29/16 10/1/18 | | | Caltrans Sac Co Caltrans (FY 16-17 Q3) Caltrans | \$ 75 \$ 20,00 \$ 5,25 | 0 \$ - \$ 0 \$ 0 \$ 0 \$ | 747 | \$ 5,506 \$ \$ 25,270 \$ \$ 113,958 \$ \$ 30,644 \$ | 5 5,29 5 24,75 5 101,79 5 29,41 5 27,34 |
| 03 03 10 R 9 | 3 Sac 3 Sac 0 SJ 19 Wider | 99 99 99 99 ning in I | \$ \$ Manteca a \$ | 7,446 32,470 214,458 and San Joa 42,178 44,996 | \$ 5,800 \$ 18,529 \$ 132,250 quin - Corrida \$ \$ 35,899 \$ 38,18 | I/C Add Aux Lane Calvine to North of Mack Rd on 99 SR 99/Elverta Rd. Interchange SR 99/Elverta Rd. Interchange Widening or Project Corridor PAED (EA 0E610) Corridor Project #1 (EA 0E611) Corridor Project #2 (EA 0E612) Corridor Project #3 (EA 0E613) | 2/25/10 2/23/12 6/27/12 12/15/11 1/25/12 | 6/23/10 5/28/12 12/3/12 3/27/12 6/27/12 | 100 100 100 100 100 | 2/1/13 4/1/14 12/30/16 1/7/15 10/12/15 | 2/1/13 3/7/14 9/20/17 1/7/15 10/12/15 | 100 100 100 100 100 | 8 8 8 | 2/1/17 7/1/14 | 9/29/16 10/1/18 | | | Caltrans Sac Co Caltrans (FY 16-17 Q3) Caltrans Caltrans Caltrans | \$ 75 \$ 20,00 \$ 5,25 \$ 6,75 | 0 \$ - \$ 0 \$ 0 \$ 0 \$ 0 \$ 0 \$ 0 \$ | 747 20,630 5,127 6,589 | \$ 5,506 \$ \$ 25,270 \$ \$ 113,958 \$ \$ \$ 30,644 \$ \$ 29,543 \$ | 5,29 24,75 101,79 29,41 27,34 27,34 |

| | | | | | | | | | | | | | | | | | | | | | | CONSTR | | |
|----|-----------|------------|--------|---------------------|--------------|-------------------|------------------------------|----------|------------|--------|------------------|------------|-----------------|------------------|---------------|----------------|----------------|----------------|--|----------|------|----------|-----------|-----------|
| | | , | / | , , | / | | / / | | / | / | / | / | / | | , , | 1 | / | | / / / | | Supp | ort | (| Capital |
| | DISTE NUM | COUNT MOLA | Rout | ⁷ Oral , | (\$, 00, CD | Step Prover 1 201 | Prover Cost | 4Llocat | NOI | 4 Mar | APPROVE COMPLETE | Cuerce CC4 | 55 ¹ | FINAL DC OMPLETE | ADDROOT FRANK | CUPER CLOSEOUT | CLOSE CLOSEOUT | Supp. Courcome | AL AGENCY (QUARTER BOND FUNDS EXPENDED) | Approved | | Expended | Approved | Expended |
| 11 | 03 | Sut | | | , | \$ 53,211 | Sutter 99 Segment 2 | 1/13/10 | 7/14/10 | 100 | 12/1/15 | 5/15/15 | 100 | Ø | 12/1/17 | 7/31/18 | | | Caltrans | \$ 8,50 | \$ | 8,493 | \$ 43,731 | \$ 41,284 |
| | os Mo | linos - S | Staged | Construction | n Projec | ct | Stage #1 | 14040 | FIFIA | 100 | 10/01/62 | 1/00/41 | 100 | - | | 1 | <u> </u> | | | | 1 | | 1 | <u>г</u> |
| | | | | \$ 6 | 6,986 | \$ 4,705 | | 1/13/10 | 5/5/10 | 100 | 12/31/12 | 4/20/11 | 100 | Ø | | | | | 0.04 | ¢ 00 | | 011 | ¢ 4.700 | ¢ 4577 |
| 12 | 02 | Teh | 99 | \$ | 588 | \$ - | Enhancements | 1/25/12 | 5/31/12 | 100 | 5/15/13 | 5/15/13 | 100 | M | | | | | Caltrans | \$ 83 | 3 \$ | 811 | \$ 4,723 | \$ 4,577 |
| | | | | Ŷ | 588 7,574 | | Corridor Summary | | | | 12/31/12 | 5/15/13 | 100 | Ø | 1/25/16 | 1/25/16 | \vdash | Ø | | | | | | |
| Ģ | osher | to Kin | asbura | 6-Lane - Co | | | | | | | 12/51/12 | 0/10/10 | 100 | | 1/20/10 | 1/20/10 | | | | | | | | |
| F | | | | | 1,445 | | Goshen to Kingsburg 6-Lane | 5/20/10 | 1/4/11 | 100 | 11/2/15 | 11/2/15 | 100 | | | | | | Caltrans | \$ 13,45 |) \$ | 14,775 | \$ 75,863 | \$ 74,067 |
| 13 | 06 | Tul | 99 | \$ 4 | 1,944 | \$ 4,944 | | 6/27/12 | 10/1/12 | 100 | 8/1/18 | 2/24/17 | PE | | | | | | Caltrans (FY16-17 Q1) | \$ 70 |) \$ | 813 | \$ 3,752 | \$ 3,088 |
| | | | | \$ 100 | 6,389 | \$ 91,619 | Corridor Summary | | | | 8/1/18 | 8/1/18 | 100 | | 10/1/20 | 10/1/20 | | | | \$ 14,15 |) \$ | 15,588 | \$ 79,615 | \$ 77,155 |
| S | R 99 j | oroject | s ame | nded into pi | rogram | using proje | ct cost/award savings | | | | | | | | | | | | | | | | | |
| 14 | 03 | Sut | 99 | \$ 18 | 3,233 | \$ 16,333 | | 6/27/12 | 10/16/12 | 100 | 12/1/14 | 8/13/14 | 100 | Ø | 12/1/16 | 2/1/16 | | | Caltrans | \$ 2,50 |) \$ | 2,453 | \$ 13,833 | \$ 12,844 |
| 15 | 06 | Tul | 99 | \$ 52 | 2,707 | \$ 46,927 | , Tulare to Goshen 6 Ln | 6/27/12 | 12/7/12 | 100 | 6/24/16 | 6/24/16 | 100 | | 10/6/18 | 10/6/18 | | | Caltrans (FY 16-17 Q1) | \$ 8,20 | \$ | 8,437 | \$ 38,727 | \$ 37,540 |
| 16 | 06 | Ker | 99 | \$ 27 | 7,350 | \$ 24,600 | | 6/27/12 | 10/24/12 | 100 | 11/15/14 | 9/18/14 | 100 | Ø | 11/15/16 | 3/1/17 | | | Caltrans | \$ 3,60 | \$ | 3,557 | \$ 21,000 | \$ 20,823 |
| 17 | 10 | Sta | 99 | \$ 42 | 2,849 | \$ 33,401 | Kiernan IC | 6/27/12 | 12/11/12 | 100 | 7/22/16 | 10/17/17 | 100 | | 1/22/18 | 12/15/19 | | | Sta Cty | \$ | - \$ | - | \$ 33,401 | \$ 33,072 |
| 18 | 06 | Ker | 99 | \$ 10 | 0,203 | \$ 9,003 | | 10/24/12 | 2/21/12 | 100 | 12/1/13 | 7/10/14 | 100 | Ø | 12/1/15 | 7/1/17 | | | Caltrans | \$ 1,50 | \$ | 1,498 | \$ 7,500 | \$ 7,356 |
| 19 | 10 | Mer | 99 | \$ 65 | 5,880 | \$ 46,521 | Merced Atwater Expwy Ph 1A | 3/5/13 | 6/19/13 | 100 | 12/30/16 | 10/12/16 | 100 | | 2/28/19 | 5/28/19 | | | MCAG | \$ | - \$ | - | \$ 46,521 | \$ 40,594 |
| 20 | 03 | Sac | 99 | \$ 8 | 8,981 | \$ 5,000 | | 3/5/13 | 8/1/13 | 100 | 8/1/14 | 10/16/15 | 100 | N | 12/1/14 | 10/30/17 | | | Elk Grove | \$ | - \$ | 850 | \$ 6,896 | \$ 6,307 |
| 21 | 03 | Sac | 99 | \$ | 1,930 | \$ 1,108 | Elkhorn Blvd IC | 5/7/13 | 7/1/13 | 100 | 7/30/15 | 7/30/15 | 100 | Ø | 5/1/17 | 10/20/17 | | | Sacramento | \$ | - \$ | 360 | \$ 1,330 | \$ 1,298 |
| 22 | 10 | Sta | 99 | \$ 59 | 9,551 | \$ 41,630 | Pelandale Ave IC | 10/8/13 | 3/12/14 | 100 | 12/15/16 | 6/30/17 | 100 | | 12/1/18 | 8/1/19 | | | Modesto | \$5 |) \$ | - | \$ 42,130 | \$ 39,284 |
| 23 | 06 | Tul | 99 | \$ 30 | 6,050 | \$ 7,000 | Cartmill Interchange | 1/29/14 | 6/3/14 | 100 | 6/7/16 | 6/7/16 | 100 | Ø | 7/1/18 | 7/30/21 | | | Tulare Cty | \$ | - \$ | 3,781 | \$ 28,181 | \$ 24,709 |
| 24 | 03 | Sac | 99 | \$ | 7,095 | \$ 5,295 | West Elkhorn Auxiliary Lanes | 3/29/18 | | | | | | | | | | | | \$ 1,20 |) \$ | - | \$ 5,100 | \$- |
| | | Tota | l Cost | \$ 1,35 | 1,811 | \$ 961,887 | · | *Section | n 1B of SR | 99 rep | ort details S | SR99 Bond | Progra | am func | ling loans | | | | | | | | | |

State Route 99 Corridor Program Page 5 of 8

State Route 99 Bond Program Benefits Report





(3) SR99 Action Plans

Third Quarter FY 2017-18

(3a) Major Project Issues

The following projects have major issues that may result in action plans at a later date to adjust the project schedule or budget.

Project #2 Island Park 6-lane

Construction Support over-expenditures are a result of construction contractor resolution process. The Final Estimate was run in October and is complete. Construction Support over-expenditures have been investigated. It is anticipated changes will be corrected next quarter and will result in eliminating the over-expenditures.

Project # 8 SR 99 (South Stockton) Widening

District proposes to increase R/W Support from \$7,000,000 to \$8,100,000 and Construction Support from \$20,000,000 to \$22,000,000, it is also proposed to decrease R/W Capital from \$55,470,000 to \$39,605,000 so there will be a significant net decrease in the total project cost. All changes are pending the confirmation of EAC values.

Project #13 Goshen to Kingsburg 6 Ln Landscape Mitigation

Construction Support over-expenditures are suspected to be a result of mischarging to a parent project. It is anticipated that these charges will be corrected next quarter and will result in eliminating the over-expenditures.

Project #15 Tulare to Goshen 6 Ln

Construction Support over-expenditures are resulting from contractor disputes and potential claims resolution. Negotiations with the contractor are complete. A Final Estimate has been processed and accepted by the Contractor. Construction Support over-expenditures have been investigated. It is anticipated that charges will be corrected next quarter and will result in eliminating the over-expenditures.



FY 2017-18 Third Quarter Report Local Bridge Seismic Retrofit Program

Federal Fiscal Year 2018

Quarterly Report to the California Transportation Commission



Local Bridge Seismic Retrofit Program Status Third Quarter Fiscal Year 2017-18

The purpose of this report is to provide information on program delivery status of the Local Bridge Seismic Retrofit Program (LBSRP) for the 479 bridges adopted by the California Transportation Commission (Commission) on May 28, 2007.

In previous quarterly reports, we have reported changes that had reduced the number of bond funded bridges to 375.

The Highway Safety, Traffic Reduction, Air Quality and Port Security Bond Act of 2006 (Prop 1B) provides \$125 million of state matching funds to complete LBSRP. These funds are to be allocated to provide the 11.47 percent required local match for right of way and construction phases of the remaining seismic retrofit work on local bridges, ramps, and overpasses, and includes \$2.5 million set aside for bond administrative costs. An additional \$32.9 million of state funds has been identified to cover the non-federal match. These funds are available through an exchange of a portion of local funds received from the federal Highway Bridge Program (HBP). These funds are available to accommodate the current \$7.7 million shortfall in required local match. Consistent with the Local Bridge Seismic Retrofit Account (LBSRA) Guidelines adopted by the Commission, the Department sub-allocates

bond funds on a first come, first serve basis for new phases of right of way and construction.

The Commission has allocated \$13.3 million, \$4.4 million, \$12.2 million, 5.2 million, \$4.1 million, \$11.2 million, 7 million, 10.2 million, 9.8 million, and \$2.2 million bond funds for Fiscal Years (FYs) 2007-08, 2008-09, 2009-10, 2011-12, 2012-13, 2013-14, 2014-15, 2015-16, 2016-17, and 2017-18 respectively. The Department did not request a bond allocation from the Commission for FY 2010-11. The bond funds allocated by the Commission are available for sub-allocation in one fiscal year. Therefore, bond funds that were not sub-allocated from any of the previous FYs will be available for future years. Consistent with the LBSRA Guidelines, the Department has exchanged \$24.3 million of the local share of funds received through the federal HBP for state funds to accommodate local non-federal match needs for Bay Area Rapid Transit (BART) and other bridges. To date, \$21.64 million of State match funds and \$64.1 million of seismic bond funds have been sub-allocated to local agency bridges for a total of \$85.74 million. The match needs for FY 2010/11 used state funds remaining from the exchange mentioned above.

This report satisfies the Commission's quarterly reporting requirement for Proposition 1B Quarterly Report on the LBSRP.

Local Bridge Seismic Retrofit Program Progress Report

Overall Bond Program Status

To date, pre-strategy work has been completed on all 375 bridges in the program, the design phase has been completed on 325 bridges, construction is underway on 14 bridges, and retrofit is complete on 311 bridges.

Progress of LBSRP is tracked based on the Federal Fiscal Year (FFY).

Project Benefits

The result of seismically retrofitted bridges are bridges that are safe from collapse during a credible earthquake.

FFY 2018 Bond Program Accomplishments

Progress continues to be made to deliver and implement the LBSRP.

Local agencies have identified six bridges to be delivered in FFY 2018.

The following bridges completed major project delivery milestone in the last quarter:

| Local Agency | Br. No. | Project | Milestone |
|-----------------|---------|----------------------|-------------------------|
| Pittsburg | 28C0165 | North Parkside Drive | Move to Construction |
| | | | |

| District | Local Agency | Bridge Number | Project Description | Estimated Bond Value | Estimated Construction | Design phase (% Complete) | Design Phase (% Complete) |
|----------|---------------------|------------------|------------------------------|-------------------------|---------------------------|------------------------------|------------------------------|
| | | | | | Begin Date | as of 12/31/17 | as of 3/31/18 |
| 04 | Orinda | 28C0331 | Bear Creek | \$11,929 | 10/1/20 | 50* | 10 |
| 01 | Humboldt County | 04C0055 | Mattole Road | \$688,200 | 10/2/20 | 50 | 50 |
| 04 | Orinda | 56C0330 | Miner Road | \$144,000 | 12/1/20 | 10 | 10 |
| 04 | Contra Costa County | 28C0442 | Marsh Drive | \$506,928 | 1/4/21 | 0 | 15 |
| 08 | Lake Elsinore | 56C0309 | Auto Center Drive | \$379,794 | 2/1/21 | 0 | 0 |
| 08 | Barstow | 54C0583 | Yucca Street | \$50,000 | 7/5/21 | 0 | 0 |
| 11 | Imperial County | 58C0014 | Forrester Road | \$725,569 | 8/21/21 | 0 | 0 |
| 08 | Barstow | 54C0089 | North 1 st Avenue | \$82,010 | 9/1/21 | 0 | 0 |
| 04 | Sonoma County | 20C0018 | Bohemian Highway | \$2,992,454 | 5/2/22 | 15 | 15 |
| 11 | Oceanside | 57C0010 | Douglas Boulevard | \$743,065 | 11/12/23 | 0 | 0 |

Ten Longest Delivery Schedules Reported by Local Agencies

*Design phase (% Complete) reduction from 50% to 10% was due to reporting error in the previous quarter by the local agency.

Program Management

The following table shows the list of LBSRP bridges that are programmed for delivery in FFY 2018. Each project in the LBSRP is monitored at the component level for potential scope, cost, and schedule changes to ensure timely delivery of the full scope as approved and adopted. The following projects are locked in for delivery in FFY 2018 and local agencies will not be allowed to change their schedules. Projects programmed in the current FFY, for which federal funds are not obligated by end of the FFY, may be removed from fundable element of the Federal Transportation Improvement Program at the discretion of the Department.


| | r | | V V | | | | |
|----------|--|------------------|---|------------------------------------|---------------------------|--|---------------|
| District | Agency | Bridge Number | Description | Phase | Bond Amount Programmed | Bond Funds Sub- Allocated as of 3/31/18 | State Fund |
| 04 | San Francisco County Transportation Authority | YBI | On east side of Yerba Buena Island, Reconstruct ramps on and off of I-80 | Construction (AC Conversion) | \$910,145 | | |
| 04 | Pittsburg | 28C0165 | North Parkside Drive | Construction | \$32,690 | \$32,690 | |
| 04 | Oakland | 33C0148 | 23rd Avenue, over UP, BNSF, Amtrak | Construction | \$1,149,868 | | |
| 04 | Oakland | 33C0215 | Leimert BLVD, over Sausal Creek | Right of Way | \$28,675 | | |
| 06 | Bakersfield | 50C0021 R & L | Manor Street, over Kern River | Construction | \$60,103 | | |
| 08 | Indio | 56C0292 | North Bond Indio BLVD, over Whitewater River | Right of Way | \$5,735 | | |
| | | | Total | | \$2,187,216 | \$32,690 | |

Bridges Programmed in FFY 2018

Allocation Summary

| | Funds allocated for | S | ub-allocation as | of 3/31/2018 | | Remaining |
|-------|---------------------|---------------------|------------------|-----------------------|----------------|----------------|
| | FY 2017-18 | Projects programmed | d in FFY 2018 | Projects advanc | ed to FFY 2018 | Allocation for |
| | | Number of Projects | Amount | Number of projects | Amount | FFY 2018 |
| Bond | \$2,187,216 | 1 | 32,690 | | | \$2,154,526 |
| State | \$2,645,341* | | | | | \$2,645,341 |
| Total | \$4,832,557 | 1 | 32,690 | | | \$4,799,867 |

*Remaining state allocation carried over from FY 2008-09




LBSRP Bond and State Capital Allocations (millions)

Funds are tracked based on a Federal Fiscal Year. Sub-Allocation is based on the approved program supplement. The projected bond fund is lowered due to use of toll credit instead of bond match for R/W phase of 6th street in City of Los Angeles.

* Projection is based on LA-ODIS information for first quarter of FFY 2017-18. These Projections are not financially constraint and should not be used for budgeting purposes. High cost projects programmed after FY 2011-12 will be cash managed since there is not sufficient federal fund to fully fund these projects. Therefore the need for bond funds matching federal funds for these cash managed projects will be well beyond 2019 federal fiscal year.

Number of Bond Funded Bridges by Phase



Component Available **CTC Allocated** Expended LBSRP Bond RW & Const. \$122.5 \$79.65 \$64.1 State RW & Const. \$24.30 \$32.9 \$21.64 Total \$155.4 \$103.95 \$85.74 Bond Administrative Cost \$2.5 \$2.5 \$2.5

Bond Funds Committed and Expended (millions)

| Agency Group | Number of Agencies | Bridges in Pre- Strategy | Bridges in Post-Strategy | Bridges in Construction | Completed | Total No. |
|---|-----------------------|--------------------------------|-----------------------------|----------------------------|-----------|-----------|
| Los Angeles Region (CITY and County) | 2 | 0 | 6 | 4 | 59 | 69 |
| Department of Water Resources | 1 | 0 | 0 | 0 | 23 | 23 |
| BART | 1 | 0 | 0 | 0 | 152 | 152 |
| San Francisco (YBI) | | 0 | 7 | 1 | 0 | 8 |
| All Other Agencies | 59 | 0 | 37 | 9 | 77 | 123 |
| Total | 63 | 0 | 50 | 14 | 311 | 375 |
| Status per December 31 , 2017 Report | 63 | 0 | 51 | 13 | 311 | 375 |
| Status per Year-End Report for September 30, 2017 | 63 | 0 | 51 | 13 | 311 | 375 |

Status of Local Bridges Identified to Receive Bond Match by Phase of Work

Some agencies have requested to Re-Strategy two bridges that completed Pre-Strategy phase. They have not send in their formal request.

Status of phases provided in this table is confirmed by the Department and may be different from the attached report, which contains unconfirmed data submitted by local agencies.

Adjustment to the Number of Local Bridges Identified to Receive Bond Match

| Total | Number of | Number of | | | Remaining |
|-------------|-----------|-----------|----------------------------------|------------------------|----------------|
| Bridges in | Bridges | Bridges | Responsible Agency | Justification | Bridges in the |
| the Program | Removed | Added | | | Bond Program |
| 479 | 45 | | Bay Area Rapid Transit | Funded by other | 434 |
| 475 | 40 | | (BART) | sources | 404 |
| 434 | | 8 | YBI | Project Split | 442 |
| 442 | 2 | | San Jose | Bridges Demolished | 440 |
| 440 | 1 | | Monterey County | Private Ownership | 439 |
| 439 | 3 | | Santa Barbara | Private Ownership | 436 |
| 436 | 1 | | Department of Water Resources | Private Ownership | 435 |
| 435 | 2 | | Los Angeles County | Previously Completed | 433 |
| 433 | 1 | | Los Angeles County | Private Ownership | 432 |
| 432 | 1 | | Merced County | Being replaced under a | 431 |
| | | | | different program | |
| 431 | 1 | | Peninsula Joint Powers | Funded by other | 430 |
| | | | Board | sources | |
| 430 | 2 | | Lassen County | Funded by other | 428 |
| | | | - | sources | |
| 428 | 1 | | Santa Barbra County | Funded by other | 427 |
| | | | | sources | |
| 427 | 1 | | Santa Clara County | Funded by other | 426 |
| | • | | | sources | .=0 |

| Total Bridges in | Number of | Number of | Deenensible Agenau | luctification | Remaining |
|------------------------|--------------------|------------------|---|---|--------------------------------|
| Bridges in the Program | Bridges Removed | Bridges Added | Responsible Agency | Justification | Bridges in the Bond Program |
| 426 | 2 | | City of Oakland | Funded by other sources | 424 |
| 424 | 2 | | BART | BART 4 contracts was not award on time | 422 |
| 422 | 1 | | City of Larkspur | Funded by other sources | 421 |
| 421 | 2 | | Nevada County | Funded by other sources | 419 |
| 419 | 5 | | Sonoma County | Funded by other sources | 414 |
| 414 | 1 | | Tehama County | Funded by other sources | 413 |
| 413 | 27 | | BART | Funded by others sources | 386 |
| 386 | 1 | | City of Los Angeles | Did not meet award deadline | 385 |
| 385 | 1 | | Monterey County | Will not proceed | 384 |
| 384 | 1 | | City of Oceanside | Funded by other sources | 383 |
| 383 | 1 | | City of Indio | Did not meet award deadline | 382 |
| 382 | 1 | | City of Newport Beach | Funded by other sources | 381 |
| 381 | 1 | | City of San Diego | Funded by other sources | 380 |
| 380 | 1 | | City of San Benito | Funded by other sources | 379 |
| 379 | 1 | | San Francisco County Transportation Authority (YBI) | Combining two bridges into one | 378 |
| 378 | 1 | | Peninsula Joint Power Board | Funded by local funds | 377 |
| 377 | 1 | | City of Fairfax | Funded by other Sources | 376 |
| 376 | 1 | | City of Santee | No Retrofit needed | 375 |

375 Bridges Remaining in the Program – 311 Bridges Completed = 64 Bridges in Progress

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | EVD RIGHT OF W. | END CONSTRUCTION | CURRENT PHASE (% COMPLETE) | SCOPE | Bubger | SCHEDULE | FINAL DELIVERY REPORT |
|----------|--|------------|--|--------------------------------------|--------------------------------------|--------------|------------|-----------------|------------------|-------------------------------|-------|-------------------|-----------|-----------------------|
| 01 | Humboldt County | 04C0055 | Mattole Road (Honeydew) | \$3,441 | \$688,200 | | 3/25/19 | 9/27/20 | 10/2/22 | 50% Design | | | Ø | |
| 01 | Humboldt County | 04C0104 | Waddington Road | \$1,147 | \$150,000 | | | | 12/1/17 | 99% Construction | | \otimes | \otimes | |
| 01 | Mendocino County | 10C0034 | Eureka Hill Road | \$0 | \$464,535 | | 8/15/19 | 8/15/18 | 3/31/21 | 70% Design 80% ROW | | \otimes | \otimes | |
| 02 | Tehama County | 08C0043 | Jellys Ferry Road | \$11,000 | \$4,574,950 | | 7/2/18 | 10/8/18 | 10/18/21 | 75% Design 10% ROW | | \otimes | \otimes | |
| 04 | Concord | 28C0442 | Marsh Drive | \$0 | \$506,928 | | 6/30/20 | 8/31/20 | 4/30/23 | 15% Design | | \otimes | \otimes | |
| 04 | Fremont | 33C0128 | Niles Boulevard | \$0 | \$589,299 | | | | 4/30/18 | 95% Construction | | | \otimes | |
| 04 | Oakland | 33C0030 | Embarcadero Street | \$0 | \$1,696,681 | | | | 12/31/18 | 50% Construction | N | N | \otimes | |
| 04 | Oakland | 33C0148 | 23rd Avenue | \$108,965 | \$1,149,868 | | | 12/31/19 | 12/31/19 | 50% ROW | | \otimes | \otimes | |
| 04 | Oakland | 33C0215 | Leimert Boulevard | \$28,675 | \$557,968 | | 2/20/20 | 9/19/19 | 11/12/20 | 35% Design | | \otimes | \otimes | |
| 04 | Orinda | 28C0330 | Miner Road | \$3,854 | \$141,091 | | 2/28/20 | 9/30/20 | 1/1/22 | 10% Design | N | | 8 | |
| 04 | Orinda | 28C0331 | Bear Creek Road | \$0 | \$11,929 | | 8/31/20 | 7/31/20 | 12/31/21 | 10% Design | V | V | \otimes | |
| 04 | Pittsburg | 28C0165 | North Parkside Drive | \$0 | \$52,006 | | 2/28/18 | No R/W | 8/31/18 | Waiting Award | | | \otimes | |
| 04 | San Francisco County Transportation Authority | 01CA0001 | West Bound SFOBB on ramp West of Yerba Buena Island | \$0 | \$47,890 | | 9/30/19 | 9/30/19 | 7/31/21 | 75% Design 75% ROW | | \otimes | \otimes | |
| 04 | San Francisco County Transporation Authority | 01CA0002 | West Bound I-80 on ramp West of Yerba Buena Island | \$63,085 | \$2,471,629 | | 9/30/19 | 9/30/19 | 7/31/21 | 76% Design 76% ROW | | \otimes | ⊗ | |
| 04 | San Francisco County Transporation Authority | 01CA0003 | East Bound I-80 off ramp connecting to Treasure Island Road (2 Bridges) | \$34,410 | \$1,096,115 | | 9/30/19 | 9/30/19 | 6/30/21 | 75% Design 75% ROW | | \otimes | \otimes | |
| 04 | San Francisco County Transporation Authority | 01CA0004 | Treasure Island Road West of SFOBB | \$0 | \$223,487 | | 9/30/19 | 9/30/19 | 7/31/21 | 76% Design 76% ROW | | | \otimes | |
| 04 | San Francisco County Transporation Authority | 01CA0006 | Hillcrest Road West of Yerba Buena Island | \$0 | \$264,672 | | 12/31/17 | 12/31/17 | 12/30/19 | 76% Design 76% ROW | | \otimes | \otimes | |
| 04 | San Francisco County Transporation Authority | 01CA0008 | Treasure Island road West of SFOBB | \$0 | \$65,450 | | 9/30/19 | 9/30/19 | 7/31/21 | 76% Design 76% ROW | | $\mathbf{\nabla}$ | \otimes | |
| 04 | San Francisco County Transporation Authority | 01CA007A | Treasure Island Road West of SFOBB | \$0 | \$35,119 | | 9/30/19 | 9/30/19 | 7/31/21 | 76% Design 76% ROW | | | \otimes | |
| 04 | San Francisco County Transporation Authority | 01CA007B | Treasure Isand Road west of SFOBB | \$0 | \$46,294 | | 9/30/19 | 9/30/19 | 7/31/21 | 76% Design 76% ROW | | | ⊗ | |
| 04 | San Francisco County Transporation Authority | 34U0003 | Ramps on East side of Yerba Buena Island Tunnel at SFOBB on/off of I-80 | \$114,700 | \$8,659,398 | | | | 7/31/18 | 99% Construction | | | \otimes | |

Moknown scope, budget, or schedule impacts 8 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | END RIGHT OF W. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | ScopE | BUDGET | Schedul _E | FINAL DELIVERY REPORT |
|----------|----------------------|------------|--------------------------|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|--|-------|-----------|----------------------|-----------------------|
| 04 | Sonoma County | 20C0017 | Watmaugh Road | \$28,675 | \$573,500 | | 8/13/18 | 12/29/18 | 12/27/19 | 85% Design | | N | \otimes | |
| 04 | Sonoma County | 20C0018 | Bohemian Highway | \$45,880 | \$1,912,508 | | 2/1/20 | 12/1/21 | 10/15/23 | 15% Design | | \otimes | \otimes | |
| 04 | Sonoma County | 20C0155 | Wohler Road | \$11,470 | \$1,591,563 | | 5/31/18 | 3/29/19 | 12/31/20 | 97% Design 85% ROW | | \otimes | \otimes | |
| 04 | Sonoma County | 20C0262 | Boyes Boulevard | \$74,555 | \$676,730 | | 3/1/18 | 8/2/18 | 11/30/20 | 96% Design 95% ROW | | \otimes | \otimes | |
| 04 | Vallejo | 23C0152 | Sacramento Street | \$0 | \$219,000 | | | 12/31/18 | 12/31/19 | 90% Design 50% ROW | | \otimes | \otimes | |
| 05 | Monterey County | 44C0009 | Nacimiento Lake Drive | \$34,339 | \$0 | | 3/1/18 | 6/30/18 | 12/31/19 | 97% Design 95% ROW | | | \otimes | |
| 05 | Santa Barbara County | 51C0001 | Cathedral Oaks Road | \$0 | \$229,400 | | | | 6/19/19 | 99% Construction | N | N | \otimes | |
| 05 | Santa Barbara County | 51C0006 | Floradale Avenue | \$29,822 | \$1,243,578 | | 11/30/18 | 4/30/19 | 10/31/20 | 99% Design 15% ROW | N | N | \otimes | |
| 05 | Santa Barbara County | 51C0017 | Jalama Road | \$9,176 | \$244,175 | | | | 8/31/18 | 97% Construction | | N | \mathbf{N} | |
| 05 | Santa Cruz | 36C0108 | Murray Avenue | \$38,540 | \$1,065,678 | | 1/31/19 | 1/31/19 | 4/1/20 | 97% Design 94% ROW | | \otimes | \otimes | |
| 06 | Bakersfield | 50C0021L | Manor Street North Bound | \$0 | \$298,220 | | | No R/W | 12/31/19 | 100% Design | | | \otimes | |
| 06 | Bakersfield | 50C0021R | Manor Street South Bound | \$0 | \$298,220 | | | No R/W | 12/31/19 | 100% Design | | | \otimes | |
| 07 | Los Angeles | 53C0045 | Beverly-First Street | \$0 | \$848,780 | | | | 2/28/19 | 5% Construction | | | \otimes | |
| 07 | Los Angeles | 53C0859 | North Spring Street | \$0 | \$229,400 | | | | 9/30/18 | 90% Construction | | | \otimes | |
| 07 | Los Angeles | 53C1880 | Sixth Street | \$0 | \$31,851,593 | | 3/20/19 | 12/31/21 | 12/31/21 | 99% Design 86% ROW 40% Construction | | 8 | \otimes | |
| 07 | Los Angeles | 53C1881 | Hyperion Avenue | \$0 | \$1,220,371 | | 12/31/18 | 12/31/18 | 6/30/22 | 87% Design | | \otimes | \otimes | |
| 07 | Los Angeles | 53C1882 | Hyperion Avenue | \$0 | \$290,191 | | 12/31/18 | No R/W | 6/30/22 | 87% Design | N | S | \otimes | |
| 07 | Los Angeles | 53C1883 | Glendale Boulevard | \$0 | \$114,700 | | 12/31/18 | 12/31/18 | 6/30/22 | 87% Design | | N | \otimes | |
| 07 | Los Angeles | 53C1884 | Glendale Boulevard | \$0 | \$114,700 | | 12/31/18 | 12/31/18 | 6/30/22 | 87% Design | | | \otimes | |
| 07 | Los Angeles County | 53C0084 | Slauson Avenue | \$0 | \$128,805 | | | | 9/30/20 | Waiting Award | | N | \otimes | |
| 07 | Los Angeles County | 53C1403 | The Old Road | \$0 | \$402,429 | | 10/31/19 | 12/31/19 | 3/31/22 | 85% Design | | | \otimes | |

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | EVD DESIGN | EVD RIGHT OF W.C. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | ScopE | BUDGET | Schedul _e | FINAL DELIVERY REPORT |
|----------|--------------------|------------|--------------------------------|--------------------------------------|--------------------------------------|--------------|------------|-------------------|---------------|-------------------------------|-------|-----------|----------------------|-----------------------|
| 80 | Barstow | 54C0088 | North 1st Avenue | \$0 | \$350,000 | | 5/6/19 | 5/1/19 | 5/3/21 | 5% Design | | \otimes | \otimes | |
| 80 | Barstow | 54C0089 | North 1st Avenue | \$0 | \$82,010 | 1/2/19 | 7/5/21 | 7/5/21 | 3/5/23 | 25% Strategy | | | \otimes | |
| 08 | Barstow | 54C0583 | Yucca Street | \$0 | \$50,000 | 1/4/21 | 7/2/21 | 7/5/21 | 7/4/22 | Request Re-Strategy | | \otimes | \otimes | |
| 08 | Colton | 54C0077 | La Cadena Drive | \$0 | \$134,199 | | 12/31/18 | No R/W | 9/30/21 | 95% Design | | S | \otimes | |
| 08 | Colton | 54C0100 | Mount Vernon Avenue | \$0 | \$71,285 | | 12/31/19 | No R/W | 12/31/21 | 90% Design | V | S | \otimes | |
| 08 | Colton | 54C0101 | Mount Vernon Avenue | \$0 | \$19,384 | | 12/31/18 | No R/W | 9/30/21 | 95% Design 95% ROW | | | \otimes | |
| 08 | Grand Terrace | 54C0379 | Barton Road | \$0 | \$52,188 | | | | 12/31/19 | Waiting Award | | | \otimes | |
| 08 | Indio | 56C0084 | Jackson Street | \$0 | \$277,777 | | | | 10/25/19 | 95% Right of Way | | \otimes | \otimes | |
| 08 | Indio | 56C0292 | North Bound Indio Boulevard | \$5,735 | \$241,868 | | | | 11/28/19 | 95% Right of Way | | \otimes | \otimes | |
| 08 | Lake Elsinore | 56C0309 | Auto Center Drive | \$0 | \$379,794 | 1/26/18 | 8/1/20 | No R/W | 2/1/22 | 98% Strategy | | \otimes | \otimes | |
| 08 | Riverside County | 56C0071 | Mission Boulevard//Buena Vista | \$57,350 | \$2,518,000 | 11/15/18 | 7/15/20 | 7/15/20 | 7/15/23 | 58% Strategy | | | \otimes | |
| 08 | San Bernardino | 54C0066 | Mount Vernon Avenue | \$0 | \$3,452,670 | | 10/4/19 | 10/4/19 | 2/24/23 | 30% Design | | | \otimes | |
| 10 | San Joaquin County | 38C0032 | Mchenry Avenue | \$0 | \$238,576 | | | | 4/24/20 | 25% Construction | | | \otimes | |
| 10 | Stanislaus County | 38C0003 | Santa Fe Avenue | \$0 | \$536,796 | | | | 12/31/19 | 10% Construction | | | \otimes | |
| 10 | Stanislaus County | 38C0004 | Hickman Road | \$0 | \$820,105 | | 3/1/19 | 3/1/19 | 9/30/20 | 65% Design | | | \otimes | |
| 10 | Stanislaus County | 38C0010 | Crows Landing | \$0 | \$745,550 | | 12/31/18 | No R/W | 12/30/20 | 70% Design | | | \otimes | |
| 10 | Stanislaus County | 39C0001 | River Road | \$0 | \$670,995 | | 6/15/19 | 4/15/19 | 2/25/21 | 27% Design | | | \otimes | |
| 10 | Tracy | 29C0126 | Eleventh Street | \$0 | \$2,278,743 | | | | 12/30/17 | 18% Construction | | | \otimes | |
| 11 | Imperial County | 58C0014 | Forrester Road | \$28,675 | \$725,569 | 12/21/18 | 7/21/20 | 1/21/21 | 2/21/22 | Waiting Award | | | \otimes | |
| 11 | Imperial County | 58C0094 | Winterhaven Drive | \$0 | \$152,780 | | 4/21/18 | No R/W | 9/21/18 | 90% Design | | | \otimes | |
| 11 | Oceanside | 57C0010 | Douglas Drive | \$0 | \$2,090,866 | 6/24/19 | 11/11/24 | No R/W | 8/19/26 | 5% Strategy | | \otimes | \otimes | |

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICE | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | EVD RIGHT OF W. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | SCOPE | BUDGET | SCHEDULF | FINAL DELIVERY REPORT |
|----------|------------------|------------|---------------------------|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|-------------------------------|-------|-------------------|-------------------|-----------------------|
| 01 | Humboldt County | 04C0007 | Bald Hills Road | \$0 | \$649,334 | | | | | Project Complete | | | \checkmark | |
| 01 | Humboldt County | 04C0207 | Williams Creek Road | \$0 | \$140,080 | | | | | Project Complete | | | V | YES |
| 01 | Mendocino County | 10C0048 | Moore Street | \$5,337 | \$169,229 | | | | | Project Complete | | | \checkmark | YES |
| 01 | Mendocino County | 10C0084 | School Way | \$0 | \$476,025 | | | | | Project Complete | | | \checkmark | |
| 02 | Redding | 06C0108L | Cypress Avenue West Bound | \$0 | \$114,700 | | | | | Project Complete | | | \checkmark | YES |
| 02 | Redding | 06C0108R | Cypress Avenue East Bound | \$0 | \$114,700 | | | | | Project Complete | | | \checkmark | YES |
| 02 | Tehama County | 08C0009 | Bowman Road | \$9,000 | \$1,123,900 | | | | | Project Complete | | $\mathbf{\Sigma}$ | $\mathbf{\nabla}$ | YES |
| 03 | Butte County | 12C0120 | Ord Ferry Road | \$3,000 | \$1,525,510 | | | | | Project Complete | | Ŋ | $\mathbf{\nabla}$ | YES |
| 03 | Placer County | 19C0060 | Auburn-Foresthill Road | \$0 | \$5,558,133 | | | | | Project Complete | | | \checkmark | YES |
| 03 | Yolo County | 22C0074 | County Road 57 | \$2,556 | \$225,697 | | | | | Project Complete | | | \checkmark | YES |
| 04 | Alameda | 33C0230 | Ballena Boulevard | \$0 | \$62,309 | | | | | Project Complete | | | \checkmark | YES |
| 04 | Alameda County | 33C0026 | High Street | \$0 | \$121,194 | | | | | Project Complete | | | \checkmark | YES |
| 04 | Alameda County | 33C0027 | Park Street | \$0 | \$91,211 | | | | | Project Complete | | | \checkmark | YES |
| 04 | Alameda County | 33C0147 | Fruitvale Avenue | \$0 | \$50,715 | | | | | Project Complete | | | \checkmark | YES |
| 04 | Alameda County | 33C0237 | Elgin Street | \$0 | \$8,819 | | | | | Project Complete | | | \checkmark | YES |
| 04 | Antioch | 28C0054 | Wilbur Avenue | \$0 | \$917,600 | | | | | Project Complete | | | | |
| 04 | Healdsburg | 20C0065 | Healdsburg Avenue | \$0 | \$244,311 | | | | | Project Complete | | | | |
| 04 | Oakland | 33C0178 | Park Boulevard | \$0 | \$77,756 | | | | | Project Complete | | | \checkmark | YES |
| 04 | Oakland | 33C0179 | Park Boulevard | \$0 | \$77,756 | | | | | Project Complete | | | | YES |
| 04 | Oakland | 33C0180 | Park Boulevard | \$0 | \$77,756 | | | | | Project Complete | | | | YES |
| 04 | Oakland | 33C0202 | Hegenberger Road | \$0 | \$659,686 | | | | | Project Complete | | | | |

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGN | END DESIGN | END RIGHT OF W. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | Scope | BUDGET | SCHEDUL _E | FINAL DELIVERY REPORT |
|----------|--|-----------------|---|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|-------------------------------|-------|--------|----------------------|-----------------------|
| 04 | Oakland | 33C0238 | Campus Drive | \$0 | \$113,072 | | | | | Project Complete | N | | N | YES |
| 04 | Oakland | 33C0253 | Coliseum Way | \$0 | \$497,029 | | | | | Project Complete | | | | YES |
| 04 | Peninsula Joint Powers Board | 35C0087 | Tilton Avenue | \$0 | \$69,837 | | | | | Project Complete | | | | YES |
| 04 | Peninsula Joint Powers Board | 35C0090 | Santa Inez Avenue | \$0 | \$104,756 | | | | | Project Complete | A | A | A | YES |
| 04 | Peninsula Joint Powers Board | 35C0091 | East Poplar Avenue | \$0 | \$120,275 | | | | | Project Complete | Ø | N | A | YES |
| 04 | Peninsula Joint Powers Board | 35C0161 | Southern Pacific Transportation Company | \$0 | \$93,116 | | | | | Project Complete | | N | N | YES |
| 04 | San Francisco Bay Area Rapid Transit District | BART Various | BART 1: Projects authorized in FFY 2008/09 and prior (83 Bridges) | \$636,279 | \$6,968,709 | | | | | Project Complete | ☑ | | V | YES |
| 04 | San Francisco Bay Area Rapid Transit District | BART Various | BART 2: R-Line North Aerials over Public Road (28 Bridges) | \$0 | \$501,754 | | | | | Project Complete | | | | YES |
| 04 | San Francisco Bay Area Rapid Transit District | BART Various | BART 3: A-Line South Aerials over Public Roads (21 Bridges) | \$0 | \$344,329 | | | | | Project Complete | N | | N | YES |
| 04 | San Francisco Bay Area Rapid Transit District | BART Various | BART 5: A-Line North Aerials over public Roads (19 Bridges) | \$0 | \$367,876 | | | | | Project Complete | | | | YES |
| 04 | San Francisco Bay Area Rapid Transit District | 33C0321 | West Oakland Pier 110 to Transbay Tube Portal | \$0 | \$124,083 | | | | | Project Complete | V | | V | YES |
| 04 | San Francisco International Airport | 35C0133 | Departing Flight Traffic | \$0 | \$1,467,021 | | | | | Project Complete | | | | YES |
| 04 | San Jose | 37C0052L | Southwest Expressway | \$0 | \$35,678 | | | | | Project Complete | | | | YES |
| 04 | San Jose | 37C0701 | East Julian Street | \$0 | \$83,164 | | | | | Project Complete | | | | YES |
| 04 | San Jose | 37C0732 | East William Street | \$0 | \$15,762 | | | | | Project Complete | | | | YES |
| 04 | Santa Clara County | 37C0121 | Shoreline Boulevard | \$0 | \$54,107 | | | | | Project Complete | | | | YES |
| 04 | Santa Clara County | 37C0173 | Aldercroft Heights Road | \$0 | \$93,460 | | | | | Project Complete | N | | | YES |
| 04 | Santa Clara County | 37C0183 | Central & Lawrence Expressway | \$0 | \$82,549 | | | | | Project Complete | N | | N | YES |
| 04 | Sonoma County | 20C0141 | Annapolis Road | \$0 | \$154,327 | | | | | Project Complete | V | | | YES |

Moknown scope, budget, or schedule impacts 8 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | EVD RIGHT OF W. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | SCOPE | BUDGET | Schedul _{LE} | FINAL DELIVERY REPORT |
|----------|-------------------------------|------------|---------------------------------|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|-------------------------------|-------|--------|-----------------------|-----------------------|
| 04 | Union City | 33C0111 | Decoto Road | \$0 | \$522,223 | | | | | Project Complete | | | | |
| 04 | Union City | 33C0223 | Whipple Road | \$0 | \$94,607 | | | | | Project Complete | | | | YES |
| 05 | King City | 44C0059 | First Street | \$0 | \$39,342 | | | | | Project Complete | | | | YES |
| 05 | Monterey County | 44C0115 | Schulte Road | \$0 | \$441,900 | | | | | Project Complete | | | | YES |
| 05 | Monterey County | 44C0151 | Peach Tree Road | \$12,959 | \$201,816 | | | | | Project Complete | | | | |
| 05 | Monterey County | 44C0158 | Lonoak Road | \$0 | \$233,250 | | | | | Project Complete | | | N | |
| 05 | San Benito County | 43C0043 | Lone Tree Road | \$0 | \$194,891 | | | | | Project Complete | | | | YES |
| 05 | San Luis Obispo County | 49C0338 | Moonstone Beach | \$0 | \$68,034 | | | | | Project Complete | | | | YES |
| 05 | Santa Barbara County | 51C0002 | San Marcos Road | \$0 | \$109,874 | | | | | Project Complete | | | | YES |
| 05 | Santa Barbara County | 51C0039 | Rincon Hill Road | \$5,735 | \$71,841 | | | | | Project Complete | | | | YES |
| 05 | Solvang | 51C0008 | Alisal Road | \$181 | \$107,151 | | | | | Project Complete | | |] | YES |
| 05 | Santa Barbara County | 51C0014 | Jalama Road | \$0 | \$73,497 | | | | | Project Complete | | | | YES |
| 05 | Santa Barbara County | 51C0016 | Jalama Road | \$0 | \$55,842 | | | | | Project Complete | | | | YES |
| 05 | Santa Barbara County | 51C0018 | Union Pacific Railroad & Amtrak | \$3,885 | \$170,308 | | | | | Project Complete | | | | |
| 05 | Santa Barbara County | 51C0173 | Santa Rosa Road | \$4,553 | \$166,734 | | | | | Project Complete | | | | YES |
| 05 | Santa Cruz | 36C0103 | Soquel Drive | \$0 | \$24,380 | | | | | Project Complete | | | | YES |
| 06 | Department of Water Resources | 42C0140 | West Shields Avenue | \$0 | \$34,241 | | | | | Project Complete | | | | |
| 06 | Department of Water Resources | 42C0141 | North Russell Avenue | \$0 | \$58,936 | | | | | Project Complete | | | | |
| 06 | Department of Water Resources | 42C0143 | West Nees Avenue | \$0 | \$56,543 | | | | | Project Complete | | | | |
| 06 | Department of Water Resources | 42C0156 | West Jayne Avenue | \$0 | \$27,137 | | | | | Project Complete | | | | |
| 06 | Department of Water Resources | 42C0159 | West Mount Whitney Avenue | \$0 | \$23,983 | | | | | Project Complete | | | | |

Moknown scope, budget, or schedule impacts 8 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGN | END DESIGN | END RIGHT OF W. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | Scope | BUDGET | Schedule | FINAL DELIVERY REPORT |
|----------|-------------------------------|------------|------------------------|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|-------------------------------|-------|----------------------------------|----------|-----------------------|
| 06 | Department of Water Resources | 42C0173 | West Manning Avenue | \$0 | \$21,228 | | | | | Project Complete | | | V | |
| 06 | Department of Water Resources | 42C0245 | West Panoche Road | \$0 | \$19,160 | | | | | Project Complete | | | | |
| 06 | Department of Water Resources | 42C0370 | West Clarkson Avenue | \$0 | \$27,773 | | | | | Project Complete | ☑ | $\mathbf{\overline{\mathbf{A}}}$ | | |
| 06 | Department of Water Resources | 42C0371 | South El Dorado Avenue | \$0 | \$26,933 | | | | | Project Complete | | V | V | |
| 06 | Department of Water Resources | 42C0425 | West Gale Avenue | \$0 | \$28,692 | | | | | Project Complete | ☑ | | M | |
| 06 | Department of Water Resources | 45C0071 | Avenal Cutoff | \$0 | \$26,397 | | | | | Project Complete | N | \checkmark | M | |
| 06 | Department of Water Resources | 45C0123 | Plymouth Avenue | \$0 | \$30,448 | | | | | Project Complete | | | V | |
| 06 | Department of Water Resources | 45C0124 | 30th Avenue | \$0 | \$33,128 | | | | | Project Complete | | | V | |
| 06 | Department of Water Resources | 45C0125 | Quail Avenue | \$0 | \$32,441 | | | | | Project Complete | ☑ | | V | |
| 06 | Department of Water Resources | 50C0123 | Old River Road | \$0 | \$36,762 | | | | | Project Complete | ☑ | | V | |
| 06 | Fresno County | 42C0098 | South Calaveras Avenue | \$0 | \$30,923 | | | | | Project Complete | | V | M | YES |
| 06 | Fresno County | 42C0281 | West Sierra Avenue | \$0 | \$40,681 | | | | | Project Complete | | \checkmark | | YES |
| 06 | Tulare County | 46C0027 | Avenue 416 | \$0 | \$498,711 | | | | | Project Complete | S | $\mathbf{\nabla}$ | N | YES |
| 07 | Los Angeles | 53C0096 | Fletcher Drive | \$0 | \$848,780 | | | | | Project Complete | | \checkmark | | YES |
| 07 | Los Angeles | 53C1010 | North Main Street | \$0 | \$965,295 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles | 53C1184 | 4th Street | \$0 | \$148,178 | | | | | Project Complete | | \checkmark | V | YES |
| 07 | Los Angeles | 53C1335 | Tampa Avenue | \$0 | \$59,644 | | | | | Project Complete | N | \checkmark | | YES |
| 07 | Los Angeles | 53C1388 | Winnetka Ave | \$0 | \$45,306 | | | | | Project Complete | | \checkmark | | YES |
| 07 | Los Angeles | 53C1875 | Avenue 26 | \$0 | \$409,953 | | | | | Project Complete | | V | | |

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | END RIGHT OF W. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | Scope | BUDGET | Schedule | FINAL DELIVERY REPORT |
|----------|--------------------|------------|--|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|-------------------------------|-------|--------|--------------|-----------------------|
| 07 | Los Angeles County | 53C0031 | Alondra Boulevard | \$0 | \$36,476 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0036 | Beverly Boulevard | \$0 | \$156,935 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0070 | East Fork Road | \$0 | \$329,229 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0082 | Washington Boulevard | \$0 | \$12,815 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0085 | Florence Avenue | \$0 | \$33,325 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0106 | Imperial Highway | \$0 | \$117,037 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0138 | Union Pacific Railroad | \$0 | \$3,766 | | | | | Project Complete | | S | | YES |
| 07 | Los Angeles County | 53C0139 | College Park Drive | \$0 | \$12,606 | | | | | Project Complete | | N | V | YES |
| 07 | Los Angeles County | 53C0178 | Valley Boulevard | \$0 | \$236,783 | | | | | Project Complete | | S | | YES |
| 07 | Los Angeles County | 53C0261 | Avalon Boulevard | \$0 | \$30,718 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0266 | Willow Street | \$0 | \$34,103 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0289 | Azusa Avenue | \$0 | \$405,399 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0329 | Garey Avenue | \$0 | \$30,869 | | | | | Project Complete | | V | \checkmark | YES |
| 07 | Los Angeles County | 53C0375 | Foothill Boulevard | \$0 | \$287,750 | | | | | Project Complete | | V | | YES |
| 07 | Los Angeles County | 53C0377 | Foothill Boulevard | \$0 | \$60,835 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0445 | Slauson Avenue | \$0 | \$209,093 | | | | | Project Complete | | S | | YES |
| 07 | Los Angeles County | 53C0458 | Union Pacific Railroad | \$0 | \$32,388 | | | | | Project Complete | | S | | |
| 07 | Los Angeles County | 53C0459 | Wilmington Avenue 223 | \$0 | \$173,933 | | | | | Project Complete | | S | | YES |
| 07 | Los Angeles County | 53C0471 | Washington Boulavard | \$0 | \$62,400 | | | | | Project Complete | | N | V | YES |
| 07 | Los Angeles County | 53C0495 | Irwindale Avenue | \$0 | \$12,150 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0531 | Atchinson, Topeka, & Sante Fe Railroad | \$0 | \$89,294 | | | | | Project Complete | | V | | YES |
| 07 | Los Angeles County | 53C0575 | Artesia Boulevard | \$0 | \$60,486 | | | | | Project Complete | | | | YES |

Moknown scope, budget, or schedule impacts 🛛 😣 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | END RIGHT OF W. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | Scope | BUDGET | SCHEDULE | FINAL DELIVERY REPORT |
|----------|--------------------|------------|---|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|-------------------------------|-------------------|-------------------|----------|-----------------------|
| 07 | Los Angeles County | 53C0590 | Union Pacific Railroad | \$0 | \$8,592 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0592 | Cherry Avenue | \$0 | \$7,833 | | | | | Project Complete | $\mathbf{\nabla}$ | | | YES |
| 07 | Los Angeles County | 53C0594 | Long Beach Boulevard | \$0 | \$18,015 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0596 | Atchinson, Topeka, & Santa Fe Railroad | \$0 | \$16,151 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0599 | Alameda Street | \$0 | \$131,923 | | | | | Project Complete | \checkmark | \checkmark | | YES |
| 07 | Los Angeles County | 53C0671 | Azusa Canyon Road | \$0 | \$12,540 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0807 | Avenue T | \$0 | \$126,437 | | | | | Project Complete | \mathbf{N} | | | YES |
| 07 | Los Angeles County | 53C0810 | Southern Pacific Transportation Company Railroad | \$0 | \$15,088 | | | | | Project Complete | N | $\mathbf{\Sigma}$ | | YES |
| 07 | Los Angeles County | 53C0864 | Martin Luther King Junior Avenue | \$0 | \$51,404 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0867 | Soto Street | \$0 | \$357,666 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0885 | Long Beach Freeway | \$0 | \$29,393 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0890L | Queens Way-South Bound | \$0 | \$268,943 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0890R | Queens Way-South Bound | \$0 | \$268,943 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0892L | Queens Way South Bound | \$0 | \$273,821 | | | | | Project Complete | \checkmark | \checkmark | | YES |
| 07 | Los Angeles County | 53C0892R | Queens Way North Bound | \$0 | \$273,821 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0897 | S.P.T.C. R R | \$0 | \$15,990 | | | | | Project Complete | \checkmark | \mathbf{N} | | YES |
| 07 | Los Angeles County | 53C0916 | First Street | \$0 | \$19,658 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0918 | First Street | \$0 | \$19,658 | | | | | Project Complete | \checkmark | | | YES |
| 07 | Los Angeles County | 53C0930 | 9th Street | \$0 | \$259,726 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0931 | 10th Street Off Ramp | \$0 | \$722,148 | | | | | Project Complete | | N | | YES |
| 07 | Los Angeles County | 53C0933 | 7th Street On Ramp | \$0 | \$79,055 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C0934 | 6th Street Off Ramp | \$0 | \$380,774 | | | | | Project Complete | \checkmark | $\mathbf{\nabla}$ | | YES |

No known scope, budget, or schedule impacts 8 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | END RIGHT OF W | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | Scope | BUDGET | Schedule | FINAL DELIVERY REPORT |
|----------|-------------------------------|------------|---------------------------------|--------------------------------------|--------------------------------------|--------------|------------|----------------|---------------|-------------------------------|-------|--------|----------------------------------|-----------------------|
| 07 | Los Angeles County | 53C0951 | Garey Avenue | \$0 | \$27,418 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C1577 | Oleander Avenue | \$0 | \$17,584 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C1829 | Oak Grove Drive | \$0 | \$242,594 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C1851 | Oak Grove Drive | \$0 | \$243,263 | | | | | Project Complete | | | | YES |
| 07 | Los Angeles County | 53C1909 | AT & SF Railroad | \$0 | \$29,067 | | | | | Project Complete | | | \checkmark | YES |
| 07 | Los Angeles County | 53C1915 | 4th Street | \$0 | \$37,502 | | | | | Project Complete | | | \checkmark | YES |
| 08 | Colton | 54C0078 | La Cadena Drive | \$0 | \$13,092 | | | | | Project Complete | | | \checkmark | |
| 08 | Colton | 54C0079 | La Cadena Drive | \$0 | \$23,820 | | | | | Project Complete | N | | | |
| 08 | Colton | 54C0375 | West C Street | \$0 | \$7,527 | | | | | Project Complete | N | | $\mathbf{\nabla}$ | |
| 08 | Colton | 54C0384 | C Street | \$0 | \$13,639 | | | | | Project Complete | N | | $\mathbf{\overline{\mathbf{A}}}$ | |
| 08 | Colton | 54C0599 | Rancho Avenue | \$0 | \$35,367 | | | | | Project Complete | V | | \mathbf{V} | |
| 08 | Department of Water Resources | 54C0449 | Ranchero Street | \$0 | \$175,000 | | | | | Project Complete | | | \checkmark | |
| 08 | Department of Water Resources | 54C0451 | Mesquite Street | \$0 | \$44,000 | | | | | Project Complete | | | \checkmark | |
| 08 | Department of Water Resources | 54C0452 | Maple Avenue | \$0 | \$132,000 | | | | | Project Complete | | | \checkmark | |
| 08 | Department of Water Resources | 54C0495 | Goodwin Drive | \$0 | \$29,000 | | | | | Project Complete | | | \checkmark | |
| 08 | Department of Water Resources | 54C0496 | Duncan Road | \$0 | \$31,000 | | | | | Project Complete | | | | |
| 08 | Indio | 56C0291 | Jackson Street | \$0 | \$237,795 | | | | | Project Complete | | | | YES |
| 80 | Loma Linda | 54C0130 | Anderson Street | \$0 | \$25,052 | | | | | Project Complete | | | | YES |
| 08 | Riverside County | 56C0001L | South Bound Van Buren Boulevard | \$0 | \$1,316,701 | | | | | Project Complete | | | | YES |
| 08 | Riverside County | 56C0001R | North Bound Van Buren Boulevard | \$0 | \$1,316,701 | | | | | Project Complete | N | | V | YES |
| 08 | Riverside County | 56C0017 | River Road | \$0 | \$21,678 | | | | | Project Complete | | | \checkmark | YES |

Moknown scope, budget, or schedule impacts 8 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | EVD RIGHT OF W. | END CONSTRUCT | CURRENT PHASE | Scope | BUDGET | Schedule | FINAL DELIVERY REPORT |
|----------|-------------------------------|------------|--------------------------------|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|------------------|----------------------------------|-------------------|----------------------------------|-----------------------|
| 1 | Department of Water Resources | 39C0250 | Mccabe Road | \$0 | \$18,810 | | | | | Project Complete | V | V | | |
| 10 | Department of Water Resources | 39C0252 | Butts Road | \$0 | \$26,402 | | | | | Project Complete | V | V | | |
| 10 | Department of Water Resources | 39C0314 | Mervel Avenue | \$0 | \$43,031 | | | | | Project Complete | \checkmark | $\mathbf{\nabla}$ | $\mathbf{\overline{\mathbf{A}}}$ | |
| 10 | Modesto | 38C0050 | Carpenter Road | \$0 | \$1,126,801 | | | | | Project Complete | $\mathbf{\overline{\mathbf{A}}}$ | \checkmark | | |
| 10 | San Joaquin County | 29C0187 | Airport Way | \$0 | \$420,730 | | | | | Project Complete | \checkmark | | | YES |
| 10 | Stanislaus County | 38C0048 | Geer Road | \$0 | \$141,655 | | | | | Project Complete | \checkmark | | | YES |
| 10 | Stanislaus County | 38C0202 | Pete Miller Road | \$0 | \$44,733 | | | | | Project Complete | \checkmark | | | YES |
| 11 | Del Mar | 57C0207 | North Torrey Pines Road | \$0 | \$2,679,446 | | | | | Project Complete | | | | YES |
| 11 | San Diego | 57C0416 | First Avenue | \$0 | \$698,119 | | | | | Project Complete | | V | N | YES |
| 12 | Newport Beach | 55C0149L | South Bound Jamboree Road | \$0 | \$57,003 | | | | | Project Complete | | V | N | YES |
| 12 | Newport Beach | 55C0149R | North Bound Jamboree Road | \$0 | \$48,907 | | | | | Project Complete | | | N | YES |
| 12 | Newport Beach | 55C0151 | Bayside Drive | \$0 | \$18,044 | | | | | Project Complete | \checkmark | | | YES |
| 12 | Orange County | 55C0038 | Santiago Canyon Road | \$0 | \$63,477 | | | | | Project Complete | \checkmark | | | YES |
| 12 | Orange County | 55C0655 | John Wayne Airport - Macarthur | \$0 | \$457,185 | | | | | Project Complete | | | | YES |
| 12 | Orange County | 55C0656 | Route 55 Departures | \$0 | \$106,800 | | | | | Project Complete | \checkmark | | | YES |
| 12 | Orange County | 55C0657 | Macarthur | \$0 | \$39,254 | | | | | Project Complete | \mathbf{N} | | | YES |
| 12 | Orange County | 55C0658 | Departures Traffic | \$0 | \$182,292 | | | | | Project Complete | | | | YES |
| | | | Total | \$1,416,979 | \$128,798,951 | | | | | | | | | |

Moknown scope, budget, or schedule impacts 8 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

Estimated costs and schedule are input by local agencies into the LA-ODIS and are compared with Baseline Agreement Data. Report data entered as of 03/31/2018.

Behind schedule

| DISTRICE | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | END RIGHT OF W. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | Scope | BUDGET | SCHEDULE | FINAL DELIVERY REPORT |
|----------|--|-----------------|---|--------------------------------------|--------------------------------------|--------------|------------|-----------------|---------------|-------------------------------|-------|--------|----------|-----------------------|
| 02 | Lassen County | 07C0070 | Road306/Cappezolli | | | | | | | Bridge Removed | | | | |
| 02 | Lassen County | 07C0088 | County Road 417 | | | | | | | Bridge Removed | | | | |
| 02 | Tehama County | 08C0008 | Evergreen Road | | | | | | | Bridge Removed | | | | |
| 03 | Nevada County | 17C0045 | Hirschdale Road | | | | | | | Bridge Removed | | | | |
| 03 | Nevada County | 17C0046 | Hirschdale Road | | | | | | | Bridge Removed | | | | |
| 04 | Fairfax | 27C0144 | Creek Road | | | | | | | Bridge Removed | | | | |
| 04 | Larkspur | 27C0150 | Alexander Avenue | | | | | | | Bridge Removed | | | | |
| 04 | Oakland | 33C0181 | East 14th Street | | | | | | | Bridge Removed | | | | |
| 04 | Oakland | 33C0182 | East 12th Street | | | | | | | Bridge Removed | | | | |
| 04 | Peninsula Joint Powers Board | 34C0051 | Quint Street | | | | | | | Bridge Removed | | | | |
| 04 | Peninsula Joint Powers Board | 34C0052 | Jerrold Avenue | | | | | | | Bridge Removed | | | | |
| 04 | San Francisco Bay Area Rapid Transit District | BART Various | BART 4: A-Line Stations over Public Roads (2 Bridges) | | | | | | | Bridge Removed | | | | |
| 04 | San Jose | 37C0299 | Belt (Auzerias Street) | | | | | | | Bridge Removed | | | | |
| 04 | San Jose | 37C0300 | Belt/Pipe(Auzerias & Del Monte) | | | | | | | Bridge Removed | | | | |
| 04 | Santa Clara County | 37C0159 | Alamitos Road | | | | | | | Bridge Removed | | | | |
| 04 | Sonoma County | 20C0005 | Geysers Road | | | | | | | Bridge Removed | | | | |
| 04 | Sonoma County | 20C0139 | Wohler Road | | | | | | | Bridge Removed | | | | |
| 04 | Sonoma County | 20C0242 | Chalk Hill Road | | | | | | | Bridge Removed | | | | |
| 04 | Sonoma County | 20C0248 | Lambert Bridge Road | | | | | | | Bridge Removed | | | | |
| 04 | Sonoma County | 20C0407 | West Dry Creek Road | | | | | | | Bridge Removed | | | | |
| 05 | Monterey County | 44C0099 | Boronda Road | | | | | | | Bridge Removed | | | | |

Moknown scope, budget, or schedule impacts 🛛 🕺 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule

| DISTRICT | AGENCY | BRIDGE NO. | PROJECT DESCRIPTION | ESTIMATED BOND RIGHT OF WAY VALUE | ESTIMATED BOND CONSTRUCTION VALUE | END STRATEGY | END DESIGN | END RIGHT OF W.C. | END CONSTRUCT | CURRENT PHASE (% COMPLETE) | SCOPE | BUDGET | Schedule | FINAL DELIVERY REPORT |
|----------|-------------------------------|------------|---|--------------------------------------|--------------------------------------|--------------|------------|-------------------|---------------|-------------------------------|-------|--------|----------|-----------------------|
| 05 | Montery County | 44C0042 | Union Pacific Railroad & Amtrak | | | | | | | Bridge Removed | | | | |
| 05 | San Benito County | 43C0027 | Panoche Road | | | | | | | Bridge Removed | | | | |
| 05 | Santa Barbara | 51C0144 | Southern Pacific Transportation Company | | | | | | | Bridge Removed | | | | |
| 05 | Santa Barbara | 51C0146 | Union Pacific Railroad & Amtrak | | | | | | | Bridge Removed | | | | |
| 05 | Santa Barbara | 51C0150 | Union Pacific Railroad & Amtrak | | | | | | | Bridge Removed | | | | |
| 05 | Santa Barbara | 51C0250 | Chapala Street | | | | | | | Bridge Removed | | | | |
| 06 | Fresno County | 42C0280 | West Althea Avenue | | | | | | | Bridge Removed | | | | |
| 06 | Department of Water Resources | 50C0113 | Elk Hills Road | | | | | | | Bridge Removed | | | | |
| 07 | Los Angeles | 53C0784 | At&Sf RR | | | | | | | Bridge Removed | | | | |
| 07 | Los Angeles | 53C0884 | Ocean Boulevard | | | | | | | Bridge Removed | | | | |
| 07 | Los Angeles | 53C1362 | Vanowen Street | | | | | | | Bridge Removed | | | | |
| 07 | Los Angeles County | 53C1710 | Fruitland Avenue | | | | | | | Bridge Removed | | | | |
| 08 | Indio | 56C0283 | S/B Indio Blvd. | | | | | | | Bridge Removed | | | | |
| 10 | Merced County | 39C0339 | Canal School Road | | | | | | | Bridge Removed | | | | |
| 11 | Imperial County | 58C0092 | Araz Road | | | | | | | Bridge Removed | | | | |
| 11 | San Diego | 57C0015 | North Harbor Drive | | | | | | | Bridge Removed | | | | |
| 11 | Oceanside | 57C0322 | Hill Street | | | | | | | Bridge Removed | | | | |
| 11 | San Diego | 57C0418 | Georgia Street | | | | | | | Bridge Removed | | | | |
| 11 | Santee | 57C0398 | Carlton Oaks Drive | | | | | | | Bridge Removed | | | | |
| 12 | Newport Beach | 55C0015 | Park Avenue | | | | | | | Bridge Removed | | | | |

No known scope, budget, or schedule impacts 8 Known scope, budget, or schedule impact

Potential schedule impact (late, but within the same Federal Fiscal Year)

Phase Complete

Completed ahead of schedule



FY 2017-18 Third Quarter Report State-Local Partnership Program

Quarterly Report to the California Transportation Commission



State-Local Partnership Program Progress Report

SUMMARY:

This report covers the third quarter of the State Fiscal Year (FY) 2017-18 for the State-Local Partnership Program (SLPP). There were 279 allocations with a total value of \$981 million in SLPP funds that were approved by the California Transportation Commission (Commission) for this program. All \$981 million has been allocated. Three of the allocated projects have been removed by the respective agencies; the remaining 276 allocations total \$980 million in programmed SLPP funds. There are 257 projects shown on the tables in this report due to some of these projects receiving funding in multiple cycles of the program. Based on the programmed amounts for the open projects and the actual amounts for the closed projects, these 257 projects have a total project cost of \$11.6 billion, total construction cost of \$9.4 billion and a total SLPP amount of \$972 million. Currently there are 17 projects still in construction and 205 projects are completed with approved final delivery reports.

The SLPP was set at \$200 million each year for five years, for a total of \$1 billion. It is split into two sub-programs. The first is a "formula" based program and the second is a "competitive" based program. The formula program matches local sales tax, property tax and/or bridge tolls and is 95 percent of the total SLPP. The competitive program matches local uniform developer fees and represents five percent of the SLPP. Any SLPP funds that were not programmed in either the "formula" or "competitive" programs in a given fiscal year remained available for future programming in the remaining cycles of the SLPP. Based on guidelines and legislation, the remaining funds after final expenditures are no longer available for programming.

FORMULA PROGRAM:

Each year the Commission reviewed projects that were nominated for the formula program. The Commission adopted those projects that met the requirements of Proposition 1B, the Highway Safety, Traffic Reduction and Port Security Bond Act of 2006, and had a commitment of the required match and any required supplementary funding. The following is the status of the formula program projects. See the attached lists for specific project information.


• Cycle 1: In FY 2008-09, eight projects were allocated for formula share funding totaling \$72.6 million in SLPP bond funds. Two of these projects had an approved Letter of No Prejudice (LONP) prior to allocation and seven of these projects have completed construction.

Proposition 1B

State-Local Partnership Program

- Cycle 2: In FY 2009-10, 16 projects were allocated for formula share funding totaling \$126.4 million in SLPP funds. Five projects had an approved LONP prior to allocation and 14 of these projects are complete with construction.
- Cycle 3: In FY 2010-11, 11 projects were allocated for formula share funding totaling \$100.3 million in SLPP funds. Three of these projects had an approved LONP prior to allocation and nine of these projects are complete with construction.
- Cycle 4: In FY 2011-12, 20 projects were allocated for formula share funding, one of these projects was later removed from the program. The 19 remaining projects total \$119.2 million in SLPP funds. Five of these projects had an approved LONP prior to allocation and 14 of these projects are complete with construction.
- Cycle 5: In FY 2012-13, there were 149 projects allocated for formula share funding, one of these projects was later removed from the program. The remaining 148 projects total \$511.2 million in SLPP funding and 137 of these projects are complete with construction.

FORMULA PROGRAM PROJECT SUMMARY:



185 Formula Projects

*Note: Some projects were funded in multiple cycles. They are each only counted as one project in this summary. *Proposition 1B*

State-Local Partnership Program

COMPETITIVE PROGRAM:

Each year the Commission reviewed eligible projects that were nominated for the competitive grant program. Projects had to meet the requirements of Proposition 1B and must have had a commitment of the required match and any supplementary funding needed. No single grant could exceed \$1million.

The Commission selected projects that met the following specified criteria:

- Geographic balance
- Cost-effectiveness
- Multimodal
- Safety
- Reliability
- Construction schedule
- Leverage of funding
- Air quality improvements


The following is the status of the competitive program projects. See the attached lists for specific project information.

- Cycle 1: In FY 2008-09, 11 projects were programmed for competitive share funding totaling \$8.6 million in programmed SLPP bond funds. That amount was reduced to \$7.6 million after bid savings were accounted for on the completed projects. One project had an approved LONP prior to allocation and all 11 of these projects are complete with construction.
- Cycle 2: In FY 2009-10, 13 projects were allocated for competitive share funding totaling \$9 million in SLPP bond funds. That amount was reduced to \$7.8 million after bid savings were accounted for on the completed projects. Five of these projects had an approved LONP prior to allocation and all 13 of these projects are complete with construction.
- Cycle 3: In FY 2010-11, 13 projects were allocated for competitive share funding totaling \$8.4 million in SLPP bond funds. That amount was reduced to \$8.3 million after bid savings were accounted for on completed projects. Three of these projects had an approved LONP prior to allocation and all 13 of these projects are complete with construction.
- Cycle 4: In FY 2011-12, ten projects were allocated for competitive share funding, totaling \$8.2 million in SLPP bond funds. Nine of these projects are complete with construction.

• Cycle 5: In FY 2012-13, 28 projects were allocated for competitive share funding; one of these projects was later removed from the program. The remaining 27 projects total \$18 million in SLPP bond funds. 26 of these projects are complete with construction.

COMPETITIVE PROGRAM PROJECT SUMMARY:

72 Competitive Projects.



*Note: Some projects were funded in multiple cycles. They are each only counted as one project in this summary.

Proposition 1B

State-Local Partnership Program

LONP:

The LONP Guidelines were approved in December 2009. There were 22 projects that were approved for a LONP; all 22 of these projects have since been allocated.

BACKGROUND:

On November 7, 2006, the voters approved Proposition 1B, which authorized \$1 billion for the State-Local Partnership Program to be available, upon appropriation by the Legislature, for allocation by the Commission over a five-year period to eligible transportation projects nominated by eligible transportation agencies. Proposition 1B requires a dollar for dollar match of local funds for an applicant agency to receive state funds under the program.

CURRENT STATUS:

This report includes several attachments that provide detailed information on project status. Please note that the "Project Numbers" in these lists are for clarification in this report and are only for reference to indicate the number of projects in this report. These "Project Numbers" are subject to change in subsequent reports as projects are added and deleted. Currently there are 257 projects shown in the tables in these reports.

COMPLETED PROJECTS and PROJECT BENEFITS:

This report shows projects that are completed and have an approved Final Delivery Report in separate tables at the end of the project status and detail tables. Benefit tables have been added that show the project benefits from programming on the Project Programming Request (PPR) and the project benefits at completion on the Final Delivery Report (FDR).

REMOVED PROJECTS:

Three projects were removed from the program after allocation. They are no longer shown in the project totals.

| Thre | e P | rojec | ts Removed fr | om th | e SLPP Program After Allocation | on | | |
|-----------------------------------|--|---|-----------------------------------|-------------------|----------------------------------|----------------------------------|--|-----------------------|
| Formula (F) Or Competitive (C) | DISTRICT | COUNTY | AGENCY | PROJECT ID | PROJECT NAME/ (SLPP Cycle) | TOTAL SLPP FUNDS X \$1,000 | APPROVED BEGIN CONST/ AWARD DATE | DATE OF ALLOCATION |
| F | 1 | MEN | City of Point Arena | 7687 | Port & Windy Hollow Rd Rehab (5) | \$11 | 4/2014 | 6/2013 |
| С | 1 MEN City of Point Arena 7687 Port & Windy Hollow Rd Rehab (5) 6 FRE City of Fresno 7669 Friant Rd Widening at Shepherd Average | Friant Rd Widening at Shepherd Ave (5) | \$145 | 10/2013 | 6/2013 | | | |
| F | 12 | MEN City of Point Arena 7687 Port & Windy Hollow Rd Rehab (5) FRE City of Fresno 7669 Friant Rd Widening at Shepherd Ave (5) ORA City of Mission Viejo 7508 La Paz Bridge & Road Widening (4) | La Paz Bridge & Road Widening (4) | \$1,275 | 11/2013 | 5/2012 | | |
| | | | Total S | LPP Fur | lds X \$1,000 | \$1,431 | | |

Proposition 1B

State-Local Partnership Program

| PROJECT NUMBER | DISTRICT | COUNTY/ Agency | AGENCY | PROJECT ID | PROJECT NAME/ (SLPP Cycle) | TOTAL PROJECT COST X \$1,000 | TOTAL CONST COST X \$1,000 | TOTAL SLPP FUNDS X \$1,000 | APPROVED BEGIN CONST/ AWARD DATE | DATE OF ALLOCATION | CONSTRUCTION % COMPLETE | DATE CONSTRUCTION COMPLETED | CONSTRUCTION AWARDED | ALLOCATED BUT NOT AWARDED | SCOPE | BUDGET | SCHENIII E |
|----------------|----------|-------------------|---------------------------------|------------|--|------------------------------------|----------------------------------|----------------------------------|--|---|----------------------------|-----------------------------------|-------------------------|------------------------------|-------|--------|------------|
| 1 | 4 | Vari. | Bay Area Rapid Transit | | BART - Warm Springs Extension (1,2,3,4,5) | \$890,000 | \$746,904 | \$99,180 | 6/2011 | 1/2010 1/2010 1/2011 10/2011 9/2012 | 99% | | x | | • | • | |
| 2 | 4 | СС | Caltrans | | SR 4 East Somersville to 160 Segment 3 (2,4) | \$92,407 | \$59,775 | \$8,534 | 4/2012 | 1/2012 1/2012 | 100% | 6/2017 | х | | • | • | |
| 3 | 4 | СС | Contra Costa Transp Auth | | SR 4 East Widening Segment 3B (5) | \$88,161 | \$76,740 | \$5,868 | 10/2012 | 8/2012 | 99% | | х | | • | • | |
| 4 | 4 | MRN | Sonoma Marin Rail Trans Dist | 7530 | Sonoma-Marin Area Rail Transit (4,5) | \$397,060 | \$294,970 | \$8,322 | 12/2011 | 12/2011 8/2012 | 100% | 6/2017 | х | | ٠ | ٠ | • |
| 5 | 4 | SF | Caltrans | 7698 | Doyle Drive (5) P3 project | \$849,169 | \$605,799 | \$19,366 | 1/2011 | 6/2013 | 93% | | Х | | ٠ | ٠ | |
| 6 | 4 | SM | Peninsula Cnty Jnt Pwrs Brd | 7514 | Positive Train Control (4,5) | \$227,691 | \$203,700 | \$6,300 | 10/2011 | 10/2011 5/2013 | 47% | | х | | • | • | |
| 7 | 4 | Vari | Peninsula Cnty Jnt Pwrs Brd | 7671 | Signal System Rehab (5) | \$2,600 | \$2,600 | \$233 | 3/2013 | 3/2013 | 98% | | х | | ٠ | • | |
| 8 | 4 | SCL | Santa Clara Vly Trans Auth | 7534 | BART – Vehicle Procurement (4,5) | \$213,112 | \$213,112 | \$34,865 | 6/2012 | 5/2013 5/2013 | 11% | | х | | ٠ | • | |
| 9 | 4 | SON | Caltrans | | 101 – Petaluma River Bridge (4) | \$127,347 | \$77,000 | \$1,865 | 10/2012 | 5/2012 | 100% | 6/2017 | Х | | ٠ | ٠ | |
| 10 | 6 | TUL | Dinuba | 7511 | Avenue 416 Widening -Rd 56 to Rd 80 (5) | \$22,730 | \$22,730 | \$7,551 | 11/2013 | 6/2013 | 95% | | Х | | ٠ | ٠ | |
| 11 | 7 | LA | LACMTA | 7555 | Transit Bus Acquisition (5) | \$297,070 | \$297,070 | \$36,250 | 1/2013 | 8/2012 | 100% | 6/2017 | Х | | ٠ | ٠ | |
| 12 | 7 | LA | LACMTA | 7695 | Crenshaw LAX Transit Corridor (5) | \$1,762,725 | \$1,571,975 | \$49,529 | 7/2013 | 5/2013 | 29% | | Х | | ٠ | ٠ | |
| 13 | 7 | LA | SCRRA | 7495 | Positive Train Control (3,4) | \$231,112 | \$209,282 | \$20,000 | 1/2011 | 1/2011 8/2011 | 99% | | х | | • | • | |
| 14 | 7 | LA | Caltrans | 7484 | I-5 Carmenita Interchange (2) | \$395,167 | \$171,930 | \$14,925 | 7/2011 | 6/2010 | 98% | | Х | | ٠ | ٠ | |
| 15 | 7 | LA | Caltrans | | I-5 HOV Empire Ave I/C (4) | \$341,859 | \$195,787 | \$13,061 | 10/2012 | 5/2012 | 65% | | Х | | ٠ | ٠ | Τ |
| 16 | 8 | RIV | City of Corona | 7546 | Foothill Parkway Westerly Extension (5) | \$23,500 | \$23,500 | \$7,000 | 12/2013 | 3/2013 | 100% | 4/2017 | Х | | ٠ | ٠ | Τ |
| 17 | 8 | RIV | Riverside Cnty | 7653 | Rte 91 Corridor Improvement (5) | \$1,344,829 | \$942,109 | \$37,173 | 5/2013 | 3/2013 | 100% | 3/2018 | Х | | • | ٠ | T |
| 8 | 8 | SBD | SANBAG | 7681 | Downtown Passenger Rail Project (5) | \$92,757 | \$66,347 | \$10,921 | 12/2013 | 6/2013 | 100% | 8/2017 | Х | | • | ٠ | Τ |
| 9 | 8 | SBD | City of Ontario | 7688 | South Milliken Avenue RR Grade Sep (5) | \$82,016 | \$71,300 | \$7,210 | 12/2013 | 6/2013 | 100% | 11/2017 | Х | | ٠ | ٠ | |
| 20 | 10 | SJ | Caltrans | | Rte 99 South Stockton 6 Lane (5) | \$214,458 | \$113,958 | \$16,065 | 10/2012 | 6/2012 1/2013 | 100% | 9/2017 | х | | • | ٠ | |
| 21 | 11 | SD | San Diego Assoc of Gov | 7531 | Blue Line Station Rehab (5) | \$136,818 | \$135,761 | \$30,993 | 5/2013 | 8/2012 5/2013 | 98% | | х | | ٠ | • | |
| 22 | 11 | SD | San Diego Assoc of Gov | 7559 | Blue Line Traction and Power Substation (5) | \$19,019 | \$16,587 | \$4,658 | 9/2012 | 8/2012 | 99% | | х | | • | • | |

Proposition 1B

State-Local Partnership Program Page 6 of 34

| | DISTRICT | COUNTY/ Blancy Agency | AGENCY | PROJECT ID | and Detail: Scope Budget an PROJECT NAME/ (SLPP Cycle) | TOTAL PROJECT De COST X \$1,000 | TOTAL CONST COST X \$1,000 | TOTAL SLPP FUNDS X \$1,000 | APPROVED BEGIN CONST/ AWARD DATE | DATE OF ALLOCATION | CONSTRUCTION % COMPLETE | DATE CONSTRUCTION COMPLETED | CONSTRUCTION AWARDED | ALLOCATED BUT NOT AWARDED | SCOPE | BUDGET | SCHEDULE |
|-----|----------|-----------------------|---------------|------------|--|---------------------------------------|----------------------------------|----------------------------------|--|-----------------------|----------------------------|-----------------------------------|-------------------------|------------------------------|-------|--------|----------|
| 23 | 11 | SD | Caltrans | | I-805 HOV Managed Lanes – North (4) | \$163,000 | \$127,305 | \$1,358 | 4/2012 | 10/2011 | 100% | 3/2018 | Х | | • | • | • |
| 24 | 11 | SD | Caltrans | 7699 | I-5 Genessee Avenue Interchange (5) | \$83,944 | \$64,857 | \$8,000 | 12/2014 | 5/2013 | 90% | | Х | | ٠ | ٠ | • |
| 25 | 12 | ORA | Orange County | | La Pata Avenue (5) | \$57,220 | \$45,220 | \$5,110 | 12/2013 | 6/2013 | 100% | 1/2017 | Х | | ٠ | ٠ | ٠ |
| 26 | 12 | ORA | Caltrans | 7700 | I-5 HOV Pac Coast Hwy-San Juan Clark (5) | \$63,093 | \$49,272 | \$20,789 | 12/2013 | 6/2013 | 97% | | Х | | ٠ | ٠ | ٠ |
| Tot | als | | | | | \$8.2B | \$6.4B | \$475M | | | | | | | | | |

Project is on time, on budget, or within scope.
 Schedule, scope and/or budget is unavailable or needs further action. See Corrective Actions.
 Project Closeout is delayed by 6 months or longer.

Eormula Projecte EINIAL DELIVERY DEDORT IS DAST DUE

| FO | Formula Projects – FINAL DELIVERY REPORT IS PAST DUE | | | | | | | | | | | | | | | | |
|----------------|--|-------------------|--------------------------------------|------------|--|------------------------------------|----------------------------------|----------------------------------|--|------------------------------|----------------------------|-----------------------------------|-------------------------|------------------------------|-------|--------|----------|
| PROJECT NUMBER | DISTRICT | COUNTY/ Agency | AGENCY | PROJECT ID | PROJECT NAME/ (SLPP Cycle) | TOTAL PROJECT COST X \$1,000 | TOTAL CONST COST X \$1,000 | TOTAL SLPP FUNDS X \$1,000 | APPROVED BEGIN CONST/ AWARD DATE | DATE OF ALLOCATION | CONSTRUCTION % COMPLETE | DATE CONSTRUCTION COMPLETED | CONSTRUCTION AWARDED | ALLOCATED BUT NOT AWARDED | SCOPE | BUDGET | SCHEDULE |
| 27 | 3 | | Sacramento Cnty | 7536 | Hwy 50 / Watt Ave (5) | \$38,750 | \$30,448 | \$8,586 | 9/2012 | 4/2012 | 100% | 7/2016 | Х | | ٠ | ٠ | |
| 28 | 4 | | Bay Area Rapid Transit | 7499 | Oakland Airport Connector (2,4,5) | \$484,111 | \$454,081 | \$20,000 | 11/2010 | 1/2011 10/2011 12/2012 | 100% | 9/2015 | x | | • | • | • |
| 29 | 4 | | Caltrans | | SR 4 East Somersville to 160 Segment 2 (1,3) | \$83,967 | \$48,717 | \$9,984 | 10/2011 | 10/2011 10/2011 | 100% | 2/2016 | Х | | • | • | |
| 30 | 4 | | Sam Trans | | Replacement Gillig Buses (5) | \$35,630 | \$34,279 | \$5,505 | 1/2013 | 12/2012 | 100% | 9/2016 | Х | | ٠ | ٠ | |
| 31 | 4 | | Sam Trans | | Communications System Upgrade (5) | \$13,400 | \$13,400 | \$101 | 82013 | 5/2013 | 100% | 8/2016 | Х | | ٠ | ٠ | |
| 32 | 4 | SON | | 7697 | 101 – Old Redwood Hwy OC & IC (5) | \$41,388 | \$26,798 | \$4,610 | 2/2013 | 9/2012 | 100% | 11/2016 | Х | | ٠ | ٠ | |
| 33 | 5 | SCR | Santa Cruz Metro Transit District | 7557 | Metro Base Consolidated Facility (5) | \$74,824 | \$63,376 | \$5,812 | 12/2012 | 8/2012 | 100% | 12/2016 | х | | • | • | |
| 34 | 6 | FRE | Caltrans | 7696 | Kings Canyon Expressway Seg 2 (5) | \$43,600 | \$23,000 | \$11,500 | 6/2013 | 1/2013 | 100% | 10/2014 | Х | | ٠ | ٠ | |
| 35 | 7 | LA | LACMTA | 7496 | LA - San Fernando Valley Transit Ext (2,3) | \$160,600 | \$151,500 | \$32,300 | 3/2010 | 1/2011 1/2011 | 100% | 6/2015 | х | | • | • | ► |
| 36 | 7 | LA | LACMTA | 7664 | Exposition Light Rail (5) | \$110,315 | \$101,930 | \$28,259 | 6/2013 | 3/2013 | 100% | 5/2016 | Х | | ٠ | ٠ | |
| 37 | 7 | LA | Caltrans | | I-5 N. Carpool Lanes SR 118-170 (1) | \$236,001 | \$136,075 | \$25,075 | 5/2010 | 5/2009 | 100% | 7/2016 | Х | | ٠ | ٠ | |
| 38 | 8 | | SANBAG | | I-15 / Ranchero Rd Interchange (4) | \$57,622 | \$44,221 | \$4,550 | 11/2012 | 5/2012 | 100% | 12/2015 | Х | | • | ٠ | |
| 39 | 8 | | City of Ontario | | Vineyard Avenue RR Grade Sep (5) | \$55,195 | \$50,800 | \$19,490 | 12/2013 | 6/2013 | 100% | 9/2016 | Х | | • | ٠ | |
| 40 | 12 | | City of Cypress | | Cerritos Avenue Widening (5) | \$439 | \$378 | \$168 | 5/2013 | 3/2013 | 100% | 11/2016 | Х | | ٠ | • | |
| 41 | 12 | ORA | Caltrans | 7701 | SR 91 Aux Lane / Tustin Ave - SR 55 IC (5) | \$41,930 | \$28,000 | \$14,000 | 10/2013 | 6/2013 | 100% | 10/2016 | Х | | • | • | |
| Tot | Totals | | | | \$1.5B | \$1.2B | \$190M | | | | | | | | | | |

Project is on time, on budget, or within scope.
 Schedule, scope and/or budget is unavailable or needs further action. See Corrective Actions.
 Project Closeout is delayed by 12 months or longer.

| | | | Formula Pro | ojects - Completed | | | | | | | | | | | |
|----------------|------------|-----------------|--------------------------------|--|---|---|---|---|-------------------------------------|-----------------------------------|--|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle)/ Project ID | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X\$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 42 1 | | MEN (| City of Fort Bragg | Street Resurfacing Project (5) 7615 | \$1,445 | \$1,197.6 | \$1,445 | \$1,197.6 | \$163 | \$163 | 1 | | 5/2013 | 5/13/13 | 1/13/14 |
| 43 1 | | MEN 0 | City of Willits | Street Rehab (5) 7614 | \$712 | \$486.1 | \$712 | \$486.1 | \$116 | \$116 | | | 5/2013 | 6/03/13 | 9/12/13 |
| 44 3 | 3 | NEV | Truckee | Annual Slurry Seal Project (2) 7430 | \$673 | \$505.6 | \$673 | \$505.6 | \$163 | \$163 | | | 5/2010 | 7/29/10 | 10/08/10 |
| 45 3 | 3 | NEV | Truckee | 2012 Slurry Seal Project (4) 7509 | \$825 | \$606.4 | \$825 | \$606.4 | \$144 | \$144 | | | 10/2011 | 6/07/12 | 9/14/12 |
| 46 3 | 3 | NEV | Truckee | 2013 Slurry Seal Project (5) 7548 | \$660 | \$734.6 | \$660 | \$734.6 | \$71 | \$71 | | | 3/2013 | 6/18/13 | 9/24/13 |
| 47 3 | 3 | NEV I | Nevada City | Nevada City Paving- Various Locations (2) 7424 | \$62 | \$74.6 | \$62 | \$74.6 | \$31 | \$31 | | | 1/2011 | 6/08/11 | 6/14/11 |
| 48 3 | 3 | NEV I | Nevada City | New Mohawk Road Paving (5) 7692 | \$101 | \$83.6 | \$101 | \$83.6 | \$41 | \$41 | | | 6/2013 | 7/10/13 | 8/13/13 |
| 49 3 | 3 : | SAC 0 | CalTrans | Hwy 50 HOV Lanes (1) | \$160,925 | \$96,306.4 | \$147,125 | \$81,542.3 | \$7,214 | \$7,208 | | \$6 | 6/2009 | 10/26/09 | 5/10/13 |
| 50 3 | 3 | | City of Rancho Cordova | Folsom Boulevard Enhancements (3) 7474 | \$6,837 | \$6,295 | . , | \$5,665 | . , | \$2,724 | | | 10/2011 | 9/01/11 | 5/09/13 |
| 51 3 | | | | Cosumnes Blvd I-5 IC (5) 7558 | \$95,307 | \$93,266 | | \$67,223 | \$7,691 | \$7,691 | | | 12/2012 | 1/08/13 | 7/18/16 |
| 52 3 | 3 | | Sac RT | South Sac Light Rail Phase 2 Ext (3) 7501 | \$31,500 | \$30,793.4 | \$31,500 | \$30,793.4 | \$7,200 | \$7,200 | | | 10/2011 | 11/01/11 | 10/31/14 |
| 53 4 | 1 . | ALA | Tansil | AC Transit Bus Procurement Program (2,5) 7502 | \$118,753 | \$118,773.1 | \$118,753 | \$118,773.1 | \$21,007 | \$21,007 | | | 10/2011 9/2012 | 4/01/12 | 7/31/16 |
| 54 4 | ł | | | 2013 Street Improvement Program (5) 7693 | \$832 | \$817.4 | \$751 | \$738.4 | \$354 | \$354 | | | 6/2013 | 10/09/13 | 9/30/14 |
| 55 4 | | SM 0 | City of Brisbane | Retrofit Safety Systems at School Xings (5) 7647 | \$74 | \$97.9 | \$74 | \$97.9 | \$37 | \$37 | | | 5/2013 | 7/25/13 | 3/17/14 |
| 56 4 | 1 | SM (| City of Brisbane | Bayshore Blvd Rehab (5) 7648 | \$120 | \$132.4 | \$120 | \$132.4 | \$60 | \$60 | | | 5/2013 | 8/05/13 | 9/18/13 |
| 57 4 | 1 | SM 0 | City of Brisbane | Sidewalk Improvement Various Locations (5) 7649 | \$100 | \$124.1 | \$100 | \$124.1 | \$50 | \$50 | | | 5/2013 | 8/26/13 | 2/24/14 |
| 58 4 | 1 | SM 0 | City of Burlingame | 2013 Street Resurfacing Program (5) 7646 | \$1,000 | \$889.4 | \$950 | \$844.4 | \$411 | \$411 | | | 5/2013 | 7/25/13 | 1/31/14 |
| 59 4 | ł | SM | Town of Colma | Hillside Blvd Pavement Rehab (5) 7644 | \$144 | \$140.5 | \$144 | \$140.5 | \$49 | \$49 | | | 3/2013 | 6/12/13 | 07/11/13 |
| 60 4 | 1 | SM 0 | City of E Palo Alto | Street Resurfacing Program FY 12/13 (5) 7638 | \$1,090 | \$941.7 | \$990 | \$911.7 | \$495 | \$456 | | \$39 | 5/2013 | 2/20/14 | 5/17/16 |
| 61 4 | ł | | | Street Resurfacing Project (5) 7639 | \$1,016 | \$1,085.2 | \$1,016 | \$1,085.2 | \$508 | \$508 | | | 1/2013 | 3/18/13 | 12/16/13 |
| 62 4 | ţ | | City of Half Moon Bay | Road Rehab Program (5) 7651 | \$484 | \$685.1 | \$484 | \$685.1 | \$242 | \$242 | | | 5/2013 | 8/20/13 | 1/21/14 |
| 63 4 | | SM | Town of Hillsborough | 2013 Street Resurfacing (5) 7645 | \$914 | \$1,853.5 | \$914 | \$1,853.5 | \$457 | \$457 | | | 3/2013 | 5/06/13 | 8/31/13 |
| 64 4 | 1 | SM S | San Mateo Cnty | Resurface and Restripe Alpine Rd (5) 7643 | \$215 | \$564.6 | \$215 | \$564.6 | \$88 | \$88 | | | 5/2013 | 8/01/13 | 10/25/13 |
| 65 4 | 1 | SM S | San Mateo Cnty | Resurface Various Streets (5) 7654 | \$1,850 | \$1,354.9 | \$1,850 | \$1,354.9 | \$605 | \$605 | | | 5/2013 | 7/09/13 | 5/19/13 |
| 66 4 | 1 | SM 0 | City of San Mateo | Street Rehab (5) 7637 | \$1,287 | \$1,497.5 | \$1,247 | \$1,471 | \$431 | \$431 | | | 5/2013 | 7/2013 | 7/08/14 |
| 67 4 | 1 | SM 0 | City of San Mateo | Citywide Street Rehab (5) 7641 | \$1,281 | \$1,410.6 | \$1,280 | \$1,410.6 | \$613 | \$613 | | | 3/2013 | 7/15/13 | 4/22/14 |
| 68 4 | ţ | | City of South San Francisco | 2013 Street Rehab (5) 7642 | \$1,014 | \$1,403.7 | \$1,004 | \$1,393.2 | \$502 | \$502 | | | 5/2013 | 8/26/13 | 12/13/13 |

Proposition 1B

State-Local Partnership Program Page 9 of 34

| | | | Formula Projects - Completed | | | | | | | | | | | | |
|-----------------------|----------|-----------------|------------------------------|--|---|---|---|---|-------------------------------------|-----------------------------------|--|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | DISTRICT | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle)/ Project ID | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X\$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 69 | 4 | SM | Town of Woodside | 2013 Road Rehab (5) 7657 | \$534 | \$580.7 | \$534 | \$580.7 | \$267 | \$267 | | | 5/2013 | 7/30/13 | 3/25/14 |
| 70 | 4 | SM | SMCTD | Purchase Buses for Paratransit (2) 7491 | \$241 | \$171.8 | \$241 | \$171.8 | \$49 | \$23 | \$22 | \$4 | 1/2011 | 9/14/11 | 2/28/12 |
| 71 | 4 | SM | SMCTD | Replacement Mini Vans (3) 7492 | \$604 | \$468.7 | \$604 | \$468.7 | \$100 | \$47 | | \$53 | 1/2011 | 9/14/11 | 2/15/12 |
| 72 | 4 | SM | SMCTD | Replacement Bus Washer (3) 7493 | \$676 | \$302.1 | \$676 | \$302.1 | \$150 | \$31 | | \$119 | 1/2011 | 2/08/12 | 3/31/14 |
| 73 | 4 | SON | City of Santa Rosa | Hybrid Bus Acquisition (1) 7488 | \$2,400 | \$2,400 | \$2,400 | \$2,400 | \$1,200 | \$1,200 | | | 1/2010 | 3/30/10 | 10/19/11 |
| 74 | 4 | SON | Caltrans | 101 Airport OC and IC (4,5) | \$49,208 | \$49,849 | \$38,313 | \$35,927 | \$3,693 | \$3,693 | | | 4/2012 9/2012 | 12/27/12 | 8/03/15 |
| 75 | 5 | SB | City of Goleta | Patterson Ave Sidewalk Infill (5) 7678 | \$335 | \$153.1 | \$314 | \$149.3 | \$54 | \$54 | | | 5/2013 | 11/19/13 | 7/15/14 |
| 76 | 5 | SB | City of Lompoc | 2013 Laurel Ave Rehab (5) 7673 | \$300 | \$283.4 | \$300 | \$283.4 | \$77 | \$77 | | | 5/2013 | 11/05/13 | 6/02/14 |
| 77 | 5 | SB | Barbara | Overlay Various County Roads (5) 7684 | \$1,109 | \$2,633.0 | \$1,109 | \$2,633.0 | \$242 | \$242 | | | 5/2013 | 11/12/13 | 5/20/14 |
| 78 | 5 | | City of Santa Barbara | Carillo Street Pavement Overlay (5) 7686 | \$320 | \$321.2 | \$320 | \$321.2 | \$160 | \$160 | | | 5/2013 | 5/15/13 | 9/15/13 |
| 79 | 5 | | , | Central Santa Maria Roadway Repairs (5) 7683 | \$600 | \$577.1 | \$600 | \$577.1 | \$180 | \$180 | | | 5/2013 | 8/06/13 | 3/11/14 |
| 80 | 5 | | • | Union Valley Parkway Arterial Ph III (5) 7510 | \$5,039 | \$4,078.3 | \$5,039 | \$4,078.3 | \$2,163 | \$2,040 | | \$123 | 12/2012 | 2/15/13 | 1/02/14 |
| 81 | 5 | SCR | Transit Dist | CNG Bus Purchase (4) 7515 | \$5,820 | \$5,721.5 | \$5,820 | \$5,721.5 | \$427 | \$427 | | | 10/2011 | 11/23/11 | 5/04/12 |
| 82 | 6 | | | Avenue 12 Sidewalk between Rds 36&37 (1) 7406 | \$320 | \$416.1 | \$309 | \$405.1 | \$150 | \$150 | | | 1/2010 | 7/12/10 | 10/06/10 |
| 83 | 6 | | | Presidential Street Resurfacing (5) 7613 | \$527 | \$510.9 | \$480 | \$494.6 | \$240 | \$240 | | | 6/2013 | 12/10/13 | 12/0714 |
| 84 | 6 | | City of Clovis | Herndon, Clovis-Fowler (5) 7662 | \$1,598 | \$1,458.8 | \$1,598 | \$1,458.8 | \$799 | \$730 | | \$69 | 1/2013 | 4/15/13 | 8/29/14 |
| 85 | 6 | | City of Clovis | Temperance, Bullard-Herndon (5) 7663 | \$2,597 | \$2,334 | \$2,597 | \$2,334 | \$1,298 | \$1,172 | | \$126 | 1/2013 | 4/15/13 | 3/10/14 |
| 86 | 6 | | - | Temperance, Enterprise Canal-Shepherd (5) 7680 | \$1,594 | \$2,015.1 | \$1,594 | \$2,015.1 | \$728 | \$728 | | | 6/2013 | 12/09/13 | 6/15/15 |
| 87 | 6 | FRE | City of Fresno | Willow Ave Widen Barstow to Escalon (5) 7667 | \$2,367 | \$2,368 | | \$1,9622.3 | \$965 | \$955 | | \$10 | 3/2013 | 9/26/13 | 2/26/16 |
| 88 | 6 | | • | Peach Ave Widening (5) 7668 | \$12.311 | \$10.664.2 | \$7,300 | \$6,119.8 | \$3,650 | \$2,997 | | \$653 | 1/2013 | 6/27/13 | 5/28/15 |
| 89 | 6 | | City of Fresno | Herndon EB Widening (5) 7675 | \$2,044 | \$1,402.8 | \$1,715 | \$1,250.2 | \$818 | \$626 | | \$192 | 6/2013 | 10/24/13 | 8/07/14 |
| 90 | 6 | | | 180 W Frontage Rd Improvements (5) 7685 | \$7,519 | \$5,714.1 | \$4,426 | \$2,734.9 | \$2,213 | \$1,334 | | \$879 | 6/2013 | 11/21/13 | 9/12/15 |
| 91 | 6 | MAD | Madera County Transp Comm | Road 200 Reconstruction & Widening (2) 7445 | \$1,195 | \$2,022 | \$742 | \$727 | \$371 | \$364 | | \$7 | 5/2010 | 7/11/11 | 1/24/12 |
| 92 | 6 | MAD | Madera County | Avenue 9 Improvements (5) 7549 | \$3,419 | \$2,152.1 | \$3,204 | \$2,029.7 | \$1,454 | \$1,016 | | \$438 | 3/2013 | 6/17/13 | 2/25/14 |
| 93 | 6 | | , | Rehab, Resurface, Reconstruct & ADA (2) 7442 | \$356 | \$366.9 | \$336 | \$346.9 | \$150 | \$150 | | | 4/2010 | 10/06/10 | 12/21/11 |
| 94 | 6 | MAD | City of Madera | Street 3R and ADA Improvements (2) 7444 | \$365 | \$252.4 | \$355 | \$242.4 | \$137 | \$122 | | \$15 | 1/2011 | 7/06/11 | 12/21/11 |
| 95 | 6 | | , | 3R & ADA – D Street & Almond Drive (3) 7485 | \$566 | \$380.4 | \$546 | \$373.9 | \$273 | \$187 | | \$86 | 10/2012 | 4/17/13 | 11/06/13 |
| 96 | 6 | MAD | City of Madera | 3R & ADA – S Gateway Drive (3) 7486 | \$437 | \$212 | \$417 | \$205.2 | \$206 | \$103 | | \$103 | 10/2012 | 4/17/13 | 11/06/13 |

Proposition 1B

State-Local Partnership Program Page 10 of 34

| | | | Formula Projects - Completed | | | | | | | | | | | | |
|-----------------------|----------|-----------------|------------------------------|--|---|---|---|---|-------------------------------------|-----------------------------------|--|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | DISTRICT | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle)/ Project ID | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X\$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 97 | 6 | MAD | City of Madera | 4 th St – Pine to K St (5) 7541 | \$1,512 | \$1,588.7 | \$1,360 | \$975.3 | \$567 | \$567 | • | | 1/2013 | 5/15/13 | 2/15/14 |
| 98 | 6 | TUL | Tulare County | Road 80 Widening Phase 1A (1) 7431 | \$6,000 | \$8,125 | \$6,000 | \$8,125 | \$2,294 | \$2,294 | | | 5/2010 | 9/15/10 | 1/15/13 |
| 99 | 6 | TUL | Tulare County | Road 108 Widening (2) 7429 | \$29,498 | \$12,613.4 | \$29,498 | \$12,613.4 | \$2,295 | \$2,295 | | | 1/2011 | 2/07/11 | 5/15/13 |
| 100 | 7 | LA | LACMTA | I-10 & I-110 Convert HOV to HOT Lanes (2) 7449 | \$69,300 | \$123,885 | \$64,710 | \$116,538 | \$20,000 | \$20,000 | | | 1/2011 | 7/06/11 | 2/23/14 |
| 101 | 7 | LA | LACMTA | CNG Bus Procurement (3,4) 7494 | \$86,830 | \$85,762.4 | \$86,830 | \$85,762.4 | \$38,550 | \$38,257 | | \$293 | 1/2011 2/2012 | 12/16/11 | 8/28/13 |
| 102 | 8 | RIV | Riverside County | Fred Waring Drive Improvements (5) 7652 | \$9,432 | \$10,653.8 | \$8,000 | \$7,312.7 | \$4,000 | \$3,640 | | \$360 | 6/2013 | 11/26/13 | 1/12/16 |
| 103 | 8 | RIV | City of Indian Wells | Highway 111 Improvements (5) 7556 | \$3,100 | \$3,008 | \$3,100 | \$3,008 | \$1,550 | \$1,505 | | \$45 | 3/2013 | 4/14/13 | 5/15/14 |
| 104 | 8 | RIV | City of Indio | Monroe Street Improvements (5) 7544 | \$2,750 | \$3,203 | \$2,750 | \$3,203 | \$1,375 | \$1,375 | | | 10/2012 | 11/07/12 | 6/24/13 |
| 105 | 8 | RIV | City of Indio | Varner Road at Jefferson Street (5) 7545 | \$4,500 | \$1,837.1 | \$4,500 | \$1,837.1 | \$2,250 | \$882 | | \$1,368 | 6/2013 | 11/06/13 | 11/03/14] |
| 106 | 8 | RIV | City of La Quinta | Hwy 111/Washington St Improvements (5) 7656 | \$566 | \$743.4 | \$566 | \$743.4 | \$283 | \$283 | | | 6/2013 | 8/26/13 | 2/04/14 |
| 107 | 8 | RIV | City of Murrieta | I-15 Los Alamos Rd OC (5) 7636 (Project has Competitive Funds also which are shown in Competitive Chart) | \$9,900 | \$7,302.7 | \$9,900 | \$7,302.7 | \$2,500 | \$2,500 | | | 10/2015 | 4/1/13 | 8/18/15 |
| 108 | 8 | RIV | City of Palm Desert | I-10 Monterey Ave IC Ramp Modification (5) 7640 | \$8,361 | \$8,044.2 | \$8,361 | \$8,044.2 | \$2,800 | \$2,586 | | \$214 | 5/2013 | 1/23/14 | 3/24/16 |
| 109 | 8 | SBD | San Bernardino County | Maple Lane Drainage and Slope Improvements (5) 7658 | \$2,892 | \$2,094 | \$2,604 | \$1,844.8 | \$1,302 | \$923 | | \$379 | 3/2013 | 8/20/13 | 9/19/14 |
| 110 | 8 | SBD | Town of Apple Valley | Yucca Loma Bridge and Yates Rd (5) 7682 | \$45,250 | \$45,263.3 | \$42,087 | \$41,734 | \$9,712 | \$9,638 | | \$74 | 6/2013 | 12/18/13 | 9/13/16 |
| 111 | 8 | SBD | City of Big Bear Lake | Village "L" Street Improvements (5) 7666 | \$4,710 | \$5,995.3 | \$4,541 | \$5,826.3 | \$1,200 | \$1,200 | | | 1/2013 | 3/11/13 | 2/10/14 |
| 112 | 8 | SBD | City of Twentynine Palms | National Park Drive Improvements Ph 2 (5) 7659 | \$850 | \$1,079.7 | \$800 | \$1,044.7 | \$400 | \$400 | | | 1/2013 | 5/28/13 | 7/22/14 |
| 113 | 8 | SBD | Town of Yucca Valley | RT 62 – Apache Trail and Palm Ave (5) 7660 | \$3,757 | \$3,663.4 | \$2,930 | \$2,734.3 | \$723 | \$597 | | \$126 | 3/2013 | 12/20/13 | 7/31/14 |
| 114 | 8 | SBD | valley | RT 62 – La Honda and Dumosa (5) 7661 | \$3,702 | \$3,076.5 | \$2,594 | \$1,968.5 | \$778 | \$535 | | \$243 | 1/2013 | 7/23/13 | 5/20/14 |
| 115 | 10 | SJ | City of Stockton | Grade Separating Lower Sacramento Rd & UPRR Tracks (2) 7448 | \$34,000 | \$22,566.7 | \$30,040 | \$18,606.6 | \$5,100 | \$5,100 | | | 4/2010 | 10/19/10 | 3/10/14 |
| 116 | 10 | SJ | City of Stockton | French Camp Rd I-5 Interchange (4) 7533 | \$53,058 | \$47,769 | \$33,199 | \$28,224.4 | \$3,800 | \$3,800 | | | 4/2012 | 9/25/12 | 5/21/15 |
| 117 | 11 | IMP | Imperial County | Willoughby Road (5) 7560 | \$1,300 | \$1,013.1 | \$1,300 | \$1,013.1 | \$650 | \$425 | | \$225 | 3/2013 | 8/13/13 | 4/15/14 |
| 118 | 11 | IMP | Imperial County | Dogwood Road Resurface (5) 7561 | \$1,802 | \$1,345.3 | \$1,802 | \$1,345.3 | \$901 | \$575 | | \$326 | 3/2013 | 8/13/13 | 6/20/14 |
| 119 | 11 | IMP | , , | Eastern Ave Rehab (5) 7550 | \$1,250 | \$1,289.2 | \$1,250 | \$1,289.2 | \$625 | \$625 | | | 3/2013 | 6/18/13 | 10/29/14 |
| 120 | 11 | IMP | | Downtown Repaving (5) 7562 | \$800 | \$662.7 | \$800 | \$662.7 | \$400 | \$332 | | \$68 | 3/2013 | 3/28/14 | 1/20/15 |
| 121 | 11 | IMP | City of Calexico | 5 th Street Repaving (5) 7563 | \$1,030 | \$599.5 | \$1,030 | \$599.5 | \$515 | \$300 | | \$215 | 3/2013 | 3/28/14 | 1/20/15 |

State-Local Partnership Program Page 11 of 34

| | | | Formula Pro | ormula Projects - Completed | | | | | | | | | | | |
|-----------------------|----------|-----------------|------------------------|---|---|---|---|---|-------------------------------------|-----------------------------------|--|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | DISTRICT | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle)/ Project ID | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X\$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 122 | 11 | IMP | City of Calipatria | Lake Avenue Improvements (5) 7552 | \$282 | \$281.9 | \$282 | \$281.9 | \$133 | \$133 | | | 3/2013 | 6/11/13 | 9/27/13 |
| 123 | 11 | IMP | City of El Centro | FY 2013 Streets Rehab Project (5) 7553 | \$2,073 | \$2,206.2 | \$2,073 | \$2,206.2 | \$1,036 | \$1,036 | | | 3/2013 | 9/03/13 | 9/26/14 |
| 124 | 11 | IMP | City of Holtville | Grape Avenue Improvements Ph2 (5) 7551 | \$323 | \$297.1 | \$323 | \$297.1 | \$161 | \$149 | | \$12 | 3/2013 | 6/10/13 | 11/22/13 |
| 125 | 11 | | City of Imperial | South N Street Reconstruction (5) 7564 | \$768 | \$807.6 | \$768 | \$807.6 | \$384 | \$384 | | | 3/2013 | 9/25/13 | 8/05/14 |
| 126 | 11 | | City of Westmorland | 6 th Street and G Street Improvements (5) 7554 | \$136 | \$149.5 | \$136 | \$149.5 | \$68 | \$68 | | | 3/2013 | 8/7/13 | 3/27/14 |
| 127 | 11 | SD | SANDAG | Blue Line Light Rail Vehicles (2) 7497 | \$233,178 | \$268,967 | \$233,178 | \$268,967 | \$31,097 | \$31,097 | | | 1/2011 | 1/20/11 | 1/20/14 |
| 128 | 11 | SD | SANDAG | Blue Line Crossovers and Signals (4) 7513 | \$42,971 | \$40,793 | \$40,278 | \$37,915 | \$10,200 | \$10,200 | | | 10/2011 | 4/04/11 | 9/19/16 |
| 129 | 12 | ORA | OCTA | Oso Parkway Widening (5) 7503 | \$5,815 | \$5,758.7 | \$3,180 | \$3,671.4 | \$1,204 | \$1,204 | | | 5/2013 | 5/19/14 | 12/08/15 |
| 130 | 12 | ORA | ОСТА | Tustin Ranch Road Extension (4,5) 7535 | \$21,303 | \$29,161 | \$19,388 | \$27,246 | \$4,927 | \$4,927 | | | 5/2012 6/2013 | 8/1/12 | 6/3/14 |
| 131 | 12 | ORA | OCTA | Laguna Niguel/Mission Viejo Metrolink (5) 7542 | \$4,132 | \$4,179.6 | \$1,469 | \$1,499 | \$695 | \$695 | | | 9/2012 | 01/28/13 | 10/28/13 |
| 132 | 12 | ORA | Orange County | Dale Street Reconstruction (5) 7610 | \$261 | \$257 | \$214 | 218.2 | \$107 | \$107 | | | 3/2013 | 5/21/13 | 10/10/13 |
| 133 | 12 | ORA | Orange County | La Colina Drive Pavement Rehab (5) 7650 | \$1,818 | \$1,612.5 | \$1,665 | \$1,520 | \$815 | \$761 | | \$54 | 3/2013 6/2013 | 4/23/13 | 8/26/13 |
| 134 | 12 | ORA | Orange County | Moulton Parkway Smart Street Seg 3- Phase II (5) 7608 | \$6,844 | \$9,489.7 | \$6,844 | \$9,489.7 | \$3,422 | \$3,422 | | | 6/2012 | 12/4/12 | 10/2/14 |
| 135 | 12 | ORA | Orange County | Skyline Drive Reconstruction (5) 7609 | \$580 | \$657.6 | \$504 | \$606.5 | \$252 | \$252 | | | 3/2013 | 8/09/13 | 12/03/13 |
| 136 | 12 | ORA | Orange County | Cow Camp Rd (5) 7504 | \$31,434 | \$46,178 | \$29,434 | \$44,178 | \$4,160 | \$3,915 | | \$245 | 5/2013 | 6/19/13 | 9/8/16 |
| 137 | 12 | ORA | City of Aliso Viejo | Aliso Creek Rd Rehab (5) 7565 | \$743 | \$573.8 | \$644 | \$484.6 | \$318 | \$259 | | \$59 | 3/2013 | 8/21/13 | 10/29/13 |
| 138 | 12 | ORA | City of Anaheim | Brookhurst St Improvements (5) 7505 | \$8,961 | \$9,809 | \$8,961 | \$9,809 | \$3,393 | \$2,964 | | \$429 | 5/2013 | 6/11/13 | 3/21/16 |
| 139 | 12 | ORA | City of Anaheim | Tustin & Riverdale Ave Improvements (5) 7584 | \$554 | \$574.5 | \$554 | \$574.5 | \$277 | \$277 | | | 12/2012 | 4/16/13 | 9/16/13 |
| 140 | 12 | ORA | City of Anaheim | Broadway Improvements (5) 7585 | \$374 | \$642.4 | \$354 | \$588.1 | \$187 | \$187 | | | 12/2012 | 5/07/13 | 1/03/14 |
| 141 | 12 | ORA | City of Anaheim | Anaheim Blvd Improvements (5) 7580 | \$664 | \$723.8 | \$664 | \$723.8 | \$332 | \$332 | | | 12/2012 | 5/07/13 | 2/06/14 |
| 142 | 12 | ORA | City of Anaheim | Orange Ave Improvements (5) 7581 | \$348 | \$411.3 | \$348 | \$411.3 | \$174 | \$174 | | | 12/2012 | 5/07/13 | 2/06/14 |
| 143 | 12 | ORA | City of Anaheim | Sunkist Street Improvements (5) 7582 | \$1,670 | \$1,697.4 | \$1,670 | \$1,697.4 | \$835 | \$835 | | | 12/2012 | 4/30/13 | 1/21/14 |
| 144 | 12 | ORA | City of Anaheim | Knott Ave Improvements (5) 7583 | \$448 | \$643.2 | \$448 | \$643.2 | \$224 | \$224 | | | 12/2012 | 5/07/13 | 2/06/13 |
| 145 | 12 | | City of Brea | Imperial Hwy and Assoc. Rd Smart St. (1) 7408 | \$1,900 | \$1,292 | | \$1,292 | \$200 | \$200 | | | 4/2010 | 10/25/10 | 6/30/11 |
| 146 | 12 | | City of Brea | Lambert Rd Phase 2 Rehab (5) 7570 | \$794 | \$\$1,755.3 | - | \$1,674.5 | \$362 | \$362 | | | 3/2013 | 8/20/13 | 6/03/14 |
| 147 | 12 | | , | La Palma Ave Rehab (5) 7618 | \$1,182 | \$1,572.4 | \$1,142 | \$1,532.4 | \$571 | \$571 | | | 3/2013 | 7/09/13 | 11/15/13 |
| 148 | 12 | | , | Harbor Blvd & Adams Ave (5) 7507 | \$4,779 | \$4,503 | | \$3,670 | \$1,482 | \$1,388 | | \$94 | 5/2013 | 11/5/13 | 10/6/15 |
| 149 | 12 | ORA | City of Costa Mesa | Redhill Avenue Rehab (5) 7567 | \$1,901 | \$1,844.0 | \$1,901 | \$1,844.0 | \$922 | \$922 | | | 1/2013 | 6/10/13 | 7/15/14 |

State-Local Partnership Program Page 12 of 34

| | | | Formula Projects - Completed | | | | | | | | | | | | |
|-----------------------|----------|-----------------|-----------------------------------|---|---|---|---|---|-------------------------------------|-----------------------------------|--|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | DISTRICT | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle)/ Project ID | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X\$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 150 | 12 | ORA | City of Cypress | Valley View Ave Overlay (5) 7569 | \$438 | \$420.7 | \$402 | \$384.7 | \$180 | \$180 | | | 3/2013 | 8/19/13 | 9/23/13 |
| 151 | 12 | ORA | City of Dana Point | Residential Roadway Rehab (5) 7566 | \$824 | \$549.8 | \$824 | \$549.8 | \$318 | \$275 | | \$43 | 1/2013 | 4/18/13 | 4/20/14 |
| 152 | 12 | | City of Fountain Valley | Brookhurst Street Improvements (5) 7575 | \$933 | \$1,228 | \$933 | \$1,228 | \$396 | \$396 | | | 3/2013 | 6/18/13 | 12/24/13 |
| 153 | 12 | ORA | City of Fullerton | Berkeley Ave Reconstruction (5) 7572 | \$780 | \$826.6 | \$700 | \$718.7 | \$343 | \$343 | | | 1/2013 | 5/29/13 | 1/24/14 |
| 154 | 12 | | | Magnolia Ave Reconstruction (5) 7573 | \$1,230 | \$1,535 | \$1,130 | \$1,449.9 | \$410 | \$410 | | | 1/2013 | 5/21/13 | 11/15/13 |
| 155 | 12 | | City of Garden Grove | Local Road Rehab (5) 7571 | \$1,684 | \$2,330.6 | \$1,684 | \$2,330.6 | \$842 | \$842 | | | 3/2013 | 8/13/13 | 7/10/14 |
| 156 | 12 | | City of Huntington Beach | Goldenwest St and Garfield Ave Rehab (5) 7574 | \$2,266 | \$2,881 | \$2,266 | \$2,881 | \$1,133 | \$1,133 | | | 12/2012 | 5/06/13 | 12/30/13 |
| 157 | 12 | ORA | City of Irvine | Campus Dr Rehab (5) 7604 | \$2,774 | \$2,695.8 | \$2,500 | \$2,461.6 | \$1,138 | \$1,138 | | | 1/2013 6/2013 | 6/11/13 | 8/11/14 |
| 158 | 12 | | City of Irvine | Jamboree Road Rehab (5) 7605 | \$1,628 | \$834.7 | \$1,394 | \$752.1 | \$435 | \$376 | | \$59 | 1/2013 | 7/08/13 | 10/16/13 |
| 159 | 12 | | City of Laguna Beach | Acquisition of Alternate Fuel Trolleys (5) 7611 | \$636 | \$597.2 | \$636 | \$597.2 | \$318 | \$299 | | \$19 | 1/2013 | 6/18/13 | 9/9/15 |
| 160 | 12 | ORA | City of Laguna Hills | El Toro Road Rehab (5) 7598 | \$1,280 | \$1,047.7 | \$1,280 | \$1,047.7 | \$343 | \$343 | | | 1/2013 | 6/25/13 | 12/09/14 |
| 161 | 12 | | City of Laguna Niguel | La Paz Road Rehab (5) 7577 | \$826 | \$846.1 | \$826 | \$846.1 | \$413 | \$413 | | | 3/2013 | 9/23/13 | 12/16/13 |
| 162 | 12 | | City of Laguna Woods | El Toro Rd Reconstruction (5) 7616 | \$591 | \$637.1 | \$591 | \$637.1 | \$293 | \$293 | | | 3/2013 | 8/21/13 | 8/20/14 |
| 163 | 12 | ORA | City of La Habra | Idaho St Pavement Rehab (5) 7603 | \$492 | \$440.5 | \$492 | \$440.5 | \$246 | \$221 | | \$25 | 3/2013 | 3/18/13 | 07/01/13 |
| 164 | 12 | | City of La Palma | La Palma Ave Rehab – Valley View /WCL (5) 7576 | \$676 | \$824.8 | 1 | \$784.8 | \$318 | \$318 | | | 3/2013 | 6/04/13 | 3/04/14 |
| 165 | 12 | ORA | City of Lake Forest | Lake Forest & Rockfield Resurface (5) 7578 | \$1,035 | \$868.8 | \$1,035 | \$868.8 | \$479 | \$430 | | \$49 | 3/2013 | 7/29/13 | 11/19/13 |
| 166 | 12 | | | Business Area Street Improvement (5) 7617 | \$636 | \$627.5 | \$636 | \$627.5 | \$318 | \$314 | | \$4 | 3/2013 | 5/21/13 | 9/06/13 |
| 167 | 12 | | City of Mission Viejo | Jeronimo Rd Resurface (5) 7597 | \$1,378 | \$1,476.1 | \$1,278 | \$1,417.1 | \$574 | \$574 | | | 12/2012 | 4/30/13 | 12/02/13 |
| 168 | 12 | | City of Newport Beach | Balboa Blvd & Channel Rd (5) 7593 | \$1,586 | \$1,593.8 | \$1,386 | \$1,393.8 | \$693 | \$674 | | \$19 | 1/2013 | 3/18/13 | 7/03/13 |
| 169 | 12 | ORA | City of Orange | Jamboree Rd Rehab (5) 7591 | \$2,112 | \$2,158.1 | \$2,072 | \$2,118.1 | \$1,036 | \$1,036 | | | 3/2013 | 5/28/13 | 3/20/14 |
| 170 | 12 | ORA | City of Placentia | Rose Drive and Yorba Linda Blvd Int (5) 7599 | \$300 | \$147.4 | \$300 | \$147.4 | \$95 | \$74 | | \$21 | 1/2013 | 4/16/13 | 11/01/13 |
| 171 | 12 | | City of Placentia | Valencia Ave Rehab (5) 7600 | \$636 | \$642.3 | \$636 | \$642.3 | \$318 | \$318 | | | 1/2013 | 5/07/13 | 11/05/13 |
| 172 | 12 | URA | Santa Marganta | Santa Margarita Parkway Rehab (5) 7606 | \$600 | \$432.4 | \$535 | \$367.7 | \$99 | \$99 | | | 1/2013 | 4/10/13 | 5/30/13 |
| 173 | 12 | | City of Rancho Santa Margarita | FY 12/13 Residential Rehab (5) 7607 | \$500 | \$494.3 | \$480 | \$488.8 | \$216 | \$216 | | | 1/2013 | 2/27/13 | 6/04/13 |

State-Local Partnership Program Page 13 of 34

| | | | Formula Projects - Completed | | | | | | | | | | | | |
|----------------|----------|-----------------|--------------------------------|---|---|---|---|---|-------------------------------------|-----------------------------------|--|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | DISTRICT | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle)/ Project ID | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X\$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 174 | 12 | | City of San Clemente | Camino De Los Mares Rehab (5) 7602 | \$1,400 | \$941.2 | \$1,400 | \$941.2 | \$318 | \$318 | | | 3/2013 | 8/20/13 | 4/15/14 |
| 175 | 12 | | City of San Juan Capistrano | Local Street Rehab (5) 7592 | \$804 | \$1,401.4 | \$804 | \$1,401.4 | \$318 | \$318 | | | 3/2013 | 9/3/13 | 8/5/14 |
| 176 | 12 | ORA | City of Santa Ana | Bristol St Widening (4) 7506 | \$9,600 | \$7,992 | \$9,600 | \$7,992 | \$3,120 | \$1,874 | | \$1,246 | 8/2012 | 1/22/13 | 2/20/15 |
| 177 | 12 | ORA | City of Santa Ana | Broadway & McFadden Rehab (5) 7601 | \$3,765 | \$3,932.7 | \$3,765 | \$3,932.7 | \$1,551 | \$1,551 | | | 3/2013 | 8/05/13 | 11/24/14 |
| 178 | 12 | ORA | City of Seal Beach | Arterial and Local Street Rehab (5) 7596 | \$655 | \$682.3 | \$655 | \$682.3 | \$318 | \$318 | | | 3/2013 | 6/13/13 | 8/12/13 |
| 179 | 12 | ORA | City of Stanton | Citywide Street Rehab (5) 7590 | \$817 | \$816.8 | \$817 | \$816.8 | \$318 | \$318 | | | 3/2013 | 3/25/13 | 5/28/13 |
| 180 | 12 | ORA | City of Tustin | Irvine Blvd & McFadden Ave Rehab (5) 7586 | \$913 | \$920.7 | \$913 | \$920.7 | \$358 | \$358 | | | 3/2013 | 8/20/13 | 9/02/14 |
| 181 | 12 | ORA | City of Tustin | Newport Ave Bicycle Trail (5) 7587 | \$450 | \$690 | \$\$400 | \$628.6 | \$200 | \$200 | | | 3/2013 | 8/20/13 | 7/15/14 |
| 182 | 12 | ORA | City of Tustin | Enderle Cntr & Vandenberg Intersection (5) 7588 | \$145 | \$231.2 | \$70 | \$192.1 | \$35 | \$35 | | | 3/2013 | 8/20/13 | 9/02/14 |
| 183 | 12 | ORA | City of Villa Park | Street Rehab (5) 7594 | \$676 | \$859 | \$619 | \$859 | \$125 | \$125 | | | 6/2013 | 10/2013 | 9/2014 |
| 184 | 12 | | | Brookhurst Street Improvement (5) 7589 | \$1,212 | \$1,220.7 | \$1,212 | \$1,220.7 | \$520 | \$520 | | | 3.2013 | 8/28/13 | 4/09/14 |
| 185 | 12 | ORA | City of Yorba Linda | Yorba Linda Blvd Rehab (5) 7595 | \$761 | \$515.8 | \$674 | \$428.8 | \$336 | \$214 | | \$122 | 1/2013 | 6/22/13 | 8/27/13 |
| Tot | al C | Comp | pleted Formu | ıla SLPP | \$1.33B | \$1.34B | \$1.24B | \$1.24B | \$264.6M | \$255.3M | \$22K | \$9.3M | | | |

| | Benefits of Completed Formula Projects | | | | | | | | | | |
|--------------|--|--------|--|--|--|--|--|--|--|--|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR | | | | | | |
| 7614 | 1 | MEN | Street Rehabilitation | Replace failing storm drains to prevent roadway deterioration | Replaced undersized failing storm drain pipe | | | | | | |
| 7615 | 1 | MEN | Street Resurfacing | Resurface various streets in Fort Bragg | Resurfaced 22 streets | | | | | | |
| 7424 | 3 | NEV | Nevada City Paving- Various Locations | Rehab Searls Ave - add 20 yrs useful life. | Rehabbed .25 miles of Searls Ave | | | | | | |
| 7692 | 3 | NEV | New Mohawk Rd Paving | New pavement on New Mohawk Rd and Gold Flat Ct. Safety. 20+ years life. | Grinded and removed existing asphalt with new Asphalt. | | | | | | |
| 7548 | 3 | NEV | 2013 Slurry Seal | Town wide slurry seal program. | Slurry sealed roads to add 15+ years life. | | | | | | |
| 7474 | 3 | SAC | Folsom Blvd Enhancement, Ph 2 | Provide connectivity between light rail and peds. | Rehabbed 1.5 mi roadway, bike & ped path. Increased safety. Beautification | | | | | | |
| 7501 | 3 | SAC | South Sacramento Light Rail, Ph 2 | Add pkg structure at CRC, the end of South Line ph2. | Added pkg spaces. Enhanced regional connectivity. Accommodate future travel demand. Alleviate congestion on Hwy99. | | | | | | |
| 7536 | 3 | SAC | Hwy 50 / Watt Ave (CMIA) | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7558 | 3 | SAC | Cosumnes Rvr Blvd I-5 IC | Reduce traffic congestion, improve mobility and promote economic development. | Reduced traffic congestion. Added access to new Delta Shores development. New bike lanes and sidewalks. | | | | | | |
| | 3 | SAC | Sac 50 - HOV | Improve mobility - HOV from Watt Ave to Sunrise EB and WB | HOV lane added. Increased avg travel speed by 7.38mph WB and 10.24mph during peak | | | | | | |
| 7430 | 3 | NEV | Annual Slurry Seal Project | Town wide slurry seal program. | Slurry sealed roads to add 15+ years life. | | | | | | |
| 7509 | 3 | NEV | 2012 Slurry Seal Project | Town wide slurry seal program | Slurry sealed roads to add 15+ years life. | | | | | | |
| 7502 | 4 | ALA | Bus Procurement Program (2,5) | Improve ridership, safety, timely transit service and minimize maintenance costs. | Improved ridership, safety, timely transit service, minimized maintenance cost. | | | | | | |
| 7489 | 4 | BART | BART - Warm Springs Extension | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7499 | 4 | | Oakland Airport Connector (2,4,5) | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7693 | 4 | | 2013 Street Improvement Program | Extend useful life of roadway infrastructure by 15+yrs, improve safety, | Extended useful life of infrastructure and improve safety. Used rubberized asphalt seal. Extend life 15+yrs. | | | | | | |
| | 4 | | SR 4 East Somersville - 160 segment 3 (2,4) | Project not closed out yet. | Project not closed out yet. | | | | | | |
| | 4 | | SR 4- East Widening segment 3B | Project not closed out yet. | Project not closed out yet. | | | | | | |
| | 4 | | SR 4 East Somersville - 160 segment 2 (1,2) | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7530 | 4 | | Sonoma-Marin Area Rail Tansit (4,5) | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7698 | 4 | SF | Doyle Drive Replacement Project | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7491 | 4 | SM | Purchase Buses for Paratran | Expect ridership to increase by 3% | Actually ridership decreased by .9% due to economy. | | | | | | |
| 7492 | 4 | SM | Replacement Mini Vans | Procurement of new vans will help ensure that ADA paratransit service is reliable. | Procurement of minivans helped ensure that paratransit services are reliable. | | | | | | |

State-Local Partnership Program Page 15 of 34

| | Benefits of Completed Formula Projects | | | | | | | | | |
|--------------|--|--------|-----------------------------------|--|---|--|--|--|--|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR | | | | | |
| 7493 | 4 | SM | Bus Washer | Replacing bus washer for clean, attractive vehicles to encourage transit ridership. | Replacement bus washer provides clean attractive vehicles that encourage transit ridership. Reduced cost of repairs of old equip. | | | | | |
| 7514 | 4 | SM | Positive Train Control (4,5) | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7637 | 4 | SM | Road Rehab - Var Loc | Improve 12,500' at various locations in the City. Extend pavement life by 15+ years. | Rehabbed 12,500' of roadway. Installed ADA ramps, replaced curb/gutter, Adjust utility covers to grade, striping. Extended life by 15+ years. | | | | | |
| 7638 | 4 | SM | Street Resurfacing - Var Loc | Resurface 8000LF roadway. Raise PCI from 25 to 90. Extend 25 yrs. | Resurfaced 8000LF roadway. Raised PCI | | | | | |
| 7639 | 4 | SM | Street Resurfacing - Var Loc | adjustment and striping. | AC over layed 3-4 miles with AC base repair, grinding, utility adjustment and striping. Extends life 15+ yrs. | | | | | |
| 7641 | 4 | SM | Road Rehab - Var Loc | Rehab 2.3 miles roadway. Add 15+ service life. | Remove/replace pavement section and subsection. Installed storm system. Replaced curb, gutter sidewalk. Striped adjusted manholes | | | | | |
| 7642 | 4 | SM | Road Rehab - Var Loc | Improve 2.92 miles of street at various locations. Raise PCI from 27- 70pts. Extend life by 15+ yrs. | Improved 2.92 miles of street at various locations. Raised PCI from 27-70. Extend life of pvmt by 15+yrs. | | | | | |
| 7643 | 4 | SM | Alpine Rd at Hwy 280 Resurf | Improve pavement on Alpine Rd at Hwy 280 IC. Extend useful life by 15+ yrs. | Extended useful life of pavement by 15 yrs. 0.2' AC placed on roadway, new striping bike lane treatments, signage & pvmt repairs. | | | | | |
| 7644 | 4 | SM | Hillside Blvd Pavement Rehab | Improve Hillside Blvd and extend useful life by 15+ yrs. Save travel time and fuel. | southern town limits with City of SF. Extended life 15+ yrs. | | | | | |
| 7645 | 4 | SM | Street Resurfacing - Var Loc | PCI by 3 pts to 75. | Street resurfacing actually increased PCI level by 4 pts from 72 to 76. Expected to extend the life of streets by 15+ yrs. | | | | | |
| 7646 | 4 | SM | Street Resurfacing - Var Loc | Improve 1.7miles of roadway. Extend life by 15+ yrs. | Improved 2.2miles of city streets. PCI increased by 1. Extend life by 15+ yrs. | | | | | |
| 7647 | 4 | | School Crossing Safety Systems | Create safe, navigable Xings on busy streets and school routes for safety and visibility. | Created safe, navigable Xings at busy intersections on school routes with ped use. Increased safety, encourage ped use. | | | | | |
| 7648 | 4 | SM | Bayshore Drive Rehab | Rehab 1500 to 3000 feet of roadway. Extend pavement life by 20 yrs. Reduce congestion and pollution. | Improved 2000ft of Principal Arterial rdwy. Extended pavement by 20yrs. Reduced congestion, air and stormwater pollution. | | | | | |
| 7649 | 4 | SM | Sidewalk Improvement - Var Loc | Create safe, navigable sidewalks to encourage ped travel including school children. | Provided safe, navigable sidewalks that encourage ped travel including school children. Eliminated over 137 trip hazards. | | | | | |
| 7651 | 4 | SM | Road Rehab - Var Loc | Improve congestion and air quality and extend useful life of streets by 15+yrs. Raise PCI from 59 to 62 | Repaired failing pavement on several streets. PCI increased from 59 to 67. Extended useful life by 15+yrs. | | | | | |
| 7654 | 4 | SM | Street Resurf - Var Loc | Improve PCI and extend useful life by 15+yrs on many roadways. | .2' AC placed on roadways, new striping & pvmt repairs. | | | | | |
| 7655 | 4 | SM | Replacement of 1998 Gilllig Buses | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7657 | 4 | SM | Road Rehab - Var Loc | Extend useful life of pavement on selected roadways by 15+ years. | Improved the life of pavement and provide smoother, safer and more durable roads. | | | | | |
| 7694 | 4 | SM | Advanced Comm System Upgrade | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7534 | 4 | SCL | BART - Vehicle Procurement (4,5) | Project not closed out yet. | Project not closed out yet. | | | | | |

State-Local Partnership Program Page 16 of 34

| | Benefits of Completed Formula Projects | | | | | | | | | | |
|--------------|--|--------|---|--|--|--|--|--|--|--|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR | | | | | | |
| 7488 | 4 | SON | Hybrid Bus Acquisition | Purchase 4 new 40' hybrid electric busses. Less noise, less pollution, better fuel efficiency. | Busses purchased. There is less noise, pollution and better fuel | | | | | | |
| 7697 | 4 | SON | 101 - Old Redwood Hwy Overcross and I/C | Project not closed out yet. | efficiency. Project not closed out yet. | | | | | | |
| | | | 101 - Airport Overcross and I/C (CMIA) (4,5) | US 101 between Fulton Rd & Windsor Rd, replace OC and construct sound walls. | Replaced 2 lane Airport Blvd OC w/ 4lanes, and construct sound walls in Windsor. Modified on/off ramps | | | | | | |
| | | | 101 - Petaluma River Bridge (CMIA) | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7671 | 4 | | Signal System Rehab | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7510 | 5 | SB | Union Valley Pkway Arterial - Ph III | Add new arterial and IC to reduce congestion at US101 IC's. | The new arterial and IC reduced congestion and US101 IC. | | | | | | |
| 7070 | _ | 0.0 | | Congestion relief on streets. | Congestion relieved on local streets. | | | | | | |
| 7673 | 5 | SB | Laurel Ave Rehab 2013 | Provide new AC for safer and smooth surfaces. Improve storm water drainage. | New AC. Fixed storm water issues. | | | | | | |
| 7678 | 5 | SB | Patterson Ave Sidewalk Infill | Put in sidewalk where it's missing for peds and ADA. | Filled in gap in existing sidewalks for ADA, peds, Also put in new concrete driveways for businesses. | | | | | | |
| 7683 | 5 | SB | Central Santa Maria Roadway Repairs | Increase useful life of roadways. Reconstruct roadway on E. Central Ave and Stowell Ave. | Increased useful life of both roadways. | | | | | | |
| 7684 | 5 | | | AC overlay to extend life 15+ years. Locations are to be determined by pavement management sys. | Provided necessary maintenance. Will help reduce large deferred maintenance backlog. | | | | | | |
| 7686 | 5 | SB | Carillo Streets Rehab | Replace poor quality pavement at various locations. | Resurfaced streets and added 15 years life. | | | | | | |
| 7515 | 5 | SCR | CNG Bus Purchase | Replace 1/3 of the Santa Cruz Metro's diesel fleet with CNG busses. | Added 11 CNG busses, reducing GHG's by replacing old diesel busses. | | | | | | |
| 7557 | 5 | SCR | Metro Base Consolidated Facility | Project not closed out yet. | Project not closed out yet. | | | | | | |
| 7662 | 6 | FRE | Herndon Ave - Clovis to Fowler | Project will accommodate bikes, peds, vehicle and transit travel. Provide safety. Create divided roadway. | Improved safety for motor and non-motorized. Improves reliability. This is a regional multi modal system. | | | | | | |
| 7663 | 6 | FRE | Temperance - Bullard to Herndon | Project will accommodate bikes, peds, vehicle and transit travel. Provide safety. Create divided roadway. | Accommodate bikes, peds, cars and transit. Improve safety. Create divided roadway 30 yr lifespan. | | | | | | |
| 7667 | 6 | FRE | Willow Ave - Barstow Ave to Escalon Ave | Improve traffic ops. Reduce accidents. Provide safe ped access. Improve circulation along Willow Ave | Improve traffic ops. Reduce accidents. Provide ped access. Improve circulation. | | | | | | |
| 7668 | 6 | FRE | Peach Ave - Kings Canyon Rd to Belmont | Widening Peach Ave from 2 to 4 lanes. Curb, gutter, sidewalk, trees, landscape median, bike lanes. | Improve mobility along Peach Ave. | | | | | | |
| 7675 | 6 | FRE | Herndon EB - Brawley to Blythe | Improve air quality, reduce congestion, improve travel time @ safety of peds and cars. | Added travel lane, signal and sidewalk. Alleviated traffic congestion, improved travel time and air quality | | | | | | |
| 7680 | 6 | | Temperance - Enterprise Cnl. To Shepherd | Accommodate bikes, peds and cars. Improve safety, divided roadway, 30 yr lifespan. | Widened Temperance Ave. Added lanes, signal, median, | | | | | | |
| 7685 | 6 | FRE | SR 180 West Frontage Road | Meet existing and future traffic demands. Restore connectivity | Improved traffic circulation in Roeding business Park. Promote economic development. | | | | | | |
| 7696 | 6 | FRE | Rt 180 - Kings Canyon Expwy Seg 2 | Project not closed out yet. | Project not closed out yet. | | | | | | |

| | Benefits of Completed Formula Projects | | | | | | | | | |
|--------------|--|--------|---|---|--|--|--|--|--|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR | | | | | |
| 7485 | 6 | MAD | 3R & ADA - D Street and Almond Ave | Rehab, resurface and reconstruct arterial and collector streets. | Pavement improvements eliminated existing defects and improved the flow of traffic and safety. | | | | | |
| 7486 | 6 | MAD | 3R & ADA - South Gateway Drive | Rehab, resurface and reconstruct arterial and collector streets. | Pavement improvements eliminated existing defects and improved the flow of traffic and safety. | | | | | |
| 7541 | 6 | MAD | 4th St, Pine to K St | Rehab, resurface & Reconstruct city streets and improve drainage. Add 15+years. | water conveyance. ADA ramps. | | | | | |
| 7549 | 6 | | Avenue 9 Improvements | Provide thru lanes for safety for left turns at 2 intersections. | Rehabbed roadway between SR41&SR99, safer for public, improved drainage | | | | | |
| 7613 | 6 | MAD | Presidential Street Resurfacing | Overlay streets with asphalt. | Overlay several residential streets. Smooth surface. Pulverized streets to fix damaged areas. | | | | | |
| 7406 | 6 | MAD | | Add new 5'sidewalk. Safety and encourage ped traffic. | Added sidewalk. Safer for peds. | | | | | |
| 7442 | 6 | MAD | | Rehab, resurface, reconstruct roadways and install ADA curb returns. Add 15+ years life. | Pavement improvements improved flow of traffic and safety. ADA ramps are safer for peds too. | | | | | |
| 7444 | 6 | MAD | Street 3R and ADA Improvements | Various roads, Rehab, resurface, reconstruct roadways and install ADA curb returns. 15+ years added | Pavement improvements improved flow of traffic and safety. ADA ramps are safer for peds too. | | | | | |
| 7445 | 6 | MAD | Road 200 Reconstruction & Widening | Reconstruct and widen Rd 200. 40' wide. | Completed bridge over Ladd Creek. Part of a multi-phase broject. | | | | | |
| 7429 | 6 | TUL | Road 108 Widening | Widen Rd 108 from Leland to Caldwell from 2 to 4 lanes. | Added new traffic signals at Ave 272 & Ave 264. Increased the efficiency of traffic. Safer. 4 lanes and left turn pockets enhanced traffic on Rd 108 | | | | | |
| 7431 | 6 | TUL | Road 80 Widening - Phase 1A | 1.75 mile widen from 2 to 4 lanes. | Widened less than 2 miles of the 14 mile corridor, including turn pocket and acceleration lane. Reduced accidents. | | | | | |
| 7511 | 6 | TUL | Avenue 416 Widening (Rd 56 to Rd 80) | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7449 | 7 | LA | I-10 & I-110 Convert to HOT Lanes | Reduce congestion, GHG's, emissions and increase travel time savings. | Convert HOV to HOT lanes. New toll funds. Increased ridership on Silver Line. | | | | | |
| 7484 | 7 | LA | I-5 Carmenita Interchange | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7494 | 7 | LA | CNG Bus Procurement (3,4) | Reduce emissions. | CNG Busses procured. Improve service quality. Lower average fleet age. Increase reliability | | | | | |
| 7495 | 7 | LA | Positive Train Control (3,4) | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7496 | 7 | LA | LA- San Fernando Valley Transit Ext (2,3) | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7555 | 7 | LA | Transit Bus Acquisition | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7664 | 7 | LA | Exposition Light Rail Transitt Ph II | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7695 | 7 | LA | Crenshaw/LAX Transit Corridor | Project not closed out yet. | Project not closed out yet. | | | | | |
| | 7 | LA | I-5 N. Carpool Lns SR 118-170 | Project not closed out yet. | Project not closed out yet. | | | | | |
| | 7 | LA | I-5 HOV Empire Ave I/C | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7544 | 8 | RIV | Monroe Street Improvements | Eliminate gap closure, congestion, and complete system. Improve mobility, safer for peds, bikes. | Eliminated gap closure, congestion. Completed the system. Improved mobility. Sidewalk, bike lanes, multi use trail | | | | | |

| | Benefits of Completed Formula Projects | | | | | | | | | |
|--------------|--|--------|--|---|--|--|--|--|--|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR | | | | | |
| 7545 | 8 | RIV | Varner Rd at Jefferson St Improv. | Eliminate gap closure, remove congestion, complete system. Increase mobility. | Widened Varner from 2 to 4 lanes, eliminated gap closure, congestion, Improved flow. | | | | | |
| 7546 | 8 | RIV | Foothill Parkway Westerly Extension | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7556 | 8 | RIV | Highway 111 Improvements | Reduce congestion, improve safety. Traffic signal improvements. Bus turnouts. | Reduced congestion. Improved safety. Traffic signal improvements. Bus turnouts. | | | | | |
| 7636 | 8 | RIV | | Gap closure to existing 4 lane Los Alamos Rd. Relieve bottleneck. Improve circulation. Min vert clearance. | Same as PPR | | | | | |
| 7640 | 8 | RIV | I-10 / Monterey Ave I/C | Eliminate congestion on NB Monterey Avenue | Congestion has been relieved. Air Quality improved. | | | | | |
| 7652 | 8 | RIV | Fred Waring Drive | Provide 3 thru lanes each dir. To reduce future congestion. Raised median for safety. Drainage. Sound wall | Widened Fred Waring Dr to provide 3 lanes each direction. Raised median for safety. Drainage improvements added. Sound wall constructed reducing noise. Traffic signals modified to accommodate new widened roadway. ADA ramps. | | | | | |
| 7653 | 8 | RIV | Rt 91 Corridor Improvement | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7656 | 8 | RIV | Hwy 111 at Washington St | Improve LOS to E or better at peak hour, season. | Brought LOS to E or better at peak times. Added left turn lanes, dedicated right turn lanes. Median mod. Restriping, replaced bus turnout | | | | | |
| 7538 | 8 | SBD | I-15/Ranchero Rd I/C | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7658 | 8 | SBD | Maple Lane Improvements | Minimize hazards and structure damage with reduced flooding. | Improved condition of roadway and improved drainage and erosion. | | | | | |
| 7659 | 8 | SBD | National Park Dr. Improvements | Construct curb/gutter for drainage improvement. Sidewalk/bike path connecting trails. Pavement Rehab | Construct curbs/gutter for drainage improvement. Sidewalks bike path provide access to visitor center. Pavement rehab. | | | | | |
| 7660 | 8 | SBD | Rt 62 Imp. Apache Trail to Palm Ave | Increase ped safety, reduce vehicle conflicts, upgrade non-standard ADA. | Provided geometric traffic control and infrastructure improvements for increased circulation and safety for car, bike and ped. | | | | | |
| 7661 | 8 | SBD | Rt 62 Imp. La Honda Wy to Dumosa Ave | Increase ped safety, reduce vehicle conflicts, upgrade non-standard ADA. | Provided geometric traffic control and infrastructure improvements for increased circulation and safety for car, bike and ped. | | | | | |
| 7666 | 8 | SBD | Village "L" St Impr - Various Loc | Reconstruct Pine Knot & Village Drive. Improve safety for cars & peds. Improve drainage. Improve safety. | Resurface streets, improve ADA access, replace curb, gutter, sidewalk. New drainage. | | | | | |
| 7681 | 8 | SBD | San Bernardino Downtown Rail Ext | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7682 | 8 | SBD | Yucca Loma Bridge and Yates Rd Improvements | New corridor, interchange. Relieve congestion | A segment in a larger project that hasn't opened yet. Expects to open summer 2017 | | | | | |
| 7688 | 8 | SBD | Milliken Grade Sep | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7691 | 8 | SBD | Vineyard Ave Grade Sep | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7448 | 10 | SJ | Lower Sacramento Rd Grade Sep | Eliminate 1,650 mins/day vehicle delay. Reduce emissions by 2,500 kg/yr. Potential alignment for HSR. Improve safety | Promote safety by providing safe access for all modes. Eliminate 1,650 mins /day vehicle delay. Reduce emissions by 2,500 kg/yr | | | | | |
| 7533 | 10 | SJ | I-5 French Camp Road I/C | Improve traffic on I5 w/ aux lanes between French Camp & Downing Ave. Improve goods movement. Provide freight rte. | Improved traffic at French Camp I-5. Aux lanes between French Camp and Sperry Rd. Added alt route for freight mvmt. | | | | | |

State-Local Partnership Program Page 19 of 34

| | Benefits of Completed Formula Projects | | | | | | | | | |
|--------------|--|--------|--|--|---|--|--|--|--|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR | | | | | |
| | 10 | SJ | Rt 99 - South Stockton 6-Lane | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7550 | 11 | IMP | Eastern Ave Rehab | Resurface 1.2 mi. Create safer surface for ped, bike & car traffic. Increase safety, Reduce street noise. Reduce dust. | Resurfaced 1.5 mi. Created safer surface for ped, bike & car traffic. Increased safety. Reduce street noise. | | | | | |
| | | IMP | Grape Ave Improvements | Reduce hazards. Add Cl1 bike lane, Benefit school children with safety. | Reduce hazards to car and ped. Added new Cl1 bike lane. Safety for school children. Smoother driving surface. | | | | | |
| | | IMP | Lake Ave Improvements | Increase safety and improve aesthetics. Extend life by 15+ years. | Replaced deteriorated AC, Improved storm water conveyance, established ADA curb returns. | | | | | |
| | | | FY 2013 Streets Rehab | Supports SCAG regional Transportation Plan. Maximize mobility for all people and goods. Remove potholes, cracks. | Maximizes mobility for all people and goods in region by removing potholes. Ensures safety and reliability. Bikes/peds. | | | | | |
| | | | 6th St and G St Improvements | Bring traffic back to 6th & G Sts by removing potholes. Maximize mobility and accessibility for all people and goods. Safety | Maximize mobility and accessibility for all people and goods. Remove potholes & cracks. Level road surface, add curb/ gutter | | | | | |
| | 11 | | Willoughby Road | Provide safety benefits, ease of travel, reduce vehicle wear, Removed potholes and cracks. | Repaired potholes, cracks. Created smoother driving surface. Improved safety and reliability. 15+ yrs life. | | | | | |
| | | | Dogwood Road | Will resurface .5mile Dogwood Rd. Provide safety, ease of travel, reduce vehicle wear. | Resurfaced .5miles Dogwood Rd. Removed potholes, cracks. Created smoother driving surface. Safety. Ease of travel. | | | | | |
| 7562 | 11 | | Downtown Repaving | Resurface 3,800 ft of local roads. | Pavement rehab. Provided safety. | | | | | |
| 7563 | 11 | IMP | 5th Street Repaving | Rehab. Increase safety. Solve drainage issues. Increase air quality. | Pavement rehab. Provided safety. | | | | | |
| 7564 | 11 | IMP | South N Street Reconstruction | Reconstruct South N St. | Improved larger area than PPR. Was 1,120.68' improved. Actual 2,225' improved. | | | | | |
| 7497 | 11 | | Blue Line Light Rail Vehicles | Replace existing Light Rail vehicles to increase passenger capacity by 6%, reduce maintenance, reduce ADA boarding time. | Increased efficiency along blue, orange and green lines with new low floor LRT vehicles. Easier for ADA | | | | | |
| 7513 | 11 | SD | Blue Line Crossovers and Signals | Increased capacity. Improved performance, Can single track or reverse. Improved flexibility. | Same as PPR. Increased system capacity, improved on time performance, ability to single track, Improved flexibility | | | | | |
| 7531 | 11 | SD | Blue Line Station Rehab | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7559 | 11 | SD | Blue Line Traction and Power Substations | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7699 | 11 | SD | I-5 Genessee | Project not closed out yet. | Project not closed out yet. | | | | | |
| | 11 | SD | I-805 HOV Managed Lanes - North | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7408 | 12 | ORA | Imperial Hwy and Assoc. Rd Smart St. | Improve traffic congestion by maintaining LOS D or better. Improve traffic flow onto NB SR 57. | Maintain LOS D or better. Improved traffic flow. Same as PPR. | | | | | |
| 7503 | 12 | | Oso Parkway Widening | Add capacity relieve congestion. LOS from E to C.V/C ratio of 0.748. | Widened Oso Pkwy from 6 lanes to 8 lanes over .4mile. Added capacity, relieved congestion, LOS increase to C | | | | | |
| | | | Cow Camp Rd | Add capacity and relieve traffic congestion. LOS to improve from F to A VC ratio to improve from 1 to .71 | Once the segment 2 project is complete the LOS will improve from F to A and VC ratio will improve from 1 to .71 | | | | | |
| | | | Brookhurst St Widening | Add capacity and relieve traffic congestion. LOS to improve from D to B VC ratio to improve from .80 to .64 | | | | | | |
| 7506 | 12 | ORA | Bristol St Widening | Add capacity and improve LOS from E to B. VC ratio to improve from .93 to .62 | LOS improved to B. VC ratio improved to .69 | | | | | |
| 7507 | 12 | ORA | Harbor Blvd & Adams Ave | LOS to improve from E to B. VC ratio to improve from .96 to .67 | LOS improved to B. VC ratio improved to .67 | | | | | |

State-Local Partnership Program Page 20 of 34

| | Benefits of Completed Formula Projects | | | | | | | | | |
|--------------|--|--------|--|--|---|--|--|--|--|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR | | | | | |
| 7535 | 12 | ORA | Tustin Ranch Road Extension (4,5) | Improve livability and economic competitiveness. Improve congestion on parallel routes. Decrease travel time. | Constructed new roadway to close gap. Included bike /ped facilities. Improved livability & economic competitiveness | | | | | |
| 7542 | 12 | ORA | Laguna Niguel/Mission Viejo Metrolink | Add 176 pkg spaces to Laguna/Nigel Metrolink pkg lot. | Added 176 pkg spaces. | | | | | |
| 7543 | 12 | ORA | La Pata Avenue | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7565 | 12 | ORA | Aliso Creek Rehab | Maintain roadway at high level of service - increase useful life 15+ years | Same as PPR | | | | | |
| 7566 | 12 | ORA | Residential Rehab | Maximize mobility, ensure travel safety and maximize the productivity of our transportation system. | | | | | | |
| 7567 | 12 | ORA | Redhill Avenue Rehab | Eliminate blight and provide a safe and smooth commute. Extend its lifecycle. | Resurface the roadway for system preservation including: striping, loop detector replacement and traffic control. | | | | | |
| 7568 | 12 | ORA | Cerritos Avenue Widening | Project not closed out yet. | Project not closed out yet. | | | | | |
| 7569 | 12 | ORA | Valley View Ave Overlay | Eliminated the existing pavement distress and provided a new road surface. | Eliminated the existing pavement distress and provided a new road surface. | | | | | |
| 7570 | 12 | ORA | Lambert Rd Ph 2 Rehab | Extend the useful service life of the existing roadway segment. | Extend the useful service life of the existing roadway segment. | | | | | |
| 7571 | 12 | ORA | Local Road Rehab | Prolong the service life of the road, add structural capacity to the roadway, and improve the smoothness of the ride. | Prolong the service life of the road, add structural capacity to the roadway, and improve the smoothness of the ride. | | | | | |
| 7572 | 12 | ORA | Berkeley Avenue Reconstruction | Extend the useful life of the pavement. | Extend the useful life of the pavement. | | | | | |
| 7573 | 12 | ORA | Magnolia Avenue Reconstruction | Provide adequate pavement strength and a more uniform surface for vehicular traffic. | Extend the useful life of the pavement. | | | | | |
| 7574 | 12 | ORA | Goldenwest St & Garfield Ave Rehab | Provide smoother ride-ability and extend the life of the streets. | Provide smoother ride-ability and extend the life of the streets. | | | | | |
| 7575 | 12 | ORA | Brookhurst Street Improvement | Smoother driving surface, reduce smog and extend the useful life of the pavement. | The improvements provide a better ride quality and service life for Brookhurst Street and provide ADA compliant pathways for pedestrians. | | | | | |
| 7576 | 12 | ORA | La Palma Ave Rehab - Valley View/ WCL | Extend the pavement life by a minimum of 15 years. | Extend the pavement life by a minimum of 15 years. | | | | | |
| 7577 | 12 | ORA | La Paz Road Rehab | Extend the life of roadway. Ensure traffic safety and reliability. | Extend the life of roadway. Ensure traffic safety and reliability. | | | | | |
| 7578 | 12 | ORA | Lake Forest Dr / Rockfield Bl Resurface | Extend the useful life of these highly travelled arterial roads. | 2" rubberized asphalt overlay, new sidewalks, curbs & gutters | | | | | |
| 7580 | 12 | ORA | Anaheim Blvd Improvements | Extend the useful life of the pavement, maximize mobility and accessibility and productivity of transportation system. | New street surface and increasing the pavement life of the roadway. | | | | | |
| 7581 | 12 | ORA | Orange Avenue Improvements | Extend the useful life of the pavement, maximize mobility and accessibility and productivity of transportation system. | New street surface and increasing the pavement life of the roadway. | | | | | |
| 7582 | 12 | ORA | Sunkist St Improvements | Extend the useful life of the pavement, maximize mobility and accessibility and productivity of transportation system. | New street surface and increasing the pavement life of the roadway. | | | | | |
| 7583 | 12 | ORA | Knott Avenue Improvements | Extend the useful life of the pavement, maximize mobility and accessibility and productivity of transportation system. | New street surface and increasing the pavement life of the roadway. | | | | | |
| 7584 | 12 | | Tustin Avenue / Riverdale Ave Improvement | Extend the useful life of the pavement, maximize mobility and accessibility and productivity of transportation system. | New street surface and increasing the pavement life of the roadway. | | | | | |
| 7585 | 12 | ORA | Broadway Improvements | Extend the useful life of the pavement, maximize mobility and accessibility and productivity of transportation system. | New street surface and increasing the pavement life of the roadway. | | | | | |

State-Local Partnership Program Page 21 of 34

| | Benefits of Completed Formula Projects | | | | | | | | | |
|--------------|--|--------|--|---|--|--|--|--|--|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR | | | | | |
| 7586 | 12 | ORA | Irivne Blvd & McFadden Ave Rehab | Extend the useful life of the roadway, reduce future maintenance needs and costs, and upgrade curb ramps to current federal ADA requirements. | Extend the useful life of the roadway, reduce future maintenance needs and costs, and upgrade curb ramps to current federal ADA requirements. | | | | | |
| 7587 | 12 | ORA | Newport Ave Bike Trail Reconstruct | Extend the useful life of the facility, reduce future maintenance needs and costs, and provide an aesthetic benefit. | Extend the useful life of the facility, reduce future maintenance needs and costs, and provide an aesthetic benefit. | | | | | |
| 7588 | | | Enderle Center / Vandenburg Ln Intersection | Provide greater safety for motorists, pedestrians and reducing collisions as well as aesthetic benefits. | Provide greater safety for motorists, pedestrians and reducing collisions as well as aesthetic benefits. | | | | | |
| 7589 | 12 | ORA | Brookhurst Street Improvement | Improved driving and drainage conditions; enhance traffic safety. | Improved driving and drainage conditions; enhance traffic safety. | | | | | |
| 7590 | 12 | ORA | Citywide Street Rehab | Rehabilitate various roads within the City of Stanton to increase the useful life of these roads. | Rehabilitate roadways to prolong the lifespan of these roadways. | | | | | |
| 7591 | 12 | ORA | Jamboree Rd Rehab | Rehabilitation of Jamboree to prevent the street from deteriorating further. Will extend useful life of pavement. | Rehabilitation of Jamboree to prevent the street from deteriorating further. Will extend useful life of pavement. | | | | | |
| 7592 | 12 | ORA | Local Street Rehab | Rehab has extended the life of the streets pavement and helped eliminate total roadway reconstruction. Bringing to current ADA compliance. | Rehab has extended the life of the streets pavement and helped eliminate total roadway reconstruction. Bringing to current ADA compliance. | | | | | |
| 7593 | 12 | ORA | Balboa Blvd / Channel Rd | Enhance safety and extend pavement life by at least 15 years. | Enhance safety and extend pavement life by at least 15 years. | | | | | |
| 7594 | 12 | ORA | Street Rehab | Pavement rehab. Improve drainage. Increase life by at least 15 years. | Removed and repaved surface of various streets with rubberized asphalt. Extend life by at least 15 years. Curb ramps installed to meet ADA requirements. | | | | | |
| 7595 | 12 | ORA | Yorba Linda Blvd Rehab | Increase of overall mobility and accessibility for motorists and provided a smooth driving surface. | Increase of overall mobility and accessibility for motorists and provided a smooth driving surface. | | | | | |
| 7596 | 12 | ORA | Arterial and Local Street Rehab | Resurfacing project is a longer lasting road and cost efficiency. | Provide a longer lasting roadway surface to roads in significant need before any further delays increased the cost. | | | | | |
| 7597 | 12 | ORA | Jeronimo Road Resurfacing | Restore the roadway surface improving drivability of the roadway preventing deterioration. | Replace deficient asphalt, curb, gutter, sidewalk, and curb ramps and to resurface Jeronimo Road to extend useful life. | | | | | |
| 7598 | 12 | ORA | El Toro Road / Ridge Route Drive Rehab | Roadway maintenance to current standards. | Extended the roadways useful life term. | | | | | |
| 7599 | 12 | | Rose Drive / Yorba Linda Blvd | Increase current and future traffic flows. Increase access. | Reduce traffic congestion, air quality, maximize mobility and accessibility. | | | | | |
| 7600 | 12 | ORA | Valencia Avenue Rehab | Restore road surface in support of current and future traffic. | Improve air quality, maximizes mobility and accessibility. | | | | | |
| 7601 | 12 | ORA | Broadway & McFadden Rehab | Extend the useful life of the pavement by at least 15 years. | Will prevent further deterioration of the street and will save the city money in the long run. | | | | | |
| 7602 | | | Camino De Los Mares Rehab | Rehabilitate a 4 lane Secondary Arterial Hwy, extend useful life of the roadway. | Ensure the travel safety and reliability; preserve and ensure sustainable regional transportation system by extending useful life. | | | | | |
| 7603 | 12 | | ldaho Street Rehab | Repair and restore existing infrastructure and extend useful life. | Replace failed curb and gutter areas, reconstructed failed pavement, and extend useful life. | | | | | |
| 7604 | 12 | ORA | Campus Drive Rehab | Increase travel comfort and reduce wear and tear; extend useful life. | Extended useful life, rehabilitated and restored pavement structural stability. | | | | | |

State-Local Partnership Program Page 22 of 34

| | | | | Benefits of Completed Formula Projects | |
|--------------|----------|--------|---|---|---|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR |
| 7605 | 12 | ORA | Jamboree Road Rehab | Extend useful life of the roadway, increase travel comfort and reduce normal vehicle wear and tear. | Rehabilitate the pavement and restore structural stability and extend useful life of the roadway. |
| 7606 | 12 | ORA | Santa Margarita Parkway Rehab | Extend useful life of the pavement. | Pavement preservation, improved ride quality, and aesthetics. |
| 7607 | 12 | ORA | Residential Rd Rehab | Extend useful life of the pavement. | Pavement preservation, improved ride quality, and aesthetics. |
| 7608 | 12 | ORA | Moulton Pkwy Smart Street, Seg. 3 | Project not closed out yet. | Project not closed out yet. |
| 7609 | 12 | ORA | Skyline Drive Reconstruction | Provide a new, more durable pavement and upgrade the existing curb access ramps to ADA compliant ramps. | Provide a new structural section of pavement to repair and extend pavement life. |
| 7610 | 12 | ORA | Dale Street Reconstruction | Provide a new, more durable pavement and upgrade the existing curb access ramps to ADA compliant ramps. | Provide a new, more durable pavement and upgrade the existing curb access ramps to ADA compliant ramps. |
| 7611 | 12 | ORA | Trolley Bus Acquisition | Transit vehicle purchase. | Purchase of 3 trolleys. |
| 7616 | 12 | ORA | El Toro Road Reconstruction | Increase mobility and accessibility for motorists and increase pedestrian safety and mobility. | Upgrade of several access ramps throughout the project and surrounding areas to meet ADA standards. |
| 7617 | 12 | ORA | Business Area Street Improvement | Maximize mobility and accessibility and ensure travel safety and reliability, ensure sustainable transportation system. | Maximize mobility and accessibility and ensure travel safety and reliability, ensure sustainable transportation system. |
| 7618 | 12 | ORA | La Palma Ave Rehab - Beach Blvd/ECL | Extend useful service life of existing roadway segment, improve reliability and enhance safety. | Pavement reconstruction, wheelchair ramps reconstructed to comply with ADA requirements. |
| 7650 | 12 | ORA | La Colina Drive Pavement Rehab | Provide new structural section to extend pavement life. Improve serviceability. | Provide new structural section to extend pavement life. Improve serviceability. |
| 7700 | 12 | | I-5 HOV Pac. Coast Hwy - San Juan Clark Rd | Project not closed out yet. | Project not closed out yet. |
| 7701 | 12 | ORA | SR 91 Aux Lane, Tustin Ave-SR55 I/C | Project not closed out yet. | Project not closed out yet. |

SLPP Closeout Corrective Actions – Formula Projects

Project 4: Sonoma Marin Area Rail Transit

Agency did not report status update for the quarter ending March 31, 2018.

Project 18: Downtown Passenger Rail

Agency did not report status update for the quarter ending March 31, 2018.

SLPP Corrective Actions – Formula Projects

There are no SLPP Formula project Corrective Actions this quarter.

SLPP Updates – Formula Projects

Project 6: Positive Train Control

Agency previously reported 100% complete with construction, project has been changed to 47% complete with construction to reflect the entire project progress.

Project 10: Avenue 416 Widening

Agency previously reported 100% complete with construction, project has been changed to 95% complete with construction with an estimated completion date of May 2018.

| Con | npe | etitiv | e Projects - | Sta | tus and Detail: Scope Budg | et and \$ | Schedule | 9 | | | | | | | | | |
|-----------------------|----------|-------------------|-----------------------------|------------|--|------------------------------------|----------------------------------|----------------------------------|--|-----------------------|----------------------------|-----------------------------------|-------------------------|------------------------------|-------|--------|----------|
| PROJECT NUMBER | DISTRICT | COUNTY/ Agency | AGENCY | PROJECT ID | PROJECT NAME/ (SLPP cycle) | TOTAL PROJECT COST X \$1,000 | TOTAL CONST COST X \$1,000 | TOTAL SLPP FUNDS X \$1,000 | APPROVED BEGIN CONST/ AWARD DATE | DATE OF ALLOCATION | CONSTRUCTION % COMPLETE | DATE CONSTRUCTION COMPLETED | CONSTRUCTION AWARDED | ALLOCATED BUT NOT AWARDED | SCOPE | BUDGET | SCHEDULE |
| 186 | 3 | ED | El Dorado Cnty | 7526 | Silva Valley Parkway / US 50 IC (4) | \$52,323 | \$38,200 | \$1,000 | 9/2013 | 1/2013 | 75% | | Х | | ٠ | ٠ | • |
| 187 | 3 | SAC | Sac RT | 7674 | Cosumnes River College Transit Station (5) | \$89,822 | \$89,822 | \$1,000 | 7/2013 | 5/2013 | 100% | 3/2017 | Х | | ٠ | • | • |
| 188 | 8 | RIV | City of Moreno Valley | 7518 | SR 60 / Nason St OC (4) | \$17,130 | \$15,030 | \$1,000 | 9/2012 | 5/2012 | 100% | 8/2017 | х | | • | • | • |
| 189 | 8 | SBD | City of Fontana | 7471 | I-15 / Duncan Canyon IC (3,4) | \$31,752 | \$24,414 | \$1,972 | 10/2012 | 6/2012 6/2012 | 100% | 6/2017 | Х | | ٠ | ٠ | • |
| 190 | 8 | | City of Rancho Cucamonga | 7635 | I-15 Baseline Rd Interchange Improvements (5) | \$50,883 | \$37,983 | \$1,000 | 4/2014 | 6/2013 | 99% | | х | | • | • | • |
| Tota | als | | | | | \$242M | \$205.5M | \$5.9M | | | | | | | | | |

Project is on time, on budget, or within scope.
 Schedule, scope and/or budget is unavailable, or needs further action. See Corrective Actions.
 Project Closeout is delayed by 12 months or longer.

| PROJECT NUMBER | DISTRICT | COUNTY/ Agency | AGENCY | PROJECT ID | PROJECT NAME/ (SLPP cycle) | TOTAL PROJECT COST X \$1,000 | TOTAL CONST COST X \$1,000 | TOTAL SLPP FUNDS X \$1,000 | APPROVED BEGIN CONST/ AWARD DATE | DATE OF ALLOCATION | CONSTRUCTION % COMPLETE | DATE CONSTRUCTION COMPLETED | CONSTRUCTION AWARDED | ALLOCATED BUT NOT AWARDED | SCOPE | BUDGET | SCHEDULE |
|----------------|----------|-------------------|---|------------|--|------------------------------------|----------------------------------|----------------------------------|--|----------------------------|----------------------------|-----------------------------------|-------------------------|------------------------------|-------|--------|----------|
| 191 | 3 | ED | El Dorado Cnty | 7527 | Pleasant Valley Rd/ Patterson Dr. (4) | \$4,107 | \$2,442 | \$600 | 10/2013 | 6/2013 | 100% | 4/2015 | Х | | ٠ | ٠ | |
| 192 | 4 | СС | Contra Costa Transportation Authority | 7524 | I-680 Auxiliary Lane Project (4) | \$33,170 | \$25,140 | \$1,000 | 12/2012 | 8/2012 | 100% | 12/2014 | x | | ٠ | ٠ | |
| 193 | 8 | SBD | City of Highland | 7520 | SR 210 / Greenspot Rd (4,5) | \$9,047 | \$8,399 | \$1,886 | 12/2012 | 6/2012 3/2013 6/2013 | 100% | 10/2016 | x | | • | • | |
| 194 | 8 | SBD | City of Highland | 7632 | Greenspot Rd Bridge at Santa Ana River (5) | \$13,534 | \$13,534 | \$1,000 | 11/2013 | 5/2013 | 100% | 4/2016 | Х | | ٠ | ٠ | |
| 195 | 8 | SBD | City of Highland | 7631 | 5 th Street Corridor Improvements (5) | \$3,795 | \$3,795 | \$1,000 | 11/2013 | 6/2013 | 100% | 1/2017 | Х | | ٠ | | |
| 196 | 8 | SBD | City of Highland | 7690 | Baseline Greenspot Traffic Safety (5) | \$974 | \$974 | \$393 | 11/2013 | 6/2013 | 100% | 10/2015 | Х | | • | ٠ | |
| Tota | als | | | | | \$65.6M | \$54.3M | \$5.9M | | | | | | | | | |

Project is on time, on budget, or within scope.
 Schedule, scope and/or budget is unavailable, or needs further action. See Corrective Actions.
 Project Closeout is delayed by 12 months or longer.

| | | | Competit | ive Projects - Completed | | | | | | | | | | | |
|----------------|----------|-----------------|----------------------------|---|---|---|---|---|-------------------------------------|-----------------------------------|---|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | DISTRICT | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle) | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X \$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 197 | 3 | SAC | City of Elk Grove | Franklin / Elk Grove (1) 7397 | \$4,015 | \$3,103.4 | \$1,976 | \$1,064.4 | \$988 | \$533 | \$455 | | 1/2010 | 4/01/10 | 12/08/10 |
| 198 | 3 | SAC | City of Elk Grove | Waterman / Grant Line Lane (1) 7398 | \$4,294 | \$3,841.7 | \$3,703 | \$3,250.9 | \$1,000 | \$1,000 | | | 1/2010 | 7/14/10 | 1/13/12 |
| 2199 | 3 | ED | CI Dorodo | Silva Valley Parkway Widening (2) 7414 | \$2,735 | \$1,164 | \$1,985 | \$730.7 | \$993 | \$365 | \$628 | | 4/2010 | 10/29/10 | 4/13/12 |
| 200 | 3 | ED | , | Durock Rd / Business Dr. Intersection (2) 7413 | \$1,740 | \$2,046.9 | \$1,440 | \$1,294.8 | \$710 | \$648 | \$62 | | 4/2010 | 8/24/10 | 9/13/11 |
| 201 | 3 | ED | El Dorado | White Rock Road Widening & Signal (2) 7415 | \$1,132 | \$1,322.1 | \$1,000 | \$995.1 | \$500 | \$498 | \$2 | | 4/2010 | 10/29/10 | 4/13/12 |
| 202 | 3 | ED | City of | Point View Drive (1) 7402 | \$3,160 | \$2,399.5 | \$2,455 | \$1,674.5 | \$750 | \$750 | | | 1/2010 | 6/01/11 | 1/10/12 |
| 203 | 3 | PLA | Placer County | Tahoe City Transit (1) 7487 | \$7,342 | \$7,342 | \$5,808 | \$5,808 | \$226 | \$226 | | | 1/2010 | 6/29/10 | 10/29/12 |
| 204 | 3 | PLA | Placer County | Auburn Folsom Rd Widening (5) 7619 | \$7,720 | \$9,249 | \$6,670 | \$7,946.7 | \$1,000 | \$1,000 | | | 6/2013 | 9/10/13 | 1/24/17 |
| 205 | 3 | PLA | Placer County | Kings Beach Commercial Imp (5) 7621 | \$45,875 | \$29,406 | \$33,025 | \$22,325 | \$1,000 | \$1,000 | | | 6/2013 | 12/31/13 | 11/22/16 |
| 206 | 3 | PLA | City of Lincoln | Nicolaus Road Widening (4) 7525 | \$1,578 | \$1,648 | \$1,516 | \$1,450 | \$758 | \$725 | | \$33 | 6/2012 | 8/01/12 | 4/30/13 |
| 207 | 3 | PLA | City of Lincoln | Nelson Lane Improvements (5) 7620 | \$1,400 | \$7,037.6 | \$1,200 | \$6,582.7 | \$600 | \$600 | | | 6/2013 | 4/10/14 | 3/10/15 |
| 208 | 3 | PLA | City of | Blue Oaks Blvd Widening (5) 7622 | \$3,950 | \$3,741.9 | \$3,800 | \$3,366.3 | \$1,000 | \$1,000 | | | 6/2013 | 10/16/13 | 2/04/15 |
| 209 | 3 | PLA | City of Roseville | Fiddyment Road Widening (4) 7529 | \$3,660 | \$2,877 | \$3,100 | \$2,616.6 | \$1,000 | \$1,000 | | | 1/2012 | 5/31/12 | 4/17/13 |
| 210 | 3 | SAC | | Elk Grove-Florin Rd/ E Stockton Blvd (5) 7689 | \$1,108 | \$1,227.9 | \$838 | \$938.2 | \$419 | \$419 | | | 6/2013 | 10/28/13 | 3/11/15 |
| 211 | 3 | YOL | City of West Sacramento | Tower Bridge Gateway - East Phase (2) 7425 | \$6,488 | \$6,345.2 | \$6,488 | \$6,345.2 | \$1,000 | \$1,000 | | | 1/2011 | 9/30/10 | 1/27/12 |
| 212 | 5 | SLO | San Luis Obispo County | Willow Road Extension (1) 7409 | \$6,500 | \$4,866.8 | \$6,500 | \$4,866.8 | \$1,000 | \$1,000 | | | 1/2010 | 6/14/10 | 8/09/11 |
| 213 | 5 | SLO | San Luis Obispo County | Willow Road Extension Phase II (2) 7423 | \$27,821 | \$16,878.8 | \$27,821 | \$16,878.8 | \$1,000 | \$1,000 | | | 1/2011 | 3/21/11 | 9/22/15 |
| 214 | 5 | SI 0 | | Willow Road Extension Mitigation (5) | \$750 | \$1,029.7 | \$750 | \$1,029.7 | \$375 | \$375 | | | 3/2013 | 3/19/13 | 4/7/17 |
| 215 | 5 | SLO | San Luis Obispo County | Los Osos Valley Road (4) 7523 | \$600 | \$232.9 | \$600 | \$232.9 | \$174 | \$117 | | \$57 | 5/2013 | 9/24/13 | 2/04/14 |

FY 2017-18 3rd Quarter Report

| | | | Competit | ive Projects - Completed | | | | | | | | | | | |
|----------------|----------|-----------------|----------------------------|--|---|---|---|---|-------------------------------------|-----------------------------------|---|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | DISTRICT | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle) | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X \$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 216 | 5 | SB | City of Goleta | Fairview/Berkeley Traffic Signal (2) 7417 | \$315 | \$223.1 | \$300 | \$203.3 | \$150 | \$102 | \$48 | | 4/2010 | 2/07/11 | 4/14/11 |
| 217 | 5 | SB | City of Goleta | Los Carneros/Calle Roundabout (3) 7478 | \$2,218 | \$1,631.6 | \$1,285 | \$1,319.4 | \$335 | \$335 | | | 10/2011 | 3/01/12 | 11/15/13 |
| 218 | 5 | SB | County of Santa Barbara | Union Valley Parkway / Bradley Road Intersection (2) 7412 | \$1,278 | \$572.76 | \$1,100 | \$530.69 | \$550 | \$266 | \$284 | | 4/2010 | 6/28/10 | 11/01/10 |
| 219 | 6 | FRE | City of Clovis | Shaw Avenue Improvement (3) 7468 | \$569 | \$493.7 | \$485 | \$410 | \$243 | \$205 | \$38 | | 10/2011 | 04/09/12 | 8/07/12 |
| 220 | 6 | FRE | City of Clovis | DeWolf / Nees Street Improvement (3) 7469 | \$1,374 | \$1,490.6 | \$759 | \$575.4 | \$379 | \$282 | \$97 | | 10/2011 | 4/09/12 | 10/08/12 |
| 221 | 6 | FRE | City of Clovis | Bullard/ Locan (3) 7466 | \$860 | \$781.7 | \$730 | \$651.2 | \$315 | \$315 | | | 10/2011 | 8/01/12 | 1/22/13 |
| 222 | 6 | FRE | | Traffic Sig Shields/Temperance(5) 7670 | \$445 | \$339.9 | \$430 | \$325.4 | \$215 | \$159 | | \$56 | 6/2013 | 6/05/14 | 3/17/15 |
| 223 | 6 | FRE | City of Fresno | Traffic Sig Audubon/Cole (5) 7672 | \$377 | \$327.3 | \$362 | \$318.6 | \$181 | \$151 | | \$30 | 6/2013 | 4/03/14 | 7/08/15 |
| 224 | 6 | KER | City of Bakersfield | Mohawk Street Extension (5) 7626 | \$2,393 | \$3,416.8 | \$2,028 | \$3,051.7 | \$1,000 | \$1,000 | | | 3/2013 | 9/11/13 | 6/6/14 |
| 225 | 6 | KER | | Hageman Road – Install and Sync Signals (5) 7676 | \$450 | \$553.5 | \$450 | \$553.5 | \$225 | \$225 | | | 6/2013 | 11/20/13 | 7/24/14 |
| 226 | 6 | KER | Dakersneiu | Hosking Ave Widening (5) 7677 | \$872 | \$815.2 | \$872 | \$815.2 | \$436 | \$408 | | \$28 | 6/2013 | 11/20/13 | 5/23/14 |
| 227 | 6 | KIN | City of Hanford | Greenfield Avenue Extension (1) 7399 | \$895 | \$639.9 | \$825 | \$608.9 | \$250 | \$185 | \$65 | | 1/2010 | 8/1/10 | 6/07/11 |
| 228 | 6 | KIN | City of Hanford | 12 th Ave Widening (1) 7400 | \$2,370 | \$2,476.1 | \$2,150 | | \$600 | \$487 | \$113 | | 1/2010 | 8/1/10 | 6/07/11 |
| 229 | 6 | KIN | City of Hanford | 11 th Ave Widening (2) 7411 | \$1,448 | \$1,153.6 | \$1,320 | \$1,045.4 | \$500 | \$396 | \$104 | | 4/2010 | 6/28/10 | 4/05/11 |
| 230 | 6 | KIN | City of Hanford | 12 th Ave Widening/Reconstruct (3) 7470 | \$3,140 | \$3,310.5 | \$2,795 | \$2,678.9 | \$750 | \$750 | | | 12/2011 | 7/30/12 | 2/08/13 |
| 231 | 6 | KIN | City of Hanford | 10 th Ave Widening (4) 7522 | \$1,930 | \$2,225.9 | \$1,650 | \$1,988.9 | \$750 | \$750 | | | 6/2012 | 2/04/14 | 9/24/14 |
| 232 | 6 | KIN | City of Hanford | Campus Dr / UPRR Crossing (5) 7627 | \$740 | \$827.5 | \$640 | \$751 | \$320 | \$320 | | | 6/2013 | 12/3/13 | 9/3/14 |
| 233 | 7 | LA | City of Lancaster | 25 th Street East Alignment (5) 7665 | \$722 | \$489.9 | \$722 | \$489.9 | \$361 | \$244 | | \$117 | 6/2013 | 12/10/13 | 1/12/16 |
| 234 | 8 | RIV | City of Indio | Golf Center Parkway Rehab (2) 7418 | \$3,400 | \$2,426 | \$3,000 | \$2,026 | \$433 | \$433 | | | 4/2010 | 2/22/10 | 7/12/10 |
| 235 | 8 | RIV | City of Moreno Valley | | \$6,350 | \$4,926 | \$5,500 | \$4,076 | \$1,000 | \$1,000 | | | 1/2011 | 3/13/12 | 5/27/13 |
| 236 | 8 | RIV | Valley | Cactus Ave Widening EB 3 rd Lane (5) 7628 | \$1,515 | \$1,558.8 | \$1,120 | \$1,193.8 | \$560 | \$549 | | \$11 | 5/2013 | 10/08/13 | 8/17/14 |
| 237 | 8 | RIV | City of Moreno Valley | Perns Bivd Improvements (5) 7679 | \$6,000 | \$5,730.4 | \$6,000 | \$5,730.4 | \$1,000 | \$955 | | \$45 | 6/2013 | 5/13/14 | 12/21/15 |
| 238 | 8 | RIV | | I-15 Los Alamos Rd OC (5) 7636 (Project has Formula Funds also, project totals are shown in Formula Chart) | | | | | \$1,000 | \$1,000 | | | 10/2015 | 4/1/13 | 8/18/15 |
| Prono | | - 4 D | | | | | | | | 04-0 | 1. 1. a. a. a. l. | Partnersh | | | |

Proposition 1B

State-Local Partnership Program Page 28 of 34

| | | | Competit | ive Projects - Completed | | | | | | | | | | | |
|----------------|----------|-----------------|------------------------------|---|---|---|---|---|-------------------------------------|-----------------------------------|---|---|--------------------|----------------------------|--------------------------|
| PROJECT NUMBER | DISTRICT | COUNTY / AGENCY | AGENCY | PROJECT NAME/ (SLPP Cycle) | APPROVED TOTAL PROJECT COST X \$1,000 | ACTUAL TOTAL PROJECT COST X \$1,000 | APPROVED TOTAL CONST COST X \$1,000 | ACTUAL TOTAL CONST COST X \$1,000 | APPROVED SLPP FUNDS X \$1,000 | ACTUAL SLPP FUNDS X \$1,000 | DE-ALLOCATED SLPP SAVINGS X \$1,000 | NON DE-ALLOCATED SLPP SAVINGS X\$1,000 | ALLOCATION DATE | ACTUAL CONST START DATE | ACTUAL CONST END DATE |
| 239 | 8 | RIV | City of Riverside | Route 91 Auxiliary Lane (2) 7426 | \$3,100 | \$2,267 | \$2,746 | \$1,913.1 | \$1,000 | \$957 | \$43 | | 1/2011 | 3/21/11 | 7/31/11 |
| 240 | 8 | RIV | Riverside Cnty | Magnolia Ave and Neece St (2) 7435 | \$781 | \$903.1 | \$620 | \$665.9 | \$150 | \$150 | | | 10/2011 | 6/25/12 | 11/05/12 |
| 241 | 8 | RIV | | I-15 Indian Truck Trail IC (3) 7480 | \$9,100 | \$10,343 | \$6,300 | \$7,775.6 | \$1,000 | \$1,000 | | | 10/2011 | 9/27/11 | 3/18/14 |
| 242 | 8 | SBD | Town of Apple Valley | Bear Valley / Deep Creek Rd (3) 7473 | \$184 | \$175.1 | \$184 | \$175.1 | \$92 | \$88 | \$4 | | 10/2011 | 8/15/11 | 11/30/11 |
| 233 | 8 | RIV | Town of Apple Valley | Kiowa Road Widening (5) 7629 | \$640 | \$663.8 | \$640 | \$663.8 | \$320 | \$320 | | | 1/2013 | 6/25/13 | 12/16/13 |
| 244 | 8 | SBD | City of Chino | Signal Interconnect (5) 7630 | \$900 | \$776.7 | \$900 | \$776.7 | \$450 | \$389 | | \$61 | 6/2013 | 12/03/13 | 12/16/14 |
| 245 | 8 | SBD | City of Hesperia | Ranchero Rd Grade Sep (3) 7481 | \$30,845 | \$31,646.9 | \$25,000 | \$27,210.1 | \$1,000 | \$1,000 | | | 3/2011 | 8/31/11 | 9/30/13 |
| 246 | 8 | SBD | City of Montclair | Monte Vista Ave Widening (5) 7633 | \$663 | \$522.6 | \$360 | \$461.8 | \$180 | \$180 | | | 5/2013 | 4/07/14 | 9/29/14 |
| 247 | 8 | SBD | City of Redlands | Redlands Blvd / Alabama Street Improvements (5) 7634 | \$5,581 | \$6,339.4 | \$5,581 | \$6,339.4 | \$1,000 | \$1,000 | | | 6/2013 | 11/19/13 | 3/24/16 |
| 248 | 8 | SBD | City of Upland | Foothill Blvd (Route 66) (3) 7479 | \$2,100 | \$5,159 | \$2,100 | \$5,159 | \$1,000 | \$1,000 | | | 1/2012 | 7/09/12 | 8/12/13 |
| 249 | 10 | AMA | | Mission Blvd Gap (1) 7404 | \$1,955 | \$1,262.8 | \$1,600 | \$845.6 | \$800 | \$423 | \$377 | | 1/2010 | 4/19/10 | 1/27/11 |
| 250 | 10 | AMA | Amador Count Transp. Comm | SR 104 / Prospect Drive Relocation (3) 7465 | \$2,132 | \$2,296.3 | \$1,771 | \$1,935.3 | \$885 | \$885 | | | 10/2011 | 6/18/12 | 5/31/13 |
| 251 | 10 | MER | City of Merced | Parsons Avenue (1) 7410 | \$2,319 | \$2,261.9 | \$1,590 | \$2,116.3 | \$1,000 | \$1,000 | | | 4/2010 | 09/20/10 | 11/11/11 |
| 252 | 10 | MER | City of Merced | Parsons Ave/Ada Givens Gap (3) 7482 | \$1,650 | \$1,274 | \$800 | \$825 | \$400 | \$400 | | | 10/2011 | 5/01/12 | 11/17/12 |
| 253 | 10 | MER | City of Merced | Yosemite Ave Reconstruction (2) 7428 | \$2,100 | \$2,114 | \$1,850 | \$2,007 | \$1,000 | \$1,000 | | | 1/2011 | 1/10/12 | 11/29/12 |
| 254 | 10 | MER | , | Highway 59 / Cooper Avenue (1) 7419 | \$5,020 | \$3,307 | \$2,300 | \$2,077 | \$1,000 | \$1,000 | | | 1/2011 | 8/08/11 | 12/31/12 |
| 255 | 11 | SD | 5 | South Santa Fe Ave North Reconstruction (1) 7403 | \$29,652 | \$31,267.4 | \$21,387 | \$23,751.4 | \$1,000 | \$1,000 | | | 4/2010 | 4/01/10 | 3/01/13 |
| 256 | 12 | ORA | City of Anaheim | Katella Ave Widening (5) 7579 | \$7,300 | \$7,195.6 | \$7,300 | \$7,195.6 | \$1,000 | \$1,000 | | | 6/2013 | 11/19/13 | 4/30/15 |
| 257 | 12 | ORA | City of Anaheim | Tustin & La Palma Ave Widen (3) 7476 | \$6,200 | \$13,067.7 | \$4,000 | \$10,227.8 | \$1,000 | \$1,000 | | | 6/2013 | 4/16/13 | 7/09/15 |
| Tota | Co | ompl | eted Com | petitive SLPP | \$284M | \$265M | \$232.2M | \$223M | \$40.3M | \$37.6M | \$2.32M | \$438K | | | |

| | | | | Benefits of Completed Competitive Projects | 5 |
|--------------|----------|--------|--|---|--|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR |
| 7402 | 3 | ED | Point View Drive | Improve mobility and safety for Apple Hill visitors. Connect Point View Dr to Jacquier Rd. Class 2 bike lanes. | Improved mobility and safety for Apple Hill visitors. Connected Point View Dr to Jacquier Rd. Class 2 bike lanes. |
| 7413 | 3 | ED | Durock Rd / Busines Dr. Intersection | Ped signal, ADA ramps, Cl2 bike lanes, bike detector loops. Safety and mobility. | lanes. Safety and multimobility. |
| 7414 | 3 | ED | Silva Valley Parkway Widening | School traffic to LOS B. Add bike lane | Added thru lane, left turn storage lane improved travel. Bike lane is being used. |
| 7415 | - | | White Rock Rd. Widen & Signal | Coordinate signals. Add sidewalks, bike lanes, signals. Improve safety. Increase transit. Multi modal. | Improved mobility, operations for peds, bikes, and cars. Also increased capacity of White Rock Rd |
| 7526 | 3 | ED | Silva Valley Parkway/US 50 Interchange | Project not closed out yet. | Project not closed out yet. |
| 7527 | 3 | ED | Pleasant Valley Rd/Patterson Dr. Signals | Project not closed out yet. | Project not closed out yet. |
| 7525 | 3 | PLA | Nicolaus Rd Widening | Widen Nicolaus Rd, 32' wide widening. | Widened Nicolaus Rd. Adds future traffic capacity to airport. |
| 7529 | 3 | PLA | Fiddyment Road Widening | Widen Fiddyment Rd between Baseline and Pleasant Grove Blvd. From 2 to 5 lanes. | Constructed lanes due to increased ADT. Project is in line with CIP in City of Roseville. |
| 7619 | 3 | PLA | Auburn Folsom Widening | | Improved traffic capacities. Lessened the constraint on the alternate routes. Increased safety with left turn pockets. ADA standards now met with ramps and sidewalks. Ped path added. |
| 7620 | 3 | PLA | Nelson Lane Improvements | Widen Nicolaus Ln to 4 Ins in between two other widenings. Adds future planned traffic to SR 65. | Widened Nicolaus Rd. Bike and electric vehicle use increased in corridor |
| 7621 | 3 | PLA | Kings Beach Commercial Improvement | Improve safety w/ Cl2 bike lanes, 10' sidewalks, roundabouts, improve parking, drainage improvements. | 1.1 miles of SR 28 improved safety and alt modes of transportation. Bike lanes, roundabouts, ADA sidewalks, new parking lots. Water quality improvements to Lake Tahoe. |
| 7622 | 3 | PLA | Blue Oaks Blvd Widening | Widen Blue Oaks from 4 to 6 Ins. Safety for peds, bikes, cars. | Widened Blue Oaks blvd from 4 to 6 lanes between Crocker Ranch Rd & Industrial Blvd (1.7mi) |
| 7487 | 3 | PLA | Tahoe City Transit | Build new transit center for ped, bike, bus, car and watercraft accessibility to transit. Improve air quality. | Completed intermodal transit center. 130 pkg spaces. Ped/bike path. Increased accessibility by various modes of transp. |
| 7397 | 3 | SAC | Franklin/ Elk Grove | 2 12' SB thru lanes, 1 bike lane, 1 NB to EB right turn lane, bus shelter, sidewalk | Added EB thru lane and 2 EB to SB right turn lanes |
| 7398 | | | Waterman / Grant Ln | 1500 ft new roadway. New signal. LOS F to LOS D or better. Multi phases. Improve mobility on Grantline | Add lanes at expanded intersection. Signal for protected left turn. New curb ramps, storm drain signage and striping |
| 7674 | 3 | SAC | Cosumnes River College Transit Station | Project not closed out yet. | Project not closed out yet. |
| 7689 | 3 | SAC | Elk Grove - Florin Rd/ Stockton Int | Re-align Elk Grove Blvd-Florin & E. Stockton Blvd intersection, left & right turn lanes, raised median. | Re-aligned Elk Grove-Florin to intersect with E. Stockton Blvd at 90 degree angle. New signal, curb ramps, ditches and drainage |
| 7425 | | | Tower Bridge Gateway - East ph | multi modal traffic. Support other upcoming projects. | Improved access and safety for cars, public transit, peds, bikes. Supported new urban development in other areas of West Sac and Streetcar system. |
| 7524 | | CC | I-680 Auxiliary Lane Project | Project not closed out yet. | Project not closed out yet. |
| 7623 | 5 | SLO | Willow Road Extension Mitigation | Mitigate impacts to sensitive habitats and special status plants. | Installed irrigation lines, planted environmental required trees. |

| | | | | Benefits of Completed Competitive Projects | 8 |
|--------------|----------|--------|--|---|---|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR |
| 7523 | 5 | SLO | Los Osos Valley Rd Project | Add 2 way left turn lane. Widen road and additional shoulder for safety. | Widened Los Osos Rd. Added center turn lane and bike lanes. Reduces congestion. Safer for bikes. |
| 7409 | 5 | SLO | Willow Rd. Extension | Expected to relieve congestion, improve traffic flow and LOS at | Ph1 extended Willow Rd for ease of access onto Hwy 101. Reduced truck traffic out of urban area. |
| 7423 | 5 | SLO | Willow Rd Extension ph II | Construct US101/Willow Rd IC. Relieve congestion, improve traffic flow. | Provided link between Hwy 1 and 101. Improved traffic flow and |
| 7412 | 5 | SB | Union Valley Pkwy / Bradley Rd | Widen UVP to signal controlled 4 lane, Cl2 bikes, Right turn lane. Will provide better circulation and increased safety. Reduce travel times. | Provided better circulation & safety for cars, peds, bike and transit users. Signal controlled intersection. |
| 7417 | 5 | SB | Fairview / Berkely Traffic Signal | | Installed traffic signal and it improved traffic flow and increased ped/bike safety. |
| 7478 | 5 | SB | Los Carneros / Calle Roundabout | Install roundabout to allow for safer bike and ped passage. Better for | Constructed the City's first roundabout intersection. Paving, striping, landscaping, sidewalk, lighting. |
| 7466 | 6 | FRE | Bullard / Locan | Convert 2 In undivided to 3 In divided, bike lanes. | Project accommodated bikes, peds, vehicle and transit modes o travel. Improved safety. 30yrs lifespan. |
| 7468 | 6 | FRE | Shaw Ave Improvements | | Project accommodates bikes, peds, vehicle and transit. Improve safety. 30+yr lifespan. Divided roadway. |
| 7469 | 6 | FRE | DeWolf Ave and Nees Avenue to SR 168 | Construct N&SB center lanes, NB outside lane. Median curb island, | Built to accommodate bikes, peds, vehicle and transit. Improves safety. Clearly delineate motorized and non- motorized travel |
| 7670 | 6 | FRE | Traffic Signal at Shields / Temperance | Install traffic signal Shields& Temperance. Will operate at LOS B in am | Signalized Shields & Temperance. Alleviated traffic congestion. More ped friendly. |
| 7672 | 6 | FRE | Traffic Signal at Audobon / Cole | Install traffic signal at Audobon & Cole to improve travel in the area. | Signal at Audobon & Cole. Alleviated congestion. Improved travel time and air quality. More ped friendly. |
| 7626 | 6 | KER | Mohawk St Ext | Improve air quality, reduce VMT, Reduce congestion, support planned | Improved air quality. Less idling. Reduced vehicle miles. Reduced congestion. Improved connectivity |
| 7676 | 6 | KER | Hageman Road Signal Install and Synch | Improve air quality, reduce congestion, support current and planned | Air quality improved. Congestion reduced. Increased capacity of network. Improved access |
| 7677 | 6 | KER | Hosking Ave Widening | Widening lanes, air quality improvements, reduce congestion, support | Improved air quality, reduced congestion, increased capacity, support development. |
| 7399 | 6 | KIN | Greenfield Ave. Ext | | Extended Garfield Ave. Installed sidewalks, bike lanes, lighting. Increased safety. |
| 7400 | 6 | KIN | 12th Ave. Widening | Add lanes, reduce travel delays and GHG's. Raised median. Sidewalks, | Added 2 adtl travel lanes ea direction to 12th ave. Raised median. Traffic Signal. Increased capacity, reduced delays & emissions. Added sidewalks, safety. |
| 7411 | 6 | KIN | 11th Avenue Widening | median, sidewalks, lighting. | Added 2 travel lanes each direction to 11th ave. increase capacity & safety, reduce delay and emissions. Sidewalk, bike lane and lighting adds safety |
| 7470 | 6 | KIN | 12th Avenue Widening / Reconstruction | Widen roadway adding travel lane capacity, reducing travel delays and | Added 2 lane miles by widening from 2to4 lanes. Installed curb, gutter, sidewalk, landscaped medians, storm drainage lighting decrease traffic congestion |

State-Local Partnership Program Page 31 of 34

| | | | | Benefits of Completed Competitive Projects | S |
|--------------|----------|--------|--|---|---|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR |
| 7522 | 6 | KIN | 10th Ave Widening/Reconstruction | Add adtl travel lane capacity reducing delays and GHG's. Add protected turn lane. Curb, gutter, sidewalks, lighting. Safety | Added 3 miles of travel lane capacity reducing congestion, delays & GHG's. Installed continuous turn lane - safety |
| 7627 | 6 | KIN | Campus Drive / UPRR - Crossing | Encourage infill development by improving access and connectivity. Reduce congestion and GHG's. | Install new public at grade crossing with UPRR providing access to an area that was land locked. Improve congestion. |
| 7665 | 7 | LA | 25th Street East Alignment | Align 25th St. Improve traffic flow, circulation and reduce delays. | Aligned 25th St. Reduced delays, improved driver confidence, safer |
| 7418 | 8 | RIV | Golf Center Parkway Rehab | Improve roadway surface, reduce noise levels & hazards. Add efficient traffic flow. | Improved traffic flow, reduced emissions and congestion by eliminating 4way stop and adding thru lane. Improved roadway surface |
| 7426 | 8 | RIV | Rte 91 Auxiliary Lane | EB aux lane will reduce congestion, improve safety. Useful life of 50 yrs. | Same as PPR |
| 7435 | 8 | RIV | Magnolia Ave / Neece St. Signal | Improve safety for peds, bikes & fire engines. Encourage peds. Increase capacity. Reduce response time for fire dept. | bike traffic. Safety with nearby fire station. |
| 7439 | 8 | RIV | Cactus Ave Street Improvements | Increase Cactus Ave's ability for greater traffic volume, eliminate constriction, safe flow. | Same as PPR and additional accessibility to medical center. Increased LOS, improved emergency response times |
| 7480 | 8 | RIV | I-15 / Indian Truck Trail IC | Improve from LOS F - to LOS B in the am and LOS C in the pm. Improves local circulation, congestion, safety | Same as PPR |
| 7518 | 8 | RIV | State Route 60/Nason St. Overcrossing | Project not closed out yet. | Project not closed out yet. |
| 7628 | 8 | RIV | Cactus Ave EB 3rd Lane Widen | Bring EB lane to design standard, align intersection, increase LOS. Increase safety. Long term env impacts. | Reduced conflict of vehicles exiting fwy, NB to EB. Traffic flow is increased. Better access to Air Reserve Base. |
| 7636 | 8 | RIV | I-15 / Los Alamos Rd OC | Gap closure to existing 4 lane Los Alamos Rd. Relieve bottleneck. Improve circulation. Min vert clrs. | Same as PPR |
| 7679 | 8 | RIV | Perris Blvd Improvements | Widen 1.25mi to improve capacity, relieve congestion. Add bike, bus routes, reduce travel time. Increase safety | Widened 1.25mi of Perris Blvd. Reduced congestion. Added std bike, bus, ped and ramps. Enhanced safety. Safer for students |
| 7471 | 8 | SBD | I-15 / Duncan Canyon Interchange (3,4) | Project not closed out yet. | Project not closed out yet. |
| 7473 | 8 | SBD | Bear Valley and Deep Creek Roads | Enhance traffic safety. Install signal Raise from LOS F to LOS A | New signal enhanced safety and reduced liability. Went from LOS F to LOS A. |
| 7479 | 8 | SBD | Foothill Blvd (Route 66) | Accommodate existing and projected car and continuous ped traffic safely. Provide access for businesses. | Add car and bike traffic. Provided access for developments. Continuous ped walkways. |
| 7481 | 8 | SBD | Ranchero Road Grade Sep | Separation is to improve traffic circulation, decrease response times, reduce commuter travel time. | Decreased emergency response times by 4.5 minutes and up to 7 miles. Also saved school district \$1M in gas costs annually. |
| 7520 | 8 | SBD | SR-210/Greenspot Rd Improvements (4,5) | Project not closed out yet. | Project not closed out yet. |
| 7629 | 8 | | Kiowa Rd Widening Ph II | Improve safety for cars, bikes. Improve efficiency of road network. Improve bike safety w/ CL2 bike lane, | Same as PPR. Improves safety for cars, bikes. Improves quality and efficiency of roadway. Add bike lane. |
| 7630 | 8 | | Signal Interconnect | Reduce pollution from emissions, improve air quality. Increase in safety. | Provided communications backbone to interconnect signals. Improved traffic flow. Increased capacity. |
| 7631 | 8 | SBD | 5th St Corridor Improvements | Project not closed out yet. | Project not closed out yet. |
| 7632 | 8 | SBD | Greenspot Rd Bridge at Santa Ana River | Project not closed out yet. | Project not closed out yet. |

| | | | | Benefits of Completed Competitive Projects | 6 |
|--------------|----------|--------|--------------------------------------|---|---|
| SLPP PROJECT | DISTRICT | COUNTY | PROJECT | PROJECT BENEFIT on PPR | PROJECT BENEFIT on FDR |
| 7633 | 8 | SBD | Monte Vista Ave Widening | Widening will provide adtl travel options for I60 &I10. Reduce traffic and time delays. | Reduce traffic and time delays. |
| 7634 | 8 | SBD | Redlands Blvd / Alabama St Int | Widen and realign Redlands Blvd/ Alabama St. intersection. | Alleviated offset on Alabama St. Widened Redlands Blvd. LOS went from F to C. |
| 7635 | 8 | SBD | I-15 / Baseline Road IC | Project not closed out yet. | Project not closed out yet. |
| 7690 | 8 | SBD | Baseline Greenspot Rd Traf Safety | Project not closed out yet. | Project not closed out yet. |
| 7404 | 10 | AMA | Mission Blvd Gap | Relieve congestion, Improve air quality, Completes larger project, Reduces Daily VMT by 800, infill project | Travel time savings, increase in throughput, lane miles added, reduced emissions. Also provides alternate route for hospital |
| 7465 | 10 | AMA | SR 104 / Prospect Drive Relocation | Eliminate 2 T-intersections. Safety for peds, bikes and NEV's crossing SR104. Access to Transit Center. | Realigned 700' of Prospect Dr to SR 104. Eliminated T intersections. Eliminated gap for bikes, peds |
| 7410 | 10 | MER | Parsons Ave | Upgrade street to necessary capacity. Increase safety for peds. | Safer for peds. Increased from 2 to 4 lanes. Lighted crosswalk. |
| 7419 | 10 | MER | 59/ Cooper Ave Sig | | Same as PPR. Project well received by public. Police, fire and public spend less time waiting at intersection. Improved traffic |
| 7428 | 10 | MER | Yosemite Ave Reconstruction | | Increased system reliability, reduced driving times, reduced emissions, increase in traffic safety |
| 7482 | 10 | MER | Parson's Avenue Ada Givens Gap | | Removed street barrier. Increased safety, school and general circulation. Increased air quality. |
| 7403 | 11 | SD | S. Santa Fe Ave | roadway. Improve air quality. | Enhanced safety, increased capacity, reduced travel delays, added 1.78 miles of roadway. |
| 7476 | 12 | ORA | Tustin Ave and La Palma Ave Widening | Improve am & pm LOS from F to D. 25 year useful life. Travel time savings of 35-40% am & 12-34%pm. | Increasing roadway capacity, provide new street surface, increase pavement life by 20yrs. |
| 7579 | 12 | ORA | Katella Ave Widening | Improve am & pm LOS from F to A. 25 yr useful life. Relieve congestion, enhance aesthetics, provide infrastructure improvement. | Increased pavement life of 20 years and increased roadway capacity. |

SLPP Closeout Corrective Actions – Competitive Projects

Project 189: I-15 Duncan Canyon Interchange

Agency did not report status update for the quarter ending March 31, 2018.

Project 192: I-680 Auxiliary Lane Project

Agency did not report status update for the quarter ending March 31, 2018.

SLPP Corrective Actions – Competitive Projects

There are no SLPP Competitive project corrective actions this quarter.

SLPP Updates – Competitive Projects

There are no SLPP Competitive project updates this quarter.



FY 2017-18 Third Quarter Report Traffic Light Synchronization Program

Quarterly Report to the California Transportation Commission



TRAFFIC LIGHT SYNCHRONIZATION PROGRAM PROGRESS REPORT

BACKGROUND

The Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006 (Proposition 1B) was passed by California voters on November 7, 2006 and created the Traffic Light Synchronization Program (TLSP). Proposition 1B provides \$250 million, upon appropriation by the Legislature, for TLSP projects approved by the California Transportation Commission (CTC). The California Department of Transportation is required to provide quarterly reports to the CTC on the status of progress by the local agencies on completing TLSP work funded by the Proposition 1B bond funds.

The guidelines for the TLSP were adopted on February 13, 2008. The CTC has approved 22 TLSP projects totaling \$147,000,000 for the City of Los Angeles, and 59 additional TLSP projects totaling \$96,845,933 for agencies other than the City of Los Angeles.

Program Summary

TLSP Third Quarter Progress Report for fiscal year 2017-2018.

The CTC has allocated a total of \$243,845,933 to 81 TLSP projects. The City of Los Angeles has received allocations for 22 projects, totaling \$147,000,000, while agencies other than the City of Los Angeles have received allocations for 59 projects, totaling \$96,845,933. Of the 81 TLSP projects receiving an allocation, 76 have completed construction. The City of Los Angeles has completed construction on 19 projects with a total allocation of \$121,692,500, while agencies other than the City of Los Angeles have completed construction on 58 projects with a total allocation of \$75,606,017.

The TLSP program has been fully allocated.

Project savings to date - \$1,542,068 (non-Los Angeles)

Project Status – City of Los Angeles (Active Projects)

| DIST. | CO. | AGENCY | PROJ. ID | PROJECT NAME | TLSP PROG. COST | TOTAL CONST. COST | CURRENT TLSP EXPENDITURE | ALLOCATION DATE | BEGIN CONST. DATE | END CONST. DATE | CONST. PERCENT COMPLETE | SCOPE | BUDGET | SCHEDULE | CLOSEOUT REPORT | COMMENTS |
|-------|-----|-------------|----------|----------------------------------|--------------------|----------------------|--------------------------------|--------------------|----------------------|--------------------|-------------------------------|-------|--------|----------|--------------------|---------------------|
| 7 | LA | Los Angeles | 6760 | ATCS - Central Business District | \$748,000 | \$9,215,000 | \$0 | Oct -16 | May-17 | Jun-18 | 60 | ٠ | • | | | See pg 9 |
| 7 | LA | Los Angeles | 6761 | ATCS - Central City East | \$0 | \$4,885,000 | \$0 | Oct -16 | Aug-16 | Aug-19 | 90 | ٠ | • | ٠ | | 100% Local Funds |
| 7 | LA | Los Angeles | 6763 | ATCS - Los Angeles | \$11,528,500 | \$15,344,800 | \$3,254,755 | Oct-16 | Aug-17 | Dec-18 | 70 | • | • | | | See pg 9 |

| Los Angeles Prog Total | \$12,276,500 | \$29,444,800 | \$3,254,755 |
|---------------------------|--------------|--------------|-------------|
|---------------------------|--------------|--------------|-------------|

Project Status – Other Agencies (Active Projects)

| DIST. | CO. | AGENCY | PROJ. ID | PROJECT NAME | TLSP PROG. COST | TOTAL CONST. COST | CURRENT TLSP EXPENDITURE | ALLOCATION DATE | BEGIN CONST. DATE | END CONST. DATE | CONST. PERCENT COMPLETE | SCOPE | BUDGET | SCHEDULE | CLOSEOUT REPORT | COMMENTS |
|-------|-----|---------------|----------|--------------------|--------------------|----------------------|--------------------------------|--------------------|----------------------|--------------------|-------------------------------|-------|--------|----------|--------------------|----------|
| 4 | Ala | Alameda CMA** | 6744 | San Pablo Corridor | \$18,718,405 | \$25,618,405 | \$18,357,177 | Jan-11 | Apr-11 | Dec-19 | 97 | • | • | | | See pg 9 |

| Agencies other than | | | |
|---------------------|--------------|--------------|--------------|
| City of Los Angeles | \$18,718,405 | \$25,618,405 | \$18,357,177 |
| Prog Total | | | |

* *Note: Projects for the Orange County Transportation Authority (OCTA), the City of San Jose, the City/County Association of Governments of San Mateo County (San Mateo C/CAG), and Alameda County Congestion Management Agency (CMA) fall under several categories, as the projects have been phased or segmented.

• Project is on time, on budget, or within scope.

Issue has been identified.

Project Status – City of Los Angeles (Completed Projects)

| DIST. | CO. | AGENCY | PROJ. ID | PROJECT NAME | TLSP PROG. COST | TOTAL CONST. COST | CURRENT TLSP EXPENDITURE | ALLOCATION DATE | BEGIN CONST. DATE | END CONST. DATE | SCOPE | BUDGET | SCHEDULE | CLOSEOUT REPORT | COMMENTS |
|-------|-----|-------------|----------|--|--------------------|----------------------|--------------------------------|--------------------|----------------------|--------------------|-------|--------|----------|--------------------|----------|
| 7 | LA | Los Angeles | 6762 | ATCS - Echo Park / Silver Lake | \$3,215,000 | \$3,480,000 | \$3,215,000 | Dec-08 | Jul-09 | Aug-12 | ٠ | • | • | ٠ | |
| 7 | LA | Los Angeles | 6764 | ATCS - Santa Monica Fwy Corridor Phase 1 | \$6,515,500 | \$7,507,800 | \$4,155,329 | Jun-12 | Aug-12 | Sep-15 | ٠ | • | • | • | |
| 7 | LA | Los Angeles | 6765 | ATCS - Santa Monica Fwy Corridor Phase 2 | \$6,515,500 | \$7,507,800 | \$421,044 | Dec-13 | Jan-14 | Jan-15 | ٠ | • | • | • | |
| 7 | LA | Los Angeles | 6766 | ATCS - West Adams | \$4,250,800 | \$4,870,120 | \$2,191,093 | Jun-14 | May-15 | May-18 | • | • | • | | See pg 9 |
| 7 | LA | Los Angeles | 6826 | ATCS - Echo Park / Silver Lake Phase 2 | \$4,076,500 | \$3,186,471 | \$3,028,059 | Mar-15 | Nov -15 | Dec-18 | • | • | ٠ | × | See pg 9 |
| 7 | LA | Los Angeles | 6768 | ATCS - Wilshire East | \$4,877,900 | \$4,784,736 | \$4,349,179 | Feb-14 | Jan-15 | Feb-18 | • | ٠ | • | X | See pg 9 |
| 7 | LA | Los Angeles | 6767 | ATCS - Westwood / West Los Angeles | \$3,484,200 | \$4,009,200 | \$2,628,800 | Jun-12 | Jan-12 | Mar-16 | • | • | • | • | |
| 7 | LA | Los Angeles | 6769 | ATSAC - Canoga Park | \$10,316,400 | \$11,031,100 | \$9,051,395 | Jan-11 | Jul-11 | Apr-14 | ٠ | • | ٠ | • | |
| 7 | LA | Los Angeles | 6770 | ATSAC - Canoga Park Phase 2 | \$9,228,900 | \$9,943,600 | \$8,899,031 | Jan-11 | Jun-11 | Jul-14 | • | • | • | • | |
| 7 | LA | Los Angeles | 6771 | ATSAC – Foothill | \$8,802,900 | \$9,425,400 | \$8,615,317 | Oct-11 | Jul-11 | Jul-14 | • | • | • | • | |
| 7 | LA | Los Angeles | 6772 | ATSAC - Harbor - Gateway 2 | \$7,899,000 | \$8,891,000 | \$7,899,000 | Apr-10 | Mar-11 | Apr-14 | • | • | • | • | |
| 7 | LA | Los Angeles | 6773 | ATSAC - Pacific Palisades / Canyons | \$6,922,200 | \$7,548,300 | \$6,922,156 | Jan-11 | Jul-11 | Jul-14 | ٠ | • | • | • | |
| 7 | LA | Los Angeles | 6774 | ATSAC - Platt Ranch | \$4,358,600 | \$4,905,000 | \$4,358,000 | May-09 | Dec-09 | Jan-13 | • | • | • | • | |
| 7 | LA | Los Angeles | 6775 | ATSAC - Reseda | \$8,506,300 | \$9,333,000 | \$8,506,300 | Oct-08 | Jan-09 | Feb-12 | • | • | • | • | |
| 7 | LA | Los Angeles | 6776 | ATSAC - Reseda Phase 2 | \$7,221,000 | \$7,898,000 | \$7,220,700 | Jan-10 | Jul-10 | Aug-13 | • | • | • | ٠ | |
| 7 | LA | Los Angeles | 6777 | ATSAC - San Pedro | \$8,911,000 | \$9,802,000 | \$8,911,000 | May-09 | Sep-09 | Oct-12 | ٠ | • | • | • | |
| 7 | LA | Los Angeles | 6778 | ATSAC - Wilmington | \$11,073,000 | \$12,319,700 | \$10,411,479 | Jan-11 | Jul-11 | Apr-14 | • | • | • | • | |
| 7 | LA | Los Angeles | 6779 | ATSAC - Coliseum / Florence | \$8,107,000 | \$9,007,500 | \$6,611,901 | Oct-11 | Jul-11 | Sep-14 | ٠ | • | • | • | See pg 9 |
| 7 | LA | Los Angeles | 6780 | ATSAC - Coliseum / Florence Phase 2 | \$10,441,800 | \$11,342,300 | \$8,702,743 | Oct-11 | Jul-11 | Jun-14 | • | • | • | | See pg 9 |

| Los Angeles Prog Total | \$134,723,500 | \$146,793,027 | \$116,097,526 |
|---------------------------|---------------|---------------|---------------|
|---------------------------|---------------|---------------|---------------|

**Note: Projects for the Orange County Transportation Authority (OCTA), the City of San Jose, the City/County Association of Governments of San Mateo County (San Mateo C/CAG), and Alameda County Congestion Management Agency (CMA) fall under several categories, as the projects have been phased or segmented.

• Project is on time, on budget, or within scope.

Issue has been identified.

☑ Closeout report is being reviewed.

Project Status – Other Agencies (Completed Projects)

| DIST. | CO. | AGENCY | PROJ. ID | PROJECT NAME | TLSP PROG. COST | TOTAL CONST. COST | CURRENT TLSP EXPENDITURE | ALLOCATION DATE | BEGIN CONST. DATE | END CONST. DATE | SCOPE | BUDGET | SCHEDULE | CLOSEOUT REPORT | COMMENTS |
|-------|------------|---------------------------|--------------|---|--------------------------|--------------------------|--------------------------------|--------------------|----------------------|--------------------|-------|--------|----------|--------------------|----------|
| 3 | Pla | Roseville | 6794 | East ITS Coordination | \$912,414 | \$1,013,456 | \$912,414 | Sep-08 | Jun-09 | Dec-09 | • | • | • | • | |
| 3 | Sac | Citrus Heights | 6745 | TLSP Phase II Greenback Lane | \$180,000 | \$238,000 | \$180,000 | Sep-08 | Jul-08 | Nov-08 | ٠ | ٠ | ٠ | ٠ | |
| 3 | Sac | Citrus Heights | 6746 | TLSP Phase III Antelope Road | \$102,000 | \$124,000 | \$102,000 | Apr-10 | Sep-10 | Apr-11 | ٠ | • | ٠ | • | |
| 3 | Sac | Rancho Cordova | 6792 | Folsom Boulevard | \$180,000 | \$460,000 | \$180,000 | May-09 | Sep-09 | Dec-09 | ٠ | ٠ | • | • | |
| 3 | Sac | Sacramento | 6795 | TLSP | \$2,862,000 | \$4,072,000 | \$2,862,000 | Jan-10 | Jun-10 | May-11 | ٠ | ٠ | ٠ | • | |
| 3 | Sac | Sacramento County | 6796 | Florin Road | \$401,000 | \$552,000 | \$401,000 | Dec-08 | Jun-09 | Apr-10 | • | • | ٠ | • | |
| 3 | Sac | Sacramento County | 6797 | Madison Avenue | \$142,000 | \$652,000 | \$142,000 | Aug-08 | Sep-08 | Feb-09 | • | • | • | • | |
| 4 | SF | SFMTA | 6800 | Franklin, Gough & Polk Streets | \$5,110,000 | \$12,020,000 | \$5,110,000 | Oct-08 | Jan-10 | Dec-13 | ٠ | ٠ | ٠ | • | |
| 4 | Ala | Alameda County | 6743 | Redwood Road | \$124,000 | \$159,000 | \$120,542 | May-09 | Mar-10 | Sep-10 | ٠ | • | ٠ | • | |
| 4 | Ala | San Leandro | 6802 | ATMS Expansion | \$350,000 | \$558,000 | \$350,000 | Oct-08 | Jul-09 | Jun-11 | ٠ | ٠ | ٠ | • | |
| 4 | CC | San Ramon | 6806 | Bollinger Canyon | \$475,000 | \$739,000 | \$474,398 | Jan10 | Sep-09 | Mar-10 | ٠ | • | • | • | |
| 4 | CC | San Ramon | 6807 | Crow Canyon | \$310,000 | \$435,000 | \$310,000 | Jan-10 | Sep-09 | Mar-10 | ٠ | • | • | ٠ | |
| 4 | CC | Walnut Creek | 6824 | Ygnacio Valley Road Corridor | \$1,489,000 | \$2,139,000 | \$1,460,594 | Dec-08 | Jun-09 | Nov-10 | ٠ | ٠ | ٠ | • | |
| 4 | Mrn | Marin County | 6781 | Sir Francis Drake Boulevard | \$208,000 | \$260,000 | \$199,639 | Sep-08 | May-09 | Dec-09 | • | • | • | • | |
| 4 | SCI | San Jose** Santa Clara | 6801 | TLSP | \$15,000,000 | \$20,000,000 | \$15,000,000 | Jan-10 | Jan-09 | Jun-13 | • | • | • | • | |
| 4 | SCI | County | 6814 | County Expressway TDCS for TLSP | \$900,000 | \$1,030,000 | \$900,000 | May-10 | Oct-10 | Nov-11 | • | ٠ | • | • | |
| 4 | Son | Santa Rosa | 6816 | Steele Lane / Guerneville | \$1,100,000 | \$1,600,000 | \$1,099,647 | Aug-08 | Aug-08 | Sep-09 | • | • | • | • | |
| 5 | SCr | Watsonville | 6825 | Signal Corridor Upgrade | \$120,000 | \$180,000 | \$96,973 | Apr-10 | Jun-10 | Apr-13 | • | • | • | • | |
| 6 | Fre | Fresno | 6751 | Clovis Avenue | \$2,100,000 | \$3,270,733 | \$1,958,569 | Apr-10 | Feb-11 | Oct-11 | ٠ | ٠ | • | ٠ | |
| 6 | Fre | Fresno | 6752 | Shaw Avenue | \$2,100,000 | \$3,165,800 | \$1,686,289 | Oct-11 | Sep-12 | Jun-13 | ٠ | ٠ | • | ٠ | |
| 6 | Kin | Hanford | 6757 | 12th Avenue | \$76,126 | \$173,408 | \$70,430 | Sep-08 | Dec-09 | Feb-10 | • | • | ٠ | • | |
| 7 | LA | Culver City | 6749 | Citywide TLSP | \$199,224 | \$249,030 | \$199,224 | Jan-10 | Apr-10 | May-11 | ٠ | • | ٠ | ٠ | |
| 7 | LA | Glendale | 6754 | Brand Boulevard | \$850,000 | \$952,333 | \$747,772 | Jan-12 | Jul-12 | Mar-13 | • | • | • | • | |
| 7 | LA | Glendale | 6755 | Colorado Street / San Fernando Road | \$613,000 | \$885,982 | \$452,244 | Jan-12 | Jul-12 | Mar-13 | • | • | • | • | |
| 7 | LA | Glendale | 6756 | Glendale Avenue / Verdugo Road | \$1,798,000 | \$1,642,199 | \$1,291,918 | Jan-12 | Jul-12 | Mar-13 | • | • | • | ٠ | |
| 7 | LA | Pasadena | 6785 | Del Mar Boulevard | \$138,000 | \$172,000 | \$138,000 | Jan-12 | Apr-12 | Aug-14 | ٠ | ٠ | ٠ | | See pg 9 |
| 7 | LA | Pasadena | 6787 | Hill Avenue | \$66,000 | \$83,000 | 66,000 | Jan-12 | Apr-12 | Aug-14 | ٠ | • | • | | See pg 9 |
| 7 | LA | Pasadena | 6789 | Orange Grove Boulevard | \$188,000 | \$235,000 | \$188,000 | Jan-12 | Apr-12 | Aug-14 | ٠ | ٠ | • | | See pg 9 |
| 7 | LA | Pasadena | 6784 | California Boulevard | \$68,000 | \$76,000 | \$51,909 | Jan-12 | Apr-12 | Mar-16 | ٠ | • | ٠ | | See pg 9 |
| 7 | LA | Pasadena | 6788 | Los Robles Avenue | \$107,000 | \$134,000 | \$100,000 | Jan-12 | Apr-12 | Mar-16 | ٠ | ٠ | ٠ | | See pg 9 |
| 7 | LA | Pasadena | 6791 | Sierra Madre Boulevard | \$110,000 | \$138,000 | \$104,000 | Jan-12 | Apr-12 | Mar-16 | ٠ | ٠ | • | | See pg 9 |
| 7 | LA | Compton | 6747 | Rosecrans Avenue | \$682,734 | \$944,176 | \$611,361 | Apr-10 | Feb-11 | Jun-16 | • | • | • | | See pg 9 |
| 7 | LA | Inglewood | 6758 | La Brea Avenue | \$426,000 | \$606,000 | \$388,228 | Aug-13 | Aug-13 | Jan-14 | ٠ | • | • | • | |
| 7 | LA | Santa Clarita | 6815 | Advanced System Detection Expansion | \$345,079 | \$414,111 | \$345,079 | Dec-08 | Oct-09 | Jan-10 | • | • | • | • | |
| 8 | Riv Riv | Murrieta Corona | 6782 6748 | Murrieta Hot Springs Road TLSP ATMS Phase II | \$335,387 \$4,488,000 | \$470,125 \$5,511,000 | \$335,387 \$4,487,493 | Oct-08 Oct-08 | Aug-09 Jun-09 | Dec-10 Sep-11 | • | • | • | • | |
| 8 | Riv | Temecula | 6819 | Citywide Traffic Signal Synchronization | \$4,488,000 \$515,000 | \$5,511,000 | \$4,487,493 \$515,000 | Apr-10 | Sep-10 | Mar-11 | | • | • | • | |
| 8 | SBd | SANBAG | 6808 | TLSP Tier 3 & 4 | \$1,537,041 | \$6,256,105 | \$1,537,041 | Jan-11 | Dec-10 | Jun-12 | • | • | • | • | |

| DIST. | CO. | AGENCY | PROJ. ID | PROJECT NAME | TLSP PROG. COST | TOTAL CONST. COST | CURRENT TLSP EXPENDITURE | ALLOCATION DATE | BEGIN CONST. DATE | END CONST. DATE | SCOPE | BUDGET | SCHEDULE | CLOSEOUT REPORT | COMMENTS |
|----------|----------|----------------------|--------------|---|------------------------|--|---|--------------------|----------------------|--------------------|-------|--------|----------|--------------------|-----------|
| 8 | SBd | Rancho Cucamonga | 6793 | Foothill Boulevard | \$225,000 | \$712,250 | \$225,000 | Aug-08 | Mar-09 | Dec-09 | • | • | • | • | |
| 10 | SJ | Tracy | 6820 | Grant Line Road | \$162,830 | \$217,107 | \$162,830 | May-09 | Jan-10 | Oct-10 | • | • | • | • | |
| 10 11 | SJ SD | Tracy El Cajon | 6821 6750 | Tracy Boulevard Main Street | \$111,211 \$38,956 | \$148,281 \$38,956 | \$111,211 \$38,956 | May-09 May-09 | Jan-10 Nov-09 | Oct-10 Feb-10 | • | • | | • | |
| 11 | SD | San Diego County | 6798 | Bonita Road, Sweetwater Road, Briarwood Road | \$632,494 | \$1,319,620 | \$632,494 | Aug-08 | Sep-09 | Oct-10 | • | • | ٠ | • | |
| 11 | SD | San Diego County | 6799 | South Mission Road | \$78,000 | \$115,000 | \$78,000 | Aug-08 | Sep-09 | Oct-10 | • | • | • | • | |
| 11 | SD | San Marcos | 6803 | Rancho Santa Fe Road | \$265,024 | \$359,696 | \$263,298 | Aug-08 | Apr-10 | Aug-10 | • | • | • | • | |
| 11 11 | SD SD | San Marcos SANDAG | 6804 6809 | San Marcos Boulevard Smart Corridor At-grade Crossing Traffic Synchronization | \$549,000 \$820,000 | \$686,000 \$1,100,000 | \$539,597 \$820,000 | Aug-08 Oct-08 | Dec-08 Oct-08 | Jun-11 Dec-12 | • | • | • | • | |
| 11 | SD | SANDAG | 6810 | East-West Metro Corridor | \$1,267,000 | \$1,417,000 | \$1,267,000 | Oct-08 | Jun-10 | Jun-11 | ٠ | • | ٠ | • | |
| 11 | SD | SANDAG | 6811 | I-15 Corridor | \$2,162,000 | \$2,412,000 | \$2,153,685 | Oct-08 | Jun-10 | Jun-11 | ٠ | • | ٠ | • | |
| 11 | SD | SANDAG | 6812 | I-805 Corridor | \$273,739 | \$337,908 | \$273,739 | Oct-08 | Oct-08 | Aug-09 | ٠ | • | ٠ | • | |
| 11 | SD | SANDAG | 6813 | Transit Signal Priority | \$951,000 | \$2,947,000 | \$941,775 | Oct-08 | Nov-08 | Nov-12 | • | ٠ | • | • | |
| 11 | SD | Santee | 6817 | Magnolia Avenue | \$93,030 | \$116,288 | \$93,030 | May-09 | Mar-10 | May-10 | • | • | • | • | |
| 11 | SD SD | Santee Vista | 6818 6822 | Mission Gorge Road North Santa Fe Avenue | \$322,483 | \$403,104 | \$322,483 | May-09 | Feb-10 | May-10 | • | • | • | • | |
| 11 11 | SD | Vista | 6822 | South Melrose Drive | \$155,574 \$183,182 | \$210,662 \$230,534 | \$155,574 \$183,182 | Aug-08 Aug-08 | Oct-08 Oct-08 | Jan-09 Jan-09 | | • | | • | |
| 12 | Ora | Garden Grove | 6753 | TMC Upgrade | \$1,859,000 | \$4,758,000 | \$1,859,000 | Oct-08 | Jun-10 | Nov-11 | | | | | |
| 12 | Ora | OCTA** | 6783 | Countywide TLSP | \$4,000,000 | \$8,000,000 | \$3.845.510 | Jan-11 | Jul-10 | Sep-12 | • | • | • | • | |
| 7 | LA | Long Beach | 6759 | Long Beach Area TLSP | ÷ 1,200,000 | <i>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</i> | <i>tz</i> , <i>z</i> i <i>o</i> , <i>o</i> i <i>o</i> | | | | | | | | withdrawn |
| 7 | LA | Pasadena | 6786 | Fair Oaks Avenue | | | | | | | | | | | withdrawn |
| 7 | LA | Pasadena | 6790 | San Gabriel Boulevard | | | | | | | | | | | withdrawn |

| Agencies other than City of Los Angeles Prog Total | \$60,857,528 | \$97,757,864 | \$59,141,515 |
|---|--------------|--------------|--------------|
|---|--------------|--------------|--------------|

* *Note: Projects for the Orange County Transportation Authority (OCTA), the City of San Jose, the City/County Association of Governments of San Mateo County (San Mateo C/CAG), and Alameda County Congestion Management Agency (CMA) fall under several categories, as the projects have been phased or segmented.

• Project is on ime, on budget, or within scope.

Issue has been identified.

⊠ Closeout report is being reviewed.

Project Benefits

The project benefits shown below indicate the amount of travel time saved as a result of each project. The "Baseline" columns represent the anticipated decrease in travel time included in each project's baseline agreement. The "Actual" columns represent the post project's travel time saved. The "Rating" column indicates the project's level of success towards meeting its goal. The ratings are self explanatory with the exeption of projects rated with a "PA" for partial or "P" for Pending. Projects with a partial rating may have met its goal in one direction only for varying reasons such as new construction or some other type of impedimenet. Projects with a pending rating are still processing Final Delivery Reports.

| DIST. | CO. | AGENCY | PROJ. ID | PROJECT NAME | PROJECT BENEFITS Peak Delay Time Savings (Minutes) Baseline | PROJECT BENEFITS Daily Travel Time Savings (Hours) Baseline | PROJECT BENEFITS Peak Delay Time Savings (Minutes) Actual | PROJECT BENEFITS Daily Travel Time Savings (Hours) Actual | RATING E=Exceeded M=Met N=No Change PA=Partial P=Pending |
|-------|-----|-------------|-------------|---|--|--|--|--|---|
| 7 | LA | Los Angeles | 6762 | ATCS - Echo Park / Silver Lake | 49,980 | 833 | 53,229 | 887 | E |
| 7 | LA | Los Angeles | 6826 | ATCS - Echo Park / Silver Lake II | 49,980 | 833 | 53,479 | 891 | E |
| 7 | LA | Los Angeles | 6760 | ATCS - Central Business District | 67,620 | 1,127 | | | Р |
| 7 | LA | Los Angeles | 6764 | ATCS - Santa Monica Fwy Corridor Phase 1 | 54,978 | 916 | 58,276 | 970 | E |
| 7 | LA | Los Angeles | 6763 | ATCS – Los Angeles | 49,072 | 818 | | | Р |
| 7 | LA | Los Angeles | 6765 | ATCS - Santa Monica Fwy Corridor Phase 2 | 54,978 | 916 | 58,276 | 970 | E |
| 7 | LA | Los Angeles | 6767 | ATCS - Westwood / West Los Angeles | 29,400 | 490 | 31,164 | 519 | E |
| 7 | LA | Los Angeles | 6766 | ATCS – West Adams | 35,868 | 598 | | | Р |
| 7 | LA | Los Angeles | 6769 | ATSAC - Canoga Park | 59,904 | 998 | 63,798 | 1,063 | E |
| 7 | LA | Los Angeles | 6770 | ATSAC - Canoga Park Phase 2 | 59,904 | 998 | 67,692 | 1,128 | E |
| 7 | LA | Los Angeles | 6768 | ATCS – Wilshire East | 41,160 | 686 | 44,041 | 734 | E |
| 7 | LA | Los Angeles | 6771 | ATSAC – Foothill | 40,320 | 672 | 45,562 | 759 | E |
| 7 | LA | Los Angeles | 6772 | ATSAC - Harbor - Gateway 2 | 73,728 | 1,229 | 78,520 | 1,309 | E |
| 7 | LA | Los Angeles | 6773 | ATSAC - Pacific Palisades / Canyons | 42,624 | 710 | 45,485 | 758 | E |
| 7 | LA | Los Angeles | 6774 | ATSAC - Platt Ranch | 33,408 | 557 | 35,747 | 596 | М |
| 7 | LA | Los Angeles | 6775 | ATSAC - Reseda | 80,640 | 1,344 | 90,559 | 1,509 | E |
| 7 | LA | Los Angeles | 6776 | ATSAC - Reseda Phase 2 | 64,512 | 1,075 | 75,479 | 1,258 | E |
| 7 | LA | Los Angeles | 6777 | ATSAC - San Pedro | 65,664 | 1,094 | 70,,260 | 1,171 | E |
| 7 | LA | Los Angeles | 6778 | ATSAC - Wilmington | 80,640 | 1,344 | 85,881 | 1,431 | E |

| DIST. | co. | AGENCY | PROJ. ID | PROJECT NAME | PROJECT BENEFITS Peak Delay Time Savings (Minutes) Baseline | PROJECT BENEFITS Daily Travel Time Savings (Hours) Baseline | PROJECT BENEFITS Peak Delay Time Savings (Minutes) Actual | PROJECT BENEFITS Daily Travel Time Savings (Hours) Actual | RATING E=Exceeded M=Met N=No Change PA=Partial P=Pending |
|-------|-----------|------------------------------------|--------------|--|--|--|--|--|---|
| 7 | LA | Los Angeles | 6779 | ATSAC - Coliseum / Florence | 77,184 | 1,286 | 82,201 | 1,370 | E |
| 7 | LA | Los Angeles | 6780 | ATSAC - Coliseum / Florence Phase 2 | 77,184 | 1,286 | 82,607 | 1,377 | E |
| 3 | Pla | Roseville | 6794 | East ITS Coordination | 4,214 | 70 | 5,227 | 87 | E |
| 3 | Sac | Citrus Heights | 6745 | TLSP Phase II Greenback Lane | 3,912 | 65 | 4,993 | 83 | E |
| 3 | Sac | Citrus Heights | 6746 | TLSP Phase III Antelope Road | 1,600 | 27 | 1,872 | 31 | E |
| 3 | Sac | Rancho Cordova | 6792 | Folsom Boulevard | 4,650 | 78 | 4.627 | 77 | PA |
| 3 | Sac | Sacramento | 6795 | TLSP | 20,327 | 339 | 23,244 | 387 | E |
| 3 | Sac | Sacramento County | 6796 | Florin Road | 18,586 | 310 | 22,489 | 375 | E |
| 3 | Sac | Sacramento County | 6797 | Madison Avenue | 13,010 | 217 | 16,262 | 271 | E |
| 4 | SF | SFMTA | 6800 | Franklin, Gough & Polk Streets | 25,901 | 432 | 25,901 | 432 | N |
| 4 | Ala | Alameda County | 6743 | Redwood Road | 0 | 0 | 1.0 | .01 | E |
| 4 | Ala | San Leandro | 6802 | ATMS Expansion | 11,177 | 1,962 | 12,358 | 2,060 | E |
| 4 | Ala | ACCMA | | San Pablo Corridor | 30,940 | 516 | 516 | 9 | Ν |
| 4 | СС | San Ramon | 6806 | Bollinger Canyon | 4,620 | 77 | 6,237 | 104 | E |
| 4 | сс | San Ramon | 6807 | Crow Canyon | 6,510 | 109 | 9,309 | 156 | E |
| 4 | сс | Walnut Creek | 6824 | Ygnacio Valley Road Corridor | 15,552 | 259 | 17,107 | 285 | E |
| 4 | Mrn | Marin County | 6781 | Sir Francis Drake Boulevard | 3,390 | 57 | 4,068 | 68 | E |
| 4 | SCI | San Jose** | 6801 | TLSP | 11,056 | 184 | 22,112 | 368 | E |
| 4 | SCI | Santa Clara County | 6814 | County Expressway TDCS for TLSP | 103,382 | 1,723 | 110,802 | 1,844 | E |
| 4 | Son SM | Santa Rosa San Mateo C/CAG** | 6816 6805 | Steele Lane / Guerneville SMART Corridor Projects | 53,318 | 196 889 | 14,723 | 245 | E P |
| 5 | SCr | Watsonville | 6825 | Signal Corridor Upgrade | 2,595 | 43 | 3,306 | 55 | E |
| 6 | Fre | Fresno | 6751 | Clovis Avenue | 33,448 | 557 | 42,713 | 712 | E |
| 6 | Fre | Fresno | 6752 | Shaw Avenue | 77,215 | 1,287 | 87,760 | 1,441 | E |
| 6 | Kin | Hanford | 6757 | 12th Avenue | 2,760 | 46 | 3,588 | 60 | E |
| 7 | LA | Culver City | 6749 | Citywide TLSP | 25,604 | 3,928 | 34,821 | 5,343 | E |
| 7 | LA | Glendale | 6754 | Brand Boulevard Colorado Street/ San | 7,207 | 120 | 8,403 | 140 | E |
| 7 | LA | Glendale | 6755 | Fernando Road Glendale Avenue/Verdugo | 18,744 | 312 | 25,904 | 431 | E |
| 7 | LA | Glendale | 6756 | Road | 8,778 | 146 | 10,665 | 177 | E |
| 7 | LA | Pasadena | 6785 | Del Mar Boulevard | 3,658 | 61 | 4,060 | 68 | E |

| 7 LA Pasadena 6787 Hill Avenue 1,497 25 1,662 28 7 LA Pasadena 6789 Corange Grove Boulevard 1,127 19 1,251 21 7 LA Pasadena 6784 Calfornia Boulevard 1,127 19 1,251 21 7 LA Pasadena 6788 Los Robles Avenue 1,322 22 1,467 24 7 LA Pasadena 6791 Sierra Madre Boulevard 1,322 22 1,465 24 7 LA Pasadena 6791 Sierra Madre Boulevard 1,320 22 1,465 24 7 LA Inglewood 6758 La Brea Avenue 5,400 90 5,400 90 8 Atvanced System - | S RATING E=Exceeded M=Met N=No Change PA=Partial P=Pending E |
|---|--|
| 7 LA Pasadena 6784 California Boulevard 1.127 19 1.251 21 7 LA Pasadena 6784 Los Robles Avenue 1.322 22 1,467 24 7 LA Pasadena 6781 Siera Madre Boulevard 1.320 22 1,467 24 7 LA Pasadena 6784 Los Robles Avenue 1.320 22 1,465 24 7 LA Pasadena 6784 La Brea Avenue 5,400 90 5,400 90 7 LA Compton 6747 Rosecrans Avenue 5,400 90 5,400 90 7 LA Long Beach Area TLSP 361,139 6,019 361,139 6,019 8 Riv Murrieta 6782 Road 6,519 109 7,758 129 8 Riv Corona 6748 TLSP ATMS Phase II 40,316 672 58,055 968 8 | <u> </u> |
| 7 LA Pasadena Fair Oaks 2,379 40 2,641 44 7 LA Pasadena 6788 Los Robles Avenue 1,320 22 1,467 24 7 LA Pasadena 6781 Sierra Madre Boulevard 1,320 22 1,465 24 7 LA Pasadena San Gabriel 440 7 488 8 7 LA Compton 6747 Rosecrans Avenue 16,605 277 | <u>E</u> |
| 7 LA Pasadena 6788 Los Robles Avenue 1.322 22 1.467 24 7 LA Pasadena 6791 Siera Madre Boulevard 1,320 22 1,465 24 7 LA Pasadena San Gabriel 440 7 448 8 7 LA Compton 6747 Rosecrans Avenue 16,605 277 - - 1A Long beach La Brea Avenue 5,400 90 5,400 90 - | <u>E</u> |
| 7 LA Pasadena 6791 Siar Gabriel 1320 22 1.455 24 7 LA Pasadena San Gabriel 440 7 488 8 7 LA Compton 6747 Rosecrans Avenue 16.605 277 | <u>E</u> |
| 7 LA Pasadena San Gabriel 440 7 488 8 7 LA Compton 6747 Rosecrans Avenue 16,605 277 | E |
| 7 LA Compton 6747 Reserrans Avenue 16,605 277 7 LA Inglewood 6758 La Brea Avenue 5,400 90 5,400 90 7 LA Clarita 6875 La Brea Avenue 5,400 90 5,400 90 7 LA Clarita 6815 Detection Expansion 29,149 486 35,416 590 7 LA Long Beach Long Beach Area TLSP 361,139 6,019 361,139 6,019 8 Riv Corona 6748 TLSP ATMS Phase II 40,316 672 58,055 968 8 Riv Temecula 6819 Synchronization 37,725 629 43,006 717 8 SBd SANBAG 6800 TLSP Tier 3 & 4 121,742 2,029 140,003 2,333 8 SBd Cacamong a 6793 Foothill Boulevard 18,240 304 23,712 395 10 SJ <td><u>E</u></td> | <u>E</u> |
| 7 LA Inglewood 6758 La Brea Avenue 5,400 90 5,400 90 7 LA Clarita 6815 Detection Expansion 29,149 486 35,416 590 7 LA Long Beach Long Beach Area TLSP 361,139 6,019 361,139 6,019 8 Riv Murrieta 6782 Road 6,519 109 7,758 129 8 Riv Corona 6748 TLSP ATMS Phase II 40,316 672 58,055 968 8 Riv Temecula 6819 Synchronization 37,725 629 43,006 717 8 SBd SANBAG 6808 TLSP Tier 3 & 4 121,742 2,029 140,003 2,333 8 SBd Cucamonga 6793 Foothill Boulevard 18,240 304 23,712 395 10 SJ Tracy 6820 Grant Line Road 5,460 91 6,224 104 <td>P</td> | P |
| Santa Advanced System 29,149 486 35,416 590 7 LA Long Beach Long Beach Area TLSP 361,139 6,019 361,139 6,019 8 Riv Murrieta 672 Road 6,519 109 7,758 129 8 Riv Corona 6748 TLSP ATMS Phase II 40,316 672 58,055 968 8 Riv Corona 6748 TLSP ATMS Phase II 40,316 672 58,055 968 8 Riv Temecula 6819 Synchronization 37,725 629 43,006 717 8 SBd SANBAG 6808 TLSP Tier 3 & 4 121,742 2,029 140,003 2,333 8 SBd Cucamonga 6793 Foothill Boulevard 18,240 304 23,712 395 10 SJ Tracy 6820 Grant Line Road 2,730 46 3,140 52 11 SD <td< td=""><td>n n</td></td<> | n n |
| 8 Riv Murrieta 6782 Road 6,519 109 7,758 129 8 Riv Corona 6748 TLSP ATMS Phase II 40,316 672 58,055 968 8 Riv Temecula 6819 Synchronization 37,725 629 43,006 717 8 SBd SANBAG 6808 TLSP Tier 3 & 4 121,742 2,029 140,003 2,333 8 SBd Cucamonga 6793 Foothill Boulevard 18,240 304 23,712 395 10 SJ Tracy 6820 Grant Line Road 5,460 91 6,224 104 10 SJ Tracy 6821 Tracy Boulevard 2,730 46 3,140 52 11 SD El Cajon 6750 Main Street 2,185 36 2,480 41 11 SD County 6798 Road, Briarwood Road 6,422 107 7,706 128 <td>E N</td> | E N |
| 8 Riv Temecula 6819 Synchronization 37,725 629 43,006 717 8 SBd SANBAG 6808 TLSP Tier 3 & 4 121,742 2,029 140,003 2,333 8 SBd Cucamonga 6793 Foothill Boulevard 18,240 304 23,712 395 10 SJ Tracy 6820 Grant Line Road 5,460 91 6,224 104 10 SJ Tracy 6821 Tracy Boulevard 2,730 46 3,140 52 11 SD El Cajon 6750 Main Street 2,185 36 2,480 41 San Diego Bonita Road, Sweetwater 5,462 107 7,706 128 11 SD County 6799 Road, Briarwood Road 6,422 107 7,706 128 11 SD San Marcos 6803 Rancho Santa Fe Road 5,250 88 7,600 110 11 | E |
| 8 Riv Temecula 6819 Synchronization 37,725 629 43,006 717 8 SBd SANBAG 6808 TLSP Tier 3 & 4 121,742 2,029 140,003 2,333 8 SBd Cucamonga 6793 Foothill Boulevard 18,240 304 23,712 395 10 SJ Tracy 6820 Grant Line Road 5,460 91 6,224 104 10 SJ Tracy 6821 Tracy Boulevard 2,730 46 3,140 52 11 SD El Cajon 6750 Main Street 2,185 36 2,480 41 11 SD County 6798 Road, Briarwood Road 6,422 107 7,706 128 11 SD County 6799 South Mission Road 1,075 18 1,312 22 11 SD San Marcos 6803 Rancho Santa Fe Road 5,250 88 7,600 110< | E |
| 8 SBd Cucamonga 6793 Foothill Boulevard 18,240 304 23,712 395 10 SJ Tracy 6820 Grant Line Road 5,460 91 6,224 104 10 SJ Tracy 6821 Tracy Boulevard 2,730 46 3,140 52 11 SD El Cajon 6750 Main Street 2,185 36 2,480 41 San Diego Bonita Road, Sweetwater Bonita Road, Sweetwater 7,706 128 11 SD County 6799 Road, Briarwood Road 6,422 107 7,706 128 11 SD County 6799 South Mission Road 1,075 18 1,312 22 11 SD San Marcos 6803 Rancho Santa Fe Road 5,250 88 7,600 110 11 SD San Marcos 6804 Smart Corridor 17,893 298 25,498 425 11 SD <td>EE</td> | EE |
| 10 SJ Tracy 6821 Tracy Boulevard 2,730 46 3,140 52 11 SD El Cajon 6750 Main Street 2,185 36 2,480 41 San Diego Bonita Road, Sweetwater 2,185 36 2,480 41 11 SD County 6798 Bonita Road, Sweetwater 6,422 107 7,706 128 11 SD County 6799 South Mission Road 1,075 18 1,312 22 11 SD San Marcos 6803 Rancho Santa Fe Road 5,250 88 7,600 110 11 SD San Marcos 6804 Smart Corridor 17,893 298 25,498 425 11 SD SANDAG 6809 Synchronization 11,086 185 12,860 214 | E |
| 10 SJ Tracy 6821 Tracy Boulevard 2,730 46 3,140 52 11 SD El Cajon 6750 Main Street 2,185 36 2,480 41 San Diego Bonita Road, Sweetwater 2,185 36 2,480 41 11 SD County 6798 Bonita Road, Sweetwater 6,422 107 7,706 128 11 SD County 6799 South Mission Road 1,075 18 1,312 22 11 SD San Marcos 6803 Rancho Santa Fe Road 5,250 88 7,600 110 11 SD San Marcos 6804 Smart Corridor 17,893 298 25,498 425 11 SD San Marcos 6804 Smart Corridor 17,893 298 25,498 425 11 SD SANDAG 6809 Synchronization 11,086 185 12,860 214 | E |
| 11 SD El Cajon 6750 Main Street 2,185 36 2,480 41 11 SD San Diego Bonita Road, Sweetwater 6,422 107 7,706 128 11 SD County 6798 Road, Briarwood Road 6,422 107 7,706 128 11 SD County 6799 South Mission Road 1,075 18 1,312 22 11 SD San Marcos 6803 Rancho Santa Fe Road 5,250 88 7,600 110 11 SD San Marcos 6804 Smart Corridor 17,893 298 25,498 425 11 SD San Marcos 6809 Synchronization 11,086 185 12,860 214 | E |
| San Diego County Bonita Road, Sweetwater Road, Briarwood Road 6,422 107 7,706 128 11 SD San Diego County 6799 South Mission Road 1,075 18 1,312 22 11 SD San Marcos 6803 Rancho Santa Fe Road 5,250 88 7,600 110 11 SD San Marcos 6804 Santarcos Boulevard 5,250 88 7,600 110 11 SD San Marcos 6804 Smart Corridor 17,893 298 25,498 425 11 SD SANDAG 6809 Synchronization 11,086 185 12,860 214 | E |
| 11 SD County 6799 South Mission Road 1,075 18 1,312 22 11 SD San Marcos 6803 Rancho Santa Fe Road 5,250 88 7,600 110 11 SD San Marcos 6804 Smart Corridor 17,893 298 25,498 425 11 SD SANDAG 6809 Synchronization 11,086 185 12,860 214 | E |
| 11SDSan MarcosSan Marcos Boulevard Smart Corridor17,89329825,49842511SDSANDAG6809Synchronization11,08618512,860214 | <u>Е</u> |
| Image: 11 SD SANDAG 6809 Synchronization 11,086 185 12,860 214 | E |
| | E |
| 11 SD SANDAG 6810 East-West Metro Corridor 5,252 88 5,856 98 | E |
| 11 SD SANDAG 6811 I-15 Corridor 28,817 480 31,411 524 11 SD SANDAG 6812 I-805 Corridor 6,689 111 7,625 127 | <u> </u> |
| 11 SD SANDAG 6012 1505 condot 6,669 111 7,025 127 11 SD SANDAG 6813 Transit Signal Priority 12,137 202 12,380 206 | <u> </u> |
| 11 SD Santee 6817 Magnolia Avenue 1,824 30 2,353 39 | PA |
| 11 SD Santee 6818 Mission Gorge Road 6,986 116 8,837 147 | E |
| 11 SD Vista 6822 North Santa Fe Avenue 3,150 53 9,750 68 | E |
| 11 SD Vista 6823 South Melrose Drive 3,409 57 9,500 73 | E |
| Garden Garden Heritage Heritage <th< td=""><td> NE</td></th<> | NE |

Corrective Actions

The City of Los Angeles recently submitted a status update on five of their projects. Two projects have submitted close-out reports, two projects will complete construction in June of 2018 and one will complete construction in December 2018. The memo providing status has been attached for reference.

<u>City of Los Angeles – ATCS - Wilshire East (Project ID 6768)</u> Construction was completed in February 2018. The FDR was submitted in March 2018.

<u>City of Los Angeles – ATCS – Echo Park/Silver Lake Phase 2 (Project ID 6826)</u> Construction was completed in February 2018 with the FDR submitted in March 2018.

<u>City of Los Angeles – ATCS – West Adams (Project ID 6766)</u> The agency has completed construction as of May 2018. The Closeout Report is scheduled for submission in June 2018.

<u>City of Los Angeles – ATCS – Central Business District (Project ID 6760)</u> Project allocation was delayed. Construction should be completed in June 2018.

City of Los Angeles – ATCS – Los Angeles (Project ID 6763)

The agency stated delays in construction were due to conflicts in the construction schedule between multiple projects. The project began construction in August 2017 and anticipates completing construction by December 2018.

<u>City of Los Angeles – ATSAC- Coliseum / Florence Phase 1 and 2 (Project IDs 6779,6780)</u> Final delivery reports were submitted in Feb. 2017. Discrepencies in close-out information has been reported. The agency has been notified and will correct the problems.

<u>City of Pasadena – Total of three projects (Project IDs 6785, 6787 & 6789)</u> The projects completed construction in August 2014. The agency stated the projects were behind schedule due to delays in design engineering. The supplemental FDR is scheduled for delivery in April. 2018.

<u>City of Pasadena – Total of three projects (Project IDs 6784, 6788, 6791)</u> The projects completed construction in March 2016. The agency stated the projects were behind schedule due to delays in design engineering. The agency is currently working on the supplemental FDR which is scheduled for delivery in April. 2018.

<u>City of Compton – Rosecrans Avenue (Project ID 6747)</u>

The project completed construction June 2016. The agency stated delays in construction were due to conflicts in construction schedules between multiple projects. The agency is currently working on the supplemental FDR which is scheduled for delivery in April. 2018.

<u>Alameda County Congestion Management Agency – San Pablo Corridor (Project ID 6744)</u>

The project is part of a Corridor Mobility Improvement Account project currently under construction. The agency received CTC approval to split the project into 2 projects and 5 segments. The agency stated that delays were due to conflicts in construction schedules between multiple projects. The project is behind schedule by 42 months from the currently approved schedule. The agency desires to apply for surplus funds from savings derived from other TLSP projects. The agency anticipates completing construction by Dec. 2019.



FY 2017-18 Third Quarter Report Highway Railroad Crossing Safety Account

Quarterly Report to the California Transportation Commission



PROGRAM SUMMARY:

This report is for the Highway Railroad Crossing Safety Account (HRCSA) for the third quarter of the 2017-18 fiscal year. This report includes the status of the HRCSA 2008, 2010, 2012, 2014, and 2016 program.

The HRCSA program has a total of 38 projects programmed with \$250 million of which \$221,592,000 has been expended, and \$243,788,000 has been allocated to 37 projects. Included are the administrative costs of \$5 million. Thirty-five of the allocated projects have completed construction. Four projects are pending the final project delivery report.

Current estimated savings available is approximately \$2.5 million. The plan for the savings is to use the funds in the winter of 2018.

FUNDING SUMMARY:

- **2008** Sixteen projects have been allocated in the amount of \$116,682,000. The total expenditure is \$116,484,000. Sixteen projects have completed construction.
- **2010** Eight projects have been allocated in the amount of \$66,035,000. The total expenditure is \$61,133,000. Seven projects have completed construction.
- **2012** Twelve projects have been allocated in the amount of \$42,765,000. The total expenditure is \$40,302,000. Twelve projects have completed construction.
- **2014** The Fullerton Road Grade Separation project has been allocated in the amount of \$18,306,000. The total expenditure is \$3,673,000.
- **2016** The Durfee Avenue Grade Separation project has been programmed in the amount of \$2,706,000. Agency has requested an allocation for HRCSA funds for the June 2018 Commission meeting.

BACKGROUND:

Proposition 1B was passed by California voters on November 7, 2006. Proposition 1B authorized \$250 million for HRCSA in two parts, \$150 million for projects on the Public Utilities Commission (PUC) priority list and \$100 million for high-priority railroad crossing improvements, including grade separation projects. The Guidelines for HRCSA were adopted on March 12, 2008.

| | OPEN PROJECTS (numbers in thousands) | | | | | | | | | | | | | | | | | |
|----|---|-----|---|----|------------------------|---------------------------|----------------------------|------------|-----------|----------|-------------------|-------------------------------------|------------------------|-----------------------------------|-------------------------|-------|--------|----------|
| | PN-Project Number PY-Program Year PT – Part D-District C-County *Final Delivery Report (FDR) Pending* | | | | | | | | | | | | | | | | | |
| PN | ΡΥ | PT | D | С | Applicant | Project Name | Actual Total Project | Programmed | Allocated | Expended | Date Allocated | Date Approved to Start CON | Date CON Started | Date Approved to End CON | Percentage Completed | Scope | Budget | Schedule |
| 1 | 10 | 1 | 7 | LA | City of Los Angeles | North Spring Street GS | \$48,766 | \$5,001 | \$5,001 | \$3,749 | 5/23/12 | 6/2012 | 5/2013 | 12/2014 | 95% | | • | |
| 2 | 14 | 1 | 7 | LA | ACE | Fullerton Road GS | \$153,184 | \$18,306 | \$18,306 | \$3,673 | 12/10/16 | 3/2016 | 7/2016 | 9/2019 | 22% | • | • | |
| 3 | 16 | 1-2 | 7 | LA | ACE | Durfee Avenue GS | \$91,143 | \$2,706 | \$0 | \$0 | - | 4/2018 | - | 10/2020 | 0% | • | • | |
| | | | | т | OTALS FOR C | OPEN PROJECTS: | \$293,093 | \$26,013 | \$23,307 | \$7,422 | | | | | | | | |

| | Project is on-time | , on-budget, and/or w | ithin scope | Project | behind schedul | e A Potential schedule, scope or cost is changing, pending review and acceptance |
|--------|---|--|----------------|-----------------|----------------|--|
| F | PN-Project Number | PY-Program Year | PT – Part | D-District | C-County | Date Approved to Start CON is the Approved Baseline Dates |
| C F | Alameda Corridor-Eas Drange County Trans Peninsula Corridor Jo Southern California R | portation Authority (O int Powers Board (PC | OCTÀ) CJPB) | | | |
| C | Completed at *100%: | Projects are complete | ed and open | to traffic, but | need close out | reports. |

| | PROJECTS COMPLETED OPERATIONAL/FINAL REPORT SUBMITTED (numbers in thousands) | | | | | | | | | | | | | |
|----|--|----|----|-----|-----------------------|---|-------------------------|---------------------------------|-------------------|---------------------|------------------------------|-------------------------|-----------------------------|--|
| | | | | | PN-Project I | Number PY-Progra | am Year PT – | Part D-Distric | ct C-County | *Final Delive | ry Report (FDR) Pen | ding* | | |
| PN | PY | РТ | D | с | Applicant | Project Name | Actual Total Project | Approved HRCSA Allocation | Date Allocated | Date CON Started | Actual Date CON Completed | FDR/Close Out Report | HRCSA Final Expenditures | |
| 4 | 08 | 1 | 6 | KER | County of Kern | BNSF GS 7 th Standard Road/Santa Fe Way | \$18,924 | \$7,044 | 1/13/10 | 2/2010 | 6/2013 | 8/2013 | \$7,044 | |
| 5 | 08 | 1 | 4 | SM | PCJPB | San Mateo Bridges GS | \$10,774 | \$955 | 5/19/10 | 11/2010 | 5/2013 | 12/2013 | \$955 | |
| 6 | 08 | 1 | 4 | SF | PCJPB | Jerrold Avenue & Quint Street Bridges GS | \$10,749 | \$2,668 | 5/13/10 | 11/2010 | 5/2013 | 6/2013 | \$2,668 | |
| 7 | 08 | 1 | 10 | MER | City of Merced | G Street Undercrossing | \$18,162 | \$7,413 | 1/13/10 | 11/2010 | 6/2012 | 7/2012 | \$7,413 | |
| 8 | 08 | 1 | 6 | KER | County of Kern | Hageman Road/BNSF Railroad | \$35,997 | \$13,759 | 6/30/10 | 10/2010 | 4/2013 | 5/2013 | \$13,759 | |
| 9 | 08 | 1 | 4 | SM | PCJPB | San Bruno GS | \$160,169 | \$26,727 | 6/30/10 | 9/2010 | 7/2014 | 12/2014 | \$26,727 | |
| 10 | 08 | 1 | 10 | SJ | City of Stockton | Lower Sacramento Road | \$23,619 | \$6,484 | 4/7/10 | 7/2010 | 9/2014 | 3/2015 | \$6,484 | |
| 11 | 08 | 2 | 11 | SD | City of San Diego | Park Blvd. at Harbor Drive/Pedestrian Bridge | \$27,000 | \$6,000 | 12/10/08 | 6/2008 | 10/2011 | 4/2012 | \$6,000 | |
| 12 | 08 | 2 | 3 | SAC | City of Sacramento | 6 th Street Overcrossing - Bridge | \$9,361 | \$4,837 | 12/9/09 | 2/2010 | 6/2013 | 12/2013 | \$4,837 | |
| 13 | 08 | 2 | 6 | TUL | City of Tulare | Cartmill Avenue GS | \$21,969 | \$10,051 | 6/30/10 | 12/2010 | 9/2012 | 6/2013 | \$10,051 | |
| 14 | 08 | 2 | 6 | TUL | County of Tulare | Betty Drive GS | \$14,070 | \$4,885 | 6/30/10 | 11/2010 | 6/2013 | 8/2013 | \$4,885 | |
| 15 | 08 | 2 | 10 | SJ | Port of Stockton | Port of Stockton Expressway | \$8,424 | \$1,537 | 6/30/10 | 11/2010 | 11/2012 | 6/2013 | \$1,537 | |
| 16 | 08 | 2 | 10 | SJ | City of Stockton | Eight Mile Road/UPRR (East) GS | \$22,023 | \$5,280 | 4/07/10 | 7/2010 | 9/2014 | 3/2015 | \$5,280 | |
| 17 | 08 | 2 | 10 | SJ | City of Stockton | Eight Mile Road/UPRR (West) GS | \$22,751 | \$7,424 | 4/07/10 | 7/2010 | 9/2014 | 3/2015 | \$7,424 | |
| 18 | 08 | 2 | 12 | ORA | OCTA | Sand Canyon GS | \$55,590 | \$6,618 | 6/30/10 | 9/2011 | 1/2016 | 12/2016 | \$6,618 | |

Г

| | PROJECTS COMPLETED (Continued) OPERATIONAL/FINAL REPORT SUBMITTED (numbers in thousands) PN-Project Number PY-Program Year PT – Part D-District C-County *Final Delivery Report (FDR) Pending* | | | | | | | | | | | | | | |
|------|---|----|----|-----|---------------------------|--|-------------------------|---------------------------------|-------------------|---------------------|---------------------------------|-------------------------|-----------------------------|--|--|
| | | | | | PN-Project | Number PY-Program | n Year PT – I | Part D-District | C-County | *Final Delivery | Report (FDR) Pen | ding* | | | |
| PN | РҮ | РТ | D | с | Applicant | Project Name | Actual Total Project | Approved HRCSA Allocation | Date Allocated | Date CON Started | Actual Date CON Completed | FDR/Close Out Report | HRCSA Final Expenditures | | |
| 19 | 8 | 1 | 7 | LA | City of Los Angeles | Riverside Drive GS Replacement | \$60,964 | \$5,000 | 6/30/10 | 6/20/11 | 10/2017 | *FDR Pending | **\$4,802 | | |
| 20 | 10 | 2 | 12 | ORA | OCTA | San Clemente Beach Trail Crossing | \$4,500 | \$2,170 | 6/27/12 | 5/2013 | 6/2015 | 9/2015 | \$2,170 | | |
| 21 | 10 | 2 | 3 | SAC | City of Sacrament o | 6 th Street, Overcrossing Roadway | \$15,730 | \$7,151 | 6/27/12 | 2/2012 | 6/2015 | 8/2015 | \$7,151 | | |
| 22 | 10 | 2 | 4 | ALA | City of Fremont | Kato Road GS | \$52,265 | \$9,124 | 8/10/11 | 9/2011 | 5/2015 | 8/2015 | \$9,124 | | |
| 23 | 10 | 2 | 7 | LA | SCRRA | Broadway-Brazil Street Grade Crossing | \$9,100 | \$233 | 2/22/12 | 3/2012 | 12/2013 | 3/2016 | \$233 | | |
| 24 | 10 | 1 | 6 | TUL | City of Tulare | Bardsley Avenue GS | \$18,498 | \$7,156 | 5/23/12 | 2/2013 | 3/2015 | 9/2016 | \$7,027 | | |
| 25 | 10 | 1 | 7 | LA | ACE | Nogales Street GS | \$85,430 | \$25,600 | 4/25/12 | 2/2012 | 10/2017 | *FDR Pending | **\$23,867 | | |
| 26 | 10 | 1 | 4 | ALA | City of Fremont | Warren Avenue GS | \$60,558 | \$9,600 | 3/28/12 | 6/2012 | 1/2017 | 4/2017 | \$7,812 | | |
| 27 | 12 | 2 | 12 | ORA | OCTA | Dana Point & San Clemente Crossing | \$4,075 | \$2,100 | 1/9/11 | 2/2011 | 1/2014 | 3/2014 | \$2,100 | | |
| 28 | 12 | 2 | 7 | LA | SCRRA | Grandview Avenue Grade Crossing Safety | \$2,630 | \$580 | 5/7/13 | 3/2013 | 10/2014 | 9/2015 | \$580 | | |
| 29 | 12 | 2 | 7 | LA | SCRRA | Sonora Avenue Grade Crossing Safety | \$2,630 | \$580 | 5/7/13 | 9/2012 | 10/2014 | 9/2015 | \$580 | | |
| 30 | 12 | 2 | 7 | LA | SCRRA | Woodley Avenue Grade Crossing Safety | \$1,000 | \$438 | 12/10/16 | 5/2013 | 5/2015 | 3/2016 | \$438 | | |
| 31 | 12 | 1 | 3 | SAC | City of Elk Grove | Grant Line Road GS Project | \$24,040 | \$5,000 | 5/3/13 | 12/2013 | 4/2016 | 8/2016 | \$3,156 | | |
| 32 | 12 | 1 | 10 | SJ | City of Lathrop | Lathrop Road GS with UPRR | \$16,855 | \$5,000 | 5/7/13 | 6/2013 | 4/2016 | 9/2016 | \$5,000 | | |
| 33.1 | 12 | 1 | 10 | SJ | Port of Stockton | Navy Drive/BNSF Underpass (1 of 2) | \$6,530 | \$3,173 | 6/25/14 | 12/2014 | 7/2016 | 8/2016 | \$3,173 | | |
| 33.2 | 12 | 1 | 10 | SJ | Port of Stockton | Navy Drive/BNSF Underpass (2 of 2) | \$2,567 | \$2,567 | 6/25/14 | 12/2014 | 7/2016 | 8/2016 | \$2,567 | | |

| | PROJECTS COMPLETED (Continued) OPERATIONAL/FINAL REPORT SUBMITTED (numbers in thousands) | | | | | | | | | | | | | |
|-----|--|-------|---|-----|---------------------|---|-------------------------|---------------------------------|-------------------|---------------------|---------------------------------|-------------------------|-----------------------------|--|
| | | | | | PN-Project | Number PY-Progran | n Year PT – F | Part D-District | C-County | *Final Delivery | Report (FDR) Pen | ding* | | |
| PN | PY | РТ | D | с | Applicant | Project Name | Actual Total Project | Approved HRCSA Allocation | Date Allocated | Date CON Started | Actual Date CON Completed | FDR/Close Out Report | HRCSA Final Expenditures | |
| 34 | 12 | 2 | 4 | СС | City of Richmond | Officer Bradley A. Moody/Marina Bay | \$42,180 | \$4,230 | 5/3/13 | 2/2013 | 7/2017 | *FDR Past Due | \$3,975 | |
| 35 | 12 | 2 | 6 | TUL | City of Tulare | Santa Fe Trail at UPRR GS | \$7,131 | \$3,931 | 6/25/14 | 2/2014 | 7/2016 | 12/2016 | \$3,931 | |
| 36 | 12 | 2 | 7 | LA | SCRRA | Branford Road Grade Crossing Safety | \$2,526 | \$1,325 | 12/11/13 | 3/2013 | 11/2016 | 6/2017 | \$1,220 | |
| 37 | 12 | 1 | 4 | SM | PCJPB | San Mateo Bridges GS Project, Phase II | \$41,223 | \$9,000 | 5/21/14 | 5/2014 | 9/2016 | 12/2017 | \$8,864 | |
| 38 | 12 | 2 | 7 | LA | SCRRA | Moorpark Avenue GS Safety | \$5,041 | \$4,841 | 6/25/14 | 12/2014 | 2/2017 | *FDR Past Due | **\$4,718 | |
| 201 | 0 AND | 2012: | | | JECTS PROG | RAMMED IN 2008, | \$925,055 | \$220,481 | | | | | \$214,170 | |

*Final Delivery Report (FDR) Pending or Past Due **Pending Final Invoice

The original approved baseline benefits were not quantitative, but new measures have been implemented during the final project closeout. In the table below, Yes or No output met the qualitative achieved benefits. The Congestion Reduction and Emissions Reductions output were based on the reported calculated value. Currently, 35 out of 38 projects have been completed, and those projects have achieved all of the category benefits identified in the original baseline.

| | HRCSA BOND PROGRAM PERFORMANCE OUTCOME – BENEFITS FOR OPEN PROJECTS PN-Project Number PY-Program Year D-District C-County | | | | | | | | | | | | | |
|----|---|---|----|---------------------|--------------------------------------|--------|----------|------------|-------------|--|--|--|--|--|
| PN | ΡY | D | С | Applicant | Project Name | Safety | Velocity | Throughput | Reliability | | | | | |
| | | | | | | Yes/No | Yes/No | Yes/No | Yes/No | | | | | |
| 1 | 10 | 7 | LA | City of Los Angeles | North Spring Street Grade Separation | Yes | Yes | Yes | Yes | | | | | |
| 2 | 14 | 7 | LA | ACE | Fullerton Road Grade Separation | Yes | Yes | Yes | Yes | | | | | |
| 3 | 16 | 7 | LA | ACE | Durfee Avenue Grade Separation | Yes | Yes | Yes | Yes | | | | | |

| | HRCSA BOND PROGRAM PERFORMANCE OUTCOME – BENEFITS FOR CLOSED PROJECTS | | | | | | | | | | | | | |
|----|---|----|-----|-----------------------|--|-----------|-----------|----------------|-------------|--------------------------------|--|--|--|--|
| | | | | | PN-Project Numb | er PY-Pro | gram Year | D-District C-C | ounty DVHE | D-Daily Vehicle Hours of Delay | | | | |
| PN | PY | D | С | Applicant | Project Name | Safety | Velocity | Throughput | Reliability | Congestion Reduction (DVHD) | Emissions Reductions Yearly | | | |
| | | | | | | Yes/No | Yes/No | Yes/No | Yes/No | Reported | Reported | | | |
| 4 | 08 | 6 | KER | County of Kern | BNSF GS 7 th Standard Road/Santa Fe Way | Yes | Yes | Yes | Yes | | | | | |
| 5 | 08 | 4 | SM | PCJPB | San Mateo Bridges GS | Yes | Yes | Yes | Yes | | | | | |
| 6 | 08 | 4 | SF | PCJPB | Jerrold Avenue & Quint Street Bridges GS | Yes | Yes | Yes | Yes | | | | | |
| 7 | 08 | 10 | MER | City of Merced | G Street Undercrossing | Yes | Yes | Yes | Yes | | 1,369 lbs. criteria pollutants | | | |
| 8 | 08 | 6 | KER | County of Kern | Hageman Road/BNSF Railroad | Yes | Yes | Yes | Yes | | | | | |
| 9 | 08 | 4 | SM | PCJPB | San Bruno GS | Yes | Yes | Yes | Yes | 1.5 hours DVHD | | | | |
| 10 | 08 | 10 | SJ | City of Stockton | Lower Sacramento Road | Yes | Yes | Yes | Yes | 27.5 hours DVHD | 2,500 kilograms | | | |
| 11 | 08 | 11 | SD | City of San Diego | Park Blvd. at Harbor Drive/Pedestrian Bridge | Yes | Yes | Yes | Yes | | | | | |
| 12 | 08 | 3 | SAC | City of Sacramento | 6 th Street Overcrossing - Bridge | Yes | Yes | Yes | Yes | | | | | |
| 13 | 08 | 6 | TUL | City of Tulare | Cartmill Avenue GS | Yes | Yes | Yes | Yes | | | | | |
| 14 | 08 | 6 | TUL | County of Tulare | Betty Drive GS | Yes | Yes | Yes | Yes | | | | | |
| 15 | 08 | 10 | SJ | Port of Stockton | Port of Stockton Expressway | Yes | Yes | Yes | Yes | 1 hour DVHD | 36.7 tons criteria pollutants, 4,500 tons CO2 | | | |

| | | | | | HRCSA BOND P | ROGRAM PER | RFORMAN | | ME – BENEFITS | S FOR CLOSED PROJECTS | 5 |
|----|----|----|-----|------------------------|--|-----------------|------------|------------|-----------------|-------------------------------|--|
| | | | | PN | -Project Number | PY-Program Year | D-District | C-County | NP-Not Provided | DVHD-Daily Vehicle Hours of D | elay |
| PN | PY | D | с | Applicant | Project Name | Safety | Velocity | Throughput | Reliability | Congestion Reduction (DVHD) | Emissions Reductions Yearly |
| | | | | | | Yes/No | Yes/No | Yes/No | Yes/No | Reported | Reported |
| 16 | 08 | 10 | SJ | City of Stockton | Eight Mile Road/UPRR (East) GS | Yes | Yes | Yes | Yes | 18 hours DVHD | 1,700 kilograms criteria pollutants |
| 17 | 08 | 10 | SJ | City of Stockton | Eight Mile Road/UPRR (West) GS | Yes | Yes | Yes | Yes | 33 hours DVHD | 3,200 kilograms criteria pollutants |
| 18 | 08 | 12 | ORA | OCTA | Sand Canyon GS | Yes | Yes | Yes | Yes | 50 hours DVHD | |
| 19 | 08 | 7 | LA | City of Los Angeles | Riverside Drive Grade Separation Replacement | Yes | Yes | Yes | Yes | Pending | Pending |
| 20 | 10 | 2 | ORA | OCTA | San Clemente Beach Trail Crossing | Yes | Yes | Yes | Yes | Non Traffic | Non Traffic |
| 21 | 10 | 2 | SAC | City of Sacramento | 6 th Street, Overcrossing Roadway | Yes | Yes | Yes | Yes | 28 hours DVHD | 386 tons ROG, 5343 tons NOx, 202 tons PM2.5 |
| 22 | 10 | 2 | ALA | City of Fremont | Kato Road GS | Yes | Yes | Yes | Yes | 13 hours DVHD | 110 tons GHG |
| 23 | 10 | 2 | LA | SCRRA | Broadway-Brazil Street Grade Crossing | Yes | Yes | Yes | Yes | 2 hours DVHD | 1 ton of CO2 |
| 24 | 10 | 1 | TUL | City of Tulare | Bardsley Avenue GS | Yes | Yes | Yes | Yes | 1 hour DVD | 1 ton of criteria pollutants |
| 25 | 10 | 1 | LA | ACE | Nogales Street GS | Yes | Yes | Yes | Yes | Pending | Pending |
| 26 | 10 | 1 | ALA | City of Fremont | Warren Avenue GS | Yes | Yes | Yes | Yes | 56 hours DVHD | |
| 27 | 12 | 2 | ORA | OCTA | Dana Point & San Clemente Crossing | Yes | Yes | Yes | Yes | | |
| 28 | 12 | 2 | LA | SCRRA | Grandview Avenue Grade Crossing Safety | Yes | Yes | Yes | Yes | 2 hours DVHD | 1 ton of CO2 |
| 29 | 12 | 2 | LA | SCRRA | Sonora Avenue Grade Crossing Safety | Yes | Yes | Yes | Yes | 2 hours DVHD | 1 ton of CO2 |

| | HRCSA BOND PROGRAM PERFORMANCE OUTCOME – BENEFITS FOR CLOSED PROJECTS | | | | | | | | | | | | | |
|------|---|---|-----|----------------------|--|------------|-----------|---------------|-------------|--------------------------------|--------------------------------------|--|--|--|
| | | | | PN-I | Project Number PY- | Program Ye | ar D-Dist | rict C-County | NP-Not Prov | vided DVHD-Daily Vehicle H | lours of Delay | | | |
| PN | PY | D | с | Applicant | Project Name | Safety | Velocity | Throughput | Reliability | Congestion Reduction (DVHD) | Emissions Reductions Yearly | | | |
| | | | | | | Yes/No | Yes/No | Yes/No | Yes/No | Reported | Reported | | | |
| 30 | 12 | 2 | LA | SCRRA | Woodley Avenue Grade Crossing Safety | Yes | Yes | Yes | Yes | 2 hours DVHD | 1 ton of CO2 | | | |
| 31 | 12 | 1 | SAC | City of Elk Grove | Grant Line Road GS Project | Yes | Yes | Yes | Yes | 17 hours DVHD | 2 tons of criteria pollutants | | | |
| 32 | 12 | 1 | SJ | City of Lathrop | Lathrop Road GS with UPRR | Yes | Yes | Yes | Yes | 49.5 hours DVHD | 10,783 kilograms criteria pollutants | | | |
| 33.1 | 12 | 1 | SJ | Port of Stockton | Navy Drive/BNSF Underpass (1 of 2) | Yes | Yes | Yes | Yes | 881 hours DVHD | 16 tons of criteria pollutants | | | |
| 33.2 | 12 | 1 | SJ | Port of Stockton | Navy Drive/BNSF Underpass (2 of 2) | Yes | Yes | Yes | Yes | 881 hours DVHD | 16 tons of criteria pollutants | | | |
| 34 | 12 | 2 | СС | City of Richmond | Officer Bradley A. Moody/Marina Bay | Pending | Pending | Pending | Pending | Pending | Pending | | | |
| 35 | 12 | 2 | TUL | City of Tulare | Santa Fe Trail at UPRR GS | Yes | Yes | Yes | Yes | Non Traffic | Non Traffic | | | |
| 36 | 12 | 2 | LA | SCRRA | Branford Road Grade Crossing Safety | Yes | Yes | Yes | Yes | 2 hours DVHD | 1 ton of CO2 | | | |
| 37 | 12 | 4 | SM | PCJPB | San Mateo Bridges GS Project, Phase II | Yes | Yes | Yes | Yes | | | | | |
| 38 | 12 | 7 | LA | SCRRA | Moorpark Avenue GS Safety | Pending | Pending | Pending | Pending | Pending | Pending | | | |

REASON FOR DELAY:

PROJECT 1: City of Los Angeles – North Spring Street Grade Separation

The project is behind schedule due to several factors: unforeseen soil conditions, permit issues, river conditions, utility and easement delays with the vendors, and bridge work delays. Utility relocations, all foundation work, all pier walls and abutments, the approach decks, the concrete arches, the deck across the river, and fiber wrap of the existing superstructure are complete. Currently, sidewalk curb and gutter work at the East approach is on-going. Anticipate final closeout summer 2018.

PROJECT 3: Alameda Corridor East Construction Authority – Durfee Avenue

The agency has requested an allocation for the HRCSA funds for the June 2018 Commission meeting. The project was behind schedule due to right of way issues and delays in Union Pacific Railroad reviews of project plans.

PROJECT 19: CLOSED PROJECT – FINAL DELIVERY REPORT PENDING: City of Los Angeles – Riverside Drive Grade Separation Replacement

The project was completed and accepted by the City as of October 1, 2017. City of Los Angeles, Bureau of Contract Administration, performing labor compliance final review. Anticipate final closeout by summer 2018.

PROJECT 25: CLOSED PROJECT – FINAL DELIVERY REPORT PENDING: Alameda Corridor East Construction Authority – Nogales Street Grade Separation

Project was completed and open to traffic. The landscaping irrigation controller issue with the City of Industry, pump station issue with Rowland Water District and additional work requested by Caltrans and County of Los Angeles had all been completed. Anticipate final closeout by June 2018.

PROJECT 34: CLOSED PROJECT - FINAL DELIVERY REPORT PENDING: City of Richmond – Officer Bradley A. Moody/Marina Bay

All required drainage improvements have now been installed. The punch list work for the pump station telemetry and landscaping is 100 percent complete. No other construction activities are required. The full and final project closeout phase is now initiated. Anticipate final closeout by summer 2018.

PROJECT 38: CLOSED PROJECT – FINAL DELIVERY REPORT PENDING: Southern California Regional Rail Authority – Moorpark Avenue Grade Separation

Completed negotiations of final change orders with the contractor. Contractor has provided all remaining back up information on the claims. Final change order payment was approved by the Board and was paid to the contractor. Anticipate final closeout by May 2018.



FY 2017-18 Third Quarter Report

Intercity Rail Improvement Program

Quarterly Report to the California Transportation Commission



SUMMARY

This report is for the third quarter of Fiscal Year (FY) 2017-18 for the Proposition 1B Intercity Rail Improvement Program (IRI), which consists of 28 projects. To date, the California Transportation Commission (CTC) has allocated a total of \$335,111,993 in funding to 24 projects; 7 projects totaling \$180,426,000 are currently in construction, 17 projects totaling \$162,099,000 are completed with \$154,579,993 in expenditures and a potential for approximately \$6,000,000 in savings and \$8,000,000 for administration, and 4 projects totaling \$50,756,000 remain unallocated.

BACKGROUND

Proposition 1B was passed by California voters on November 7, 2006, and provides \$400 million, upon appropriation by the Legislature, to the California Department of Transportation for intercity passenger rail improvement projects. A minimum of \$125 million is designated for procurement of additional intercity passenger railcars and locomotives. This \$400 million program is part of the \$4 billion Proposition 1B Public Transportation Modernization, Improvement, and Service Enhancement Account (PTMISEA). This Account is to be used to fund public transportation projects. Pursuant to paragraph (2) of subdivision (c) of section 8879.50 of the Government Code, the Department is the administrative agency for PTMISEA.

The Commission approved the guidelines for intercity passenger rail projects in the PTMISEA. At its February 2008 meeting, the Commission approved the list of Proposition 1B intercity rail projects to be funded in the IRI.

☑ No Known Scope, Budget, or Schedule Impact

⊠ Known Scope, Budget, or Schedule Impact

Potential Impact

PROPOSITION 1B INTERCITY RAIL IMPROVEMENT PROGRAM UNALLOCATED PROJECTS (NUMBERS IN THOUSANDS)

PROJECT NUMBER PROJECT TITLE ALLOCATION DATE BEGIN PHASE PROGRAMMED CORRIDOR END PHASE END CLOSEOUT SCHEDULE DELIVERY PHASE BUDGET AGENCY SCOPE LACMTA Raymer to Bernson Double Track 9/1/2020 3/1/2021 4.2 PS 2/29/2024 12/31/2024 \$12,980 \checkmark \checkmark \checkmark CON CON \checkmark \checkmark \checkmark Caltrans, UPRR 10/01/2020 01/01/2021 12/31/2023 09/01/2024 \$20,526 9.2 PS Seacliff Siding CON VAR VAR VAR VAR \$1,025 ٠ ٠ ٠ Capitol Corridor, CC,PS,SJ Capitalized Maintenance 11 LOSSAN, San Joaquin 03/01/2019 10/01/2019 09/01/2022 03/01/2023 CON \$16,225 \checkmark \checkmark \checkmark CC CCJPA 21.2 Sacramento to Roseville 3rd Track

CC Capitol Corridor PS Pacific Surfliner SJ San Joaquin TOTAL \$50,756

PROPOSITION 1B INTERCITY RAIL IMPROVEMENT PROGRAM ALLOCATED PROJECTS (NUMBERS IN THOUSANDS)

 $\ensuremath{\boxtimes}$ No Known Scope, Budget, or Schedule Impact

 $\boxtimes\,$ Known Scope, Budget, or Schedule Impact

Potential Impact

| PROJECT NUMBER | CORRIDOR | AGENCY | PROJECT | DELIVERY PHASE | ALLOCATION DATE | BEGIN PHASE | END PHASE | % COMPLETE | END CLOSEOUT | PROGRAMMED | ALLOCATED | EXPENDITURES | SCOPE | BUDGET | SCHEDULE |
|-------------------|------------|----------------------------------|---|-------------------|--------------------|-------------|--------------|------------|-----------------|------------|-----------|--------------|-------|--------------|-------------|
| 1.1 | CC, PS, SJ | Caltrans | Procurement of Locomotives and Railcars | CON | 12/2011 | 11/2012 | 09/2018 | 15% | 03/2019 | \$42,000 | \$42,000 | \$11,941 | | | \boxtimes |
| 1.2 | CC, PS, SJ | Caltrans | Option Locomotives | CON | 12/2014 | 10/2015 | 09/2019 | 14% | 03/2020 | \$103,000 | \$103,000 | \$10,666 | | | |
| 5.2 | PS | SCRRA | Van Nuys North Platform | CON | 01/2016 | 04/2017 | 04/2019 | 22% | 01/2020 | \$30,500 | \$30,500 | \$2,635 | | | |
| 8 | СС | CCJPA | Wayside Power and Storage | CON | 05/2016 | 05/2016 | 05/2019 | 82% | 11/2019 | \$900 | \$900 | \$690 | | | |
| 9.1 | PS | Caltrans, UPRR | Seacliff Siding | PA&ED | 10/2016 | 11/2013 | 06/2019 | 30% | 12/2019 | \$1,000 | \$1,000 | \$7 | | | |
| 20 | PS | North County Transit District | Left Hand Turnout Project | CON | 03/2017 | 9/2017 | 3/2019 | 0% | 6/2019 | \$1,000 | \$1,000 | \$0 | | | |
| 21.1 | СС | CCJPA | Sacramento to Roseville third track phase 1 | PS&E ROW | 06/2017 | 01/2018 | 06/2019 | 0% | 06/2019 | \$2,026 | \$2,026 | \$0 | | \checkmark | |

CC Capitol Corridor PS Pacific Surfliner SJ San Joaquin

TOTALS \$180,426 \$180,426 \$25,939

California Department of Transportation

FY 2017-18 Third Quarter Report

January – March 2018

PROPOSITION 1B INTERCITY RAIL IMPROVEMENT PROGRAM COMPLETED PROJECTS

No Known Scope, Budget, or Schedule Impact
 Known Scope, Budget, or Schedule Impact
 Potential Impact

| | | L | | | | | | | | | | |
|-------------------|------------|----------|--|------------------|--------------------|-------------|--------------|-----------------|--------------|--------------|--------------|---------------------------------|
| PROJECT NUMBER | CORRIDOR | AGENCY | PROJECT TITLE | PROJECT PHASE | ALLOCATION DATE | BEGIN PHASE | END PHASE | END CLOSEOUT | PROGRAMMED | ALLOCATED | EXPENDITURES | CLOSE OUT REPORT RECIEVED |
| 1.3 | CC, PS, SJ | Caltrans | On-Board Information System (OBIS) | CON | 12/2014 | 04/2012 | 06/2017 | 06/2017 | \$5,000,000 | \$5,000,000 | \$5,000,000 | |
| 2.1 | PS | SANDAG | San Onofre to Pulgas Double Track Phase 1 & 2 | PA&ED | 01/2010 | 01/2010 | 05/2011 | 06/2017 | \$3,146,000 | \$3,146,000 | \$3,146,000 | |
| 2.2 | PS | SANDAG | San Onofre to Pulgas Double Track Phase 2 | PS&E | 09/2015 | 09/2015 | 02/2015 | 06/2017 | \$1,100,000 | \$1,100,000 | \$972,000 | |
| 2.3 | PS | SANDAG | San Onofre to Pulgas Double Track Phase 1 | CON | 03/2013 | 09/2013 | 06/2016 | 06/2017 | \$25,754,000 | \$25,754,000 | \$25,284,000 | |
| 3 | SJ | Caltrans | Oakley-Port Chicago Double Track Segment 3 | CON | 10/2011 | 12/2012 | 02/2017 | 08/2017 | \$25,450,000 | \$25,450,000 | \$23,150,000 | |
| 5.1 | PS | SCRRA | Van Nuys North Platform | PS&E | 12/2013 | 06/2014 | 02/2017 | 08/2017 | \$4,000,000 | \$4,000,000 | \$3,532,185 | |
| 4.1 | PS | LACMTA | Raymer to Bernson Double Track | PS&E | 01/2014 | 04/2014 | 06/2016 | 12/2016 | \$6,500,000 | \$6,500,000 | \$6,080,563 | \checkmark |
| 12 | PS | Caltrans | Commerce/Fullerton Triple Track | CON | 08/2008 | 02/2009 | 06/2012 | 05/2013 | \$31,992,000 | \$31,992,000 | \$31,992,000 | V |
| 13 | PS | Caltrans | New Station Track at LA Union Station | CON | 04/2008 | 07/2009 | 06/2015 | 12/2015 | \$21,800,000 | \$21,800,000 | \$19,453,245 | V |
| 14 | SJ | Caltrans | Kings Park Track and Signal Improvements | CON | 08/2008 | 10/2008 | 06/2012 | 10/2012 | \$3,500,000 | \$3,500,000 | \$3,500,000 | \checkmark |
| 15 | CC, SJ | Caltrans | Wireless Network for Northern California IPR Fleet | CON | 01/2011 | 04/2011 | 06/2015 | 06/2015 | \$3,750,000 | \$3,750,000 | \$2,927,000 | |
| 16 | PS | Caltrans | Santa Margarita Bridge and Double Track | CON | 04/2008 | 08/2008 | 05/2014 | 12/2015 | \$16,206,000 | \$16,206,000 | \$15,748,000 | |
| 17 | CC, SJ | Caltrans | Emeryville Station and Track Improvements | CON | 05/2008 | 09/2008 | 07/2012 | 07/2012 | \$6,151,000 | \$6,151,000 | \$6,151,000 | \checkmark |
| 18 | СС | Caltrans | Bahia Benicia Crossover | CON | 04/2008 | 09/2008 | 07/2012 | 03/2014 | \$3,445,000 | \$3,445,000 | \$3,445,000 | \checkmark |
| 19 | PS | Caltrans | SCRRA Sealed Corridor | CON | 04/2008 | 11/2011 | 07/2012 | 03/2014 | \$2,782,000 | \$2,782,000 | \$2,782,000 | |
| 6 | СС | CCJPA | Capital Corridor Track, Bridge and Signal Upgrade | CON | 05/2014 | 06/2014 | 05/2017 | 11/2017 | \$1,305,000 | \$1,305,000 | \$1,305,000 | V |
| 7 | PS | SCRRA | Ventura County Sealed Corridor Crossing Improvement | CON | 08/2014 | 12/2014 | 03/2018 | 04/2017 | \$218,000 | \$218,000 | \$112,000 | V |

CC Capitol Corridor PS Pacific Surfliner SJ San Joaquin

TOTALS \$162,099,000 \$162,099,000 \$154,579,993

Intercity Rail Improvement Program

Proposition 1B

ACTION PLANS

Project 1.1 - Procurement of Locomotives, Railcars and Install On-Board Information System

Statute requires at least \$125 million be used for the procurement of intercity passenger railcars and locomotives. A total of \$150 million was allocated for new railcars, new locomotive and on-board passenger information systems. A significant delay for bi-level railcar due to design, testing issues and the sub-contractor no longer able to perform. A new sub-contractor has been secured and will produce single level railcars. There will be 22 locomotives and 49 railcars constructed.

Project 11 – Capitalized Maintenance

This is strategized to use as Rail funds spread over three corridors to develop funding. Scope, schedule and budget yet to be determined. Capitalized maintenance work includes activities to maintain and upgrade the physical assets of the railroad. This work includes the following types of projects: track geometry maintenance, replacement of railroad diamonds, replacement of ties or switch ties, upgrade mainline switch points, replace turnout components or complete turnouts, replace railroad crossing components, tie and fastener maintenance, ballast maintenance and signal maintenance.

Completed project benefits:

Yes = Project benefit

No = No project benefit

| Project Name | <u>New Track</u> | <u>Capacity</u> | <u>Increased</u> <u>Speed</u> | <u>Reliability</u> | <u>Safety</u> | <u>Other</u> |
|---|------------------|-----------------|----------------------------------|--------------------|---------------|--------------|
| Emeryville Station & Track | Yes | <u>No</u> | Yes | Yes | Yes | No |
| Kings Park Track & Signal | <u>Yes</u> | <u>No</u> | Yes | Yes | Yes | No |
| Commerce to Fullerton Triple Track Segment 6 | Yes | Yes | Yes | Yes | Yes | No |
| SCRRA Sealed Corridor | Yes | No | Yes | Yes | Yes | Yes |
| Bahia Benicia Crossover & Track | Yes | Yes | Yes | Yes | No | No |
| Santa Margarita River Bridge & Double Track | Yes | Yes | Yes | Yes | Yes | No |
| New Station Track at LA Union Station | Yes | Yes | Yes | Yes | Yes | Yes |
| Wireless Network for North Cal IPR Fleet | No | Yes | No | No | No | Yes |
| Oakley to Port Chicago Double Track Segment 3 | Yes | Yes | Yes | Yes | No | No |
| San Onofre to Pulgas Double Track Phase 1 | Yes | Yes | Yes | Yes | Yes | No |
| On-Board Information Systems 1.3 | No | No | No | No | No | Yes |
| <u>Totals</u> | 9 | 7 | 9 | 9 | 7 | 4 |

Out of 11 projects nine were new track, seven were capacity, nine were increased speed, nine were reliable, seven were safety and four were other.

Active and unallocated project benefits:

Yes = Project benefit

No = No project benefit

| Project Name | <u>New Track</u> | <u>Capacity</u> | Increased Speed | <u>Reliability</u> | <u>Safety</u> | <u>Other</u> |
|---|------------------|-----------------|--------------------|--------------------|---------------|--------------|
| Locomotives & Railcars 1.1 | No | Yes | Yes | Yes | Yes | No |
| Option Locomotives 1.2 | No | Yes | Yes | Yes | Yes | No |
| Van Nuys 5.2 | Yes | No | No | Yes | No | No |
| Capital Corridor Track, Bridge & Signal Upgrade 6 | Yes | Yes | Yes | Yes | Yes | No |
| Ventura County Sealed 7 | No | Yes | Yes | Yes | Yes | No |
| Wayside Power Storage 8 | No | No | No | Yes | Yes | Yes |
| Seacliff Siding Extension 9 | No | Yes | Yes | Yes | Yes | No |
| Left Hand Turnout 20 | No | Yes | Yes | Yes | Yes | No |
| Sacramento to Roseville Third Track Phase 1 | Yes | Yes | Yes | Yes | No | No |
| Raymer to Bernson Double Track | Yes | Yes | Yes | Yes | Yes | No |
| Capitalized Maintenance | No | Yes | Yes | Yes | Yes | No |
| <u>Totals</u> | <u>4</u> | <u>9</u> | <u>9</u> | <u>11</u> | <u>9</u> | <u>2</u> |

Out of 11 projects four were new track, nine were capacity, nine were increased speed, eleven were reliable, nine were safety and one was other.



FY 2017-18 Third Quarter Report Trade Corridors Improvement Fund Program

Quarterly Report to the California Transportation Commission



Trade Corridors Improvement Fund Progress Report

<u>SUMMARY</u>

This report covers the third quarter of Fiscal Year (FY) 2017-18 (January through March) for the Trade Corridors Improvement Fund (TCIF) program. At the close of the third quarter, there were a total of 100 projects with a TCIF programmed value of \$2,445,665,000 and a total project value of \$9,431,767,000. The California Transportation Commission (Commission) has approved all baseline agreements. The Commission updated the Savings Policy to extend the savings utilization deadline by three years. Newly programmed projects must be allocated by June 2019 and awarded by December 2019.

To date, 97 projects have received bond allocations totaling \$2,426,416,960. Sixty-six of the allocated projects have been completed. The available unallocated TCIF funds from savings, total \$23,583,040, of which \$12,152,215 is available for programming.

| | Target Available per AB 268 | Programmed | Allocated | Available Funds Unallocated |
|--------------|--------------------------------|-----------------|-----------------|--------------------------------|
| SCCG Total | \$1,500,000,000 | \$1,496,358,000 | \$1,484,935,000 | \$15,065,000 |
| Bond | \$1,200,205,000 | \$1,196,563,000 | \$1,185,140,000 | \$15,065,000 |
| SHOPP | \$299,795,000 | \$299,795,000 | \$299,795,000 | \$0 |
| NCTCC Total | \$640,000,000 | \$639,307,000 | \$639,307,000 | \$693,000 |
| Bond | \$449,795,000 | \$449,111,000 | \$449,111,000 | \$684,000 |
| SHOPP | \$190,205,000 | \$190,196,000 | \$190,196,000 | \$9,000 |
| SDBR - Bond | \$250,000,000 | \$249,999,960 | \$242,174,960 | \$7,825,040 |
| OTHER - Bond | \$60,000,000 | \$60,000,000 | \$60,000,000 | \$0 |
| TOTAL | \$2,450,000,000 | \$2,445,664,960 | \$2,426,416,960 | \$23,583,040 |

The benefits derived from the completed grade separation, new and relocated railroad tracks, and operations improvements include congestion and emission reductions, safety enhancements, increased velocity, and reliability.

CURRENT STATUS

The tables below show the actions that were taken during this quarter. The spreadsheets that follow separate the projects into three categories: Projects Unallocated, Projects Allocated, and Projects Completed.

Project Benefits

The Baseline benefits shown on pages 9-14 are all submitted by the local agencies and show the actual benefits after construction completion as compared to the benefits stated in their original TCIF baseline agreement. From all the closeouts submitted, twenty-one projects reported actual benefits for safety, velocity, throughput, reliability, congestion reduction and emissions reduction. Some projects submitted a closeout report for partial benefits, and noted that the remaining benefits will be captured at the Supplemental Closeout Report. Benefits for segmented projects will be achieved once all segments have completed construction.

| | Allocations | | | | | | | | | | | | |
|-----|-------------|-----|------|--|------------------|-------------------|------------|--|--|--|--|--|--|
| ID | D | Co. | Rte. | Project Title/Amendment Resolution | Bond \$ x1000 | Total \$ x1000 | Action | | | | | | |
| 127 | 3 | SAC | | State Route 99 Auxiliary lanes Project, Resolution TCIF-A-1718-03, Approved 1/31/18 | \$900 | \$7,095 | Allocation | | | | | | |

| Programming Actions | | | | | | | | | | | | |
|---------------------|---|-----|------|--|------------------|-------------------|------------------------------|--|--|--|--|--|
| ID | D | Co. | Rte. | Project Title/Amendment Resolution | Bond \$ x1000 | Total \$ x1000 | Action | | | | | |
| 127 | 3 | SAC | | State Route 99 Auxiliary lanes Project, Resolution TCIF-P-1718-07, Approved 1/31/18 | \$900 | \$7,095 | Program project into TCIF | | | | | |

| Baseline Agreement Approvals | | | | | | | | | | | | |
|------------------------------|---|-----|------|---|------------------|-------------------|------------------|--|--|--|--|--|
| ID | D | Co. | Rte. | Project Title/Amendment Resolution | Bond \$ x1000 | Total \$ x1000 | Action | | | | | |
| 127 | 3 | SAC | | State Route 99 Auxiliary lanes Project, Resolution TCIF-P-1718-08B, Approved 1/31/18 | \$900 | \$7,095 | Approve Baseline | | | | | |

| | Baseline Agreement Amendments | | | | | | | | | | | | |
|-------|-------------------------------|-----|------|--|------------------|-------------------|---|--|--|--|--|--|--|
| ID | D | Co. | Rte. | Project Title/Amendment Resolution | Bond \$ x1000 | Total \$ x1000 | Action | | | | | | |
| 68.2A | 11 | SD | | SR 11/Otay Mesa East Port of Entry [Segment 2A: SR 11-Construct 4-lane highway project] Resolution TCIF-P-1718-09, Approved 1/31/18 | \$7,825 | \$60,453 | Program TCIF savings to new project: Segment 2A | | | | | | |

| Environmental Actions |
|-----------------------|
| None this quarter |
| |

BACKGROUND

The Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006, approved by the voters as Proposition 1B on November 7, 2006, provided \$2 billion for the TCIF. In the TCIF Guidelines, the Commission recognized the need for goods movement improvements far exceed the amount authorized in the TCIF program, that other funding sources should be explored, and that delivery challenges could limit project funding. The Commission supported increasing TCIF funding by approximately \$500 million from the State Highway Account to fund state-level priorities that are critical to goods movement.


Phase Complete

| 68.2A 11 SD San Diego Association of Governments 11 SR 11/Otay Mesa East Port of Entry [Segment 2A - SR 11 - Constuct 4-lane highway project] 117 8 RIV Riverside County ACE: Avenue 66/UP Railroad Grade Separation Bypass | DPM | 04/30/12 | 04/22/18 | 04/01/18 | 07/20/10 | | | | | | | | | | |
|---|-------|-----------|------------|------------|-----------|-----------|--------------------------------------|----------|---------|---------|---------|----------|----------|--|--------------|
| | | | | | 07/30/18 | 07/20/20 | Env 100% Des 0% Const | \$60,453 | \$7,825 | \$0 | \$0 | \$0 | \$60,453 | | |
| | n DLA | 7/29/2017 | 12/29/2017 | 7/29/2018 | 7/30/2019 | 7/29/2021 | Env 100% Des 0% RW 0% Const | \$39,080 | \$5,709 | \$2,530 | \$2,350 | \$2,500 | \$31,700 | | \checkmark |
| 123 12 ORA Orange County San Juan Creek Bridge Replacement Transportation Authority San Juan Creek Bridge Replacement | DPM | 2/28/2017 | 5/31/2017 | 2/6/2018 | 10/31/18 | 10/31/20 | Env 0% Des 0% RW 0% Const | \$34,200 | \$3,094 | \$0 | \$0 | \$0 | \$34,200 | | |
| 125 7 LA Alameda Corridor East Construction Authority Durfee Avenue Grade Separation Project | DLA | 7/31/2014 | 11/30/2017 | 10/31/2017 | 04/30/18 | 10/31/20 | Env 100% Des 0% RW 0% Const | \$91,143 | \$2,620 | \$0 | \$9,046 | \$32,624 | \$49,473 | | |

Trade Corridors Improvement Fund Delivery Report Schedule and Cost **Unallocated Projects**

✓✓





| | | | | | | | | | | | - | - | - | | - | | • | | |
|----------------|----------|--------|---|--|-----------------|------------|-----------------|------------------------|-------------------------------|--------------------------|--------------------------------|------------------------|---------------------------------|-------------------------------|-------------------------------|-------------------------|------------------------------------|--------------|--------------------|
| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE PROJECT DESCRIPTION | ALLOCATION DATE | AWARD DATE | BEGIN CONSTR | APPROVED END CONSTR | CURRENT PHASE (% COMPLETE) | APPROVED END CLOSEOUT | TOTAL PROJECT COST (x1,000) | TCIF COST (x 1,000) | ENVIRO COST (PAED) (x 1,000) | DESIGN COST (PSE)(x 1,000) | RIGHT OF WAY COST (X1,000) | CONSTR COST (X1,000) | CONSTR EXPENDITURES (X1,000) | SCOPE | BUDGET SCHEDULE |
| 3.1 | 4 | ALA | Port of Oakland/City of Oakland | Outer Harbor Intermodal Terminals (OHIT) [Segment 1-Environmental Remediation] | N/A | 01/01/10 | | 10/15/18 | Const 99% | 04/16/19 | \$11,400 | \$0 | \$0 | \$0 | \$0 | \$11,400 | \$11,488 | \checkmark | \checkmark |
| 3.3 | 4 | ALA | Port of Oakland/City of Oakland | Outer Harbor Intermodal Terminals (OHIT) [Segment 3 - City Site Prep Work and Backbone Infrastructure 3] | 05/07/13 | 10/14/13 | | 10/15/18 | Const 99% Design-Build | 04/16/19 | \$247,241 | \$176,341 | \$4,500 | \$25,900 | \$0 | \$216,841 | \$261,241 | | |
| 3.4 | 4 | ALA | Port of Oakland/City of Oakland | Outer Harbor Intermodal Terminals (OHIT) [Segment 4 - Recycling Facilities] | N/A | | 06/30/13 | 07/31/18 | Const 0% | 12/31/18 | \$46,600 | \$0 | \$0 | \$600 | \$0 | \$46,000 | | \checkmark | |
| 3.5 | 4 | ALA | Port of Oakland/City of Oakland | Outer Harbor Intermodal Terminals (OHIT) [Segment 5 - City Trade and Logistics Facilities] | N/A | | | 12/31/19 | Const 22% | 06/30/20 | \$99,400 | \$0 | \$0 | \$3,500 | \$0 | \$95,900 | \$26,187 | | |
| 4 | 4 | ALA | Metropolitan Transportation Commission | 880 I-880 Reconstruction, 29th & 23rd Avenues, Oakland [SHOPP/TCIF] | 08/06/13 | 04/30/14 | | 07/31/17 | Const 72% | 08/31/18 | \$97,912 | \$73,000 | \$4,200 | \$7,387 | \$6,325 | \$80,000 | \$61,270 | | |
| 11 | 10 | SJ | Port of Stockton / Contra Costa County | San Francisco Bay to Stockton Ship Channel Deepening Project | 05/23/12 | 06/29/12 | | 11/30/13 | Const 98% | 06/30/14 | \$15,000 | \$7,200 | \$100 | \$500 | \$0 | \$14,400 | \$5,476 | \checkmark | |
| 15.01 | 7 | LA | Alameda Corridor East Construction Authority | San Gabriel Valley Grade Separation Program [Phase I - Archaeological Services] | 10/26/11 | 08/22/11 | | 09/30/17 | Const 93% | 10/31/18 | \$4,000 | \$4,000 | \$0 | \$0 | \$0 | \$4,000 | | | |
| 15.02 | 7 | LA | Alameda Corridor East Construction Authority | San Gabriel Valley Grade Separation Program [Phase II - Trench and Fiber Optic relocation] | 10/26/11 | 07/23/12 | | 09/30/17 | Const 94% | 10/31/18 | \$302,758 | \$233,778 | \$0 | \$34,021 | \$33,034 | \$235,703 | \$323,548 | | |
| 15.12 | 7 | LA | Alameda Corridor East Construction Authority | San Gabriel Valley Grade Separation Program [Motebello Corridor - Match] | N/A | | 11/30/19 | 11/30/22 | RW % Const % | 05/31/23 | \$142,000 | \$0 | | \$8,738 | \$28,771 | \$40,872 | | | |
| 21 | 7 | LA | City of Commerce | Washington Boulevard Widening & Reconstruction | 06/25/14 | 12/02/14 | | 03/01/16 | Const 95% | 07/01/16 | \$32,000 | \$5,800 | \$39 | \$2,524 | \$3,198 | \$26,239 | \$18,795 | \checkmark | |
| 23 | 7 | LA | Port of Long Beach | 710 Gerald Desmond Bridge Replacement [Design-Build] [SHOPP/TCIF] | 06/22/11 | 10/01/12 | Design-Build | 06/27/16 | Const 83% | 09/26/16 | \$1,336,061 | \$299,795 | \$11,862 | \$38,239 | \$324,700 | \$961,260 | \$733,131 | \checkmark | |
| 46 | 8 | RIV | City of Banning | Sunset Avenue Grade Separation | 06/11/13 | 12/03/13 | | 02/28/16 | Const 95% | 08/01/16 | \$33,042 | \$8,278 | \$900 | \$2,300 | \$1,142 | \$28,700 | \$2,572 | | |
| 53 | 8 | RIV | Riverside County | Grade Separation at Magnolia Avenue Railroad Grade Crossing - BNSF | 06/11/13 | 12/10/13 | | 06/01/16 | Const 97% | 11/30/16 | \$51,609 | \$17,673 | \$563 | \$3,700 | \$1,923 | \$45,423 | \$43,230 | \checkmark | |
| 54 | 8 | RIV | City of Riverside | 215 March Island Cargo Port Airport - I-215 Van Buren Boulevard - Ground Access Improvements | 10/26/11 | 08/13/12 | | 04/30/14 | Const 99% | 09/30/14 | \$66,776 | \$8,835 | \$3,463 | \$4,786 | \$7,000 | \$51,527 | \$37,897 | | |
| 68.2 | 11 | SD | San Diego Association of Governments | 11 SR 11/Otay Mesa East Port of Entry [Segment 2 - SR 11 and Commercial Vehicle Enforcement Facility] | N/A | | 10/30/13 | 06/30/16 | Des 45% Const % | 10/30/18 | \$245,400 | \$0 | \$0 | \$17,500 | \$52,000 | \$175,900 | \$0 | | |
| 68.3 | 11 | SD | San Diego Association of Governments | 11 SR 11/Otay Mesa East Port of Entry [Segment 3 - East Otay Mesa Land POE] | N/A | | 09/30/13 | 03/31/16 | Des 40% Const % | 04/30/18 | \$336,900 | \$0 | \$0 | \$10,000 | \$41,900 | \$285,000 | \$0 | | |
| 91 | 7 | VEN | Ventura County Transportation Commission | 101 Route 101 Improvements | 06/11/13 | 11/21/13 | | 08/10/15 | Const 99% | 12/08/15 | \$46,525 | \$10,346 | \$1,600 | \$5,197 | \$500 | \$39,228 | \$38,350 | | • 🗵 |
| 92.3 | 3 | YOL | Port of West Sacramento | West Sacramento/Port of West Sacramento Rail Plan [Phase 3 - Washington Overpass] | N/A | | 06/01/13 | 07/01/13 | Const 0% | 12/01/13 | \$1,540 | \$0 | \$0 | \$0 | \$0 | \$1,540 | | | |
| 92.4 | 3 | YOL | Port of West Sacramento | West Sacramento/Port of West Sacramento Rail Plan <i>[Phase 4 - Loop Track]</i> | N/A | | 01/15/14 | 08/15/14 | Const 0% | 12/01/14 | \$1,124 | \$0 | \$3 | \$100 | \$5 | \$1,016 | | | |
| 95 | 7 | LA | Alameda Corridor East Construction Authority | ACE Puente Avenue Grade Separation | 03/20/14 | 06/23/14 | | 09/30/17 | Const 92% | 03/31/18 | \$99,019 | \$48,000 | \$300 | \$9,090 | \$32,868 | \$56,761 | \$41,240 | | |
| 96 | 7 | LA | Alameda Corridor East Construction Authority | ACE Fairway Drive Grade Separation | 06/25/14 | 10/27/14 | | 06/30/18 | Const 44% | 12/31/18 | \$142,213 | \$71,000 | \$300 | \$8,456 | \$38,655 | \$94,802 | \$37,887 | | |
| 99 | 12 | ORA | Orange County Transportation Authority | Raymond Avenue Grade Separation | 01/29/14 | 02/04/14 | | 07/15/18 | Const 99% | 07/15/21 | \$112,190 | \$11,890 | \$0 | \$5,370 | \$34,901 | \$71,919 | \$63,383 | \checkmark | |
| 103 | 4 | SOL | City of Fairfield | Fairfield/Vacaville Intermodal Station - New track and Grade Separation | 08/20/14 | 11/18/14 | | 11/01/16 | Const 91% | 03/01/17 | \$22,600 | \$11,000 | \$0 | \$0 | \$0 | \$22,600 | \$21,654 | | |
| 105 | 5 | MON | City of Salinas | 101 Sanborn Rd/US 101 Interchange Improvements & Elvee Drive Extension | 01/22/15 | 07/07/15 | | 07/28/15 | Const 60% | 07/26/16 | \$4,300 | \$1,700 | \$0 | \$0 | \$0 | \$4,300 | \$4,341 | \checkmark | |
| | | ă. | | · · · | | | | | | | | | | | | ÷ | | | |

| \checkmark |
|--------------|
| X |
| • |

| Behind Schedule |
|------------------------------|
| Awarded / Begin Construction |
| Allocated but Not Awarded |

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE | PROJECT DESCRIPTION | ALLOCATION DATE | AWARD DATE | BEGIN CONSTR | APPROVED END CONSTR | CURRENT PHASE (% COMPLETE) | APPROVED END CLOSEOUT | TOTAL PROJECT COST (x1,000) | TCIF COST (x 1,000) | ENVIRO COST (PAED) (x 1,000) | DESIGN COST (PSE)(x 1,000) | RIGHT OF WAY COST (X1,000) | CONSTR COST (X1,000) | CONSTR EXPENDITURES (X1,000) | SCOPE BUDGET | SCHEDULE |
|----------------|----------|--------|---|-------|---|-----------------|------------|-----------------|------------------------|--------------------------------------|--------------------------|--------------------------------|------------------------|---------------------------------|-------------------------------|-------------------------------|-------------------------|------------------------------------|--------------------------|--------------|
| 109 | 8 | SBD | San Bernardino Associated Governments | 10 | I-10 Pepper Avenue Interchange | 05/28/15 | 01/06/16 | | 08/17/17 | Const 99% | 8/17/18 | \$10,111 | \$1,158 | \$64 | \$561 | N/A | \$9,486 | \$8,381 | | \mathbf{X} |
| 110 | 8 | SBD | Southern California Regional Rail Authority | | Hellman Avenue Crossing Improvements | 06/30/16 | 11/02/16 | | 12/31/16 | Const 70% | 12/31/17 | \$3,580 | \$1,790 | | \$200 | | \$3,380 | \$1,177 | | X |
| 111 | 7 | LA | Southern California Regional Rail Authority | | Citrus Avenue Crossing Improvements | 06/30/16 | 12/09/16 | | 04/30/18 | Const 85% | 04/30/19 | \$3,485 | \$1,455 | \$250 | \$325 | | \$2,910 | \$2,073 | \checkmark | \mathbf{X} |
| 112 | 7 | LA | Southern California Regional Rail Authority | | Ramona Boulevard Crossing Improvements | 06/30/16 | 12/09/16 | | 04/30/18 | Const 85% | 4/30/19 | \$3,485 | \$1,455 | \$250 | \$325 | | \$2,910 | \$2,338 | $\checkmark \checkmark$ | X |
| 114 | 7 | LA | Alameda Corridor East Construction Authority | | Fullerton Road Grade Separation Project | 12/09/15 | 03/28/16 | | 9/30/2019 | Const 21% | 03/30/20 | \$145,184 | \$35,060 | \$0 | \$11,107 | \$32,123 | \$101,954 | \$18,124 | \checkmark | \checkmark |
| 115.1 | 4 | ALA | Port of Oakland | | Cool Port Oakland Project | 06/30/16 | 09/28/17 | | 06/30/17 | Const 40% | 10/01/17 | \$8,605 | \$5,000 | \$105 | \$300 | \$0 | \$8,200 | \$12,750 | | X |
| 115.2 | 4 | ALA | Port of Oakland | | Cool Port Oakland Project | 06/30/16 | 09/28/17 | | 10/01/17 | Const 50% | 10/01/17 | \$83,300 | \$0 | \$0 | \$1,700 | \$0 | \$81,600 | | | \mathbf{X} |
| 118 | 11 | SD | San Diego Association of Governments | | San Elijo Lagoon Double Track | 06/30/16 | 02/01/17 | | 09/16/18 | Const 18% | 09/17/23 | \$70,254 | \$4,343 | \$1,378 | \$7,669 | \$1,585 | \$59,622 | | | |
| 119 | 10 | SJ | Port of Stockton | | Navy Drive Widening | 06/30/16 | 07/11/17 | | 10/01/17 | Const 65% | 06/01/18 | \$6,813 | \$2,000 | \$200 | \$650 | \$0 | \$5,963 | \$500 | | \mathbf{X} |
| 120 | 8 | SBD | SBCAG | | Monte Vista Ave Grade Separation | 08/17/16 | 07/12/17 | | 05/01/19 | Const 27% | 03/05/20 | \$24,138 | \$1,019 | \$0 | \$0 | \$0 | \$24,138 | \$3,189 | \checkmark | \checkmark |
| 121 | 7 | LA | Port of Long Beach | | Middle Harbor Terminal Redevelopment Project Phase 2 | 06/28/17 | 11/21/17 | 12/01/17 | 09/30/20 | Const 0% | 11/30/20 | \$156,355 | \$15,436 | \$0 | \$0 | \$0 | \$156,355 | | | \mathbf{X} |
| 122 | 12 | ORA | Orange County Transportation Authority | | I-405 HOV Lane [Design-Build] | 10/19/16 | 01/13/17 | Design-Build | 08/31/26 | RW 46% Const 16% | 08/31/27 | \$1,506,136 | \$7,771 | \$84,622 | \$269,052 | \$298,651 | \$853,771 | \$367 | \checkmark | |
| 124 | 4 | SON | Northern California Trade Corridors Coalition/Sonoma County Transportation Authority | | US-101 Marin Sonoma Narrows HOV Lane Project Phase 2 | 10/18/17 | | 03/06/18 | 12/31/19 | Env 100% Des % RW % Const % | 12/30/20 | \$37,662 | \$3,000 | \$0 | \$2,642 | \$20 | \$35,000 | | | |
| 126 | 3 | PLA | Northern California Trade Corridors Coalition/Placer County Transportation Planning Agency | | I-80/SR-65 Interchange Phase 1 - Third Lane Project | 08/16/17 | 02/14/18 | 11/14/17 | 11/01/20 | Const 0% | 12/02/23 | \$11,900 | \$3,600 | \$0 | \$0 | \$0 | \$11,900 | | | |
| 127 | 3 | SAC | Northern California Trade Corridors Coalition/Sacramento Area Council of Governments' | | SR99 Auxiliary Lanes Project | 01/31/18 | | 08/20/18 | 12/01/19 | Const 0% | 12/01/23 | \$7,095 | \$900 | \$170 | \$600 | \$25 | \$6,300 | | | |
| | | | | | | <u> </u> | | | | | | \$ 5,575,713 | \$ 1,072,623 |] | | | | \$ 4,415,657 | | ·1 |

| \checkmark |
|--------------|
| X |
| • |

Phase Complete Behind Schedule

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE PROJECT DESCRIPTION | ACTUAL END CONSTR | APPROVED END CLOSEOUT | FORECAST END CLOSEOUT | FDR DUE DATE (Six months after Actual End Const) | SFDR DUE DATE (Six months after Actual End Closeout) | TOTAL PROJECT COST (x1,000) | TCIF COST (x 1,000) | ENVIRO COST (PAED) (x 1,000) | DESIGN COST (PSE)(x 1,000) | RIGHT OF WAY COST(X1,000) | CONSTR COST (X1,000) | CONSTR EXPENDITURES (X1,000) | SCOPE | BUDGET | SCHEDULE | SOLLAR COMMENTS - CTC ACTIONS DURING QUARTER |
|----------------|----------|--------|---|--|-------------------|--------------------------|--------------------------|--|--|--------------------------------|------------------------|---------------------------------|-------------------------------|------------------------------|-------------------------|------------------------------------|--------------|--------------|--------------|---|
| 2 | 4 | CC | Caltrans / BNSF | Richmond Rail Connector | | | | | | \$22,650 | \$10,880 | \$300 | \$550 | \$4,590 | \$17,210 | \$15,883 | | \checkmark | \checkmark | FDR/SFDR Approved |
| 3.2 | 4 | ALA | Port of Oakland/City of Oakland | Outer Harbor Intermodal Terminals (OHIT) [Segment 2 - Rail Access Improvements and Manifest Yard] | | | | | | \$74,600 | \$65,800 | \$100 | \$8,700 | \$0 | \$65,800 | \$74,600 | | | \checkmark | FDR/SFDR Approved |
| 3.6 | 4 | ALA | Port of Oakland/City of Oakland | Outer Harbor Intermodal Terminals (OHIT) [Segment 6 - Unit Train Support Rail Yard] | | | | | | \$20,000 | \$0 | \$0 | \$5,000 | \$0 | \$15,000 | \$19,428 | \checkmark | \checkmark | \checkmark | FDR/SFDR Approved |
| 5 | 4 | ALA | Metropolitan Transportation Commission | 580 I-580 Eastbound Truck Climbing Lane [SHOPP/TCIF] | 12/31/16 | 12/01/15 | 07/29/17 | 06/30/17 | | \$44,903 | \$44,903 | \$2,490 | \$5,140 | \$105 | \$37,168 | \$54,911 | \checkmark | \checkmark | \checkmark | \boxtimes |
| 6 | 6 | KER | Caltrans / BNSF | Tehachapi Trade Corridor Rail Improvement | 12/31/16 | 03/31/17 | 04/30/18 | 06/30/17 | | \$26,040 | \$12,270 | \$9,500 | \$1,000 | \$0 | \$15,540 | \$12,270 | | \checkmark | \checkmark | \mathbf{X} |
| 9.1 | 3 | SAC | City of Sacramento | Sacramento Intermodal Track Relocation [Phase 1 - Initial Project] | | | | | | \$80,636 | \$25,266 | \$3,143 | \$8,349 | \$0 | \$69,145 | \$69,145 | | \checkmark | \checkmark | FDR/SFDR Approved |
| 9.2 | 3 | SAC | City of Sacramento | Sacramento Intermodal Track Relocation [Phase 2 - West Ped-Bicycle Tunnel Ramps] | | | | | | \$3,747 | \$0 | \$0 | \$0 | \$0 | \$3,747 | \$3,747 | \checkmark | \checkmark | \checkmark | FDR/SFDR Approved |
| 10 | 10 | SJ | San Joaquin Council of Governments | 4 State Route 4 West Crosstown Freeway Extension Stage 1 | 12/1/2017 | 12/01/17 | 12/07/17 | 06/30/18 | | \$165,678 | \$69,458 | \$4,000 | \$10,400 | \$44,600 | \$106,678 | \$79,019 | \checkmark | \checkmark | \checkmark | \boxtimes |
| 12 | 4 | SOL | Metropolitan Transportation Commission | 80 I-80 Eastbound Cordelia Truck Scales Relocation [SHOPP/TCIF] | 03/31/15 | 12/31/15 | 12/31/15 | 09/30/15 | | \$88,392 | \$38,292 | \$6,800 | \$12,200 | \$7,500 | \$61,892 | \$63,056 | | \mathbf{X} | | \mathbf{X} |
| 15.3 | 7 | LA | Alameda Corridor East Construction Authority | San Gabriel Valley Grade Separation Program [Brea Canyon Grade Separation - Match] | 08/31/08 | 08/31/10 | 08/31/10 | 02/31/09 | | \$38,922 | \$0 | \$0 | \$538 | \$9,708 | \$28,676 | | | | • | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 15.6 | 7 | LA | Alameda Corridor East Construction Authority | San Gabriel Valley Grade Separation Program [Ramona Boulevard Grade Separation - Match] | 04/30/08 | 05/31/10 | 05/31/10 | 10/30/08 | | \$14,965 | \$0 | \$0 | \$34 | \$2,959 | \$11,972 | | | | • | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 15.7 | 7 | LA | Alameda Corridor East Construction Authority | San Gabriel Valley Grade Separation Program [Reservoir Street Grade Separation - Match] | 07/31/08 | 09/30/11 | 09/30/11 | 01/31/09 | | \$12,480 | \$0 | \$0 | \$0 | \$1,125 | \$11,355 | | \checkmark | \checkmark | • | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 15.8 | 7 | LA | Alameda Corridor East Construction Authority | San Gabriel Valley Grade Separation Program [Sunset Avenue Grade Separation - Match] | 12/31/10 | 06/31/12 | 06/31/12 | 06/30/11 | | \$35,208 | \$0 | \$0 | \$339 | \$3,226 | \$31,643 | | | | • | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 15.9 | 7 | LA | Alameda Corridor East Construction Authority | San Gabriel Valley Grade Separation Program [Temple Avenue Train Diversion - Match] | 03/30/10 | 12/31/14 | 12/31/14 | 09/30/10 | | \$45,177 | \$0 | \$0 | \$540 | \$2,923 | \$41,714 | | | | • | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 17 | 7 | LA | City of Santa Fe Springs | ACE: Gateway-Valley View Grade Separation Project | | | | | 02/12/16 | \$63,997 | \$18,012 | \$0 | \$4,000 | \$15,281 | \$44,716 | \$40,959 | \checkmark | \checkmark | \checkmark | FDR approved. Agency working on SFDR. |
| 18 | 7 | LA | Southern California Regional Rail Authority | New Siding on the Antelope Valley Line (MP44 to MP61) For Freight Trains | 05/18/12 | 06/30/11 | 12/14/14 | 12/15/12 | | \$14,700 | \$7,200 | \$0 | \$1,500 | \$0 | \$13,200 | \$9,742 | \checkmark | \checkmark | \checkmark | \boxtimes |
| 19 | 7 | LA | Port of Los Angeles | 47/110 I-110 Fwy Access Ramp Improvement SR 47/I-110 NB Connector Widening | 06/30/16 | 06/30/16 | 05/01/17 | 03/30/17 | | \$40,773 | \$13,205 | \$700 | \$5,568 | \$0 | \$34,505 | \$31,296 | \checkmark | \checkmark | \checkmark | |
| 20 | 7 | LA | Port of Los Angeles | 110 I-110 Freeway & C Street Interchange Improvements | 06/30/17 | 04/30/17 | 10/15/19 | 12/30/17 | | \$39,385 | \$8,300 | \$801 | \$3,491 | \$0 | \$35,093 | \$29,568 | \checkmark | \checkmark | \checkmark | \boxtimes |
| 22 | 7 | LA | Port of Los Angeles | South Wilmington Grade Separation | | | | | 11/01/15 | \$74,844 | \$15,021 | \$520 | \$6,631 | \$0 | \$67,693 | \$51,827 | \checkmark | \checkmark | \checkmark | FDR approved. Agency working on SFDR. |
| 24 | 7 | LA | Port of Long Beach | Ports Rail System - Tier 1 (Pier F Support Yard) | | | | | 06/30/16 | \$29,129 | \$4,093 | \$88 | \$4,265 | \$0 | \$24,776 | \$29,129 | | \checkmark | \checkmark | FDR approved. Agency is working on SFDR. |
| 25 | 7 | LA | Port of Long Beach | Ports Rail System - Tier 1 (Track Realignment at Ocean Boulevard) | | | | | 06/30/16 | \$44,756 | \$16,216 | \$4,270 | \$2,850 | \$0 | \$37,636 | \$34,233 | \checkmark | \checkmark | \checkmark | FDR approved. Agency is working on SFDR. |
| 32.1 | 7 | LA | Port of Los Angeles | Ports Rail System - Tier 1 (West Basin Road Rail Access Improvements) [Segment 1 - Berth 200 Rail Yard Improvements] | | | | | 05/31/16 | \$111,956 | \$40,718 | \$6 | \$7,980 | \$0 | \$103,970 | \$91,527 | | | | FDR approved. Agency is working on SFDR. |
| 32.2 | 7 | LA | Port of Los Angeles | Ports Rail System - Tier 1 (West Basin Road Rail Access Improvements) [Segment 2 - Berth 200 Rail Yard Track Connections] | 12/31/16 | 01/01/15 | 03/31/17 | 06/30/17 | | \$23,141 | \$9,423 | \$0 | \$1,000 | \$0 | \$22,141 | \$19,381 | | | V | |
| 34 | 12 | ORA | Orange County Transportation Authority | 91 State Route 91 Connect Aux. Lanes through Interchange on Westbound State Route 91 between State Routes 57 and I-5 | 12/01/15 | 11/01/16 | 11/01/16 | 06/30/16 | | \$62,977 | \$27,227 | \$1,400 | \$6,234 | \$7,066 | \$48,277 | \$40,703 | | | | |
| 35 | 12 | ORA | Orange County Transportation Authority | State College Boulevard Grade Separation | 06/30/18 | 08/01/19 | 07/31/20 | 09/30/18 | | \$74,644 | \$35,890 | \$305 | \$3,595 | \$19,092 | \$51,652 | \$49,831 | \checkmark | \checkmark | \checkmark | |
| 36 | 12 | ORA | Orange County Transportation Authority | Placentia Avenue Undercrossing | | | | | | \$56,794 | \$9,548 | \$21 | \$3,401 | \$15,371 | \$38,001 | \$34,558 | | | \checkmark | FDR/SFDR Approved |
| 37 | 12 | ORA | Orange County Transportation Authority | Orangethorpe Avenue Grade Separation | | | | | 09/30/18 | \$104,182 | \$41,632 | \$631 | \$8,292 | \$24,863 | \$70,396 | \$56,956 | \checkmark | \checkmark | \checkmark | FDR approved. Agency working on SFDR. |
| 38 | 12 | ORA | Orange County Transportation Authority | Kraemer Boulevard Undercrossing | | | | | | \$53,185 | \$15,513 | \$631 | \$5,043 | \$9,382 | \$38,129 | \$40,099 | | \checkmark | | FDR/SFDR Approved |
| 40 | 12 | ORA | Orange County Transportation Authority | Lakeview Avenue Overcrossing | | | | | 09/30/18 | \$87,873 | \$27,629 | \$631 | \$7,867 | \$39,688 | \$39,687 | \$36,142 | | | \checkmark | FDR approved. Agency working on SFDR. |

Trade Corridors Improvement Fund Delivery Report Schedule and Cost **Completed Projects**





Phase Complete Behind Schedule

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE | PROJECT DESCRIPTION | ACTUAL END CONSTR | APPROVED END CLOSEOUT | FORECAST END CLOSEOUT | FDR DUE DATE (Six months after Actual End Const) | SFDR DUE DATE (Six months after Actual End Closeout) | TOTAL PROJECT COST (x1,000) | TCIF COST (x 1,000) | ENVIRO COST (PAED) (x 1,000) | DESIGN COST (PSE)(x 1,000) | RIGHT OF WAY COST(X1,000) | CONSTR COST (X1,000) | CONSTR EXPENDITURES (X1,000) | SCOPE | BUDGET | SCHEDULE | FDR/SFDR STATUS | COMMENTS - CTC ACTIONS DURING QUARTER |
|----------------|----------|--------|--|------------|--|-------------------|--------------------------|--------------------------|--|--|--------------------------------|------------------------|---------------------------------|-------------------------------|------------------------------|-------------------------|------------------------------------|--------------|-------------------------|-------------------------|-------------------------|---|
| 41 | 12 | ORA | Orange County Transportation Authority | | Tustin Avenue / Rose Drive Overcrossing | | | | | 09/30/18 | \$86,381 | \$30,862 | \$601 | \$7,085 | \$32,245 | \$46,450 | \$38,947 | \checkmark | \checkmark | \checkmark | | FDR approved. Agency working on SEDR. |
| 42 | 8 | RIV | City of Riverside | | Columbia Avenue Grade Separation | | | | | | \$33,003 | \$4,953 | \$143 | \$1,657 | \$6,800 | \$24,403 | \$21,594 | | \checkmark | \checkmark | \checkmark | FDR/SFDR Approved |
| 43 | 8 | RIV | City of Corona | | Auto Center Drive Grade Separation | 09/30/15 | 05/30/14 | 10/30/16 | 03/30/16 | | \$32,675 | \$16,000 | \$630 | \$1,370 | \$2,720 | \$27,955 | \$16,026 | \checkmark | \checkmark | \checkmark | X | |
| 44 | 8 | RIV | City of Riverside | | Magnolia Avenue Grade Separation - UPRR | | | | | | \$50,248 | \$17,288 | \$160 | \$2,500 | \$23,500 | \$24,088 | \$24,322 | \checkmark | \checkmark | \checkmark | \checkmark | FDR/SFDR Approved |
| 45 | 8 | RIV | City of Riverside | | Iowa Avenue Grade Separation | | | | | 06/01/15 | \$32,000 | \$13,000 | \$500 | \$1,500 | \$5,500 | \$24,500 | \$19,528 | \checkmark | \checkmark | \checkmark | | FDR approved. Agency working on SFDR. |
| 47 | 8 | RIV | City of Riverside | | Streeter Avenue Grade Separation | | | | | 02/20/17 | \$36,000 | \$15,500 | \$1,500 | \$1,000 | \$7,500 | \$26,000 | \$23,048 | \checkmark | \checkmark | \checkmark | | FDR approved. Agency working on SFDR. |
| 48 | 8 | RIV | Riverside County | | Avenue 56 Grade Separation | 06/30/17 | 10/15/16 | 10/15/16 | 12/30/17 | | \$29,394 | \$12,802 | \$295 | \$2,268 | \$3,289 | \$23,542 | \$25,544 | | \checkmark | | X | |
| 50 | 8 | RIV | Riverside County | | Grade Separation at Clay Street Railroad Grade Crossing | 06/30/17 | 12/15/16 | 12/15/16 | 12/30/17 | | \$30,806 | \$13,247 | \$502 | \$2,843 | \$7,385 | \$20,076 | \$20,105 | \checkmark | \checkmark | \checkmark | X | |
| 51 | 8 | RIV | City of Riverside | | Riverside Avenue Grade Separation | | | | | 06/30/17 | \$32,154 | \$10,434 | \$1,047 | \$1,453 | \$6,892 | \$22,762 | \$20,713 | \checkmark | \checkmark | \checkmark | | FDR approved. Agency working on SFDR. |
| 56 | 8 | SBD | San Bernardino Associated Governments | 10 | Route 10 Cherry Avenue Interchange Reconstruction | | | | | | \$77,806 | \$30,773 | \$935 | \$5,822 | \$9,503 | \$61,546 | \$63,027 | \checkmark | \checkmark | \checkmark | \checkmark | FDR/SFDR Approved |
| 58 | 8 | SBD | San Bernardino Associated Governments | 10 | Route 10 Riverside Ave Interchange Reconstruction | | | | | | \$31,170 | \$9,837 | \$0 | \$2,185 | \$1,723 | \$27,262 | \$27,262 | | | \checkmark | \checkmark | FDR/SFDR Approved |
| 59 | 8 | SBD | San Bernardino Associated Governments | | ACE Glen Helen Parkway Grade Separation | | | | | 05/19/16 | \$25,885 | \$7,172 | \$0 | \$2,650 | \$6,400 | \$16,835 | \$18,038 | \checkmark | \checkmark | \checkmark | | FDR approved. Agency working on SFDR. |
| 61 | 8 | SBD | San Bernardino Associated Governments | | ACE South Milliken Avenue Grade Separation | 12/31/17 | 02/01/17 | 12/01/17 | 06/30/18 | | \$75,649 | \$21,846 | \$750 | \$4,745 | \$5,221 | \$64,933 | \$46,562 | | \checkmark | \checkmark | | |
| 63 | 8 | SBD | San Bernardino Associated Governments | | Palm Avenue Grade Separation | | | | | 09/30/18 | \$23,738 | \$1,900 | \$774 | \$2,024 | \$8,320 | \$12,620 | \$11,245 | \checkmark | \checkmark | \checkmark | \checkmark | FDR/SFDR Approved |
| 64 | 8 | SBD | San Bernardino Associated Governments | | Lenwood Road Grade Separation | | | | | 09/30/18 | \$31,154 | \$8,276 | \$0 | \$4,409 | \$4,792 | \$21,953 | \$20,102 | | \checkmark | \checkmark | \checkmark | FDR/SFDR Approved |
| 66 | 7 | VEN | City of Oxnard | 101 | Route 101 Rice Avenue Interchange Reconstruction | | | | | 12/21/16 | \$73,597 | \$14,194 | \$3,458 | \$3,766 | \$26,594 | \$39,779 | \$45,056 | | | | | FDR Approved. Agency is working on SFDR. |
| 67 | 11 | SD | San Diego Association of Governments | 905 | State Route 905 | | | | | 02/11/18 | \$82,953 | \$66,804 | \$0 | \$499 | \$0 | \$82,454 | \$81,154 | | \checkmark | \checkmark | | FDR Approved. Agency is working on SFDR. |
| 68 | 11 | SD | San Diego Association of Governments | 11 | SR 11/Otay Mesa East Port of Entry [Parent - Environmental Programming for Entire Corridor] | | 04/01/18 | 04/01/18 | | | \$12,300 | \$0 | \$12,300 | \$0 | \$0 | \$0 | \$0 | | | | $\overline{\mathbf{A}}$ | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 68.1 | 11 | SD | San Diego Association of Governments | 11 | SR 11/Otay Mesa East Port of Entry [Segment 1 - SR 11/SR 905 Freeway to Freeway Connectors] | | | | | 03/30/18 | \$107,330 | \$66,330 | \$0 | \$7,300 | \$33,700 | \$66,330 | \$64,978 | | \checkmark | | \checkmark | FDR Approved |
| 69 | 11 | SD | Port of San Diego | 5/15 | Bay Marina Drive at I-5 At-Grade Improvements | | | | | 06/03/15 | \$2,603 | \$792 | \$440 | \$345 | \$20 | \$1,798 | \$2,276 | \checkmark | \checkmark | \checkmark | | FDR Approved. Agency is working |
| 70 | 11 | SD | Port of San Diego | | 10th Avenue/Harbor Drive At-Grade Improvements | | | | 03/30/15 | | \$3,953 | \$598 | \$1,163 | \$1,031 | \$0 | \$1,760 | \$1,759 | | $\overline{\mathbf{V}}$ | $\overline{\mathbf{V}}$ | X | on SFDR. |
| 72 | 11 | SD | Port of San Diego | 5 | Civic Center Drive at Harbor Drive and I-5 At-Grade Improvements | | | | | 06/03/15 | \$1,731 | \$361 | \$531 | \$300 | \$37 | \$863 | \$1,956 | | | | | FDR Approved. Agency is working on SFDR. |
| 74 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - San Ysidro Yard Expansion | 07/31/16 | 04/02/15 | 01/31/17 | 01/31/17 | | \$40,460 | \$25,900 | \$540 | \$2,482 | \$6,870 | \$30,568 | \$25,900 | | \checkmark | \checkmark | X | |
| 75.1 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - Mainline Improvements [Phase 1 - Aerial Cabling] | 07/15/12 | 09/30/12 | 07/31/14 | 01/31/13 | | \$4,458 | \$4,458 | \$0 | \$0 | \$0 | \$4,458 | \$4,458 | | | | X | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 75.2 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - Mainline Improvements [Phase 2 - Signaling for Reverse Running and Initial Track Improvements] | 06/30/14 | 10/31/13 | 07/30/15 | 12/01/14 | | \$10,431 | \$10,010 | \$0 | \$0 | \$0 | \$10,431 | \$10,010 | | | | | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 75.3 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - Mainline Improvements | 07/03/15 | 12/21/15 | 08/24/16 | 01/03/16 | | \$3,445 | \$3,445 | \$0 | \$0 | \$0 | \$3,445 | \$3,445 | | \checkmark | \checkmark | X | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 75.4 | 11 | SD | San Diego Association of Governments | | <i>[Phase 3 - Palomar Siding and Mainline Track</i> Southline Rail Improvements - Mainline Improvements <i>[Phase 4 - Final Palomar Siding and System</i> <i>Upgrades]</i> | 11/30/16 | 01/01/16 | 02/28/17 | 05/30/17 | | \$30,591 | \$21,621 | \$220 | \$8,750 | \$0 | \$21,621 | \$21,621 | | \checkmark | \checkmark | | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 76 | 11 | SD | San Diego Association of Governments | | LOSSAN N Rail Corridor at Sorrento | | | | | | \$44,000 | \$10,800 | \$2,024 | \$3,774 | \$2,553 | \$35,649 | \$35,649 | | | \checkmark | \checkmark | FDR/SFDR Approved |
| 77 | 11 | IMP | Imperial Valley Association of Governments | 78/ 111 | Brawley Bypass State Route 78/111 | | | | | 11/30/16 | \$70,305 | \$43,122 | \$1,206 | \$6,500 | \$18,569 | \$44,030 | \$42,600 | | | \checkmark | \mathbf{V} | FDR Approved. Agency is working on SFDR. |
| 81 | 10 | SJ | Northern California Trade Corridors Coalition | | Sperry Road Extension | | | | | 06/30/16 | \$56,582 | \$23,582 | \$1,000 | \$5,000 | \$7,000 | \$43,582 | \$36,935 | | \checkmark | \checkmark | | FDR Approved. Agency is working on SFDR. |
| 82 | 4 | CC | Northern California Trade Corridors Coalition | | Marina Bay Parkway Grade Separation | 06/30/16 | 06/01/15 | 09/30/16 | 12/30/16 | | \$42,180 | \$18,975 | \$500 | \$2,780 | \$100 | \$38,800 | \$39,011 | | | | X | |
| 83 | 8 | SBD | Caltrans / BNSF / UP | | Colton Crossing Project | | | | | | \$83,477 | \$27,847 | \$3,689 | \$5,570 | \$433 | \$73,785 | \$73,784 | | \checkmark | \checkmark | \checkmark | FDR/SFDR Approved |

Trade Corridors Improvement Fund Delivery Report Schedule and Cost **Completed Projects**





Phase Complete Behind Schedule

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY ROUTE | PROJECT DESCRIPTION | ACTUAL END CONSTR | APPROVED END CLOSEOUT | FORECAST END CLOSEOUT | FDR DUE DATE (Six months after Actual End Const) | SFDR DUE DATE (Six months after Actual End Closeout) | TOTAL PROJECT COST (x1,000) | TCIF COST (x 1,000) | ENVIRO COST (PAED) (x 1,000) | DESIGN COST (PSE)(x 1,000) | RIGHT OF WAY COST(X1,000) | CONSTR COST (X1,000) | CONSTR EXPENDITURES (X1,000) | SCOPE | BUDGET | SCHEDULE | SOLLES COMMENTS - CTC ACTIONS DURING QUARTER |
|----------------|----------|--------|--|--|-------------------|--------------------------|--------------------------|--|--|--------------------------------|------------------------|---------------------------------|-------------------------------|------------------------------|-------------------------|------------------------------------|--------------|--------------|--------------|---|
| 84 | 8 | | San Bernardino Associated Governments | Laurel Street/BNSF Grade Separation | | | | | | \$58,725 | \$23,583 | \$0 | \$4,657 | \$11,053 | \$43,016 | \$41,900 | | \checkmark | \checkmark | FDR/SFDR Approved |
| 85 | 8 | | Riverside County | Avenue 52 Grade Separation | 06/30/16 | 09/01/15 | 09/30/16 | 12/30/16 | | \$29,866 | \$10,000 | \$2,668 | \$0 | \$3,000 | \$24,198 | \$27,848 | | \checkmark | \checkmark | × |
| 86 | 7 | LA | Port of Los Angeles | Alameda Corridor West Terminus Intermodal Railyard -West Basin Railyard Extension | 04/30/16 | 02/28/17 | 04/30/17 | 10/30/16 | | \$72,987 | \$20,712 | \$0 | \$3,292 | \$0 | \$69,695 | \$72,751 | \checkmark | \checkmark | \checkmark | \boxtimes |
| 87.1 | 7 | LA | Port of Los Angeles | Cargo Transportation Improvement Emission Reduction Program - Phase 1 | 04/24/14 | 05/31/15 | 06/30/16 | 10/24/14 | | \$26,695 | \$12,705 | \$0 | \$1,285 | \$0 | \$25,410 | \$39,166 | | \checkmark | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 87.2 | 7 | LA | Port of Los Angeles | Cargo Transportation Improvement Emission Reduction Program - Phase 2 | 03/30/17 | 09/30/18 | 03/30/18 | 06/30/17 | | \$143,000 | \$26,664 | \$0 | \$8,470 | \$0 | \$134,530 | \$105,684 | | \checkmark | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 88 | 7 | | Alameda Corridor East Construction Authority | Baldwin Avenue Grade Separation | | | | | | \$71,625 | \$27,739 | \$0 | \$1,902 | \$41,930 | \$27,739 | \$27,738 | | \checkmark | \checkmark | FDR/SFDR Approved |
| 89 | 4 | | Northern California Trade80/ 680/Corridors Coalition12 | Solano I-80/680/12 Connector [SHOPP/TCIF] | 12/31/17 | 01/31/17 | 12/31/19 | 06/30/18 | | \$101,580 | \$22,847 | \$3,500 | \$8,880 | \$23,160 | \$66,040 | \$63,128 | | \checkmark | \checkmark | X |
| 90 | 7 | VEN | Ventura County Transportation Commission / Alameda Corridor Transportation Authority | Hueneme Road Widening | | | | | 03/31/17 | \$2,924 | \$1,462 | \$0 | \$0 | \$0 | \$2,924 | \$2,618 | | | | FDR Approved. Agency is working on SFDR. |
| 92.1 | 3 | YOL | Port of West Sacramento | West Sacramento/Port of West Sacramento Rail Plan [Phase I - UPRR Track Improvements] | | 06/30/12 | | 09/30/12 | | \$7,500 | \$0 | \$0 | \$0 | \$0 | \$7,500 | | | \checkmark | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 92.2 | 3 | YOL | Port of West Sacramento | West Sacramento/Port of West Sacramento Rail Plan [Phase 2 - Cemex Track/Unit Track 2] | 01/25/12 | 06/28/12 | | 07/25/12 | | \$1,800 | \$0 | \$0 | \$100 | \$0 | \$1,700 | | | | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. |
| 92.5 | 3 | YOL | Port of West Sacramento | West Sacramento/Port of West Sacramento Rail Plan [Phase 5 - Pioneer Bluff Bridge] | | | | | 09/24/17 | \$10,561 | \$9,678 | \$210 | \$653 | \$20 | \$9,678 | \$11,350 | \checkmark | \checkmark | \checkmark | FDR Approved. Agency is working on SFDR. |
| 93 | 11 | | San Diego Association of Governments | Sorrento Valley Double Track | 06/30/16 | 11/01/20 | 11/01/20 | 12/30/16 | | \$34,810 | \$12,994 | \$3,352 | \$1,653 | \$345 | \$29,460 | \$27,083 | | \checkmark | \checkmark | FDR Approved. Agency is working on SFDR. |
| 94 | 4 | SCL | Metropolitan Transportation 101 Commission | US-101 Freeway Performance Initiative (FPI) [SHOPP/TCIF] | 10/30/15 | 10/24/15 | 10/30/16 | 04/30/16 | | \$24,764 | \$13,840 | \$2,120 | \$2,120 | \$67 | \$20,457 | \$16,316 | \checkmark | \checkmark | \checkmark | \mathbf{X} |
| 97 | 3 | YUB | Yuba County 70 | SR 70 / Feather River Boulevard Interchange | 11/30/15 | 06/01/16 | 06/01/16 | 05/30/16 | | \$19,350 | \$4,361 | \$900 | \$950 | \$1,000 | \$16,500 | \$16,500 | | \checkmark | \checkmark | \mathbf{X} |
| 98 | 3 | | Northern California Trade 50 Corridors Coalition | Natoma Overhead Widening and Onramp Improvements [SHOPP/TCIF] | 04/21/16 | 12/01/17 | 12/01/17 | 06/30/17 | | \$8,459 | \$7,959 | \$125 | \$198 | \$253 | \$7,883 | \$6,592 | | | \checkmark | \mathbf{X} |
| 100 | 8 | | San Bernardino Associated 10 Governments | Tippecanoe Interchange Improvements, Phase II | 06/30/17 | 08/01/17 | 11/24/17 | 12/30/17 | | \$57,811 | \$8,691 | \$0 | \$5,189 | \$34,175 | \$18,447 | \$20,425 | \checkmark | \checkmark | \checkmark | \boxtimes |
| 101 | 10 | | San Joaquin Council of 99 Governments /Caltrans | State Route 99 Ramp Improvements [SHOPP/TCIF] | 03/22/16 | 05/01/16 | 03/31/18 | 09/22/16 | | \$2,973 | \$2,333 | \$130 | \$400 | \$110 | \$2,333 | \$2,728 | | \checkmark | | |
| 102 | 7 | LA | Port of Los Angeles | TraPac Terminal Automation-Automated Shuttle Carrier Maintenance & Repair | 05/31/17 | 08/30/17 | 05/31/18 | 03/30/18 | | \$5,681 | \$2,841 | \$0 | \$376 | \$0 | \$5,305 | \$8,484 | | \checkmark | \checkmark | \mathbf{X} |
| 104 | 11 | | San Diego Association of 905/ 125 Governments | State Route 905/State Route 125 Northbound Connectors | | | | | 03/30/18 | \$18,628 | \$13,719 | \$0 | \$2,621 | \$521 | \$15,486 | \$15,112 | | \checkmark | \checkmark | FDR Approved. Agency is working on SFDR. |
| 106 | 7 | | Southern California Regional Rail Authority | Vincent Siding at CP Quartz and 2nd Platform at Vincent Grade/Acton | 03/31/17 | 04/30/17 | 6/30/2018 | 12/30/17 | | \$17,400 | \$8,200 | \$350 | \$650 | \$0 | \$16,400 | \$16,851 | \checkmark | \checkmark | \checkmark | \boxtimes |
| 107 | 10 | | San Joaquin Council of 99 Governments /Caltrans | Southbound State Route 99 from Hammer Lane to Fremont Street Interchanges Ramp Metering [SHOPP/TCIF] | 02/12/17 | 08/24/17 | | 09/30/17 | | \$2,000 | \$2,000 | \$0 | \$0 | \$0 | \$2,000 | \$6,091 | | | \checkmark | \mathbf{X} |
| 108.1 | 7 | LA | Port of Los Angeles | YTI Terminal Enhancement & Truck Trip Reduction Program [Phase 1 - Berth/Wharf Improvements] | 06/29/17 | 05/31/18 | | 06/30/18 | | \$45,115 | \$8,401 | \$2,600 | \$2,549 | | \$39,966 | \$42,373 | | \checkmark | | |
| 108.2 | 7 | LA | Port of Los Angeles | YTI Terminal Enhancement & Truck Trip Reduction Program [Phase 2 - On-Dock Railyard] | 12/31/2017 | 12/31/17 | 12/31/18 | 09/30/18 | | \$6,083 | \$1,132 | \$0 | \$357 | | \$5,726 | \$2,019 | | | \checkmark | \mathbf{X} |
| 113 | 7 | | Southern California Regional Rail Authority | Control Point Soledad Speed Increase Project | 6/30/2018 | 04/30/19 | 06/30/19 | 09/30/18 | | \$6,648 | \$2,708 | \$616 | \$616 | | \$5,416 | \$4,852 | | \checkmark | \checkmark | |
| | | | | 1 | | 1 | 1 | <u> </u> | | \$ 3,631,178 | \$ 1,353,794 | | | | | \$ 4,371,265 | | | |] |

Trade Corridors Improvement Fund Delivery Report Schedule and Cost **Completed Projects**





No actual since projects are either in construction or not allocated Project not allocated

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE | PROJECT DESCRIPTION | | fety Actual | | ocity Actual | | ighput Actual | | ability e Actual | | n Reduction Actual | | Reduction Actual |
|-------------------|----------|--------|---|-------|--|-------|----------------|------|-----------------|---|------------------|---|---------------------|---|-----------------------|-------------|---------------------|
| 3.1 | 4 | ALA | Port of Oakland/City of Oakland | | Outer Harbor Intermodal Terminals (OHIT) [Segment 1-Environmental Remediation] | | | | | | | | | | | | |
| 3.3 | 4 | ALA | Port of Oakland/City of Oakland | | Outer Harbor Intermodal Terminals (OHIT) [Segment 3 - City Site Prep Work and Backbone Infrastructure 3] | | | | | | | | | | | | |
| 3.4 | 4 | ALA | Port of Oakland/City of Oakland | | Outer Harbor Intermodal Terminals (OHIT) [Segment 4 - Recycling Facilities] | | | | | | | | | | | | |
| 3.5 | 4 | ALA | Port of Oakland/City of Oakland | | Outer Harbor Intermodal Terminals (OHIT) [Segment 5 - City Trade and Logistics Facilities] | | | | | | | | | | | | |
| 4 | 4 | ALA | Metropolitan Transportation Commission | 880 | I-880 Reconstruction, 29th & 23rd Avenues, Oakland [SHOPP/TCIF] | | | | | | | | | | | | |
| 11 | 10 | SJ | Port of Stockton / Contra Costa County | | San Francisco Bay to Stockton Ship Channel Deepening Project | I | | | | I | | 1 | | 1 | | I | |
| 15.01 | 7 | LA | Alameda Corridor East Construction Authority | | San Gabriel Valley Grade Separation Program [Phase I - Archaeological Services] | I | | I | | 1 | | I | | I | | I | |
| 15.02 | 7 | | Alameda Corridor East Construction Authority | | San Gabriel Valley Grade Separation Program [Phase II - Trench and Fiber Optic relocation] | I | | I | | I | | I | | I | | I | |
| 15.12 | 7 | LA | Alameda Corridor East Construction Authority | | San Gabriel Valley Grade Separation Program [Motebello Corridor - Match] | I | | I | | I | | I | | I | | I | |
| 21 | 7 | LA | City of Commerce | | Washington Boulevard Widening & Reconstruction | I | | I | | | | 1 | | 1 | | I | |
| 23 | 7 | LA | Port of Long Beach | 710 | Gerald Desmond Bridge Replacement [Design-Build] [SHOPP/TCIF] | I | | I | | I | | I | | I | | I | |
| 46 | 8 | RIV | City of Banning | | Sunset Avenue Grade Separation | I | | I | | 1 | | 1 | | 1 | | I | |
| 53 | 8 | RIV | Riverside County | | Grade Separation at Magnolia Avenue Railroad Grade Crossing - BNSF | I | | I | | 1 | | I | | 1 | | I | |
| 54 | 8 | RIV | City of Riverside | 215 | March Island Cargo Port Airport - I-215 Van Buren Boulevard - Ground Access Improvements | I | | I | | 1 | | 1 | | | | I | |
| 68.2 | 11 | | San Diego Association of Governments | | SR 11/Otay Mesa East Port of Entry [Segment 2 - SR 11 and Commercial Vehicle Enforcement Facility] | I | | I | | | | 1 | | | | I | |
| 68.2A | 11 | | San Diego Association of Governments | 11 | SR 11/Otay Mesa East Port of Entry [Segment 2A - SR 11 - Constuct 4-lane highway project] | I | | I | | 1 | | 1 | | | | I | |
| 68.3 | 11 | | San Diego Association of Governments | 11 | SR 11/Otay Mesa East Port of Entry [Segment 3 - East Otay Mesa Land POE] | I | | I | | 1 | | I | | 1 | | I | |
| 91 | 7 | VEN | Ventura County Transportation Commission | 101 | Route 101 Improvements | I | | | | 1 | | 1 | | 1 | | | |
| 92.3 | 3 | YOL | Port of West Sacramento | | West Sacramento/Port of West Sacramento Rail Plan [Phase 3 - Washington Overpass] | | | | | | | | | | | 1 | |
| 92.4 | 3 | YOL | Port of West Sacramento | | West Sacramento/Port of West Sacramento Rail Plan [Phase 4 - Loop Track] | , | | | | | | | | | | , , , | |
| 95 | 7 | LA | Alameda Corridor East Construction Authority | | ACE Puente Avenue Grade Separation | 1 | | 1 | | 1 | | 1 | | | | I | |
| 96 | 7 | | Alameda Corridor East Construction Authority | | ACE Fairway Drive Grade Separation | l | | 1 | | 1 | | I | | | | I | |
| 99 | 12 | ORA | Orange County Transportation Authority | | Raymond Avenue Grade Separation | | | | | | | | | | | I | |

Legend I=Identified benefit Y=Achieved benefit

No actual since projects are either in construction or not allocated Project not allocated

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE | PROJECT DESCRIPTION | | fety Actual | | ocity Actual | | ighput Actual | | ability Actual | Congestior Baseline | n Reduction Actual | | Reduction Actual |
|-------------------|----------|--------|--|-------|---|---|----------------|-----|-----------------|---|------------------|---|-------------------|------------------------|-----------------------|---|---------------------|
| 103 | 4 | SOL | City of Fairfield | | Fairfield/Vacaville Intermodal Station - New track and Grade Separation | I | | | | 1 | | 1 | | | | I | |
| 105 | 5 | MON | City of Salinas | 101 | Sanborn Rd/US 101 Interchange Improvements & Elvee Drive Extension | | | | | | | | | | | | |
| 109 | 8 | SBD | San Bernardino Associated Governments | 10 | I-10 Pepper Avenue Interchange | | | | | | | | | | | 1 | |
| 110 | 8 | SBD | Southern California Regional Rail Authority | | Hellman Avenue Crossing Improvements | | | | | | | | | | | | |
| 111 | 7 | LA | Southern California Regional Rail Authority | | Citrus Avenue Crossing Improvements | | | | | | | | | | | | |
| 112 | 7 | LA | Southern California Regional Rail Authority | | Ramona Boulevard Crossing Improvements | | | | | | | | | | | | |
| 114 | 7 | LA | Alameda Corridor East Construction Authority | | Fullerton Road Grade Separation Project | | | | | | | | | | | 1 | |
| 115.1 | 4 | ALA | Port of Oakland | | Cool Port Oakland Project | | | | | | | | | | | | |
| 115.2 | 4 | ALA | Port of Oakland | | Cool Port Oakland Project | | | · · | | | | | | | | 1 | |
| 117 | 8 | RIV | Riverside County | | ACE: Avenue 66/UP Railroad Grade Separation Bypass | | | 1 | | | | | | | | | |
| 118 | 11 | SD | San Diego Association of Governments | | San Elijo Lagoon Double Track | Ι | | I | | 1 | | 1 | | 1 | | I | |
| 119 | 10 | SJ | Port of Stockton | | Navy Drive Widening | - | | 1 | | 1 | | I | | 1 | | I | |
| 120 | 8 | SBD | SBCAG | | Monte Vista Ave Grade Separation | I | | I | | 1 | | I | | 1 | | I | |
| 121 | 7 | LA | Port of Long Beach | | Middle Harbor Terminal Redevelopment Project Phase 2 | Ι | | | | 1 | | 1 | | | | I | |
| 122 | 12 | ORA | Orange County Transportation Authority | | I-405 HOV Lane [Design-Build] | - | | 1 | | 1 | | 1 | | | | I | |
| 123 | 12 | ORA | Orange County Transportation Authority | | San Juan Creek Bridge Replacement | Ι | | I | | 1 | | 1 | | 1 | | I | |
| 124 | 4 | SON | Northern California Trade Corridors Coalition/Sonoma County Transportation Authority | | US-101 Marin Sonoma Narrows HOV Lane Project Phase 2 | Ι | | I | | 1 | | 1 | | 1 | | I | |
| 125 | 7 | LA | Alameda Corridor East Construction Authority | | Durfee Avenue Grade Separation Project | Ι | | I | | 1 | | 1 | | | | I | |
| 126 | 3 | PLA | Northern California Trade Corridors Coalition/Placer County Transportation Planning Agency | | I-80/SR-65 Interchange Phase 1 - Third Lane Project | | | I | | 1 | | 1 | | | | | |
| 127 | 3 | SAC | Northern California Trade Corridors Coalition/Sacramento Area Council of Governments' | | SR99 Auxiliary Lanes Project | | | | | 1 | | | | 1 | | | |

Legend I=Identified benefit Y=Achieved benefit

Segmented project, benefits will be calculated once all phases are complete

Legend I=Identified benefit

Y=Achieved benefit

P=Pending, benefits will be captured at Supplemental Final Delivery Report

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE | PROJECT DESCRIPTION | FDR/SFDR STATUS | COMMENTS - CTC ACTIONS DURING QUARTER | | ety Actual | | ocity Actual | Throu Baseline | ughput Actual | | ability Actual | - | n Reduction Actual | Emissions Baseline | Reduction Actual |
|-------------------|----------|--------|---|--------|---|--------------------|---|---|---------------|---|-----------------|-------------------|------------------|---|-------------------|---|-----------------------|-----------------------|---------------------|
| 2 | 4 | CC | Caltrans / BNSF | | Richmond Rail Connector | \checkmark | FDR/SFDR Approved | Y | Y | | | | | | | Y | Y | Y | Y |
| 3.2 | 4 | ALA | Port of Oakland/City of Oakland | | Outer Harbor Intermodal Terminals (OHIT) [Segment 2 - Rail Access Improvements and Manifest Yard] | \checkmark | FDR/SFDR Approved | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y |
| 3.6 | 4 | ALA | Port of Oakland/City of Oakland | | Outer Harbor Intermodal Terminals (OHIT) [Segment 6 - Unit Train Support Rail Yard] | \checkmark | FDR/SFDR Approved | Ŷ | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y |
| 5 | 4 | ALA | Metropolitan Transportation Commission | 580 | I-580 Eastbound Truck Climbing Lane [SHOPP/TCIF] | X | | Y | | Y | | Y | | Y | | Y | | Y | |
| 6 | 6 | KER | Caltrans / BNSF | | Tehachapi Trade Corridor Rail Improvement | X | | Y | | Y | | Y | | Y | | Y | | Y | |
| 9.1 | 3 | SAC | City of Sacramento | | Sacramento Intermodal Track Relocation [Phase 1 - Initial Project] | \checkmark | FDR/SFDR Approved | Y | Y | Y | Y | | | Y | Y | | | Y | Y |
| 9.2 | 3 | SAC | City of Sacramento | | Sacramento Intermodal Track Relocation [Phase 2 - West Ped-Bicycle Tunnel Ramps] | \checkmark | FDR/SFDR Approved | Y | Y | Y | Y | | | Y | Y | | | Y | Y |
| 10 | 10 | SJ | San Joaquin Council of Governments | 4 | State Route 4 West Crosstown Freeway Extension Stage 1 | X | | Y | | Y | | v | | v | | Y | | Y | |
| 12 | 4 | SOL | Metropolitan Transportation Commission | 80 | I-80 Eastbound Cordelia Truck Scales Relocation [SHOPP/TCIF] | X | | Y | | Y | | Y | | Y | | Y | | Y | |
| 15.3 | 7 | LA | Alameda Corridor East Construction Authority | | San Gabriel Valley Grade Separation Program [Brea Canyon Grade Separation - Match] | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. | ~ | | v | | v | | v | | Y | | v | |
| 15.6 | 7 | LA | Alameda Corridor East Construction Authority | | San Gabriel Valley Grade Separation Program [Ramona Boulevard Grade Separation - Match] | V | Segmented project. Requested FDR/SFDR to conform with updated policy. | Y | | Y | | Y | | Y | | Y | | Y | |
| 15.7 | 7 | LA | Alameda Corridor East Construction Authority | | San Gabriel Valley Grade Separation Program [Reservoir Street Grade Separation - Match] | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. | ~ | | v | | v | | v | | v | | v | |
| 15.8 | 7 | LA | Alameda Corridor East Construction Authority | | San Gabriel Valley Grade Separation Program [Sunset Avenue Grade Separation - Match] | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. | Y | | Y | | Y | | Y | | Y | | Y | |
| 15.9 | 7 | LA | Alameda Corridor East Construction Authority | | San Gabriel Valley Grade Separation Program [Temple Avenue Train Diversion - Match] | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. | Y | | Y | | Y | | Y | | Y | | Y | |
| 17 | 7 | LA | City of Santa Fe Springs | | ACE: Gateway-Valley View Grade Separation Project | \checkmark | FDR approved. Agency working on SFDR. | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y |
| 18 | 7 | LA | Southern California Regional Rail Authority | | New Siding on the Antelope Valley Line (MP44 to MP61) For Freight Trains | X | | Y | | Y | | Y | | Y | | Y | | Y | |
| 19 | 7 | LA | Port of Los Angeles | 47/110 | I-110 Fwy Access Ramp Improvement SR 47/I-110 NB Connector Widening | X | | Y | | Y | | Y | | Y | | Y | | Y | |
| 20 | 7 | LA | Port of Los Angeles | 110 | I-110 Freeway & C Street Interchange Improvements | X | | Y | | Y | | Y | | Y | | Y | | Y | |
| 22 | 7 | | Port of Los Angeles | | South Wilmington Grade Separation | \checkmark | FDR approved. Agency working on SFDR. | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | TBD by 2030. |
| 24 | / | | Port of Long Beach | | Ports Rail System - Tier 1 (Pier F Support Yard) | \checkmark | FDR approved. Agency is working on SFDR. | Y | Р | Y | Р | Y | Y | Y | Р | Y | Р | Y | Р |
| 25 | 7 | | Port of Long Beach | | Ports Rail System - Tier 1 (Track Realignment at Ocean Boulevard) | \checkmark | FDR approved. Agency is working on SFDR. | Y | Y | Y | Р | Y | Y | Y | Р | Y | Р | Y | Р |
| 32.1 | 7 | LA | Port of Los Angeles | | Ports Rail System - Tier 1 (West Basin Road Rail Access Improvements) [Segment 1 - Berth 200 Rail Yard Improvements] | \checkmark | FDR approved. Agency is working on SFDR. | Y | | Y | | Y | | Y | | Y | | Y | |
| 32.2 | 7 | LA | Port of Los Angeles | | Ports Rail System - Tier 1 (West Basin Road Rail Access Improvements) [Segment 2 - Berth 200 Rail Yard Track Connections] | X | | Y | | Y | | Y | | Y | | Y | | Y | |
| 34 | 12 | ORA | Orange County Transportation Authority | 91 | State Route 91 Connect Aux. Lanes through Interchange on Westbound State Route 91 between State Routes 57 and I-5 | X | | Y | | Y | | Y | | Y | | Y | | Y | |
| 35 | 12 | ORA | Orange County Transportation Authority | | State College Boulevard Grade Separation | | Agency is working on FDR. | Y | | Y | | Y | | Y | | Y | | Y | |
| 36 | 12 | ORA | Orange County Transportation Authority | | Placentia Avenue Undercrossing | \checkmark | FDR/SFDR Approved | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y |
| 37 | 12 | ORA | Orange County Transportation Authority | | Orangethorpe Avenue Grade Separation | \checkmark | FDR approved. Agency working on SFDR. | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y | Y |

✓ ×

•

Segmented project, benefits will be calculated once all phases are complete

Legend I=Identified benefit

Y=Achieved benefit

P=Pending, benefits will be captured at Supplemental Final Delivery Report

| | | | | | | • | | |
|-------------------|----------|--------|---|-------|--|--------------------|---|----------|
| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE | PROJECT DESCRIPTION | FDR/SFDR STATUS | COMMENTS - CTC ACTIONS DURING QUARTER | Ва |
| 38 | 12 | ORA | Orange County Transportation Authority | | Kraemer Boulevard Undercrossing | \checkmark | FDR/SFDR Approved | ┢ |
| 40 | 12 | ORA | Orange County Transportation Authority | | Lakeview Avenue Overcrossing | \checkmark | FDR approved. Agency working on SFDR. | <u> </u> |
| 41 | 12 | ORA | Orange County Transportation Authority | | Tustin Avenue / Rose Drive Overcrossing | \checkmark | FDR approved. Agency working on SFDR. | |
| 42 | 8 | RIV | City of Riverside | | Columbia Avenue Grade Separation | \checkmark | FDR/SFDR Approved | |
| 43 | 8 | RIV | City of Corona | | Auto Center Drive Grade Separation | X | | |
| 44 | 8 | RIV | City of Riverside | | Magnolia Avenue Grade Separation - UPRR | \checkmark | FDR/SFDR Approved | |
| 45 | 8 | RIV | City of Riverside | | Iowa Avenue Grade Separation | \checkmark | FDR approved. Agency working on SFDR. | - |
| 47 | 8 | RIV | City of Riverside | | Streeter Avenue Grade Separation | | FDR approved. Agency working on SFDR. | + |
| 48 | 8 | RIV | Riverside County | | Avenue 56 Grade Separation | X | | |
| 50 | 8 | RIV | Riverside County | | Grade Separation at Clay Street Railroad Grade | | | - |
| 51 | 8 | RIV | City of Riverside | | Crossing Riverside Avenue Grade Separation | - | FDR approved. Agency working on | |
| | | | | 10 | | | SFDR. | <u> </u> |
| 56 | 8 | SBD | San Bernardino Associated Governments | 10 | Route 10 Cherry Avenue Interchange Reconstruction | \checkmark | FDR/SFDR Approved | |
| 58 | 8 | SBD | San Bernardino Associated Governments | 10 | Route 10 Riverside Ave Interchange Reconstruction | \checkmark | FDR/SFDR Approved | |
| 59 | 8 | SBD | San Bernardino Associated Governments | | ACE Glen Helen Parkway Grade Separation | \checkmark | FDR approved. Agency working on SFDR. | |
| 61 | 8 | SBD | San Bernardino Associated Governments | | ACE South Milliken Avenue Grade Separation | | | |
| 63 | 8 | SBD | San Bernardino Associated Governments | | Palm Avenue Grade Separation | \checkmark | FDR/SFDR Approved | |
| 64 | 8 | SBD | San Bernardino Associated Governments | | Lenwood Road Grade Separation | \checkmark | FDR/SFDR Approved | |
| 66 | 7 | VEN | City of Oxnard | 101 | Route 101 Rice Avenue Interchange Reconstruction | \checkmark | FDR Approved. Agency is working on SFDR. | |
| 67 | 11 | SD | San Diego Association of Governments | 905 | State Route 905 | | FDR Approved. Agency is working on SFDR. | |
| 68 | 11 | SD | San Diego Association of Governments | 11 | SR 11/Otay Mesa East Port of Entry [Parent - Environmental Programming for Entire Corridor] | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 68.1 | 11 | SD | San Diego Association of Governments | 11 | SR 11/Otay Mesa East Port of Entry [Segment 1 - SR 11/SR 905 Freeway to Freeway Connectors] | \checkmark | FDR Approved | |
| 69 | 11 | SD | Port of San Diego | 5/15 | Bay Marina Drive at I-5 At-Grade Improvements | \checkmark | FDR Approved. Agency is working on SFDR. | |
| 70 | 11 | SD | Port of San Diego | | 10th Avenue/Harbor Drive At-Grade Improvements | X | | 1 |
| 72 | 11 | SD | Port of San Diego | 5 | Civic Center Drive at Harbor Drive and I-5 At-Grade Improvements | | FDR Approved. Agency is working on SFDR. | 1 |
| 74 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - San Ysidro Yard Expansion | X | | |
| 75.1 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - Mainline Improvements [Phase 1 - Aerial Cabling] | X | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 75.2 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - Mainline Improvements [Phase 2 - Signaling for Reverse Running and Initial Track Improvements] | X | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 75.3 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - Mainline Improvements [Phase 3 - Palomar Siding and Mainline Track Improvements] | \mathbf{X} | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 75.4 | 11 | SD | San Diego Association of Governments | | Southline Rail Improvements - Mainline Improvements [Phase 4 - Final Palomar Siding and System Upgrades] | X | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 76 | 11 | SD | San Diego Association of Governments | | LOSSAN N Rail Corridor at Sorrento | \checkmark | FDR/SFDR Approved | |
| | | | • | | | | • | <u>م</u> |

✓ ×

 \bullet

No Known Scope, Budget, or Schedule Impact Known Scope, Budget, or Schedule Impact Potential Impact

Safety **Emissions Reduction** Velocity Throughput Reliability **Congestion Reduction** Baseline Actual Baseline Actual Baseline Actual Baseline Actual Baseline Actual Baseline Actual Y Υ Y Y Υ Y Y Υ Υ Υ Υ Υ Υ Υ Y Y Y Υ Υ Y Y Y Y γ Υ Υ Y Y Υ Υ Υ Y Υ Y Υ Y Y Y Υ Y Υ Υ Y Y Υ Y Y Y Υ Y Y Y Y Y Y Y Υ Y Υ Y Υ Y Y Y Y Y Y Y Y Y Y Y Υ Y Y Y Y Υ Y Y Υ Υ Υ Y Y Y Υ Υ Y Y Y Y Y Y Y Y Y Y Y Υ Y Y Y Υ Y Y Y Υ Y Y Y Y Y Υ Y Y Y Υ Υ Y Y Y Υ Υ Υ Υ Y Y Y Y Y Y Y Υ Y Υ Υ Υ Υ Y Y Υ Y Y Y Y Υ Y Υ Υ Υ Y Υ Y Y Υ Y Υ Y Y Υ Υ Υ Y Y Y Υ Y Y Υ Y Y Y Y Y Y Y Υ Υ Y Υ Υ Υ Y Y Y Y Υ Y γ Υ Ρ Y Р Ρ Y Υ Ρ Y Υ Ρ Ρ Y Υ Υ Y Υ Υ Y Р Р Y Р Y Υ Y Ρ Υ Y Ρ Y Y Υ Υ Y Y Υ Υ Υ Ρ Υ Y Р Ρ Υ Ρ Y Ρ Υ Υ Ρ Y Y Ρ Y Y Y Y Υ Y Y Y Y Υ Ρ Y Υ Υ Y Y Y Y Y Υ Y Y Υ Y Y Υ Y Y Y Υ Υ Υ Y Υ Υ Y Y Υ Y Υ Υ Y Y Υ Y Υ Y Y Y Υ Υ Υ Y γ

Segmented project, benefits will be calculated once all phases are complete

Legend I=Identified benefit

Y=Achieved benefit

P=Pending, benefits will be captured at Supplemental Final Delivery Report

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE | PROJECT DESCRIPTION | FDR/SFDR STATUS | COMMENTS - CTC ACTIONS DURING QUARTER | Ва |
|-------------------|----------|--------|--|----------------|--|--------------------|---|----|
| 77 | 11 | IMP | Imperial Valley Association of Governments | 78/ 111 | Brawley Bypass State Route 78/111 | \checkmark | FDR Approved. Agency is working on SFDR. | |
| 81 | 10 | SJ | Northern California Trade Corridors Coalition | | Sperry Road Extension | | FDR Approved. Agency is working on SFDR. | |
| 82 | 4 | CC | Northern California Trade Corridors Coalition | | Marina Bay Parkway Grade Separation | X | | |
| 83 | 8 | SBD | Caltrans / BNSF / UP | | Colton Crossing Project | \checkmark | FDR/SFDR Approved | |
| 84 | 8 | SBD | San Bernardino Associated Governments | | Laurel Street/BNSF Grade Separation | \checkmark | FDR/SFDR Approved | |
| 85 | 8 | RIV | Riverside County | | Avenue 52 Grade Separation | \mathbf{X} | | |
| 86 | 7 | LA | Port of Los Angeles | | Alameda Corridor West Terminus Intermodal Railyard West Basin Railyard Extension | X | | |
| 87.1 | 7 | LA | Port of Los Angeles | | Cargo Transportation Improvement Emission Reduction Program - Phase 1 | X | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 87.2 | 7 | LA | Port of Los Angeles | | Cargo Transportation Improvement Emission Reduction Program - Phase 2 | X | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 88 | 7 | LA | Alameda Corridor East Construction Authority | | Baldwin Avenue Grade Separation | \checkmark | FDR/SFDR Approved | |
| 89 | 4 | SOL | Northern California Trade Corridors Coalition | 80/ 680/ 12 | Solano I-80/680/12 Connector [SHOPP/TCIF] | X | | |
| 90 | 7 | VEN | Ventura County Transportation Commission / Alameda Corridor Transportation Authority | | Hueneme Road Widening | V | FDR Approved. Agency is working on SFDR. | |
| 92.1 | 3 | YOL | Port of West Sacramento | | West Sacramento/Port of West Sacramento Rail Plan [Phase I - UPRR Track Improvements] | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 92.2 | 3 | YOL | Port of West Sacramento | | West Sacramento/Port of West Sacramento Rail Plan [Phase 2 - Cemex Track/Unit Track 2] | \checkmark | Segmented project. Requested FDR/SFDR to conform with updated policy. | |
| 92.5 | 3 | YOL | Port of West Sacramento | | West Sacramento/Port of West Sacramento Rail Plan [Phase 5 - Pioneer Bluff Bridge] | \checkmark | FDR Approved. Agency is working on SFDR. | |
| 93 | 11 | SD | San Diego Association of Governments | | Sorrento Valley Double Track | \checkmark | FDR Approved. Agency is working on SFDR. | |
| 94 | 4 | SCL | Metropolitan Transportation Commission | 101 | US-101 Freeway Performance Initiative (FPI) [SHOPP/TCIF] | X | | |
| 97 | 3 | YUB | Yuba County | 70 | SR 70 / Feather River Boulevard Interchange | \mathbf{X} | | |
| 98 | 3 | SAC | Northern California Trade Corridors Coalition | 50 | Natoma Overhead Widening and Onramp Improvements [SHOPP/TCIF] | \mathbf{X} | | |
| 100 | 8 | SBD | San Bernardino Associated Governments | 10 | Tippecanoe Interchange Improvements, Phase II | X | | |
| 101 | 10 | SJ | San Joaquin Council of Governments /Caltrans | 99 | State Route 99 Ramp Improvements [SHOPP/TCIF] | \mathbf{X} | | |
| 102 | 7 | LA | Port of Los Angeles | | TraPac Terminal Automation-Automated Shuttle Carrier Maintenance & Repair | X | | |
| 104 | 11 | SD | San Diego Association of Governments | 905/ 125 | State Route 905/State Route 125 Northbound Connectors | \checkmark | FDR Approved. Agency is working on SFDR. | |
| 106 | 7 | LA | Southern California Regional Rail Authority | | Vincent Siding at CP Quartz and 2nd Platform at Vincent Grade/Acton | X | | |
| 107 | 10 | SJ | San Joaquin Council of Governments /Caltrans | 99 | Southbound State Route 99 from Hammer Lane to Fremont Street Interchanges Ramp Metering [SHOPP/TCIF] | X | | |

✓ × \blacklozenge

No Known Scope, Budget, or Schedule Impact Known Scope, Budget, or Schedule Impact Potential Impact

Safety Throughput Reliability **Emissions Reduction** Velocity **Congestion Reduction** Baseline Actual Baseline Actual Baseline Actual Baseline Actual Baseline Actual Baseline Actual Υ Ρ Υ Y Y Ρ Υ Ρ Υ Ρ Y Ρ Y Υ Y Y Υ Y Υ Υ Y Υ Υ Υ Y Y Y Y Υ Υ Y Υ Υ Y Y Y Y Υ γ Υ Υ Y Υ Y Y Υ Υ Υ Υ Υ Υ Y Υ Υ Y Y Y Y Υ Υ Y Υ Υ Y Y Υ Υ Υ Y Y Y Y Y Y Y Υ Y Υ Y Υ Y Υ Υ Υ Υ Υ Υ Υ Y Υ Y Y Y Υ Y Υ Y Υ Υ Υ Y Y Y Y Υ Υ Υ Ρ Ρ Y Ρ Y Ρ Y Y Y Υ Y Y Υ Y Y Y Y Y Υ Υ Υ Υ Υ Y Y Υ Υ Y Υ Υ Υ Υ Y Y Υ Υ Y Υ Y Υ Υ Υ Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Υ Υ Υ Y Y Υ Υ Y v Y

Segmented project, benefits will be calculated once all phases are complete

Legend I=Identified benefit

Y=Achieved benefit

P=Pending, benefits will be captured at Supplemental Final Delivery Report

| PROJECT NUMBER | DISTRICT | COUNTY | NOMINATED BY | ROUTE | PROJECT DESCRIPTION | FDR/SFDR STATUS | COMMENTS - CTC ACTIONS DURING QUARTER | | fety Actual | Velo Baseline | | ughput Actual | Reliability Baseline Actua | ngestion Reduction Baseline Actual | Emissions Baseline | |
|-------------------|----------|--------|--|-------|--|--------------------|--|---|----------------|------------------|---|------------------|-------------------------------|---------------------------------------|-----------------------|--|
| 108.1 | 7 | LA | Port of Los Angeles | | YTI Terminal Enhancement & Truck Trip Reduction Program | | Agency is working on FDR. | | | | | | | | | |
| | | | | | [Phase 1 - Berth/Wharf Improvements] | | | Y | | Y | Y | | Y | Y | Y | |
| 108.2 | 7 | LA | Port of Los Angeles | | YTI Terminal Enhancement & Truck Trip Reduction Program [Phase 2 - On-Dock Railyard] | X | | Y | | Y | Y | | Y | Y | Y | |
| 113 | 7 | LA | Southern California Regional Rail Authority | | Control Point Soledad Speed Increase Project | | Agency is working on FDR. | Y | | Y | Y | | Y | Y | Y | |

✓ × •

TCIF Project Action Plan Report Third Quarter FY 2017-18

Each project in the program is being monitored at the component level for potential scope, cost, and schedule changes to ensure timely delivery of the full scope as approved and adopted. Listed below are project action plans that have been identified to address known scope, cost, or schedule issues on projects.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|---|-----|------|---|------------------|-------------------|----------|
| 3.3 | 4 | ALA | N/A | <u>City of Oakland</u> Outer Harbor Intermodal Terminals (OHIT) Segment 3 – City Site Prep Work and Backbone Infrastructure | \$176,341 | \$247,241 | Budget |
| 3.4 | 4 | ALA | N/A | <u>City of Oakland</u> Outer Harbor Intermodal Terminal (OHIT) Segment 4 – Recycling Facilities | \$0 | \$46,600 | Schedule |
| 3.5 | 4 | ALA | N/A | <u>City of Oakland</u> Outer Harbor Intermodal Terminals (OHIT) [Segment 5 - City Trade & Logistics Facilities] | \$0 | \$99,400 | Budget |

Project Action Plan:

#3.3: Construction cost has increased due to pricing for construction coming in higher than originally anticipated due primarily to the cost and quality of available soils required for import as well as additional environmental remediation requirements.

#3.4: The Project milestone schedule for Segment 4 has changed from baseline agreement as a result of extenuated difficulty effectuating a rail easement exchange with Burlington Northern Santa Fe Railway in addition to having to renegotiate price and terms with the Port of Oakland for the sale of an adjoining the 1.6 acre parcel (the "Inner Claw) which will provide primary and emergency access as well as additional on-site parking at the southern end of the North Gateway parcel to and from the East Burma Road for one of the two proposed Recycling Facilities. The rail easement has been resolved, executed and recorded. The purchase and sale agreement with the Port will be concluded by the end of May 2017and begin construction prior to the end of the second quarter of 2018. Construction is currently scheduled to be complete prior to the end of the fourth quarter of 2019 and closeout prior to the end of the second quarter 2020.

#3.5: The City of Oakland has notified the CTC in presentations and communications that there will be a funding increase in the future. The money is coming from the Alameda County Transportation Commission (ACTC) in the amount of \$41 million. The agreement is partially executed but currently not signed by all parties. Once the agreement is fully executed the City will include the information in the quarterly reports.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|---|-----|------|--|---------------|----------------|----------|
| 4 | 4 | ALA | 880 | I-880 Reconstruction, 29 th & 23 rd Avenues, Oakland | \$97,912 | \$73,000 | Schedule |

Project Action Plan: Construction has been delayed approximately two years due to Buy America issues. Project was awarded 4/30/14, construction is 4 year duration plus1 year plant establishment. Project is scheduled to complete construction 11/01/19.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|----|-----|------|---|------------------|-------------------|----------|
| 11 | 10 | SJ | N/A | San Francisco Bay to Stockton Ship Channel Deepening Project | \$7,200 | \$15,000 | Schedule |

#11: No change from previous report.

Due to US Army Corps of Engineers scheduling of annual over dredging, annual contract specifications require work to commence in the Sacramento River, the Stockton Deep Water Channel work is scheduled to be the last reach of the contract. In order to maximize work in the annual dredging window, the Port has solicited for a supplemental Operations and Maintenance over dredging contract to advance the dredging work typically delayed by the USACOE contractor to the end of the dredging season. The dredging contractor hired by the Port may operate under the supplemental contract within the Stockton Deep Water Channel while the USACOE contractor is working in the Sacramento River.

Once the USCOE contractor locates to the Stockton Deep Water Channel, by Federal Regulations, the Port supplemental contractor must cease operations and allow the USACOE contractor to dredge under the USACOE contract.

The supplemental over dredging contract will enable the Port to meet the revised completion date 11/01/18.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-------|---|-----|------|---|------------------|-------------------|----------|
| 15.01 | 7 | LA | N/A | San Gabriel Valley Grade Separation Program (Phase I – Archaeological Services) | \$4,000 | \$4,000 | Schedule |
| 15.02 | 7 | LA | N/A | San Gabriel Valley Grade Separation Program (Phase II – Trench and Fiber Optic relocation) | \$233,778 | \$302,758 | Schedule |

Project Action Plan:

#15.01 & 15.02: The project was delayed due to unprecedented rainstorms resulting in official declarations of emergencies throughout the state due to flooding in winter of 2017. Union Pacific Railroad work crews and material had to be diverted from the project to make emergency repairs to flood-damaged UPRR track, primarily in Northern California. As a result, ACE Construction Authority worked with the contractor to extend the contract by 257 calendar days.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|---|-----|------|--|------------------|-------------------|----------|
| 21 | 7 | LA | N/A | Washington Boulevard Widening & Reconstruction | \$5,800 | \$32,000 | Schedule |

Project Action Plan:

#21: No change from previous report.

The end of construction date has changed due to delays in relocating utility poles prior to the start of construction. After a six month delay with the utility company, the contractor was approved to start working on the south side of the project site in order to allow utility pole relocation work on the north end. The original delay has not produced any additional cost to the projected project budget. The estimated end of construction date is April 11, 2018.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|---|-----|------|-----------------------------------|------------------|-------------------|--------------------|
| 23 | 7 | LA | 710 | Gerald Desmond Bridge Replacement | \$299,795 | \$1,336,061 | Schedule Budget |

Project Action Plan:

#23: Gerald Desmond Bridge (Also in the CMIA program) – \$47,960,000 in additional SHOPP were allocated at the October 2016 CTC meeting. The funds will be used for Redesign of the tower - Construction Capital and Capital Outlay

Support oversight to complete the project. The Main Span Bridge Released for Construction design is delayed as well as the main towers construction, the estimated end of construction date is March 22, 2019.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|---|-----|------|--------------------------------|------------------|-------------------|----------|
| 46 | 8 | RIV | N/A | Sunset Avenue Grade Separation | \$8,278 | \$33,042 | Schedule |

Project Action Plan:

#46: Construction is almost complete. However, three years have been added to the End Construction date due to a 3-year re-vegetation establishment requirement.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|---|-----|------|---|------------------|-------------------|----------|
| 53 | 8 | RIV | N/A | Grade Separation at Magnolia Avenue Railroad Grade Crossing – BNSF | \$17,673 | \$51,609 | Schedule |

Project Action Plan:

#53: The End Construction date was delayed due to punch list items. Construction Contract Acceptance is currently waiting Board of Supervisors approval.

| 11 | D | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|---|---|-----|------|--|------------------|-------------------|----------|
| 5 | 4 | 8 | RIV | N/A | March Inland Cargo Port Airport-I-215 Van Buren Blvd-Ground Access Improvements | \$66,766 | \$8,835 | Schedule |

Project Action Plan:

#54: The End Construction date was delayed due to processing landscape maintenance agreements and to complete the plant establishment activities. All construction items are now complete and accepted. Construction Contract Acceptance is awaiting Relief of Maintenance document processing. Project is scheduled to complete construction 04/01/18.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|------|----|-----|------|--|------------------|-------------------|----------|
| 68.2 | 11 | SD | 11 | Segment 2 – SR 11 and Commercial Vehicle Enforcement Facility | \$0 | \$245,400 | Schedule |

Project Action Plan:

#68.2: Project delivery is delayed from FY 2016-17 to 2017-18 in order to gain time to achieve consensus in some areas, including the Intelligent Transportation Systems concept of operations on both sides of the border (i.e., flexible lanes, Port of Entry approach lanes), and agreements for the proposed facility regarding operations, maintenance and staffing commitments. This segment was split into two phases, 68.2 and 68.2A. Segment 68.2A will construct a four-lane highway, including the Siempre Viva Interchange. Construction completion is scheduled for June 20, 2020.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|------|----|-----|------|---|------------------|-------------------|----------|
| 68.3 | 11 | SD | 11 | Segment 3 – East Otay Mesa Land Port of Entry | \$0 | \$336,900 | Schedule |

#68.3: Project delivery is delayed from FY 2016-17 to 2017-18 in order to gain time to achieve consensus in some areas, including the Intelligent Transportation Systems concept of operations on both sides of the border (i.e., flexible lanes, Port of Entry approach lanes), and agreements for the proposed facility regarding operations, maintenance and staffing commitments. Project schedule has been impacted by segment 68.2 being split into two segments 68.2 and 68.2A. Construction completion is scheduled for June 20, 2020.

| IC |) | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|---|---|-----|------|------------------------|------------------|-------------------|----------|
| 9′ | 1 | 7 | LA | 101 | Route 101 Improvements | \$10,346 | \$46,525 | Schedule |

Project Action Plan:

#91: Construction completion was delayed due to additional work needed on a retaining wall/sound wall because of field conditions. The additional work had to be evaluated and designed. This work affected the overall project schedule. Approval of additional Local funds held suspended construction completion for approximately 6 months. The new CCA, including Plant Establishment Period is the end of July 2018.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|----|---|-----|------|------------------------------------|------------------|-------------------|----------|
| 95 | 7 | LA | | ACE Puente Avenue Grade Separation | \$48,000 | \$99,019 | Schedule |

Project Action Plan:

#95: Project schedule delays resulted from delays in relocating utilities. The project was also delayed due to unprecedented rainstorms resulting in official declarations of emergencies throughout the state due to flooding in winter of 2017. Union Pacific Railroad work crews and material had to be diverted from the project to make emergency repairs to flood-damaged UPRR track.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|---|-----|------|---|------------------|-------------------|----------|
| 103 | 4 | SOL | | Fairfield/Vacaville Intermodal Station-New track and Grade Separation | \$11,000 | \$22,600 | Schedule |

Project Action Plan:

#103: The End Construction date was delayed due the project having both PTA and TCIF funding on two separate contracts. The PTA contract was set to expire October 31, 2016, but was amended and extended to match the TCIF funding, which the estimated end of construction date is May 1, 2018.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|---|-----|------|--|------------------|-------------------|----------|
| 105 | 5 | MON | 101 | Sanborn Rd/US 101 Interchange Improvements & Elvee Drive Extension | \$1,700 | \$4,300 | Schedule |

#105: The schedule change is due to conflicts with Overhead PG&E Utility lines. The 60kV overhead wire brought about a vertical clearance conflict with the proposed 6' surcharge over the ground for consolidation. The consolidation method for the soil was modified to avoid the vertical clearance issue. Additional soils tested were done to design for new consolidation method and final report was completed February 2016. The contractor and resident engineer are working on the schedule to reduce the critical path to shorten the time for construction. Additionally, the new settlement method is mitigating time lost. Project is scheduled to complete construction 01/01/19.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|---|-----|------|--------------------------------|---------------|----------------|----------|
| 109 | 8 | SBD | 10 | I-10 Pepper Avenue Interchange | \$1,158 | \$10,111 | Schedule |

Project Action Plan:

#109: The End Construction date was delayed due to punch list items including and adding detectable warning strips at the curb ramps. The estimated end of construction date is May 1, 2018.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|---|-----|------|--------------------------------------|---------------|----------------|----------|
| 110 | 8 | SB | N/A | Hellman Avenue Crossing Improvements | \$1,790 | \$3,580 | Schedule |

Project Action Plan:

#110: The City of Ranchos Cucamonga's schedule is delayed due to complications with contract negotiation. The projected notice to proceed (NTP) date is changed from 12/31/16 to 04/01/17 due to the delay of the receipt of the fully executed funding agreement. Caltrans does not have delegated authority and was dependent on the Division of Procurement and Contracts to execute agreement.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|---|-----|------|-------------------------------------|---------------|----------------|----------|
| 111 | 7 | LA | N/A | Citrus Avenue Crossing Improvements | \$1,455 | \$3,485 | Schedule |

Project Action Plan:

#111: The notice to proceed date was changed due to delay of the receipt of the fully executed funding agreement. Caltrans does not have delegated authority and was dependent on the Division of Procurement and Contracts to execute agreement. The overall project construction end schedule remains the same. The project was awarded on December 9, 2016.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|---|-----|------|--|---------------|----------------|----------|
| 112 | 7 | LA | N/A | Ramona Boulevard Crossing Improvements | \$1,455 | \$3,485 | Schedule |

Project Action Plan:

#112: The notice to proceed date was changed due to delay of the receipt of the fully executed funding agreement. Caltrans does not have delegated authority and was dependent on the Division of Procurement and Contracts to execute agreement. The overall project construction end schedule remains the same. The project was awarded on December 9, 2016.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-------|---|-----|------|---------------------------|---------------|----------------|----------|
| 115.1 | 4 | ALA | N/A | Cool Port Oakland Project | \$5,000 | \$8,605 | Schedule |
| 115.2 | 4 | ALA | N/A | Cool Port Oakland Project | \$0 | \$83,300 | Schedule |

#115.1 and 115.2: The schedule to award the contract has been delayed because of two factors. The first, negotiations with relocating the tenant have taken longer than anticipated. Second, the construction schedule is reliant on the Union Pacific Railroad that is reviewing and approving the rail design which needs to be finalized before requesting bids. Projects are currently in construction and scheduled to complete construction 11/01/18.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|----|-----|------|---------------------|---------------|----------------|----------|
| 119 | 10 | SJ | N/A | Navy Drive Widening | \$2,000 | \$6,813 | Schedule |

Project Action Plan:

#119: The project is currently behind schedule. The federal matching funds caused a delay in awarding the project, however the project was awarded in July 11, 2017. Projects are currently in construction and scheduled to complete construction 09/15/18.

| ID | D | Co. | Rte. | Project Title | Bond \$ x1000 | Total \$ x1000 | Variance |
|-----|---|-----|------|---|------------------|-------------------|----------|
| 121 | 7 | LA | | Middle Harbor Terminal Redevelopment Project Phase 2 | \$15,436 | \$156,355 | Schedule |

Project Action Plan:

#121: The project is currently behind schedule. The project received allocation June 28, 2016 and the agency awarded the project November 21, 2017.

ATTACHMENT C Reference 4.19 August 15-16, 2018

JAMES EARP, Vice Chair BOB ALVARADO YVONNE B. BURKE LUCETTA DUNN JAMES C. GHIELMETTI CARL GUARDINO CHRISTINE KEHOE JAMES MADAFFER JOSEPH TAVAGLIONE PAUL VAN KONYNENBURG

FRAN INMAN, Chair

SENATOR JIM BEALL, Ex Officio ASSEMBLY MEMBER JIM FRAZIER, Ex Officio

SUSAN BRANSEN, Executive Director



CALIFORNIA TRANSPORTATION COMMISSION

1120 N STREET, MS-52 SACRAMENTO, CA 95814 P. O. BOX 942873 SACRAMENTO, CA 94273-0001 (916) 654-4245 FAX (916) 653-2134 http://www.catc.ca.gov

August 16, 2018

Ms. Jennifer Whitaker Audit Manager Department of Finance 915 L Street, 6th Floor Sacramento, CA 95814

Dear Ms. Whitaker,

Senate Bill 88 (Chapter 181, Statutes of 2007) designates the California Transportation Commission (Commission) as the administrative agency for the Corridor Mobility Improvement Account, State Route 99 Corridor Account, Trade Corridor Improvement Fund, State & Local Partnership Program, Traffic Light Synchronization Program, Local Bridge Seismic Retrofit Account, Highway Railroad Crossing Safety Account, State Transportation Improvement Augmentation and State Highway Operation & Protection Program funded by Proposition 1B (collectively Proposition 1B Programs). As the administrative agency, the Commission is required to report on a semi-annual basis to the Department of Finance on the progress of the projects in these Proposition 1B Programs. The purpose of the report is to convey whether the projects are executed in a timely manner and within the approved scope and budget.

In accordance with Senate Bill 88, the Commission has prepared the attached Proposition 1B Semi-Annual Status Report (Report). The Report provides an overview of the status of the Proposition 1B Programs for which the Commission is the administrative agency, as well as an analysis of the key issues impacting the programs at this time. J. Whitaker RE: Proposition 1B Semi-Annual Status Report August 16, 2018 Page 2

As the administrative agency, the Commission also requires recipient agencies to report on the activities and progress made toward the implementation of the bond funded projects on a quarterly basis. The most recent quarterly report is attached for your information.

If you have any questions, please contact the Commission's Assistant Deputy Director Teri Anderson at (916) 653-0218.

Sincerely,

SUSAN BRANSEN Executive Director

Attachments:

- Attachment A: Proposition 1B Semi-Annual Status Report
- Attachment B: Proposition 1B Quarterly Reports