MEMORANDUM

To: CHAIR AND COMMISSIONERS CTC Meeting: October 12-13, 2022

CALIFORNIA TRANSPORTATION COMMISSION

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.8, Information Item

Prepared By: Jeffrey N. Wiley, Chief (Acting)

Division of Project Management

Subject: CALTRANS' PROJECT DELIVERY QUARTERLY REPORT – FOURTH

QUARTER - FISCAL YEAR 2021-22

SUMMARY:

The California Department of Transportation (Department) has submitted its Division of Project Management's Fiscal Year 2021-22 Project Delivery Report, for the fourth quarter, to the California Transportation Commission (Commission).

BACKGROUND:

The purpose of the quarterly Project Delivery Report is to provide the Commission with project delivery information on transportation projects for which the Department was fully responsible for development and construction management. The report is pursuant to the reporting requirements specified by Government Code Sections 14524.16, 14526.6, and the State Highway Operation and Protection Program (SHOPP) Guidelines Section 56.

Attachment



Fourth Quarter Fiscal Year 2021-22 Project Delivery Report

Quarterly Report to the California Transportation Commission



Contents

| Executive Summary | Pg. 1 |
|---|------------------|
| Performance Measures | Pg. 2 |
| Project Watch List Summary | Pg. 3 |
| Milestone Performance Report | Pg. 5 |
| Project Approval, Environmental Documents | |
| Right of Way: Projects Certified | Pg. 7 |
| Delivery: Projects Designed and Ready for Construction | |
| Construction: Projects Constructed | Pg. 10 |
| Closeout Costs | Pg. 11 |
| Appendix | Pg. 14 |
| (A) Caltrans Fourth Quarter, Fiscal Year 2021-22 Watch List | |
| Risk Description | Pg. 24 |
| (B) Caltrans Fiscal Year 2021-22 State Highway Operation and Protect Program Project Closeout; Includes All Project Funds | |
| B1. SHOPP Only Funds Programmed, Allocated, and ExpendedSummary Totals | Pg. 32 Pg. 46 |
| (C) Caltrans Fiscal Year 2021-22 State Transportation Improvement Program Project Closeout | Pg. 49 |
| (D) Caltrans Fiscal Year 2021-22 Capital Outlay Support | |
| G-12 Request Summary | Pg. 51 |
| (E) Caltrans Fourth Quarter, Fiscal Year 2021-22 Retired Risks | Pg. 52 |
| (F) Construction Capital Closeout Summary | Pg. 55 |

Executive Summary

Introduction

The California Department of Transportation (Caltrans) delivers transportation capital programs that preserve, protect, and enhance performance of the state highway system. Operational improvement projects help the existing highway system function more efficiently. System preservation projects, such as bridge rehabilitation and pavement rehabilitation, help the highway system last longer and decrease maintenance costs. Safety projects reduce fatalities and serious injuries resulting from traffic accidents. System expansion projects reduce congestion by adding lanes or constructing new highways.

Purpose

This report provides project delivery information on transportation projects for which Caltrans was fully responsible for development and construction management.

Performance Measures

Measuring and reporting performance on project milestones shows how well Caltrans is meeting its commitments to deliver projects as promised in its primary work programs: the State Transportation Improvement Program (STIP), the State Highway Operation and Protection Program (SHOPP), and for locally funded projects where Caltrans is the implementing agency.

| Project Delivery Performance Measure Summary – 4th Quarter Fiscal Year 2021-22 | | | | | |
|---|----------------------|----------------------------------|---------|---------|--|
| Measure | Year-To | Last Five Fiscal Year Average | | | |
| | Completed | Plan | Percent | Percent | |
| Project Approval, Envi | ronmental Documer | nts | | | |
| Draft Environmental Documents Completed | 111 | 152 | 73% | 81% | |
| Projects Approved | 245 | 284 | 86% | 92% | |
| Right of Way: Projects | Certified | | | | |
| Projects Certified | 265 | 331 | 80% | 96% | |
| Delivery: Projects Des | igned and Ready for | Construction | | | |
| Projects Designed and Ready for Construction | 262 | 331 | 79% | 95% | |
| Capital Value Ready for Allocation (millions) ¹ | \$3,375 | \$4,380 | 77% | 89% | |
| Construction: Projects | Constructed | | | | |
| Projects Constructed | 169 | 210 | 80% | 87% | |
| Closeout Costs | | | | | |
| State Transportation Improvement Program Costs (millions) ¹ | \$795 ² | \$1,142 ³ | 70% | 95% | |
| State Highway Operation and Protection Program Costs (millions) ¹ | \$1,968 ² | \$2,311 ³ | 85% | 91% | |

Dollars are rounded to the nearest million.
 Total support and capital expenditures.
 Total support and capital approved budget including G-12 and Supplementals.

Project Watch List Summary

The Project Watch List identifies projects deemed "at risk" for budget overruns or schedule delays. Projects are continuously monitored and brought to the attention of managers and transportation stakeholders to resolve or minimize issues affecting the budget, scope, or schedule.

The watch list will change from one quarter to another (projects dropped or added) as supplemental funds are approved, budget risks are mitigated, and schedule risks are resolved. Since the report is prepared quarterly, and in order to keep projects on track to award, projects that have not been included on the watch list may require supplemental funds requests between reports. While this report is intended to reflect information at the end of the reporting period, information for narratives is updated up to the time the report is published to provide the most accurate information possible. The Watch List is current as of August 1, 2022; Appendix A shows the current Project Watch List.

Delivery and Budget Risks

Commission guidelines require Caltrans to deliver projects in the fiscal year in which Construction Capital is programmed. If there is a risk that a project will not be delivered in the programmed fiscal year, Caltrans adds the project to the Watch List. A summary of current delivery risks is provided in the table below. Project-specific delivery risks are provided in the Watch List (Appendix A).

Summary of Delivery Risks

| Risk Level | Number of Projects | Programmed Budget \$ (millions) |
|---------------|--------------------------|------------------------------------|
| Very High | 14 | \$377 |
| High | 18 | \$724 |
| Medium | 36 | \$978 |
| Low | 8 | \$142 |
| Total | 76 | \$2,221 |

Note: The Fiscal Year 2022-23 Contract for Delivery is currently being finalized. As of August 10, 2022, 340 projects with a programmed budget of \$4.204 billion are planned for delivery in Fiscal Year 2022-23.

Caltrans balances risk in project budgeting with the need to ensure that an appropriate mix of projects are brought forward in sufficient quantities to use its annual federal obligation authority and other available transportation funding effectively. Complete and reasonable estimates are necessary to avoid undesired consequences, including loss of federal or local funds. Before presenting capital or capital outlay support (COS) budget change requests to the Commission, Caltrans thoroughly examines each request to validate costs and evaluate options. A summary of current budget risks is provided in the table below.

Summary of Potential Supplemental Funds

| Summary of Fotential Supplemental Funds | | | | | |
|---|-------------------------|----------------------|----------------------|------------------|--|
| | | Programmed Budget | Estimated Risk \$ | | |
| Budget Risk Type | Projects | (millions) | (millions) | Potential Date | |
| Pre-Construction – 64 of 1,129 Total Proje | ects or 6% | | | | |
| COS Supplementals | 28 | \$92 | \$90 | Within 6 months | |
| Greater Than 120% Allocations | 22 | \$549 | \$178 | Within 6 months | |
| Supplemental to Award | 14 | \$243 | \$36 | Within 6 months | |
| During Construction – 56 of 570 Total Pro | jects ¹ or 1 | 0% | | | |
| COS Supplementals | 21 | \$68 | \$15 | Within 1 year | |
| Supplementals to Complete Construction | 30 | \$885 | \$192 | Within 1 year | |
| Partnership Projects - Local Agency Implementing Agency | 5 | \$96 | \$31 | After completion | |
| Post-Construction – 14 of 976 Total Proje | cts or 1% | | | | |
| COS Supplementals | 2 | \$9 | \$3 | After completion | |
| Supplementals to Closeout | 11 | \$378 | \$17 | After completion | |
| Right of Way Adjustments | 1 | \$5 | \$4 | After completion | |
| Total | 134 | \$2,325 | \$566 | | |
| Total Risks Versus Active Projects: 134 of 2,759 ² or 5% | | | | | |

¹ The estimated total number of STIP and SHOPP projects in Construction as of July 2022, HQs Division of Construction.

² 2,759 is the total number of authorized projects as of July 2022, Statewide Delivery Plan, HQs Division of Project Management.

Project Delivery Milestone Performance Report

Project Approval, Environmental Documents


Draft Environmental Documents Completed Summary

The project team conducts environmental studies to analyze the effect of various project alternatives. The result of the studies is an environmental document. The type of environmental document depends on the significance of the impacts.

In fiscal year 2021-22, Caltrans committed to deliver 152 draft environmental documents. Through the end of the fourth quarter, fiscal year 2021-22, Caltrans completed a total of 111, or 73 percent of the annual commitment.

Measure: Draft Environmental Documents Completed – 4th Quarter FY 2021-22

| Year-to-Date | | | Last Five Fiscal |
|------------------------|-----|-----|------------------|
| thru 4th Quarter | | | Year Average |
| Completed Plan Percent | | | Percent |
| 111 | 152 | 73% | 81% |




Project Approval Summary

Project approval is also commonly referred to as "PA&ED," which is an abbreviation for the Project Approval and Environmental Document project milestone. Project approval is achieved when the Project Report has been signed. The Project Report includes the selection of the preferred project alternative and includes the project's environmental document.

In fiscal year 2021-22, Caltrans committed to deliver 284 project approvals and environmental documents. Through the end of the fourth quarter, fiscal year 2021-22, Caltrans approved a total of 245, or 86 percent of the annual commitment.

Measure: Projects Approved, Environmental Documents – 4th Quarter FY 2021-22

| Year-to-Date | | | Last Five Fiscal |
|------------------------|-----|-----|------------------|
| thru 4th Quarter | | | Year Average |
| Completed Plan Percent | | | Percent |
| 245 | 284 | 86% | 92% |



Right of Way: Projects Certified


Projects Certifications Summary

Right of way certification is achieved when all needed properties have been obtained, either by easement or acquisition, and all railroad and utility constraints are cleared.

In fiscal year 2021-22, Caltrans committed to certify right of way for 331 projects. Through the end of the fourth quarter, fiscal year 2021-22, Caltrans certified a total of 265 projects, or 80 percent of the annual commitment.

Measure: Projects Certified – 4th Quarter Fiscal Year 2021-22

| Year-to-Date | | | Last Five Fiscal |
|------------------------|-----|-----|------------------|
| thru 4th Quarter | | | Year Average |
| Completed Plan Percent | | | Percent |
| 265 | 331 | 80% | 96% |



Delivery: Projects Designed and Ready for Construction


Contract for Delivery Summary

Each year, the Caltrans Director signs a Contract for Delivery with each of our 12 District Directors committing to deliver projects ready for construction. The Contract for Delivery includes a list of major state highway projects for which Caltrans will complete project plans, specifications and estimates and secure rights-of-way and permits in that fiscal year. This allows Caltrans to advertise and award construction contracts and begin construction.

In fiscal year 2021-22, Caltrans committed in the Contract for Delivery to deliver 331 projects ready for construction, valued at \$4.380 billion. Through the end of the fourth quarter, Caltrans delivered 262 projects, or 79 percent of the annual commitment, with an estimated value of \$3.375 billion.

Measure: Projects Designed and Ready for Construction – 4th Quarter FY 2021-22


| Year-to-Date | | | Last Five Fiscal |
|------------------------|--|--|------------------|
| thru 4th Quarter | | | Year Average |
| Completed Plan Percent | | | Percent |
| 262 331 79% | | | 95% |



Measure: Contract Value Delivered – 4th Quarter Fiscal Year 2021-22

Fiscal Year 2021-22 Contract for Delivery (millions)

| | Year-to-Date thru 4th Quarter | | | | |
|-----------|----------------------------------|---------|---------|--|--|
| Completed | Plan | Percent | Percent | | |
| \$3,375 | \$4,380 | 77% | 89% | | |



Construction: Projects Constructed


Projects Constructed Summary

Construction entails building improvements as shown on the contract plans. Caltrans oversees the contractor's work and administers the contract by authorizing payments to the contractor for completed work. The contract is complete when the contract has been accepted by the state resident engineer.

In fiscal year 2021-22, Caltrans committed to complete construction of 210 projects. Through the end of the fourth quarter, fiscal year 2021-22, Caltrans has completed 169 projects, or 80 percent of the annual commitment.

Measure: Projects Constructed – 4th Quarter Fiscal Year 2021-22

| Year-to-Date | | | Last Five Fiscal |
|------------------------|--|--|------------------|
| thru 4th Quarter | | | Year Average |
| Completed Plan Percent | | | Percent |
| 169 210 80% | | | 87% |



STIP and SHOPP Closeout Costs

Closeout Costs Summary

Pursuant to State Transportation Improvement Program guidelines and statutory requirements, Caltrans is reporting project closeout by comparing actual costs to final approved budgets. In consultation with Commission staff, project closeout reporting reflects projects where the construction contract was accepted (completed) two quarters ago.

- Through the end of the fourth quarter, fiscal year 2021-22, Caltrans has closed out 8 State Transportation Improvement Program projects. The final approved budget for these projects was \$1.142 billion. The actual cost to complete these projects was \$795 million, or 70 percent of the final approved budget.
- Through the end of the fourth quarter, fiscal year 2021-22, Caltrans has closed out 232 State Highway Operation and Protection Program projects. The final approved budget for these projects was \$2.311 billion. The actual cost to complete these projects was \$1.968 billion, or 85 percent of the final approved budget.

Measure: Program Costs – 4th Quarter Fiscal Year 2021-22

| Program | Expended (millions) | Budget (millions) | Savings (millions) | Percent Expended | Last Five Fiscal Year Average |
|--------------------|------------------------|----------------------|-----------------------|---------------------|----------------------------------|
| STIP ¹ | \$795² | \$1,142 ³ | \$347 | 70% | 95% |
| SHOPP ¹ | \$1,968 ² | \$2,311 ³ | \$343 | 85% | 91% |

¹ Dollars are rounded to the nearest million.

State Transportation Improvement Program Closeout – Program Costs (millions)



² Total support and capital expenditures.

³ Total support and capital approved budget including G-12 and Supplementals.

State Highway Operation and Protection Program Closeout – Program Costs (millions)



Commission Initial Allocation, Final Approved Costs, and Expended Costs for Allocated Construction Components

SHOPP

Pursuant to Government Code Sections 14526.6 and the State Highway Operations and Protection Program (SHOPP) Guidelines Section 56 adopted in June 2020, this quarterly report provides the following:

- Appendix B: SHOPP projects that include SHOPP funds as well as other contributing funds, programmed, allocated, and expended at the time the construction contract was accepted for the projects.
- Appendix B1: A summary by phase of SHOPP only funds programmed, allocated, and expended at the time the construction contract was accepted for the projects.

Construction costs are calculated six months after the end of construction.

STIP

As required by Government Code 14525.6, the table below provides a comparison between the Commission's initial allocation, final approved state only costs and expended costs for STIP projects that completed construction in the fourth quarter of Fiscal Year 2021-22. This provides an indication of how adjustments subsequently made after the initial vote (Commission approved supplemental funds or Caltrans delegated funding authority) compare to the initial allocated amounts for each program. The table below is generated from the projects listed in Appendix A of this report. Construction costs are calculated six months after the end of construction.

STIP Programmed Projects¹ Closeout – Construction Costs (\$1,000s)

| | Construction Support ² | | | Cons | struction Capi | tal |
|--------------------|-----------------------------------|---------------------|----------|------------------------|---------------------|----------|
| | Initial | Final Approved | | Final Initial Approved | | |
| Program | Allocation | Budget ³ | Expended | Allocation | Budget ³ | Expended |
| RTIP and | | | • | | | |
| ITIP | 29,120 | 35,588 | 35,096 | 133,417 | 165,867 | 161,899 |
| CMAQ | 0 | 0 | 0 | 2,289 | 2,289 | 2,289 |
| CMIA | 16,693 | 16,693 | 16,693 | 141,627 | 141,627 | 137,873 |
| OTHER ⁴ | 20,935 | 62,275 | 65,698 | 151,703 | 291,932 | 144,406 |

¹ STIP Programmed Projects often include other fund types needed to complete projects; these include and not limited to: TCIF, SHOPP, CMAQ, and Other funds including Locally Generated and Federal Discretionary funds.

² Construction Support totals reported: Government Code 14525.5 requires the Commission to allocate construction support for STIP funds and requires Caltrans to report on allocated construction components.

³ Final Approved Budget, excluding right-of-way capital, is the sum of all approved Commission allocations plus delegated G-12 adjustments.

⁴ OTHER includes Locally Generated (i.e., measure funds...) and Federal Discretionary funds.

Appendix

- (A) Caltrans Fourth Quarter, Fiscal Year 2021-22 Watch List.
- (B) Caltrans Fiscal Year 2021-22 State Highway Operation and Protection Program Project Closeout. SHOPP projects that include SHOPP funds as well as other contributing funds for all support and capital phases, programmed, allocated, and expended at the time the construction contract was accepted for projects. Construction costs are calculated six months after the end of construction.
 - (B1) A summary by phase of SHOPP only funds programmed, allocated, and expended at the time the construction contract was accepted for the projects. Construction costs are calculated six months after the end of construction.
- (C) Caltrans Fiscal Year 2021-22 State Transportation Improvement Program Project Closeout. Construction costs are calculated six months after the end of construction.
- (D) Caltrans Fiscal Year 2021-22 Capital Outlay Support G-12 Request Summary.
- (E) Caltrans Fourth Quarter, Fiscal Year 2021-22 Retired Risks.
- (F) Construction Capital Closeout Summary.

(A) Caltrans Fourth Quarter, Fiscal Year 2021-22 Watch List

| | ₹ | ω. | | | Programmed | | | | |
|-------------|---------------------|------------------------------------|--|-----------|----------------------|--------------------------|--------------|---------------------|--|
| D-EA | County | Route | Description | Program | Budget (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description |
| Pre-Constru | ction-De | livery Dela | ys: 76 Projects with Progran | nmed Budg | et of \$2.2B are | at risk of missing the I | FY 22/23 and | beyond del | livery years |
| 02-1H580 | PLU | 070 | Cromberg Rehab | SHOPP | 103,153 | Fiscal Year Delivery | Very High | New | Right of Way Acquisition and Environmental Mitigation-Due to an anticipated nine- month delay in Project Approval and Environmental Document (PA&ED) coupled with additional acquisition needs that were recently identified, the timelines for delivering the right of way (RW) certification and subsequently Ready-To-List (RTL) have been considerably shortened, putting the project at high risk for delivery year failure. |
| 03-3H540 | BUT | 070 | Pulga 70 Profile Change | SHOPP | 58,866 | Fiscal Year Delivery | High | New | Permits. |
| 03-4H890 | ED | 050 | SLT Safety Project | SHOPP | 25,540 | Fiscal Year Delivery | Medium | New | Right of Way Acquisition. |
| 03-4H970 | SAC | 050 | TMC Rehab | SHOPP | 6,380 | Fiscal Year Delivery | Very High | New | Architectural and Engineering (A&E) Contract and State Fire Marshal Review-The Project Delivery Team is currently working on executing the Task Order with the consultant for the design services. Due to the building work involved, plans must be approved by the State Fire Marshal (SFM) before the District can RTL the project. When wildfires rage across the state, no reviews are performed by the SFM as their staff is on active fire duty. |
| 04-3G630 | SCL | 009 | SCL 9 Saratoga Bridge Project | SHOPP | 35,843 | Fiscal Year Delivery | Medium | Decreased | Utilities Conflicts/Relocation; Right of Way Acquisition; and Permits. |
| 04-0G642 | MRN | 001 | Lagunitas Creek Bridge | SHOPP | 32,492 | Fiscal Year Delivery | Very High | | Right of Way Acquisition-The project requires: 10 parcels which includes 2 partial takes, 8 Temporary Construction Easements (TCE), and 3 utility relocations. RW now expects condemnation. In addition, shortage of staff in RW to handle the acquisition process is delaying the RW certification which will delay the fiscal year delivery. |
| 04-1J960 | MRN | 001 | MRN 1 CAPM | SHOPP | 31,832 | Fiscal Year Delivery | Medium | Decreased | Right of Way Acquisition and Permits. |
| 04-2J730 | SM | 101 | SM 101 Cordilleras Crk Br Replacement | SHOPP | 54,036 | Fiscal Year Delivery | Medium | Decreased | Permits and Utility Conflicts/Relocation. |
| 04-2J760 | ALA | 880 | East Crk Slough Scour Mitigation | SHOPP | 10,118 | Fiscal Year Delivery | Medium | Decreased | Permits and Right of Way Acquisition. |
| 04-2J790 | SM | 084 | SM-1/84, Pillarcitos/S.Gregorio RSP | SHOPP | 10,903 | Fiscal Year Delivery | Medium | Decreased | Permits. |
| 04-4J410 | NAP | 029 | SHEEHY CRK CULVERT REHAB | SHOPP | 6,558 | Fiscal Year Delivery | Medium | Decreased | Utility Conflicts/Relocation and Right of Way Acquisition. |
| 04-4J460 | SON | 116 | SON 116 Guerneville ADA | SHOPP | 8,268 | Fiscal Year Delivery | Medium | Decreased | Right of Way Acquisition and Utility Conflicts/Relocation. |
| 04-0K010 | SCL | 082 | SCL 82 ADA | SHOPP | 14,826 | Fiscal Year Delivery | Medium | Decreased | Right of Way Acquisition and Utility Conflicts/Relocation. |
| 04-4J890 | SCL | 082 | CAPM | SHOPP | 31,360 | Fiscal Year Delivery | Medium | Decreased | Right of Way Acquisition and Utility Conflicts/Relocation. |
| 04-4J870 | SM | 001 | SM-1 Pescadero Crk. Br. Rails | SHOPP | 8,102 | Fiscal Year Delivery | Medium | Decreased | Permits. |
| 04-0K130 | SON, MRN, NAP | 012, 116, 001, 131, 029, 121 | Ped Enhancements | SHOPP | 5,573 | Fiscal Year Delivery | Medium | Decreased | Stakeholder Concerns. |
| 04-0K630 | NAP | 029 | Bridge Rail Replacement | SHOPP | 13,056 | Fiscal Year Delivery | Medium | Decreased | Utility Conflicts/Relocation. |
| 04-0K780 | SM | 084 | CAPM SR-84 | SHOPP | 27,150 | Fiscal Year Delivery | Medium | Decreased | Utility Conflicts/Relocation and Right of Way Acquisition. |
| 04-1K730 | SON | 001 | Son 1 Culverts Rehab | SHOPP | 8,778 | Fiscal Year Delivery | Medium | Decreased | Permits and Right of Way Acquisition. |
| 04-1K750 | SON | 001 | Son 1 Culverts Rehab | SHOPP | 10,246 | Fiscal Year Delivery | Medium | Decreased | Permits and Right of Way Acquisition. |
| 04-2K610 | SM | 084 | SM 84 Peek-A-Boo SPW | SHOPP | 5,383 | Fiscal Year Delivery | Medium | Same as Previous | Design Strategy Changes and Right of Way Acquisition. |
| 04-2K880 | SM | 001 | SM-1 TOS | SHOPP | 3,792 | Fiscal Year Delivery | Medium | Decreased | Stakeholder Concerns and Permits. |
| 04-2AC90 | SM | 035 | SM BMPs | | 16,100 | Fiscal Year Delivery | Very High | New | Stakeholder Concerns-This is a fund contribution by Caltrans to the City of San Bruno for trash capturing project, resulting in Caltrans to earn credits to help implement the Cease and Desist Order adopted by the San Francisco Regional Water Quality Control Board. Therefore, a signed Cooperative Agreements (CA) with the local agency is required, which is considered as the actual delivery (in lieu of RTL) since it will allow the project to go for CTC allocation. The City is not ready to sign the CA since it needs more resources to start their design efforts and to determine if it can meet the required credits. It will take the City more time to get their consultants on board and start their assessment and design. Therefore, delivery is at risk and the project will most likely have to go for an allocation time extension. |

| | nty | a | | | Programmed Budget | | | | | | | | | |
|----------|-----------|-------------|---|------------------|----------------------|----------------------|------------|---------------------|---|--|--|--|--|--|
| D-EA | County | Route | Description | Program | (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description | | | | | |
| | ction-Del | ivery Risks | -Continued | | | | | | | | | | | |
| 04-0W070 | SM | 001 | SW Trash Capture SM - FCO | | 16,100 | Fiscal Year Delivery | Very High | Same as Previous | Stakeholder Concerns-This is a fund contribution by Caltrans to Dally City for trash capturing project, resulting in Caltrans to earn credits to help implement the Cease and Desist Order adopted by the San Francisco Regional Water Quality Control Board. Therefore, a signed Cooperative Agreements (CA) with the local agency is required, which is considered as the actual delivery (in lieu of RTL) since it will allow the project to go for CTC allocation. The City is not ready to sign the CA since it needs more resources to start their design efforts and to determine if it can meet the required credits. It will take the City more time to get their consultants on board and start their assessment and design. Therefore, the delivery is at risk and most likely, the project will have to go for allocation time extension. | | | | | |
| 04-0J633 | SOL | 012 | Sol-12 Rehab - SEG 3 | SHOPP | 18,595 | Fiscal Year Delivery | High | New | Right of Way Acquisition. | | | | | |
| 04-1Q582 | SM | 101 | CAPM MULTI ASSET PAVEMENT | SHOPP | 163,974 | Fiscal Year Delivery | High | New | Permits. | | | | | |
| 05-1C360 | SB | 217 | San Jose Creek Bridge Replacement | SHOPP | 43,924 | Fiscal Year Delivery | Medium | New | Right of Way Acquisition. | | | | | |
| 05-1C410 | SB | 154 | Alamo Pintado Ped Bridge | SHOPP | 9,035 | Fiscal Year Delivery | Very High | New | Utility Conflicts/Relocation-This project is at a high risk for fiscal year delivery failure due to a utility water line relocation. The district finally received the utility relocation plans from the Santa Ynez River Water Conservation District (SYRWCD) in early June 2022; however, recent reviews have required a revision to the plans where the casing location and layout for the line were located. In addition, the materials for the pipe that the utility company was using were not acceptable. The district awaits the final utility relocation plans from SYRWCD. | | | | | |
| 05-1G410 | SB | 101 | Santa Claus Lane Bike Path | Solutions for | 8,150 | Fiscal Year Delivery | High | New | Railroad Involvement and Right of Way Acquisition. | | | | | |
| 05-1H310 | SB | 154 | 154/Baseline-Edison Roundabout | SHOPP | 11,280 | Fiscal Year Delivery | Very High | New | Right of Way Acquisition and Design Strategy Changes-There are 2 parcels to acquire on this project. RW had completed appraisals and first written offers were made when the design consultants identified the need to rework the design in order to adequately address a drainage issue. The project is now at high risk for fiscal year delivery failure. | | | | | |
| 05-1H470 | SCR | 009 | San Lorenzo River Bridge and Kings Creek Bridge Replacement | SHOPP | 29,047 | Fiscal Year Delivery | Very High | Increased | Right of Way Acquisition; Utility Conflicts/Relocation; and Permits-Risks include RW needs for splicing girder location areas as extensive delivery studies have indicated that delivery of 100-foot girders is not practical. Potential guy-wire easement needs would be an additional RW risk and cannot be determined prior to utility relocation plans. Other risks include regulatory agencies requesting unidentified work potentially impacting the environmental clearance, cost, scope, and schedule. | | | | | |
| 05-1H490 | MON | 001 | Castro Cyn Bridge Rail Upgrade | SHOPP | 6,321 | Fiscal Year Delivery | Medium | New | Utility Conflicts/Relocation. | | | | | |
| 05-1H650 | MON | 183 | Castroville Improvement Project | SHOPP | 38,000 | Fiscal Year Delivery | Medium | New | Utility Conflicts/Relocation and Right of Way Acquisition. | | | | | |
| 05-1J780 | SLO | 101 | Wellsona Safety Improvements | SHOPP | 25,430 | Fiscal Year Delivery | Very High | Increased | Right of Way Acquisition-The property owner is in disagreement with the project and there is a risk of needing to go into condemnation for the acquisition of this property. | | | | | |
| 05-31601 | MON | 156 | Castroville Boulevard Interchange | STIP | 55,512 | Fiscal Year Delivery | Very High | | Permits, Environmental Mitigation, and Right of Way Acquisition-There is a risk of missing RTL due to the following reasons: 1) Coastal Commission has recently suggested that the project does not fall under the current Local Coastal Plan and an amendment is needed that could cause a delay to project delivery. 2) Right of Way acquisitions have been delayed due to the need for obtaining a new Route Adoption and Freeway Agreement. RW was unable to start without an approved Route Adoption and Freeway Agreement. 3) There is mitigation needed for Ag lands, species, and wetland on this project. Environmental and RW are working with the property owners to acquire property for all 3 types of mitigation and may not be able to finalize the locations prior to the end of the fiscal year. 4) The project requires an Incidental Take Permit and the required salamander mitigation from the California Department of Fish and Wildliffe (CDFW) has yet to be determined. The risk is that CDFW will require mitigation details prior to issuing the permit. | | | | | |
| 05-1C843 | SB | 101 | Segment 4D - North EWP | SHOPP | 35,000 | Fiscal Year Delivery | High | Increased | Utility Conflicts/Relocation, Permits. | | | | | |
| 06-0S050 | KER | 166 | Calif Aqueduct Bridge Rehab | SHOPP | 30,000 | Fiscal Year Delivery | Medium | New | Design Strategy Changes. | | | | | |
| 06-0U000 | FRE | 033 | Firebaugh & Buttonwillow Bridge Pile Repair | SHOPP | 6,205 | Fiscal Year Delivery | Low | New | Railroad Involvement. | | | | | |
| 06-0U290 | KER | 184 | Weedpatch Hwy 3R Rehab | SHOPP | 33,055 | Fiscal Year Delivery | Low | New | Railroad Involvement. | | | | | |
| 06-0U430 | KER | 184 | Morning Drive 3R Rehab | SHOPP | 17,860 | Fiscal Year Delivery | Low | Increased | Complete Streets and Right of Way Acquisition. | | | | | |
| 06-0X770 | KER | 043 | Wasco SR43/46 Intersection | SHOPP | 10,100 | Fiscal Year Delivery | Medium | New | Utility Conflicts/Relocation. | | | | | |
| 07-30160 | LA | 091 | Seismic Retrofit | SHOPP | 24,788 | Fiscal Year Delivery | Medium | Decreased | Right of Way Acquisition; Railroad Involvement; and Permits. | | | | | |
| 07-31350 | LA | 001 | Fish Passage and Culverts | SHOPP | 48,954 | Fiscal Year Delivery | High | Decreased | Permits; Right of Way Acquisition; Stakeholder Concerns; and Environmental Mitigation. | | | | | |
| 07-31680 | LA | 010 | Deck Replacement 19/20 | SHOPP | 13,871 | Fiscal Year Delivery | Medium | Decreased | Stakeholder Concerns and Design Strategy Changes. | | | | | |
| 07-31960 | VEN | 001 | OH span replacement | SHOPP | 41,961 | Fiscal Year Delivery | High | New | Railroad Involvement and Right of Way Acquisition. | | | | | |
| | | | | | | | | <u> </u> | | | | | | |

| | | | | | _ | | | | | | | | | |
|------------------|--------|-------|--|---------|----------------------|----------------------|------------|---------------------|---|--|--|--|--|--|
| 2.54 | County | Soute | | | Programmed Budget | | B. 1 1 1 | n' 1 1 | 212 | | | | | |
| D-EA Pre-Constru | | | Description -Continued | Program | (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description | | | | | |
| 07-32080 | LA | 164 | Upgrade ADA Ramps and | SHOPP | 13,446 | Fiscal Year Delivery | Low | Decreased | Right of Way Acquisition. | | | | | |
| 07-32160 | LA | 001 | Accessibility Cold Plane and Overlay AC | SHOPP | 53,166 | Fiscal Year Delivery | Medium | Decreased | Right of Way Acquisition. | | | | | |
| 07-32290 | LA | 027 | Overlay AC | SHOPP | 48,163 | Fiscal Year Delivery | Medium | Decreased | Stakeholder Concerns and Utility Conflicts/Relocation. | | | | | |
| 07-32580 | LA | 001 | Cold Plane and Overlay AC | SHOPP | 68,464 | Fiscal Year Delivery | Medium | Decreased | Complete Streets; Utility Conflicts/Relocation; Right of Way Acquisition; and | | | | | |
| 07-32830 | LA | 010 | San Gabriel Br OH | SHOPP | 16,283 | Fiscal Year Delivery | Medium | | Stakeholder Concerns. Permits and Railroad Involvement. | | | | | |
| 07-4X970 | LA | 001 | SR 1 Malibu Slope Repair | SHOPP | 21,389 | Fiscal Year Delivery | Medium | Decreased | | | | | | |
| 07-34610 | LA | 001 | LA 1, Bridge Seismic | SHOPP | 18,248 | Fiscal Year Delivery | High | New | | | | | | |
| | | | Retrofit | | | | _ | | Permits and Right of Way Acquisition. | | | | | |
| 07-34900 | LA | 002 | DRAINAGE SYSTEM RESTORATION | SHOPP | 6,011 | Fiscal Year Delivery | Low | New | Right of Way Acquisition and Environmental Mitigation. | | | | | |
| 07-35480 | LA | 090 | Culver City New Crew Building | SHOPP | 13,604 | Fiscal Year Delivery | Medium | New | Permits. | | | | | |
| 07-35820 | LA | 405 | Expand Maintenance facility | SHOPP | 7,872 | Fiscal Year Delivery | Low | New | Permits. | | | | | |
| 07-36970 | VEN | 118 | Restore Slope Stability on 118 | SHOPP | 39,544 | Fiscal Year Delivery | Medium | New | Railroad Involvement and Right of Way Acquisition. | | | | | |
| 08-1K400 | RIV | 015 | Temecula Auxiliary Lanes | SHOPP | 53,659 | Fiscal Year Delivery | High | New | Environmental Document Change. | | | | | |
| 09-37470 | INY | 395 | BISHOP PAVEMENT | SHOPP | 25,209 | Fiscal Year Delivery | Medium | Same as Previous | Complete Streets and Stakeholder Concerns. | | | | | |
| 09-37900 | INY | 395 | MANZANAR PAVEMENT | SHOPP | 53,674 | Fiscal Year Delivery | High | Same as Previous | Complete Streets and Design Strategy Changes. | | | | | |
| 09-37910 | INY | 395 | FISH SPRINGS PAVEMENT | SHOPP | 40,815 | Fiscal Year Delivery | Low | New | Permits. | | | | | |
| 10-0G830 | MER | 152 | MERCED SEISMIC RESTORATION | SHOPP | 22,582 | Fiscal Year Delivery | High | New | Right of Way Acquisition. | | | | | |
| 10-0G830 | MER | 152 | MERCED SEISMIC RESTORATION | SHOPP | 22,582 | Fiscal Year Delivery | Medium | New | Permits. | | | | | |
| 10-0Y130 | MER | 140 | MER 140 SAFETY DEVICES | SHOPP | 9,113 | Fiscal Year Delivery | Very High | Same as Previous | Utility Conflicts/Relocation and Right of Way Acquisition-The RW and utility challenges involve parcels within the Merced Irrigation District (MID) facility and another parcel within the Central California Irrigation District (CCID). The project is at risk for the fiscal year delivery. | | | | | |
| 10-0V480 | CAL | 026 | CAL 26 SLOPE STABILIZATION | SHOPP | 10,548 | Fiscal Year Delivery | High | Same as Previous | Right of Way Acquisition. | | | | | |
| 10-0P921 | MPA | 140 | Ferguson Rock Shed | SHOPP | 1 | Fiscal Year Delivery | High | Same as Previous | Alternative Delivery Method. | | | | | |
| 10-0Y770 | MPA | 140 | SR140 MARIPOSA CAPM | SHOPP | 21,906 | Fiscal Year Delivery | High | Same as Previous | Utility Conflicts/Relocation and Right of Way Acquisition. | | | | | |
| 10-0X751 | CAL | 049 | Upgrade bridge rails of three bridges in CAL Co | SHOPP | 5,094 | Fiscal Year Delivery | High | Same as Previous | Permits. | | | | | |
| 10-1F400 | SJ | 005 | SJ Changeable Message Signs | SHOPP | 16,263 | Fiscal Year Delivery | Low | New | Railroad Involvement. | | | | | |
| 10-0X752 | AMA | 049 | Mokelumne River Bridge Upgrade | SHOPP | 6,309 | Fiscal Year Delivery | Very High | | Permits-The project is at risk for the fiscal year delivery. The Project Delivery Team recently found out that the Big Bar Road at the project location is privately owned. Additional time is needed for the RW team and survey team to develop RW mapping, appraise the land, and request temporary construction easements from the owner. | | | | | |
| 10-1G420 | STA | 132 | SR 132 ADA Improvements | SHOPP | 3,464 | Fiscal Year Delivery | High | Same as Previous | Utility Conflicts/Relocation. | | | | | |
| 10-1E74U | SJ | 099 | SR99/120 Interchange | SHOPP | 28,736 | Fiscal Year Delivery | Very High | Same as | Railroad Involvement and Utility Conflicts/Relocation-The project involves outstanding Construction Management (C&M) Agreement with the Union Pacific Railroad (UPRR) and Utility Agreement with PG&E. The consultant is anticipating that the UPRR process will take up to 18 months depending on their work load and the number of times they request additional information. | | | | | |
| 10-1E300 | SJ | 005 | I-5 PAVEMENT ANCHOR PROJECT | SHOPP | 81,169 | Fiscal Year Delivery | Medium | Same as Previous | Design Strategy Changes. | | | | | |
| 11-14665 | SD | 094 | SR-94/SR-125 INTERCHANGE PROJECT | STIP | 138,335 | Fiscal Year Delivery | High | Same as Previous | Construction Site Issues and Design Strategy Changes. | | | | | |
| 11-43027 | SD | 076 | SD-76 CULVERT REHAB | SHOPP | 21,259 | Fiscal Year Delivery | High | Same as Previous | Environmental Document Change. | | | | | |
| 11-43164 | SD | 078 | PAVEMENT REHAB | SHOPP | 110,006 | Fiscal Year Delivery | Medium | New | Design Strategy Changes and Funding Constraints. | | | | | |
| 12-0N890 | ORA | 133 | 12-0N890 Add 2nd lane to SB 133 SB 5 connector | SHOPP | 28,408 | Fiscal Year Delivery | Very High | Same as Previous | | | | | | |

| | τţ | ø | | | Programmed Budget | | | | | | | | |
|-------------|-----------|------------|---|----------|----------------------|-------------------------|-------------|-----------------------|--|--|--|--|--|
| D-EA | County | Route | Description | Program | (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description | | | | |
| Pre-Constru | uction-CO | S Supplem | entals: 28 projects with a pr | ogrammed | l budget of \$92 | !M and risks between \$ | 30M to \$90 | M | | | | | |
| 01-36600 | HUM | 101 | E/A RTIP 101 Corridor | STIP | 4,989 | PS&E | Low | Decreased | Design Strategy Changes. | | | | |
| 01-40140 | MEN | 001 | Salmon Creek Bridge | SHOPP | 5,800 | PA&ED | Very High | Increased | Litigation, Environmental Mitigation, Stakeholder Concerns-A substantial minority of | | | | |
| | | | | | | | | | surrounding residents oppose replacement of the Salmon Creek Bridge and have filed multiple court actions against this project and others in Mendocino County, including opposition to property entries, opposition to eminent domain actions, and local coastal permit challenges for the geotechnical investigation. Project opponents have also appeared before the California Transportation Commission and sent numerous letters to Mendocino County Planning & Building and the California Coastal Commission. As a result, an over-expenditure of the programmed capacity for Project Approval and Environmental Document (PA&ED) is anticipated requiring a Capital Outlay Support (COS) Supplemental. | | | | |
| 01-0F200 | ним | 101 | Eureka Slough Bridges | SHOPP | 709 | PA&ED | Very High | Same as Previous | | | | | |
| 01-0A131 | MEN | 162 | Eel River Bridge Replacement | SHOPP | 1,295 | PS&E | Very High | Increased | Design Strategy Changes-Alignment changes during the design required additional geotechnical drilling which increased support costs. | | | | |
| 03-0H160 | YUB | 070 | Marysville Railroad Bridge Rehab (SHOPP) | SHOPP | 3,940 | PS&E | High | New | Design Strategy Changes and Alternative Delivery Method. | | | | |
| 04-3G630 | SCL | 009 | SCL 9 Saratoga Bridge | SHOPP | 4,200 | PS&E | High | Same as | Design Strategy Changes. | | | | |
| 04-0K770 | ALA, CC | 580, 880, | Project ALA CC Curve Warning | SHOPP | 700 | PS&E | Low | Previous Same as | Design Strategy Changes. | | | | |
| 04-2K880 | SM | 185 001 | Signs SM-1 TOS | SHOPP | 444 | PS&E | Very High | Previous Increased | Stakeholder Concerns and Permits-The project involves local oppositions; additional | | | | |
| o i zikooo | 3 | 001 | 3.11.1.03 | 3.10.1 | | . 502 | ve.y.mg. | mercasca | coordination is needed to resolve local's issues. In addition, the project needs three coastal development permits (CDPs); outreach efforts will likely result in utilizing additional staff resources to finalize the Plans, Specifications, and Estimates (PS&E). | | | | |
| 05-1G980 | SLO | 001 | Pismo Beach CAPM | SHOPP | 1,751 | PS&E | Medium | New | Complete Streets. | | | | |
| 06-0W800 | FRE | 099 | El Dorado to Clinton Rehab | SHOPP | 20,000 | PA&ED | High | New | Design Strategy Changes. | | | | |
| 06-0W920 | KER | 005 | Grapevine Rehab | SHOPP | 2,908 | PA&ED | Low | New | Design Strategy Changes. | | | | |
| 07-30160 | LA | 091 | Seismic Retrofit | SHOPP | 150 | Right of Way Support | Medium | Same as Previous | Right of Way Acquisition and Railroad Involvement. | | | | |
| 07-30670 | VEN | 150 | ADA Curb Ramps | SHOPP | 1,000 | PS&E | Medium | Same as Previous | Right of Way Acquisition. | | | | |
| 07-30670 | VEN | 150 | ADA Curb Ramps | SHOPP | 100 | Right of Way Support | Medium | Same as Previous | Right of Way Acquisition. | | | | |
| 07-31960 | VEN | 001 | OH span replacement | SHOPP | 2,500 | PS&E | High | Increased | Design Strategy Changes. | | | | |
| 07-32080 | LA | 164 | Upgrade ADA Ramps and Accessibility | SHOPP | 3,150 | PS&E | Low | Same as Previous | Design Strategy Changes. | | | | |
| 07-32090 | LA | 001 | Bridge Rail Upgrade | SHOPP | 1,555 | PA&ED | Very High | New | Environmental Document Change-During the PA&ED phase, the Environmental Document (ED) was elevated from a Categorical Exemption/Categorical Exclusion (CE/CE) to Initial Study/Environmental Assessment (IS/EA) to address the impacts to Section 4(f) resources and the cultural resources within the project. The newly elevated ED requires public circulation of the Draft Environmental Document (DED). The additional efforts will increase the capital outlay costs beyond the G-12 capacity; supplemental funds will likely be needed. Design Strategy Changes. | | | | |
| | | | · | | | | | Previous | | | | | |
| 07-32440 | LA | 022 | Cold Plane and AC Overlay | SHOPP | 12 | Right of Way Support | Low | Same as Previous | Right of Way Acquisition. | | | | |
| 07-32580 | LA | 001 | Cold Plane and Overlay AC | SHOPP | 780 | Right of Way Support | Very High | Increased | Stakeholder Concerns; Utility Conflicts/Relocation; and Right of Way Acquisition-The right of way (RW) support increased from the programmed amount due to the appraisals, acquisition, and condemnation of 52 parcels. There will also be a need for the California Public Utilities Commission's involvement for the RW acquisition, which requires additional coordination. | | | | |
| 07-33100 | VEN | 101 | Ven101 Rehab | SHOPP | 1,550 | PS&E | Low | Same as Previous | Design Strategy Changes. | | | | |
| 07-33360 | LA | 002 | Route 2 Cold plane & Overlay | SHOPP | 5,238 | PS&E | Medium | Same as Previous | Stakeholder Concerns and Permits. | | | | |
| 08-1K400 | RIV | 015 | Temecula Auxiliary Lanes | SHOPP | 3,177 | PA&ED | Very High | New | Environmental Document Change-The environmental document has elevated from Initial Study to Environmental Impact Report. | | | | |
| 10-0X460 | SJ | 005 | STOCKTON CHANNEL VIADUCT BRIDGE REHAB | SHOPP | 18,802 | PS&E | Very High | Same as Previous | Alternative Delivery Method-The project scope will need to be increased to add a braided ramp that will require supplemental environmental studies/clearance, a supplemental project report, and additional design. This is a Construction Manager/General Contractor project; additional resources are needed for the contract procurement. | | | | |
| 10-1C270 | STA | 005 | WESTLEY REST AREA | SHOPP | 529 | PS&E | Medium | New | Design Strategy Changes. | | | | |
| 10-1H500 | CAL | 004 | Bridge Replacement | SHOPP | 1,392 | PS&E | Low | Same as | Design Strategy Changes. | | | | |
| | | | | | | | | Previous | | | | | |

| | t, | e. | | | Programmed Budget | | | | |
|-------------|-----------|-----------|--|---------------------|----------------------|-------------------------|---------------|---------------------|---|
| D-EA | County | Route | Description | Program | (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description |
| Pre-Constru | ction-COS | Supplem | entals-Continued | | | | | | |
| 10-1K840 | STA | 108 | Claus Road Intersection Control | SHOPP | 1,501 | PA&ED | Medium | New | Design Strategy Changes. |
| 11-40940 | SD | 075 | SR-75 CORONADO BRIDGE- PIERS | SHOPP- Long Lead | 2,823 | PA&ED | Very High | Same as Previous | Design Strategy Changes-The project involves a seismic retrofit study that is currently forecasting a \$2M increase in the total funding needs. |
| Pre-Constru | ction-Gre | ater Than | 120% Allocation: 22 project | s with a pro | ogrammed bud | dget of \$549M and risk | s between \$! | 54M to \$178 | M |
| 01-0F760 | DN | 199 | REHAB IDLEWILD MAINT STATION | SHOPP | 5,496 | Construction Capital | Very High | New | Unit Price Increases/Market Changes and Bidding Environment/Award Issues-Due to recent increase in price of materials and labor and recent bidding environment and current trends for similar projects, the bid prices are expected to be significantly higher than the Engineer's Estimate. |
| 01-0A131 | MEN | 162 | Eel River Bridge Replacement | SHOPP | 8,150 | Construction Capital | Very High | | Design Strategy Changes-Initially, the project proposed to replace the bridge along the existing alignment; however, the Project Delivery Team determined that replacing bridge on new alignment would save construction time and lessen impacts on the environment and the public. However, the size of the bridge is significantly larger than initially reported in the project scoping document, resulting in higher construction capital cost than was previously anticipated. |
| 02-1H680 | TEH | 005 | SB Cottonwood Scales | SHOPP | 16,350 | Construction Capital | Very High | New | Unit Price Increases/Market Changes and Bidding Environment/Award Issues-There is a high risk that additional funds will be needed to successfully award this project. The project realized cost increases to enhance the safety of the facility and recent increases in the cost of major building materials including fabricated steel, re-bar, lumber, and concrete prices have increased the need for additional funds. The prices for these items have increased by about 10% to 25% in the last year due to unexpected price increases from inflation and supply chain disruptions. These cost increases are reflected in recent bidding trends for similar projects. |
| 03-3F070 | SAC | 051 | American River Bridge Rehabilitation | SHOPP | 139,300 | Construction Capital | High | New | Unit Price Increases/Market Changes. |
| 04-3J070 | СС | 080 | CC-80 Roadway Rehab 2R | SHOPP | 61,317 | Construction Capital | Low | Decreased | Unit Price Increases/Market Changes. |
| 04-4J910 | SCL | 087 | PSSR - SCL-87 Pavement 2R | SHOPP | 55,263 | Construction Capital | High | New | Construction Site Issues. |
| 04-0K630 | NAP | 029 | Bridge Rail Replacement | SHOPP | 1,200 | PS&E | Medium | New | Utility Conflicts/Relocation and Environmental Mitigation. |
| 04-2K700 | ALA | 880 | CAPM ALA-880-0.0/12.0 | SHOPP | 57,166 | Construction Capital | Very High | Same as Previous | Design Strategy Changes-The project requires Positive Work Zone Protection (PWZP), as required per Design Information Bulletin (DIB) 91. This requirement became effective on January 1, 2022 to protect workers and public safety. The current engineer's estimate is within the programmed amount, but with the addition of PWZP's full measures with moveable barrier (Road Zipper) for workers and public safety, the cost estimate is expected to exceed 120%. |
| 04-2K950 | ALA | 580 | 04-2K950_SF 101_REPLACE MATERIAL'S | SHOPP | 19,587 | Construction Capital | High | New | Unit Price Increases/Market Changes. |
| 04-3J062 | SM | 101 | SM101 CAPM Curb Ramps Upgrade | SHOPP | 10,457 | Construction Capital | Very High | Same as Previous | Design Strategy Changes and Unit Price Increases/Market Changes-The project was RTL in FY 19/20 (June 2020), but a 20-month Extension for Allocation was approved in June 2020 to postpone the project advertisement and award because there was an on-going construction project within the same limits. At this time, this project will be going for CTC allocation, but the PS&E package will include updates as well as new construction capital estimates since the RTL was in June 2020 and the package was on the shelf for the last roughly 15 months. Therefore, there is a potential for cost increase due to unit price increases and market changes; the total construction capital may exceed the programmed amount beyond 120%. |
| 05-3307C | SLO | 046 | Wye Segment | STIP | 97,800 | Construction Capital | High | New | Unit Price Increases/Market Changes and Bidding Environment/Award Issues. |
| 05-1H230 | MON | 218 | Seaside ADA | SHOPP | 1,238 | Construction Capital | Very High | Increased | Unit Price Increases/Market Changes; Design Strategy Changes; and Complete Streets- As a result of the complexities of the ADA project, there are many elements that may change due to future potential updates and refinements, which will lead to increase in the construction capital cost estimate. Such elements include adding many items that were left out of the programming estimate, increase in various quantities, and increase in the unit prices to reflect recent inflationary pressure on the market. |
| 05-1H310 | SB | 154 | 154/Baseline-Edison Roundabout | SHOPP | 6,827 | Construction Capital | Very High | New | Unit Price Increases/Market Changes; Environmental Mitigation; and Design Strategy Changes-The capital cost estimates at the 95% constructability review came in higher than the programmed amount. The cost increases are attributed to an increase in the unit costs, a design change from pipe culvert to box culvert, and additional drainage features which have increased the collection points and drains. In addition, the child landscape mitigation project costs are higher than what was programmed due to changes in the design of the roundabout. |
| 06-0U430 | KER | 184 | Morning Drive 3R Rehab | SHOPP | 12,900 | Construction Capital | Low | New | Design Strategy Changes and Complete Streets. |
| 07-31680 | LA | 010 | Deck Replacement 19/20 | SHOPP | 2,449 | Construction Support | Medium | Same as Previous | Stakeholder Concerns and Design Strategy Changes. |
| 07-33310 | LA | 072 | LA72 ADA | SHOPP | 6,250 | Construction Capital | Low | Same as Previous | Unit Price Increases/Market Changes. |
| 07-35420 | LA | 001 | SR-1 Pavement Rehab (CAPM) in Malibu | SHOPP | 271 | Right of Way Support | Low | Same as Previous | Right of Way Acquisition. |
| 08-1H390 | SBD | 015 | CAJON SB WEIGH STA & TRUCK SAFETY CHECK AREA | SHOPP | 3,300 | Construction Support | Very High | | Stakeholder Concerns and Utility Conflicts/Relocation-Additional Construction Support fund is needed to address the additional work requested by the California Highway Patrol (CHP) to enhance safety for the public and for providing a 2.5-mile waterline that was not anticipated when the project was programmed. The number of working days has increased from 240 to 300 working days. |

| | . | _ | | | Programmed | | | | |
|-------------|------------|-----------|---|---------------|----------------------|-----------------------------|----------------|---------------------|--|
| D-EA | County | oute | Description | Program | Budget (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description |
| Pre-Constru | | ater Than | 120% Allocation-Continued | | | | | | |
| 08-1H390 | SBD | 015 | CAJON SB WEIGH STA & TRUCK SAFETY CHECK AREA | SHOPP | 15,224 | Construction Capital | Very High | Increased | Stakeholder Concerns and Utility Conflicts/Relocation-Higher capital cost is needed to address the additional work requested by the California Highway Patrol (CHP) to enhance safety for the public and for providing a 2.5-mile waterline that was not anticipated when the project was programmed. |
| 09-36750 | KER | 058 | Tehachapi Maintenance Station Relocation | SHOPP | 8,867 | Construction Capital | Very High | New | Unit Price Increases/Market Changes-Material shortages and impacts due to COVID-19 have increased unit prices. |
| 12-0N890 | ORA | 133 | 12-0N890 Add 2nd lane to SB 133 SB 5 connector | SHOPP | 18,232 | Construction Capital | Medium | Decreased | Fish Passage. |
| 12-0R500 | ORA | 055 | 12-0R500 Rt 55 at Hospital Rd. Safety Lighting & | SHOPP | 916 | Construction Capital | Medium | Same as Previous | Design Strategy Changes. |
| Pre-Constru | ction-Sup | plementa | s to Award: 14 projects with | n a prograr | nmed budget o | of \$243M and risks between | ween \$8M to | \$36M | |
| 01-36600 | ним | 101 | E/A RTIP 101 Corridor | STIP | 49,469 | Construction Capital | Very High | | Bidding Environment/Award Issues and Unit Price Increases/Market Changes-The project received bids, but all bids had to be subsequently rejected in the best interest of the state. The project is being re-packaged and will be re-advertised. Since the Project Development Team has begun the process to re-package/re-advertise the project, the cost of steel and fuel has increased significantly. Because the project needs a significant amount of steel and because of the long duration of the project (3 years), there is a risk that these trends could require additional construction capital funds to award the project. |
| 01-0F510 | MEN | 101 | South Fork Eel River Bridge Seismic | SHOPP | 4,158 | Construction Capital | High | Same as Previous | Bidding Environment/Award Issues. |
| 03-2H130 | SAC | 005 | Sac 5 Highway Planting Rehab | SHOPP | 1,800 | Construction Capital | Medium | New | Bidding Environment/Award Issues and Unit Price Increases/Market Changes. |
| 03-4H581 | YOL | 005 | Sac-5 Corridor Improvement Project - Phase 1 | LOCAL TCEP | 30,100 | Construction Capital | Medium | New | Unit Price Increases/Market Changes. |
| 07-34320 | LA | 405 | majSlope Stability | SHOPP | 14,357 | Construction Capital | Very High | New | Bidding Environment/Award Issues and Unit Price Increases/Market Changes-Due to recent increase in price of materials and labor, the bid prices came in significantly higher than the Engineer's Estimate. Need additional funds to award. |
| 07-35330 | LA | 110 | Upgrade 3rd St. Bridge Railing with Concrete Barriers | SHOPP | 3,453 | Construction Capital | Very High | New | Bidding Environment/Award Issues and Unit Price Increases/Market Changes-Due to recent increase in price of materials and labor, the bid prices came in significantly higher than the Engineer's Estimate. Need additional funds to award. |
| 07-2965U | VEN | 001 | BRIDGE RAIL UPGRADE | SHOPP | 7,449 | Construction Capital | Very High | New | Bidding Environment/Award Issues and Unit Price Increases/Market Changes-Due to recent increase in price of materials and labor, the bid prices came in significantly higher than the Engineer's Estimate. Need additional funds to award. |
| 07-3311U | VEN | 101 | Upgrade MBGR and End Treatments | SHOPP | 27,057 | Construction Capital | Very High | New | Bidding Environment/Award Issues and Unit Price Increases/Market Changes-Due to recent increase in price of materials and labor, the bid prices came in significantly higher than the Engineer's Estimate. Need additional funds to award. |
| 08-1H820 | SBD | 138 | SBD 138 INSTALL TRAFFIC SIGNALS | SHOPP | 2,608 | Construction Capital | Very High | New | Bidding Environment/Award Issues and Unit Price Increases/Market Changes-Due to recent increase in price of materials and labor, the bid prices came in significantly higher than the Engineer's Estimate. Need additional funds to award. |
| 10-1C170 | MER | 099 | SR99 MERCED REHAB | SHOPP | 50,903 | Construction Capital | Medium | New | Design Strategy Changes. |
| 10-1E74U | SJ | 099 | SR99/120 Interchange | SHOPP | 28,736 | Construction Capital | Medium | Same as Previous | Bidding Environment/Award Issues. |
| 11-42230 | SD | 078 | CULVERT REPLACEMENT | SHOPP | 10,802 | Construction Capital | Very High | New | Bidding Environment/Award Issues and Unit Price Increases/Market Changes-Due to recent increase in price of materials and labor, the bid prices came in significantly higher than the Engineer's Estimate. Need additional funds to award. |
| 11-42710 | SD | 800 | I-8 ADA RAMPS | SHOPP | 2,929 | Construction Capital | High | New | Bidding Environment/Award Issues and Unit Price Increases/Market Changes. |
| 12-0P69U | ORA | 001 | 12-0P69U Rte 1 Upgrade ADA curb ramps, widen | SHOPP | 9,166 | Construction Capital | High | New | Bidding Environment/Award Issues. |
| During Con | struction- | COS Suppl | ementals: 21 projects with a | programn | ned budget of | \$68M and risks between | en \$7M to \$1 | 5M | |
| 01-0B620 | HUM | 101 | Broadway ADA | SHOPP | 1,053 | Construction Support | Medium | New | Complete Streets and Stakeholder Concerns. |
| 01-0C500 | HUM | 036 | Bridge Rail Replacement - 3 bridges | SHOPP | 4,325 | Construction Support | Medium | New | Design Strategy Changes. |
| 03-2F340 | PLA | 049 | Pla-49 Rehab Project | SHOPP | 4,300 | Construction Support | Medium | Decreased | Construction Site Issues; Utility Conflicts/Relocation; and Claims/Arbitration. |
| 03-3F060 | GLE | 162 | Butte City Bridge Replacement | SHOPP | 10,000 | Construction Support | Medium | New | Construction Site Issues; Utility Conflicts/Relocation; and Permits. |
| 04-2A332 | ALA | 084 | NILES CANYON SAFETY PROJECT (MEDIUM TERM | SHOPP | 4,750 | Construction Support | High | Decreased | Design Strategy Changes and Environmental Mitigation. |
| 04-4K980 | ALA | 980 | D4 HQ Elevators Repair | SHOPP | 864 | Construction Support | Very High | Same as Previous | Construction Site Issues and Permits-Architectural & Engineering (A&E) consultants will be needed to provide extensive design support and quality assurance during construction of the high-rise building elevator system. Additional coordination effort is needed with the regulatory agencies for elevator commissioning. |
| 05-1E010 | SB | 101 | Gaviota Rest Area Water Systems Upgrade | SHOPP | 1,540 | Construction Support | High | New | Construction Site Issues. |
| 05-1F430 | SBT | 025 | Rte Deficiency Corrections | SHOPP | 1,153 | Construction Support | Medium | Same as Previous | Construction Site Issues. |
| 07-29140 | LA | 001 | TRANCAS CREEK BRIDGE | SHOPP | 740 | Right of Way Support | Low | Same as Previous | Right of Way Acquisition and Utility Conflicts/Relocation. |
| | | | | | | | | | |

| 2.54 | County | Route | | | Programmed Budget | | B. 1 1 1 | D'. T | 212 | | | | |
|------------|------------|----------|---|-------------|----------------------|-----------------------|-------------|-----------------------|---|--|--|--|--|
| D-EA | | | Description ementals-Continued | Program | (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description | | | | |
| 07-29140 | LA | 001 | TRANCAS CREEK BRIDGE | SHOPP | 3,100 | Construction Support | Medium | Same as | Right of Way Acquisition and Utility Conflicts/Relocation. | | | | |
| 07-31840 | LA | 005 | Hi Friction and Lighting | SHOPP | 860 | Construction Support | Low | Previous Same as | Construction Site Issues. | | | | |
| 07-34340 | LA | 039 | LA-39/ N. Fork San Gabriel | SHOPP | 4,476 | Construction Support | Low | Previous Same as | Construction Site Issues. | | | | |
| 08-1C850 | RIV | 074 | Bridge Replacement Riv 74 Widen Lanes, Add | SHOPP | 4,985 | Construction Support | Very High | Previous Increased | Construction Site Issues and Claims-Contractor submitted several notices of claims | | | | |
| | | | Shoulders & Rumble Strips | | · | | , , | | pertaining to rock excavation (vs. roadway excavation) that required additional efforts. This project required more community outreach than anticipated. The Department expended legal and right of way (RW) resources in providing justification to remove the encroachments of people's dwellings after it was found out that they were encroaching on the State's RW. | | | | |
| 09-21341 | INY | 395 | Olancha/Cartago 4-Lane | STIP | 1,058 | Construction Support | Medium | New | Construction Site Issues. | | | | |
| 10-0W620 | MER | 005 | ERRECA REST AREA WASTEWATER SYSTEM | SHOPP | 908 | Construction Support | Medium | Same as Previous | Construction Site Issues. | | | | |
| 10-0Y600 | MPA | 140 | MARIPOSA CROSSWALKS | SHOPP | 600 | Construction Support | Medium | New | Stakeholder Concerns. | | | | |
| 10-1C280 | SJ | 099 | VICTOR ONRAMP | SHOPP | 2,600 | Construction Support | Medium | Same as Previous | Utility Conflicts/Relocation. | | | | |
| 12-0N490 | ORA | 091 | 12-0N490 RTE 91 EB- Upgrade Weigh Station | SHOPP | 6,846 | Construction Support | Very High | Same as Previous | Claims/Arbitration-The Contractor reportedly has financial issues and has been non- responsive. The Contractor is not attending any meetings and not completing any of the remaining work at this time. Unsatisfactory contractor's progress will likely increase the administrative efforts and result in higher construction support cost. | | | | |
| 12-0N720 | ORA | 073 | 12-0N720 Rte. 73 Upgrade Safety Devices | SHOPP | 4,400 | Construction Support | Very High | Same as Previous | Claims/Arbitration-Unsatisfactory contractor's progress will likely increase the administrative efforts and result in higher construction support cost. There is a high potential of the bonding company to get involved to provide another contractor, which is anticipated to take several months. The project might involve arbitration. | | | | |
| 12-0H150 | ORA | 001 | 12-0H150 PCH Laguna Beach Rehabilitate Pavement & ADA upgrades | SHOPP | 7,071 | Construction Support | Very High | Same as Previous | Claims/Arbitration-The Contractor has problem meeting the pavement smoothness requirement per specifications and reportedly has financial issues and been non-responsive. While the project completion is near the end, the Contractor is not attending any meetings and not completing any remaining work. Unsatisfactory contractor's progress will likely increase the administrative efforts and result in higher construction support cost. | | | | |
| 12-0M82U | ORA | 001 | 12-0M82U Rte 001 Upgrade to ADA Standards & CAPM | SB1 RMRA | 2,850 | Construction Support | Very High | Same as Previous | Claims/Arbitration-The Contractor reportedly has financial issues and been non- responsive. The Contractor is not attending any meetings and not completing any of the remaining work. Unsatisfactory contractor's progress will likely increase the administrative efforts and result in higher construction support cost. | | | | |
| During Con | struction- | Suppleme | ntals to Complete Construct | ion: 30 pro | jects with a pr | ogrammed budget of \$ | 885M and ri | sks between | \$51M to \$192M | | | | |
| 01-0E770 | HUM | 101 | HUM-101 Strengthen 2 Bridges | SHOPP | 10,109 | Construction Capital | Low | New | Claims/Arbitration and Construction Site Issues. | | | | |
| 02-37890 | SHA | 005 | Antlers Br Replacement | SHOPP | 134,150 | Construction Capital | High | Same as Previous | Claims/Arbitration. | | | | |
| 02-4F590 | TEH | 005 | Sacramento River Bridge Seismic | SHOPP | 16,300 | Construction Capital | Very High | New | Construction Site Issues and Unit Price Increases/Market Changes-Additional construction capital might be required due to unanticipated complications encountered during the replacement of the Joint Seal Assembly (JSA). This work will need to remove a section of the bridge barrier and bridge sidewalks at four locations and will also require re-construction of the bridge overhang at those locations. This additional work will also need development and implementation of a traffic management plan for the I-S, which will also require coordination with the local agencies. The available G-12 funding is insufficient in part due to recent price escalation and bidding trends. | | | | |
| 03-2F340 | PLA | 049 | Pla-49 Rehab Project | SHOPP | 29,000 | Construction Capital | Very High | Increased | Utilities Conflicts/Relocation and Construction Site Issues-Construction activities have found utilities not identified during project development. The unidentified utilities are in conflict with the project plan item work and require relocation for the work to proceed. Drainage systems had to be updated and re-designed, in addition to redesigning and updating widening for turn pockets, shoulders, and sidewalks. Retaining walls, foundations, and electrical foundations have to be either relocated or redesigned. Utility easements, temporary construction easements, and encroachment permits need to be updated to reflect the recent changes and there is a potential for claims. | | | | |
| 03-3F060 | GLE | 162 | Butte City Bridge Replacement | SHOPP | 85,000 | Construction Capital | High | New | Permits; Utility Conflicts/Relocation; and Construction Site Issues. | | | | |
| 04-0K680 | ALA | 580 | Install Power Supply | SHOPP | 4,211 | Construction Capital | Medium | New | Construction Site Issues and Utility Conflicts/Relocation. | | | | |
| 04-4K980 | ALA | 980 | D4 HQ Elevators Repair | SHOPP | 5,626 | Construction Capital | Very High | Same as Previous | Construction Site Issues-The current estimate has been increased due to the overall supply chain limitations and specialty labor force associated with the COVID-19 pandemic. | | | | |
| 04-0A771 | ALA | 080 | GILMAN I/C - POC | STIP | 19,071 | Construction Capital | Very High | New | Construction Site Issues-During Construction, differing site conditions resulted in delays and higher costs for drilling Cast-In-Drilled-Hole (CIDH) Foundations for the Pedestrian Overcrossing. In addition, an error in camber calculations resulted in setting camber strips incorrectly, requiring removal, adjustment, and replacement of falsework and formwork. | | | | |
| 05-1E010 | SB | 101 | Gaviota Rest Area Water Systems Upgrade | SHOPP | 3,440 | Construction Capital | High | New | Construction Site Issues. | | | | |
| 05-1C85U | SCR | 001 | Santa Cruz 1 CAPM and Bridge Rails | SHOPP | 19,119 | Construction Capital | Medium | Same as Previous | Construction Site Issues and Funding Constraints. | | | | |
| | | | -0 | 1 | I | | l | | 1 | | | | |

| | County | te | | | Programmed Budget | | | | | | | | |
|-------------|------------|------------|---|--------------------|----------------------|-------------------------|-------------|---------------------|---|--|--|--|--|
| D-EA | Cou | Route | Description | Program | (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description | | | | |
| | | | ntals to Complete Construct | | | | | | | | | | |
| 06-36024 | TUL | 099 | Tagus 6-Lane (Combined) | STIP | 57,351 | Construction Capital | Low | New | Claims/Arbitration and Construction Site Issues. | | | | |
| 06-0Q280 | KER | 099 | Bakersfield 99 Rehab I(North) | SHOPP | 86,000 | Construction Capital | Low | New | Construction Site Issues. | | | | |
| 07-1218W | LA | 005 | I5 North & Empire | STIP | 195,787 | Construction Capital | Low | Same as Previous | Claims/Arbitration; Utility Conflicts/Relocation; and Right of Way Acquisition. | | | | |
| 07-29140 | LA | 001 | TRANCAS CREEK BRIDGE | SHOPP | 11,628 | Construction Capital | Low | Same as Previous | Right of Way Acquisition and Utility Conflicts/Relocation. | | | | |
| 07-30140 | VEN | 126 | Cold plane overlay | SHOPP | 20,445 | Construction Capital | Medium | Same as Previous | Construction Site Issues. | | | | |
| 07-30370 | LA | 101 | Median Barrier Replacement | SHOPP | 35,300 | Construction Capital | High | Same as Previous | Construction Site Issues. | | | | |
| 07-30660 | LA | 213 | Western Ave ADA | SHOPP | 3,100 | Construction Capital | Low | Same as Previous | Construction Site Issues. | | | | |
| 07-30800 | LA | 005 | Ramp/ADA Ramp Repair | SHOPP | 2,100 | Construction Capital | Medium | Same as Previous | Claims/Arbitration. | | | | |
| 07-31170 | LA | 134 | LA-134 Pavement Preservation | SHOPP | 34,034 | Construction Capital | Low | Same as Previous | Construction Site Issues. | | | | |
| 07-32570 | LA | 005 | Construct Southern Regional Repair Shop | SHOPP | 23,400 | Construction Capital | Low | Same as Previous | Claims/Arbitration. | | | | |
| 07-34340 | LA | 039 | LA-39/ N. Fork San Gabriel Bridge Replacement | SHOPP | 11,742 | Construction Capital | Low | Same as Previous | Construction Site Issues. | | | | |
| 07-4U060 | LA | 005 | LA-5 Roadside Rehab. | SHOPP | 876 | Construction Capital | Low | Same as Previous | Construction Site Issues. | | | | |
| 10-0W630 | STA | 005 | WESTLEY REST AREA REHAB | SHOPP | 4,001 | Construction Capital | Medium | Same as Previous | Construction Site Issues. | | | | |
| 10-05740 | SJ | 088 | SJ/ALP 88 DRAINAGE SYSTEM | SHOPP | 3,782 | Construction Capital | Medium | Same as Previous | Construction Site Issues. | | | | |
| 10-05680 | ALP | 004 | ALPINE CULVERT REHAB | SHOPP | 2,598 | Construction Capital | Medium | Same as Previous | Claims/Arbitration. | | | | |
| 10-1C810 | MER | 005 | D10 BRIDGE SUBSTRUCTURE REPAIRS | SHOPP | 3,441 | Construction Capital | Medium | Same as Previous | Construction Site Issues. | | | | |
| 10-1F170 | SJ | 026 | SJ Route 26 Increase Bridge Vertical Clearance | SHOPP | 11,536 | Construction Capital | Very High | Same as Previous | s Construction Site Issues-The current G-12 capacity is being utilized toward a | | | | |
| 10-1C790 | MER | 005 | MER John Erreca Roadside Rest Area | SHOPP | 23,913 | Construction Capital | Medium | Same as Previous | Construction Site Issues. | | | | |
| 10-0P923 | MPA | 140 | Alternative Delivery Method (CMGC) Ferguson Slide Talus Removal | SHOPP | 27,000 | Construction Capital | Very High | Same as Previous | Alternative Delivery Method and Funding Constraints-This is a Construction Manager/General Contractor (CMGC) project, the Rock Shed, a split project from 10- 0P921. The project needs additional Construction Capital funds to begin the advanced rock shed work for cost and time savings on the overall project. | | | | |
| 12-0N920 | ORA | 022 | 12-0N920 WB Rte 22 Haster Off - Upgrade Drainage | SHOPP | 1,279 | Construction Capital | Very High | Same as Previous | Construction Site Issues-There is a delay in the anticipated delivery date of the electrical components (signal, luminaires, and poles) due to supply chain issues which is resulting in higher costs; this delay has impacted procurement of the material. At this time, the contractor is focusing on the drainage items until the electrical components arrive. Additional funds will likely be needed. | | | | |
| During Con | struction- | Partnershi | p Projects-Local Agency Imp | lementing | Agency: 5 proj | ect component with a | programmed | budget of | \$96M and risks between \$21M to \$31M | | | | |
| 04-16030 | ALA | 084 | NILES CANYON ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT | SHOPP | 4,700 | Construction Support | Very High | Increased | Design Strategy Changes and Environmental Mitigation-The project is located in the Niles Canyon corridor, a highly environmentally sensitive area with strong community interest. The project has experienced a number of legal challenges throughout its history. During construction, the project experienced technical challenges due to unanticipated field conditions related to need for retaining wall changes, tie-in approaches changes and other unforeseen issues. Also, environmental and legal settlement requirements led to increased construction support needs due to increased environmental monitoring related work. | | | | |
| 04-0A771 | ALA | 080 | GILMAN I/C - POC | STIP | 1,897 | Construction Support | Medium | New | Construction Site Issues. | | | | |
| 07-28860 | LA | 710 | Gerald Desmond Bridge | SHOPP | 45,000 | Construction Support | Low | Same as Previous | Construction Site Issues. | | | | |
| 10-0Q121 | MER | 099 | NB LIVINGSTON MEDIAN WIDENING | BOND, TCEP, RIP | 35,461 | Construction Capital | Medium | Same as Previous | Construction Site Issues. | | | | |
| 12-0P94U | ORA | 133 | 12-0P94U SR-133 Widening and Drainage | SHOPP/Lo cal | 9,432 | Construction Capital | High | Same as Previous | Claims/Arbitration and Utility Conflicts/Relocation. | | | | |
| Post-Constr | uction-CC | S Supplen | nentals: 2 projects with a pr | | budget of \$9N | 1 and risks between \$0 | .2M to \$3M | | | | | | |
| 01-0E111 | MEN | 001 | Hare Creek Bridge | SHOPP | 2,770 | PA&ED | Very High | New | Design Strategy Changes-As a result of a scope change related to the retrofit of the structure, additional funds will be likely required. | | | | |
| 06-36024 | TUL | 099 | Tagus 6-Lane (Combined) | STIP | 5,950 | PS&E | Very High | New | Structure, additional funds will be likely required. Design Strategy Changes-This project is funded from the STIP (RIP and ITIP). The P Specifications, and Estimates (PS&E) component overran the programmed budget county STIP shares were debited at the time of construction allocation for the PSE overrun. However, after the project received the construction allocation, it was determined that the entire project limits needed to be surveyed again due to gros subsidence. This resulted in PS&E expenditures increasing over the debited amou is anticipated that county shares will be debited a second time after construction contract acceptance for the overrun to the PS&E component. | | | | |

| D-EA | County | Route | Description | Program | Programmed Budget (\$1,000s) | Risk Component | Risk Level | Risk Trend | Risk Description |
|-------------|------------|-----------|---|----------------|------------------------------------|--------------------------|--------------|---------------------|---|
| Post-Constr | uction-Su | pplementa | als to Closeout: 11 projects | with a prog | rammed budge | et of \$378M and risks b | etween \$0.7 | 'M to \$17M | |
| 02-2E800 | SIS | 005 | Dunsmuir CVEF | SHOPP | 4,700 | Construction Capital | High | Same as Previous | Claims/Arbitration. |
| 03-4F171 | YOL | 016 | Esparto | SHOPP | 3,468 | Construction Capital | Medium | New | Claims/Arbitration. |
| 07-13820 | LA | 047 | Schuyler Heim Bridge Replacement (OS) | SHOPP MAJOR | 79,000 | Construction Support | Low | Same as Previous | Construction Site Issues. |
| 07-13820 | LA | 047 | Schuyler Heim Bridge Replacement (OS) | SHOPP | 270,200 | Construction Capital | Low | Same as Previous | Construction Site Issues. |
| 07-29740 | LA | 105 | 105/110 lighting | SHOPP | 4,920 | Construction Capital | Low | Same as Previous | Claims/Arbitration. |
| 07-30350 | VEN | 023 | Pavement Rehab | SHOPP | 3,646 | Construction Capital | Low | Same as Previous | Claims/Arbitration. |
| 07-34040 | LA | 005 | ITS Restoration | SHOPP | 4,704 | Construction Support | Low | Same as Previous | Construction Site Issues. |
| 10-1C421 | SJ | 099 | Installation of fiber optic cable in Arch Road | SHOPP | 1,450 | Construction Support | Medium | Same as Previous | Claims/Arbitration. |
| 10-1C421 | SJ | 099 | Installation of fiber optic cable in Arch Road | SHOPP | 3,490 | Construction Capital | Medium | Same as Previous | Claims/Arbitration. |
| 12-0N850 | ORA | 001 | 12-0N850 PCH Modify Signal, Safety lighting | SHOPP | 800 | Construction Support | Very High | | Claims/Arbitration-Project is on SR-01, Pacific Coast Highway (PCH). The project achieved CCA in late 2021. The contractor filed 8 exceptions to the proposed final estimate. The department conducted the "Management Meeting and Finding", the draft construction claim finding has been concluded. The District Director Determination of Claims letter has been sent to the contractor. On March 4, 2022, the contractor submitted to Caltrans legal request for arbitration. The current support budget is very low to cover the staff time to work on the arbitration process; therefore, a supplemental fund request will be needed. |
| 12-0N850 | ORA | 001 | 12-0N850 PCH Modify Signal, Safety lighting | SHOPP | 1,422 | Construction Capital | Very High | | Claims/Arbitration-Project is on SR-01, Pacific Coast Highway (PCH). The project achieved CCA in late 2021. The contractor filed 8 exceptions to the proposed final estimate. The department conducted the "Management Meeting and Finding", the draft construction claim finding has been concluded. The District Director Determination of Claims letter has been sent to the contractor. On March 4, 2022, the contractor submitted to Caltrans legal request for arbitration. Supplemental fund request will be needed after the arbitration determination. |
| | uction: Ri | | Adjustment: 1 project witl | n programn | | | | | Habita, Carflist (Calantina and Euralina Carthrists |
| 05-4482U | 28 | 101 | Linuen & Casitas Pass | 2115 | 5,394 | Right of Way Capital | High | Same as | Utility Conflicts/Relocation and Funding Constraints. |

Risk Description

The Watch List describes several common risks that may affect the cost and/or schedule of ongoing projects. In all cases, the risks described in the Watch List were not accounted for at the time of the last Commission action.

The table below provides definitions and examples of each risk description.

| Risk Description | Definitions and Examples |
|----------------------------------|---|
| Alternative Delivery Method | The project will be delivered using an alternative delivery |
| | method, such as Design-Build or Construction |
| | Manager/General Contractor, rather than Design-Bid-Build. |
| Bidding Environment/Award Issues | The bidding environment changes, such as when there are |
| | materials shortages, there is a lack of competition, or |
| | contractors do not comply with Disadvantaged Business |
| | Enterprise requirements. Project may need to be re- |
| | advertised. |
| Claims/Arbitration | The contractor has submitted claims, or the project is in |
| | arbitration to resolve claims. |
| Complete Streets | There is a need to add Complete Streets elements, such as |
| | bike lanes/paths or sidewalks, to the project scope. |
| Construction Site Issues | A site issue that was not identified on the plans or in the |
| | specifications, such as differing site conditions or buried man- |
| | made objects. |
| Design Strategy Changes | The design strategy changes based on new information, such |
| | as topographical survey results, geotechnical investigation |
| | results, environmental study results, or public input. For |
| | example a bridge rehabilitation could become a bridge |
| E | replacement. |
| Environmental Document Change | The Environmental Document type changes, such as from |
| | Categorical Exemption to Initial Study with Negative |
| | Declaration, or from Initial Study with Negative Declaration to |
| Environmental Mitigation | Environmental Impact Report. |
| Environmental Mitigation | The need for mitigation is identified or additional mitigation is needed. |
| Fish Passage | There is a need to address fish passage. |
| Funding Constraints | A local agency may experience lower sales tax revenues or |
| runding constraints | developer fees, or the State might not be able to fully fund a |
| | STIP project, which causes delays. |
| Litigation | Caltrans is involved in litigation regarding the project |
| Litigation | unrelated to contractor claims/arbitration. |
| Permits | The process of obtaining permits (from agencies such as |
| | Regional Water Quality Control Boards, Department of Fish |
| | and Wildlife, Army Corps of Engineers, Coastal Commission, or |
| | local agency encroachment permits) leads to design changes, |
| | cost increases, and/or delays. |
| | |

Page 24 of 55

| Risk Description | Definitions and Examples |
|------------------------------|---|
| Railroad Involvement | Development of the railroad Construction and Maintenance |
| | agreement results in delays or causes design changes that |
| | increase costs. |
| Right of Way Acquisition | Coordination with property owners to obtain permission to |
| | enter or temporary easements, or to acquire parcels, causes |
| | delays or results in design changes that could increase costs |
| | and/or cause delays. |
| Stakeholder Concerns | Stakeholders raise issues that cause design changes. |
| Utility Conflicts/Relocation | Coordination with utility companies, either while identifying |
| | the location of utilities or while relocating utilities, causes |
| | delays and/or increases costs. |
| Unit Price Increases/Market | Unit price increases due to current market trends and impact |
| Changes | of inflation. |
| | |

| | Program Project Closeout | | | | | | | | | | | | | | | | | |
|----------------------|--------------------------|-----|---|---------------------|--------------------|----------|---------------------|----------|-----------------|---------------------|---------|-----------------------|-----------------------|------|-----------------|-----------------|-------------------|--------------------|
| | | | | Support (\$1,000's) | | | | | | Capit | tal (\$ | 1,000's) | Total (\$1, |)'s) | Completed | Years | Delivered: Early, | |
| | | | Project Description | C | riginal | | Approved | A | ctual | Approved | | Actual | Approved | | Actual | Within Approved | | Delayed, or |
| | | | | В | udget ¹ | | Budget ² | С | osts | Budget ² | | Costs | Budget ² | | Costs | Budget? | | On-time |
| | | | 1st Quarter | | | | | | | | ' | | · | _ | | | | |
| 01-0C970 | HUM | 101 | Eureka/Arcata Corridor MBGR | \$ | 1,060 | \$ | 3,639 | \$ | 2,587 | \$ 5,2 | 294 | \$ 4,776 | \$ 8,933 | \$ | 7,363 | Yes | (3) | Delayed |
| 01-36270 | MEN | 001 | Pudding Creek CAPM | \$ | 1,530 | \$ | 2,031 | \$ | 1,981 | \$ 13,2 | 278 | \$ 13,059 | \$ 15,309 | \$ | 15,039 | Yes | 0 | On Time |
| 01-0G710 | HUM | 096 | Willow Creek Charging Station | \$ | 774 | \$ | 785 | \$ | 423 | \$ | 295 | \$ 206 | \$ 1,080 | | 628 | Yes | 0 | On Time |
| 01-0H700 | DN | | LCG retaining walls | \$ | 2,215 | \$ | 2,875 | \$ | 2,755 | | 550 | \$ 9,594 | \$ 12,525 | | 12,350 | Yes | 0 | On Time |
| 02-0H69U | TRI | | Burnt Junction Drapery | \$ | 2,240 | \$ | 2,545 | \$ | 1,351 | \$ 7,6 | | \$ 7,365 | \$ 10,172 | \$ | 8,716 | Yes | 0 | On Time |
| 03-2F320 | YUB | | Loma Rica Rd./Spring Valley Road Widening & Rehab | \$ | 3,209 | \$ | 6,385 | \$ | 5,774 | \$ 10,4 | | \$ 8,579 | \$ 16,835 | | 14,352 | Yes | 0 | On Time |
| 03-1A920 | SUT | | Sutter Bypass Widening & Rehab | \$ | 5,681 | \$ \$ | 8,713 | \$ | 8,039 | \$ 24,5 | | \$ 21,297 \$ 8,707 | \$ 33,217 | \$ | 29,335 | Yes | (1) | Delayed |
| 03-3F530 03-4F800 | ED BUT | | Sidehill Viaduct Bridge (Echo Summit) | ۶ | 3,033 1.430 | \$ | 5,793 3,025 | \$ \$ | 5,369 | | 965 | φ 0, | \$ 14,758 | \$ | 14,076 | Yes Yes | 0 | On Time On Time |
| 03-4F810 | GLE | | Chico ADA Infrastructure Orland ADA Infrastructure | ç | 1,430 | \$ | 2,105 | ۶ \$ | 2,676 1,656 | \$ 4,0 | 772 | \$ 3,694 \$ 670 | \$ 7,112 \$ 2,877 | \$ | 6,370 2,326 | Yes | 0 | On Time |
| 03-4F810 03-0H680 | VAR | | D3 ADIEM and Sand Barrel upgrade | ç | 750 | \$ | 883 | ş S | 656 | | 596 | \$ 1,313 | \$ 2,479 | \$ | 1,969 | Yes | 1 | Early |
| 03-0H680 03-3H640 | NEV | | Nev-49 Wolf/Combie | ç | 1,800 | \$ | 2,000 | \$ | 1,600 | | 330 | \$ 1,566 | \$ 3,814 | \$ | 3,166 | Yes | 0 | On Time |
| 04-1G840 | SON | | SON 116 ADA Ped Infrastructure | Ś | 1,340 | Ś | 3,215 | \$ | 3,017 | | 563 | \$ 1,787 | \$ 5,878 | Ś | 4,804 | Yes | (2) | Delayed |
| 04-2G660 | ALA | | UPGRADE RAMPS/SIDEWALKS HILLER DR TO CLMNT AVE | Ś | 1,750 | \$ | 2,695 | Ś | 2,412 | | 001 | \$ 650 | \$ 3,696 | Ś | 3,062 | Yes | 0 | On Time |
| 04-2J540 | SON | | SON-1 soldier pile wall and RSP | Ś | 2,380 | \$ | 4,500 | Ś | 3,677 | | 565 | \$ 3,149 | \$ 8,065 | Ś | 6,826 | Yes | 0 | On Time |
| 04-2J840 | MRN | | Stormwater Mitigation | Ś | 2,090 | Ś | 2,305 | Ś | 1,594 | | 109 | \$ 630 | \$ 3,414 | Ś | 2,224 | Yes | 0 | On Time |
| 04-3J190 | ALA | | ALA Install 241 APSs | \$ | 1,716 | \$ | 2,436 | \$ | 1,764 | . , | 726 | \$ 2,307 | \$ 5,162 | \$ | 4,071 | Yes | 0 | On Time |
| 04-2K750 | SCL | | SCL-152 CAPM | \$ | 4,858 | \$ | 5,878 | \$ | 4,873 | \$ 15,4 | | \$ 14,532 | \$ 21,348 | \$ | 19,405 | Yes | 1 | Early |
| 05-1C250 | MON | 068 | Pacific Grove Shoulder Widening | \$ | 2,611 | \$ | 3,968 | \$ | 3,590 | \$ 5,0 | 063 | \$ 4,188 | \$ 9,031 | \$ | 7,778 | Yes | 0 | On Time |
| 05-1C980 | VAR | VAR | Mon Scr Roadside Safety | \$ | 3,023 | \$ | 3,053 | \$ | 2,198 | \$ 5,2 | 233 | \$ 4,245 | \$ 8,286 | \$ | 6,443 | Yes | 0 | On Time |
| 05-1F760 | SCR | 017 | N Route 17 CAPM | \$ | 3,656 | \$ | 3,656 | \$ | 2,932 | \$ 15,7 | 766 | \$ 14,296 | \$ 19,422 | \$ | 17,228 | Yes | 1 | Early |
| 05-1G300 | VAR | 101 | SB/SLO Horizontal Curve Signs | \$ | 2,575 | \$ | 2,646 | \$ | 1,677 | \$ 1,3 | 319 | \$ 1,049 | \$ 3,965 | \$ | 2,726 | Yes | 0 | On Time |
| 05-0T631 | SBT | 101 | Gaviota Curve Mitigation Planting | \$ | 280 | \$ | 395 | \$ | 261 | \$ | 289 | \$ 253 | \$ 684 | \$ | 514 | Yes | 1 | Early |
| 06-0Q190 | KER | 058 | Cache Creek Bridge Replacement | \$ | 5,436 | \$ | 5,656 | \$ | 4,986 | \$ 8,2 | 238 | \$ 7,877 | \$ 13,894 | \$ | 12,863 | Yes | (1) | Delayed |
| 06-0Q820 | KER | 005 | Grapevine Channel Repair | \$ | 1,835 | \$ | 1,951 | \$ | 1,668 | | 317 | \$ 1,289 | \$ 4,768 | \$ | | Yes | 0 | On Time |
| 06-0T230 | VAR | 005 | Coalinga SRRA Water & Wastewate Upgrade | \$ | 1,750 | \$ | 2,716 | \$ | 2,384 | | 063 | \$ 3,654 | \$ 6,779 | \$ | 6,038 | Yes | 0 | On Time |
| 06-0T301 | KER | | Mojave MS Major | \$ | 2,418 | \$ | 3,201 | \$ | 2,730 | | 654 | \$ 3,786 | \$ 7,855 | \$ | 6,516 | Yes | 0 | On Time |
| 07-28660 | LA | | TMDL Project | \$ | 5,350 | \$ | 6,999 | \$ | 6,897 | \$ 10,3 | | \$ 9,756 | \$ 17,303 | \$ | 16,653 | Yes | 0 | On Time |
| 07-28670 | LA | | TMDL- 16/17 | \$ | 10,700 | \$ | 11,131 | \$ | 8,624 | \$ 10,9 | | \$ 9,789 | \$ 22,039 | \$ | 18,413 | Yes | 0 | On Time |
| 07-28820 | LA | | 60 SOURCE CONTROL | \$ | 1,012 | \$ | 1,612 | \$ | 1,831 | | 383 | \$ 2,556 | \$ 4,495 | \$ | 4,388 | Yes | 0 | On Time |
| 07-30190 | LA | | Roadside Safety | \$ | 1,766 | \$ | 3,104 | \$ | 1,772 | | 166 | \$ 1,661 | \$ 5,270 | \$ | 3,433 | Yes | 0 | On Time |
| 07-30650 | LA | | Upgrade ADA Ramps & Accessibility | \$ | 1,830 | \$ | 4,295 | \$ | 3,730 | | 264 | \$ 1,878 | \$ 6,559 | \$ | 5,608 | Yes | 0 | On Time |
| 07-31230 | LA | | Storm Water Mitigation | \$ | 4,426 | \$ | 7,352 | \$ \$ | 4,905 | | 199 | \$ 4,008 \$ 1,750 | \$ 11,551 | \$ | 8,913 | Yes | 0 | On Time |
| 07-1XF00 | LA SBD | | Nickname Required | \$ | 850 7,772 | \$ | 1,200 17,064 | \$ | 1,093 | | 200 | 2,750 | \$ 4,400 | \$ | 2,843 | Yes | 0 | On Time |
| 08-0P390 08-1C660 | RIV | | SBD 18 ADELANTO SHOULDER WIDENING RIV 215 SEDIMENT STABILIZATION, EROSION CONTROL | ç | 4,208 | \$ | 3,307 | \$ | 12,780 1,606 | \$ 24,8 | 376 | \$ 19,728 \$ 1,750 | \$ 41,908 \$ 5,183 | \$ | 32,508 3,356 | Yes Yes | (2) 0 | Delayed On Time |
| 08-1C660 08-1E460 | RIV | | Riv 74 Raised Curb Median | ç | 2,850 | \$ | 5,266 | \$ \$ | 4,859 | | 515 | \$ 1,750 | \$ 13,881 | \$ | 13,310 | Yes | 0 | On Time |
| 08-1E400 08-1F690 | RIV | | RIV-79 NEAR TEMECULA MILL & OVERLAY | Ś | 817 | \$ | 3,156 | \$ | 2,664 | | 576 | \$ 7,479 | \$ 11,832 | \$ | 10,143 | Yes | 0 | On Time |
| 08-1F371 | RIV | | RIV 60 REPLACE EXISTING GUIDE SIGNS (PHASE 1) | Ś | 610 | Ś | 1,169 | \$ | 1,105 | | 544 | \$ 509 | \$ 2,713 | Ś | 1,615 | Yes | 0 | On Time |
| 08-1F132 | SBD | | SBD 95 Roadway Rehabilitation | Ś | 1,050 | Ś | 2,740 | \$ | 2,262 | | 459 | \$ 5,415 | \$ 9,199 | Ś | 7,677 | Yes | 0 | On Time |
| 08-1K820 | RIV | | RIV 74 ROCK SLOPE STABILIZATION | Ś | 1.630 | \$ | 1,630 | Ś | 1,494 | \$ 13,8 | | \$ 9,990 | \$ 15,480 | Ś | 11,484 | Yes | 0 | On Time |
| 10-1C970 | SJ | | Install Midwest Guardrail System | Ś | 2,421 | Ś | 2,249 | Ś | 1,135 | | 548 | \$ 1,176 | \$ 3,797 | Ś | 2,310 | Yes | 0 | On Time |
| 10-1C860 | SJ | | SJ SR 4 Reconstruction of Hinge 32 | \$ | 1,925 | \$ | 2,483 | \$ | 1,907 | | 487 | \$ 2,451 | \$ 5,970 | \$ | 4,358 | Yes | 0 | On Time |
| 11-41132 | SD | | 11-SD-8 & 15 ROADSIDE SAFETY IMPROVEMENTS | \$ | 2,177 | \$ | 2,767 | \$ | 2,642 | | 595 | \$ 3,462 | \$ 6,362 | \$ | 6,104 | Yes | 0 | On Time |
| 11-41134 | SD | | 11-SD-8 & 125 ROADSIDE SAFETY IMPROVEMENTS | \$ | 2,402 | \$ | 2,815 | \$ | 2,444 | | 504 | \$ 2,134 | \$ 5,419 | \$ | 4,579 | Yes | 0 | On Time |
| 12-0M090 | ORA | | 12-0M090_ SR-74 ADA | \$ | 2,740 | \$ | 3,175 | \$ | 2,502 | | 314 | \$ 1,604 | \$ 4,989 | \$ | 4,106 | Yes | 0 | On Time |
| 12-0Q660 | <u>=</u> | | | | | | 1,730 | \$ | 1,764 | \$ 2,6 | 668 | \$ 2,354 | \$ 4,398 | \$ | 4,117 | Yes | 1 | Early |
| | 2nd Quarter | | | | | | <u> </u> | | | | | | | | <u> </u> | | | |
| 01-0C440 | HUM | | Trinidad Rehab Safety Roadside | \$ | 2,448 | \$ | 4,080 | \$ | 2,987 | | 130 | \$ 3,957 | \$ 8,210 | \$ | 6,945 | Yes | 0 | On Time |
| 01-0C810 | LAK | | LAK 20/53 Intersection Improvement | \$ | 2,925 | \$ | 4,171 | \$ | 3,992 | | 208 | \$ 6,748 | \$ 11,379 | \$ | 10,740 | Yes | 0 | On Time |
| 01-0E080 | LAK | | Manning & Polk Jones Cattle Pass | \$ | 4,004 | \$ | 2,333 | \$ | 2,022 | | 388 | -, | \$ 3,722 | | 3,275 | Yes | 0 | On Time |
| 01-0F440 | MEN | | POINT ARENA CAPM | \$ | 4,002 | \$ | 4,002 | \$ | 1,950 | \$ 11,6 | | \$ 10,975 | \$ 15,613 | \$ | 12,925 | Yes | 0 | On Time |
| 01-0G100 | DN | | Roadway Stabilization & Retaining Wall Repair | \$ | 1,525 | \$ | 4,525 | \$ | 4,304 | \$ 12,0 | | \$ 11,985 | \$ 16,550 | | 16,289 | Yes | 0 | On Time |
| 01-0H120 | MEN | VAR | Storm Repairs - MEN-101 & 271 | \$ | 975 | \$ | 975 | \$ | 607 | \$ 6,0 | 025 | \$ 5,426 | \$ 7,000 | \$ | 6,033 | Yes | 0 | On Time |

| | | | | | Su | ıpport (\$1,000's |) | | | Capital (\$ | 1,0 | 00's) | Total (\$1, | 000's) | Completed | Yea | rs Delivered: Early, | |
|----------------------|------------|------------|--|----|---------------------|-------------------|---------------------|----------|----------------|-------------|---------------------|--------|-----------------|------------------------|--------------------|----------------|----------------------|--------------------|
| | | | Project Description | C | Original | | Approved | | Actual | | Approved | | Actual | Approved | Actual | Within Approve | | Delayed, or |
| | | | | В | Budget ¹ | | Budget ² | | Costs | | Budget ² | | Costs | Budget ² | Costs | Budget? | | On-time |
| 01-0J160 | MEN | 101 | Ridgewood Grade ELB Wall | \$ | 2,800 | \$ | 2,800 | \$ | 1,603 | \$ | 14,600 | \$ | 13,924 | \$ 17,400 | | Yes | 0 | On Time |
| 01-0K710 | HUM | 101 | Repair Culvert | \$ | 230 | \$ | 230 | \$ | 116 | \$ | 970 | \$ | 412 | \$ 1,200 | \$ 5 | | 0 | On Time |
| 02-4F510 | SHA | | Shasta 5 CRZ | \$ | 2,000 | \$ | 3,800 | \$ | 2,735 | \$ | 7,295 | \$ | 5,646 | \$ 11,095 | \$ 8,3 | | 0 | On Time |
| 02-4G610 | VAR | | Trinity Workers Safety | \$ | 2,105 | \$ | 2,215 | \$ | 1,437 | \$ | 2,615 | \$ | 2,423 | \$ 4,830 | \$ 3,8 | | 0 | On Time |
| 02-1H390 | SHA | | O Brien Deck and Rail Rehab | \$ | 1,470 | \$ | 1,470 | \$ | 1,091 | \$ | 2,455 | \$ | 2,300 | \$ 3,925 | \$ 3,3 | | 2 | Early |
| 02-0J720 | SIS | | Crowded Bench | \$ | 1,250 | \$ | 2,100 | \$ | 1,677 | \$ | 14,473 | \$ | 13,888 | \$ 16,573 | \$ 15,5 | | 0 | On Time |
| 02-1J900 | LAS | | , , , | \$ | 600 600 | \$ | 600 600 | \$ \$ | 389 | \$ د | 2,100 | \$ | 1,107 | \$ 2,700 | \$ 1,4 \$ 2.2 | | 0 | On Time |
| 02-2J060 02-2J120 | VAR LAS | 139 | Loyalton and Claremont Fires Lassen 139 Fire Drainage Improvements | ç | 750 | \$ | 750 | \$ | 286 140 | ç | 2,950 2,750 | ş Ś | 1,978 953 | \$ 3,550 \$ 3,500 | \$ 2,2 \$ 1,0 | | 0 | On Time On Time |
| 02-23120 | SIS | 096 | Benny's Bluff Slide | Ś | 300 | \$ | 300 | \$ | 114 | ¢ | 1,530 | \$ | 588 | \$ 1,830 | \$ 7 | | 0 | On Time |
| 02-23400 | VAR | | Snow Storm Markers Replacement ELB | Ś | 125 | \$ | 125 | Ś | 37 | Ś | 380 | Ś | 164 | \$ 505 | \$ 2 | | 0 | On Time |
| 03-3F250 | NEV | | The state of the s | Ś | 2,630 | Ś | 2,990 | Ś | 2,524 | Ś | 10,004 | Ś | 8,540 | \$ 12,994 | \$ 11,0 | | 0 | On Time |
| 03-3F550 | YOL | | Yol-275 Tower Br Fender Replc | \$ | 1,239 | \$ | 4,427 | \$ | 3,561 | \$ | 12,552 | \$ | , | \$ 16,979 | \$ 15,3 | | 0 | On Time |
| 03-2H000 | NEV | 080 | Mystic Rockfall Protection | \$ | 2,080 | \$ | 1,800 | \$ | 954 | \$ | 765 | \$ | 658 | \$ 2,565 | \$ 1,6 | 13 Yes | 0 | On Time |
| 03-0H341 | ED | 050 | Sawmill UC | \$ | 2,591 | \$ | 3,430 | \$ | 3,048 | \$ | 8,682 | \$ | 8,196 | \$ 12,112 | \$ 11,2 | 14 Yes | 0 | On Time |
| 04-1G910 | VAR | VAR | ADA Curb Ramps | \$ | 1,653 | \$ | 2,017 | \$ | 1,865 | \$ | 1,716 | \$ | 1,373 | \$ 3,733 | \$ 3,2 | 88 Yes | 0 | On Time |
| 04-2G690 | MRN | 001 | Curb Ramps | \$ | 1,340 | \$ | 3,131 | \$ | 2,797 | \$ | 2,540 | \$ | 1,431 | \$ 5,671 | \$ 4,2 | 29 Yes | (2) | Delayed |
| 04-27010 | ALA | 580 | Rte. 580 Rehab- Grind & Pave Roadway; Guard Rail; ADA Curbs | \$ | 5,161 | \$ | 9,575 | \$ | 8,833 | \$ | 38,104 | \$ | 35,884 | \$ 47,679 | \$ 44,7 | 17 Yes | (1) | Delayed |
| 04-1A683 | ALA | 880 | Ala 880 Roadway Rehabilitation Project | \$ | 4,950 | \$ | 4,620 | \$ | 4,148 | \$ | 17,748 | \$ | 16,219 | \$ 22,368 | \$ 20,3 | | (3) | • |
| 04-0J380 | CC | 680 | Repair slide on southbound I-680 between Rudgear to Livorna | \$ | 2,865 | \$ | 4,439 | \$ | 3,913 | \$ | 5,982 | \$ | 5,371 | \$ 10,421 | \$ 9,2 | | 0 | On Time |
| 04-3A87A | CC | 680 | 4-year plant establish & monitor mitigation planting | \$ | 410 | \$ | 560 | \$ | 552 | \$ | 357 | \$ | 203 | \$ 917 | \$ 8 | | (1) | Delayed |
| 04-1J600 | ALA | | Pedestrian Hybrid Beacons (X-Walk Safety Improvements) | \$ | 1,586 | \$ | 2,008 | \$ | 1,881 | \$ | 2,542 | \$ | 1,791 | \$ 4,550 | \$ 3,6 | | 0 | On Time |
| 04-1J700 | ALA | | | \$ | 945 | \$ | 1,598 | \$ | 1,497 | \$ | 986 | \$ | 792 | \$ 2,584 | \$ 2,2 | | 0 | On Time |
| 04-2J100 04-15161 | NAP MRN | 029 | Napa 29 NB First St. Roundabouts | \$ | 1,394 3,150 | \$ | 2,910 3,842 | \$ \$ | 2,811 | \$ | 11,301 | \$ | 9,834 | \$ 14,211 \$ 11.354 | \$ 12,6 \$ 10.5 | | (1) | |
| 04-15161 04-1A210 | SON | | Ramp Metering SON-37 WIM | ç | 1,272 | \$ | 1,916 | \$ | 3,581 1,747 | ş | 7,512 2,189 | Ş | 6,933 2,014 | \$ 11,354 \$ 4,105 | \$ 10,5 \$ 3,7 | | (2) | |
| 04-1A210 04-0K840 | CC | 680 | CC 680 Install Lighting | خ | 4,925 | Ś | 5,224 | \$ | 5,088 | ç | 11,704 | \$ | | \$ 16,929 | \$ 16,0 | | 0 | Early On Time |
| 04-0R840 04-0Q890 | SCL | 280 | Remove dead and dying trees Santa Clara County | Ś | 3,200 | \$ | 2,450 | \$ | 1,605 | ¢ | 5,288 | \$ | 4,339 | \$ 7,738 | \$ 5,9 | | 2 | Early |
| 04-4G892 | CC | 580 | Scofield Ave UC Seismic Retrofit CMGC | Ś | 737 | \$ | 737 | Ś | 472 | Ś | 1,361 | Ś | | \$ 2,098 | \$ 1,7 | | 0 | On Time |
| 04-1W210 | ALA | | | Ś | 800 | Ś | 800 | Ś | 790 | Ś | 2,000 | Ś | 1,342 | \$ 2,800 | \$ 2,1 | | 0 | On Time |
| 05-1F740 | MON | | Paris Valley 2R Rehab | \$ | 1,873 | \$ | 5,622 | \$ | 4,286 | \$ | 27,496 | \$ | | \$ 33,118 | \$ 29,5 | | 0 | On Time |
| 05-1F700 | MON | | Salinas CAPM | \$ | 4,490 | \$ | 9,830 | \$ | 4,567 | \$ | 27,604 | \$ | 25,825 | \$ 37,434 | \$ 30,3 | 2 Yes | 0 | On Time |
| 05-0N200 | MON | 101 | Mon 101 TMS | \$ | 1,725 | \$ | 1,930 | \$ | 1,171 | \$ | 2,139 | \$ | 1,559 | \$ 4,069 | \$ 2,7 | 30 Yes | 0 | On Time |
| 05-1K590 | SB | 101 | EFA - Contract #05A2179 - Clear Structures | \$ | 500 | \$ | 500 | \$ | 273 | \$ | 1,300 | \$ | 958 | \$ 1,800 | \$ 1,2 | 31 Yes | 0 | On Time |
| 05-1M640 | SLO | 101 | Atascadero Slab Replacements | \$ | 2,000 | \$ | 2,000 | \$ | 684 | \$ | 9,100 | \$ | 8,558 | \$ 11,100 | \$ 9,2 | 12 Yes | 0 | On Time |
| 05-1M780 | MON | 001 | | \$ | 900 | \$ | 1,400 | \$ | 759 | \$ | 3,450 | \$ | 2,803 | \$ 4,850 | \$ 3,5 | | 0 | On Time |
| 05-1M800 | MON | | Willow Springs Electrical | \$ | 180 | \$ | 180 | \$ | 81 | \$ | 565 | \$ | 546 | \$ 745 | \$ 6 | | 0 | On Time |
| 06-0H200 | TUL | | Bridge Widening | \$ | 6,198 | \$ | 11,330 | \$ | 10,959 | \$ | 15,704 | \$ | 13,462 | \$ 27,034 | \$ 24,4 | | (1) | Delayed |
| 06-0V910 | VAR | 099 | Zero Emissions Vehicle Charging Stations | \$ | 1,250 | \$ | 1,620 | \$ | 1,560 | \$ | 4,773 | \$ | 4,451 | \$ 6,393 | \$ 6,0 | | (1) | |
| 06-1A600 | KER | | Kern 5 Emergency Pavement Repairs | \$ | 238 | \$ | 238 | \$ \$ | 111 | \$ | 1,400 | \$ | 842 | \$ 1,638 | \$ 9 | | 0 | On Time |
| 07-30340 | VEN | 033 023 | | è | 2,455 672 | \$ | 3,705 2,572 | \$ | 2,943 2,444 | ç | 13,888 5,073 | ې د | 12,841 4,960 | \$ 17,593 \$ 7,645 | \$ 15,7 \$ 7,4 | | 0 | On Time |
| 07-30350 07-30570 | VEN LA | | Pavement Rehab Paint LA River Bridge | ç | 1.900 | ş S | 3.350 | ۶ \$ | 2,444 | ¢ | 3,409 | ¢ | 2,861 | \$ 6,759 | \$ 7,4 | | 0 | On Time On Time |
| 07-30570 07-3009U | LA | 110 | Pavement Rehab & CAP M | ¢ | 5,750 | \$ | 11,672 | ۶ \$ | 9,538 | ¢ | 33,911 | ş Ś | 33,343 | \$ 45,583 | \$ 3,2 | | 0 | On Time |
| 07-30090 | LA | 005 | Culvert Repair | Ś | 5,842 | \$ | 4,664 | \$ | 2,147 | \$ | 1,081 | \$ | 685 | \$ 5,745 | \$ 42,8 | | 0 | On Time |
| 08-1C300 | SBD | | SBd 10 PLACE SLOPE PAVING | Ś | 1,180 | \$ | 1,420 | \$ | 1,189 | \$ | 1,119 | \$ | 923 | \$ 2,539 | \$ 2,1 | | 0 | On Time |
| 08-1G740 | SBD | | SBD 15 REPAIR EARTHEN DIKE | \$ | 2,182 | \$ | 2,888 | \$ | 2,384 | \$ | 1,330 | \$ | 726 | \$ 4,218 | \$ 3,1 | | 0 | On Time |
| 08-1H400 | SBD | 040 | | \$ | 2,165 | \$ | 2,570 | \$ | 2,330 | \$ | 2,819 | \$ | 2,011 | \$ 5,389 | \$ 4,3 | | (1) | Delayed |
| 08-1H660 | SBD | 015 | SBD 15 INSTALL ELECTRIC ZEV CHARGING STATIONS | \$ | 972 | \$ | 1,296 | \$ | 988 | \$ | 1,411 | \$ | 1,218 | \$ 2,707 | \$ 2,2 | 06 Yes | 0 | On Time |
| 08-1F13U | SBD | 095 | SBD 62/95 ROADWAY REHABILITATION | \$ | - | \$ | 5,504 | \$ | 3,757 | \$ | 23,331 | \$ | 21,864 | \$ 28,835 | \$ 25,6 | Yes | 0 | On Time |
| 09-36340 | INY | 178 | Shoshone Drainage | \$ | 1,510 | \$ | 1,821 | \$ | 1,333 | \$ | 2,730 | \$ | 1,443 | \$ 4,550 | \$ 2,7 | | 0 | On Time |
| 10-0L020 | SJ | 099 | RIPON BRIDGE REHAB | \$ | 6,075 | \$ | 9,600 | \$ | 7,129 | \$ | 13,094 | \$ | -, | \$ 22,694 | \$ 17,2 | | 0 | On Time |
| 10-1C620 | SJ | 005 | AMA/MER/SJ/MPA/SCL/SBT TMS ELEMENT UPGRADES | \$ | 2,049 | \$ | 2,595 | \$ | 2,229 | \$ | 5,561 | \$ | ., | \$ 8,156 | \$ 6,8 | | 0 | On Time |
| 11-42550 | SD | | REPLACE SIGNS WITH TYPE XI SHEETING | \$ | 680 | \$ | 1,035 | \$ | 1,009 | | 1,965 | \$ | 633 | | \$ 1,6 | | 1 | Early |
| 12-0N850 | ORA | 001 | 12-0N850 PCH Modify Signal, Safety lighting | \$ | 1,169 | \$ | 2,533 | Ş | 2,002 | \$ | 1,594 | \$ | 1,341 | \$ 4,127 | \$ 3,3 | 13 Yes | 1 | Early |

| Project Description | | | | | | Sup | port (\$1,000's |) | | | Capital (\$ | 1,00 | 00's) | Total (\$1, | 000' | 's) | Completed | Year | s Delivered: Early |
|----------------------|------------|-----|---|----------|--------------------|----------|--------------------|----------|----------------|--------|---------------------|--------|---------------|-----------------------|--------|-----------------|-----------------|------|--------------------|
| | | | Project Description | 0 | riginal | Α | proved | | Actual | | Approved | | Actual | Approved | | Actual | Within Approved | | Delayed, or |
| | | | | В | udget ¹ | E | udget ² | | Costs | | Budget ² | | Costs | Budget ² | | Costs | Budget? | | On-time |
| 12-0P720 | ORA | VAR | 12-0P720 Pvm't resurfacing, ADA, slope stabilization | \$ | 1,039 | \$ | 1,391 | \$ | 1,380 | \$ | 1,158 | \$ | 932 | \$ 2,549 | \$ | 2,312 | Yes | 0 | On Time |
| 12-0Q290 | ORA | 039 | 12-0Q290 Signal Modification | \$ | 765 | \$ | 1,160 | \$ | 982 | \$ | 510 | \$ | 433 | \$ 1,670 | \$ | 1,415 | Yes | 0 | On Time |
| 12-0Q300 | ORA | | 12-0Q300 Rt 5 Harbor Bl. Surface treatment | \$ | 1,778 | \$ | 1,778 | \$ | 1,558 | \$ | 1,374 | \$ | , | \$ 3,152 | \$ | 2,747 | Yes | 0 | On Time |
| 12-0Q840 | ORA | 055 | 12-0Q840 In Costa Mesa on SB SR-55 Modify End of Freeway Signs | \$ | 1,480 | \$ | 1,480 | \$ | 1,254 | \$ | 709 | \$ | 520 | \$ 2,189 | \$ | 1,774 | Yes | 0 | On Time |
| | | | 3rd Quarter | ļ., | | | | | | | 1 | | | | | 1 | | | |
| 01-0E730 | LAK | | Lake 29 Widening and Truck Lane | \$ | , - | \$ | 5,165 | \$ | 4,125 | \$ | 6,059 | \$ | 5,537 | \$ 11,224 | | 9,662 | Yes | 0 | On Time |
| 01-0G450 | MEN | | Westport Slide Complex | \$ | 1,275 | \$ | 5,550 | \$ | 4,250 | \$ | 35,125 | \$ | 25,505 | \$ 40,675 | \$ | 33,640 | Yes | 0 | On Time |
| 01-0H460 01-0H690 | LAK DN | | LAK-175 Curve Improvement | \$ | 2,884 3,000 | \$ | 2,884 6,010 | \$ \$ | 1,281 3,982 | \$ | 1,184 26,100 | \$ | | \$ 4,068 \$ 32,110 | \$ | 2,221 20,761 | Yes Yes | 1 | Early Early |
|)2-4G500 | TRI | 299 | LCG Retaining Walls South Fork Mine CRZ | ç | 3,380 | \$ | 5,285 | \$ | 3,292 | ç | 4,557 | \$ | | \$ 9,842 | \$ | 7,377 | Yes | 1 | Early |
| 02-4G300 02-1H320 | TEH | 099 | Los Molinos ADA | ¢ | 1,000 | \$ | 2,503 | \$ | 2,337 | ¢ | 5,994 | ¢ | 5,202 | \$ 8,497 | \$ | 7,539 | Yes | 0 | On Time |
| 02-2H050 | TRI | | Toyota Barrel Curve | Ś | 3,700 | Ś | 3,773 | Ś | 1,996 | Ś | 5,505 | \$ | | \$ 9,278 | Ś | 7,063 | Yes | 0 | On Time |
| 02-1H74U | TEH | 036 | | Ś | 3,080 | Ś | 3,432 | Ś | 2,346 | Ś | 7,213 | Ś | 6,589 | \$ 10,645 | Ś | 8,935 | Yes | o | On Time |
| 02-4G41U | VAR | | Sims Crag Combine | \$ | 9,189 | \$ | 10,259 | \$ | 6,265 | \$ | 16,339 | \$ | 15,545 | \$ 26,598 | \$ | 21,810 | Yes | 0 | On Time |
| 02-2J160 | SHA | 089 | Lake Britton Bridge Rail DO | \$ | 330 | \$ | 330 | \$ | 96 | \$ | 1,140 | \$ | 622 | \$ 1,470 | \$ | 718 | Yes | 0 | On Time |
| 03-1F190 | SAC | 050 | | \$ | 844 | \$ | 1,627 | \$ | 1,426 | \$ | 3,020 | \$ | 2,741 | \$ 4,647 | \$ | 4,168 | Yes | 0 | On Time |
| 03-1E050 | PLA | 080 | Colfax Culvert Rehabilitation | \$ | 1,410 | \$ | 1,868 | \$ | 1,439 | \$ | 3,572 | \$ | 2,915 | \$ 5,440 | \$ | 4,354 | Yes | 0 | On Time |
| 03-0H330 | BUT | 099 | But 99 Bridge Rail Replacement | \$ | 3,240 | \$ | 4,065 | \$ | 3,335 | \$ | 6,422 | \$ | 5,509 | \$ 10,487 | \$ | 8,843 | Yes | 0 | On Time |
| 03-2H550 | VAR | VAR | ZEV Charging Stations | \$ | 1,220 | \$ | 920 | \$ | 716 | \$ | 1,888 | \$ | 1,802 | \$ 2,808 | \$ | 2,519 | Yes | (1) | Delayed |
| 03-3H650 | NEV | 049 | Nev-49 Round Valley/Quail Creek | \$ | 1,850 | \$ | 1,905 | \$ | 1,511 | \$ | 1,450 | \$ | 1,422 | \$ 3,355 | \$ | 2,932 | Yes | 0 | On Time |
| 03-4H560 | PLA | 065 | 9 9 . | \$ | 725 | \$ | 785 | \$ | 673 | \$ | 1,379 | \$ | , | \$ 2,164 | \$ | 1,897 | Yes | 0 | On Time |
| 04-2G730 | SCL | | SCL 85 & ALA 80 _ ADA | \$ | 1,649 | \$ | 2,601 | \$ | 2,521 | \$ | 2,196 | \$ | _, | \$ 4,797 | \$ | 4,266 | Yes | 0 | On Time |
| 04-0J520 | ALA | 580 | GREENVILLE OH REHAB | \$ | 2,620 | \$ | 2,540 | \$ | 2,186 | \$ | 1,691 | \$ | 648 | \$ 4,231 | \$ | 2,835 | Yes | 0 | On Time |
| 04-1J990 | VAR | | Ala 13/CC 24 Enhance Lighting | \$ | 1,700 | \$ | 2,854 | \$ | 2,684 | \$ | 5,655 | \$ | 5,585 | \$ 8,509 | \$ | 8,269 | Yes | (1) | Delayed |
| 04-3J110 | ALA SF | 013 | 5 | \$ | 2,572 1,475 | \$ | 2,872 2,200 | \$ \$ | 2,643 1,774 | \$ | 2,139 3,292 | \$ | 1,610 | \$ 5,011 \$ 5,492 | \$ | 4,253 | Yes | 0 | On Time |
| 04-3J300 04-4J080 | SM | 280 | 04-3J300_SF 001 Lighting at MacArthur Tunnel Reconstruct Paved Ditch & Washout Slope w/ RSP | ç | 1,508 | Ş | 1,568 | \$ | 1,774 | ç | 727 | \$ | 2,663 525 | \$ 2,295 | \$ | 4,437 1,946 | Yes Yes | 0 | On Time On Time |
| 04-43080 04-2G482 | ALA | 013 | · · · · · · · · · · · · · · · · · · · | ڊ د | 2,213 | Ś | 3,295 | \$ | 2,811 | \$ | 2,081 | \$ | | \$ 5,376 | Ś | 4,426 | Yes | (2) | Delayed |
| 05-1E000 | SB | | North Santa Barbara County Roadside Safety | ڔ | 2,092 | \$ | 2,542 | \$ | 1,651 | \$ | 3,779 | \$ | | \$ 6,321 | Ś | 5,356 | Yes | 0 | On Time |
| 05-1H040 | VAR | | Box Beam Overhead Signs | Ś | 1,575 | Ś | 1,554 | Ś | 701 | Ś | 575 | Ś | | \$ 2,129 | Ś | 988 | Yes | 0 | On Time |
| 05-1C85U | SCR | | Santa Cruz 1 CAPM and Bridge Rails | Ś | 5,156 | Ś | 6,979 | \$ | 6,581 | Ś | 26,853 | Ś | | \$ 33,832 | Ś | 31,325 | Yes | 0 | On Time |
| 05-1K860 | MON | | Mon Safety Rumble Strip Project | \$ | 1,063 | \$ | 1,063 | \$ | 366 | \$ | 1,157 | \$ | 637 | \$ 2,220 | \$ | 1,003 | Yes | 0 | On Time |
| 06-0G851 | KER | 058 | | \$ | 5,216 | \$ | 6,590 | \$ | 6,231 | \$ | 24,997 | \$ | | \$ 31,587 | \$ | 27,730 | Yes | (1) | Delayed |
| 06-0S311 | TUL | 190 | Porterville Median Barrier Replacement Planting | \$ | 820 | \$ | 820 | \$ | 500 | \$ | 344 | \$ | 313 | \$ 1,164 | \$ | 813 | Yes | 0 | On Time |
| 06-0T20U | KER | 099 | Northbound 2R/Fast Freight Corridor | \$ | 9,740 | \$ | 11,640 | \$ | 10,555 | \$ | 64,642 | \$ | 61,518 | \$ 76,282 | \$ | 72,073 | Yes | 0 | On Time |
| 07-29910 | LA | 001 | Traffic Circle | \$ | 895 | \$ | 2,383 | \$ | 2,099 | \$ | 584 | \$ | 499 | \$ 2,967 | \$ | 2,598 | Yes | (2) | Delayed |
| 07-30360 | LA | 210 | • | \$ | 1,148 | \$ | 2,534 | \$ | 2,248 | \$ | 2,827 | \$ | 2,575 | \$ 5,361 | \$ | 4,627 | Yes | 0 | On Time |
| 07-30510 | LA | 405 | 5 | \$ | 1,777 | \$ | 2,601 | \$ | 1,862 | \$ | 2,829 | \$ | 2, .55 | \$ 5,430 | \$ | 4,356 | Yes | 0 | On Time |
| 07-30910 | LA | | Upgrade MBGR | \$ | 1,796 | \$ | 4,666 | \$ | 3,256 | \$ | 4,001 | \$ | 3,312 | \$ 8,667 | \$ | 6,768 | Yes | 0 | On Time |
| 07-31280 | LA | | Storm Water Mitigation | \$ | 2,884 | \$ | 5,672 | \$ | 4,775 | \$ | 4,177 | \$ | 3,880 | \$ 9,849 | \$ | 8,655 | Yes | 0 | On Time |
| 07-31650 | VEN | | Slope/Gore paving | \$ | 1,077 | \$ | 3,862 | \$ | 3,285 | \$ | 3,093 | \$ | _, | \$ 6,955 | \$ | 5,865 | Yes | 0 | On Time |
| 07-33290 | LA | | Signal Modification | \$ | 2,168 2,942 | \$ | 1,922 8,148 | \$ \$ | 1,334 | \$ | 711 | \$ | 259 31,346 | \$ 2,633 \$ 39,517 | \$ | 1,593 39,194 | Yes | 0 | On Time |
| 08-0K293 08-1E570 | SBD RIV | 010 | SBD 10 Redlands Rehab RIV 10 REHAB SUBSTRUCTURE | <u>ې</u> | 4,019 | \$ | 6.005 | \$ | 7,848 4,655 | ې خ | 31,369 11,908 | ې خ | 11,045 | \$ 39,517 | ş Ś | 15,699 | Yes Yes | 0 | On Time On Time |
| 08-1E570 08-1F372 | RIV | | RIV 10 REHAB SUBSTRUCTURE RIV 10 REPLACE EXISTING GUIDE SIGNS (PHASE 2) | ڊ د | 1.100 | \$ | 2,342 | \$ | 2,106 | Ş | 4,634 | \$ | | \$ 17,913 | \$ | 5,987 | Yes | 0 | On Time On Time |
| 08-1F372 08-1G210 | SBD | | SBD 210 INSTALL RAMP METERING SYSTEMS | \$ | 985 | \$ \$ | 1,855 | \$ | 1,810 | \$ | 3,419 | \$ | 3,318 | \$ 5,274 | \$ | 5,128 | Yes | 0 | On Time |
| 08-10210 08-1H530 | VAR | | RIV/SBD REPAIR DETECTION SITES | Ś | 2,622 | \$ | 2,837 | \$ | 1,646 | Ś | 5,000 | \$ | , | \$ 7,837 | \$ | 6,272 | Yes | 0 | On Time |
| 08-1K300 | RIV | | RIV-74 CRANSTON FIRE DO PH 2 | \$ | 4,650 | \$ | 4,650 | \$ | 3,418 | \$ | 25,000 | \$ | 15,160 | \$ 29,650 | \$ | 18,578 | Yes | 0 | On Time |
| 10-0X670 | STA | | STA SR 99 Maintenance Worker Safety Improvements | \$ | 2,235 | \$ | 2,329 | \$ | 1,475 | \$ | 3,567 | \$ | | \$ 5,896 | \$ | 4,120 | Yes | 0 | On Time |
| 10-1C370 | MER | | SR 152 Metal Beam Upgrade | \$ | 2,346 | \$ | 2,399 | \$ | 1,725 | \$ | 2,936 | \$ | | \$ 5,335 | \$ | 4,299 | Yes | 0 | On Time |
| 11-42010 | SD | 005 | GILMAN DR. AUX. LANE (NB I-5) | \$ | 3,155 | \$ | 3,595 | \$ | 3,011 | \$ | 4,793 | \$ | 3,614 | \$ 8,388 | \$ | 6,625 | Yes | 0 | On Time |
| L2-0M520 | ORA | 039 | 12-0M520 Signal & ADA Upgrade on SR-39 | \$ | 1,815 | \$ | 2,080 | \$ | 1,751 | \$ | 2,338 | \$ | 2,218 | \$ 4,418 | \$ | 3,970 | Yes | 0 | On Time |
| 2-0M990 | ORA | 001 | 12-0M990 PCH/Broadway Culvert Bridge | \$ | 247 | \$ | 3,275 | \$ | 2,813 | \$ | 3,694 | \$ | 2,912 | \$ 6,969 | \$ | 5,725 | Yes | (3) | Delayed |
| 2-0N530 | ORA | 055 | 12-0N530 Rt 55 Roadside Worker Safety Project | \$ | 1,100 | \$ | 1,100 | \$ | 1,022 | \$ | 1,513 | \$ | 1,241 | \$ 2,613 | \$ | 2,264 | Yes | 0 | On Time |
| L2-0P580 | ORA | 090 | 12-0P580 Rte 90 CAPM | \$ | 4,125 | \$ | 4,149 | \$ | 3,025 | \$ | 4,429 | \$ | 3,454 | \$ 8,578 | \$ | 6,480 | Yes | 0 | On Time |

| | | | | | | | Support (\$1,000's | .) | | | Capital (\$ | \$1,00 | 00's) | Total (\$1, | ,000 | 0's) | Completed | Years Delivered: Early | Delivered: Early. |
|----------------------|------------|-----|--|--------|--------------------|----|---------------------|----------|----------------|---------|---------------------|----------|--------------|------------------------|------|--------|-----------------|------------------------|--------------------|
| | | | Project Description | 0 | riginal | | Approved | | Actual | | Approved | | Actual | Approved | | Actual | Within Approved | | Delayed, or |
| | | | | В | udget ¹ | | Budget ² | | Costs | | Budget ² | | Costs | Budget ² | | Costs | Budget? | | On-time |
| 12-0Q790 | ORA | 057 | 12-0Q790 SR 57 Apply HFST and refresh striping | \$ | 754 | \$ | 754 | \$ | 494 | \$ | 524 | \$ | 450 | \$ 1,278 | \$ | 944 | Yes | 0 | On Time |
| | | | 4th Quarter | | | | | | • | | | | • | | | | | | |
| 01-0A040 | LAK | 175 | Lak 175 -Middletown Shoulders | \$ | 1,324 | \$ | 8,623 | \$ | 6,974 | | 11,861 | \$ | | \$ 20,484 | \$ | | Yes | (2) | Delayed |
| 01-0E030 | HUM | | Slope Repair and Drainage Improvements | \$ | 2,042 | \$ | 1,967 | \$ | | | 1,778 | \$ | , | \$ 3,745 | | , | Yes | 0 | On Time |
| 01-0E860 | MEN | | CAMP 20 SAFETY PROJECT | \$ | 3,091 | \$ | 3,350 | \$ | 2,987 | \$ | 3,073 | \$ | _/ | \$ 6,423 | \$ | -, | Yes | 0 | On Time |
| 01-0F960 | HUM | | Little Lost Man Fish Passage | \$ | 1,803 | \$ | 4,501 | \$ | 3,206 | \$ | 6,261 | \$ | ., | \$ 10,762 | \$ | ., | Yes | 0 | On Time |
| 01-0G050 | VAR | | District Wide Curve Warning | \$ | 2,524 | \$ | 2,524 | \$ | 1,178 | \$ | 1,614 | \$ | _, | \$ 4,138 | \$ | , | Yes | 0 | On Time |
| 01-0G430 01-0A041 | MEN | | Shoulder Widening near Willits | \$ | 2,339 300 | \$ | 2,339 300 | \$ \$ | 1,682 68 | \$ | 2,207 615 | \$ | 2,002 254 | \$ 4,546 \$ 915 | \$ | -, | Yes Yes | 0 1 | On Time |
| 01-0A041 02-2E480 | LAK SIS | | MIDDLETOWN MITIGATION 263 Klamath River Bridge | ç | 1,133 | \$ | 8,690 | \$ \$ | 7,665 | ې د | 20,390 | \$ | | \$ 29,080 | \$ | | Yes | (2) | Early Delayed |
| 02-2E480 02-4F540 | SIS | | Black Butte OH Br replacement | ç | 3,930 | \$ | 4,280 | ۶ \$ | 3,385 | ç | 9,506 | \$ \$ | 8,512 | \$ 29,080 | \$ | -, - | Yes | 0 | On Time |
| 02-47540 | SIS | | Rattlesnake Slide DO | ç | 800 | \$ | 800 | ب \$ | 249 | ç | 4,005 | Ś | - | \$ 4,805 | Ś | , | Yes | 0 | On Time |
| 02-23510 | TRI | | Burnt Ranch Rockfall DO | Ś | 300 | Ś | 300 | Ś | 56 | Ś | 1,000 | \$ | | \$ 1,300 | Ś | ., | Yes | 0 | On Time |
| 03-3F500 | GLE | | Glenn 5 Roadside Safety | Ś | 1,320 | Ś | 1,579 | Ś | 1,273 | Ś | 1,883 | Ś | | \$ 3,462 | Ś | - | Yes | 0 | On Time |
| 03-3F540 | SAC | | Lagoon Creek and American River Bridge | \$ | 1,718 | \$ | 7,625 | \$ | 6,864 | \$ | 22,131 | \$ | | \$ 29,756 | \$ | _, | Yes | (1) | Delayed |
| 03-4F430 | COL | | Maxwell SRRA | \$ | 910 | \$ | 2,640 | \$ | 2,483 | \$ | 4,358 | \$ | | \$ 6,998 | \$ | -, - | Yes | 0 | On Time |
| 03-0H410 | VAR | VAR | AVC REPAIR & INSTALL | \$ | 4,090 | \$ | 4,690 | \$ | 4,199 | \$ | 12,468 | \$ | 11,471 | \$ 17,158 | \$ | 15,670 | Yes | 0 | On Time |
| 03-0H720 | PLA | 080 | Placer MBGR Upgrade | \$ | 1,150 | \$ | 1,535 | \$ | 1,480 | \$ | 3,530 | \$ | | \$ 5,066 | \$ | 4,732 | Yes | 0 | On Time |
| 03-1H840 | NEV | 080 | Nev 80 Concrete Barrier | \$ | 690 | \$ | 1,531 | \$ | 1,239 | \$ | 8,210 | \$ | 7,014 | \$ 9,741 | \$ | 8,253 | Yes | 0 | On Time |
| 03-1H870 | YOL | VAR | US 50 MBGR Upgrade | \$ | 1,431 | \$ | 1,668 | \$ | 1,317 | \$ | 2,190 | \$ | 1,890 | \$ 3,858 | \$ | 3,207 | Yes | 0 | On Time |
| 03-0H342 | SAC | 099 | 21st Ave UC | \$ | 1,033 | \$ | 2,153 | \$ | 2,047 | \$ | 5,317 | \$ | 4,820 | \$ 7,470 | \$ | -, | Yes | 0 | On Time |
| 03-4H020 | VAR | VAR | Safety Improvements | \$ | 1,240 | \$ | 1,685 | \$ | 1,394 | \$ | 3,379 | \$ | 3,105 | \$ 5,064 | \$ | , | Yes | 0 | On Time |
| 03-4H100 | SIE | 049 | Yuba River Washouts | \$ | 3,110 | \$ | 4,770 | \$ | 3,298 | \$ | 7,447 | \$ | 6,999 | \$ 12,217 | \$ | , | Yes | 0 | On Time |
| 03-2H57U | VAR | VAR | Repair Loop Detectors and Field Elements | \$ | 1,618 | \$ | 892 | \$ | 756 | \$ | 2,723 | \$ | , . | \$ 3,615 | \$ | , | Yes | 0 | On Time |
| 03-0J880 | PLA | | PLA 80 Rock Retention Fencing | \$ | 850 | \$ | 1,120 | \$ | 1,024 | \$ | 1,315 | \$ | , - | \$ 2,435 | | , | Yes | 1 | Early |
| 03-1J210 | SUT | | Queens PP | \$ | 150 | \$ | 180 | \$ | 172 | \$ | 900 | \$ | | \$ 1,080 | \$ | , | Yes | 0 | On Time |
| 04-0J800 | SCL | | SCL 152 Median Barrier | \$ | 4,433 | \$ | 4,843 | \$ | 3,802 | \$ | 4,917 | \$ | -, | \$ 9,760 | \$ | , | Yes | 0 | On Time |
| 04-3E602 | SF | | 3E602_SF 101_Lombard St. CAPM | \$ | 1,566 | \$ | 2,486 | \$ | 2,076 | \$ | 4,191 | \$ | -, | \$ 6,677 | \$ | | Yes | (2) | Delayed |
| 04-0C930 04-3J710 | SM SCL | | SM-1 CAPM | \$ | 3,611 1,047 | \$ | 4,011 1,102 | \$ \$ | 3,188 947 | \$ | 9,550 573 | \$ | -/ | \$ 13,561 \$ 1,675 | \$ | , | Yes Yes | 0 | On Time |
| 04-31710 04-4K110 | SF | | SCL 280 Reconfigure NB Off-ramp to Foothill Exp. 04-4K110 SF 001 19th AVE. CAPM AND INTERCONNECT SIGNALS | ې د | 5,313 | \$ | 5,523 | \$ \$ | 4,521 | ş S | 17,481 | \$ | | \$ 23,004 | \$ | , - | Yes | 0 | On Time On Time |
| 05-0A050 | SB | | SALSIPUEDES CREEK BRIDGE SCOUR MITIGATION | ç | 2,638 | \$ | 7,763 | \$ | 6,533 | Ś | 6,326 | \$ | | \$ 14,089 | \$ | , | Yes | 0 | On Time |
| 05-0A030 | MON | | REPLACE CULVERT NEAR LIMEKILN CREEK | Ś | 2,748 | \$ | 2,926 | \$ | 1,210 | Ś | 916 | \$ | | \$ 3,842 | \$ | , | Yes | 0 | On Time |
| 05-1C670 | SCR | | PASATIEMPO SHOULDER WIDENING | Ś | 1,727 | Ś | 5,582 | Ś | 4,990 | Ś | 6,096 | Ś | | \$ 11,678 | \$ | , | Yes | 0 | On Time |
| 05-0G071 | SB | | Goleta Drainages Landscape Mitigation | Ś | 1,054 | Ś | 1,111 | \$ | 841 | Ś | 622 | Ś | - | \$ 1,733 | \$ | , | Yes | 0 | On Time |
| 05-1F900 | VAR | | Monterey-San Benito Co Roadside Safety Improvements | \$ | 3,024 | \$ | 4,758 | \$ | 4,122 | \$ | 5,618 | \$ | | \$ 10,376 | \$ | , | Yes | 0 | On Time |
| 05-49282 | SLO | | Piedras Blancas On-site Landscape & Mitigation | \$ | 2,091 | \$ | 2,590 | \$ | 1,730 | \$ | 3,145 | \$ | | \$ 5,735 | \$ | | Yes | 0 | On Time |
| 05-1E051 | MON | 101 | Landscape for Safety facility upgrades near Greenfield | \$ | 671 | \$ | 671 | \$ | 304 | \$ | 98 | \$ | 89 | \$ 769 | \$ | 393 | Yes | 0 | On Time |
| 05-49283 | SLO | | Piedras Blancas Offsite Mitigation Seed Collection/Propagation | \$ | 401 | \$ | 401 | \$ | 91 | \$ | 180 | \$ | 170 | \$ 581 | \$ | 261 | Yes | 0 | On Time |
| 05-1J710 | SLO | 101 | NB SLO 101 Superelevation and OGFC | \$ | 1,861 | \$ | 1,861 | \$ | 1,107 | \$ | 2,180 | \$ | 2,023 | \$ 4,041 | \$ | 3,130 | Yes | 0 | On Time |
| 05-1M170 | SLO | 001 | EFA - Contract #05A2189 - Polar Star | \$ | 1,800 | \$ | 1,800 | \$ | 1,033 | \$ | 4,110 | \$ | -/ | \$ 5,910 | \$ | ., | Yes | 0 | On Time |
| 05-1P060 | MON | | County Line Slide | \$ | 80 | \$ | 80 | \$ | 34 | \$ | 500 | \$ | 271 | \$ 580 | \$ | | Yes | 0 | On Time |
| 06-0W160 | KER | | Grapevine Culvert Repair | \$ | 5,920 | \$ | 5,920 | \$ | 2,945 | \$ | 4,489 | \$ | 3,333 | \$ 10,409 | \$ | -, | Yes | 0 | On Time |
| 06-0X040 | TUL | | Porterville 65 & 190 Rumble Stips | \$ | 2,130 | \$ | 2,130 | \$ | 1,153 | \$ | 1,458 | \$ | -/ | \$ 3,588 | \$ | _, | Yes | 0 | On Time |
| 06-0X390 | KIN | | Kings 43 CAPM | \$ | 2,300 | \$ | 2,150 | \$ | 1,249 | \$ | 2,525 | \$ | 2,557 | \$ 4,675 | \$ | -, | Yes | 0 | On Time |
| 06-0Y030 | FRE | | Easton Rumble Strip | \$ | 1,620 | \$ | 1,630 | \$ | 843 | \$ | 747 | \$ | | \$ 2,377 | \$ | _, | Yes | 0 | On Time |
| 07-29370 | LA | | Operational Improvement | \$ | 5,126 | \$ | 12,870 | \$ \$ | 9,393 | \$ ¢ | 21,402 | \$ \$ | , | \$ 34,272 | \$ | , | Yes | 0 | On Time |
| 07-30040 | LA | | Soil Stabilization, TMDL PCH CAPM | ç | 5,600 5,099 | \$ | 9,638 12,719 | \$ | 9,570 | ې د | 17,556 | \$ | 16,114 | \$ 27,194 \$ 45,938 | \$ | , | Yes | 0 | On Time |
| 07-30150 07-30410 | LA LA | | PCH CAPM Rte 91 Roadside Safety | è | 740 | \$ | 3,517 | \$ \$ | 11,836 | è | 33,218 773 | \$ | , | \$ 45,938 \$ 4,290 | \$ | -, | Yes | 0 | On Time |
| 07-30410 07-31070 | LA LA | | Roadside Safety Roadside Safety Improvement | ç | 1,100 | \$ | 2,789 | \$ | 2,313 2,069 | \$ | 1,817 | \$ | | \$ 4,290 | \$ | , | Yes Yes | 0 | On Time On Time |
| 07-31070 | LA | | Roadside Safety Improvements | ć | 1,100 | \$ | 2,456 | ۶ \$ | 2,069 | \$ | 3,260 | Ş | | \$ 5,716 | Ś | -, | Yes | 0 | On Time |
| 07-31100 07-31220 | VEN | | Ven 126 TMDL | ç | 1,100 | \$ | 4,674 | \$ | 3,025 | \$ | 3,250 | \$ | | \$ 5,716 | \$ | -, | Yes | 0 | On Time |
| 07-31220 | LA | | Upgrade Pumps | ڊ د | 830 | \$ | 4,502 | ۶ \$ | 3,836 | - | 6,002 | \$ \$ | | \$ 10,504 | 7 | -, | Yes | 0 | On Time |
| 07-31750 | LA | | ITS Restoration | \$ | 7,684 | \$ | 8,352 | \$ \$ | 5,535 | | 23,920 | - | 21,807 | | | -, | Yes | 0 | On Time |

| | | | | | | Support (\$1,000's) | | | | | | | 000's) | Total (\$1 | ,000' | s) | Completed | Year | s Delivered: Early, |
|----------|--------|-----|--|---------------------|---------|---------------------|----------|-------|---------|----|---------------------|----|-----------|---------------------|-------|-----------|-----------------|------|---------------------|
| | | | Project Description | C | riginal | | Approved | | Actual | | Approved | | Actual | Approved | | Actual | Within Approved | | Delayed, or |
| | | | | Budget ¹ | | Budget ² | | Costs | | | Budget ² | | Costs | Budget ² | | Costs | Budget? | | On-time |
| 07-34060 | LA | 002 | ITS Restoration Work in Hassan Manaa's area | \$ | 8,087 | \$ | 6,982 | \$ | 6,421 | \$ | 15,226 | \$ | 12,925 | \$ 22,208 | \$ | 19,345 | Yes | 0 | On Time |
| 07-3118U | LA | 107 | Pavement Rehab | \$ | 10,215 | \$ | 3,533 | \$ | 2,037 | \$ | 9,065 | \$ | 7,047 | \$ 12,598 | \$ | 9,085 | Yes | 0 | On Time |
| 08-0H470 | SBD | 002 | SBD 2 UPGRADE BR RAILING @ SHEEP CREEK | \$ | 1,398 | \$ | 3,626 | \$ | 3,586 | \$ | 3,267 | \$ | 3,134 | \$ 6,893 | \$ | 6,720 | Yes | 0 | On Time |
| 08-1G010 | SBD | 062 | SBD 062 CONSTRUCT CONCRETE/RSP APRONS | \$ | 4,197 | \$ | 4,545 | \$ | 3,906 | \$ | 4,463 | \$ | 3,809 | \$ 9,008 | \$ | 7,715 | Yes | 0 | On Time |
| 08-0K121 | SBD | 015 | SBD 15 REHAB | \$ | 3,830 | \$ | 5,382 | \$ | 5,153 | \$ | 25,889 | \$ | 22,279 | \$ 31,271 | \$ | 27,432 | Yes | 1 | Early |
| 08-1G550 | SBD | 040 | SBD 40 REPLACE THE EXISTING WIM | \$ | 1,599 | \$ | 2,088 | \$ | 1,972 | \$ | 1,591 | \$ | 1,408 | \$ 3,679 | \$ | 3,381 | Yes | 0 | On Time |
| 09-36770 | VAR | VAR | D9 End Treatments | \$ | 1,730 | \$ | 1,730 | \$ | 724 | \$ | 2,755 | \$ | 2,591 | \$ 4,485 | \$ | 3,315 | Yes | 0 | On Time |
| 10-0L870 | STA | 099 | STANISLAUS AUXILIARY LANE | \$ | 3,690 | \$ | 3,880 | \$ | 3,362 | \$ | 5,462 | \$ | 3,802 | \$ 9,342 | \$ | 7,165 | Yes | 0 | On Time |
| 10-1C940 | SJ | 005 | SJ SR 5 Bridge Deck Rehabilitation | \$ | 3,345 | \$ | 3,315 | \$ | 2,000 | \$ | 4,486 | \$ | 3,867 | \$ 7,801 | \$ | 5,867 | Yes | 0 | On Time |
| 10-1G722 | STA | 005 | ZEV Charging Station - Westley | \$ | 550 | \$ | 796 | \$ | 738 | \$ | 1,395 | \$ | 1,208 | \$ 2,191 | \$ | 1,946 | Yes | 0 | On Time |
| 11-42211 | SD | 800 | SD-008-R25.1/R40.1 - REHABILITATE CULVERTS. | \$ | 2,732 | \$ | 2,762 | \$ | 2,457 | \$ | 5,136 | \$ | 5,046 | \$ 7,898 | \$ | 7,502 | Yes | 1 | Early |
| 12-0F970 | ORA | 039 | 12-0F970 SR-39 Drainage and ADA | \$ | 1,929 | \$ | 1,929 | \$ | 1,564 | \$ | 2,060 | \$ | 1,886 | \$ 3,989 | \$ | 3,450 | Yes | 0 | On Time |
| 12-0N510 | ORA | 005 | 12-0N510 Rt 5 Roadside Worker Safety Project | \$ | 1,000 | \$ | 1,000 | \$ | 922 | \$ | 1,630 | \$ | 1,356 | \$ 2,630 | \$ | 2,278 | Yes | 0 | On Time |
| 12-0P010 | ORA | 039 | 12-0P010 SR 39/90 Modify signals, add safety, ADA & refresh striping | \$ | 2,390 | \$ | 2,790 | \$ | 2,210 | \$ | 1,802 | \$ | 1,662 | \$ 4,592 | \$ | 3,873 | Yes | 1 | Early |
| 12-0P090 | ORA | 005 | 12-0P090 Rt 5/133 Install Stormwater Control Items | \$ | 1,700 | \$ | 1,747 | \$ | 1,658 | \$ | 1,198 | \$ | 1,053 | \$ 2,945 | \$ | 2,711 | Yes | 0 | On Time |
| 12-0P520 | ORA | 022 | 12-0P520 Rte 22 & Rte 57 Install Safety Lighting | \$ | 3,095 | \$ | 3,275 | \$ | 2,717 | \$ | 2,211 | \$ | 1,715 | \$ 5,486 | \$ | 4,432 | Yes | 0 | On Time |
| Totals | Totals | | | | 540,455 | \$ | 780,141 | \$ | 620,861 | \$ | 1,530,965 | \$ | 1,347,166 | \$ 2,311,106 | \$ | 1,968,027 | | | |


New project in 2014 Program Document or later. Prior to 2014, the original capital project support budget was calculated on a statewide basis and was not specific to each project component; no data was generated for each project support phase.

Approved budget includes fund allocations, any utilized G-12 and supplemental funds, and G-11 amounts for Construction Cap on Emergency Projects. Except for Construction Support, support phase allocations did not begin until June 2017.

FY 21-22 SHOPP Closeout Delivery Year Summary

| | Ea | rly | On-Time | Delayed | | | | | | | | |
|-------------------------------------|----------|------------|--------------|------------|-----------|-----------|--|--|--|--|--|--|
| | 2 years | 1 year | 0 years | 1 year | 2 years | 3 years | | | | | | |
| Number of Projects | 2 | 16 | 190 | 12 | 9 | 3 | | | | | | |
| Approved Capital Budget (\$1,000's) | \$ 7,743 | \$ 108,134 | \$ 1,151,216 | \$ 160,471 | \$ 76,666 | \$ 26,736 | | | | | | |

Distribution of FY 21-22 SHOPP Closeout Delivery Year



Appendix B1 - Caltrans Fiscal Year 2021-22, Quarter 4, Project Closeout **State Highway Operation and Protection Program** (SHOPP Only Funds Programmed, Allocated, and Expended)

| No. | District EA County Route | Title | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) ² | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Deliver | | e Trend | CCA Date | | | ction Output ⁴ CCA Primary Unit |
|-----|-----------------------------------|---|--|---|---|---|---|--|--|--|--|----------|---------|-----|---------|-------------|-------|------|---|
| 1 | 01 0A040 LAK 175 | Lak 175 -Middletown Shoulders Near Middletown, from 0.1 mile east of Putah Creek Bridge to Dry Creek Bridge. Widen shoulders. 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,324 2,161 582 2,159 1,875 12,029 20,130 | 2,527 2,428 965 2,611 0 11,433 19,964 | 1,203 267 383 452 (1,875) (596) (166) | 355 0 92 0 0 (2,318) (1,871) | 0 0 0 0 0 0 | 2,527 2,428 1,057 2,611 2,746 9,115 20,484 | 2,385 1,577 930 2,083 627 8,808 16,409 | (142) (851) (127) (528) (2,119) (307) (4,075) | 15/16 | 17/18 | (2) | Delayed | 10/13/2021 | 22 | 22 | 22 Collision(s) reduced |
| 2 | 01 0E030 HUM 299 | Slope Repair and Drainage Improvements Near Blue Lake, from 3.0 miles west to 7.5 miles east of Bair Road at various locations. Install erosion control Storm Water Mitigation measures at three locations. 20.XX.201.335 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 425 880 89 648 19 3,008 5,069 | 425 880 89 573 0 1,935 3,902 | 0 0 (75) (19) (1,073) (1,167) | 0 0 0 0 0 (<u>158)</u> (158) | 0 0 0 0 0 0 | 425 880 89 573 0 1,778 3,745 | 271 622 15 406 0 1,456 2,770 | (154) (258) (74) (167) 0 (322) (975) | 19/20 | 19/20 | 0 | On Time | 11/17/2021 | 14.33 | 14.3 | 14.3 Acre(s) treated/pollutant |
| 3 | 01 0E860 MEN 020 | CAMP 20 SAFETY PROJECT Near Fort Bragg, from 0.3 mile west of Road 200A to 0.1 mile west of Road 200A. Improve curve, install center and edge-line rumble strips, and install guardrail. 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 782 1,117 129 1,063 88 1,339 4,518 | 1,221 775 129 1,225 0 2,518 5,868 | 439 (342) 0 162 (88) 1,179 1,350 | (11) 0 0 0 0 452 441 | 0 0 0 0 0 0 | 1,221 775 129 1,225 103 2,970 6,423 | 1,184 751 76 976 20 2,723 5,730 | (37) (24) (53) (249) (83) (247) (693) | 18/19 | 18/19 | 0 | On Time | 12/22/2021 | 14 | 24 | 24 Collision(s) reduced |
| 4 | 01 0F960 HUM 101 | Little Lost Man Fish Passage Near Orick, at 0.2 mile south of Lost Man Creek Bridge. Remove fish passage barrier. 20.XX.201.110 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 966 644 193 1,933 1,523 4,919 10,178 | 1,505 644 193 2,083 0 4,838 9,263 | 539 0 0 150 (1,523) (81) (915) | 0 76 0 0 0 (100) (24) | 0 0 0 0 0 0 | 1,505 720 193 2,083 1,523 4,738 10,762 | 1,219 694 60 1,233 8 4,315 7,529 | (286) (26) (133) (850) (1,515) (423) (3,233) | 18/19 | 18/19 | 0 | On Time | 10/27/2021 | 1 | 1 | 1 Bridge(s) |
| 5 | 01 0G050 VAR VAR | 101, 128, 162, 169, 175, 199, 253, 254, 271, | RW Cap | 413 1,067 58 986 9 2,322 4,855 | 413 1,067 58 986 0 2,225 4,749 | 0 0 0 0 (9) (97) (106) | 0 0 0 0 0 (620) (620) | 0 0 0 0 0 0 | 413 1,067 58 986 9 1,605 4,138 | 262 494 11 410 6 1,396 2,580 | (151) (573) (47) (576) (3) (208) (1,557) | 19/20 | 19/20 | 0 | On Time | 11/22/2021 | 30 | 30 | 30 Collision(s) reduced |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

Appendix B1 - Caltrans Fiscal Year 2021-22, Quarter 4, Project Closeout **State Highway Operation and Protection Program** (SHOPP Only Funds Programmed, Allocated, and Expended)

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | | Deliver Actual D | - | e Trend | CCA Date | | | | Output ⁴ Primary Unit |
|-----|-----------------------------------|--|--|---|---|--|---|--|--|---|--|-------|---------------------|-----|---------|-------------|---|---|---|-------------------------------------|
| 6 | 01 0G430 MEN 020 | Shoulder Widening near Willits Near Willits, from 1.0 mile to 0.8 mile west of Three Chop Road. Realign curves, construct guard railing, place Open Graded Friction Course (OGFC) pavement, and extend an 20.XX.201.010 | | 603 843 175 718 17 1,303 3,659 | 603 843 175 718 0 2,273 4,612 | 0 0 0 0 (17) <u>970</u> 953 | 0 0 0 0 0 (<u>75)</u> (75) | 0 0 0 0 0 0 | 603 843 175 718 9 <u>2,198</u> 4,546 | 555 675 49 404 3 1,999 3,685 | (48) (168) (126) (314) (6) (199) (861) | 19/20 | 19/20 | 0 | On Time | 10/25/2021 | 8 | 8 | 8 | Collision(s) reduced |
| 7 | 01 0A041 LAK 175 | MIDDLETOWN MITIGATION Near Middletown, from east of Putah Creek Bridge to Dry Creek Bridge. Mitigation planting and monitoring for EA 0A040. 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 300 10 <u>600</u> 910 | 0 0 300 0 600 900 | 0 0 0 0 (10) <u>0</u> (10) | 0 0 0 0 0 15 15 | 0 0 0 0 0 0 | 0 0 300 0 <u>615</u> 915 | 0 0 0 68 0 <u>254</u> 322 | 0 0 (232) 0 (361) (593) | 18/19 | 17/18 | 1 | Early | 10/12/2021 | 0 | 0 | 0 | Collision(s) reduced |
| 8 | 02 2E480 SIS VAR | 263 Klamath River Bridge About 8 miles north of Yreka, from 0.3 mile north of Shasta River Bridge to Route 96 (PM 56.8/57.194); also on Route 96, from 0.5 mile west to 0.2 mile east of Route 263 20.XX.201.110 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,400 1,500 130 1,500 300 <u>7,900</u> 12,730 | 0 1,600 280 3,100 0 15,359 20,339 | (1,400) 100 150 1,600 (300) <u>7,459</u> 7,609 | 0 0 510 0 (9) 501 | 0 0 500 0 4,600 5,100 | 2,700 1,600 280 4,110 440 19,950 29,080 | 2,447 1,267 206 3,747 331 18,174 26,170 | (253) (333) (74) (363) (109) (1,776) (2,910) | 15/16 | 17/18 | (2) | Delayed | 10/14/2021 | 1 | 1 | 1 | Bridge(s) |
| 9 | 02 4F540 SIS 005 | Black Butte OH Br replacement Near Weed, from south of Deetz Road Undercrossing No. 02-0161 to north of Black Butte Overhead No. 02-0004. Bridge replacement. 20.XX.201.110 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 870 1,520 230 1,310 68 8,600 12,598 | 0 1,420 190 2,170 0 <u>9,604</u> 13,384 | (870) (100) (40) 860 (68) 1,004 786 | 0 0 0 0 0 (166) (166) | 0 0 0 0 0 0 | 500 1,420 190 2,170 68 <u>9,438</u> 13,786 | 470 987 55 1,872 4 <u>8,508</u> 11,897 | (30) (433) (135) (298) (64) (930) (1,889) | 17/18 | 17/18 | 0 | On Time | 12/13/2021 | 1 | 1 | 2 | Bridge(s) |
| 10 | 02 2J510 SIS 096 | Rattlesnake Slide DO Near Happy Camp, from 1.9 miles west to 1.5 miles west of Benjamin Creek Road. Remove slide material, stabilize slope, and install erosion control and drainage. 20.XX.201.130 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 800 5 <u>4,000</u> 4,805 | 0 0 800 0 4,000 4,800 | 0 0 0 0 (5) <u>0</u> (5) | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 0 800 5 4,000 4,805 | 0 0 249 0 <u>3,764</u> 4,013 | 0 0 (551) (5) (236) (792) | 20/21 | 20/21 | 0 | On Time | 10/28/2021 | 1 | 1 | 1 | Location(s) |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) ² | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Delivery Actual Di | | e Trend | CCA Date | | | | Output ⁴ Primary Unit |
|-----|-----------------------------------|--|--|--|---|--|---|--|---|---|--|----------|-----------------------|-----|---------|-------------|----|----|----|-------------------------------------|
| 11 | 02 2J530 TRI 299 | Burnt Ranch Rockfall DO Near Burnt Ranch, at 0.3 mile west of Burnt Ranch School Road. Remove slide material, repair the support cables and wire mesh drapery, and install erosion control. 20.XX.201.130 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 300 5 1,000 1,305 | 0 0 300 0 1,000 1,300 | 0 0 0 0 (5) <u>0</u> (5) | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 0 300 0 1,000 1,300 | 0 0 56 0 <u>175</u> 231 | 0 0 (244) 0 (825) (1,069) | 20/21 | 20/21 | 0 | On Time | 11/16/2021 | 1 | 1 | 1 | Location(s) |
| 12 | 03 3F500 GLE 005 | Glenn 5 Roadside Safety In and near Willows, at four interchanges between County Road 57 to County Road 33. Pave beyond the gore areas, and install vegetation control under guardrail to improve 20.XX.201.235 | | 280 420 80 540 10 2,000 3,330 | 280 485 80 534 0 1,903 3,282 | 0 65 0 (6) (10) (97) (48) | 0 200 0 0 0 (20) 180 | 0 0 0 0 0 0 | 280 685 80 534 0 1,883 3,462 | 213 644 25 390 0 1,717 2,990 | (67) (41) (55) (144) 0 (166) (472) | 20/21 | 20/21 | 0 | On Time | 10/15/2021 | 50 | 64 | 61 | Location(s) |
| 13 | 03 3F540 SAC VAR | Lagoon Creek and American River Bridge On Route 99, at South Lagoon Creek Bridge No. 24 -0028L, Lagoon Creek Bridge No. 24-0045L (PM 5.0), and North Lagoon Creek Bridge No. 24-0027L (PM 5.1); also on 20.XXX.201.111 | Con Sup | 259 521 19 919 450 4,747 6,915 | 1,200 2,000 50 3,500 0 23,983 30,733 | 941 1,479 31 2,581 (450) 19,236 23,818 | 270 400 161 0 0 (2,957) (2,126) | 0 0 0 0 0 0 | 1,470 2,400 255 3,500 1,105 21,026 29,756 | 1,465 2,398 229 2,773 792 20,546 28,201 | (5) (2) (26) (727) (313) (481) (1,555) | 17/18 | 18/19 | (1) | Delayed | 12/22/2021 | 2 | 4 | 4 | Bridge(s) |
| 14 | 03 4F430 COL 005 | Maxwell SRRA Near Maxwell, at the Maxwell Safety Roadside Rest Area (SRRA). Upgrade water and wastewater systems to current standards. 20.XX.201.235 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 420 460 30 810 16 3,880 5,616 | 600 545 30 900 0 4,292 6,367 | 180 85 0 90 (16) <u>412</u> 751 | 260 255 0 50 0 <u>22</u> 587 | 0 0 0 0 0 0 | 860 800 30 950 44 <u>4,314</u> 6,998 | 756 797 29 900 39 4,099 6,620 | (104) (3) (1) (50) (5) (215) (377) | 18/19 | 18/19 | 0 | On Time | 11/02/2021 | 1 | 1 | 1 | Location(s) |
| 15 | 03 0H410 VAR VAR | AVC REPAIR & INSTALL In various counties, on various routes at various locations. Repair and install permanent Automatic Vehicle Classification (AVC) truck data collection stations. 20.XX.201.315 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,000 1,000 190 1,900 80 <u>9,400</u> 13,570 | 1,000 1,000 190 2,200 0 11,107 15,497 | 0 0 300 (80) 1,707 1,927 | 0 300 0 0 0 1,281 1,581 | 0 0 0 0 0 0 | 1,000 1,300 190 2,200 80 12,388 17,158 | 704 1,278 104 2,112 1 11,471 15,670 | (296) (22) (86) (88) (79) (917) (1,488) | 18/19 | 18/19 | 0 | On Time | 12/28/2021 | 69 | 51 | 53 | Field element(s) |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No | | Title y Location and Type of Work | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) ² | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | | Delivery Actual D | | e Trend | CCA Date | | | | Output ⁴ Primary Unit |
|----|-----------------------------|--|--|--|---|--|--|--|--|---|--|-------|----------------------|---|---------|-------------|-----|-----|-----|-------------------------------------|
| 16 | 03 0H720 PLA 080 | Placer MBGR Upgrade In and near Roseville, Rocklin, Auburn, Colfax, and Cisco Grove, at various locations from 0.7 mile west of Douglas Boulevard to Cisco Overcrossing. Upgrade guardrail to 20.XX.201.015 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 40 440 120 550 0 2,600 3,750 | 40 523 120 550 0 3,086 4,319 | 0 83 0 0 0 486 569 | 50 252 0 0 0 444 747 | 0 0 0 0 0 0 | 90 775 120 550 0 3,530 5,066 | 87 773 73 548 0 3,252 4,732 | (3) (2) (47) (2) 0 (279) (333) | 20/21 | 20/21 | 0 | On Time | 12/20/2021 | 21 | 4 | 4 | Collision(s) reduced |
| 17 | 7 03 1H840 NEV 080 | Nev 80 Concrete Barrier In and near Truckee, at various locations from 1.0 mile east of Donner Lake Undercrossing to 2.3 miles west of the Sierra County line (PM R10.1L/R to PM 29.5). 20.XX.201.015 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 120 180 30 360 30 3,200 3,920 | 142 210 30 718 0 <u>9,444</u> 10,544 | 22 30 0 358 (30) <u>6,244</u> 6,624 | 150 221 60 0 0 (1,234) (803) | 0 0 0 0 0 0 | 292 431 90 718 0 8,210 9,741 | 238 415 88 498 0 <u>7,014</u> 8,253 | (54) (16) (2) (220) 0 (1,196) (1,488) | 20/21 | 20/21 | 0 | On Time | 11/01/2021 | 30 | 11 | 11 | Collision(s) reduced |
| 18 | 3 03 1H870 YOL VAR | US 50 MBGR Upgrade In West Sacramento, from 0.4 mile west of Route 50/80 Separation to 0.2 mile west of Sacramento County line; also on Route 80 from 0.2 mile west of Enterprise Boulevard to 20.XX.201.015 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 271 461 129 570 5 2,000 3,436 | 271 525 140 570 0 2,439 3,945 | 0 64 11 0 (5) <u>439</u> 509 | (98) 0 0 0 0 (<u>270)</u> (368) | 0 0 0 0 0 0 | 371 587 140 570 21 <u>2,169</u> 3,858 | 298 587 49 382 0 1,890 3,207 | (73) 0 (91) (188) (21) (279) (651) | 20/21 | 20/21 | 0 | On Time | 12/13/2021 | 20 | 3 | 3 | Collision(s) reduced |
| 19 | 0 03 0H342 SAC 099 | 21st Ave UC In the city of Sacramento, at 21st Avenue Undercrossing No. 24-0154. Replace bridge deck. 20.XX.201.110 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 210 240 3 580 5 2,240 3,278 | 0 240 3 980 0 6,598 7,821 | (210) 0 0 400 (5) 4,358 4,543 | 0 224 200 170 0 (1,281) (687) | 0 336 0 0 0 0 0 336 | 0 800 203 1,150 0 <u>5,317</u> 7,470 | 0 754 168 1,126 0 4,820 6,867 | 0 (46) (36) (24) 0 (497) (603) | 19/20 | 19/20 | 0 | On Time | 12/09/2021 | 1 | 1 | 1 | Bridge(s) |
| 20 | 0 03 4H020 VAR VAR | Safety Improvements In Sacramento, Yolo, Placer, and Glenn Counties, on Routes 5, 16, 45, 49, 50, 65, 80, 99, 113, and 174 at various locations. Install traffic operations elements such as 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 330 400 120 390 55 2,820 4,115 | 330 400 120 450 0 2,890 4,190 | 0 0 60 (55) <u>70</u> 75 | 0 140 0 245 0 489 874 | 0 0 0 0 0 0 | 330 540 120 695 0 3,379 5,064 | 211 504 17 662 0 3,105 4,499 | (119) (36) (103) (33) 0 (274) (565) | 18/19 | 18/19 | 0 | On Time | 12/20/2021 | 125 | 125 | 125 | Collision(s) reduced |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount | | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Delivery Actual Di | | ce Trend | CCA Date | | onstruc | | tput ⁴ rimary Unit |
|-----|-----------------------------------|--|--|---|---|---|---|--|--|---|--|----------|-----------------------|---|----------|-------------|----|---------|-------|----------------------------------|
| 21 | 03 4H100 SIE 049 | Yuba River Washouts Near Downieville, from 1.3 miles south of Ramshorn Road to 4.5 miles south of Cemetery Road at four locations. Permanent embankment restoration by 20.XX.201.131 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 710 920 90 1,390 615 <u>11,200</u> 14,925 | 710 1,099 90 2,600 0 10,158 14,657 | 0 179 0 1,210 (615) (1,042) (268) | 271 0 0 0 0 (2,711) (2,440) | 0 0 0 0 0 0 | 981 1,099 90 2,600 0 <u>7,447</u> 12,217 | 772 977 36 1,512 0 6,999 10,297 | (209) (122) (54) (1,088) 0 (448) (1,920) | 19/20 | 19/20 | 0 | On Time | 12/21/2021 | 4 | 4 | 4 Lo | ocation(s) |
| 22 | 03 2H57U VAR VAR | Repair Loop Detectors and Field Elements In Nevada, Placer, Sacramento, and Yolo Counties on Routes 5, 51, 65, 80, 99 and 113. Repair damaged inductive loops and remove microwave vehicle detection 20.XX.201.315 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 242 460 44 872 30 2,325 3,973 | 0 0 0 0 0 0 | (242) (460) (44) (872) (30) (2,325) (3,973) | 0 20 0 0 284 304 | 0 0 0 0 0 0 | 0 0 20 872 0 2,723 3,615 | 0 0 4 752 0 2,426 3,183 | 0 (15) (120) 0 (297) (432) | 19/20 | 19/20 | 0 | On Time | 12/23/2021 | 48 | 38 | 37 Fi | eld element(s) |
| 23 | 03 0J880 PLA 080 | PLA 80 Rock Retention Fencing Near Emigrant Gap, from 0.8 mile east to 2.1 miles east of Carpenter Flat Undercrossing, at two locations. Restore the structural integrity of storm damaged rockfall retention 20.XX.201.131 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 160 300 50 340 0 2,300 3,150 | 160 300 50 340 0 <u>2,044</u> 2,894 | 0 0 0 0 0 (<u>256)</u> (256) | 120 150 0 0 0 (729) (459) | 0 0 0 0 0 0 | 280 450 50 340 0 1,315 2,435 | 280 445 20 279 0 1,202 2,226 | 0 (5) (30) (61) 0 (113) (209) | 21/22 | 20/21 | 1 | Early | 11/29/2021 | 2 | 2 | 2 Lo | ocation(s) |
| 24 | 03 1J210 SUT 099 | Queens PP In Yuba City, at Queens Avenue. Remove and replace non-operational pumps, upgrade electrical systems, and de-water the area. 20.XX.201.130 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 150 0 <u>750</u> 900 | 0 0 150 0 <u>750</u> 900 | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 0 180 0 <u>900</u> 1,080 | 0 0 172 0 <u>896</u> 1,067 | 0 0 (8) 0 (4) (13) | 19/20 | 19/20 | 0 | On Time | 12/09/2021 | 1 | 1 | 1 Lo | ocation(s) |
| 25 | 04 0J800 SCL 152 | SCL 152 Median Barrier Near Gilroy, from 0.3 mile west of Walnut Avenue to 0.4 mile east of Kaiser Aetna Road; also at 0.1 mile west of Fifield Road (PM R34.7). Place median barrier. 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,375 1,227 65 1,766 60 10,984 15,477 | 1,800 1,277 0 1,766 0 <u>7,282</u> 12,125 | 425 50 (65) 0 (60) (3,702) (3,352) | 0 0 0 0 0 (2,365) (2,365) | 0 0 0 0 0 0 | 1,800 1,277 0 1,766 0 4,917 9,760 | 1,552 1,270 0 979 0 3,979 7,781 | (248) (7) 0 (787) 0 (<u>938)</u> (1,979) | 19/20 | 19/20 | 0 | On Time | 10/06/2021 | 79 | 79 | 79 Cd | ollision(s) reduced |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) ² | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Deliver | | e Trend | CCA Date | | | tion Output ⁴ CCA Primary Unit | |
|-----|-----------------------------------|--|--|--|---|---|---|--|---|--|--|----------|---------|-----|---------|-------------|------|------|--|------|
| 26 | 04 3E602 SF 101 | 3E602_SF 101_Lombard St. CAPM In the city and county of San Francisco, from Van Ness Avenue to Lyon Street. Rehabilitate pavement. 20.XX.201.121 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 290 616 44 616 200 3,495 5,261 | 0 1,000 80 816 0 <u>5,186</u> 7,082 | (290) 384 36 200 (200) 1,691 1,821 | 0 562 0 0 0 (1,195) (633) | 0 0 0 0 0 0 | 290 1,300 80 816 200 3,991 6,677 | 44 1,300 26 706 4 3,443 5,522 | (246) 0 (54) (110) (196) (548) (1,155) | 17/18 | 19/20 | (2) | Delayed | 11/01/2021 | 20.4 | 8.4 | 8.4 Lane mile(s) | |
| 27 | 04 0C930 SM 001 | SM-1 CAPM Near Pescadero, from Santa Cruz County line to 0.1 mile south of Bean Hollow Road. Pavement rehabilitation. 20.XX.201.121 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,403 1,081 46 1,081 10 11,671 15,292 | 1,703 1,081 46 1,181 0 12,677 16,688 | 300 0 0 100 (10) <u>1,006</u> 1,396 | 0 0 0 0 0 (3,137) (3,137) | 0 0 0 0 0 0 | 1,703 1,081 46 1,181 10 <u>9,540</u> 13,561 | 1,264 831 2 1,091 4 9,265 12,457 | (439) (250) (44) (90) (6) (275) (1,104) | 19/20 | 19/20 | 0 | On Time | 12/31/2021 | 21.2 | 21.2 | 26.8 Lane mile(s) | |
| 28 | 04 3J710 SCL 280 | SCL 280 Reconfigure NB Off-ramp to Foothill Exp. In Cupertino, at northbound offramp to Foothill Expressway. Upgrade traffic signal system for right-turn movement. 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 432 285 45 285 180 <u>982</u> 2,209 | 432 340 45 285 0 <u>516</u> 1,618 | 0 55 0 0 (180) (466) (591) | 0 0 0 0 0 (123) (123) | 0 0 0 0 0 0 | 432 340 45 285 180 393 1,675 | 413 313 6 215 4 <u>292</u> 1,243 | (19) (27) (39) (70) (176) (101) (432) | 19/20 | 19/20 | 0 | On Time | 10/27/2021 | 20 | 20 | 20 Collision(s) red | uced |
| 29 | 04 4K110 SF 001 | 04-4K110_SF 001 19th AVE. CAPM AND INTERCONNECT SIGNALS ON STATE ROUTE 1, IN THE CITY & COUNTY OF SAN FRANCISCO FROM SM/SF COUNTY LINE TO HOLLOWAY AVE AND FROM LINCOLN WAY TO RUCKMAN 20.XX.201.121 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 800 2,069 375 2,069 295 <u>21,771</u> 27,379 | 0 0 0 0 0 0 0 | (800) (2,069) (375) (2,069) (295) (21,771) (27,379) | 201 (2,069) 0 443 0 (1,030) (2,454) | 0 0 0 0 0 0 | 201 2,069 375 2,877 295 <u>17,186</u> 23,004 | 13 1,613 31 2,864 35 16,476 21,032 | (189) (456) (344) (13) (260) (710) (1,972) | 17/18 | 17/18 | 0 | On Time | 12/20/2021 | 19.9 | 19.9 | 19.9 Lane mile(s) | |
| 30 | 05 0A050 SB 001 | SALSIPUEDES CREEK BRIDGE SCOUR MITIGATION Near Lompoc, at the Salsipuedes Creek Bridge No. 51-0095. Replace Bridge (Scour Mitigation) 20.XX.201.111 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 802 1,009 77 750 33 <u>2,323</u> 4,994 | 0 2,819 139 2,360 0 <u>5,146</u> 10,464 | (802) 1,810 62 1,610 (33) 2,823 5,470 | 0 0 0 0 0 0 | 0 0 0 0 0 985 985 | 2,445 2,819 139 2,360 195 <u>6,131</u> 14,089 | 1,503 2,689 59 2,283 46 5,805 12,384 | (942) (130) (80) (77) (149) (326) (1,705) | 17/18 | 17/18 | 0 | On Time | 11/18/2021 | 1 | 1 | 1 Bridge(s) | |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Delivery Actual Di | | ce Trend | CCA Date | | onstruc RTL (| | output ⁴ Primary Unit |
|-----|-----------------------------------|---|--|--|--|--|---|--|--|---|--|----------|-----------------------|---|----------|-------------|-----|------------------|-----|-------------------------------------|
| 31 | 05 0Q500 MON 001 | REPLACE CULVERT NEAR LIMEKILN CREEK Near Lucia, at 0.6 mile south of Limekiln Creek Bridge. Replace culvert. 20.XX.201.151 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 936 1,124 113 575 23 <u>1,527</u> 4,298 | 936 1,300 115 575 0 <u>846</u> 3,772 | 0 176 2 0 (23) (681) (526) | 0 0 0 0 0 47 47 | 0 0 0 0 0 0 | 936 1,300 115 575 23 <u>893</u> 3,842 | 582 457 23 149 2 <u>796</u> 2,008 | (354) (843) (92) (426) (21) (97) (1,833) | 19/20 | 19/20 | 0 | On Time | 11/02/2021 | 1 | 1 | 1 (| Culvert(s) (ea) |
| 32 | 05 1C670 SCR 017 | PASATIEMPO SHOULDER WIDENING Near the city of Santa Cruz, from 0.2 mile north of Route 1 to 0.2 mile north of Pasatiempo Drive Overcrossing. Widen shoulder and construct retaining wall. 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 335 867 189 336 93 <u>5,713</u> 7,533 | 0 1,800 198 1,903 0 6,605 10,506 | (335) 933 9 1,567 (93) 892 2,973 | 0 380 0 200 0 (690) (110) | 0 0 0 0 0 0 0 | 1,101 2,180 198 2,103 181 5,915 11,678 | 901 2,022 34 2,033 5 5,511 10,506 | (200) (158) (164) (70) (176) (404) (1,172) | 17/18 | 17/18 | 0 | On Time | 12/17/2021 | 100 | 100 | 100 | Collision(s) reduced |
| 33 | 05 0G071 SB 101 | Goleta Drainages Landscape Mitigation In Goleta, from 0.2 mile east to 0.7 mile west of the Fairview Avenue Overcrossing. Landscape mitigation for PPNO 0707. 20.XX.201.150 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 369 40 645 0 <u>658</u> 1,712 | 0 419 40 652 0 <u>632</u> 1,743 | 0 50 0 7 0 (<u>26)</u> 31 | 0 0 0 0 0 (10) (10) | 0 0 0 0 0 0 | 0 419 40 652 0 <u>622</u> 1,733 | 0 330 10 502 0 <u>506</u> 1,348 | 0 (89) (30) (150) 0 (116) (385) | 15/16 | 15/16 | 0 | On Time | 10/11/2021 | 2 | 2 | 0 | Bridge(s) |
| 34 | 05 1F900 VAR 101 | Monterey-San Benito Co Roadside Safety Improvements In Monterey and San Benito Counties, at various locations from 4.1 miles north of North Gonzalez Overcrossing to the Santa Clara County line. Roadside safety 20.XX.201.235 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 715 1,090 175 1,044 456 <u>2,814</u> 6,294 | 1,152 1,216 175 1,376 0 4,818 8,737 | 437 126 0 332 (456) 2,004 2,443 | 0 322 218 0 0 344 883 | 0 300 0 0 0 0 0 0 | 1,152 1,838 393 1,376 456 5,162 10,376 | 1,064 1,811 104 1,143 22 <u>4,646</u> 8,790 | (88) (26) (289) (233) (434) (516) (1,586) | 19/20 | 19/20 | 0 | On Time | 12/15/2021 | 57 | 52 | 52 | Location(s) |
| 35 | 05 49282 SLO 001 | Piedras Blancas On-site Landscape & Mitigation Near San Simeon, from Piedras Blancas Lighthouse Road to Arroyo De La Cruz Bridge. On-site landscape mitigation for PPNO 4928A. 20.XX.201.150 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 975 57 1,059 0 <u>3,843</u> 5,934 | 0 1,013 57 1,520 0 3,022 5,612 | 0 38 0 461 0 (821) (322) | 0 0 0 0 0 123 123 | 0 0 0 0 0 0 | 0 1,013 57 1,520 0 3,145 5,735 | 0 556 12 1,161 0 2,840 4,569 | 0 (457) (45) (359) 0 (305) (1,165) | 17/18 | 17/18 | 0 | On Time | 12/13/2021 | 1 | 1 | 1 | Location(s) |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) ² | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | | Deliver Actual D | - | e Trend | CCA Date | | | | Output ⁴ Primary Unit |
|-----|-----------------------------------|--|--|--|---|--|---|--|--|--|--|-------|---------------------|---|---------|-------------|----|----|----|-------------------------------------|
| 36 | 05 1E051 MON 101 | Landscape for Safety facility upgrades near Greenfield In Greenfield, near Maple Avenue. Landscape mitigation for PPNO 2470. 20.XX.201.015 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 407 18 246 0 <u>122</u> 793 | 0 407 18 246 0 <u>98</u> 769 | 0 0 0 0 0 (<u>24)</u> (24) | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 407 18 246 0 <u>98</u> 769 | 0 136 4 164 0 <u>89</u> 393 | 0 (271) (14) (82) 0 (9) (376) | 17/18 | 17/18 | 0 | On Time | 10/19/2021 | 30 | 30 | 0 | Collision(s) reduced |
| 37 | 05 49283 SLO 001 | Piedras Blancas Offsite Mitigation Seed Collection/Propagation Near San Simeon, from the Arroyo de la Cruz Bridge to 0.3 mile north of the Arroyo de la Cruz Bridge. Native seed collection and propagation. 20.XX.201.150 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 32 0 369 0 <u>180</u> 581 | 0 32 0 0 0 180 212 | 0 0 (369) 0 <u>0</u> (369) | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 32 0 369 0 <u>180</u> 581 | 0 10 0 82 0 <u>170</u> 261 | 0 (22) 0 (287) 0 (10) (320) | 16/17 | 16/17 | 0 | On Time | 11/01/2021 | 1 | 1 | 0 | Location(s) |
| 38 | 05 1J710 SLO 101 | NB SLO 101 Superelevation and OGFC Near Santa Margarita, from 0.6 mile north of Route 58 to 2.9 miles south of Santa Barbara Road. Cross slope corrections, Open Graded Asphalt Concrete (OGAC) overlay 20.XX.201.010 | | 0 968 27 866 3 3,504 5,368 | 0 968 27 866 0 <u>2,815</u> 4,676 | 0 0 0 (3) (689) (692) | 0 0 0 0 0 (635) (635) | 0 0 0 0 0 0 | 0 968 27 866 0 <u>2,180</u> 4,041 | 0 436 4 667 0 <u>2,023</u> 3,130 | 0 (532) (23) (199) 0 (157) (911) | 20/21 | 20/21 | 0 | On Time | 11/18/2021 | 67 | 67 | 67 | Collision(s) reduced |
| 39 | 05 1M170 SLO 001 | EFA - Contract #05A2189 - Polar Star Near Gorda, from 13.3 miles north to 13.8 miles north of San Simeon Road. Repair slipout. 20.XX.201.130 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 70 600 30 1,100 10 4,100 5,910 | 0 0 0 1,100 0 4,100 5,200 | (70) (600) (30) 0 (10) <u>0</u> (710) | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 70 600 30 1,100 10 <u>4,100</u> 5,910 | 67 193 1 772 0 3,176 4,208 | (3) (407) (29) (328) (10) (924) (1,702) | 18/19 | 18/19 | 0 | On Time | 11/02/2021 | 1 | 1 | 1 | Location(s) |
| 40 | 05 1P060 MON 001 | County Line Slide Near Ragged Point, at 0.3 mile north of San Luis Obispo County line. Remove slide material, stabilize slope, and install erosion control and drainage. 20.XX.201.130 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 0 0 80 0 <u>500</u> 580 | 0 0 0 80 0 <u>500</u> 580 | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 0 0 80 0 <u>500</u> 580 | 0 0 34 0 <u>271</u> 305 | 0 0 (46) 0 (229) (275) | 21/22 | 21/22 | 0 | On Time | 12/21/2021 | 1 | 1 | 1 | Location(s) |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount | | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Delivery Actual Di | | e Trend | CCA Date | | onstructi RTL C | | tput ⁴ rimary Unit |
|-----|-----------------------------------|---|--|--|--|--|---|--|--|--|--|----------|-----------------------|---|---------|-------------|-----|--------------------|------|----------------------------------|
| 41 | 06 0W160 KER 005 | Grapevine Culvert Repair In Kern County, from 2.4 miles north of Fort Tejon Overcrossing to 1.2 miles south of Grapevine Undercrossing at four locations. Repair reinforced concrete box culverts. 20.XX.201.151 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 955 2,173 29 2,763 132 8,162 14,214 | 955 2,173 29 2,763 0 <u>5,371</u> 11,291 | 0 0 0 (132) (2,791) (2,923) | 0 0 0 0 0 (1,014) (1,014) | 0 0 0 0 0 0 | 955 2,173 29 2,763 132 4,357 10,409 | 782 1,074 9 1,079 24 3,915 6,884 | (173) (1,099) (20) (1,684) (108) (442) (3,525) | 19/20 | 19/20 | 0 | On Time | 10/27/2021 | 4 | 4 | 4 C | culvert(s) (ea) |
| 42 | 06 0X040 TUL 065 | Porterville 65 & 190 Rumble Stips In and near Porterville, from Kern County line to 0.2 mile north of Olive Avenue; also on Route 190 at various locations. Install centerline and shoulder rumble strips. 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 750 730 20 630 17 <u>1,800</u> 3,947 | 750 730 20 630 0 2,118 4,248 | 0 0 0 0 (17) <u>318</u> 301 | 0 0 0 0 0 (660) | 0 0 0 0 0 0 | 750 730 20 630 0 1,458 3,588 | 390 477 5 281 0 1,323 2,477 | (360) (253) (15) (349) 0 (135) (1,111) | 20/21 | 20/21 | 0 | On Time | 12/14/2021 | 26 | 26 | 26 C | collision(s) reduced |
| 43 | 06 0X390 KIN 043 | Kings 43 CAPM In and near Corcoran, from the Tulare County line to 0.2 mile north of Santa Fe Avenue. Pavement rehabilitation. 20.XX.201.121 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 550 900 150 700 100 <u>4,500</u> 6,900 | 550 900 0 700 0 3,521 5,671 | 0 (150) 0 (100) (<u>979)</u> (1,229) | 0 0 0 0 0 (1,096) (1,096) | 0 0 0 0 0 0 | 550 900 0 700 100 <u>2,425</u> 4,675 | 296 586 0 367 4 2,333 3,586 | (254) (314) 0 (333) (96) (92) (1,089) | 19/20 | 19/20 | 0 | On Time | 11/22/2021 | 7.2 | 6 | 6 La | ane mile(s) |
| 44 | 06 0Y030 FRE 041 | Easton Rumble Strip Near Easton, from Elkhorn Avenue to 0.1 mile south of Jensen Avenue. Construct rumble strips. 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 400 700 20 500 10 1,300 2,930 | 400 710 20 500 0 981 2,611 | 0 10 0 (10) (319) (319) | 0 0 0 0 0 (<u>234)</u> (234) | 0 0 0 0 0 0 | 400 710 20 500 0 <u>747</u> 2,377 | 129 440 0 273 0 601 1,444 | (271) (270) (20) (227) 0 (146) (934) | 20/21 | 20/21 | 0 | On Time | 10/12/2021 | 11 | 11 | 11 C | collision(s) reduced |
| 45 | 07 29370 LA 110 | Operational Improvement In Los Angeles County, from 405/110 Interchange to Torrance Boulevard Off-ramp. Improvements and construct Auxiliary lane. 20.XX.201.310 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 4,946 180 6,594 1,000 32,970 45,690 | 0 4,946 180 0 0 24,535 29,661 | 0 0 (6,594) (1,000) (8,435) (16,029) | 0 0 0 0 0 (4,133) (4,133) | 0 0 0 0 0 0 | 0 4,946 180 6,594 1,000 <u>20,402</u> 33,122 | 0 3,522 2 4,668 3 19,474 27,670 | 0 (1,424) (178) (1,926) (998) (928) (5,453) | 16/17 | 16/17 | 0 | On Time | 12/24/2021 | 1.4 | 1.4 | | ,000 vehicle our(s)/yr |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | | Deliver | | e Trend | CCA Date | | | ction Output ⁴ CCA Primary Unit |
|-----|-----------------------------------|---|--|---|---|--|---|--|---|---|--|-------|---------|---|---------|-------------|-----|------|---|
| 46 | 07 30040 LA 101 | Soil Stabilization, TMDL In the cities of Los Angeles and Calabasas, at various locations from Alameda Street to Mureau Road. Mitigate for stormwater quality by installing best management 20.XX.201.335 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 270 2,655 20 2,655 50 <u>27,350</u> 33,000 | 0 4,363 20 3,150 0 19,860 27,393 | (270) 1,708 0 495 (50) (7,490) (5,607) | 0 0 515 0 (2,304) (1,789) | 0 0 0 630 0 <u>0</u> 630 | 960 4,363 20 4,295 0 <u>17,556</u> 27,194 | 1,145 4,300 9 4,115 0 16,114 25,684 | 185 (63) (11) (180) 0 (1,442) (1,510) | 16/17 | 16/17 | 0 | On Time | 12/14/2021 | 200 | 102 | 86.5 Acre(s) treated/pollutant |
| 47 | 07 30150 LA 010 | PCH CAPM In the cities of Santa Monica and Los Angeles, from Route 1 to Route 5/101 interchange; also on Route 1 from McClure Tunnel to Lincoln Boulevard. Rehabilitate 20.XX.201.121 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 74 2,387 126 2,512 168 <u>25,120</u> 30,387 | 0 7,522 126 4,361 0 35,170 47,179 | (74) 5,135 0 1,849 (168) 10,050 16,792 | 0 0 636 0 (2,120) (1,484) | 0 0 0 0 0 0 | 74 7,522 126 4,997 168 <u>33,050</u> 45,938 | 73 6,733 48 4,982 14 <u>31,371</u> 43,221 | (1) (789) (78) (15) (154) (1,679) (2,717) | 17/18 | 17/18 | 0 | On Time | 11/19/2021 | 64 | 98.9 | 103.2 Lane mile(s) |
| 48 | 07 30410 LA 091 | Rte 91 Roadside Safety In Bellflower, from Downey Avenue to 0.1 mile east of Clark Avenue. Roadside safety improvements. 20.XX.201.235 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 99 313 4 324 90 <u>2,500</u> 3,330 | 429 1,720 48 1,320 0 <u>1,654</u> 5,171 | 330 1,407 44 996 (90) (846) 1,841 | 0 0 0 0 0 (<u>881)</u> (881) | 0 0 0 0 0 0 | 429 1,720 48 1,320 0 <u>773</u> 4,290 | 391 971 44 908 0 <u>621</u> 2,934 | (38) (749) (4) (412) 0 (152) (1,356) | 18/19 | 18/19 | 0 | On Time | 11/10/2021 | 20 | 35 | 35.6 Location(s) |
| 49 | 07 31070 LA 118 | Roadside Safety Improvement In Mission Hills, from Woodley Avenue to the Route 405 interchange. Pave areas beyond gore, install access gates, construct maintenance vehicle and shoulder pullouts, 20.XX.201.235 | | 118 429 5 548 20 <u>2,654</u> 3,774 | 420 1,321 21 1,027 0 2,631 5,420 | 302 892 16 479 (20) (23) 1,646 | 212 0 0 0 0 0 (814) (602) | 0 0 0 0 0 0 | 420 1,321 21 1,027 0 1,817 4,606 | 316 879 16 857 0 <u>1,648</u> 3,717 | (104) (442) (5) (170) 0 (169) (889) | 18/19 | 18/19 | 0 | On Time | 12/23/2021 | 30 | 30 | 30 Location(s) |
| 50 | 07 31100 LA 210 | Roadside Safety Improvements In Pasadena, at the Route 134/210/710 Interchange. Roadside safety improvements. 20.XX.201.235 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 118 429 5 548 30 2,970 4,100 | 311 900 30 1,040 0 3,535 5,816 | 193 471 25 492 (30) <u>565</u> 1,716 | 212 50 0 125 0 (275) 112 | 0 0 0 0 0 0 | 311 950 30 1,165 0 3,260 5,716 | 308 912 18 1,041 0 3,037 5,317 | (3) (38) (12) (124) 0 (223) (399) | 19/20 | 19/20 | 0 | On Time | 12/23/2021 | 53 | 65 | 65 Location(s) |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) ² | | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Delivery Actual Di | | e Trend | CCA Date | | | ction Output ⁴ CCA Primary Unit |
|-----|-----------------------------------|--|--|---|---|---|---|--|--|--|--|----------|-----------------------|---|---------|-------------|------|------|---|
| 51 | 07 31220 VEN 126 | Ven 126 TMDL In and near Ventura, from 0.5 mile west of Victoria Avenue to 0.7 mile west of Briggs Road Overcrossing. Install storm water mitigation devices. 20.XX.201.335 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 230 360 20 510 51 3,100 4,271 | 714 2,230 20 1,710 0 5,829 10,503 | 484 1,870 0 1,200 (51) 2,729 6,232 | 246 0 0 0 0 (1,992) (1,746) | 0 0 0 0 0 0 | 714 2,230 20 1,710 0 3,837 8,511 | 702 1,507 2 814 0 3,332 6,357 | (12) (723) (18) (896) 0 (<u>506)</u> (2,154) | 17/18 | 17/18 | 0 | On Time | 10/01/2021 | 40.1 | 35.5 | 35.5 Acre(s) treated/pollutant |
| 52 | 07 31750 LA 005 | Upgrade Pumps In Los Angeles County, on Routes 5, 101, 405 and 710 at various locations. Replace 9 pump plants. 20.XX.201.151 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 150 650 30 900 10 3,425 5,165 | 360 1,038 30 3,074 0 8,800 13,302 | 210 388 0 2,174 (10) <u>5,375</u> 8,137 | 0 0 0 0 0 (2,808) (2,808) | 0 0 0 0 0 0 | 360 1,038 30 3,074 10 5,992 10,504 | 345 894 21 2,577 0 5,820 9,656 | (15) (144) (9) (497) (10) (172) (848) | 18/19 | 18/19 | 0 | On Time | 12/07/2021 | 9 | 9 | 9 Pump plant(s) (ea) |
| 53 | 07 34040 LA 005 | ITS Restoration In Los Angeles County, on various routes and at various locations. Repair and Rehabilitate Ramp Metering Systems (RMS) and Vehicle Detection Systems (VDS). 20.XX.201.315 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 2,962 18 4,704 173 <u>20,031</u> 27,888 | 0 2,962 18 4,702 0 23,670 31,352 | 0 0 (2) (173) 3,639 3,464 | 0 0 0 670 0 <u>250</u> 920 | 0 0 0 0 0 0 | 0 2,962 18 5,372 0 23,920 32,272 | 0 489 1 5,045 0 <u>21,807</u> 27,342 | 0 (2,473) (17) (328) 0 (2,113) (4,930) | 17/18 | 17/18 | 0 | On Time | 12/31/2021 | 356 | 602 | 284 Field element(s) |
| 54 | 07 34060 LA 002 | ITS Restoration Work in Hassan Manaa's area In Los Angeles and Ventura Counties, on various routes and at various locations. Repair and Rehabilitate Ramp Metering Systems (RMS) and Vehicle Detection 20.XX.201.315 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 3,047 200 4,840 750 <u>19,154</u> 27,991 | 0 3,047 200 3,150 0 13,866 20,263 | 0 0 (1,690) (750) (5,288) (7,728) | 0 300 0 285 0 610 1,195 | 0 0 0 0 0 0 | 0 3,347 200 3,435 750 <u>14,476</u> 22,208 | 0 2,964 56 3,402 72 12,852 19,345 | 0 (383) (144) (33) (678) (1,623) (2,862) | 17/18 | 17/18 | 0 | On Time | 12/23/2021 | 333 | 170 | 74 Field element(s) |
| 55 | 07 3118U LA 107 | Pavement Rehab IN TORRANCE FROM ROUTE 1 TO REDONDO BEACH BOULEVARD. PAVEMENT REHABILITATION. 20.XX.201.361 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,098 3,842 1,323 3,952 2,250 14,046 26,511 | 0 0 0 0 0 0 | (1,098) (3,842) (1,323) (3,952) (2,250) (14,046) (26,511) | 0 0 0 0 0 (883) (883) | 0 0 0 0 0 0 | 0 0 0 3,533 0 <u>9,065</u> 12,598 | 0 0 0 2,037 0 7,047 9,085 | 0 0 (1,496) 0 (2,018) (3,513) | 19/20 | 19/20 | 0 | On Time | 10/13/2021 | 35.7 | 35.7 | 35.7 Lane mile(s) |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work Program Code | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) ² | Initial Allocated minus Initial Pgmd Amount (\$1,000s) (| G-12 Adjust \$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Delivery Actual D | - | e Trend | CCA Date | | | tion Output ⁴ CCA Primary Unit |
|-----|-----------------------------------|---|--|--|---|--|--|--|--|---|--|----------|----------------------|---|---------|-------------|-----|------|--|
| 56 | 08 0H470 SBD 002 | SBD 2 UPGRADE BR RAILING @ SHEEP CREEK Near Wrightwood, at Sheep Creek Bridge No. 54-0360. Upgrade bridge railing. 20.XX.201.112 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 324 520 36 518 5 2,731 4,134 | 0 1,048 36 1,813 0 3,338 6,235 | (324) 528 0 1,295 (5) <u>607</u> 2,101 | 0 475 0 100 0 (<u>91)</u> 484 | 0 0 0 0 0 0 | 324 1,353 36 1,913 20 3,247 6,893 | 424 1,321 31 1,810 15 3,119 6,720 | 100 (31) (5) (103) (5) (128) (173) | 17/18 | 17/18 | 0 | On Time | 12/10/2021 | 120 | 228 | 110 Linear feet rail |
| 57 | 08 1G010 SBD 062 | SBD 062 CONSTRUCT CONCRETE/RSP APRONS Near Vidal Junction, from 1.8 miles west of Route 95 to 0.2 mile west of Parker Dam Road. A previous Emergency Opening EA 1F660 repaired roadway. 20.XX.201.131 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,279 902 76 1,940 107 <u>8,435</u> 12,739 | 1,279 1,018 90 1,598 0 4,239 8,224 | 0 116 14 (342) (107) (4,196) (4,515) | 277 106 177 0 0 (126) 434 | 0 0 0 0 0 0 | 1,556 1,124 267 1,598 350 4,113 9,008 | 1,437 1,107 240 1,122 350 3,459 7,715 | (119) (17) (27) (476) 0 (654) (1,293) | 19/20 | 19/20 | 0 | On Time | 11/24/2021 | 10 | 10 | 11 Location(s) |
| 58 | 08 0K121 SBD 015 | SBD 15 REHAB In and near Fontana, from 0.4 mile south of Sierra Avenue to Glen Helen Parkway. Rehabilitate roadway. 20.XX.201.122 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 570 900 10 2,350 10 <u>22,104</u> 25,944 | 570 900 10 2,850 0 25,050 29,380 | 0 0 500 (10) <u>2,946</u> 3,436 | 257 290 20 485 0 829 1,881 | 0 0 0 0 0 0 | 827 1,190 30 3,335 10 <u>25,879</u> 31,271 | 751 1,182 24 3,195 0 22,279 27,432 | (76) (8) (6) (140) (10) (3,599) (3,839) | 19/20 | 18/19 | 1 | Early | 10/15/2021 | 16 | 11.5 | 16 Lane mile(s) |
| 59 | 08 1G550 SBD 040 | SBD 40 REPLACE THE EXISTING WIM Near Newberry Springs, at 5.6 miles east of Fort Cady Road. Replace the existing Weigh-in-Motion (WIM) system to meet current standards. 20.XX.201.321 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 310 593 32 664 11 <u>2,136</u> 3,746 | 310 593 32 664 0 2,022 3,621 | 0 0 0 (11) (114) (125) | 231 258 0 0 0 (442) 47 | 0 0 0 0 0 0 | 541 851 32 664 11 1,580 3,679 | 520 818 26 609 7 1,401 3,381 | (21) (33) (6) (55) (4) (179) (299) | 20/21 | 20/21 | 0 | On Time | 11/23/2021 | 1 | 1 | 1 Location(s) |
| 60 | 09 36770 VAR VAR | D9 End Treatments In Kern, Mono, and Inyo Counties, on Routes 14, 89, 108, 120, 168, 178, 182, 202, and 395 at various locations. Upgrade guardrails, end treatments, and bridge 20.XX.201.015 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 240 570 10 910 1 2,831 4,562 | 240 570 10 910 0 <u>2,740</u> 4,470 | 0 0 0 (1) (91) (92) | 0 0 0 0 0 15 15 | 0 0 0 0 0 0 | 240 570 10 910 0 2,755 4,485 | 195 300 0 228 0 2,591 3,315 | (45) (270) (10) (682) 0 (163) (1,170) | 20/21 | 20/21 | 0 | On Time | 12/06/2021 | 27 | 4 | 27 Collision(s) reduced |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No. | District EA County Route | Title Location and Type of Work | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) ² | | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Delivery Actual Di | | ce Trend | CCA Date | | | | Output ⁴ Primary Unit |
|-----|-----------------------------------|--|--|---|---|--|---|--|---|--|--|----------|-----------------------|---|----------|-------------|-----|-----|-----|---|
| 61 | 10 0L870 STA 099 | STANISLAUS AUXILIARY LANE Near Ceres and Modesto, in the northbound direction from Hatch Road onramp to South 9th Street offramp. Construct auxiliary lane. 20.XX.201.310 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 1,110 1,427 141 1,012 1,259 3,750 8,699 | 1,112 1,427 141 1,200 0 4,458 8,338 | 2 0 0 188 (1,259) <u>708</u> (361) | 0 0 0 0 0 (255) (255) | 0 0 0 0 0 0 | 1,112 1,427 141 1,200 1,259 4,203 9,342 | 808 1,284 102 1,169 13 3,790 7,165 | (304) (143) (39) (31) (1,246) (413) (2,177) | 19/20 | 19/20 | 0 | On Time | 12/20/2021 | 110 | 110 | 110 | Daily vehicle hour(s) of delay (DVHD) |
| 62 | 10 1C940 SJ 005 | SJ SR 5 Bridge Deck Rehabilitation In Stockton, at the Stockton Channel Viaduct No. 29-0176L/R. Bridge deck rehabilitation as spot locations. 20.XX.201.110 | | 355 1,030 10 1,950 5 <u>4,766</u> 8,116 | 335 1,030 0 1,950 0 3,314 6,629 | (20) 0 (10) 0 (5) (1,452) (1,487) | 0 0 0 0 0 0 | 0 0 0 0 0 0 | 335 1,030 0 1,950 5 4,481 7,801 | 224 902 0 874 4 3,863 5,867 | (111) (128) 0 (1,076) (1) (618) (1,934) | 19/20 | 19/20 | 0 | On Time | 11/23/2021 | 2 | 2 | 2 | Bridge(s) |
| 63 | 10 1G722 STA 005 | ZEV Charging Station - Westley At Northbound (NB) and Southbound (SB) Westley Safety Roadside Rest Area (SRRA). Transportation infrastructure improvement for zero-emission vehicle charging. 20.XX.201.999 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 154 189 6 201 3 1,070 1,623 | 154 189 6 201 0 1,270 1,820 | 0 0 0 0 (3) 200 197 | 0 200 0 200 0 125 525 | 0 0 0 0 0 0 | 154 389 6 401 0 1,395 2,345 | 120 387 1 350 0 1,208 2,065 | (34) (2) (5) (51) 0 (187) (279) | 18/19 | 18/19 | 0 | On Time | 10/01/2021 | 2 | 2 | 2 | Location(s) |
| 64 | 11 42211 SD 008 | SD-008-R25.1/R40.1 - REHABILITATE CULVERTS. In San Diego County, from 0.6 mile west of Harbison Canyon Undercrossing to 0.5 mile east of Horsethief Road Undercrossing. Rehabilitate culverts. 20.XX.201.151 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 232 1,100 200 1,200 25 <u>5,200</u> 7,957 | 262 1,100 200 1,200 0 4,051 6,813 | 30 0 0 0 (25) (1,149) (1,144) | 262 0 0 0 0 (1) 261 | 0 0 0 0 0 1,061 1,061 | 262 1,100 200 1,200 25 <u>5,111</u> 7,898 | 262 1,097 16 1,082 18 5,028 7,502 | 0 (3) (184) (118) (8) (83) (396) | 19/20 | 18/19 | 1 | Early | 11/16/2021 | 13 | 22 | 22 | Culvert(s) (ea) |
| 65 | 12 0F970 ORA 039 | 12-0F970 SR-39 Drainage and ADA In Buena Park, from Auto Center Drive to Craig Avenue. Rehabilitate drainage systems, install new inlets, Reinforced Concrete Pipes (RCP) and replace flood 20.XX.201.151 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 0 870 153 906 414 <u>2,226</u> 4,569 | 0 870 153 906 0 <u>2,525</u> 4,454 | 0 0 0 0 (414) <u>299</u> (115) | 0 0 0 0 0 (480) (480) | 0 0 0 0 0 0 | 0 870 153 906 14 2,046 3,989 | 0 866 98 600 14 <u>1,871</u> 3,450 | 0 (4) (55) (306) 0 (174) (539) | 19/20 | 19/20 | 0 | On Time | 10/04/2021 | 24 | 19 | 19 | Culvert(s) (ea) |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

| No | Distric EA County . Route | Title Location and Type of Work | Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount (\$1,000s) | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) | Original | Delivery Actual D | • | e Trend | CCA Date | | | | Output ⁴ Primary Unit |
|----|------------------------------------|--|--|---|--|--|---|---|--|---|---|----------|----------------------|---|---------|-------------|-----|-----|-----|-------------------------------------|
| 66 | 12 0N510 ORA 005 | 12-0N510 Rt 5 Roadside Worker Safety Project In Santa Ana, from 0.1 mile south of 4th Street to Broadway. Roadside safety improvements. 20.XX.201.235 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 285 390 0 325 0 1,900 2,900 | 285 390 0 325 0 1,900 2,900 | 0 0 0 0 0 0 | 0 0 0 0 0 (<u>270)</u> (270) | 0 0 0 0 0 0 0 | 285 390 0 325 0 1,630 2,630 | 244 360 0 318 0 <u>1,356</u> 2,278 | (41) (30) 0 (7) 0 (274) (352) | 18/19 | 18/19 | 0 | On Time | 10/29/2021 | 36 | 36 | 36 | Location(s) |
| 67 | 12 0P010 ORA 039 | 12-0P010 SR 39/90 Modify signals, add safety, ADA & refresh striping. In Huntington Beach, Westminster and Garden Grove, at the intersections of Heil Avenue (PM 5.14), MacDonald Street (PM 5.30) and Trask Avenue (PM 8.14); also on 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 500 750 420 720 400 <u>1,570</u> 4,360 | 600 850 420 820 0 2,130 4,820 | 100 100 0 100 (400) <u>560</u> 460 | (350) 0 0 0 0 (345) (695) | 0 0 0 0 0 0 | 700 850 420 820 17 <u>1,785</u> 4,592 | 698 830 69 613 17 <u>1,646</u> 3,873 | (2) (20) (351) (207) 0 (139) (719) | 19/20 | 18/19 | 1 | Early | 10/28/2021 | 131 | 141 | 141 | Collision(s) reduced |
| 68 | 12 0P090 ORA 005 | 12-0P090 Rt 5/133 Install Stormwater Control Items In San Juan Capistrano, from 0.6 to 0.5 mile south of Junipero Serra Road; also in Irvine, at Route 133 (PM 23.2). Reconstruct slopes and apply vegetation to control sediment 20.XX.201.335 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 400 600 50 650 0 2,729 4,429 | 400 600 0 747 0 1,715 3,462 | 0 (50) 97 0 (1,014) (967) | 0 0 0 0 0 (<u>518)</u> (518) | 0 0 0 0 0 0 | 400 600 0 747 0 1,198 2,945 | 381 589 0 688 0 <u>1,053</u> 2,711 | (19) (11) 0 (59) 0 (145) (233) | 19/20 | 19/20 | 0 | On Time | 11/17/2021 | 2.5 | 1 | 1 | Acre(s) treated/pollutant |
| 69 | 12 0P520 ORA 022 | 12-0P520 Rte 22 & Rte 57 Install Safety Lighting In the cities of Orange and Santa Ana, from Lewis Street to 0.1 mile east of Bristol Street also on Route 57, from Route 5 to 0.1 mile north of Orangewood Avenue (PM 20.XX.201.010 | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 591 1,247 0 1,257 5 3,815 6,915 | 591 1,484 0 1,200 0 2,946 6,221 | 0 237 0 (57) (5) (869) (694) | 0 0 0 0 0 (<u>735)</u> (735) | 0 0 0 0 0 0 | 591 1,484 0 1,200 0 2,211 5,486 | 480 1,463 0 774 0 <u>1,715</u> 4,432 | (111) (21) 0 (426) 0 (495) (1,054) | 19/20 | 19/20 | 0 | On Time | 11/01/2021 | 36 | 36 | 36 | Collision(s) reduced |
| | | Totals | PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 29,145 65,864 7,086 81,258 13,674 405,014 602,041 | 28,477 77,287 5,782 87,595 0 402,141 601,282 | | 2,915 3,091 947 4,635 0 (38,981) (27,393) | 0 636 0 1,130 0 6,646 8,412 | 39,228 85,382 7,178 107,192 11,574 401,726 652,281 | 32,642 68,863 3,395 84,331 2,505 <u>365,972</u> 557,709 | (6,586) (16,519) (3,783) (22,860) (9,069) (35,754) (94,572) | | | | | | | | | |

^{1.} Phases with no programmed amount are shown as zero.

^{2.} SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

3. Current Approved Budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin until June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

4. Applies to new projects in the 2016 SHOPP or later. The Construction Output requirements were first defined and adopted in 2016. Prior to 2016, no Construction Output data was captured.

Appendix B1- Summary Totals, Fiscal Year 2021-22

| Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) |
|---------|--|--------------------------------|--|------------------------------|--|--|----------------------------------|--|
| Q1 | | | | | | | | |
| PAED | 19,712 | 17,529 | (2,183) | 2,640 | 0 | 31,322 | 25,702 | (5,621) |
| PSE | 46,158 | 56,385 | 10,227 | 4,448 | 383 | 62,130 | 54,481 | (7,649) |
| RW Sup | 5,426 | 13,757 | 8,331 | 1,209 | 100 | 15,178 | 10,097 | (5,081) |
| Con Sup | 51,565 | 61,183 | 9,618 | 2,653 | 910 | 65,662 | 52,414 | (13,248) |
| RW Cap | 6,241 | 0 | (6,241) | 0 | 0 | 13,002 | 5,912 | (7,090) |
| Con Cap | <u>315,148</u> | 294,344 | (20,804) | (31,137) | <u>952</u> | 266,810 | 236,505 | (30,304) |
| Total | 444,250 | 443,198 | (1,052) | (20,186) | 2,345 | 454,105 | 385,111 | (68,993) |
| PAED | 17,717 | 13,650 | (4,067) | 1,874 | 0 | 27,546 | 23,480 | (4,066) |
| PSE | 44,994 | 57,828 | 12,834 | 4,074 | 0 | 62,222 | 49,039 | (13,183) |
| RW Sup | 5,483 | 7,545 | 2,062 | 570 | 200 | 8,590 | 3,238 | (5,352) |
| Con Sup | 65,350 | 76,690 | 11,340 | 3,244 | 5,791 | 92,638 | 74,590 | (18,048) |
| RW Cap | 5,786 | 0 | (5,786) | 0 | 0 | 6,191 | 1,194 | (4,996) |
| Con Cap | 352,257 | 395,552 | 43,295 | (22,435) | 13,579 | 434,047 | 392,548 | (41,499) |
| Total | 491,587 | 551,265 | 59,678 | (12,673) | 19,570 | 631,235 | 544,089 | (87,145) |

| Phase | Initial Pgmd Amount (\$1,000s) ¹ | Initial Allocated Amount | Initial Allocated minus Initial Pgmd Amount (\$1,000s) | G-12 Adjust (\$1,000s) | Supplmt Allocated Amount (\$1,000s) | Current Approved Budget (\$1,000s) ³ | Expended Amount (\$1,000s) | Expended minus Current Approved Budget (\$1,000s) |
|--|---|--|--|---|--|---|---|---|
| Q3 | | | | | | | | |
| PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 19,836 42,416 4,704 59,230 4,654 <u>286,818</u> 417,658 | 24,342 52,436 4,231 70,480 0 357,657 509,146 | 4,506 10,020 (473) 11,250 (4,654) 70,839 91,488 | 3,038 5,018 1,279 2,172 0 (24,284) (12,776) | 0 0 125 7,650 0 <u>739</u> 8,514 | 29,820 57,350 5,741 81,727 7,900 <u>382,518</u> 565,056 | 24,814 47,273 2,689 62,582 3,360 <u>333,188</u> 473,906 | (5,006) (10,077) (3,052) (19,145) (4,540) (49,330) (91,150) |
| Q4 | | | | | | | | |
| PAED PSE RW Sup Con Sup RW Cap Con Cap Total | 29,145 65,864 7,086 81,258 13,674 405,014 602,041 | 28,477 77,287 5,782 87,595 0 402,141 601,282 | (668) 11,423 (1,304) 6,337 (13,674) (2,873) (759) | 2,915 3,091 947 4,635 0 (38,981) (27,393) | 0 636 0 1,130 0 <u>6,646</u> 8,412 | 39,228 85,382 7,178 107,192 11,574 401,726 652,281 | 32,642 68,863 3,395 84,331 2,505 365,972 557,709 | (6,586) (16,519) (3,783) (22,860) (9,069) (35,754) (94,572) |

Year-To-Date Totals

| PAED | 86,410 | 83,998 | (2,412) | 10,468 | 0 | 127,916 | 106,638 | (21,279) |
|---------|-----------|-----------|----------|-----------|--------|-----------|-----------|-----------|
| PSE | 199,432 | 243,936 | 44,504 | 16,632 | 1,019 | 267,085 | 219,657 | (47,429) |
| RW Sup | 22,699 | 31,315 | 8,616 | 4,005 | 425 | 36,688 | 19,419 | (17,268) |
| Con Sup | 257,403 | 295,948 | 38,545 | 12,703 | 15,481 | 347,219 | 273,917 | (73,302) |
| RW Cap | 30,355 | 0 | (30,355) | 0 | 0 | 38,667 | 12,971 | (25,695) |
| Con Cap | 1,359,237 | 1,449,694 | 90,457 | (116,836) | 21,916 | 1,485,101 | 1,328,213 | (156,888) |
| Total | 1,955,536 | 2,104,891 | 149,355 | (73,028) | 38,841 | 2,302,676 | 1,960,816 | (341,860) |
| | , | | , | | | | | |

¹Phases with no programmed amount are shown as zero.

²SHOPP support phase allocations did not begin until June 2017. Phases not allocated are shown as zero.

³ Current Approved budget may not equal Initial Allocated Amount plus G-12 Amount plus Supplemental Allocated Amount because SHOPP support phase allocations did not begin util June 2017. Includes G-11 amounts for Con Cap on Emergency Projects (20.XX.201.130).

(C) Caltrans Fiscal Year 2021-22 State Transportation Improvement Program¹ Project Closeout

| | | | | | Su | ppe | ort (\$1,000 | 0's) | | Capital (\$1,000's) | | | Total (\$1,000's) | | | 00's) | Delivery Year | | | | |
|---------------------|-----|-----|--|-------------------------|---------------------|---------------------|--------------|------|-----------------|---------------------|-------------------------------|----|-------------------|----|---------------------|--------|---------------|----------|---------|------------------------|---------|
| Project Description | | | | | | Α | pproved | P | Actual Costs | | Approved Budget ³ | | Actual | | Approved | Actual | | Original | | Years Early, | |
| | | | | | Budget ² | Budget ³ | | (| | | | | Costs | | Budget ³ | Costs | | Original | Actual | Delayed, or On-time | |
| | | | 1st Quarter | | | | | | | | | | | | | | | | | | |
| 05-4482U | SB | 101 | Linden & Casitas Pass Interchanges | | | \$ | 43,326 | \$ | 41,369 | \$ | 75,419 | \$ | 71,761 | \$ | 118,745 | \$ | 113,131 | 15/16 | 15/16 | 0 | On Time |
| 07-29350 | LA | 138 | Combined Seg 8,9 | \$ | 7,000 | \$ | 8,685 | \$ | 8,226 | \$ | 16,820 | \$ | 16,093 | \$ | 25,505 | \$ | 24,319 | 15/16 | 15/16 | 0 | On Time |
| | | | 2nd Quarter | | | | | | | | | | | | | | | | | | |
| 07-12184 | LA | 005 | Magnolia | \$ | 28,138 | \$ | 54,593 | \$ | 52,972 | \$ | 111,356 | \$ | 105,027 | \$ | 165,949 | \$ | 157,999 | 08/09 | 08/09 | 0 | On Time |
| 07-21594 | LA | 005 | Imperial, Segment 4 | \$ | 39,557 | \$ | 66,321 | \$ | 68,039 | \$ | 569,358 | \$ | 241,710 | \$ | 635,679 | \$ | 309,749 | 11/12 | 11/12 | 0 | On Time |
| 08-0J070 | SBD | 215 | SBD 215 BARTON ROAD IC - CMGC | \$ | 4,559 | \$ | 19,731 | \$ | 17,138 | \$ | 68,368 | \$ | 66,425 | \$ | 88,099 | \$ | 83,564 | 16/17 | 16/17 | 0 | On Time |
| | | | 3rd Quarter | | | | | | | | | | | | | | | | | | |
| 08-3555V | SBD | 015 | SBd 15 phase 2 & Enhancements (Const Only) | \$ | 13,050 | \$ | 14,280 | \$ | 14,226 | \$ | 88,438 | \$ | 86,469 | \$ | 102,718 | \$ | 100,695 | 08/09 | 08/09 | 0 | On Time |
| | | | 4th Quarter | | | | | | | | | | | | | | | | | | |
| 09-21341 | INY | 395 | Olancha/Cartago 4-Lane | \$ | 1,058 | \$ | 1,364 | \$ | 1,351 | \$ | 2,377 | \$ | 2,252 | \$ | 3,740 | \$ | 3,603 | 21/22 | 20/21 | 1 | Early |
| | | | MANTECA WIDENING PHASE 4 - REPLACEMENT | | | | | | | | | | | | | | | | | | |
| 10-0E614 | SJ | 099 | PLANTING & IRRIGATION | \$ 459 \$ 593 \$ 669 \$ | | | | | 1,244 | \$ | 1,244 | \$ | 1,837 | \$ | 1,913 | 21/22 | 17/18 | 0 | On Time | | |
| | | | Totals | \$ | 93,821 | \$ | 208,892 | \$ 2 | 203,990 | \$ | 933,380 | \$ | 590,981 | \$ | 1,142,272 | \$ | 794,972 | | | | |

Includes projects with one or more components funded from the State Transportation Improvement Program funds. Includes all contributor funds on all project components.

New projects in 2014 Program Document or later. Prior to 2014, the original capital project support budget was calculated on a statewide basis and was not specific to each project component; no data was generated for each project support phase.


Budget information is included, if expenditures are reflected in State data systems.
Excludes local budgets for work implemented by local agencies. Capital Budget consists of Construction and Right of Way Capital.

(C) Caltrans Fiscal Year 2021-22 State Transportation Improvement Program Project Closeout

FY 21-22 STIP Closeout Delivery Year Summary

| | Early | (| On-Time | D | | |
|-------------------------------------|-------------|----|---------|----|--------|---|
| | 1 Year | | 0 Year | | 1 Year | |
| Number of Projects | 1 | | 7 | | 0 | |
| Approved Capital Budget (\$1,000's) | \$ 2,377 | \$ | 931,003 | \$ | | - |

Distribution of FY 2021-22 STIP Closeout Delivery Year Summary



(D) Caltrans Fiscal Year 2021-22, Fourth Quarter Capital Outlay Support G-12 Request Summary

The table below summarizes G-12 funding requests for the Capital Outlay Support program through the end of Q4, FY 2021-22.

| | | SHO | PP | | STII | P | | Tota | ıl |
|-----------------------|-----------------|-------------|---------------|-----------------|------|--------------|-----------------|------|---------------|
| Month | No. of Projects | G-12 Amount | | No. of Projects | | G-12 Amount | No. of Projects | • | G-12 Amount |
| July | 17 | \$ | (10,161,800) | 3 | \$ | 570,600 | 20 | \$ | (9,591,200) |
| August | 20 | \$ | (9,021,000) | 0 | \$ | - | 20 | \$ | (9,021,000) |
| September | 41 | \$ | (11,701,100) | 0 | \$ | - | 41 | \$ | (11,701,100) |
| 0ctober | 34 | \$ | (41,756,600) | 2 | \$ | (14,567,100) | 36 | \$ | (56,323,700) |
| November | 24 | \$ | (7,117,500) | 0 | \$ | - | 24 | \$ | (7,117,500) |
| December | 23 | \$ | (11,006,500) | 1 | \$ | 1,828,000 | 24 | \$ | (9,178,500) |
| January | 24 | \$ | (15,991,400) | 0 | \$ | - | 24 | \$ | (15,991,400) |
| February | 34 | \$ | (15,881,600) | 0 | \$ | - | 34 | \$ | (15,881,600) |
| March | 21 | \$ | 2,165,100 | 2 | \$ | (6,477,500) | 23 | \$ | (4,312,400) |
| April | 21 | \$ | 23,835,100 | 1 | \$ | 397,000 | 22 | \$ | 24,232,100 |
| May | 35 | \$ | (18,917,400) | 2 | \$ | (165,100) | 37 | \$ | (19,082,500) |
| June | 48 | \$ | (15,378,400) | 4 | \$ | 5,054,700 | 52 | \$ | (10,323,700) |
| G-12 Year-To- Date | 342 | \$ | (130,933,100) | 15 | \$ | (13,359,400) | 357 | \$ | (144,292,500) |

(E) Caltrans Fourth Quarter, Fiscal Year 2021-22 Retired List


| | | | | | Programed | | | |
|-----------------|---------|---|--|---------|----------------------|----------------------|------------|---|
| D-EA | County | Route | Description | Program | Budget (\$1,000s) | Risk Component | Risk Trend | Risk Description |
| Pre-Constructio | | | ys Risks | | | | | |
| 01-0G600 | MEN | 001 | MEN-1 Widen Shoulders | SHOPP | 5,286 | Fiscal Year Delivery | Retired | Delivered. |
| 03-0J870 | BUT | 191 | BUT 191 Widening | SHOPP | 16,011 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 04-0G660 | SOL | 084 | Miner Slough | SHOPP | 38,482 | Fiscal Year Delivery | Retired | Project will be re-programmed. |
| 04-2G740 | ALA | 185 | ALA 185 curb ramps | SHOPP | 5,647 | Fiscal Year Delivery | Retired | Delivered. |
| 04-3J070 | CC | 080 | CC-80 Roadway Rehab 2R | SHOPP | 76,759 | Fiscal Year Delivery | Retired | Delivered. |
| 04-4J490 | ALA | 013 | BARRIER SEPARATION | SHOPP | 8,046 | Fiscal Year Delivery | Retired | Delivered. |
| 04-4J910 | SCL | 087 | PSSR - SCL-87 Pavement 2R | SHOPP | 69,390 | Fiscal Year Delivery | Retired | Delivered. |
| 04-4J850 | SM | 280 | SM-280 Seismic at 5 Br.s | SHOPP | 20,124 | Fiscal Year Delivery | Retired | Delivered. |
| 04-0K120 | ALA, CC | 013, 024, 580, 680, 004, 880, 024, 080, 160 | ALA CC Rect Flash Beacons | SHOPP | 12,507 | Fiscal Year Delivery | Retired | Delivered. |
| 04-2K170 | ALA | 077 | Bridge Railings Replacement | SHOPP | 15,075 | Fiscal Year Delivery | Retired | Delivered. |
| 04-2K700 | ALA | 880 | CAPM ALA-880-0.0/12.0 | SHOPP | 71,371 | Fiscal Year Delivery | Retired | Delivered. |
| 04-2K700 | ALA | 880 | CAPM ALA-880-0.0/12.0 | SHOPP | 71,371 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 04-2K950 | ALA | 580 | 04-2K950_SF 101_REPLACE MATERIAL'S LAB | SHOPP | 29,088 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 04-3K420 | SF | | 04-3K420_SF-35 Signals at Skyline/Great HYW | SHOPP | 5,970 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 04-3K440 | CC | 004 | CC-04 SAFETY LIGHTING & HFST | SHOPP | 11,715 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 04-4K400 | ALA | 061 | ALA Vehicle Speed Feedback Signs | SHOPP | 3,343 | Fiscal Year Delivery | Retired | Delivered. |
| 04-0P900 | ALA | 580 | BRIDGE REHABILITATION | SHOPP | 38,851 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 04-0Q100 | ALA | 580 | Rehab ALA 580 | SHOPP | 73,521 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 04-2G461 | ALA | | UPGRADE CURB RAMPS/SIDEWALKS DOMINGO | SHOPP | 6,095 | Fiscal Year Delivery | Retired | Delivered. |
| 04-3W530 | CC | 680 | BRIDGE DECK PROGRAM | SHOPP | 12,610 | Fiscal Year Delivery | Retired | Delivered. |
| 04-3W540 | SCL | 237 | BRIDGE DECK PROGRAM | SHOPP | 5,021 | Fiscal Year Delivery | Retired | Delivered. |
| 04-3W570 | SON | 012 | BRIDGE DECK PROGRAM | SHOPP | 7,583 | Fiscal Year Delivery | Retired | Delivered. |
| 05-49285 | SLO | 001 | Piedras Blancas Offsite Mitigation Project | SHOPP | 12,407 | Fiscal Year Delivery | Retired | Project will be re-programmed. |
| 06-0R210 | MAD | 041 | Ranchos Rehab | SHOPP | 27,249 | Fiscal Year Delivery | Retired | Delivered. |
| 06-0W150 | KER | 204, 058 | Ker204 ADA Ramp Repair | SHOPP | 10,728 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 06-0X080 | KER | 178 | Kern Canyon Culvert Rehab | SHOPP | 12,388 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 07-33030 | LA | 010 | Rte10 Overhead structure Sign | SHOPP | 12,387 | Fiscal Year Delivery | Retired | Delivered. |
| 07-35490 | LA | 001 | PCH and Las Flores Safety | SHOPP | 7,358 | Fiscal Year Delivery | Retired | Delivered. |

| D-EA | County | toute | Description | Program | Programed Budget (\$1,000s) | Risk Component | Risk Trend | Risk Description |
|------------------|-----------|------------|---|---------|------------------------------------|-------------------------|------------|--|
| Pre-Construction | | <u> </u> | ys Risks-Continued | .0 | (,), | | | |
| 11-43023 | SD | 805 | I-805 S. MAINT AND REHAB PROJECT | SHOPP | 196,239 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 12-0P590 | ORA | 001 | 12-0P590 Resurface 14.9 lane miles | SHOPP | 20,562 | Fiscal Year Delivery | Retired | Delivered. |
| 12-0P680 | ORA | 001 | 12-0P680 Upgrade Traffic Signal | SHOPP | 24,641 | Fiscal Year Delivery | Retired | Delivered. |
| 12-0R190 | ORA | 091 | 12-0R190 SR 91 Install new guide sign structures. | SHOPP | 1,914 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| 12-0R410 | ORA | 001 | 12-0R410 PCH at Newport Beach CAPM w ADA & FO | SHOPP | 19,930 | Fiscal Year Delivery | Retired | Resolved Issues; on track for delivery. |
| Pre-Construction | n-COS Sup | plemental | s | | | | | |
| 01-0H810 | MEN | 101 | Comminsky Permanent Restoration | SHOPP | 959 | PS&E | Retired | Supplemental Funds Request has been approved. |
| 02-1H520 | SIS | 263, 030 | Yreka Rehab | SHOPP | 2,639 | PS&E | Retired | Supplemental Funds Request has been approved. |
| 04-0K800 | MRN | 101 | MRN 101 ADA | SHOPP | 850 | PS&E | Retired | Supplemental Funds Request has been approved. |
| 04-2K610 | SM | 084 | SM 84 Peek-A-Boo SPW | SHOPP | 390 | PS&E | Retired | Resolved issues; no need for Supplemental Funds Request. |
| 04-2K700 | ALA | 880 | CAPM ALA-880-0.0/12.0 | SHOPP | 5,000 | PS&E | Retired | Supplemental Funds Request has been approved. |
| 04-1Q620 | NAP | 121 | Minor Pavement Rehabilitation | SHOPP | 1,140 | PA&ED | Retired | Resolved issues; no need for Supplemental Funds Request. |
| 05-0F970 | MON | 101 | North Soledad OH Deck Rehab | SHOPP | 256 | Right of Way Support | Retired | Supplemental Funds Request has been approved. |
| 06-0Y180 | MAD | 145 | Downtown Madera CAPM | SHOPP | 800 | PA&ED | Retired | Resolved issues; no need for Supplemental Funds Request. |
| Pre-Construction | n-Greater | Than 120% | 6 Allocation | | | | | |
| 04-4J830 | NAP | 128 | Hopper Slough Bridge Replac | SHOPP | 1,988 | PS&E | Retired | Resolved issues; no need for Greater Than 120% Allocation. |
| 04-0K570 | SM | 001 | Sheet Pile Wall | SHOPP | 990 | Construction Capital | Retired | Resolved issues; no need for Greater Than 120% Allocation. |
| 06-0S830 | FRE | 005 | Tumey Gulch III | SHOPP | 10,898 | Construction Capital | Retired | Resolved issues; no need for Greater Than 120% Allocation. |
| 06-0W150 | KER | 204, 058 | Ker204 ADA Ramp Repair | SHOPP | 4,500 | Construction Capital | Retired | Resolved issues; no need for Greater Than 120% Allocation. |
| 07-35110 | LA | 001 | CCTV Replacement D7 wide | SHOPP | 4,276 | PS&E | Retired | Resolved issues; no need for Greater Than 120% Allocation. |
| 12-0P690 | ORA | 001 | 12-0P690 PCH Laguna Beach Upgrade ADA | SHOPP | 5,960 | Construction Capital | Retired | Greater than 120% has been approved. |
| 12-0S140 | ORA | 001 | 12-0S140 Rte.1 Bike Lane- Class II Bike Way Facility | SHOPP | 1,100 | Construction Support | Retired | Resolved issues; no need for Greater Than 120% Allocation. |
| 12-0S140 | ORA | 001 | 12-0S140 Rte.1 Bike Lane- Class II Bike Way Facility | SHOPP | 8,110 | Construction Capital | Retired | Resolved issues; no need for Greater Than 120% Allocation. |
| Pre-Construction | n-Supplen | nentals to | Award | | | | | |
| 02-1H720 | SHA | 273 | South Market Street ADA | SHOPP | 3,564 | Construction Capital | Retired | Resolved issues; no need for Supplemental to Award. |
| 02-4H440 | PLU | 070 | Plumas 70 Permanent Restoration | SHOPP | 17,086 | Construction Capital | Retired | Supplemental to Award has been approved. |
| 02-4H980 | LAS | 139 | Antelope Drapery | SHOPP | 1,250 | Construction Capital | Retired | Supplemental to Award has been approved. |
| 07-31930 | LA | 005 | Upgrade Curve Warning Signs | SHOPP | 2,090 Construction Retired Capital | | Retired | Supplemental to Award has been approved. |
| 07-34320 | LA | 405 | majSlope Stability | SHOPP | 14,357 | Construction Capital | Retired | Supplemental to Award has been approved. |
| 11-42370 | SD | 008 | I8 - PAVEMENT REHAB | SHOPP | 38,417 | Construction Capital | Retired | Supplemental to Award has been approved. |

Caltrans

| D-EA | County | Route | Description | Program | Programed Budget (\$1,000s) | Risk Component | Risk Trend | Risk Description |
|-----------------|-------------|-------------|--|---------|-----------------------------------|-------------------------|------------|--|
| During Constru | ction-COS | Supplemer | ntals | | | | | |
| 07-32570 | LA | 005 | Construct Southern Regional Repair Shop | SHOPP | 5,751 | Construction Support | Retired | Resolved issues; no need for Supplemental Funds Request. |
| 08-1C38U | RIV | 010 | RIV 10 PAVEMENT REPLACEMENT | SHOPP | 12,911 | Construction Support | Retired | Supplemental Funds Request has been approved. |
| During Constru | ction-Suple | ementals t | o Complete Construction | | | | | |
| 04-4J420 | MRN | 101 | Mrn 101 Storm Damage Repair | SHOPP | 909 | Construction Capital | Retired | Supplemental Funds to Complete Construction has been approved. |
| 06-0U470 | KER | 005 | Lost Hills Rehab | SHOPP | 25,700 | Construction Capital | Retired | Supplemental Funds to Complete Construction has been approved. |
| Post Constructi | on-Suplem | entals to (| Closeout | | | | | |
| 07-2881U | LA | 210 | Pavement & Roadway Rehab | SHOPP | 17,173 | Construction Support | Retired | Resolved issues; no need for Supplemental Funds to Closeout. |
| 10-05110 | SJ | 004 | SR 4 CROSSTOWN RAMP EXTENSION | Bond | 67,084 | Construction Capital | Retired | Supplemental Funds to Closeout has been approved. |
| 10-05110 | SJ | 004 | SR 4 CROSSTOWN RAMP EXTENSION | Bond | 12,200 | Construction Support | Retired | Supplemental Funds to Closeout has been approved. |

(F) Construction Capital Closeout¹ Summary SHOPP Only Funds²



 $^1\!Project$ closeout reflects projects where construction contract was complete two quarters ago.

²Appendix B, 232 SHOPP Completed Projects at Closeout, Q4, Year-To-Date, FY2021-22.