

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: October 15-16, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: Jaime Espinoza, Chief (Acting)
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE
HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2024-25, 2025-26 and 2026-27.

In 2024-25, the California Transportation Commission (Commission) allocated \$3.47 billion to construct 197 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of September 10, 2026, 195 projects totaling \$3.44 billion have been awarded, 2 projects have lapsed and the Department plans to re-program the Construction phase.

In 2025-26, the Commission allocated \$4.08 billion to construct 192 State-Administered STIP, and SHOPP projects on the State Highway System. As of September 10, 2026, 173 projects totaling \$3.48 billion have been awarded, 17 projects will be awarded by their original deadlines, 1 project will be awarded by its extended deadline, 1 project has lapsed and the Department plans to re-program the Construction phase.

In 2026-27, the Commission allocated \$1.75 billion to construct 82 State-Administered STIP, and SHOPP projects on the State Highway System. As of September 10, 2026, 7 projects totaling \$41.5 million have been awarded and 75 projects will be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

FY 2024-25 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	28	0	0	22
October 2024	41	\$468,070	41	0	0	37
December 2024	27	\$291,852	27	0	0	23
January 2025	23	\$573,636	23	0	0	16
March 2025	16	\$275,364	16	0	0	13
May 2025	26	\$599,817	25	1	0	22
June 2025	36	\$865,946	35	1	0	29
Total	197	\$3,473,958	195	2	0	162

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2025-26 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	87	1	0	78
October 2025	48	\$1,545,897	48	0	0	44
December 2025	11	\$129,133	11	0	0	10
January 2026	10	\$97,401	10	0	0	10
March 2026	7	\$35,226	5	0	2	5
May 2026	9	\$137,188	5	0	4	5
June 2026	19	\$357,645	7	0	12	7
Total	192	\$4,075,746	173	1	18	159

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2026-27 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2026	82	\$1,746,573	7	0	75	7
Total	82	\$1,746,573	7	0	75	7

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
October 15-16, 2026
Page 1
Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439	11/30/25	The Department lapsed this phase and plans to reprogram it.
2	05-1K020	2850	Mon	1	Near Gorda, from north of White Creek Bridge to 2.0 miles south of Los Burros Road. Realign highway, replace temporary safety features with permanent safety devices, and install erosion control measures.	6/26/25	\$3,673	6/30/26	The Department lapsed this phase and plans to reprogram it.
3	04-0AA14	2031T	Ala	92	In Hayward, from west of San Mateo Hayward Bay Bridge Toll Station to Santa Clara Street. Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$29,589	2/28/26	The Department lapsed this phase and plans to reprogram it.
4	04-4X500	2931N	SM	1	Near Montara, at 0.1 mile north of 14th Street. Rehabilitate slope, replace drainage system, and install Rock Slope Protection (RSP)	5/14/26	\$1,519	11/30/26	The project will be awarded prior to its deadline.
5	05-1J781	2766Y	SLO	101	Near Paso Robles, from 0.7 mile north of Exline Road to 1.0 mile south of Monterey Road. Landscape mitigation for safety project EA 1J780.	3/19/26	\$843	11/30/26	The project will be awarded within the extended deadline.
6	07-2XW90	6479	LA	90	In the City of Los Angeles east of Route 1. Exclusionary fencing and clean up to mitigate safety and maintenance concerns.	5/14/26	\$4,900	11/30/26	The project will be awarded prior to its deadline.
7	04-0V020	2932S	SM	280	Near Menlo Park, at Sand Hill Road Overcrossing (N) No. 35-0008. Repair damaged concrete slope paving, sidewalk, and pavement.	5/14/26	\$1,350	11/30/26	The project will be awarded prior to its deadline.
8	04-0W140	2927G	SF	80	In the City and County of San Francisco, at San Francisco-Oakland Bay Bridge, West Span (Bridge No. 34-0003). Replace fender system. (Additional Contribution: \$2,000,000 PA&ED, \$3,984,000 PS&E, \$16,000 R/W Sup, \$8,000,000 Const Sup, and \$13,000,000 Con Cap from Bay Area Toll Authority (BATA).)	5/14/26	\$117,800	11/30/26	The project will be awarded prior to its deadline.