

TIME EXTENSIONS  
STAFF RECOMMENDATIONS

California Transportation Commission  
June 29-30, 2016 Meeting - Extension Requests

# Tabs 104-111

Agenda							Extension	Recommendations		Notes
Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Request	Caltrans	CTC Staff	
104	2.8a.(3)	Project Allocation - STIP (Hwy)		6423	Tulare	Caltrans	18 months	18 months	18 months	Delay in securing the C&M agreement with UPRR
105	2.8b.(1)	Contract Award - STIP (Local)		2071	San Luis Obispo	San Luis Obispo	6 months	6 months	6 months	Second lowest bidder protested low bid, may need to re-advertise
106	2.8b.(2)	Contract Award - A&D (Aero)	1	3-14-1	Del Norte	Andy McBeth Airport	3 months	3 months	3 months	The county experience delays in awarding the project.
			2	4-14-1	Riverside	Chiriaco Summit Airport	3 months	3 months	3 months	Delay was due to project estimate being greater than allocation - the County had to secure the additional funding
107	2.8b.(3)	Contract Award - Prop1B IRI (Rail)		2113	Los Angeles	SCRRA	9 months	9 months	9 months	Changing implementing agencies, need to revise Bid package and get Board approval
108	2.8b.(4)	Contract Award - SHOPP		1120	San Diego	Caltrans	3 months	3 months	3 months	Delay due to the need to update the contract specifications to meet the new standards and multiple bidder inquiries resulting in 5 addenda needing to be issued
109	2.8c.	Project Completion - STIP (Rail)		6045K	Solano	Caltrans	10 months	10 months	10 months	Weather related delays prevented UPRR from completing the installation of two new railroad tracks
110	2.8d.	Project Expenditure - STIP (Local)		2379	Tehama	Tehama County	18 months	18 months	18 months	Project had to be redesign to incorporate the road realignment beyond the limits of the bridge work
111	2.8g.	Project Expenditure - SHOPP		0280	Mariposa	Caltrans	20 months	20 months	20 months	A significant rockslide occurred that destabilized the slide. The CMGC contractor needs more time to do more geotechnical soil monitoring and be re-scope