

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: March 25, 2020

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a. Information Item

Prepared By: Bruce De Terra, Chief
Division of Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2018-19 and 2019-20.

In 2018-19, the Commission voted 392 State-Administered State Transportation Improvement Program (STIP), State Highway Operation and Protection Program (SHOPP), and Proposition 1B projects on the State Highway System. As of February 14, 2020, 378 projects totaling \$3.18 billion have been awarded. All projects with Time Extensions shown on the attached list (Attachment 1) are expected to be awarded by their respective extended deadline.

In 2019-20, the Commission voted 254 State-Administered STIP, SHOPP, and Proposition 1B projects on the State Highway System. As of February 14, 2020, 166 projects totaling \$1.04 billion have been awarded. All the eight projects on the attached list (Attachment 2), are expected to be awarded by their respective deadline.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachments

*“Provide a safe, sustainable, integrated and efficient transportation system
to enhance California’s economy and livability”*

VOTED NOT AWARDED PROJECT STATUS
Projects with Time Extensions Award Status

Reference No.: 3.2a.
 March 25-26, 2020
 Attachment 1

No.	District- EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount (X 1000)	Award Deadline
1	01-0G700	3112	LAK	20	Near Clearlake Oaks, at the Clearlake Oaks Maintenance Station.	3/13/2019	\$ 623	5/31/2020
2	01-0G710	2462	HUM	96	Near Willow Creek, at the Willow Creek Maintenance Station.	3/13/2019	\$ 430	3/31/2020
3	01-40951	2524	HUM	254	Near Miranda, from 0.3 mile north of Redwood Lane to 0.9 mile south of Bear Creek Bridge.	6/26/2019	\$ 181	6/30/2020
4	01-29812	3124M	LAK	29	Near Kelseyville, from 0.6 mile north of Route 29/281 Junction to north of Route 29/175 Junction.	6/26/2019	\$ 853	12/31/2020
5	01-29822	3100M	LAK	29	In Lake County near Kelseyville from 0.6 mile north of the Junction of SR 29/281 to 0.6 mile north of the Junction of SR 29/175. Mitigate and perform revegetation for construction of Segment 2-C, an approximately 3.1 mile portion of the 8-mile long, 4-lane Expressway Project.	6/26/2019	\$ 382	12/31/2020
6	02-3H430	3691	TRI	299	Near Douglas City at Moon Lim Lee Safety Roadside Rest Area (SRRRA), from 0.4 mile east of Little Browns Creek Bridge to 0.8 mile west of Steel Bridge Road.	3/13/2019	\$ 417	3/31/2020
7	03-0H080	6177	SAC	50	In the city of Sacramento, from Route 5 to Watt Avenue.	3/13/2019	\$ 312,700	4/30/2020
8	03-3F360	3301	SAC	50	In Sacramento County on US 50, from I-5 to 0.8 mile east of Watt Avenue. Construct 14 lane miles of HOV (or bus/carpool) lanes, widen twelve bridge structures, construct sound walls from Stockton Boulevard to 65th Street, incorporate Intelligent Transportation System (ITS) elements into the HOV system, and replace and/or upgrade ancillary facilities including drainage systems, overhead signs, lighting, approach slabs, guard rail, and safety barriers.	3/13/2019	\$ 90,000	4/30/2020
9	03-4F430	2793	COL	5	Near Maxwell, at the Maxwell Safety Roadside Rest Area (SRRRA).	3/13/2019	\$ 5,192	5/31/2020
10	04-4G820	0350H	MRN	101	In San Rafael, from Route 101 northbound offramp to 2nd Street at San Rafael Harbor Bridge No. 27-0033.	8/15/2018	\$ 12,485	2/29/2020
11	05-49284	4928X	SLO	1	Near San Simeon, from the Arroyo de la Cruz Bridge to 0.3 mile north of the Arroyo de la Cruz Bridge.	3/13/2019	\$ 329	5/31/2021
12	06-0R110	6802	FRE	198	In Fresno County, at various locations; also in Kern County, on Route 119 at various locations.	6/26/2019	\$ 1,574	9/30/2020
13	07-31360	4847	LA	5	Near Pyramid Lake, 4.4 miles north of Templin Highway.	1/30/2019	\$ 2,787	2/29/2020

VOTED NOT AWARDED PROJECT STATUS
Projects with Time Extensions Award Status

Reference No.: 3.2a.
 March 25-26, 2020
 Attachment 1

No.	District- EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount (X 1000)	Award Deadline
14	07-31170	4817	LA	134	In the cities of Los Angeles, Burbank, Glendale and Pasadena, from Route 170 to Route 210.	8/14/2019	\$ 43,772	6/30/2020
15	07-30450	4718	LA	57	In and near Diamond Bar, from the Orange County line to Route 60.	8/14/2019	\$ 94,003	6/30/2020
16	07-31180	4818	LA	107	In Torrance, from Route 1 to Redondo Beach Boulevard.	8/14/2019	\$ 10,132	6/30/2020
17	07-25940	3884	LA	210	In the city of Los Angeles, from Route 5 to 0.3 mile east of Wheatland Avenue.	8/14/2019	\$ 17,079	8/31/2020
18	07-30960	4801	LA	210	In the city of Los Angeles, from Route 5 to 0.3 mile east of Wheatland Avenue.	8/14/2019	\$ 157,029	8/31/2020
19	07-30701	4749	LA	107	In Torrance, from Route 1 to Redondo Beach Boulevard.	8/14/2019	\$ 3,349	6/30/2020
20	12-0N490	4642A	ORA	91	In Anaheim, at the Commercial Vehicle Enforcement Facility (CVEF) Peralta Weigh Station (eastbound).	5/15/2019	\$ 8,378	3/31/2020

VOTED NOT AWARDED PROJECT STATUS

4-month Project Status

Reference No.: 3.2a.

March 25-26, 2020

Attachment 2

No.	District- EA	PPNO	County	Route	Description	AllocationDate	Allocation Amount (X 1000)	Award Deadline	Project Status
1	01-29670	0100C	Hum	255	The Humboldt Bay Bridges were constructed under the Toll Seismic Retrofit Program - Phase II and completed 4/24/2006. As part of the Coastal Commission permit requirement, mitigation measures were required along with a 10 year long term monitoring program. This program will take place until 1/13/2022. As part of this Long Term monitoring, it has been found that the eel grass mitigation needs to be addressed since the original attempt failed to establish eel grass in the required project footprint. The Department is developing a new plan that will be proposed to the Coastal Commission this year.	10/9/2019	\$ 600	4/30/2020	Project is expected to be awarded prior to deadline.
2	08-1H290	3006J	SBD	173	Near Cedar Glen, at 0.1 mile south of Hospital Road.	10/9/2019	\$ 9,340	4/30/2020	Project is expected to be awarded prior to deadline.
3	03-0H330	2433	But	99	In and near Chico, from 0.1 mile north of Route 162 to 1.6 miles north of Broyles Road.	10/9/2019	\$ 6,573	4/30/2020	Project is expected to be awarded prior to deadline.
4	04-1J560	0658D	SM	101	In the cities of San Carlos, Millbrae, Burlingame, San Mateo and Belmont in San Mateo County, and Menlo Park and East Palo Alto in Santa Clara County, from Matadero Creek to just North of I-380. Construct Express Lanes, from Whipple Avenue to just North of I-380 and install necessary Express Lanes infrastructure for both northern and southern segments.	10/9/2019	\$171,190	4/30/2020	Project is expected to be awarded prior to deadline.
5	04-0J710	0481R	SOL	80	In Vallejo, from Magazine Street Overcrossing No. 23-0066 to Redwood Street Overcrossing No. 23-0114.	10/9/2019	\$ 33,456	4/30/2020	Project is expected to be awarded prior to deadline.
6	03-4H370	3335	ED	50	In and near Placerville, from Mosquito Road to 0.3 mile west of 5 Mile Road.	10/9/2019	\$ 3,342	4/30/2020	Project is expected to be awarded prior to deadline.

VOTED NOT AWARDED PROJECT STATUS

4-month Project Status

Reference No.: 3.2a.

March 25-26, 2020

Attachment 2

No.	District- EA	PPNO	County	Route	Description	AllocationDate	Allocation Amount (X 1000)	Award Deadline	Project Status
7	03-4E620	3290	ED	50	Near Placerville and Camino, from 0.2 mile west of Still Meadows Road to 0.1 mile east of Upper Carson Road.	10/9/2019	\$ 33,152	4/30/2020	Project is expected to be awarded prior to deadline.
8	04-3J061	14875	SM	101	In the cities of Burlingame, Millbrae, San Bruno and South San Francisco, from Broadway to 0.1 mile north of South Airport Boulevard.	10/9/2019	\$ 33,143	4/30/2020	Project is expected to be awarded prior to deadline.