

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 14-15, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2b., Information Item

Prepared By: Dee Lam, Chief
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROGRAM PROJECTS, PER STIP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year 2024-25.

In 2024-25, the California Transportation Commission (Commission) allocated \$14,426,000 to construct 12 locally-administered STIP projects. As of July 10, 2025, eight projects totaling \$9,339,000 have been awarded and four projects are scheduled to award by their deadline.

BACKGROUND:

Current STIP Guidelines (Guidelines) require projects to be ready to proceed to construction within six months of allocation. The Guidelines also requires the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

Fiscal Year 2024-25 Allocations

| Month Allocated | Number of Projects Voted | Voted Projects (in 1000s) | Number of Projects Awarded | Number of Projects Lapse | Number of Projects Pending Award | Number of Projects Awarded within 6 months* |
|------------------------|---------------------------------|----------------------------------|-----------------------------------|---------------------------------|---|--|
| August 2024 | 2 | \$2,600 | 2 | 0 | 0 | 2 |
| October 2024 | 0 | \$0 | 0 | 0 | 0 | 0 |
| December 2024 | 3 | \$5,030 | 3 | 0 | 0 | 3 |
| January 2025 | 4 | \$2,774 | 3 | 0 | 1 | 3 |
| March 2025 | 1 | \$198 | 0 | 0 | 1 | 0 |
| May 2025 | 1 | \$2,308 | 0 | 0 | 1 | 0 |
| June 2025 | 1 | \$1,516 | 0 | 0 | 1 | 0 |
| Total | 12 | \$14,426 | 8 | 0 | 4 | 8 |

Attachment

**Voted Not Awarded Project Status 4-Month
 & Time Extension Award Project Status**

| Agency Name | Project Title | Dist.- PPNO | Allocation Date | Award Deadline | Allocation Amount (\$1,000's) | Project Status |
|--------------------|--|------------------------|----------------------------|---------------------------|--|--|
| City of Orland | Road M 1/2 Reconstruction | 3-3786 | Jan-2025 | Jul-2025 | \$1,065 | The project will be awarded within the deadline. |
| City of Fort Jones | Bower and Butte Reconstruction | 2-2616 | Mar-2025 | Sep-2025 | \$198 | The project will be awarded within the deadline. |
| City of Elk Grove | North Laguna Creek Area Big Horn Boulevard and Franklin Boulevard Improvements | 3-5802 | May-2025 | Nov-2025 | \$2,308 | The project will be awarded within the deadline. |
| Plumas County | Beckwourth-Calpine Road Pavement Rehabilitation | 2-2647 | June-2025 | Dec-2025 | \$1,516 | The project will be awarded within the deadline. |
| Grand Total | | | | | \$5,087 | |