

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: October 16-17, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2b., Information Item

Prepared By: Dee Lam, Chief
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROGRAM PROJECTS, PER STIP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$14,426,000 to construct 12 locally-administered STIP projects. As of September 11, 2025, ten projects totaling \$10,602,000 have been awarded and two projects are scheduled to award by their deadline.

In 2025-26, the Commission allocated \$850,000 to construct one locally-administered STIP project. As of September 11, 2025, the project is scheduled to award by its deadline.

BACKGROUND:

Current STIP Guidelines (Guidelines) require projects to be ready to proceed to construction within six months of allocation. The Guidelines also require the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

Fiscal Year 2024-25 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapse	Number of Projects Pending Award	Number of Projects Awarded within 6 months*
August 2024	2	\$2,600	2	0	0	2
October 2024	0	\$0	0	0	0	0
December 2024	3	\$5,030	3	0	0	3
January 2025	4	\$2,774	4	0	0	4
March 2025	1	\$198	1	0	0	1
May 2025	1	\$2,308	0	0	1	0
June 2025	1	\$1,516	0	0	1	0
Total	12	\$14,426	10	0	2	10

Fiscal Year 2025-26 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapse	Number of Projects Pending Award	Number of Projects Awarded within 6 months*
August 2025	1	\$850	0	0	1	0
Total	1	\$850	0	0	1	0

Attachment

**Voted Not Awarded Project Status 4-Month
& Time Extension Award Project Status**

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (\$1,000's)	Project Status
City of Elk Grove	North Laguna Creek Area Big Horn Boulevard and Franklin Boulevard Improvements	3-5802	May-2025	Nov-2025	\$2,308	The project will be awarded within the deadline.
Plumas County	Beckwourth-Calpine Road Pavement Rehabilitation	2-2647	June-2025	Dec-2025	\$1,516	The project will be awarded within the deadline.
Amador County	Fiddletown Road Reconstruction	10-3653	Aug-2025	Feb-2026	\$850	The project will be awarded within the deadline.
Grand Total					\$4,674	