

## MEMORANDUM

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: December 4-5, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2b., Information Item

Prepared By: Dee Lam, Chief  
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROGRAM PROJECTS, PER STIP GUIDELINES**

### **SUMMARY:**

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$14,426,000 to construct 12 locally-administered STIP projects. As of October 30, 2025, 10 projects totaling \$10,602,000 have been awarded and two projects are scheduled to award by their deadlines.

In 2025-26, the Commission allocated \$2,050,000 to construct two locally-administered STIP projects. As of October 30, 2025, the projects are scheduled to award by their deadlines.

### **BACKGROUND:**

Current STIP Guidelines (Guidelines) require projects to be ready to proceed to construction within six months of allocation. The Guidelines also require the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

**Fiscal Year 2024-25 Allocations**

<b>Month Allocated</b>	<b>Number of Projects Voted</b>	<b>Voted Projects (in 1000s)</b>	<b>Number of Projects Awarded</b>	<b>Number of Projects Lapse</b>	<b>Number of Projects Pending Award</b>	<b>Number of Projects Awarded within 6 months*</b>
August 2024	2	\$2,600	2	0	0	2
October 2024	0	\$0	0	0	0	0
December 2024	3	\$5,030	3	0	0	3
January 2025	4	\$2,774	4	0	0	4
March 2025	1	\$198	1	0	0	1
May 2025	1	\$2,308	0	0	1	0
June 2025	1	\$1,516	0	0	1	0
<b>Total</b>	<b>12</b>	<b>\$14,426</b>	<b>10</b>	<b>0</b>	<b>2</b>	<b>10</b>

**Fiscal Year 2025-26 Allocations**

<b>Month Allocated</b>	<b>Number of Projects Voted</b>	<b>Voted Projects (in 1000s)</b>	<b>Number of Projects Awarded</b>	<b>Number of Projects Lapse</b>	<b>Number of Projects Pending Award</b>	<b>Number of Projects Awarded within 6 months*</b>
August 2025	1	\$850	0	0	1	0
October 2025	1	\$1,200	0	0	1	0
<b>Total</b>	<b>2</b>	<b>\$2,050</b>	<b>0</b>	<b>0</b>	<b>2</b>	<b>0</b>

Attachment

**Voted Not Awarded Project Status 4-Month  
 & Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (\$1,000's)</b>	<b>Project Status</b>
City of Elk Grove	North Laguna Creek Area Big Horn Boulevard and Franklin Boulevard Improvements	3-5602	May-2025	Nov-2025	\$2,308	The project will be awarded within the deadline.
Plumas County	Beckwourth-Calpine Road Pavement Rehabilitation	2-2647	June-2025	Dec-2025	\$1,516	The project will be awarded within the deadline.
Amador County	Fiddletown Road Reconstruction	10-3653	Aug-2025	Feb-2026	\$850	The project will be awarded within the deadline.
Amador County	Buena Vista Road Reconstruction Project	10-3650	Oct-2025	Apr-2026	\$1,200	The project will be awarded within the deadline.
<b>Grand Total</b>					<b>\$5,874</b>	