

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: May 14-15, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 2.8c.(6), Action Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF PROJECT COMPLETION FOR A STATE-ADMINISTERED SENATE BILL 1 SOLUTIONS FOR CONGESTED CORRIDORS PROGRAM PROJECT, ON THE STATE HIGHWAY SYSTEM, PER SCCP GUIDELINES WAIVER 26-74**

ISSUE:

Should the California Transportation Commission (Commission) extend the period of project completion for the State-Administered Senate Bill 1 (SB 1) Solutions for Congested Corridors Program (SCCP) PSGC Phase 1 - I-80 Transit Reliability project (PPNO 5101), in Placer County, for the time period as identified in the attachment?

RECOMMENDATION:

The California Department of Transportation (Department) recommends that the Commission extend the period of project completion for the State-Administered SB 1 SCCP PSGC Phase 1 - I-80 Transit Reliability project (PPNO 5101), in Placer County, for the time period as identified in the attachment.

BACKGROUND:

In June 2022, the Commission allocated \$9,503,000 in Construction Capital for the State-Administered SB 1 SCCP PSGC Phase 1 - I-80 Transit Reliability project (PPNO 5101). The project was awarded in May 2023. In accordance with SB 1 SCCP Guidelines (Guidelines), the deadline to complete the Construction Contract Acceptance for projects awarded in May 2023 is May 31, 2026. The Department is requesting a time extension to complete construction. The attachment shows the details of the project and the delays that have resulted in the time extension request.

Current Guidelines stipulate that the agency implementing a project request a time extension if the project will not be completed within 36 months after award. The Commission may approve a waiver to the timely use of funds deadline, one-time only, for up to 20 months.

Attachment

**Time Extension/Waiver – Project Completion for
Solutions for Congested Corridors Program**

Project Number: 1
Applicant: Department of Transportation
County: Placer
District: 03
PPNO: 5101
EA: 3F232
Route: 80
Allocation Amount: \$9,503,000
Phase: Construction
Allocation Date: 06/30/2022
Allocation Resolution: SCCP-A-2122-10
Award Date: 05/25/2023
Number of Months Requested: 4 Months
Extended Deadline: 09/30/2026
Department Recommendation: Support

PSGC Phase 1 - I-80 Transit Reliability project

The Department requests a 4-month time extension to complete the Construction phase of the PSGC Phase 1 - I-80 Transit Reliability project. The Department has experienced unexpected delays in completing construction.

The project is located on Interstate 80 (I-80), from Douglas Boulevard to Riverside Avenue. In the westbound direction, the project will add a fifth through lane on I-80 from east of Douglas Boulevard to west of Riverside Avenue in the City of Roseville. Project EA 3F232/PPNO 5101 and project EA 3F231/PPNO 5101A were combined at construction under project EA 3F23U.

The project began construction in June 2023 and was scheduled to reach Construction Contract Acceptance (CCA) in May 2026. However, the project requires additional time to reach completion due to delays in the contractor's receipt of landscaping materials due to market availability of the materials. These delays have pushed the Plant Establishment Period (PEP) to an anticipated end date of June 2, 2026. Final inspection of contract items cannot be completed until after PEP is finished and will require an additional four months. The additional time will allow the PEP to be completed by September 2026. There is a concurrent project completion time extension on this month's Commission agenda for the multi-funded State Transportation Improvement Program and Trade Corridor Enhancement Program portions of this project.

Therefore, the Department is requesting a 4-month time extension to allow sufficient time to achieve CCA from May 31, 2026 to September 30, 2026.