

## MEMORANDUM

**TAB 27**

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 25-26, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item – *PINK REPLACEMENT ITEM*

Prepared By: James R. Anderson, Chief  
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE  
HIGHWAY PROJECTS**

**ACTION UPDATE:** *Revised the number of projects awarded and the associated amount.*

### **SUMMARY:**

The California Department of Transportation (Department) is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$3.47 billion to construct 197 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of May 21, 2026, 194 projects totaling \$3.43 billion have been awarded, 2 projects will be awarded by their extended deadlines, 1 project has lapsed and the Department plans to re-program the Construction (CON) phase.

In 2025-26, the Commission allocated \$3.72 billion to construct 174 State-Administered STIP, and SHOPP projects on the State Highway System. As of May 21, 2026, 158 projects totaling \$3.33 billion have been awarded, 2 projects will be awarded by their extended deadline, 1 project has lapsed and the Department plans to re-program the CON phase, and the remaining 13 projects should be awarded by their original deadlines.

**BACKGROUND:**

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

**FY 2024-25 Allocations**

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	28	0	0	22
October 2024	41	\$468,070	41	0	0	37
December 2024	27	\$291,852	27	0	0	23
January 2025	23	\$573,636	23	0	0	16
March 2025	16	\$275,364	16	0	0	13
May 2025	26	\$599,817	25	1	0	22
June 2025	36	\$865,946	34	0	2	29
<b>Total</b>	<b>197</b>	<b>\$3,473,958</b>	<b>194</b>	<b>1</b>	<b>2</b>	<b>162</b>

Note: 1. Awarded amount reflects total project allocation.  
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

**FY 2025-26 Allocations**

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	87	1	0	78
October 2025	48	\$1,545,897	46	0	2	44
December 2025	12	\$129,273	10	0	2	10
January 2026	10	\$97,401	8	0	2	8
March 2026	7	\$35,226	4	0	3	4
May 2026	9	\$137,188	3	0	6	3
<b>Total</b>	<b>174</b>	<b>\$3,718,241</b>	<b>158</b>	<b>1</b>	<b>15</b>	<b>147</b>

Note: 1. Awarded amount reflects total project allocation.  
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Attachment

*“Improving lives and communities through transportation.”*

**Voted Not Awarded Project Status**  
**Four-Month & Time Extension Award Project Status**

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

June 25-26, 2026

Attachment

Page 1 of 2

**PINK REPLACEMENT ITEM**

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439	11/30/25	The Department lapsed this phase and plans to reprogram it.
2	10-1H560	3433	Alp	88	Near Kirkwood, at the Caples Lake Maintenance Station. Reconstruct a dormitory and sand shed structures, and rehabilitate a generator building.	6/26/25	\$38,633	9/30/26	The project will be awarded within the extended deadline.
3	05-1K020	2850	Mon	1	Near Gorda, from north of White Creek Bridge to 2.0 miles south of Los Burros Road. Realign highway, replace temporary safety features with permanent safety devices, and install erosion control measures.	6/26/25	\$3,673	6/30/26	The project will be awarded within the extended deadline.
4	04-0AA14	2031T	Ala	92	In Hayward, from west of San Mateo Hayward Bay Bridge Toll Station to Santa Clara Street. Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$29,589	2/28/26	The Department lapsed this phase and plans to reprogram it.
5	08-1F400	3007L	SBd	66	In the city of San Bernardino, at Lytle Creek Channel Bridge No. 54-0423; also on Route 215 at Little League Drive Overcrossing Bridge No. 54-0533 (PM 14.9). Upgrade bridge rails and widen bridges.	10/16/25	\$14,802	7/31/26	The project will be awarded within the extended deadline.
6	08-1G660	3007P	SBd	66	In San Bernardino, from Pepper Avenue to H Street (PM 20.14/23.156). Rehabilitate pavement, add barrier separation, upgrade bridge rail, add sidewalk as a complete streets element, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	10/16/25	\$20,477	7/31/26	The project will be awarded within the extended deadline.
7	02-1H361	3905	Sis	96	Near Horse Creek, at Klamath River Bridge No. 02-0117, from 0.4 mile west of Klamath River Bridge to 2.0 miles west of Kohl Creek. Plant establishment mitigation and monitoring work for bridge replacement project EA 1H360.	12/4/25	\$340	6/30/26	The project will be awarded prior to its deadline.

**Voted Not Awarded Project Status**  
**Four-Month & Time Extension Award Project Status**

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.  
 June 25-26, 2026  
 Attachment  
 Page 2 of 2  
**PINK REPLACEMENT ITEM**

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
8	08-1N590	3021K	SBd	15	Near Baker, from 2.4 miles north of Afton Road to 5.0 miles south of Nipton Road. Construct three wildlife crossings.  Additional contribution of \$1,500,000 for PA&ED, \$2,250,000 for PS&E, \$60,000 for R/W support, \$5,260,000 for Construction Support, and \$23,861,000 for Construction Capital from Brightline West and California Department of Fish and Wildlife.	12/4/25	\$76,083	6/30/26	The project will be awarded prior to its deadline.
9	04-4X370	2930V	SM	1	Near Pacifica, from 0.4 mile north of Vallemar Street/ Etheldore Street to 0.3 mile north of 1st Street.	1/29/26	\$1,806	7/31/26	The project will be awarded prior to its deadline.
10	07-35420	5491	LA	1	In and near Malibu, from north of Serra Road to the Ventura County line. Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, and upgrade guardrail.  (G13 Contingency)	1/29/26	\$55,613	7/31/26	The project will be awarded prior to its deadline.