

# TAB 121

Reference No.: 2.8c.(2)

October 17-18, 2018

Attachment

**REPLACEMENT ITEM**

## Time Extension/Waiver – Project Completion Deadline Active Transportation Program

Project #	Applicant County PPNO Project Description Reason for Project Delay	Extension Amount  <i>Construction Only</i>	Award Date Allocation Resolution Number Number of Months Requested Extended Deadline CT Recommendation
1	City of Inglewood Los Angeles County PPNO: 07-4901 Active Transportation Plan and Safe Routes to School Plan	\$486,000	09/29/2015 FATP-1415-04 6 Months 03/31/2019 Support
<p>The City of Inglewood (City) requests a six-month time extension to complete construction (CON) of the Active Transportation Plan and Safe Routes to School Plan. The City has experienced an unexpected delay during the completion of the plans.</p> <p>The City awarded the contract in September 2015 and began preparing the Draft bikeway plan, pedestrian plan, and Safe Routes to School plans. The evaluation time required by the City has increased beyond what was originally anticipated. This is due to the inclusion of the proposed improvements brought about by numerous major projects such as a basketball arena, football stadium and a mixed-use stadium. The City requires an additional 6 months to complete the evaluations and finalize the bikeway, pedestrian and safe routes to school plans.</p> <p>Therefore, the City is requesting a six-month completion time extension to March 31, 2019.</p>			