SENATE BILL 1

Quarterly Report to the California Transportation Commission

For the period: July 1, 2018 – September 30, 2018



December 5, 2018



California Department of Transportation

TABLE OF CONTENTS

Section 1	Page
Overall Program Summary	1

Section 2 – Individual Pr	ogram Reports
1. State Highway Operation	and Protection Program
2. Trade Corridor Enhancen	nent Program194
3. Solutions for Congested C	Corridors Program204
4. Local Partnership Program	n Competitive212
5. Active Transportation Pro	gram



Senate Bill 1 Program Progress Report - Overall Program Summary

July 1, 2018 – September 30, 2018

Purpose:

Senate Bill 1 (SB 1) increased the California Transportation Commission's (Commission) oversight responsibilities to ensure the California Department of Transportation (Caltrans) and local governments are held accountable for the efficient investment of public funds through performance goals that are tracked and reported. The Commission adopted the SB 1 Accountability and Transparency Guidelines on March 21, 2018, and amended on May 16, 2018, and August 15, 2018, to require Caltrans to prepare and submit to the Commission progress reports for each SB 1 Program at specified timelines. Progress reports will include information appropriate to assess the current state of the overall program.

The 2018 SB 1 Programs:

The Commission developed the Accountability and Transparency guidelines outlining the requirements for reporting progress on projects' approved scope, cost, schedule and benefits. The guidelines apply to the following programs: State Highway Operation & Protection Program (SHOPP), the Trade Corridor Enhancement Program (TCEP), the Solutions for Congested Corridors Program (SCCP), the Local Partnership Program – Competitive (LPP-C), Local Partnership Program Formulaic (LPP-F) and the Active Transportation Program (ATP).



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.

Programs at a Glance:	SHOPP	TCEP	SCCP	LPP-C	LPP-F	ATP
Programmed funds	\$20.4 B*	\$1.4 B**	\$1.0 B	\$309 M	\$185 M	\$283M ***
No. Programmed projects/ segments	1,191	41	28	34	67	148
Total cost of all programmed projects	\$20.4 B	\$4.3 B	\$3.2 B	\$1.7 B	\$6.2 B	\$542 M
No. Projects allocated	1,159	14	3	4	-	69
Dollars allocated	\$4.5 B	\$286 M	\$243 M	\$59.6 M	-	\$61M
No. of awarded projects	37	0	0	1	-	7
Total \$ awarded projects	\$359 M	0	0	\$7 M	-	\$5 M

M = Million

B = Billion

*SHOPP includes \$2.4 billion (\$.4 billion SB 1) from the 2016 SHOPP and \$18 billion (\$6.4 billion SB 1) from the 2018 SHOPP for a total of \$20.4 B. **TCEP includes \$794 million from SB 1 funds, \$535 million from the National Highway Freight Program and \$11 million from the 2015 Budget Act for a total of \$1.4 billion.

*** In addition to the \$200 million in SB 1 funds, the Commission programmed an additional \$83 million from other funds for a total of \$283 million.



Page 1 of 3

Major Activities and Accomplishments

Project Baseline Agreements

	Total Required	To Date	Future
SHOPP	263	4	259
TCEP	28	6	22
SCCP	9	2	7
LPP-C	12	2	10
ATP	4	0	4

Completion Reports @ Contract Acceptance or Open to Public

Planned Actual Planned

0

0

0

0

0

To Date

0

0

0

0

0

Actual

0

0

0

0

0

Current Quarter

0

0

0

0

0

Current Quarter To Date Planned Planned Actual Actual SHOPP 15 23 29 37 TCEP 0 0 0 0 SCCP 0 0 0 0 LPP-C 1 1 1 1 7 ATP 7 7 7

Construction Contract Awards

Final Delivery Reports

		Current	Quarter	To Date	
		Planned	Actual	Planned	Actual
Sł	HOPP	0	0	0	0
T	CEP	0	0	0	0
S	ССР	0	0	0	0
LF	PP-C	0	0	0	0
	ATP	0	0	0	0

Baseline Agreements: As of September 30, 2018, fourteen baseline agreements have been executed. Ninety-six baseline agreements were approved at the October 2018 Commission meeting and over 200 are anticipated to receive approval at future Commission meetings.

<u>Program Benefits</u>: Highlighted benefits for each program are included in each program report, along with an update on the number completed to date. Some projects are funded by multiple programs; therefore, some project benefits will be shown under multiple programs.



SHOPP

TCEP

SCCP

LPP-C

ATP

Construction contract Awards: For the quarter ending on September 30, 2018, 31 construction contracts were awarded. To date, a total of 45 construction contracts have been awarded.

<u>Completion Reports:</u> As of September 30, 2018, two SHOPP projects were completed and open to traffic. These completion reports are due within six months of project completion.

<u>Final Delivery Reports:</u> As of September 30, 2018, no final delivery reports were due.

<u>Summarize changes to the scope, cost, schedule and expected benefits:</u> Potential changes to scope, cost, schedule and expected benefits are included in each programs' report, under Attachment 2.



State Highway Operation and Protection Program Report Progress Report: July 1, 2018 – September 30, 2018

State Highway Operation and Protection Program (SHOPP)

Program Objectives: The SHOPP is a four-year portfolio of projects adopted by the California Transportation Commission (Commission.) Projects included in the SHOPP are limited to capital improvements related to the maintenance, safety, operation, and rehabilitation of the state highway system that do not add new capacity to the system.

The SHOPP Program

A four-year program funded with a combination of federal and state funds, including the Road Maintenance and Rehabilitation Account created by SB 1 of 2017. The 2018 SHOPP was adopted in March 2018 for \$18 billion for the four-year period ending in Fiscal Year 2021-22. SB 1 provides approximately \$6.4 billion of the funding in the 2018 SHOPP and \$442 million in the 2016 SHOPP. In general, only projects that improve the condition of pavement, bridges, culverts and Transportation Management System (TMS) elements will receive SB 1 funding. SB 1 requires that the Department measure the degree to which progress is made annually toward achieving the following minimum performance targets by 2027:

- 98% of state highway system pavement in good or fair condition.
- 90% in the level of service achieved for maintenance of potholes, spalls, and cracks.
- 90% of culverts in good or fair condition.
- 90% of TMS elements in good condition.
- Fix an additional 500 bridges.

2018 SHOPP at a Glance:	Total
Total programmed SB 1 funds (4-year period)	\$6.4 Billion
Total cost of all programmed projects	\$18.0 Billion
Number of projects programmed	1,1011

¹ It is anticipated that 416 projects will receive an SB 1 allocation



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.



SB 1 Progress Report State Highway Operation and Protection Program July 1, 2018 – September 30, 2018

SHOPP at a Glance:	2016 SHOPP	2018 SHOPP	Total
Total programmed SHOPP funds	\$2.4 Billion ²	\$18.0 Billion	\$20.4 Billion
Number of programmed projects	90	1,101	1,191
Total cost of all programmed projects	\$2.4 Billion	\$18.0 Billion	\$20.4 Billion
Number of projects allocated	90	1,069	1,159
Total SHOPP dollars allocated	\$2.3 Billion	\$2.2 Billion	\$4.5 Billion
Number of awarded projects	37	0	37
Total dollars of awarded projects	\$359 Million	\$O	\$359 Million
Total remaining SHOPP allocations	\$O	\$15.8 Billion ³	\$15.8 Billion

² Projects included in this column are just the 2016 SHOPP projects that received SB 1 allocations.

³ Additional 2018 SHOPP projects will receive allocations when 1) The Project Approval phase is completed and Caltrans is ready to begin the Design and Right of Way phases, and 2) Projects are delivered and ready for construction.

Program Status: A total of 90 projects programmed in the 2016 SHOPP received SB 1 allocations. An additional 1,069 projects programmed in the 2018 SHOPP have received allocations for a total of 1,159 projects and \$4.5 billion allocated. The total cost of these projects combined with the remaining unallocated 2018 SHOPP projects is approximately \$20.4 billion.

Program Benefits: Expected benefits (outputs) for the 1,191 SHOPP projects are as follows:

	Planned Delivered and R for Construction		•	
Benefit	Quantity	Unit of Measure	Quantity	Unit of Measure
Pavement	5,904.4	Lane-miles	1,359.6	Lane-miles
Bridges	433	Bridges	51	Bridges
Culverts	1,434	Culverts	1	Culverts
Drainage Systems	63	Systems	63	Systems
Fiber Optic Cable	77	Miles	21.6	Miles
TMS Elements	7,970	Elements	2,605	Elements
Bridge Rail	57,545	Linear Feet	7,117	Linear Feet

Baseline Agreements

Total Required	263
Approved	4
Future	259

Construction Contract Awards

	Current Quarter	To Date
Planned	15	29
Actual	23	37



Completion Reports @ Contract Acceptance or Open to the Public

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Final Delivery Reports

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Baseline Agreements: As of September 30, 2018, four project baseline agreement have been executed. A total of 263 baseline agreements are required. 69 baseline agreements were approved at the October 2018 Commission meeting and 16 baseline agreements are anticipated to be approved at the December Commission meeting.

Construction Contract Awards: As of September 30, 2018, 37 construction contracts have been awarded. 23 construction contracts were awarded during the reporting period.

Completion Reports: As of September 30, 2018, no completion reports have been finalized.

Final Delivery Reports: As of September 30, 2018, no final delivery reports were due.

Summarize changes to the scope, cost, schedule and expected benefits:

The SHOPP Project List in Attachment 1 shows several projects where there is a *potential* change to cost, schedule, scope or benefits. Because this is raw data, these potential changes are unrealized until the Department vets the changes, and ultimately provides notification to the Commission. This is a function of working in a "live" project management tool where proposed, but not Department-approved, changes are reflected.

The Department has a robust multi-level change control process that is completed for all projects before requesting Commission action. 98 percent of SHOPP projects are completed within delegated budget authority and 84 percent of projects are delivered on their original time commitment as reported in the 2017-18 Quarterly Project Delivery Report. The Department vets potential changes and provides the Commission with a Watch List of true risks that are actively being managed in the Quarterly Project Delivery Report. The Corrective Action Plans in Attachment 2 provides this vetting. Many of the *potential* changes in Attachment 1 are reconciled in the Corrective Action Plan and are not genuine risks.

The January Project Delivery Report will provide you with the much shorter Watch List of true risks. The Department will work with Commission staff to review the Transparency and Accountability Guidelines, the SHOPP guidelines and the Project Delivery Report to reconcile requirements and only reflect legitimate risks.

Attachments:

ATTACHMENT 1 - SHOPP Project List ATTACHMENT 2 - SHOPP Corrective Action Plans



			Jul	y 1 - Sept	tember 30,	2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1	01-0100V DN-101	Dr. Fine Bridge Replacement	Near Crescent City from 0.2 mile north of the Smith River Overflow Bridge. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	12,355 4,200 650 12,250 3,900 <u>50,448</u> 83,803	12,525 0 111 0 34 0 12,670	12,718 3,895 630 12,098 3,900 <u>50,448</u> 83,689	PAED RW Cert RTL Begin Const End Const	12/01/19 03/19/21 04/19/21 12/10/21	12/01/19 03/19/21 04/19/21 12/10/21 12/02/25	0	No	Yes	Scope Cost Schedule Benefits
2	01-0154T MEN-1	Pudding Creek CAPM	In and near Fort Bragg, from Pudding Creek Bridge to 0.6 mile north of Wages Creek Bridge. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	336 501 36 657 1 <u>13,582</u> 15,113	109 0 0 0 0 109	330 465 35 1,761 1 13,582 16,173	PAED RW Cert RTL Begin Const End Const	09/01/18 05/01/19 05/15/19 10/01/19	11/16/18 05/01/19 05/15/19 10/01/19 10/16/20	0	No	Yes	Scope Cost Schedule Benefits
3	01-1055 DN-199	DN-Co Culvert Rehab	In Del Norte County, at various locations from north of Elk Valley Cross Road to south of the Oregon State line. Culvert rehabilitation and fish passage.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 1,135 82 1,221 166 <u>4,998</u> 8,702	732 0 0 8 <u>0</u> 739	1,271 1,063 73 1,243 166 <u>4,998</u> 8,813	PAED RW Cert RTL Begin Const End Const	01/01/19 02/01/20 03/01/20 08/01/20	05/01/19 04/01/20 05/01/20 10/01/20 02/01/23	0	No	No	Scope Cost Schedule Benefits
4	01-1072 DN-101	Hunter/Panther Creek Bridge Replacement	Near Klamath, at Panther Creek Bridge No. 01-0025 and at Hunter Creek Bridge No. 01-0003. Seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,390 3,720 373 3,842 5,589 <u>17,690</u> 34,604	3,726 46 1 0 46 <u>0</u> 3,819	3,726 2,761 154 3,678 5,589 <u>17,690</u> 33,598	PAED RW Cert RTL Begin Const End Const	07/01/18 07/01/19 06/03/19 06/15/20	07/05/18 05/10/19 06/03/19 09/16/19 12/30/23	0	No	Yes	Scope Cost Schedule Benefits
5	01-1095 DN-101	CRESCENT CITY ADA SHOPP	In and near Crescent City, from south of Elk Valley Road to north of Wilson Avenue/Burtschell Street. Upgrade Americans with Disabilities Act (ADA) facilities and construct traffic calming measures to improve operations and safety for non-motorized users	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	752 595 1,234 530 621 <u>4,340</u> 8,072	917 11 0 2 <u>0</u> 930	917 835 1,856	PAED RW Cert RTL Begin Const End Const	06/15/18 06/05/20 06/22/20 10/30/20	06/27/18 06/05/20 06/22/20 10/30/20 10/28/22	0	No	No	Scope Cost Schedule Benefits
6	01-1110 DN-101	Ehlers Left Turn Pocket	In Klamath, from 0.2 mile south to 0.3 mile north of Ehlers Way. Extend the left turn pocket, install acceleration lane for left turns, and extend acceleration lane for right turns at the intersection of Ehlers Way and Route 101.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	697 847 15 649 446 <u>1,581</u> 4,235	9 0 0 0 0 9	644 704 14 613 446 <u>1,581</u> 4,001	PAED RW Cert RTL Begin Const End Const	10/01/20 10/01/21 11/01/21 06/01/22	12/01/20 12/01/21 01/03/22 08/01/22 09/01/23	0	No	No	Scope Cost Schedule Benefits
7	01-1112 DN-101	LAST CHANCE GRADE	Near Crescent City, at Last Chance Grade, from Wilson Creek Bridge to 3.8 miles north of Wilson Creek Bridge. Permanent roadway restoration and realignment. PA&ED and R/W funds are requested for geotechnical evaluation (\$5 million) of the current seven		5,000 0 0 75 <u>0</u> 5,075	1,550 0 0 0 0 1,550		PAED RW Cert RTL Begin Const End Const		02/16/26 07/01/30 09/02/30 06/16/31 10/14/39	0	No	No	 Scope Cost Schedule Benefits

ATTACHMENT 1

			Jul	y 1 - Sept	tember 30,	, 2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
8	01-1113 DN-101	Dominie Creek Fish Passage	Near the Smith River community, at Dominie Creek. Replace box culvert with new bridge and remediate fish passage barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,000 1,141 1,643 151 <u>5,852</u> 10,941	1,202 0 0 0 0 1,202	117 1,695 151 <u>5,852</u> 10,697	PAED RW Cert RTL Begin Const End Const	01/15/19 01/03/20 01/17/20 07/22/20	01/15/19 01/03/20 01/17/20 05/20/20 01/01/22	0	No	No	Scope Cost Schedule Benefits
9	01-1115 DN-199	Collier Tunnel Electrical Upgrade	Near the Oregon State line, from 0.1 mile to 0.5 mile north of Collier Safety Roadside Rest Area (SRRA). Upgrade lighting and power control system at the Randolph Collier Tunnel No. 01-0049.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	355 1,213 86 949 0 <u>2,082</u> 4,685	18 0 0 0 0 18	1,040 75 799 0 <u>2,082</u> 4,376	PAED RW Cert RTL Begin Const End Const	04/01/19 07/01/20 08/01/20 01/01/21	04/01/19 07/01/20 08/01/20 01/01/21 12/01/22	0	No	No	Scope Cost Schedule Benefits
10	01-1117 DN-199	REHAB IDLEWILD MAINT STATION	Near Gasquet, at the Idlewild Maintenance Station. Construct new office space building, and rehabilitate water system and septic system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	561 1,565 43 2,038 20 <u>3,960</u> 8,187	1 0 0 0 0 <u>0</u> 1	494 1,304 35 1,367 20 <u>3,960</u> 7,181	PAED RW Cert RTL Begin Const End Const	04/01/20 07/01/21 08/01/21 02/01/22	04/01/20 07/01/21 08/01/21 02/01/22 12/01/23	0	No	No	Scope Cost Schedule Benefits
11	01-1121 DN-199	DN-199 Safety Improvements	Near Gasquet, from 0.7 to 0.3 mile south of Hardscrabble Creek Bridge. Install High Friction Surface Treatment (HFST), signs, guardrail, and centerline rumble strip.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	402 507 93 393 25 <u>1,570</u> 2,990	74 0 0 0 0 0 74	405 441 64 494 25 <u>1,570</u> 2,998	PAED RW Cert RTL Begin Const End Const	12/01/18 12/16/19 01/13/20 06/06/20	12/01/18 12/16/19 01/13/20 06/06/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
12	01-1122 DN-101	Permanent Restoration at Cushing Creek	Near Crescent City, at 0.2 mile north of Cushing Creek Viaduct. Restore roadway to pre-slide condition.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,488 2,276 116 3,974 18 <u>10,355</u> 18,227	199 0 0 0 0 199	1,351	PAED RW Cert RTL Begin Const End Const	12/01/18 02/15/20 03/01/20 11/15/20	10/01/19 12/15/20 01/01/21 09/01/21 12/01/23	0	No	No	Scope Cost Schedule Benefits
13	01-2270 HUM-254	Avenue Culvert Rehab	Near Miranda, from 2.3 miles south of Miranda Post Office to 0.9 mile south of Bear Creek Bridge. Upgrade drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,511 838 151 403 305 <u>1,453</u> 4,661	1,386 757 114 0 32 <u>0</u> 2,289	1,386 1,090 165 470 305 <u>1,453</u> 4,868	RW Cert RTL Begin Const End Const	09/29/17 12/01/18 12/01/18 07/01/19	09/29/17 01/01/19 01/15/19 08/01/19 01/01/21	0	No	No	Scope Cost Schedule Benefits
14	01-2301 HUM-101	South Fork Eel River Bridge #04-123	Near Myers Flat, at South Fork Eel River Bridge No. 04-0123. Seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,641 2,072 218 2,267 80 <u>9,723</u> 19,001	1,589 0 0 0 0 1,589	4,408 1,810 1,551 80 <u>9,723</u> 17,760	RTL Begin Const End Const	09/01/18 01/01/20 01/01/20 07/01/20	12/01/19 02/01/21 02/01/21 08/01/21 10/01/22	0	No	No	Scope Cost Schedule Benefits
15	01-2301B HUM-101		In Rio Dell, at Eel River Bridge No. 04-0016R. Seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,433 5,113 216 4,632 44 <u>26,813</u> 42,251	160 0 0 0 0 160	4,190 187 4,098 44	PAED RW Cert RTL Begin Const End Const		05/01/21 08/01/22 08/01/22 01/01/23 06/01/25	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	tember 30,	, 2018						° Å		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
16	01-2302 HUM-96	Three HUM Bridges	In Humboldt County, on Routes 96 and 101 at various locations. Seismic retrofit three bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,366 1,856 171 1,948 1,089 <u>6,171</u> 13,601	886 0 0 0 0 886	2,371 1,386 163 2,368 1,089 <u>6,171</u> 13,548	PAED RW Cert RTL Begin Const End Const	02/01/19 02/01/20 02/15/20 09/01/20	04/01/19 02/01/20 02/15/20 09/01/20 12/07/24	0	No	No	Scope Cost Schedule Benefits
17	01-2346 HUM-101	Broadway ADA	In Eureka, from north of Herrick Avenue Overcrossing to south of the Eureka Slough Bridge. Upgrade curb ramps, sidewalks, and signal push-buttons to Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	548 921 644 660 695 <u>5,589</u> 9,057	484 0 0 0 0 484	857 754 994	PAED RW Cert RTL Begin Const End Const	11/01/18 02/15/20 03/01/20 06/20/20	02/01/19 02/15/20 03/01/20 06/20/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
18	01-2355 HUM-101	Rehab or Replace Eureka Materials Lab	In Eureka, at the District 1 Materials Laboratory located at the District Office complex (1726 Albee Street). Replace District 1 Materials Laboratory (L5731) at alternative site to address health, safety, accessibility, and operational deficiencies.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,134 1,380 567 1,702 1,388 <u>4,284</u> 10,455	13 0 0 0 0 13	1,065 1,227 480 1,547 1,388 <u>4,284</u> 9,991	PAED RW Cert RTL Begin Const End Const	04/01/19 07/01/20 09/04/20 02/01/21	06/01/19 04/01/21 04/01/21 10/01/21 10/01/23	0	No	No	Scope Cost Schedule Benefits
19	01-2363 HUM-36	Bridge Rail Replacement - 3 bridges	Near Bridgeville, at Hely Creek Bridge (No. 04-0092), Little Larabee Creek Bridge (No. 04-0102) (PM 25.3), and Butte Creek Bridge (No. 04-0116). Upgrade bridge rails and widen at one bridge, and replace two bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,947 3,646 268 4,325 874 <u>16,001</u> 28,061	756 0 0 3 <u>0</u> 759	2,585 3,027 235 4,167 874 <u>16,001</u> 26,890	PAED RW Cert RTL Begin Const End Const	03/01/19 03/01/20 04/01/20 08/30/20	10/03/20 10/01/21 11/01/21 03/30/22 06/30/25	0	No	No	Scope Cost Schedule Benefits
20	01-2366 HUM-36	Little Golden Gate Stormwater	Near Bridgeville, at 0.2 mile east of Golden Gate Drive. Construct erosion control Best Management Practices (BMPs) measures to achieve Statewide National Pollutant Discharge Eliminating System (NPDES) permit compliance unit (CU) credits that will stabili	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	726 873 334 1,452 152 <u>2,174</u> 5,711	1 0 0 0 0 0	671 783 286 1,105 152 <u>2,174</u> 5,172	PAED RW Cert RTL Begin Const End Const	09/01/20 09/01/21 10/01/21 04/01/22	09/01/20 09/01/21 10/01/21 04/01/22 07/01/23	0	No	No	Scope Cost Schedule Benefits
21	01-2375 HUM-101	Eureka/Arcata Corridor MBGR	Near Eureka, from PMs 80.0 to 87.8. Upgrade metal beam guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	510 1,000 55 1,750 800 <u>6,307</u> 10,422	757 253 9 0 33 <u>0</u> 1,052	757 809 248 1,640 800 <u>6,307</u> 10,561	PAED RW Cert RTL Begin Const End Const	01/10/17 10/01/18 10/15/18 06/20/19	01/10/17 03/15/19 04/01/19 08/29/19 12/01/20	0	No	No	Scope Cost Schedule Benefits
22	01-2376 HUM-101	Corridor Bridge Rails	Near Eureka, at various locations from 0.2 miles south of Eureka Slough Bridge to 0.2 miles north of Gannon Slough Bridge. Upgrade bridge rails and replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,480 3,014 2,000 287 <u>8,311</u> 15,156	1,802 908 6 0 38 <u>0</u> 2,755	240 3,014 287 <u>8,311</u> 16,342	RTL Begin Const End Const	01/10/17 03/15/19 04/01/19 11/21/19	01/10/17 03/15/19 04/01/19 11/21/19 12/01/21	0	No	No	 Scope Cost Schedule Benefits
23	01-2378 HUM-299	Slope Repair and Drainage Improvements	Near Blue Lake, from north of Simpson Road to north of Chezem Road at various locations. Install erosion control Storm Water Mitigation measures at three locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	425 880 648 19 <u>3,008</u> 5,069	271 80 0 0 0 351	271 582 36 740 19 <u>3,008</u> 4,656	PAED RW Cert RTL Begin Const End Const	02/01/18 07/01/19 08/01/19 01/01/20	01/29/18 07/01/19 08/01/19 01/01/20 12/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						e be		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
24	01-2379 HUM-36	Alton 015 Shoulder Widening	Near Fortuna, from Route 101 to River Bar Road. Shoulder widening.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,005 1,123 861 955 2,842 <u>7,187</u> 13,973	943 0 0 5 <u>0</u> 949	1,529 965 795 1,748 2,842 <u>7,187</u> 15,066	PAED RW Cert RTL Begin Const End Const	09/01/18 02/01/20 03/01/20 09/15/20	09/01/19 02/22/21 03/01/21 07/18/21 10/01/23	0	No	No	Scope Cost Schedule Benefits
25	01-2380 HUM-101	Eureka CAPM	In Eureka, on 4th Street from Broadway to Eureka Slough Bridge; also on 5th street from O Street to Eureka Slough Bridge. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	232 167 104 725 21 <u>3,135</u> 4,384	192 4 0 0 0 198	192 231 170 703 21 <u>3,135</u> 4,583	PAED RW Cert RTL Begin Const End Const	05/01/18 03/01/19 03/15/19 10/03/19	06/14/18 06/01/19 06/15/19 10/03/19 12/01/20	0	No	Yes	Scope Cost Schedule Benefits
26	01-2382 HUM-101	King Salmon Rehab 2R	In and near Eureka, from south of Fields Landing Overhead to north of Herrick Avenue Overcrossing. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	646 1,258 52 6,696 366 <u>31,243</u> 40,261	194 0 0 0 0 194	578 1,447 57 6,409 366 <u>31,243</u> 40,100	PAED RW Cert RTL Begin Const End Const	10/15/18 01/15/20 02/01/20 07/06/20	02/15/19 01/15/20 02/01/20 07/06/20 10/01/22	0	No	No	Scope Cost Schedule Benefits
27	01-2393 HUM-101	4th Street Safety	In Eureka, on 4th Street from Broadway to Y Street. Restripe to add traffic and bicycle lanes, construct pedestrian bulb-outs and Americans with Disabilities Act (ADA) ramps, and install or modify signals.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,350 690 362 1,236 360 <u>6,254</u> 10,252	623 0 150 25 <u>0</u> 798	623 641	PAED RW Cert RTL Begin Const End Const	07/01/18 06/01/19 06/15/19 01/23/20	06/22/18 06/01/19 06/15/19 01/23/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
28	01-2397 HUM-101	HUM-299 OFF RAMP IMPROVEMENT	In Arcata, at Route 299. Realign ramp curve.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	901 662 164 613 600 <u>3,220</u> 6,160	430 60 22 0 12 <u>0</u> 524	430 675 183 674 600 <u>3,220</u> 5,782	PAED RW Cert RTL Begin Const End Const	09/01/18 12/01/19 01/01/20 05/01/20	06/01/18 12/01/19 01/01/20 05/01/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
29	01-2400 HUM-101	HUM-101 Strengthen 3 Bridges	In Humboldt County, at South Fork Eel River Bridge and Separation No. 04-0065, South Fork Eel River Bridge No. 04-0076 (PM 35.5), and Arcata Overhead No. 04-0079R. Strengthen three bridge structures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,010 1,355 65 2,102 1,359 <u>10,109</u> 16,000	559 1 0 0 0 <u>0</u> 559	559 1,199 67 2,332 1,359 <u>10,109</u> 16,149		09/01/18 06/01/19 06/01/19 11/14/19	09/18/18 05/20/19 06/03/19 10/21/19 10/04/21	0	No	Yes	Scope Cost Schedule Benefits
	01-2403 HUM-254	CONSTRUCT FISH CREEK BRIDGE	Near Phillipsville, at 0.7 mile south of Maple Hills Road. Replace existing Fish Creek concrete box culvert with a bridge to eliminate fish passage barrier and decrease sediment loads to achieve compliance unit (CU) credits towards Statewide National Pol	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,742 1,863 173 2,909 34 <u>10,578</u> 17,299	15 0 0 0 0 15	1,575 143 2,670 34 <u>10,578</u> 16,612	PAED RW Cert RTL Begin Const End Const	03/01/21 02/14/22 03/14/22 08/01/22	03/01/21 02/14/22 03/14/22 08/01/22 12/02/24	0	No	No	 Scope Cost Schedule Benefits
31	01-2415 HUM-36	Carlotta Curve Improvement	Near Carlotta, from 0.1 mile east of Riverside Park Road to 0.4 mile east of Riverside Park Road. Curve correction.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	910 904 174 537 309 <u>2,240</u> 5,074	394 0 0 0 0 394	836	PAED RW Cert RTL Begin Const End Const	01/15/19 01/01/20 01/15/20 07/01/20	09/01/19 06/15/20 06/30/20 12/01/20 07/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 4 of 149 10

			Jul	y 1 - Sept	ember 30,	2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
32	01-2417 HUM-101	SOUTHBOUND Eureka Slough Bridge	In Eureka, at the Eureka Slough Bridge No. 04-0022L. Seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap	1,600 1,574 75 1,206 3,837 <u>3,695</u>	566 0 0 0 0	3,234 171 8,375 3,837 <u>3,695</u>	PAED RW Cert RTL Begin Const End Const	02/01/19 02/01/20 03/01/20 10/03/20	08/01/19 02/01/20 03/01/20 10/03/20 12/01/24	0	No	No	Scope Cost Schedule Benefits
33	01-2418 HUM-101	Arcata Acceleration/Deceler ation Lanes	In and near Eureka and Arcata, from south of Cole Avenue to north of Route 255. Operational improvements.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap	11,987 414 1,665 114 1,650 665 <u>8,517</u> 13,025	566 635 482 27 0 49 <u>0</u> 1,192	22,719 635 1,566 283 1,615 665 <u>8,517</u>	PAED RW Cert RTL Begin Const End Const	01/10/17 02/01/19 02/15/19 10/03/19	01/10/17 03/15/19 04/01/19 08/29/19 12/01/20	0	No	No	Scope Cost Schedule Benefits
34	01-2422 HUM-101	Redcrest CAPM	Near Redcrest, from Englewood Park Undercrossing to Eel River Bridge and Overhead. Pavement rehabilitation.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	579 680 85 1,518 6 <u>14,515</u> 17,383	1,192 133 4 1 0 0 0 138	13,282 133 631 210 1,517 6 <u>14,515</u> 17,423	PAED RW Cert RTL Begin Const End Const	04/01/18 02/01/19 02/01/19 08/01/19	06/14/18 02/01/19 02/01/19 08/01/19 12/01/20	0	No	Yes	Scope Cost Schedule Benefits
35	01-2423 HUM-96	Weichpec Bridge	Near Weitchpec, at Klamath River Bridge No. 04-0144. Seismically retrofit bridge, upgrade bridge rails, and provide shoulders and pedestrian access.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,434 2,648 342 6,931 138 <u>34,640</u> 47,133		2,226 2,241 284 5,432 138 <u>34,640</u> 44,961	PAED RW Cert RTL Begin Const End Const		04/25/20 07/07/22 08/23/22 01/12/23 12/01/27	0	No	Yes	Scope Cost Schedule Benefits
36	01-2424 HUM-101	ARCATA Auxiliary Lanes	In Arcata, from north of Route 299/Route 101 Connector to 0.2 mile south of Guintoli Lane Overcrossing. Construct auxiliary lane to improve merging movements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,008 1,329 90 1,546 15 <u>4,098</u> 8,086	1 0 0 0 0 1	1,089 1,212 85 1,269 15 <u>4,098</u> 7,768	PAED RW Cert RTL Begin Const End Const	10/01/20 11/01/21 11/01/21 05/01/22	10/01/20 11/01/21 11/01/21 05/01/22 06/01/23	0	No	No	Scope Cost Schedule Benefits
37	01-2426 HUM-299	Willow Creek Widen & Rumble	Near Willow Creek, from 0.1 mile east of Cedar Creek Road to 1.1 miles west of Route 96. Widen shoulders, place High Friction Surface Treatment (HFST), install rumble strips, guardrail, and cable net drapery.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,640 1,668 45 2,518 19 <u>11,388</u> 17,278	821 0 0 0 0 821	1,521 1,384 44 2,267 19 <u>11,388</u> 16,624	PAED RW Cert RTL Begin Const End Const	07/01/18 07/01/19 08/01/19 01/01/20	04/01/19 04/01/20 04/01/20 10/01/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
38	01-2427 HUM-299	HUM-299 Blue Lake Widen & Rumble	Near Willow Creek, from 1.5 mile east of East Bair Road to 0.4 mile west of Cedar Creek Road, at various locations. Widen shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	986 864 21 921 127 <u>6,886</u> 9,805	595 0 0 0 0 0 595		PAED RW Cert RTL Begin Const End Const	08/01/18 08/01/19 08/01/19 12/01/19	01/01/19 01/01/20 01/01/20 07/01/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
39	01-2429 HUM-36	5 BRIDGES DECK PRESERVATION	Near Bridgeville, at Van Duzen River Bridge No. 04-0284 (PM 17.94) and Van Duzen River Bridge No. 04-0293 (PM R23.91); also on Route 211 near Ferndale at Salt River Bridge No. 04-131 (PM R75.15), in Lake County on Route 29 near Lakeport at Hill Road East	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	268 757 42 772 3 <u>1,480</u> 3,322	7 0 0 0 0 0 7	264 650 35 621 3 <u>1,480</u> 3,053	PAED RW Cert RTL Begin Const End Const	05/15/20 07/20/21 09/08/21 04/11/22	05/15/20 07/20/21 09/08/21 04/11/22 12/29/23	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 5 of 149 11

			Jul	y 1 - Sept	ember 30,	, 2018						ů dě		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
40	01-2430 HUM-299	200/299 SEPARATION	Near Arcata, from 1.5 miles east to 2.0 miles east of Route 101 at the Route 200/299 Separation No. 04-0184. Establish standard vertical clearance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	564 857 26 1,124 31 <u>4,028</u> 6,630	20 0 0 0 0 20	784 24 1,091 31	PAED RW Cert RTL Begin Const End Const	08/01/19 02/04/20 03/03/20 08/04/20	08/01/19 02/04/20 03/03/20 08/04/20 12/01/21	0	No	Yes	Scope Cost Schedule Benefits
41	01-2432 HUM-96	Bridge Rail Upgrade	Near Hoopa, at Trinity River Bridge No. 04-0137. Upgrade bridge rails, widen for pedestrian access, and strengthen for truck permit load capacity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,621 2,895 1,138 3,287 1,576 <u>29,764</u> 41,281	0 0 0 0 0 0 0	2,348 2,409 928	PAED RW Cert RTL Begin Const End Const		12/27/21 12/27/22 02/01/23 09/01/23 01/10/29	0	No	Yes	Scope Cost Schedule Benefits
42	01-2433 HUM-299	HUM-299 Culverts	Near Blue Lake and Willow Creek, from 0.1 mile east of Route 200 to 0.5 mile east of Boise Creek Campground. Rehabilitate drainage culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	904 958 77 1,615 920 <u>4,268</u> 8,742	102 0 0 0 0 0 102	1,009 1,039 66 1,612 920 4,268	PAED RW Cert RTL Begin Const End Const	05/01/20 08/01/21 08/01/21 02/01/22	11/01/20 11/01/21 11/01/21 05/01/22 11/01/22	0	No	Yes	Scope Cost Schedule Benefits
43	01-2434 HUM-299	HUM-299 Widen Shoulders	Near Willow Creek, from 0.1 mile west of Willow Way to Panther Road. Widen shoulders, upgrade Americans with Disabilities Act (ADA) curb ramps, and install a bus turn-out.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,108 1,306 238 1,103 211 <u>2,594</u> 6,560	335 0 0 0 0 335	1,180 198 1,022 211	PAED RW Cert RTL Begin Const End Const	09/01/19 06/01/20 06/01/20 12/01/20	06/01/19 06/01/20 06/01/20 12/01/20 06/01/21	0	No	No	Scope Cost Schedule Benefits
44	01-2435 HUM-299	Widen Shoulders & Install Rumble	Near Blue Lake, from 2.2 miles east of Simpson Road to 3.2 miles east of Simpson Road. Widen shoulders, and install rumble strips and guardrailing.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	498 697 9 642 0 <u>1,386</u> 3,232	161 2 0 0 0 0 163	161 620 9 616 0	PAED RW Cert RTL Begin Const End Const	09/01/18 07/01/19 07/01/19 12/01/19	08/31/18 07/01/19 07/01/19 12/01/19 12/01/20	0	No	No	Scope Cost Schedule Benefits
45	01-2439 HUM-101	TRINIDAD CAPM	Near Trinidad, from 1.3 miles south of School Road to 0.4 mile north of Big Lagoon Bridge. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	332 561 84 4,287 12 <u>45,355</u> 50,631	33 0 0 0 0 0 33	319 542 77	PAED RW Cert RTL Begin Const End Const	08/01/19 11/01/20 11/15/20 06/01/21	08/01/19 11/01/20 11/15/20 06/01/21 12/01/22	0	No	Yes	Scope Cost Schedule Benefits
46	01-2447 HUM-101	Little Lost Man Fish Passage	Near Orick, at 0.2 mile south of Lost Man Creek Bridge. Remove fish passage barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,505 644 1,933 1,523 <u>4,919</u> 10,717	1,208 51 0 0 <u>0</u> 1,269	1,208 839 141 1,992 1,523 <u>4,919</u> 10,806	PAED RW Cert RTL Begin Const End Const	03/01/18 03/01/19 03/15/19 10/15/19	06/01/18 03/27/19 04/10/19 08/28/19 12/01/21	0	No	Yes	Scope Cost Schedule Benefits
47	01-2449 HUM-96	HUM96-169 5 BRIDGES Rail Upgrade	Near Weitchpec and Orleans, at Aikens Creek Bridge No. 04-0059 (PM 28.07), Bluff Creek Bridge No. 04-0063 (PM 28.27), Bluff Creek Bridge No. 04-0225 (PM R28.91), and Slate Creek Bridge No. 04-0061 (PM 29.92); also on Route 169 at Rube Creek Bridge No. 04-	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,050 2,127 110 2,242 278 <u>10,486</u> 16,293	1 0 0 0 0 1	988 1,522 93	PAED RW Cert RTL Begin Const End Const	04/01/20 10/05/21 12/15/21 12/01/22	04/01/20 10/05/21 12/15/21 12/01/22 04/01/26	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 6 of 149 12

			Jul	y 1 - Sept	ember 30,	2018						a þ		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
48	01-2456 HUM-101	Eureka Sidewalks & Curbs	In Eureka, from Wabash Avenue to Commercial Street. Upgrade curb ramps, driveways, and sidewalk, and add Accessible Pedestrian Signals (APS) upgrades to make compliant with Americans with Disabilities Act (ADA) Standards; also install fiber optic communi	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,089 965 979 1,079 180 <u>4,505</u> 8,797	16 0 0 0 0 16	1,001 794 841 1,246 180 <u>4,505</u> 8,568	PAED RW Cert RTL Begin Const End Const	12/01/19 08/15/21 09/01/21 04/26/22	12/01/19 08/15/21 09/01/21 04/26/22 12/01/23	0	No	No	Scope Cost Schedule Benefits
49	01-2460 HUM-101	GUARDRAIL NEAR ARCATA	In and near Arcata, from Saint Louis Road Overcrossing to 0.7 mile north of Giuntoli Lane Overcrossing. Install guardrail and upgrade end treatments, place longitudinal drainage system, pave the median, reconstruct thrie-beam barrier, and construct a Cla	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	896 1,066 104 1,649 346 <u>5,561</u> 9,622	22 0 0 0 0 22	833 908 63 1,297 346 <u>5,561</u> 9,008	PAED RW Cert RTL Begin Const End Const	03/01/20 07/15/21 08/01/21 03/13/22	03/01/20 07/15/21 08/01/21 03/13/22 12/01/22	0	No	No	Scope Cost Schedule Benefits
50	01-2461 HUM-101	Fortuna Median Roadside Safety Project	In and near Fortuna, from 0.5 mile south of Route 36 to 0.4 mile south of Hookton Road. Remove vegetated strips in median area to improve highway worker safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	799 879 1,256 912 <u>7,297</u> 11,318	25 0 0 0 0 25	748 732 1,219 912 <u>7,297</u> 11,042	PAED RW Cert RTL Begin Const End Const	03/01/20 01/15/22 02/01/22 08/22/22	03/01/20 01/15/22 02/01/22 08/22/22 12/01/23	0	No	No	Scope Cost Schedule Benefits
51	01-2481 HUM-101	5th STREET SAFETY	In Eureka, from Sixth Street to south of X Street. Improve curve and signs, construct bulb-outs, upgrade curb ramps, apply microsurfacing, and refresh pavement delineation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,265 1,080 717 1,421 493 <u>5,563</u> 10,539	18 0 0 0 0 18	1,177 932 617 1,395 493 <u>5,563</u> 10,176	PAED RW Cert RTL Begin Const End Const	01/21/20 07/14/21 08/01/21 12/22/21	01/21/20 07/14/21 08/01/21 12/22/21 10/01/23	0	No	No	Scope Cost Schedule Benefits
52	01-2517 HUM-Var	BRIDGE CLEANUP	In and near Eureka, on Routes 101, 253, and 255 at various locations. Repair highway facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 35 800 25 <u>2,000</u> 2,860	0 0 117 0 <u>0</u> 118	0 0 1 206 25 <u>2,000</u> 2,231	PAED RW Cert RTL Begin Const End Const	06/07/18	04/01/18 05/20/18 05/25/18 07/23/18 08/01/19	2,550	No	No	Scope Cost Schedule Benefits
53	01-3047B LAK-VAR	Lak 20/29/53 Culvert Rehab	In Lake County, on Routes 20 and 29 at various locations. Upgrade drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	880 1,573 500 1,135 438 <u>4,087</u> 8,613	900 923 335 0 113 <u>0</u> 2,271	900 923 415 1,040 438 <u>4,087</u> 8,152	RW Cert RTL	12/01/16 03/21/18 02/08/18	12/01/16 02/08/18 03/21/18 10/01/18 01/01/22	3,947	No	Yes	Scope Cost Schedule Benefits
54	01-3098 LAK-20	3 BRIDGES	Near Upper Lake, at Polk Jones Cattlepass Bridge No. 14-0034 (PM 9.41) and Morrison Creek Bridge No. 14-0004 (PM 16.81); also, on Route 29 at Manning Creek Bridge No. 14-0067 (PM R38.91). Replace and upgrade bridge rails and widen one bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	743 410 195 730 200 <u>1,800</u> 4,078	705 0 0 0 0 705	1,061 1,022 265 1,978 200 <u>1,800</u> 6,325	PAED RW Cert RTL Begin Const End Const	01/01/19 07/01/19 08/15/19 01/01/20	03/01/19 03/01/20 03/15/20 07/15/20 01/01/22	0	No	No	Scope Cost Schedule Benefits
55	01-3099 LAK-29	Lake 29 Expressway - Safety	Near Kelseyville, from north of Route 29/281 Junction to north of Route 29/175 Junction. Improve road condition.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,000 4,640 1,916 7,137 9,777 <u>38,578</u> 66,048	3,519 3,871 1,661 0 1,617 <u>0</u> 10,668	3,519 5,065 2,466 6,824 9,777 <u>38,578</u> 66,229	RW Cert RTL Begin Const End Const	11/30/16 12/15/18 01/15/19 08/03/19	11/30/16 01/01/19 01/15/19 08/03/19 12/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 7 of 149 13

			Jul	y 1 - Sept	tember 30,	2018						ې م		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
56	01-3102 LAK-29	Coyote Grade Shoulder Widening	Near Lower Lake, from north of Spruce Grove Road to south of Hofacker Lane. Widen shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap	1,280 1,119 88 2,464 502 <u>8,813</u> 4,200	991 0 0 1 <u>9</u> 92	1,488 931 183 1,684 502 <u>8,813</u>	PAED RW Cert RTL Begin Const End Const	10/01/18 10/01/19 10/15/19 04/15/20	02/01/19 02/01/20 10/15/19 04/15/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
57	01-3104 LAK-53	EAST LAKE CO TMS	In Lake County, on Routes 20, 29, 53, and 175 at various locations. Upgrade the existing Transportation Management System (TMS) elements to improve traffic monitoring and data transmission.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	14,266 618 844 186 1,073 39 <u>2,123</u> 4,883	992 63 0 0 0 0 63	13,600 526 732 161 1,053 39 <u>2,123</u> 4,633	PAED RW Cert RTL Begin Const End Const	07/01/19 06/25/20 08/01/20 12/17/20	07/01/19 06/25/20 08/01/20 12/17/20 11/18/22	0	No	Yes	Scope Cost Schedule Benefits
58	01-3107 LAK-20	Bachelor Creek Bridge	Near Upper Lake, at Bachelor Creek Bridge No. 14-0001. Replace multi-plate steel culvert bridge with precast concrete box culverts and wingwalls.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	577 708 14 595 21 <u>3,330</u> 5,245	273 0 0 0 0 0 273	542 698 15 710 21 <u>3,330</u>	PAED RW Cert RTL Begin Const End Const	12/26/18 06/24/19 07/15/20 12/17/20	12/26/18 06/24/20 07/15/20 12/17/20 11/15/22	0	No	Yes	Scope Cost Schedule Benefits
59	01-3112 LAK-20	Clearlake Oaks Charging Station	Near Clearlake Oaks, at the Clearlake Oaks Maintenance Station. Transportation infrastructure improvement for zero-emission vehicle charging.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	230 150 32 133 6 <u>361</u> 912	221 0 0 3 <u>0</u> 224	221 212 31 242 6 <u>361</u> 1,097	PAED RW Cert RTL Begin Const End Const	06/17/18 12/24/18 01/15/19 05/15/19	06/14/18 12/24/18 01/15/19 05/15/19 08/15/19	0	No	No	Scope Cost Schedule Benefits
60	01-3128 LAK-175	MIDDLETOWN MITIGATION	Near Middletown, from east of Putah Creek Bridge to Dry Creek Bridge. Mitigation planting and monitoring for EA 0A040, PPNO 01-3080.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 300 10 <u>600</u> 910	0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const		05/22/17 06/28/18 06/28/18 06/19/19 12/01/24	0	No	No	Scope Cost Schedule Benefits
61	01-3130 LAK-29	2 BRIDGES	Near Upper Lake, at Robinson Creek Bridge No. 14-0030 (PM 50.82); also on Route 175 at Kelsey Creek Bridge No. 14-0044 (PM 19.48). Widen bridge and upgrade bridge rails at Robinson Creek Bridge and replace existing Kelsey Creek Bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 726 129 871 63 <u>3,821</u> 5,810	0 0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const		03/01/20 03/01/21 03/15/21 07/15/21 01/01/23	0	No	No	Scope Cost Schedule Benefits
62	01-3203 LAK-29	Lake 29 Widening and Truck Lane	Near Lower Lake, at various locations. Widen for truck climbing lanes and shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,412 1,216 62 2,039 459 <u>5,646</u> 10,834	1,314 0 0 8 <u>0</u> 1,321	1,314 980 154 1,397 459 <u>5,646</u> 10,139	PAED RW Cert RTL Begin Const End Const	10/01/18 09/26/19 10/15/19 02/05/20	09/14/18 09/26/19 10/15/19 02/05/20 09/22/21	0	No	No	Scope Cost Schedule Benefits
63	01-4442 MEN-101	Hopland CAPM	Near Hopland, from 0.7 mile south of Geysers Road to Hopland Overhead. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	362 635 4 1,724 1 <u>13,289</u> 16,015	147 0 0 0 0 147	147 575 4 1,744 1 <u>13,289</u> 15,915	RW Cert RTL Begin Const End Const	09/01/18 05/01/19 05/15/19 10/01/19	09/24/18 05/01/19 05/15/19 10/01/19 02/01/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	tember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
64	01-4490	Albion River Bridge Replacement	Near Albion, from 3.0 miles north of Route 128 Junction to 0.2 mile north of Albion River Bridge No. 10-0136. Bridge replacement.	PAED PSE	6,147 5,220	4,214 0		PAED RW Cert	05/17/19 03/13/20	03/01/20 03/01/22	0	No	No	Scope
	MEN-1	Replacement	north of Albion River Bluge No. 10-0130. Bluge replacement.	RW Sup	828	0	783	RTL	06/30/20	03/01/22				Cost
				Con Sup RW Cap	5,950 7,748	0 67	7,874 7,748	Begin Const End Const	12/15/20	10/01/22 10/15/26				Schedule
				Con Cap Total	<u>53,699</u> 79,592	<u>0</u> 4,281	<u>53,699</u> 81,187							Benefits
65	01-4491	Salmon Creek Bridge	Near Albion, from 2.2 miles north of Route 128 Junction to 0.2 mile	PAED PSE	6,420 5,593	4,336		PAED RW Cert	11/15/18 01/31/20	03/01/20 03/01/22	0	No	No	Scope
	MEN-1	Replacement	north of Salmon Creek Bridge No. 10-0134. Bridge replacement.	RW Sup	810	0	679	RTL	02/14/20	03/01/22				Cost
				Con Sup RW Cap	6,290 6,324	0 68	6,324	Begin Const End Const	03/01/20	10/01/22 10/15/26				Schedule
				Con Cap Total	<u>36,775</u> 62,212	<u>0</u> 4,404	<u>36,775</u> 61,974							Benefits
66	01-4507 MEN-1	Mendocino 1 Three Bridges Project	In and near Fort Bragg, at Little River Bridge No. 10-0178, at Jack Peters Bridge No. 10-0150 and at Pudding Creek Bridge No. 10-0158.	PAED PSE	3,988 2,825	3,917		PAED RW Cert	12/14/18 02/28/20	10/18/19 03/05/21	0	No	No	Scope
		blidges Project	Upgrade and replace barrier rails and bridge replacement.	RW Sup	341	0	292	RTL	03/06/20	03/12/21				Cost
				Con Sup RW Cap	3,650 1,099	0 20	3,121 1,099	Begin Const End Const	09/04/20	08/20/21 10/14/22				Schedule
				Con Cap Total	<u>15,650</u> 27,553	<u>0</u> 3,937	<u>15,650</u> 26,716							Benefits
67	01-4526 MEN-101	Russian River Seismic	Near Hopland, from 0.1 mile south to 0.3 mile north of Russian River Bridge No. 10-0082 (PM 9.24). Bridge seismic and rail upgrade and	PAED PSE	1,176 1,953	0	1,027	PAED RW Cert		10/01/21 01/15/23	0	No	Yes	Scope
		Ocisinic	widen for standard shoulders with partial or complete structure	RW Sup	165	0	135	RTL		02/01/23				Cost
			replacement.	Con Sup RW Cap	9,351 600	0	7,020 600	Begin Const End Const		08/01/23 02/01/27				Schedule
				Con Cap Total	<u>44,499</u> 57,744	<u>0</u> 0	<u>44,499</u> 54,856							Benefits
68	01-4545 MEN-271	McCoy Creek Bridge Replacement	Near Piercy, from 0.7 mile north of Routes 271/101 to 0.4 mile south of Sidehill Viaduct. Replace bridge.	PAED PSE	1,588 973	1,246 856	1,246 856	PAED RW Cert	04/27/17 05/01/18	04/27/17 03/22/18	5,125	No	Yes	Scope
				RW Sup Con Sup	162 1,829	10 1	80 1,952	RTL	03/22/18	05/01/18 11/15/18				Cost
				RW Cap	464	14	464	End Const		12/01/20				Schedule
				Con Cap Total	<u>4,897</u> 9,913	<u>0</u> 2,127								Benefits
69	01-4546 MEN-1	Fort Bragg ADA	In Fort Bragg, from Route 20 to Pudding Creek Bridge. Construct Americans with Disabilities Act (ADA) compliant curb ramps and	PAED PSE	750 1,246	50 0	558 685	PAED RW Cert	09/01/19 11/15/20	01/01/20 02/01/21	0	No	No	Scope
			sidewalk, add high visibility signing and striping at crosswalks, construct retaining walls, and upgrade drainage.	RW Sup Con Sup	511 1,588	0	495 1,163	RTL Begin Const	12/01/20 07/01/21	03/01/21 11/01/21				Cost
				RW Cap	256	0	256	End Const	01701721	12/01/23				Schedule
				Con Cap Total	<u>4,218</u> 8,569	<u>0</u> 50	<u>4,218</u> 7,374							Benefits
70	01-4553 MEN-162	Rodeo Creek Slide II	Near Dos Rios, from 1.4 to 1.7 miles east of Rodeo Creek Bridge. Construct soldier pile walls, shear pile wall, drainage galleries, and	PAED PSE	2,489 2,400	1,690 0		PAED RW Cert	07/01/18 06/15/19	03/01/20 02/15/21	0	No	No	Scope
			correct roadway profile.	RW Sup Con Sup	170 3,000	0 0	66 4,858	RTL Begin Const	06/30/19 12/01/19	03/01/21 02/01/22				Cost
				RW Cap Con Cap	355	1	355 <u>14,836</u>	End Const	, • ., . •	03/01/24				Schedule
74	04 4574			Total	<u>14,836</u> 23,250	1,691	24,954		04/04/40	00/05/40	-			Benefits
71	01-4574 MEN-101	Moss Cove, Irvine Lodge & Empire	Near Laytonville, at Moss Cove Safety Roadside Rest Area (SRRA); also at Irvine Lodge SRRA (PM 61.8) and Empire Camp SRRA (PM	PAED PSE	475 2,500	397 24		PAED RW Cert	04/01/18 06/01/20	06/05/18 06/01/20	0	No	No	Scope
		Camp SRRA's	82.5). Upgrade potable and wastewater systems.	RW Sup Con Sup	46 1,232	1 0	37 2,189	RTL Begin Const	06/15/20 10/01/20	06/15/20 10/01/20				Cost
				RW Cap Con Cap	21 <u>11,460</u>	0	21 <u>11,460</u>	End Const		12/01/24				Schedule
				Total	15,734	<u>0</u> 423	16,861							Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 9 of 149 15

			Jul	y 1 - Sept	ember 30,	, 2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
72	01-4578 MEN-1	Navarro Ridge Safety Project	Near Albion, from 1.5 miles north of Route 128 to 0.1 mile south of Navarro Ridge Road. Widen for standard shoulders and install rumble strips and guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	853 326 223 608 462 <u>1,702</u> 4,174	999 0 0 0 0 1,000	730 511 726 462 <u>1,702</u> 5,280	End Const	12/14/18 02/28/20 03/13/20 08/14/20	07/12/19 05/08/20 05/15/20 10/16/20 10/15/21	0	No	No	Scope Cost Schedule Benefits
73	01-4587 MEN-20	Calpella 2 Bridge Replacements	Near Ukiah, from east of Route 101 to east of Road 144 at Russian River Bridge and Overhead No. 10-0182. Rehabilitate bridge deck.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,087 3,129 260 7,824 250 <u>25,832</u> 39,382	849 0 0 0 0 849	1,632 2,764 255 5,732 250 <u>25,832</u> 36,465	RW Cert RTL Begin Const End Const	02/15/19 02/15/20 03/01/20 09/01/20	09/01/19 04/15/21 05/01/21 09/01/21 03/01/24	0	No	No	Scope Cost Schedule Benefits
74	01-4588 MEN-1	Elk Creek Bridge	Near Fort Bragg, at Elk Creek Bridge No. 10-0120. Replace and upgrade bridge rails.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,363 1,445 191 1,759 333 <u>7,325</u> 12,416	515 0 0 0 0 <u>0</u> 516	1,504	PAED RW Cert RTL Begin Const End Const	09/13/19 02/26/21 03/12/21 08/27/21	01/17/20 02/26/21 03/12/21 08/27/21 10/13/23	0	No	No	Scope Cost Schedule Benefits
75	01-4588B MEN-1	Hare Creek Bridge	Near Fort Bragg, at Hare Creek Bridge No. 10-0175. Upgrade bridge rails and widen to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,770 2,979 183 3,498 474 <u>12,452</u> 22,356	1 0 0 0 0 0 1	2,547 2,429 153 2,735 474 <u>12,452</u> 20,791	PAED RW Cert RTL	10/01/20 04/01/22 05/01/22 12/01/22	10/01/20 04/01/22 05/01/22 12/01/22 10/01/24	0	No	Yes	Scope Cost Schedule Benefits
76	01-4589 MEN-VAR	Mendocino Mitigation Bank	In Mendocino County, at various routes and at various locations. Mitigate environmental impacts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	74 63 66 73 0 <u>5,500</u> 5,776	10 51 36 0 0 97	10 51 62 57 0 <u>5,500</u> 5,690	RW Cert RTL Begin Const End Const		03/06/15 03/07/18 03/27/18 02/01/19 10/01/20	0	No	Yes	Scope Cost Schedule Benefits
77	01-4598 MEN-128	Flynn Creek CAPM & Tapered Edge	Near Navarro, from Route 1 to 0.5 mile east of Indian Creek Bridge. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	807 1,093 21 1,887 6 <u>13,260</u> 17,074	438 559 2 0 0 999	438 559 11	PAED RW Cert RTL Begin Const End Const	12/29/18 04/16/18 03/06/18	12/29/17 03/06/18 04/16/18 10/01/18 10/15/20	10,459	No	Yes	Scope Cost Schedule Benefits
78	01-4613 MEN-20	CAMP 20 SAFETY PROJECT	Near Fort Bragg, from 0.34 mile west of Road 200A to 0.13 mile west of Road 200A. Improve curve, install center and edge-line rumble strips, and install guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,221 1,117 129 1,225 103 <u>2,155</u> 5,950	1,087 0 0 4 <u>0</u> 1,091	1,087 792 115 1,153 103 <u>2,155</u> 5,524	PAED RW Cert RTL Begin Const End Const	09/14/18 06/11/19 06/25/19 11/14/19	09/06/18 06/11/19 06/25/19 11/14/19 10/15/20	0	No	No	Scope Cost Schedule Benefits
79	01-4616 MEN-1	Navarro Drainage	Near Albion, at Navarro Ridge Road. Improve drainage, repair erosion, widen shoulders, and repair roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	502 405 67 370 168 <u>1,102</u> 2,614	588 0 0 0 3	725 570	PAED RW Cert RTL Begin Const End Const	12/14/18 02/28/20 03/13/20 08/01/20	07/12/19 05/08/20 05/15/20 11/06/20 10/15/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 10 of 149 16

			Jul	y 1 - Sept	tember 30,	, 2018						° Ď		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
80	01-4626	POINT ARENA	In and near Point Arena, from Sonoma County line to 0.1 mile south of Mill Street. Pavement rehabilitation.	PAED PSE	623 704	106 0	622 654	PAED RW Cert	12/01/18 09/17/19	12/01/18 09/17/19	0	No	Yes	Scope
	MEN-1	CAPM	Mill Street. Pavement renabilitation.	RW Sup	85	0	68	RTL	10/01/19	10/01/19				Cost
				Con Sup RW Cap	2,590 15	0	2,239 15	Begin Const End Const	03/15/20	03/15/20 10/15/20				Schedule
				Con Cap	<u>12,585</u> 16,602	0 106	<u>12,585</u> 16,183			10,10,20				Benefits
81	01-4627	South Fork Eel River	Near Piercy, at South Fork Eel River Bridge No. 10-0218 (PM R106.57);	Total PAED	739	23	650	PAED	10/01/20	10/01/20	0	No	Yes	Scope
	MEN-101	Bridge Seismic	also in Humboldt County (PM T0.0 to T0.1). Seismic bridge retrofit, bridge rail upgrade, restripe for wider shoulders and bicycle access, and	PSE RW Sup	1,028 248	0	855 188	RW Cert RTL	01/01/22 01/15/22	01/01/22 01/15/22				Cost
			upgrade deck drainage.	Con Sup	1,278	0	1,008	Begin Const	06/01/22	06/01/22				Schedule
				RW Cap Con Cap	26 <u>3,605</u> 6,924	0 <u>0</u> 23	26 <u>3,605</u> 6,332	End Const		02/01/24				Benefits
82	01-4630	Gualala Shoulders &	Near Gualala, from 0.4 mile north of Havens Neck Drive to 0.5 mile	Total PAED	6,924 940	23 136	6,332 880	PAED	01/11/19	01/16/20	0	No	No	Scope
	MEN-1	Rumble	south of Iverson Road. Widen shoulders and install edge-line rumble	PSE RW Sup	978 472	0	827 420	RW Cert RTL	02/15/20 03/01/20	03/12/21 03/15/21				
			strips and guardrail.	Con Sup	728	0	577	Begin Const	09/15/20	09/09/21				Cost
				RW Cap Con Cap	433 <u>519</u>	0 0	433 <u>519</u>	End Const		10/15/22				Schedule
83	01-4636	RUSSIAN GULCH	Near the Mendocino community, at Russian Gulch Bridge No. 10-0151	Total PAED	4, 070 2,637	13 <u>6</u> 3	3, 656 2,326	PAED	08/14/20	02/05/21	0	No	Yes	Benefits
00	MEN-1	BRIDGE	(PM 52.64). Replace or upgrade bridge to address bridge rail	PSE	2,808	0	2,345	RW Cert	03/04/22	02/10/25	0	NO	165	Scope
			standards, functionality, structural integrity, and provide access for pedestrians and bicycles.	RW Sup Con Sup	396 13,142	0 0	329 9,706	RTL Begin Const	03/18/22 10/14/22	11/21/22 10/19/23				Cost
				RW Cap Con Cap	7,128 34,109	0	7,128 34,109	End Const		10/21/26				Schedule
	0.4.4000			Total	60,220	<u>0</u> 3	55,943	5455	00/00/40					Benefits
84	01-4639 MEN-1	Abalobadiah Creek	Near Fort Bragg, from 0.03 mile south to 0.07 mile north of Abalobadiah Creek. Curve improvement and shoulder widening.	PAED PSE	874 1,094	190 0	823 958	PAED RW Cert	03/08/19 02/15/20	11/15/19 02/18/21	0	No	No	Scope
				RW Sup Con Sup	190 783	0	168 670	RTL Begin Const	03/01/20 08/01/20	03/04/21 09/16/21				Cost
				RW Cap	263	0	263	End Const	00/01/20	10/14/22				Schedule
				Con Cap Total	<u>1,991</u> 5,195	<u>0</u> 190	<u>1,991</u> 4,873							Benefits
85	01-4647 LAK-20	LAKE 20 SHOULDERS	Near Upper Lake, from 0.4 mile west to 0.2 mile east of Witter Springs Road. Curve improvement, shoulder widening, and add left-turn pocket	PAED PSE	1,463 1,877	843 0	1,436 1,284	PAED RW Cert	04/08/19 04/01/20	05/01/19 04/01/20	0	No	No	Scope
		ONOOLDENG	and rumble strips.	RW Sup	144	0	159	RTL	04/15/20	04/15/20				Cost
				Con Sup RW Cap	1,870 234	0	1,726 234	Begin Const End Const	12/03/20	12/03/20 12/01/22				Schedule
				Con Cap Total	<u>7,441</u> 13,029	<u>0</u> 843	<u>7,441</u> 12,280							Benefits
86	01-4650	Shoulder Widening	Near Willits, from 1.0 mile to 0.8 mile west of Three Chop Road. Widen	PAED PSE	603 843	300	790 683	PAED RW Cert	02/01/19 03/01/20	02/01/19 03/01/20	0	No	No	Scope
	MEN-20	near Willits	eastbound shoulders, construct guard railing, place High Friction Surface Treatment (HFST), and extend an existing culvert.	RW Sup	175	0	159	RTL	03/15/20	03/15/20				Cost
			-	Con Sup RW Cap	718 17	0 0	626 17	Begin Const End Const	08/15/20	08/15/20 09/01/21				Schedule
				Con Cap Total	<u>1,303</u> 3,659	<u>0</u> 300	<u>1,303</u> 3,578			· · · · · · · · · · · · · · · · · · ·				Benefits
87	01-4652	MEN-162 Super El	Near Dos Rios, from 1.0 mile east of the Middle Way to 1.3 miles east	PAED	553	256	256	PAED PW/Cort	04/01/18	06/25/18	0	No	No	Scope
	MEN-162	Improvement	of the Middle Way. Increase safety by improving roadway cross slope at curve, installing High Friction Surface Treatment (HFST), and	PSE RW Sup	672 123	3 15	579 121	RW Cert RTL	12/01/18 12/15/18	04/01/19 04/15/19				Cost
			installing an underdrain system.	Con Sup RW Cap	723 6	0	688 6	Begin Const End Const	05/15/19	08/17/19 01/01/21				Schedule
				Con Cap	<u>1,042</u> 3,119	0 275	1,042			01/01/21				Benefits
				Total	3,119	215	2,910							

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						a þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
88	01-4692 MEN-162	South Eel River Bridge Seismic	Near Longvale, from 8.2 miles to 8.3 miles east of Route 101 at Eel River Bridge No. 10-0236. Bridge seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	737 1,295 127 4,179 618 <u>6,383</u> 13,339	9 0 0 0 0 0 9	631 1,093 110 2,094 618 <u>6,383</u> 10,928	PAED RW Cert RTL Begin Const End Const	10/01/20 12/30/21 01/15/22 06/01/22	10/01/20 12/30/21 01/15/22 06/01/22 12/01/24	0	No	Yes	Scope Cost Schedule Benefits
89	01-4693 MEN-1	Navarro Mitigation	Near Point Arena and Fort Bragg, from 0.6 mile north of Haven Neck Drive to 0.1 mile north of South Fork Cotteneva Creek Bridge. Advance mitigation credit purchases (14 credits) for future SHOPP construction projects expected to impact wetlands.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	57 1,700 7 0 8,820 <u>0</u> 10,584	4 2 0 0 0 0 7	4 1,232 7 0 8,820 <u>0</u> 10,063	PAED RW Cert RTL Begin Const End Const	04/15/18 03/01/19 07/01/19 10/01/19	06/13/18 08/01/19 06/15/19 10/15/19 04/04/20	0	No	No	Scope Cost Schedule Benefits
90	01-4699 MEN-1	Manchester Mitigation	Near Manchester and Fort Bragg, from Garcia River Bridge to 0.1 mile north of Abalobadiah Creek. Advance mitigation credit purchases (7 credits) for future SHOPP construction projects expected to impact sensitive streams.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	29 850 3 0 4,410 <u>0</u> 5,292	4 1 0 0 0 0 5	4 649 1 0 4,410 <u>0</u> 5,064	PAED RW Cert RTL Begin Const End Const	04/15/18 08/01/19 06/15/19 10/15/19	06/08/18 08/01/19 06/15/19 10/15/19 04/14/20	0	No	No	Scope Cost Schedule Benefits
91	01-4710 MEN-271	McCoy Creek Re-vegetation	Near Piercy, from 0.7 mile north of Routes 271/101 Separation Bridge No. 10-0217 to 0.4 mile south of Sidehill Viaduct No. 10-0100. Mitigation planting and monitoring for EA 0A840.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 172 0 <u>205</u> 377	0 0 0 0 0 0 0	0 0 168 0 <u>205</u> 373	PAED RW Cert RTL Begin Const End Const	04/27/17 04/15/18 07/15/20 09/01/20	04/27/17 04/15/18 07/15/20 09/15/20 12/01/25	0	No	No	Scope Cost Schedule Benefits
92	01-7002 HUM-101	HUM-101/MEN-271 Culverts	Near Garberville, from north of Redwood Drive to 1.3 miles south of Myers Flat; also in Mendocino County, on Route 271 near Piercy, from 0.5 mile north of Confusion Hill to 0.5 mile north of Route 101 Separation (PM 16.1 to 20.0). Rehabilitate or replace	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	878 866 309 909 403 <u>2,806</u> 6,171	113 0 0 0 0 0 113	893 942 345 908 403 <u>2,806</u> 6,297	PAED RW Cert RTL Begin Const End Const	03/01/20 03/01/21 03/01/21 08/01/21	03/01/20 03/01/21 03/01/21 08/01/21 12/01/22	0	No	Yes	Scope Cost Schedule Benefits
93	01-7017 LAK-29	MT KONOCTI TMS	In Lake and Mendocino Counties, on Routes 20, 29, 101, 175, and 281 at various locations. Upgrade the existing Transportation Management System (TMS) elements to improve traffic monitoring and data transmission.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	587 852 50 1,021 30 <u>2,087</u> 4,627	88 0 0 0 0 <u>0</u> 88	531 729 169 1,015 30 <u>2,087</u> 4,561	PAED RW Cert RTL Begin Const End Const	07/01/19 06/25/20 08/01/20 12/17/20	07/01/19 06/25/20 08/01/20 12/17/20 11/18/22	0	No	Yes	Scope Cost Schedule Benefits
94	01-7018 LAK-20	LaDicino Guardrail	In Lake and Mendocino Counties on various routes at various locations. Upgrade guardrail, end treatments, and transition railings to current standards and install vegetation control measures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,112 812 1,076 12 <u>3,230</u> 6,323	525 5 0 0 0 0 530	525 747 66 1,031 12 <u>3,230</u> 6,169	PAED RW Cert RTL Begin Const End Const	07/13/18 02/15/19 03/01/19 09/02/19	08/22/18 05/15/19 06/01/19 12/01/19 10/01/21	0	No	No	Scope Cost Schedule Benefits
95	01-7022 MEN-Var	DISTRICT WIDE CURVE WARNING	In Mendocino, Lake, Del Norte, and Humboldt Counties on Routes 1, 20, 29, 96, 101, 128, 162, 169, 175, 199, 253, 254, 271, 281, and 299, at various locations. Replace curve warning signs to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	413 1,067 58 986 9 <u>2,322</u> 4,855	6 0 0 0 0 6	406 1,020 51 880 9 <u>2,322</u> 4,688	PAED RW Cert RTL Begin Const End Const	02/01/19 09/01/19 09/01/19 01/01/20	04/01/19 11/01/19 11/01/19 04/01/20 09/01/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
96	01-7024 HUM-101	4 LOC HFST & MGS	In and near Arcata, between West End Road and School Road at four locations. Construct shoulder rumble strip, upgrade guardrail, construct guardrail slope retaining wall, and place High Friction Surface Treatment (HFST).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	394 582 90 616 0 <u>1,301</u> 2,983	97 0 0 0 0 97	319 524 84 530 0 <u>1,301</u> 2,759	PAED RW Cert RTL Begin Const End Const	04/01/19 11/01/19 11/01/19 04/01/20	05/01/19 12/01/19 12/02/19 05/01/20 01/01/21	0	No	No	Scope Cost Schedule Benefits
97	01-8503 MEN-101	MEN-101 Storm Damage	Near Willits, from 2.0 miles south of Ridgewood Ranch Road to 0.9 mile south of Black Bart Drive. Repair and stabilize roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 50 2,750 50 <u>14,600</u> 17,450	0 0 178 0 <u>1,556</u> 1,734	0 0 1,157 50 <u>14,600</u> 15,808	PAED RW Cert RTL Begin Const End Const	07/16/18	05/25/18 06/10/18 06/15/18 07/16/18 07/01/20	14,600	No	No	Scope Cost Schedule Benefits
98	02-3314 SIS-96	96 Culverts	In and near Happy Camp, from 0.1 mile east of Swillup Creek Bridge to 2.1 miles east of Thompson Creek Bridge at various locations. Drainage system restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,385 600 155 720 200 <u>1,974</u> 5,034	1,243 569 92 0 52 <u>0</u> 1,956	1,243 569 121 687 200 <u>1,974</u> 4,862	PAED RW Cert RTL Begin Const End Const	04/08/16 11/03/17 10/06/17 04/11/18	05/04/17 03/09/18 04/23/18 12/03/18 01/15/21	0	No	Yes	Scope Cost Schedule Benefits
99	02-3346 SHA-5	Sidehill & Dog Creek Seismic Retrofit	Near OBrien, at Sidehill Viaduct No. 06-0042L; also near Lakehead at Dog Creek Bridge No. 06-0027 (PM R45.0/R45.8). Seismic retrofit bridges. (Additional contribution: \$12,000,000 from Office of Traffic Safety (OTS))	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	671 1,278 52 4,090 82 <u>13,142</u> 19,315	2,239 3,031 94 5,543 39 <u>22,345</u> 33,290	82 <u>13,142</u> 27,258	PAED RW Cert RTL Begin Const End Const		06/02/14 05/19/15 06/18/15 02/17/16 12/03/19	28,129	No	Yes	Scope Cost Schedule Benefits
100	02-3424 SIS-263	263 Klamath River Bridge	About 8 miles north of Yreka, from 0.3 mile north of Shasta River Bridge to Route 96 (PM 56.8/57.194); also on Route 96, from 0.5 mile west to 0.2 mile east of Route 263 (PM 103.1/103.6). Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,700 1,600 280 3,100 440 <u>15,359</u> 23,479	2,447 1,177 165 0 330 <u>0</u> 4,119	2,447 1,177 255 2,948 440 <u>15,359</u> 22,962	PAED RW Cert RTL Begin Const End Const	10/06/16 05/31/18 05/11/18 10/19/18	11/21/16 05/02/18 05/31/18 01/21/19 11/15/21	0	No	Yes	Scope Cost Schedule Benefits
101	02-3453 TEH-36	East Red Bluff CAPM	In and near Red Bluff, from East Sand Slough Bridge to 0.6 mile east of Stice Road. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	260 915 505 1,545 97 <u>5,200</u> 7,697	414 1,079 540 891 148 <u>5,248</u> 8,319	414 1,079 577	PAED RW Cert RTL Begin Const End Const	11/16/15 12/01/16 11/03/16 05/15/17	12/07/15 03/10/17 05/05/17 01/04/18 12/31/19	5,593	No	Yes	Scope Cost Schedule Benefits
102	02-3456 SHA-299	Dri Whiskey	In and near the town of Shasta, from west of Crystal Creek Road to Trinity Alley. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,480 840 90 1,480 15 <u>16,270</u> 21,175	2,144 458 37 0 0 2,639	2,144 458 55 1,423 15 <u>16,270</u> 20,365	PAED RW Cert RTL Begin Const End Const	07/15/16 03/05/18 01/15/18 09/12/18	09/26/17 02/12/18 03/20/18 09/12/18 12/31/19	16,699	No	Yes	Scope Cost Schedule Benefits
103	02-3467 LAS-299	Bieber to Adin Pavement	Near Adin, from west of Boyd Hill Lookout Road to Butte Creek Bridge; also in Modoc County from Ash Creek Bridge to east of County Road 87 (PM 0.0/0.5 and PM 1.0/1.8). Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,540 1,330 280 2,150 281 <u>14,317</u> 19,898	1,337 0 0 0 0 1,337	1,081	PAED RW Cert RTL Begin Const End Const	01/17/19 01/17/20 02/21/20 08/25/20	01/17/19 01/17/20 02/21/20 08/05/20 12/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 13 of 149

			Jul	y 1 - Sepi	tember 30,	2018						ů Ď		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
104	02-3468 LAS-36	Lower Fredonyer Paving & Shoulder Widening	Near Westwood, from 1.2 miles west of Goodrich Creek Bridge to 1.3 miles west of Willard Creek Road. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,344 1,670 2,173 1,302 <u>22,789</u> 30,618	0 0 0 0 0 0 0	1,508 127 1,606 1,302	PAED RW Cert RTL Begin Const End Const	05/01/18 08/01/19 08/14/19 01/24/20	03/12/18 05/31/19 07/01/19 12/03/19 01/10/22	0	No	No	Scope Cost Schedule Benefits
105	02-3483 SHA-44	Hat Creek Bridge replacement	Near Old Station, from 0.1 mile west to 0.3 mile east of Sugar Loaf Drive at Hat Creek Bridge No.06-0084. Replace Bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,120 1,330 410 1,670 484 <u>5,397</u> 10,411	1,090 1,001 205 0 51 2,347	1,001 238 1,610 484 <u>5,397</u> 9,904	PAED RW Cert RTL Begin Const End Const	08/31/18	07/29/16 02/20/18 03/26/18 11/16/18 01/15/21	0	No	Yes	Scope Cost Schedule Benefits
106	02-3484 MOD-299	Butte & Ash Creek Bridge Replacement	Near Adin, at Butte Creek Bridge No. 03-001 (PM 0.51) and at Ash Creek Bridge No. 03-002 (PM 1.02). Replace bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,820 1,150 526 1,950 131 <u>6,502</u> 12,079	1,504 916 151 54 2,625	1,504 916 279 1,717 131 <u>6,502</u> 11,183	PAED RW Cert RTL Begin Const End Const	03/03/17 06/22/18 05/11/18 11/15/18	03/02/17 05/15/18 06/22/18 11/15/18 07/15/21	0	No	Yes	Scope Cost Schedule Benefits
107	02-3485 TRI-3	Swift Creek Bridge Replacement	Near Trinity Center, from north of Preacher Meadows Road to north of El Dorado Way. Replace Swift Creek Bridge No. 05-0059.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,250 1,680 2,090 820 <u>8,627</u> 14,567	1,377 0 0 2 <u>0</u> 1,379	1,588 213 2,057 820 <u>8,627</u> 14,931	PAED RW Cert RTL Begin Const End Const	01/17/19 04/16/20 05/21/20 12/01/20	01/17/19 04/16/20 05/21/20 12/01/20 12/29/22	0	No	No	Scope Cost Schedule Benefits
108	02-3507 SIS-5	Siskiyou 5 CRZ	In and near various cities, at various locations, from Shasta County line to Oregon State line (PM R69.293). Enhance traffic safety by improving the roadside clear recovery zone.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 1,000 1,250 95 <u>3,540</u> 7,085	58 0 0 0 0 <u>0</u> 58	932 907 185 1,064 95 <u>3,540</u> 6,723	PAED RW Cert RTL Begin Const End Const	05/01/20 07/23/21 08/23/21 12/14/21	07/08/20 12/21/20 01/19/21 08/13/21 10/31/22	0	No	No	Scope Cost Schedule Benefits
109	02-3509 SIS-5	Black Butte OH Br replacement	Near Weed, from south of Deetz Road Undercrossing No. 02-0161 to north of Black Butte Overhead No. 02-0004. Bridge replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 1,420 2,170 68 <u>9,604</u> 13,952	470 987 41 11 3 <u>0</u> 1,512	987 73 2,061	PAED RW Cert RTL Begin Const End Const	12/01/15 11/17/17 07/04/17 04/18/18	12/04/15 11/01/17 02/20/18 08/15/18 01/14/22	9,438	No	Yes	Scope Cost Schedule Benefits
	02-3512 LAS-36	Goodrich Creek Bridge Replacement	Near Westwood, at Goodrich Creek Bridge No. 07-0048. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,750 1,280 1,419 45 <u>3,611</u> 8,165	0 0 0 0 0 0 0	343 1,198 52 1,161 45 <u>3,611</u> 6,411	PAED RW Cert RTL Begin Const End Const	05/01/18 08/01/19 08/14/19 01/24/20	03/12/18 05/31/19 07/01/19 12/03/19 01/10/22	0	No	Νο	Scope Cost Schedule Benefits
111	02-3513 MOD-299	Caldwell Creek Bridge Replacement	Near Canby, at Caldwell Creek Bridge No. 03-0028. Near Alturas, from 0.3 mile west to 0.3 mile east of Caldwell Creek Bridge No. 03-0028.bridge	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	572 704 90 985 35 <u>2,034</u> 4,420	0 0 0 0 0 0	0 68	PAED RW Cert RTL Begin Const End Const	07/15/16 11/21/17 10/16/17 06/14/18	07/15/16 10/06/17 10/27/17 03/23/18 07/22/19	0	No	Νο	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 14 of 149

			Jul	y 1 - Sepi	tember 30,	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
112	02-3515 TEH-5	Sacramento River Bridge Seismic DES Broker	In Red Bluff, at Sacramento River Bridge No. 08-0095L/R. Retrofit bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap	2,290 1,659 280 3,962 56 <u>22,100</u> <u>20,247</u>	2,228 121 16 5 0	1,684 155 3,570 56 22,100	PAED RW Cert RTL Begin Const End Const	07/17/18 11/24/19 12/25/19 06/24/20	05/21/18 11/24/19 12/25/19 06/24/20 07/30/23	0	No	Yes	Scope Cost Schedule Benefits
113	02-3516 TRI-299	Sis Tri Deck Rehab	In Trinity County on Routes 299 and 36 and in Siskiyou County on Route 96 at various locations. Bridge preventative maintenance at 9 bridges.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	30,347 1,030 1,400 1,910 40 <u>6,800</u> 11,330	2,370 513 0 0 0 0 0 514	1,106 142	PAED RW Cert RTL Begin Const End Const	09/28/18 09/06/19 09/13/19 02/14/20	09/24/18 09/06/19 09/13/19 02/14/20 10/11/22	0	No	No	Scope Cost Schedule Benefits
114	02-3522 MOD-299	Caldwell Creek Rehab	Near Alturas, from 1.1 miles east of Caldwell Creek Bridge to 1.7 miles west of County Road 75. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	750 760 325 2,295 340 <u>16,410</u> 20,880	0 0 0 0 0 0 0 0	0 221 1,678 340	PAED RW Cert RTL Begin Const End Const	07/29/16 11/21/17 10/16/17 06/14/18	07/29/16 10/06/17 10/30/17 04/01/18 10/15/19	0	No	No	Scope Cost Schedule Benefits
115	02-3543 SHA-5	Sims Crag Combine	Near Dunsmuir, at Crag View Drive Undercrossing Bridge No. 06-0095 (PM 66.8); also at Sims Road Undercrossing No. 06-0111 (PM 57.4). Replace bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,220 2,880 260 4,799 36 <u>16,860</u> 26,055	1,678 875 8 0 4 2,566	1,678	PAED RW Cert RTL Begin Const End Const	02/01/18 02/22/19 03/26/19 08/27/19	02/01/18 02/22/19 03/26/19 08/27/19 12/13/21	0	No	Yes	Scope Cost Schedule Benefits
116	02-3544 SHA-273	Route 273 Gaps	In and near Anderson, on Route 273 at PM 3.8/7.1, PM 10.9/11.2, and PM 11.7/12.9; also near Redding, on Route 5 at PM R3.3/R3.8. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	880 1,100 500 990 233 <u>10,012</u> 13,715	832 1,049 191 8 46 <u>0</u> 2,126	832 1,049 422 941 233 <u>10,012</u> 13,490	PAED RW Cert RTL Begin Const End Const		12/12/16 02/16/18 03/16/18 08/06/18 01/31/20	11,183	No	Yes	Scope Cost Schedule Benefits
117	02-3546 SIS-3	Lower Moffett Creek Scour-DES Brokered Project	North of Fort Jones, from 0.3 mile south to 0.3 mile north of West Moffett Creek Road at Moffett Creek Bridge No. 02-0042. Bridge replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 700 80 1,540 237 <u>3,920</u> 7,877	669 0 0 0 0 0 0 669	1,395 669 62	PAED RW Cert RTL Begin Const End Const	09/06/19 07/31/20 08/28/20 02/26/21	09/06/19 07/31/20 08/28/20 02/26/21 01/12/24	0	No	No	Scope Cost Schedule Benefits
118	02-3548 SHA-5	Pit River Deck Improvements	Near the city of Shasta Lake, from 0.2 mile south to 0.9 mile north of Pitt River Bridge Overhead No. 06-0021. Replace bridge deck overlay and rehabilitate bridge catwalk.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	360 1,100 70 1,950 345 <u>9,300</u> 13,125	568 873 11 62 2 1,517	568 873 31	PAED RW Cert RTL Begin Const End Const	09/15/16 09/22/17 09/08/17 01/24/18	12/16/16 10/20/17 12/11/17 05/31/18 04/25/20	7,644	No	Yes	Scope Cost Schedule Benefits
119	02-3549 TEH-Var	District Wide Scour Counter-Measures	In Tehama County, on Routes 5, 32, and 36 at various locations; also in Shasta County on Routes 5 and 44; also in Lassen County on Route 299 at various locations. Bridge scour prevention at nine bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	920 720 50 600 147 <u>1,400</u> 3,837	571 0 0 0 0 571	851 766 42	PAED RW Cert RTL Begin Const End Const	02/18/19 02/28/20 03/30/20 08/26/20	02/18/19 02/28/20 03/30/20 08/26/20 12/30/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sep	tember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
120	02-3550 TEH-36	Red Bluff Drainage	Near Red Bluff, from Shasta County line to Route 32 at various locations. Drainage system restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	850 660 1,310 351 <u>2,525</u> 6,316	654 6 2 0 0 0 663	654 300 387 1,223 351 <u>2,525</u> 5,583	PAED RW Cert RTL Begin Const End Const	07/23/18 09/03/19 10/10/19 02/13/20	07/18/18 09/03/19 10/10/19 02/13/20 12/29/20	0	No	Yes	Scope Cost Schedule Benefits
121	02-3552 SHA-5	O'Brien SRRA Waters	Near Shasta Lake City, at OBrien Safety Roadside Rest Area (SRRA). Upgrade potable water system and wastewater systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,180 940 66 <u>3,007</u> 5,933	494 161 52 0 0 0 707	494 1,129 140 823 66 <u>3,007</u> 5,660	PAED RW Cert RTL Begin Const End Const	12/01/17 07/01/19 10/01/19 03/01/20	03/06/18 07/01/19 10/01/19 03/01/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
122	02-3555 TRI-299	Trinity Workers Safety	In Trinity County, on Route 299 and Route 3 at various locations; also in Shasta County on Route 299 at PM 0.1. Make worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	490 745 180 775 79 <u>2,500</u> 4,769	284 96 89 0 2 <u>0</u> 471	284 636 176 693 79 <u>2,500</u> 4,369	PAED RW Cert RTL Begin Const End Const	11/09/17 02/11/19 03/18/19 08/13/19	11/07/17 02/11/19 03/18/19 08/13/19 12/31/20	0	No	No	Scope Cost Schedule Benefits
123	02-3556 SIS-5	North Canyon TMS Improvement	In Siskiyou and Shasta Counties, on Routes 5 and 89 at various locations. Upgrade Transportation Management System (TMS) field elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	485 816 208 720 196 <u>3,600</u> 6,025	419 279 386 0 21 <u>0</u> 1,106	419 871 396 737 196 <u>3,600</u> 6,219	PAED RW Cert RTL Begin Const End Const	12/15/17 01/22/19 01/28/19 08/06/19	12/05/17 02/19/19 03/18/19 09/24/19 01/03/22	0	No	No	Scope Cost Schedule Benefits
124	02-3557 TRI-299	South Fork Mine CRZ	Near Salyer, from 0.1 mile east to 0.6 mile east of White House Gulch Road. Improve roadside clear recovery zone.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,425 1,655 70 2,135 166 <u>4,100</u> 9,551	1,182 281 2 0 1 1,465	1,182 1,582 69 2,046 166 <u>4,100</u> 9,146	PAED RW Cert RTL Begin Const End Const	04/27/18 08/16/19 09/16/19 03/03/20	03/01/18 03/01/19 05/01/19 09/05/19 01/03/23	0	No	Νο	Scope Cost Schedule Benefits
125	02-3558 TEH-36	West Red Bluff CAPM	In Red Bluff, from east of Baker Road to east of East Sand Slough Bridge. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 650 260 1,020 122 <u>6,600</u> 9,352	641 258 115 0 42 <u>0</u> 1,056	641 715 397 771 122 <u>6,600</u> 9,247	PAED RW Cert RTL Begin Const End Const	12/22/17 07/02/19 08/02/19 02/19/20	12/21/17 07/02/19 08/02/19 02/19/20 12/31/21	0	No	No	Scope Cost Schedule Benefits
126	TRI-299	Francis B. Mathews Rest Area	Near Salyer, at the Francis B. Matthews Safety Roadside Rest Area (SRRA). Upgrade potable water system and wastewater system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	470 860 50 0 <u>2,300</u> 4,270	161 0 0 0 0 162	655 1,501 85 766 0 <u>2,300</u> 5,307	PAED RW Cert RTL Begin Const End Const	08/16/18 07/01/19 08/15/19 04/08/20	02/22/19 02/24/20 03/18/20 07/07/20 12/06/21	0	No	No	Scope Cost Schedule Benefits
127	02-3579 TRI-299	Burnt Ranch Curtains	Near Burnt Ranch,from 0.4 mile east of Hennessey Road to 0.3 mile west of Burnt Ranch Road. Install rockfall drapery system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	335 559 70 500 22 <u>2,079</u> 3,565	313 4 2 0 0 0 319	313 544 62 515 22 <u>2,079</u> 3,534	PAED RW Cert RTL Begin Const End Const	07/24/18 09/04/19 10/11/19 02/13/20	07/24/18 09/04/19 10/11/19 02/13/20 12/29/20	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 16 of 149

			Ju	ly 1 - Sept	ember 30,	2018						۵ ۵		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
128	02-3586 TRI-3	Trinity 3 Drainage	Near Trinity Center, from 0.9 miles south of Trinity River Bridge to Siskiyou County line at various locations. Drainage system restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,550 850 1,450 1,580 365 <u>3,443</u> 9,238	820 0 0 0 0 820	1,379 432 402 1,294 365 <u>3,443</u> 7,315	PAED RW Cert RTL Begin Const End Const	09/01/18 09/03/19 10/10/19 02/13/20	11/01/18 09/03/19 10/10/19 02/13/20 12/29/20	0	No	No	Scope Cost Schedule Benefits
129	02-3587 PLU-70	Plumas 70 Drainage	In Plumas County, from Butte County line to east of Moach Road at various locations. Drainage rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 710 1,090 920 290 <u>2,525</u> 6,735	854 0 0 2 <u>0</u> 856	854 758 348 733 290 <u>2,525</u> 5,817	PAED RW Cert RTL Begin Const End Const	09/01/18 06/04/19 07/11/19 02/13/20	08/31/18 09/04/19 10/11/19 02/13/20 12/29/20	0	No	No	Scope Cost Schedule Benefits
130	02-3588 BUT-70	Butte 70 Drainage	Near Pulga, from 3.0 miles west of Coal Canyon Road to Plumas County line at various locations. Drainage system restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 760 1,060 850 290 <u>2,525</u> 6,385	998 0 0 2 <u>0</u> 999	998 838 393 754 290 <u>2,525</u> 5,985	PAED RW Cert RTL Begin Const End Const	09/01/18 09/04/19 10/11/19 02/13/20	08/31/18 09/04/19 10/11/19 02/13/20 12/29/20	0	No	No	Scope Cost Schedule Benefits
131	02-3589 MOD-139	Modoc 139 Drainage	Near Canby, from 0.3 mile north of Howards Gulch Bridge to 0.1 mile north of Clear Lake Road, at various locations. Improve drainage facilities by repairing or replacing culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	890 360 250 700 71 <u>1,800</u> 4,071	17 0 0 0 0 17	242 594 71 <u>1,800</u> 4,036	PAED RW Cert RTL Begin Const End Const	05/15/21 06/01/22 05/22/22 09/20/22	05/15/21 05/22/22 06/01/22 09/20/22 03/10/24	0	No	Yes	Scope Cost Schedule Benefits
132	02-3592 TRI-299	Junction City Drapery	Near Junction City, at west of Canyon Creek Bridge. Install rockfall drapery system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	330 580 200 630 32 <u>3,000</u> 4,772	389 0 0 1 <u>0</u> 390	389 596 255 523 32 <u>3,000</u> 4,876	PAED RW Cert RTL Begin Const End Const	07/24/18 09/04/19 10/11/19 02/13/20	08/15/18 09/04/19 10/11/19 02/13/20 12/29/20	0	No	No	Scope Cost Schedule Benefits
133	02-3599 PLU-70	Chilcoot 2R	In Plumas and Lassen Counties, near Chilcoot from west of Summit School Drive Road to Route 395 (Lassen PM 0.0/3.9). Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 900 1,440 51 <u>20,547</u> 24,208	989 462 90 11 <u>0</u> 1,553	989 856 1,215 51 <u>20,547</u> 23,835	RW Cert RTL	02/02/18 02/25/19 03/28/19 08/27/19	01/16/18 11/16/18 11/28/18 03/26/19 12/10/19	0	No	No	Scope Cost Schedule Benefits
	02-3600 LAS-299	Adin Maintenance Facility-DES Brokered Project	Near Adin, at the Adin Maintenance Station (L5701). Construct new facility.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	425 2,650 40 3,200 20 <u>12,850</u> 19,185	661 1,697 2 0 0 <u>0</u> 2,360	661 3,083 25 2,851 20 <u>12,850</u> 19,490	PAED RW Cert RTL Begin Const End Const	09/29/17 07/13/18 03/15/19 10/15/19	10/06/17 02/15/19 03/15/19 08/06/19 11/15/22	0	No	No	Scope Cost Schedule Benefits
135	02-3601 SIS-96	Ukonom 3 Drainage	Near Happy Camp, from 0.3 miles west of Swillup Creek Bridge to Route 263. Drainage system restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,450 730 530 1,060 <u>200</u> <u>2,070</u> 6,040	490 0 0 0 0 <u>0</u> 490	1,012 507 492 987 200 <u>2,070</u> 5,269	RW Cert RTL Begin Const End Const	03/29/19 02/17/20 03/02/20 09/01/20	03/29/19 02/17/20 03/02/20 09/01/20 11/15/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved or phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
136	02-3606	Los Molinos ADA	Near Los Molinos, from Josephine Street to Los Molinos Creek Bridge. Construct curb ramps, sidewalks, lighting and drainage improvements.	PAED PSE	400 525	348 271	348 448	PAED RW Cert	12/15/17 02/12/19	12/15/17 03/12/19	0	No	No	Scope
	TEH-99		Construct curb ramps, sidewarks, lighting and dramage improvements.	RW Sup	230	452	454	RTL	03/19/19	04/16/19				Cost
				Con Sup RW Cap	640 891	0 149	618 891	Begin Const End Const	08/03/19	09/02/19 01/28/21				Schedule
				Con Cap Total	<u>4,600</u> 7,286	<u>0</u> 1,219	<u>4,600</u> 7,359							Benefits
137	02-3607	East Cedar Pass	Near Cedarville, from 0.6 mile west of Cedar Pass Ski Tow Road to	PAED	600	557	557	PAED	09/19/17	09/19/17	3,562	No	No	Scope
	MOD-299	Safety	Cedar Pass Ski Tow Road. Curve improvement.	PSE RW Sup	750 90	359 7	359 72	RW Cert RTL	05/04/18 06/04/18	04/27/18 06/07/18				Cost
				Con Sup RW Cap	860 20	0 19	770 20	Begin Const End Const	09/18/18	10/23/18 07/01/20				Schedule
				Con Cap Total	<u>3,214</u> 5,534	<u>0</u> 942	<u>3,214</u> 5,052							Benefits
138	02-3609	Worley Ranch Curve	Near Susanville, from 0.3 mile west to 0.4 mile east of Big Springs	PAED	500	304	304	PAED	08/01/17	08/01/17	2,608	No	No	Scope
	LAS-44	Improvement	Road. Curve improvement.	PSE RW Sup	675 187	241 92	241 176	RW Cert RTL	06/15/18 07/05/18	05/09/18 06/19/18				Cost
				Con Sup RW Cap	859 104	0 43	809 104	Begin Const End Const	10/23/18	09/25/18 05/05/20				Schedule
				Con Cap Total	<u>2,896</u> 5,221	<u>0</u> 681	<u>2,896</u> 4,568			00/00/20				Benefits
139		SB Cottonwood	Near Red Bluff, from 0.3 mile north of Snively Road Overcrossing to 0.4	PAED	450	86	407	PAED	05/05/20	05/05/20	0	No	No	Scope
	TEH-5	Scales	mile north of Bowman Road Overcrossing. Upgrade southbound Cottonwood Commercial Vehicle Enforcement Facility (CVEF).	PSE RW Sup	2,170 50	0	1,737 34	RW Cert RTL	10/08/21 11/08/21	10/08/21 11/08/21				Cost
				Con Sup RW Cap	2,320 35	0	1,820 35	Begin Const End Const	05/17/22	05/17/22 12/31/24				Schedule
				Con Cap Total	<u>13,200</u> 18,225	<u>0</u> 86	<u>13,200</u> 17,232							Benefits
140		Sac River BOH	In Dunsmuir, from Central Dunsmuir Undercrossing to 0.1 mile north of	PAED PSE	1,440	278	1,241	PAED	04/15/20	04/15/20	0	No	Yes	Scope
	SIS-5		Siskiyou Avenue at Sacramento River Bridge and Overhead No. 02-0002. Replace southbound bridge deck.	RW Sup	2,660 450	0 0	1,963 251	RW Cert RTL	12/15/21 01/21/22	12/21/21 01/21/22				Cost
				Con Sup RW Cap	3,480 269	0 0	2,212 269	Begin Const End Const	09/20/22	07/25/22 12/31/25				Schedule
				Con Cap Total	<u>14,350</u> 22,649	<u>0</u> 278	<u>14,350</u> 20,285							Benefits
141	02-3618	Burney CAPM	Near Burney, from 2.6 miles east of Carberry Flat Road to 0.3 mile east	PAED PSE	1,430 1,300	31 0	1,280 1,088	PAED RW Cert	09/08/20 03/04/22	09/08/20 03/04/22	0	No	Yes	Scope
	SHA-299		of Burney Mountain Power Road. Rehabilitate pavement, upgrade guardrail, and make curbs Americans with Disabilities Act (ADA)	RW Sup	1,020	0	861	RTL	04/04/22	04/04/22				Cost
			compliant.	Con Sup RW Cap	2,430 436	0	1,627 436	Begin Const End Const	08/30/22	08/30/22 07/15/24				Schedule
				Con Cap Total	<u>11,165</u> 17,781	<u>0</u> 31	<u>11,165</u> 16,456							Benefits
142	02-3619	Cromberg Rehab	In and near Cromberg and Portola, from 0.2 mile east of Gill Ranch Road to 0.2 mile west of Big Grizzly Creek Bridge. Rehabilitate	PAED PSE	3,490 2,620	126	2,952 2,022	PAED RW Cert	11/05/20 02/25/22	11/05/20 02/25/22	0	No	Yes	Scope
	PLU-70		roadway, repair or replace culverts, upgrade guardrail, upgrade bridge	RW Sup	1,120	0	866	RTL	03/28/22	03/28/22				Cost
			railing at Humbug Creek Bridge No. 09-0022, and make	Con Sup RW Cap	6,810 514	0 0	4,452 514	Begin Const End Const	09/27/22	09/27/22 12/02/25				Schedule
				Con Cap Total	<u>88,050</u> 102,604	<u>0</u> 126	<u>88,050</u> 98,856							Benefits
143		Portuguese and	Near Happy Camp, from 0.9 mile west to 0.4 mile west of Gordons	PAED PSE	1,720	13	1,502	PAED RW Cert	09/07/21 01/29/24	09/07/21	0	No	Yes	Scope
	SIS-96	Cade Creek	Ferry Road at Cade Creek (PM 43.4 to 43.8); also, near Seiad Valley at Portuguese Creek (PM 57.0). Replace deteriorated large-diameter	RW Sup	2,740 160	0	2,000 116	RTL	12/29/23	12/29/23 01/29/24				Cost
			culverts with natural-bottom structures, reduce fish pa	Con Sup RW Cap	2,840 48	0	1,869 48	Begin Const End Const	07/02/24	07/02/24 12/31/27				Schedule
				Con Cap Total	<u>6,760</u> 14,268	0 13	<u>6,760</u> 12,295							Benefits
				Total	14,200	- 13	12,200							

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 18 of 149

			Jul	y 1 - Sept	ember 30,	2018						eq		
No	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
144	02-3622 SIS-96	Stanshaw Creek and Sandy Bar	Near Somes Bar, from 0.6 mile east to 1.3 miles east of Irving Creek Bridge at Stanshaw Creek (PM R8.2); also, from 1.6 miles east of Irving Creek Bridge to 1.6 miles west of Ti Creek Bridge at Sandy Bar Creek (PM 9.1). Replace deteriorated large-diamete	PAED PSE RW Sup Con Sup RW Cap Con Cap	1,910 2,730 170 4,660 37 <u>16,830</u>	27 0 0 0 0 0 27	116 3,011 37 <u>16,830</u>	PAED RW Cert RTL Begin Const End Const	10/01/21 02/20/24 01/19/24 08/05/24	10/01/21 01/19/24 02/20/24 08/05/24 12/31/27	0	No	Yes	Scope Cost Schedule
145	02-3626 SHA-273	South Market Street ADA	In Redding, from 0.1 mile north of South Redding Underpass to 0.1 mile north of California Street. Construct Americans with Disabilities Act (ADA) compliant ramps and sidewalks.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap	26,337 0 1,200 750 1,050 402 <u>2,400</u> 5,802	27 0 15 0 0 0 0 15	23,469 0 1,037 605 804 402 <u>2,400</u> 5,248	PAED RW Cert RTL Begin Const End Const	09/30/16 07/09/21 08/13/21 02/04/22	09/30/16 07/09/21 08/13/21 02/04/22 11/17/23	0	No	No	Benefits Benefits Scope Cost Schedule Benefits
146	02-3627 TEH-Var	Purchase Credits 24 Bridges and Culverts	In Tehama, Lassen, Modoc, Plumas, Shasta, and Trinity Counties at various locations. Advance mitigation credit purchases for future SHOPP construction projects expected to impact sensitive habitats.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,802 0 1 00 1,357 <u>0</u> 1,457	15 0 37 0 0 0 37	5,248 0 90 0 1,357 <u>0</u> 1,447	PAED RW Cert RTL Begin Const End Const	07/02/18 09/14/18 09/14/18 10/15/18	01/10/19 04/29/19 04/29/19 04/29/19	0	No	No	Scope Cost Schedule Benefits
147	02-3629 SIS-96	Horse Creek Bridge Replacement	Near Horse Creek, at Horse Creek Bridge No. 02-0117, from 0.4 mile west of Klamath River Bridge to 2.0 miles west of Kohl Creek. Replace bridge on new alignment to correct scour critical conditions, improve safety, and reduce operational deficiencies.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,640 2,810 830 4,300 993 <u>19,760</u> 31,333	34 0 0 0 0 0 34	2,169 2,130 615 2,735 993 <u>19,760</u> 28,403	PAED RW Cert RTL Begin Const End Const	09/01/21 10/01/23 03/01/23 04/27/24	09/01/21 03/01/23 10/02/23 04/26/24 11/15/27	0	No	Yes	Cost Scope Cost Schedule Benefits
148	02-3630 SHA-5	O Brien Deck and Rail Rehab	Near Lakehead, at O'Brien Undercrossing No. 06-0148L. Rehabilitate bridge deck with concrete overlay, upgrade bridge rails, and construct approach slabs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	250 600 40 580 7 <u>2,215</u> 3,692	33 0 0 0 0 0 33	208 508 23 466 7 <u>2,215</u> 3,427	PAED RW Cert RTL Begin Const End Const	11/05/19 09/25/20 10/26/20 02/16/21	11/05/19 09/25/20 10/26/20 03/03/21 07/15/22	0	No	Yes	Scope Cost Schedule Benefits
149	02-3631 SIS-5	Azalea Deck and Rail Rehab	Near Mt. Shasta, at Azalea Road Overcrossing No. 02-0126. Rehabilitate bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	320 750 40 710 7 <u>1,851</u> 3,678	53 0 0 0 0 53 80	327 634 34	PAED RW Cert RTL Begin Const End Const	10/07/19 09/25/20 10/26/20 04/10/21	10/07/19 09/25/20 10/26/20 04/10/21 07/15/22	0	No	Yes	Scope Cost Schedule Benefits
150	02-3632 TEH-5	Tehama CRZ	Near Red Bluff, from Nine Mile Hill Overcrossing to 0.1 mile north of Bowman Road Overcrossing. Improve median clear recovery zone and widen inside shoulder to make standard for enhanced errant vehicle safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	930 800 40 1,030 470 <u>4,530</u> 7,800	80 0 0 0 0 0 80	873 675 33 767 470 <u>4,530</u> 7,347		03/02/20 02/19/21 03/22/21 08/17/21	03/23/20 01/25/21 03/08/21 09/07/21 10/09/23	0	No	No	Scope Cost Schedule Benefits
151	02-3633 TRI-3	Trinity Four Bridges	In Trinity County, at Dobbins Gulch Bridge No. 05-0042 (PM 0.6), Stuart Fork Bridge No. 05-0055 (PM 43.9) and Mule Creek Bridge No. 05-0056 (PM 48.5); also on Route 299, at Grass Valley Creek Bridge No. 05-0013 (PM 65.5). Repair unsound concrete, replace	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 1,030 230 2,060 206 <u>6,300</u> 10,726	166 0 0 0 0 166		PAED RW Cert RTL Begin Const End Const	07/02/20 01/21/22 02/22/22 08/09/22	07/02/20 01/21/22 02/22/22 08/09/22 12/31/25	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 19 of 149

			Jul	y 1 - Sept	ember 30,	2018						ő Ö		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
152	02-3637 TRI-299	Tidy Waters	Near Douglas City, at various locations from 1.2 miles east of Lewiston Road to 0.5 mile west of Shasta County line. Perform storm water mitigation improvements at sixteen locations to meet Statewide National Pollutant Discharge Eliminating System (NPDES	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	860 1,200 380 1,100 345 <u>3,200</u> 7,085	32 0 0 0 0 0 32	292 736 345 <u>3,200</u> 6,201	PAED RW Cert RTL Begin Const End Const	09/08/20 02/25/22 03/28/22 08/30/22	09/08/20 02/25/22 03/28/22 08/30/22 01/02/24	0	No	No	Scope Cost Schedule Benefits
153	02-3639 PLU-70	Butterfly Two Wolf Creek Rock Fence	Near Quincy, at various locations from 0.3 mile west of Butterfly Valley Road to 0.2 mile west of Two Rivers Road; also on Route 89 near Greenville, from 0.9 mile north to 1.4 miles north of Wolf Creek Road (PM 25.1/25.3). Upgrade rock fall fence to redu	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	350 450 20 450 40 <u>1,760</u> 3,070	48 0 0 0 0 48	295 367 23 337 40 <u>1,760</u> 2,822	PAED RW Cert RTL Begin Const End Const	11/05/19 12/21/20 01/21/21 06/15/21	11/05/19 12/21/20 01/21/21 06/15/21 07/20/22	0	No	No	Scope Cost Schedule Benefits
154	02-3640 TEH-36	Ward Curves	Near Red Bluff, from 2.3 miles east to 2.8 miles east of Dry Creek Bridge. Curve improvement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	475 735 210 670 216 <u>3,000</u> 5,306	510 66 51 0 2 <u>0</u> 629	510 744 194 643 216 <u>3,000</u> 5,307	PAED RW Cert RTL Begin Const End Const	05/10/18 07/19/19 08/16/19 11/29/19	05/11/18 07/19/19 08/16/19 12/15/19 11/24/21	0	No	No	 Scope Cost Schedule Benefits
155	02-3641 TEH-36	Morgan Summit Curve Improvement	Near Mineral, from 0.1 mile to 1.2 miles east of Route 89. Curve improvement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	960 751 170 1,240 401 <u>4,324</u> 7,846	0 0 0 0 0 0 0	0 0 401 <u>4,324</u> 4,725	PAED RW Cert RTL Begin Const End Const	03/02/18 05/31/19 07/01/19 10/15/19	03/09/18 05/31/19 07/01/19 10/15/19 11/15/21	0	No	No	Scope Cost Schedule Benefits
156	02-3642 TEH-99	Champlin Slough	Near Los Molinos, from 0.2 mile south to 0.2 mile north of Champlin Slough Bridge No. 08-0006. Replace bridge to correct scour critical conditions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	850 1,170 90 990 <u>90</u> <u>4,370</u> 7,560	47 0 0 0 0 0 47	722 998 65	PAED RW Cert RTL Begin Const End Const	05/05/20 10/22/21 11/24/21 04/19/22	05/05/20 10/22/21 11/24/21 04/19/22 01/02/24	0	No	Yes	Scope Cost Schedule Benefits
157	02-3643 SIS-3	Yreka Rehab	In Yreka, from 0.4 mile north of Laura Lane to Juniper Drive; also on Route 263 from Route 3 to 1.0 mile south of Long Gulch Road (PM 49.07 to 49.41). Reconstruct pavement structural section, replace sidewalk, driveways, curb ramps and pedestrian signals	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,830 2,200 5,880 9,650 1,482 <u>52,950</u> 73,992	129 0 0 0 0 129	1,783 1,944 5,717 8,385 1,482 <u>52,950</u> 72,260	PAED RW Cert RTL Begin Const End Const	11/04/19 03/04/22 03/21/22 09/27/22	11/04/19 03/04/22 03/21/22 09/27/22 11/17/25	0	No	Yes	Scope Cost Schedule Benefits
	02-3653 TRI-36	Toyota Barrel Curve	Near Platina, from 3.7 miles to 3.0 miles west of Hayfork Creek Bridge. Curve improvement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	810 1,130 1,680 52 <u>5,280</u> 9,082	445 0 0 0 0 445	823 978 153 950 52 <u>5,280</u> 8,237	PAED RW Cert RTL Begin Const End Const	02/01/19 02/04/20 02/18/20 07/15/20	02/01/19 02/04/20 02/18/20 07/15/20 01/14/22	0	No	No	 Scope Cost Schedule Benefits
159	02-3657 SIS-5	Weed SRRA	Near Weed, from 0.2 mile south to 0.3 mile north of Weed Airport Safety Roadside Rest Area (SRRA). Upgrade wastewater and water systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	260 770 30 680 11 <u>1,663</u> 3,414	19 0 0 0 0 19	765 26	PAED RW Cert RTL Begin Const End Const	10/16/19 08/12/20 09/16/20 04/14/21	10/16/19 08/12/20 09/16/20 04/14/21 01/12/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 20 of 149 26

			Jul	y 1 - Sepi	tember 30,	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
160	02-3663 TEH-36	Diamond Star Curve	Near Red Bluff, from west of Basler Road to east of Diamond Star Road. Curve improvement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	705 885 685 1,200 476 <u>3,200</u> 7,151	369 0 1 0 0 <u>0</u> 370	702 832 650 1,078 476 <u>3,200</u> 6,938	PAED RW Cert RTL Begin Const End Const	11/20/18 02/24/20 03/26/20 07/14/20	11/20/18 02/24/20 03/26/20 07/14/20 06/01/22	0	No	No	Scope Cost Schedule Benefits
161	02-3668 TRI-299	Trinity Culverts	Near Salyer, at various locations from 0.1 mile west of White House Gulch Road to 0.4 mile west of Slattery Pond Road. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	930 980 330 990 311 <u>5,390</u> 8,931	296 0 0 0 0 296	820 780 312 699 311 <u>5,390</u> 8,312	PAED RW Cert RTL Begin Const End Const	06/03/20 07/19/21 08/19/21 12/14/21	06/03/20 07/19/21 08/19/21 12/14/21 01/02/24	0	No	Yes	Scope Cost Schedule Benefits
	02-3673 SHA-44	Eskimo Hill Superelevation Improvement	Near Viola, from 0.4 mile east to 1.1 miles east of Bridge Creek Road. Curve improvement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	670 810 730 14 <u>3,100</u> 5,404	272 0 0 0 0 272		PAED RW Cert RTL Begin Const End Const	01/16/19 12/02/19 01/02/20 05/05/20	02/15/19 01/31/20 03/02/20 07/07/20 04/01/22	0	No	No	Scope Cost Schedule Benefits
163	02-3680 SHA-299	Whiskey Creek Rehabilitation Long Lead	In and near the town of Shasta, from west of Crystal Creek Road to Trinity Alley. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,130 5,110 490 6,820 6,269 <u>69,236</u> 92,055	152 0 0 0 0 152	4,324 4,639 444 5,613 6,269 <u>69,236</u> 90,525	PAED RW Cert RTL Begin Const End Const	05/02/22 07/22/24 06/21/24 03/04/25	05/02/22 06/21/24 07/22/24 03/04/25 12/31/27	0	No	No	Scope Cost Schedule Benefits
164	02-3685 SIS-5	Dunsmuir GAP	In and near Dunsmuir and Mt. Shasta, from Sacramento River Bridge Overhead to Black Butte Overhead. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,620 5,090 12,860 135 <u>116,040</u> 135,825	743 0 0 0 0 0 743	1,589 4,782 63 11,718 135 <u>116,040</u> 134,326	PAED RW Cert RTL Begin Const End Const	10/02/20 10/04/21 03/10/22 09/27/22	10/02/20 10/04/21 03/10/22 09/27/22 11/16/26	0	No	Yes	Scope Cost Schedule Benefits
165	02-3696 SIS-5	I 5 Big and Tall	In and near Yreka at Louie Road Overcrossing (OC) No. 02-0137 (PM R31.2), Moonlit Oaks Avenue Undercrossing (UC) No. 02-0159R&L (PM R45.6), Miner Street UC No. 02-0158R&L (PM R47.6), and North Yreka Separation No. 02-0150R&L (PM R48.2); also in Redding, S	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,790 1,820 90 6,200 149 <u>28,200</u> 39,249	569 0 0 0 0 0 569	2,402 1,719 70	PAED RW Cert RTL Begin Const End Const	03/01/19 06/19/20 07/21/20 12/22/20	03/01/19 06/19/20 07/21/20 12/22/20 12/31/24	0	No	Yes	Scope Cost Schedule Benefits
	02-3702 SHA-5	Big Asset	In and near Anderson, from Route 273 to south of South Bonnyview Road/Churn Creek Road Overcrossing. Roadway rehabilitation, replace bridge, update signage and lighting, and add Intelligent Transportation System (ITS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 3,000 220 9,100 1,221 49,599 63,140	0 0 0 0 0 0 0	0 0 1,221 <u>49,599</u> 50,820	PAED RW Cert RTL Begin Const End Const	10/15/18	05/01/18 05/04/18 10/15/18 10/07/22	0	No	No	Scope Cost Schedule Benefits
167	02-3720 TRI-299	Near China Slide PR	Near Burnt Ranch, from east of China Slide Road to Mill Creek Road. Stabilize the slope by constructing a retaining wall, reconstructing roadway, and modifying drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	920 1,280 130 2,790 360 <u>11,500</u> 16,980	1 0 0 0 0 1	817 1,055 310 2,260 360 <u>11,500</u> 16,303	PAED RW Cert RTL Begin Const End Const	06/05/20 08/03/21 06/08/21 11/30/21	06/08/20 06/08/21 08/03/21 11/30/21 01/03/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 21 of 149 27

			Jul	y 1 - Sept	ember 30,	, 2018						ů Ď		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
168	02-3726 TEH-32	Tehama 32 Wall Permanent Restoration	Near Forest Ranch, west of Slate Creek Bridge. Replace damaged concrete sack retaining wall with Cased Secant Piling (CSP) retaining wall.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	230 330 50 280 1 <u>600</u> 1,491	1 0 0 0 0 0 1	233 304 35 230 1 <u>600</u> 1,402	PAED RW Cert RTL Begin Const End Const	05/08/19 01/31/20 01/06/20 07/07/20	05/08/19 01/06/20 01/31/20 07/07/20 12/27/21	0	No	No	Scope Cost Schedule Benefits
169	03-2112 BUT-32	Chico ADA Infrastructure	PAED Disabilities Act (ADA) facilities.	PSE RW Sup Con Sup RW Cap Con Cap Total	800 650 375 935 155 <u>2,900</u> 5,815	In Chico,792 2 31 0 1 826	649 395 710 155	eeRA&EDoplar Si RW Cert RTL Begin Const End Const	tre d1 0/02¢ 97 ad 08/01/18 08/25/18 04/01/19	de 041/22/108 ns 04/08/19 04/26/19 <mark>09/03/19</mark> 12/27/20	with 0	No	No	Scope Cost Schedule Benefits
170	BUT-32	BUT 32 Roundabouts	In Chico, from West Sacramento Avenue (East) to West Sacramento Avenue (West). Construct two roundabouts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	835 663 756 565 1,789 <u>2,332</u> 6,940	520 0 0 5 5 525	966 397 691 626 1,789 <u>2,332</u> 6,801	PAED RW Cert RTL Begin Const End Const	09/03/18 02/01/20 03/01/20 07/30/20	04/04/19 05/29/20 06/15/20 10/01/20 12/01/22	0	No	No	Scope Cost Schedule Benefits
171	03-2293 BUT-70	Pulga 70 Profile Change	Near Paradise, from 0.8 mile west to 0.2 mile east of Shady Rest Area. Restore and repair damaged roadway by raising the existing vertical alignment by approximately 5 feet and protecting the embankment against future flooding with Rock Slope Protection	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,700 4,200 6,600 2,120 <u>43,846</u> 58,866	206 0 0 0 0 206	3,696 328 5,433 2,120	PAED RW Cert RTL Begin Const End Const	10/11/19 11/10/20 12/05/20 06/05/21	10/11/19 11/20/20 12/05/20 03/15/21 11/01/23	0	No	No	Scope Cost Schedule Benefits
172	03-2294 BUT-70	Ophir Palermo Safety, (Seg 1 SHOPP)	Near Oroville, from south of Palermo Road to north of Ophir Road. Widen for two-way left-turn lane and standard shoulders, and provide a roadside clear recovery zone.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	850 2,240 2,320 3,700 480 <u>23,130</u> 32,720	1,041 0 0 25 <u>0</u> 1,066	1,206	PAED RW Cert RTL Begin Const End Const	07/18/18 12/01/18 01/02/19 07/01/19	10/01/18 11/20/18 12/05/18 05/01/19 03/15/21	0	No	No	Scope Cost Schedule Benefits
173	03-2295 BUT-70	Palermo Cox Safety (Seg 2 SHOPP)	Near Oroville, from 0.3 mile north of Cox Lane to south of Palermo Road. Widen for two-way left-turn lane and standard shoulders, and provide a roadside clear recovery zone.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	980 2,180 1,590 3,540 3,220 <u>25,350</u> 36,860	999 0 0 34 1,033	1,251 1,871 1,321 2,704 3,220 <u>25,350</u>	PAED RW Cert RTL Begin Const End Const	07/18/18 05/15/19 06/01/19 12/01/19	10/01/18 12/01/19 01/02/20 07/01/20 12/01/22	0	No	No	Scope Cost Schedule Benefits
	03-2296 BUT-70	Butte Safety - (Segment 3 SHOPP)	Near Oroville, from Yuba County Line to south of East Gridley Road/Stimpson Road; also, in Yuba County on Route 70 from PM 25.7 to PM 25.8. Widen for two-way left-turn lane and standard shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,400 3,000 2,500 3,200 3,218 <u>28,750</u> 44,068	875 0 0 0 0 875	3,337 2,965 2,550 3,272 3,218 <u>28,750</u> 44,092	PAED RW Cert RTL Begin Const End Const	04/01/20 10/01/21 10/15/21 06/17/22	04/01/20 09/30/21 10/15/21 01/24/21 01/24/23	0	No	No	Scope Cost Schedule Benefits
175	03-2425 BUT-99	Cottonwood Creek Bridge Replacement	Near Richvale, at Cottonwood Creek Bridge No. 12-0120, from 0.3 mile south to 0.5 mile north of Nelson Avenue. Replace and realign scour-critical bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 1,500 2,200 590 <u>6,814</u> 12,274	1,093 199 12 0 11 <u>0</u> 1,315	1,267 149 2,021 590 <u>6,814</u>	PAED RW Cert RTL Begin Const End Const	05/01/18 10/01/19 10/15/19 05/15/20	03/08/18 08/01/19 08/15/19 03/15/20 11/01/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	, 2018						۵ م		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
176	03-2433 BUT-99	But 99 Bridge Rail Replacement	In and near Chico, from north of Route 162 to north of Broyles Road. Bridge rail upgrade at six locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 1,400 1,425 363 <u>5,235</u> 9,383	969 186 2 0 17 <u>0</u> 1,175	1,083 68 1,217 363 5,235	PAED RW Cert RTL Begin Const End Const	02/01/18 08/15/19 08/15/19 04/01/20	02/15/18 08/15/19 08/15/19 04/01/20 06/01/21	0	No	Yes	Scope Cost Schedule Benefits
177	03-2437 BUT-99	Chico ITS	In and near Chico, from Estates Drive to Garner Lane. Install Intelligent Transportation System (ITS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,561 1,177 41 1,352 35 <u>8,470</u> 11,636	178 0 0 0 0 0 178	537	PAED RW Cert RTL Begin Const End Const	07/02/19 07/02/20 08/01/20 01/02/21	07/02/19 07/02/20 08/01/20 01/02/21 10/01/22	0	No	Yes	Scope Cost Schedule Benefits
178	03-2438 BUT-70	Wetland, Vernal pool, Riparian Habitat Advanced Mitigation	In Butte County, on Route 70 at approximately 7.0 miles south of Oroville; also in Colusa County on Route 20 at approximately 4.0 miles east of Colusa. Advance mitigation credit purchases for future SHOPP construction projects expected to impact sensitiv	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	53 16 61 0 1,764 <u>0</u> 1,894	12 0 0 0 0 0 12	52 21 52 0 1,764	PAED RW Cert RTL Begin Const End Const	08/01/19 10/01/21 12/30/99 10/15/21	08/01/19 07/01/19 10/15/21 12/01/22	0	No	No	Scope Cost Schedule Benefits
179	03-2633 GLE-162	Butte City Bridge Replacement	At Butte City, from Route 45 to 0.1 mile east of McDougall Street. Replace truss section on Sacramento River Bridge No. 11-0017 over the river channel and reconstruct east side roadway to conform with new structure.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,500 5,500 1,000 4,000 4,000 <u>34,000</u> 54,000	3,863 0 0 7 <u>0</u> 3,870	5,380	PAED RW Cert RTL Begin Const End Const	08/01/19 09/01/21 10/15/21 04/01/22	08/01/19 09/01/21 10/15/21 04/01/22 01/02/24	0	No	No	Scope Cost Schedule Benefits
180	03-2635 BUT-162	162 Road Widening	In and near Oroville, from Foothill Boulevard to the Gold Country Casino entrance. Construct two-way left-turn lane and widen shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	927 1,769 2,023 1,913 1,645 <u>14,075</u> 22,352	587 0 0 1 <u>0</u> 588	1,028 1,556 1,760 1,781 1,645 <u>14,075</u> 21,845	PAED RW Cert RTL Begin Const End Const	12/01/18 03/05/20 03/20/20 09/15/20	02/01/19 03/05/20 03/20/20 06/29/20 06/29/22	0	No	No	Scope Cost Schedule Benefits
181	03-2793 COL-5	Maxwell SRRA	Near Maxwell, at the Maxwell Safety Roadside Rest Area. Upgrade water and wastewater systems to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 545 30 810 44 <u>3,880</u> 5,909	756 307 2 0 36 <u>0</u> 1,101	756 671 26	PAED RW Cert RTL Begin Const End Const	02/01/18 12/01/18 01/02/19 06/01/19	02/27/18 12/30/18 01/15/19 07/30/19 07/30/20	0	No	No	Scope Cost Schedule Benefits
182	03-2950 COL-20	Colusa Rehab	In Colusa, between Market Street and Butte Vista Way. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 900 750 1,500 200 <u>14,469</u> 18,919	1,409 911 764 0 115 <u>0</u> 3,199	1,409 911 1,011 1,371 200 <u>14,469</u> 19,602	PAED RW Cert RTL Begin Const End Const	06/01/16 05/01/17 04/15/17 12/01/17	09/30/16 02/15/18 03/26/18 11/03/18 01/02/21	0	No	Yes	Scope Cost Schedule Benefits
183	03-2951 COL-20	Colusa Shoulder Widening & CRZ	Near Colusa, from Niagara Avenue to 0.3 mile west of Steidlmayer Road. Widen shoulders to 8 feet to provide adequate recoverable space for errant vehicles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	970 1,120 580 1,460 4,700 <u>5,900</u> 14,730	146 0 0 0 0 146	839 1,023 475 1,318 4,700 5,900	PAED RW Cert RTL Begin Const End Const	07/02/20 04/01/22 04/01/22 09/01/22	07/02/20 03/15/22 04/01/22 09/01/22 01/02/24	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	, 2018						a pa		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
184	03-3290 ED-50	Camino Safety Project	Near Placerville and Camino, from 0.2 mile west of Still Meadows Road to 0.4 mile east of Upper Carson Road. Install median barrier, widen shoulders, construct acceleration/deceleration lane, construct an undercrossing, and construct access to the underc	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,200 3,500 1,200 5,800 3,000 <u>32,000</u> 48,700	3,592 455 40 0 17 4,104	2,824 1,113	PAED RW Cert RTL Begin Const End Const	02/02/18 05/01/19 05/01/19 09/01/19	06/29/18 04/20/19 05/04/19 09/01/19 12/01/22	0	No	No	Scope Cost Schedule Benefits
185	03-3304 ED-50	Sidehill Viaduct Bridge (Echo Summit)	Near South Lake Tahoe, at Echo Summit Sidehill Viaduct Bridge No. 25-0044. Rehabilitate or Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,000 1,300 38 1,750 60 <u>8,659</u> 13,807	1,626 1,575 25 0 2 0 3,229	1,575 36 1,706 60	PAED RW Cert RTL Begin Const End Const	07/15/16 04/15/18 04/15/18 11/30/18	12/29/16 03/15/18 05/07/18 11/01/18 12/01/20	0	No	Yes	Scope Cost Schedule Benefits
186	03-3311 ED-50	ED 50 MBGR Upgrade	In El Dorado County, from the Sacramento County line to east of Stateline Avenue. Upgrade guard rail to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	150 500 475 16 <u>3,450</u> 4,651	306 674 15 0 0 <u>0</u> 995	306 783 60 845 16	PAED RW Cert RTL Begin Const End Const	04/11/17 10/01/18 10/01/18 04/01/19	04/11/17 09/28/18 10/01/18 04/15/19 12/01/21	0	No	No	Scope Cost Schedule Benefits
187	03-3312 ED-50	ED 50 Advance Warning & ITS	In El Dorado County, from the Sacramento County line to east of Stateline Avenue. Upgrade new Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,000 580 1,620 150 <u>9,150</u> 13,100	600 443 22 0 1 <u>0</u> 1,065	600 991 287 1,110 150 <u>9,150</u> 12,288	PAED RW Cert RTL Begin Const End Const	09/01/17 01/15/20 02/01/20 09/01/20	09/01/17 01/15/20 02/01/20 09/01/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
188	03-3313 ED-50	D3 ADIEM and Sand Barrel upgrade	In El Dorado, Butte, Placer, Sacramento, Sutter, and Yolo Counties, on Routes 50, 65, 70, 80, 89, and 99 at various locations. Upgrade crash cushions and sand barrel arrays to make more durable.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	90 170 30 460 10 <u>2,600</u> 3,360	2 0 0 0 0 0 2	226 259 28 248 10	PAED RW Cert RTL Begin Const End Const	07/01/19 10/01/20 10/01/20 04/01/21	07/01/19 10/01/20 10/01/20 04/01/21 10/01/22	0	No	No	Scope Cost Schedule Benefits
189	03-3315 ED-50	ED 50 Culverts	Near Cameron Park and Shingle Springs, from east of Silva Valley Parkway to west of El Dorado Road. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	725 570 540 940 180 <u>3,900</u> 6,855	85 0 0 0 0 <u>0</u> 85	558 459 452 710	PAED RW Cert RTL Begin Const End Const	02/01/20 02/01/22 02/01/22 08/01/22	02/01/20 01/24/22 02/07/22 05/23/22 12/01/24	0	No	Yes	Scope Cost Schedule Benefits
190	03-3316 ED-50	Cameron Park Safety	In Cameron Park, at Cameron Park Drive. Improve sight distance and upgrade curb ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 600 9 450 83 <u>1,200</u> 2,542	179 578 0 0 <u>0</u> 764	179 734 10 428 83 <u>1,200</u> 2,634	PAED RW Cert RTL Begin Const End Const	12/01/17 10/01/18 10/01/18 05/01/19	12/12/17 10/06/18 10/15/18 02/02/19 12/01/19	0	No	Νο	Scope Cost Schedule Benefits
191	03-3317 ED-50	ED 50 Culvert Rehab	In and near Placerville, from west of El Dorado Road to west of Schnell School Road. Rehabilitate deteriorated culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 600 120 960 620 <u>3,000</u> 5,500	8 0 0 0 0 8	866 369	PAED RW Cert RTL Begin Const End Const	05/01/20 08/01/21 08/15/21 12/15/21	05/01/20 08/01/21 08/15/21 12/15/21 10/01/23	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 24 of 149 30

July 1 - September 30, 2018												e ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
192	03-3318 ED-50	US 50 MBGR Upgrade	In Yolo, Sacramento and El Dorado Counties, in and near the cities of West Sacramento, Sacramento, Rancho Cordova, Folsom, and Placerville, from Route 80 to Route 89 at various locations. Upgrade guardrail to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	271 461 129 570 5 <u>2,000</u> 3,436	24 0 0 0 0 0 24		PAED RW Cert RTL Begin Const End Const	08/01/19 09/01/20 10/01/20 04/01/21	08/01/19 09/01/20 10/01/20 04/01/21 12/01/21	0	No	No	Scope Cost Schedule Benefits
193	03-3326 ED-50	Fresh Pond Slipout	Near Pollock Pines, east of Sly Park Road. Permanently restore roadway by mitigating the progression of recurring roadway slipout.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	840 2,360 80 2,600 230 <u>12,300</u> 18,410	306 0 0 0 0 306	665 1,378 77 2,279 230 <u>12,300</u> 16,928	PAED RW Cert RTL Begin Const End Const	01/04/19 10/01/19 10/15/19 05/15/20	03/01/19 02/21/20 03/13/20 09/21/20 12/17/21	0	No	No	Scope Cost Schedule Benefits
194	03-3335 ED-50	Culvert Rehab and Wildlife Crossing	In and near Placerville, from west of Schnell School Road to east of Braeburn Lane. Rehabilitate deteriorated culverts and provide access for wildlife crossing the route.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	103 290 60 480 310 <u>1,500</u> 2,743	0 0 0 0 0 0 0	100 290 60 310 <u>1,500</u> 2,739	PAED RW Cert RTL Begin Const End Const	02/01/19 05/04/19 04/20/19 08/17/19	02/01/19 04/20/19 05/04/19 08/17/19 12/01/22	0	No	Yes	Scope Cost Schedule Benefits
195	03-3631 ED-193	ED 193 Slipout	Near Placerville, at 1.1 miles north of the South Fork American River Bridge (PM 22.8/22.9); also at 2.5 miles north of the South Fork American River Bridge (PM 24.2/24.3). Restore embankment slope slipouts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,039 1,201 106 1,144 13 <u>6,042</u> 9,545	620 118 0 0 0 0 738	620 1,160 88 1,098 13 <u>6,042</u> 9,601	PAED RW Cert RTL Begin Const End Const	07/01/18 02/01/19 02/28/19 09/15/19	06/27/18 01/22/19 02/06/19 05/22/19 05/22/20	0	No	No	Scope Cost Schedule Benefits
196	03-3636 ED-193	Placerville Slide Repair	Near Placerville, at 0.3 mile west of Route 49 junction. Stabilize slope by installing drainage system and Rock Slope Protection (RSP) over the landslide area.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	230 580 180 520 100 <u>1,900</u> 3,510	85 0 0 0 0 85	287 535 200 536 100 <u>1,900</u> 3,558	PAED RW Cert RTL Begin Const End Const	02/01/19 02/01/20 01/15/20 07/15/20	02/01/19 01/15/20 02/01/20 07/15/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
197	03-3709 GLE-5	Glenn 5 Roadside Safety	In and near Willows and Orland, from north of County Road 68 to north of County Road 7. Pave beyond the gore areas, install vegetation control under guardrail, construct Maintenance Vehicle Pullouts (MVPs), and trim trees and shrubs to improve highway wo	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	280 420 80 540 10 <u>2,000</u> 3,330	30 0 0 0 0 30	254 364 60 439 10 <u>2,000</u> 3,126	PAED RW Cert RTL Begin Const End Const	07/01/19 07/02/20 08/01/20 02/15/21	07/01/19 07/02/20 08/01/20 02/15/21 12/01/21	0	No	No	Scope Cost Schedule Benefits
198	03-3710 GLE-5	Willows SRRA	Near Willows, at the Willows Safety Roadside Rest Area (SRRA). Upgrade potable water and wastewater systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 654 60 1,180 20 <u>4,100</u> <u>6,714</u>	525 0 0 0 0 0 525	823 784 55 1,067 20 4,100	PAED RW Cert RTL Begin Const End Const	10/01/18 07/02/19 07/02/19 02/15/20	10/01/18 09/15/19 10/10/19 02/10/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
199	03-3788 GLE-32	Orland ADA Infrastructure	In Orland, from Route 5 to Woodward Avenue. Upgrade pedestrian infrastructure to meet Americans with Disabilities Act (ADA) requirements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 480 465 260 88 <u>700</u> 2,693	536 6 1 0 <u>0</u> 543	536 462 397 283 88 <u>700</u> 2,555	PAED RW Cert RTL Begin Const End Const	04/01/18 09/01/19 10/01/19 04/01/20	06/19/18 02/20/20 03/20/20 07/03/20 03/01/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

July 1 - September 30, 2018												e be		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
200	03-3855 SAC-Var	Safety Improvements	In Sacramento, Yolo, Placer, and Glenn Counties, on Routes 5, 16, 45, 49, 50, 65, 80, 99, 113, and 174 at various locations. Install traffic operations elements such as queue warning systems, flashing beacons, and lighting, and modify existing signals to	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	330 400 120 390 55 <u>2,820</u> 4,115	211 33 0 0 <u>0</u> 247	211 457 79 468 55 <u>2,820</u> 4,212	PAED RW Cert RTL Begin Const End Const	06/01/18 12/15/18 01/01/19 04/02/19	07/24/18 02/13/19 03/01/19 07/30/19 10/01/20	0	No	No	Scope Cost Schedule Benefits
201	03-3994 NEV-20	White Cloud Curves	Near Nevada City, from 0.1 mile east of White Cloud Campground to 0.9 mile west of Washington Road. Curve improvement, shoulder widening and improve clear recovery zone.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,096 976 291 1,286 613 <u>8,237</u> 12,499	470 0 0 0 0 470	1,005 859 257 800 613 <u>8,237</u> 11,771	PAED RW Cert RTL Begin Const End Const	02/01/19 05/01/20 05/01/20 11/01/20	11/01/19 04/15/20 05/01/20 11/02/20 11/01/22	0	No	No	Scope Cost Schedule Benefits
202	03-3996 NEV-20	Nev-20 Special Ops	Near Nevada City and Junction House, from east of Conservation Road (Washington Ridge Road) to east of Washington Road. Operational improvements to widen for left-turn pockets and roadway turnouts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	404 470 530 90 <u>1,900</u> 3,454	5 0 0 0 0 5	407 422 44 415 90 <u>1,900</u> 3,278	PAED RW Cert RTL Begin Const End Const	02/01/20 02/01/21 03/01/21 08/01/21	02/03/20 02/01/21 03/01/21 08/01/21 12/01/22	0	No	No	Scope Cost Schedule Benefits
203	03-3997 NEV-20	NEV/PLA Turnouts	Near Nevada City and Emigrant Gap, at west of Pine Needle Way (PM 25.15), and at west of Last Chance Mine Road (PM 37.05); also in Placer County, on Route 193 near Newcastle, at various locations from PM 6.7 to 8.5. Operational improvements to upgrade or	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	170 280 120 460 110 <u>1,280</u> 2,420	26 0 0 0 0 26	221 234 147 337 110 <u>1,280</u> 2,329	PAED RW Cert RTL Begin Const End Const	07/01/19 09/01/20 10/01/20 04/01/21	07/01/19 08/15/20 09/01/20 04/01/21 04/01/22	0	No	No	Scope Cost Schedule Benefits
204	03-3999 NEV-20	Omega Turnouts	Near Bear Valley and Emigrant Gap, from 2.0 miles east of Chalk Bluff Road to 0.2 mile west of Excelsior Point Road. Operational improvement to make existing roadway turnout standard width with shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	340 530 140 410 20 <u>1,900</u> 3,340	4 0 0 0 0 0 4	323 512 111 358 20 <u>1,900</u> 3,224	PAED RW Cert RTL Begin Const End Const	10/01/19 10/01/20 10/15/20 04/15/21	11/01/19 04/15/20 05/01/20 11/02/20 11/01/22	0	No	No	Scope Cost Schedule Benefits
205	03-4000 NEV-20	Lowell Hill Curves	Near Emigrant Gap, from 0.3 mile west of Excelsior Point Road to 1.3 mile west of Zeibright Road. Curve improvement and widen shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,920 2,810 410 3,480 1,380 <u>27,480</u> 39,480	684 0 0 0 0 0 684	2,433	End Const	02/01/19 04/15/20 05/15/20 11/15/20	11/01/19 04/15/20 05/01/20 11/15/20 11/01/22	0	No	No	Scope Cost Schedule Benefits
	03-4001 NEV-20	Rumble Strips	In Nevada, El Dorado, Yuba, and Placer Counties, on Routes 20, 49, 50, 70, and 80 at various locations. Construct rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	110 340 400 3 <u>927</u> 1,820	50 23 1 0 0 <u>0</u> 74	50 303 35 212 3 <u>927</u> 1,530	PAED RW Cert RTL Begin Const End Const	07/01/18 01/04/19 02/05/19 07/05/19	07/02/18 01/04/19 02/05/19 07/05/19 11/29/19	0	No	Νο	Scope Cost Schedule Benefits
207	03-4123 NEV-49	Nev-49 Culvert Rehab (North)	In and near Grass Valley, from Lime Kiln Road to Route 20. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 650 350 590 80 <u>2,970</u> 5,140	274 395 158 0 5 <u>0</u> 832	274 605 307 425 80 <u>2,970</u> 4,662	RTL Begin Const End Const	08/31/17 04/15/19 04/30/19 10/30/19	08/31/17 09/14/18 10/01/18 04/01/19 12/01/19	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved or phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 26 c

July 1 - September 30, 2018												ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
208	03-4124 NEV-49	Nev-49 Culvert Rehab (South)	Near Higgins Corner, from the Placer County line to 0.3 mile north of Lime Kiln Road; also in Placer County, at PM R8.42 and PM R10.23. Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	513 743 547 607 325 <u>3,257</u> 5,992	145 0 0 0 0 145	660 417 470 325 <u>3,257</u> 5,697	PAED RW Cert RTL Begin Const End Const	01/02/20 10/01/21 10/15/21 04/15/22	08/02/19 09/15/20 10/01/20 04/15/21 12/01/21	0	No	Yes	Scope Cost Schedule Benefits
209	03-4125 NEV-49	COUNT STATION REPAIR & INSTALL	In various counties on various routes at various locations. Repair and install vehicle census count stations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 1,190 1,800 30 <u>9,200</u> 13,430	348 64 5 0 0 0 417	995 158 1,573 30	PAED RW Cert RTL Begin Const End Const	01/01/18 09/01/19 10/01/19 04/15/20	03/27/18 09/01/19 10/01/19 02/10/20 10/01/22	0	No	Yes	Scope Cost Schedule Benefits
210	03-4137 NEV-49	Nev-49 Wolf/Combie	Near Higgins Corner, at the intersection with Wolf Road/Combie Road. Improve safety by providing acceleration lanes at the intersection.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 670 40 590 210 <u>1,900</u> 3,910	4 0 0 0 0 0 4	476 619 29 491 210 <u>1,900</u> 3,726	PAED RW Cert RTL Begin Const End Const	03/01/19 11/01/19 10/15/19 04/01/20	03/01/19 10/15/19 11/01/19 04/01/20 10/02/20	0	No	No	Scope Cost Schedule Benefits
211	03-4138 NEV-49	Nev-49 Round Valley/Quail Creek	Near Grass Valley, from 0.3 mile south to 0.1 mile north of Quail Creek Drive. Improve safety by constructing a two-way left turn lane and 8 foot shoulder.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	480 640 50 680 <u>60</u> <u>2,300</u> 4,210	1 0 0 0 0 0 1	469 582 36 547 60 <u>2,300</u> 3,995	PAED RW Cert RTL Begin Const End Const	07/15/19 02/06/20 01/15/20 06/01/20	07/15/19 01/15/20 02/06/20 06/01/20 10/01/20	0	No	No	Scope Cost Schedule Benefits
212	03-4287 NEV-80	Nev-80 Slope Stabalization	Near Truckee, from east of Floriston Road to west of Farad Undercrossing. Stabilize cut-slope.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	715 975 130 1,110 200 <u>9,690</u> 12,820	776 185 16 0 0 <u>0</u> 976	776 856 121 1,057 200 9,690	PAED RW Cert RTL Begin Const End Const	04/01/18 05/15/19 05/31/19 11/30/19	05/04/18 05/15/19 05/31/19 11/29/19 11/30/20	0	No	No	Scope Cost Schedule Benefits
213	03-4288 NEV-80	Replace MBGR	In and near Truckee, from east of Kingvale Undercrossing to west of Union Mills Bridge and Overhead. Replace guardrail with concrete barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	540 900 60 950 5 <u>12,308</u> 14,763	385 565 7 0 0 <u>0</u> 957	385 1,068 52 1,027 5 <u>12,308</u> 14,846	PAED RW Cert RTL Begin Const End Const	08/23/17 10/15/18 11/01/18 04/01/19	08/23/17 10/15/18 10/24/18 04/01/19 11/01/19	0	No	No	Scope Cost Schedule Benefits
	03-4291 PLA-80	UPGRADE EMS SIGNS	In various counties on various routes at various locations. Upgrade Extinguishable Message Signs (EMS) to LED.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	190 210 30 500 35 <u>1,600</u> 2,565	215 50 7 0 0 272	215 239 33 437 35 <u>1,600</u> 2,561	PAED RW Cert RTL Begin Const End Const	01/01/18 07/01/19 08/01/19 04/01/20	03/19/18 07/15/19 08/01/19 12/30/19 12/30/21	0	No	Yes	Scope Cost Schedule Benefits
215	03-4293 NEV-80	Flatten Cut Slope and Rockfall Barrier	Near Truckee and Floriston, from 0.2 mile east of Truckee River Bridge to 0.8 mile west of Farad Road. Construct measures to address cut-slope erosion and rockfall.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	570 1,150 1,020 90 <u>11,400</u> 14,390	88 0 0 0 0 88	524 1,141 139 841 90	PAED RW Cert RTL Begin Const End Const	08/01/19 09/15/20 10/15/20 04/01/21	11/01/19 09/15/20 10/15/20 04/01/21 12/01/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

July 1 - September 30, 2018										a pa				
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
216	03-4297 NEV-80	Nev 80 Concrete Barrier	In and near Truckee, at various locations from 1.0 mile east of Donner Lake Undercrossing to the Sierra County line. Replace guardrail with concrete barrier at twenty-one locations to reduce maintenance repairs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	142 180 360 30 <u>3,200</u> 3,942	7 0 0 0 0 0 7	166 29 357 30	PAED RW Cert RTL Begin Const End Const	07/15/19 10/01/20 10/15/20 04/15/21	07/15/19 10/01/20 10/15/20 04/15/21 12/01/22	0	No	No	Scope Cost Schedule Benefits
217	03-4298 NEV-80	Truckee 80 Rock Fall Protection	Near Truckee and Floriston, from Farad Road to 2.17 mile west of Sierra County line. Mitigate rockfall and stabilize cut-slope erosion with draped mesh and a drainage ditch.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	440 750 280 610 90 <u>3,400</u> 5,570	82 0 0 0 0 82	358 624 250 476 90	PAED RW Cert RTL Begin Const End Const	01/02/19 10/01/20 10/15/20 04/15/21	04/15/19 10/01/20 10/21/20 02/03/21 12/01/21	0	No	No	Scope Cost Schedule Benefits
218	03-4299 NEV-80	ROCKFALL PROTECTION	Near Truckee and Floriston, from 1.9 miles east of Farad Road to the Sierra County line. Construct mitigation measures to reduce rockfall onto the roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	410 890 120 1,080 30 <u>6,200</u> 8,730	95 0 0 0 0 95	387 863 94 844 30 <u>6,200</u> 8,417	PAED RW Cert RTL Begin Const End Const	08/01/19 10/01/21 10/15/21 05/01/22	11/01/19 10/01/21 10/15/21 05/01/22 05/01/24	0	No	No	Scope Cost Schedule Benefits
219	03-4309 PLA-80	Kingvale/Soda Springs Gutter	Near Soda Springs, from east of South Yuba River Bridge to the Nevada County line; also in Nevada County from Placer County line to east of Soda Springs Overcrossing (PM 0.0/R3.0). Install concrete gutter to repair shoulder damage at various locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	740 1,510 910 10 <u>7,600</u> 10,890	22 0 0 0 0 22	101 767 10	PAED RW Cert RTL Begin Const End Const	02/03/19 12/18/19 12/10/19 04/08/20	02/03/19 12/10/19 12/18/19 04/08/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
220	03-4450 NEV-174	Nev-174 ADA Upgrades	In Grass Valley, from Park Street to Route 20. Upgrade pedestrian infrastructure to meet Americans with Disabilities Act (ADA) requirements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 950 730 360 150 <u>1,660</u> 4,950	586 0 0 2 <u>0</u> 588	1,070 0 595 150 <u>1,660</u> 3,475	PAED RW Cert RTL Begin Const End Const	06/01/18 03/05/21 03/15/21 09/02/21	10/01/19	0	No	No	Scope Cost Schedule Benefits
221	03-4451 NEV-174	SR-174 Safety Improvement Project		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,700 2,100 3,100 3,200 2,503 <u>17,000</u> 29,603	1,698 1,540 1,228 0 33 <u>0</u> 4,499	1,698 2,573 2,792 2,736	PAED RW Cert RTL Begin Const End Const	09/02/16 02/01/19 02/01/19 07/01/19	09/02/16 03/18/19 04/01/19 10/31/19 11/01/21	0	No	No	Scope Cost Schedule Benefits
	03-4781 PLA-49		In and near Auburn, from 0.1 mile south of Routes 49/80 Separation to 0.1 mile north of Dry Creek Road. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,400 2,000 1,250 4,300 555 <u>33,572</u> 44,077	2,394 2,337 1,514 600 <u>0</u> 6,845	2,394 2,337 1,664 4,107 555 <u>33,572</u> 44,664	PAED RW Cert RTL Begin Const End Const	06/01/16 04/02/18 03/01/18 10/01/18	03/01/17 06/29/18 06/29/18 01/07/19 11/02/20	0	No	Yes	Scope Cost Schedule Benefits
223	03-4785 PLA-49	American Canyon Roundabout	In Auburn, from 0.3 mile south of Lincoln Way/Borland Avenue to Lincoln Way/Borland Avenue. Realign curves.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	775 1,003 306 819 764 <u>1,697</u> 5,364	518 0 0 2 <u>0</u> 520	926 870 259 622 764	PAED RW Cert RTL Begin Const End Const	12/15/18 04/15/20 05/01/20 11/01/20	12/15/18 04/15/20 05/01/20 11/01/20 12/01/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sepi	tember 30	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
224	03-4899 PLA-65	PLA 65 Ranch	Near Lincoln, on McCourtney Road between Riosa Road and Kilaga Springs Road at the Coon Creek Conservation (C4) Ranch. Advance mitigation construction (4 acres) for future SHOPP projects expected to impact wetland, riparian and to other waters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	653 434 7 306 64 <u>1,175</u> 2,639	6 0 0 0 0 0 6	368 5 474 64 <u>1,175</u> 2,626	PAED RW Cert RTL Begin Const End Const	10/15/19 05/01/20 05/15/20 10/20/20	10/15/19 05/01/20 05/15/20 10/20/20 04/15/30	0	No	No	Scope Cost Schedule Benefits
225	03-5026 PLA-80	Placer MBGR Upgrade	In and near various cities, at various locations, from 0.3 mile west of Douglas Boulevard to 0.2 mile east of Hampshire Rocks Undercrossing. Upgrade guardrail to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	40 440 550 0 <u>2,600</u> 3,750	2 0 0 0 0 0 2	59 578 97 439 0 <u>2,600</u> 3,773	PAED RW Cert RTL Begin Const End Const	01/15/19 07/15/20 08/15/20 03/01/21	01/15/19 07/15/20 08/15/20 03/01/21 12/15/21	0	No	No	Scope Cost Schedule Benefits
226	03-5079 PLA-80	Colfax Culvert Rehabilitation	In and near Colfax, from west of Illinoistown Overcrossing to east of Cape Horn Undercrossing. Drainage system rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	230 440 140 600 150 <u>3,170</u> 4,730	154 145 200 0 23 <u>0</u> 523	150	PAED RW Cert RTL Begin Const End Const	09/01/17 12/15/19 12/15/19 08/05/20	09/01/17 12/15/19 12/15/19 08/01/20 08/01/21	0	No	No	Scope Cost Schedule Benefits
227	03-5097 PLA-80	PLA 80 Bridge Rehab	In Placer County, at various locations. Replace bridges at four locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 6,350 485 6,430 200 <u>32,200</u> 48,665	2,654 140 0 6 <u>0</u> 2,800		PAED RW Cert RTL Begin Const End Const	02/15/18 04/20/20 05/07/20 12/15/20	04/17/18 04/20/20 05/07/20 08/27/20 12/01/25	0	No	Yes	Scope Cost Schedule Benefits
228	03-5105 PLA-80	Culvert Rehab	Near Weimar, from west of Applegate Road to west of Weimar Cross Road. Drainage system rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	220 430 140 610 70 <u>3,070</u> <u>4,540</u>	191 286 37 0 1 <u>0</u> 515	191 465 125 546 70 <u>3,070</u> 4,468	PAED RW Cert RTL Begin Const End Const	10/02/17 10/01/18 10/11/18 02/15/19	10/27/17 11/01/18 12/01/18 04/25/19 12/01/19	0	No	Νο	Scope Cost Schedule Benefits
229	03-5113 PLA-80	Atlantic On-ramp Widening	In Roseville, at the Atlantic Street/Eureka Road westbound on-ramp. Install ramp meters and widen ramp for storage capacity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 850 130 900 270 <u>6,440</u> 9,290	154 10 1 3 <u>0</u> 168	186 1,384 115 1,621 270 <u>6,440</u> 10,015	PAED RW Cert RTL Begin Const End Const	06/15/18 04/01/20 04/15/20 10/15/20	03/01/19 04/01/20 04/15/20 10/16/20 12/01/22	0	No	No	Scope Cost Schedule Benefits
230	03-5114 PLA-80	Placer 80 Culverts	Near Magra, from Secret Town Overcrossing to the Gold Run Safety Roadside Rest Area (SRRA). Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	429 667 195 806 220 <u>3,069</u> 5,386	53 0 0 0 0 <u>0</u> 53	368 527 164 633 220 <u>3,069</u> 4,981	PAED RW Cert RTL Begin Const End Const	12/15/19 04/10/21 04/20/21 12/05/21	08/01/19 11/24/20 12/01/20 07/02/21 10/01/23	0	No	Yes	Scope Cost Schedule Benefits
231	03-5833 YOL-5	Yol Curb Ramp Upgrades	In and near Woodland, from East Main Street to County Road 13 at various locations. Upgrade Americans with Disabilities Act (ADA) facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	400 160 30 170 0 <u>410</u> 1,170	330 105 3 0 0 <u>0</u> 438	330 105 31 184 0	PAED RW Cert RTL Begin Const End Const	12/01/17 08/01/18 08/15/18 01/03/19	12/15/17 08/01/18 08/15/18 12/20/18 11/01/19	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	tember 30	, 2018						° þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
232	03-5846 SAC-5	Installation of fiber optic cable	In Sacramento, from 1.1 miles south of Elk Grove Boulevard to Route 50. Install fiber optic cable.	PAED PSE RW Sup Con Sup RW Cap Con Cap	540 900 440 1,650 600 <u>7,500</u>	0 0 0 0 0 0 0	0 0 0 600	PAED RW Cert RTL Begin Const End Const	06/23/16 04/24/17 06/30/17 06/30/18	06/23/16 04/24/17 06/30/17 11/22/18 12/15/22	0	No	No	Scope Cost Schedule Benefits
233	03-5848 SAC-5	Elkhorn SRRA Upgrades	Near the city of Sacramento, at the Elkhorn Safety Roadside Rest Area (SRRA). Upgrade potable water and wastewater systems.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	11,630 400 570 810 4 <u>3,000</u> 4,834	0 277 536 2 0 0 0 814	277	PAED RW Cert RTL Begin Const End Const	09/08/17 01/11/19 01/18/19 07/20/19	09/08/17 12/14/18 01/17/19 07/20/19 09/01/20	0	No	No	Scope Cost Schedule Benefits
234	03-5850 SAC-5	4F640 0314*232 Upgrade MBGR Sac/Yol 5-80-99 Var	In Sacramento County, on Routes 5, 80, and 99 at various locations; also in Yolo County on Route 80 (PM 0.0/R11.7). Upgrade guard rail to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,634 350 700 115 295 15 <u>2,280</u> 3,755	172 314 4 0 0 0 489	4,635 172 671 110 465 15 <u>2,280</u> 3,713	PAED RW Cert RTL Begin Const End Const	07/07/17 09/01/18 10/01/18 05/01/19	07/07/17 09/20/18 10/01/18 05/01/19 11/01/19	0	No	No	Scope Cost Schedule Benefits
235	03-5854 SAC-5	SAC 5 Road Rehab	In and near the city of Sacramento, from Beach Lake Bridge at Morrison Creek to the American River Bridge. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	6,000 9,500 2,000 28,200 400 <u>254,500</u> 300,600	0 0 0 0 0 0 0	0	PAED RW Cert RTL Begin Const End Const	12/29/16 06/30/17 06/06/17 11/22/18	12/29/16 06/06/17 06/30/17 11/22/18 12/15/22	0	No	No	Scope Cost Schedule Benefits
236	03-5863 SAC-5	I-5 West End Viaduct	In the city of Sacramento, at the West End Viaduct No. 24-0069L/R. Improve to standard truck capacity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,700 5,800 400 24,000 900 <u>120,000</u> 156,800	525 0 0 2 <u>0</u> 526	5,232 5,060 331 16,198 900 <u>120,000</u> 147,721	PAED RW Cert RTL Begin Const End Const	04/02/20 09/01/23 07/14/23 03/06/24	05/03/21 04/11/23 07/01/23 10/24/23 01/31/26	0	No	Yes	Scope Cost Schedule Benefits
237	03-5865 SAC-5	Sac 5 Highway Planting Rehab	In the city of Sacramento, from south of Broadway to 0.12 mile south of R Street. Highway planting rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	230 520 80 430 10 <u>2,500</u> 3,770	5 0 0 0 0 0 5	188 422 63	PAED RW Cert RTL Begin Const End Const	08/01/20 07/25/21 08/01/21 03/05/22	04/01/19 06/22/20 07/10/20 12/28/20 12/28/21	0	No	No	Scope Cost Schedule Benefits
238	03-5868 SAC-5	I-5 Permit Load Mobility Improvement	In the city of Sacramento, from 0.5 mile south of Route 50 to Route 80 at South Connector Undercrossing No. 24-0267 (PM 22.42) and at American River Viaduct No. 24-0068L/R (PM 24.82). Improve to standard truck capacity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	16,780 19,340 2,910 28,390 3,110 <u>176,700</u> 247,230	1,368 0 0 0 0 0 1,368	15,251	PAED RW Cert RTL Begin Const End Const	12/01/19 11/01/21 11/15/21 04/15/22	12/01/19 11/01/21 11/15/21 04/15/22 11/01/26	0	No	Yes	Scope Cost Schedule Benefits
239	03-5869 YOL-5	I-5 Vertical Clearance	Near Woodland, at County Road 96 Overcrossing (OC) No. 22-0155 (PM R14.27), County Road 95 OC No. 22-0156 (PM R15.85), and Zamora OC No. 22-0157 (PM R17.62); also in Colusa County, in and near Williams at E Street OC No. 15-0067 (PM R17.98) and Lurline Av	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,700 1,570 430 2,470 620 <u>15,700</u> 22,490	332 0 0 0 0 0 332	1,797 1,608 337	PAED RW Cert RTL Begin Const End Const	02/01/19 04/01/20 04/15/20 09/15/20	02/01/19 04/01/20 04/15/20 09/15/20 11/01/22	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 30 of 149

			Jul	ly 1 - Sepi	ember 30	, 2018						a þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
240	03-5870 SAC-5	Elk Grove Aux Lane	Near Elk Grove, from Elk Grove Boulevard Overcrossing to 0.4 mile south of Laguna Boulevard Overcrossing. Extend Elk Grove Boulevard onramp merge lane in the northbound direction.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	40 70 440 7 <u>670</u> 1,237	31 42 0 0 0 0 74	0 0 7	PAED RW Cert RTL Begin Const End Const	03/23/18 03/26/18 03/23/18 11/22/18	03/23/18 03/23/18 03/26/18 11/22/18 12/15/22	0	No	No	Scope Cost Schedule Benefits
241	03-5960 SAC-12	Rio Vista Bridge Operation Overhaul	In and near Rio Vista, at the Sacramento River Bridge No. 23-0024; also in Solano County from PM 26.3 to PM 26.4. Rehabilitate movable bridge electrical and mechanical systems and upgrade Americans with Disabilities Act (ADA) facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	760 2,460 20 3,120 100 <u>16,400</u> 22,860	8 0 0 0 0 0 8	731 2,167 9 2,376 100 <u>16,400</u> 21,783	PAED RW Cert RTL Begin Const End Const	07/01/19 06/01/21 07/01/21 02/01/22	07/01/19 08/25/21 09/09/21 12/23/21 03/30/23	0	No	Yes	Scope Cost Schedule Benefits
242	03-5961 SAC-12	Hwy 12/160 Intersection Improvements	Near Rio Vista, at Route 160. Intersection improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	310 665 100 1,030 6 <u>2,468</u> 4,579	511 0 0 2 <u>0</u> 512	511 530 89 1,187 6 2,468	PAED RW Cert RTL Begin Const End Const	08/01/18 11/15/19 12/01/19 04/05/20	07/31/18 11/15/19 12/01/19 04/05/20 12/01/21	0	No	Νο	Scope Cost Schedule Benefits
243	03-6177 SAC-50	Sac 50 - Rehab Pavement	In the city of Sacramento, from Route 5 to Watt Avenue. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,800 17,000 1,800 31,800 3,900 <u>216,000</u> 278,300	2,164 0 13 0 0 2,178	20,812 3,900 216,000	PAED RW Cert RTL Begin Const End Const	12/01/18 02/03/20 02/14/20 08/01/20	08/16/18 02/03/20 02/14/20 08/15/20 12/01/24	0	No	Yes	Scope Cost Schedule Benefits
244	03-6197 SAC-50	SAC 50 AUX LANES	In and near Rancho Cordova, from Bradshaw Road to Mather Field Road. Operational improvements that construct auxiliary lanes in both westbound and eastbound directions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	396 659 103 940 150 <u>7,250</u> 9,498	47 0 0 0 0 0 47	968 1,299 142	PAED RW Cert RTL Begin Const End Const	07/01/19 11/01/20 11/15/20 05/15/21	07/01/19 10/23/20 11/13/20 05/10/21 12/01/22	0	No	Νο	Scope Cost Schedule Benefits
245	03-6200 SAC-50	Sac 50, 65th to Howe Aux Lane	In the city of Sacramento, from 65th Street to east of Howe Avenue. Construct westbound auxiliary lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	155 325 7 420 6 <u>3,080</u> 3,993	265 534 7 0 0 0 806	265	PAED RW Cert RTL Begin Const End Const	05/03/17 02/01/19 03/01/19 10/01/19	05/03/17 08/22/18 10/01/18 03/01/19 10/01/20	0	No	No	Scope Cost Schedule Benefits
246	03-6239 SAC-50	Sac 50 Fiber Optics	In Sacramento, from Yolo County line to Watt Avenue Overcrossing; also, in Yolo County, from 0.1 mile west of Jefferson Boulevard to Sacramento County line (PM 2.4 to PM 3.2). Install fiber optic cable.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	400 800 1,200 800 <u>6,015</u> 9,615	361 1,018 75 0 13 <u>0</u> 1,466	361 1,018 120 677 800 <u>6,015</u> 9,065	PAED RW Cert RTL Begin Const End Const	07/15/15 03/01/16 02/01/16 11/01/16	06/30/16 01/08/18 03/30/18 01/07/19 12/16/19	0	No	Yes	Scope Cost Schedule Benefits
247	03-6242 SAC-50	Hornet Drive Off Ramp Improvement	In the city of Sacramento, at Hornet Drive eastbound offramp. Widen ramp, add signal and right-turn lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	250 540 95 460 130 <u>1,300</u> 2,775	161 546 33 0 7 <u>0</u> 748	161 685 87 400 130	PAED RW Cert RTL Begin Const End Const	12/10/16 10/01/18 10/07/18 04/09/19	12/10/16 10/01/18 10/07/18 03/01/19 10/10/19	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
248	03-6246 SAC-50	Sac Roadside Safety	In Sacramento, from Stockton Boulevard to Folsom Boulevard. Construct textured pavement in narrow areas, pave partial slopes, relocate and reconstruct irrigation system, and install plantings and mulch to reduce maintenance and improve highway worker saf	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	170 520 40 480 10 <u>4,000</u> 5,220	0 0 0 0 0 0 0	151 435 31 387 10 <u>4,000</u> 5,013	PAED RW Cert RTL Begin Const End Const	07/01/19 09/15/20 10/01/20 05/01/21	07/01/19 09/15/20 10/01/20 05/01/21 10/01/21	0	No	No	Scope Cost Schedule Benefits
249	03-6247 SAC-50	Sac 50 Paint	In the city of Sacramento, from the Sacramento River Viaduct (Pioneer Bridge) to 4th Street; also on Route 5 from 0.2 mile south of Broadway to S Street (PM 22.15 to 22.91). Clean and paint steel bridge girders within Route 5/50 Interchange.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	350 940 10 3,010 20 <u>16,700</u> 21,030	23 0 0 0 0 23	320 773 7 2,154 20 <u>16,700</u> 19,974	PAED RW Cert RTL Begin Const End Const	07/01/19 02/01/21 02/01/21 09/01/21	07/01/19 02/01/21 02/01/21 09/01/21 12/01/23	0	No	Yes	Scope Cost Schedule Benefits
250	03-6248 SAC-50	Sac/ED Fiber Optics	In and near Rancho Cordova and Folsom, from Sunrise Boulevard to the county line; also in El Dorado County near El Dorado Hills, from the county line to Silva Valley Parkway (PM 0.0/1.7). Install fiber optic cable.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	240 950 110 1,050 21 <u>4,650</u> 7,021	165 0 0 0 0 <u>0</u> 165	275 909 100 846 21 <u>4,650</u> 6,802	PAED RW Cert RTL Begin Const End Const	11/01/18 06/15/20 07/01/20 11/01/20	02/01/19 06/15/20 07/10/20 10/23/20 12/01/21	0	No	Yes	Scope Cost Schedule Benefits
251	03-6250 SAC-50	US 50 ICM Infrastructure	In and near the cities of Sacramento, Rancho Cordova, and Folsom, from Yolo County line to Folsom Boulevard; also in Yolo County in West Sacramento, from Route 80 to Sacramento County line (PM 0.0 to 3.156), and on Route 80 from Enterprise Boulevard to Ro	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	940 2,700 520 3,900 200 <u>38,400</u> 46,660	119 0 0 0 0 119	1,006 2,664 516 3,880 200 <u>38,400</u> 46,665	PAED RW Cert RTL Begin Const End Const	03/01/19 09/15/20 10/01/20 04/01/21	05/01/19 09/16/20 10/02/20 04/05/21 12/01/23	0	No	Yes	Scope Cost Schedule Benefits
252	03-6402 SAC-51	Bridge Deck Replacement	In the city of Sacramento at the American River Bridge No.24-0003 from north of B Street Underpass to north of Exposition Boulevard Overcrossing. Widen and replace bridge deck.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,340 12,000 22,000 2,000 <u>123,000</u> 163,940	1,240 0 0 2 <u>0</u> 1,242	4,291 11,981 13,286 2,000 <u>123,000</u> 154,756	PAED RW Cert RTL Begin Const End Const	11/01/19 10/01/21 11/01/21 02/15/22	11/01/19 10/01/21 11/03/21 02/16/22 10/01/24	0	No	No	Scope Cost Schedule Benefits
253	03-6411 SAC-5	SAC Connector Ramp Meters	In the city of Sacramento, at various locations and routes at the Route 5/99 Interchange Connector ramps and the eastbound Route 51/160 Interchange Connector ramp. Install connector ramp meters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	320 660 20 1,020 20 <u>3,000</u> 5,040	92 0 0 0 0 92	351 573 18 665 20 <u>3,000</u> 4,627	PAED RW Cert RTL Begin Const End Const	08/01/19 07/01/20 08/01/20 01/01/21	08/01/19 06/15/20 07/10/20 12/30/20 12/17/21	0	No	Yes	Scope Cost Schedule Benefits
254	03-6412 SAC-80	SAC 51/80	In and near the city of Sacramento, from west of Rio Linda Boulevard Undercrossing (UC) No. 24-0203 to east of Winters Street UC No. 24-0205; also on Route 51 from south of Route 51/244, 80 Separation No. 24-0291L to north of Route 51/244, 80 Connector No	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 3,000 500 4,300 6 <u>20,104</u> 29,210	152 0 0 0 0 0 152	1,250 2,817 415 3,324 6 20,104	PAED RW Cert RTL Begin Const End Const	10/01/19 01/03/22 01/15/22 05/15/22	10/01/19 01/03/22 01/15/22 05/15/22 12/01/24	0	No	Yes	Scope Cost Schedule Benefits
255	03-6413 SAC-51	SAC 51 Roadside Safety	In the city of Sacramento, from 0.1 mile south of B Street Underpass to 0.4 mile north of Arden Way. Pave areas behind the gore and at narrow and miscellaneous locations, place vegetation control, and construct Maintenance Vehicle Pullouts (MVPs) to redu	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	280 530 50 1,120 10 <u>4,000</u> 5,990	0 0 0 0 0 0	227 564 56 664 10 <u>4,000</u> 5,520	PAED RW Cert RTL Begin Const End Const	10/01/20 07/01/21 08/01/21 01/01/22	01/06/20 04/15/21 04/30/21 10/15/21 10/14/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sepi	tember 30	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
256	03-6701 YOL-80	Install Ramp Meters	In Yolo, Placer and Sacramento Counties, on Routes 65, 80 and 99 at various locations. Install ramp meters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	734 2,100 220 2,200 0 <u>5,579</u> 10,833	733 2,035 29 0 0 2,797	733 2,035 167 1,672 0 <u>5,579</u> 10,223	PAED RW Cert RTL Begin Const End Const	03/01/16 03/01/17 03/01/17 11/01/17	06/16/16 05/26/17 02/28/18 10/05/18 12/13/19	4,581	No	Yes	Scope Cost Schedule Benefits
257	03-6707 SAC-99	Seismic Retrofit	In the city of Sacramento, at Southbound Route 99/5 Connector Overcrossing No. 24-0241F; also, on Route 80 at Longview Ramp Overcrossing No. 24-0281K (PM M9.15). Seismic retrofit two structures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	330 800 18 691 0 <u>1,900</u> 3,739	242 121 0 0 <u>0</u> 364	242 724 16 522 0 <u>1,900</u> 3,403	PAED RW Cert RTL Begin Const End Const	04/01/18 11/01/19 12/15/19 06/01/20	03/30/18 06/27/19 07/11/19 10/24/19 09/27/21	0	No	Yes	Scope Cost Schedule Benefits
258	03-6711 SAC-80	Rehabilitate Connection Ramp Pavement at var. locations	In and near the city of Sacramento, from west of West El Camino Avenue to east of Route 244. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 1,110 105 2,000 25 <u>10,515</u> 14,655	1,189 1,016 4 0 0 2,209	1,189 1,016 98 1,448 25 <u>10,515</u>	PAED RW Cert RTL Begin Const End Const	10/03/17 12/11/18 01/11/19 07/15/19	03/30/18 09/06/18 09/28/18 02/01/19 03/21/20	0	No	No	Scope Cost Schedule Benefits
259	03-6712 SAC-80	ANTELOPE TRUCK SCALES	In Citrus Heights, from east of Elkhorn Boulevard/Greenback Lane to west of Riverside Avenue. Upgrade weigh-in-motion (WIM) station and widen the westbound auxiliary lane to the Antelope Truck Scales.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	350 714 119 740 50 <u>3,700</u> 5,673	498 156 2 0 5 <u>0</u> 661	498 734 39 851 50 <u>3,700</u> 5,872	PAED RW Cert RTL Begin Const End Const	03/01/18 03/01/19 03/15/19 08/01/19	03/30/18 03/20/19 04/04/19 07/18/19 12/01/19	0	No	No	Scope Cost Schedule Benefits
260	03-6713 SAC-80	SAC/PLACER 80 FIBER OPTICS	In and near the cities of Sacramento and Citrus Heights, from east of the Yolo County line to the Placer County line; also in Placer County, in the city of Roseville from the Sacramento County line to east of the Sacramento County line (PM 0.0/0.7). Insta	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 1,425 300 1,800 50 <u>12,200</u> 16,975	390 75 1 0 0 <u>0</u> 465	390 1,247 251 1,785 50	PAED RW Cert RTL Begin Const End Const	03/01/18 11/01/19 11/15/19 05/15/20	06/15/18 10/19/19 10/24/19 02/06/20 11/15/20	0	No	Yes	Scope Cost Schedule Benefits
261	03-6714 SAC-80	SAC 80 R&R RHMA	mile east of Madison Avenue. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10,010 50 1,500 80 2,500 100 <u>14,000</u> 18,230	35 79 0 0 0 113	35 1,388 72 1,554 100 <u>14,000</u> 17,149	PAED RW Cert RTL Begin Const End Const	08/01/19 09/20/21 10/15/21 04/01/22	07/13/18 10/07/20 10/22/20 02/04/21 04/15/22	0	No	Yes	Scope Cost Schedule Benefits
	03-6715 SAC-80	Maintenance safety improvement Watt to Placer Co. line	In and near Citrus Heights, from 0.4 mile north of the Route 80/244 Separation to the Placer County line. Pave areas behind the gore and at narrow and miscellaneous locations, place vegetation control, and construct Maintenance Vehicle Pullouts (MVPs) to	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	260 500 10 1,000 0 <u>2,500</u> 4,270	0 0 0 0 0 0 0	0 <u>2,500</u> 3,761	PAED RW Cert RTL Begin Const End Const	06/15/21 04/16/22 05/06/22 09/30/22	06/15/21 04/16/22 05/06/22 09/30/22 09/30/23	0	No	No	Scope Cost Schedule Benefits
263	03-6716 SAC-80	Maintenance safety improvement Roseville rd U/C to 80/Bus 80 merge	In and near the city of Sacramento, from Del Paso Park Separation to 0.4 mile north of Route 80/244 Separation; also on Route 51 from PM 8.3 to 8.6 and Route 244 from PM 0.0 to 0.9. Pave areas behind the gore and at narrow and miscellaneous locations, pl	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	250 570 10 1,050 0 <u>3,700</u> 5,580	0 0 0 0 0 0	212 567 7	PAED RW Cert RTL Begin Const End Const	06/15/20 04/06/21 04/06/21 09/30/21	06/15/20 04/06/21 04/06/21 09/30/21 09/30/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved or phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 33 o

			Jul	y 1 - Sept	ember 30,	2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
264	03-6717 SAC-80	Repair loop Detectors, (198 Field Elements) Var. Counties, Var Routes	In various counties, on various routes. Repair or replace damaged inductive loop vehicle detection elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	94 211 365 15 <u>922</u> 1,629	67 9 3 0 0 <u>0</u> 78	67 115 21 354 15 <u>922</u> 1,495	PAED RW Cert RTL Begin Const End Const	04/01/18 09/15/18 10/01/18 05/05/19	08/03/18 12/14/18 01/10/19 04/19/19 08/16/19	0	No	Yes	Scope Cost Schedule Benefits
265	03-6912 SAC-99	Cosumnes Br Replc	In and near Elk Grove, from 0.3 mile south of Dillard Road Overcrossing to south of Grant Line Road (replace Consumnes River Bridge No. 24-0020L/R, and Consumnes River Overflow Bridge No. 24-0021L/R; upgrade bridge rails at Dillard Road Overcrossing No. 2	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,500 12,000 4,000 14,200 6,000 <u>113,000</u> 153,700	3,192 2,989 166 0 44 <u>0</u> 6,390	4,942 8,639 3,005	PAED RW Cert RTL Begin Const End Const	07/01/19 04/01/20 05/01/20 10/15/20	05/01/19 04/01/20 05/01/20 10/15/20 11/01/24	0	No	No	Scope Cost Schedule Benefits
266	03-6916 SAC-99	Lagoon Creek and American River Bridge	On Route 99, at South Lagoon Creek Bridge No. 24 -0028L, Lagoon Creek Bridge No. 24-0045L (PM 5.0), and North Lagoon Creek Bridge No. 24-0027L (PM 5.1); also on Route 160 (PM R44.5) at American River Bridge No. 24-0001L. Scour mitigation and bridge repla	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 2,000 50 3,100 <u>500</u> <u>20,270</u> 27,120	1,465 1,200 116 0 94 <u>0</u> 2,875	1,465 2,132 243 2,667 500 <u>20,270</u> 27,277	PAED RW Cert RTL Begin Const End Const	10/01/17 03/15/19 04/01/19 07/17/19	01/30/18 03/15/19 05/01/19 07/17/19 12/30/22	0	No	No	Scope Cost Schedule Benefits
267	03-6923 ED-50	Sawmill UC	Near Pollock Pines, at Sawmill Undercrossing No. 25-0041; also at Sly Park Road (PM R30.17/R31.3). Replace bridge, restore culverts, and add highway lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 690 11 1,660 53 <u>8,850</u> 11,864	433 606 1 0 5 <u>0</u> 1,045	879 5 1,529 53 8,850	PAED RW Cert RTL Begin Const End Const	11/15/17 08/15/19 09/01/19 12/15/19	01/09/18 08/15/19 09/13/19 12/17/19 12/01/20	0	No	No	Scope Cost Schedule Benefits
268	03-6923B SAC-99	21st Ave UC	In the city of Sacramento, at 21st Avenue Undercrossing No. 24-0154. Replace bridge deck.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	210 240 3 825 5 <u>4,560</u> 5,843	385 67 2 0 0 0 455	385 290 3 657 5 <u>4,560</u> 5,901	PAED RW Cert RTL Begin Const End Const	02/01/18 07/01/19 07/01/19 01/15/20	06/29/17 06/18/19 07/03/19 10/17/19 12/01/20	0	No	No	Scope Cost Schedule Benefits
269	03-6924 SAC-99	RHMA Overlay	In Galt, from the San Joaquin County line to Simmerhorn Road; also, in the cities of Elk Grove and Sacramento, from 0.7 mile south of Elk Grove Boulevard to Martin Luther King Jr. Boulevard (PM 11.9/21.5). Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 1,900 90 3,600 22 <u>38,760</u> 45,372	858 1,354 32 0 0 <u>0</u> 2,244	858 1,930 3,199 22 <u>38,760</u> 44,869	PAED RW Cert RTL Begin Const End Const	05/15/17 11/01/18 11/16/18 03/01/19	05/15/17 01/10/19 01/25/19 05/07/19 06/01/20	0	No	No	Scope Cost Schedule Benefits
	03-6925 SAC-99	Sac 99 Fiber Optics	In and near the cities of Elk Grove and Sacramento, from Grant Line Road to Route 50; also on Route 51, from Route 50 to 0.1 mile south of the Fort Sutter Viaduct (PM 0.0 to 0.1). Install fiber optic cable.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 1,000 50 1,300 100 <u>9,000</u> 12,150	132 0 0 0 0 132	518 883 44 1,376 100 <u>9,000</u> 11,922	PAED RW Cert RTL Begin Const End Const	10/01/20 09/01/21 10/01/21 05/01/22	04/01/19 01/18/21 02/01/21 05/17/21 11/07/22	0	No	Yes	Scope Cost Schedule Benefits
271	03-7778 SIE-49	Upgrade MBGR	In Sierra, and El Dorado counties on Routes 49, 89 and 193 at various locations. Upgrade guard rail to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 605 20 590 60 <u>1,410</u> 2,985	202 463 14 0 0 0 679	463 26	PAED RW Cert RTL Begin Const End Const	07/25/17 08/01/18 09/01/18 03/01/19	07/25/17 07/01/18 08/01/18 02/06/19 12/01/19	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 34 of 149

			Jul	y 1 - Sep	ember 30,	2018						° þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
272	03-7807 SIE-49	Motorcycle Curve	Near Sierraville, from 2.9 miles to 3.2 miles North of Yuba Pass Campground. Improve roadway cross slope and widen shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	460 470 180 410 15 <u>1,800</u> 3,335	86 0 0 0 0 86	416 460 157 358 15 <u>1,800</u> 3,206	PAED RW Cert RTL Begin Const End Const	02/02/19 01/02/20 10/01/19 01/02/21	02/02/19 12/01/19 01/02/20 06/01/20 01/02/21	0	No	No	Scope Cost Schedule Benefits
273	03-7809 SIE-49	Yuba River Washouts	Near Downieville, at various locations. Permanent embankment restoration by placing Rock Slope Protection (RSP).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	710 920 90 1,390 615 <u>11,200</u> 14,925	209 0 0 0 0 209	1,045 1,843 71	PAED RW Cert RTL Begin Const End Const	11/02/18 10/28/19 10/14/19 02/05/20	04/05/19 02/24/20 03/13/20 09/21/20 12/17/21	0	No	No	Scope Cost Schedule Benefits
274	03-7926 SIE-80	Stateline 80 Rock Fall Protection	Near Truckee and Floriston, from 1.3 miles east of the Nevada County line to the Nevada State line. Stabilize cut-slope erosion and prevent rockfall by flattening the slope or installing a drapery system, concrete barrier, and drainage gutter.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	370 860 210 900 80 <u>5,100</u> 7,520	65 0 0 0 0 <u>0</u> 65	322 703 175 630 80 <u>5,100</u> 7,010	PAED RW Cert RTL Begin Const End Const	08/01/19 10/01/21 10/15/21 04/01/22	11/01/19 10/01/21 10/15/21 04/01/22 12/01/23	0	No	No	Scope Cost Schedule Benefits
275	03-8140 YUB-20	Feather River Scour	In Marysville, at the Feather River Bridge No. 18-009. Scour mitigation and retrofit piers.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,900 2,700 4,100 1,887 <u>26,441</u> 37,228	2,036 0 0 52 <u>0</u> 2,088	2,273 2,209 186 3,752 1,887 <u>26,441</u> 36,748	PAED RW Cert RTL Begin Const End Const	02/01/19 03/01/21 04/01/21 07/01/21	01/21/19 08/15/20 09/01/20 12/20/20 11/01/23	0	No	No	Scope Cost Schedule Benefits
276	03-8378 SUT-99	Live Oak Rehab	In Live Oak, from 0.1 mile north of Coleman Avenue to 0.2 mile north of Ramsdell Drive. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	20 380 50 1,500 0 <u>18,100</u> 20,050	12 59 5 0 0 0 76	12 345 40 1,370 0 <u>18,100</u> 19,868	PAED RW Cert RTL Begin Const End Const	09/01/18 09/01/19 09/01/19 03/01/20	08/01/17 09/01/19 09/01/19 02/28/20 10/01/21	0	No	Yes	Scope Cost Schedule Benefits
277	03-8380 SUT-99	Habitiat Mitigation	In Sutter, Glenn, Colusa, Yuba, Placer, Yolo, and Sacramento Counties, at various locations. Advance mitigation credit purchases for future SHOPP construction projects expected to impact sensitive species.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	62 4 43 1 1,400 0 1,510	51 0 3 0 0 <u>0</u> 54	51	PAED RW Cert RTL Begin Const End Const	02/01/19 03/04/19 03/04/19 05/01/19	09/09/18 09/12/18 12/01/18 04/01/19	0	No	No	Scope Cost Schedule Benefits
278	03-8381 SUT-99	Live Oak Safety	In Live Oak, at Elm Street and Pennington Road. Intersection safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 630 660 100 <u>3,800</u> 6,310	495 602 297 0 88 <u>0</u> 1,481	495 627 599 602 100 <u>3,800</u> 6,223	PAED RW Cert RTL Begin Const End Const	08/01/17 09/01/19 09/01/19 03/01/20	08/01/17 09/01/19 09/01/19 02/28/20 10/01/21	0	No	No	 Scope Cost Schedule Benefits
279	03-8563 YOL-5	Permit Vehicle Clearance @ 3 Str	Near Woodland, at Wye Line Road Overcrossing (OC) No. 22-0158 (PM 4.49), County Road 6 OC No. 22-0138 (PM R25.57), County Line Road OC No. 22-0139 (R28.92). Establish standard vertical clearance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	744 1,885 98 3,901 655 <u>11,032</u> 18,315	382 0 0 1 <u>0</u> 383	877	PAED RW Cert RTL Begin Const End Const	10/01/19 03/01/21 04/01/21 10/01/21	02/01/19 04/01/20 05/14/20 08/27/20 11/01/22	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
280	03-8571 YOL-5	AVC REPAIR & INSTALL	In various counties, on various routes at various locations. Repair and install permanent Automatic Vehicle Classification (AVC) truck data collection stations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 1,000 1,900 80 <u>9,400</u> 13,570	704 420 33 0 1 <u>0</u> 1,158	704 1,108 163 2,206 80 <u>9,400</u> 13,662	PAED RW Cert RTL Begin Const End Const	01/01/18 09/01/18 10/01/18 03/01/19	04/02/18 02/15/19 02/27/19 06/09/19 02/09/20	0	No	Yes	Scope Cost Schedule Benefits
281	03-8572 YOL-5	Yolo 5 Roadside Safety	In and near Woodland, from the Sacramento County line to Colusa County line. Improvements to reduce maintenance worker exposure.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	350 400 420 10 <u>1,940</u> 3,140	243 346 3 0 0 0 592	243 480 18 436 10 <u>1,940</u> 3,126	PAED RW Cert RTL Begin Const End Const	10/10/17 09/01/18 11/01/18 05/15/19	10/10/17 09/27/18 11/01/18 05/15/19 11/01/19	0	No	No	Scope Cost Schedule Benefits
282	03-8663 YOL-16	Esparto	In Esparto, from Orleans Street to County Road 21A. Improve pedestrian safety by improving crosswalks, curb bulb-outs, and lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 1,060 990 400 260 <u>2,150</u> 5,560	0 58 2 0 0 0 <u>0</u> 60	0 1,057 935 368 260 <u>2,150</u> 4,771	PAED RW Cert RTL Begin Const End Const	06/29/18 10/01/20 09/14/20 02/04/21	06/29/18 09/14/20 10/01/20 02/04/21 11/01/21	0	No	No	Scope Cost Schedule Benefits
283	03-8663A YOL-16	Сарау	Near Capay, from Capay Canal Bridge to County Road 85. Improve signs and lighting, and remove dead trees.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 180 150 10 <u>270</u> 640	0 15 1 0 0 0 17	0 204 17 137 10 <u>270</u> 638	PAED RW Cert RTL Begin Const End Const	06/29/18 05/01/19 04/15/19 08/28/19	06/29/18 04/15/19 05/01/19 08/28/19 11/01/20	0	No	No	Scope Cost Schedule Benefits
284	03-8668 YOL-16	Rumsey Slide	Near Esparto, west of Cache Creek Bridge No. 22-0019. Install rock fall barrier to stabilize slope and minimize rock fall onto the traveled way.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 550 80 220 55 <u>1,800</u> 3,205	208 0 0 0 0 208	208 459 74 207 55 <u>1,800</u> 3,021	PAED RW Cert RTL Begin Const End Const	09/03/18 06/09/19 06/14/19 12/01/19	09/29/18 06/09/19 06/14/19 12/01/19 07/01/20	0	No	No	Scope Cost Schedule Benefits
285	03-8784 YOL-80	4F650 Yolo Pavement Rehab		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10,337 18,186 4,928 31,323 866 <u>277,665</u> 343,305	262 0 0 0 0 262	3,298	PAED RW Cert RTL Begin Const End Const	01/01/22 02/01/24 12/01/23 11/01/24	01/01/22 12/01/23 02/01/24 11/01/24 10/01/27	0	No	Yes	Scope Cost Schedule Benefits
286	03-8901 YOL-80	Sac River BOH (Bryte Bend) 0F250 [03*75]	In West Sacramento, at the Sacramento River Bridge and Overhead No. 22-0026L/R. Rehabilitate bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,900 1,550 75 3,640 482 <u>32,760</u> 40,407	1,621 0 0 6 <u>0</u> 1,627	1,621 1,461 63 3,103 482 <u>32,760</u> 39,803	PAED RW Cert RTL Begin Const End Const	09/01/18 03/01/20 04/01/20 10/01/20	09/28/18 03/25/20 04/09/20 07/23/20 11/01/22	0	No	No	Scope Cost Schedule Benefits
287	03-8920 SAC-5	Repair Field Elements	In Placer, Sacramento, and Yolo Counties, on routes 5, 80, 99, and 113. Replace obsolete Microwave Vehicle Detection System (MVDS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	148 260 22 507 15 <u>1,403</u> 2,355	40 8 3 0 0 0 51	133 16 397 15	PAED RW Cert RTL Begin Const End Const	04/01/18 09/15/18 10/01/18 05/05/19	08/03/18 12/15/18 01/10/19 06/15/19 11/01/19	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 36 of 149 42

			Jul	y 1 - Sepi	tember 30,	2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
288	03-9058 YOL-84	YOL-84 Stabilize Levee Road	Near West Sacramento, from 3.7 miles north of Clarksburg Road to Levee Access Road. Permanent restoration of damaged pavement and supporting levee embankment.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,080 1,930 990 5,890 7,200 <u>51,950</u> 70,040	538 0 0 0 0 538	2,044 1,598 848 4,666 7,200 <u>51,950</u> 68,307	PAED RW Cert RTL Begin Const End Const	08/15/18 12/01/19 01/01/20 09/01/20	02/01/19 05/15/20 06/15/20 02/15/21 04/15/24	0	No	No	Scope Cost Schedule Benefits
289	03-9427 YOL-275	Yol-275 Tower Br Fender Replc 3F550 [0313*137]	In West Sacramento, at the Tower Bridge (Sacramento River Bridge No. 22-0021). Replace fender system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 1,200 147 2,380 41 <u>12,596</u> 17,064	565 1,116 78 0 86 <u>0</u> 1,845	565 1,116 1,923 41 <u>12,596</u> 16,462	PAED RW Cert RTL Begin Const End Const	01/08/16 12/01/17 10/01/17 06/15/18	01/08/16 09/29/17 03/16/18 12/02/18 05/01/21	0	No	Yes	Scope Cost Schedule Benefits
290	03-9504 YOL-505	Putah Creek	Near Winters, at Putah Creek Bridge No. 22-0072L/R, from Solano County line to 0.4 mile south of Route 128; also in Solano County, from 0.3 mile south to the Yolo County line (PM R10.3 to R10.6). Seismic retrofit of two parallel bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	941 1,755 371 2,662 215 <u>13,960</u> 19,904	68 0 0 0 0 <u>0</u> 68	705 1,625 223 2,126 215 <u>13,960</u> 18,855	PAED RW Cert RTL Begin Const End Const	02/01/20 03/01/22 03/15/22 07/15/22	02/01/20 03/01/22 03/15/22 07/15/22 12/01/24	0	No	Yes	Scope Cost Schedule Benefits
291	03-9579 YUB-20	Browns Valley Rehab	Near Marysville, from Marysville Road to Yuba River (Parks Bar) Bridge. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,300 2,800 2,500 6,900 9,400 <u>38,100</u> 64,000	3,677 2,043 1,748 0 1,005 <u>0</u> 8,474	6,822 9,400 <u>38,100</u> 63,435	PAED RW Cert RTL Begin Const End Const	08/01/17 04/01/19 04/15/19 12/29/19	08/01/17 04/01/19 04/15/19 12/29/19 12/01/22	0	No	No	Scope Cost Schedule Benefits
292	03-9587 YUB-20	Loma Rica Rd./Spring Valley Road Widening & Rehab	Near Marysville, from 0.1 mile east of Loma Rica Road to 0.2 mile west of Spring Valley Road. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,160 1,800 950 1,800 1,400 <u>11,823</u> 18,933	1,098 2,093 1,122 0 771 <u>0</u> 5,084		PAED RW Cert RTL Begin Const End Const	06/13/16 03/01/18 03/15/18 01/02/19	06/13/16 05/29/18 06/14/18 11/28/18 11/15/19	0	No	Yes	Scope Cost Schedule Benefits
293	03-9590 YUB-20	Timbuctoo	Near Smartsville, from the Yuba River Bridge to east of Smartsville Road. Realign and widen roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	6,000 3,500 1,000 6,871 2,750 <u>48,500</u> 68,621	5,487 1,233 747 0 721 <u>0</u> 8,187	3,651 1,179 5,903 2,750 <u>48,500</u> 67,469	PAED RW Cert RTL Begin Const End Const	09/01/17 04/16/19 05/01/19 12/01/19	09/01/17 04/16/19 05/01/19 12/01/19 12/01/22	0	No	No	Scope Cost Schedule Benefits
294	03-9683 YUB-49	Camptonville Slide Repair	Near Camptonville, from 0.5 mile to 0.7 mile north of Camptonville Road. Permanent slope restoration by placing Rock Slope Protection (RSP), constructing concrete barrier and drainage systems, and widening shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	760 880 90 500 235 <u>4,800</u> 7,265	51 0 0 0 0 51	717 846 74 403 235 <u>4,800</u> 7,076	PAED RW Cert RTL Begin Const End Const	03/01/19 05/01/20 04/15/20 09/01/20	03/01/19 02/27/20 03/13/20 07/23/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
295	03-9812 YUB-70	Simmerly Slough (SHOPP)	Near Marysville, from 0.1 mile north of Binney Junction Underpass to 0.3 mile north of Laurellen Road, at Simmerly Slough Bridge No. 16-0019. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,960 3,050 750 5,200 3,800 <u>68,500</u> 83,260	1,927 2,980 505 0 195 <u>0</u> 5,607		PAED RW Cert RTL Begin Const End Const	06/21/17 05/01/19 06/01/19 12/01/19	06/21/17 11/16/18 12/06/18 04/07/19 09/25/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 37 of 149

			Jul	y 1 - Sep	tember 30	, 2018						ů Č		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
296	03-9819 YUB-70	Yuba 70 Safety Segment 4 & 5 SHOPP	Near Marysville, from Laurellen Road to South Honcut Creek Bridge. Widen shoulders and improve clear recovery zone.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,906 4,884 6,227 9,030 9,858 <u>70,735</u> 104,640	3,415 0 0 220 220 3,635	4,376 5,704 7,280 9,858 <u>70,735</u>	PAED RW Cert RTL Begin Const End Const	03/01/18 05/05/20 05/20/20 11/20/20	01/08/19 05/29/20 06/15/20 10/20/20 09/25/22	0	No	No	Scope Cost Schedule Benefits
297	03-9820 YUB-70	Marysville Railroad Bridge Rehab (SHOPP)	In and near Marysville, from 14th Street to Cemetery Road. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 3,500 2,500 5,500 5,000 <u>85,000</u> 104,500	1,309 0 0 1 1,310	2,967 2,432 5,140 5,000 85,000	PAED RW Cert RTL Begin Const End Const	01/02/19 09/18/20 10/02/20 03/26/21	04/05/19 09/17/20 10/02/20 01/11/21 11/01/23	0	No	No	Scope Cost Schedule Benefits
298	03-9821 YUB-70	YUB 70 Median Barrier	Near Linda and Marysville, from 0.3 mile south of Feather River Boulevard to Yuba River Bridge. Install concrete median barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	400 600 590 10 <u>5,200</u> 6,850	331 413 11 0 0 0 754	331 632 43 588 10	PAED RW Cert RTL Begin Const End Const	08/27/17 09/15/18 10/15/18 04/01/19	08/27/17 11/26/18 12/10/18 04/04/19 12/01/19	0	No	No	Scope Cost Schedule Benefits
299	04-0044Q ALA-880	Ala 880 Roadway Rehabilitation Project	In Oakland, from 0.2 mile south of 29th Street to 0.3 mile north of 23rd Street. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10 2,000 2,100 100 <u>9,582</u> 13,892	0 1,501 1 0 0 <u>0</u> 1,503	1,501 82 2,006 100 <u>9,582</u> 13,489	PAED RW Cert RTL Begin Const End Const		02/15/11 06/29/18 06/29/18 01/23/19 11/01/19	0	No	Yes	Scope Cost Schedule Benefits
300	04-0050N ALA-880	Lake Merritt Railroad Bridge Replacement	In Oakland, near Lake Merrit Channel Bridge No. 33-0027 and 5th Avenue. Replace Hanlon Lead Railroad bridge. Mitigation for EA 1706U.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,100 350 1,700 7,500 <u>3,000</u> 13,650	1,029 1,625 337 0 168 <u>0</u> 3,159	572 1,294	PAED RW Cert RTL Begin Const End Const	05/11/15 06/10/19 06/03/19 12/23/19	05/11/15 06/03/19 06/10/19 12/04/19 10/01/21	0	No	Yes	Scope Cost Schedule Benefits
301	04-0076B ALA-84	NILES CANYON SAFETY PROJECT (MEDIUM TERM IMPROVEMENTS)	In Fremont, from Route 238 (Mission Boulevard) to Route 680. Widen shoulders, install traffic signals and upgrade barriers.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	12,200 3,500 600 4,000 2,000 <u>19,500</u> 41,800	11,541 904 355 0 33 <u>0</u> 12,832	11,541 4,404 1,045	PAED RW Cert RTL Begin Const End Const	10/30/17 02/01/19 04/16/19 12/08/19	01/18/18 06/01/19 06/13/19 12/08/19 12/01/21	0	No	No	Scope Cost Schedule Benefits
302	04-0084B ALA-84	NILES CANYON ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT	In Fremont, at Alameda Creek Bridge No. 33-36. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,800 6,500 5,000 275 <u>24,000</u> 44,175	7,387 947 166 0 31 <u>0</u> 8,531	7,387 6,267 882 5,572 275 <u>24,000</u> 44,415	PAED RW Cert RTL Begin Const End Const	09/25/17 03/01/19 04/01/19 12/08/19	09/25/17 05/20/19 06/03/19 12/08/19 12/01/22	0	No	No	Scope Cost Schedule Benefits
303	04-0086Q ALA-880	CRANDALL CREEK SEISMIC RETROFIT BRIDGE #33-0273	In Fremont, at Crandall Creek Bridge No. 33-0273. Seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	846 1,874 90 1,700 20 <u>6,425</u> 10,955	1,041 1,848 82 0 71 <u>0</u> 3,043	1,041 1,848 88 1,769 20 <u>6,425</u>	PAED RW Cert RTL Begin Const End Const		06/30/16 06/21/18 06/29/18 02/01/19 12/08/20	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 38 of 149

			Jul	y 1 - Sepi	tember 30,	, 2018						e ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
304	04-0086U NAP-121	SR 121 Repair Bridge Girders.	In Napa, at Tulucay Creek Bridge No. 21-0003. Repair bridge girders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	378 450 208 512 262 <u>1,493</u> 3,303	507 515 4 0 0 0 1,026	507 515 139 568 262 <u>1,493</u> 3,679	PAED RW Cert RTL Begin Const End Const	10/19/16 04/12/18 03/27/18	10/19/16 03/27/18 04/12/18 10/26/18 12/31/19	1,446	No	Yes	Scope Cost Schedule Benefits
305	04-0091P ALA-185	ADA Curb Ramps	In Oakland and San Leandro, from Plaza Drive to 55th Avenue; also in Contra Costa County, in El Cerrito on Route 123 (PM 0.18/0.29) and in Pleasant Hill on Route 680 (PM 16.85), at various locations. Reinstall and/or upgrade existing curb ramps and sidew	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 665 102 450 50 <u>2,252</u> 4,319	628 0 0 0 0 634	628 681 114 445 50 <u>2,252</u> 4,409	PAED RW Cert RTL Begin Const End Const	03/01/18 07/01/19 08/01/19 02/28/20	03/05/18 11/01/19 12/02/19 08/06/20 12/31/20	0	No	No	Scope Cost Schedule Benefits
306	04-0124L ALA-13	UPGRADE CURB RAMPS/SIDEWALK S SHATTUCK AVE. TO 7TH ST. ASHBY (17 LOC.)	In Berkeley, from Shattuck Avenue to 7th Street. Upgrade curb ramps and sidewalks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	455 1,400 793 125 <u>3,500</u> 6,473	520 1,212 62 0 6 <u>0</u> 1,800	520 1,818	PAED RW Cert RTL Begin Const End Const	02/01/16 07/02/18 07/31/18 03/29/19	01/29/16 01/17/19 02/01/19 10/01/19 10/01/20	0	No	No	Scope Cost Schedule Benefits
307	04-0124M ALA-13	UPGRADE CURB RAMPS/SIDEWALK S CLAREMONT AVE. TO SHATTUCK AVE	In Berkeley, from Claremont Avenue to west of Shattuck Avenue. Upgrade curb ramps and repair sidewalks to meet American with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 543 75 423 120 <u>1,389</u> 3,200	738 0 0 0 0 0 738	957 1,496 464	PAED RW Cert RTL Begin Const End Const	07/11/18 10/25/19 11/01/19 04/24/20	10/19/18 10/25/19 11/01/19 04/24/20 03/01/21	0	No	No	Scope Cost Schedule Benefits
308	04-0135A ALA-580	Rte. 580 Rehab- Grind & Pave Roadway; Guard Rail; ADA Curbs @ Ramps	In San Leandro and Oakland, from Routes 580/238 Separation to Fruitvale Avenue. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 2,655 120 5,400 57 <u>37,403</u> 47,035	1,400 2,426 39 0 3 3 3,868	1,400 2,426 112 5,027 57 <u>37,403</u> 46,652	PAED RW Cert RTL Begin Const End Const		10/14/16 05/10/18 06/15/18 02/22/19 05/21/21	0	No	Yes	Scope Cost Schedule Benefits
309	04-0144A ALA-13	UPGRADE CURB RAMPS/SIDEWALK S HILLER DR. TO CLAREMONT AVE.	In Oakland and Berkeley, from Hiller Drive to Claremont Avenue at various locations. Upgrade American with Disabilities Act (ADA) facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	995 880 140 580 200 <u>2,673</u> 5,468	978 106 11 0 0 0 1,095	904 133		02/14/18 05/20/19 06/03/19 12/02/19	06/20/18 05/20/19 06/03/19 01/20/20 12/01/20	0	No	No	Scope Cost Schedule Benefits
310	04-0269H CC-242	CC 242 Pavement Rehab	In Concord, from Route 680 to Route 4. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	990 1,210 1,430 15 <u>11,774</u> 15,529	1,199 0 0 0 0 1,199	1,362 1,158 149 1,347 15 <u>11,774</u> 15,805	PAED RW Cert RTL Begin Const End Const	06/29/18 03/04/20 06/30/20 12/18/20	12/21/18 05/04/20 06/30/20 01/25/21 03/01/22	0	No	Νο	Scope Cost Schedule Benefits
311	04-0269M SON-12	SON 12 Bridge Scour Mitigation	In and near Sonoma, at Sonoma Creek Bridge No. 20-0027 and Hooker Creek Bridge No. 20-0030. Scour mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,519 2,650 2,000 150 <u>9,000</u> 15,819	1,476 46 10 0 2 <u>0</u> 1,534	1,476 2,658 487 2,219 150 <u>9,000</u> 16,284	PAED RW Cert RTL Begin Const End Const	06/01/18 12/16/19 02/07/20 12/01/20	09/12/18 12/16/19 03/16/20 12/01/20 12/31/20	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	tember 30	, 2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
312	04-0315D	OLEMA CREEK	Near Olema, 1.8 miles south of Sir Francis Drake Boulevard. Replace	PAED PSE	400 3,720	200 3,648	200 3,648	PAED RW Cert		07/05/11 12/11/17	3,211	No	Yes	Scope
	MRN-1		culvert with a bridge.	RW Sup	100	101	142	RTL		12/14/17				Cost
				Con Sup RW Cap	833 90	389 13		Begin Const End Const		06/30/18 12/31/20				Schedule
				Con Cap	<u>3,000</u> 8,143	<u>1,375</u> 5,726				12/01/20				Benefits
313	04-0334J	Ramp Metering	In and near Sausalito, Corte Madera, and Larkspur, from north of	Total PAED	0	0	0	PAED	05/07/14	05/07/14	0	No	Yes	Scope
	MRN-101		Golden Gate Bridge to 0.3 mile north of Sir Francis Drake Boulevard. Install ramp metering and Traffic Operations System (TOS) elements.	PSE RW Sup	1,500 50	1,313 5	1,313 92	RW Cert RTL	05/01/18 06/01/18	06/22/18 06/29/18				Cost
				Con Sup	1,900	0	1,219	Begin Const	01/16/19	01/16/19				Schedule
				RW Cap Con Cap	110 6,717 10,277	13 <u>0</u>	110 <u>6,717</u>	End Const		05/31/21				
314	04-0350H	Bridge replacement	In San Rafael, from Route 101 northbound off-ramp to 2nd Street at	Total PAED	10,277 1,190	1,33 <u>2</u> 1,015		PAED		07/07/17	0	No	Yes	Benefits
011	MRN-101	San Rafael harbor	San Rafael Harbor Bridge No. 27-0033. Replace bridge.	PSE	1,900	1,726	1,726	RW Cert RTL		06/29/18	Ŭ	110	100	
		creek		RW Sup Con Sup	300 2,700	195 0	2,245	Begin Const		06/29/18 01/22/19				Cost
				RW Cap Con Cap	570 9,785	106 <u>0</u>		End Const		04/17/20				Schedule
215	04-0386F	SCI O Sarataga	Near Seretage of Seretage Creek Bridge No. 27 0074 Deplace	Total	16,445	3,04 ² 3,025	16,273	PAED	06/15/18	12/14/18	0	No	No	Benefits
315	04-0380F SCL-9	SCL 9 Saratoga Bridge Project	Near Saratoga, at Saratoga Creek Bridge No. 37-0074. Replace bridge.	PAED PSE	3,200 4,200	3,025	4,020	RW Cert	04/15/20	09/01/20	0	No	No	Scope
				RW Sup Con Sup	1,200 1,526	0 0	1,121	RTL Begin Const	05/06/20 10/19/20	10/01/20 06/14/21				Cost
				RW Cap Con Cap	6,779 <u>11,668</u>	0	6,779 <u>11,668</u>	End Const		10/19/22				Schedule
				Total	28,573	3,025	29,973							Benefits
316	04-0434G SCL-85	SCL 85 & ALA 80 _ ADA	In Cupertino, Sunnyvale and Mountain View, from Stevens Creek Boulevard to Route 101; also in various cities, on Route 80 (PM	PAED PSE	570 663	564 144	564 1,008	PAED RW Cert	09/26/17 05/01/19	09/26/17 05/01/19	0	No	No	Scope
			2.5/8.0), at various locations. Install and/or upgrade existing curb ramps	RW Sup Con Sup	102 730	20 0		RTL Begin Const	05/16/19 12/23/19	05/16/19 12/23/19				Cost
			and pedestrian facilities to Americans with Disabiliti	RW Cap	75	0	75	End Const	12/23/13	11/02/20				Schedule
				Con Cap Total	<u>2,260</u> 4,400	<u>0</u> 728	<u>2,260</u> 4,908							Benefits
317	04-0434H MRN-1	Curb Ramps	In Almonte, near Route 101 offramp to Route 1; also from Coyote Creek to Flamingo Road. Upgrade pedestrian facilities.	PAED PSE	510 1,000	649 567	649	PAED RW Cert	06/16/17 10/31/18	06/16/17 05/15/19	0	No	No	Scope
	IVITXIN- I		to Framingo Road. Opgrade pedestrian facilities.	RW Sup	300		520	RTL	11/16/18	05/30/19				Cost
				Con Sup RW Cap	850 842	0 10	862 842	Begin Const End Const	05/01/19	01/17/20 12/31/20				Schedule
				Con Cap Total	<u>1,976</u> 5,478	<u>0</u> 1,340	<u>1,976</u> 6,152							Benefits
318	04-0434J	ALA-238/185 curb	In Hayward, from A Street to Rose Street (PM 0.39 to 0.90); also in	PAED	700	5	662	PAED DW/Cort	06/01/20	06/01/20	0	No	No	Scope
	ALA-185	ramps	Oakland, from 55th Avenue to 50th Avenue (PM 9.75 to 10.09). Upgrade curb ramps, driveways, and sidewalks to make compliant with	PSE RW Sup	950 95	0	946 91	RW Cert RTL	02/01/22 06/01/22	03/01/22 06/01/22				Cost
			American with Disabilities Act (ADA) Standards.	Con Sup RW Cap	950 195	0	872 195	Begin Const End Const	12/01/22	01/16/23 09/02/24				Schedule
				Con Cap	<u>5,017</u> 7,907	<u>0</u>	<u>5,017</u> 7,783							Benefits
319	04-0448E	BRIDGE	Between Livermore and Hayward, at East Connector Separation Bridge	Total PAED	864	578	578	PAED		01/11/17	0	No	Yes	
	ALA-238	PRESERVATION 2 BRIDGE	No. 33-0524F, N238/S880 Connector Bridge No. 33-0540G and I-580 Arroyo Seco Bridge No. 33-0066. Bridge maintenance.	PSE RW Sup	995 72	756 2	756 38	RW Cert RTL		06/21/18 06/25/18				Cost
		LOCATIONS 238		Con Sup	2,091	Ō	2,037	Begin Const		02/01/19				Schedule
		and 580		RW Cap Con Cap	20 <u>4,090</u> 8,132	0 <u>0</u>	20 <u>4,090</u>	End Const		12/06/19				
				Total	8,132	1,335	7,792							Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 40 of 149

			Jul	y 1 - Sept	tember 30,	2018						a þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
320	04-0448R ALA-84	Pedestrian Hybrid Beacons (X-Walk Safety Improvements)	In Oakland, San Leandro, Hayward and Fremont, on Routes 84, 112 and 185 at various locations. Crosswalk safety enhancements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	453 777 23 755 150 <u>2,775</u> 4,933	423 38 2 0 0 0 462	423 787 23 757 150 <u>2,775</u> 4,969	PAED RW Cert RTL Begin Const End Const	09/26/17 01/15/19 04/05/19 12/02/19	09/26/17 03/15/19 03/29/19 12/02/19 12/02/20	0	No	No	Scope Cost Schedule Benefits
321	04-0449A SCL-280	SCL-SM-280 CAPM	In and near Los Altos, Los Altos Hills, and Palo Alto, from Foothill Boulevard to north of Sand Hill Road (also in San Mateo County (PM R0.0/R2.1). Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,853 3,284 48 6,661 50 <u>47,574</u> 59,470	1,488 1,125 4 0 0 <u>0</u> 2,618	1,488 2,710 45 6,599 50 <u>47,574</u> 58,467	PAED RW Cert RTL Begin Const End Const	12/01/17 04/01/19 05/01/19 10/08/19	12/01/17 04/15/19 05/01/19 11/01/19 11/01/21	0	No	Yes	Scope Cost Schedule Benefits
322	04-0480A ALA-880	PATTERSON SLOUGH CREEK BRIDGE DECK REPLACEMENTs13 482	In Fremont, from 0.5 mile south to 0.5 mile north of Patterson Slough Bridge No. 33-0250 (PM 11.8). Bridge rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,200 1,980 704 2,420 427 <u>11,784</u> 19,515	652 0 0 0 0 0 652	2,243 1,606 654 2,326 427 <u>11,784</u> 19,039	PAED RW Cert RTL Begin Const End Const	05/22/19 05/13/20 06/01/20 02/10/21	05/22/19 04/20/20 06/01/20 02/10/21 02/10/22	0	No	No	Scope Cost Schedule Benefits
323	04-0480C MRN-1	Millerton Gulch Br Scour Mitigation	Near Point Reyes Station, at Millerton Gulch Bridge No. 27-0114. Environmental mitigation for emergency project EA 4K500.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,620 1,080 180 830 150 <u>1,000</u> 4,860	1,134 99 0 0 1,242	1,134 861 125 850 150 <u>1,000</u> 4,120	PAED RW Cert RTL Begin Const End Const	12/01/17 06/07/19 06/21/19 02/04/20	12/26/17 09/21/18 09/28/18 02/22/19 07/31/23	0	No	No	Scope Cost Schedule Benefits
324	04-0480D SOL-84	Real McCoy Ramp	Near Rio Vista, at the Cache Slough Ferry Crossing. Upgrade the existing fender systems, concrete ramps, and swing gate systems, modify the ferry boat deck surface, and install traffic counter and Vehicle Detection Systems (VDS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,080 2,080 2,080 350 <u>12,630</u> 19,480	6 0 0 0 0 0 6	2,094 1,734 250 2,266 350 <u>12,630</u> 19,324	PAED RW Cert RTL Begin Const End Const	10/01/20 05/01/22 06/01/22 12/01/22	10/01/20 05/01/22 06/01/22 12/19/22 11/20/23	0	No	Yes	Scope Cost Schedule Benefits
325	04-0480E SON-12	Gore Paving	In various cities on Routes 12, 101, and 116 at various locations; also in Marin County on Route 101 at various locations. Highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	308 550 44 550 10 <u>2,190</u> 3,652	306 372 1 0 0 0 679	306	PAED RW Cert RTL Begin Const End Const	10/31/17 03/20/19 05/01/19 12/10/19	10/30/17 04/15/19 05/01/19 12/10/19 06/30/20	0	No	No	Scope Cost Schedule Benefits
326	04-0480J ALA-580	GREENVILLE OH REHAB	Near Livermore, near Greenville Road at Greenville Overhead Bridge No. 33-0121R. Rehabilitate westbound structure.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 900 120 1,000 140 <u>5,979</u> 8,739	574 225 0 0 0 0 800	574 954 120 993 140 <u>5,979</u> 8,762	PAED RW Cert RTL Begin Const End Const	01/15/18 09/02/19 10/01/19 02/03/20	12/29/17 09/02/19 10/01/19 02/03/20 05/02/22	0	No	No	Scope Cost Schedule Benefits
327	04-0480K SCL-152	SCL 152 Median Barrier	Near Gilroy, from east of Dunne Street/San Felipe Road to the Merced County line. Place median barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,800 1,227 65 1,766 60 <u>10,984</u> 15,902	1,387 0 0 0 0 1,387	1,899 1,225 56 2,799 60 <u>10,984</u> 17,023		12/03/18 05/08/20 05/15/20 03/01/21	12/03/18 05/08/20 05/15/20 03/01/21 07/19/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	, 2018						e pe		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
328	04-0480N SOL-80	Br Rehab+Scour	In and near Vallejo, Dixon and Vacaville, at Route 80/29 Separation Bridge No. 23-0087, McCune Creek Bridge No. 23-0084L/R and Horse Creek Bridge No. 23-0077L. Bridge preventative maintenance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	990 880 66 880 423 <u>1,379</u> 4,618	588 0 0 0 0 0 588		PAED RW Cert RTL Begin Const End Const	08/31/18 02/28/20 05/31/20 11/02/20	01/11/19 09/11/20 09/17/20 04/07/21 12/29/23	0	No	Yes	Scope Cost Schedule Benefits
329	04-0480P SOL-12	Sol 12 3R	In and near Rio Vista, from Currie Road to Sacramento County line. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,780 5,780 2,890 11,560 2,983 <u>73,200</u> 102,193	917 0 0 0 0 917	4,599	PAED RW Cert RTL Begin Const End Const	10/01/19 02/01/22 02/01/22 08/01/22	10/01/19 01/01/22 02/01/22 08/01/22 09/30/24	0	No	No	Scope Cost Schedule Benefits
330	04-0481B SON-101	SON-101 N OF PEPPER RD - REGRADE SLOPE	Near Petaluma, north of Pepper Road. Repair slide and drainage system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	623 850 150 850 850 <u>1,324</u> 4,647	445 0 6 33 <u>0</u> 484	445 702 92 724 850 <u>1,324</u> 5,036	PAED RW Cert RTL Begin Const End Const	06/15/18 12/13/18 03/15/19 08/30/19	06/29/18 02/22/19 03/15/19 08/30/19 06/30/20	0	No	No	Scope Cost Schedule Benefits
331	04-0481H SCL-101	SCL 101 Br. Rail Replacement/Upgrad e	In various cities, on Routes 101 and 237 at various locations. Bridge rail upgrade at eight locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,800 2,250 30 2,700 30 <u>10,711</u> 17,521	956 0 0 0 0 <u>0</u> 956	2,242 52 3,488 30 <u>10,711</u> 18,329	PAED RW Cert RTL Begin Const End Const	09/14/18 03/16/20 06/15/20 12/21/20	09/14/18 05/18/20 06/15/20 12/21/20 10/15/21	0	No	No	Scope Cost Schedule Benefits
332	04-0481J SM-280	SM280 Gore Paving	In and near Woodside, at various locations (also Santa Clara County PM 20.4); also in the City and County of San Francisco on Route 101 at San Bruno Avenue off-ramp (PM 1.7). Construct maintenance worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	440 880 770 10 <u>5,286</u> 7,426	278 206 29 0 0 0 513	734 10 <u>5,286</u> 7,132	PAED RW Cert RTL Begin Const End Const	10/31/17 12/18/18 01/30/19 07/01/19	11/30/17 01/11/19 03/15/19 07/01/19 07/01/20	0	No	No	Scope Cost Schedule Benefits
333	04-0481M ALA-84	Scour at Arroyo De La Laguna	Near Sunol, at Arroyo De La Laguna Bridge No. 33-0043. Replace/rehabilitate bridge for scour mitigation, bridge rail upgrade, and seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,863 3,600 250 3,600 500 <u>13,000</u> 22,813	542 0 0 0 0 542	2,252 2,647 20	PAED RW Cert RTL Begin Const End Const	03/01/20 03/01/22 04/01/22 12/07/22	03/01/20 03/01/22 04/01/22 11/30/22 11/30/24	0	No	No	Scope Cost Schedule Benefits
334	04-0481P ALA-680	REHABILITATE PAVEMENT	In and near Pleasanton and Dublin, from north of Route 84 to Alcosta Boulevard. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,150 7,150 1,500 16,400 75 <u>109,853</u> 142,128	1,457 0 0 0 0 1,457	7,501 7,475 1,307 14,738 75 <u>109,853</u> 140,949	PAED RW Cert RTL Begin Const End Const	03/01/19 06/01/20 06/01/20 03/30/21	03/01/19 06/01/20 06/01/20 03/30/21 10/02/23	0	No	No	Scope Cost Schedule Benefits
335	04-0481R SOL-80	sol 80 raise oc	In Vallejo, from Magazine Street Overcrossing No. 23-0066 to Redwood Street Overcrossing No. 23-0114. Increase vertical clearance at six overcrossing structures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,100 2,154 154 1,859 10 <u>15,951</u> 22,228	1,958 24 0 0 0 1,982	2,473 86	PAED RW Cert RTL Begin Const End Const	06/29/18 07/01/19 06/30/19 06/01/20	07/23/18 06/01/19 06/14/19 01/15/20 01/15/22	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30	2018						a p		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
336	04-0481T SCL-680	SCL 680- Gore Pavement	In San Jose and Milpitas, from Route 101 to Scott Creek Road at various locations. Construct maintenance worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	440 1,420 1,320 10 <u>8,814</u> 12,114	417 966 4 0 0 1,387	417 1,724 23 1,147 10 <u>8,814</u> 12,135	PAED RW Cert RTL Begin Const End Const	09/26/17 01/08/19 01/15/19 07/15/19	09/26/17 11/14/18 12/14/18 06/14/19 06/11/21	0	No	No	Scope Cost Schedule Benefits
337	04-0481U CC-4	Upgrade Metal Beam Guardrail	In and near Hercules, Martinez, and Concord, at various locations from Route 80 to 0.3 mile east of Bailey Road. Upgrade guardrail to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 1,400 52 1,500 10 <u>12,400</u> 16,362	54 0 0 0 0 54	935 1,341 49 1,374 10 <u>12,400</u> 16,108	PAED RW Cert RTL Begin Const End Const	02/03/20 06/01/21 10/01/21 04/01/22	02/03/20 07/02/21 10/01/21 04/01/22 04/03/23	0	No	No	Scope Cost Schedule Benefits
338	04-0482T SON-1	Soldier Pile Wall	Near Jenner, from 0.3 to 0.4 mile north of Myers Grade Road. Permanent restoration of roadway slipouts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,106 2,496 2,288 2,288 215 <u>13,856</u> 21,169	44 0 0 0 0 <u>0</u> 44	1,099 1,613 2,087 215 <u>13,856</u> 18,888	PAED RW Cert RTL Begin Const End Const	04/15/19 09/15/20 12/15/20 08/15/21	01/15/20 09/15/20 12/15/20 08/16/21 12/16/22	0	No	No	Scope Cost Schedule Benefits
339	04-0483W ALA-880	Ala-880 CAPM, Fremont OC to High UC	In and near Fremont, Union City, Hayward, San Leandro, and Oakland from 0.4 mile north of Fremont Boulevard Overcrossing to High Street Separation and Overhead. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	654 5,920 166 6,600 40 46,273 59,653	755 6,504 101 1,550 4 <u>16,334</u> 25,248	755 6,504 120 7,359 40 <u>46,273</u> 61,187	PAED RW Cert RTL Begin Const End Const		08/19/15 05/01/17 05/30/17 03/20/18 01/02/20	57,063	No	Yes	Scope Cost Schedule Benefits
340	04-0487R SOL-80	Suisun Crk Br Scour Mitigation	Near Fairfield, at Suisun Creek Bridge No. 23-0007. Scour mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 600 20 600 5 <u>760</u> 3,185	952 0 0 0 0 0 952	1,587 980 28	PAED RW Cert RTL Begin Const End Const	09/03/18 04/01/20 04/01/20 10/01/20	12/03/18 04/01/20 04/01/20 09/01/20 04/01/22	0	No	No	Scope Cost Schedule Benefits
341	04-0488K SON-12	CAPM 12	In and near Sonoma, from Vallejo Avenue to east of Leveroni Road/Napa Road. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,308 1,030 62 746 5 <u>6,208</u> 9,359	889 5 2 0 0 0 896	889 1,583 223 739 5 <u>6,208</u> 10,385	End Const	04/01/18 01/02/20 02/01/20 07/30/20	04/03/18 01/02/20 02/01/20 07/30/20 06/01/21	0	No	Yes	Scope Cost Schedule Benefits
	04-0488Q ALA-13	CROSSWALK SAFETY ENHANCEMENT	In various cities, on Routes 13, 61, and 123 at various locations; also in Contra Costa County, on Route 123, at Eureka Avenue. Crosswalk safety enhancements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	788 1,393 200 800 840 <u>4,290</u> 8,311	717 74 4 0 0 0 794	717 1,376 172 715 840 <u>4,290</u> 8,326	End Const	03/19/18 11/01/19 12/31/19 06/01/20	06/29/18 11/01/19 12/31/19 08/06/20 05/31/21	0	No	No	Scope Cost Schedule Benefits
343	04-0587D SF-101	Alemany Circle UC Deck Replacement	Near San Francisco, at Alemany Circle Undercrossing No. 34-0033. Rehabilitate bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,000 3,540 20 3,250 20 <u>32,400</u> 43,230	3,668 916 1 0 0 4,585	3,668 3,069 30 3,183 20 <u>32,400</u> 42,381	PAED RW Cert RTL Begin Const End Const	11/15/17 04/15/19 05/01/19 08/26/19	01/12/18 05/15/19 06/03/19 12/02/19 06/30/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						ő Ö		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
344	04-0587H NAP-128	SR 128 CONN CREEK BRIDGE REPLACEMENT	Near Rutherford, at Conn Creek Bridge No. 21-0021. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,188 2,200 950 2,850 3,800 <u>8,262</u> 19,250	1,190 2,561 607 0 163 <u>0</u> 4,521	1,190 2,561 741 4,199 3,800 <u>8,262</u> 20,955	PAED RW Cert RTL Begin Const End Const	10/05/15 06/29/18 06/20/18	10/05/15 06/20/18 06/29/18 01/07/19 12/31/20	0	No	Yes	Scope Cost Schedule Benefits
345	04-0587K NAP-128		Near Rutherford, at Conn Creek Bridge No. 21-0021. Plant establishment mitigation for bridge replacement project EA 1G430.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 30 200 30 <u>220</u> 500	0 0 0 0 0 0 0	0 0 30 <u>220</u> 250	PAED RW Cert RTL Begin Const End Const	10/05/15 07/17/20 07/17/20 11/30/20		0	No	No	Scope Cost Schedule Benefits
346	04-0587M NAP-29	Env. Mitigation and Establishment	In Calistoga, at Napa River Bridge No. 21-0018. Environmental mitigation and plant establishment for bridge replacement project.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 640 150 85 <u>500</u> 1,775	0 70 2 0 0 0 72	146 85	PAED RW Cert RTL Begin Const End Const	02/09/15 06/14/19 06/28/19 12/27/19	02/09/15 04/30/19 05/31/19 12/27/19 03/31/22	0	No	No	Scope Cost Schedule Benefits
347	04-0622B SM-1	SM-1 CAPM	Near Pescadero, from Santa Cruz County line to south of Bean Hollow Road. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,703 1,081 46 1,081 10 <u>11,671</u> 15,592	595 0 0 0 0 595	1,558 1,254 36 864 10 <u>11,671</u> 15,393	PAED RW Cert RTL Begin Const End Const	07/02/18 06/01/19 09/01/19 01/15/20	10/09/18 07/16/19 11/06/19 04/15/20 04/15/21	0	No	No	Scope Cost Schedule Benefits
348	04-0686 SM-82	El Camino Real/Floribunda Left-Turn Channelization	Near Burlingame and Hillsborough city limits, at the intersection of Route 82 and Floribunda Avenue. Install left turn signal.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,900 1,300 450 700 1,765 <u>2,610</u> 9,725	1,905 0 0 0 0 1,905	699	PAED RW Cert RTL Begin Const End Const	05/15/19 06/07/20 06/15/20 01/15/21	02/01/21 03/15/22 04/01/22 11/15/22 12/31/23	0	No	Νο	Scope Cost Schedule Benefits
349	04-0730D SM-82	82 ADA Burlingame	In Burlingame, Hillsborough, and Millbrae, from Barroilhet Avenue to Millbrae Avenue. Upgrade curb ramps and sidewalks to Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,320 1,200 700 1,000 844 <u>9,120</u> 16,184	380 0 0 0 0 380		PAED RW Cert RTL Begin Const End Const		07/31/20 01/15/23 02/01/23 09/01/23 11/02/25	0	No	No	Scope Cost Schedule Benefits
350	SM-280	SM 280 Culvert Rehab	Near Redwood City, San Carlos and Belmont, from Edgewood Road to Route 92 and near Hillsborough at PM R12.7; also in Santa Clara County in and near Mountain View and Palo Alto, at various spot locations (PM 11.6, 12.8, 12.9, 18.8). Replace failing culver	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,800 2,000 3,000 13 <u>16,404</u> 23,477	0 0 0 0 0 0 0	1,835 2,032 265 2,940 13 <u>16,404</u> 23,490	RW Cert RTL Begin Const End Const	02/01/20 10/01/21 11/01/21 05/01/22	02/01/20 10/01/21 11/01/21 05/01/22 05/01/24	0	No	Yes	Scope Cost Schedule Benefits
351	04-0738 SON-121	SON-121 WIDENING, RUMBLE STRIPS, & CURVE CORRECTION	Near Schellville, from north of Tolay Creek Bridge to south of Yellow Creek Bridge. Widen for standard shoulders, upgrade curves to standard, and install rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 3,750 1,800 4,200 6,264 <u>25,000</u> 44,014	1,899 0 2 0 0 1,901	4,446 3,468 1,170 3,807 6,264 25,000	PAED RW Cert RTL Begin Const End Const	06/30/18 06/01/20 06/15/20 12/01/20	09/27/18 05/15/20 05/15/20 12/01/20 10/03/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 44 of 149 50

			Jul	y 1 - Sept	tember 30	, 2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
352	04-0756K MRN-1	Lagunitas Creek Bridge	Near Point Reyes Station, at Lagunitas Creek Bridge No. 27-0023. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,187 2,850 750 2,500 6,500 <u>11,552</u> 28,339	4,132 48 1 0 3 4,184		PAED RW Cert RTL Begin Const End Const	06/01/18 07/24/20 08/03/20 02/08/21	06/29/18 08/20/20 08/25/20 02/08/21 12/30/22	0	No	Yes	Scope Cost Schedule Benefits
353	04-0763L SON-37	SON-37 WIM	Near Vallejo, at east of Route 121. Replace Weigh-in-Motion (WIM) systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	750 592 554 10 <u>2,280</u> 4,206	783 21 3 0 0 0 807	1,030 134 642 10	PAED RW Cert RTL Begin Const End Const	04/01/18 05/01/19 06/15/19 09/01/19	04/10/18 05/29/19 06/15/19 12/30/19 10/30/20	0	No	No	Scope Cost Schedule Benefits
354	04-0775G NAP-121	HIUCHICA CREEK-REMOVE CULVERTS AND WIDEN ROADWAY	Near Napa, at Huichica Creek (PM 0.75). Roadway widening.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,750 1,530 210 3,000 1,852 <u>12,247</u> 20,589	1,961 516 28 0 44 <u>0</u> 2,549	1,961 1,983 365 3,749 1,852 <u>12,247</u>	PAED RW Cert RTL Begin Const End Const	03/30/18 10/04/19 10/04/19 07/17/20	04/09/18 10/04/19 10/04/19 07/17/20 12/26/25	0	No	Νο	Scope Cost Schedule Benefits
355	04-0775H NAP-121	Huichica Creek Bridge Mitigation	Near Napa, at Huichica Creek (PM 0.75). Mitigation planting, monitoring and reporting for EA 04-4G210.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 900 <u>1,000</u> 1,900	0 0 0 0 0 0 0	0 0 0 <u>1,000</u> 1,000	PAED RW Cert RTL Begin Const End Const	03/30/18 06/29/22 06/29/22 12/08/22	04/09/18 06/29/23 06/01/22 12/08/23 12/30/33	0	No	No	Scope Cost Schedule Benefits
356	04-0886 SOL-84	Miner Slough	Near Rio Vista, at Miner Slough Bridge No. 23-0035. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,550 4,100 1,098 3,500 2,884 <u>24,500</u> 39,632	3,366 404 0 9 <u>0</u> 3,778	3,366 4,601 774 4,885 2,884 24,500	PAED RW Cert RTL Begin Const End Const	09/29/17 04/30/20 05/30/20 12/20/20	09/29/17 04/30/20 05/30/20 12/20/20 04/30/23	0	No	Νο	Scope Cost Schedule Benefits
357	04-1067C SF-1	04-1A905_SF 1_SFPUC CONNECTION	In the city of San Francisco, at Presidio National Park. Water quality improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,020 315 50 336 1,050 <u>785</u> 3,556	898 0 1 0 0 899	1,382 297 50 336 1,050 785	PAED RW Cert RTL Begin Const End Const	03/01/19 06/15/20 06/29/20 02/10/21	08/01/19 06/01/20 06/30/20 12/01/20 12/31/21	0	No	No	Scope Cost Schedule Benefits
358	04-1418C CC-24	Ala 13/CC 24 Enhance Lighting	In Orinda and Lafayette, from east of the Caldecott Tunnel to east of Camino Pablo and at Acalanes Road (PM R4.2/R4.99); also in Oakland on Route 13, at Redwood Road (PM 5.2/5.5). Install safety lighting and upgrade median barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	736 725 64 760 313 <u>5,050</u> 7,648	724 68 0 0 0 0 791	724	PAED RW Cert RTL Begin Const End Const	05/01/18 05/20/19 06/17/19 03/10/20	06/29/18 05/31/19 06/17/19 03/10/20 03/10/21	0	No	No	Scope Cost Schedule Benefits
359	04-1450C ALA-880	Bridge Railings Replacement	In Hayward, San Leandro, and Oakland, at Tennyson Road Overcrossing (OC) No. 33-0236 (PM 15.65), Washington Avenue OC No. 33-0166 (PM 20.82), and Damon Slough Southboud onramp No. 33-0142K (PM 26.53); also on Route 77 in Oakland, at San Leandro OC No. 33-	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 1,500 250 2,200 25 <u>10,300</u> 15,075	0 0 0 0 0 0	918 1,608 4 1,426 25	PAED RW Cert RTL Begin Const End Const	03/16/20 12/17/21 01/21/22 09/26/22	03/16/20 12/17/21 01/21/22 09/26/22 12/08/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sepi	ember 30,	2018						ed		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
360	04-1450E SF-101	SF-101 & SM-1 Baluster Rails	In the City and County of San Francisco, at Alemany Circle Undercrossing (UC) No. 34-0064K, Alemany Circle UC No. 34-0063S and Bayshore Boulevard UC No. 34-0047S; also in San Mateo County in Pacifica, at Paloma Avenue Overcrossing No. 35-0187 (PM R44.21).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	657 1,751 164 1,805 10 <u>5,461</u> 9,848	1 0 0 0 0 <u>0</u> 1	650 308 10 1,756 10 <u>5,461</u> 8,195	PAED RW Cert RTL Begin Const End Const	10/01/19 01/01/21 03/01/21 10/01/21	10/01/19 01/01/21 03/01/21 10/01/21 10/01/22	0	No	Yes	Scope Cost Schedule Benefits
361	04-1450H SM-1	Soldier Pile Wall	Near Half Moon Bay, at 1.1 miles north of Santa Cruz County line. Repair slope washout by constructing a soldier pile wall and upgrading the drainage system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	350 400 70 500 2 <u>990</u> 2,312	0 0 0 0 0 0 0	341 404 65 486 2 <u>990</u> 2,288	PAED RW Cert RTL Begin Const End Const	12/01/19 05/01/21 07/01/21 11/01/21	12/01/19 04/01/21 07/01/21 01/30/22 12/01/22	0	No	No	Scope Cost Schedule Benefits
362	04-1450J SM-82	SOLDIER PILE WALL	In South San Francisco, at 0.1 mile north of Francisco Drive. Permanent embankment restoration by installing retaining wall and drainage improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 710 60 800 10 <u>1,590</u> 3,670	135 0 0 0 0 135		PAED RW Cert RTL Begin Const End Const	09/07/18 06/04/20 12/31/20 08/26/21	09/30/19 12/16/20 12/31/20 08/03/21 01/28/22	0	No	No	Scope Cost Schedule Benefits
363	04-1451A SON-101	Replace Bridge Rails	In and near Santa Rosa, at Todd Road Overcrossing (OC) No. 20-0172 (PM 16.54) and Baker Avenue OC No. 20-0173 (PM 19.00); also in Marin County near Navato, at Miller Creek Road OC No. 27-0082 (PM 15.57). Upgrade bridge rails.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 780 130 988 116 <u>4,343</u> 7,007	7 0 0 0 0 0 7	580 692 111 854 116 <u>4,343</u> 6,696	PAED RW Cert RTL Begin Const End Const	10/01/19 08/01/21 09/01/21 03/01/21	10/01/19 08/02/21 09/01/21 03/01/22 03/01/23	0	No	Yes	Scope Cost Schedule Benefits
364	04-1451C NAP-128	Hopper Slough Br.	Near Rutherford, at Hopper Slough Bridge No. 20-0019. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,074 1,988 206 2,014 1,514 <u>7,864</u> 15,660	105 0 0 0 0 105	1,700 1,937 204 1,903 1,514 <u>7,864</u> 15,122	PAED RW Cert RTL Begin Const End Const	10/01/20 04/04/22 05/02/22 12/01/22	10/01/20 04/01/22 05/01/22 01/10/23 12/01/24	0	No	Yes	Scope Cost Schedule Benefits
365	04-1452A SM-1	SM-1 TOS	In and near the cities of Half Moon Bay, Pacifica and Daly City, from south of Miramontes Point Road to Clarinada Avenue Undercrossing, at various locations. Install Bluetooth Detection Systems and Variable Message Signs (VMS), enable two existing Change	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	430 444 30 444 36 <u>2,408</u> 3,792	0 0 0 0 0 0 0	55 24 20 6 <u>36</u> <u>2,408</u> 2,549	PAED RW Cert RTL Begin Const End Const	04/01/20 08/01/21 09/01/21 01/15/22	08/02/19 04/28/21 09/16/20 12/18/20 03/05/25	0	No	No	Scope Cost Schedule Benefits
366	SCL-152	SCL-152 CAPM	In Gilroy, from 0.3 miles west of Santa Teresa Boulevard to Route 101. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 1,900 68 1,800 125 <u>14,165</u> 19,458	607 653 46 0 0 <u>0</u> 1,307	607 1,492 81 2,088 125 <u>14,165</u> 18,558	PAED RW Cert RTL Begin Const End Const	06/15/18 12/05/18 12/19/18 06/14/19	04/05/18 12/03/18 12/14/18 06/14/19 12/01/20	0	No	Yes	Scope Cost Schedule Benefits
367	04-1452E SCL-152	SCL 152 - Construct MVPs & Veg Control Under MBGR	Near Gilroy, from Llagas Creek Bridge to the Merced County line. Construct Maintenance Vehicle Pullouts (MVPs) and vegetation control under existing guardrail to improve highway worker safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 1,000 45 700 10 <u>6,590</u> 9,145	85 0 0 0 0 85	687 995 44 595 10 <u>6,590</u> 8,921	PAED RW Cert RTL Begin Const End Const	08/31/20 10/29/21 11/30/21 06/20/22	08/31/20 10/29/21 11/19/21 05/25/22 12/30/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 46 of 149

			Jul	y 1 - Sepi	tember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
368	04-1452F SOL-80	Sol-80/29 Separation	In Vallejo, at Route 80/29 Separation Bridge No. 23-0087. Replace bridge.	PAED PSE	2,057 2,624	1,179 0	1,179 3,302	PAED RW Cert	12/03/18 05/04/20	06/21/18 05/17/19	0	No	No	Scope
	30L-00		bridge.	RW Sup	22	0	22	RTL	06/08/20	06/08/19				Cost
				Con Sup RW Cap	2,416 15	0 0	2,657 15	Begin Const End Const	01/15/21	01/15/20 01/30/21				Schedule
				Con Cap Total	<u>11,922</u> 19,056	<u>0</u> 1,179	<u>11,922</u> 20,875							Benefits
369	04-1452H ALA-80	UniversityIncrease Vertical Clearance	In Berkeley, at University Avenue Overcrossing No. 33-0023. Establish standard vertical clearance.	PAED PSE	3,380 3,000	2,251	3,571 2,347	PAED RW Cert	05/03/19 05/01/20	05/03/19 05/04/20	0	No	No	Scope
				RW Sup	300	0	67	RTL	06/01/20 12/01/20	06/01/20 12/01/20				Cost
				Con Sup RW Cap	5,400 35	6	3,090 35	Begin Const End Const	12/01/20	11/01/22				Schedule
				Con Cap Total	<u>27,678</u> 39,793	<u>0</u> 2,258	<u>27,678</u> 36,788							Benefits
370	04-1452J ALA-61	ALA-61 CAPM	In the city of Alameda, from Broadway/Encinal Avenue to Sherman Street. Pavement rehabilitation, upgrade Americans with Disabilities	PAED PSE	1,220 1,200	269 0	1,227 1,081	PAED RW Cert	02/01/20 03/01/21	02/01/20 03/01/21	0	No	Yes	Scope
	, 12, 1 0 1		Act (ADA) curb ramps, and improve crosswalks.	RW Sup Con Sup	22 1,500	0	19 1,348	RTL Begin Const	05/01/21 11/01/21	05/01/21 11/01/21				Cost
				RW Cap	5	0	5	End Const	11/01/21	05/01/23				Schedule
				Con Cap Total	<u>4,874</u> 8,821	<u>0</u> 269	<u>4,874</u> 8,553							Benefits
371	04-1452K MRN-101	Roadside Safety Improvements	In San Rafael, at Route 580; and in Sonoma County in Santa Rosa from PM 19.7 to PM 20.7; in Solano County on Route 37 in Vallejo from PM	PAED PSE	550 550	10 0	538 535	PAED RW Cert	06/01/20 01/15/22	06/01/20 01/14/22	0	No	No	Scope
			R9.4 to PM R10.4 and on Route 80 in and near Vallejo and Fairfield from PM 6.5 to 17.5; also in Napa County, on Route	RW Sup Con Sup	100 550	0 0	95 533	RTL Begin Const	04/15/22 10/15/22	04/15/22 10/14/22				Cost
				RW Cap Con Cap	100 <u>3,142</u>	0	100 <u>3,142</u>	End Const		10/15/24				Schedule
070	04 4450N		In October of form another of 5th Assessed to month of 7th Other of Device	Total	4,992	<u>0</u> 10	4,944		00/04/40	00/46/40	0	Nia	N -	Benefits
372	04-1452N ALA-880	ALA-880 Roadside Paving	In Oakland, from south of 5th Avenue to north of 7th Street. Pave narrow strips and miscellaneous areas, construct Maintenance Vehicle	PAED PSE	500 350	1	500 349	PAED RW Cert	09/01/19 01/01/21	09/16/19 01/15/21	0	No	No	Scope
			Pullouts (MVPs) and upgrade crash cushions to reduce maintenance work and enhance highway worker safety.	RW Sup Con Sup	100 450	0 0	95 435	RTL Begin Const	02/01/21 08/01/21	02/15/21 10/15/21				Cost
				RW Cap Con Cap	5 <u>2,170</u>	0 0	5 <u>2,170</u>	End Const		11/15/22				Schedule
373	04-1453A	SCL 17 RUMBLE	Near Los Gatos, from south of Summit Road to north of Alma College	Total	3,575 1,000	1 89	3,554	PAED	03/01/19	07/08/10	0	No	No	Benefits
575	SCL-17	STRIPS, LIGHTING,	Road. Install lighting, warning signs, flashing beacons, guardrail, rumble	PSE	1,000	0	952	RW Cert	06/01/20	06/01/20	Ū	NO	NO	Scope
		BEACONS & STRIPING	strips, wet-night visibility striping, and channelizers, and apply High Friction Surface Treatment (HFST).	RW Sup Con Sup	50 1,550	0	44 1,332	RTL Begin Const	06/15/20 01/25/21	06/15/20 01/08/21				Cost
				RW Cap Con Cap	70 <u>8,821</u>	0 0	70 8,821	End Const		03/23/22				Schedule
374	04-1453B	RSP-Injection	Near Gilroy, at Sargent Bridge and Overhead No. 39-0006L.	Total PAED	1 <u>2,491</u> 650	<u>0</u> 89 2	<u>8,821</u> 12,144 604	PAED	12/01/19	12/02/19	0	No	No	Benefits
	SCL-101	Grouting	Permanent restoration of roadway settlement and southern abutment	PSE RW Sup	780 52	0	790 46	RW Cert RTL	01/02/21 02/01/21	01/04/21 02/01/21				Scope
			wingwall movement.	Con Sup	650	0	591	Begin Const	06/15/21	06/15/21				
				RW Cap Con Cap	87 <u>1,381</u> 3,600	0 <u>0</u> 2	87 <u>1,381</u> 3,498	End Const		09/01/22				Benefits
375	04-1453D	Water Board	In Oakland, Union City, and Fremont, and on Route 80 in Berkeley (PM	Total PAED	3,600 1,060	2	1,027	PAED	03/01/20	03/16/20	0	No	No	Scope
	ALA-880	Compliance Units	4.7) at various locations; also in Santa Clara County, in Milpitas at PM 8.9. Construct permanent Best Management Practices (BMPs) to	PSE RW Sup	800 26	0	830 28	RW Cert RTL	05/01/21 06/01/21	04/05/21 05/03/21				Cost
			achieve Statewide National Pollutant Discharge Elim	Con Sup	1,000	0	1,094	Begin Const	02/01/22	02/15/22				
				RW Cap Con Cap	25 <u>5,801</u> 8,712	0 <u>0</u> 0	25 <u>5,801</u> 8,805	End Const		05/15/23				Benefits
				Total	8,712	0	8,805							Denents

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
376	04-1453E SF-101	04-2K950_SF 101_REPLACE MATERIAL'S LAB	In the City and County of San Francisco, at the District 4 Materials Laboratory beneath Route 101 (325 San Bruno Avenue). Construct permanent District 4 Materials Lab at alternative state-owned site to replace obsolete facility closed in March 2015 due t	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,210 1,820 3,086 255 <u>12,087</u> 19,588	10 0 0 0 0 0 10	1,991 1,785 2,931 255 <u>12,087</u> 19,174	PAED RW Cert RTL Begin Const End Const	04/01/20 12/01/21 02/01/22 09/01/22	04/01/20 12/01/21 02/01/22 09/01/22 09/01/23	0	No	No	Scope Cost Schedule Benefits
377	04-1453H ALA-13	Replace Trees	In Oakland, from north of Redwood Road to north of La Salle Avenue; also on Route 238 in San Leandro, from Hesperian Boulevard to Route 880 (PM 16.3/16.7); and in Solano County on Route 80 in Vallejo, at Redwood Parkway (PM 4.0 to PM 4.5). Highway planti	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 420 50 510 5 <u>2,530</u> 4,115	8 0 0 0 0 <u>0</u> 8	570 436 49 608 5 <u>2,530</u> 4,198	PAED RW Cert RTL Begin Const End Const	10/15/19 11/15/20 01/15/21 08/15/21	10/14/19 04/21/21 01/14/21 08/16/21 08/15/25	0	No	No	Scope Cost Schedule Benefits
378	04-1453J SON-1	Son 1 Culverts Rehab	Near Jenner, from south of Fort Ross Road to north of Moon Rock Campground at various locations. Rehabilitate drainage culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	744 1,369 1,385 321 <u>4,256</u> 8,504	129 0 0 0 0 129	2,355	PAED RW Cert RTL Begin Const End Const	10/15/20 06/15/22 06/01/22 01/01/23	12/29/19 06/15/22 06/01/22 01/01/23 05/15/24	0	No	Yes	Scope Cost Schedule Benefits
379	04-1453K NAP-29	SHEEHY CRK CULVERT REHAB	In American Canyon, at Rio Del Mar; also near American Canyon at 0.3 mile south of North Kelly Road (PM 5.1). Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,086 786 350 706 294 <u>3,336</u> 6,558	398 0 0 0 0 398		PAED RW Cert RTL Begin Const End Const	11/02/20 05/02/22 06/30/22 01/11/23	11/02/20 05/02/22 06/30/22 01/11/23 09/01/23	0	No	Yes	Scope Cost Schedule Benefits
380	04-1454C ALA-84	CAPM ALA-84-6.9/10.8	In Fremont, from Route 880 (PM 6.922) to Route 238. Rehabilitate pavement and upgrade curb ramps to make Americans with Disabilities Act (ADA) compliant.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,080 2,340 780 2,080 173 <u>12,874</u> 20,327	29 0 0 0 0 0 29	1,697 2,335 738 2,060 173 <u>12,874</u> 19,877	PAED RW Cert RTL Begin Const End Const	04/01/20 12/01/21 02/01/22 09/01/22	04/01/20 01/02/22 02/01/22 09/01/22 09/01/23	0	No	Yes	Scope Cost Schedule Benefits
381	04-1454G ALA-880	CAPM ALA-880-0.0/12.0	In Fremont, from Santa Clara County line to north of Fremont Boulevard Overcrossing. Cold plane pavement, overlay with Rubberized Hot Mix Asphalt (RHMA-G) and Open Graded Friction Course (OGFC), upgrade Americans with Disabilities Act (ADA) curb ramps, u		3,000 5,000 620 5,400 50 <u>57,166</u> 71,236	0 0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const	03/02/20 09/01/21 11/01/21 06/04/22	03/02/20 09/01/21 11/01/21 06/04/22 12/31/23	0	No	No	Scope Cost Schedule Benefits
382	04-1455B SM-84	SM 84 Peek-A-Boo RSP	Near La Honda, at 1.2 miles north of Madera Lane (North). Repair slope washout and place Rock Slope Protection (RSP) on existing embankment to prevent further erosion.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	936 390 10 250 147 <u>895</u> 2,628	0 0 0 0 0 0 0	0 0 0 147 <u>895</u> 1,043	PAED RW Cert RTL Begin Const End Const		07/25/19 04/20/21 09/08/20 12/10/20 02/25/25	0	No	No	Scope Cost Schedule Benefits
383	04-1460R ALA-80	MacArthur Maze/Increase Vertical Clearance	In Oakland, at the Routes 80/580/680 MacArthur Maze Bridge No. 33-0061R, 33-0061L, 33-0061L and 33-0611. Establish standard vertical clearance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	6,600 7,800 260 7,800 <u>500</u> <u>105,489</u> 128,449	1,965 0 0 0 0 1,965	500 105,489	PAED RW Cert RTL Begin Const End Const	11/18/19 05/02/20 06/01/20 02/01/21	09/18/19 05/04/20 06/01/20 02/01/21 11/01/22	0	No	No	 Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
384	04-1462A	D4 HQ Elevators Repair	In Oakland, at the Caltrans District 4 headquarters office building, 111 Grand Avenue. Rehabilitate the existing 13 building elevators with new systems to extend service life, increase efficiency, and correct performance failures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	260 325 0 710 0 <u>4,728</u> 6,023	4 0 0 0 0 0 0 4	320 323 0 757 0 <u>4,728</u> 6,128	PAED RW Cert RTL Begin Const End Const	03/30/19 02/28/20 02/27/20 06/03/20	03/01/19 02/02/20 02/03/20 06/30/20 06/01/22	0	No	No	Scope Cost Schedule Benefits
385	04-1462K NAP-29	Bridge Rail Replacement	In St. Helena, at Sulphur Creek Bridge No. 21-0016 and York Creek Bridge No. 21-0017. Upgrade bridge rails.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,040 800 500 748 <u>4,188</u> 8,076	13 0 0 0 0 13	1,051 699 492 762 748 <u>4,188</u> 7,941	PAED RW Cert RTL Begin Const End Const		03/01/21 01/02/23 04/01/23 10/01/23 10/01/24	0	No	Yes	Scope Cost Schedule Benefits
386	04-1462M SON-1	Son 1 Culverts Rehab	Near Gualala, from north of Moon Rock Campground to 0.1 mile north of Vantage Road. Rehabilitate drainage culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,050 1,571 286 1,040 382 <u>4,761</u> 9,090	410 0 0 0 0 410	4,121 227 189 130 382 <u>4,761</u> 9,810	PAED RW Cert RTL Begin Const End Const	10/15/20 06/15/22 06/15/22 01/16/23	10/15/20 06/15/22 06/15/22 01/16/23 05/28/24	0	No	No	Scope Cost Schedule Benefits
387	04-1462R CC-4	CC-4 CAPM	In and near Concord and Pittsburg, from Route 242 to Loveridge Road. Rehabilitate pavement, upgrade curb ramps to make Americans with Disabilities Act (ADA) compliant and upgrade guardrail to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,720 6,400 780 8,320 93 <u>55,281</u> 73,594	0 0 0 0 0 0 0	2,533 6,359 703 8,153 93 <u>55,281</u> 73,122	PAED RW Cert RTL Begin Const End Const	06/01/20 03/01/22 06/01/22 12/01/22	06/01/20 03/01/22 06/01/22 12/01/22 12/01/23	0	No	Yes	Scope Cost Schedule Benefits
388	04-1463D ALA-680	Ala-680 Ramp Metering (Phase 2B)	In and near Fremont, Pleasanton, and Dublin, from 0.3 mile south of Scott Creek Road to 0.3 mile north of Alcosta Boulevard. Install ramp meters, ramp High Occupancy Vehicle (HOV) bypass lanes, and Traffic Operations Systems (TOS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 5,600 100 4,500 800 <u>19,000</u> 30,000	0 2,355 13 0 0 2,369	0 2,355 23 4,345 800 <u>19,000</u> 27,296	PAED RW Cert RTL Begin Const End Const	11/16/16 06/15/18 06/15/18 01/28/19	11/16/16 06/25/18 06/29/18 01/28/19 12/01/20	0	Yes	Yes	Scope Cost Schedule Benefits
389	04-1464C NAP-128	Nap-128 Install RSP and upgrade drainage	Near Saint Helena, at 1.8 miles east of Silverado Trail Road. Install Rock Slope Protection (RSP) over storm damaged embankment.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	310 371 12 310 5 <u>790</u> 1,798	0 0 0 0 0 0 0	309 366 5 311 5 <u>790</u> 1,786	PAED RW Cert RTL Begin Const End Const		04/01/19 08/03/20 08/03/20 01/28/21 10/15/21	0	No	No	Scope Cost Schedule Benefits
390	04-1464E SM-84	SM 84 Injection Grouting	Near Half Moon Bay, south of Bear Gulch Road. Repair embankment and structural section settlement by using injection grouting methods to restore original grades, densify the soil below, and minimize future settlement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	160 430 34 424 1 <u>824</u> 1,873	36 0 0 0 0 36	124 17 0 16 1 <u>824</u> 983	PAED RW Cert RTL Begin Const End Const		02/01/19 09/01/19 10/01/19 03/01/20 06/01/20	0	No	No	Scope Cost Schedule Benefits
391	04-1464K NAP-29	TMDL Listed Pollutant Source Control	Near Calistoga, at 0.3 mile south of Bothe-Napa Valley State Park entrance at Ritchie Creek Bridge No. 21-0057. Replace bridge and provide financial contributions to improve fish passage barriers at the site and within the adjacent State Park for complia	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,820 1,300 1,300 590 <u>7,566</u> 12,743	40 0 0 0 40	157 1,199 590	PAED RW Cert RTL Begin Const End Const	10/01/20 05/01/22 06/01/22 11/01/22	10/01/20 05/01/22 06/01/22 11/01/22 12/01/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 49 of 149

			Jul	y 1 - Sepi	ember 30,	2018						eq		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
392	04-1464L ALA-980	TMC Hardware Replacement	In Oakland, at the District 4 Transportation Management Center (TMC). Upgrade or replace legacy TMC hardware components and related software by service contract to improve reliability and functionality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	110 392 10 262 10 <u>2,570</u> 3,354	74 0 0 0 0 0 74	74 376 10 252 10 <u>2,570</u> 3,337	PAED RW Cert RTL Begin Const End Const	10/01/18 09/01/19 12/01/19 11/01/20	10/01/18 09/01/19 12/01/19 11/01/20 08/29/22	0	No	Yes	Scope Cost Schedule Benefits
393	04-1464M ALA-Var	2018 SHOPP TMS Service Contract	In various counties, on various routes at various locations. Restore non-operational Transportation Management System (TMS) field elements by use of on-call Task Order service contracts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	450 1,340 10 3,000 10 <u>15,990</u> 20,800	121 0 0 0 0 121	452 1,279 10 2,902 10 <u>15,990</u> 20,643	PAED RW Cert RTL Begin Const End Const	04/15/19 08/15/19 12/30/19 08/01/20	04/15/19 08/15/19 12/30/19 08/01/20 07/29/22	0	No	Yes	Scope Cost Schedule Benefits
394	04-1480A MRN-1	MRN 1 CAPM	Near Point Reyes Station and Olema, from Olema Creek Bridge to north of Cypress Road; also near Tomales, from south of Tomales-Petaluma Road to south of Valley Ford Road (PM 45.0/50.5). Pavement rehabilitation, improve drainage, and upgrade Americans wit	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,300 2,500 1,540 817 <u>13,783</u> 21,290	717 0 3 0 0 0 720	2,405 2,389 334 1,487 817 <u>13,783</u> 21,214	PAED RW Cert RTL Begin Const End Const	10/01/18 12/02/19 01/09/20 07/09/20	08/14/20 04/15/22 04/29/22 10/31/22 10/24/23	0	No	No	Scope Cost Schedule Benefits
395	04-1480B SCL-17	SCL 17 CAPM	In and near Los Gatos, Campbell and San Jose, from Hebard Way to Route 280. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,400 2,750 175 3,150 20 <u>30,141</u> 38,636	1,295 0 0 0 0 0 1,295	1,295 2,282 39 2,550 20 <u>30,141</u> 38,083	PAED RW Cert RTL Begin Const End Const	07/02/18 01/17/20 01/27/20 07/15/20	09/21/18 01/17/20 01/27/20 07/15/20 05/03/22	0	No	Yes	Scope Cost Schedule Benefits
396	04-1481B ALA-Var	INSTALL HIGH FRICTION SURFACE TREATMENT	In Alameda County, on Routes 80, 84, and 880 at various locations; also in Contra Costa County on Routes 24 and 680 at various locations. Install High Friction Surface Treatment (HFST) at spot locations to enhance wet pavement conditions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,118 1,274 104 1,534 10 <u>6,311</u> 10,351	24 0 0 0 0 0 24	1,040 1,156 97 1,331 10 <u>6,311</u> 9,944	PAED RW Cert RTL Begin Const End Const	10/01/19 03/01/21 06/01/21 02/01/22	10/01/19 05/21/21 06/01/21 02/01/22 10/03/22	0	No	No	Scope Cost Schedule Benefits
397	04-1482F SON-101	BIG PAVE SEGMENT 2	In and near Windsor, Healdsburg, and Cloverdale, from Old Redwood Highway to 2.0 miles south of Mendocino County line. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,149 6,799 170 7,600 890 <u>68,200</u> 88,808	3,331 0 87 0 1 3,419	3,331 5,561 174	PAED RW Cert RTL Begin Const End Const	06/30/18 06/20/19 06/28/19 11/01/19	04/19/18 06/03/19 06/03/19 12/01/19 12/30/21	0	No	Yes	Scope Cost Schedule Benefits
398	04-1482G ALA-880	ALA-880 WIM	In Hayward, at 500 feet north of Industrial Parkway West. Install weigh-in-motion system in both directions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,121 63 1,121 5 <u>4,485</u> 6,795	0 329 1 0 0 <u>0</u> 331		PAED RW Cert RTL Begin Const End Const	06/29/15 12/28/18 04/26/19 11/29/19	06/29/15 04/11/19 04/26/19 11/29/19 12/01/20	0	No	Νο	Scope Cost Schedule Benefits
399	04-1482Q CC-580	CC-580 Stege Drain super-structure	In Richmond, at Stege Drain Bridge No. 28-0091. Bridge rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 876 117 876 5 <u>5,828</u> 8,402	797 0 0 0 0 797	951 1,027 117 1,801 5	PAED RW Cert RTL Begin Const End Const	11/30/18 08/01/19 04/20/20 10/12/20	11/30/18 03/23/20 04/20/20 10/12/20 06/01/21	0	No	No	 Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
400	04-1482R SCL-Var	SCL, VAR, Sub-Structure Rehab.	In various cities, on various routes at Saratoga Creek Bridge, Carnadero Creek Bridge, San Francisco Creek Bridge, San Tomas Aquino Creek Bridge, and Bodfish Creek Bridge. Bridge preventative maintenance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 750 44 600 10 <u>2,391</u> 4,695	467 0 0 0 0 467	1,146 300 982 10	PAED RW Cert RTL Begin Const End Const	10/01/18 05/01/20 06/01/20 12/22/20	02/15/19 05/01/20 06/01/20 12/22/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
401	04-1483C SM-101	SM 101 Cordilleras Crk Br Replacement	In Redwood City, at Cordilleras Creek Bridge No. 35-0019. Replace bridge to restore structural integrity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,500 4,500 1,125 7,500 4,285 <u>26,570</u> 48,480	0 0 0 0 0 0 0	1,378 1,893 826 1,732 4,285 <u>26,570</u> 36,685	PAED RW Cert RTL Begin Const End Const	10/02/20 06/30/22 06/30/22 01/11/23	03/01/20 11/01/21 12/01/21 06/01/22 06/01/24	0	No	No	Scope Cost Schedule Benefits
402	04-1483D ALA-880	East Crk Slough Scour Mitigation	In Oakland, at East Creek Slough Bridge No. 33-0143. Mitigate eroded channel side-slope tidal scour and replace bridge approach slabs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 850 1,170 1,170 <u>2,307</u> 5,587	422 0 0 0 0 422	1.369 849 1,168 100 <u>2,307</u> 5,951	PAED RW Cert RTL Begin Const End Const	06/15/20 12/15/21 01/15/22 08/15/22	10/01/19 04/01/21 05/01/21 12/01/21 12/01/22	0	No	Yes	Scope Cost Schedule Benefits
403	04-1483E NAP-29	SR 29 3 bridges, scour measures	Near Calistoga, at Garnett Creek Bridge No. 21-0005 (PM 39.08), Garnet Creek Branch Bridge No. 21-0111 (PM 38.96), and No Name Creek Bridge No. 21-0100 (PM 42.83). Bridge preventative maintenance and scour mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,320 1,810 566 1,950 812 <u>3,944</u> 10,402	2,455 0 0 0 0 2,455		PAED RW Cert RTL Begin Const End Const		02/01/19 03/11/20 04/15/20 10/30/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
404	04-1483F SCL-101	SCL 101 Rumble Strips.	In and near Morgan Hill, from south of Masten Avenue to East Main Avenue. Install edgeline and shoulder rumble strips, concrete barrier, and reconstruct shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	230 450 75 675 10 <u>2,420</u> 3,860	300 58 1 0 0 0 359	300 541 64 676 10 <u>2,420</u> 4,012	PAED RW Cert RTL Begin Const End Const	05/17/18 04/08/19 05/06/19 01/23/20	07/13/18 04/22/19 05/06/19 01/23/20 01/22/21	0	No	No	Scope Cost Schedule Benefits
405	04-1483H ALA-80	TMS Replace & Upgrade at Maze	In Emeryville and Oakland, from San Francisco-Oakland Bay Bridge Toll Plaza to north of Powell Street; also in Oakland, on Routes 580 and 880, at various locations. Upgrade/replace Transportation Management System (TMS) elements.	PAED	760 760 260 1,044 12 <u>5,135</u> 7,971	433 0 0 0 0 433	1,096 1,006 201	PAED RW Cert RTL Begin Const End Const	03/01/19 04/01/20 05/01/20 12/24/20	10/24/18 04/01/20 05/01/20 12/24/20 12/24/21	0	No	No	Scope Cost Schedule Benefits
406	04-1483K SCL-280	Restoration, Arasteradero RD, UC and Bird Ave. OC	In San Jose, at Bird Avenue Overcrossing Bridge No. 37-0267 (PM R2.78); also in Los Altos Hills at Arastradero Road Undercrossing Bridge No. 37-0251 L/R (PM 17.8). Bridge seismic restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,144 1,034 66 90 <u>2,635</u> 5,569	598 259 1 0 0 <u>0</u> 858	598 1,039 44 460 90 <u>2,635</u> 4,867	PAED RW Cert RTL Begin Const End Const	02/27/18 03/01/19 03/15/19 10/28/19	02/27/18 03/01/19 03/15/19 10/28/19 10/27/20	0	No	Yes	 Scope Cost Schedule Benefits
407	04-1483M SM-1	Sub-Rehab+Scour	In Half Moon Bay, at the Pilarcitos Creek Bridge No. 35-0139L/R; also on Route 84 at San Gregorio Creek Bridge No. 35-0166 (PM 7.55). Retrofit scour critical bridges to preserve the structural integrity of the bridges by reinforcing with Rock Slope Prote	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,250 1,040 260 1,300 343 <u>1,936</u> 6,129	0 0 0 0 0 0	1,287 1,389 537	PAED RW Cert RTL Begin Const End Const	10/01/20 02/01/22 04/01/22 11/01/22	10/01/20 03/15/22 04/01/22 11/01/22 11/01/24	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30	, 2018						ů pě		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
408	04-1483N ALA-880	PAVE AREAS FROM SHOULDER TO SOUNDWALL	In Fremont, from north of Auto Mall Parkway to south of Fremont Boulevard at various locations. Highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap	810 995 44 880 10 <u>4,918</u>	685 248 2 0 0 0 935	685 1,125 41 1,005 10 <u>4,918</u>	PAED RW Cert RTL Begin Const End Const	06/07/18 05/23/19 06/03/19 12/20/19	06/29/18 05/23/19 06/03/19 01/20/20 10/02/20	0	No	No	Scope Cost Schedule Benefits
409	04-1483P CC-80	Construct Maintenance Vehicle Pullouts and Pave Gore Areas	In various cities from the Alameda County line to the Solano County line; also on Route 242, 580, and 680 at various locations. Construct maintenance worker safety improvements	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,657 455 637 5 692 5 <u>2,630</u> 4,424	935 454 149 1 0 0 0 604	7,785 454 593 20 676 5 <u>2,630</u> 4,378	PAED RW Cert RTL Begin Const End Const	01/02/18 08/09/19 08/30/19 03/24/20	01/31/18 08/09/19 08/30/19 03/24/20 11/30/20	0	No	No	Scope Cost Schedule Benefits
410	04-1483S SF-101	04-2J800_SF 101 Bridge Painting PID	In the City and County of San Francisco, at the Central Viaduct No. 34-0077 from south of 17th Street to S. Van Ness Avenue; also on Route 80, at the Bayshore Viaduct No. 34-0088 from Route 101 to 4th Street (PM 3.9/4.8). Paint superstructure steel membe	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,500 9,200 300 13,000 62 <u>100,793</u> 125,855	1,398 0 0 0 0 0 1,398	2,391 8,430 224 11,022 62 <u>100,793</u>	PAED RW Cert RTL Begin Const End Const	12/01/18 05/01/20 06/01/20 08/01/21	12/01/18 03/01/20 04/01/20 12/15/20 10/01/22	0	No	No	Scope Cost Schedule Benefits
411	04-1485K SM-101	Bridge Rail Replacement	In East Palo Alto, Redwood City, Belmont, Burlingame, Millbrae, South San Francisco, and Brisbane, from University Avenue Overcrossing to Sierra Point offramp separation. Upgrade bridge rails at eight structures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,326 1,586 130 1,456 64 <u>7,748</u> 12,310	0 0 0 0 0 0 0 0	435 584 13 982 64 <u>7,748</u> 9,826	PAED RW Cert RTL Begin Const End Const	03/01/20 02/01/21 03/01/22 09/01/22	03/01/20 12/01/21 03/01/22 09/01/22 09/01/23	0	No	No	Scope Cost Schedule Benefits
412	04-1486A SCL-9	Clean up Roadside project	In Santa Clara County, on Routes 9, 17, 85, 87, 101, 152, 237, 280, 680, and 880 at various locations. Relocate or shield existing electrical controller cabinets and install twenty-eight new Maintenance Vehicle Pullouts (MVPs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 1,400 45 1,600 50 <u>6,924</u> 11,319	0 0 0 0 0 0	1,395 1,543 40 1,733 50 <u>6,924</u> 11,684	PAED RW Cert RTL Begin Const End Const	11/10/20 02/01/22 03/15/22 09/01/22	11/09/20 03/01/22 03/14/22 09/12/22 10/10/24	0	No	No	Scope Cost Schedule Benefits
413	04-1487A ALA-580	TMS on ALA-580	In and near Oakland and San Leandro, from Route 238 to Route 80. Install and upgrade Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,700 2,700 50 3,600 10 <u>17,970</u> 27,030	720 0 0 0 0 0 720	720 2,604 46	PAED RW Cert RTL Begin Const End Const	10/01/18 04/16/20 06/15/20 11/16/20	06/19/18 04/16/20 06/15/20 12/31/20 11/15/21	0	No	Yes	Scope Cost Schedule Benefits
414	04-1487D SON-101	San Antonio Crk	Near Petaluma, at San Antonio Creek Bridges No. 20-0019L/R. Abutment scour mitigation and channel sediment cleaning to address flooding.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	982 416 24 468 160 <u>997</u> 3,047	72 0 0 0 0 0 0 72	986 506 23 441 160 <u>997</u> 3,112	PAED RW Cert RTL Begin Const End Const	10/01/20 12/01/21 12/01/21 06/01/22	10/01/20 12/01/21 12/01/21 06/01/22 02/01/23	0	No	Yes	Scope Cost Schedule Benefits
415	04-1487E CC-80	Roadway Rehab 2R	In and near Hercules, Rodeo, and Crocket, from Route 4 to the Carquinez Bridge. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,083 4,624 206 7,501 28 <u>61,317</u> 76,759	248 0 0 0 0 248	2,815 4,277 326	PAED RW Cert RTL Begin Const End Const	04/01/20 12/01/21 02/01/22 11/15/22	04/01/20 12/01/21 02/01/22 11/15/22 12/31/24	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved or phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 52 of 149

			Jul	y 1 - Sepi	ember 30,	2018						ed		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
416	04-1487F SON-116	Stormwater Mitigation	In San Rafael, from 0.6 mile north of Sir Francis Drake Boulevard to 0.1 mile north of Route 580 Separation. Stabilized soil and erosion control to mitigate for storm water quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 670 80 655 370 <u>2,816</u> 5,491	530 0 1 0 0 531	904 634 633 370 <u>2,816</u> 5,422	PAED RW Cert RTL Begin Const End Const	09/30/18 11/30/19 12/01/19 05/15/20	09/30/18 11/30/19 12/17/19 05/15/20 12/30/20	0	No	No	Scope Cost Schedule Benefits
417	04-1487G SM-280	Various Locations Erosion Control Measures	Near Redwood City, north of Edgewood Road; also on Route 84, from Hildebrand Road to north of La Honda Creek Bridge (PM 9.4/10.0). Stabilize soil and erosion control to mitigate for storm water quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 763 77 564 204 <u>2,008</u> 4,816	562 0 0 0 0 0 562		PAED RW Cert RTL Begin Const End Const	07/30/18 09/01/19 10/01/19 04/01/20	10/08/18 09/01/19 10/01/19 04/01/20 10/01/20	0	No	No	Scope Cost Schedule Benefits
418	04-1487J SM-101	SM-101 Pavement Preservation	In the cities of Burlingame, Millbrae, San Bruno and South San Francisco, from Broadway to Oyster Point Boulevard. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 0 0	643 0 0 0 0 0 643	2,091	PAED RW Cert RTL Begin Const End Const	04/02/18 10/15/19 11/01/19 04/29/20	09/28/18 10/15/19 11/01/19 05/15/20 05/01/21	0	No	Yes	Scope Cost Schedule Benefits
419	04-1487M ALA-580	APS & Countdown Timers	In various cities, on Routes 580, 680, 880, and 980 at various locations. Enhance pedestrian safety by installing Accessible Pedestrian Signals (APS) systems and countdown timers and upgrading crosswalk markings.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	940 940 130 1,030 20 <u>6,068</u> 9,128	2 0 0 0 0 0 2		PAED RW Cert RTL Begin Const End Const	04/01/20 07/01/21 07/15/21 01/19/22	04/01/20 07/01/21 07/15/21 01/31/22 12/01/23	0	No	No	Scope Cost Schedule Benefits
420	04-1487N CC-4	APS & Countdown Timers	In Contra Costa County, on Routes 4, 24, 80, 123, 242, 580, and 680 at various locations. Install Accessible Pedestrian Signals (APS) systems and pedestrian countdown timers, and refresh crosswalk markings with high-visibility striping to enhance pedestr	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,108 1,108 80 1,400 20 <u>7,487</u> 11,203	13 0 0 0 0 0 13	1,027 1,032 76	PAED RW Cert RTL Begin Const End Const	01/01/20 06/01/21 08/01/21 03/01/22	01/01/20 06/01/21 08/01/21 03/01/22 03/01/23	0	No	No	Scope Cost Schedule Benefits
421	04-1487P ALA-185	ALA Install 241 APSs	In Oakland, San Leandro, Hayward, Union City and Fremont on Routes 185, 238, and 262 at various locations. Crosswalk safety enhancements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 740 66 830 10 <u>3,521</u> 5,967	372 0 0 0 0 0 372	372 741 52 535 10 <u>3,521</u> 5,549	PAED RW Cert RTL Begin Const End Const	02/15/18 04/01/19 05/01/19 12/13/19	06/21/18 04/15/19 06/24/19 02/10/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
422	04-1487Q ALA-13	Pedestrian Signal at various locations	In various cities, on various routes, at various locations. Crosswalk safety enhancements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	786 1,000 214 572 50 <u>4,040</u> 6,662	813 97 0 0 0 0 910	813 1,133 208 742 50 <u>4,040</u> 7,003	PAED RW Cert RTL Begin Const End Const	01/03/18 04/01/19 05/01/19 12/30/19	04/09/18 05/31/19 06/24/19 02/10/20 01/04/21	0	No	No	Scope Cost Schedule Benefits
423	04-1488N SCL-280	SCL 280 Reconfigure NB Off-ramp to Foothill Exp.	In Cupertino, at northbound offramp to Foothill Expressway. Upgrade traffic signal system for right-turn movement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	432 285 45 285 180 <u>982</u> 2,209	233 0 0 0 233	561 45	PAED RW Cert RTL Begin Const End Const	12/31/18 03/31/20 04/30/20 10/30/20	12/31/18 03/31/20 04/30/20 10/30/20 05/31/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
424	04-1488P NAP-29	Napa 29 NB First St. Roundabouts	In Napa, at northbound ramps and 1st Street. Construct roundabout.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 250 2,200 280 <u>4,500</u> 7,230	0 189 0 0 0 0 189	0 189 0 1,210 280 <u>4,500</u> 6,522	PAED RW Cert RTL Begin Const End Const	07/18/16 04/15/18 04/15/18 02/22/19	07/18/16 04/27/18 05/04/18 01/31/19 12/31/21	0	No	No	Scope Cost Schedule Benefits
425	04-1488S ALA-80	Ala 80 Median Barrier & Lighting	In Berkeley and Albany, from Route 13 to east of El Cerrito Separation. Install median safety lighting and replace median concrete barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,750 2,750 100 2,625 25 <u>14,587</u> 22,837	486 0 0 0 0 486	2,615 2,455 98 1,740 25 <u>14,587</u> 21,520	PAED RW Cert RTL Begin Const End Const	02/01/19 04/01/20 04/01/20 11/30/20	02/01/19 04/01/20 04/01/20 11/30/20 11/30/21	0	No	No	Scope Cost Schedule Benefits
426	04-1488T ALA-VAR	Detection Restoration Service Contract	In Alameda County, on Routes 24, 80, 84, 92, 238, 580, 680, 880, and 980 at various locations. Repair and replace existing Transportation Management System elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	64 393 10 901 10 <u>4,549</u> 5,927	56 183 0 0 0 <u>0</u> 239	56 183 11 830 10 <u>4,549</u> 5,795	PAED RW Cert RTL Begin Const End Const		11/30/17 03/15/18 05/01/18 12/14/18 12/14/20	0	No	Yes	Scope Cost Schedule Benefits
427	04-1488V CC-VAR	Detection Restoration Service Contract	In Contra Costa County, on Routes 4, 24, 80, 242, 580, and 680 at various locations. Repair and replace existing Transportation Management System elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	50 314 10 722 10 <u>3,644</u> 4,750	40 224 1 0 0 <u>0</u> 265	40 224 16 659 10 <u>3,644</u> 4,710	PAED RW Cert RTL Begin Const End Const		11/30/17 03/15/18 05/01/18 12/14/18 12/14/20	0	No	Yes	Scope Cost Schedule Benefits
428	04-1488W SCL-VAR	Detection Restoration Service Contract	In Santa Clara County, on Routes 17, 85, 87, 101, 152, 237, 280, and 680 at various locations. Repair and replace existing Transportation Management System elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	68 415 10 951 10 <u>4,801</u> 6,255	54 305 1 0 0 <u>0</u> 360	54 305 14 878 10 <u>4,801</u> 6,142	PAED RW Cert RTL Begin Const End Const		11/30/17 03/15/18 05/01/18 12/14/18 12/14/20	0	No	Yes	Scope Cost Schedule Benefits
429	04-1488X SM-VAR	Detection Restoration Service Contract	In San Mateo and San Francisco Counties, on Routes 80, 92, 101, and 280 at various locations. Repair and replace existing Transportation Management System elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	37 236 10 545 10 <u>2,747</u> 3,585	26 151 1 0 0 0 178	26 151 8 485 10 <u>2,747</u> 3,545	RW Cert RTL		11/30/17 03/15/18 05/01/18 12/14/18 12/14/20	0	No	Yes	Scope Cost Schedule Benefits
430	04-1488Y SON-VAR	Detection Restoration Service Contract	In Sonoma, Marin, Napa, and Solano Counties, on Routes 12, 29, 37, 80, 101, 580, 680, and 780 at various locations. Repair and replace existing Transportation Management System elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	101 600 10 1,371 10 <u>6,929</u> 9,021	83 482 1 0 0 <u>0</u> 566	83 482 14 1,238 10 <u>6,929</u> 8,927	PAED RW Cert RTL Begin Const End Const		11/30/17 03/15/18 05/01/18 12/14/18 12/14/20	0	No	Yes	Scope Cost Schedule Benefits
431	04-1489B SF-1	04-3J890_SF VAR_Acces. Ped. Signals	In the City and County of San Francisco, on Routes 1, 35, 80, 101 and 280 at various locations. Crosswalk safety enhancements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 914 91 914 5 <u>5,800</u> 8,324	587 0 0 0 0 587	724 785 87 842 5 <u>5,800</u> 8,244	RW Cert RTL Begin Const End Const	01/04/19 04/17/20 06/15/20 02/01/21	01/04/19 04/17/20 06/15/20 01/04/21 07/29/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

EAC = Estimate at Completion

Approved = Last Commission action Page 54 of 149 60

			Jul	y 1 - Sept	ember 30,	, 2018						e be		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
432	04-1489K NAP-121	Capell Br. Replacement	Near Napa, at Capell Creek Bridge No. 21-0064. Bridge rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	750 735 100 735 225 <u>2,440</u> 4,985	702 0 0 0 0 702	819 95 560 225 <u>2,440</u> 4,945	PAED RW Cert RTL Begin Const End Const	09/01/18 03/01/20 04/15/20 10/30/20	09/20/18 03/01/20 04/15/20 10/30/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
433	04-1490A SF-1	04-3J300_SF 001 Lighting at MacArthur Tunnel	In the City and County of San Francisco, from north of Lake Street to south of Route 101 at the McArthur Tunnel. Replace existing lighting system with LED lighting system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	520 780 50 <u>4,706</u> <u>6,911</u>	487 293 0 0 0 0 781	837 45 765 5	PAED RW Cert RTL Begin Const End Const	01/17/18 02/15/19 03/01/19 11/01/19	02/14/18 05/31/19 06/14/19 02/04/20 02/03/21	0	No	No	Scope Cost Schedule Benefits
434	04-1490C SCL-82	CAPM only in City of Santa Clara	In the city of Santa Clara, on El Camino Real from Portola Avenue to Lawrence Expressway. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	469 870 20 400 20 <u>9,380</u> 11,159	387 760 3 0 0 <u>0</u> 1,150	387 760 7 399 20 <u>9,380</u>	PAED RW Cert RTL Begin Const End Const		08/04/17 05/16/18 06/08/18 12/12/18 06/30/20	0	No	Yes	Scope Cost Schedule Benefits
435	04-1490D NAP-29	York to Junction 128 CAPM	In and near St. Helena and Calistoga, from York Creek Bridge to Route 128. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 1,100 44 1,100 20 <u>9,647</u> 12,811	117 0 0 0 0 117		PAED RW Cert RTL Begin Const End Const	10/01/19 10/01/20 11/02/20 06/30/21	10/01/19 10/23/20 11/02/20 06/30/21 07/01/22	0	No	Yes	Scope Cost Schedule Benefits
436	04-1490F SF-101	04-4J390_SF 101-MITIGATE WET PAVEMENT	In the City and County of San Francisco, from San Mateo County line to Route 101/80 Junction. Overlay existing pavement with open graded asphalt, groove concrete pavement and upgrade drainage system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,000 2,000 30 3,000 20 <u>21,970</u> 29,020	891 0 0 0 0 891	29 2,800 20	PAED RW Cert RTL Begin Const End Const	10/01/18 05/01/20 06/01/20 10/01/20	11/15/18 05/01/20 06/01/20 10/01/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
437	04-1490Q SCL-82	CAPM and ADA ramps	In the cities of San Jose and Santa Clara, from McKendrie Street to El Camino Real. Pavement rehabilitation, Americans with Disabilities Act (ADA) upgrades, and installation of High-intensity Activated crossWalK (HAWK) systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 603 180 823 180 <u>3,711</u> 5,497	58 481 16 0 0 <u>0</u> 555	58 727 39 728 180 3.711	PAED RW Cert RTL Begin Const End Const	07/14/17 01/15/19 03/01/19 09/11/19	08/04/17 02/14/19 03/01/19 09/11/19 06/01/21	0	No	No	Scope Cost Schedule Benefits
438	04-1491A MRN-131	Mrn 131 ADA Infrastructure	In and near Tiburon, at Blackfield Drive/Greenwood Cove Drive. Intersection improvements to make compliant with the Americans with Disabilities Act (ADA) including removal of traffic islands, upgrading curb ramps and sidewalk, installing new traffic sign	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	400 409 220 450 55 <u>1,488</u> 3,022	62 0 0 0 0 0 62	440 6 5 55 <u>1,488</u> 1,995	PAED RW Cert RTL Begin Const End Const	11/01/18 05/01/20 06/30/20 12/09/20	06/21/19 06/01/20 06/30/20 02/05/21 12/29/23	0	No	No	Scope Cost Schedule Benefits
439	04-1491B SON-116	SON 116 Guerneville ADA	Near Guerneville, from Brookside Lane to River Road. Upgrade curb ramps and sidewalk, and install Accessible Pedestrian Signals (APS) pushbuttons to make facilities compliant with the Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 850 225 850 68 <u>2,990</u> 5,283	1 0 0 0 0 1		PAED RW Cert RTL Begin Const End Const	04/01/20 01/20/22 05/02/22 11/11/22	02/01/20 01/17/24 01/17/24 02/28/24 05/10/28	0	No	Νο	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sept	ember 30,	2018						ي م		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
440	04-1491G ALA-880	Reconstruct Ramps & Install Signal	In San Leandro, at the southbound Route 880/238 Connector offramp to Washington Avenue. Reconstruct and signalize offramp.	PAED PSE RW Sup Con Sup RW Cap Con Cap	1,200 1,250 1,250 1,250 150 <u>3,445</u>	399 0 0 0 0 0 0	399 1,250 1,107 150 <u>3,445</u>	PAED RW Cert RTL Begin Const End Const	07/02/18 02/04/20 05/04/20 11/02/20	06/29/18 02/04/20 05/04/20 11/23/20 12/31/21	0	No	No	Scope Cost Schedule Benefits
441	04-1491J SM-Var	Install APS(Accessible Ped Signal)	In and near various cities, on Routes 1, 35, 82, 84, 92, 101, 109, 114, 280, and 380 at various locations. Enhance pedestrian safety by upgrading signals with Accessible Pedestrian Signals (APS) audible indicators, pushbuttons, and countdown timers, and	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,420 1,250 1,250 1,250 57 5,832 9,814	399 59 0 0 0 0 0 59	6,778 1,332 545 161 1,274 57 <u>5,832</u> 9,202	PAED RW Cert RTL Begin Const End Const	04/01/20 12/01/21 02/01/22 06/01/22	04/01/20 12/01/21 02/01/22 06/01/22 09/01/23	0	No	No	Cost Scope Schedule Benefits
442	04-1492A SCL-237	SCL 237_Aux-Lane-EB	In San Jose, in the eastbound direction from North First Street to Zanker Road. Construct auxiliary lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,120 2,080 130 1,560 255 <u>8,030</u> 15,175	3 3 0 0 0 0 0 3	2,231 1,979 112 1,643 255 <u>8,030</u> 14,250	PAED RW Cert RTL Begin Const End Const	06/01/20 01/02/22 02/01/22 06/15/22	06/01/20 01/03/22 02/01/22 06/15/22 12/01/23	0	No	No	Scope Cost Schedule Benefits
443	04-1492B SCL-237	SCL 237 Aux-Lane-WB	In San Jose, in the westbound direction from Zanker Road to North First Street. Construct auxiliary lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,120 2,080 481 1,750 57,823 <u>13,819</u> 79,073	85 0 0 0 0 0 85	2,517	PAED RW Cert RTL Begin Const End Const	08/03/20 05/02/22 06/01/22 02/01/23	08/03/20 05/02/22 06/01/22 02/01/23 02/03/25	0	No	No	Scope Cost Schedule Benefits
444	04-1492C SCL-87	PSSR - SCL-87 Pavement 2R	In San Jose, from Route 85 to West Julian Street. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,767 4,425 50 6,581 304 <u>55,263</u> 69,390	215 0 0 0 0 0 215	1,492 4,174 50 6,360 304 <u>55,263</u> 67,644	PAED RW Cert RTL Begin Const End Const	10/01/20 04/01/22 06/30/22 02/01/23	10/01/20 04/01/22 06/30/22 02/01/23 03/03/25	0	No	Yes	Scope Cost Schedule Benefits
445	04-1492D SCL-280	PSR4 - SCL-280 Roadside paving	In and near San Jose, from Route 101 to Route 17/880 Separation. Pave extended gore areas and narrow strips to improve highway worker safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	780 770 62 503 170 <u>3,835</u> 6,120	5 0 0 0 0 0 5	701 635 51	PAED RW Cert RTL Begin Const End Const	06/01/20 10/01/21 12/01/21 09/01/22	06/01/20 10/01/21 12/01/21 08/01/22 12/01/23	0	No	No	Scope Cost Schedule Benefits
446	04-1492E SCL-Var	SCL VAR_Accessible Ped. Signal and Countdown Timer	On various routes, in various cities, at various locations. Replace pedestrian push-buttons and signal heads with Accessible Pedestrian Signals (APS) and countdown timers and refresh crosswalk markings to enhance pedestrian safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	939 1,241 36 1,417 23 <u>10,711</u> 14,367	14 0 0 0 0 0 14	719 1,185 33	PAED RW Cert RTL Begin Const End Const	07/15/20 03/02/22 03/18/22 07/29/22	07/15/20 03/02/22 03/15/22 09/13/22 12/29/23	0	No	No	Scope Cost Schedule Benefits
447	04-1492F ALA-13	ALA CC Rect Flash Beacons	In Alameda County, on Routes 13, 24, 580, 680, and 880 at various locations; also in Contra Costa County, on Routes 4, 24, 80, 160, and 680 at various locations. Install Rectangular Rapid Flashing Beacons (RRFBs) to enhance pedestrian safety at ramp term	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,261 1,145 229 1,345 290 <u>8,237</u> 12,507	0 0 0 0 0 0 0	1,232 1,131 220	PAED RW Cert RTL Begin Const End Const	06/01/20 03/01/22 05/05/22 11/02/22	05/04/20 03/15/22 05/15/22 11/15/22 12/16/24	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 56 of 149 62

			Jul	y 1 - Sept	ember 30,	, 2018						a pa		
No.	Dist-PPN0 Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
448	04-1492G SON-12	ed Enhancements	In Sonoma County, on Routes 12 and 116 at various locations; also in Marin County, on Routes 1 and 131 at various locations; and in Napa County on Routes 29 and 121 at various locations. Install hybrid beacons, stop and yield lines, crosswalks and bulbou	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 960 70 850 36 <u>2,777</u> 5,493	10 0 0 0 0 0 10	284 131 186 <u>36</u> <u>2,777</u> 4,227	PAED RW Cert RTL Begin Const End Const	05/01/20 09/01/21 01/02/22 06/01/22	05/01/20 12/17/21 01/02/22 12/18/19 02/28/24	0	No	No	Scope Cost Schedule Benefits
449	04-1492H CC-4	CC-4 Vege control	In and near Antioch and Brentwood, from 0.6 mile east of Route 160 to Old River Bridge. Construct and modify Maintenance Vehicle Pullouts (MVPs) to improve highway worker safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	928 663 40 530 72 <u>1,234</u> 3,467	0 0 0 0 0 0 0	879 612 37 484 72 <u>1,234</u> 3,317	PAED RW Cert RTL Begin Const End Const	11/01/20 02/01/22 03/01/22 10/01/22	11/02/20 02/01/22 03/01/22 10/02/22 12/01/23	0	No	No	Scope Cost Schedule Benefits
450	04-1492J MRN-101	Mrn 101 Storm Damage Repair	Near Sausalito, at 0.1 mile south of Alexander Avenue. Restore damaged drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	837 850 100 850 13 <u>909</u> 3,559	267 0 0 0 0 267	487 693 44 691 13 <u>909</u> 2,837	PAED RW Cert RTL Begin Const End Const	01/01/19 02/01/20 04/01/20 07/08/20	01/01/19 02/01/20 02/01/20 07/08/20 11/01/20	0	No	No	Scope Cost Schedule Benefits
451	04-1493A CC-24	Seismic Restoration	In Orinda, at St. Stephens Drive Overcrossing No. 28-0111. Seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	925 1,175 375 38 <u>2,067</u> 4,755	188 0 0 0 0 188	1,442 69 0 38 <u>2,067</u> 4,772	PAED RW Cert RTL Begin Const End Const	04/13/20 01/04/22 02/21/22 12/22/22	04/13/20 01/04/22 02/21/22 12/12/22 10/26/23	0	No	Yes	Scope Cost Schedule Benefits
452	04-1493F ALA-84	Install Outer Separation Barriers	In Fremont, from north end of Dumbarton Bridge to south of the Toll Plaza. Install outer separation barrier between route and frontage road.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,500 2,500 2,500 3,280 <u>15,560</u> 27,580	456 0 0 0 0 456		PAED RW Cert RTL Begin Const End Const	09/30/18 03/01/20 04/01/20 12/07/20	12/14/18 03/01/20 05/01/20 12/07/20 04/01/22	0	No	No	Scope Cost Schedule Benefits
453	04-1493G SF-101	SF 101 Upgrade Gates and Fences	In the City and County of San Francisco, from Bayshore Boulevard Overcrossing (OC) to South Van Ness Avenue; also on Route 280, from Monterey Boulevard onramp OC to King Street onramp (PM R2.8 to T7.2). Install vandalism-resistant security fence and gate	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	950 1,000 95 1,520 3 <u>6,196</u> 9,764	18 0 0 0 0 0 18	863 972 91	PAED RW Cert RTL Begin Const End Const	11/29/19 05/31/21 06/30/21 11/30/21	11/29/19 05/31/21 06/01/21 11/30/21 11/30/22	0	No	No	Scope Cost Schedule Benefits
454	MRN-101	Irwn Cr Br Rehab Culvert	In San Rafael, at Irwin Creek Bridge No. 27-0097. Rehabilitate corrugated metal arch culvert bridge and adjoining deteriorated culvert structures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 880 215 610 944 <u>1,903</u> 5,652	183 0 0 0 0 183	1,247 876 148 572 944 <u>1,903</u> 5,690	PAED RW Cert RTL Begin Const End Const	08/01/20 05/01/22 06/01/22 09/15/22	12/02/19 09/01/21 10/01/21 03/16/22 08/01/23	0	No	Yes	Scope Cost Schedule Benefits
455	04-1493M SON-12	SON 12 CAPM	In and near Santa Rosa, from Llano Road to Farmers Lane. Rehabilitate pavement, upgrade guardrail to make standard and upgrade curb ramps to make Americans with Disabilities Act (ADA) compliant.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,084 2,900 66 3,350 280 <u>27,681</u> 36,361	5 0 0 0 0 5	2,867 786 38	PAED RW Cert RTL Begin Const End Const	04/01/20 11/01/21 12/01/21 05/02/22	04/01/20 05/01/21 12/01/21 06/15/22 03/20/24	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sepi	tember 30,	2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
456	04-1494C ALA-185	ALA 185 CAPM	In and near Hayward and San Leandro, from A Street to Davis Street. Rehabilitate pavement and upgrade curb ramps to Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,417 2,093 375 2,405 40 <u>14,928</u> 21,258	0 0 0 0 0 0 0	196 2,208 40	PAED RW Cert RTL Begin Const End Const	12/01/19 07/01/21 08/02/21 02/23/22	12/01/19 07/01/21 08/02/21 09/19/22 09/03/24	0	No	Yes	Scope Cost Schedule Benefits
457	04-1494D ALA-580	Pave Gore & Narrow Areas	In and near Livermore, from San Joaquin County line to 0.7 mile west of Greenville Road. Highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	625 400 75 525 183 <u>1,997</u> 3,805	0 0 0 0 0 0 0	613 399 71 524 183	PAED RW Cert RTL Begin Const End Const	04/01/20 11/01/21 01/15/22 05/01/22	04/15/20 11/15/21 01/17/22 05/02/22 05/15/23	0	No	No	Scope Cost Schedule Benefits
458	04-1494E NAP-29	Bridge Rail Replacement	In and near the cities of Napa and Yountville, at Craig Creek Bridge No. 21-0048 (PM 14.11), Dry Creek Bridge No. 21-0014 (PM 16.48), Perfume Creek Bridge No. 21-0051 (PM 17.81), and California Drive Undercrossing No. 21-0047 (PM 19.04). Upgrade bridge r	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,600 1,200 350 1,500 295 <u>7,111</u> 13,056	137 0 0 0 0 0 137	2,556 1,173 291 1,371 295 <u>7,111</u>	PAED RW Cert RTL Begin Const End Const	06/30/20 01/31/22 04/15/22 12/15/22	06/01/20 01/28/22 04/28/22 12/29/22 12/30/24	0	No	Yes	Scope Cost Schedule Benefits
459	04-1494G SM-1	SM-1 Pescadero Crk. Br. rails	Near Pescadero, at Pescadero Creek Bridge No. 35-0028. Upgrade bridge rails and repair approach slabs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 1,000 8 1,200 260 <u>4,434</u> 8,102	0 0 0 0 0 0 0	972 7 1,145 260	PAED RW Cert RTL Begin Const End Const	11/01/20 04/01/22 05/01/22 12/15/22	11/01/20 04/01/22 05/01/22 12/15/22 12/15/23	0	No	Yes	Scope Cost Schedule Benefits
460	04-1494K ALA-580	Bridge Rehab	In Oakland, at Foothill Boulevard Undercrossing No. 33-0334K. Bridge deck rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 398 21 212 0 <u>360</u> 991	0 261 0 0 0 0 261		PAED RW Cert RTL Begin Const End Const	05/27/17 12/31/19 01/31/20 08/31/20	05/27/17 03/01/19 04/05/19 11/01/19 10/01/20	0	No	Yes	Scope Cost Schedule Benefits
461	04-1495E ALA-580	ALA & CC Concrete Barrier & MGS	In Alameda County, on Routes 580 and 680 at various locations; also in Contra Costa County, on Routes 160 and 680 at various locations. Install concrete barrier to shield structure column from errant vehicles and upgrade existing guardrails to current st	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 800 166 800 70 <u>3,156</u> 5,492	0 0 0 0 0 0 0 0	508 788 100 493 70 <u>3,156</u>	PAED RW Cert RTL Begin Const End Const	02/02/20 03/01/21 06/01/21 12/08/21	02/02/20 03/01/21 06/01/21 12/01/21 12/01/22	0	No	No	Scope Cost Schedule Benefits
462	04-1495F ALA-580	Install Power Supply	Near Livermore, from Flynn Road to Grant Line Road. Install safety lighting and establish electrical service connection.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	962 806 104 962 493 <u>4,211</u> 7,538	195 0 0 0 0 195	1,131 804 97 960 493 <u>4,211</u> 7,696	PAED RW Cert RTL Begin Const End Const	06/01/19 05/01/20 06/01/20 12/01/20	08/01/19 05/01/20 06/01/20 12/01/20 02/03/22	0	No	No	 Scope Cost Schedule Benefits
463	04-1495G SCL-82	SCL 82 ADA	In Sunnyvale, Mountain View, Los Altos, and Palo Alto, from Knickerbocker Drive to San Mateo County line. Upgrade pedestrian facilities to make compliant with the Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 1,600 706 1,600 1,614 <u>6,193</u> 13,013	2 0 0 0 0 2	1,292 608 1,299 1,614	PAED RW Cert RTL Begin Const End Const	06/01/20 04/01/22 05/02/22 11/15/22	02/07/20 12/03/21 01/07/22 07/27/22 07/14/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 58 of 149

			Jul	y 1 - Sept	ember 30,	2018						a pa		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
464	04-1495K MRN-101	MRN 101 ADA	In San Rafael, at Manuel T Freitas Parkway. Upgrade curb ramps, sidewalk, and other facilities to make compliant with Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 850 120 850 125 <u>2,239</u> 4,484	24 0 0 0 0 0 24	788 103 744 125 <u>2,239</u> 4,612	PAED RW Cert RTL Begin Const End Const	06/01/20 01/03/22 05/02/22 11/15/22	06/03/19 03/05/21 05/02/21 11/24/21 06/01/22	0	No	No	 Scope Cost Schedule Benefits
465	04-1496A ALA-580	ALA CC Curve Warning Signs	In Alameda and Contra Costa Counties, on various routes, at various locations. Upgrade advance warning signs to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 700 10 700 108 <u>2,638</u> 4,856	0 0 0 0 0 0 0	763 10 700 108	PAED RW Cert RTL Begin Const End Const	06/01/20 06/01/21 06/30/21 02/01/22	06/01/20 06/01/21 06/30/21 02/01/22 02/01/23	0	No	No	Scope Cost Schedule Benefits
466	04-1496E NAP-29	SR 29 ADA Compliance	In and near the cities of American Canyon and Napa, from Kimberly Drive to Salvador Avenue. Upgrade curb ramps and pedestrian push buttons, and install new sidewalk to make facilities compliant with Americans with Disabilities Act (ADA) requirements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	275 276 92 203 80 <u>989</u> 1,915	66 0 0 0 0 <u>0</u> 66	265 88 191 80 <u>989</u>	PAED RW Cert RTL Begin Const End Const	03/01/20 10/01/21 01/02/22 07/01/22	03/02/20 10/01/21 01/02/22 07/01/22 07/01/24	0	No	No	Scope Cost Schedule Benefits
467	04-1496J SM-82	SM 82 Roadway Rehab 3R	In the cities of San Mateo and Burlingame, from East Santa Inez Avenue to Murchison Drive. Rehabilitate roadway, improve drainage, and upgrade existing curb ramps and sidewalks to Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	8,181 8,181 4,091 12,270 2,215 <u>86,061</u> 120,999	1 0 0 0 0 0 1	7,899 7,921 3,988 12,191 2,215 <u>86,061</u> 120,274	PAED RW Cert RTL Begin Const End Const		11/01/21 01/15/24 02/01/24 09/15/24 12/31/26	0	No	No	Scope Cost Schedule Benefits
468	04-1497A SM-84	CAPM SR-84	In and near Woodside and Redwood City, from Route 280 to Route 101. Rehabilitate pavement, make curb ramps and sidewalks Americans with Disabilities Act (ADA) compliant, and upgrade guardrails to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,340 2,860 39 3,120 566 <u>18,225</u> 27,150	0 0 0 0 0 0 0	1,683 1,741 36 1,015 566	PAED RW Cert RTL Begin Const End Const	06/01/20 03/01/22 04/01/22 11/01/22	02/01/20 05/01/21 06/01/21 01/02/22 12/01/22	0	No	No	Scope Cost Schedule Benefits
469	04-1497F CC-80	CC 80 Lights and Median Barrier	In various cities, from Alameda County line to 0.6 mile west of Solano County line; also in Alameda County in Albany, from 0.4 mile west to the Contra Costa County line (PM R7.6/8.0). Install lighting and upgrade concrete barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	6,869 6,869 1,374 7,327 254 <u>52,621</u> 75,314	203 0 0 0 0 203	6,701 1,266 6,640 254 52,621	PAED RW Cert RTL Begin Const End Const	10/01/20 01/01/22 04/01/22 10/01/22	10/01/20 01/01/22 04/01/22 10/01/22 10/01/24	0	No	No	Scope Cost Schedule Benefits
470	04-1498F SCL-82	CAPM	In Mountain View, Los Altos, and Palo Alto, from 0.05 mile north of Route 237 to Sand Hill Road. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	888 1,974 99 1,974 360 <u>22,885</u> 28,180	40 0 0 0 0 <u>0</u> 40	896 1,896 92 1,839 360	PAED RW Cert RTL Begin Const End Const	03/03/20 07/06/21 08/11/21 11/30/21	07/24/19 07/14/21 08/06/21 02/15/22 11/30/22	0	No	Yes	Scope Cost Schedule Benefits
471	04-1498G SM-280	SM-280 Seismic at 6 Br.s	In and near Menlo Park and San Bruno, from Alpine Road to Route 380 at Alpine Road Undercrossing No. 35-0009L/R (PM R0.05), Sand Hill Road Overcrossing (OC) (South) No. 35-0007 (PM R1.56), Sand Hill Road OC (North) No. 35-0008 (PM R1.62), and Route 280/38	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,000 1,000 262 <u>7,470</u> 10,432	124 0 0 0 0 124	870	PAED RW Cert RTL Begin Const End Const	10/01/20 05/01/22 04/01/22 10/01/22	03/18/20 03/01/22 04/01/22 07/01/22 06/01/23	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 59 of 149

			Jul	y 1 - Sepi	tember 30,	2018						ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
472	04-1498M SOL-680	PSR4 - SOL-680 storm damage restoration	In Benicia, from north of Industrial Way to south of Lake Herman Road. Repair slipouts and stabilize slope.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	560 514 22 521 38 <u>1,040</u> 2,695	356 0 0 0 0 <u>0</u> 356	576 22 475 38 <u>1,040</u> 2,930	PAED RW Cert RTL Begin Const End Const	07/31/18 11/20/19 02/28/20 09/28/20	12/04/18 12/02/19 02/28/20 09/28/20 03/31/21	0	No	No	Scope Cost Schedule Benefits
473	04-1499H SM-280	Reconstruct Paved Ditch & Washout Slope w/ RSP	In San Bruno, from Jenevein Avenue to 0.1 mile south of San Bruno Avenue. Reconstruct failed concrete ditch and place Rock Slope Protection (RSP) at slope washouts as storm damage permanent restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	450 650 78 390 168 <u>1,093</u> 2,829	0 0 0 0 0 0 0	643 75 384 168	PAED RW Cert RTL Begin Const End Const	10/01/18 04/01/20 06/01/20 11/01/20	09/27/19 06/26/20 06/29/20 02/26/21 11/19/21	0	No	No	Scope Cost Schedule Benefits
474	04-1499J ALA-980	ATMS and PCDC Upgrade Project	In Oakland, at the District 4 Transportation Management Center (TMC). Upgrade or replace legacy TMC software applications and interface components, and related system devices by service contract.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	111 553 12 431 0 <u>3.687</u> 4,794	69 0 0 0 0 <u>0</u> 69	533 11 415 0	PAED RW Cert RTL Begin Const End Const	10/01/18 09/01/19 12/01/19 11/01/20	10/01/18 09/01/19 12/01/19 11/01/20 08/29/25	0	No	Yes	Scope Cost Schedule Benefits
475	04-2020J SCL-101	SCL Recycled Water Facilities	In the cities of San Jose, Santa Clara, and Sunnyvale, from Route 85 to Route 237; also on Route 85 (PM 0.0 to 1.1) and Route 237 (PM 2.2 to R4.9). Repair and modernized roadside irrigation facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	375 500 63 625 15 <u>2,009</u> 3,587	31 0 0 0 0 31	351 477 58 599 15	PAED RW Cert RTL Begin Const End Const	10/10/19 02/16/21 05/11/21 09/15/21	10/10/19 02/16/21 05/11/21 12/15/21 10/18/22	0	No	No	Scope Cost Schedule Benefits
476	04-2022J SON-Var	Remove drought-stricken trees North Counties	In Sonoma, Solano, Napa, Marine, and Lake Counties, on Routes 1, 12, 29, 80, 101, 116, 128, 131, 680, and 780 at various locations. Remove dead or dying drought damaged trees.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,380 680 20 1,270 10 <u>6,370</u> 9,730	0 0 0 0 0 0 0	0 0 0 10	PAED RW Cert RTL Begin Const End Const	10/20/20 12/08/21 07/15/22 03/10/22	10/20/20 07/15/22 12/08/21 03/10/22 05/26/26	0	No	No	Scope Cost Schedule Benefits
477	04-2024N SCL-35	Plant establishment follow-up to Director's Order	Near Los Gatos, from 1.8 miles to 2.8 miles north of Black Road. Mitigation plant establishment and monitoring for EAs 4K710 and 4K800.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 210 5 250 10 <u>272</u> 747	0 43 0 0 0 0 43	0 43 5 242 10	PAED RW Cert RTL Begin Const End Const	02/09/18 08/20/18 08/17/18 01/14/19	02/09/18 07/31/18 08/01/18 01/14/19 01/14/22	0	No	No	Scope Cost Schedule Benefits
	04-2025T ALA-Var	Remove drought-stricken trees East Counties	In Alameda and Contra Costa Counties, on Routes 4, 13, 24, 80, 84, 92, 160, 238, 242, 580, 680, and 880 at various locations. Remove diseased, dead or dying drought damaged trees.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,450 800 20 1,450 10 <u>6,990</u> 10,720	7 0 0 0 0 0 7	67 0 0 10 <u>6,990</u> 7,067	PAED RW Cert RTL Begin Const End Const		10/21/20 07/18/22 12/09/21 03/11/22 05/27/26	0	No	No	Scope Cost Schedule Benefits
479	04-2025U SCL-Var	Remove dead and dying trees Santa Clara County	In Santa Clara, San Mateo, and San Francisco Counties on Routes 9, 17, 35, 84, 130, 280, and 880 at various locations. Remove dead or dying drought damaged trees.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 700 50 1,150 <u>50</u> <u>4,580</u> 7,830	0 0 0 0 0 0	702 50 1,113 50	PAED RW Cert RTL Begin Const End Const		09/09/19 06/04/20 08/06/20 02/08/21 09/20/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 60 of 149 66

			Jul	y 1 - Sepi	tember 30	, 2018						۵ م		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
480	04-8315N SOL-80	Dan Wilson Creek Br.	Near Fairfield, at Dan Wilson Creek Bridge No. 23-0006. Rehabilitate bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 851 100 714 145 <u>3,090</u> 6,100	1,443 904 17 0 9 <u>0</u> 2,373	1,443 904 108 678 145 <u>3,090</u> 6,520	PAED RW Cert RTL Begin Const End Const		02/22/17 01/05/18 02/01/18 03/12/19 01/07/20	0	No	Yes	Scope Cost Schedule Benefits
481	04-8315X ALA-580	Altamont Rehab Mitigation	n county line to east of Greenville overcrossing; also on Route 205 (PM 0.0/1.0) from San Joaquin county line to Midway Road undercrossing. Environmental mitigation for EA 3G590.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 2,100 2,250	Near Livernoo 0 23 0 31 <u>0</u> 54	0 162 0 2,100	RW Cert RTL Begin Const End Const	09/15/14 07/18/18 09/30/18 02/28/19	07/17/17	0	No	No	Scope Cost Schedule Benefits
482	05-0040C SLO-101	North Paso Robles Mitigation Planting	In San Luis Obispo County near Paso Robles from 0.1 mile south to 0.1 mile north of San Marcos Creek Bridge and from 0.1 mile south to 0.1 mile north of South San Miguel Undercrossing. Landscape mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 223 28 479 0 <u>270</u> 1,000	0 25 0 0 0 0 25	0 218 25 501 0 <u>270</u> 1,013	PAED RW Cert RTL Begin Const End Const	09/04/13 03/15/19 06/03/19 11/18/19	09/04/13 03/15/19 06/03/19 11/18/19 11/01/22	0	No	No	Scope Cost Schedule Benefits
483	05-0064Q MON-101	Mon 101 TMS	In and near Salinas, from 0.4 mile north of Airport Boulevard Overcrossing to 0.3 mile south of San Miguel Canyon Road Overcrossing. Install vehicle detection systems, Changeable Message Signs (CMS), cameras, and a vehicle pullout.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	260 1,000 45 420 9 <u>1,500</u> 3,234	136 65 1 0 0 203	936 36 378 9	PAED RW Cert RTL Begin Const End Const	07/16/18 01/11/19 04/15/19 09/16/19	07/19/18 01/11/19 04/15/19 09/16/19 03/06/20	0	No	Yes	Scope Cost Schedule Benefits
484	05-0072 SLO-1	Toro Creek Bridge replacement	In Morro Bay, at Toro Creek Bridge. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,895 2,300 275 2,400 906 <u>5,200</u> 12,976	1,692 103 2 0 6 <u>0</u> 1,803	1,692 1,413 1,009 906 5,200	PAED RW Cert RTL Begin Const End Const	06/18/18 04/17/20 06/29/20 02/04/21	06/26/18 04/01/20 06/15/20 01/21/21 12/28/23	0	No	Yes	Scope Cost Schedule Benefits
485	SLO-1	Old Creek Bridge replacement	Near Morro Bay, at Old Creek Bridge No. 05-49-0070R. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,399 1,900 1,900 450 <u>4,200</u> 10,049	1,734 181 12 0 17 <u>0</u> 1,943	1,734 1,350 1,040 450 <u>4,200</u> 9,207	PAED RW Cert RTL Begin Const End Const	11/02/17 01/02/20 04/28/20 11/13/20	05/15/18 02/25/20 06/16/20 12/21/20 11/01/23	0	No	Yes	Scope Cost Schedule Benefits
486	05-0072B SLO-58	Trout Creek Bridge replacement	Near Santa Margarita, at Trout Creek Bridge No. 05-49-0091. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,419 2,500 2,900 308 <u>5,987</u> 13,324	1,281 553 16 0 16 <u>0</u> 1,866	1,281 2,502 192 2,494 308 <u>5,987</u> 12,763	PAED RW Cert RTL Begin Const End Const	11/01/17 12/02/19 01/08/20 08/12/20	10/31/17 12/13/19 01/08/20 08/12/20 04/25/23	0	No	Yes	Scope Cost Schedule Benefits
487	05-0335 SB-192	ARROYO PARIDA BRIDGE REPLACEMENT	Near Carpinteria, at Arroyo Parida Creek Bridge No. 51-113. Replace bridge (scour).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	960 5,146 692 1,310 905 <u>6,845</u> 15,858	963 4,402 421 0 281 <u>0</u> 6,066	963 4,915 467 471 905 <u>6,845</u>	PAED RW Cert RTL Begin Const End Const	06/29/09 09/03/19 01/21/20 08/07/20	06/29/09 08/30/19 10/03/19 08/03/20 12/19/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 61 of 149

			Jul	y 1 - Sepi	ember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
488	05-0900A MON-156	Castroville Overhead	Near Castroville, from Route 183 to Castroville Boulevard. Upgrade bridge railing and widen overhead.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	70 2,120 198 1,340 467 <u>5,050</u> 9,245	4 1,609 68 0 11 <u>0</u> 1,692	4 2,526 203 1,245 467 <u>5,050</u> 9,495	PAED RW Cert RTL Begin Const End Const	09/02/14 07/05/19 11/22/19 05/27/20	09/02/14 07/05/19 11/22/19 05/27/20 07/08/21	0	No	No	Scope Cost Schedule Benefits
489	05-1501 SB-1	SALSIPUEDES CREEK BRIDGE SCOUR MITIGATION	Near Lompoc, at the Salsipuedes Creek Bridge No. 51-0095. Replace Bridge (Scour Mitigation)	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,445 2,819 139 2,360 195 <u>5,146</u> 13,104	2,115 2,698 55 0 36 <u>0</u> 4,903	2,115 2,698 98 2,359 195 <u>5,146</u> 12,821	PAED RW Cert RTL Begin Const End Const	11/02/15 09/01/17 07/03/17 03/15/18	11/02/15 12/13/17 04/02/18 10/15/18 10/03/20	0	No	Yes	Scope Cost Schedule Benefits
490	05-1501Y SB-1	Salsipuedes Biological Monitoring	Near Lompoc, at the Salsipuedes Creek Bridge No. 51-0095. Biological monitoring mitigation for project 05-0A050.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 100 0 <u>0</u> 100	0 0 0 0 0 0 0	0 0 0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	No	No	Scope Cost Schedule Benefits
491	05-1967 SCR-1	DAVENPORT CULVERT REPLACEMENT	Near Davenport, from 1.4 miles north of Swanton Road to 0.6 mile south of Waddell Creek. Replace and upgrade existing Corrugated Metal Pipe (CMP) culverts with Reinforced Concrete Pipe (RCP) culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	964 1,940 344 1,365 84 <u>3,570</u> 8,267	557 33 5 0 0 <u>0</u> 595	1,313 1,510 269 867 84 <u>3,570</u> 7,613	PAED RW Cert RTL Begin Const End Const	01/30/20 07/09/21 07/19/21 12/27/21	10/28/19 04/12/21 04/12/21 09/17/21 09/22/23	0	No	Yes	Scope Cost Schedule Benefits
492	05-1989Y SCR-17	Hwy 17 Source Control Landscape Split	In Santa Cruz, from 0.7 mile north of Route 1/17 Separation to Beulah Park Undercrossing. Landscape mitigation for EA 05-0Q600.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 500 18 537 0 <u>507</u> 1,562	0 48 2 0 0 0 51	0 398 19 439 0 <u>507</u> 1,364	PAED RW Cert RTL Begin Const End Const	08/28/14 04/05/19 06/05/19 01/22/20	08/28/14 07/31/18 03/29/19 10/28/19 04/13/23	0	No	No	Scope Cost Schedule Benefits
493	05-2230 MON-1	REPLACE CULVERT NEAR LIMEKILN CREEK	Near Lucia, at 0.6 mile south of Limekiln Creek Bridge. Replace culvert.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	936 1,124 113 575 23 <u>1,527</u> 4,298	536 0 0 2 <u>0</u> 538	1,247 1,270 107 550 23 <u>1,527</u> 4,724	PAED RW Cert RTL Begin Const End Const	10/01/18 10/28/19 02/03/20 06/01/20	11/30/18 03/27/20 06/10/21 11/10/21 04/03/23	0	No	No	Scope Cost Schedule Benefits
	05-2312Y MON-101	King City Trees planting mitigation	In and near King City, from 0.1 mile south of Broadway Street to 0.1 mile north of Broadway Street and from Jolon Road to 0.2 mile north of Jolon Road. Landscape mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 344 0 483 0 <u>816</u> 1,643	0 0 0 0 0 0 0	0 46 1 9 0 <u>816</u> 873	PAED RW Cert RTL Begin Const End Const	01/29/15 09/09/19 04/24/20 11/30/20	01/29/15 09/09/19 04/24/20 11/30/20 04/22/21	0	No	No	Scope Cost Schedule Benefits
495	05-2386 SB-217	San Jose Creek Bridge Replacement	Near Goleta, from 0.2 mile south to 0.4 mile north of San Jose Creek Bridge No. 51-0217. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,887 3,459 156 4,550 158 <u>18,600</u> 30,810	1,839 0 0 3 <u>0</u> 1,842	3,932 3,099 138 3,595 158 <u>18,600</u> 29,521	PAED RW Cert RTL Begin Const End Const	06/20/19 08/18/21 10/19/21 04/01/22	07/05/19 08/18/21 10/19/21 04/08/22 04/08/25	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sepi	tember 30	, 2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
496	05-2387 SLO-101	Pismo Creek Scour Repair Project	In Pismo Beach, at Pismo Creek Bridge No. 49-0015K. Scour prevention.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	930 1,401 185 993 275 <u>2,357</u> 6,141	763 1,533 14 0 9 <u>0</u> 2,320	1,533 90 946 275 2,357	PAED RW Cert RTL Begin Const End Const	09/02/16 05/02/18 02/02/18 10/03/18	09/14/16 01/24/18 06/21/18 11/21/18 12/01/20	0	No	Yes	Scope Cost Schedule Benefits
497	05-2391 SB-154	Alamo Pintado Ped Bridge	Near Los Olivos, at Alamo Pintado Pedestrian Bridge No. 51-0076Y. Remove bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,438 1,055 50 350 56 <u>922</u> 3,871	658 0 0 0 0 0 658	2,026 1,751 76 1,024 56	PAED RW Cert RTL Begin Const End Const	12/03/18 10/15/19 04/08/20 10/06/20	01/15/20 04/15/21 05/03/21 01/15/22 09/15/24	0	No	No	Scope Cost Schedule Benefits
498	05-2392 SB-154	Cold Spring Bridge Maintenance Inspection Access	Near Lake Cachuma, at Cold Spring Canyon Bridge No. 51-0037. Install inspection access system below bridge and paint structure.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,110 1,500 75 1,500 50 <u>19,000</u> 23,235	341 0 0 0 0 <u>0</u> 341	1,047 1,036 45 3,638 50	PAED RW Cert RTL Begin Const End Const	07/15/19 12/15/20 04/15/21 11/01/21	11/01/18 08/01/19 01/15/20 08/03/20 09/01/23	0	No	No	 Scope Cost Schedule Benefits
499	05-2426 SB-101	SB 101 Rehab - Carpinteria (Segment 4A)	In Carpinteria, from Casitas Pass Overcrossing to 0.5 mile south of South Padaro Lane. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,200 1,380 220 10,040 4,880 <u>41,430</u> 67,150	0 0 0 0 0 0 0	0 1,174 136 8,778 4,880	PAED RW Cert RTL Begin Const End Const	02/01/20 01/15/20 09/01/20	06/04/18 01/15/20 01/31/20 09/01/20 03/08/24	0	No	Yes	Scope Cost Schedule Benefits
500	05-2426A SB-101	SB 101 Rehab - Padaro (Segment 4B)	In and near Summerland, from 0.9 mile south of South Padaro Lane Undercrossing to 0.6 mile north of Padaro Lane Overcrossing. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 4,370 290 12,490 410 <u>60,650</u> 78,210	0 0 0 0 0 0 0	0 3,564 152 9,280 410	PAED RW Cert RTL Begin Const End Const	01/01/21 11/01/20 08/01/21	06/04/18 10/30/20 12/31/20 07/30/21 10/17/25	0	No	Yes	Scope Cost Schedule Benefits
501	05-2426C SB-101	SB 101 Rehab - Summerland (Segment 4C)	In and near Summerland, from 0.2 mile north of Padaro Lane Overcrossing to 0.2 mile north of Sheffield Avenue. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 330 90 6,380 270 <u>31,890</u> 38,960	0 0 0 0 0 0 0	0 202 59 163	PAED RW Cert RTL Begin Const End Const	01/01/21 11/01/20 08/01/21	06/04/18 10/30/20 12/30/20 07/30/21 09/16/25	0	No	Yes	Scope Cost Schedule Benefits
502	05-2432 SCR-1	SCR-1 CAPM	Near the city of Santa Cruz, from North Aptos Underpass to Route 9. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	606 1,030 1,082 19 <u>14,952</u> 17,699	517 1,317 56 0 11 <u>0</u> 1,901	517 1,317 98 1,232 19 <u>14,952</u> 18,456	PAED RW Cert RTL Begin Const End Const	08/22/16 06/01/18 06/01/18 02/01/19	08/22/16 05/14/18 06/22/18 03/01/19 11/21/19	0	No	No	 Scope Cost Schedule Benefits
503	05-2448 SB-101	Refugio Bridge Replacement	Near Goleta, at Refugio Road Undercrossing No. 51-0215L/R. Replace bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,200 0 100 0 20 <u>34,640</u> 36,960	1,273 0 0 0 0 1,273	2,826 4,013 88 3,962 20 34,640	PAED RW Cert RTL Begin Const End Const	04/03/20 12/21/22 02/21/23	04/01/20 08/15/22 02/16/23 10/15/23 10/01/26	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

			Jul	y 1 - Sepi	tember 30	, 2018						هم م		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
504	05-2452 SCR-1	Mon Scr Roadside Safety	In Santa Cruz and Monterey Counties, from south of Salinas Road to south of Larkin Valley Road Undercrossing. Construct Maintenance Vehicle Pullouts (MVPs), repairing guardrail, improve gate access and relocate irrigation equipment.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	652 1,097 49 1,225 5 <u>2,900</u> 5,928	469 374 6 0 0 <u>0</u> 850	1,407 34 1,159 5	PAED RW Cert RTL Begin Const End Const	11/01/17 12/31/18 03/26/19 11/21/19	11/30/17 02/27/19 02/27/19 10/24/19 03/19/20	0	No	No	Scope Cost Schedule Benefits
505	05-2454 MON-101	Salinas River bridge seismic retrofit	In and near King City, at the Salinas River Bridge No 44-0032R/L. Bridge seismic retrofit and bridge rail replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,203 4,875 80 6,840 1,007 <u>22,759</u> 37,764	0 0 0 0 0 0 0	0 0 49 2 1,007	PAED RW Cert RTL Begin Const End Const		05/29/17 06/15/18 06/25/18 02/25/19 02/24/26	0	No	No	Scope Cost Schedule Benefits
506	SB-101	North Santa Barbara County Roadside Safety	In and near Buellton, from Gaviota State Park Entrance to north of Alisos Canyon Road. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	520 840 34 698 7 <u>2,578</u> 4,677	219 61 3 0 0 <u>0</u> 284	219 793 33 657 7 <u>2,578</u> 4,287	PAED RW Cert RTL Begin Const End Const	10/05/17 10/07/19 02/03/20 07/01/20	10/05/17 10/07/19 02/03/20 07/01/20 02/08/21	0	No	No	Scope Cost Schedule Benefits
507	05-2462 SB-101	Gaviota Rest Area Water Systems Upgrade	Near Gaviota, at the Gaviota Safety Roadside Rest Area (SRRA). Upgrade wastewater system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	240 1,684 1,180 25 <u>3,440</u> 6,579	249 1,147 10 29 <u>0</u> 1,435	2,020 12 1,431 25 3,440	PAED RW Cert RTL Begin Const End Const	02/22/16 10/01/18 02/01/19 09/03/19	02/22/16 01/15/19 04/01/19 12/15/19 07/15/21	0	No	No	Scope Cost Schedule Benefits
508	05-2468 SB-101	Butterfly Lane PUC ADA	In the city of Santa Barbara, at Butterfly Lane Pedestrian Undercrossing. Construct pedestrian ramps and sidewalks to comply with Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	70 1,875 303 1,136 970 <u>2,904</u> 7,258	53 317 25 0 11 <u>0</u> 406	53 2,023	PAED RW Cert RTL Begin Const End Const	11/01/16 12/26/19 04/22/20 11/24/20	11/01/16 12/26/19 04/22/20 11/24/20 11/08/21	0	No	No	Scope Cost Schedule Benefits
509	MON-101	Salinas Rehab	In Salinas, from East Market Street to 0.3 mile south of Russell/Espinosa Road. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	780 2,060 180 6,189 95 <u>47,541</u> 56,845	805 2,404 20 0 17 <u>0</u> 3,246	805 2,404 130 6,126 95 <u>47,541</u> 57,371	PAED RW Cert RTL Begin Const End Const	12/01/15 04/26/18 04/26/18 11/13/18	12/01/15 11/20/17 06/26/18 12/26/18 12/23/20	0	No	Yes	Scope Cost Schedule Benefits
	05-2478 MON-1	Replace 7 Culverts on Mon-1	South of Carmel, at seven (7) locations from north of the San Luis Obispo County line to south of Malpaso Creek Bridge. Rehabilitate and/or replace culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	400 1,324 344 885 300 <u>2,956</u> 6,209	348 971 188 0 311 <u>0</u> 1,818	348 971 323 897 300 <u>2,956</u> 6,251	PAED RW Cert RTL Begin Const End Const	04/01/16 04/09/18 03/29/18 10/16/18	06/30/16 03/26/18 04/09/18 10/16/18 04/12/22	0	No	Yes	Scope Cost Schedule Benefits
511	05-2518 SLO-101	Route 101 and Route 41 Barrier Improvements	In Paso Robles from 0.8 mile north of Route 46/101 interchange to South Paso Robles Overhead; also on Route 41 in Atascadero from Old Morro Road to Atascadero Creek Bridge (PM 12.5/13.3). Improve clear recovery and install barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	645 1,475 95 1,187 103 <u>3,668</u> 7,173	449 9 0 0 0 457	449 1,424 93 1,016 103	PAED RW Cert RTL Begin Const End Const	08/01/18 11/01/19 03/02/20 07/20/20	08/27/18 05/01/20 06/08/20 11/20/20 12/01/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 64 of 149

			Jul	y 1 - Sepi	tember 30	, 2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
512	05-2522	101/135 Bridge Deck	In Los Alamos, at Route 101/135 Separation No. 51-0073L/R. Replace	PAED	915	752	752	PAED	12/01/17	12/15/17	0	No	No	Scope
	SB-101	Replacement	bridge decks.	PSE RW Sup	1,800 250	262 4	224	RW Cert RTL	07/15/19 08/15/19	11/01/19 03/02/20				Cost
				Con Sup RW Cap	2,100 100	0	1,969 100	Begin Const End Const	03/16/20	10/01/20 08/01/23				Schedule
				Con Cap	7,000	<u>0</u>	7,000			00/01/23				Benefits
513	05-2524	Limekiln Creek	Near Lucia from 0.1 mile south to 0.2 mile north of Limekiln Creek	Total PAED	12,165 3,500	1,01 8 461		PAED	12/02/21	12/02/21	0	No	No	Scope
	MON-1	Bridge Replacement	Bridge No. 44-0058. Replace bridge.	PSE	0	0	7,616	RW Cert	03/05/25	03/05/25	, i i i i i i i i i i i i i i i i i i i			
				RW Sup Con Sup	416 13,865	0 0	402 13,228	RTL Begin Const	04/03/25	04/03/25 08/08/25				Cost
				RW Cap Con Cap	704 64 644	0	704 <u>64,644</u>	End Const		12/12/28				Schedule
				Total	<u>64,644</u> 83,129	<u>0</u> 461	89,762							Benefits
514	05-2530 SCR-152	Corralitos Creek ADA	Near Watsonville, from 0.1 mile east of Beverly Drive to Holohan Road/College Road. Construct pedestrian bridge next to the Corralitos	PAED PSE	1,621 2,430	75 0	1,463 1,981	PAED RW Cert	07/01/20 04/01/22	05/27/20 02/23/22	0	No	No	Scope
	0011102		Creek Bridge, concrete barrier, retaining wall, curb, gutter and sidewalk	RW Sup	376	0	304	RTL Rogin Const	05/02/22 10/22/22	04/01/22 09/13/22				Cost
			to meet Americans with Disabilities Act (ADA)	Con Sup RW Cap	1,776 247	0	1,403 247	Begin Const End Const	10/22/22	09/13/22				Schedule
				Con Cap Total	<u>3,205</u> 9,655	<u>0</u> 75	<u>3,205</u> 8,603							Benefits
515		Route 41 Atascadero	In Atascadero, from San Gabriel Road to Route 101 Southbound	PAED	865	773	773	PAED	10/05/17	10/05/17	0	No	No	Scope
	SLO-41	ADA Project	ramps. Improve and construct new Americans with Disabilities Act (ADA) accessible pedestrian pathways and install Accessible	PSE RW Sup	1,300 984	341 350		RW Cert RTL	06/20/19 06/20/19	06/20/19 06/20/19				Cost
			Pedestrian Signals (APS) systems.	Con Sup RW Cap	1,141 679	0 38	1,065 679	Begin Const End Const	02/20/20	02/20/20 02/19/21				Schedule
				Con Cap	<u>3,550</u> 8,519	0	<u>3,550</u> 8,421			02/19/21				Benefits
516	05-2534	Big Sur CAPM	In and near Big Sur and Carmel, from Torre Canyon Bridge to San Luis	Total PAED	8,519 858	1,50 <u>2</u> 913	913	PAED	05/31/18	06/05/18	0	No	Yes	
	MON-1	0	Avenue. Pavement rehabilitation.	PSE RW Sup	1,427 41	90 1	1,499 41	RW Cert RTL	05/28/19 06/11/19	05/28/19 06/17/19				
				Con Sup	2,828	0	2,989	Begin Const	01/02/20	12/30/19				Cost
				RW Cap Con Cap	56 <u>24,335</u>	2 0	56 <u>24,335</u>	End Const		08/10/21				Schedule
E17	05 0520		In and near Seatte Valley, from 0.6 mile north of Oranite Orack Dead to	Total PAED	29,545	1,006	29,832	PAFD	10/10/14	40/40/44	0	Nia	Vaa	Benefits
517	05-2538 SCR-17	N Route 17 CAPM	In and near Scotts Valley, from 0.6 mile north of Granite Creek Road to the Santa Clara County line (PM 12.553). Pavement rehabilitation.	PSE	1,932	1,654	1,654	RW Cert	12/16/14 07/16/18	12/16/14 05/23/18	0	No	Yes	Scope
				RW Sup Con Sup	64 1,660	43 0		RTL Begin Const	05/15/18 01/16/19	06/14/18 11/28/18				Cost
				RW Cap	7	8	7	End Const	0 11 10, 10	11/25/20				Schedule
				Con Cap Total	<u>15,353</u> 19,016	<u>0</u> 1,704	<u>15,353</u> 19,007							Benefits
518	05-2540 MON-101	Salinas CAPM	In and near Salinas, from 0.5 mile north of North Gonzales Overcrossing to East Market Street. Pavement rehabilitation.	PAED PSE	0 6,000	0 1,888	0	PAED RW Cert	06/30/16 04/04/18	06/30/16 03/29/18	0	No	No	Scope
			overeressing to Last market offeet. Tavement renabilitation.	RW Sup	1,200	13	95	RTL	10/29/18	10/29/18				Cost
				Con Sup RW Cap	2,300 70	0 8		Begin Const End Const	05/08/19	05/08/19 07/01/20				Schedule
				Con Cap Total	<u>24,100</u> 33,670	0 1,908	<u>24,100</u> 28,666							Benefits
519	05-2542 SB-1	Las Cruces CAPM	In and near Lompoc, from Las Cruces Separation to Route 246. Pavement rehabilitation.	PAED PSE	0 950	0 614		PAED RW Cert	06/26/14 11/06/17	06/26/14 07/20/17	16,852	No	Yes	Scope
	00-1			RW Sup	87	13	88	RTL	07/03/17	09/29/17				Cost
				Con Sup RW Cap	1,716 0	427 6	1,843 0	Begin Const End Const	03/19/18	04/25/18 01/28/19				Schedule
				Con Cap	<u>14,209</u> 16,962	<u>12,291</u> 13,352	<u>14,209</u> 16,755							Benefits
				Total	10,902	13,352	10,755							

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 65

			Jul	y 1 - Sept	ember 30,	2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
520	05-2546 MON-101	Paris Valley 2R Rehab	Near King City, from south of Paris Valley Road Overcrossing to Rancho Undercrossing. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	11 1,820 42 3,490 14 <u>26,950</u> 32,327	0 845 12 0 0 <u>0</u> 857	0 1,841 3,931 14 <u>26,950</u> 32,779	PAED RW Cert RTL Begin Const End Const	07/01/14 08/01/18 12/07/18 06/22/20	07/01/14 07/18/18 12/07/18 06/21/19 12/23/20	0	No	No	Scope Cost Schedule Benefits
521	05-2548 MON-101	KING CITY REHAB	In and near King City, from 0.2 mile south of Wild Horse Road to 0.1 mile south of Pi Bar Ranch Road. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 2,382 70 8,177 15 <u>63,651</u> 74,295	0 0 0 0 0 0 0	0 0 47 0 15	PAED RW Cert RTL Begin Const End Const		03/02/15 10/30/17 06/25/18 03/08/19 07/16/26	0	No	Νο	Scope Cost Schedule Benefits
522	05-2561 SB-101	Nojoqui Creek Bridge (51-0018) Railing Upgrade	Near Buellton, at Nojoqui Creek Bridge No. 51-0018L/R. Bridge rail replacement and widening.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,266 1,789 211 1,218 99 <u>5,304</u> 9,887	877 0 0 3 <u>0</u> 880	877 1,733 184 987 99 <u>5,304</u> 9,419	PAED RW Cert RTL Begin Const End Const	08/29/18 11/01/19 01/29/20 07/15/20	08/17/18 02/19/20 03/19/20 09/02/20 10/15/21	0	No	No	Scope Cost Schedule Benefits
523	05-2563 SB-1	Route 1/San Antonio Creek Bridge Scour Mitigation	Near Lompoc, at San Antonio Creek Bridge No. 51-0237L/R. Bridge scour mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,050 1,692 99 1,029 83 <u>1,241</u> 5,194	636 0 0 0 0 0 636	1,324 1,458 82 752 83 <u>1,241</u> 4,940	PAED RW Cert RTL Begin Const End Const	07/05/19 02/04/21 07/07/21 01/04/22	07/05/19 02/04/21 07/07/21 01/04/22 04/17/23	0	No	No	Scope Cost Schedule Benefits
524	05-2565 MON-101	San Antonio River bridge-seismic retrofit	Near Paso Robles, at San Antonio River Bridge No 44-0141L/R. Bridge seismic restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,529 1,800 15 2,236 841 <u>7,734</u> 14,155	899 0 0 2 <u>0</u> 901	899 1,811 17 2,075 841 <u>7,734</u> 13,860	PAED RW Cert RTL Begin Const End Const	09/07/18 02/11/20 04/29/20 12/30/20	09/07/18 03/30/20 04/29/20 12/30/20 06/13/23	0	No	No	Scope Cost Schedule Benefits
525	05-2567 SB-135	San Antonio Cr Seismic Retrofit	Near Los Alamos, at San Antonio Creek Bridge No. 51-0006. Bridge seismic restoration.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	784 1,228 23 640 132 <u>1,978</u> 4,785	482 0 0 3 <u>0</u> 485	482 1,222 22 607 132 <u>1,978</u> 4,665	PAED RW Cert RTL Begin Const End Const	07/02/18 09/01/19 03/09/20 09/17/20	08/28/18 09/01/19 03/09/20 09/17/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
526	05-2569 SCR-9	SCr 9 South Drainage and Erosion Control Improvements	In and near the city of Santa Cruz, from Route 1 to north of Fall Creek Drive. Stormwater improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	873 1,192 1,287 812 86 <u>2,024</u> 6,274	661 41 221 0 1 <u>0</u> 924	661 1,220 940 771 86 <u>2,024</u> 5,794	PAED RW Cert RTL Begin Const End Const	10/04/17 04/27/20 05/04/20 10/30/20	12/04/17 04/27/20 05/04/20 10/30/20 11/01/21	0	No	No	Scope Cost Schedule Benefits
527	05-2571 MON-101	Monterey-San Benito Co Roadside Safety Improvements	In Monterey and San Benito counties from north of North Gonzalez Overcrossing to the Santa Clara County line. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,152 1,216 175 1,355 456 <u>4,368</u> 8,722	1,064 95 8 0 0 1,167		PAED RW Cert RTL Begin Const End Const	04/13/18 12/10/19 12/24/19 06/15/20	06/25/18 11/27/19 03/04/20 08/28/20 04/29/21	0	No	Νο	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 66 of 149 72

			Jul	y 1 - Sept	ember 30,	2018						a p		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
528	05-2585 SCR-1	Santa Cruz Bridge Rails	Near the city of Santa Cruz, on Routes 1 and 17 at various locations. Bridge rail replacement and upgrades.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,200 47 1,059 0 <u>4,167</u> 6,473	0 1,344 5 0 0 0 1,349	0 1,344 47 1,028 0 <u>4,167</u> 6,942	PAED RW Cert RTL Begin Const End Const	05/02/15 03/01/18 06/01/18 12/01/18	05/02/15 02/15/18 06/14/18 02/01/19 09/01/19	0	No	No	Scope Cost Schedule Benefits
529	05-2586 SB-1	Solomon Canyon CAPM	Near Santa Maria, from Solomon Road to Route 166. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,110 916 104 905 795 <u>9,583</u> 13,413	770 22 1 0 27 <u>0</u> 820	770 946 95 889 795	PAED RW Cert RTL Begin Const End Const	07/02/18 08/01/19 11/01/19 05/21/20	06/25/18 07/25/19 10/25/19 05/14/20 02/17/21	0	No	Yes	Scope Cost Schedule Benefits
530	05-2587 SLO-1	Cayucos CAPM	In and near Cayucos, from Old Creek Bridge to 0.3 mile north of Harmony Valley Road. Rehabilitate pavement and construct shoulders on ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,369 30 2,157 10 <u>11,913</u> 15,479	0 1,146 1 0 10 <u>0</u> 1,158	0 1,146 27 1,804 10 <u>11,913</u>	PAED RW Cert RTL Begin Const End Const	06/23/15 11/06/17 07/03/17 03/19/18	06/23/15 11/17/17 04/02/18 10/12/18 07/01/20	11,175	No	Yes	Scope Cost Schedule Benefits
531	05-2590 SCR-Var	Santa Cruz County APS	In Santa Cruz County, on Routes 1, 9, 17, 129, and 152 at various locations. Install Accessible Pedestrian Signals (APS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	272 883 20 438 11 <u>1,582</u> 3,206	303 393 11 0 0 <u>0</u> 707	11	PAED RW Cert RTL Begin Const End Const	08/01/17 11/08/18 01/11/19 07/15/19	08/01/17 11/08/18 01/11/19 07/15/19 08/03/20	0	No	No	Scope Cost Schedule Benefits
532	05-2593 SCR-17	Wildlife Habitat	Near Scotts Valley, from 0.4 miles south of Laurel Road to 0.5 miles north of Laurel Road. Construct wildlife Undercrossing. Funding for PA&ED, PS&E and R/W only. Local contributions to fund remaining components.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	738 2,013 226 0 138 <u>0</u> 3,115	731 117 1 0 0 0 849	731 1,793 224 1,812 138 0	PAED RW Cert RTL Begin Const End Const	07/17/18 08/13/20 02/04/21 09/20/21	05/29/18 08/17/20 02/08/21 09/22/21 07/13/23	0	No	Νο	Scope Cost Schedule Benefits
533	05-2594 SB-Var	SB/SLO Horizontal Curve Signs	In Santa Barbara and San Luis Obispo Counties, on various routes at various locations. Replace and install advance curve warning signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	780 1,125 40 629 48 <u>2,084</u> 4,706	387 52 1 0 0 <u>0</u> 440	387 1,070 37 576 48 <u>2,084</u> 4,203	PAED RW Cert RTL Begin Const End Const	07/09/18 02/28/19 06/10/19 11/27/19	06/26/18 02/15/19 05/23/19 11/12/19 05/07/20	0	No	No	Scope Cost Schedule Benefits
	05-2595 MON-Var	Warning Sign Upgrades	In Monterey, Santa Cruz and San Benito Counties, on various routes at various locations. Replace and install advance curve warning signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	754 1,103 35 552 48 <u>1,852</u> 4,344	351 106 1 0 <u>0</u> 458	351 1,014 33 544 48 <u>1,852</u> 3,842	PAED RW Cert RTL Begin Const End Const	07/03/18 04/29/19 05/01/19 10/11/19	06/26/18 04/22/19 04/24/19 10/04/19 05/12/20	0	No	Νο	Scope Cost Schedule Benefits
535	05-2625 SCR-129	129/Lakeview Intersection Improvement	Near Watsonville, at Lakeview Road. Construct roundabout and improve street lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	782 1,341 1,335 749 <u>4,481</u> 9,129	369 203 84 0 2 <u>0</u> 658	369 1,294 384 1,162 749	PAED RW Cert RTL Begin Const End Const	11/01/17 04/01/20 06/01/20 11/01/20	11/20/17 04/01/20 06/01/20 11/01/20 09/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved or phase allocated

Approved = Last Commission action Page 67

			Jul	y 1 - Sept	tember 30,	2018						ő Ö		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
536	05-2627 SCR-9	SCr 9 Upper Drainage and Erosion Control Improvements	Near Ben Lomond, from Holiday Lane to 4.7 miles north of the northern junction of Routes 236/9. Replace failed culverts systems and construct energy dissipaters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,445 2,377 1,078 2,025 271 <u>5,361</u> 12,557	99 0 0 0 0 <u>0</u> 99		PAED RW Cert RTL Begin Const End Const	08/03/20 03/01/22 03/29/22 09/07/22	08/03/20 03/01/22 03/29/22 09/07/22 03/10/25	0	No	No	Scope Cost Schedule Benefits
537	05-2628 SB-Var	Pedestrian Signals #2	In Santa Barbara, San Luis Obispo, Monterey, and Santa Cruz Counties on Routes 1, 101, 129, 135, 156, and 246 at various locations. Install Accessible Pedestrian Signals (APS) push buttons, Countdown Pedestrian Signals (CPS) heads, pedestrian barricades,	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	879 940 71 746 16 <u>2,232</u> 4,884	18 0 0 0 0 0 18	737 1,208 64 641 16	PAED RW Cert RTL Begin Const End Const	04/02/19 02/01/21 02/01/21 09/15/21	02/22/19 12/22/20 01/04/21 08/18/21 11/01/22	0	No	No	Scope Cost Schedule Benefits
538	05-2629 SB-135	Santa Maria CAPM	In and near Santa Maria, from Lakeview Road to Route 101. Upgrade Americans with Disabilities Act (ADA) curb ramps, cold plane pavement, and place Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,869 1,832 2,396 378 <u>14,372</u> 20,847	0 485 68 0 0 0 <u>0</u> 553	1,580 1,575 1,838 378 14,372	PAED RW Cert RTL Begin Const End Const	06/16/17 09/30/20 11/19/20 05/24/21	06/16/17 10/01/20 11/19/20 05/24/21 08/19/22	0	No	Yes	Scope Cost Schedule Benefits
539	05-2630 SLO-1	Pismo Beach CAPM	In and near Pismo Beach, from Gracia Way to North Pismo (Route 101/Route 1) Separation. Upgrade Americans with Disabilities Act (ADA) curb ramps, cold plane pavement and place Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,156 1,751 1,670 1,568 303 <u>8,618</u> 15,066	375 0 0 0 0 375		PAED RW Cert RTL Begin Const End Const	02/01/19 04/06/22 04/06/22 08/23/22	02/01/19 04/06/22 04/06/22 08/23/22 07/03/23	0	No	Yes	Scope Cost Schedule Benefits
540	05-2631 MON-68	Pacific Grove CAPM	In and near Pacific Grove, from Forest Avenue to Route 1. Upgrade Americans with Disabilities Act (ADA) curb ramps, cold plane pavement and place Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	482 1,638 312 1,675 70 <u>7,996</u> 12,173	232 0 0 0 0 232	435 1,288 240 1,112 70 7,996	PAED RW Cert RTL Begin Const End Const	02/26/19 10/26/20 12/11/20 07/15/21	02/26/19 10/26/20 12/11/20 07/15/21 12/09/21	0	No	Yes	Scope Cost Schedule Benefits
541	05-2632 SB-246	Lompoc CAPM	In Lompoc, at combined segment of Route 246 and Route 1, on Route 246, from 0.3 mile west of V Street to H Street; also on Route 1, from H Street to 12th Street. Upgrade Americans with Disabilities Act (ADA) curb ramps, cold plane pavement and place Hot	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 3,630 2,460 1,750 350 <u>6,900</u> 15,090	0 296 17 0 0 0 313	0 3,091 1,773 1,506	PAED RW Cert RTL Begin Const End Const	04/24/17 12/10/21 12/15/21 07/27/22	04/24/17 12/10/21 12/15/21 07/27/22 07/21/23	0	No	Yes	Scope Cost Schedule Benefits
542	05-2633 MON-101	Camp Roberts SRRA Infrastructure Upgrade	Near Bradley, at Camp Roberts Safety Roadside Rest Area (SRRA). Upgrade northbound and southbound SRRA facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,763 29 1,240 6 <u>4,873</u> 7,911	0 4 1 0 0 0 4	0	PAED RW Cert RTL Begin Const End Const	06/15/17 12/02/19 04/01/20 11/12/20	06/20/17 12/02/19 04/01/20 11/12/20 08/02/22	0	No	No	Scope Cost Schedule Benefits
543	05-2634 MON-Var	Box Beam Overhead Signs	In Monterey and Santa Cruz Counties, on various Routes and locations. Replace overhead signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,000 38 537 0 <u>1,680</u> 3,255	0 65 0 0 0 <u>0</u> 66	0 997 33 439 0	PAED RW Cert RTL Begin Const End Const	06/09/16 07/02/19 11/22/19 06/17/20	06/09/16 05/23/19 10/15/19 06/01/20 03/11/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 68 o

			Jul	y 1 - Sept	tember 30	, 2018						a þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
544	05-2635 MON-101	Market Street Northbound On-ramp Improvements	In and near Salinas, from 0.1 mile north of East Market Street to 0.1 mile south of Sherwood Drive. Lengthen the onramp to improve merging conflicts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 1,900 2,000 5 <u>4,750</u> 9,545	8 0 0 0 0 0 8	143 1,463 5	PAED RW Cert RTL Begin Const End Const	07/01/19 04/23/21 08/06/21 02/23/22	07/01/19 04/23/21 08/06/21 02/23/22 11/01/23	0	No	No	Scope Cost Schedule Benefits
545	05-2636 SCR-1	Pasatiempo II	In and near Santa Cruz, from 0.1 mile south of Route 1/17 Separation to 0.4 mile south of Pasatiempo Overcrossing; also on Route 17 (PM 0.0/0.3). Realign southbound Route 17 Connector to southbound Route 1.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	792 1,930 1,973 658 <u>5,811</u> 11,381	405 282 5 0 0 0 692	2,295 201	PAED RW Cert RTL Begin Const End Const	11/01/17 08/01/19 11/01/19 05/01/20	11/20/17 08/01/19 11/01/19 05/01/20 07/01/21	0	No	No	Scope Cost Schedule Benefits
546	05-2647 MON-68	Pacific Grove ADA Pathway	In Pacific Grove, from 17 Mile Drive to Congress Avenue. Construct Americans with Disabilities Act (ADA) compliant pathway along eastbound Route 68, upgrade curb ramps and sidewalk to meet ADA Standards. Relocate streetlight pole and signs, remove and r	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	313 790 48 586 20 <u>755</u> 2,512	16 0 0 0 0 0 16	798 45 515 20 <u>755</u> 2,440	PAED RW Cert RTL Begin Const End Const	07/01/19 04/01/21 08/02/21 02/22/22	04/19/19 03/19/21 07/21/21 02/10/22 09/20/23	0	No	No	Scope Cost Schedule Benefits
547	05-2648 MON-218	Seaside ADA	In Seaside, from El Monte Road to Fremont Boulevard. Construct new sidewalks/upgrade pedestrian pathway and construct/upgrade curb ramps to meet current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	630 1,269 1,016 547 356 <u>1,122</u> 4,940	9 0 0 0 0 0 9	614 1,132 762 433 356	PAED RW Cert RTL Begin Const End Const	07/01/19 07/01/21 10/01/21 04/22/22	05/01/19 08/02/21 09/29/21 04/06/22 01/30/23	0	No	No	Scope Cost Schedule Benefits
548	05-2649 SB-101	San Jose Ck Bridge replacement	In Goleta, at San Jose Creek Bridge No. 51-0163L/R. Replace bridges to maintain standards of safety and reliability.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 2,730 70 3,480 40 <u>9,240</u> 16,960	339 0 0 0 0 0 340	1,365 2,323 32	PAED RW Cert RTL Begin Const End Const	04/20/20 07/01/21 10/01/21 06/15/22	04/15/20 06/28/21 09/28/21 06/10/22 12/06/24	0	No	Yes	Scope Cost Schedule Benefits
549	SLO-1	Santa Maria River Bridge Replacement	Near Guadalupe, at the Santa Maria River Bridge No. 49-0042; also in Santa Barbara County (PM 50.3/50.6). The bridge is scour critical and needs to be replaced. The existing bridge will be used for traffic handling during construction and then demolishe	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,294 4,290 455 9,660 530 <u>28,461</u> 45,690	327 0 0 0 0 327	1,945 3,515 391 7,432 530 <u>28,461</u> 42,275	PAED RW Cert RTL Begin Const End Const	03/01/20 10/01/22 09/01/22 03/01/23	03/02/20 09/01/22 09/30/22 03/01/23 11/13/25	0	No	No	Scope Cost Schedule Benefits
550	SB-154	Rehab Primavera & La Colina Bridges	In the city of Santa Barabara, at La Colina Road Undercrossing (UC) No. 51-0256 (PM R31.82) and at Primavera Road UC No. 51-0257 (PM R32.07). Upgrade bridge railing and reconstruct abutment for bridge rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	928 2,135 52 2,186 3 <u>6,416</u> 11,720	48 0 0 0 0 <u>0</u> 48	1,725 41 1,592 3 <u>6,416</u> 10,566	PAED RW Cert RTL Begin Const End Const	12/20/19 04/15/21 07/30/21 01/05/22	04/15/19 08/04/20 11/18/20 04/29/21 09/23/22	0	No	Yes	 Scope Cost Schedule Benefits
551	05-2654 MON-1	Garrapata Creek Bridge Rehab	Near Carmel-By-The Sea, at Garrapata Creek No. 44-0018. Rehabilitate bridge to extend the service life and mitigate corrosion by applying Electrochemical Chloride Extraction (ECE) process and waterproofing to the structure.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 1,500 90 2,100 0 <u>7,400</u> 11,790	225 0 0 0 225	713 1,435 76 1,818 0	PAED RW Cert RTL Begin Const End Const	04/18/19 09/15/20 01/08/21 07/12/21	04/18/19 09/15/20 01/08/21 07/12/21 09/13/22	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 69 of 149

			Jul	y 1 - Sep	tember 30,	, 2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
552	05-2655 SCR-9	San Lorenzo River Bridge and Kings Creek Bridge Replacement	Near Boulder Creek, at San Lorenzo River Bridge No. 36-0052 (PM 13.61) and Kings Creek Bridge No. 36-0054 (PM 15.49). Replace bridges to maintain standards of safety and reliability.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,692 2,884 888 4,158 660 <u>11,928</u> 23,210	532 0 0 0 0 532	2,484 2,569 814 3,477 660 <u>11,928</u> 21,931	PAED RW Cert RTL Begin Const End Const	04/10/20 09/03/21 10/29/21 03/04/22	08/24/20 01/24/22 01/24/22 07/01/22 03/27/26	0	No	Yes	Scope Cost Schedule Benefits
553	05-2656 MON-1	Castro Cyn Bridge Rail Upgrade	Near Big Sur, at the Castro Canon Bridge No. 44-0035. Upgrade bridge railing and approach railings to meet current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	608 1,345 141 762 41 <u>1,605</u> 4,502	15 0 0 0 0 15	568 1,292 131 661 41 <u>1,605</u> 4,298	PAED RW Cert RTL Begin Const End Const	10/01/19 12/01/20 04/01/21 12/01/21	10/01/19 12/01/20 04/01/21 12/01/21 06/01/22	0	No	Yes	Scope Cost Schedule Benefits
554	05-2667 SB-1	Solomon Canyon Rumble Strip/Shoulder Widening	Near Santa Maria, from 0.2 mile north of Route 135 Junction to Route 166 Junction. Widen shoulders, install rumble strips, upgrade guardrails and relocate objects from within the clear recovery zone.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,736 1,942 1,237 4,379 4,053 <u>15,401</u> 28,748	9 0 0 0 0 9	1,494 1,589 935 3,395 4,053 <u>15,401</u> 26,866	PAED RW Cert RTL Begin Const End Const	04/13/21 07/14/23 07/14/23 02/22/24	04/13/21 07/14/23 07/14/23 02/22/24 09/11/25	0	No	No	Scope Cost Schedule Benefits
555	05-2673 MON-101	North King City Barrier	Near King City, from 0.3 mile south of Jolon Undercrossing to Teague Avenue. Install median barrier, widen inside shoulders and include rumble strip.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,415 51 1,834 5 <u>3,625</u> 6,930	0 0 0 0 0 0 0	0 24 0 5 <u>3,625</u> 3,923	PAED RW Cert RTL Begin Const End Const		10/06/16 11/17/17 06/25/18 02/22/19 02/24/26	0	No	No	Scope Cost Schedule Benefits
556	05-2674 SB-154	154/Baseline-Edison Intersection Improvements	In Santa Ynez, from 0.2 mile east to 0.1 mile west of Edison Street/Baseline Avenue. Construct a roundabout to improve operations and safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	793 1,440 418 1,614 888 <u>6,827</u> 11,980	46 0 0 0 0 46	744 1,257 336 1,263 888	PAED RW Cert RTL Begin Const End Const	02/13/20 11/12/21 11/30/21 07/22/22	02/07/20 11/16/21 12/02/21 07/18/22 08/01/23	0	No	No	Scope Cost Schedule Benefits
557	05-2678 MON-183	Castroville Improvement Project	In Castroville from Del Monte Avenue to Washington Street, a multi-objective Asset Management Pilot Project. Rehabilitate Pavement, repair bridge, construct storm drainage system improvements, construct Intelligent Transportation System (ITS) elements, i	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,600 3,000 6,600 3,200 2,300 <u>13,300</u> 31,000	169 0 0 0 0 0 169	2,477 2,779 5,674 3,058 2,300 <u>13,300</u> 29,588	PAED RW Cert RTL Begin Const End Const	03/05/20 04/14/22 04/15/22 10/26/22	03/05/20 04/14/22 04/15/22 10/26/22 02/01/24	0	No	No	Scope Cost Schedule Benefits
558	05-2679 MON-101	Prunedale Rehab	Near Salinas, from 0.4 mile south of Espinosa Road Undercrossing to San Benito County line. Reconstruct embankment, widen shoulders, improve drainage systems, upgrade barrier railing, cold plane pavement, place Rubberized Hot Mix Asphalt (RHMA) pavement	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,500 6,300 1,300 12,600 393 <u>104,000</u> 129,093	1,809 0 0 0 0 1,809	4,367 5,883 1,210 10,828 393 <u>104,000</u> 126,680	PAED RW Cert RTL Begin Const End Const	09/03/19 05/12/21 08/03/21 02/25/22	09/03/19 07/01/21 08/03/21 02/25/22 01/26/24	0	No	Yes	 Scope Cost Schedule Benefits
559	05-2696 MON-1	Garrapata Creek Bridge Rail Replacement	Near Carmel-by-the-Sea, at the Garrapata Creek Bridge No. 44-0018. Replace bridge railing to meet current traffic safety standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,600 1,900 1,300 5 <u>3,000</u> 7,935	9 0 0 0 0 9	1,619 1,638 86	PAED RW Cert RTL Begin Const End Const	04/02/21 02/14/23 10/21/22 09/08/23	04/02/21 10/21/22 02/14/23 09/08/23 09/11/24	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 70

			Jul	y 1 - Sepi	tember 30,	, 2018						ő Ö		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
560	05-2697 SBT-25	Rte 25 Curve Alignment Restoration	Near Pinnacles National Park, from 0.7 miles north of San Benito Lateral/Old Hernandez Road to 2.4 miles south of Route 146. Improve curve and flatten slope.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,181 1,756 345 1,506 363 <u>4,265</u> 9,416	470 0 0 15 <u>0</u> 485	850 1,450 338 1,109 363 <u>4,265</u> 8,376	PAED RW Cert RTL Begin Const End Const	11/13/18 02/19/20 04/06/20 10/28/20	01/18/19 06/18/20 06/18/20 01/15/21 09/17/21	0	No	No	Scope Cost Schedule Benefits
561	05-2699 SB-101	Santa Maria Roadside Safety Improvements Project	In Santa Barbara and San Luis Obispo (PM 0.0/8.4) Counties, from Alisos Canyon Road to Los Berros Road at various locations. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	714 1,123 35 1,003 25 <u>2,142</u> 5,042	37 0 0 0 0 0 37	682 1,056 31 907 25 <u>2,142</u> 4,844	PAED RW Cert RTL Begin Const End Const	10/24/19 10/15/20 02/19/21 09/30/21	11/12/19 11/02/20 03/09/21 10/18/21 03/10/22	0	No	No	Scope Cost Schedule Benefits
562	05-2700 SB-101	Gaviota-Nojoqui Rehab	Near Gaviota, from 1.0 mile south of Gaviota Gorge Tunnel to 0.1 mile north of Nojoqui Creek Bridge. Upgrade guard railing, widen shoulders, place High Friction Surface Treatment (HSFT), construct retaining walls, cold plane pavement, place Hot Mix Aspha	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,160 2,648 74 5,026 21 <u>59,218</u> 69,147	594 0 0 0 0 594	2,242 2,321 59 3,634 21 <u>59,218</u> 67,494	PAED RW Cert RTL Begin Const End Const	12/02/19 05/21/21 09/22/21 05/02/22	12/02/19 05/21/21 09/22/21 05/02/22 04/27/23	0	No	Yes	Scope Cost Schedule Benefits
563	05-2701 SLO-46	Vineyard Roundabout	Near Paso Robles, at Route 46 West intersection with Vineyard Drive. Construct roundabout.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,895 1,806 47 <u>5,549</u> 9,402	0 279 3 0 8 <u>0</u> 291		PAED RW Cert RTL Begin Const End Const	01/12/18 10/09/19 01/09/20 08/19/20	12/11/17 10/23/19 01/24/20 09/02/20 07/15/22	0	No	No	Scope Cost Schedule Benefits
564	05-2703 SB-135	Route 135 Signal Modifications	In Santa Maria, at various locations from Union Valley Parkway to Preisker Lane. Improve safety by modifying signals at intersections and constructing curb ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 2,234 2,646 2,604 540 <u>11,111</u> 19,135	0 8 2 0 0 0 10	0 2,004 2,353 2,092 540 <u>11,111</u> 18,099	PAED RW Cert RTL Begin Const End Const	06/22/18 04/13/21 08/31/21 04/14/22	06/25/18 04/13/21 08/31/21 04/14/22 09/06/23	0	No	No	Scope Cost Schedule Benefits
565		CTS Advance Mitigation	Monterey and San Benito Counties, at various locations. Advance mitigation banking credits.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 140 80 0 2,919 <u>0</u> 3,139	In Santa Bar 29 6 0 2,916 <u>0</u> 2,951	bara, San Du 140 61 0	is POMES po, RW Cert RTL Begin Const End Const	06/09/17	06/09/17	0	No	No	Scope Cost Schedule Benefits
566	05-2705 MON-101	ZEV project	At Camp Roberts Safety Roadside Rest Areas; also in San Luis Obispo County on Route 46 at Shandon Safety Roadside Rest Area (SRRA) (PM 49.5). Transportation infrastructure improvement for zero-emission vehicle charging. (PA&ED, PS&E, R/W Sup Only)	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 480 715 5 <u>1,210</u> 2,428	0 297 2 0 0 0 299	0 732 16 450 5 <u>1,210</u> 2,413	PAED RW Cert RTL Begin Const End Const	01/31/17 10/24/18 11/01/18 03/20/19	01/31/17 09/05/18 11/20/18 04/08/19 09/12/19	0	No	No	Scope Cost Schedule Benefits
567	05-2735 MON-Var	TMS Detection Repair	In various counties, on various routes and at various locations. Replace and upgrade existing detection field elements for the Traffic Management System (TMS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	585 1,160 20 465 21 <u>3,200</u> 5,451	290 0 0 0 0 290	542 1,002 12 372 21 <u>3,200</u> 5,149	PAED RW Cert RTL Begin Const End Const	09/05/18 01/03/20 04/01/20 11/06/20	09/06/18 01/06/20 04/01/20 11/06/20 04/05/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 71 of 149

			Jul	y 1 - Sept	tember 30,	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
568	05-2736 SCR-1	Soquel Creek Scour Protection	In Capitola, at Soquel Creek Bridge No. 36-0013. Place Rock Slope Protection (RSP) to protect bridge foundation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,591 1,370 196 1,772 546 <u>2,228</u> 7,703	164 0 0 0 0 0 164	1,163 154 1,378 546 <u>2,228</u> 6,926	PAED RW Cert RTL Begin Const End Const	12/31/19 04/29/21 07/01/21 02/01/22	12/31/19 04/29/21 07/01/21 02/01/22 09/29/23	0	No	No	Scope Cost Schedule Benefits
569	05-2740 SLO-101	SB Marsh Street Improvements	In the city of San Luis Obispo, at Marsh Street. Correct roadway cross slopes and construct drainage improvements	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	333 715 25 309 4 <u>775</u> 2,161	22 0 0 0 0 0 22	673 23 274 4	PAED RW Cert RTL Begin Const End Const	04/01/19 04/30/20 07/08/20 10/21/20	04/01/19 04/30/20 07/08/20 10/21/20 04/01/21	0	No	No	Scope Cost Schedule Benefits
570	05-2742 MON-68	Hwy 68 Curve Correction	Near Pacific Grove, from Skyline Forest Drive to west of Route 1; also from Haul Road to west of Skyline Forest Drive (PM 2.7/3.2). Increase safety by improving roadway cross slope at curve, sight distance, widen shoulders, install rumble strip, tapered e	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,207 2,053 356 1,531 199 <u>7,081</u> 12,427	2 0 0 0 0 0 0 2	1,136 1,793 308 1,210 199	PAED RW Cert RTL Begin Const End Const	12/04/20 06/09/22 05/27/22 01/24/23	12/04/20 05/27/22 06/09/22 01/24/23 08/01/23	0	No	No	Scope Cost Schedule Benefits
571	05-2745 SB-135	Bunny Avenue and North Broadway Ped Improvements	In Santa Maria, from Roemer Way to Preisker Lane; also at Bunny Avenue (PM 16.5). Improve safety by constructing signal systems, sidewalk, and highway lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 860 534 570 122 <u>1,696</u> 3,782	0 8 0 0 0 0 9	0 816 489 496 122	PAED RW Cert RTL Begin Const End Const	06/18/18 12/17/20 07/28/20 08/03/21	06/08/18 07/28/20 12/17/20 08/03/21 02/23/22	0	No	No	Scope Cost Schedule Benefits
572	05-2746 SBT-25	SR 25/156 Roundabout	Near Hollister, at the intersection of Route 25 and Route 156. Improve safety by constructing a roundabout.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,295 1,455 4 <u>7,659</u> 10,628	0 57 0 0 0 0 57	4	PAED RW Cert RTL Begin Const End Const	06/29/18 04/10/20 08/27/20 10/28/21	06/29/18 04/10/20 08/27/20 06/10/21 10/28/21	0	No	Νο	Scope Cost Schedule Benefits
573	05-2766 SLO-101	Wellsona Safety Improvements	Near Wellsona, at the intersection of Route 101 and Wellsona Road. Improve safety by constructing an undercrossing.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,373 3,386 546 3,286 1,271 <u>14,019</u> 23,881	15 0 0 0 0 15	2,323 480 2,406 1,271 <u>14,019</u> 21,766	PAED RW Cert RTL Begin Const End Const	10/01/20 05/16/22 04/01/22 10/17/22	10/01/20 04/01/22 05/16/22 10/17/22 03/01/24	0	No	No	Scope Cost Schedule Benefits
	05-2874 SCR-9	PM 1.0 and 4.0 Viaduct	In and near the city of Santa Cruz, at north of Vernon Street; also at south of Glengarry Road (PM 4.0). Construct sidehill viaducts, restore roadway and facilities, provide erosion control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,214 3,851 55 3,148 46 <u>9,917</u> 18,231	0 0 0 0 0 0 0	1,064 3,090 47 2,443 46 <u>9,917</u> 16,607	PAED RW Cert RTL Begin Const End Const	03/24/21 04/04/22 11/08/21 10/05/22	03/24/21 11/08/21 04/04/22 10/05/22 07/15/25	0	No	No	Scope Cost Schedule Benefits
575	05-2875 SCR-9	Spring Cr. PM 15 Soldier Pile Wall	Near Boulder Creek, at Spring Creek Road. Construct soldier pile retaining wall, restore roadway and drainage facilities, and install permanent erosion control measures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	424 1,628 51 1,197 3 <u>2,779</u> 6,082	19 0 0 0 0 19	1,414 48 1,029 3	PAED RW Cert RTL Begin Const End Const	12/03/18 11/21/19 09/19/19 04/13/20	12/03/18 09/19/19 11/21/19 04/13/20 01/26/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 72 of 149

			Jul	y 1 - Sept	ember 30,	2018						ů pě		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
576	05-2876 SCR-9	PM 19.97 Hairpin Tieback	Near Boulder Creek, 1.1 miles south of Route 236. Construct tieback wall, restore roadway and drainage facilities, and install permanent erosion control measures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	620 1,916 212 1,250 11 <u>2,638</u> 6,647	1 0 0 0 0 0 1	617 1,716 187 1,027 11 <u>2,638</u> 6,196	PAED RW Cert RTL Begin Const End Const	05/15/19 11/13/20 11/10/20 04/13/21	05/15/19 11/10/20 11/13/20 04/13/21 10/06/22	0	No	No	Scope Cost Schedule Benefits
577	05-3030 MON-1	REALIGNMENT AT MILL CREEK	Near Lucia, north of Mill Creek Bridge. Stabilize highway segment caused by erosion.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,376 2,748 185 4,400 100 <u>9,402</u> 19,211	57 2 0 0 0 0 59	168 3,420 100 <u>9,402</u> 17,966	PAED RW Cert RTL Begin Const End Const	09/01/21 01/02/25 12/01/24 06/01/25	09/01/21 12/01/24 01/02/25 06/01/25 09/01/28	0	No	No	Scope Cost Schedule Benefits
578	05-3330 SB-101	Gaviota Culvert Replacement	Near Gaviota State Park. Rehabilitate and upgrade existing drainage system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	836 1,430 245 1,111 146 <u>3,600</u> 7,368	774 0 0 2 <u>0</u> 776	216 938 146 <u>3,600</u> 7,155	PAED RW Cert RTL Begin Const End Const	08/27/18 06/15/20 06/15/20 12/04/20	12/04/18 05/21/20 06/05/20 12/18/20 12/20/21	0	No	No	Scope Cost Schedule Benefits
579	05-4022 SLO-101	SLO 101 N Cnty TMS	In San Luis Obispo County, from 0.3 mile north of Reservoir Canyon Road to 0.3 mile north of North Paso Robles Overhead at various locations. Install vehicle detection systems, Changeable Message Signs (CMS), cameras, and loop detectors.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	380 1,095 78 702 5 <u>2,865</u> 5,125	291 0 0 0 0 291	73 600 5	PAED RW Cert RTL Begin Const End Const	02/01/19 08/03/20 12/01/20 04/01/22	02/01/19 08/03/20 12/01/20 04/01/22 09/01/22	0	No	No	Scope Cost Schedule Benefits
580	05-4928X SLO-1	Piedras Blancas Offsite Mitigation Plant Propagation	Near San Simeon, from the Arroyo de la Cruz Bridge to 0.3 mile north of the Arroyo de la Cruz Bridge. Plant propagation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 110 0 229 0 <u>140</u> 479	0 1 0 0 0 0	0 97 0 200 0 <u>140</u> 438	PAED RW Cert RTL Begin Const End Const	08/11/10 10/01/18 03/18/19 09/25/19	08/11/10 10/03/18 02/15/19 10/09/19 12/14/20	0	No	Νο	Scope Cost Schedule Benefits
581	05-4928Y SLO-1	Piedras Blancas Offsite Mitigation Project	Near San Simeon, from the Arroyo de la Cruz Bridge to 0.3 mile north of the Arroyo de la Cruz Bridge. Planting, wetland and California Red-legged Frog mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,057 56 2,424 11 <u>7,464</u> 11,012	0 17 2 0 0 0 20	0 387 61 2,041 11	PAED RW Cert RTL Begin Const End Const	08/11/10 02/27/19 07/25/19 03/05/20	08/11/10 02/12/19 07/25/19 03/16/20 03/11/26	0	No	No	Scope Cost Schedule Benefits
	05-9700 MON-101	Replacement	Near Soledad, from Route 146 to Front Street at the North Soledad Overhead No. 44-91R. Rehabilitate bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	34 2,150 256 1,535 1,578 <u>7,358</u> 12,911	94 2,231 80 0 22 <u>0</u> 2,427	94 2,843 252 2,012 1,578	PAED RW Cert RTL Begin Const End Const	09/02/14 07/01/19 11/01/19 05/27/20	09/02/14 07/01/19 11/01/19 05/27/20 06/13/21	0	No	Νο	Scope Cost Schedule Benefits
583	06-3032A TUL-190	Porterville Median Barrier Replacement Planting	Near Porterville, from west of Route 65 to S. Plano Road. Landscape mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 330 0 490 0 <u>400</u> 1,220	0 104 0 0 0 104		PAED RW Cert RTL Begin Const End Const	07/19/16 10/02/18 11/02/18 05/03/19	07/19/16 08/23/18 11/02/18 07/02/19 07/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 73 of 149 79

			Jul	y 1 - Sep	tember 30	, 2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
584	06-3729 KER-178	Kern 178 Maintenance Access	In Bakersfield, from M Street to east of Fairfax Road at various locations. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	220 587 10 808 0 <u>2,644</u> 4,269	386 676 1 0 0 <u>0</u> 1,063	386 676 1 924 0 <u>2,644</u> 4,780	PAED RW Cert RTL Begin Const End Const	02/07/17 08/01/18 09/03/18 02/04/19	02/07/17 05/14/18 09/04/18 03/01/19 02/03/20	0	No	No	Scope Cost Schedule Benefits
585	06-6286 TUL-190	TULARE CULVERT REPLACEMENT	Between Springville and Camp Nelson, from east of Balch Park Road to west of Wishon Drive. Replace deteriorated culverts and upgrade existing Guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 950 210 800 246 <u>2,850</u> 5,856	738 34 14 0 4 <u>0</u> 790	898 813	PAED RW Cert RTL Begin Const End Const	11/17/18 03/01/20 03/15/20 02/01/21	11/17/18 04/01/20 04/01/20 10/01/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
586	06-6326 FRE-168	Culvert Repair and CAPM	Near Shaver Lake, from west of Prather Pond Road to west of Rancheria Creek Bridge. Repair drainage culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,867 2,196 596 2,495 725 13,200 21,079	2,247 1,793 2 153 76 <u>209</u> 4,480	2,247 1,793 2 2,423 1,484 <u>17,060</u> 25,009	PAED RW Cert RTL Begin Const End Const	06/28/17 12/11/17 11/30/17 09/20/18	06/28/17 11/30/17 12/11/17 09/20/18 10/04/19	17,060	No	Yes	Scope Cost Schedule Benefits
587	06-6521 TUL-201	Bridge Widening	Near Kingsburg, on Route 201 at Sand Creek Bridge No. 46-0137 and Friant-Kern Canal Bridge No. 46-0065; also on Route 216, at Kaweah River Bridge No.46-0091. Bridge rail replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,728 4,491 617 2,800 450 <u>11,065</u> 21,151	1,822 4,689 606 0 195 <u>0</u> 7,311		PAED RW Cert RTL Begin Const End Const	04/20/15 06/21/17 06/22/17 01/21/19	04/20/15 06/21/17 06/22/17 01/21/19 07/19/21	0	No	Yes	Scope Cost Schedule Benefits
588	06-6661 KER-99	Bakersfield 99 Rehab	In Bakersfield, from Brundage Lane Overcrossing to Beardsley Canal Bridge. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 4,500 20 11,000 70 <u>77,250</u> 95,840	2,782 4,920 15 0 72 0 7,789	2,782 4,920 21 9,055 70 <u>77,250</u> 94,228	PAED RW Cert RTL Begin Const End Const	08/22/16 05/01/18 03/14/18	08/22/16 03/14/18 05/01/18 11/02/18 03/01/22	0	No	Yes	Scope Cost Schedule Benefits
589	06-6661A KER-99	Bakersfield 99 Rehab Replacement Planting	In Bakersfield, from Brundage Lane Overcrossing to Beardsley Canal Bridge. Landscape mitigation for rehabilitate roadway project EA 0Q280.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 500 20 2,500 20 <u>6,600</u> 10,340	0 0 0 0 0	0 897 16	PAED RW Cert RTL Begin Const End Const		07/01/22 08/01/22 02/02/23 02/02/27	0	No	No	Scope Cost Schedule Benefits
590	06-6673 KER-58	Summit OH Bridge Rails	In Tehachapi, at the Summit Overhead Bridge No. 50-343L/R. Upgrade bridge rail	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 900 25 803 25 <u>1,691</u> 3,444	0 841 13 0 0 <u>0</u> 855	0 841 23 792 25 <u>1,691</u> 3,444	PAED RW Cert RTL Begin Const End Const	06/27/13 02/21/18 11/16/17 01/15/19	06/27/13 11/16/17 02/21/18 10/01/18 08/01/19	0	No	Yes	Scope Cost Schedule Benefits
591	06-6674 KER-58	Cache Creek Bridge Replacement	Near Tehachapi, at Cache Creek Bridge No.50-346L/R. Replace Bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	414 2,500 60 2,768 60 <u>8,265</u> 14,067	318 2,319 45 0 18 <u>0</u> 2,699	2,319 60	PAED RW Cert RTL Begin Const End Const	10/19/18 01/31/19	07/28/15 11/14/17 03/15/18 09/14/18 11/01/20	7,742	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 74 of 149

			Jul	y 1 - Sep [.]	tember 30	, 2018						° d		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
592	06-6678 KER-58	Gap Closure Rehab	In Bakersfield from Route 99 Separation to Cottonwood Road. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap	0 2,300 35 4,055 30 <u>22,987</u>	0 2,399 6 0 0 0		PAED RW Cert RTL Begin Const End Const		09/30/13 12/03/15 10/27/17 05/29/18 09/01/21	24,967	No	Yes	Scope Cost Schedule
593	06-6679 TUL-99	Tipton Bridge Deck Rehab	In Tipton, at Avenue 152 Overcrossing (No. 46-0191). Replace bridge.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap	29,407 453 1,730 54 1,354 343 <u>7,521</u> 11,455	2,405 552 211 69 0 3 <u>0</u> 834	29,567 552 1,827 227 1,290 343	PAED RW Cert RTL Begin Const End Const	02/01/18 02/03/20 03/02/20 08/03/20	02/01/18 02/03/20 03/02/20 08/03/20 10/01/21	0	No	Yes	Benefits Scope Cost Schedule Benefits
594	06-6681 KER-99	Union Ave to White Lane 2R Rehab	In and near Bakersfield, from 0.5 mile south of Old US 99 Overcrossing to 0.1 mile north of White Lane. Rehabilitate pavement.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	11,455 960 2,300 20 4,800 30 <u>45,440</u> 53,550	834 954 267 2 0 2 0 1,226	954 2,211 14 3,421 30 45,440	PAED RW Cert RTL Begin Const End Const	03/01/18 01/01/20 03/02/20 08/01/20	03/02/18 02/03/20 03/02/20 08/17/20 11/01/22	0	No	Yes	Cost Schedule Benefits
595	06-6700 TUL-99	TULARE WORKER SAFETY IMPROVEMENTS	In Tulare, from north of Bardsley Avenue to north of Prosperity Avenue. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	330 624 24 430 0 <u>2,700</u> 4,108	137 465 3 0 0 0 606	137 724 12 509 0 2,700	PAED RW Cert RTL Begin Const End Const	08/25/17 02/01/19 03/01/19 08/01/19	08/25/17 02/01/19 04/01/19 09/16/19 01/02/20	0	No	No	Scope Cost Schedule Benefits
596	06-6708 MAD-41	Ranchos Rehab	Near Fresno, from north of Avenue 15 to south of Route 145. Roadway rehabilitation. Additional \$22,000 from Local/Private contribution.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,463 2,390 1,296 2,722 3,160 <u>10,184</u> 22,215	1,090 0 0 0 0 1,090	2,878 2,505 1,203 2,794 3,160 <u>10,184</u>	PAED RW Cert RTL Begin Const End Const	09/01/19 02/01/20 03/01/20 10/01/20	05/01/20 05/01/21 05/01/21 11/01/21 12/01/23	0	No	No	Scope Cost Schedule Benefits
597	06-6709 KER-223	Derby Street Signalization	In and Near Arvin, at Derby Street. Install traffic signals.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	348 775 345 530 74 <u>1,396</u> 3,468	278 472 357 0 27 <u>0</u> 1,133	278 891 462 518 74 1,396	PAED RW Cert RTL Begin Const End Const	08/10/15 08/15/18 09/01/18 03/01/19	08/10/15 03/01/19 04/01/19 08/01/19 03/01/20	0	No	No	Scope Cost Schedule Benefits
598	06-6716 MAD-41	Oakhurst CAPM	In and near Oakhurst, from north of Road 426 to north of Allen Road. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 905 192 698 37 <u>3,490</u> 5,922	548 967 77 120 2 <u>2,268</u> 3,982	548 967 77 702 37	PAED RW Cert RTL Begin Const End Const		08/17/16 01/18/18 02/01/18 06/28/18 07/05/19	4,037	No	Yes	Scope Cost Schedule Benefits
599	06-6725 FRE-5	Tumey Gulch III	Near Mendota, at Tumey Gulch Bridge No. 42-0246L/R. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,132 1,900 4 2,800 79 <u>10,898</u> 16,813	1,302 1,302 0 0 0 2 0 1,304	1,353	PAED RW Cert RTL Begin Const End Const	07/31/18 01/03/20 02/03/20 07/03/20	10/15/18 01/03/20 04/01/20 07/03/20 07/03/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

			Jul	y 1 - Sepi	ember 30,	2018						a p		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
600	06-6726 KER-166	Calif Aqueduct Bridge Rehab	Near Mettler, at California Aqueduct Bridge No. 50-0323. Bridge rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,400 5,100 600 6,200 1,100 <u>30,000</u> 45,400	1,321 0 0 2 <u>0</u> 1,323	2,231 4,178 527 3,606 1,100 <u>30,000</u> 41,641	PAED RW Cert RTL Begin Const End Const	12/01/18 11/15/20 03/01/21 11/15/21	12/03/18 11/16/20 03/01/21 08/16/21 12/15/22	0	No	No	Scope Cost Schedule Benefits
601	06-6727 FRE-99	Kingsburg 99 Rehab	In and near Kingsburg, from Route 201 to south of Second Street. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	677 1,496 43 5,000 375 <u>39,851</u> 47,442	656 939 52 0 32 <u>0</u> 1,679		PAED RW Cert RTL Begin Const End Const	08/03/17 10/04/18 11/06/18 06/04/19	08/03/17 04/01/19 04/15/19 08/08/19 01/31/21	0	No	No	Scope Cost Schedule Benefits
602	06-6729 KIN-5	Lost Hills Rubber Rehab	Near Lost Hills, from Kern/Kings County line to south of Utica Avenue. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 1,300 140 2,300 35 <u>23,357</u> 27,782	452 447 28 626 3 <u>17,153</u> 18,709	452 447 83 2,116 35 <u>23,357</u> 26,490	PAED RW Cert RTL Begin Const End Const		06/05/17 10/12/17 10/12/17 03/20/18 07/05/19	20,388	No	Yes	Scope Cost Schedule Benefits
603	06-6731 KER-99	Kern 99 N/B 2R	In and near Bakersfield, from Route 5 to 0.3 mile north of Old US 99 Overcrossing. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,250 1,800 5,200 120 <u>48,000</u> 56,470	1,110 1,000 3 0 2 0 2,115		PAED RW Cert RTL Begin Const End Const	09/22/17 01/15/18 05/01/18 01/15/19	09/22/17 01/18/18 05/01/18 03/01/19 12/01/21	0	No	No	Scope Cost Schedule Benefits
604	06-6732 MAD-99	Chowchilla 2R Rehab	In and near Chowchilla, from Route 152 to the Merced County line. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	499 1,535 30 2,507 30 <u>15,580</u> 20,181	502 1,388 33 0 8 <u>0</u> 1,930	502 1,388 38 2,267 30 <u>15,580</u> 20,004	PAED RW Cert RTL Begin Const End Const	03/01/17 02/01/18 03/23/18 03/01/19	03/01/17 02/01/18 03/23/18 12/21/18 07/01/20	0	No	Yes	Scope Cost Schedule Benefits
605	06-6735 KER-99	Bakersfield 99 Irrigation Upgrade	irrigation system to improve water efficiency.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	182 300 5 180 <u>1,156</u> 1,824	79 87 1 0 0 0 167	79 269 4 203 1 <u>1,156</u> 1,713	PAED RW Cert RTL Begin Const End Const	06/22/17 12/01/18 02/07/19 07/01/19	06/22/17 12/03/18 02/01/19 10/01/19 12/01/20	0	No	No	Scope Cost Schedule Benefits
606	FRE-5	Coalinga SRRA Water & Wastewate Upgrade	Near Coalinga and Kettleman City, at the Coalinga-Avenal Safety Roadside Rest Area (SRRA) from Kings County line to Quist Undercrossing; also in Kings County, from 0.2 mile south of Avenal Cutoff Road to Fresno County line (PM 26.4/26.7). Repair aging wa	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	272 916 4 1,000 102 <u>4,350</u> 6,644	353 614 0 0 0 <u>0</u> 967	353 899 4 1,226 102 <u>4,350</u> 6,934	PAED RW Cert RTL Begin Const End Const	10/02/17 11/05/18 01/11/19 07/01/19	10/02/17 11/05/18 01/18/19 07/01/19 07/01/20	0	No	No	Scope Cost Schedule Benefits
607	06-6737 KIN-198	Lemoore/Hanford Worker Safety	In and near Lemoore and Hanford, from Route 41 to 10th Avenue Undercrossing. Pave areas beyond gore and bridge slopes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	350 950 40 600 13 <u>4,700</u> 6,653	387 766 11 0 0 0 1,164	766 25	PAED RW Cert RTL Begin Const End Const	01/24/17 07/02/18 07/03/18 02/04/19	01/24/17 06/07/18 07/03/18 02/25/19 08/30/19	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 76 of 149 82

			Jul	y 1 - Sepi	tember 30,	, 2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
608	06-6747 FRE-33	Firebaugh ADA	In Firebaugh, from south of Morris Kyle Drive to Clyde Fannon Drive. Construct continuous accessible pedestrian path to comply with Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	458 760 230 475 616 <u>2,085</u> 4,624	443 421 394 0 111 <u>0</u> 1,368	1,071 409 591 616 <u>2,085</u> 5,215	PAED RW Cert RTL Begin Const End Const	06/09/17 03/29/19 04/01/19 10/15/19	06/09/17 02/15/19 03/29/19 10/15/19 09/19/20	0	No	No	Scope Cost Schedule Benefits
609	06-6749 KER-5	Grapevine Channel Repair	Near Lebec, from north Lebec Road to south of Grapevine Road. Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	475 670 100 690 150 <u>5,100</u> 7,185	454 34 0 50 50 538	150 <u>5,100</u> 7,090	PAED RW Cert RTL Begin Const End Const	04/01/18 02/01/19 03/30/19 11/01/19	04/20/18 02/01/19 04/01/19 11/01/19 07/01/20	0	No	Yes	Scope Cost Schedule Benefits
610	06-6750 MAD-Var	CALIFORNIA TIGER SALAMANDER MITIGATION BANK	In various counties, on various routes. Establish mitigation bank for future Caltrans projects in Districts 6 and 10 to protect the California Tiger Salamander.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	30 130 5 60 0 <u>1,800</u> 2,025	46 24 4 0 0 0 74	24 4 60 0	PAED RW Cert RTL Begin Const End Const	08/25/17 12/03/18 01/02/19 09/01/19	08/25/17 04/26/18 05/18/18 09/01/19 09/01/27	0	No	No	Scope Cost Schedule Benefits
611	06-6753 FRE-5	Derrick CAPM	Near Mendota, from Tuolumne Avenue Overcrossing to north of Route 33. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	310 600 11 1,200 20 <u>14,811</u> 16,952	366 613 0 0 0 0 979	0 1,344 20	PAED RW Cert RTL Begin Const End Const		12/11/17 02/06/18 04/05/18 11/15/18 01/31/20	14,086	No	Yes	Scope Cost Schedule Benefits
612	06-6755 KER-43	Enos Lane CAPM & ADA Curb Ramps	Near Bakersfield, from Route 119 to south of Noriega Road; also on Route 119, from Enos Lane to Route 5 (PM 18.1/19.8). Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 435 81 650 23 <u>12,700</u> 14,689	697 0 0 2 <u>0</u> 700	697 554 80 23 <u>12,700</u> 14,877	PAED RW Cert RTL Begin Const End Const	08/01/18 03/02/20 04/01/20 11/01/20	07/27/18 03/02/20 04/01/20 12/01/20 09/01/22	0	No	Νο	Scope Cost Schedule Benefits
613	06-6756 KER-58	West Rosedale CAPM	In and near Bakersfield, from Route 43 to 0.1 mile west of Allen Road. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 1,200 250 1,900 350 <u>8,500</u> 13,600	168 0 0 0 0 <u>0</u> 168	937 1,019 1,648 350 <u>8,500</u> 12,646	PAED RW Cert RTL Begin Const End Const	10/01/20 01/01/22 03/01/22 09/01/22	10/01/20 02/01/22 03/01/22 09/01/22 11/01/23	0	No	Yes	Scope Cost Schedule Benefits
	06-6757 KER-58	Ker 58 ADA	In Bakersfield, from 0.2 mile west of H Street Overcrossing to 0.2 mile east of Cottonwood Road Undercrossing. Upgrade curb ramps to meet current Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	467 1,064 865 775 100 <u>3,226</u> 6,497	142 33 0 0 0 0 175	500 988 765 602 100 <u>3,226</u> 6,180	PAED RW Cert RTL Begin Const End Const	01/02/19 12/02/20 01/04/21 07/01/21	01/02/19 12/02/20 01/04/21 07/01/21 10/03/22	0	No	No	Scope Cost Schedule Benefits
615	06-6766 FRE-180	Kings Canyon Bridge Rail	Near Squaw Valley, at Mill Creek Bridge No. 42-0080; also near Cedar Grove, at South Fork Kings River Bridge No. 42-0024 (PM 130.1). Bridge rail upgrade.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	480 923 10 814 4 <u>3,153</u> 5,384	457 470 2 0 0 <u>0</u> 928	1,168 9 836 4	PAED RW Cert RTL Begin Const End Const	01/15/18 01/21/19 02/25/19 09/02/19	01/26/18 01/21/19 02/25/19 09/02/19 09/01/20	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Pa

			Jul	y 1 - Sepi	tember 30,	, 2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
616	06-6771 FRE-41	SOUTH FRESNO VIADUCT POLYESTER CONCRETE OVERLAY	In Fresno, at the South Fresno Viaduct No. 42-0226L/R. Replace failed joint seals and rehabilitate worn bridge decks with polyester concrete overlay.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	237 750 1,574 291 <u>7,050</u> 9,922	281 321 4 0 0 0 606	281 741 16 1,439 291 <u>7,050</u> 9,819	PAED RW Cert RTL Begin Const End Const	09/29/17 07/01/18 09/01/18 02/15/19	09/29/17 09/17/18 12/03/18 06/03/19 07/01/20	0	No	No	Scope Cost Schedule Benefits
617	06-6773 FRE-33	Firebaugh Bridge Pile Repair	In Fresno County, at Colony Main Canal Bridge No. 42-0031, Helm Canal Bridge No. 42-0033 and Poso Canal Bridge No. 42-0034; also in Kern County, on Route 58 at Main Drain Canal Bridge No. 50-0013. Repair erosion, clean and encase piers in concrete.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	538 893 334 805 375 <u>1,782</u> 4,727	144 0 0 0 0 144	280 636 375	PAED RW Cert RTL Begin Const End Const	10/01/19 01/01/21 02/01/21 07/15/21	10/01/19 01/01/21 02/01/21 07/15/21 10/01/22	0	No	No	Scope Cost Schedule Benefits
618	06-6787 TUL-245	Woodlake Bridge Replacement	Near Woodlake, at Yokohl Creek Bridge No. 46-0011 (PM 1.39); also at Kaweah River Bridge No. 46-0073 (PM 4.19). Replace bridges to upgrade to current standards, facilitate bike lane shoulders, and upgrade guard railing.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,325 2,260 645 1,940 395 <u>12,100</u> 18,665	561 0 0 0 0 <u>0</u> 561	631 1,620 395	PAED RW Cert RTL Begin Const End Const	12/13/19 04/15/21 04/26/21 10/05/21	12/13/19 04/15/21 04/26/21 10/05/21 04/13/23	0	No	Yes	Scope Cost Schedule Benefits
619	06-6788 TUL-99	Pixley-Earlimart Bridge Rail	In and near Pixley, at Avenue 48 Overcrossing (OC) No. 46-0165 (PM 6.2), Davis Avenue OC No. 46-0172 (PM 12.6), and Avenue 100 OC No. 46-0173 (PM 12.8). Upgrade bridge railing to current standards and install approach railings.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	740 1,122 30 1,048 108 <u>2,120</u> 5,168	10 0 0 0 0 0 10	683 732 27 655 108	PAED RW Cert RTL Begin Const End Const	11/20/19 01/15/21 02/01/21 10/15/21	11/01/19 01/15/21 02/01/21 10/15/21 04/28/23	0	No	Yes	Scope Cost Schedule Benefits
620	06-6789 MAD-99	Berenda CAPM	In and near Madera, from 0.3 mile north of Avenue 16 Overcrossing to 0.9 mile north of Avenue 20 Overcrossing. Rehabilitate pavement on mainline and ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,118 19 1,379 27 <u>11,210</u> 13,753	0 305 6 0 0 0 311		PAED RW Cert RTL Begin Const End Const	05/11/16 12/01/18 01/23/19 07/15/19	05/11/16 12/01/18 01/23/19 07/15/19 01/05/21	0	No	Yes	Scope Cost Schedule Benefits
621	06-6791 KER-184	Kern 184/Sunset Roundabout	Near Lamont, from 0.1 mile south to 0.1 mile north of Sunset Boulevard. Construct roundabout at intersection of Route 184/Sunset Boulevard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 1,300 530 970 950 <u>3,600</u> 8,550	641 0 0 6 <u>0</u> 646	963 1,344 493 871 950 3.600	PAED RW Cert RTL Begin Const End Const	08/01/18 03/02/20 03/16/20 08/01/20	10/05/18 03/03/20 05/01/20 08/01/20 07/15/21	0	No	No	Scope Cost Schedule Benefits
	06-6795 TUL-99	Tul-Fre-Mad Pumping Plant Upgrades	In Tulare, Fresno and Madera Counties, on Route 99 at various locations. Upgrade existing pumps and control systems at eleven pumping plants.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 2,060 2,230 65 <u>5,140</u> 10,765	408 101 28 0 4 <u>0</u> 540	408 1,809 541 1,760 65 <u>5,140</u> 9,722	PAED RW Cert RTL Begin Const End Const	07/13/18 11/08/19 11/20/19 05/11/20	06/11/18 11/08/19 12/06/19 07/02/20 01/01/22	0	No	Yes	Scope Cost Schedule Benefits
623	06-6796 KER-Var	Kern-Kings Pumping Plant Upgrades	In Kern and Kings Counties, on Route 99, 198 and 204 at various locations. Upgrade existing pumps and control systems at eleven pumping plants.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 2,190 610 2,150 122 <u>5,080</u> 10,802	424 64 20 0 1 508	1,806 539 1,674 122	PAED RW Cert RTL Begin Const End Const	07/13/18 11/08/19 11/20/19 05/11/20	06/19/18 09/27/19 10/11/19 04/24/20 10/31/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 7

			Jul	y 1 - Sepi	tember 30,	, 2018						ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
624	06-6797 KIN-Var	KINGS AND TULARE CO WIRE THEFT RESTORATION	In Kings and Tulare Counties, on Routes 63, 99,137, 198 and 216. Repair and replace stolen and damaged electrical systems and protect electrical and irrigation facilities. The work is required to restore incident management, emergency readiness, mobility	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	640 1,880 1,100 1,850 130 <u>15,000</u> 20,600	595 234 87 0 0 916	595 1,906 1,001 1,584 130 <u>15,000</u> 20,216	PAED RW Cert RTL Begin Const End Const	11/01/17 09/05/19 10/01/19 04/08/20	11/09/17 09/05/19 10/01/19 04/08/20 08/01/21	0	No	No	Scope Cost Schedule Benefits
625	06-6798 KER-184	Morning Drive 3R Rehab	In and near Bakersfield, from 0.2 mile south of Edison Highway to Route 178. Upgrade Americans with Disabilities Act (ADA) curbs and barrier railing, widen shoulders, cold plane pavement, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA)	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,020 1,520 1,600 350 <u>7,600</u> 12,140	256 0 0 0 0 256	1,072 1,421 44 1,374 350 <u>7,600</u> 11,861	PAED RW Cert RTL Begin Const End Const	01/02/19 09/09/20 10/02/20 04/11/21	10/01/20 04/01/21 05/01/21 10/01/21 12/01/22	0	No	Yes	Scope Cost Schedule Benefits
626	06-6799 KIN-198	Hanford SR-198 Roadside Safety	Near Hanford, from 0.4 mile east of 10th Avenue Overcrossing to 1.5 miles east of Route 43/198 Separation. Upgrade gore areas, construct Maintenance Vehicle Pullouts (MVPs) and slope paving at bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	510 770 35 540 3 <u>3,790</u> 5,648	8 0 0 0 0 0 8	507 663 30 468 3 <u>3,790</u> 5,460	PAED RW Cert RTL Begin Const End Const	10/01/19 07/01/20 08/24/20 02/15/21	10/01/19 07/01/20 08/24/20 02/15/21 10/31/21	0	No	No	Scope Cost Schedule Benefits
627	06-6800 FRE-99	Selma to Fowler Rehab	In and near Selma and Fowler, from 0.1 south of Rose Avenue Undercrossing to Merced Street Undercrossing. Replace pavement with Continuous Reinforced Concrete Pavement (CRCP). Update curb ramps to meet current Americans with Disabilities Act (ADA) Stand	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	845 2,000 24 11,000 56 86,000 99,925	845 0 0 2 <u>0</u> 848		PAED RW Cert RTL Begin Const End Const	12/03/18 12/13/19 01/24/20 09/02/20	12/03/18 03/03/20 04/14/20 08/25/20 10/25/22	0	No	Yes	Scope Cost Schedule Benefits
628	06-6802 FRE-198	Fre-198/Ker-119 Culverts	In Fresno County, at various locations; also in Kern County, on Route 119 at various locations. Replace damaged drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,184 454 165 <u>1,206</u> 3,493	0 495 14 0 12 <u>0</u> 522	0 1,095 406 415 165 <u>1,206</u> 3,287	PAED RW Cert RTL Begin Const End Const	05/22/17 03/01/19 04/01/19 10/14/19	05/22/17 03/01/19 04/01/19 09/16/19 06/01/20	0	No	Yes	Scope Cost Schedule Benefits
629	06-6803 KER-184	Weedpatch Hwy 3R Rehab	Near Bakersfield, from south of Hickory Lane to north of Brundage Lane. Upgrade Americans with Disabilities Act (ADA) curb ramps, install bike lanes, cold plane pavement, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,425 3,175 2,630 3,750 2,230 <u>17,700</u> 31,910	281 0 0 0 0 281	1,847 2,477 1,619 2,520 2,230 <u>17,700</u> 28,391	RW Cert RTL	10/01/19 08/01/21 08/16/21 02/01/22	10/01/20 03/01/22 04/01/22 11/01/22 11/01/24	0	No	Yes	Scope Cost Schedule Benefits
630	KER-119	Pumpkin Center 3R Rehab	Near Bakersfield, from 0.1 miles east of Ashe Road to Route 99 Separation. Rehabilitate roadway including reconstruction of travel lanes with Jointed Plain Concrete Pavement (JPCP), widen intersections and shoulders to meet current standards, add bicycle	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,200 2,500 6,300 4,600 14,200 <u>26,500</u> 57,300		2,039 1,914 4,838 3,160 14,200 <u>26,500</u> 52,652	RTL Begin Const End Const		09/01/20 09/01/23 10/02/23 03/01/24 05/01/25	0	No	No	Scope Cost Schedule Benefits
631	06-6809 FRE-168	Morgan Canyon CAPM	Near Prather, from Sample Road to Oak Creek Road. Upgrade barrier railing, cold plane pavement, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	750 1,230 1,140 5 <u>5,000</u> 8,126	198 0 0 0 0 198	711 1,109 1 1,095 5 <u>5,000</u> 7,920	End Const	02/15/19 03/13/20 03/26/20 09/18/20	11/01/18 01/15/20 02/03/20 09/15/20 10/29/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 79 of 149

			Jul	y 1 - Sept	ember 30,	2018						ed		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
632	06-6810 KER-46	Wasco Route 46 CAPM	In and near Wasco, from Magnolia Avenue to Route 43 South. Upgrade Americans with Disabilities Act (ADA) curb ramps, cold plane pavement, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	710 950 415 900 90 <u>4,600</u> 7,665	481 0 0 2 <u>0</u> 483	1,021 388 725 90 <u>4,600</u> 7,450	PAED RW Cert RTL Begin Const End Const	07/19/18 04/03/20 05/01/20 10/29/20	04/26/18 02/03/20 03/02/20 09/15/20 09/30/21	0	No	Yes	Scope Cost Schedule Benefits
633	06-6813 TUL-65	SR 65 & 190 I/C ROADSIDE SAFETY IMPROVEMENTS	In and near Porterville, from 0.4 mile north of Avenue 136 to 0.2 mile north of Linda Vista Avenue; also on Route 190, from 0.2 mile west of the Route 65/190 Separation to Blue Heron Parkway. Construct Maintenance Vehicle Pullouts (MVPs), gore paving, dr	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	610 940 18 710 13 <u>4,400</u> 6,691	69 0 0 0 0 <u>0</u> 69	534 804 16 592 13 <u>4,400</u> 6,358	PAED RW Cert RTL Begin Const End Const	07/15/19 07/01/20 07/15/20 02/01/21	07/15/19 07/15/20 07/20/20 02/01/21 07/06/21	0	No	No	Scope Cost Schedule Benefits
634	06-6815 KIN-198	Hanford 198 Irrigation Upgrades	In and near Hanford, from 0.3 mile west of 12th Avenue to 0.5 mile east of Route 43/198 Separation. Electrical upgrade of booster pumps, replace irrigation mainline, valves and valve wiring.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	270 590 22 520 7 <u>1,550</u> 2,959	12 0 0 0 0 0 12	243 519 436 7 <u>1,550</u> 2,774	PAED RW Cert RTL Begin Const End Const	07/05/19 07/03/20 08/07/20 02/01/21	07/05/19 07/03/20 08/07/20 02/01/21 11/05/21	0	No	No	Scope Cost Schedule Benefits
635	06-6820 KER-5	Lost Hills Rubber Rehab II	Near Kettleman City, from 0.34 mile south of Twisselman Road Overcrossing to Kings County line. Cold plane pavement, repair concrete pavement panels, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement to rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	440 1,200 25 1,900 65 <u>21,500</u> 25,130	283 0 0 0 0 283	1,219 20	PAED RW Cert RTL Begin Const End Const	08/03/18 09/06/19 10/04/19 04/12/20	09/28/18 09/06/19 10/04/19 04/12/20 07/15/21	0	No	Yes	Scope Cost Schedule Benefits
636	06-6851 FRE-168	Fre-168 Recycled Water Irrigation UpgradeFFICIENCY	In Fresno and Clovis, at various locations between Route 180/168 Separation and Shepherd Avenue. Replace black potable water irrigation valves with purple scrubber valves for recycled irrigation water.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2 524 2 370 2 <u>1,449</u> 2,349	4 0 0 0 0 0 4	4 508 2 381 2 <u>1,449</u> 2,417	PAED RW Cert RTL Begin Const End Const	09/30/18 06/01/20 07/10/20 12/01/20	09/17/18 06/30/20 07/10/20 02/26/21 10/01/21	0	No	No	Scope Cost Schedule Benefits
637	06-6857 MAD-99	COTTONWOOD CREEK BRIDGE REPLACEMENT (Br. No. 41-0065 L/R&S)	Near the city of Madera, at Cottonwood Creek Bridge No. 41-065R, No. 41-0065L and No. 41-0065S. Replace bridges to mitigate corrosion by chloride latent concrete.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,400 3,200 6,100 137 <u>24,500</u> 36,437	870 0 0 1 <u>0</u> 870	2,385 2,532 61	PAED RW Cert RTL Begin Const End Const	07/01/20 07/07/21 07/26/21 03/02/22	07/01/20 07/07/21 07/26/21 03/02/22 07/03/23	0	No	Yes	Scope Cost Schedule Benefits
	06-6865 KER-46	Lost Hills to Wasco Rumble Strip	In and near Wasco, from 0.7 mile west of Brown Material Road to Scofield Avenue. Install centerline and shoulder rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	375 525 5 390 5 <u>1,309</u> 2,609	142 14 0 0 0 0 156	142 524 5 407 5 <u>1,309</u> 2,392	PAED RW Cert RTL Begin Const End Const	07/02/18 02/02/19 03/22/19 09/26/19	06/28/18 02/02/19 04/01/19 09/26/19 09/21/20	0	No	No	Scope Cost Schedule Benefits
639	06-6866 FRE-168	Shepherd to Top o' the 4-Lane Rumble Strip	Near Prather, from 0.2 mile east of Shepherd Avenue to Lockwood Lane; also from 1.6 miles east of Aubrrey Road to Tollhouse Road (L27.4/36.2). Construct centerline rumble strip.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	220 635 1 404 1 <u>742</u> 2,003	53 221 0 0 0 0 274	501 1	PAED RW Cert RTL Begin Const End Const	02/15/18 09/03/18 09/10/18 01/10/19	04/02/18 06/18/18 10/01/18 04/05/19 07/01/19	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 80 of 149 86

			Jul	y 1 - Sepi	tember 30,	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
640	06-6871 KER-204	Ker204 ADA Ramp Repair	In Bakersfield, from Route 204/58 Separation to L street; also on Route 58 (PM R54.2/R54.6). Upgrade curb ramps and Accessible Pedestrian Signals (APS) to meet current Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap	1,105 1,600 1,486 1,292 337 <u>2,845</u>	46 0 0 0 0 0 46	1,499 1,361 1,120 337 2,845	PAED RW Cert RTL Begin Const End Const	08/01/19 07/15/21 08/02/21 01/20/22	11/04/19 07/15/21 08/02/21 01/20/22 08/15/22	0	No	No	Scope Cost Schedule Benefits
641	06-6873 KIN-41	STRATFORD KINGS RIVER BRIDGE REPLACEMENT	In and near Stratford, from 22nd Street to Laurel Avenue at the Kings River Bridge No. 45-0007. Replace 73 year old bridge due to extensive superstructure and substructure distress and susceptibility to liquefaction.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	8,665 2,300 2,700 6,400 94 <u>21,400</u> 33,294	46 464 0 0 0 0 464	1,925 254	PAED RW Cert RTL Begin Const End Const	04/02/20 09/01/21 10/01/21 05/11/22	04/02/20 09/01/21 10/01/21 04/08/22 09/18/23	0	No	Yes	Cost Schedule Benefits
642	06-6876 KER-99	I-5 Fast Freight Corridor I-5/Rte 99 Separation	Near Wheeler Ridge, from 0.8 mile south to 0.6 mile north of Route 5/99 Separation; also on Route 5, at the Route 5/99 Separation No. 50-0240R (PM R15.82). Lower roadway profile to obtain standard vertical clearance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,600 470 1,500 1,500 10 <u>7,795</u> 11,385	1,022 222 8 0 5 0 1,256	1,022 222 9 1,463 10 <u>7,795</u> 10,808	PAED RW Cert RTL Begin Const End Const	04/02/18 07/02/18 08/01/18 12/14/18	04/04/18 07/13/18 08/27/18 02/04/19 12/13/19	0	No	Yes	Scope Cost Schedule Benefits
643	06-6877 KER-5	I-5 Freight Corridor California Aqueduct	Near Grapevine, at California Aqueduct Bridge No. 50-0321L/R. Improve to standard load capacity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,910 430 10 725 10 <u>1,876</u> 4,961	884 116 0 0 6 1,007	884 116 5	PAED RW Cert RTL Begin Const End Const	04/02/18 07/02/18 08/01/18 12/14/18	04/04/18 07/02/18 08/01/18 02/04/19 12/13/19	0	No	Yes	Scope Cost Schedule Benefits
644	06-6879 FRE-41	Ashlan/Shaw Aux Lane	Near Fresno, from the northbound Ashlan Avenue onramp to the northbound Shaw Avenue offramp. Construct northbound auxiliary lane and add an additional lane to the Shaw Avenue offramp.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 2,400 150 4,400 7 <u>14,700</u> 22,957	96 0 0 0 0 0 96	1,001 1,828 100	PAED RW Cert RTL Begin Const End Const	11/15/19 07/23/21 08/23/21 02/18/22	11/15/19 07/23/21 08/23/21 02/18/22 07/03/23	0	No	No	Scope Cost Schedule Benefits
645	06-6880 FRE-VAR	TMS Repair Service Contract	In Fresno County, on Routes 41, 99, 168 and 180; also in Kern County on Route 99 and Madera County on Route 41. Repair detection systems with wire theft prevention measures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 319 8 166 0 <u>1,174</u> 1,667	0 88 1 0 0 0 89	0 88 1 139 0	PAED RW Cert RTL Begin Const End Const		06/15/17 01/18/18 03/23/18 12/01/19	0	No	Yes	Scope Cost Schedule Benefits
646	06-6881 FRE-41	Fre-41;99;168 & 180 Fiber Optic	In and near the city of Fresno, from 0.1 mile south of North Avenue to the Madera County line; also on Route 99 (PM 19.36 to PM 21.9), Route 168 (PM R0.2L/R to PM R9.7), and Route 180 (PM R58.55 to PM R59.85). Replace and upgrade existing communication e	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	619 1,809 165 1,791 30 <u>16,010</u> 20,424	108 0 0 0 0 0 108	624 1,661 138 1,354 30 <u>16,010</u>	PAED RW Cert RTL Begin Const End Const	12/01/18 01/04/21 03/01/21 08/16/21	12/01/18 01/04/21 03/01/21 08/16/21 02/01/23	0	No	Yes	Scope Cost Schedule Benefits
647	06-6882 TUL-99	Warlow SRRA Infrastructure Upgrades	Near Kingsburg, from 0.2 mile south to 0.4 mile north of Avenue 384 Overcrossing at the C. H. Warlow Safety Roadside Rest Area (SRRA). Upgrade water and wastewater systems to comply with Federal and State statutes and regulatory requirements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	869 1,666 36 1,705 170 <u>4,241</u> 8,687	6 0 0 0 0 0 0	805 1,566 33	PAED RW Cert RTL Begin Const End Const	01/02/20 03/21/22 03/25/22 09/01/22	01/02/20 03/21/22 03/25/22 09/01/22 10/02/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 81 of 149

			Jul	y 1 - Sep	tember 30	, 2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
648	06-6883 FRE-99	TMS Element Upgrade/Repair	In Fresno County, on Routes 99, 41, 168, and 180 at various locations; also in Madera County, on Route 99 at various locations. Repair vehicle detection systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 1,017 450 1,056 119 <u>3,036</u> 6,478	208 0 0 0 0 208	1,026 138 688 119 3,036	PAED RW Cert RTL Begin Const End Const	09/03/18 12/02/19 12/16/19 06/01/20	01/03/19 03/28/20 04/28/20 11/30/20 11/30/21	0	No	No	Scope Cost Schedule Benefits
649	06-6884 KER-5	Grapevine Culvert Repair	In Kern County, from 2.4 miles north of Fort Tejon Overcrossing to 1.2 miles south of Grapevine Undercrossing at four locations. Repair reinforced concrete box culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	955 2,173 29 2,763 132 <u>8,162</u> 14,214	412 0 0 0 0 0 412	1,012 2,030 25 2,237 132	PAED RW Cert RTL Begin Const End Const	03/01/19 02/01/20 03/01/20 09/16/20	05/01/19 02/01/20 04/01/20 09/16/20 11/01/22	0	No	Yes	Scope Cost Schedule Benefits
650	06-6885 TUL-99	Raine Rest Area Infrastructure Upgrades	Near Tipton, at the Philip S. Raine Safety Roadside Rest Area (SRRA). Upgrade water, sewer and irrigation facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	550 1,750 12 2,250 50 <u>8,000</u> 12,612	15 0 0 0 0 0 15	545 1,484 9 2,014 50	PAED RW Cert RTL Begin Const End Const	07/18/19 02/02/21 08/04/21 01/03/22	07/18/19 02/02/21 08/04/21 01/01/22 04/01/24	0	No	No	Scope Cost Schedule Benefits
651	06-6886 FRE-43	Highland Rumble Strip	Near Selma, from Kings County line to East Mountain View Avenue. Construct rumble strips and update pavement delineation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 750 22 202 0 <u>1,025</u> 1,999	0 247 1 0 0 <u>0</u> 248	247 22 191 0	PAED RW Cert RTL Begin Const End Const	06/26/17 08/01/18 09/17/18 03/15/19	06/26/17 05/11/18 08/16/18 03/01/19 11/01/19	0	No	No	Scope Cost Schedule Benefits
652	06-6887 MAD-99	SOUTH GATEWAY DRIVE OC DECK REHAB	Near the city of Madera, at South Gateway Drive Overcrossing No. 41-0046K. Replace bridge railing, grind deck, and place reinforced Portland Cement Concrete (PCC) to rehabilitate bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	950 1,600 1,300 30 <u>2,700</u> 6,581	162 0 0 0 0 0 162	900 1,382 1 1,089 30	PAED RW Cert RTL Begin Const End Const	03/15/19 04/02/20 05/01/20 10/28/20	01/15/19 01/15/20 02/05/20 07/17/20 10/28/21	0	No	Yes	Scope Cost Schedule Benefits
653	06-6888 FRE-41	Fresno Irrigation Upgrades	In the city of Fresno, from 0.1 mile south of Jensen Avenue Overcrossing to Alluvial Avenue Undercrossing. Replace irrigation system with a water efficient system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 552 1 460 1 <u>1,576</u> 2,590	0 15 0 0 0 0 15	0 784 1 433 1 <u>1,576</u> 2,795	PAED RW Cert RTL Begin Const End Const	02/07/17 07/01/19 08/07/19 02/28/20	02/17/17 07/01/19 08/07/19 02/28/20 09/15/20	0	No	No	Scope Cost Schedule Benefits
	06-6889 KER-204	Golden Empire CAPM	In Bakersfield, from F Street to Route 99. Cold plane pavement, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	450 740 65 550 10 <u>3,290</u> 5,105	253 0 0 0 0 253	253 732 46 579 10 <u>3,290</u> 5,016	PAED RW Cert RTL Begin Const End Const	08/13/18 11/15/19 12/10/19 06/15/20	09/24/18 11/15/19 12/10/19 06/15/20 12/15/21	0	No	Yes	Scope Cost Schedule Benefits
655	06-6897 TUL-63	SR 63 & 137 Visalia & Exeter Rumble Strip	On Route 63 and 137, near Visalia and Exter at various locations. Construct rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	390 550 5 500 5 <u>1,713</u> 3,163	84 1 0 0 0 84	298 478 3 451 5	PAED RW Cert RTL Begin Const End Const	12/02/19 09/01/20 10/14/20 05/26/21	12/02/19 09/01/20 10/14/20 05/26/21 05/30/22	0	No	Νο	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 82 of 149

			Jul	y 1 - Sep	tember 30,	, 2018						e pe		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
656	06-6898 TUL-Var	Porterville 65 & 190 Rumble Stips	In and near Porterville, on Routes 65 and 190 at various locations	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	750 730 20 630 17 <u>1,800</u> 3,947	77 0 0 0 0 0 77		PAED RW Cert RTL Begin Const End Const		01/09/20 10/02/20 11/02/20 07/21/21 07/20/22	0	No	No	Scope Cost Schedule Benefits
657	06-6921 FRE-198	Fresno 198 Culvert Rehab	In Fresno County, on Route 198 at various locations. Improve drainage facilities by repairing or replacing culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 1,600 2,800 <u>660</u> <u>14,900</u> 24,560	0 0 0 0 0 0 0	2,940 1,418 1,449 2,297 660 <u>14,900</u> 23,664	PAED RW Cert RTL Begin Const End Const		11/09/20 01/13/23 02/15/23 09/30/24 11/30/26	0	No	Yes	Scope Cost Schedule Benefits
658	06-6923 FRE-Var	TMS Detection Repair	In Fresno, Kern, Kings, Madera, and Tulare Counties, at various locations. Repair Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	400 900 10 800 0 <u>4,000</u> 6,110	4 0 0 0 0 0 0 4	319 729 6 569 0 <u>4,000</u> 5,621	PAED RW Cert RTL Begin Const End Const		09/02/19 12/01/20 01/15/21 07/01/21 10/01/22	0	No	Yes	Scope Cost Schedule Benefits
659	06-6924 KER-178	Weedpatch to Lake Isabella Rumble Strips	Near Bakersfield, from 0.2 mile east of Miramonte Drive to Kelso Valley Road; also on Route 223 from South Vineland Road to South Comanche Drive (PM R17.1/R20.0). Install centerline and shoulder rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	830 830 7 840 6 <u>3,103</u> 5,616	79 0 0 0 0 0 79	696 7 651 6	PAED RW Cert RTL Begin Const End Const		02/28/20 01/26/21 02/26/21 09/07/21 09/07/22	0	No	No	Scope Cost Schedule Benefits
660	06-6964 KER-99	LERDO CANAL MEDIAN GAP CLOSURE	Near Bakersfield, at the Lerdo Canal Bridge No. 50-0133 R/L. Widen shoulders and construct median barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,400 0 1,100 0 <u>2,100</u> 4,600	387 1,193 0 0 0 <u>0</u> 1,580	387 1,193 0 1,047 0 <u>2,100</u>	PAED RW Cert RTL Begin Const End Const		04/11/16 01/30/18 08/20/18 03/01/19 07/15/20	0	No	Νο	Scope Cost Schedule Benefits
661	06-6965 KIN-43	Kings 43 CAPM	In and near Corcoran, from the Tulare County line to west of Santa Fe Avenue. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	550 900 150 700 100 <u>4,500</u> 6,900	20 0 0 0 0 0 20	519 890 100 618 100 <u>4,500</u> 6,727	PAED RW Cert RTL Begin Const End Const		03/29/19 03/16/20 03/30/20 09/01/20 03/01/21	0	No	Yes	Scope Cost Schedule Benefits
662	07-2681 LA-405	SOV_HOV	In the city of Sherman Oaks, at southbound onramp from Ventura Boulevard. Widen the onramp to two lanes plus a High Occupancy Vehicle (HOV) lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	785 1,918 141 1,343 29 <u>3,120</u> 7,336	5 0 0 0 0 0 5	763 1,620 132 1,097 29 <u>3,120</u> 6,762	PAED RW Cert RTL Begin Const End Const	03/23/20 09/21/21 10/21/21 07/15/22	03/23/20 09/21/21 10/21/21 07/15/22 07/14/23	0	No	No	Scope Cost Schedule Benefits
663	07-3279 LA-110	TMDL 18/19	In the city of Los Angeles, from 120th Street to 3rd Street at various locations. Construct gross solid removal devices, biofiltration devices and detention basin.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	903 1,855 30 2,234 148 <u>11,000</u> 16,170	861 236 0 0 0 0 1,097	861 1,638 44 2,213 148 <u>11,000</u> 15,903	PAED RW Cert RTL Begin Const End Const	03/15/18 12/31/18 02/01/19 08/30/19	06/20/18 02/04/19 03/15/19 11/15/19 08/04/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 83 of 149

			Jul	y 1 - Sepi	tember 30,	, 2018						° þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
664	07-3734 LA-213	Storm Drain Repair	In Rancho Palos Verdes, from Caddington Drive to Peninsula Verde Drive. Replace two damaged drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap	402 923 310 423 260 <u>1,662</u>	166 0 0 8 <u>0</u> 174	1,470 176 839 260 1,662	PAED RW Cert RTL Begin Const End Const	08/17/18 02/28/20 03/30/20 10/31/19	09/28/18 02/28/20 03/30/20 03/18/21 09/13/22	0	No	No	Scope Cost Schedule Benefits
665	07-3884 LA-210	TMDL project	Near Sylmar, San Fernando and Sunland, from Route 5 to Wheatland Avenue. Construct storm water treatment Best Management Practices (BMPs) to reduce Trash Total Maximum Daily Load (TMDL).	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,980 970 3,600 100 3,000 106 <u>15,000</u> 22,776	174 726 12 0 0 0 0 738	4,807 726 3,342 82 2,459 106 15,000 21,716	PAED RW Cert RTL Begin Const End Const	03/15/18 02/15/19 03/28/19 01/06/20	03/30/18 04/30/19 05/31/19 02/25/20 01/05/23	0	No	No	Scope Cost Schedule Benefits
666	07-3923 LA-10	TMDL- 19/20	In the cities of Los Angeles, Alhambra, El Monte, Monterey Park and Rosemead, from Central Avenue to Cogswell Road; also on Route 405, from Cherry Avenue to South Alameda Street (PM 4.8/8.5). Construct storm water treatment Best Management Practices (BMP	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 3,305 578 5,500 480 <u>24,000</u> 36,863	1,725 0 0 0 0 0 1,725	1,725 3,676 191 4,591 480 <u>24,000</u>	PAED RW Cert RTL Begin Const End Const	11/30/18 02/12/20 03/12/20 08/24/20	08/02/18 01/13/20 02/12/20 09/04/20 02/24/22	0	No	No	Scope Cost Schedule Benefits
667	07-4174 LA-110	TMDL- 18/19	In the cities of Los Angeles and Carson, from L Street to 223rd Street. Construct storm water treatment Best Management Practices.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	943 1,568 300 1,900 65 <u>9,900</u> 14,676	772 135 0 0 0 907	772 1,654 240 1,715 65 <u>9,900</u> 14,347	PAED RW Cert RTL Begin Const End Const	03/15/18 03/01/19 03/29/19 06/25/19	06/27/18 03/01/19 03/29/19 <u>11/26/19</u> 12/24/21	0	No	No	Scope Cost Schedule Benefits
668	07-4420 LA-2	Storm Water Mitigation	In Los Angeles County, in various cities on routes 60, 66, 164 and 210 at various locations. Construct and install storm water treatment Best Management Practices (BMPs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	995 2,447 95 2,200 50 <u>6,790</u> 12,577	433 0 0 0 0 0 433	1,173 2,387 57 2,132 50 <u>6,790</u> 12,589	PAED RW Cert RTL Begin Const End Const	09/28/18 11/27/19 12/13/19 09/30/20	12/31/18 11/27/19 12/13/19 09/30/20 07/15/22	0	No	No	Scope Cost Schedule Benefits
669	07-4496 VEN-33	Scour Mitigation & Rail Upgrade	Near Oak View, at San Antonio Creek Bridge No. 52-0065. Scour mitigation and bridge rail upgrade.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,900 1,112 600 1,460 2,750 <u>2,460</u> 10,282	1,898 1,124 254 0 105 <u>0</u> 3,381	1,898 1,449	End Const	06/30/17 01/04/19 01/25/19 09/06/19	06/30/17 01/15/19 02/28/19 10/25/19 12/21/21	0	No	No	Scope Cost Schedule Benefits
670	07-4498 LA-1	TRANCAS CREEK BRIDGE	In Malibu, from Guernsey Avenue to Trancas Canyon Road/Broad Beach Road. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,737 3,000 2,000 3,100 35,000 <u>11,628</u> 57,465	2,722 540 263 0 44 3,569	2,722 2,964 963 2,881 35,000 <u>11,628</u> 56,158	PAED RW Cert RTL Begin Const	06/30/17 10/15/18 06/28/19 01/15/20	06/30/17 08/21/20 09/30/20 03/30/21 12/30/22	0	No	No	Scope Cost Schedule Benefits
671	07-4591 LA-134	134 / 710 Seismic Retrofit	In Pasadena, at Orange Grove Boulevard-E134/134 Overcrossing No. 53-2269S; also on Route 710, at Union Street Overcrossing No. 53-2537 (PM R32.5). Bridge seismic retrofit and bridge rail upgrade.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 2,400 63 2,000 20 <u>5,360</u> 9,843	0 402 7 0 0 0 409	0 2,165 17 1,935 20 <u>5,360</u> 9,497	RTL	07/03/17 07/31/18 11/02/18 12/27/19	07/03/17 02/15/19 03/15/19 11/26/19 04/20/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 84 of 149 90

			Jul	y 1 - Sept	ember 30,	2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
672	07-4601 VEN-1	Bridge Rail	Near Sea Cliff, at Willow Creek Bridge No. 52-003; also in Ojai, on Route 33 at North Fork Matilija Bridges No. 52-0044 (PM 15.8) and No.	PAED PSE RW Sup	949 2,300 465	609 0	1,090 2,252 422	PAED RW Cert RTL	11/05/18 11/01/20 12/01/20	12/05/18 12/01/20 01/04/21	0	No	No	Scope
			52-0173 (PM16.1). Upgrade bridge railings to meet current standards.	Con Sup RW Cap	2,000 818	0 0 0	1,530 818	Begin Const End Const	07/02/21	06/30/21 07/21/23				Cost Schedule
673	07-4632	Traffic Circle	In Long Beach, at Lakewood Boulevard (Route 19) and Los Alamitos	Con Cap Total PAED	<u>2,657</u> 9,189 725	0 609 723	<u>2,657</u> 8,769 723	PAED	07/10/18	07/18/18	0	No	No	Benefits
	LA-1		Traffic Circle. Install pavement delineation, overhead guide signs and associated roadway improvements.	PSE RW Sup	1,028 20 607	90	1,021 19	RW Cert RTL	02/28/19 03/29/19 12/18/19	03/15/19 03/29/19				Cost
				Con Sup RW Cap Con Cap	11 <u>2,326</u> 4,717	0 0 813	600 11 <u>2,326</u> 4,700	Begin Const End Const	12/10/19	01/31/20 07/12/21				Schedule Benefits
674	07-4652 LA-27	27 1/Mulholland	Near Glenview, from Entrado Drive to Woodland Crest Drive. Enhance highway worker safety by installing weed control under existing	Total PAED PSE	4,717 101 1,092	813 102 750	4,700 102 750	PAED RW Cert	06/29/15 03/09/17	06/29/15 03/09/17	0	No	No	Scope
			guardrail.	RW Sup Con Sup	11 389	3 0	14 681	RTL Begin Const	05/18/17 12/07/18	05/18/17 07/02/19				Cost Schedule
				RW Cap Con Cap Total	0 <u>1,100</u> 2,693	0 <u>0</u> 855	0 <u>1,100</u> 2,888	End Const		02/07/20				Benefits
675	07-4687 VEN-101	Ven 101 Padre Juan Rehab	Near Sea Cliff, from 0.4 mile south of Padre Juan Canyon Road Overcrossing to 0.3 mile north of Punta Gorda Pedestrian Undercrossing. Rehabilitate roadway.	PAED PSE RW Sup	300 3,300 200	443 0 0		PAED RW Cert RTL	09/21/18 02/11/19 02/14/20	09/21/18 01/10/20 02/14/20	0	No	No	Scope
			Charlossing. Rehabilitate roduway.	Con Sup RW Cap	6,000 150	0	5,162 150	Begin Const End Const	08/28/20	08/28/20 08/31/23				Schedule
676	07-4688	VEN-23 REHAB	In and near cities of Thousand Oaks and Moorpark, from Route 101 to	Con Cap Total PAED	<u>42,500</u> 52,450 1,300	<u>0</u> 443 1,634	<u>42,500</u> 50,317 1,634	PAED	09/29/17	09/28/17	0	No	Yes	Benefits Scope
	VEN-23		Route 118. Rehabilitate pavement.	PSE RW Sup Con Sup	7,500 100 17,000	1,066 0 0	4,456 103 14,505	RW Cert RTL Begin Const	05/15/19 06/14/19 07/09/20	05/10/19 06/14/19 03/10/20				Cost
				RW Cap Con Cap	860 <u>92,445</u> 119,205	0 0 2,700	860 <u>92,445</u> 114,002	End Const		09/15/23				Schedule Benefits
677	07-4696 VEN-1	SR 1 Cnty Ln Pavement Rehab	Near Oxnard, from Los Angeles County line to south of Sycamore Canyon Road. Rehabilitate pavement.	Total PAED PSE	44 1,100	2,700 54 1,288	54 1,288	PAED RW Cert		02/10/17 03/27/18	0	No	Yes	Scope
				RW Sup Con Sup RW Cap	60 1,100 66	3 0 10	1,070	RTL Begin Const End Const		04/26/18 01/29/19 01/06/21				Cost
679	07-4697	Cold Plane.	In and poor the city of Vantura, from Poute 101 to 0.1 mile couth of Park	Con Cap Total PAED	<u>5,839</u> 8,209	0 1,355 46	<u>5,839</u> 8,448	PAED			13,888	No	Voo	Benefits
070	VEN-33	Cold Plane.	In and near the city of Ventura, from Route 101 to 0.1 mile south of Park View Drive. Rehabilitate pavement.	PSE RW Sup	80 1,600 25	1,088 1	1,088 16	RW Cert RTL		07/20/15 10/24/17 12/20/17	13,000	NO	Yes	Scope Cost
				Con Sup RW Cap Con Cap	2,000 20 13,810	24 0 74	20	Begin Const End Const		07/10/18 08/01/19				Schedule
679	07-4698	Pavement Rehab	In Thousand Oaks, from Carlisle Road to Route 101. Rehabilitate	Total PAED PSE	17,535 277 750	74 1,232 221 992	221	PAED RW Cert		10/27/17 05/22/18	0	No	Yes	Benefits Scope
	VEN-23		pavement.	RW Sup Con Sup	20 1,250	5 0	20 1,213	RTL Begin Const		06/29/18 03/01/19				Cost
				RW Cap Con Cap Total	20 <u>5,374</u> 7,691	32 <u>0</u> 1,249	20 <u>5,374</u> 7,890	End Const		03/30/20				Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 85 of 149 91

			Jul	y 1 - Sept	tember 30	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
680	07-4700 LA-10	PCH CAPM	In the cities of Santa Monica and Los Angeles, from Route 1 to Route 5/101 interchange; also on Route 1 from McClure Tunnel to Lincoln Boulevard. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	74 7,522 126 4,361 168 <u>35,170</u> 47,421	73 6,622 24 0 14 <u>0</u> 6,733	73 6,622 91 4,356 168 35,170	PAED RW Cert RTL Begin Const End Const		04/21/16 11/17/17 05/25/18 02/25/19 07/01/21	0	No	Yes	Scope Cost Schedule Benefits
681	07-4702 LA-5	Pavement Rehab	In Burbank, from Verdugo Avenue to Magnolia Boulevard. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	170 1,300 230 2,261 10 <u>14,478</u> 18,449	0 1,552 43 0 0 0 1,595	0 1,552 205 2,242 10 14,478	PAED RW Cert RTL Begin Const End Const		06/22/14 08/30/17 12/29/17 07/02/19 02/28/23	0	No	Yes	Scope Cost Schedule Benefits
682	07-4704 LA-91	Seismic Retrofit	In Compton, at Compton Creek Bridge Overhead and offramp No. 53-2235 and No. 53-2237S and Artesia-Santa Fe Undercrossing No. 53-2238K; also in Long Beach, on Routes 710 and 110, at Harbor Scenic Drive Overhead No. 53-2934 (PM 6.0) and Gaffy Street Bridge	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,260 3,500 150 3,500 50 <u>10,712</u> 20,172	374 0 0 0 0 0 374	2,126 3,156 146 3,169 50 <u>10,712</u>	PAED RW Cert RTL Begin Const End Const	08/30/18 02/28/20 03/30/20 12/30/20	07/30/19 02/28/20 03/30/20 12/31/20 12/30/22	0	No	No	Scope Cost Schedule Benefits
683	07-4705 LA-210	Stormwater	In the cities of Monrovia, Duarte, Irwindale and Azusa, from Myrtle Avenue to Azusa Avenue. Stabilize soil and erosion control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	356 1,175 30 1,054 30 <u>3,662</u> 6,307	227 21 0 0 0 248	227 1,068 10 1,033 30	PAED RW Cert RTL Begin Const End Const	03/01/18 09/16/19 10/01/19 04/06/20	06/27/18 07/01/19 08/01/19 02/05/20 02/05/24	0	No	No	Scope Cost Schedule Benefits
684	07-4706 LA-57	Roadside Safety	In San Dimas and Glendora, from Route 10 to Route 210. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	418 1,200 48 1,150 30 <u>2,768</u> 5,614	287 356 0 0 0 0 643	287 1,171 33 945 30 2,768	PAED RW Cert RTL Begin Const End Const	01/19/18 02/01/19 03/01/19 11/27/19	02/28/18 02/08/19 03/08/19 11/15/19 11/05/21	0	No	No	Scope Cost Schedule Benefits
685	07-4707 LA-210	Roadside Safety	In the cities of Monrovia, Duarte, Irwindale, Azusa and Glendora, from Huntington Drive to Route 57. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	424 1,400 28 1,252 30 <u>5,488</u> 8,622	221 480 4 0 0 0 705	221 1,416 24 1,182 30 <u>5,488</u> 8,361	PAED RW Cert RTL Begin Const End Const	06/20/17 11/01/18 12/03/18 05/17/19	06/20/17 12/03/18 02/01/19 10/01/19 05/18/20	0	No	No	Scope Cost Schedule Benefits
686	LA-210	Roadside Safety	In Pasadena, Arcadia and Monrovia, from Route 710 to Huntington Drive. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	358 1,000 31 850 30 <u>2,624</u> 4,893	291 511 0 0 0 0 802	291 1,027 30 959 30 <u>2,624</u> 5,025	PAED RW Cert RTL Begin Const End Const	12/01/17 02/01/19 03/01/19 09/30/19	12/07/17 03/01/19 03/29/19 12/30/19 04/16/21	0	No	No	Scope Cost Schedule Benefits
687	07-4709 LA-101	Median Barrier Replacement	In the city of Los Angeles, from Highland Avenue to south of Parkway Calabasas. Upgrade median concrete barrier to meet the current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 4,800 27 6,000 27 <u>35,300</u> 47,454	1,293 441 0 0 0 1,734	1,293 3,673 27 5,532 27 <u>35,300</u> 45,851	PAED RW Cert RTL Begin Const End Const	12/29/17 05/15/19 06/14/19 08/13/20	12/28/17 05/15/19 06/14/19 03/10/20 11/21/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 86 of 149

			Jul	ly 1 - Sepi	tember 30,	2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
688	07-4712 LA-10	LANE REPLACEMENT	In Baldwin Park and West Covina, from Route 605 to Citrus Avenue. Rehabilitate roadway.	PAED PSE	990 8,385	1,275 218	1,275 8,146	PAED RW Cert	02/14/18 08/30/19	06/20/18 02/26/20	0	No	Yes	Scope
	2,110		······	RW Sup Con Sup	23 8,444	0	19 9,812	RTL Begin Const	11/19/19 05/07/20	02/28/20				Cost
				RW Cap	147	0	147	End Const	00/01/20	01/12/24				Schedule
				Con Cap Total	<u>60,496</u> 78,485	<u>0</u> 1,493	<u>60,496</u> 79,903							Benefits
689	07-4713 LA-605	Landscape 18/19	In and near Industry, from south of Route 60 to Valley Boulevard. Roadside safety improvements.	PAED PSE	272 900	211 530	211 1,163	PAED RW Cert	06/05/17 07/02/18	06/05/17 11/01/18	0	No	No	Scope
				RW Sup Con Sup	60 1,283	3	55 1,223	RTL Begin Const	08/15/18 08/01/19	12/24/18 08/01/19				Cost
				RW Cap	0	0	0	End Const	00/01/10	05/11/22				Schedule
				Con Cap Total	<u>2,779</u> 5,294	<u>0</u> 744	<u>2,779</u> 5,446							Benefits
690	07-4714 LA-91	LA-091, Worker Safety 18/19	In Long Beach, Bellflower and Cerritos, from 0.2 mile west of Downey Avenue Undercrossing to 0.2 mile east of San Gabriel River Bridge.	PAED PSE	429 1,720	391 343	391 2,000	PAED RW Cert	12/29/17 02/01/19	12/29/17 02/08/19	0	No	No	Scope
		·	Roadside safety improvements.	RW Sup Con Sup	48 1,320	0 0	52 1,181	RTL Begin Const	03/01/19 11/01/19	03/08/19 11/15/19				Cost
				RW Cap Con Cap	90 <u>3,601</u>	0 <u>0</u>	90	End Const		03/30/21				Schedule
004	07 4745			Total	7,208	735	7,315		40/00/47	00/04/40	0	N1 -	NI.	Benefits
691	07-4715 LA-10	LA-010-2.2R/14R	In the cities of Los Angeles and Santa Monica, from Route 1/10 separation bridge to west of Crenshaw Boulevard. Roadside safety	PAED PSE	426 1,560	351 275	351 1,626	PAED RW Cert	12/29/17 02/01/19	02/01/18 02/08/19	0	No	No	Scope
			improvements.	RW Sup Con Sup	48 1,100	0 0	42 1,083	RTL Begin Const	03/01/19 11/01/19	03/08/19 11/08/19				Cost
				RW Cap Con Cap	30 <u>5,464</u>	0	30 <u>5,464</u>	End Const		10/01/20				Schedule
692	07-4716	LA-010-WORKER	In the city of Los Angeles, from east of Cesar Chavez Overcrossing to	Total	8,628 359	<u>0</u> 627 218	8,597 218	PAED	03/01/18	03/30/18	0	No	No	Benefits
092	LA-10	SAFETY 18/19	State College Ramp Underpass. Roadside safety improvements.	PSE	1,100	83	1,080	RW Cert	02/01/19	03/01/19	0	NO	NO	Scope
				RW Sup Con Sup	34 1,060	0	33 1,025	RTL Begin Const	03/01/19 09/30/19	04/01/19 07/08/19				
				RW Cap Con Cap	48 <u>2,553</u>	0 <u>0</u>	48 <u>2,553</u>	End Const		09/30/21				Schedule
693	07-4717	Erosion Control	In East Los Angeles, from Route 5 to north of Floral Drive; also on	Total PAED	<u>2,553</u> 5,154 423	30 <u>1</u> 149	4,999	PAED	06/30/17	06/30/17	0	No	No	Benefits
000	LA-710	Project 18/19	Route 60 (PM R2.9/R3.8), from west of Marina Avenue Pedestrian Overcrossing to Mednick Avenue. Stabilize soil and erosion control.	PSE RW Sup	1,100	578	1,106 58	RW Cert RTL	07/09/18 08/01/18	10/10/18 11/01/18	Ŭ			Scope
			Overcrossing to meanick Avenue. Stabilize soli and erosion control.	Con Sup	1,138	0	1,146	Begin Const	02/08/19	07/08/19				Schedule
				RW Cap Con Cap	30 <u>3,425</u> 6,179	0 <u>0</u>	30 <u>3,425</u> 5,918	End Const		07/07/23				Benefits
694	07-4718	Lane Replacement	In and near Diamond Bar, from the Orange County line to Route 60.	Total PAED	6,179 0	73 1 51	5,918 51	PAED	07/26/17	01/03/18	0	No	No	Scope
	LA-57	·	Pavement rehabilitation.	PSE RW Sup	9,900 10	3,200 4	9,912 8	RW Cert RTL	04/10/19 06/10/19	04/10/19 05/31/19				Cost
				Con Sup	13,000	0	12,792	Begin Const	02/15/20	01/10/20				Schedule
				RW Cap Con Cap	70 <u>75,920</u>		70 <u>75,920</u> 00 754	End Const		12/01/22				Benefits
695	07-4721	REPLACE	In Carson, at Dolores Yard Overhead No. 53-1168. Upgrade bridge	Total PAED	98,900 400	3,25 6 250	98,754 452	PAED	07/18/18	09/28/18	0	No	No	Scope
	LA-405	DRAINAGE INLETS	drainage system.	PSE RW Sup	525 203	0 0	1,091 342	RW Cert RTL	02/14/20 03/30/20	02/28/20 03/30/20				Cost
				Con Sup RW Cap	351 395	0	927 395	Begin Const End Const	01/06/20	03/17/21 01/26/22				Schedule
				Con Cap	1,574	0	1,574			01/20/22				Benefits
				Total	3,448	25 <u>0</u>	4,781							

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved or phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 87 of 149 93

			Jul	y 1 - Sep	tember 30	, 2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
696	07-4722 LA-1	TMDL- 18/19	In various cities, from Calle Mayor to Ventura County line; also on Routes 23 and 27, at various locations. Construct storm water treatment Best Management Practices (BMPs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 1,961 62 1,691 427 <u>4,740</u> 10,081	898 112 0 0 0 0 1,010	45 1,530 427 4,740	PAED RW Cert RTL Begin Const End Const	03/30/18 02/20/19 03/29/19 10/31/19	06/27/18 02/20/19 03/29/19 11/27/19 12/03/20	0	No	No	Scope Cost Schedule Benefits
697	07-4724 LA-405	405 SB Weight Station	In Van Nuys, near Saticoy Street. Replace and install Weigh-in-Motion (WIM) system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	586 983 12 890 0 <u>2,195</u> 4,666	116 263 0 0 0 0 379	977 11 882 0	PAED RW Cert RTL Begin Const End Const	12/01/17 12/07/18 01/04/19 08/12/19	12/07/17 02/01/19 03/04/19 11/27/19 02/28/20	0	No	No	Scope Cost Schedule Benefits
698	07-4729 LA-1	Bridge Paint	In the city of Los Angeles, at Wilmington Overhead No. 53-0352. Paint and repair bridge deck.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	490 1,237 203 826 245 <u>3,883</u> 6,884	204 0 0 0 0 204	464 932 186 791 245 <u>3,883</u> 6,502	PAED RW Cert RTL Begin Const End Const	07/11/18 02/14/20 03/24/20 05/04/20	12/31/18 02/28/20 03/30/20 03/24/21 02/01/22	0	No	No	Scope Cost Schedule Benefits
699	07-4730 LA-110	Paint LA River Bridge	In the city of Los Angeles, at Los Angeles River Bridge (No. 53-0421R/L). Spot blast, clean, and paint steel bridge members.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	50 1,000 400 1,900 133 <u>6,038</u> 9,521	0 765 3 0 8 <u>0</u> 776	765 166 1,700 133 6,038	PAED RW Cert RTL Begin Const End Const		06/23/14 03/07/18 06/28/18 03/13/19 07/01/20	0	No	Yes	Scope Cost Schedule Benefits
700	07-4743 LA-213	Western Ave ADA	In the cities of Rancho Palos Verdes, Lomita and Los Angeles, from W 25th Street to W Carson Street at various locations. Upgrade curb ramps, sidewalks and driveways to meet Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 1,800 50 2,700 50 <u>3,100</u> 8,900	1,477 558 0 0 0 2,035		PAED RW Cert RTL Begin Const End Const	07/02/18 02/15/19 03/08/19 09/20/19	09/28/18 06/03/19 06/14/19 03/11/20 08/20/21	0	No	Νο	Scope Cost Schedule Benefits
701	07-4743B LA-213	Western ADA R/W	In the cities of Rancho Palos Verdes, Lomita and Los Angeles, from W 25th Street to W Carson Street at various locations. Upgrade curb ramps, sidewalks and driveways to meet Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,700 1,200 2,834 <u>1,779</u> 8,213	0 0 0 0 0 0 0	0 2,030 3,749 1,259 2,834 <u>1,779</u> 11,651	PAED RW Cert RTL Begin Const End Const		08/02/21 09/02/21 04/04/22 04/04/23	0	No	No	Scope Cost Schedule Benefits
	07-4744 LA-66	Upgrade Americans with Disabilities Act Ramps & Accessibility	In La Verne and Pomona, from Baseline Road to Towne Avenue. Construct and upgrade curb ramps and sidewalks to comply with Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 1,400 50 1,300 <u>50</u> <u>2,600</u> 6,300	1,180 122 0 4 <u>0</u> 1,306	1,180 1,735 276 1,215 50 2,600	PAED RW Cert RTL Begin Const End Const	07/02/18 03/12/19 04/12/19 09/24/19	08/21/18 06/03/19 06/14/19 03/11/20 01/22/21	0	No	Νο	Scope Cost Schedule Benefits
703	07-4745B LA-66	Foothill Curb Ramps - with R/W	In La Verne and Pomona, from Baseline Road to Towne Avenue. Construct and upgrade curb ramps and sidewalks to comply with Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,100 250 950 819 <u>1,542</u> 4,661	0 0 0 0 0 0	0 1,347 1,846 875 819 <u>1,542</u> 6,430	PAED RW Cert RTL Begin Const End Const	08/21/18	07/02/21 08/02/21 03/02/22 03/03/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 88 of 149 94

			Jul	y 1 - Sept	tember 30,	, 2018						e pe		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
704	07-4746 VEN-150	ADA Curb Ramps	In and near cities of Ojal and Santa Paula, from Route 33 to Route 126. Construct and upgrade curb ramps and sidewalks to comply with Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 1,000 1,000 556 <u>4,549</u> 8,505	1,053 0 0 0 0 1,053	0 0 0 556	PAED RW Cert RTL Begin Const End Const	07/02/18 05/01/19 03/30/20 10/01/20	07/01/19 05/15/20 06/15/20 08/31/20 11/13/20	0	No	No	Scope Cost Schedule Benefits
705	07-4749 LA-107	Nickname Required	In Torrance, from Route 1 to Redondo Beach Boulevard. Construct curb ramps and reconstruct driveways/sidewalks to meet Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,015 1,931 900 2,208 2,250 <u>3,146</u> 11,450	0 0 0 0 0 0 0	0 1,873	PAED RW Cert RTL Begin Const End Const		07/18/18 05/01/19 06/03/19 02/07/20 11/02/20	0	No	No	Scope Cost Schedule Benefits
706	07-4749B LA-107	Nickname Required	In Torrance, from Route 1 to Redondo Beach Boulevard. Construct curb ramps and reconstruct driveways/sidewalks to meet Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 750 224 1,100 1,350 <u>1,850</u> 5,274	0 0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const		07/18/18 01/14/22 02/04/22 05/22/24 07/05/24	0	No	No	Scope Cost Schedule Benefits
707	07-4769 LA-138	Pavement Preservation and ADA Curb Ramps	In Palmdale, from 30th Street E. to E. Avenue S. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	45 1,600 50 1,735 100 <u>8,600</u> 12,130	94 1,056 22 500 0 <u>4,077</u> 5,748	94 1,056 48 1,387 100 <u>8,600</u> 11,285	PAED RW Cert RTL Begin Const End Const		10/21/15 07/06/17 08/31/17 04/12/18 07/31/19	4,730	No	Yes	Scope Cost Schedule Benefits
708	07-4770 LA-101	Pavement Rehab and ADA curb ramps	In the cities of Los Angeles, Calabasas and Agoura Hills, from Route 170 to Kanan Road. Rehabilitate pavement, construct and upgrade Americans with Disabilities Act (ADA) curb ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,074 2,224 649 1,607 2,389 <u>9,995</u> 17,938	904 23 0 0 0 0 927	904 2,214 558 1,735 2,389 <u>9,995</u> 17,795	PAED RW Cert RTL Begin Const End Const	03/26/18 12/19/19 03/19/20 08/20/20	03/29/18 02/19/20 03/19/20 10/01/20 10/21/21	0	No	Yes	Scope Cost Schedule Benefits
709	07-4785 LA-110	Upgrade MBGR	In the city of Los Angeles, from Vernon Avenue to Route 101. Upgrade Metal Beam Guardrail to Midwest Guardrail System, end treatments, and crash attenuators.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	713 2,280 45 1,357 25 <u>4,520</u> 8,940	718 169 0 0 0 886	940 2,275 36 1,300 25 <u>4,520</u> 9,096	PAED RW Cert RTL Begin Const End Const	07/02/18 10/15/18 03/21/19 08/30/19	09/12/18 02/20/19 03/21/19 08/30/19 04/01/21	0	No	No	Scope Cost Schedule Benefits
	07-4788 LA-210	Seismic Retrofit	In Los Angeles County, on Routes 210, 405 and 605 at various locations. Bridge seismic retrofit and bridge rail upgrade at five locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	400 1,198 20 1,600 130 <u>6,395</u> 9,743	393 513 0 0 0 <u>0</u> 906	393 1,360 18 1,534 130 <u>6,395</u> 9,830	PAED RW Cert RTL Begin Const End Const	09/22/17 08/30/19 11/19/19 04/10/20	09/22/17 10/18/19 11/19/19 04/10/20 06/16/21	0	No	No	Scope Cost Schedule Benefits
711	07-4801 LA-210	Pavement Preservation	In the city of Los Angeles, from Route 5 to North Wheatland Avenue. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	750 8,200 500 16,500 <u>490</u> <u>120,000</u> 146,440	751 2,035 0 0 0 2,786	751 7,521 410 14,924 490 <u>120,000</u>	PAED RW Cert RTL Begin Const End Const	09/29/17 02/15/19 03/28/19 01/06/20	09/29/17 04/30/19 05/31/19 02/25/20 01/05/23	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 89 of 149

			Jul	y 1 - Sept	tember 30	2018						e be		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
712	07-4804 LA-138	RHMA Overlay on NW LA-138	Near Gorman and Lancaster, from Route 5 to Route 14. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	510 2,150 22 3,550 128 <u>21,879</u> 28,239	82 906 2 0 3 <u>0</u> 993	82 2,004 21 2,860 128 <u>21,879</u> 26,975	PAED RW Cert RTL Begin Const End Const	02/10/17 10/12/18 12/14/18 12/10/20	02/10/17 01/30/19 04/30/19 09/16/19 07/31/20	0	No	No	Scope Cost Schedule Benefits
713	07-4805 LA-5	Route 5 Rehab	In San Fernando, from Route 118 to Route 210. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	914 5,485 150 7,421 120 <u>41,600</u> 55,690	958 958 440 2 0 0 0 1,400	958 5,516 65 7,395 120	PAED RW Cert RTL Begin Const End Const	08/01/18 09/27/19 11/27/19 06/10/20	09/28/18 02/28/22 03/31/22 11/30/22 11/30/26	0	No	No	Cost Schedule Benefits
714	07-4808 LA-118	Roadside Safety Improvement	In Mission Hills, from Woodley Avenue to Route 405. Pave areas beyond gore, install access gates, construct maintenance vehicle and shoulder pullouts, upgrade and relocate irrigation systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	420 1,321 21 1,027 20 <u>2,654</u> 5,463	316 380 3 0 0 0 699	316 1,364 19 996 20 <u>2,654</u>	PAED RW Cert RTL Begin Const End Const	06/27/17 09/28/18 11/28/18 05/20/19	06/27/17 11/02/18 12/02/18 08/07/19 04/01/21	0	No	No	Scope Cost Schedule Benefits
715	07-4809 LA-14	Roadside Safety Improvement	In and near Santa Clarita, from Route 5 to Canyon Park Boulevard. Construct roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	396 429 5 1,400 <u>30</u> <u>3,152</u> 5,412	242 283 0 0 0 0 525	242	PAED RW Cert RTL Begin Const End Const	12/01/17 02/01/19 03/01/19 11/27/19	12/29/17 02/08/19 03/08/19 11/15/19 12/04/20	0	No	No	Scope Cost Schedule Benefits
716	07-4810 LA-210	Roadside Safety Improvements	In Pasadena, at the Route 134/210/710 Interchange. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	311 900 30 990 30 <u>2,970</u> 5,231	191 51 0 0 0 242	191 908 29 927 30 <u>2,970</u> 5,055	PAED RW Cert RTL Begin Const End Const	03/16/18 09/23/19 10/21/19 05/04/20	03/22/18 09/23/19 10/21/19 05/04/20 05/04/21	0	No	No	Scope Cost Schedule Benefits
717	07-4811 LA-14	Roadway Safety Improvement	In and near Lancaster, from Vincent Ramp Undercrossing to Avenue K 8 Overcrossing. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	412 1,200 48 1,430 <u>30</u> <u>3,257</u> 6,377	239 105 0 0 0 344	239 1,130 48	PAED RW Cert RTL Begin Const End Const	02/01/18 08/30/19 10/01/19 07/01/20	03/30/18 10/04/19 11/08/19 07/03/20 08/06/21	0	No	No	Scope Cost Schedule Benefits
718	07-4813 VEN-101	LA 101 Source Control	In the city of Ventura, from south of Seaward Avenue to Ventura River. Stabilize soil and erosion control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	394 1,303 24 959 20 <u>1,823</u> 4,523	298 590 15 0 0 <u>0</u> 903	298 1,339 24 927 20 <u>1,823</u> 4,432	PAED RW Cert RTL Begin Const End Const	06/09/17 10/05/18 12/14/18 06/19/19	06/09/17 12/17/18 01/30/19 10/25/19 05/11/23	0	No	No	Scope Cost Schedule Benefits
719	07-4814 LA-101	Stormwater Source Control	In the city of Los Angeles, from Beaudry Avenue to 0.1 mile south of N. Gower Street. Stabilize soil and erosion control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	510 1,200 48 1,043 30 <u>4,468</u> 7,299	325 156 0 0 0 482	325 1,212 36 1,011 30	PAED RW Cert RTL Begin Const End Const	12/01/17 02/01/19 03/01/19 12/31/19	12/26/17 02/08/19 03/08/19 11/15/19 01/05/24	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved or phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 90 of 149

			Jul	y 1 - Sepi	tember 30	, 2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
720	07-4815 VEN-126	Stormwater Source Control	In Santa Paula, from Peck Road to Santa Paula Creek. Stabilize soil and install irrigation system.	PAED PSE	368 1,292	278 354	278 1,306	PAED RW Cert	06/28/17 10/01/18	06/28/17 12/17/18	0	No	No	Scope
	V LIN-120	Control		RW Sup	102	2	94	RTL	11/30/18	01/30/19				Cost
				Con Sup RW Cap	1,379 30	0	1,168 30	Begin Const End Const	07/08/19	10/25/19 05/01/23				Schedule
				Con Cap	<u>2,431</u> 5,602	<u>0</u> 634				00/01/20				Benefits
721	07-4816	Stormwater Source	In and near Burbank, from Bob Hope Drive to Victory	Total PAED	410	249	249	PAED	02/01/18	02/01/18	0	No	No	Scope
	LA-134	Control	Boulevard/Riverside Drive. Stabilize soil and erosion control.	PSE RW Sup	1,050 48	16 0	987 50	RW Cert RTL	10/01/19 11/01/19	10/04/19 11/08/19				Cost
				Con Sup	1,100	0	1,019	Begin Const	09/01/20	07/03/20				
				RW Cap Con Cap	30 2.318	0	30 2.318	End Const		07/05/24				Schedule
700	07 4047		In the efficient of the American Durch and Alexandron and December of the sec	Total	<u>2,318</u> 4,956	<u>0</u> 265			40/45/47	40/00/47	0	NI-	NI-	Benefits
122	07-4817 LA-134	LA-134 Pavement Preservation	In the cities of Los Angeles, Burbank, Glendale and Pasadena, from Route 170 to Route 210. Rehabilitate pavement, upgrade guardrail and	PAED PSE	1,380 4,744	786 1,612	4,567	PAED RW Cert	12/15/17 10/03/18	12/29/17 01/30/19	0	No	No	Scope
			Americans with Disabilities Act (ADA) curb ramps to current standards.	RW Sup Con Sup	254 5,735	21 0	205 5,850	RTL Begin Const	12/28/18 05/23/19	04/30/19				Cost
				RW Cap	376	0	376	End Const	00/20/10	03/30/22				Schedule
				Con Cap Total	<u>34,034</u> 46,523	<u>0</u> 2,419	<u>34,034</u> 45,818							Benefits
723	07-4818	Pavement Rehab	In Torrance, from Route 1 to Redondo Beach Boulevard. Pavement	PAED	137	365	365	PAED	10/11/16	10/11/16	0	No	No	Scope
	LA-107		rehabilitation.	PSE RW Sup	1,700 100	417 2	1,500 92	RW Cert RTL	02/15/19 03/19/19	02/15/19 03/19/19				Cost
				Con Sup RW Cap	1,744	0	1,705	Begin Const End Const	10/01/19	12/13/19 08/31/21				Schedule
				Con Cap	<u>10,900</u>	0 <u>0</u> 784	<u>10,900</u>			00/31/21				Benefits
724	07-4819	Upgrade TMS	In various cities, from Orange County line to Route 210; also on Route	Total PAED	14,581	784 21	14,562 21	PAED	06/09/15	06/09/15	0	No	No	
	LA-605	000.000	2 at the Transportation Management Center (TMC) (PM R18.7) and	PSE	2,199	645	2,266	RW Cert	02/01/19	02/01/19	Ũ			Scope
			Route 5 (PM 6.8). Upgrade Transportation Management System (TMS).	RW Sup Con Sup	3,220	2	9 2,332	RTL Begin Const	03/05/19 02/27/20	03/05/19 11/27/19				Cost
			().	RW Cap	0	0	0	End Const		06/30/21				Schedule
				Con Cap Total	<u>11,618</u> 17,059	<u>0</u> 667								Benefits
725	07-4830 LA-110	TMS Installations	In the cities of San Pedro, Carson, Gardena and Los Angeles, from Gaffey Street to Route 5; also on Route 2 at the Transportation	PAED PSE	20 5,900	57 1,406		PAED RW Cert	11/30/17 07/13/18	08/10/18 02/19/19	0	No	No	Scope
	LATIO		Management Center (TMC) Building (PM 18.7), Route 5 at Route 10	RW Sup	200	3	188	RTL	02/20/19	03/20/19				Cost
			Interchange (PM 16.9) and Route 405 at Route 105 Interchange	Con Sup RW Cap	5,000 702	0	4,068 702	Begin Const End Const	08/15/19	12/13/19 07/30/21				Schedule
				Con Cap Total	<u>29,000</u> 40,822	<u>0</u> 1,466	29,000							Benefits
726	07-4845	Drainage	In the cities of Los Angeles and Monterey Park, from Olympic Boulevard	PAED	310	52	52	PAED	06/30/17	06/30/17	0	No	No	
	LA-710	Improvement, Culvert Repair, Replacement	to Ramona Boulevard. Rehabilitate culverts.	PSE RW Sup	494 47	274 6	673 23	RW Cert RTL	01/11/19 04/30/19	03/04/19 04/02/19				Cost
		Repair, Replacement		Con Sup	205	0	303	Begin Const	09/30/19	12/30/19				
				RW Cap Con Cap	50 <u>1,207</u>	0 0	50 <u>1,207</u>	End Const		02/28/22				Schedule
707	07 4946	Fish Desseration	In the cities of Les Angeles and Meliky from south of Tangasal Conver	Total	2,313	33 <u>1</u>	2,602		04/20/40	11/30/18	0	Na	No	Benefits
727	07-4846 LA-1	Fish Passage and Culverts	In the cities of Los Angeles and Malibu, from south of Tenescal Canyon Road to Ventura County line; also in Ventura County, from Los Angeles	PAED PSE	1,950 3,250	1,906 0	3,103	PAED RW Cert	04/30/18 07/02/20	02/26/21	0	No	No	Scope
			County line to Tonga Street (PM 0.0/0.9). Rehabilitate culverts.	RW Sup Con Sup	1,850 2,750	0		RTL Begin Const	04/01/20 08/03/20	03/31/21 11/30/21				Cost
				RW Cap	8,200	0	8,200	End Const	00/00/20	11/29/24				Schedule
				Con Cap Total	<u>7,900</u> 25,900	<u>0</u> 1,906	<u>7,900</u> 26,221							Benefits
					20,000	.,000								

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

Page 91 of 149 97

			Jul	y 1 - Sept	tember 30	, 2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
728	07-4847 LA-5	Drainage Rehabilitation	Near Pyramid Lake, 4.4 miles north of Templin Highway. Remove and replace two sections of damaged reinforced concrete pipe.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 700 970 20 <u>1,384</u> 3,394	102 335 8 0 0 0 445	102 335 16 887 20 <u>1,384</u> 3,124	PAED RW Cert RTL Begin Const End Const	06/01/17 07/31/18 09/10/18 03/25/19	06/01/17 08/21/18 09/21/18 07/29/19 03/30/20	0	No	No	Scope Cost Schedule Benefits
729	07-4848 LA-134	Drainage Improvement	In Glendale, from east of Concord Street Overcrossing to west of Chevy Chase Drive Undercrossing at three locations. Restore culvert systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 1,200 50 1,175 10 <u>1,810</u> 4,445	256 158 0 0 0 0 413	256 1,197 55 875 10 <u>1,810</u> 4,238	PAED RW Cert RTL Begin Const End Const	10/19/17 07/31/18 09/10/18 03/25/19	10/19/17 03/01/19 03/29/19 12/12/19 03/30/20	0	No	Yes	Scope Cost Schedule Benefits
730	07-4849 LA-110	Drainage Improvement & Replace Culvert System	Near Gardena, south of Redondo Beach Boulevard. Replace culvert.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	110 1,325 20 1,200 50 <u>2,820</u> 5,525	153 296 0 0 0 0 450	153 1,380 1,001 50 <u>2,820</u> 5,415	PAED RW Cert RTL Begin Const End Const	01/17/18 02/28/19 03/29/19 03/13/20	01/26/18 02/01/19 03/29/19 01/22/20 07/14/21	0	No	Yes	Scope Cost Schedule Benefits
731	07-4853 LA-5	Bridge Paint	In the city of Los Angeles, at Sun Valley Overhead No. 53-1134. Paint bridge and replace deck drain systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 1,200 1,800 49 <u>7,200</u> 10,949	302 135 2 0 0 0 439	302 1,155 94 1,688 49 <u>7,200</u> 10,488	PAED RW Cert RTL Begin Const End Const	10/31/17 07/10/19 08/20/19 01/17/20	11/30/17 01/16/20 02/14/20 07/31/20 12/30/21	0	No	No	Scope Cost Schedule Benefits
732	07-4887 LA-14	Reconstruct Pavement Structure and Ramps	In and near Palmdale and Lancaster, from Avenue P-8 to the Kern County line. Replace distressed lanes/shoulders, cold plane and overlay ramps, upgrade guardrail, dikes, sign panels, curb ramps and traffic loop detectors.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 21,200 25,800 25,800 210 <u>142,660</u> 193,150	197 0 0 0 0 197	2,756 20,748 241	PAED RW Cert RTL Begin Const End Const	04/11/19 09/02/20 11/06/20 02/24/21	07/31/19 02/08/21 03/15/21 01/10/22 08/23/23	0	No	Yes	Scope Cost Schedule Benefits
733	LA-105	Relocate Appurtenances FY19/20	In and near Downey, from Garfield Avenue to east of Woodruff Avenue. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	489 1,000 30 705 30 <u>1,301</u> 3,555	68 0 0 0 0 <u>0</u> 68	474 927 20 679 30 <u>1,301</u> 3,431	PAED RW Cert RTL Begin Const End Const	09/07/18 11/20/19 12/06/19 06/05/20	10/02/18 11/22/19 12/06/19 06/05/20 06/20/22	0	No	No	Scope Cost Schedule Benefits
	07-4894 VEN-118	Slope/Gore paving	In Simi Valley, from First Street to Yosemite Street. Construct Maintenance Vehicle Pullouts (MVPs) and access roads, pave gore areas, install smart irrigation controllers and access gates. Plant vines at bridge wingwalls.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	710 1,420 40 1,292 10 <u>3,250</u> 6,722	476 1,223 2 0 0 0 1,701	476 1,547 38 1,144 10 <u>3,250</u> 6,465	PAED RW Cert RTL Begin Const End Const	06/26/17 11/15/18 02/01/19 10/01/19	06/26/17 01/07/19 02/28/19 11/27/19 10/01/21	0	No	No	Scope Cost Schedule Benefits
735	07-4902 LA-10S	Deck Replacement 19/20	In El Monte, at Rio Hondo Busway Bridge No. 53-2637. Replace bridge deck.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	550 1,346 27 1,627 15 <u>2,553</u> 6,118	366 0 0 0 0 0 366	1,403 281	PAED RW Cert RTL Begin Const End Const	09/28/18 11/27/19 12/30/19 07/10/20	03/29/19 02/28/20 03/13/20 <mark>02/10/21</mark> 08/19/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action

			Jul	y 1 - Sepi	tember 30	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
736	07-4903	Tunnel Lighting	In Santa Monica, at McClure Tunnel Bridge No. 53-0008. Enhance	PAED PSE	150	213 482	213 1,241	PAED RW Cert	06/30/17 10/09/18	06/30/17 02/28/19	0	No	No	Scope
	LA-1		safety lighting inside tunnel.	RW Sup	1,500 50	402 0	3	RTL	11/30/18	02/28/19				Cost
				Con Sup RW Cap	1,903 15	0	1,565 15	Begin Const End Const	06/14/19	11/15/19 01/06/23				Schedule
				Con Cap	5,180	0 695				01/00/20				Benefits
737	07-4906	overhead sign panels	In various cities, from Route 5 to San Bernardino County line; also on	Total PAED	8,798 402	695 354	8,217 567	PAED	08/24/18	11/30/18	0	No	No	Scope
	LA-60	0 1	Route 710, from Ocean Boulevard to Valley Boulevard (PM 5.6/T27.4).	PSE RW Sup	1,081	0	1,000 5	RW Cert RTL	01/10/20 02/28/20	01/10/20 02/28/20				
			Replace existing signs with retro-reflective sheeting.	Con Sup	1,156	0	1,080	Begin Const	01/27/21	01/27/21				
				RW Cap Con Cap	15 2 665	0	15 2 665	End Const		05/20/22				Schedule
	07 4000			Total	<u>2,665</u> 5,324	<u>0</u> 354		D.4 ED	00/00/17					Benefits
738	07-4908 LA-105	Source Control	In Willowbrook and Lynwood, from Main Street to Mona Boulevard. Storm water mitigation including planting of vegetation and the	PAED PSE	314 1,200	160 364	160 1,151	PAED RW Cert	08/02/17 01/15/19	08/02/17 01/15/19	0	No	No	Scope
			installation of irrigation systems.	RW Sup Con Sup	50 1,250	4	49 1,018	RTL Begin Const	02/01/19 08/14/19	02/15/19 11/15/19				Cost
				RW Cap	30	0	30	End Const	00/14/10	08/24/23				Schedule
				Con Cap Total	<u>2,765</u> 5,609	<u>0</u> 528	<u>2,765</u> 5,174							Benefits
739	07-4910	Upgrade Pumps	In the cities of Los Angeles, Hollywood, Long Beach and Signal Hill	PAED PSE	360 1,038	345 417		PAED RW Cert	12/01/17 12/31/18	12/07/17 02/15/19	0	No	Yes	Scope
	LA-5		from Simons Underpass to Eastern Avenue; on Routes 101, 405 and 710 at various locations. Replace 9 pump plants.	RW Sup	30	417	30	RTL	01/30/19	03/15/19				Cost
				Con Sup RW Cap	1,500 10	0	1,372 10	Begin Const End Const	08/14/19	10/31/19 02/01/22				Schedule
				Con Cap	<u>4,803</u> 7,741	0 762				02/01/22				Benefits
740	07-4913	Slope Paving,	In Los Angeles and Ventura Counties, on various routes, at various	Total PAED	400	216	216	PAED	07/16/18	09/28/18	0	No	No	Scope
	LA-1	Drainage Corrections	locations. Stabilize soil and erosion control.	PSE RW Sup	1,310 70	0	1,287 66	RW Cert RTL	08/15/19 09/30/19	08/15/19 09/30/19				Cost
				Con Sup	772	0	748	Begin Const	03/30/20	03/30/20				Schedule
				RW Cap Con Cap	85 <u>1,545</u>	0	85 <u>1,545</u>	End Const		03/30/21				
7/1	07-4915	Bridge Penlacement	Near Encino, at Encino Pedestrian Overcrossing. Replace pedestrian	Total PAED	4,182 1,033	21 6 946	4,224	PAED	03/26/18	03/30/18	0	No	Yes	Benefits
741	LA-101	Dhuge Replacement	overcrossing.	PSE	3,205	907	3,056	RW Cert	02/21/19	06/10/19	0	NO	163	
				RW Sup Con Sup	500 2,442	32 0	491 2,394	RTL Begin Const	03/21/19 09/19/19	06/20/19 02/12/20				Cost
				RW Cap	1,067	5	1,067	End Const		01/20/22				Schedule
				Con Cap Total	<u>10,819</u> 19,066	1,889								Benefits
742	07-4930 VEN-1	Rock Slope Protection	In Ventura County, south of Point Mugu State Park (PM 4.0) and Sycamore Canyon Road (PM 4.2). Construct secant walls at two	PAED PSE	1,200 1,900	1,306 0	1,611	PAED RW Cert	09/28/18 09/03/19	02/15/19 11/22/19	0	No	No	Scope
	V LIN-1		locations as a permanent slope restoration solution to stabilize the	RW Sup	100	0	80	RTL	12/16/19	12/16/19				Cost
			slope and prevent continued erosion. Two previous Director O	Con Sup RW Cap	2,600 766	0	2,589 766	Begin Const End Const	07/16/20	07/16/20 07/15/21				Schedule
				Con Cap Total	<u>27,179</u> 33,745	<u>0</u> 1,306	27,179							Benefits
743	07-4963	605/Live Oak Ramps		PAED	0	0	0	PAED	06/29/16	06/29/16	0	No	No	Scope
	LA-605		Avenue. Realign and widen ramp, construct retaining wall, install concrete barrier and replace guardrail.	PSE RW Sup	1,598 276	244 101	1,559 269	RW Cert RTL	02/18/20 04/08/20	02/18/20 03/13/20				Cost
				Con Sup	1,340	0	1,222	Begin Const	07/07/20	07/07/20				Schedule
				RW Cap Con Cap	1,077 <u>3,520</u> 7,811	0 <u>0</u>	1,077 <u>3,520</u> 7,647	End Const		01/27/22				Benefits
				Total	7,811	34 5	7,647							Denenits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page

			Jul	y 1 - Sept	tember 30,	2018						e e		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
744	07-4966 LA-10	Strengthen Bridge	In the city of Los Angeles, at the Normandie Avenue Undercrossing Bridge No. 53-1565. Strengthen girders with epoxy and reinforcement steel.	PAED PSE RW Sup Con Sup RW Cap Con Cap	508 1,493 5 1,188 22 <u>2,253</u>	26 0 0 0 0	1,467 3 1,142 22	PAED RW Cert RTL Begin Const End Const	07/15/20 09/22/21 10/21/21 05/22/22	07/17/20 10/08/21 11/12/21 09/02/22 12/01/23	0	No	Yes	Scope Cost Schedule
745	07-4967 LA-91	Nickname Required	In Long Beach, at the eastbound Route 91 to northbound Route 710 Connector Bridge No. 53-2241G over connector from northbound Route 710 to eastbound Route 91. Lower profile of connector to achieve standard vertical clearance	Total PAED PSE RW Sup Con Sup RW Cap Con Cap	5,469 910 2,468 43 2,073 40 <u>3,230</u> 8,764	0 26 2 0 0 0 0 0 0 2	2,253 5,397 835 2,407 36 1,929 40 3,230 8,478	PAED RW Cert RTL Begin Const End Const	10/15/19 02/15/21 03/15/21 04/15/22	10/15/19 02/12/21 03/15/21 04/15/22 04/03/23	0	No	Yes	Benefits Benefits Cost Schedule Benefits
746	07-4968 LA-91	Nickname Required	In the cities of Compton, Paramount and Bellflower; also on Route 105 (PM R0.50/R18.14), Route 110 (PM 1.23/R11.89) and Route 405 (PM 0.27/28.51). Construct shoulder rumble strips ground-in indentations where right shoulder is less than 4 feet.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap	156 400 30 550 10 2,300	2 0 0 0 0 0 0 0 0	156	PAED RW Cert RTL Begin Const End Const	02/28/19 11/01/20 12/01/20 07/30/21	02/28/19 11/02/20 12/01/20 07/30/21 09/30/22	0	No	No	Benefits Scope Cost Schedule Benefits
747	07-4969 LA-Var	Nickname Required	In Los Angeles and Ventura Counties, on various routes and locations. Upgrade and install new curve warning signs.	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,446 594 1,571 12 878 10 <u>2,090</u> 5,155	0 0 0 0 0 0 0	535	PAED RW Cert RTL Begin Const End Const	07/15/19 09/01/20 10/01/20 07/30/21	07/15/19 07/16/19 10/30/20 12/17/20 12/16/22	0	No	No	Scope Cost Schedule Benefits
748	07-4971 LA-10	TMDL- 20/21	In Claremont and Pomona, from east of N. Orange Grove Avenue Undercrossing to east of S. Indian Hill Boulevard Undercrossing; also on Route 71, from north of 9th Street to south of Route 60/71 Interchange (PM 1.9/4.7). Construct permanent treatment Best	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,100 2,100 200 3,400 94 10,200 18,094	47 0 0 0 0 0 47	1,634 1,896 320	PAED RW Cert RTL Begin Const End Const	07/01/19 10/01/20 12/01/20 08/01/21	08/15/19 10/01/20 06/01/21 07/30/21 08/01/23	0	No	No	Scope Cost Schedule Benefits
749	07-4972 VEN-1	OH span replacement	Near the city of Ventura, at Ventura Overhead No. 52-0040. Replace corroded steel spans of bridge and upgrade bridge railing to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 2,500 540 1,650 983 <u>3,565</u> 10,438	427 0 0 0 0 0 427	1,204 2,418 472	PAED RW Cert RTL Begin Const End Const	12/14/18 11/15/21 12/15/21 08/15/22	02/22/19 11/15/21 12/15/21 08/15/22 12/29/23	0	No	Yes	Scope Cost Schedule Benefits
750	07-4973 LA-110	Roadside Safety	In the city of Los Angeles, from Exposition Boulevard to Temple Street. Pave beyond gore, slope paving under structures, construct Maintenance Vehicle Pullouts (MVPs), upgrade end treatment to Smart cushion crash attenuator and place vegetation control u	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	512 1,460 93 964 9 2,427 5,465	0 0 0 0 0 0 0 0	483 1,454 92	PAED RW Cert RTL Begin Const End Const	12/24/19 01/26/21 03/18/21 12/22/21	01/16/20 01/26/21 03/01/21 12/22/21 05/17/23	0	No	No	Scope Cost Schedule Benefits
751	07-4975 LA-5	Road safety improv	In San Fernando and Sylmar, from Pacoima Wash to Balboa Boulevard. Construct Maintenance Vehicle Pullouts (MVPs), access roads and gates, relocate irrigation facilities, pave beyond gore and under guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	495 1,322 16 1,140 31 <u>2,588</u> 5,592	6 0 0 0 0 0 6	416	PAED RW Cert RTL Begin Const End Const	08/30/19 12/31/20 01/29/21 08/31/21	08/30/19 12/31/20 02/05/21 08/31/21 08/31/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 94 of 149 100

			Jul	y 1 - Sept	ember 30,	2018						a d		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
752	07-4976 LA-14	LA14 vegi control	In and near Santa Clarita, from Canyon Park Boulevard to Spring Canyon Road Undercrossing. Place vegetation control under guardrail, minor concrete beyond gore, slope pave beneath abutments, rock blanket at narrow areas, cable mesh drapery systems and in	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	459 1,047 55 954 19 <u>3,063</u> 5,597	5 0 0 0 0 0 5	453 982 52 810 19 <u>3,063</u> 5,379	PAED RW Cert RTL Begin Const End Const	04/01/19 11/30/20 12/15/20 08/15/21	08/01/19 10/01/20 12/15/20 08/13/21 09/01/22	0	No	No	Scope Cost Schedule Benefits
753	07-4977 LA-101	Storm Water Source Control	In the city of Los Angeles, from Routes 5/10/60/101 Interchange to Figueroa Street. Plant vegetation an install supporting irrigation system to stabilize soil.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	420 1,010 50 1,000 30 <u>2,650</u> 5,160	4 0 0 0 0 0 4	375 970 42 905 30 <u>2,650</u> 4,972	PAED RW Cert RTL Begin Const End Const	01/01/19 07/15/21 09/01/21 03/01/22	02/21/20 02/22/22 03/28/22 09/09/22 01/09/26	0	No	No	Scope Cost Schedule Benefits
754	07-4978 LA-405	SW Source Control	In the cities of Los Angeles, Van Nuys, and San Fernando, from Burbank Boulevard to Route 5/405 Separation. Plant vegetation, install irrigation, concrete paving, rock blankets and mats.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	610 1,590 1,122 30 <u>3,900</u> 7,282	5 0 0 0 0 0 5	594 1,538 28 1,116 30 <u>3,900</u> 7,207	PAED RW Cert RTL Begin Const End Const	07/30/19 11/30/20 01/15/21 08/15/21	07/30/19 11/30/20 01/15/21 08/13/21 08/15/25	0	No	No	Scope Cost Schedule Benefits
755	07-4979 LA-605	Pavement Rehabiliation	In various cities, from Orange County line to Telegraph Road. Pavement rehabilitation consisting of full structural section replacement and damaged slab replacement. Cold plane and overlay Rubberized Hot Mix Asphalt (RHMA-G) on right shoulders and apply H	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,960 9,290 150 24,620 25 <u>99,810</u> 135,855	274 0 0 0 0 274	2,116 7,377 294 13,691 25 <u>99,810</u> 123,313	PAED RW Cert RTL Begin Const End Const	02/15/19 10/15/21 02/15/22 11/15/22	02/15/19 10/15/21 02/15/22 11/15/22 02/14/25	0	No	Yes	Scope Cost Schedule Benefits
756	07-4980 LA-60	TMDL- 20/21	In and near South El Monte, Industry, Hacienda Heights, and Rowland Heights, from Peck Road to Nogales Street. Construct and install stormwater quality Best Management Practices (BMPs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,407 2,999 28 2,064 102 <u>10,168</u> 16,768	1 0 0 0 0 0 1	1,150 3,085 28 1,954 102 <u>10,168</u> 16,487	PAED RW Cert RTL Begin Const End Const	07/20/19 01/14/21 03/22/21 10/10/21	07/19/19 01/14/21 03/29/21 10/08/21 04/14/23	0	No	No	Scope Cost Schedule Benefits
757	07-4982 LA-164	Upgrade ADA Ramps and Accessibility	In the cities of Wittier, South Monte and Rosemead, from Gallatin Road to Rudell Underpass. Upgrade curb ramps, sidewalks and pathways to meet current Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,034 3,150 916 2,714 952 <u>5,803</u> 14,569	0 0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const	09/25/19 09/29/21 10/28/21 04/25/22	09/25/19 09/29/21 10/28/21 04/25/22 03/29/24	0	No	No	Scope Cost Schedule Benefits
758	07-4984 LA-405	PSSR Bridge	In Long Beach, at the San Gabriel River Bridge No. 53-1185 and SB LA-605 to NB I-405 connector Bridge No. 53-1737H; also in Orange County on I-405 at the SB 405 to NB 605 connector Bridge No. 55-0413F; 12-Ora-405-PM 24.1. Retrofit scour critical bridges	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,140 6,840 300 5,840 254 <u>15,831</u> 31,205	210 0 0 0 0 210	2,150 6,552 296 5,752 254 <u>15,831</u> 30,835	PAED RW Cert RTL Begin Const End Const	09/15/19 02/16/22 03/20/22 11/04/22	01/22/20 02/16/22 03/18/22 02/01/23 11/05/24	0	No	Yes	Scope Cost Schedule Benefits
759	07-4985 LA-210	transfer from Mirna	In La Crescenta and La Canada Flintridge, from west of Sunland Boulevard to Baseline Road, near the San Bernardino County line. Reconstruct curb ramps to meet Americans with Disabilities Act (ADA) Standards, install Accessible Pedestrian Signals (APS), r	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 7,000 2,450 7,000 4,098 <u>4,480</u> 26,428	69 0 0 0 0 69	987 5,600 1,968 5,614 4,098	PAED RW Cert RTL Begin Const End Const	12/01/19 07/30/21 08/30/21 03/01/22	12/01/19 07/30/21 08/30/21 03/01/22 03/01/25	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 95 of 149 101

			Jul	y 1 - Sep	tember 30,	, 2018						ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
760	07-4997 LA-605	TMDL- 21/22	In the cities of Los Alamitos, Cerritos, Lakewood, Bellflower and Norwalk, from Orange County line to Route 5. Construct stormwater treatment Best Management Practices (BMPs) including biofiltration swales/strips, detention basin, Maintenance Vehicle Pul	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,450 3,255 25 3,556 20 <u>15,050</u> 23,356	3 0 0 0 0 0 3	1,554 3,347 24 3,426 20 <u>15,050</u> 23,422	PAED RW Cert RTL Begin Const End Const	09/01/20 12/30/21 01/31/22 08/31/22	09/01/20 12/30/21 01/31/22 08/31/22 08/30/24	0	No	No	Scope Cost Schedule Benefits
761	07-4998 LA-1	Cold Plane and Overlay AC	In and near Redondo Beach, from Orange County line to south of Topaz Street. Upgrade Americans with Disabilities Act (ADA) curb ramps, upgrade metal beam guardrail, cold plane pavement, and place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,680 4,886 920 7,684 1,554 <u>38,220</u> 54,944	202 0 0 0 0 202	1,740 4,740 879 7,640 1,554 <u>38,220</u> 54,773	PAED RW Cert RTL Begin Const End Const	12/15/18 02/26/22 03/30/22 11/06/22	08/15/19 02/25/22 03/30/22 10/12/22 07/17/24	0	No	Yes	Scope Cost Schedule Benefits
762	07-5000 LA-405	Reduce Frequency and Duration of HWY Workers Exposure	In Long Beach and Carson, from the Route 710/405 Interchange to Route 110/405 Interchange. Construct access roads, pave around gore areas, construct Maintenance Vehicle Pullouts (MVPs), minor/patterned concrete paving on slopes, upgrade guardrail and end	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	440 1,500 60 1,200 23 <u>2,267</u> 5,490	8 0 0 0 0 0 8	427 1,417 48 1,094 23 <u>2,267</u> 5,276	PAED RW Cert RTL Begin Const End Const	01/06/20 07/14/21 09/03/21 01/07/22	09/11/19 07/14/21 09/03/21 09/07/23 10/06/25	0	No	No	Scope Cost Schedule Benefits
763	07-5001 LA-118	TMDL - 21/22	In the city of Los Angeles, from Arleta Avenue to Route 210. Construct stormwater treatment Best Management Practices (BMPs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,000 4,000 250 3,500 300 <u>11,750</u> 21,800	2 0 0 0 0 0 2	885 2,590 223 3,506 300 <u>11,750</u> 19,254	PAED RW Cert RTL Begin Const End Const	07/01/20 10/15/21 12/10/21 06/24/22	07/01/20 10/15/21 12/10/21 06/24/22 12/15/23	0	No	No	Scope Cost Schedule Benefits
764	07-5002 LA-110	Bridge Rail Upgrade	In the city of Los Angeles, at the 5th Street Overcrossing No. 53-0685 and 6th Street Overcrossing No. 53-0746. Upgrade bridge railing.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	465 1,673 30 1,632 30 <u>3,520</u> 7,350	6 0 0 0 0 0 6	530 1,630 30 1,557 30 <u>3,520</u> 7,297	PAED RW Cert RTL Begin Const End Const	02/21/19 07/15/20 08/26/20 04/01/21	08/02/19 01/08/21 02/19/21 10/15/21 02/24/23	0	No	Yes	Scope Cost Schedule Benefits
765	07-5003 LA-134	Bridge Rail Upgrade	In Pasadena, at the Arroyo Seco Bridge No. 53-0166. Replace/upgrade bridge railing.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 2,500 2,860 2,530 <u>5,420</u> 14,810	1 0 0 0 0 0 1	927 2,039 155 2,928 2,530 <u>5,420</u> 13,999	PAED RW Cert RTL Begin Const End Const	09/20/19 07/15/21 12/30/21 02/26/22	02/07/20 07/15/21 09/30/21 02/25/22 10/01/24	0	No	Yes	Scope Cost Schedule Benefits
766	07-5004 LA-103	Union Pacific OH Deck Rehabilitation	In the city of Los Angeles, at the Union Pacific Overhead No. 53-2626. Replace the bridge deck with composite reinforced concrete.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	669 3,482 376 4,228 1,730 <u>12,478</u> 22,963	4 0 0 0 0 0 4	655 2,647 346 3,994 1,730 <u>12,478</u> 21,849	PAED RW Cert RTL Begin Const End Const	11/12/19 12/31/21 01/30/22 08/28/22	07/15/19 07/02/21 08/03/21 03/01/22 01/02/24	0	No	Yes	Scope Cost Schedule Benefits
767	07-5005 LA-210	PSR - TMDL	In Glendora, at various locations from 0.2 mile east of S. Barranca Avenue Overcrossing to 0.1 mile west of Amelia Avenue Undercrossing. Construct and install various stormwater treatment Best Management Practices (BMPs) including biofiltration swales/st	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,575 2,729 2,730 61 <u>7,149</u> 14,486	1 0 0 0 0 1	1,467 2,459 221 2,384 61 <u>7,149</u> 13,740	PAED RW Cert RTL Begin Const End Const	01/30/20 09/06/21 10/29/21 05/16/22	01/30/20 09/03/21 10/29/21 05/16/22 02/29/24	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 96 of 149 102

			Jul	y 1 - Sept	tember 30,	2018						e p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
768	07-5007 LA-27	Overlay AC	In and near Canoga Park, from Pacific Coast Highway to Entrada Road; also near Woodland Crest Drive to near Devonshire Street (PM 10.11/18.62). Cold plane and overlay asphalt pavement, repair damaged structural and upgrade curb ramps to meet Americans wi	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,593 4,405 576 5,540 499 <u>30,550</u> 43,163	12 0 0 0 0 0 12	499	PAED RW Cert RTL Begin Const End Const	03/28/20 09/21/21 10/21/21 07/01/22	03/27/20 09/21/21 10/21/21 07/01/22 01/05/24	0	No	Yes	Scope Cost Schedule Benefits
769	07-5008 VEN-33	Bridge Structure Painting	Near Ojai, at North Fork Matilija Creek No. 52-0173. Paint steel portion of bridge and replace missing rivets of bottom flanges for preventative maintenance to preserve and extend the life of bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	320 850 50 620 30 <u>660</u> 2,530	126 0 0 0 0 126	317 821 49 591 30 <u>660</u> 2,467	PAED RW Cert RTL Begin Const End Const	12/15/18 09/01/21 10/31/21 06/02/22	12/17/18 09/01/21 10/29/21 06/02/22 09/29/23	0	No	Yes	Scope Cost Schedule Benefits
770	07-5009 LA-210	PSR - TMDL	In and near Azusa, from 0.1 mile east of Highland Avenue Undercrossing to S. Citrus Avenue Overcrossing. Construct and install stormwater treatment Best Management Practices (BMPs) including biofiltration swales and Austin Vault Sand Filters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,890 2,836 189 3,098 37 <u>10,045</u> 18,095	2 0 0 0 0 0 2	1,611 2,620 184 2,622 37 <u>10,045</u> 17,119	PAED RW Cert RTL Begin Const End Const	12/30/19 08/05/21 09/30/21 04/15/22	12/30/19 08/05/21 09/30/21 04/15/22 01/30/24	0	No	No	Scope Cost Schedule Benefits
771	07-5010 VEN-33	Upgrade ADA ramps and accessibility	Near Ventura and Ojai, from north of Sycamore Drive to Fairview Road. Construct and upgrade curb ramps, sidewalks and driveways to meet current Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	980 4,620 1,100 3,798 4,141 <u>6,481</u> 21,120	1 0 0 0 0 <u>0</u> 1		PAED RW Cert RTL Begin Const End Const	09/03/19 11/01/21 12/15/21 07/15/22	09/03/19 11/01/21 12/15/21 07/15/22 07/15/24	0	No	No	Scope Cost Schedule Benefits
772	07-5011 LA-60	TMDL- 20/21	In and near Pomona, from Phillips Ranch Road to Reservoir Street. Construct and install stormwater treatment Best Management Practices (BMPs) including biofiltration swales/strips, detention basin and media filters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 2,865 90 2,380 15 <u>6,078</u> 12,628	5 0 0 0 0 0 5	1,210 2,629 88 1,944 15 <u>6,078</u> 11,964	PAED RW Cert RTL Begin Const End Const	09/06/19 12/17/20 02/18/21 08/15/21	09/06/19 12/17/20 02/18/21 08/13/21 07/03/23	0	No	No	Scope Cost Schedule Benefits
773	07-5012 VEN-1	TMDL 21/22	In Ventura County, at various locations; also on Route 101 (PM 22.0/43.6), Route 34 (PM 4.3/17.7) and Route 150 (PM 2.5/34.4). Construct and install stormwater treatment Best Management Practices (BMPs) Including biofiltration swales, gross solid removal	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,500 2,650 40 3,750 126 <u>10,340</u> 19,406	3 0 0 0 0 0 3	2,317 3,212 158	PAED RW Cert RTL Begin Const End Const	07/02/20 11/01/21 12/15/21 07/05/22	07/02/20 11/01/21 12/15/21 07/05/22 12/30/24	0	No	No	Scope Cost Schedule Benefits
	07-5013 LA-5	I-5 Pavement Rehab	Near Castaic and Valencia, from 0.2 mile north of Lake Hughes Road Undercrossing to 0.7 mile south of Vista Del Lago Road Overcrossing. Cold plane pavement and place Rubberized Hot Mix Asphalt concrete (RHMA), repair drainage systems, and perform upgrades	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100 6,000 250 7,200 250 <u>43,080</u> 56,880	100 164 0 0 0 <u>0</u> 264	221 6,785 250 <u>43,080</u> 56,636	PAED RW Cert RTL Begin Const End Const	10/30/19 12/30/20 01/29/21 04/01/21	03/28/18 12/30/20 01/29/21 02/26/21 07/28/23	0	No	Yes	Scope Cost Schedule Benefits
775	07-5014 VEN-150	СарМ	In and near Ojai, Mira Monte and Meiners Oaks, from Burham Road to Gorham Road; also on Route 33 from 33/150 Junction to Meiners Road. Cold plane and overlay pavement, upgrade guardrail and signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,500 250 1,700 221 <u>5,588</u> 9,859	27 0 0 0 0 27	1,446 194	PAED RW Cert RTL Begin Const End Const	09/03/19 08/05/20 10/05/20 04/08/21	09/03/19 08/05/20 10/05/20 04/08/21 07/08/22	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 97 of 149 103

			Jul	y 1 - Sept	tember 30,	, 2018						ed		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
776	07-5018 VEN-1	PCH CAPM	In the city of Ventura, from North 101 Junction - Solimar Undercrossing to Hobson County Park Road. Cold plane and overlay pavement, upgrade guardrail/end treatment, install traffic signs and crosswalks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	625 1,850 60 3,350 14 10,200 16,099	3 0 0 0 0 0 3	1,467 58 2,470 14	PAED RW Cert RTL Begin Const End Const	07/15/20 11/01/21 12/15/21 08/05/22	07/15/20 11/01/21 12/15/21 08/05/22 12/13/24	0	No	Yes	Scope Cost Schedule Benefits
777	07-5022 LA-22	Cold Plane and AC Overlay	In Long Beach, from Route 1 to San Gabriel Undercrossing. Cold plane pavement and overlay with Rubberized Hot Mixed Asphalt - Type G (RHMA-G), upgrade curb ramps to current Americans with Disabilities Act (ADA) Standards, install guardrail and construct	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	670 2,523 12 1,967 126 <u>4,376</u> 9,674	0 0 0 0 0 0 0	2,453 11	PAED RW Cert RTL Begin Const End Const	09/15/19 11/05/20 12/15/20 09/05/21	09/16/19 11/05/20 12/15/20 09/03/21 06/30/23	0	No	Yes	Scope Cost Schedule Benefits
778	07-5023 LA-57	Roadside Safety Improvement Project- To Improve Highway Worker Safety	In and near Diamond Bar, from Orange County line to 0.1 mile west of Hospital Overcrossing. Construct Maintenance Vehicle Pullouts (MVPs), pave beyond gore areas and construct biofiltration swales.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	183 585 22 666 15 <u>2.885</u> 4,356	3 0 0 0 0 0 3	494 1,747	PAED RW Cert RTL Begin Const End Const	04/21/20 09/22/21 10/21/21 05/02/22	03/27/20 09/22/21 10/21/21 09/15/22 04/12/24	0	No	No	Scope Cost Schedule Benefits
779	07-5024 LA-5	Repair/upgrade pump stations	In various cities, on Route 5 (PM 19.75/35.99), Route 10 (PM 22.32/23.88), Route 91 (PM R11.80), Route 605 (PM R14.07) and Route 710 (PM 18.7/21.01). Replace pumps with submersible pumps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	254 1,075 73 1,110 14 <u>5,946</u> 8,472	0 0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const	12/01/19 01/01/21 02/28/21 11/30/21	12/02/19 12/31/20 02/26/21 11/30/21 09/30/22	0	No	Yes	Scope Cost Schedule Benefits
780	07-5025 LA-60	TMDL- 20/21	In and near Diamond Bar, from Fullerton Road to Diamond Bar Boulevard. Construct and install stormwater treatment Best Management Practices (BMPs) including biofiltration swales/strips and Gross Solids Removal Devices (GSRDs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,035 2,094 27 2,188 28 <u>5,215</u> 10,587	1 0 0 0 0 0 1	909 1,913 24	PAED RW Cert RTL Begin Const End Const	07/15/19 06/15/20 07/14/20 01/14/21	07/31/19 06/15/20 09/30/20 02/19/21 07/15/22	0	No	Νο	Scope Cost Schedule Benefits
781	07-5026 LA-210	Hinge and Diaphragm Repairs	In Irwindale, on the San Gabriel River Bridge No. 53-1867. Reconstruct hinge diaphragms at hinge 4 and hinge 6, upgrade bridge railing and reinstall electroliers.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,061 3,665 444 4,244 596 <u>18,697</u> 28,707	5 0 0 0 0 0 5	887 2,475 116 2,999	PAED RW Cert RTL Begin Const End Const	10/04/19 11/06/20 01/06/21 10/28/21	10/04/19 12/07/20 01/06/21 10/28/21 04/28/23	0	No	Yes	Scope Cost Schedule Benefits
	07-5027 LA-118	TMDL- 20/21	In the cities of Granada Hills and Porter Ranch, from Topango Canyon Boulevard to Sepulveda Boulevard. Construct and install stormwater treatment Best Management Practices (BMPs) including biofiltration swales/strips, detention basin, media filters and a	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,600 3,300 170 3,300 55 <u>7,945</u> 16,370	9 0 0 0 0 0 9	1,676 3,338 177 3,260 55 <u>7,945</u> 16,452	PAED RW Cert RTL Begin Const End Const	07/01/19 12/17/20 02/18/21 09/01/21	08/15/19 12/17/20 03/05/21 09/01/21 07/03/23	0	No	Νο	Scope Cost Schedule Benefits
783	07-5029 LA-605	Slab Replacement and Shoulder Resurfacing	In the cities of Irwindale and Baldwin Park, from Route 10 Interchange to the end of the freeway at Route 210. Grind mainline pavement and replace damaged stabs with Jointed Plain Concrete Pavement (JPCP) rapid strength concrete and/or Individual Precast	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,375 6,856 138 6,242 2,721 <u>16,410</u> 33,742	421 0 0 0 0 421	1,394 6,454 131	PAED RW Cert RTL Begin Const End Const	12/01/18 08/09/21 11/08/21 09/06/22	11/30/18 10/08/21 11/08/21 09/06/22 11/06/24	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 98 of 149 104

			Jul	y 1 - Sepi	tember 30,	, 2018						ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
784	07-5030 VEN-101	Roadside Safety Improvements	In and near Thousand Oaks, from Los Angeles County line to 0.3 mile north of Camarillo Springs Road. Construct access trails and Maintenance Vehicle Pullouts (MVPs), relocate irrigation facilities, install access gates, railings and breakaway post sleeve	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	514 1,523 46 2,117 20 <u>4,915</u> 9,135	3 0 0 0 0 0 3	543 1,523 46 2,117 20 <u>4,915</u> 9,163	PAED RW Cert RTL Begin Const End Const	10/01/19 10/01/20 12/01/20 07/01/21	10/01/19 10/01/20 12/01/20 07/01/21 08/01/22	0	No	No	Scope Cost Schedule Benefits
785	07-5032 LA-5	Tejon Pass OC Bridge; Seismic Retrofit	Near Kern County line, at the Tejon Pass Overcrossing No. 53-1779. Seismic retrofit of bridge, widen bridge abutments, add steel casing to bent columns, retrofit bent foundation and install micro piles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 1,500 1,500 1,500 50 <u>1,800</u> 5,950	1 0 0 0 0 0 1	582 1,399 1,369 1,369 50 <u>1,800</u> 5,538	PAED RW Cert RTL Begin Const End Const	10/01/19 06/15/21 07/15/21 01/05/22	10/01/19 06/15/21 07/15/21 01/05/22 12/15/22	0	No	Yes	Scope Cost Schedule Benefits
786	07-5034 LA-1	Cold Plane and Overlay AC	In and near Redondo Beach, from Topaz Street to Dewey Street. Upgrade Americans with Disabilities Act (ADA) curb ramps and metal beam guardrail, repair concrete pavement, replace asphalt concrete pavement with Portland Cement Concrete (PCC) at intersecti	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,960 6,770 780 8,770 1,900 <u>45,900</u> 66,080	190 0 0 0 0 190	2,032 6,751 784 8,455 1,900 <u>45,900</u> 65,822	PAED RW Cert RTL Begin Const End Const	12/15/18 02/26/22 03/30/22 12/01/22	08/15/19 02/25/22 03/30/22 10/12/22 07/17/24	0	No	Yes	Scope Cost Schedule Benefits
787	07-5035 LA-138	39, 71, 138 Seismic Retrofit	In and near Palmdale, Azusa and Pomona, at the California Aqueduct Bridge No. 53-2174; also on Route 39, at the San Gabriel River Bridge No. 53-0113 (PM 17.81) and Route 71 at the Ridgeway Street Undercrossing Bridge No. 53-2052 (PM R0.92). Seismic retro	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,372 4,549 488 5,686 101 <u>19,329</u> 31,525	31 0 0 0 0 0 31	1,334 3,066 142 4,762 101 <u>19,329</u> 28,734	PAED RW Cert RTL Begin Const End Const	08/01/19 08/07/21 10/03/21 06/10/22	08/01/19 09/01/21 10/01/21 06/10/22 05/10/24	0	No	Yes	Scope Cost Schedule Benefits
788	07-5037 LA-110	High Friction Surface Treatment	In Highland Park and South Pasadena, from south of Avenue 60 to north of Avenue of 64. Place High Friction Surface Treatment (HFST).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,265 15 885 11 <u>2,059</u> 4,835	199 59 0 0 0 0 258	199 1,141 9 731 11 <u>2,059</u> 4,203	PAED RW Cert RTL Begin Const End Const	01/22/18 08/17/18 10/01/18 08/01/19	07/02/18 02/28/19 03/29/19 12/27/19 03/16/20	0	No	No	Scope Cost Schedule Benefits
789	07-5040 LA-60	Upgrade Transportation Management System	In and near the city of Los Angeles, from EB Route 60/5 Separation to Route 605; also on Route 2 (PM R18.7), Route 5 (PM 6.8), Route 10 (PM 18.3), and Route 605 (PM 20.2). Upgrade the existing Transportation Management System (TMS) elements to improve tr	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	30 1,028 45 1,450 153 <u>6,674</u> 9,380	60 0 0 0 0 0 60	133 810 38 1,364 153	PAED RW Cert RTL Begin Const End Const	06/15/18 08/21/20 10/21/20 05/22/21	12/31/18 08/21/20 07/01/20 08/19/21 09/18/25	0	No	Yes	Scope Cost Schedule Benefits
790	07-5041 LA-1	Nickname Required	In and near Santa Monica, from Lincoln Boulevard to McClure Tunnel; also on Route 10 (PM 2.1/18.3), Route 2 (PM R18.7), Route 101 (PM 11.8), and Route 105 (PM R1.95). Upgrade the existing Transportation Management System (TMS) elements to improve traffic	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	539 3,159 43 3,284 327 <u>17,264</u> 24,616	27 0 0 0 0 0 27	535 3,032 35 3,144 327 <u>17,264</u> 24,336	PAED RW Cert RTL Begin Const End Const	12/15/18 08/22/20 10/15/20 05/13/21	12/14/18 08/21/20 10/21/20 05/21/21 04/24/23	0	No	Yes	Scope Cost Schedule Benefits
791	07-5043 LA-103	New Pump Station	In Long Beach, at Henry Ford Avenue offramp. Construct larger pump plant facility including replacing undersized pumps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,198 2,586 420 3,954 1,646 <u>22,593</u> 32,397	9 0 0 0 0 9	726 1,899 172 3,708	PAED RW Cert RTL Begin Const End Const	12/31/19 01/15/21 03/30/21 10/01/21	10/10/19 12/01/20 02/16/21 02/28/22 03/22/24	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 99 of 149 105

			Jul	y 1 - Sept	tember 30	, 2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
792	07-5046 LA-39	Upgrade MBGRs	Near Azusa, from 0.9 mile north of North Fork San Gabriel Bridge No. 53-2245 to 0.2 mile north of Crystal Lake Road (PM T32.1 to 38.4). Upgrade guardrail and end treatments to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	486 1,893 10 1,284 20 <u>4,190</u> 7,883	14 0 0 0 0 0 14	18 1,052 20 <u>4,190</u> 7,439	PAED RW Cert RTL Begin Const End Const	04/12/19 12/17/20 02/05/21 10/08/21	10/04/19 01/08/21 02/05/21 10/08/21 12/16/22	0	No	No	Scope Cost Schedule Benefits
793	07-5059 LA-1	SR 1 Malibu Slope Repair	In Malibu, south of Big Rock Drive. Shoreline embankment restoration by installing Rock Slope Protection (RSP) armament.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,600 2,400 950 2,750 4,900 <u>3,300</u> 15,900	253 0 0 0 0 253	1,475 520	PAED RW Cert RTL Begin Const End Const	09/05/19 11/05/21 12/13/21 08/01/22	09/05/19 11/05/21 12/31/21 06/29/22 03/15/22	0	No	No	Scope Cost Schedule Benefits
794	07-5067 LA-10	San Gabriel Br OH	In the city of El Monte, from Baldwin Avenue Overcrossing to Route 605 at Rio Hondo Bridge No. 53-657, East El Monte Overhead No. 53-0867 and San Gabriel River Bridge No. 53-109L/R. Replace overhang joints with reinforced concrete closure pours.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	813 3,927 915 3,526 1,262 <u>8,140</u> 18,583	1 0 0 0 0 0 1	814 3,927 915 3,526 1,262 <u>8,140</u> 18,583	PAED RW Cert RTL Begin Const End Const	10/01/19 01/03/22 02/01/22 09/25/22	01/07/20 01/03/22 02/01/22 11/23/22 10/31/24	0	No	Yes	Scope Cost Schedule Benefits
795	07-5068 LA-210	Nickname Required	In and near La Verne, at various locations from 0.4 mile east of S Lone Hill Avenue Undercrossing to 0.2 mile west of Base Line Road Overcrossing. Construct stormwater treatment Best Management Practices (BMPs) including Gross Solids Removal Devices (GSR	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,900 2,601 160 2,800 69 <u>7,490</u> 15,020	2 0 0 0 0 0 2	2,489 158	PAED RW Cert RTL Begin Const End Const	11/29/19 07/05/21 08/30/21 03/15/22	11/27/19 07/02/21 08/30/21 03/15/22 12/29/23	0	No	No	Scope Cost Schedule Benefits
796	07-5069 LA-105	105-replace joint seals	In the city of South Gate, at Paramount Boulevard Overcrossing No. 53-2425; also in the city of Downey, at Ardis Avenue Overcrossing No. 53-2572. Remove and install new joint assemblies, apply waterproof coating, replace joint seals and apply methacryla	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	259 891 26 1,022 27 <u>1,340</u> 3,565	17 0 0 0 0 0 17	260 865 25 972 27	PAED RW Cert RTL Begin Const End Const	08/01/19 10/01/20 12/01/20 07/30/21	09/20/19 10/01/20 12/01/20 04/30/21 04/28/23	0	No	Yes	Scope Cost Schedule Benefits
797	07-5070 LA-10	Bridge Painting	In El Monte, at Peck Road Undercrossing No. 53-0661. Paint steel portion of bridge for preventative maintenance to preserve and extend the life of bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	141 550 25 522 10 <u>1,632</u> 2,880	13 0 0 0 0 0 13	71 518 23	PAED RW Cert RTL Begin Const End Const	06/01/19 01/12/22 02/17/22 09/23/22	10/18/19 01/12/22 02/17/22 09/23/22 10/30/24	0	No	Yes	Scope Cost Schedule Benefits
	LA-5	Castaic Weigh Station	In Santa Clarita, from 0.4 mile north of Rye Canyon Road to 1.4 miles south of Route 5/126 Interchange. Replace office structure and inspection enclosure and upgrade floor slab lighting with LED lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	550 2,000 20 1,200 10 <u>850</u> 4,630	2 0 0 0 0 0 2	490 1,850 19 1,080 10 <u>850</u> 4,299	PAED RW Cert RTL Begin Const End Const	09/15/19 02/20/20 08/20/20 05/15/21	05/05/19 06/05/20 08/20/20 05/14/21 12/15/21	0	No	No	Scope Cost Schedule Benefits
799	07-5072 LA-101	Sunset Blvd Roadside Safety	In the city of Los Angeles, from Wilton Place Overcrossing to Barham Boulevard Overcrossing. Place minor concrete at narrow paving areas and slopes, pave areas beyond gore, replace fencing and gates, install sign post sleeves and construct Maintenance Ve	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	518 1,520 20 1,465 15 <u>3,185</u> 6,723	1 0 0 0 0	505 1,474 19	PAED RW Cert RTL Begin Const End Const	08/15/20 11/01/21 12/01/21 08/01/22	09/21/20 10/27/21 12/01/21 08/01/22 04/01/24	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 100 of 149 106

			Jul	y 1 - Sept	tember 30,	2018						۵ ۵		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
800	07-5073 LA-170	N Hollywood Roadside safety	In the cities of Los Angeles and North Hollywood, from 170/134 Junction to Oxnard Street Undercrossing. Construct Maintenance Vehicle Pullouts (MVPs), access trail, minor concrete beyond gore and along ramps, rock blanket at ramps, install fencing and ga	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	526 1,313 34 1,025 41 <u>3,262</u> 6,201	1 0 0 0 0 0	492 1,297 32 996 41 <u>3,262</u> 6,121	PAED RW Cert RTL Begin Const End Const	08/15/20 11/01/21 12/01/21 08/01/22	08/14/20 10/27/21 12/01/21 08/01/22 05/31/24	0	No	No	Scope Cost Schedule Benefits
801	07-5074 LA-110	Upgrade Signs	In various cities, from 9th Street/Gaffey Street to end of freeway. Replace sign panels with retroreflective sheeting, remove overhead lighting and catwalks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	418 2,342 1,573 10 <u>5,360</u> 9,724	0 0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const	01/16/20 01/15/21 03/18/21 10/26/21	01/16/20 02/12/21 03/18/21 10/26/21 10/25/23	0	No	No	Scope Cost Schedule Benefits
802	07-5077 LA-10	Rte10 Overhead structure Sign	In the cities of Monterey Park, Rosemead, and El Monte, from 0.7 mile west of South Fremont Avenue Undercrossing to 0.5 mile east of Durfee Avenue Undercrossing. Upgrade twenty-seven overhead sign posts, associated pedestals, and concrete barriers to cur	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	635 1,820 531 1,945 200 <u>4,046</u> 9,177	40 0 0 0 0 0 40	614 1,590 431 1,620 200 <u>4,046</u> 8,501	PAED RW Cert RTL Begin Const End Const	08/30/19 10/29/21 12/31/21 08/01/22	08/30/19 10/29/21 12/31/21 08/01/22 01/31/24	0	No	Νο	Scope Cost Schedule Benefits
803	07-5078 LA-710	Nickname Required	In the cities of South Gate, Bell Gardens and Commerce, from 800 feet north of Rosecrans Avenue to Atlantic Boulevard. Construct Maintenance Vehicle Pullouts (MVPs), pave narrow and gore areas, install fences/gates.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	613 1,578 12 1,253 10 <u>2,368</u> 5,834	0 0 0 0 0 0 0	569 1,501 1,177 10 <u>2,368</u> 5,635	PAED RW Cert RTL Begin Const End Const	07/15/19 09/01/21 10/01/21 05/01/22	07/15/19 10/22/20 10/01/21 07/11/23 07/09/25	0	No	No	Scope Cost Schedule Benefits
804	07-5080 LA-210	210 Irrigation	In La Crescenta and La Canada Flintridge, from Lowell Avenue to Arroyo Boulevard. Restore existing irrigation to functionality, upgrade remaining older irrigation controllers to web connect "smart controllers."	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	375 1,077 20 1,383 10 <u>3,528</u> 6,393	9 0 0 0 0 0 9	370 878 13	PAED RW Cert RTL Begin Const End Const	09/16/19 10/14/20 12/18/20 08/20/21	08/09/19 10/02/20 11/13/20 08/20/21 09/05/25	0	No	No	Scope Cost Schedule Benefits
805	07-5081 VEN-101	Ven101 Rehab	In Thousand Oaks and Camarillo, from Wendy Drive to Pleasant Valley Road, at the northbound and southbound Commercial Vehicle Enforcement Facilities. Replace concrete slabs and repair and replace asphalt concrete.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,550 20 850 8 2,006 4,434	0 0 0 0 0 0 0	0 1,530 19	PAED RW Cert RTL Begin Const End Const	06/29/16 06/15/20 08/10/20 03/10/21	06/29/16 06/15/20 08/10/20 05/10/21 09/30/21	0	No	No	Scope Cost Schedule Benefits
806	07-5082 VEN-101	101 MBGR Upgrade	In and near various cities, at various locations, from 0.2 mile north of Westlake Boulevard to0.3 mile north of Hobson Road. Upgrade guardrails, end treatments, and bridge connections, and add vegetation control under guardrails. Remove and replace dikes	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	392 1,733 20 1,750 29 <u>9,776</u> 13,700	1 0 0 0 0 0 1	417 1,704 17 1,745 29 <u>9,776</u> 13,688	PAED RW Cert RTL Begin Const End Const	09/30/19 08/23/21 10/04/21 05/05/20	09/30/19 01/14/21 03/11/21 10/15/21 04/07/23	0	No	Νο	Scope Cost Schedule Benefits
807	07-5083 LA-110	LA 110 Hard Running Shoulder	In the city of Los Angeles and South Pasadena, between Figueroa Street and Orange Grove Avenue. Convert outside lane to a dynamic lane/shoulder that can switch between the two depending on prevailing traffic conditions. This will require Dynamic Message	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,835 3,735 1,318 5,390 4,982 <u>25,284</u> 43,544	171 0 0 0 0 171	2,465 3,535 1,024	PAED RW Cert RTL Begin Const End Const	12/18/18 05/15/20 06/01/20 02/26/21	07/01/21 05/15/20 07/21/23 03/11/24 07/13/26	0	No	Νο	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 101 of 149 107

			Jul	y 1 - Sept	ember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
808	07-5084 LA-110	HFST on 110 and 91 connector	In the city of Los Angeles, at the northbound Route 110 connector to eastbound Route 91. Apply High Friction Bauxite Surface Treatment (HFBST), install high visibility thermoplastic lane and edge lines and upgrade guardrail to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	417 660 13 756 10 <u>1,585</u> 3,441	277 148 0 0 0 425	277 726 22 701 10 <u>1,585</u> 3,400	PAED RW Cert RTL Begin Const End Const	12/20/17 07/13/18 09/20/18 07/01/19	12/18/17 01/04/19 02/01/19 10/16/19 03/20/20	0	No	No	Scope Cost Schedule Benefits
809	07-5089 LA-710	Stormwater Source Control	In the city of Los Angeles, from 3rd Street to Route 10 Interchange. Install irrigation systems and plant vegetation to stabilize soil.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,250 50 1,250 16 <u>3,420</u> 6,586	4 0 0 0 0 0 4	456 983 30 1,135 16 <u>3,420</u> 6,040	PAED RW Cert RTL Begin Const End Const	05/12/20 09/21/21 11/23/21 05/06/22	12/02/19 10/22/21 11/23/21 08/19/22 08/07/26	0	No	No	Scope Cost Schedule Benefits
810	07-5091 LA-10	Fwy 10/405 Erosion Control	In the city of Los Angeles, from Bundy Drive Undercrossing to Sepulveda Boulevard Undercrossing; also on Route 405 from Olympic Boulevard to National Boulevard Undercrossing (PM 29.1/30.8). Install irrigation system and plant vegetation to stabilize soil	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	497 1,054 1,028 10 <u>1,281</u> 3,886	5 0 0 0 0 5	456 930 13 849 10 <u>1,281</u> 3,539	PAED RW Cert RTL Begin Const End Const	03/01/20 09/01/21 11/01/21 11/01/22	02/28/20 09/01/21 11/01/21 11/01/22 10/30/26	0	No	No	Scope Cost Schedule Benefits
811	07-5145 VEN-33	Rock block barrier	Near Ojai, north of North Fork Matilija Creek Bridge No. 52-450. Widen the roadway by 4 feet, upgrade rock block barrier, and place High Friction Surface Treatment (HFST).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	660 1,460 1,550 64 <u>3,080</u> 6,854	11 0 0 0 0 11	637 1,408 11 1,467 64 <u>3,080</u> 6,667	PAED RW Cert RTL Begin Const End Const	03/30/21 11/15/21 12/15/21 07/10/22	03/30/21 11/15/21 12/15/21 07/08/22 09/29/23	0	No	No	Scope Cost Schedule Benefits
812	07-5151 LA-2	LA 2 MBGR	In Los Angeles County, in Angeles National Forest, from 0.3 mile east of Bay Tree Road to 0.7 mile west of Big Pines Highway at various locations. Upgrade existing guardrail and install new guardrail, and install stormwater Treatment Best Management Prac	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,020 2,670 2,600 28 <u>16,507</u> 22,845	53 0 0 0 0 0 53	898 2,540 18 2,470 28 <u>16,507</u> 22,462	PAED RW Cert RTL Begin Const End Const	07/15/19 01/20/21 03/20/21 09/28/21	08/05/19 01/10/20 04/05/21 09/28/21 10/30/23	0	No	Νο	Scope Cost Schedule Benefits
	07-5152 LA-10	Install Type 60 Barrier & High Mast LED	Near Culver City, from Arlington Avenue to Broadway Street. Replace raised islands on mainline and collector-distributor roads with concrete barrier (Type 60) and install new lights from Arlington Avenue to Hoover Street (PM R12.3/14.2). Also install hig	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,391 3,888 276 3,544 63 <u>18,394</u> 27,556	150 0 0 0 0 <u>0</u> 150	1,537 3,789 230 3,531 63 <u>18,394</u> 27,544	RW Cert RTL Begin Const End Const	09/04/18 02/04/20 03/18/20 05/19/21	03/18/19 02/14/20 03/18/20 10/30/20 07/01/22	0	No	No	Scope Cost Schedule Benefits
	07-5153 LA-5	Safety Improvement 010 project	In the City of Los Angeles, at the westbound Route 10 connector to southbound Route 5. Apply High Friction Surface Treatment (HFST) and upgrade lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	360 1,152 15 1,095 10 <u>2,600</u> 5,232	386 181 0 0 <u>0</u> 568	386 1,242 14 987 10 <u>2,600</u> 5,239	RTL Begin Const End Const	02/27/18 02/19/19 03/29/19 03/02/20	03/16/18 02/19/19 03/29/19 12/27/19 04/29/22	0	No	No	Scope Cost Schedule Benefits
815	07-5155 LA-138	Signals Modification/ADA Ramps	In Palmdale, at the intersection of Avenue R-8. Upgrade traffic signal system, curb ramps and install drainage inlets.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	329 988 140 711 141 <u>888</u> 3,197	76 0 0 35 <u>0</u> 111	432 949 82 682 141 <u>888</u> 3,175	RW Cert RTL Begin Const End Const	08/10/18 06/19/19 08/02/19 03/11/20	10/19/18 08/30/19 10/02/19 03/11/20 09/04/20	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 102 of 149 108

			Jul	y 1 - Sepi	tember 30,	2018						ed		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
816	07-5157 LA-5	Pilot Project #1	In and near the city of Los Angeles, from Ditman Avenue southbound offramp to Route 134; also on Route 2 (PM R18.7) and Route 101 (PM 11.8). Multi-objective Asset Management project that includes widening and extending deceleration length on the Indiana	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 2,800 25 4,100 147 <u>16,927</u> 24,649	0 0 0 0 0 0 0	604 2,591 22 3,888 147 <u>16,927</u> 24,179	PAED RW Cert RTL Begin Const End Const	08/09/19 01/31/22 02/28/22 09/30/22	09/27/19 01/31/22 02/28/22 09/30/22 09/03/24	0	No	No	Scope Cost Schedule Benefits
817	07-5158 LA-72	LA72 ADA	In Whittier, from Valley Home Avenue to Esperanza Avenue. Construct and upgrade curb ramps, sidewalks, driveways, pedestrian pathways, Class III bikeway lanes, Accessible Pedestrian Signals (APS) and push buttons to meet current Americans with Disabilitie	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 4,000 4,600 2,200 1,000 <u>5,781</u> 18,481	0 0 0 0 0 0 0	793 3,275 3,732 1,716 1,000	PAED RW Cert RTL Begin Const End Const	02/28/20 03/02/22 03/17/22 11/07/22	02/28/20 01/19/22 03/17/22 11/07/22 09/05/24	0	No	No	Scope Cost Schedule Benefits
818	07-5159 LA-5	Pilot Project #2	In Kern County, at the Tejon Safety Roadside Rest Area (SRRA) (PM 0.8). Install concrete pavement solar panels along the rest area shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 340 20 61 <u>2,739</u> 4,000	0 0 0 0 0 0 0	562 326 18 285 61 <u>2,739</u> 3,991	PAED RW Cert RTL Begin Const End Const	06/03/19 08/03/20 09/02/20 05/01/21	06/03/19 08/03/20 09/02/20 10/01/21 07/01/23	0	No	No	Scope Cost Schedule Benefits
819	07-5181 VEN-1	Big Sycamore Creek	Near Point Mugu State Park, at Big Sycamore Creek No. 52-0011. Shoreline embankment restoration by replacing Rock Slope Protection (RSP), constructing seawalls and secant retaining wall, and upgrade guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,300 3,240 1,000 3,880 442 <u>11,099</u> 21,961	627 0 0 0 0 0 627	2,694 821	PAED RW Cert RTL Begin Const End Const	07/01/19 07/01/21 08/02/21 03/02/22	07/01/19 07/30/21 09/03/21 04/01/22 04/02/24	0	No	No	Scope Cost Schedule Benefits
820	07-5184 LA-2	Route 2 Cold plane & Overlay	In and near the city of Los Angeles, from Centinela Avenue to Cotner Avenue, North La Brea Avenue to North Oxford Avenue and North Hollywood Boulevard to Allesandro Street. Cold plane and overlay pavement, upgrade curb ramps, reconstruct curb and gutter,	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,900 5,000 160 5,000 38 <u>19,810</u> 31,908	4 0 0 0 0 0 4	1,319 2,793 2 4,162 38 <u>19,810</u> 28,123	PAED RW Cert RTL Begin Const End Const	07/01/20 01/05/22 03/01/22 12/01/22	07/01/20 07/06/20 02/23/22 07/16/24 08/06/26	0	No	Yes	Scope Cost Schedule Benefits
821	07-5185 LA-138	LA 138 Upgrade Ramps	In Palmdale, from Route 14 Junction (South) to Avenue T. Upgrade curb ramps, traffic signals and sidewalks to meet current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	695 3,795 1,401 3,225 703 <u>8,385</u> 18,204	0 0 0 0 0 0 0	623 3,073 1,144 2,698 703 <u>8,385</u> 16,626	PAED RW Cert RTL Begin Const End Const	12/20/19 12/20/21 02/18/22 10/04/22	12/20/19 11/19/21 02/18/22 10/17/22 03/25/24	0	No	No	Scope Cost Schedule Benefits
	07-5188 LA-110	Bluetooth Detection System	In the cities of Los Angeles, Wilmington, and Carson, from Gaffey Street to Route 405; also on Route 210 (PM R0.0/R35.8), Route 605 (PM 19.9/26.0), Route 710 (PM 5.0/9.4) and Route 2 (PM R18.7). Install wireless Bluetooth [™] detection system to monitor tra	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	40 200 0 300 10 <u>1,373</u> 1,923	36 0 0 0 0 36	121 237 0 327 10 <u>1,373</u> 2,068	PAED RW Cert RTL Begin Const End Const	12/28/18 07/21/20 10/21/20 04/22/21	01/03/19 07/21/20 10/21/20 04/22/21 12/22/21	0	No	Yes	Scope Cost Schedule Benefits
823	07-5193 LA-164	Nickname Required	In and near South El Monte, on Rosemead Boulevard (Route 164) from Gallatin Road to Rush Street. Relinquishment Financial Contribution Only (FCO) to the county of Los Angeles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 <u>1,500</u> 1,500	0 0 0 0 0 0	0 0	PAED RW Cert RTL Begin Const End Const			0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 103 of 149 109

			Jul	y 1 - Sept	tember 30	, 2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
824	07-5196 LA-110	Fair Oaks Off Ramp Widening	In Pasadena and South Pasadena, at the Fair Oaks Avenue northbound offramp. Widen ramp from two lanes to four lanes. The city of South Pasadena will Advertise, Award, and Administer (AAA) the project construction contract.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 2,372 0 0 0 3,773	0 0 0 0 0 0 0	1,968 0 0 3,243	PAED RW Cert RTL Begin Const End Const	03/01/20 06/30/21 08/01/21 04/20/22	02/19/20 06/30/21 08/02/21 04/20/22 05/03/24	0	No	No	Scope Cost Schedule Benefits
825	07-5201 LA-10	Rte 10 Signs	In Los Angeles County, from 4th Street Overcrossing to San Bernardino County line. Replace sign panels and remove overhead sign lighting and catwalks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	588 2,700 60 1,900 50 <u>7,823</u> 13,121	36 0 0 0 0 <u>0</u> 36	570 2,558 55 1,884 50 <u>7,823</u> 12,940	PAED RW Cert RTL Begin Const End Const	08/23/19 10/01/20 10/16/20 05/14/21	08/23/19 10/01/20 10/16/20 05/14/21 05/26/23	0	No	No	Scope Cost Schedule Benefits
826	07-5204 VEN-118	Nickname Required	Near the city of Ventura, from County Drive to Santa Clara River. Construct stormwater treatment Best Management Practices (BMPs) infiltration basin.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	950 1,961 44 1,680 10 <u>6,011</u> 10,656	1 0 0 0 0 0 1	823 1,666 33 1,393 10 <u>6,011</u> 9,936	PAED RW Cert RTL Begin Const End Const	12/30/19 07/15/21 09/15/21 04/15/22	12/30/19 07/15/21 09/15/21 04/15/22 07/30/24	0	No	Νο	Scope Cost Schedule Benefits
827	07-5212 LA-605	Nickname Required	In and near Santa Fe Springs, from Santa Ana Freeway Undercrossing to 0.1 mile north of Rose Hills Road Overcrossing. Install stormwater treatment Best Management Practices (BMPs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,593 3,402 202 2,969 72 <u>8,633</u> 16,871	22 0 0 0 0 0 22	1,454 3,040 184 2,469 72	PAED RW Cert RTL Begin Const End Const	02/27/20 10/05/21 11/30/21 06/15/22	02/27/20 10/05/21 11/30/21 06/15/22 03/29/24	0	No	No	Scope Cost Schedule Benefits
828	07-5214 LA-110	Nickname Required	In and near Carson, from West Anaheim Street to E 228th Street. Construct Maintenance Vehicle Pullouts (MVPs), rock blankets, access roads fences/gates, stairways to access slopes, relocate controller cabinets and signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	730 1,701 46 1,129 42 <u>2,128</u> 5,776	3 0 0 0 0 0 3	711 1,611 36 1,012 42 <u>2,128</u> 5,540	PAED RW Cert RTL Begin Const End Const	11/30/19 07/15/21 07/30/21 03/30/22	11/27/19 07/15/21 07/30/21 03/30/22 07/28/23	0	No	Νο	Scope Cost Schedule Benefits
829	07-5216 LA-118	118 Sepulveda Roadside safety	In the cities of Granada Hills and Porter Ranch, from 700 feet west of Tampa Avenue to Woodley Avenue. Construct Maintenance Vehicle Pullouts (MVPs), pave beyond gore, repave side slopes, relocate irrigation controller, and provide access gates.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	659 1,677 53 1,513 163 <u>2,669</u> 6,734	11 0 0 0 0 0 11	687 1,670 14 1,441 163 <u>2,669</u> 6,644	PAED RW Cert RTL Begin Const End Const	09/01/20 10/01/21 12/01/21 07/01/22	09/01/20 10/01/21 12/01/21 09/01/22 04/01/24	0	No	No	Scope Cost Schedule Benefits
830	07-5219 LA-14	Rte 14 Drainage Culvert	In the City of Santa Clarita, near southbound offramp to Sierra Highway. Replace damaged drainage system that includes seventeen culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	556 1,881 23 1,262 10 <u>2,719</u> 6,451	323 0 0 0 0 0 323	557 1,865 11 1,202 10 <u>2,719</u> 6,364	PAED RW Cert RTL Begin Const End Const	07/13/18 09/03/19 10/01/19 05/01/20	10/05/18 09/03/19 10/01/19 07/10/20 01/15/22	0	No	Yes	Scope Cost Schedule Benefits
831	07-5221 LA-101	LA-101 Upgrade CCTV/CMS	In various ciites, from Routes 5/10 to Route 405, Route 2 at Route 134 (PM R18.7) and Route 10 at Route 5/10 (PM 18.3). Upgrade Transportation Management System (TMS) elements including Closed Circuit Television (CCTV) cameras, Ramp Metering Systems (RMS	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	438 3,008 162 1,863 13 <u>9,718</u> 15,202	50 0 0 0 <u>0</u> 50	429 2,850 149	PAED RW Cert RTL Begin Const End Const	07/15/18 09/03/21 01/03/22 08/01/22	12/28/18 10/04/21 01/03/22 08/01/22 07/01/24	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 104 of 149 110

			Jul	y 1 - Sept	ember 30,	2018						eq		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
832	07-5222 LA-134	LA-134 Upgrade TMS	In the city of Los Angeles, from Route 170 to Routes 210/710; also on Route 2 at Route 134 (PM R18.7), on Route 10 at Routes 5/10 (PM 18.3), and on Route 101 near Pleasant Valley Road (PM 11.8). Upgrade Transportation Management System (TMS) elements inc	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	454 2,840 154 1,953 13 <u>7,559</u> 12,973	56 0 0 0 0 0 56	459 2,692 134 1,863 13 <u>7,559</u> 12,720	PAED RW Cert RTL Begin Const End Const	07/15/18 08/03/21 01/03/22 08/01/22	12/28/18 10/04/21 01/03/22 08/01/22 07/01/24	0	No	Yes	Scope Cost Schedule Benefits
833	07-5223 LA-5	Nickname Required	In the city of Los Angeles, on the northbound connector at the Route 5/110 Separation. Replace compromised 18 inch Reinforced Concrete Culvert (RCP).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	709 2,548 123 2,462 10 <u>1,654</u> 7,506	250 0 0 0 0 250	727 2,464 123 2,385 10 <u>1,654</u> 7,362	PAED RW Cert RTL Begin Const End Const	07/15/18 09/01/19 10/01/19 05/01/20	10/31/18 08/30/19 10/01/19 05/01/20 11/01/21	0	No	Yes	Scope Cost Schedule Benefits
834	07-5226 LA-91	Upgrade TMS	In and near Carson, from Route 110 to Orange County line; also on Route 2 (PM R18.7), Route 5 (PM 6.8), Route 405 (PM 21.1). Upgrade the existing Transportation Management System (TMS) elements to improve traffic monitoring, data transmission, and networ	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	511 2,630 150 2,237 590 <u>10,851</u> 16,969	113 0 0 0 0 0 113	473 2,495 141 2,165 590 <u>10,851</u> 16,716	PAED RW Cert RTL Begin Const End Const	12/12/18 08/03/21 01/03/22 08/01/22	11/16/18 01/14/22 03/01/22 01/13/23 03/14/25	0	No	Yes	Scope Cost Schedule Benefits
835	07-5227 LA-405	Roadside safety Improvement	In various cities, from 405/110 Junction to north of 405/105 Junction. Construct Maintenance Vehicle Pullouts (MVPs), access road, rock blanket at islands and between ramps and upgrade irrigation systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	522 1,420 1,311 29 <u>3,806</u> 7,190	1 0 0 0 0 0 1	536 1,408 99 1,249 29 <u>3,806</u> 7,126	PAED RW Cert RTL Begin Const End Const	08/01/19 08/02/21 09/01/21 03/01/22	08/01/19 08/02/21 09/01/21 01/03/22 07/03/23	0	No	No	Scope Cost Schedule Benefits
836	07-5229 LA-605	605 roadside safety	In and near Lakewood, from Los Angeles County line to 183rd Street. Construct Maintenance Vehicle Pullouts (MVPs), anchor assemblies for sign post sleeves, access roads, cable railing, and gates.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	498 1,219 42 926 20 <u>1,794</u> 4,499	0 0 0 0 0 0 0	482 1,146 39 882 20 <u>1,794</u> 4,364	PAED RW Cert RTL Begin Const End Const	09/11/20 11/11/21 01/26/22 09/01/22	09/11/20 11/11/21 01/26/22 09/01/22 10/12/23	0	No	No	Scope Cost Schedule Benefits
837	07-5231 VEN-101	101 Bridge Barrier Replacement	In and near various cities, at various locations, from 0.2 mile south of Lakeview Canyon Road to Hobson Road Undercrossing. Upgrade guardrails, end treatments, and bridge connections, and add vegetation control under guardrails. Remove and replace dikes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	950 2,800 35 2,000 80 <u>6,470</u> 12,335	0 0 0 0 0 0 0	832 2,286 27 1,607 80 <u>6,470</u> 11,302	PAED RW Cert RTL Begin Const End Const	09/30/19 08/23/21 10/04/21 05/05/22	09/30/19 08/23/21 10/04/21 05/05/22 11/05/24	0	No	No	Scope Cost Schedule Benefits
	07-5233 VEN-118	ADA curb ramps upgrade	In and near Ventura and Moorpark, from North Route 126 Junction to 0.3 mile west of Princeton Avenue. Reconstruct curb ramps, construct new sidewalks, install Accessible Pedestrian Signals (APS) and upgrade thermoplastic pavement marking crosswalks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 2,000 1,624 1,500 2,941 <u>3,944</u> 13,009	21 0 0 0 0 21	961 1,908 1,359 1,320 2,941 <u>3,944</u> 12,434	PAED RW Cert RTL Begin Const End Const	03/15/20 03/01/22 03/15/22 08/15/22	03/13/20 03/01/22 03/15/22 08/15/22 12/15/23	0	No	No	Scope Cost Schedule Benefits
839	07-5234 LA-605	Nickname Required	Near El Monte, at various locations, from 0.1 mile south of Peck Road Overcrossing to 0.1 mile north of Valley Boulevard Undercrossing. Construct and install stormwater treatment Best Management Practices (BMPs) including biofiltration swales/strips, lin	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,500 4,550 202 3,320 96 <u>12,901</u> 22,569	1 0 0 0 0 1	1,348 4,078 184 2,778 96 <u>12,901</u> 21,386	PAED RW Cert RTL Begin Const End Const	03/30/20 11/05/21 12/30/21 08/15/22	03/30/20 11/05/21 12/30/21 08/15/22 04/30/24	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 105 of 149 111

			Jul	y 1 - Sepi	tember 30,	2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
840	07-5236 LA-605	Nickname Required	Near El Monte, from 0.2 mile south of Route 10 to 0.2 mile north of Route 210. Construct and install stormwater treatment Best Management Practices (BMPs) including biofiltration swales/strips, Gross Solids Removal Devices (GSRDs) and a Design Pollution	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,576 3,971 237 4,308 89 <u>15,187</u> 25,368	1 0 0 0 0 0	1,421 3,547 210 3,604 89 <u>15,187</u> 24,059	PAED RW Cert RTL Begin Const End Const	04/30/20 12/06/21 01/31/22 08/15/22	03/30/20 12/06/21 01/31/22 08/15/22 05/30/24	0	No	No	Scope Cost Schedule Benefits
841	07-5237 LA-14	Protective Betterment	In Santa Clarita, from 1.1 mile north of Placerita Canyon Road to 0.2 mile south of Golden Valley Road. Regrade slopes, construct drainage ditches and install erosion control system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,090 2,720 49 3,750 36 <u>24,600</u> 32,245	1 0 0 0 0 0 1	978 2,299 43 2,642 36 <u>24,600</u> 30,598	PAED RW Cert RTL Begin Const End Const	03/01/20 11/01/21 01/01/22 11/01/22	02/28/20 10/04/21 11/03/21 11/01/22 03/05/24	0	No	No	Scope Cost Schedule Benefits
842	07-5239 LA-1	LA-1, Install left-turn phase and upgrade ADA infrastructure	In Long Beach, at Atlantic Avenue. Install protected left-turn signal phases for northbound and southbound movements, and upgrade signal poles, mast arms, and hardware.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,040 16 728 87 <u>442</u> 2,313	0 77 1 0 0 0 79	0 1,034 16 686 87 <u>442</u> 2,265	PAED RW Cert RTL Begin Const End Const	11/20/17 07/01/19 09/01/19 07/01/20	11/20/17 07/01/19 08/30/19 07/01/20 07/01/21	0	No	No	Scope Cost Schedule Benefits
843	07-5245 LA-2	ITS Restoration Work in Hassan Manaa's area	In Los Angeles and Ventura Counties, on various routes and at various locations. Repair and Rehabilitate Ramp Metering Systems (RMS) and Vehicle Detection Systems (VDS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 3,047 200 3,150 750 <u>13,866</u> 21,013	0 2,851 30 0 0 2,882	0 2,851 133 2,968 750 13,866	PAED RW Cert RTL Begin Const End Const		06/27/18 06/28/18 03/15/19 01/12/23	0	No	Yes	Scope Cost Schedule Benefits
844	07-5246 LA-10	ITS Restoration work in Shimelis area	In Los Angeles County, on various routes and at various locations. Repair and Rehabilitate Ramp Metering Systems (RMS) and Vehicle Detection Systems (VDS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 2,295 18 3,645 54 <u>15,513</u> 21,525	0 676 2 34 0 <u>0</u> 712	0 676 17 2,751 54	PAED RW Cert RTL Begin Const End Const		12/14/17 03/19/18 07/29/18 11/30/21	0	No	Yes	Scope Cost Schedule Benefits
845	07-5247 LA-5	ITS Restoration	In Los Angeles County, on various routes and at various locations. Repair and Rehabilitate Ramp Metering Systems (RMS) and Vehicle Detection Systems (VDS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 2,962 18 4,702 173 <u>23,670</u> 31,525	0 489 1 23 0 <u>0</u> 513	0 489 1 3,225 173 23,670	PAED RW Cert RTL Begin Const End Const		01/01/18 03/19/18 07/27/18 11/30/21	0	No	Yes	Scope Cost Schedule Benefits
846	07-5255 VEN-118	Ven 118 Weigh Station	In and near Moorepark, at the eastbound and westbound Commercial Vehicle Enforcement Facilities. Construct new modular office facility and install overhead truck scale on/off message signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 800 16 400 44 <u>1,150</u> 2,710	1 0 0 0 0 0 1	299 800 16 400 44 <u>1,150</u> 2,709	PAED RW Cert RTL Begin Const End Const	08/18/19 08/01/21 10/15/21 05/01/22	01/10/19 06/15/20 07/01/21 05/01/22 09/01/23	0	No	No	Scope Cost Schedule Benefits
847	07-5257 LA-1	PCH @ Anaheim St.	In Long Beach, at the intersection of Anaheim Street/Los Altos Plaza. Install protected left turn phases for north and south intersection approaches, upgrade existing signals, refresh crosswalk striping, and upgrade curb ramps to Americans with Disabiliti	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	623 1,286 127 1,216 152 <u>902</u> 4,306	2 0 0 0 0 2	541 1,139 102 1,045 152 <u>902</u> 3,880	PAED RW Cert RTL Begin Const End Const		03/01/19 09/03/19 10/04/19 05/01/20 04/01/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 106 of 149 112

			Jul	y 1 - Sepi	tember 30	, 2018						° þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
848	07-5281 LA-5	I-5 Freight Corridor	In Los Angeles County, at various locations. Establish standard vertical clearance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	15,640 41,760 10,980 61,790 152,980 <u>221,390</u> 504,540	5,506 0 0 0 0 5,506	17 0 19 152,980 221,390	PAED RW Cert RTL Begin Const End Const	04/18/19 02/28/20 03/30/20 10/30/20	05/30/19 08/20/21 07/19/21 03/30/22 03/03/25	0	No	No	 Scope Cost Schedule Benefits
849	07-5287 LA-101	District Building Roof Replacement	In the city of Los Angeles, at the Caltrans District 7 headquarters office building, 100 S. Main Street. Repair damaged roof.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 450 10 450 0 <u>2,300</u> 3,210	0 6 0 0 0 0 6	0 288 0 442 0 <u>2,300</u> 3,054	PAED RW Cert RTL Begin Const End Const	06/29/17 07/15/18 08/15/18 12/15/18	06/29/17 05/27/19 06/04/19 01/16/20 12/02/24	0	No	No	Scope Cost Schedule Benefits
850	07-5292 VEN-33	Nickname Required	Near Wheeler Springs, south of Rose Valley Road. Permanent restoration of storm damaged embankment by constructing retaining wall and restoring the roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 2,400 170 2,100 22 <u>3,756</u> 9,148	0 0 0 0 0 0 0	531 1,958 1,651 22 <u>3,756</u> 8,056	PAED RW Cert RTL Begin Const End Const		10/30/20 09/01/21 11/01/21 06/01/22 03/30/23	0	No	No	 Scope Cost Schedule Benefits
851	07-5293 LA-14	Storm Damage	In Santa Clarita, from north of Newhall Avenue to Placerita Canyon Road. Permanent restoration of sideslope storm damage by constructing three retaining walls to stabilize slopes and prevent material from falling onto the roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,870 4,222 3,543 7,547 3,590 <u>24,410</u> 45,182	85 0 0 0 0 85	4,120	PAED RW Cert RTL Begin Const End Const		03/29/19 09/30/21 10/01/21 10/30/20 07/30/21	0	No	No	Scope Cost Schedule Benefits
852	07-5294 VEN-118	Nickname Required	Near Moorpark, from Sand Canyon Road to Balcom Canyon Road. Permanent restoration of slope damage by constructing retaining wall, paving shoulder, and placing Rock Slope Protection (RSP).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	850 3,000 175 2,000 353 <u>5,402</u> 11,780	0 0 0 0 0 0 0	720 2,601 1,851 353 <u>5,402</u> 11,076	PAED RW Cert RTL Begin Const End Const	08/01/19 09/01/20 01/04/21 08/02/21	08/01/19 09/01/20 01/04/21 08/02/21 09/01/22	0	No	No	Scope Cost Schedule Benefits
853	07-5296 LA-405	Slope Stability	In the city of Los Angeles (Granada Hills, Mission Hills, Sylmar), from Rinaldi Street to Route 5. Permanent restoration of eroded roadway cutslopes, modification of drainage systems, and placement of erosion control measures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,579 2,297 430 5,025 10 <u>14,357</u> 23,698	0 0 0 0 0 0 0	1,148 1,978 97 3,449 10 <u>14,357</u> 21,038	PAED RW Cert RTL Begin Const End Const		12/05/19 01/19/21 03/18/21 10/21/21 10/20/22	0	No	No	 Scope Cost Schedule Benefits
	07-5297 LA-60	Freight Corridor Improvements on LA-60	In the City of Industry at Hacienda Boulevard Undercrossing (UC) No. 53-1789 (PM 15.93), Stemson Avenue UC No. 53-1784 (PM 16.30), Azusa Avenue Overcrossing No. 53-1785 (PM 17.97) and Fullerton Road UC No. 53-1786 (PM 19.46). Improve freight corridor move	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,320 3,984 500 8,466 1,000 <u>37,600</u> 54,870	770 0 0 0 0 770	1,499 1,684 147 2,271 1,000 <u>37,600</u> 44,201	PAED RW Cert RTL Begin Const End Const	10/31/19 05/29/20 06/30/20 07/30/21	12/30/18 02/01/21 03/01/21 11/01/21 01/02/24	0	No	Yes	ScopeCostScheduleBenefits
855	07-5298 LA-39	LA-39/ N. Fork San Gabriel Bridge Replacement	Near Azusa, at the North Fork San Gabriel River Bridge No. 53-2245. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,930 20 4,476 10 <u>11,742</u> 18,178	0 201 0 0 0 201	1,823 16	PAED RW Cert RTL Begin Const End Const	09/20/17 09/03/18 11/01/18 08/01/19	09/20/17 03/01/19 04/01/19 08/01/19 12/01/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 107 of 149 113

			Jul	y 1 - Sepi	tember 30,	2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
856	07-5323 LA-1	Crib-wall	In Los Angeles County near Carson, at Texaco Railroad Overhead Bridge No. 53-2152. Construct soldier pile retaining walls to replace existing deteriorated crib walls.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	683 2,322 1,164 3,022 1,252 <u>6,348</u> 14,791	0 0 0 0 0 0 0	1,657 639 1,959 1,252	PAED RW Cert RTL Begin Const End Const		01/30/20 01/28/22 03/30/22 01/25/24 05/30/24	0	No	No	Scope Cost Schedule Benefits
857	07-5379 LA-101	Nickname Required	In the city of Los Angeles, at the Caltrans District 7 headquarters office building, 100 S. Main Street. Replace and upgrade three hot water heater (boilers) units.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 50 100 <u>770</u> 920	0 0 0 0 0 0 0	21 0 5 0	PAED RW Cert RTL Begin Const End Const	10/25/17 08/30/18 08/30/18 02/28/19	10/25/17 10/30/19 01/16/20 07/15/22 07/15/24	0	No	No	Scope Cost Schedule Benefits
858	07-5433 LA-5	I-5 Traffic Signal Upgrade @ Cesar Chavez	In the city of Los Angeles, at Cesar Chavez Avenue. Upgrade traffic signal, Americans with Disabilities Act (ADA) curb ramps, and install flashing beacons.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	442 975 64 760 134 <u>1,312</u> 3,687	0 0 0 0 0 0 0	869 39 608 134	PAED RW Cert RTL Begin Const End Const		04/30/19 07/31/20 08/31/20 04/30/21 04/29/22	0	No	No	Scope Cost Schedule Benefits
859	07-5434 LA-1	Long Beach ADA	In Long Beach, from Stanley Avenue to Cedar Avenue. Upgrade traffic signals, install protected left turn phases, install pedestrian push buttons and pedestrian signals, and upgrade curb ramps to Americans with Disabilities Act (ADA) standards to improve p	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	521 1,773 997 1,597 786 <u>3,845</u> 9,519	0 0 0 0 0 0 0	1,468 827 1,101 786	PAED RW Cert RTL Begin Const End Const		08/12/19 11/20/20 02/08/21 08/08/23 08/06/25	0	No	No	Scope Cost Schedule Benefits
860	07-5435 LA-138	Left Turn/ADA	In Palmdale, at the intersection of 2nd Street East. Install new traffic signal, install pedestrian signal heads with countdown and Audible Pedestrian Signals (APS), install marked crosswalks, and upgrade curb ramps to Americans with Disabilities Act (ADA	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	496 987 152 1,074 118 <u>975</u> 3,802	5 0 0 0 0 0 5	441 844 139 811 118	PAED RW Cert RTL Begin Const End Const		03/29/19 09/15/21 10/01/21 05/16/22 07/07/23	0	No	No	Scope Cost Schedule Benefits
861	08-0005U RIV-10	Riv 10 Beaumont Gore Improvement	In and near Beaumont, from Route 60 westbound offramp to 0.3 mile east of Highland Springs Avenue. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	184 226 21 198 7 <u>1,303</u> 1,939	157 71 2 0 0 0 230	157 71 18 0 7 1,303	PAED RW Cert RTL Begin Const End Const	05/12/17 06/12/18 02/08/18 04/02/19	05/12/17 02/08/18 06/12/18 04/02/19 07/05/22	0	No	No	Scope Cost Schedule Benefits
862	08-0007N RIV-10	RIV 10 BEAUMONT REHAB	In and near Beaumont and Banning, from Pennsylvania Avenue to Route 111. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,191 10,591 541 11,413 25 204,521 232,282	574 4,505 22 0 0 <u>0</u> 5,102	574 4,505 300 0 25 <u>204,521</u> 210,573	PAED RW Cert RTL Begin Const End Const	12/22/15 06/12/18 02/08/18 04/02/19	12/22/15 02/08/18 06/12/18 04/02/19 07/05/22	0	No	No	Scope Cost Schedule Benefits
863	08-0022K RIV-60	RIV 60 REPLACE EXISTING GUIDE SIGNS (PHASE 1)	In the cities of Eastvale, Jurupa Valley, Riverside and Moreno Valley, from Hamner Avenue to Gilman Spring Road; also on Route 91, from Route 15 to Madison Street. Replace existing guide signs with retro-reflective sheeting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	194 430 15 450 10 <u>2,818</u> 3,917	241 5 0 0 0 246	405 12 425 10 2.818	PAED RW Cert RTL Begin Const End Const	07/02/18 09/03/19 03/02/20 11/02/20	07/26/18 09/03/19 03/02/20 11/02/20 03/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 108 of 149 114

			Jul	y 1 - Sept	tember 30	, 2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
864	08-0023C RIV-62	RIV 62 MILL & OVERLAY	In and near Yucca Valley and Twentynine Palms, from north of Indian Avenue to Utah Trail; also in San Bernardino County (PM 0.0/15.1 and PM 29.3/33.6). Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,450 3,500 1,110 4,520 2,209 <u>35,355</u> 48,144	1,571 2,151 1,078 0 156 <u>0</u> 4,957	,	PAED RW Cert RTL Begin Const End Const	06/28/16 12/16/19 03/16/20 01/15/21	06/28/16 12/16/19 03/16/20 01/15/21 03/15/22	0	No	No	Scope Cost Schedule Benefits
865	08-0033E SBD-60	SBd 60 - REPLACE PIPELINE, MONTE VISTA AND BENSON BRIDGES	In Chino, at Pipeline Avenue Overcrossing (OC) No. 54-0744, Monte Vista Avenue OC No. 54-0746, and Benson Avenue OC No. 54-0748. Replace bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,243 3,320 1,030 4,742 3,912 <u>22,644</u> 37,891	2,124 3,075 404 0 77 <u>0</u> 5,680	2,124 3,075 908 4,558 3,912 22,644	PAED RW Cert RTL Begin Const End Const	02/17/17 06/22/18 05/21/18 03/01/19	02/17/17 05/21/18 06/22/18 03/01/19 04/01/21	0	No	Yes	Scope Cost Schedule Benefits
866	08-0045G RIV-60	RIV 60 WB Shoulder Widening	Near Beaumont, from Gilman Springs Road to 1.4 miles west of Jack Rabbit Trail. Construct left and right shoulders for westbound direction.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,000 1,500 200 3,700 250 25,000 32,650	0 0 0 0 0 0 0	0 0 0 250	PAED RW Cert RTL Begin Const End Const	05/02/16 02/28/18 07/02/18 12/04/18	05/16/16 06/11/18 08/15/18 05/15/19 11/15/22	0	Yes	No	Scope Cost Schedule Benefits
867	08-0050P RIV-74	Riv 74 Widen Lanes, Add Shoulders & Rumble Strips	Near Lake Elsinore, from the Orange County line to Monte Vista Street. Widen for standard lane widths and shoulders and construct ground-in rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,787 2,590 20 4,985 20 <u>53,600</u> 66,002	3,959 0 0 0 0 0 3,959	2,508 19	PAED RW Cert RTL Begin Const End Const	12/20/18 02/26/20 03/26/20 09/10/20	01/02/19 02/26/20 03/26/20 09/10/20 03/23/22	0	No	No	Scope Cost Schedule Benefits
868	08-0066Q RIV-79	RIV-79 NEAR TEMECULA MILL & OVERLAY	Near Temecula, from San Diego County line to Temecula city limits. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,133 660 17 800 10 <u>8,742</u> 11,362	697 28 9 0 0 0 733	697 739 39 786 10	PAED RW Cert RTL Begin Const End Const	05/15/18 04/12/19 05/10/19 02/14/20	06/27/18 04/02/19 05/01/19 04/01/20 03/02/21	0	No	Yes	Scope Cost Schedule Benefits
869	08-0127J SBD-2	SBD 2 UPGRADE BR RAILING @ SHEEP CREEK	Near Wrightwood, at Sheep Creek Bridge No. 54-0360. Upgrade bridge railing.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	324 1,048 36 1,813 12 <u>3,338</u> 6,571	494 1,316 22 0 15 <u>0</u> 1,847	494 1,316 50 2,229	PAED RW Cert RTL Begin Const End Const		02/09/16 08/31/17 02/15/18 12/03/18 11/02/20	3,247	No	Yes	Scope Cost Schedule Benefits
870	08-0133N SBD-10	SBd 10 Santa Ana River Br Seismic Retrofit	In Colton, at Santa Ana River (Bridge No. 54-0292L/R and 54-0292G). Seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,025 3,300 64 2,910 1,133 <u>15,063</u> 23,495	824 2,535 76 0 215 <u>0</u> 3,650	824 2,535 153 2,801 1,133 <u>15,063</u> 23,264	PAED RW Cert RTL Begin Const End Const	12/01/15 06/29/18 06/27/18 04/02/19	12/01/15 06/27/18 06/29/18 04/02/19 07/02/20	0	No	Yes	Scope Cost Schedule Benefits
871	08-0163C SBD-10	SBD 10 Redlands Rehab	In Yucaipa, from 0.2 mile west of Live Oak Canyon Road to County Line Road. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 2,700 18 4,850 10 <u>35,130</u> 42,708	0 2,720 11 0 0 2,731	2,720 14	PAED RW Cert RTL Begin Const End Const		09/13/11 01/24/18 05/03/18 01/02/19 02/21/20	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 109 of 149 115

			Jul	y 1 - Sept	ember 30	, 2018						هم م		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
872	08-0178P SBD-60	SBD 60 REPLACE EXISTING GUIDE SIGNS (PHASE 1	In Pomona, Chino and Ontario, from Los Angeles County line to Riverside County line. Replace existing signs with retro-reflective sheeting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	178 436 12 350 10 <u>1,364</u> 2,350	185 4 0 0 0 0 189	406 11 315 10 1,364	PAED RW Cert RTL Begin Const End Const	07/02/18 09/03/19 03/02/20 11/02/20	07/27/18 09/03/19 03/02/20 11/02/20 03/01/22	0	No	No	Scope Cost Schedule Benefits
873	08-0181J SBD-18	SBD 18 CULVERTS	Near Big Bear and Lucerne Valley, at various locations, from Route 38 at Big Bear Lake Dam to Artic Canyon Wash. Reline or replace culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,192 1,493 2,708 1,417 700 <u>4,107</u> 11,617	51 0 0 0 0 0 51	1,105 1,376 1,876 1,297 700	PAED RW Cert RTL Begin Const End Const	07/05/20 12/01/21 01/18/22 07/15/22	06/01/20 12/01/21 01/18/22 07/15/22 09/01/23	0	No	Yes	Scope Cost Schedule Benefits
874	08-0184C SBD-18	SBD 18 RELINE OR REPLACE CULVERTS	In and near Arrowhead, from 48th Street to Route 138. Repair, reline and replace culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	742 1,090 1,240 1,059 385 <u>7,185</u> 11,701	272 0 0 0 0 0 272	902 998 912 987 385	PAED RW Cert RTL Begin Const End Const	05/01/20 02/15/22 05/02/22 01/17/23	05/01/20 02/15/22 05/02/22 01/17/23 10/03/23	0	No	Yes	Scope Cost Schedule Benefits
875	08-0205C SBD-38	SBd 38 Replace Culverts	Near Big Bear Lake, from Zaca Road to Route 18. Replace culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,730 2,822 1,029 868 <u>3,580</u> 10,629	746 41 0 0 <u>0</u> 788	1,713 1,870 945 868	PAED RW Cert RTL Begin Const End Const	10/17/18 03/02/20 03/16/20 09/15/20	10/01/18 03/02/20 03/16/20 09/15/20 11/22/21	0	No	Yes	Scope Cost Schedule Benefits
876	08-0206L SBD-40	SBD 40 UPGRADE SRRA	Near Needles, west of Goffs Road at John Wilkie Safety Roadside Rest Area (SRRA). Reconstruct safety roadside rest areas.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 1,940 2,300 10 <u>5,340</u> 11,000	717 0 0 0 0 717	1,146	PAED RW Cert RTL Begin Const End Const	08/01/18 01/15/20 05/01/20 02/01/21	10/01/18 01/15/20 05/01/20 02/01/21 06/01/22	0	No	No	Scope Cost Schedule Benefits
877	08-0224N SBD-60	SBD 60 Replace Lanes and Slabs - (G-13)	In the cities of Riverside and Jurupa Valley, from the Route 91/215 separation to the San Bernardino County Line; also in San Bernardino County, in Ontario, from the Riverside County Line to Euclid Avenue. Replacement of two outside lanes and random concr	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 6,037 70 11,441 48 <u>147,398</u> 164,994	2,438 5,045 29 0 0 0 7,513	2,438 5,045 74 10,775 48 <u>147,398</u>	PAED RW Cert RTL Begin Const End Const	02/18/16 06/20/18 03/01/18 04/02/19	02/18/16 03/01/18 06/20/18 04/02/19 07/06/21	0	No	Yes	Scope Cost Schedule Benefits
878	08-0241C SBD-142	SBD 142 Chino Hills CAPM	In Chino Hills, from Orange County Line to Route 71. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	356 570 75 1,500 20 <u>7,565</u> 10,086	398 776 277 0 0 1,451	398 776 277	PAED RW Cert RTL Begin Const End Const		08/12/16 04/19/18 06/01/18 02/04/19 03/02/20	0	No	Yes	Scope Cost Schedule Benefits
879	08-0256C SBD-330	SBD 330 CITY CREEK REPLACE BRIDGE RAIL	Near Highland, at City Creek Bridge No. 54-365, and at East Fork City Creek Bridge No. 54-345. Replace bridge rail and approach rail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	767 725 19 773 30 <u>2,836</u> 5,150	963 853 28 0 5 <u>0</u> 1,848	963 853 31 919 30 <u>2,836</u>	PAED RW Cert RTL Begin Const End Const	06/15/17 06/04/18 02/20/18 02/11/19	06/15/17 02/20/18 06/04/18 02/11/19 02/03/20	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 110 of 149 116

			Jul	y 1 - Sepi	tember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
880	08-3001P	SBD L5726 UPGRADE	In the city of San Bernardino, at San Bernardino Maintenance Station (L5726) at 175 Cluster Street. Reconstruct maintenance station.	PAED PSE	897 1,248	378 633	378 1,642	PAED RW Cert	10/17/17 02/28/19	10/31/17 02/01/19	0	No	No	Scope
	SBD-215	FACILITY	(LS720) at 175 Cluster Street. Reconstruct maintenance station.	RW Sup	42	15	41	RTL	03/28/19	06/03/19				Cost
				Con Sup RW Cap	1,755 10	0 0	1,640 10	Begin Const End Const	11/21/19	03/05/20 06/03/21				Schedule
				Con Cap Total	<u>6,670</u> 10,622	<u>0</u> 1,026	<u>6,670</u> 10,404							Benefits
881	08-3001R SBD-40	SBD 40 REGRADE MEDIAN CROSS	Near Essex, from west of Kelbaker Road to Essex Road. Regrade and flatten median cross slope.	PAED PSE	3,000 2,025	1,779	1,779 1,840	PAED RW Cert	08/31/18 04/30/19	09/04/18 05/01/19	0	No	No	Scope
	300-40	SLOPE (NEAR	nation median cross slope.	RW Sup	200	0	158	RTL	05/31/19	06/03/19				Cost
		ARIZONA)		Con Sup RW Cap	3,200 5,010	33	2,877 5,010	Begin Const End Const	01/31/20	02/03/20 11/01/23				Schedule
				Con Cap Total	<u>24,520</u> 37,955	<u>0</u> 1,813	<u>24,520</u> 37,402							Benefits
882	08-3001S SBD-40	SBD 40 COLORADO RIVER BR REHAB	Near Needles, from Park Moabi Road to Topock Road at the Colorado River Bridge No. 54-0415. Bridge rehabilitation and/or replacement.	PAED PSE	2,650 3,759	119 0	4,977	PAED RW Cert		11/01/21 12/15/23	0	No	No	Scope
	000-40		Caltrans will be the lead agency and will share half of all costs with	RW Sup Con Sup	431 8,332	0	364	RTL Begin Const		05/01/24 02/03/25				Cost
			ADOT as indicated via a signed Letter of Intent.	RW Cap	169	0	169	End Const		03/01/29				Schedule
				Con Cap Total	<u>28,800</u> 44,141	<u>0</u> 119								Benefits
883	08-3001U SBD-10	SBd 10 Remove and Replace Diseased	In Redlands and Yucaipa, from Wabash Avenue to County line Road. Construct roadside safety improvements.	PAED PSE	358 417	264 5	264 420	PAED RW Cert	07/11/18 08/15/19	08/01/18 08/15/19	0	No	No	Scope
		Plants		RW Sup Con Sup	43 362	0	39 372	RTL Begin Const	09/19/19 06/15/20	09/19/19 06/15/20				Cost
				RW Cap	7	0	7	End Const	00/10/20	03/15/21				Schedule
				Con Cap Total	<u>1,899</u> 3,086	<u>0</u> 269	<u>1,899</u> 3,128							Benefits
884	08-3001Y RIV-74	RIV 74 SOURCE CONTROL IN LAKE	In and near Lake Elsinore, from 1.7 miles east of El Cariso Road to Lehr Drive. Stabilize slopes to decrease sediment transport.	PAED PSE	310 505	340 0	493 440	PAED RW Cert	07/13/18 04/15/19	10/01/18 04/03/19	0	No	No	Scope
		ELSINORE		RW Sup Con Sup	20 495	0 0	16 460	RTL Begin Const	06/17/19 02/18/20	05/03/19 01/03/20				Cost
				RW Cap Con Cap	10	0	10 <u>2,918</u>	End Const		09/02/21				Schedule
005	00.20024		In Murrists and Marifes, from Daute 245 to north of Coatt Dood	Total	<u>2,918</u> 4,258	34 <u>0</u>	4,336		07/45/40	00/40/40	0	Na	Nie	Benefits
885	08-3002A RIV-215	RIV 215 SEDIMENT STABILIZATION,	In Murrieta and Menifee, from Route 215 to north of Scott Road. Stabilize slopes to decrease sediment transport.	PAED PSE	1,184 1,373	293 0	1,330	PAED RW Cert	07/15/18 10/24/19	09/18/18 10/24/19	0	No	No	Scope
		EROSION CONTROL		RW Sup Con Sup	20 1,209	0 0	17 942	RTL Begin Const	12/11/19 08/12/20	12/11/19 08/12/20				Cost
				RW Cap Con Cap	10 7.080	0	10 7.080	End Const		08/12/24				Schedule
886	08-3002C	RIV 74/79/371	In and near the cities of Lake Elsinore, Perris, Menifee and Hemet, at	Total	7,080 10,876 755	293 1,055	7,080 10,185 1,139	PAED	04/02/18	06/17/19	0	No	No	Benefits
000	RIV-74	UPGRADE TO	Leach Canyon Channel Bridge No. 56-0750 and Blue Ridge Wash	PSE	2,700	0	1,330	RW Cert	06/03/19	03/02/20	0	NO	NO	Scope
		STANDARD BRIDGE RAIL	Bridge No. 56-0257; also on Routes 79 and 371, at Arroyo Seco Bridge No. 56-0189, and Cahuilla Bridge No. 56-0490. Bridge	RW Sup Con Sup	80 2,800	0	60 1,500	RTL Begin Const	08/01/19 03/02/20	04/02/20 01/04/21				Cost
				RW Cap Con Cap	50 <u>6,245</u>	0 0	50 <u>6,245</u>	End Const		01/03/22				Schedule
887	08-3002E	SBD 15 REGRADE	Near Barstow, from 0.3 mile south of Harvard Road to Rasor Road.	Total PAED	1 <u>2,630</u> 1,214	1,05 5 1,047	10,323 1,047	PAED	12/20/17	12/29/17	0	No	No	Benefits
007	SBD-15	CENTER MEDIAN	Regrade and flatten median cross slope.	PSE RW Sup	1,094	60	992 46	RW Cert	12/30/19 01/30/20	12/30/19 01/30/20	Ŭ			Scope
				Con Sup	50 3,160	6 0	3,112	Begin Const	10/22/20	10/22/20				
				RW Cap Con Cap	10 <u>15,058</u>	0 <u>0</u>	10 <u>15,058</u>	End Const		11/22/21				Schedule
				Total	20,586	1,11 3	20,265							Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 111 of 149 117

			Jul	y 1 - Sept	ember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
888	08-3002F	RIV 10 REHAB SUBSTRUCTURE	Near Palm Springs, at Whitewater River Bridge No. 56-0004 L/R. Bridge rehabilitation and scour mitigation.	PAED PSE	953 1,916	1,117 109	1,117 1,876	PAED RW Cert	05/02/18 06/03/19	06/18/18 05/20/19	0	No	Yes	Scope
	RIV-10	SUBSTRUCTURE	Druge renabilitation and scour miligation.	RW Sup	8	6	141	RTL	06/18/19	06/03/19				Cost
				Con Sup RW Cap	2,300 20	03	1,901 20	Begin Const End Const	01/21/20	02/21/20 11/15/21				Schedule
				Con Cap Total	<u>12,399</u> 17,596	<u>0</u> 1,234	<u>12,399</u> 17,568	_						Benefits
889	08-3002G	RIV 10	In Riverside County, on Routes 10 and 91, at various locations; also in	PAED	350	301	301	PAED	10/31/17	11/02/17	0	No	No	Scope
	RIV-10	METHACRYLATE DECKS (VARIOUS	San Bernardino County, on Routes 10 and 15, at various locations. Repair bridge decks.	PSE RW Sup	660 20	376 14	702 25	RW Cert RTL	06/20/18 08/03/18	08/01/18 11/01/18				Cost
		ROUTEŠ)		Con Sup RW Cap	660 30	0	638 30	Begin Const End Const	04/30/19	07/01/19 07/01/20				Schedule
				Con Cap Total	<u>1,472</u> 3,192	0 696	<u>1,472</u> 3,176			01/01/20				Benefits
890	08-3002H	SBD 330	Near Smiley Park, from 6.9 miles south of Running Spring to 3.4 miles	PAED	370	386	386	PAED	01/15/18	01/31/18	0	No	No	
	SBD-330	CONSTRUCT ROCKFALL	east of Fork City Creek Bridge. Construct rockfall barrier to stabilize hillside slopes.	PSE RW Sup	460 20	466 8	716 21	RW Cert RTL	11/01/18 12/03/18	11/01/18 12/03/18				Cost
		BARRIER		Con Sup RW Cap	600 30	0	746		06/17/19	07/02/19 01/02/20				Schedule
				Con Cap	<u>2,955</u>	<u>0</u>	30 <u>2,955</u>	End Const		01/02/20				Benefits
891	08-3002J	RIV 74 SLOPE	Near Lake Elsinore, at 0.8 mile west of Grand Avenue. Stabilize slope	Total PAED	4,435 140	859 312	4,854 312	PAED	10/24/17	10/24/17	0	No	No	Scope
	RIV-74	STABILIZATION	to protect safety of traveling public.	PSE RW Sup	288 20	456 9	456 18	RW Cert RTL	07/30/18 08/30/18	05/23/18 09/17/18				Cost
				Con Sup	400	0	518	Begin Const	05/01/19	05/01/19				Schedule
				RW Cap Con Cap	10 <u>1,082</u> 1,940		10 <u>1,082</u> 2,459	End Const		10/01/19				Benefits
892	08-3002L	RIV 10 PALEN	Near Desert Center, at Palen Ditch Bridge No. 56-0040 R/L. Bridge rail	Total PAED	1,940 139	78 3 307	2,459 307	PAED	12/15/17	02/15/18	0	No	No	Scope
	RIV-10	DITCH BRIDGE RAIL UPGRADE	replacement.	PSE RW Sup	393 10	38 1	182 29	RW Cert RTL	12/03/18 01/04/19	12/03/18 01/04/19				Cost
				Con Sup	1,567	0	1,332	Begin Const	11/01/19	11/01/19				
				RW Cap Con Cap	10 <u>1,846</u> 3,965	0 <u>0</u>	10 <u>1,846</u>	End Const		11/03/20				Benefits
893	08-3002Q	RIV 10 ADVANCE	In Riverside County, on Routes 10, 62, 74, 86, and 111 at various	Total PAED	3,965 150	34 6 29	3,765 29	PAED	09/14/17	09/14/17	0	No	No	Scope
	RIV-10	MITIGATION	locations. Advance Mitigation. (Financial Contribution Only)	PSE RW Sup	0 15	0 11	0 17	RW Cert	04/15/19	05/01/19				
				Con Sup	0	0	0	Begin Const	04/10/19	00/01/19				
				RW Cap Con Cap	7,600 <u>0</u>	0 <u>0</u>	7,600 <u>0</u>	End Const						
894	08-3002R	Riv 79 HEMET	In Hemet, from East Florida Avenue to East Menlo Avenue. Construct	Total PAED	7,765 450	4 <u>1</u> 693	0 7,720 693	PAED	04/10/18	04/09/18	0	No	No	Benefits
201	RIV-79	UPGRADE ADA	and upgrade pedestrian facilities to current Americans with Disability	PSE RW Sup	940	139	764 1,364	RW Cert	02/18/20 03/10/20	02/18/20 03/10/20				Scope
			Act (ADA) Standards.	Con Sup	2,094 600	2	544	Begin Const	11/10/20	11/10/20				Cost
				RW Cap Con Cap	1,085 <u>1,508</u>	2 0	1,085 <u>1,508</u>	End Const		11/12/21				
895	08-3002S	WASHINGTON BR	In Colton, from 0.3 mile south to 0.3 mile north of Washington Street	Total PAED	<u>1,508</u> 6,677 1,125	83 5 1,392	5,958	PAED	12/01/17	04/18/18	0	No	No	Benefits
095	SBD-215	SBD 215	Overcrossing No. 54-0530. Replace Overcrossing.	PSE	3,358	749	3,710	RW Cert	11/08/19	01/21/20	U	NO	NO	
				RW Sup Con Sup	422 4,300	391 0	568 3,862	Begin Const	02/21/20 06/12/20	02/03/20 10/01/20				Cost
				RW Cap Con Cap	4,357 <u>18,395</u>	17 0	4,357 <u>18,395</u>	End Const		10/03/22				Schedule
				Total	31,957	2,55 0	32,287							Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 112 of 149 118

			Jul	y 1 - Sep	tember 30,	, 2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
896	08-3002T RIV-10	Riv 10/60/86 Install Changeable Message Signs	In Riverside County, on Routes 10, 60, and 86 at various locations. Install Changeable Message Signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	425 450 20 635 10 <u>3,166</u> 4,706	330 545 7 0 0 882	330 545 13 775 10 <u>3,166</u> 4,952	PAED RW Cert RTL Begin Const End Const		08/30/17 03/28/18 06/18/18 04/02/19 09/01/20	0	No	Yes	Scope Cost Schedule Benefits
897	08-3002U RIV-95	CONSTRUCT CONCRETE/RSP APRONS	Near Blythe, from north of Palo Verde Dam Road to the San Bernardino County line. Restore storm eroded embankments with rock slope protection and replace culverts. A previous Emergency Opening EA 08-1F800 repaired roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	980 901 63 2,462 600 <u>8,170</u> 13,176	808 0 0 0 0 808		PAED RW Cert RTL Begin Const End Const	11/01/18 02/03/20 05/01/20 02/16/21	03/01/19 02/03/20 05/01/20 02/16/21 09/01/23	0	No	No	Scope Cost Schedule Benefits
898	08-3002V SBD-95	SBD 95 Roadway Rehabilitation	Near Needles, from Route 62 to south of Havasu Lake Road. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	672 640 85 1,500 100 <u>9,567</u> 12,564	442 45 0 0 0 0 487	442 605 80 1,724 100 <u>9,567</u> 12,549	PAED RW Cert RTL Begin Const End Const	05/04/18 01/07/20 02/21/20 10/26/20	05/18/18 10/04/19 11/04/19 06/01/20 10/25/21	0	No	Yes	Scope Cost Schedule Benefits
899	08-3002W SBD-40	SBD-40 Regrade Median PM 100-125 Near Essex.	Near Needles, from Essex Road Overcrossing to 4.5 miles east of Homer Wash Bridge. Regrade median cross slopes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,300 2,500 3,500 5,006 <u>25,500</u> 40,106	18 0 0 0 0 18		PAED RW Cert RTL Begin Const End Const	03/31/20 03/31/21 04/30/21 11/30/21	03/30/20 03/30/21 04/30/21 11/30/21 07/31/23	0	No	No	Scope Cost Schedule Benefits
900	08-3003F SBD-10	SBD 10 WORKER SAFETY	In Loma Linda and Redlands, from Richardson Street Overcrossing to 0.1 mile west of Wabash Avenue Overcrossing. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	350 695 30 860 10 <u>7,377</u> 9,322	220 200 12 0 0 0 432	220 702 28 792 10 <u>7,377</u> 9,130	PAED RW Cert RTL Begin Const End Const	03/01/18 09/06/18 02/01/19 08/05/19	03/29/18 10/12/18 02/06/19 07/12/19 10/08/20	0	No	No	Scope Cost Schedule Benefits
901	08-3003J SBD-40		In and near Needles, from 4.5 miles east of Homer Wash to Arizona State line. Regrade and flatten median cross slope.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,900 2,300 2,800 5,006 <u>19,134</u> 32,340	1,656 0 0 2 <u>0</u> 1,659	2,841 2,143 158 2,508 5,006 <u>19,134</u> 31,790	PAED RW Cert RTL Begin Const End Const	11/30/18 01/31/20 02/28/20 11/30/20	12/03/18 02/03/20 03/03/20 12/01/20 08/01/24	0	No	No	Scope Cost Schedule Benefits
902	08-3003K RIV-15	Temecula Lane Replacement	In and near Temecula, in Riverside County, from the San Diego county line to north of Temecula River Bridge; also in San Diego County from 0.1 mile south of the Riverside County line to the Riverside County line. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,364 1,200 5,181 10 <u>34,890</u> 42,655	962 171 9 0 0 1,142	10 3,398 10 <u>34,890</u> 40,409	PAED RW Cert RTL Begin Const End Const	02/01/18 08/01/19 02/03/20 09/01/20	03/23/18 04/02/19 08/06/19 01/22/20 04/22/21	0	No	Yes	Scope Cost Schedule Benefits
903	08-3003L RIV-15	RIV 015 Slab Replacement	In and near Terra Cotta, from Nichols Road to north of Glen Ivy. Concrete pavement slab replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,108 926 10 3,347 10 <u>20,762</u> 26,163	763 292 8 0 0 0 1,063	943 10	PAED RW Cert RTL Begin Const End Const	11/01/17 02/01/19 05/01/19 01/15/20	11/08/17 02/01/19 03/04/19 01/15/20 08/02/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 113 of 149 119

			Jul	y 1 - Sepi	tember 30	, 2018						۵ م		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
904	08-3003M RIV-15	RIV 015 Bridge Maintenance	In and near Corona, from south of Ontario Avenue to Route 60. Concrete pavement slab replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,022 1,066 10 4,771 10 <u>24,040</u> 30,919	845 0 0 0 0 845	1,011 9 4,486 10 24,040	PAED RW Cert RTL Begin Const End Const	03/29/18 01/03/20 03/02/20 01/15/21	04/13/18 01/03/20 03/02/20 01/15/21 08/02/21	0	No	Yes	Scope Cost Schedule Benefits
905	08-3003N SBD-60	SBD 60 ADD WB AUX LANE, ADD EB DECELERATION LANE	In Ontario, from Haven Avenue to Milliken Avenue/Hamner Avenue. Construct auxiliary lane and widen connector and ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,700 4,170 20 7,107 710 <u>20,955</u> 35,662	1,410 0 0 0 0 1,410	3,060 3,879 17 6,973 710	PAED RW Cert RTL Begin Const End Const	11/01/18 05/01/20 05/15/20 03/01/21	12/03/18 05/01/20 05/15/20 03/01/21 06/01/22	0	No	No	Scope Cost Schedule Benefits
906	08-3003P RIV-74	RIV 74 HEMET UPGRADE ADA	In Hemet, from Warren Avenue to Soboba Street. Construct and upgrade pedestrian facilities to current Americans with Disability Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	710 1,815 467 1,320 30 <u>2,753</u> 7,095	691 100 2 0 0 <u>0</u> 792	691 1,717 326 1,122 30 <u>2,753</u> 6,788	PAED RW Cert RTL Begin Const End Const	04/16/18 12/20/19 03/16/20 11/17/20	06/13/18 07/01/19 08/01/19 03/03/20 03/01/21	0	No	No	Scope Cost Schedule Benefits
907	08-3003T SBD-15	SBD 15 REHAB	In and near Fontana and Rialto, from Sierra Avenue to Glen Helen Parkway. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	570 900 2,850 10 <u>26,073</u> 30,413	751 428 10 0 0 <u>0</u> 1,189	22 2,090 10 26,073	PAED RW Cert RTL Begin Const End Const	01/10/18 09/09/19 12/02/19 08/03/20	01/23/18 02/01/19 03/01/19 12/03/19 03/01/21	0	No	No	Scope Cost Schedule Benefits
908	08-3003U SBD-15	SBD 15 REHAB (G-13)	In Hesperia and Victorville, from Oak Hill Road to south of Bear Valley Road. Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	900 5,300 11,700 10 <u>159,029</u> 177,149	1,175 447 0 0 0 0 1,622	3,726 171 147 10 159,029	PAED RW Cert RTL Begin Const End Const	03/01/18 11/04/19 02/03/20 10/29/20	05/17/18 11/04/19 02/03/20 10/29/20 05/10/23	0	No	Yes	Scope Cost Schedule Benefits
909	08-3003V SBD-15	SBD 15 REHABILITATE EXISTING MAINLINE AND RAMP PAVEMENT	In Barstow, from Outlet Center Drive to Mojave River Bridge. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,200 10 2,100 10 <u>26,798</u> 30,718	525 848 9 0 0 0 1,382	525 1,206 13 1,926 10 <u>26,798</u> 30,519	PAED RW Cert RTL Begin Const End Const	09/14/17 08/09/19 10/02/19 08/03/20	09/14/17 08/09/19 10/02/19 08/03/20 08/06/21	0	No	No	Scope Cost Schedule Benefits
	08-3003X SBD-210	SBD 210 INSTALL RAMP METERING SYSTEMS	In Rancho Cucamonga and Fontana, from East Avenue to west of Beech Avenue; also on Route 15, at Route 210/15 Separation. Install Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	216 449 10 450 19 <u>2,692</u> 3,836	396 247 27 0 0 0 <u>0</u> 670	396 484 69 639 19 <u>2,692</u> 4,302	PAED RW Cert RTL Begin Const End Const	10/27/17 02/26/19 03/15/19 10/15/19	01/08/18 03/01/19 04/02/19 11/01/19 12/31/20	0	No	No	Scope Cost Schedule Benefits
911	08-3003Y SBD-95	SBD 95 Roadway Rehabilitation	Near Needles, from Goffs Road to Nevada State line. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	489 650 95 690 100 <u>4,389</u> 6,413	725 59 0 0 0 785	725 610 87 911 100	PAED RW Cert RTL Begin Const End Const	05/04/18 01/07/20 02/21/20 10/26/20	05/18/18 11/07/19 12/03/19 07/01/20 10/25/21	0	No	Yes	 Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 114 of 149 120

912. 083-004A SBD 22, Readowsy New Yolai, from 32 miles west of Route 90 to Arizona State line. PAED 663 613 613 PAED 06500-418 6641216 0 No Yos Cost 913. 08-3006A SBD 71, 210, 215, state pavement and upgrade guardial. In San Bernarchio County, on Route 71, 210, 215 and 226 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 71, 210, 215 and 226 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 71, 210, 215 and 226 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 71, 210, 215 and 226 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 10, 15, 71 and 216 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 10, 15, 71 and 216 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 10, 15, 71 and 216 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 10, 15, 71 and 216 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 10, 15, 71 and 216 at vanious and particle pavement and upgrade guardial. In San Bernarchio County, on Route 10, 15, 71 and 216 at vanious and particle pavement and particle pavem				Jul	y 1 - Sepi	ember 30,	2018						ő Ö		
SED_02 Rehabilitation Rehabilitation Rehabilitation Rehabilitation PCE 1,950 42 800 RV/Care 0107/20 <th>No.</th> <th></th> <th></th> <th>Location and Type of Work</th> <th>Phase</th> <th>Budget</th> <th></th> <th></th> <th>Milestone</th> <th></th> <th></th> <th>Amount</th> <th>Baseline Approved</th> <th>RMRA Funded</th> <th></th>	No.			Location and Type of Work	Phase	Budget			Milestone			Amount	Baseline Approved	RMRA Funded	
PN Sup P1 PN Sup P2 p 0 Sign P2 0 2.65 FTL 0.0212/02 020320 Particle Discrete	912			,								0	No	Yes	Scope
PI3 0.8-2005A SBD 71, 210, 215, 238, REPLACE In San Bernardino County, on Routes 71, 210, 215 and 259 at various. PAED 0.913/07 <td< td=""><td></td><td>SBD-62</td><td>Renabilitation</td><td>Renabilitate pavement and upgrade guardrall.</td><td>RW Sup</td><td>87</td><td>42</td><td>85</td><td>RTL</td><td>02/21/20</td><td>02/03/20</td><td></td><td></td><td></td><td>Cost</td></td<>		SBD-62	Renabilitation	Renabilitate pavement and upgrade guardrall.	RW Sup	87	42	85	RTL	02/21/20	02/03/20				Cost
P13 08-309A SBD 71 / 210 / 210 In Sam Bernardino County, on Routes 71, 210, 215 and 299 at varius. SBD 72, 210 / 215 micl 2000 PAED 201 / 1, 214 PAED 201 / 1, 214 PAED 201 / 1, 214 PAED 001 / 1, 201 / 1,							0		•	10/26/20					Schedule
913 093:005A SBD 71, 210, 215, in San Bernardino County, on Routes 71, 210, 215 and 239 a various pack stating guide signs with Type XI reflectivity. PSE Feld 170 SSR FEFLACE PSE Feld 170 SSR FEFLACE No					Con Cap	<u>11,314</u>		<u>11,314</u>			10/20/21				
SBD-210 226, REPLACE EXSTING GUIDE SIGNS (PHASE 2) Locations. Replace existing guide signs with Type X1 reflectivity. PSE MV Sup Concept Concept (Concept (Concept) 6614 (Concept) 100 (Concept) 1002/19 (Concept) 0102/19 (Concept) 0100/18 (Concept) 0100/18 (Conc	913	08-3005A	SBD 71, 210, 215.	In San Bernardino County, on Routes 71, 210, 215 and 259 at various			855 275		PAED	09/13/17	09/13/17	0	No	No	
StGNS (PHASE 2) StGNS (PHASE 2) Status Construct and 2 2020 G 0 100			259, REPLACE		PSE	614	170	585	RW Cert	02/01/19	01/02/19				
Pite Description End Const 6950321 Const Selection 914 08-3005C RV 0 REPLACE SIGNS (PHASE 2) In Reveales County, on Routes 10, 15, 71 and 215 at various locations: SIGNS (PHASE 2) In Reveales County, on Routes 10, 15, 71 and 215 at various locations: SIGNS (PHASE 2) 0 No No No Scoppa 914 08-3005C RV 10 REPLACE SIGNS (PHASE 2) In Reveales County, on Routes 10, 15, 71 and 215 at various locations: SIGNS (PHASE 2) No No No No No Scoppa 915 08-3005K Traffic Signal on 62, traffic Signal on 62, SIGNS (PHASE 2) In Twentypine Palms, from 0.1 mile west of to 0.4 mile east of Utah Traffic Signal on 62, SIGNS (PHASE 2) In Twentypine Palms, from 0.1 mile west of to 0.4 mile east of Utah Traffic Signal on 62, SIGNS (PHASE 2) In Twentypine Palms, from 0.1 mile west of to 0.4 mile east of Utah Traffic Signal on 62, SIGNS (PHASE 2) In Twentypine Palms, from 0.1 mile west of to 0.4 mile east of Utah Traffic Signal on 62, SIGNS (PHASE 2) In Twentypine Palms, from 0.1 mile west of to 0.4 mile east of Utah Traffic Signal on 62, SIGNS (PHASE 2) In Twentypine Palms, from 0.1 mile west of to 0.4 mile east of Utah Traffic Signal on 62, SIGNS (PHASE 2) In Twentypine Palms, from 0.1 mile west of to 0.4 mile east of Utah Traffic Signal on 62, SIGNS (PHASE 2) In Twentypine Palms, from 0.1 mile west of to 0.4 mile east of Utah Traffic Signal on 62, SIGNS (PHASE							0								
International state Internate International state <t< td=""><td></td><td></td><td>()</td><td></td><td>RW Cap</td><td></td><td>0</td><td></td><td>End Const</td><td></td><td>05/03/21</td><td></td><td></td><td></td><td>Schedule</td></t<>			()		RW Cap		0		End Const		05/03/21				Schedule
RIV-10 EXISTING GUIDE SIGNS (PHASE 2) Replace axisting guide signs with Type XI reflectivity. PSE SIGNS (PHASE 2) PSE SIGNS (PHASE 2) </td <td></td> <td></td> <td></td> <td></td> <td>Total</td> <td></td> <td>457</td> <td>3,365</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Benefits</td>					Total		45 7	3,365							Benefits
SIGNS (PHASE 2) Fit 0 05 0 1 / 19 0 0 0 1 / 19 0 0 0 0 / 19 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	914				PAED PSE		324 295	324 713				0	No	No	Scope
915 08-3005K Traffic Signal on 62, twentynine palms, SBD-62 In Twentynine Palms, from 0.1 mile west of to 0.4 mile east of Ulah Trail. Install traffic Signal meeting current Americans with Disabilities Act (ADA) Standards, crosswalks and flashing beacon system. 937 242 242 PAED 06/30/17 06/30/17 0 No No No Scope 915 08-3005K RV 15 REPAIR In Twentynine Palms, from 0.1 mile west of to 0.4 mile east of Ulah Trail. Install traffic Signal meeting current Americans with Disabilities Act (ADA) Standards, crosswalks and flashing beacon system. 946 227 41 RTL 09/14/18 10/11/16 0 No No <td></td> <td></td> <td></td> <td></td> <td>RW Sup</td> <td>45</td> <td>11</td> <td>38</td> <td>RTL</td> <td>05/01/19</td> <td>05/01/19</td> <td></td> <td></td> <td></td> <td>Cost</td>					RW Sup	45	11	38	RTL	05/01/19	05/01/19				Cost
915 08-3005K Traffic Signal on 62, twentynine palms In Twentynine Palms, from 0.1 mile west of to 0.4 mile east of Uah PAED 367 242 242 PAED 06/30/17 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>0</td> <td></td> <td></td> <td>12/02/19</td> <td></td> <td></td> <td></td> <td></td> <td>Schedule</td>							0			12/02/19					Schedule
915 08-3005K Traffic Signal on 62, SBD-62 In Twentynine Palms, from 0.1 mile west of to 0.4 mile east of Utah Act (ADA) Standards, crosswalks and flashing beacon system. 9AED 397 242 242 PAED 06/30/17 06/30/17 0 No No Soppe 916 08-3005L RIV 15 REPAIR SBD-15 FALED AND Reconstruct eroded earthen dike that protects the highway from ERODED EARTHEN No No No No No No Soppe 916 08-3005L RIV 15 REPAIR SBD-15 RALED AND Near Baker, at 1.6 miles south of Afton Road Overcrossing. Reconstruct eroded earthen dike that protects the highway from ERODED EARTHEN No No No No No Soppe 917 08-3005L RIV 15 INSTALL AN OUTER SEPARATION BARRIER In Murrieta, from 0.2 mile north of Clinton Keith Road Overcrossing to 0.5 mile south of Scott Road Overcrossing to 0.5 mile south						<u>9,069</u> 11 393	<u>0</u> 630	<u>9,069</u> 10 674							Benefits
SBD-62 twentynine pains Trail. Install traffic signals meeting current Amencans with Disabilities Act (ADA) Standards, crosswalks and flashing beacon system. PSE 486 420 510 RW Ceft 60/14/18 00/14/18<	915		•		PAED	397	242	242				0	No	No	Scope
Pite Viscour Construct ended earthen dike that protects the highway from protect the highway from protect from 0.2 mile north of Clinton Keith Road Overcrossing. Install		SBD-62	twentynine palms												
916 08-3005L RIV 15 REPAIR FAILED AND ERODED EARTHEN DIKE Near Baker, at 1.6 miles south of Afton Road Overcrossing. Reconstruct eroded earthen dike that protects the highway from inundation and flooding. From the southbound 1-15 outside shoulder. PAED 1,000 311 1,023 PAED 06/03/19 WC cm 0 No No Scope 916 08-3005L RIV 15 REPAIR FAILED AND ERODED EARTHEN DIKE Near Baker, at 1.6 miles south of Afton Road Overcrossing. From the southbound 1-15 outside shoulder. PAED 1,000 311 1,023 PAED 06/03/19 WC cm 0 No No Cost 917 08-3005N RIV 215 INSTALL RIV-215 In Murrieta, from 0.2 mile north of Clinton Keith Road Overcrossing to 0.5 mile south of Scott Road Ove				·····(································	Con Sup	590	0			04/15/19					
916 08-3005L RIV 15 REPAIR SBD-15 Near Baker, at 1.6 miles south of Afton Road Overcrossing. PAED AND ERODED EARTHEN DIKE Near Baker, at 1.6 miles south of Afton Road Overcrossing. Reconstruct eroded earthen dike that protects the highway from inundation and flooding. The failed section of berm is located 750 yards from the southbound 1-15 outside shoulder. PAED PSE 0 448 RW Cert 04/18/19 RW Cert 06/18/19 06/18/19 06/03/19 06/18/19 0 No No No Scope 917 08-3005N RIV 215 INSTALL SEPARATION BARRIER In Murrieta, from 0.2 mile north of Clinton Keith Road Overcrossing. O.5 mile south of Scott Road Overcrossing. Install concrete barrier at edge of shoulder. No					Con Cap	826	0 <u>0</u>	826	End Const		04/10/20				
SBD-15 FAILED AND ERODED EARTHEN DIKE Reconstruct eroded earthen dike that protects the highway from inundation and flooding. The failed section of berm is located 750 yards from the southbound 1-15 outside shoulder. PSE 640 0 449 RW Cert 04/15/20	916	08-30051	RIV 15 REPAIR	Near Baker, at 1.6 miles south of Afton Road Overcrossing					PAFD	06/18/19	06/03/19	0	No	No	
DIKE from the southbound 1-15 outside shoulder. Con Sup 540 0 517 Begin Const 01/04/21 01/04/21 End Const 12/01/21 Image: Const Cons Const Cons Const Const Const Cons Const Const Const Con	010		FAILED AND	Reconstruct eroded earthen dike that protects the highway from	PSE	540		494	RW Cert	04/15/20	04/15/20	Ű	110	110	
Pit 08-3005N RIV 215 INSTALL RIV-215 In Murrieta, from 0.2 mile north of Clinton Keith Road Overcrossing to 0.5 mile south of Scott Road Overcrossing. Install concrete barrier at edge of shoulder. PAED 600 545 545 PAED 03/02/18 02/15/18 0 No No Scope P317 08-3005N RIV 215 INSTALL RIV-215 In Murrieta, from 0.2 mile north of Clinton Keith Road Overcrossing. Install concrete barrier at edge of shoulder. In Murrieta, from 0.2 mile north of Scott Road Overcrossing. Install concrete barrier at edge of shoulder. PAED 6000 545 545 PAED 03/02/18 02/15/18 0 No No Scope RW Cap 10 3 up 70 70 0 769 Begin Const 09/05/19 03/08/19 03/08/19 0 No No Schedule 918 08-3005P CONSTRUCT SBD-62 Near Vidal Junction, from west of Route 95 to west of Parker Dam road. Restore storm eroded embankments with Rock Slope Protection (RSP). A previous Emergency Opening EA 08-1F660 repaired roadway. PAED 1,209 712 718 0 No No Image: Scope Con Cap 2,990 0 2,990 0 2,990 0 2,900							0								
Total 4,001 311 3,945 PAED 03/02/18 03/02/18 02/15/148 0 No No <td></td> <td></td> <td></td> <td></td> <td>RW Cap</td> <td></td> <td>0</td> <td></td> <td>End Const</td> <td></td> <td>12/01/21</td> <td></td> <td></td> <td></td> <td>Schedule</td>					RW Cap		0		End Const		12/01/21				Schedule
RIV-215 AN OUTER SEPARATION BARRIER 0.5 mile south of Scott Road Overcrossing. Install concrete barrier at edge of shoulder. PSE 732 360 360 RW Cert 02/01/19 07/31/18 Image: Const edge of shoulder. 918 08-3005P CONSTRUCT SBD-62 Near Vidal Junction, from west of Route 95 to west of Parker Dam APRONS Near Vidal Junction, from west of Route 95 to west of Parker Dam (RSP). A previous Emergency Opening EA 08-1F660 repaired roadway. PAED 11/01/18 03/01/19 03/01/19 0 No No Scope W Sup 76 0 82 RTL 05/01/20 02/03/20 02/03/20 0 No No Scope W Cap 10 0 1654 RW Sup 76 0 82 RTL 05/01/20 02/03/20 02/03/20 02/03/20 02/03/20 Cost W Cap 107 0 107 0 1654 RTL 05/01/20 05/01/20 05/01/20 0 Scope W Cap 107 0 107 0 1654 Begin Const 02/16/21 12/01/20 0 Scope 0 Scope 0 0					Total	4,001		3,945							Benefits
SEPARATION BARRIER edge of shoulder. RW Sup Con Sup Con Sup SBD-62 10 Con Sup SBD-62 3 Con Sup CONSTRUCT SBD-62 RTL Con Sup Con Sup CONSTRUCT CONCRETE/RSP APRONS Object of shoulder. Cost Con Sup Con Cap CONCRETE/RSP APRONS Cost Con Sup Con	917		-			600 732	545 360					0	No	No	Scope
P18 08-3005P CONSTRUCT CONCRETE/RSP APRONS Near Vidal Junction, from west of Route 95 to west of Parker Dam (RSP). A previous Emergency Opening EA 08-1F660 repaired roadway. PAED 1,279 718 1,206 PAED PAED 11/01/18 03/01/19 OS/01/20 0 No No Image: Scope 918 08-3005P CONSTRUCT CONCRETE/RSP APRONS Near Vidal Junction, from west of Parker Dam (RSP). A previous Emergency Opening EA 08-1F660 repaired roadway. PAED 1,279 718 1,206 PAED PAED 11/01/18 03/01/19 OS/01/20 0 No No Image: Scope W Support 0 1,940 0 1,654 Begin Const Begin Const 02/16/21 12/01/20 12/01/20 Image: Schedule Image: Schedule W Cap 1,940 0 1,654 Begin Const 02/16/21 12/01/20 12/01/20 Image: Schedule Image: Schedule W Cap 8,435 0 8,435 0 8,435 0 8,435 0 11/01/22 Image: Schedule Image: Sch			SEPARATION		RW Sup	10	3	9	RTL	03/01/19	09/04/18				Cost
918 08-3005P CONSTRUCT SBD-62 Near Vidal Junction, from west of Route 95 to west of Parker Dam Road. Restore storm eroded embankments with Rock Slope Protection (RSP). A previous Emergency Opening EA 08-1F660 repaired roadway. PAED 1,279 718 1,206 PAED 11/01/18 03/01/19 0 No No Scope W Sup 76 0 82 RTL 05/01/20 05/01/20 02/03/20 02/03/20 02/03/20 02/03/20 0 No Image: Const Scope W Sup 76 0 82 RTL 05/01/20 05/01/20 05/01/20 02/16/21 12/01/20 Image: Const Image: Const Image: Const Schedule W Cap 107 0 107 0 107 0 107 0 107 0 107 0 107 0 11/01/22 Image: Const Image			BARRIER				0		•	09/05/19					Schedule
918 08-3005P CONSTRUCT Near Vidal Junction, from west of Route 95 to west of Parker Dam PAED 1,279 718 1,206 PAED 11/01/18 03/01/19 0 No No No Scope SBD-62 CONCRETE/RSP APRONS APRONS Previous Emergency Opening EA 08-1F660 repaired PAED 1,279 718 1,206 PAED 11/01/18 03/01/19 0 No No <td< td=""><td></td><td></td><td></td><td></td><td>Con Cap</td><td><u>2,990</u> 5 112</td><td><u>0</u> 809</td><td><u>2,990</u> 5.065</td><td></td><td></td><td></td><td></td><td></td><td></td><td>Benefits</td></td<>					Con Cap	<u>2,990</u> 5 112	<u>0</u> 809	<u>2,990</u> 5.065							Benefits
APRONS (RSP). A previous Emergency Opening EA 08-1F660 repaired roadway. RW Sup 76 0 82 RTL 05/01/20 05/01/20 05/01/20 0	918				PAED	1,279		1,206				0	No	No	Scope
roadway. Con Sup 1,940 0 1,654 Begin Const 02/16/21 12/01/20 RW Cap 107 0 107 End Const 11/01/22 Schedule Con Cap 8,435 0 8,435 0 8,435 D Schedule		SBD-62					0 0								
$\begin{bmatrix} con Cap & 8,435 & 0 & 8,435 \end{bmatrix}$					Con Sup	1,940	0	1,654	Begin Const		12/01/20				
Total 12,739 718 12,338					Con Cap	8,435	0 <u>0</u>	8,435			11/01/22				
	910	08-30050	RIV 74 REPLACE	Near Lake Elsinore, at Morrill Canvon Bridge No. 56-0169: also pear		12,739		12,338	PAFD	02/22/21	03/01/21	0	No	Yes	
RIV-74 BRIDGES/UPGRAD Hemet, at Strawberry Creek Bridge No. 56-0180 (PM 53.4/54.7). PSE 1,295 0 1,319 RW Cert 02/28/22 03/01/22	515		BRIDGES/UPGRAD	Hemet, at Strawberry Creek Bridge No. 56-0180 (PM 53.4/54.7).	PSE	1,295	0	1,319	RW Cert	02/28/22	03/01/22	U	110	103	
E RAIL Replace structures/upgrade rails. RW Sup 150 0 43 RTL 03/30/22 04/01/22 Con Sup 2,390 0 1,083 Begin Const 11/30/22 12/01/22 Cost			ERAIL	Replace structures/upgrade rails.			0 0								
RW Cap 653 0 653 End Const 12/02/24 Schedule					RW Cap	653	0	653	•						Schedule
Con Cap 6,824 0 6,824 Total 13,002 87 11,549					Total	<u>6,824</u> 13,002	<u>0</u> 87	<u>6,824</u> 11,549							Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 115 of 149 121

			Jul	y 1 - Sepi	tember 30	, 2018						a p		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
920	08-3005R SBD-15	NEW FONTANA MAINTENANCE FACILITY	In Fontana, near the southeast quadrant of Route 15/210 Interchange. Construct new maintenance facility (L5758) adjacent to the Southern Regional Laboratory.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,500 0 3,600 10 <u>19,800</u> 24,920	56 0 0 0 0 0 56	0 6 3,569 10	PAED RW Cert RTL Begin Const End Const	07/15/19 08/15/21 09/05/21 05/10/22	07/15/19 08/09/21 09/07/21 05/10/22 06/17/24	0	No	No	Scope Cost Schedule Benefits
921	08-3005X RIV-91	HOV BUFFER STRIPING RIV-91	In the cities from Corona and Riverside, from Route 15/91 separator to 0.3 mile east of Madison Street Undercrossing. Convert existing limited access HOV lanes to continuous access HOV lanes to allow safer ingress and egress movements for HOV.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	70 110 162 10 <u>463</u> 825	109 133 11 0 0 <u>0</u> 253	109 247 14 112 10 <u>463</u> 961	PAED RW Cert RTL Begin Const End Const	03/26/18 12/28/18 02/25/19 07/29/19	04/11/18 11/01/18 01/02/19 07/01/19 04/03/20	0	No	Νο	Scope Cost Schedule Benefits
922	08-3006C SBD-18	SBD 18/10/215 BRIDGE REHAB	In Victorville, at Mojave River Bridge No. 54-0307; also on Route 10, at Colton Overhead No. 54-0464R (PM R22.36); and Route 215 North/Route 10 East Connector Overhead No. 54-0482G (PM 3.72). Various repairs to three bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	320 780 100 690 62 <u>2,639</u> 4,591	17 0 0 0 0 0 17	98 637 62	PAED RW Cert RTL Begin Const End Const	03/06/20 09/17/21 10/15/21 04/29/22	04/01/20 07/02/21 08/02/21 06/01/22 08/30/23	0	No	Yes	Scope Cost Schedule Benefits
923	08-3006F SBD-18	SBD 18 CONSTRUCT RAISE MEDIAN IN VICTORVILLE	In Victorville, from Amargosa Road to Cobalt Road. Construct raised curb median.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,120 1,150 480 1,050 884 <u>5,087</u> 9,771	1,159 0 0 0 0 1,159	1,232 416 921 884 5,087	PAED RW Cert RTL Begin Const End Const	07/30/18 04/01/20 05/01/20 09/30/20	09/19/18 04/01/20 05/01/20 11/02/20 11/01/21	0	No	No	Scope Cost Schedule Benefits
924	08-3006G RIV-79	RIV 79 TEMECULA WIDEN SHOULDERS	Near Temecula, from 3.1 miles north of Route 371 to 1.1 miles south of Pauba Road. Construct 8 foot shoulders and rumble strip.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,900 4,700 751 7,700 1,705 <u>43,272</u> 63,028	859 0 0 0 0 0 859	4,401 700 7,276 1,705 43,272	PAED RW Cert RTL Begin Const End Const	11/19/19 10/19/21 11/19/21 08/19/22	11/19/19 10/19/21 11/19/21 08/19/22 08/18/23	0	No	Νο	Scope Cost Schedule Benefits
925	SBD-95	RUMBLE STRIPS	Near Needles, from Route 62 to 0.8 mile south of Route 40. Construct ground-in shoulder and centerline rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 700 30 450 10 <u>1,390</u> 3,230	173 196 1 0 0 <u>0</u> 369	173 706 24 341 10 <u>1,390</u> 3,107	PAED RW Cert RTL Begin Const End Const	02/08/18 10/30/18 11/30/18 05/30/19	03/23/18 11/01/18 12/03/18 07/01/19 01/03/20	0	No	No	Cost Schedule Benefits
926	SBD-173	SBD 173 CONSTRUCT SOLDIER PILE WALL	Near Cedar Glen, at 0.1 mile south of Hospital Road. Widen shoulder and replace guard rail with concrete barrier mounted on soldier pile wall.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	713 1,285 75 1,376 10 <u>2,345</u> 5,804	706 167 5 0 0 0 878	965 1,288 54 2,247 10 <u>2,345</u> 6,909	PAED RW Cert RTL Begin Const End Const	11/15/18 03/13/20 04/15/20 12/15/20	11/15/18 05/01/19 07/01/19 03/02/20 05/03/21	0	No	No	Scope Cost Schedule Benefits
927	08-3006K SBD-247	SBD-247 CL & SHOULDER RUMBLE STRIPS	In and near Barstow, from 0.1 mile north of Boone Road to 0.7 mile south of Rimrock Road. Construct ground-in shoulder and centerline rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 720 60 550 10 <u>1,953</u> 3,893	209 164 8 0 0 <u>0</u> 381	164 32 548 10	PAED RW Cert RTL Begin Const End Const	12/15/17 07/10/18 07/30/18 10/23/18	01/08/18 06/18/18 07/31/18 12/03/18 07/01/19	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 116 of 149 122

			Jul	y 1 - Sept	tember 30	, 2018						a p		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
928	08-3006T SBD-15	SBD 15 PERMANENT RESTORATION OF IRRIGATION AND PLANT MATERIAL	In Victorville, near Palmdale Road (Route 18) and Route 15. Restore vegetation and irrigation system due to fire damage.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	206 493 54 577 10 <u>1,061</u> 2,401	153 126 3 0 0 282	153 417 55 545 10 <u>1,061</u> 2,241	PAED RW Cert RTL Begin Const End Const	04/16/18 11/15/18 12/15/18 06/18/19	04/20/18 11/01/18 12/03/18 08/01/19 03/01/23	0	No	No	Scope Cost Schedule Benefits
929	08-3006U SBD-15	SBD 15 RECONSTRUCT SB CAJON SCALE HOUSE	Near Hesperia, from 0.6 mile north of Cleghorn Road Undercrossing to 0.5 mile south of Route 138 at the southbound Cajon Truck Facility. ; also from Cajon Summit to Oak Hill Road Overcrossing. Reconstruct southbound truck scale that was destroyed by the B	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	286 488 20 550 10 <u>2,146</u> 3,500	16 0 0 0 0 16	309 528 21 570 10 <u>2,146</u> 3,584	PAED RW Cert RTL Begin Const End Const	06/01/18 09/01/18 10/01/18 06/30/19	02/03/20 04/01/21 05/03/21 02/14/22 06/01/22	0	No	No	Scope Cost Schedule Benefits
930	08-3006V SBD-40	SBD 40 REBUILD CHANNEL	In Barstow, at 0.4 mile east of Route 15/40 Separation. Reconstruct a damaged section of trapezoidal channel.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	390 780 20 975 10 <u>6,951</u> 9,126	229 0 0 0 0 229	545 613 30	PAED RW Cert RTL	01/04/19 11/22/19 12/27/19 07/10/20	05/03/19 02/03/20 04/01/20 11/02/20 07/01/21	0	No	No	Scope Cost Schedule Benefits
931	08-3006W RIV-Var	RIV/SBD REPAIR DETECTION SITES	In Riverside and San Bernardino Counties, on various routes and at various locations. Repair and replace vehicle detection equipment impacting the operations of the District Transportation Management Center (TMC).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	346 1,000 90 1,274 10 <u>4,260</u> 6,980	126 426 14 0 0 <u>0</u> 567	126 1,065 87 1,210 10 <u>4,260</u> 6,759	RTL Begin Const End Const	02/15/18 09/14/18 10/15/18 06/14/19	02/13/18 09/03/18 10/01/18 06/03/19 06/01/20	0	No	Yes	Scope Cost Schedule Benefits
932	08-3006X RIV-60	RIV 60 CONSTRUCT TRAFFIC SIGNAL	In Moreno Valley, at the Sunnymead Boulevard eastbound onramp. Install traffic signal.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	397 546 99 566 90 <u>646</u> 2,344	223 251 36 0 1 <u>0</u> 513	223 569 93 462 90 <u>646</u> 2,083	PAED RW Cert RTL Begin Const End Const	01/02/18 01/02/19 02/04/19 09/02/19	01/31/18 01/02/19 02/01/19 10/01/19 08/03/20	0	No	No	Scope Cost Schedule Benefits
933	08-3007E SBD-15	SBD 15 INSTALL ELECTRIC ZEV CHARGING STATIONS	At Clyde V. Kane northbound (NB) and southbound (SB) Safety Roadside Rest Areas (SRRA); also at Valley Wells, NB and SB SRRA (PM 161.2). Transportation infrastructure improvement for zero-emission vehicle charging.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	259 489 33 265 10 <u>1,183</u> 2,239	212 69 3 0 1 284	212 466 29	PAED RW Cert RTL Begin Const End Const	06/18/18 02/15/19 03/18/19 09/17/19	06/04/18 02/01/19 03/01/19 11/01/19 07/01/20	0	No	No	Scope Cost Schedule Benefits
934	SBD-18	PRESERVATION	In and near Adelanto, from Route 395 Junction to Los Angeles County line. Cold plane pavement and place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	564 1,588 77 2,366 65 <u>16,442</u> 21,102	26 0 0 0 0 26	455 880 61 1,805 65 <u>16,442</u> 19,707	PAED RW Cert RTL Begin Const End Const	07/15/19 11/16/20 02/16/21 10/15/21	07/01/19 12/01/20 03/01/21 11/01/21 11/01/22	0	No	Yes	Scope Cost Schedule Benefits
935	08-3007N SBD-40	SBD 40 REPLACE THE EXISTING WIM WITH A NEW SYSTEM TO MEET CURRENT ASTM	Near Newberry Springs, at 5.6 miles east of Fort Cady Road Overcrossing. Replace the existing Weigh-in-Motion (WIM) system to meet current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	310 593 32 664 11 <u>2,136</u> 3,746	62 0 0 0 0 62		RW Cert RTL Begin Const End Const	10/01/19 09/01/20 10/01/20 05/01/21	10/01/19 09/01/20 10/01/20 05/14/21 05/13/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 117 of 149 123

			Jul	y 1 - Sept	ember 30,	2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
936	08-3007S SBD-215	SBD 215 INSTALL FOC BACKBONE, CMS, CCTV, VDS, & ESU	In and near the city of San Bernardino, from Route 215/10 Connector to Route 215/15 Junction; also on Route 259, from Route 259/215 Separation to Route 259/210 Junction. Install wireless Vehicle Detection Stations (VDS), Changeable Message Signs (CMS), C	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	376 842 37 1,930 10 <u>9,238</u> 12,433	243 0 0 0 0 0 243	463 951 47 1,869 10 <u>9,238</u> 12,577	PAED RW Cert RTL Begin Const End Const	02/01/19 05/01/20 06/01/20 02/01/21	02/01/19 02/03/20 03/02/20 10/01/20 07/01/21	0	No	No	Scope Cost Schedule Benefits
937	08-3007U RIV-111	RIV 111 CONSTRUCT & RECONSTRUCT CURB RAMPS Phase II	In Palm Springs, from Gateway Drive to Golf Club Drive. Reconstruct and construct curb ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,547 3,339 2,590 2,125 <u>5,300</u> 14,901	0 431 19 0 27 <u>0</u> 477	0 1,681 2,188 2,477 2,125 <u>5,300</u> 13,771	PAED RW Cert RTL Begin Const End Const	06/29/16 06/12/20 06/15/20 12/14/20	06/29/16 06/12/20 06/15/20 12/14/20 12/14/22	0	No	No	Scope Cost Schedule Benefits
938	08-3007X SBD-40	SBD 40 REGRADE MEDIAN CROSS SLOPE (NEAR BARSTOW)	Near Barstow, from 1.4 miles east of Fort Cady Road Overcrossing to Crucero Road Undercrossing. Regrade median cross slopes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,200 1,900 3,300 2,075 <u>28,488</u> 39,263	150 0 0 0 <u>0</u> 150	2,623 1,378 200 2,571 2,075 <u>28,488</u> 37,335	PAED RW Cert RTL Begin Const End Const	11/30/20 01/31/22 02/28/22 11/30/22	11/30/20 01/31/22 02/28/22 11/30/22 05/31/24	0	No	No	Scope Cost Schedule Benefits
939	08-3008A RIV-10	Riv 10 Blythe Pavement Rehab: mainline, shoulders, ramps	In and near Coachella, from 0.5 mile east of Coachella Canal to Hazy Gulch Bridge. Cold plane pavement and overlay with Portland Cement Concrete (PCC). Construct eastbound truck climbing lane. A one-lane temporary detour will be constructed in the medi	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,000 15,800 90 22,000 10 <u>157,000</u> 201,900	762 0 0 0 0 762	6,246 9,823 90 19,916 10 <u>157,000</u> 193,085	PAED RW Cert RTL Begin Const End Const	08/28/20 04/22/22 05/27/22 01/13/23	09/02/20 04/01/22 06/02/22 01/03/23 01/06/26	0	No	Yes	Scope Cost Schedule Benefits
940	08-3008K SBD-40	SBD 40 BRIDGE SCOUR MITIGATION	Near Needles, at the Halfway Hills Wash Bridge No. 54-0799L/R. Retrofit bridge footings, replace and expand Rock Slope Protection (RSP) limits.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,393 1,903 55 2,538 30 <u>9,652</u> 15,571	48 0 0 0 0 0 48	1,317 1,344 45 2,243 30 <u>9,652</u> 14,631	PAED RW Cert RTL Begin Const End Const	09/14/20 02/22/22 03/15/22 11/02/22	10/01/20 03/01/22 04/01/22 11/02/22 11/02/23	0	No	Yes	Scope Cost Schedule Benefits
941	08-3008L RIV-74	RIV 74 CORRIDOR IMPROVEMENTS	In and near Hemet, from Winchester Road to Fairview Avenue. Multi-objective project to rehabilitate pavement, install fiber optic/vehicle detection stations and upgrade curb ramps to meet Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 5,140 4,530 4,100 1,267 <u>31,282</u> 49,319	103 0 0 0 0 0 103		PAED RW Cert RTL Begin Const End Const	09/15/20 04/15/22 05/16/22 01/17/23	12/02/19 04/05/22 02/01/22 10/03/22 02/01/24	0	No	No	Scope Cost Schedule Benefits
942	RIV-10	RIV 10 REPLACE EXISTING ROCK SLOPE PROTECTION	Near Desert Center, from Coxcomb Ditch to Copa Ditch. Replace existing Rock Slope Protection (RSP) to prevent further scour damage and preserve the structural integrity of sixteen bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	825 1,282 217 2,336 140 <u>7,356</u> 12,156	4 0 0 0 0 0 4	609 971 158 1,846 140 <u>7,356</u> 11,080	End Const	09/23/20 02/16/22 03/16/22 12/12/22	10/01/20 04/30/18 03/16/22 12/12/22 10/11/23	0	No	Yes	Scope Cost Schedule Benefits
943	08-3008N RIV-10	RIV 10 REPLACE EXISTING ROCK SLOPE PROTECTION	Near Desert Center, from Krume Ditch to Wide Ditch. Replace existing Rock Slope Protection (RSP) to prevent further scour damage and preserve the integrity of twenty-four bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	967 1,232 259 3,648 190 <u>10,440</u> 16,736	83 0 0 0 0 83	791 1,047 165 3,503 190 <u>10,440</u> 16,135	PAED RW Cert RTL Begin Const End Const	09/23/20 02/16/22 03/16/22 11/04/22	09/23/20 02/16/22 03/16/22 11/04/22 12/20/23	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 118 of 149 124

			Jul	y 1 - Sept	ember 30,	2018						° þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
944	08-3008P RIV-10	RIV 10 REPLACE EXISTING ROCK SLOPE PROTECTION	Near Blythe, from Rubble Ditch to Palowalla Ditch. Replace existing Rock Slope Protection (RSP) to prevent further scour damage and preserve the structural integrity of eighteen bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	938 1,442 281 2,732 131 <u>8,832</u> 14,356	0 0 0 0 0 0 0	703 1,016 232 1,989 131 <u>8,832</u> 12,903	PAED RW Cert RTL Begin Const End Const	09/23/20 02/16/22 03/16/22 11/16/22	10/01/20 03/01/22 04/01/22 12/01/22 12/01/23	0	No	Yes	Scope Cost Schedule Benefits
945	08-3008W SBD-38	SBD 38 IMPLEMENT SEDIMENT CONTROLS (planting) phase 2	At various locations, from Eagle Mountain Drive to Route 38/18 Separation. Sediment control and stabilization.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 86 50 200 150 <u>576</u> 1,062	0 8 1 0 0 0 9	0 79 46 177 150 <u>576</u> 1,028	PAED RW Cert RTL Begin Const End Const	10/24/16 03/20/17 07/05/19 03/27/20	10/24/16 05/01/19 07/05/19 03/27/20 07/05/23	0	No	No	Scope Cost Schedule Benefits
946	08-3008Y RIV-10	Riv 10 Blythe Pavement Rehab: mainline, shoulders, ramps	Near Blythe, from Rice Road/SR-177 to Teed Ditch Bridge. Cold plane mainline pavement and overlay with Portland Cement Concrete (PCC). The shoulders and ramps will be milled and overlaid with Hot Mix Asphalt (HMA-A). A two lane temporary detour will be	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	16,900 21,800 153 37,500 10 <u>263,010</u> 339,373	1,261 0 0 0 0 0 1,261	14,733 17,366 28,036 10 <u>263,010</u> 323,281	PAED RW Cert RTL Begin Const End Const	06/28/19 04/24/20 05/29/20 01/15/21	02/03/20 10/26/20 01/04/21 08/06/21 08/02/24	0	No	Yes	Scope Cost Schedule Benefits
947	08-3009A SBD-10	SBD 10 INSTALL TMS ELEMENTS	In and near Redlands, from Route 210/10 Junction to the Riverside County line. Install wireless Vehicle Detection Stations (VDS) pole, Changeable Message Signs (CMS), Closed Circuit Television (CCTV), Data Node Cabinet and Fiber Optic elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 1,000 1,600 10 <u>7,654</u> 10,574	234 52 10 0 0 296	234 980 17 1,505 10 <u>7,654</u> 10,438	PAED RW Cert RTL Begin Const End Const	06/01/18 05/01/19 06/03/19 11/01/19	06/18/18 04/02/19 05/01/19 11/01/19 09/01/20	0	No	Yes	Scope Cost Schedule Benefits
948	08-3009K RIV-10	Riv 10 Blythe Pavement Rehab: mainline, shoulders, ramps	In and near Blythe, from Teed Ditch Bridge to Arizona State line. Cold plane mainline pavement and overlay with Portland Cement Concrete (PCC). The shoulders and ramps will be milled and overlaid with Hot Mix Asphalt (HMA-A). A two lane temporary detou	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,000 21,000 117 29,000 10 <u>207,000</u> 266,127	1,207 0 0 0 0 0 1,207	8,159 15,820 20,232 10 <u>207,000</u> 251,323	PAED RW Cert RTL Begin Const End Const	08/28/20 04/22/22 05/27/22 01/10/23	02/03/20 10/26/20 01/04/21 08/06/21 08/02/24	0	No	Yes	Scope Cost Schedule Benefits
949	08-3009N SBD-71	SBD 71 INSTALL, CCTV, CMS, VDS & FIBER OPTIC COMM SYS	Near Chino Hills, from the Los Angeles County line to the Riverside County line; also in Riverside County, from San Bernardino County line to Route 91 (PM R0.0 to PM R3.0). Replace and upgrade existing communication elements and install Closed Circuit Tel	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	561 1,361 113 1,657 99 <u>11,167</u> 14,958	302 0 0 0 0 0 302	586 1,171 90 1,515 99 11,167	RW Cert RTL	12/03/18 01/06/20 05/01/20 01/05/21	12/03/18 01/06/20 05/01/20 01/05/21 02/01/22	0	No	Yes	Scope Cost Schedule Benefits
950	08-3009R SBD-10	SBD/RIV EXPAND MULTI-MODAL FREIGHT MOVEMENT	In San Bernardino County, at the Etiwanda San Sevain FCC Br. No. 54-0454L, Colton Overhead No. 54-0464R; also on Route 60, at Ramona Avenue Overcrossing No. 54-0745 (PM R1.37). In Riverside County, on Route 10 at Highland Springs Avenue Undercrossing No.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,822 6,370 350 8,000 1,000 <u>60,900</u> 82,442	422 0 0 0 0 0 422	1,408 1,518 519 1,587 1,000 <u>60,900</u> 66,932	PAED RW Cert RTL Begin Const End Const	12/11/19 02/12/21 03/10/21 01/05/22	12/11/19 02/12/21 03/10/21 01/05/22 01/19/24	0	No	Yes	Scope Cost Schedule Benefits
951	08-3010E SBD-215	SBD 215 MODIFY STRIPING DETAIL	In the city of San Bernardino, from 0.2 mile south of Orange Show Road/ Auto Center Drive to 0.2 mile north of Inland Center Drive. Lane reconfiguration and pavement widening.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,065 1,744 31 1,950 10 <u>6,448</u> 11,248	420 94 4 0 0 517	1,035 1,465 23 1,715 10 <u>6,448</u> 10,696	PAED RW Cert RTL Begin Const End Const	01/15/19 02/01/20 04/01/20 11/25/20	01/07/19 09/03/19 10/01/19 06/01/20 04/07/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 119 of 149 125

			Jul	y 1 - Sept	ember 30,	2018						a p		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
952	08-3010F SBD-138	SBD 138 CONSTRUCT 14' MEDIAN	Near Pinon Hills, from Los Angeles county line to 0.5 mile west of Phelan Road. Widen roadway to provide up to 14 foot median, widen shoulders, and construct rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	850 800 75 1,500 10 <u>5,890</u> 9,125	41 0 0 0 0 0 41	838 668 1,363 10 <u>5,890</u> 8,830	PAED RW Cert RTL Begin Const End Const		10/01/20 07/01/21 08/16/21 02/11/22 03/10/23	0	No	No	Scope Cost Schedule Benefits
953	08-3010G RIV-74	RIV 74 REPLACE CULVERT AND RESTORE SLOPE AND ROADWAY.	Near Mountain Center, from east of Black Burn Road to east of McCall Park Road. Permanent restoration of storm damaged culverts and eroded roadway embankment slope.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,270 1,393 255 1,342 55 <u>4,264</u> 8,579	239 0 0 0 0 0 239	1,216 1,345 185 1,192 55 <u>4,264</u> 8,257	PAED RW Cert RTL Begin Const End Const	04/15/19 10/15/20 11/15/20 07/15/21	11/15/19 11/02/20 12/01/20 08/03/21 06/01/22	0	No	No	Scope Cost Schedule Benefits
954	08-3010H RIV-74	Hemet Horizontal Drains	Near Hemet, from 0.7 mile east to 1.1 miles east of Blackburn Road. Permanent restoration of slope erosion and drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	983 1,374 77 1,077 63 <u>3,212</u> 6,786	60 0 0 0 0 <u>0</u> 60	1,031 1,341 1,043 63 <u>3,212</u> 6,751	PAED RW Cert RTL Begin Const End Const		12/02/19 02/01/21 03/01/21 09/01/21 11/01/22	0	No	No	Scope Cost Schedule Benefits
955	08-3010J SBD-15	SB 15/138 IC SAFETY IMPROVEMENTS	Near Hesperia, from 0.1 mile north of the Route 138 Separation to Gish Overhead. Extend deceleration lane leading to southbound offramp.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	775 1,190 1,840 125 <u>4,400</u> 8,370	0 0 0 0 0 0 0	723 1,159 35 1,503 125 <u>4,400</u> 7,945	PAED RW Cert RTL Begin Const End Const		06/03/20 01/06/21 02/04/21 07/01/21 01/06/22	0	No	No	Scope Cost Schedule Benefits
956	08-3010Q RIV-62	RIV 62 WIDEN SHOULDERS	Near Twentynine Palms, from 3.4 to 2.8 miles west of Route 177 Junction. Widen shoulders to 8 feet, install shoulder and centerline rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 120 639 40 <u>1,200</u> 2,019	0 5 2 0 0 0 7	0 125 34 637 40 <u>1,200</u> 2,035	PAED RW Cert RTL Begin Const End Const		12/03/18 01/03/19 05/01/19 09/03/19	0	No	Νο	Scope Cost Schedule Benefits
957	08-3010W SBD-138	SBD 138 INSTALL TRAFFIC SIGNALS	Near Hesperia, from Cajon Boulevard to the Route 15 southbound offramp. Install traffic signals, realign Cajon Boulevard, widen southbound offramp, add left turn lane, and construct curb ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	570 1,160 255 1,050 685 <u>2,488</u> 6,208	0 0 0 0 0 0 0	553	PAED RW Cert RTL Begin Const End Const		06/06/19 06/03/21 07/01/21 11/04/21 10/04/22	0	No	No	Scope Cost Schedule Benefits
958	08-3012R SBD-215	Nickname Required	In Colton, at the Colton-Loma Linda Yard Overhead Bridge No. 54-0482L. Replace failed bridge joints.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	15 60 10 120 20 <u>550</u> 775	6 15 9 57 0 <u>0</u> 87	6 54 14 156 20 <u>550</u> 800	PAED RW Cert RTL Begin Const End Const	08/24/18	08/24/18 09/28/18	503	No	No	Scope Cost Schedule Benefits
959	09-0653 INY-178	Shoshone Drainage	Near Shoshone, at 0.5 mile east of Route 127. Replace and install culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	405 620 150 405 800 <u>2,210</u> 4,590	314 5 0 0 8 <u>0</u> 327	481 79 396 800	PAED RW Cert RTL Begin Const End Const	07/01/18 03/01/20 03/20/20 11/01/20	06/22/18 03/01/20 03/20/20 08/19/20 07/01/21	0	No	Νο	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 120 of 149 126

			Jul	y 1 - Sept	tember 30	, 2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
960	09-0657 INY-395	South Lone Pine CAPM	In and near Lone Pine, from 1.2 miles south of Route 136 to East Inyo Street; also on Route 136 at the Route 395 intersection (PM 0.0/0.1). Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	142 490 220 890 0 <u>7,969</u> 9,711	107 117 0 0 0 224	107 117 180 559 0 <u>7,969</u> 9,039	PAED RW Cert RTL Begin Const End Const		10/02/17 11/03/17 06/13/18 12/27/18 10/01/19	0	No	Yes	Scope Cost Schedule Benefits
961	09-0658 MNO-395	Conway Guardrail	Near Bridgeport, from Conway Ranch Road to Route 270. Upgrade guardrail to meet current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	496 1,054 2 776 0 <u>2,786</u> 5,114	237 267 0 0 0 0 504	237 267 2 725 0 <u>2,786</u> 4,465	PAED RW Cert RTL Begin Const End Const		12/15/17 04/13/18 06/22/18 11/21/18 10/15/19	0	No	No	Scope Cost Schedule Benefits
962	09-0661 INY-395	Mt Cartago Mitigation Bank	Near Cartago, 3.0 miles north of Route 190 Junction. Protect, enhance, preserve, and restore wetland and riparian habitat at Cartago Wildlife Area. This work will also serve as advance mitigation credit purchases for future SHOPP construction projects.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	890 380 100 460 31 <u>1,840</u> 3,701	0 0 0 0 0 0 0	819 342 71 430 31 <u>1,840</u> 3,532	PAED RW Cert RTL Begin Const End Const	05/01/20 11/01/21 11/01/21 07/01/22	05/01/20 11/01/21 11/01/21 07/01/22 01/01/23	0	No	No	Scope Cost Schedule Benefits
963	09-0662 MNO-395	North Sherwin Shoulders	Near Tom's place, from 2.4 miles south of Lower Rock Creek Road to 0.3 mile north of Lower Rock Creek Road. Widen shoulders, flatten slopes, install ground in rumble strips, reconstruct and install guardrail.j	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	922 2,037 485 2,799 368 <u>13,740</u> 20,351	763 0 0 0 0 <u>0</u> 763	422 2,689 368 13,740	PAED RW Cert RTL Begin Const End Const	08/27/18 06/30/20 06/30/20 10/07/20	08/23/18 06/30/20 06/30/20 10/07/20 10/15/21	0	No	No	Scope Cost Schedule Benefits
964	09-2460 MNO-395	Sonora Jct Shoulders	Near Bridgeport, from Burcham Flat Road to 0.3 mile south of Route 395/108 Junction. Widen shoulders, install rumble strips, and correct superelevation at three curves.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,395 1,764 395 2,084 1,855 <u>12,567</u> 20,060	27 0 0 0 0 0 27	1,150	PAED RW Cert RTL Begin Const End Const		06/01/21 06/08/23 06/08/23 12/14/23 07/30/25	0	No	Νο	Scope Cost Schedule Benefits
965		Aspen Fales Shoulders	Near Bridgeport, from north of Devils Gate Summit to Burcham Flat Road. Widen shoulders and add rumble strip.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,170 1,280 1,729 1,299 <u>7,352</u> 14,180	2,034 484 101 0 14 2,633	2,034 1,064 303 1,434 1,299 <u>7,352</u> 13,487	PAED RW Cert RTL Begin Const End Const	05/03/17 10/31/18 10/31/18 04/29/19	05/03/17 07/12/18 12/10/18 05/08/19 11/10/20	0	No	No	Scope Cost Schedule Benefits
966	MNO-395	Mono Chain Up Area	In Mono County, on Route 395 at various locations; also in Mono County, on Route 6 at approximately 7.0 miles north of Bishop (PM 7.0). Improve the chain control turnouts by widening and lengthening the pavement area, install lighting, improve signage, c	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	260 300 10 740 5 <u>5,710</u> 7,025	17 0 0 0 0 17		PAED RW Cert RTL Begin Const End Const	11/01/19 12/01/20 02/01/21 08/01/21	11/01/19 12/01/20 01/22/21 06/23/21 01/01/22	0	No	No	Scope Cost Schedule Benefits
967	09-2617 INY-168	168 Safety Improvements	In and near Bishop, from west of Meadow Lane to east of Pioneer Lane. Construct a two-way left turn lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	236 545 8 677 0 <u>1,238</u> 2,704	17 0 0 0 0 17	356 3 479 0	PAED RW Cert RTL Begin Const End Const	10/31/18 08/19/19 11/14/19 05/20/20	04/01/19 01/14/20 04/13/20 10/09/20 10/12/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 121 of 149 127

			Jul	y 1 - Sept	ember 30,	2018						e be		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
968	09-2620 KER-202	Cummings Valley Rd Int	Near Tehachapi, from 0.2 mile west to 0.2 mile east of Cummings Valley Road East. Construct a left turn lane from southbound Route 202 to Cummings Valley Road East.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	311 970 620 950 933 <u>1,260</u> 5,044	63 0 0 0 0 0 63	325 580 478 617 933 <u>1,260</u> 4,193	PAED RW Cert RTL Begin Const End Const	04/01/19 07/15/21 08/15/21 02/23/22	04/01/19 07/15/21 08/15/21 02/23/22 10/31/22	0	No	No	Scope Cost Schedule Benefits
969	09-2621 MNO-395	Mono Mitigation Bank	In Mono County, at various locations. Advance mitigation banking credits.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 200 100 150 600 <u>2,300</u> 3,550	20 0 0 0 0 20		PAED RW Cert RTL Begin Const End Const	02/15/19 05/15/20 06/26/20 12/15/20	02/15/19 06/26/20 12/15/20 05/15/21	0	No	No	Scope Cost Schedule Benefits
970	09-2624 MNO-395	Conway Ranch Shoulders	Near Lee Vining, from Route 167 Junction to 0.2 mile north of Conway Ranch Road. Widen shoulders, install shoulder rumble strip, correct compound curve, and improve chain control area.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	520 830 590 1,440 506 <u>5,490</u> 9,376	35 0 0 0 0 0 35	459 644 473 1,056 506 <u>5,490</u> 8,628	PAED RW Cert RTL Begin Const End Const	04/01/20 04/01/22 04/01/22 10/01/22	05/01/20 06/30/22 06/30/22 01/05/23 01/02/24	0	No	No	Scope Cost Schedule Benefits
971	09-2631 KER-178	D9 End Treatments	In Kern, Mono, Inyo, and San Bernardino Counties, on Routes 14, 89, 108, 120, 127, 168, 178, 182, 190, 202, and 395 at various locations. Upgrade guardrails, end treatments, and bridge transition railings to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	240 570 10 910 1 <u>2,831</u> 4,562	21 0 0 0 0 21	203	PAED RW Cert RTL Begin Const End Const	11/01/19 05/01/20 10/16/20 05/15/21	11/01/19 05/01/20 10/16/20 05/17/21 03/01/22	0	No	No	Scope Cost Schedule Benefits
972	09-2633 KER-14	Rosamond-Mojave Rehab	In and near Rosamond and Mojave, from 1.4 miles south of Dawn Road Overcrossing (OC) to 0.5 mile north of Silver Queen Road OC. Rehabilitate lanes and ramps by replacing slabs and grinding lane 1, construct Continuous Reinforced Concrete Pavement (CRCP)	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	370 1,460 250 3,010 22 <u>40,515</u> 45,627	174 117 0 0 0 0 291		PAED RW Cert RTL Begin Const End Const	07/02/18 01/03/20 01/23/20 10/15/20	06/20/18 01/03/20 01/23/20 06/24/20 02/26/21	0	No	Yes	Scope Cost Schedule Benefits
973	09-2634	Tehachapi Maintenance Station Relocation	In Tehachapi, at the Tehachapi Maintenance Station near Routes 58 and 202 at 320 West Tehachapi Boulevard. Construct a new Tehachapi Maintenance Station at existing or alternative site to replace the old, undersized facility that is in constant need of r	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	930 2,630 432 2,778 1,001 <u>8,867</u> 16,638	12 0 0 0 0 0 12	745 2,027 330 1,912 1,001 <u>8,867</u> 14,882	PAED RW Cert RTL Begin Const End Const	06/04/20 06/23/22 06/24/22 01/04/23	06/04/20 06/23/22 06/24/22 01/04/23 04/30/24	0	No	No	Scope Cost Schedule Benefits
	09-2639 MNO-395	Virginia Creek Shoulders	Near Bridgeport, from north of Route 270 Junction to Green Creek Road. Widen shoulders to eight feet, install rumble strips, improve sight distance, and upgrade signing and striping to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 1,240 590 2,330 471 <u>7,623</u> 13,554	56 0 0 0 0 56	1,074 903 396 1,458 471 <u>7,623</u> 11,925	PAED RW Cert RTL Begin Const End Const		06/30/20 07/15/22 10/11/22 04/24/23 03/07/25	0	No	No	Scope Cost Schedule Benefits
975	09-2641 INY-395	Meadow Farms ADA	Near Bishop, from North See Vee Lane to North Barlow Lane. Upgrade Americans with Disabilities Act (ADA) curb ramps, driveways, and pedestrian push buttons, refresh striping, relocate signals, and improve pedestrian and bicycle access.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,530 3,340 1,670 2,190 6,378 <u>9,901</u> 25,009	11 0 0 0 0 11	2,216 1,050 1,483	PAED RW Cert RTL Begin Const End Const		10/01/20 10/02/23 11/20/23 05/08/24 09/30/24	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 122 of 149 128

			Jul	y 1 - Sept	tember 30	, 2018						° p		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
976	10-0037 STA-99	STANISLAUS AUXILIARY LANE	Near Ceres and Modesto, in the northbound direction from Hatch Road onramp to S. 9th Street offramp. Construct auxiliary lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,112 1,427 141 1,012 1,259 <u>3,750</u> 8,701	731 0 0 8 <u>0</u> 739	1,363 133 945 1,259 <u>3,750</u> 8,683	PAED RW Cert RTL Begin Const End Const	02/01/18 05/01/20 06/01/20 11/16/20	08/14/18 05/01/20 06/01/20 11/16/20 06/30/21	0	No	No	Scope Cost Schedule Benefits
977	10-0126 TUO-108	WEST LONG BARN CAPM	Near Long Barn, from Lyons Dam Road to 0.4 mile east of Long Barn Connection. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 434 11 333 0 <u>1,842</u> 2,620	0 453 0 72 0 <u>1,049</u> 1,574	453 14	PAED RW Cert RTL Begin Const End Const		08/14/13 12/08/16 10/12/17 05/16/18 08/28/18	1,432	No	Yes	Scope Cost Schedule Benefits
978	10-0157 TUO-108	Long Barn CAPM	Near Long Barn, from 0.1 mile east of the east junction of Long Barn Road to 2.3 miles east of Cow Creek Road. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	687 1,152 8 2,092 88 <u>17,970</u> 21,997	181 0 0 0 0 181	710 1,129 7 1,906 88 <u>17,970</u> 21,810	PAED RW Cert RTL Begin Const End Const	10/01/19 12/01/20 01/01/21 07/15/21	10/01/19 12/01/20 01/01/21 07/15/21 10/01/23	0	No	Yes	Scope Cost Schedule Benefits
979	10-0165 SJ-88	CLEMENTS CAPM	Near Lockeford, from east of Disch Road to the Amador County line. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	219 629 10 488 10 <u>6,343</u> 7,699	175 743 1 2 <u>0</u> 921	743 7 495 10 <u>6,343</u> 7,873	PAED RW Cert RTL Begin Const End Const		09/28/16 09/27/17 03/09/18 09/21/18 07/10/19	7,177	No	Yes	Scope Cost Schedule Benefits
980	10-0280 MPA-140	Ferguson Slide Rock Shed Construction	Near El Portal and Yosemite National Park, at 0.5 miles west of South Fork Merced River. Construct rock shed.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 5,500 100 17,500 1,500 <u>175,000</u> 199,600	5,843 7,944 91 0 544 <u>0</u> 14,423	5,843 12,945 178	PAED RW Cert RTL Begin Const End Const		11/01/21 12/15/21 05/16/22 03/03/25	0	No	No	Scope Cost Schedule Benefits
981	10-0321 SJ-99	RIPON BRIDGE REHAB	In Ripon, at the Stanislaus River Bridge No. 29-0013L; also in Stanislaus County (PM R24.3/R24.750).Rehabilitate Bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,969 3,031 180 3,500 480 <u>8,507</u> 17,667	1,713 2,353 80 0 116 4,263	1,713 2,353 147 3,122 480 8,507	PAED RW Cert RTL Begin Const End Const		09/06/16 06/05/18 06/15/18 01/15/19 12/01/20	0	No	Yes	Scope Cost Schedule Benefits
982	10-0335 TUO-120	CAP M East of Buck Meadows	Near Buck Meadows, from Elder Lane to Yosemite National Park boundary. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 1,158 55 2,793 6 <u>20,520</u> 25,532	493 72 0 0 0 0 566	493 1,241 50 2,732 6 <u>20,520</u> 25,042	PAED RW Cert RTL Begin Const End Const	03/03/18 11/07/18 12/07/18 07/10/19	02/22/18 03/18/19 04/18/19 11/29/19 01/15/21	0	No	Yes	Scope Cost Schedule Benefits
983	10-0338 MER-VAR	DWR BRIDGE SEISMIC RETROFIT	In Merced and Stanislaus counties at various bridge locations. Bridge seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,224 3,928 50 2,650 34 <u>2,852</u> 10,738	1,392 1,215 8 0 3 <u>0</u> 2,619	1,215 12	PAED RW Cert RTL Begin Const End Const		11/02/15 04/30/18 06/06/18 01/07/19 12/30/20	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 123 of 149 129

			Jul	y 1 - Sept	ember 30	, 2018						e de		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
984	10-3009 STA-5	WESTLEY REST AREA REHAB	Near Westley, at the Westley Safety Roadside Rest Area (SRRA). Upgrade water and wastewater systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	260 1,220 6 806 5 <u>4,001</u> 6,298	260 1,187 0 2 2 0 1,449	260 1,187 0 869 5 <u>4,001</u> 6,575	PAED RW Cert RTL Begin Const End Const	06/30/15 07/02/18 08/01/18 03/01/19	06/30/15 06/20/18 06/29/18 05/22/19 09/23/20	0	No	No	Scope Cost Schedule Benefits
985	10-3010B STA-108	SR 108 & 132 ADA	Near Riverbank, at 2nd Street and 4th Street. Upgrade curb ramps, sidewalk and crosswalks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 715 180 300 87 <u>530</u> 1,812	104 472 54 0 4 <u>0</u> 635		PAED RW Cert RTL Begin Const End Const	07/20/18 05/31/19 06/14/19 01/31/20	05/31/19 06/13/19 01/02/20 01/04/21	0	No	No	Scope Cost Schedule Benefits
986	10-3018 MER-140	MER 140 GUARDRAIL UPGRADE	Near the city of Merced at various locations, from Route 5 to 6 miles east of the city of Merced. Upgrade metal beam guardrails	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,670 977 280 1,187 794 <u>4,334</u> 9,242	1,401 106 -1 0 7 <u>0</u> 1,514	1,401	PAED RW Cert RTL Begin Const End Const	11/17/17 11/01/19 11/15/19 05/29/20	01/09/18 12/16/19 01/15/20 08/14/20 08/30/21	0	No	No	Scope Cost Schedule Benefits
987	10-3067A CAL-4	Wagon Trail Construction Capital Funding	Near Copperopolis and Angels Camp, from 2.0 miles east of Main Street to Stallion Way. Realign roadway, implement safety features by improving shoulder width, and rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>10,325</u> 10,325	0 0 0 0 0 0 0	0	PAED RW Cert RTL Begin Const End Const	01/10/17 07/01/20 07/31/20 09/01/20	01/10/17 07/01/20 07/31/20 03/01/21 09/01/22	0	No	No	Scope Cost Schedule Benefits
988	10-3074 MER-140	MER 140 ACCESS ROADS	In and near the cities of Gustine and Merced, from Outside Canal Bridge No. 39-0055 to 1.3 miles west of Mariposa County line, at various locations. Replace bridge approach guardrail on two bridges and removal of obstructions from clear recovery zone at	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,279 769 252 1,172 355 <u>4,225</u> 8,052	793 0 0 0 0 793	1,509 952 418 730 355 <u>4,225</u> 8,188	PAED RW Cert RTL Begin Const End Const	11/01/19 11/15/21 02/01/22 08/01/22	11/01/19 11/15/21 02/01/22 08/01/22 02/15/23	0	No	No	Scope Cost Schedule Benefits
989	10-3088 STA-99	SR99 STANISLAUS CAPM RAMPS	Near Turlock and Modesto, from the Merced County line to the San Joaquin County line. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,224 2,350 50 4,546 3 <u>21,916</u> 30,089	754 1,510 2 0 0 2,266	754 1,510 37 4,411	PAED RW Cert RTL Begin Const End Const	11/17/16 05/05/18 03/28/18 12/14/18	11/17/16 03/28/18 05/08/18 12/14/18 04/02/20	0	No	Yes	Scope Cost Schedule Benefits
990	10-3089 MER-99	SR99 MERCED REHAB	In and near the city of Merced, from south of Childs Avenue to south of Franklin Road. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,100 3,700 122 12,400 95 <u>46,000</u> 64,417	2,178 87 0 1 2,266	2,178 3,684 122 10,396 95 <u>46,000</u> 62,793	PAED RW Cert RTL Begin Const End Const	04/02/18 04/15/20 05/15/20 11/13/20	06/27/18 05/01/20 05/15/20 12/14/20 12/30/22	0	No	Yes	Scope Cost Schedule Benefits
991	10-3102 MER-5	D10 BRIDGE SUBSTRUCTURE REPAIRS	In Merced, San Joaquin, Mariposa and Stanislaus Counties, on various routes at various locations. Scour mitigation and preventative structural maintenance measures at thirteen bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 950 542 1,100 1,894 <u>2,100</u> 7,586	902 0 0 2 <u>0</u> 904	934 519 1,198	PAED RW Cert RTL Begin Const End Const	07/02/18 12/01/20 12/18/20 07/23/21	08/22/18 12/01/20 12/18/20 07/23/21 11/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 124 of 149 130

			Jul	y 1 - Sep	ember 30,	, 2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
992	10-3110 SJ-4	SR4 MVP & ROADSIDE PAVING	In Stockton, from Garfield Avenue to Route 99 at various locations. Highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	793 786 10 600 <u>3,520</u> 5,769	246 543 15 0 0 <u>0</u> 804	826	PAED RW Cert RTL Begin Const End Const	08/10/17 12/15/18 01/15/19 07/22/19	08/10/17 12/14/18 01/15/19 08/29/19 07/05/20	0	No	No	Scope Cost Schedule Benefits
993	10-3111 SJ-205	SR205 MVP & ROADSIDE PAVING	In and near Tracy, from Hansen Road to Paradise Road. Highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	429 877 10 861 33 <u>3,727</u> 5,937	416 441 0 3 <u>0</u> 860	416 813 12	PAED RW Cert RTL Begin Const End Const	09/14/17 10/01/18 11/01/18 05/06/19	09/14/17 10/01/18 11/16/18 05/24/19 06/30/20	0	No	No	Scope Cost Schedule Benefits
994	10-3112 SJ-5	SJ I-5 MVP & ROADSIDE PAVING	In and near Lathrop and Stockton, from south of Louise Avenue to Charter Way; also from south of Hammer Lane to north of Eight Mile Road (PM 32.3/35.7). Highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 540 10 565 10 <u>3,278</u> 4,603	310 503 0 0 0 0 813	310 503 11 563 10 <u>3.278</u> 4,933	PAED RW Cert RTL Begin Const End Const	10/03/17 05/16/18 06/05/18 01/23/19	10/03/17 05/23/18 06/15/18 01/23/19 09/18/19	0	No	No	Scope Cost Schedule Benefits
995	10-3113 SJ-4	SJ BRIDGE MAINTENANCE	Near Discovery Bay, at Old River Bridge No. 29-0045. Upgrade mechanical and electrical equipment on movable bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	648 1,358 55 1,319 2,000 <u>4,079</u> 9,459	615 0 0 2 <u>0</u> 617		PAED RW Cert RTL Begin Const End Const	08/15/18 04/03/20 05/04/20 10/21/20	08/22/18 04/03/20 05/04/20 10/21/20 04/21/22	0	No	No	Scope Cost Schedule Benefits
996	10-3118 SJ-5	SJ I-5 BRIDGE REHAB	In San Joaquin County, on Routes 5 and 580 and in Stanislaus County on Route 99, at various locations. Seismic retrofit of four bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	621 1,992 73 1,783 263 <u>8,758</u> 13,490	429 470 43 0 6 <u>0</u> 948	429 2,072	PAED RW Cert RTL Begin Const End Const	10/10/17 11/01/19 11/15/19 05/06/20	10/10/17 11/01/19 11/15/19 05/06/20 07/01/21	0	No	No	Scope Cost Schedule Benefits
997	10-3119 AMA-88	TUOLUMNE DRAINAGE RESTORATION	In Amador County, on Route 88 and in Tuolumne County on Routes 120,108 and 49, at various locations. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	475 525 65 616 55 <u>2,640</u> 4,376	445 41 5 0 41 <u>0</u> 532	445 700 14	PAED RW Cert RTL Begin Const End Const	03/01/18 12/01/18 01/02/19 08/15/19	03/14/18 03/01/19 04/01/19 10/15/19 12/01/20	0	No	Yes	Scope Cost Schedule Benefits
998	10-3120 SJ-120	SR120 MVP & ROADSIDE PAVING	In and near Manteca, from east of McKinley Avenue to Route 99. Highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	420 723 9 808 11 <u>3,491</u> 5,462	291 176 0 0 0 <u>0</u> 467	291 696 9 729 11 <u>3,491</u> 5,293	PAED RW Cert RTL Begin Const End Const	01/03/18 01/15/19 01/29/19 07/02/19	01/03/18 01/15/19 01/29/19 07/02/19 07/01/20	0	No	No	Scope Cost Schedule Benefits
999	10-3122 MER-152	MERCED SEISMIC RESTORATION	In Merced County, on Routes 152, 140, and 59 at various locations. Seismic retrofit and bridge rail upgrade of seven bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,200 649 1,984 416 <u>6,530</u> 11,798	1,736 0 0 0 0 1,736	2,297 40 2,165 416 6,530	PAED RW Cert RTL Begin Const End Const	01/02/19 02/07/20 02/21/20 09/01/20	04/24/19 02/07/20 02/21/20 09/01/20 10/03/22	0	No	No	ScopeCostScheduleBenefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 125 of 149 131

			Jul	y 1 - Sept	ember 30	, 2018						ő Ö		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1000	10-3125 STA-99	Modesto Soil Stockpile Encapsulation		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	813 916 18 900 27 <u>2,400</u> 5,074	173 0 0 0 0 173	928 17 928 27 <u>2,400</u> 5,106	PAED RW Cert RTL Begin Const End Const	03/15/18 10/01/18 11/01/18 03/01/19	05/09/18 01/02/19 01/02/19 04/01/19 12/01/20	0	No	No	Scope Cost Schedule Benefits
1001	10-3129 SJ-5	STA/SJ SIGNS REHAB	In San Joaquin County, on Routes 5 and 99, and in Stanislaus County, on Routes 5, at various locations. Upgrade sign panels and replace overhead sign structures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	353 931 543 8 <u>1,538</u> 3,425	123 508 1 0 0 0 632	123 995 48 537 8 <u>1,538</u> 3,250	PAED RW Cert RTL Begin Const End Const	05/16/17 08/15/18 12/03/18 07/15/19	05/16/17 08/07/18 12/03/18 07/15/19 12/02/19	0	No	No	Scope Cost Schedule Benefits
1002	10-3131 MPA-140	MARIPOSA CROSSWALKS	In the community of Mariposa, from Route 49 to 12th Street. Improve pedestrian access facilities to reduce collision severity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	450 628 411 390 159 <u>1,550</u> 3,588	556 38 39 0 1 <u>0</u> 634	556 620 403 391 159 <u>1,550</u> 3,679	PAED RW Cert RTL Begin Const End Const	04/13/18 08/16/19 09/19/19 03/18/20	05/18/18 08/30/19 09/19/19 03/18/20 12/31/20	0	No	Νο	Scope Cost Schedule Benefits
1003	10-3132 CAL-26	CAL 26 SLOPE STABILIZATION	Near Mokelumne Hill and West Point, at various locations from 5.4 miles west of Ridge Road to the Amador County line. Stabilize failing and eroded slopes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,323 1,978 31 3,242 1,817 <u>10,548</u> 18,939	47 0 0 0 0 0 47	1,247 1,716 25 2,913 1,817 <u>10,548</u> 18,267	PAED RW Cert RTL Begin Const End Const	08/01/20 06/01/22 06/01/22 01/02/23	08/01/20 06/01/22 06/01/22 01/02/23 02/02/26	0	No	No	Scope Cost Schedule Benefits
1004	10-3133 SJ-5	STOCKTON CHANNEL VIADUCT BRIDGE REHAB	In Stockton, at the Stockton Channel Viaduct Bridge No. 29-0176L/R. Bridge rehabilitation to address structural and load carrying capacity deficiencies.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,169 0 0 <u>815,000</u> 819,169	1,843 0 0 7 <u>0</u> 1,850		PAED RW Cert RTL Begin Const End Const		10/30/20 08/30/24 09/30/24 05/30/25 11/30/29	0	No	No	Scope Cost Schedule Benefits
1005	10-3134 ALP-88	MOUNTAIN COUNTIES BRIDGE RAILS	Near Markleeville, on Routes 4, 88, and 89 at various locations. Bridge rail upgrade on four bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 1,460 110 1,484 313 <u>5,451</u> 9,918	906 0 0 0 0 906	1,159 1,540 115 1,880 313 5,451	PAED RW Cert RTL Begin Const End Const	07/02/18 02/10/20 04/17/20 09/08/20	12/03/18 05/01/20 05/15/20 12/01/20 08/29/23	0	No	No	Scope Cost Schedule Benefits
1006	10-3136 TUO-120	SR120 SLOPE MODIFICATION	Near Haden Flat, east of Cherry Lake Road. Stabilize slope erosion.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	950 493 48 363 6 <u>646</u> 2,506	571 222 0 0 0 0 793	571 222 25 371 6 <u>646</u> 2,184	PAED RW Cert RTL Begin Const End Const	09/01/17 12/01/18 01/15/19 06/26/19	09/01/17 09/20/17 06/15/18 11/23/18 11/01/19	0	No	Νο	Scope Cost Schedule Benefits
1007	10-3137 TUO-108	SR108 TUOLUMNE WIRE MESH	Near Strawberry, from east of Old Strawberry Road to west of Beardsley Road. Rockfall mitigation at four locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 625 75 560 43 <u>2,628</u> 4,731	428 222 29 0 0 0 679	428 615 74 561 43	PAED RW Cert RTL Begin Const End Const	11/01/17 12/31/18 01/15/19 08/30/19	10/30/17 12/31/18 01/15/19 08/30/19 10/15/20	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 126 of 149 132

			Jul	y 1 - Sepi	tember 30,	2018						ő		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1008	10-3138 ALP-88	ALP/AMA/TUO CULVERT REHAB	In Alpine County on Routes 4, 88 and 207; also in Amador County on Routes 16 and 49; also in Tuolumne County on Route 108; at various locations. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,110 1,043 317 762 269 <u>4,290</u> 7,791	948 0 0 3 <u>0</u> 951	269	PAED RW Cert RTL Begin Const End Const	07/02/18 12/01/19 01/15/20 09/01/20	08/30/18 05/20/20 05/22/20 12/21/20 09/01/22	0	No	No	Scope Cost Schedule Benefits
1009	10-3139 MER-152	DRAINAGE RESTORATION	In Merced County on Routes 152, 59, and 99 and in San Joaquin County on Routes 5 and 12, at various locations. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	840 743 124 765 151 <u>1,768</u> 4,391	760 26 0 0 8 <u>0</u> 793	760 767 116 674 151	PAED RW Cert RTL Begin Const End Const	06/04/18 04/01/19 05/01/19 01/03/20	05/11/18 04/01/19 05/01/19 01/03/20 07/31/20	0	No	Yes	Scope Cost Schedule Benefits
1010	10-3140 SJ-5	SJ CULVERTS	In San Joaquin County, on Routes 4, 5, and 99 at various locations. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,003 725 199 597 71 <u>3,178</u> 5,773	415 0 0 2 0 417	415 822 283 612 71 <u>3,178</u> 5,839	PAED RW Cert RTL Begin Const End Const	09/04/18 05/22/20 06/22/20 12/01/20	09/04/18 05/22/20 06/22/20 12/01/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
1011	10-3141 SJ-88	SJ/ALP 88 DRAINAGE SYSTEM	Near Lockeford, from 0.1 mile south of East Jack Tone Road to north of North Tully Road intersection; also near Kirkwood, in Alpine County (PM 0.3/2.4). Replace culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	795 900 290 875 335 <u>3,160</u> 6,355	620 0 0 2 <u>0</u> 622	795 806 257 809 335	PAED RW Cert RTL Begin Const End Const	12/03/18 12/05/20 12/20/20 07/21/21	12/14/18 12/25/20 01/09/21 07/21/21 03/06/22	0	No	No	Scope Cost Schedule Benefits
1012	10-3142 ALP-4	ALPINE CULVERT REHAB	In Alpine County on Routes 4, 88, and 89 at various locations. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,170 1,176 359 851 71 <u>3,319</u> 6,946	1,119 0 0 7 <u>0</u> 1,126	1,119 1,057 320	PAED RW Cert RTL Begin Const End Const	07/02/18 10/13/19 01/02/20 09/01/20	08/30/18 12/25/19 02/24/20 09/22/20 09/01/23	0	No	No	Scope Cost Schedule Benefits
1013	10-3143 STA-99	STA 99 MVP/EXTENDED GORES/SLOPE PAVING	In and near Turlock, from north of Golf Road to north of Taylor Road. Highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	421 625 18 574 3 <u>2,093</u> 3,734	137 451 0 0 0 0 588	137 730 12 571 3 <u>2,093</u> 3,545	PAED RW Cert RTL Begin Const End Const	07/07/17 10/15/18 11/15/18 05/02/19	07/07/17 05/02/18 03/20/19 10/30/19 04/01/21	0	No	No	Scope Cost Schedule Benefits
	10-3145 SJ-99	VICTOR ONRAMP	In Lodi, from south of Route 12 (Victor Road) to south of Turner Road. Realign northbound onramp, increase bridge vertical clearance and construct auxiliary lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,250 1,682 339 2,199 389 <u>11,110</u> 16,969	1,269 41 0 2 <u>0</u> 1,322	1,269 2,271 312 3,050 389 <u>11,110</u> 18,404	PAED RW Cert RTL Begin Const End Const	12/29/17 05/17/19 05/28/19 01/06/20	07/23/18 05/17/19 05/28/19 11/06/19 05/06/21	0	No	Νο	Scope Cost Schedule Benefits
1015	10-3146 SJ-205	SR205 SMART CORRIDOR - PHASE 2	In Tracy, from Byron Road Undercrossing to Paradise Road Overcrossing. Install ramp meters and other Intelligent Transportation System (ITS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,318 3,500 979 2,831 4,830 <u>13,257</u> 26,715	1,449 0 0 4 <u>0</u> 1,453	1,449 3,834 1,032 5,841 4,830 13,257	PAED RW Cert RTL Begin Const End Const	08/30/18 06/15/21 06/30/21 12/20/21	09/11/18 12/17/20 01/01/21 07/23/21 12/20/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 127 of 149 133

			Ju	ly 1 - Sept	ember 30	2018						ő Ö		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1016	10-3147 SJ-5	SJ/MER/STA/TUO TMS ELEMENT UPGRADES	In various counties, on various routes, at various locations. Upgrade Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	392 948 138 697 15 <u>3,462</u> 5,652	200 501 2 0 0 0 703	200 1,070 133 648 15 <u>3,462</u> 5,529	PAED RW Cert RTL Begin Const End Const	05/16/17 05/07/19 06/14/19 12/27/19	05/16/17 05/07/19 06/14/19 12/27/19 12/28/20	0	No	No	Scope Cost Schedule Benefits
1017	10-3148 SJ-99	SJ 4/99 BRIDGE REHAB	In Stockton, at Route 4/99 Separation (Farmington Road) Bridge No. 29-0155. Replace structure to provide standard vertical clearance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	893 2,092 147 1,984 298 <u>5,776</u> 11,190	698 516 66 2 <u>0</u> 1,283	698 2,100 288 1,869 298 5,776	PAED RW Cert RTL Begin Const End Const	11/09/17 12/02/19 12/16/19 07/01/20	11/29/17 12/02/19 12/16/19 07/01/20 07/01/22	0	No	No	Scope Cost Schedule Benefits
1018	10-3149 MER-165	MER-152,165 Upgrade ADA facilities	In Los Banos, from 0.3 mile south of Route 152 to Dove Street at various locations. Upgrade Americans with Disabilities Act (ADA) facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	347 477 1,280 505 1,280 <u>968</u> 4,857	522 206 434 0 36 <u>0</u> 1,198	522 745 1,295 595 1,280 <u>968</u> 5,405	PAED RW Cert RTL Begin Const End Const	07/05/17 03/16/20 04/20/20 12/01/20	07/05/17 05/04/20 05/20/20 12/01/20 12/01/21	0	No	No	Scope Cost Schedule Benefits
1019	10-3151 MPA-140	SR140 Curb Ramps and Sidewalk Installation	In the Mariposa community, from 3rd Street to 7th street. Upgrade pedestrian facilities to make compliant with the Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	739 626 453 592 55 <u>1,326</u> 3,791	8 0 0 0 0 <u>0</u> 8	800 610 443 579 55 <u>1,326</u> 3,812	PAED RW Cert RTL Begin Const End Const	04/15/20 04/15/22 05/01/22 11/15/22	04/29/20 04/22/22 05/01/22 11/15/22 11/15/23	0	No	No	Scope Cost Schedule Benefits
1020	10-3156 SJ-99	SJ 99 ADA Improvements	In Ripon, at Main Street Overcrossing; also in Lodi at Turner Road Overcrossing (PM 31.6). Upgrade pedestrian facilities to comply with Americans with Disabilities Act (ADA) requirements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	380 530 58 550 8 <u>1,493</u> 3,019	285 609 0 0 0 893	285 609 46 507 8 <u>1,493</u> 3,058	PAED RW Cert RTL Begin Const End Const	06/26/17 05/01/18 05/17/18 01/02/19	06/26/17 04/25/18 05/17/18 01/02/19 11/01/19	0	No	No	Scope Cost Schedule Benefits
1021	10-3158 MPA-41	Culvert Rehabilitation near Fish Camp in Mariposa County	Yosemite National Park boundary; also in Madera County (PM D0.639/D1.841). Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 929 84 905 16 <u>1,893</u> 4,477	Near Fis b33 278 7 0 32 <u>0</u> 955	886 83 879 16 1,893	ut RAED iami M RW Cert RTL Begin Const End Const	ountt0/07740540 12/03/18 12/04/18 07/01/19	td 0/27/11 of 04/01/19 04/02/19 01/03/20 01/05/21	0	No	Yes	Scope Cost Schedule Benefits
1022	10-3165 SJ-4	SJ SR 4 Pavement Resurfacing and Restoration	In Stockton, from 0.1 mile east of Fresno Avenue to west of Center Street; also on Route 5 from Taylor Street Overhead to Stockton Channel Viaduct (PM 25.8/26.5). Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	538 2,478 19 4,589 48 <u>30,576</u> 38,248	794 28 0 0 0 822	794 2,571 0 4,979 48 <u>30,576</u> 38,968	PAED RW Cert RTL Begin Const End Const	05/07/18 10/10/19 11/10/19 07/11/20	05/09/18 10/10/19 11/10/19 07/11/20 01/05/21	0	No	Yes	Scope Cost Schedule Benefits
1023	10-3167 MPA-140	MPA Route 140 Pavement Preservation	Near the Mariposa community and El Portal, from East Whitlock Road to Yosemite National Park entrance. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	982 1,900 2,330 162 <u>23,765</u> 29,169	13 0 0 0 0 13	1,007 2,086 34 2,475 162	PAED RW Cert RTL Begin Const End Const	05/01/20 09/01/21 10/01/21 04/15/22	05/01/20 09/01/21 10/01/21 04/15/22 04/15/24	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 128 of 149 134

			Jul	y 1 - Sep	tember 30,	, 2018						ő Ö		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1024	10-3169 SJ-26	SJ Route 26 Increase Bridge Vertical Clearance	Near Stockton, at Route 26/99 Separation No. 29-0142 (PM 1.11). Establish standard vertical clearance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	598 1,827 3,221 7 <u>6,112</u> 11,778	25 0 0 0 0 0 25	1,666 12 2,953 7	PAED RW Cert RTL Begin Const End Const	05/01/19 12/15/20 01/15/21 07/01/21	05/01/19 12/15/20 01/15/21 07/01/21 12/29/23	0	No	Yes	Scope Cost Schedule Benefits
1025	10-3177 SJ-4	SJ Middle River Bridge Roadway Realignment	Near Holt, from 0.3 mile west to 0.5 mile east of Middle River Bridge. Realign curve, widen shoulders, upgrade guard rail, and install flashing beacons.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,081 1,453 274 2,006 1,358 <u>7,335</u> 13,507	521 0 0 2 <u>0</u> 524	1,045 1,389 264 1,797 1,358	PAED RW Cert RTL Begin Const End Const	12/03/18 06/15/20 06/22/20 10/21/20	12/03/18 06/15/20 06/22/20 10/21/20 04/21/22	0	No	No	Scope Cost Schedule Benefits
1026	10-3189 STA-99	STA SR 99 Maintenance Worker Safety Improvements	In and near Modesto, at various locations from 0.1 mile south of Modesto Undercrossing to Woodland Avenue. Pave areas behind the gore and at slopes, upgrade guardrail and place vegetative control and construct Maintenance Vehicle Pullouts (MVPs) to reduc	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	330 1,232 0 673 8 <u>3,692</u> 5,935	35 0 0 0 0 <u>0</u> 35	357 1,189 0 658 8 <u>3,692</u> 5,904	PAED RW Cert RTL Begin Const End Const	03/01/19 09/15/19 10/01/19 04/15/20	03/01/19 09/15/19 10/01/19 04/15/20 12/01/20	0	No	No	 Scope Cost Schedule Benefits
1027	10-3190 SJ-5	Install Midwest Guardrail System	In San Joaquin and Stanislaus Counties, on Route 5 at various locations; also in Merced County, on Route 152 at various locations. Install new or upgrade existing safety devices to shield objects from errant vehicles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	445 1,104 0 872 14 <u>1,361</u> 3,796	38 0 0 0 0 <u>0</u> 38	415 1,097 0 841 14 <u>1,361</u> 3,727	PAED RW Cert RTL Begin Const End Const	03/01/19 12/15/19 01/15/20 07/15/20	03/01/19 12/15/19 01/15/20 07/15/20 12/01/20	0	No	No	Scope Cost Schedule Benefits
1028	10-3192 STA-99	STA SR 99 Replace Bridge Deck AC Overlay	In and near Modesto, from north of Hatch Road to south of Tuolumne Boulevard at Tuolumne River Bridge No. 38-0078L/R, South Modesto Undercrossing No. 38-0082L/R, and South Modesto Overhead No. 38-0076L/R. Replace bridge approach slabs and joint seals at	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	310 845 10 1,230 <u>30</u> <u>5,585</u> 8,010	263 730 1 0 0 994	263	PAED RW Cert RTL Begin Const End Const		06/26/17 01/08/18 05/04/18 01/08/19 11/26/19	6,097	No	Yes	Scope Cost Schedule Benefits
1029	SJ-5	Rehabilitation	In Stockton, at the Stockton Channel Viaduct No. 29-0176L/R. Bridge deck rehabilitation at spot locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	335 1,030 10 1,950 5 <u>4,766</u> 8,096	215 19 0 0 0 235	215 802 7 1,556 5 <u>4,766</u> 7,416	PAED RW Cert RTL Begin Const End Const	07/13/18 09/20/19 01/03/20 07/13/20	06/21/18 09/20/19 01/03/20 07/13/20 03/10/21	0	No	Yes	Scope Cost Schedule Benefits
	10-3194 MPA-140	SR140 SLOPE REPAIR	Near Briceburg, at 2.1 miles west of Bull Creek Road. Repair slope slipout and erosion damage at large culvert pipe outlet.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 955 925 40 <u>1,850</u> 3,925	538 66 7 0 2 <u>0</u> 614	538 1,045 155 727 40 <u>1,850</u> 4,355	PAED RW Cert RTL Begin Const End Const	07/29/16 08/30/20 09/30/20 04/30/21	07/29/16 02/12/21 03/12/21 11/01/21 01/06/23	0	No	No	 Scope Cost Schedule Benefits
1031	10-3198 SJ-4	SJ SR 4 Reconstruction of Hinge 32	In Stockton, at Crosstown Freeway Viaduct No. 29-0269. Reconstruct hinge 32 (left and right) and three ramp joint seals.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	648 848 37 631 115 <u>3,428</u> 5,707	300 183 2 0 1 <u>0</u> 486	300 788 23 593 115	PAED RW Cert RTL Begin Const End Const	11/15/17 03/01/19 03/15/19 11/29/19	12/27/17 12/21/18 01/21/19 08/29/19 08/03/20	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 129 of 149 135

			Jul	y 1 - Sept	ember 30	, 2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1032	10-3199 AMA-88	SR 88 Guardrail Upgrade	Near Jackson, from 0.5 mile east of Route 104 to 5.5 miles west of Kirkwood Meadows Road at various locations. Upgrade guardrail to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	575 851 711 10 <u>2,613</u> 4,760	32 0 0 0 0 0 32	831 0 645 10 <u>2,613</u> 4,755	PAED RW Cert RTL Begin Const End Const	07/01/20 04/01/21 04/15/21 11/01/21	07/01/20 04/01/21 04/15/21 11/01/21 11/15/22	0	No	No	Scope Cost Schedule Benefits
1033	10-3206 SJ-99	SJ Route 99 Bridge Girder Replacement	existing damaged girder and build new overhang and barrier, resulting in reduced bridge width and increased vertical clearance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	172 617 7 420 4 <u>1,532</u> 2,752	Near Stoc K£ 160 1 0 2 <u>0</u> 234	610 7 415 4	WPAYED/vercross RW Cert RTL Begin Const End Const	sin @N6329 70 06/05/18 07/05/18 11/22/18	11 BD16RE mo 06/01/18 01/15/19 06/21/19 03/06/20	ve 0	No	No	Scope Cost Schedule Benefits
1034	10-3207 SJ-88	Liberty Safety Improvement	Near Clements, at Liberty Road. Improve intersection.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 1,400 1,200 850 <u>5,500</u> 10,010	738 0 0 23 <u>0</u> 761	738 1,359 445 1,099 850	PAED RW Cert RTL Begin Const End Const	07/31/18 05/15/20 05/29/20 11/30/20	08/22/18 05/15/20 05/29/20 11/30/20 11/30/21	0	No	No	Scope Cost Schedule Benefits
1035	10-3209A MER-5	ERRECA AND LODI ZEV	At northbound and southbound John "Chuck" Erreca Safety Roadside Rest Area (SRRA) and in San Joaquin County on Route 99 at Lodi Park-and-Ride lot. Transportation infrastructure improvement for zero-emission vehicle charging.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 337 9 302 4 <u>1,605</u> 2,257	0 53 0 0 0 0 53	371 9 256 4	PAED RW Cert RTL Begin Const End Const	01/30/18 09/04/18 10/01/18 04/08/19	02/02/18 05/02/18 12/03/18 08/08/19 10/11/19	0	No	No	Scope Cost Schedule Benefits
1036	10-3214 MER-152	STAA Truck Turning Radius Improvement	Near Los Banos, at Route 33 Interchange; also on Route 5 (PM 6.3) at Route 165 Interchange. Improve the truck turn radius.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	495 850 64 630 274 <u>2,216</u> 4,529	12 0 0 0 0 0 12	478 819 56 535 274	PAED RW Cert RTL Begin Const End Const	05/15/20 11/15/21 12/01/21 06/15/22	05/15/20 11/15/21 12/01/21 06/15/22 07/01/23	0	No	No	Scope Cost Schedule Benefits
1037	10-3215 MER-5	MER John Erreca Roadside Rest Area	Near Los Banos and Firebaugh, at the John "Chuck" Erreca Safety Roadside Rest Area (SRRA). Upgrade northbound and southbound SRRA facilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	925 2,970 10 3,150 5 <u>16,700</u> 23,760	165 0	643 2,452 7 2,396 5 <u>16,700</u> 22,203	RW Cert RTL Begin Const End Const	08/12/19 01/15/21 08/02/21 02/11/22	01/15/19 01/15/21 08/02/21 02/11/22 12/29/23	0	No	No	Scope Cost Schedule Benefits
	10-3219 AMA-49	Mokelumne River Bridge Upgrade	Near Jackson, at Mokelumne River Bridge No. 26-0012. Upgrade bridge rails and widen shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,590 2,010 135 2,055 185 <u>3,914</u> 9,889	34 0 0 0 0 0 34	1,502 1,828 115 1,710 185 <u>3,914</u> 9,254	PAED RW Cert RTL Begin Const End Const	06/30/20 04/28/22 05/02/22 12/27/22	06/30/20 04/28/22 05/02/22 12/27/22 03/30/24	0	No	Yes	Scope Cost Schedule Benefits
1039	10-3220 CAL-4	SR 4 and SR 26 in Calaveras, Amador, and Alpine Co.	In Calaveras and Amador Counties, on Routes 4 and 26 at various locations. Install centerline and edge-line rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	60 840 5 730 5 <u>2,749</u> 4,389	53 466 1 0 0 <u>0</u> 519	466 3 578 5 2,749	PAED RW Cert RTL Begin Const End Const	11/28/17 07/16/18 08/31/18 03/05/19	12/04/17 07/02/18 08/22/18 04/15/19 11/30/19	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 130 of 149 136

		Jul	y 1 - Sep	tember 30	, 2018						ő Ö		
Dist-PPN No. Co-Rou		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1040 10-3226 SJ-120	D 10 TMS Repair	In San Joaquin, Amador, Calaveras, Merced, Mariposa, Stanislaus, and Tuolumne Counties, on Routes 4, 5, 26, 33, 49, 59, 88, 99, 104, 108, 120, 132, 140, 152 and 205 at various locations. Repair or replace damaged and nonfunctioning Traffic Management Sys	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	632 1,191 107 1,243 33 <u>2,065</u> 5,271	105 0 0 0 0 105	568 1,177 97 1,062 33 <u>2,065</u> 5,002	PAED RW Cert RTL Begin Const End Const	04/26/19 11/05/20 01/05/21 07/06/21	04/26/19 11/05/20 01/05/21 07/06/21 07/06/22	0	No	Yes	Scope Cost Schedule Benefits
1041 10-3227 SJ-99	D 10 MVDS replacement and upgrade	In San Joaquin, Merced, and Stanislaus Counties, on Routes 5, 12, 59, 99, and 152 at various locations. Upgrade or replace inefficient and damaged Traffic Monitoring Station (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,202 1,719 465 1,310 7 <u>6,862</u> 11,565	187 0 0 0 0 187	1,311 1,557 428 1,129 7 <u>6,862</u> 11,294	PAED RW Cert RTL Begin Const End Const	04/01/19 02/14/20 03/16/20 09/15/20	04/01/19 02/14/20 03/16/20 09/15/20 09/15/21	0	No	No	Scope Cost Schedule Benefits
1042 10-3229 SJ-99	SJ DRAINAGE PUMP PLANT UPGRADE	In and near Stockton and Lodi, at various locations from Eastside Underpass to Acampo Road; also on Route 4 at the Route 4/5 Separation (PM R16.10) and on Route 120 in Lathrop at Mossdale Underpass (PM R0.5). Upgrade drainage pump plants.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	439 1,530 59 1,289 260 <u>5,169</u> 8,746	6 0 0 0 0 0 6	455 1,376 60 1,109 260 <u>5,169</u> 8,429	PAED RW Cert RTL Begin Const End Const	09/09/19 12/13/21 01/13/22 07/05/22	09/09/19 12/13/21 01/13/22 07/05/22 11/06/23	0	No	Yes	Scope Cost Schedule Benefits
1043 10-3230 SJ-120	SR 120 TMC Upgrade	In and near Manteca and Lathrop, from Route 5 to Route 99; also on Route 5 at PM R13.34 and on Route 99 at PM 4.56. Install Intelligent Transportation System (ITS) field elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	373 1,221 5 1,121 68 <u>3,550</u> 6,338	177 0 0 0 0 177	177 1,145 5 926 68 <u>3,550</u> 6,060	PAED RW Cert RTL Begin Const End Const	08/17/18 12/03/20 01/29/21 09/13/21	08/17/18 12/03/20 01/29/21 09/13/21 03/14/22	0	No	Yes	Scope Cost Schedule Benefits
1044 10-3231 SJ-205	Wet Collisions Reduction	In San Joaquin, Stanislaus, and Tuolumne Counties, on Routes 4, 5, 99, 120, and 205 at various locations. Improve wet roadway surface conditions at twelve locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	288 642 31 620 0 <u>3,225</u> 4,806	169 353 0 1 0 <u>0</u> 523	169 353 0 600 0 <u>3,225</u> 4,513	PAED RW Cert RTL Begin Const End Const	10/26/17 02/16/18 05/01/18 09/30/18	10/26/17 12/26/17 04/30/18 09/30/18 09/05/19	2,668	No	No	Scope Cost Schedule Benefits
1045 10-3233 MPA-49	Mariposa SR 49 CAPM	Near the community of Mariposa, from Madera County line to the south junction with Route 140. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	403 1,032 9 2,150 7 <u>16,197</u> 19,798	266 0 0 0 0 266	451 954 7 1,183 7 <u>16,197</u> 18,799	End Const	10/09/18 10/01/19 02/18/20 09/27/20	12/07/18 02/11/20 03/16/20 09/27/20 12/04/21	0	No	Yes	Scope Cost Schedule Benefits
1046 10-3234 TUO-108	rail Upgrade	At various locations, from Sonora to Dardanelle; also on Route 49 in Sonora (PM 17.4 to 17.6) and in Stanislaus County on Route 108 in and near Riverbank (PM 28.5 to 33.4). Upgrade guardrail to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	634 972 11 554 173 <u>3,087</u> 5,431	6 0 0 0 <u>0</u> 6	664 936 10 539 173 <u>3,087</u> 5,409	PAED RW Cert RTL Begin Const End Const	11/02/20 10/18/21 11/30/21 07/01/22	11/02/20 10/15/21 11/30/21 07/01/22 07/11/23	0	No	No	Scope Cost Schedule Benefits
1047 10-3235 SJ-5	Mathews Road UC	Near Lathrop, at Mathews Road Undercrossing 29-0218L. Improve to standard truck capacity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	798 300 5 700 10 <u>1,867</u> 3,680	302 316 0 0 0 618	316 0 687 10	PAED RW Cert RTL Begin Const End Const	01/09/18 04/23/18 03/15/18	01/09/18 03/15/18 04/23/18 10/31/18 10/31/19	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

Approved = Last Commission action Page 131 of 149 137

			Jul	y 1 - Sepi	tember 30	, 2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1048	10-3235B SJ-5	DEUEL OVERHEAD UC	In and near Lathrop, at Deuel Overhead No. 29-0262R/L. Improve to standard truck capacity.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	498 925 70 1,700 440 <u>7,700</u> 11,333	493 153 2 0 0 0 648	843 17 1,570 440 7,700	PAED RW Cert RTL Begin Const End Const	12/30/17 01/30/20 02/28/20 08/26/20	01/09/18 01/30/20 02/28/20 09/25/20 12/30/21	0	No	Yes	Scope Cost Schedule Benefits
1049	10-3237 SJ-99	Roadside Safety Improvements	In and near Stockton and Lodi, at various locations from French Camp Road to Kettleman Lane; also at the Route 4 (PM R15.7 to R16.6) and Route 5 (PM 25.8 to 26.6) Interchange. Pave areas behind the gore, slopes, and at narrow locations, and construct acc	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	495 1,130 15 790 23 <u>1,922</u> 4,375	43 0 0 0 0 0 43	575 1,014 13 676 23	PAED RW Cert RTL Begin Const End Const	07/02/19 08/21/20 10/15/20 04/21/21	07/02/19 08/21/20 10/15/20 04/21/21 04/21/22	0	No	No	Scope Cost Schedule Benefits
1050	10-3241 STA-132	SR 132 ADA Improvements	In Waterford, from Reinway Avenue to F Street. Upgrade pedestrian facilities to make compliant with the Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	683 1,337 723 718 84 <u>2,000</u> 5,545	61 0 0 0 0 0 61	656 1,203 695 639 84	PAED RW Cert RTL Begin Const End Const	05/29/19 08/02/21 09/01/21 03/18/22	05/29/19 08/02/21 09/01/21 03/18/22 08/10/22	0	No	No	Scope Cost Schedule Benefits
1051	10-3245 CAL-4	CAL SR 4 two way left turn lane	Near Murphys, from Pennsylvania Gulch Road to Main Street/Lawrence Street. Traffic operational improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	524 1,306 30 772 10 <u>2,161</u> 4,803	39 0 0 0 0 39	512 1,187 11 659 10	PAED RW Cert RTL Begin Const End Const	09/25/19 09/21/20 01/20/21 07/19/21	10/15/19 09/18/20 01/15/21 07/19/21 12/07/21	0	No	No	Scope Cost Schedule Benefits
1052	10-3247 CAL-26	Upgrade bridge rails of three bridges	Near West Point, at South Fork Mokelumne River Bridge No. 30-0022 (PM 30.0), and at North Fork Mokelumne River Bridge No. 30-0049 (PM 38.3); also on Route 4 in Angels Camp, at Angels Creek Bridge No. 30-0008 (PM R21.4). Upgrade bridge railing at three st	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	757 1,604 60 1,540 8 <u>4,536</u> 8,505	30 0 0 0 0 0 30	975 1,628 58 1,704 8	PAED RW Cert RTL Begin Const End Const	08/03/20 05/03/21 08/02/21 01/03/22	08/03/20 05/03/21 08/02/21 01/03/22 01/02/24	0	No	Yes	Scope Cost Schedule Benefits
1053	10-3250 SJ-5	SJ Changeable Message Signs	In and near Stockton, on Routes 4 (PM 14.6/21.2), 5 and 99 (PM 15.8/18.5) at various locations. Install Intelligent Transportation System (ITS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	820 2,550 380 1,805 80 <u>8,960</u> 14,595	742 0 0 0 1 742 742	742 2,274 348 1,633 80 8,960	PAED RW Cert RTL Begin Const End Const	08/28/18 11/23/21 12/22/21 07/14/22	09/13/18 11/23/21 12/22/21 07/14/22 12/29/23	0	No	Yes	Scope Cost Schedule Benefits
1054	10-3251 STA-99	Replace Drainage Pumps	In and near Ceres and Modesto, at various locations from Mitchell Road to Kansas Avenue; also in Merced County, on Route 59 near the city of Merced, at Childs Avenue (PM 14.0). Upgrade drainage pump plants.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	330 1,142 93 1,991 13 <u>6,440</u> 10,009	17 0 0 0 0 0 17	289 1,074 93 1,754 13	PAED RW Cert RTL Begin Const End Const	06/29/19 08/10/20 09/09/20 03/26/21	06/26/19 08/10/20 09/09/20 03/26/21 02/09/22	0	No	Yes	Scope Cost Schedule Benefits
1055	10-3252 MPA-140	SR140 MARIPOSA CAPM	In and near the Mariposa community, from 1.7 miles east of Catheys Valley Park to the north Route 49 Junction. Rehabilitate pavement and upgrade Americans with Disabilities Act (ADA) ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,025 1,095 416 1,689 1,989 <u>17,363</u> 23,577	27 0 0 0 0 27	1,009 1,057 406 1,539 1,989	PAED RW Cert RTL Begin Const End Const	02/01/20 05/01/22 06/01/22 12/01/22	04/01/20 05/01/22 06/01/22 12/01/22 06/01/24	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 132 of 149 138

			Jul	y 1 - Sepi	tember 30	, 2018						ő Ö		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1056	10-3254 SJ-12	SJ 12 ADA	In Lodi, from Stockton Street to Route 99. Upgrade pedestrian facilities to make compliant with the Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	335 770 915 560 479 <u>850</u> 3,909	41 0 0 0 0 0 41	344 773 866 475 479 <u>850</u> 3,788	PAED RW Cert RTL Begin Const End Const	05/28/19 09/30/21 11/01/21 05/12/22	05/28/19 09/30/21 11/01/21 05/12/22 01/03/23	0	No	No	Scope Cost Schedule Benefits
1057	10-3255 CAL-4	Replace Bridge	Near Angels Camp, at West Branch Cherokee Creek Bridge No. 30-0036. Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	605 1,392 1,241 278 <u>2,000</u> 5,619	255 0 0 0 0 255	729 1,316 97 1,017 278	PAED RW Cert RTL Begin Const End Const	08/06/19 02/04/21 08/11/21 02/28/22	08/06/19 07/01/21 08/11/21 02/28/22 01/06/23	0	No	Yes	Scope Cost Schedule Benefits
1058	10-3273 SJ-12	Potato Slough Bridge Bearing Pads	Near Terminous, at Little Potato Slough Bridge No. 29-0101. Replace joint seals and bearing pads using temporary pile supports.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	553 905 2 1,232 925 <u>3,028</u> 6,645	161 0 0 0 0 0 161	629 849 2 1,126 925 <u>3,028</u> 6,559	PAED RW Cert RTL Begin Const End Const	07/20/20 02/17/21 05/20/21 12/15/21	07/20/20 02/17/21 05/20/21 12/15/21 12/30/22	0	No	Yes	Scope Cost Schedule Benefits
1059	10-3274 SJ-4	SR-4 Ramp Metering System Installation	In Stockton, from Route 5 to Route 99. Install ramp meters, traffic monitoring systems, Closed Circuit Television (CCTV), and synchronize intersection signals with ramp metering.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,177 2,697 667 4,220 1,269 <u>17,513</u> 28,543	51 0 0 0 0 51	613 7,391 1,269	PAED RW Cert RTL Begin Const End Const	09/15/19 03/15/22 04/15/22 12/01/22	08/15/19 05/01/22 05/15/22 10/15/22 10/15/25	0	No	Yes	Scope Cost Schedule Benefits
1060	10-3275 SJ-26	SJ 26 WIDENING	Near Linden, from 0.3 mile east of Fine Road to 0.1 mile west of Podesta Lane. Widen travel lanes and shoulders to improve the existing conditions for Surface Transportation Assistance Act (STAA) trucks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 815 230 680 540 <u>1,250</u> 3,125	693 439 259 0 324 <u>0</u> 1,715	693 990	PAED RW Cert RTL Begin Const End Const	06/30/17 07/03/19 08/14/19 02/28/20	06/30/17 07/03/19 08/14/19 02/28/20 12/30/20	0	No	No	Scope Cost Schedule Benefits
1061	10-3286 STA-99	TTI SYSTEM UPGRADE	In San Joaquin, Merced, Stanislaus, and Sacramento Counties, at various routes and locations. Upgrade Travel Time Information System.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	163 377 4 401 6 <u>1,619</u> 2,570	6 0 0 0 0 0 0 0	323 377 4 355 6 <u>1,619</u> 3,245	RW Cert RTL	07/01/19 01/28/20 04/07/20 08/17/20	07/01/19 01/28/20 04/07/20 10/22/20 10/22/21	0	No	Yes	Scope Cost Schedule Benefits
1062	10-3740 MER-152	SR 152 Metal Beam Upgrade	In and near Los Banos, from 0.3 mile east of Route 5 to 0.2 mile west of Route 59. Upgrade guardrail to make standard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 939 12 745 13 <u>2,598</u> 4,957	9 0 0 0 0 0 9	645 859 663 13 <u>2,598</u> 4,784	PAED RW Cert RTL Begin Const End Const	02/07/20 08/26/20 05/04/21 11/30/21	02/07/20 08/26/20 05/04/21 11/30/21 07/25/22	0	No	Νο	Scope Cost Schedule Benefits
1063	10-4736 MPA-140	Midpines CAPM	Near Mariposa, from the north Junction of Route 140 and 49 to Whitlock Road. Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	208 411 2 375 13 <u>2,843</u> 3,852	166 591 0 101 <u>0</u> 858	166 591 2 441 13	RW Cert RTL Begin Const End Const		03/15/16 10/05/17 12/05/17 06/07/18 11/01/18	2,853	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 133 of 149 139

			Jul	y 1 - Sep	tember 30	2018						ů Ď		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1064	10-5411 STA-108	RIVERBANK SLOPE PROTECTION	In and near Riverbank, from west of 8th Street to east of Claus Road. Repair slope with barrier slab on piles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,649 98 752 59 <u>4,100</u> 6,658	381 1,271 35 0 2 <u>0</u> 1,689	381 2,011 86 619 59 <u>4,100</u> 7,256	PAED RW Cert RTL Begin Const End Const	06/30/15 02/28/19 04/17/19 10/30/19	06/30/15 02/28/19 04/17/19 10/30/19 09/28/20	0	No	No	Scope Cost Schedule Benefits
1065	10-5431 MER-99	MER-99 PAVEMENT REHABILITATION	In and near Atwater, from 0.4 mile south of Buhach Road to south of Westside Boulevard. Roadway rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,973 5,200 677 10,000 3,369 <u>60,600</u> 81,819	1,989 536 105 0 983 <u>0</u> 3,612	1,989 4,489 697 10,160 3,369 <u>60,600</u> 81,544	PAED RW Cert RTL Begin Const End Const	11/03/17 06/14/19 06/21/19 02/14/20	12/04/17 06/14/19 06/21/19 02/28/20 10/31/22	0	No	No	Scope Cost Schedule Benefits
1066	11-0602 IMP-115	CULVERT REPLACEMENT	In Imperial County, from Mets Road to Blodgott Road. Culvert replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	190 371 0 190 <u>417</u> 1,168	163 51 0 0 0 <u>0</u> 214	163 425 0 171 0 <u>417</u> 1,176	PAED RW Cert RTL Begin Const End Const	07/05/18 06/04/19 07/08/19 03/06/20	06/29/18 02/15/19 03/29/19 09/12/19 01/31/20	0	No	Yes	Scope Cost Schedule Benefits
1067	11-1065 SD-75	SR-75 CORONADO BRIDGE-PIERS	In the city of San Diego and Coronado, from San Diego-Coronado Bay Bridge to the Route 75/5 Connector Overcrossing. Bridge rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,593 0 0 0 2,593	2,352 0 0 0 0 2,352		PAED RW Cert RTL Begin Const End Const	06/29/18	07/15/19 08/24/20 10/15/20 03/15/21 03/15/21	0	No	No	Scope Cost Schedule Benefits
1068	11-1085 SD-8	BUCKMAN SPRINGS SRRA WATER SYSTEMS	Near Pine Valley, at Buckman Springs Safety Roadside Rest Area (SRRA). Rehabilitate SRRA sewer and water systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	698 1,251 0 1,034 20 <u>3,275</u> 6,278	680 1,000 0 18 <u>0</u> 1,699	680 1,392 0 1,092 20 <u>3,275</u> 6,459	PAED RW Cert RTL Begin Const End Const	03/30/16 05/07/19 06/28/19 11/26/19	03/30/16 04/19/19 06/12/19 10/29/19 10/08/21	0	No	No	Scope Cost Schedule Benefits
	11-1125 SD-78	ROUTE 78 SLOPE AND EROSION REPAIR	In Oceanside, from 0.8 mile to 0.4 mile west of College Boulevard. Stormwater mitigation and slope erosion repair.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	378 758 55 984 120 <u>3,547</u> 5,842	373 349 0 0 0 0 722	373 859 0 1,007 120 <u>3,547</u> 5,911	PAED RW Cert RTL Begin Const End Const	01/29/18 12/20/18 01/29/19 09/25/19	03/28/18 12/07/18 01/25/19 06/06/19 12/16/22	0	No	No	Scope Cost Schedule Benefits
	11-1127 SD-Var	CONSTRUCT ADA CURB RAMPS	In San Diego County, on routes 5, 15, 75 and 163 at various locations. Construct and upgrade curb ramps, driveways and sidewalks to comply with Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	881 2,425 101 1,658 110 <u>2,766</u> 7,941	668 0 0 0 0 <u>0</u> 668	921 2,392 98 1,604 110 <u>2,766</u> 7,891	PAED RW Cert RTL Begin Const End Const	07/06/18 12/09/19 01/15/20 06/30/20	11/16/18 04/03/20 05/22/20 10/08/20 08/31/21	0	No	No	ScopeCostScheduleBenefits
1071	11-1134 SD-78	CULVERT REHABILITATION	PAED Route 79. Culvert rehabilitation.	PSE RW Sup Con Sup RW Cap Con Cap Total	706 988 418 718 483 <u>2,646</u> 5,959	Near Bal /838a 0 30 0 4 <u>0</u> 772	671 409 510 483 2,646	le3AEBt of Rou RW Cert RTL Begin Const End Const	ite 67/ 20/41.8 r 05/22/19 06/03/19 10/18/19	nil es/0 @/d&of 10/18/19 10/25/19 06/04/20 11/06/20	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 134 of 149 140

			Jul	y 1 - Sepi	tember 30	, 2018						ed		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
1072	11-1135 SD-52	RUMBLE STRIPS, UPGRADE END TREATMENTS	In the city of San Diego and Santee, from Route 5 to Route 125. Construct rumble strips, enhance pavement delineation and install barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	478 1,015 0 1,317 0 <u>4,121</u> 6,931	478 233 0 0 0 0 711	874 0 806 0	PAED RW Cert RTL Begin Const End Const	03/28/18 07/02/19 07/15/19 03/16/20	06/25/18 03/18/19 03/28/19 03/12/20 02/08/21	0	No	No	Scope Cost Schedule Benefits
1073	11-1136 SD-5	GMGC-VOIGT DR AUX LANE	In the city of San Diego, from north of La Jolla Village Drive to south of Genesee Avenue, on southbound. Construct a 0.5 mile auxiliary lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,299 0 750 0 <u>5,000</u> 7,049	0 836 0 0 0 0 836	0 1,124 0 20 0	PAED RW Cert RTL Begin Const End Const	06/30/11 07/05/18 10/12/18 01/31/19	06/30/11 10/01/18 10/12/18 01/31/19 01/28/22	0	No	No	Scope Cost Schedule Benefits
1074	11-1141 SD-125	ROADSIDE SAFETY IMPROVEMENT	In the cities of Lemon Grove and San Diego, from 0.1 mile south of Elkelton Place Undercrossing to Route 94/125 Separation. Construct Maintenance Vehicle Pullouts (MVPs), pave beyond gore areas, replace crash cushions, guardrail with concrete barrier, in	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	431 864 0 1,660 0 <u>5,074</u> 8,029	30 0 0 0 0 0 30	434 831 0 1,571 0	PAED RW Cert RTL Begin Const End Const	06/06/19 07/17/20 08/20/20 05/17/21	06/07/19 07/20/20 08/21/20 05/18/21 05/31/22	0	No	No	Scope Cost Schedule Benefits
1075	11-1142 SD-805	ROADSIDE SAFETY	In the city of San Diego, at various locations, from Linda Vista Road Overcrossing to Route 805/52 Separation. Construct Maintenance Vehicle Pullouts (MVPs), install access gates, pave beyond gore areas, reduce high maintenance landscaping, relocate irri	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	453 1,033 26 1,038 50 <u>6,542</u> 9,142	38 0 0 0 0 38	411 931 25 1,686 50	PAED RW Cert RTL Begin Const End Const	03/14/19 01/08/21 01/21/21 07/13/21	05/17/19 01/27/21 05/20/21 09/07/21 08/29/23	0	No	No	Scope Cost Schedule Benefits
1076	11-1146 SD-8	IN LA MESA AND EL CAJON FROM GROSSMONT BLVD OC TO RTE 8/54 SEP	In El Cajon, at various locations, from 0.5 mile east of Grossmont Boulevard Overcrossing to Second Street Undercrossing. Construct Maintenance Vehicle Pullouts (MVPs), pave beyond gore areas, relocate irrigation controllers and reduce high maintenance I	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	444 1,202 0 1,009 0 <u>4,740</u> 7,395	20 0 0 0 0 0 20	418 1,099 0 884 0 4.740	PAED RW Cert RTL Begin Const End Const	03/13/19 10/01/20 01/21/21 07/13/21	05/03/19 11/04/20 03/15/21 06/30/21 12/21/22	0	No	No	Scope Cost Schedule Benefits
	11-1162 SD-78	SR-78 PAVEMENT REHABILITATION	In and near Escondido, from west of North Broadway to Teepee Drive. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,408 2,790 2,168 2,643 3,136 <u>17,731</u> 29,876	902 0 0 4 906	1,604 3,083 1,880 2,646 3,136 <u>17,731</u> 30,080	RW Cert RTL Begin Const End Const	07/13/18 01/07/20 01/23/20 09/02/20	09/28/18 04/15/20 05/21/20 04/30/20 02/25/22	0	No	No	Scope Cost Schedule Benefits
	11-1164 SD-5	I-5 DETENTION BASINS	In the city of San Diego, from 0.8 mile to 1.0 mile north of Del Mar Heights Road. Repair and enhance detention basin and regrade overflow channel and access road.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	299 526 0 702 0 <u>1,875</u> 3,402	139 0 0 0 0 139	519 0 702 0 <u>1,875</u> 3,498	PAED RW Cert RTL Begin Const End Const	07/20/18 08/02/19 09/20/19 02/14/20	12/14/18 12/30/19 02/19/20 07/09/20 12/29/23	0	No	No	Scope Cost Schedule Benefits
1079	11-1165 SD-8	11-SD-8 & 805 ROADSIDE SAFETY IMPROVEMENTS	In the city of San Diego, from east of Route 163 to east of Route 805; also on Route 805, from north of Adams Avenue to south of Route 8 (PM 17.3/17.5). Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	720 1,700 3 1,033 3 <u>5,209</u> 8,668	693 95 0 0 0 0 788	3 904 3 5,209	PAED RW Cert RTL Begin Const End Const	05/18/18 04/19/19 06/07/19 10/18/19	05/16/18 05/03/19 06/21/19 10/24/19 07/02/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 135 of 149 141

			Jul	y 1 - Sepi	tember 30	, 2018						۵ ۵		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1080	11-1166 SD-8	11-SD-8 & 15 ROADSIDE SAFETY IMPROVEMENTS	In the city of San Diego, at Route 15/8 Separation. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	467 1,330 2 800 3 <u>3,278</u> 5,880	461 810 0 0 0 1,271	461 1,392 2 752 3 <u>3,278</u> 5,889	PAED RW Cert RTL Begin Const End Const	04/13/18 02/14/19 04/12/19 10/18/19	04/11/18 11/09/18 12/14/18 05/31/19 08/31/21	0	No	No	Scope Cost Schedule Benefits
1081	11-1167 SD-8	11-SD-8 ROADSIDE SAFETY IMPROVEMENTS	In the city of San Diego and La Mesa, from west of Mission Gorge Road to west of Route 125. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	683 1,500 3 925 3 <u>4,959</u> 8,073	581 0 0 0 0 0 581	638 1,364 72 755 3	PAED RW Cert RTL Begin Const End Const	07/27/18 01/17/20 03/06/20 07/17/20	10/26/18 02/27/20 04/20/20 09/03/20 11/14/22	0	No	No	Scope Cost Schedule Benefits
1082	11-1168 SD-Var	11-SD-8 & 125 ROADSIDE SAFETY IMPROVEMENTS	In San Diego County, on Routes 8 and 125 at various locations. Construct maintenance vehicle pullouts, pave areas beyond the gore, upgrade crash cushions, reduce maintenance intensive landscaping and relocate irrigation controls.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	521 1,469 2 725 3 <u>3,618</u> 6,338	490 330 0 0 0 0 820	490 1,443 0 670 3 3,618	PAED RW Cert RTL Begin Const End Const	05/04/18 03/29/19 05/10/19 09/20/19	05/31/18 02/15/19 03/22/19 07/25/19 03/17/20	0	No	Νο	Scope Cost Schedule Benefits
1083	11-1171 SD-Var	TMS ELEMENT IN-HOUSE FIBER OPTIC	In San Diego County, on various routes at various locations. Replace Changeable Message Signs (CMS) panels with Advanced Variable Message Signs (AVMS) panels.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 685 0 886 0 <u>4,401</u> 5,972	0 87 0 0 0 87	0 701 0 1,151 0	PAED RW Cert RTL Begin Const End Const	06/19/15 10/14/19 12/12/19 09/04/20	06/19/15 06/14/19 07/15/19 02/18/20 11/30/20	0	No	Yes	Scope Cost Schedule Benefits
1084	11-1174 SD-Var	DVMS PANELS	In San Diego County, on various routes at various locations. Replace Changeable Message Signs (CMS) panels with Advanced Variable Message Signs (AVMS) panels.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	389 843 0 825 0 <u>3,004</u> 5,061	381 932 0 0 0 0 1,313	381 932 0 875 0 <u>3,004</u>	PAED RW Cert RTL Begin Const End Const	03/24/17 02/22/18 05/25/18 01/23/19	03/24/17 03/06/18 06/18/18 02/13/19 09/18/20	0	No	Yes	Scope Cost Schedule Benefits
1085	11-1175 SD-805	805 - PAVEMENT REHAB	In the city of San Diego, from Mira Mesa Boulevard Undercrossing to 0.4 mile north of Route 5/805 separation. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,357 0 1,510 90 <u>6,782</u> 9,739	0 1,316 0 34 0 1,352	0 1,316 0 1,483 90 6,782	PAED RW Cert RTL Begin Const End Const	06/19/15 03/29/18 03/06/18 08/31/18	06/19/15 03/06/18 03/29/18 08/31/18 08/02/19	6,564	No	Yes	Scope Cost Schedule Benefits
1086	11-1176 SD-52	52 PAVEMENT REHAB	In the city of San Diego, on Routes 52, 15, 163, and 805 at various locations. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,235 0 2,086 0 <u>13,104</u> 16,425	0 1,461 0 0 0 0 1,461		PAED RW Cert RTL Begin Const End Const	06/19/15 06/20/18 05/16/18 11/16/18	06/19/15 05/16/18 06/20/18 11/16/18 03/25/20	0	No	Yes	Scope Cost Schedule Benefits
1087	11-1177 SD-94	SR-94 PAVEMENT REHAB	In the city of San Diego, from Spring Street to Route 54. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	577 1,252 10 1,537 159 <u>11,312</u> 14,847	565 229 0 0 0 0 795	565 1,331 0 1,398 159	RW Cert RTL Begin Const End Const	01/19/18 10/28/19 11/26/19 06/16/20	01/12/18 10/28/19 12/15/19 07/16/20 03/02/21	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 136 of 149 142

			Jul	y 1 - Sept	tember 30,	, 2018						eq		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
1088	11-1188 SD-54	SR 54 PAVEMENT PRESERVATION	In and near National City and Chula Vista, from Route 54/5 Separation to the Route 54/125 Junction. Rehabilitate flexible and rigid pavement on the traveled way, shoulders, ramps and connectors, upgrade guard rail and dike.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	709 2,260 24 2,513 297 <u>21,329</u> 27,132	0 0 0 0 0 0 0	636 1,909 21 1,993 297 <u>21,329</u> 26,186	PAED RW Cert RTL Begin Const End Const	02/03/20 08/27/21 10/20/21 05/05/22	02/03/20 08/27/21 10/20/21 05/05/22 11/15/23	0	No	No	Scope Cost Schedule Benefits
1089	11-1189 SD-8	GRADING IMPROVEMENTS, UPGRADING GUARDRAIL AND END TREATMENTS	In San Diego County, on Routes 8, 67, 79, and 94 at various locations. Widen and grade existing hinges at end treatment platforms and to upgrade guardrails and end treatments to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	526 1,046 0 824 0 <u>4,552</u> 6,948	11 0 0 0 0 0 11	485 910 0 595 0	PAED RW Cert RTL Begin Const End Const	07/12/19 10/16/20 11/20/20 05/04/21	07/12/19 10/16/20 11/20/20 05/04/21 11/15/22	0	No	No	Scope Cost Schedule Benefits
1090	11-1191 SD-94	INSTALL ADA RAMPS	In and near the cities of San Diego and Lemon Grove, from 32nd Street Undercrossing to Bancroff Drive Undercrossing. Construct and upgrade pedestrian curb ramps and sidewalks to meet current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	776 1,847 714 833 465 <u>2,660</u> 7,295	61 0 0 0 0 <u>0</u> 61	731 1,606 650 700 465	PAED RW Cert RTL Begin Const End Const	07/01/19 04/17/20 08/28/20 12/30/20	08/30/19 09/14/20 02/02/21 04/21/21 09/17/21	0	No	No	Scope Cost Schedule Benefits
1091	11-1194 SD-8	I-8 CULVERT REPLACEMENT	In San Diego County, from 0.7 mile west of Flinn Springs Road Undercrossing to 0.2 mile east of Crestwood Road Undercrossing. Rehabilitate culverts and energy dissipaters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	954 1,246 319 1,636 50 <u>6,573</u> 10,778	605 0 0 6 <u>0</u> 611	1,128 516 1,200 50	PAED RW Cert RTL Begin Const End Const	02/02/18 05/23/19 07/24/19 03/20/20	06/21/19 05/28/20 07/16/20 11/30/20 05/20/22	0	No	No	Scope Cost Schedule Benefits
1092	11-1195 SD-76	SR 76 CULVERT REPLACEMENT/FIS H PASSAGE	Near Pauma Valley, from 0.2 mile west to 0.1 mile east of Pauma Creek Bridge No. 57-0077; also, 6.0 miles west of Santa Ysabel, at 1.8 miles west of San Luis Rey River Bridge at the Wigham Creek Culvert (PM 45.3). Remediate fish passage and improve water	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,244 3,680 262 4,073 303 <u>14,300</u> 24,862	0 0 0 0 0 0	1,965 2,899 215	PAED RW Cert RTL Begin Const End Const	08/29/22 08/07/24 07/02/24 03/04/25	08/29/22 07/02/24 08/07/24 03/04/25 03/22/28	0	No	No	Scope Cost Schedule Benefits
1093	11-1200 SD-Var	UPGRADE/INSTALL CURVE WARNING SIGNS AT HORIZONTAL CURVES	At various locations, on Routes 5, 8, 15, 52, 54, 56, 67, 75, 76, 78, 94, 125, 163, 805 and 905. Upgrade and install curve warning signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	498 561 0 497 0 <u>2,350</u> 3,906	0 0 0 0 0 0 0	462 535 0 423 0 <u>2,350</u> 3,770	PAED RW Cert RTL Begin Const End Const	11/18/19 12/15/20 01/15/21 10/15/21	12/11/18 05/31/19 06/26/19 11/03/20 07/07/21	0	No	No	Scope Cost Schedule Benefits
	11-1201 IMP-Var	UPGRADE/INSTALL CURVE WARNING SIGNS	warning signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	317 493 0 462 0 <u>1,712</u> 2,984	36 0 0 0 0 36	297 450 0 324 0 <u>1,712</u> 2,783	PAED RW Cert RTL Begin Const End Const	11/16/20 12/06/21 01/13/22 10/14/22	12/28/18 06/19/19 06/28/19 12/19/19 07/15/20	0	No	No	 Scope Cost Schedule Benefits
1095	11-1203 SD-5	I-5 SLOPE STABILIZATION	In the city of San Diego, from Carmel Mountain Road Undercrossing to 0.05 mile west of Route 5/56 Separation. Stabilize existing slopes and landscaping from further erosion and sediment deposition into the Los Penasquitos Lagoon.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	283 632 0 892 0 <u>1,533</u> 3,340	0 0 0 0 0 0	254 527 0	PAED RW Cert RTL Begin Const End Const	08/21/19 07/16/20 08/20/20 03/04/21	08/21/19 07/16/20 08/20/20 03/15/21 08/17/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 137 of 149 143

			Jul	y 1 - Sep	tember 30	, 2018						° þ		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1096	11-1204 SD-75	SR 75 MOBILITY PROJECT	In Imperial Beach, from Georgia Street to 0.2 mile north of Rainbow Drive. Relinquish roadway to Imperial Beach. Financial Contribution Only (FCO).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	348 0 0 0 5, 300 5,648	0 0 0 <u>5,300</u> 5,300	0 0 0 <u>5,300</u> 5,534	PAED RW Cert RTL Begin Const End Const	09/28/18	04/30/18 04/24/18	0	No	No	Scope Cost Schedule Benefits
1097	11-1205 SD-5	I-5 WATER CONSERVATION	In the city of San Diego, from Iris Street Overcrossing to Otay River Bridge. Replace deteriorated water supply lines and plant landscaping for erosion control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	304 564 0 534 0 <u>1,320</u> 2,722	4 0 0 0 0 0 0 4	312 405 0 436 0 <u>1,320</u> 2,473	PAED RW Cert RTL Begin Const End Const	07/09/19 06/03/20 07/08/20 01/19/21	11/15/19 10/09/20 11/16/20 05/28/21 01/07/25	0	No	Νο	Scope Cost Schedule Benefits
1098	11-1218 SD-5	I-5 REPAIR	In the city of San Diego, from Sorrento Valley Road to Del Mar Heights Road. Construct rumble strips on both shoulders, rehabilitate bike path, install fiber optic cable/Closed Circuit Television (CCTV) and rehabilitate 48 inch culvert. Asset Management	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	471 1,304 40 678 0 <u>3,824</u> 6,317	12 0 0 0 0 0 12	443 1,123 34 581 0	PAED RW Cert RTL Begin Const End Const	09/01/19 10/13/21 10/30/20 04/30/21	09/20/19 09/25/20 11/13/20 04/09/21 01/06/22	0	No	Νο	Scope Cost Schedule Benefits
1099	11-1219 SD-52	SR-52	In the city of San Diego, from 0.1 mile east of Route 5 to 0.1 mile east of Convoy Street. Construct Maintenance Vehicle Pullouts (MVPs), pave slopes under bridge structures, pave narrow areas and beyond gores.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	450 1,118 0 539 0 <u>3,296</u> 5,403	1 0 0 0 0 0 1	453 933 0 459 0 <u>3,296</u> 5,141	PAED RW Cert RTL Begin Const End Const	07/31/19 08/30/20 09/30/20 07/30/21	07/31/19 08/30/20 09/30/20 07/30/21 02/28/22	0	No	Νο	Scope Cost Schedule Benefits
1100	11-1221 SD-Var	BRIDGE PRESERVATION RT 5/54/94/125/163	In San Diego County, at various locations. Apply methacrylate to bridge decks, replace joint seals, repair unsound concrete and replace approach slabs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 663 0 733 0 <u>3,542</u> 4,938	0 266 0 0 0 0 266	0 577 0 660 0 3,542	PAED RW Cert RTL Begin Const End Const	12/15/16 12/05/18 12/07/18 04/05/19	12/15/16 12/05/18 12/07/18 04/05/19 07/02/19	0	No	Νο	Scope Cost Schedule Benefits
1101	11-1227 SD-8	I-8 ADA RAMPS	In the city of San Diego, from Mission Center Road to College Avenue. Construct and upgrade pedestrian curb ramps to meet Americans with Disabilities Act (ADA) Standards. Replaced damaged sidewalk and install accessible pedestrian signals.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	326 1,148 0 545 25 <u>1,107</u> 3,151	0 0 0 0 0 0 0	282 939 0 448 25 <u>1,107</u> 2,801	PAED RW Cert RTL Begin Const End Const	07/15/20 07/21/21 11/15/21 07/15/22	07/15/20 07/21/21 11/15/21 07/15/22 01/31/23	0	No	No	Scope Cost Schedule Benefits
	11-1237 SD-5	REPLACE SIGNS WITH TYPE XI SHEETING	In San Diego County, at various locations on various routes. Replace aging roadside sign panels with retroreflective sheeting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 355 0 <u>1,962</u> 2,642	0 15 0 0 0 0 15	0 357 0 321 0 <u>1,962</u> 2,639	PAED RW Cert RTL Begin Const End Const	06/30/16 07/16/19 11/21/19 07/14/20	06/30/16 03/13/19 03/15/19 09/18/19 04/06/20	0	No	Νο	Scope Cost Schedule Benefits
1103	11-1240 IMP-98	RTE 98 ADA	In Calexico, from Ollie Avenue to Rockwood Avenue. Construct and upgrade pedestrian curb ramps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	169 650 661 0 <u>2,141</u> 3,621	14 0 0 0 0 14	166 557 0 475 0	PAED RW Cert RTL Begin Const End Const	09/23/19 08/13/21 09/03/21 01/10/22	09/23/19 08/13/21 09/03/21 01/10/22 12/15/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

EAC = Estimate at Completion

Approved = Last Commission action Page 138 of 149 144

			Jul	y 1 - Sepi	tember 30,	2018						eq		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
1104	11-1243 SD-805	RECYCLED WATER PROJECT / SD I-805	In Chula Vista, from 0.3 mile south of Main Street Undercrossing to Palomar Street Overcrossing. Convert potable irrigation systems to recycled water.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	284 721 3 888 20 <u>4,097</u> 6,013	0 0 0 0 0 0 0	284 629 730 20 <u>4,097</u> 5,762	PAED RW Cert RTL Begin Const End Const	07/11/19 06/05/20 07/10/20 01/21/21	07/11/19 06/05/20 07/10/20 01/21/21 09/23/24	0	No	No	Scope Cost Schedule Benefits
1105	11-1244 SD-805	RECYCLED WATER PROJECT/SD I-805/I-905	In the city of San Diego, from San Ysidro Boulevard Undercrossing to Otay River Bridge; also on Route 905, from 0.3 mile east of Picador Boulevard Undercrossing to Caliente Avenue Overcrossing. Convert potable irrigation systems to recycled water.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	327 1,149 3 1,174 30 <u>8,220</u> 10,903	0 0 0 0 0 0 0	363 984 2 956 30 <u>8,220</u> 10,556	PAED RW Cert RTL Begin Const End Const	10/10/19 09/03/20 10/09/20 04/23/21	10/10/19 09/03/20 10/09/20 04/23/21 03/27/25	0	No	No	Scope Cost Schedule Benefits
1106	11-1245 SD-5	RECYCLED WATER PROJECT/SD I-5	In the city of San Diego, from Camino de la Plaza Overcrossing to Otay River Bridge; also on Route 805, from Route 805/5 Separation to San Ysidro Boulevard Undercrossing. Convert potable irrigation system to recycled water.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	384 1,243 3 1,361 40 <u>10,670</u> 13,701	0 0 0 0 0 0 0	348 1,046 2 1,085 40	PAED RW Cert RTL Begin Const End Const	01/09/20 12/02/20 01/08/21 07/20/21	11/15/19 10/09/20 11/16/20 05/28/21 07/31/25	0	No	No	Scope Cost Schedule Benefits
1107	11-1246 SD-8	SD-008-L0.7/R23.0 - DRAINAGE SYSTEM RESTORATION	In San Diego County, at various locations, from 0.5 mile west of Midway Drive Undercrossing to 0.6 mile west of Flinn Springs Road Undercrossing. Repair, rehabilitate and replace culvert systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,173 1,590 0 2,020 80 <u>8,367</u> 13,230	503 0 0 0 0 <u>0</u> 503	0 1,778 80 8,367	PAED RW Cert RTL Begin Const End Const	11/26/18 02/04/20 03/30/20 10/08/20	12/14/18 02/25/20 04/20/20 10/28/20 07/12/23	0	No	Yes	Scope Cost Schedule Benefits
1108	11-1247 SD-78	CULVERT REPLACEMENT	In San Diego County, at various locations from 0.1 mile east of Route 78/5 Separation to Route 15/78 Separation. Rehabilitate and replace culverts including invert paving, joint repair grouting, Cured-in-Place Pipeliner (CIPP) and drainage inlet lid repa	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	811 1,469 212 2,047 204 <u>8,519</u> 13,262	96 0 0 0 0 <u>0</u> 96	1,386 1,236 187 1,708 204	PAED RW Cert RTL Begin Const End Const	03/18/20 12/10/21 12/10/21 06/13/22	04/30/19 12/10/21 12/10/21 06/13/22 02/07/25	0	No	Yes	Scope Cost Schedule Benefits
1109	11-1248 SD-805	ADA RAMPS AND SIDEWALKS /I-805	In various cities, from Main Street/Auto Park Drive Undercrossing to Market Street Overcrossing. Construct and upgrade pedestrian curb ramps to meet Americans with Disabilities Act (ADA) Standards. Replace pedestrian signal heads, push buttons and reloc	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	843 1,960 0 1,189 12 <u>3,098</u> 7,102	0 0 0 0 0 0 0	729 1,617 0 951 12 <u>3,098</u>	PAED RW Cert RTL Begin Const End Const	07/15/20 07/21/21 11/15/21 07/15/22	07/15/20 07/21/21 11/15/21 07/15/22 07/31/23	0	No	No	Scope Cost Schedule Benefits
	11-1250 SD-8	CAJON ROADSIDE SAFETY	In and near El Cajon, at various locations, from Greenfield Drive to 0.4 mile east of Los Coches Road Undercrossing. Pave beyond gore areas, reduce high maintenance landscaping and relocate irrigation components.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	346 536 0 448 0 <u>1,896</u> 3,226	0 0 0 0 0 0 0	293 451 0 361 0 <u>1,896</u> 3,002	PAED RW Cert RTL Begin Const End Const	07/30/20 05/28/21 07/16/21 01/07/22	07/30/20 05/28/21 07/16/21 01/07/22 10/20/22	0	No	Νο	Scope Cost Schedule Benefits
1111	11-1251 SD-56	RTE 56 - ROADSIDE WORKER SAFEY	In the city of San Diego, from El Camino Real Undercrossing to Route 56/15 Separation. Pave beyond gore areas, relocate irrigation control valve boxes, construct rumble strip.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	284 629 0 429 0 <u>2,007</u> 3,349	0 0 0 0 0 0	247 513 0 353 0	PAED RW Cert RTL Begin Const End Const	02/11/20 08/02/21 10/08/21 01/27/22	02/11/20 07/26/21 10/08/21 01/27/22 01/20/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 139 of 149 145

			Jul	y 1 - Sept	ember 30,	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1112	11-1252 IMP-8	IMP, CALEXICO/EL CENTRO, ROADSIDE SAFETY	In and near El Centro, at various locations on Routes 8 and 111. Pave slopes under structures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	385 585 0 571 0 <u>2,070</u> 3,611	0 0 0 0 0 0 0	325 494 0 423 0 <u>2,070</u> 3,312	PAED RW Cert RTL Begin Const End Const	08/07/20 06/11/21 07/30/21 12/30/21	08/07/20 06/11/21 07/30/21 12/30/21 07/01/22	0	No	No	Scope Cost Schedule Benefits
1113	11-1253 SD-94	- ROADSIDE WORKER SAFETY	In the cities of San Diego and Lemon Grove, at various locations from 0.2 mile west of 47th Street Overcrossing to 0.6 mile west of College Avenue Undercrossing. Construct Maintenance Vehicle Pullouts (MVPs), pave areas beyond gore, upgrade guardrail, in	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	340 901 0 858 0 <u>2,973</u> 5,072	92 0 0 0 0 0 92	372 875 0 687 0	PAED RW Cert RTL Begin Const End Const	08/16/19 11/22/20 01/27/21 09/17/21	08/16/19 12/29/20 02/03/21 10/25/21 11/04/22	0	No	No	Scope Cost Schedule Benefits
1114	11-1255 SD-8	I8 - PAVEMENT REHAB	Near Alpine, from Viejas Creek Bridge to Pine Valley Creek Bridge. Grind, remove and replace Jointed Plain Concrete Pavement (JPCP) lanes, remove and replace asphalt concrete outside shoulders and cold plane and overlay inside shoulders. Upgrade guardra	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	936 3,276 0 5,479 0 <u>43,768</u> 53,459	505 0 0 0 0 0 505	2,703 0 4,317 0 43,768	PAED RW Cert RTL Begin Const End Const	12/04/19 09/21/21 11/03/21 03/14/22	05/17/19 01/04/21 02/18/21 06/24/21 11/14/22	0	No	Yes	Scope Cost Schedule Benefits
1115	11-1256 SD-8	E8-S163 CONNECTOR OC	In the city of San Diego, at the east Route 8 to south Route 163 Connector Overcrossing No. 57-0355G. Bridge rail replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	374 969 0 848 0 <u>1,867</u> 4,058	0 0 0 0 0 0 0	0	PAED RW Cert RTL Begin Const End Const	07/02/19 10/26/20 11/06/20 03/11/21	08/02/19 11/30/20 12/11/20 04/13/21 09/30/22	0	No	No	Scope Cost Schedule Benefits
1116	11-1257 SD-125	SR-125 CAPM	Near La Mesa and in Santee, from 0.2 mile south of Route 125/94 Separation to Mission Gorge Road. Rehabilitate pavement by grinding and replacing concrete slabs and cold plane and overlay shoulders with Rubberized Hot Mix Asphalt (RHMA-G).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,383 2,541 53 3,863 252 <u>34,185</u> 42,277	357 0 0 0 0 0 357	1,594	PAED RW Cert RTL Begin Const End Const	12/02/19 09/30/21 11/09/21 06/08/22	08/02/19 05/14/21 07/07/21 01/31/22 06/06/23	0	No	Yes	Scope Cost Schedule Benefits
1117	11-1262 SD-Var	REPAIR EXISTING LOOP DETECTORS	In San Diego County, at various locations. Repair and install Vehicle Detection Station (VDS) elements including Microwave Vehicle Detection Systems (MVDS) and loop detectors.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	911 2,160 0 2,264 0 <u>11,535</u> 16,870	557 0 0 0 0 0 557	744	RW Cert RTL	08/22/18 11/15/19 12/13/19 05/15/20	09/21/18 11/15/19 01/08/20 05/01/20 02/23/22	0	No	Yes	Scope Cost Schedule Benefits
1118	11-1263 SD-15	INSTALL RADAR DETECTION SYSTEMS	In San Diego County, at various locations. Update Microwave Vehicle Detection System (MVDS) elements for traffic flow monitoring and data collections.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	372 865 0 654 0 <u>3,324</u> 5,215	150 17 0 0 0 0 168	150 882 0 635 0 3,324	PAED RW Cert RTL Begin Const End Const	04/18/18 03/08/19 05/08/19 12/13/19	08/06/18 03/08/19 05/08/19 02/19/20 04/08/21	0	No	Yes	Scope Cost Schedule Benefits
1119	11-1265 SD-5	I-5 CABLE BARRIER	Near Oceanside, from Fallbrook Overhead to 1.0 mile south of San Onofre Bridge. Install cable safety barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	660 917 0 988 11 <u>5,917</u> 8,493	124 0 0 0 0 124	719 817 0 908 11 5,917	PAED RW Cert RTL Begin Const End Const	01/22/19 08/09/20 09/09/20 05/24/21	04/19/19 11/13/20 07/29/21 05/02/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 140 of 149 146

			Jul	y 1 - Sept	tember 30,	, 2018						ő Ö		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1120	11-1276 SD-163	SR163 BRIDGE RAIL UPGRADE (Long Lead SHOPP)	In the city of San Diego, at various locations from Quince Street Overcrossing Bridge No. 57-0216K to Washington Street Overcrossing Bridge No. 57-0220. Replace bridge rail within Cabrillo Freeway Historic District.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,520 2,409 212 3,633 256 <u>9,473</u> 18,503	0 0 0 0 0 0 0	171 2,595 256	PAED RW Cert RTL Begin Const End Const	07/29/22 03/07/25 01/16/25 07/11/25	08/29/22 02/18/25 04/08/25 08/11/25 03/10/28	0	No	No	Scope Cost Schedule Benefits
1121	11-1279 SD-5	I-5 CANNON RD SB AUXILIARY LANE	In Carlsbad, from Palomar Airport Road to Cannon Road. Construct auxiliary lane in southbound direction for operational efficiency.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	207 1,052 0 1,243 23 <u>5,501</u> 8,026	0 0 0 0 0 0 0	188 909 0 1,053 23	PAED RW Cert RTL Begin Const End Const	02/25/20 03/30/21 06/30/21 02/18/22	02/25/20 03/30/21 06/30/21 02/18/22 11/30/23	0	No	No	Scope Cost Schedule Benefits
	11-1280 SD-805	I-805 SWEETWATER RIVER BRIDGE UPGRADE	In and near Chula Vista, from 0.2 mile south of Sweetwater River Bridge No. 57-0638R/L to Route 54. Upgrade bridge rails, widen bridges to make standard, and repair approach slabs, joint seals, gore pavement, and shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 5,023 0 <u>18,367</u> 23,390	41 1,613 0 0 0 <u>0</u> 1,654	1,613 0 4,766 0 <u>18,367</u>	PAED RW Cert RTL Begin Const End Const	08/31/17 06/01/18 06/15/18 01/03/19	08/31/17 02/28/18 06/29/18 02/01/19 04/11/23	0	No	No	Scope Cost Schedule Benefits
1123	11-1281 SD-5	I-5NCC ITS ELEMENTS	In San Diego County, from 0.6 mile south of Route 5/8 Separation to 1.5 miles north of Route 5/76 Separation. Install Vehicle Detection Stations (VDS), Changeable Message Signs (CMS), Closed Circuit Television (CCTV), Ramp Metering, Traffic Signal and Fi	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,497 122 2,995 3 <u>19,621</u> 24,238	0 769 0 0 0 <u>0</u> 769	2,057 125 2,686 3	PAED RW Cert RTL Begin Const End Const	10/23/13 08/02/19 03/17/20 06/16/20	10/23/13 06/30/18 03/17/20 06/16/20 12/03/21	0	No	No	Scope Cost Schedule Benefits
1124	11-1283 IMP-78	CULVERT REHABILITATION	In Imperial County, from 0.4 mile east of Mitchell Camp Road to 1.6 miles west of Stallard Road at various locations. Culvert replacement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	204 409 0 201 0 <u>687</u> 1,501	204 0 0 0 0 204	204 386 0 183 0 687	PAED RW Cert RTL Begin Const End Const	08/23/18 07/18/19 08/26/19 04/27/20	06/04/18 03/12/19 04/19/19 09/05/19 01/21/20	0	No	No	Scope Cost Schedule Benefits
1125	11-1302 SD-52	SD-52 & SD-163 PAVEMENT REHAB	In San Diego, from 0.4 mile west of Convoy Street Overcrossing to Santo Road Overcrossing. Roadway rehabilitation to mitigate highway settlement, construct auxiliary lane, transportation management systems, lighting, and roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,066 3,452 45 5,654 15 <u>33,738</u> 44,970		1,937 2,949 40 4,364 15	PAED RW Cert RTL Begin Const End Const	07/10/20 03/18/22 11/29/21 07/29/22	07/10/20 11/29/21 03/18/22 07/29/22 03/28/25	0	No	No	Scope Cost Schedule Benefits
	11-1310 SD-125	SD-125 (SD-54 TO SD-94)	In and near Lemon Grove, from 0.1 mile north of Jamacha Boulevard Overcrossing to Route 94. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,071 5,557 317 9,027 120 <u>54,357</u> 72,449	0 0 0 0 0 0 0	2,892 4,804 279 7,037 120 <u>54,357</u> 69,489	PAED RW Cert RTL Begin Const End Const	07/10/20 02/18/22 11/29/21 07/18/22	07/10/20 11/29/21 02/18/22 07/18/22 07/09/25	0	No	No	Scope Cost Schedule Benefits
1127	11-1332 SD-8	SD-008-R25.1/R40.1 - REHABILITATE CULVERTS.	In San Diego County, from 0.6 mile west of Harbison Canyon Undercrossing to 0.4 mile east of Horsethief Road Undercrossing. Rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	262 1,100 200 1,200 25 <u>5,200</u> 7,987	0 0 0 0 0 0	1,097 188 1,076 25	PAED RW Cert RTL Begin Const End Const	02/02/18 07/24/19 05/23/19 03/30/20	06/29/18 06/10/19 06/17/19 10/24/19 02/25/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 141 of 149 147

			Jul	y 1 - Sep [.]	tember 30	, 2018						ő		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1128	12-1203 ORA-Var	12-0Q690 detection system rehab.	At various locations, on various routes. Replace and upgrade existing field elements for the Traffic Management System (TMS).	PAED PSE RW Sup Con Sup RW Cap Con Cap	0 2,060 0 1,800 24 <u>6,530</u>	0 362 0 0 0 0	0 1,749 24	PAED RW Cert RTL Begin Const End Const	06/22/17 02/01/20 05/01/20 01/01/21	06/22/17 02/03/20 05/01/20 12/15/20 07/01/22	0	No	Yes	Scope Cost Schedule
1129	12-2246 ORA-1	12-0H150 PCH Laguna Beach Rehabilitate Pavement & ADA upgrades	In Laguna Beach and Newport Beach, from 1,000 feet south of Vista Del Sol to Moss Street; also from Ledroit Street to Newport Coast Drive (PM 10.5/14.1). Remove and replace existing pavement with Rubberized Hot Mix Asphalt (RHMA).	Total PAED PSE RW Sup Con Sup RW Cap Con Cap	10,414 0 3,200 400 1,739 65 <u>7,071</u> 12,475	0 362 0 241 0 0 0 0 241 241	10,325 0 2,272 333 1,617 65	PAED RW Cert RTL Begin Const End Const	08/30/05 05/01/20 06/01/20 01/04/21	08/30/05 05/01/20 06/02/20 12/30/20 04/01/22	0	No	Yes	Benefits Benefits Cost Schedule Benefits
1130	12-2246A ORA-1	Nickname Required	In Laguna Beach, from 7th Street to Moss Street. Remove and replace pavement and with Rubberized Hot Mix Asphalt (RHMA).	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	12,473 0 0 779 0 <u>3,206</u> 3,985	0 0 0 0 0 0 0 0 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const	11/01/18 09/01/20 10/01/20 09/01/21		0	No	No	Scope Cost Schedule Benefits
1131	12-2246B ORA-1	Remove & Replace Pavement with 0.2" RHMA	In Laguna Beach, from south of Ruby Street to Ledroit Street. Remove and replace pavment with Rubberized Hot Mix Asphalt (RHMA).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 832 0 <u>3,473</u> 4,305	0 0 0 0 0 0 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const	01/31/18 02/01/20 03/01/20 09/01/20		0	No	No	Scope Cost Schedule Benefits
1132	12-2255 ORA-1	12-0P690 PCH Laguna Beach Upgrade ADA	In Laguna Beach, from 7th Avenue to north of Moss Street. Upgrade existing curb ramps, sidewalks, and driveways to Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 4,000 2,864 3,551 3,121 <u>1,909</u> 15,445	0 0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const	11/01/18 09/01/20 10/01/20 04/01/21	11/01/18 09/01/20 10/01/20 07/01/21 01/30/23	0	No	No	Scope Cost Schedule Benefits
1133	12-2293 ORA-1	12-0M990 PCH/Broadway Culvert Bridge	In Laguna Beach, at Route 133 (Broadway Street). Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	270 750 790 600 800 <u>1,550</u> 4,760	372 17 21 0 0 410	474 574 632 366 800 1,550	PAED RW Cert RTL Begin Const End Const	06/01/18 09/12/19 09/12/19 11/19/19	11/30/18 12/01/19 03/06/20 05/08/20 11/03/20	0	No	No	Scope Cost Schedule Benefits
1134	12-2300 ORA-1	12-0M820 PCH Laguna Beach ADA (N.)	In Laguna Beach, from south of Ruby Street to Ledroit Street. Upgrade pedestrian facilities to Americans with Disabilities Act standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,500 2,170 3,230 1,600 2,100 <u>8,328</u> 18,928	0 0 0 0 0 0 0 0	0 1,706 2,505 1,203 2,100	PAED RW Cert RTL Begin Const End Const	12/05/17 07/05/19 07/19/19 02/10/20	01/18/18 04/01/20 04/01/20 10/20/20 02/23/22	0	No	No	Scope Cost Schedule Benefits
1135	12-2322B ORA-1	12-0P660 Stabilize bioswales	In Newport Beach, from 815 feet south of Reef Point Drive to 1,850 feet north of Crystal Heights Drive. Restore bioswales.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	271 628 0 501 0 <u>1,827</u> 3,227	0 0 0 0 0 0	266 621 0 499 0	PAED RW Cert RTL Begin Const End Const	07/01/19 05/01/20 07/01/20 12/01/20	10/01/19 05/01/20 08/01/20 06/01/21 08/01/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 142 of 149 148

			Jul	y 1 - Sepi	ember 30,	2018						å þ		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1136	12-2330 ORA-1	2-0P680 Upgrade Traffic Signal	In the cities of Newport Beach, Huntington Beach and Seal Beach, from Crystal Heights Drive to First Street. Replace traffic signals, upgrade non-standard curb ramps to meet Americans with Disabilities Act (ADA) Standards and modify drainage.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,891 4,299 1,244 3,537 191 <u>12,925</u> 24,087	680 0 0 5 <u>0</u> 685	1,888 3,925 980 2,978 191 <u>12,925</u> 22,887	PAED RW Cert RTL Begin Const End Const	01/05/19 05/15/21 05/30/21 01/30/22	01/05/19 05/15/21 05/30/21 01/30/22 04/30/23	0	No	Yes	Scope Cost Schedule Benefits
1137	12-2403A ORA-1	12-0N930 PCH Clean and Rehab RCB	In Newport Beach, from north of Superior Avenue to 60th Street. Rehabilitate drainage system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	296 600 0 400 10 <u>1,095</u> 2,401	300 95 0 0 0 0 395	300	PAED RW Cert RTL Begin Const End Const	10/20/17 02/01/19 04/02/19 11/06/19	10/20/17 02/01/19 04/02/19 11/06/19 05/08/20	0	No	No	Scope Cost Schedule Benefits
1138	12-2403B ORA-1	12-0Q830 PCH @ Superior & @ Beach Upgrade signals & ADA	In Newport Beach and Huntington Beach, at the intersection with Superior Avenue/Balboa Boulevard (PM 20.37) and at the intersection with Beach Boulevard (Route 39) (PM 23.74). Improve safety by modifying the traffic signals, adding safety lighting, refres	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 850 0 450 26 <u>955</u> 2,581	36 0 0 0 0 <u>0</u> 36	371 849 0 450 26 <u>955</u> 2,652	PAED RW Cert RTL Begin Const End Const	11/01/19 08/02/21 07/01/21 12/13/21	11/01/19 07/01/21 08/02/21 12/13/21 01/02/23	0	No	Νο	Scope Cost Schedule Benefits
1139	12-2470A ORA-1	12-0Q280 PCH Install Outer Seperation Barrier	In Huntington Beach, from Seapoint Street to Warner Avenue at Boisa Chica State Beach. Construct rumble strips and install outer separation barrier in southbound direction.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	515 605 0 492 0 <u>1,148</u> 2,760	131 0 0 0 0 131	342 546 0 482 0 <u>1,148</u> 2,518	PAED RW Cert RTL Begin Const End Const	12/15/18 01/15/20 01/30/20 06/01/20	05/01/19 05/01/20 06/01/20 01/02/21 01/02/22	0	No	No	Scope Cost Schedule Benefits
1140	12-2499A ORA-1	12-0P590 Resurface 14.9 lane miles	In Huntington Beach, from Warner Avenue to Los Angeles County line. Upgrade Americans with Disabilities Act (ADA) curb ramps, cold plane pavement, and place Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,720 2,932 1,245 2,358 111 <u>8,770</u> 17,136	624 0 0 6 0 630	1,676 2,833 1,176 2,019 111 <u>8,770</u> 16,584	PAED RW Cert RTL Begin Const End Const	01/05/19 05/15/21 05/30/21 01/30/22	01/05/19 05/15/21 05/30/21 01/30/22 04/30/23	0	No	Yes	Scope Cost Schedule Benefits
	12-2527 ORA-1	12-0N850 PCH Modify Signal, Safety lighting	In Huntington Beach, at 6th Street; also in Seal Beach at Seal Beach Boulevard (PM 32.7). Modify traffic signals and install additional lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	150 412 750 490 172 <u>960</u> 2,934	296 325 113 0 3 <u>0</u> 737	296 658 616 511 172 <u>960</u> 3,230	RW Cert RTL Begin Const End Const	01/22/18 06/05/19 06/15/19 12/11/19	01/30/18 06/05/19 06/20/19 02/01/20 07/01/21	0	No	No	Scope Cost Schedule Benefits
	12-2563 ORA-5	12-0P700 Drainage Restoration	In San Clemente, adjacent to northbound Avenida Pico offramp. Restore hydraulic capacity of channel by repairing concrete panels in channel slope and bottom.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	452 963 111 1,080 15 <u>4,303</u> 6,924	294 0 0 2 <u>0</u> 296	492 947 107 1,024 15 <u>4,303</u> 6,888	PAED RW Cert RTL Begin Const End Const	03/01/19 05/01/20 06/01/20 12/11/20	03/01/19 06/01/20 06/02/20 02/01/21 02/01/23	0	No	Yes	Scope Cost Schedule Benefits
1143	12-2632A ORA-5	Rt 5/133 Install Stormwater Control Items 335 program	In San Juan Capistrano, from El Horno Street to south of Junipero Serra Road; also in Irvine, from Route 133 to south of Sand Canyon Avenue (PM 23.2/R23.7). Reconstruct slopes and apply vegetation to control sediment transport.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	400 600 50 650 0 <u>2,729</u> 4,429	115 0 0 0 0 115	581 47 554 0	PAED RW Cert RTL Begin Const End Const	10/05/18 12/02/19 02/03/20 11/02/20	03/01/19 03/03/20 04/03/20 11/13/20 12/13/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 143 of 149 149

			Jul	y 1 - Sepi	tember 30	, 2018						ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
1144	12-2753B ORA-5	5 CCTV, fiber opt. upgradesouz	In Tustin and Irvine, from Route 133 to Route 55. Upgrade existing fiber optic communication system, closed circuit television and electronic equipment.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	330 780 0 750 0 <u>2,132</u> 3,992	330 651 0 0 0 981	330 651 0 743 0 <u>2,132</u> 3,944	PAED RW Cert RTL Begin Const End Const	03/01/17 05/04/18 04/10/18 04/01/19	03/01/17 04/10/18 05/04/18 04/01/19 06/01/20	1,270	No	Yes	Scope Cost Schedule Benefits
1145	12-2834A ORA-5	I-5 HFST, delineation, loop detectors and safety devices	In Tustin and Santa Ana, from Route 55 to south of Grand Avenue. Cold plane existing asphalt concrete, overlay with Open Graded Friction Course (OGFC), and apply High Friction Surface Treatment (HFST).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	918 1,311 0 1,660 0 <u>7,396</u> 11,285	8 0 0 0 0 0 8	746 1,192 0 1,392 0 <u>7,396</u> 10,726	PAED RW Cert RTL Begin Const End Const	12/20/19 10/05/21 09/01/21 02/25/22	12/20/19 09/01/21 10/05/21 02/25/22 02/27/23	0	No	No	Scope Cost Schedule Benefits
1146	12-2841 ORA-5	Rt 5 Roadside Worker Safety Project	In Santa Ana, from south of 4th Street to Broadway. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	285 390 0 325 0 <u>1,900</u> 2,900	244 102 0 0 0 0 345	244 384 0 319 0 <u>1,900</u> 2,846	PAED RW Cert RTL Begin Const End Const	04/01/18 02/01/19 03/01/19 12/01/19	02/21/18 02/01/19 03/04/19 02/28/20 02/01/21	0	No	No	Scope Cost Schedule Benefits
1147	12-2859B ORA-Var	12-0P42U I-5, SR57, & SR 91 ICM123 Project combined with ICM 1,2, & 3	In the cities of Orange, Anaheim, Santa Ana, Fullerton and Buena Park on Route 5, from PM 33.0 to PM 43.2; also on Route 57, from PM 10.7 to PM 16.6; also on Route 91, from PM R2.6 to PM R4.1 and PM 0.0 to PM 7.2. Install and modify Intelligent Transport	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,655 2,400 0 3,045 9 <u>22,073</u> 29,182	1,228 23 0 0 0 0 1,251	1,228 2,404 0 3,064 9 <u>22,073</u> 29,210	PAED RW Cert RTL Begin Const End Const	07/01/18 04/01/20 04/10/20 01/04/21	06/19/18 03/18/20 05/01/20 01/04/21 02/01/23	0	No	Yes	Scope Cost Schedule Benefits
1148	12-2859C ORA-5	12-0P670 I-5, SR 57, & SR 91 ICM 4 Project - Install and modify ITS	In and near Anaheim, from south of Route 22 to south of Route 39; also on Route 57 (PM 10.7/16.6) and Route 91 (PM R2.6/R4.1 and (PM 0.0/7.2). Create interoperability of Transportation Management System (TMS) by upgrading Intelligent Transportation Syste	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,380 3,650 3,650 0 <u>13,673</u> 23,673	1,076 0 0 0 0 1,076	2,336 4,341 273 3,553 0 13,673	PAED RW Cert RTL Begin Const End Const	11/01/18 05/01/20 06/01/20 02/01/21	11/01/18 05/01/20 05/01/20 02/01/21 02/01/24	0	No	Yes	Scope Cost Schedule Benefits
1149	12-2860N ORA-5	Roadside Worker Safety Project	In and near Anaheim, from Santa Ana Bridge No. 55-0811 to 0.6 mile south of Harbor Boulevard Overcrossing. Enhance highway worker safety by access trails and access gates, relocating facilities away from traffic, and installing features to reduce repetit	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	270 400 330 0 <u>2,000</u> 3,000	5 0 0 0 0 0 5	266 375 0 307 0 <u>2,000</u> 2,949	PAED RW Cert RTL Begin Const End Const	08/01/19 09/01/20 10/01/20 09/01/21	09/01/19 09/01/20 10/01/20 08/01/21 10/01/22	0	No	No	Scope Cost Schedule Benefits
	12-2860P ORA-5	I-5 Polyester concrete on 3 bridges	In the cities of Orange and Anaheim, from Santa Ana River Bridge to Harbor Boulevard. Improve wet pavement safety by repairing and placing a grooved polyester concrete overlay on three undercrossing bridge decks, and upgrading guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	776 1,083 0 1,777 0 <u>6,236</u> 9,872	30 0 0 0 0 <u>0</u> 30	577 991 1,579 0 <u>6,236</u> 9,385	PAED RW Cert RTL Begin Const End Const	02/15/19 05/15/20 04/15/20 12/15/20	05/23/19 05/30/20 06/30/20 03/15/21 09/15/22	0	No	No	Scope Cost Schedule Benefits
1151	12-2861E ORA-5	Roadside Worker Safety Project	In Anaheim, from north of Anaheim Boulevard to Santa Ana Street. Enhance highway worker safety by access trails and access gates, relocating facilities away from traffic, and installing features to reduce repetitive maintenance activities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 400 0 400 0 <u>2,000</u> 3,000	0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const	12/01/19 12/01/20 02/01/21 11/01/21	12/01/19 12/01/20 02/01/21 11/01/21 12/01/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 144 of 149 150

			Jul	y 1 - Sepi	tember 30,	2018						ed		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
1152	12-2861F ORA-5	12-0Q300 Surface treatment	In Anaheim, on the northbound Harbor Boulevard offramp; also on the southbound Harbor Boulevard onramp. Modify traffic signal system and apply High Friction Surface Treatment (HFST).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,285 0 493 18 <u>1,432</u> 3,228	0 57 0 0 0 0 57		PAED RW Cert RTL Begin Const End Const	06/16/17 05/03/19 06/05/19 11/15/19	04/05/17 05/03/19 06/05/19 01/15/20 01/13/21	0	No	No	Scope Cost Schedule Benefits
1153	12-2861Z ORA-5	Roadside Worker Safety Project	In Anaheim, from Santa Ana Street Overcrossing (OC) to 0.3 mile south of Magnolia Avenue OC. Enhance highway worker safety by paving miscellaneous areas, install access gates and relocate irrigation facilities away from the edge of the road.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 400 0 400 0 <u>2,000</u> 3,000	0 0 0 0 0 0 0	191 378 0 370 0 <u>2,000</u> 2,940	PAED RW Cert RTL Begin Const End Const	08/01/20 09/01/21 10/01/21 07/01/22	08/01/20 09/01/21 10/01/21 10/01/22 09/01/23	0	No	No	Scope Cost Schedule Benefits
1154	12-2862H ORA-5	Roadside Worker Safety Project	In Fullerton and Buena Park, from Magnolia Avenue to Stanton Avenue; also on Route 91, from Stanton Avenue to Brookhurst Street (PM R2.8/1.2). Enhance highway worker safety by access trails and access gates, relocating facilities away from traffic, and i	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 400 0 400 0 <u>2,000</u> 3,000	0 0 0 0 0 0 0	185 379 0 383 0 <u>2,000</u> 2,948	PAED RW Cert RTL Begin Const End Const	01/01/21 02/01/22 04/01/22 04/01/23	01/01/21 02/01/22 04/01/22 04/01/23 10/01/24	0	No	No	Scope Cost Schedule Benefits
1155	12-2873B ORA-22	WB SR2 Valley View Off-Ramp Signal, safety lighting and ADA	In Garden Grove, on the westbound offramp to Valley View Street. Modify existing traffic signals, add safety lighting, refresh pavement striping, and bring Americans with Disabilities Act (ADA) facilities to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	320 380 0 458 5 <u>672</u> 1,835	0 0 0 0 0 0 0	318 366 0 450 5 <u>672</u> 1,811	PAED RW Cert RTL Begin Const End Const	09/30/19 01/29/21 10/19/20 08/16/21	09/30/19 10/19/20 01/29/21 08/16/21 01/23/23	0	No	No	Scope Cost Schedule Benefits
1156	12-2930 ORA-22	12-0P980 WB SR22 Euclid onramp.OGAC,drain age,delineat'n,ADA	In Garden Grove, at westbound on ramp from Euclid Street. Overlay with Open Graded Friction Course (OGFC).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 381 0 327 0 <u>559</u> 1,267	0 109 0 0 0 0 109	0 411 0 315 0 559	PAED RW Cert RTL Begin Const End Const	06/16/17 07/02/18 08/01/18 04/03/19	09/13/17 01/15/19 03/01/19 08/29/19 09/30/20	0	No	Νο	Scope Cost Schedule Benefits
1157	12-2948 ORA-22	12-0N920 WB SR22 Haster Off - Upgrade Drainage		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	420 600 233 468 326 <u>1,149</u> 3,196	405 308 9 0 4 <u>0</u> 726	405 615 250 482 326 <u>1,149</u> 3,227	RW Cert RTL Begin Const End Const	08/01/17 04/01/19 05/01/19 01/02/20	08/01/17 04/02/19 05/01/19 01/02/20 07/01/21	0	No	No	Scope Cost Schedule Benefits
	12-2981 ORA-22	12-0P520 SR22 & SR 57 Install Safety Lighting	In the cities of Orange and Santa Ana, from Lewis Street Overcrossing to east of Bristol Street Undercrossing; also on Route 57, from PM 10.9/11.9. Replace concrete median barrier and add lighting in median.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	591 1,247 0 1,257 5 <u>3,815</u> 6,915	467 0 0 0 0 467	467 1,421 0 1,189 5 <u>3,815</u> 6,897	PAED RW Cert RTL Begin Const End Const	08/07/18 02/01/20 03/02/20 11/02/20	08/07/18 02/01/20 03/02/20 11/02/20 11/01/21	0	No	No	Scope Cost Schedule Benefits
1159	12-3167 ORA-39	12-0P010 SR 39/90 Modify signals, add safety, ADA & refresh striping.	In Huntington Beach, Westminster and Garden Grove, at the intersections of Heil Avenue (PM 5.14), MacDonald Street (PM 5.30) and Trask Avenue (PM 8.14); also on Route 90 in Brea at the intersection of Castlegate Lane/Placentia Avenue (PM 5.93). Modify exi	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	600 850 420 820 364 <u>2,500</u> 5,554	657 415 7 0 0 0 1,079	657 935 324 571 364 <u>2,500</u> 5,352	PAED RW Cert RTL Begin Const End Const	12/05/17 06/03/19 06/07/19 12/02/19	12/04/17 06/03/19 06/07/19 12/02/19 05/03/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 145 of 149 151

			Jul	y 1 - Sept	ember 30,	, 2018						eq		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	RMRA Funded	Corrective Action Plan
1160	12-3182 ORA-39	SR 39 Signals, safety lighting, crosswalk	In Stanton, at the intersection of Chapman Avenue. Modify signals, add safety lighting, add crosswalk striping, and bring Americans with Disabilities Act (ADA) facilities to current standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	345 475 76 385 53 <u>743</u> 2,077	0 0 0 0 0 0 0	344 360 251 53 <u>743</u> 1,751	PAED RW Cert RTL Begin Const End Const	05/01/19 11/01/20 10/01/20 05/01/21	05/01/19 10/01/20 11/01/20 05/01/21 05/01/22	0	No	No	Scope Cost Schedule Benefits
1161	12-3230A ORA-39	12-0F970 SR-39 C&G SW, and ADA	In Buena Park, from Auto Center Drive to Craig Avenue. Rehabilitate drainage systems, install new inlets, Reinforced Concrete Pipes (RCP) and replace flood damaged sections of curb and gutters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 870 153 906 414 <u>2,226</u> 4,569	71 447 0 0 0 519	71 1,024 131 729 414	PAED RW Cert RTL Begin Const End Const	06/26/17 11/01/19 11/15/19 07/15/20	06/26/17 11/01/19 11/15/19 07/15/20 09/30/21	0	No	Yes	Scope Cost Schedule Benefits
1162	12-3279 ORA-39	12-0Q290 Signal Modification	In the city of La Habra, at Fashion Square Lane. Modify traffic signal and add lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	185 575 0 400 10 <u>820</u> 1,990	153 0 0 0 0 <u>0</u> 153	153 578 0 435 10 <u>820</u> 2,007	PAED RW Cert RTL Begin Const End Const	08/01/18 05/01/19 06/01/19 12/01/19	08/01/18 05/01/19 06/05/19 12/01/19 12/01/20	0	No	No	Scope Cost Schedule Benefits
1163	12-3424A ORA-55	12-0Q840 In Costa Mesa on SB SR-55 Modify End of Freeway Signs	In Costa Mesa, from north of 19th Street to north of Route 73. Upgrade southbound End Freeway signs to increase sign visibility and motorist safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	250 580 0 650 0 <u>1,500</u> 2,980	8 0 0 0 0 0 8	241 580 0 650 0 <u>1,500</u> 2,970	PAED RW Cert RTL Begin Const End Const	03/01/19 03/01/20 03/01/20 08/01/20	03/01/19 03/01/20 03/01/20 08/01/20 04/01/21	0	No	No	Scope Cost Schedule Benefits
1164	12-3450A ORA-Var	1217000003 - 12-0Q390 Bridge Seismic Restoration	In Costa Mesa, at the Route 55/73 Connector Overcrossing Bridge No. 55-538F (PM 4.74), Route 91 Carmenita Road Pedestrian Overcrossing Bridge No. 55-0473 (PM 0.02) and Route 405 Laguna Canyon Road Overcrossing Bridge No. 55-0247 (PM 2.20). Seismic restor	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,048 2,279 11 5,381 0 <u>15,456</u> 24,175	9 0 0 0 0 0 9	1,293 2,449 8 5,346 0 <u>15,456</u> 24,553	PAED RW Cert RTL Begin Const End Const	09/25/19 01/15/21 02/02/21 09/09/21	09/03/19 01/15/21 02/02/21 09/09/21 10/02/23	0	No	Yes	Scope Cost Schedule Benefits
1165	12-3483 ORA-55	12-0G950 Rte 55 NB Aux lane	In the cities of Santa Ana and Tustin, from Dyer Road onramp to Edinger Avenue offramp. Construct northbound auxiliary lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 3,500 2,700 2,800 24,500 <u>13,100</u> 46,800	155 1,947 156 0 0 2,258	155 3,515 2,473 2,628 24,500 <u>13,100</u> 46,432	End Const	09/11/17 06/01/20 06/15/20 12/23/20	09/11/17 06/01/20 06/15/20 01/04/21 05/28/21	0	No	No	Scope Cost Schedule Benefits
	12-3510 ORA-55	12-0N630 SR-55 at 4th Signal Upgrade	In Tustin, on the 4th Street northbound offramp. Modify traffic signals and install additional lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100 427 0 380 0 <u>772</u> 1,679	113 386 0 0 0 0 499	113 489 0 370 0 <u>772</u> 1,745	PAED RW Cert RTL Begin Const End Const	12/02/17 02/01/19 03/01/19 06/11/19	12/21/17 02/01/19 03/01/19 09/01/19 09/01/20	0	No	No	Scope Cost Schedule Benefits
1167	12-3535 ORA-55	Rt 55 Roadside Worker Safety Project	In the city of Orange, from La Veta Avenue to Route 91. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 440 0 360 0 <u>2,000</u> 3,100	52 0 0 0 0 52	418 0 337 0	PAED RW Cert RTL Begin Const End Const	04/01/19 03/01/20 03/30/20 12/01/20	03/29/19 03/01/20 03/30/20 03/01/21 12/01/21	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 146 of 149 152

			Jul	y 1 - Sep	tember 30	, 2018						e pe		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1168	12-3846B ORA-57	12-0Q270 Slope Stabilizing	In and near Brea, from south of Lambert Road to Los Angeles County line (PM R22.551). Construct storm water treatment Best Management Practices (BMPs) in the form of new detention basin to reduce Trash Total Maximum Daily Load (TMDL) to the San Gabriel-C	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	887 1,200 1,500 0 <u>6,797</u> 10,384	57 0 0 0 0 0 57	816 1,190 1,448 0 <u>6,797</u> 10,251	PAED RW Cert RTL Begin Const End Const	05/01/20 02/01/22 03/01/22 08/01/22	05/01/20 02/01/22 03/01/22 10/01/22 08/09/24	0	No	No	Scope Cost Schedule Benefits
1169	12-4051A ORA-73	Upgrade Safety Devices	In the cities of San Juan Capistrano, Laguna Nigel, Laguna Hills, Aliso Viejo, Laguna Beach, Irvine, Newport Beach, and Costa Mesa from Route 5 to Route 405. Upgrade highway safety features.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	781 2,600 58 3,200 0 <u>16,500</u> 23,139	768 156 1 0 0 <u>0</u> 924	2,455 37 3,110 0	PAED RW Cert RTL Begin Const End Const	08/31/17 01/15/20 02/05/20 09/18/20	07/20/17 01/15/20 03/09/20 09/18/20 12/17/21	0	No	No	Scope Cost Schedule Benefits
1170	12-4096P ORA-73	12-0N840 Resurface and Restripe Roadway	In Laguna Beach, on southbound Route 73, from Route 133 to 0.2 mile north of Route 133. Modify superelevation, install drainage inlets, place Open Graded Asphalt Concrete (OGAC) and place pavement delineation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 637 0 410 0 <u>980</u> 2,027	0 340 0 0 0 <u>0</u> 340	0 648 0 398 0 <u>980</u> 2,026	PAED RW Cert RTL Begin Const End Const	03/21/17 11/15/18 12/10/18 07/29/19	10/01/17 11/15/18 12/10/18 09/02/19 01/25/21	0	No	No	Scope Cost Schedule Benefits
1171	12-4096R ORA-73	12-0N860 Modifying the Existing Lane	In Newport Beach, on the Route 73 southbound off-ramp to MacArthur Boulevard. Widen ramp, install traffic signal and guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	581 1,785 130 1,531 388 <u>7,347</u> 11,762	840 362 0 0 0 0 1,203	1,811 131 1,413 388 7,347	PAED RW Cert RTL Begin Const End Const	03/01/18 02/03/20 02/28/20 12/01/20	03/01/18 02/03/20 02/28/20 12/01/20 08/02/22	0	No	No	Scope Cost Schedule Benefits
1172	12-4097C ORA-74	12-0M090_ SR-74 ADA	In San Juan Capistrano, from Route 5 to the San Juan Capistrano city line. Upgrade pedestrian facilities to meet current Americans with Disabilities Act (ADA) Standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	327 1,120 600 1,128 122 <u>1,620</u> 4,917	284 471 178 0 0 0 932	284 1,178 561 1,105 122 1,620	PAED RW Cert RTL Begin Const End Const	07/03/17 06/03/19 06/15/19 03/05/20	07/03/17 06/03/19 06/14/19 03/05/20 03/01/21	0	No	No	Scope Cost Schedule Benefits
1173	12-4124B ORA-74	Rt 74 Mitigation Plant Establishment for 0L720	Near San Juan Capistrano, from east of Antonio Parkway/La Pata Avenue to west of Conrock entrance. Landscape and plant establishment project.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 400 0 620 20 <u>850</u> 1,890	0 218 0 0 0 0 218	0 373 0 615 20 850	PAED RW Cert RTL Begin Const End Const	04/01/18 08/01/18 12/30/18 09/01/19	03/21/18 09/04/18 12/03/18 10/01/19 11/01/23	0	No	No	Scope Cost Schedule Benefits
	12-4218 ORA-74	12-0P030 Rte. 74 Super Elevation Correction.	In the Cleveland National Forest, from 0.9 mile west of San Juan Fire Station to the Orange/Riverside County line. Super elevation corrections, shoulder widening, Open Graded Asphalt Concrete (OGAC) overlay and apply High Friction Surface Treatment (HFST	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,339 4,826 1,018 7,206 719 <u>35,611</u> 52,719	2,177 0 0 0 0 2,177	3,179 4,196 970 6,790 719 <u>35,611</u> 51,465	PAED RW Cert RTL Begin Const End Const	10/03/18 06/01/20 06/02/20 01/04/21	01/02/19 06/01/20 06/02/20 01/04/21 01/08/29	0	No	No	Scope Cost Schedule Benefits
1175	12-4337 ORA-90	Cold plane pavement and place RHMA	In and near Brea, from Harbor Boulevard to Randolph Avenue. Cold plane pavement and place Rubberized Hot Mix Asphalt (RHMA) pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	478 1,249 2,269 0 <u>8,208</u> 12,333	213 0 0 0 213	1,154 129 1,646 0	PAED RW Cert RTL Begin Const End Const	11/01/18 12/03/19 01/30/20 09/01/20	11/01/18 12/03/19 01/30/20 09/01/20 09/30/22	0	No	Yes	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 147 of 149 153

			Jul	y 1 - Sepi	ember 30,	2018						۵ م		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1176	12-4373 ORA-90	SR 90 Signals, safety lighting, pavement delineation	In Brea, at the intersection of Route 90 (Imperial Highway) with Jasmine Drive/Berry Street. Improve safety by modifying the existing traffic signals and lighting, adding safety lighting, and refreshing pavement striping.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	313 370 216 337 17 <u>758</u> 2,011	0 0 0 0 0 0 0	311 326 190 294 17 <u>758</u> 1,896	PAED RW Cert RTL Begin Const End Const	03/01/19 04/01/20 03/30/20 09/01/20	03/01/19 03/30/20 04/01/20 09/01/20 09/01/21	0	No	No	Scope Cost Schedule Benefits
1177	12-4532A ORA-91	SR 91 overhead sign structure	In Buena Park, in eastbound direction from Knott Avenue to Route 5. Enhance lane assignment and motorist safety by installing additional guide sign structures, upgrading sign panels and guardrail, refreshing and extending striping, and reconstructing conc	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	640 908 10 810 5 <u>3,140</u> 5,513	0 0 0 0 0 0 0	534 769 0 787 5	PAED RW Cert RTL Begin Const End Const	06/01/19 08/02/20 07/01/20 01/02/21	06/01/19 07/01/20 08/02/20 01/02/21 09/01/21	0	No	No	Scope Cost Schedule Benefits
1178	12-4533A ORA-91	EB on ramp resurfacing & GR	In Buena Park, on the 91 eastbound connector from northbound Route 39 (Beach Boulevard). Overlay Hot Mix Asphalt (HMA) Open Graded Friction Course (OGFC).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 360 320 0 <u>540</u> 1,220	0 229 0 0 0 0 229	0 306 0 277 0 540	PAED RW Cert RTL Begin Const End Const	06/16/17 07/01/18 10/01/18 03/01/19	06/30/17 03/20/18 10/31/18 07/01/19 01/05/21	0	No	No	Scope Cost Schedule Benefits
1179	12-4609B ORA-91	Rte 91Pvmt Rehab, Rte55 to Riv CL	In the city of Anaheim, from west of Lakeview Avenue to Orange/Riverside County line. Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,845 0 2,450 10 <u>11,000</u> 15,305	0 64 0 0 0 0 64	0 1,568 0 1,775 10	PAED RW Cert RTL Begin Const End Const	06/03/15 03/01/19 04/01/19 09/01/19	06/03/15 04/02/19 06/14/19 02/15/20 12/01/20	0	No	No	Scope Cost Schedule Benefits
1180	12-4642A ORA-91	Reconstruct EB Weigh Station	In Anaheim, at the Commercial Vehicle Enforcement Facility (CVEF) Peralta Weigh Station (Eastbound). Rehabilitate and upgrade CVEF.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	624 1,391 1,332 0 <u>6,847</u> 10,204	0 0 0 0 0 0 0	0 434 9 1,347 0	PAED RW Cert RTL Begin Const End Const	08/01/17 01/15/19 02/01/19 07/01/19	08/01/17 01/15/19 02/01/19 09/01/19 08/14/20	0	No	No	Scope Cost Schedule Benefits
1181	12-4769 ORA-133	12-0N870 Extend #2 lane to allow proper lane drop signage.	In Laguna Beach, at and north of Canyon Acres Drive. Extend the northbound lane reduction transition.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,410 230 789 536 <u>1,189</u> 4,154	0 1,019 56 0 0 0 1,075	0 1,348 221 449 536 1,189	PAED RW Cert RTL Begin Const End Const	01/04/16 10/01/18 11/01/18 06/19/19	01/04/16 10/01/18 02/01/19 10/01/19 03/18/20	0	No	No	Scope Cost Schedule Benefits
1182	12-4792 ORA-133	12-0Q360 Drainage System Restoration	In Orange County, from 0.3 mile south of El Toro Road to 0.2 mile north of Route 73/133 Interchange. Construct detention basin, reconstruct channel, extend reinforced concrete box and regrade to prevent adverse flow.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,363 1,712 766 1,188 1,467 <u>2,095</u> 8,591	0 0 0 0 0 0 0	0 1,630 721 1,101 1,467	PAED RW Cert RTL Begin Const End Const	10/02/18 04/17/20 06/15/20 01/05/21	10/02/18 04/17/20 06/15/20 01/05/21 08/08/23	0	No	No	Scope Cost Schedule Benefits
1183	12-4793 ORA-133	12-0N060 Rte133-Widening	In Laguna Beach, from 1,700 feet south to 1,300 feet north of El Toro Road. Extend lanes in both directions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,215 1,820 550 2,109 1,230 <u>6,032</u> 12,956	0 0 0 0 0 0 0	0 1,547 518 1,555 1,230	PAED RW Cert RTL Begin Const End Const	09/01/17 04/03/20 05/22/20 02/05/21	09/01/17 04/03/20 06/01/20 12/15/20 04/18/23	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 148 of 149 154

	July 1 - September 30, 2018													
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	RMRA Funded	Corrective Action Plan
1184	12-4795A ORA-133	12-0N660 Rte 133 Replace Damaged and Outdated MBGR	In and near Laguna Beach and Irvine, from north of El Toro Road to Route 241. Flatten steep embankments, replace and upgrade guardrail and terminal systems, install thrie-beam median barrier and replace K-rail with concrete barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,069 1,750 2,165 0 <u>9,500</u> 14,554	848 244 0 0 0 0 1,093	848 1,765 68 2,044 0 <u>9,500</u> 14,226	PAED RW Cert RTL Begin Const End Const	12/15/17 03/15/19 04/05/19 09/09/19	12/15/17 03/29/19 06/03/19 01/15/20 03/15/21	0	No	No	Scope Cost Schedule Benefits
1185	12-4846 ORA-133	12-0N890 Add 2nd lane to SB 133 SB 5 connector	In Irvine, from southbound 5/SB 133 Connector to southbound 133/NB 405 Connector. Construct a new auxiliary lane to improve traffic flow.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,503 3,224 652 4,544 253 <u>14,926</u> 25,102	12 0 0 0 0 0 12	1,443 3,070 614 4,268 253	PAED RW Cert RTL Begin Const End Const	11/01/19 09/01/21 10/01/21 03/01/22	02/03/20 09/01/21 10/01/21 03/01/22 03/25/24	0	No	No	Scope Cost Schedule Benefits
	12-4926F ORA-261	12-0Q130 Install Double Thrie Beam Median Barrier	In Irvine, from Walnut Road to north of northbound Jamboree Road Overcrossing. Install double thrie-beam barrier to prevent cross-median collisions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 412 0 320 0 <u>510</u> 1,242	0 206 0 0 0 206	0 358 0 290 0 <u>510</u> 1,158	PAED RW Cert RTL Begin Const End Const	06/19/17 11/01/18 11/15/18 07/15/19	06/19/17 11/01/18 11/15/18 07/15/19 06/01/20	0	No	Νο	Scope Cost Schedule Benefits
1187	12-4956A ORA-405	12-0H045 SB 405 Aux Univ. to Sand Cyn. & SR-133	In Irvine, from Route 133 to Sand Canyon Avenue; also from Sand Canyon Avenue to University Drive/Jeffery Road. Construct southbound auxiliary lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 2,200 0 <u>6,000</u> 8,200	752 1,923 0 0 0 2,675	752 1,923 0 2,177 0 <u>6,000</u> 10,881	PAED RW Cert RTL Begin Const End Const	03/22/16 03/01/18 07/01/18 12/01/19	03/22/16 02/06/17 03/20/18 11/01/18 06/01/20	4,511	No	No	Scope Cost Schedule Benefits
1188	12-4984 ORA-405	12-0P400 I-405 at Culver Modify Signal & Upgrade ADA	In Irvine, at northbound onramp from southbound Culver Drive and at southbound offramp to Culver Drive. Improve safety by replacing traffic signals and lighting systems, and reconfigure the onramp entrance.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 834 0 489 12 <u>1,219</u> 2,854	49 0 0 0 0 0 49	301 796 0 479 12 <u>1,219</u> 2,807	PAED RW Cert RTL Begin Const End Const	03/01/19 05/01/20 05/14/20 10/16/20	03/01/19 05/14/20 05/01/20 10/16/20 10/14/21	0	No	Νο	Scope Cost Schedule Benefits
1189	12-4995A ORA-405	12-0P220 Rte 405 Upgrade Median Barrier to Type 60M	In Irvine and Costa Mesa, from Jamboree Road to Route 73. Replace existing temporary railing with permanent concrete barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	359 1,500 0 1,200 0 3,170 6,229	365 797 0 0 0 0 1,162	365 1,063 0 1,161 0 <u>3,170</u> 5,758	RW Cert RTL Begin Const End Const	08/31/17 11/15/18 12/03/18 06/11/19	08/31/17 06/04/18 10/03/18 03/01/19 02/01/20	0	No	No	Scope Cost Schedule Benefits
1190	12-4999D ORA-405	Rt 405 Roadside Worker Safety Project	In Irvine and Costa Mesa, from Von Karmen Avenue to west of Harbor Boulevard. Roadside safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	285 390 0 325 0 <u>1,900</u> 2,900	149 0 0 0 0 149	287 387 0 322 0 <u>1,900</u> 2,896	PAED RW Cert RTL Begin Const End Const	10/01/18 10/01/19 11/30/19 08/01/20	11/01/18 10/01/19 11/30/19 08/01/20 10/01/21	0	No	No	Scope Cost Schedule Benefits
1191	12-5380A ORA-142	Rt 142 335 Program Sediment Issue/control	In Brea, from east of Chino Hills State Park entrance to east of Olinda Drive. Storm water mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	650 1,250 380 920 200 <u>3,400</u> 6,800	653 0 0 0 0 653	813 1,117 380 858 200 <u>3,400</u> 6,767	PAED RW Cert RTL Begin Const End Const	10/01/18 05/04/20 06/02/20 02/01/21	04/15/19 05/04/20 06/02/20 02/01/21 12/07/22	0	No	No	Scope Cost Schedule Benefits

Potential delay beyond approved fiscal year <u>or</u> EAC over budget plus G-12 authority. Potential delay of 6+ months but still within approved fiscal year.

Bold Milestone achieved <u>or</u> phase allocated

EAC = Estimate at Completion

Approved = Last Commission action Page 149 of 149 155

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
1	01-0154T MEN-1	Pudding Creek CAPM			Con Support EAC has been reduced t within G-12 capacity.
2	01-1095 DN-101	CRESCENT CITY ADA SHOPP			Inadvertently sent in allocation reques Support prior concurrent PCR that wo corrected this. EAC for R/W support v adjusted, but there is risk. PCR is pla adjust Con Support.
3	01-1110 DN-101	Ehlers Left Turn Pocket		The schedule will be corrected before the next quarterly report and no CTC action is anticipated.	
4	01-1122 DN-101	Permanent Restoration at Cushing Creek		Delivery year dates were changed and documented in a 5/16/18 PCR. This accounts for changes to PAED, RW Cert, and RTL dates.	
5	01-2301 HUM-101	South Fork Eel River Bridge #04-123			A PCR was approved in February 201 current PA&ED, RW Cert, RTL & Begi Draft PR & DED currently in 1st level r circulation.
6	01-2302 HUM-96	Three HUM Bridges			The EAC will be corrected before the quarterly report and no CTC action is anticipated.
7	01-2346 HUM-101	Broadway ADA			Will adjust EAC for phase 2, working v Construction on Phase 3 and a PCR r needed.
8	01-2355 HUM-101	Rehab or Replace Eureka Materials Lab		The project will require early R/W acquisition for a parcel in order to complete an environmental document for the purchase. The new schedule reflects this additional work. RTL is still within the originally programmed year, but begin construction was pushed out from 2020/2021 to 2021/2022.	

ATTACHMENT 2

	<u>Benefits</u>
ced to \$961k,	
quest for R/W It would have port will be s planned to	
v 2018 for Begin Con. evel review	
the next n is	
ing with CR may be	

Dist-PPNO

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
9	01-2363 HUM-36	Bridge Rail Replacement - 3 bridges		Significant cultural resouces were found during the PA&ED phase. The project bisects historic ranch and prehistoric sites that cannot be avoided. It will require at least a Phase II investigation and may requires Phase III data recovery. A PCR was approved that changed the programming years and updated the PA&ED, R/W Cert, RTL, and Begin Construction milestones.	
10	01-2375 HUM-101	Eureka/Arcata Corridor MBGR		Will continue to deliver RTL in the FY, but the Contract Approval moved to the next FY. No action by the CTC is anticipated.	
11	01-2376 HUM-101	Corridor Bridge Rails			Working with Construction on support, may be needed.
12	01-2379 HUM-36	Alton 015 Shoulder Widening		Emergency storm damage work delayed survey data, which delayed subsequent project design and environmental cultural task orders. A PCR was approved that changed the programming years and updated the PA&ED, R/W Cert, RTL, and Begin Construction milestones.	We are reviewing resources and will re hours. A G12 has already been approv PA&ED phase and a G12 is expected construction support phase.
13	01-2393 HUM-101	4th Street Safety			EaC will be adjusted and no action by anticipated
14	01-2415 HUM-36	Carlotta Curve Improvement		The PSR noted that cultural resouces may be present, and in the 0 phase the presence of cultural resources and rare plant and animal species has been confirmed. The schedule was modified by the project team and a PCR was approved with a new PA&ED milestone of 9/1/2019.	Survey data and geotechnical investigate the 0 phase determined the need for a wall that was not anticipated in the PSI Additional resource needs were added structures construction inspection. We reviewing resources and will red
15	01-2417 HUM-101	SOUTHBOUND Eureka Slough Bridge	Scope will increase to a bridge replacement project	schedule will be extended due to rescoping to bridge replacement project as the environmental document level will elevate to an EIR	cost will increase due to rescope as a replacement project in forthcoming PC
16	01-2426 HUM-299	Willow Creek Widen & Rumble		Schedule delay is due to delay in obtaining survey	

<u>Benefits</u>

ort, a PCR	
I reduce roved for the ed for the	
by the CTC is	
tigations in r a retaining PSR. ded for We are	
a bridge PCR	

Dist-PPNO

Dist-PPNO					
<u>No.</u>	Co-Route	Project Title	<u>Scope</u>	<u>Schedule</u>	Cost
17	01-2427 HUM-299	HUM-299 Blue Lake Widen & Rumble		Schedule delay is due to delay in obtaining survey & also adjusting Begin Con to spring / summer rather than winter.	PS&E support may need to be increas G-12 due to Geotechnical drilling. Cor may also need to be increased above confirmed, a PCR will processed.
18	01-2433 HUM-299	HUM-299 Culverts		PA&ED schedule delay is due to complexities related to culvert replacements and may necessitate a PCR for PA&ED support.	
19	01-3098 LAK-20	3 BRIDGES		A PCR was submitted on this in April 2018 to split the project and move RTL. The original baseline schedule only allowed for 6 months of time between PAED & RTL, but the current RW cert acknowledges that 12 months is needed. RTL was moved out to accomodate RW, which moved out Begin Construction date. HQ baseline revision will be requested to update all milestones to current, as shown, per the approved PCR.	A PCR was submitted on this in April 2 split the project and move RTL. Reso split but not increased. The current F roughly 60% complete, but the expend resources are at 75%, due to the effor were expended to split the pro
20	01-3099 LAK-29	Lake 29 Expressway - Safety			1 phase EACs will be reduced below t G12 capacity and 1 phase G12 will be requested. 2 phase EACs will be reduced below t G12 capacity and 2 phase G12 will be
21	01-3107 LAK-20	Bachelor Creek Bridge		The original RW Certification milestone was incorrect. The 6/24/20 Date is correct with respect to the RTL date of 7/15/2020. No RW is anticipated for this project. HQ baseline revision will be requested for update and all milestones will be updated to current, as shown.	
22	01-4490 MEN-1	Albion River Bridge Replacement		PCR to be submitted for schedule within the next 3 months	PCR to increase CON SUP
23	01-4491 MEN-1	Salmon Creek Bridge Replacement	Expanded scope of work to address lead remediation as part of replacement project	PCR needed to push project out to 21/22 FY	Reduce Phase "0" EAC to prgrammed plus G-12 max; PCR to increase CON
24	01-4507 MEN-1	Mendocino 1 Three Bridges Project	PCR to downscope project recommending removal of Little River Bridge and create two child projects for two remaining bridge site locations (Jack Peters Bridge & Pudding Creek Bridge)	PCR for scope, cost and schedule to be submitted by 12/4/2018 for 12/14/2018 PCR Committee Meeting and 1/30/19 CTC Meeting	G-12 Request for "0" Phase support a

	<u>Benefits</u>
eased above Con support ve G-12. If	
ril 2018 to sources were t PAED is ended forts that	
w the current be w the current	
be	
ned amount ON SUP	clean up of hazardous materials and bridge replacement
t approved	Bridge Widening and Rail upgrade for two bridge site locations. Third location reprogrammed separately as a bridge replacement project.

Dist-PPNO

<u>No.</u> 25	01-4553	Project Title	Scope	<u>Schedule</u>	<u>Cost</u>
25					
	MEN-162	Rodeo Creek Slide II	PCR approved for new scope May 2018. Request to re-baseline has been submitted	PCR approved for new schedule May 2018. Request to re-baseline has been submitted	Revised ETC to within budget. Scope detailed, when final, additional resourd needed.
26	01-4574 MEN-101	Moss Cove, Irvine Lodge & Empire Camp SRRA's			A PCR will likely be required, due to the complexity of the infrastructure for was treatment, if scope remains unchange
27	01-4578 MEN-1	Navarro Ridge Safety Project	possible down scope to project needed, if possible, or project will be "unparred"	Risk delivery. May be able to deliver early.	Reduce Phase "0" EAC to prgrammed plus G-12 max; PCR to increase PS&I SUP and CON SUP
28	01-4587 MEN-20	Calpella 2 Bridge Replacements		A PCR was approved in April of 2018 with an updated workplan. HQ baseline revision will be requested to update all milestones to current, as shown.	
29	01-4588 MEN-1	Elk Creek Bridge	Change in scope per recommendations from SM&I to replace structure rather than widen and upgrade rail	PCR for schedule change due to change in scope	PCR for cost increase PS&E, CON SU CAP due to change in scope
30	01-4616 MEN-1	Navarro Drainage		Risk delivery. May be able to deliver early.	EAC for support costs will likely requir G-12 request for additional support all submitted
31	01-4630 MEN-1	Gualala Shoulders & Rumble		PCR for change in FY delivery	
32	01-4636 MEN-1	RUSSIAN GULCH BRIDGE		PRSM schedule revised to 21-22 FY and no CTC action is anticipated.	
33	01-4639 MEN-1	Abalobadiah Creek		PCR for schedule change due to change in scope	Scope creep - Geotechnical recomme for soil nail wall requiring additional de

	<u>Benefits</u>
be is being urces may be	
o the vastewater ged.	
ied amount S&E, RW	
SUP, CON	PCR approval, ABC, mitigation credits for full span, i.e.,removal of in-water piers, widened shoulders
uire that a allocation be	no chnage
	CMGC candidate
nendations design data	

Dist-PPNO

	Dist-PPNO				
<u>No.</u> 34		Project Title MEN-162 Super El Improvement	<u>Scope</u>	Schedule RTL change from 12-15-18 to 4-15-19 required	<u>Cost</u>
	MEN-162			milestone to move outside FY.	
35	01-4693 MEN-1	Navarro Mitigation		PRSM schedule will be corrected before next quarterly report and no CTC action is anticipated.	
36	02-3314 SIS-96	96 Culverts		Pending approval of supplemental funds, to overall project schedule.	Project construction capital costs wil due to high bids. Supplemental Fun have been requested.
37	02-3346 SHA-5	Sidehill & Dog Creek Seismic Retrofit		An additional 10 months beyond 36 months is needed to complete construction. A Time Extension Request for Construction Completion was submitted for the June 27, 2018 CTC meeting. The planned completion date is 11/15/19 not 12/3/19.	Construction Support funding was in 8,497,000 by a supplemental vote at 2018 CTC meeting. Workplan has be so EAC is less \$8,497,000. Construct funding was increased to 37,046,000 supplemental vote at the June
38	02-3424 SIS-263	263 Klamath River Bridge		Contract approval will be delayed until January 15, 2019 due to supplemental vote to award at Dec CTC meeting	Multiple PCR's have increased cons capital cost to \$15.3 and R/W capita At request for funds allocation was ir \$15359.
39	02-3456 SHA-299	Dri Whiskey		Project start of construction will be delayed, but no impact to overall project schedule.	
40	02-3485 TRI-3	Swift Creek Bridge Replacement			Project will be managed within alloca G-12 capacity. No CTC action is an
41	02-3507 SIS-5	Siskiyou 5 CRZ			PA&ED is on track to be achieved by Workplan will be corrected before ne report.
42	02-3557 TRI-299	South Fork Mine CRZ			Construction and R/W Capital costs \$4.1M via PCR process due to chan retaining wall required

Benefits will increase unds to Award increased to e at the June is been adjusted struction Capital ,000 by a onstruction oital to \$440K. increased to ocation and anticipated. by 5/1/20. next progress sts increased to nange in type of

Dist-PPNO

	Dist-PPNO				
<u>No.</u>	Co-Route	Project Title	<u>Scope</u>	<u>Schedule</u>	Cost
43	02-3559 TRI-299	Francis B. Mathews Rest Area		Begin construction date will be corrected prior to next progress report submittal. No CTC action is anticipated.	EAC will be corrected prior to next pro report submittal. No CTC action is anti
44	02-3587 PLU-70	Plumas 70 Drainage		Due to delayed submittal of maps, right of way certification was moved out. However, overall project delivery remains on schedule.	
45	02-3589 MOD-139	Modoc 139 Drainage			Project will be managed within allocati G-12 capacity. No CTC action is antic
46	02-3592 TRI-299	Junction City Drapery			A G-12 request has been requested for phase of this project to cover the over expenditure.
47		Adin Maintenance Facility-DES Brokered Project			We will obtain G-12 for the 1 phase su exceed the allocated resources.
48	02-3606 TEH-99	Los Molinos ADA			Current RW Support EAC is \$452k an approved G-12 budget
49	02-3607 MOD-299	East Cedar Pass Safety			R/W Capital increased by \$5K due to i mitigation via PCR. Construction capital increased due to coming in 11.15% over EE, project allo \$3562K (awarded with using \$350K of
50	02-3609 LAS-44	Worley Ranch Curve Improvement			Construction capital decreased due to coming in at 10.65% under EE, award Creek Construction, project allotment=
51	02-3629 SIS-96	Horse Creek Bridge Replacement		Current RTL date is correct, the approved date is incorrect.	

	Benefits
progress Inticipated.	
ation and nticipated.	
l for the zero /er	
support if we	
and within	
to increased to bids allotment= t of G12)	
to bids arded to Hat nt= \$2608K	

	Dist-PPNO				
		Project Title	Scope	Schedule	Cost
52	02-3640 TEH-36	Ward Curves			PA&ED overage covered by G12. R/W cost increased via PCR due to increas mitigation costs. 1 Phase EAC= possible overage if nee address with G-12 request
53	02-3653 TRI-36	Toyota Barrel Curve			0 Phase:possible overage. If needed v through G-12 request 2 Phase (R/W Support): Oct 2018 SH0 Allocation request submitted is for \$15
54	02-3657 SIS-5	Weed SRRA			Will use G-12 for PA&ED and Constru Support
55	02-3673 SHA-44	Eskimo Hill Superelevation Improvement		Due to the high elevation of the project location, begin construction has been moved out to allow time for snow to melt and ground to dry.	
56	02-3680 SHA-299	Whiskey Creek Rehabilitation Long Lead		Current RTL date is correct, the approved date is incorrect.	
57	02-3720 TRI-299	Near China Slide PR		Current RTL date is correct, the approved date is incorrect.	
58	03-2112 BUT-32	Chico ADA Infrastructure		Schedule was adjusted after Design Build alternative was abandoned.	
59	03-2294 BUT-70	Ophir Palermo Safety, (Seg 1 SHOPP)			EAC will be corrected before the next or report and no CTC action is anticipated
60	03-2295 BUT-70	Palermo Cox Safety (Seg 2 SHOPP)		Schedule adjusted to match funding program year (19/20).	

reased if needded will ded will address SHOPP \$153K nstruction I I I I I I I I I I I I I		<u>Benefits</u>
ded will address 3 SHOPP * \$153K Instruction	. R/W capital creased	
s SHOPP r \$153K Instruction	if needded will	
r \$153K	ded will address	
next quarterly	3 SHOPP r \$153K	
next quarterly pated.	nstruction	
next quarterly pated.		
next quarterly pated.		
next quarterly pated.		
next quarterly pated.		
	next quarterly ipated.	

	Dist-PPNO				
		Project Title	<u>Scope</u>	Schedule	<u>Cost</u>
61	03-2793 COL-5	Maxwell SRRA		Schedule will be corrected before the next quarterly report and no CTC action is anticipated.	
62	03-2950 COL-20	Colusa Rehab		SHOPP Allocation Time Extension Request for 11 months was submitted in April 2017.	
63	03-3311 ED-50	ED 50 MBGR Upgrade			Actual EAC is \$558K and is addressed Funds Request dated 11/09/18.
64	03-3317 ED-50	ED 50 Culvert Rehab			EAC will be corrected before the next report and no CTC action is anticipate
65	03-3326 ED-50	Fresh Pond Slipout		M460 (RTL) moved within 19/20 FY causing M500 to move FY.	
66	03-3788 GLE-32	Orland ADA Infrastructure		The orignal programmed schedule did not allow enough time for Right of Way and due to the number of parcels and TCE's needed, the scheduled was revised.	
67	03-3855 SAC-Var	Safety Improvements		Required adjustment to schedule based on the additional time required to get survey information and specialty design from DES-Structure.	
68	03-3994 NEV-20	White Cloud Curves		Due to a high level of cultural resources in the project area, the PA&ED delivery date was rescheduled.	
69	03-4000 NEV-20	Lowell Hill Curves		Due to a high level of cultural resources in the project area, the PA&ED delivery date was rescheduled.	

<u>Benefits</u>

sed in the	
xt quarterly ited.	
	Page 8 of 38 163

	Dist-PPNO				
<u>No.</u>		Project Title	Scope	<u>Schedule</u>	Cost
70	03-4450 NEV-174	Nev-174 ADA Upgrades		Due to the anticipation of a relinquishemnet of this section of Highway to Nevada City, the Environmental study limits had to be changed causing the delivery date delay of PA&ED.	
71	03-4451 NEV-174	SR-174 Safety Improvement Project			EAC will be corrected before the next report and no CTC action is anticipate
72	03-4781 PLA-49	Pla-49 Rehab Project			EAC will be corrected before the next report and no CTC action is anticipate
73	03-5113 PLA-80	Atlantic On-ramp Widening		Local agency delivering PA&ED: draft environmental document delayed due to formal consultations.	EAC will be corrected before the next report and no CTC action is anticipate Phase 1. Allocate greater than the pre amount for phase 3 and manage with authority if necessary.
74	03-5846 SAC-5	Installation of fiber optic cable		SHOPP Allocation Time Extension Request for 14 months was submitted in June 2017.	
75	03-5863 SAC-5	I-5 West End Viaduct		M300 was added to the workplan. The Schedule was adjusted to account for the PS&E/OE Lean Six process. PAED will be corrected before the next quarterly report.	
76	03-5960 SAC-12	Rio Vista Bridge Operation Overhaul		M300 was added to the workplan. The Schedule was adjusted to account for the PS&E/OE Lean Six process.	
77	03-6197 SAC-50	SAC 50 AUX LANES			EAC will be corrected before the next report and no CTC action is anticipate Phase 0. A PCR will be needed for pl and 3.
78	03-6239 SAC-50	Sac 50 Fiber Optics		M500 delayed 2 years through PCR to 17/18.	

Benefits ext quarterly bated. ext quarterly bated. next quarterly pated for programmed within G-12 next quarterly pated for or phase(s) 1

Dist-PPNO

	Dist-PPNO				
<u>No.</u>	Co-Route	Project Title	<u>Scope</u>	<u>Schedule</u>	Cost
79	03-6701 YOL-80	Install Ramp Meters		M500 actual on 10/8/18. PCR adjusted delivery from 16/17 to 18/19 and the project was delivered in 17/18.	
80	03-7809 SIE-49	Yuba River Washouts	Major scope change: Rock Slope Protection to Structures Viaducts (4 Locations).	M460 (RTL) moved within 19/20 FY causing M500 to move FY.	EAC will be corrected before the next of report and no CTC action is anticipated Phase 0. Potential greater than 120% request for phase 1. PCR will be need phase 3.
81		Yol-275 Tower Br Fender Replc 3F550 [0313*137]		A CTC Award Extension Request was submitted on 10/12/18 to move out the award and begin construction dates due to aquatic noise attenuation requirement impacts on bidder cost estimate and pile driving production rates. However, bids were received on 10/16/18 that were very competive. District proceeding with the award and approval of contract process.	
82	03-9587 YUB-20	Loma Rica Rd./Spring Valley Road Widening & Rehab			Current RW Support G-12 Authority is and current EAC\$ is \$1,244K.
83	03-9819 YUB-70	Yuba 70 Safety Segment 4 & 5 SHOPP		The Environmental document changed to an EIR after public meeting was held.	
84		Lake Merritt Railroad Bridge Replacement			The project funds lapsed from the 201- and it was reprogrammed using the sa and PPNO in the 2018 SHOPP. Howe baseline EAC included the sunk cost fi PS&E expenditures, which were cover previous programming and allocations
85		NILES CANYON SAFETY PROJECT (MEDIUM TERM IMPROVEMENTS)			the PSE & RW EAC have been correc CTC action is anticipated.
86		NILES CANYON ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT			the RW EAC have been corrected and action is anticipated.

<u>Benefits</u>

next quarterly pated for 20% allocation needed for		
ity is \$1,245K		
2014 SHOPP ne same EA However, ost from prior covered by tions. The		
prrected and no		
l and no CTC		

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	Project Title	Scope	<u>Schedule</u>	Cost
87	04-0091P ALA-185	ADA Curb Ramps		Current dates are correct. Base lines are incorrect.	
88		UPGRADE CURB RAMPS/SIDEWALKS SHATTUCK AVE. TO 7TH ST. ASHBY (17 LOC.)		18/19 CFD baseline RTL is 2/1/19, Begin Construction adjusted accordingly.	PS&E EAC adjusted to within program amount + G12.
89		UPGRADE CURB RAMPS/SIDEWALKS CLAREMONT AVE. TO SHATTUCK AVE (ASHBY)			All EACs adjusted to within programm + G12.
90	04-0269H CC-242	CC 242 Pavement Rehab	Roadway Rehab strategy reevaluation	Delay less than 6 months due to strategy change/PCR	Reason for change: The Project Report is delayed due to a PCR and change in roadway rehabi strategy. The team performed an Life Cost Analysis (LCCA) and Value Ana to verify the appropriate strategy. Per
91	04-0315D MRN-1	OLEMA CREEK			EAC will be reduced prior to the next report and no CTC action is anticipate
92	04-0386F SCL-9	SCL 9 Saratoga Bridge Project		This Project is expected to achieve PA&ED in Spring of 2019. Once the project achieves PA&ED, a PCR will be submitted to CTC to capture the schedule and, if necessary, the cost changes.	EAC will be corrected before the next report and no CTC action is anticipate time.
93	04-0434G SCL-85	SCL 85 & ALA 80 _ ADA			The EAC in PRSM is \$887K and not 5 noted in the table. This current EAC is G-12 capacity, we are not anticipating expenditure exceeding this amount.
94	04-0434H MRN-1	Curb Ramps		R/W requirements increased leading to revised schedules.	PRSM ETC hours will be reevaluated allocated budget for PS&E and R/W s Expenditure will be closely monitored
95	04-0480C MRN-1	Millerton Gulch Br Scour Mitigation		MS 410 RWC has been delay to November to finalize ROE from State Park.	

<u>Benefits</u>

ammed	
nmed amount	
o a need for ibilitation ife Cycle nalysis (VA) erforming	
kt quarterly ated.	
xt quarterly ated at this	
t \$1,008K as C is within the ng the	
ed against / support. ed.	

	Dist-PPNO				
		Project Title	Scope	Schedule	Cost
96	04-0480E SON-12	Gore Paving			PSE EAC has been reduced to \$560K
97	04-0480K SCL-152	SCL 152 Median Barrier			EAC will be corrected before the next of report and no CTC action is anticipated time.
98	04-0480N SOL-80	Br Rehab+Scour		PCR being processed to move out milestones due to higher ED type, structures design change and RW lead time for new TCE.	
99		SCL 101 Br. Rail Replacement/Upgrade			A PCR is being processed for this proje it gets finalized, it will be sent to HQ for action.
100	04-0481M ALA-84	Scour at Arroyo De La Laguna			the PAED EAC have been corrected an action is anticipated.
101	04-0481U CC-4	Upgrade Metal Beam Guardrail		Schedule will be corrected before the next quarterly report and no CTC action is anticipated.	
102	04-0482T SON-1	Soldier Pile Wall		PAED delay from 4/15/19 to 1/15/20 is due to late submittal of ESR because of need for additional survey information.	
	SOL-80	Suisun Crk Br Scour Mitigation			EAC will be reduced prior to the next q report and no CTC action is anticipated
104	04-0488K SON-12	CAPM 12			EAC will be reduced prior to the next q report and no CTC action is anticipated

	<u>Benefits</u>
560K	
next quarterly pated at this	
s project. After IQ for CTC	
ted and no CTC	
ext quarterly pated.	
ext quarterly pated.	

	Dist-PPNO				
		Project Title	Scope	Schedule	Cost
105		CROSSWALK SAFETY ENHANCEMENT		RTL schedule delayed per the HQ approved PCR; Begin construction date was adjusted accordingly	
106		SR 128 CONN CREEK BRIDGE REPLACEMENT			EAC will be reduced prior to the next report and no CTC action is anticipate
107	04-0622B SM-1	SM-1 CAPM		Schedule will be adjusted. PA&ED Milestone moved from 12/03/18 to 10/31/18.	PCR is being processed for an increa Construction Capital and Construction
108	04-0686 SM-82	El Camino Real/Floribunda Left-Turn Channelization		PAED, RW Cert, RTL, and Begin Con will change due to local (city) comment on DED; therefore, a pilot study is underway to determine if project will move forward or not.	ROW EAC will be corrected
109	04-0730D SM-82	82 ADA Burlingame			EAC will be reduced prior to the next report and no CTC action is anticipate
110		SON-121 WIDENING, RUMBLE STRIPS, & CURVE CORRECTION		PAED target date is 12/21/18 due to ???	EAC will be reduced prior to the next report and no CTC action is anticipate
111	04-0763L SON-37	SON-37 WIM			EAC has been reduced to \$587K
112		HIUCHICA CREEK-REMOVE CULVERTS AND WIDEN ROADWAY			EAC will be reduced prior to the next report and no CTC action is anticipate
113	04-0775H NAP-121	Huichica Creek Bridge Mitigation			RW Cert and Beg Const dates have b corrected to match baseline dates.

<u>Benefits</u>

t quarterly ted.	
ease of on Support.	
t quarterly tted.	
t quarterly ited.	
t quarterly ited.	
been	

	Dist-PPNO		-		• •
<u>No.</u> 114		<u>Project Title</u> Miner Slough	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u> EAC will be reduced prior to the next q report and no CTC action is anticipated
115	04-1067C SF-1	04-1A905_SF 1_SFPUC CONNECTION		CT project is tied to Presidio Trust's Lake Overflow Pipe Rehab project. Schedule for PT project was delayed which caused the delay for the PA&ED schedule.	US Court Order requires Caltrans and Presidio Trust to jointly produce NEPA Combined Document for Mountain Lak Overflow Pipe Rehab. It requires exter coordination between both agencies to the PA&ED phase.
116	04-1450J SM-82	SOLDIER PILE WALL		New 10yr Plan RTL Target to 12/31/2020	PAED and PS&E cost will be adjusted
117	04-1451A SON-101	Replace Bridge Rails		Begin Construction 3/01/21 is an error, the correct date is 3/01/22	
118	04-1452F SOL-80	Sol-80/29 Separation			EAC will be reduced prior to the next q report and no CTC action is anticipated
119		SCL 17 RUMBLE STRIPS, LIGHTING, BEACONS & STRIPING		PAED will be moved to 6/28/19	
120	04-1453J SON-1	Son 1 Culverts Rehab			EAC will be reduced prior to the next q report and no CTC action is anticipated
121	04-1453K NAP-29	SHEEHY CRK CULVERT REHAB			PAED EAC has been reduced to \$1,02
122		MacArthur Maze/Increase Vertical Clearance			Construction Support EAC will be corre- before the next quarterly report and no action is anticipated. Only PAED sup programmed.

	Benefits
ext quarterly pated.	
and the EPA/CEQA In Lake extensive es to complete	
sted	
ext quarterly pated.	
ext quarterly pated.	
\$1,027K	
corrected id no CTC support is	

Dist-PPNO	

<u>No</u>		Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
123	04-1462M				
120	SON-1	Son 1 Culverts Rehab			EAC will be reduced prior to the next of report and no CTC action is anticipate
124	MRN-1	MRN 1 CAPM		PCR approved to move schedule out two years due to environmental complexity.	
125	04-1480B SCL-17	SCL 17 CAPM			A PCR is in process to increase the co capital from the programmed amount of to \$51.5M. The construction COS wor increased commensurately
126	04-1482Q CC-580	CC-580 Stege Drain super-structure			A PCR is in progress to address the s the project and may increase construct and construction support; PAED cost
127	04-1482R SCL-Var	SCL, VAR, Sub-Structure Rehab.			A PCR will be processed for this proje increase COS.
128	04-1483D ALA-880	East Crk Slough Scour Mitigation		Project schedule is accelerated now based on PDT determination that RTL can be delivered early barring unforeseen circumstances.	PRSM ETC hours have been been rea against programmed amount for PA&I Expenditure will be closely monitored.
129	04-1483E NAP-29	SR 29 3 bridges, scour measures			EAC will be reduced prior to the next or report and no CTC action is anticipate
130	04-1483H ALA-80	TMS Replace & Upgrade at Maze			PAED is complete
131	04-1483M SM-1	Sub-Rehab+Scour			EAC will be corrected in PRSM before quarterly report & no CTC action is an

	Benefits	
ext quarterly bated.		
e construction unt of \$30.1M would also be		
e staging of truction capital ost within G-12		
roject to		
n reevaluated A&ED. red.		
ext quarterly bated.		
fore next anticipated.		

Page 15 of 38 170

Diet.	

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	Project Title	Scope	<u>Schedule</u>	Cost
132	04-1485K SM-101	Bridge Rail Replacement		Schedule will be adjusted	
133		Various Locations Erosion Control Measures		PA&ED Schedule extended from 09/14/18 to 10/08/18.	
134	SM-101	SM-101 Pavement Preservation		The PR is scheduled for approval on 10/31/2018	All budgeted amounts are missing? A been initiated to increase Construction \$32M from the original programmed ar \$16.5M
135	SCL-280	SCL 280 Reconfigure NB Off-ramp to Foothill Exp.		schedule will be corrected before the next quarterly report and no CTC action is anticipated.	
136		04-4J390_SF 101-MITIGATE WET PAVEMENT	PCR, approved in District 4 on 6/15/18(A), seeking for additional con. capital to repair newly discovered broken slabs, was denied by HQ. D4 Maintenance agreed to use HM fund to repair broken slabs before this project goes to construction. PAED target de	PAED delayed from 10/1/2018 to 11/15/2018.	
137	04-1491B SON-116	SON 116 Guerneville ADA		There was a PCR approved recently, but with no schedule change	
138	04-1491G ALA-880	Reconstruct Ramps & Install Signal		N change.	RW Capital Cost will increase from \$12 \$725K due to an increase in utility relo cost. A PCR is being prepared to addre subject cost increase.
139	04-1493F ALA-84	Install Outer Separation Barriers		PA&ED was changed from 09/30/18 to 12/14/2018 because Environmental section needed more time to deliver permits and clearances. This 2.5 month extension was approved and would not delay RTL.	
140	04-1493M SON-12	SON 12 CAPM			PAED EAC has been reduced to \$1,95

	<u>Benefits</u>
? A PCR has ction Capital to ed amount of	
n \$125K to relocation address the	
\$1,954K	

Dist-PPNO

No. Co-Reduct Project Title Scope Scope Cost 14 64-14904 AA 185 CAPM Langet Equip Construction connected to match baseline schedule Image Equip Construction connected to match project schedule is accolerated new based on early barring underessent circumstances. 143 04-1499K Bridge Relub PAEED delivery progress will be evaluated in the next quarter to determine the 2 months or early barring underessent Cheating in all mode evaluated in the project schedule is all mode evaluated in the next mode and no CTC action is antiopaid or entropaid to effect RTL. EAC will be reduced prior to the next mode and no CTC action is antiopaid or entropaid to effect RTL. 144 04-1499K MRN 101 ADA Image Equip Construct Proved Dith & Washout SW-280 Project just started will deliver RTL on time applies programmed support budge and had to wait for next CTC meeting to get within programmed and GT2 caputal within programmed and GT2 caputal within programmed and GT2 caputal interval MCOURT CULVERT Schedule has been concected in PRSM. Curvent MCOURT MTIGATION EAC was reduced for PAAED and In within programmed and GT2 caputal programmed and GT2 caputal program MCOUR pri 2012 LINCOMENT	Dist-PPNO					
ALA-185 Description schedule 142 M-1494K Bridge Rohab ALA-580 Project schedule is accelerated now based on DP17 determination that FTL can be delivered early barring unforeseen circumstances. 143 AL-580 Install Power Supply 144 AL-489F Install Power Supply 145 SM-280 Selemic at 6 Br.s 146 04-1498G SM-280 Selemic at 6 Br.s 147 04-1498G SM-280 Selemic at 6 Br.s 148 04-1498H Reconstruct Power Ditch & Weahout 149 04-1498H Reconstruct Power Ditch & Weahout 147 05-1601 SALSIPUEDES CREEK BRIDGE 148 05-1607 SALSIPUEDES CREEK BRIDGE 149 05-1607 SALSIPUEDES CREEK BRIDGE 149 05-1607 SALSIPUEDES CREEK BRIDGE 149 05-2020 REPLACE CLUVERT NEAR <th><u>No.</u></th> <th>Co-Route</th> <th>Project Title</th> <th>Scope</th> <th><u>Schedule</u></th> <th>Cost</th>	<u>No.</u>	Co-Route	Project Title	Scope	<u>Schedule</u>	Cost
ALA-S80 POId demination that RTL can be delivered early barring unforeseen circumstances. 143 04-1495F Instail Power Supply 144 04-1495F Instail Power Supply 144 04-1495K MRN 101 ADA MRN-101 Rest of the stall need user to determine if the 2 months anticipated to affect RTL. 144 04-1495K MRN 101 ADA MRN-101 Rest of the reduced prior to the nex report and no CTC action is anticipated to affect RTL. 145 04-1495G SM-280 Seismic at 6 Br.s SM-280 Seismic at 6 Br.s 146 04-1495H Reconstruct Paved Ditch & Washout 146 04-1495H Reconstruct Paved Ditch & Washout Project just started will deliver RTL on time 147 05-1501 SALSIPUEDES CREEK BRIDGE Project required Supplemental funds to Award and had to wait for next CTC meeting to get allocated. 148 05-1967 DAVENPORT CULVERT EAC was reduced for PA&ED and is write programmed and G12 capacities were reduced in PA&ED and is write programmed and G12 capacities were reduced in PA&ED and is write programmed and G12 capacities were reduced in PA&ED and is write programmed and G12 capacities were reduced in PA&ED and is proved the base were reduced in PA&ED and is programmed anterviewing 149 05-2230 REPLACE CULVERT NEAR <td>141</td> <td></td> <td>ALA 185 CAPM</td> <td></td> <td></td> <td></td>	141		ALA 185 CAPM			
ALA-580 next quarter to determine if the 2 months delayed schedule is still months. 144 04-1495K MRN 101 ADA 145 04-1495K MRN 101 ADA 145 04-1498G SM-280 Seismic at 6 Br.s 5M-280 SM-280 Seismic at 6 Br.s PRSM ETC hours entered will be re- against programmed support budge 146 04-1499H Reconstruct Paved Ditch & Washout SM-280 Project just started will deliver RTL on time 147 05-1501 SALSIPUEDES CREEK BRIDGE SCOUR MITIGATION Project just started will deliver RTL on time 148 05-1967 DAVENPORT CULVERT SCR-1 REPLACE CULVERT NEAR 149 05-2230 REPLACE CULVERT NEAR Schedule has been corrected in PRSM. Current MON-1 149 05-2230 REPLACE CULVERT NEAR Schedule has been corrected in PRSM. Current MON-1 ETCs for completed tasks were red. Gurrent M500 is 7/13/20. Mich would remove red flag. Current M500 is 7/13/20. Mich would remove red flag. Current M500 is 1/13/20. Mich would remove red flag. Current M500 is 1/13/20. Mich would remove red flag. ETCs for completed tasks were red. Drought the EAC down.	142		Bridge Rehab		PDT determination that RTL can be delivered	
MRN-101 report and no CTC action is anticipal 145 04-1498G SM-280 Seismic at 6 Br.s PRSM ETC hours entered will be re-against programmed support budget 146 04-1499H Reconstruct Paved Ditch & Washout Project just started will deliver RTL on time Project just started will deliver RTL on time 147 05-1501 SALSIPUEDES CREEK BRIDGE Project required Supplemental funds to Award and had to wait for next CTC meeting to get allocated. EAC was reduced for PA&ED and is within programmed and G12 capacit 148 05-1967 DAVENPORT CULVERT EAC was reduced for PA&ED and is within programmed and G12 capacit 149 05-2230 REPLACE CULVERT NEAR Schedule has been corrected in PRSM. Current MS00 is 7/13/20. MS00 has shifted from shifted	143		Install Power Supply		next quarter to determine if the 2 months delayed schedule is still necessary. Delay is not	
SM-280 against programmed support budget 146 04-1499H Reconstruct Paved Ditch & Washout Project just started will deliver RTL on time 147 05-1501 SALSIPUEDES CREEK BRIDGE Project required Supplemental funds to Award and had to wait for next CTC meeting to get allocated. 148 05-1967 DAVENPORT CULVERT EAC was reduced for PA&ED and is within programmed and G12 capacit 149 05-2230 REPLACE CULVERT NEAR Schedule has been corrected in PRSM. Current MON is 7/13/20. Which would remove red flag. Current MS00 is 7/13/20. M500 has shifted from approved due to slipt delay in achieving approved due to slipt delay in achieving approved due to achieving approved due to slipt delay in achieving achieving approved due to slipt delay in achieving achieving approved due to slipt delay in achieving achieving approved due to slipt de	144		MRN 101 ADA			
SM-280 Slope w/ RSP 147 05-1501 SALSIPUEDES CREEK BRIDGE SB-1 SCOUR MITIGATION Project required Supplemental funds to Award and had to wait for next CTC meeting to get allocated. 148 05-1967 DAVENPORT CULVERT SCR-1 REPLACEMENT 149 05-2230 REPLACE CULVERT NEAR MON-1 Schedule has been corrected in PRSM. Current RTL is 3/16/20 which would remove red flag. Current M500 is 7/13/20. M500 has shifted from approved due to slight delay in achieving	145		SM-280 Seismic at 6 Br.s			
SB-1 SCOUR MITIGATION and had to wait for next CTC meeting to get allocated. 148 05-1967 DAVENPORT CULVERT SCR-1 EAC was reduced for PA&ED and is within programmed and G12 capacit 149 05-2230 REPLACE CULVERT NEAR MON-1 Schedule has been corrected in PRSM. Current RTL is 3/16/20 which would remove red flag. Current M500 is 7/13/20. M500 has shifted from approved due to slight delay in achieving ETCs for completed tasks were reduced for pawer	146				Project just started will deliver RTL on time	
SCR-1 REPLACEMENT within programmed and G12 capacit 149 05-2230 REPLACE CULVERT NEAR Schedule has been corrected in PRSM. Current MON-1 LIMEKILN CREEK Schedule has been corrected in PRSM. Current ETCs for completed tasks were reduce	147				and had to wait for next CTC meeting to get	
MON-1 LIMEKILN CREEK RTL is 3/16/20 which would remove red flag. Current M500 is 7/13/20. M500 has shifted from approved due to slight delay in achieving	148					
	149				RTL is 3/16/20 which would remove red flag. Current M500 is 7/13/20. M500 has shifted from approved due to slight delay in achieving	

Benefits next quarterly pipated. reassessed get. d is currently acity. educed which

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
150	05-2386 SB-217	San Jose Creek Bridge Replacement		PA&ED date was moved at the request of Environmental due to the complexity of consultations with NMFS and USFWS, however it did not impact RTL delivery date.	
151	05-2391 SB-154	Alamo Pintado Ped Bridge		PAED: This date has been moved out to accommodate a new alternative. This was based on Section 4(f) considerations. RTL: PCR at Dec CTC moves program year to 20/21 FY R/W Cert: this date was moved out to match the above date changes.	PAED: will reduce EAC prior to next q PSE, Con Sup, Con Cap, RW Cap: PO CTC agenda to increase costs; EACs corrected by next qtrly rprt.
152	05-2392 SB-154	Cold Spring Bridge Maintenance Inspection Access			Construction Support EAC is high. W process a PCR in Spring 2019, prior to year 19/20, we are waiting for 95% rev
153	05-2448 SB-101	Refugio Bridge Replacement			Long Lead Project Support PAED: Will reduce EAC prior to next of PSE and Const haven't been program
154	05-2452 SCR-1	Mon Scr Roadside Safety			Reduced ETCs for tasks completed w reduced EAC.
155	05-2522 SB-101	101/135 Bridge Deck Replacement		Change from deck replacement to bridge replacement caused schedule to move out	PSE: Will reduce EAC prior to next qu report.
156	05-2524 MON-1	Limekiln Creek Bridge Replacement			This is a Long Lead and only PA&ED programmed. A PCR will be processe include PS&E dollars and update cons costs.
157	05-2571 MON-101	Monterey-San Benito Co Roadside Safety Improvements		Originally project was going to be contracted out for design but was changed to a Caltrans design project so schedule was shifted.	

<u>Benefits</u>

xt qtrly rprt : PCR on Dec .Cs will be	
We will or to program o review.	
ext qtrly rprt rammed yet	
d which	
t quarterly	
ED is essed to construction	

	Dist-PPNO				
		Project Title	Scope	<u>Schedule</u>	Cost
158	05-2587 SLO-1	Cayucos CAPM		RTL moved which impacted M500. This is a CAPM project that during PS&E planning identified some Complete Streets opportunities and they asked they be accommodated which the Team did but it caused about a six month delay to the schedule.	
159	05-2593 SCR-17	Wildlife Habitat			This is part of the ZEV program and co support has not been authorized by C [*] time. The EAC will correct itself once allocation is authorized.
160	05-2633 MON-101	Camp Roberts SRRA Infrastructure Upgrade			Seeking PCR for future construction construction and estimates become more We are waiting to submit our PCR for 2019 CTC meeting to get a better hand cost estimates.
161	SCR-9	San Lorenzo River Bridge and Kings Creek Bridge Replacement		This project originally was a bridge rail replacement and due to age, seismic, scour and environmental impacts has become a bridge replacement project which caused some adjustment to the schedule. It will still be delivered in the same FY.	
162	05-2679 MON-101	Prunedale Rehab		RW Cert date will be corrected prior to next quarterly report	
163	05-2705 MON-101	ZEV project			Reduced completed ETCs which brough the EAC.
164	05-9700 MON-101	N. Soledad OH Deck Replacement			ETCs for completed tasks will be redu- bring the EAC down for PS&E. Con su- numbers are inaccurate and EAC is w programmed amount.
165		Porterville Median Barrier Replacement Planting		The approved date will be made.	
166		Bakersfield 99 Rehab Replacement Planting			EAC will be reduced

<u>Benefits</u>

l construction CTC at this ce an	
n costs as pre refined. or the May andle on the	
ought down	
duced to n support s within	

Dist-PPNO

Dist-PP <u>No. Co-Roi</u>	ute Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>	<u>Benefits</u>
167 06-670 MAD-4	08 Ranchos Rehab 11		document could push back the delivery year.	Working to reduce capital cost by reducing cross section width which will in turn reduce the environmental mitigation cost.	
168 06-67(KER-2	09 Derby Street Signalization 23		Right of Way took longer than expected so schedule moved out 5 months		
169 06-672 FRE-9	27 Kingsburg 99 Rehab 99		Delay is due to complex staging		
170 06-674 FRE-3	47 Firebaugh ADA 33			EAC is now below Programmed + G-12	
	95 Tul-Fre-Mad Pumping Plant 19 Upgrades		M500 date was moved back 1 ½ months to coordinate with a similar project (0U240) that was schedule to advertise at same time so that they could be advertised separately."		
172 06-679 KER-1	98 Morning Drive 3R Rehab 84		CE environmental document was assumed at programming, but is actually a Neg Dec wich rrequires more time		
173 06-680 FRE-9	00 Selma to Fowler Rehab 99			PAED - will reduce EAC, PSE will ask for more at allocation and stay within G-12	
174 06-680 KER-1	03 Weedpatch Hwy 3R Rehab 84		Fish and wildlife required botanical surevey that was not anticipated adding a year to PAED		
175 06-688 FRE-9	10 1		Right of Way took longer than expected so schedule moved out 5 months		
					Page 20 of 38

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
176	07-3734 LA-213	Storm Drain Repair		The approved begin construction schedule date was incorrect due to schedule error, the current date is correct.	The EAC will be corrected before the n quarterly report and no CTC action is anticipated.
177	07-3884 LA-210	TMDL project	This project will be combined with EA 30960 which is a Roadway Rehabilitation Project on route 210 within the same post mile limits and the same construction schedule. Hence the two projects are being combined to eliminate conflicts during construction. A		
178	07-4174 LA-110	TMDL- 18/19		current begin con is 11/26/2019 is correct	
179	07-4420 LA-2	Storm Water Mitigation			
180	07-4496 VEN-33	Scour Mitigation & Rail Upgrade			The EAC will be corrected before the n quarterly report and no CTC action is anticipated.
181	07-4498 LA-1	TRANCAS CREEK BRIDGE		New schedule is good as more time is needed to deal with condemnation needed to acquire properties needed for the project.	
182	07-4591 LA-134	134 / 710 Seismic Retrofit	Supplemental PSSR is being prepared to go for No Build alternative.	Project will be UNPAR soon.	Project will be UNPAR. No construction done.
183	07-4601 VEN-1	Bridge Rail		Functional unit work was delayed, therefore the new DPR & DED expected date is now 11/15/2018.	
184	07-4652 LA-27	27 1/Mulholland		UNPARed	UNPARed

	<u>Benefits</u>
he next n is	
	Treated acreage is currently being recalculated based on survey data and a revised number will be available in October 2018.
he next ı is	
iction will be	

Dist-PPNO

	Dist-PPNO					
<u>No.</u>		Project Title	Scope	Schedule	Cost	Benefits
185	VEN-101	Ven 101 Padre Juan Rehab		According to the PID the R/W Cert is at 2/10/20, Base line date 01/14/20. This looks like an error		
186	07-4698 VEN-23	Pavement Rehab	The project was programmed with Capital Preventive Maintenance Rehabilitation Strategy. As suggested by the Program Adviser, 20-year pavement rehabilitation strategy was evaluated during PS&E. This was found to be beneficial and cost effective and hence a		The capital cost increased to \$5.347 M (from programmed \$3.646 M) and the construction support cost increased to \$1.250 M (from \$0.90 M). The cost increases were approved by in the August 2018 CTC meeting.	Permanent life cycle would increase to 20 years and the ride quality would improve.
187	07-4702 LA-5	Pavement Rehab		Time extension for award was approved in August CTC.		
188	07-4704 LA-91	Seismic Retrofit		PAED schedule delay was due to challenges at one of the locations. Will be processing a PCR to push out PS&E because of the presence of a historic bridge, a higher level environmental document and railroad agreement is needed.		
189	07-4707 LA-210	Roadside Safety		Begin construction schedule will be corrected before the next quarterly report and no CTC action is anticipated		
190	07-4712 LA-10	LANE REPLACEMENT		The dates do not reflect established approved baseline dates.	Support Cost is adjusted in October 2018	
191	07-4717 LA-710	Erosion Control Project 18/19		Begin construction schedule will be corrected before the next quarterly report and no CTC action is anticipated		
192	07-4721 LA-405	REPLACE DRAINAGE INLETS		The schedule will be corrected before the next quarterly report and no CTC action is anticipated.	SHOPP Allocation Request for Phase 1 and 2. For Phase 3 will process a PCR	
193	07-4729 LA-1	Bridge Paint		The approved begin construction schedule date was incorrect due to schedule error, the current date is correct.	SHOPP Allocation Request for Phase 1 and 2. For Phase 3 will process a PCR	
						Page 22 of 38

Dist-PPNO

	Dist-PPNO				
<u>No.</u>	Co-Route	Project Title	Scope	<u>Schedule</u>	<u>Cost</u>
194	07-4743 LA-213	Western Ave ADA	May need to reduce the number of curb-ramp to stay within programmed budget for both construction capital and r/w.		Team will work to determine utility loca potholes necessary to complete projec exceeding R/W support and capital.
195	07-4743B LA-213	Western ADA R/W	Team will eliminate locations if programmed cost is exceeded.		Team will work to determine utility loca potholes necessary to complete projec exceeding R/W support and capital.
196	LA-66	Upgrade Americans with Disabilities Act Ramps & Accessibility			The EAC will be corrected before the r quarterly report and no CTC action is anticipated.
197	07-4745B LA-66	Foothill Curb Ramps - with R/W	The team will eliminate locations to stay within programmed amount.		Team will work to determine utility loca potholes necessary to complete projec exceeding R/W support and capital.
198	07-4746 VEN-150	ADA Curb Ramps	This project is on schedule for discuss at the ECC on 11/8/2018 The scope needs to be revisited due to R/W costs.	The schedule needs to be revisited due to R/W costs.	The cost needs to be revisited due to F
199	07-4749 LA-107	Nickname Required			That the EAC will be adjusted.
200	07-4749B LA-107	Nickname Required			That the EAC will be adjusted.
201	07-4801 LA-210		This project will be combined with EA 25940 which is a Stormwater Treatment Project on route 210 within the same post mile limits and the same construction schedule. Hence the two projects are being combined to eliminate conflicts during construction. A P		
202	07-4805 LA-5	Route 5 Rehab		To avoid traffic detour conflict during construction with a project on Route 210, this project need to be delayed. The project will be unpared and re-program for FY 20/21.	The project will be reprogram for FY20 PCR to un-par the project was approve

		<u>Bene</u>	<u>fits</u>	
/ locations and project without al.				
/ locations and project without al.				
the next n is				
/ locations and project without al.				
e to R/W costs.	Cost savings.			
FY20/21, a proved.				

Dist-PPNO

	Dist-PPNO				
<u>No.</u>	Co-Route	<u>Project Title</u>	<u>Scope</u>	<u>Schedule</u>	Cost
203	07-4808 LA-118	Roadside Safety Improvement		Begin construction schedule will be corrected before the next quarterly report and no CTC action is anticipated	
204	07-4809 LA-14	Roadside Safety Improvement			That the EAC will be corrected before quarterly report and no CTC action is anticipated.
205	VEN-101	LA 101 Source Control		Begin construction schedule will be corrected before the next quarterly report and no CTC action is anticipated	
206	07-4817 LA-134	LA-134 Pavement Preservation		The large scope of the work required more time to deliver the project.	
207	07-4846 LA-1	Fish Passage and Culverts		4-months. District will expedite tasks to minimize the delay.	An alternative with bridge replacemen Solstice Creek would have cost increa programmed. After DED, District may the scope of the project to delivering 1 locations without the bridge to stay with
208	07-4847 LA-5	Drainage Rehabilitation		will update the next progress report to reflect revised schedule	
209	07-4848 LA-134	Drainage Improvement		will ajust schedule to 9/12/19 and report in next progress report	
210	07-4853 LA-5	Bridge Paint		Will work with the Team to try to deliver project 3-months earlier if we can RR-Agree early	
211	07-4887 LA-14	Reconstruct Pavement Structure and Ramps		The schedule will be corrected before the next quarterly report and no CTC action is anticipated.	The EAC will be corrected before the quarterly report and no CTC action is anticipated.

<u>Benefits</u>

re the next s	
ent at ease beyond ay reduced g 18-culver within budget.	
e next is	

	Dist-PPNO						
<u>N</u>	<u>o. Co-Rout</u>	e Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>		
2	2 07-4893 LA-105	Relocate Appurtenances FY19/20	Project was UNPARed.	Project was UNPARed.	Project was UNPARed.		
2	3 07-4894 VEN-118	Slope/Gore paving	Upgrading existing irrigation controllers with smart controllers and planting vines that have been deleted from the scope of work.				
2	LA-10S	·			Adjusted		
2	LA-1		Project limits for this project will increase to include the proposed scope of work. PCR will be initiated to reflect the new Project limits.	The schedule will be corrected before the next quarterly report and no CTC action is anticipated.	Construction Capital Cost for this proje anticipated to increase due to unique project, proprietary elements and unique features. Greater than 120% Funds-Re be submitted for additional Supplement at RTL.		
2	6 07-4910 LA-5	Upgrade Pumps	During PS&E, electrical upgrades to service lines were proposed by HQ-DES to accommodate the larger pump sizes at all nine (9) locations.		Construction and R/W Capital Cost for project may increase due to the upgrad up-sizing of electrical supply lines to the designed nine (9) pumps. Relocating a upgrading of electrical services lines to nine (9) proposed pumps was n		
2	7 07-4913 LA-1	Slope Paving, Drainage Corrections	The Project Report has identified the need for temporary construction easements and access easements and significant increase in slope repair with geotechnical reinforcement.	The Project Report indicates a revised schedule as the scope now involves temporary construction easements, which will require an extended schedule. The proposed revised RTL date is 08/20/2021.	Support, Right of Way Capital and Con Capital cost have all increased based of approved project report. Escalated Co capital cost for FY 21/22 is \$3,534,853 escalated Right of Way capital for FY 2 \$4,388,205. Revised s		
2	8 07-4930 VEN-1	Rock Slope Protection	Scope proposed in the PIR is expected to be confirmed.		Current PAED EAC is \$1,519k, which i G-12 capacity.		
2	9 07-4966 LA-10	Strengthen Bridge		The schedule was changed to accommodate Functional Units' requests. As the project was recently transferred to David, the schedule will need to be reassesed.			
22	20 07-4968 LA-91	Nickname Required			The EAC will be corrected before the n quarterly report and no CTC action is anticipated.		

	<u>Benefits</u>
	Project was UNPARed.
s project is iqueness of the d unique safety nds-Request will lemental Funds	
ost for the upgrading and s to the newly ating and ines to these	Upgraded pumps with up-sized and re-designed service lines.
nd Construction ased on the red Construction 34,853 and or FY 21/22 is	The revised performance measure is 0.79 acres.
vhich is within	The secant walls would provide permanent slope protection.
e the next on is	

Dist-PPNO							
<u>No.</u>	Co-Route	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>		
221	07-4972 VEN-1	OH span replacement	Expected to be finalized on the basis of Advanced Planning Study at the completion of PA&ED.	If there is any changes in the scope, the cost and schedule may have to be modified.	Expected to be finalized on the basis Advanced Planning Study.		
222	07-4976 LA-14	LA14 vegi control		The schedule will be corrected.			
223	07-4977 LA-101	Storm Water Source Control		The schedule will be corrected.			
224	07-4979 LA-605	Pavement Rehabiliation	This project was initially scoped as a 2R roadway rehabilitation project on I-605 from PM 0.0-10.24 involving full structural section replacement for the entire length of the project on lanes 3, 4, 5, and 6. However, during PA&ED it was realized that exis		The construction capital cost has redu \$99,810 to \$46,000 and the total supp has reduced from \$36,020 to \$24,830 scope change indicated below. A PCR is currently being prepared by to document the scope change and w		
225	07-4998 LA-1	Cold Plane and Overlay AC		Delay in PAED date due to added scope and need for additional survey work during PAED.			
226	07-5000 LA-405	Reduce Frequency and Duration of HWY Workers Exposure		Schedule will be corrected to reflect the approved schedule.			
227	07-5002 LA-110	Bridge Rail Upgrade		PAED delay due in percurment of consultant contract. The schedule will be corrected for begin construction.			
228	07-5008 VEN-33	Bridge Structure Painting	The project scope is being combined with another project EA 29650 to avoid construction schedule conflicts. A PCR has been prepared to combine the two project scopes and unpar this project.				
229	07-5012 VEN-1	TMDL 21/22			A PCR will be processed for support of increase.		

	<u>Benefits</u>
s of	Replacing existing deteriorating bridge span over the railroad with a permanent concrete structure.
duced from pport cost 30 due to the	
by the district w	
	Structural sections of the bridge will be re-painted and missing rivets in the girder flanges will be installed to prevent corrosion and preserve bridge integrity.
t cost	

	Dist-PPNO				
		Project Title	<u>Scope</u>	Schedule	<u>Cost</u>
230	07-5013 LA-5	I-5 Pavement Rehab		Necessary changes have been made to the project schedule.	
231	07-5023 LA-57	Roadside Safety Improvement Project- To Improve Highway Worker Safety		The schedule will be corrected before the next quarterly report and no CTC action is anticipated.	That the EAC will be corrected before quarterly report and no CTC action is anticipated.
232	07-5030 VEN-101	Roadside Safety Improvements		Modified the workplan schedule.	
233	07-5034 LA-1	Cold Plane and Overlay AC		Delay in PAED date due to added scope and need for additional survey work during PAED.	
234	07-5040 LA-60	Upgrade Transportation Management System		The schedule will be corrected before the next quarterly report and no CTC action is anticipated.	
235	07-5046 LA-39	Upgrade MBGRs		The schedule will be corrected.	
236	07-5070 LA-10	Bridge Painting		The schedule will be corrected.	
237	07-5078 LA-710	Nickname Required		The schedule will be corrected before the next quarterly report and no CTC action is anticipated.	
238	07-5082 VEN-101	101 MBGR Upgrade		A PCR will be processed to combine the two projects, EA 33110 and EA 33900. After the PCR is approved the two project (33110 and 33900) will follow the same schedule. Approved Begin Construction date cannot be before RTL date. RTL is 10/04/2021	

B	e	n	e	f	it	S

re the next is	
	Page 27 of 38

LA-110 funds were required due to the unformative prelocation of existing ramp metering car 246 07-5219 Rte 14 Drainage Culvert LA-14 LA-14 247 07-5226 Upgrade TMS Scope change due to added ITS elements.		Dist-PPNO				
LA-10 schedule due to historical location. 240 07-5099 Stormwater Source Control The schedule will be corrected. 241 07-5145 Rock block barrier The schedule will be corrected. 242 07-5155 Signale Modification/ADA Remps The schedule will be corrected. 243 07-5159 Pliot Project #2 The schedule will be corrected. 244 07-5159 Pliot Project #2 Schedule will be adjusted to the original schedule. 244 07-5158 Route 2 Cold plane & Overlay Schedule will be adjusted to the original schedule. 244 07-5188 Buistooth Detection System The schedule will be corrected. 244 07-5188 Buistooth Detection System The schedule will be corrected. 245 07-5188 Buistooth Detection System The schedule will be corrected. 245 07-5188 Buistooth Detection System The schedule will be corrected. 246 07-5219 Ru 14 Drainage Culvert The schedule will be corrected. 247 07-5226 Upgrade TMS Scope change due to added ITS elements. Per PDT Construction capilar cost fine, increased	<u>No.</u>	<u>Co-Route</u>	Project Title			<u>Cost</u>
LA-710 A-710 A-710 A-710 A-710 241 07-5145 Rock block barrier A-710 A-710 A-710 242 07-5155 Signals Modification/ADA Ramps The schedule will be corrected. A-710 242 07-5159 Pilot Project #2 The current schedule is the appproved schedule A-710 244 07-5154 Route 2 Cold plane & Overlay Schedule will be adjusted to the original Schedule will be adjusted to the original 245 07-5188 Bluetooth Detection System A-710 Bluetooth Detection System Factor and a schedule will be corrected. 246 07-5120 Rte 14 Drainage Culvert Scope change due to added ITS elements. The schedule will be corrected. Par PDT Construction capital cost material cost material cost and a schedule fill be adjusted to the original schedule to added ITS elements.		LA-110			schedule due to historical location.	
242 07-5155 Signals Modification/ADA Ramps The schedule will be corrected. 243 07-5150 Pilot Project #2 The schedule will be corrected. 244 07-5184 Route 2 Cold plane & Overlay Schedule will be adjusted to the original 244 07-5184 Route 2 Cold plane & Overlay Schedule will be adjusted to the original 245 07-5188 Bluetooth Detection System Schedule will be adjusted to the original 246 07-5219 Rie 14 Drainage Culvert The schedule will be corrected. 247 07-5226 Upgrade TMS Scope change due to added ITS elements. Per PDT Construction capital ocst markue to added ITS elements.		LA-710	Stormwater Source Control		The schedule will be corrected.	
LA-138 LA-148	241		Rock block barrier			
LA-5 in the PID 244 07-5184 Route 2 Cold plane & Overlay LA-2 Schedule will be adjusted to the original schedule. 245 07-5188 Bluetooth Detection System C-12 was processed on 06/08/2018. A funds were required due to the uniform relocation of existing ramp metering calculation of existing ramp metering calc	242		Signals Modification/ADA Ramps		The schedule will be corrected.	
LA-2 schedule. schedule. 245 07-5188 Bluetooth Detection System G-12 was processed on 06/08/2018. A funds were required due to the unformative relocation of existing ramp metering calculation of e	243		Pilot Project #2		The current schedule is the appproved schedule in the PID	
LA-110 funds were required due to the unformative relocation of existing ramp metering care 246 07-5219 Rte 14 Drainage Culvert LA-14 Rte 14 Drainage Culvert The schedule will be corrected. 247 07-5226 Upgrade TMS LA-91 Scope change due to added ITS elements. Per PDT Construction capital cost marging the to added ITS elements.	244		Route 2 Cold plane & Overlay		Schedule will be adjusted to the original schedule.	
LA-14 247 07-5226 Upgrade TMS LA-91 Scope change due to added ITS elements. Per PDT Construction capital cost may due to added ITS elements, increased	245		Bluetooth Detection System			G-12 was processed on 06/08/2018. A funds were required due to the unfores relocation of existing ramp metering ca
LA-91 due to added ITS elements, increased	246		Rte 14 Drainage Culvert		The schedule will be corrected.	
	247		Upgrade TMS	Scope change due to added ITS elements.		Per PDT Construction capital cost may due to added ITS elements, increased and utility issues.

	Benefits
	Constructing rock block barrier, widening the roadway and add high friction pavement surface to reduce on and off-road collisions.
a. Additional reseen cabinets.	
nay increase ed scope,	Increase in performance measures.

	Dist-PPNO						
<u>No.</u>	<u>Co-Route</u>	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>		
248	07-5231 VEN-101	101 Bridge Barrier Replacement	A PCR will be processed to combine the two projects, EA 33110 and EA 33900.				
249	07-5233 VEN-118	ADA curb ramps upgrade	The scope of this project is being combined with two future projects, a project in 2020 SHOPP Program [EA 35170] and a project in 2022 SHOPP Program (EA to be decided). Therefore this project will be unparred.	The project will be unparred.			
250	07-5281 LA-5	I-5 Freight Corridor		If capital funding is available, the first project can be delivered by October 2019			
251	07-5287 LA-101	District Building Roof Replacement		The schedule will be corrected.			
252	07-5296 LA-405	Slope Stability		Slight project delay, due to phase 0 not opening on time.			
253	07-5297 LA-60	Freight Corridor Improvements on LA-60	Three of the original 4 bridges have been upgraded to meet the loading requirement which eliminates the need for any further improvements on those bridges. Hence the scope of the work has been reduced to only one bridge that requires work.	PAED was scheduled for 12/19 but has been advanced to 12/18 because of the scope revision.	The cost of this project has reduced fro originally estimated \$37,600K to \$17,00 because of the scope change as explain below.		
254	07-5379 LA-101	Nickname Required		Schedule will be adjusted to the original schedule.			
255	08-0023C RIV-62	RIV 62 MILL & OVERLAY		Delayed two years due to extensive R/W activities. PCR was approved.	R/W support cost increased from \$200 \$1,110,000 (PCR was approved) and capital cost increased from \$200,000 to \$2,209,000 (PCR was approved).		
256	08-0050P RIV-74	Riv 74 Widen Lanes, Add Shoulders & Rumble Strips		PA&ED will be delayed to 4/2/2019 due to the delay in obtaining the necessary permits from USFS. Remaining schedule will not change.	EAC for PA&ED is within the G-12 capa a G-12 request is being processed.		

	<u>Benefits</u>
	Existing non-standard ADA curb ramps will be upgraded to the current standards.
from the 7,000K plained	The four bridges on on this Freight Corridor will meet the required load rating and Vertical Clearance standards that will in turn facilitate the movement of heavy and large cargo along the route.
200,000 to nd R/W 0 to	
apacity and	

	Dist-PPNO				
<u>No.</u>	Co-Route	Project Title	<u>Scope</u>	<u>Schedule</u>	Cost
257		SBD 2 UPGRADE BR RAILING @ SHEEP CREEK			G-12 will be processed for constructio and hours will be reduced to stay with capacity.
258	08-0163C SBD-10	SBD 10 Redlands Rehab			PS&E support cost expenditure and the at completion as reported are higher the programmed support cost. G-12 for the of \$2,910,000 was approved.
259	08-0205C SBD-38	SBd 38 Replace Culverts			G-12 was processed for the increase support cost.
260	08-0206L SBD-40	SBD 40 UPGRADE SRRA	PDT has re-scoped the project to stay with the programmed amount. A PCR has been drafted. The project was programmed with \$5.1M to rehab both directions of the SRRA. Based on current estimates and recently completed upgrades the cost to rehab both dire	PA&ED has been pushed out to 12/17/18 awaiting PCR approval.	
261	08-3001P SBD-215	SBD L5726 UPGRADE FACILITY		RTL has been delayed because due the additional time needed for building inspections. RTL will still be in the same fiscal year.	In the process to negotiate hours to st G-12. G-12 will be processed once ne is finalized. This project will be added watchlist for risk for supplemental Vote support.
262	08-3001S SBD-40	SBD 40 COLORADO RIVER BR REHAB			Cooperative agreement to be execute with ADOT (Arizona DOT) has a total \$5.3 million in which \$2.65 million fund ADOT and \$2.6 million by Caltrans for phase which is the only programmed
263	08-3002C RIV-74	RIV 74/79/371 UPGRADE TO STANDARD BRIDGE RAIL	The scope has been changed through the two approved PCRs. Remove upgrade of Temecula Creek Bridge rail from the project scope.	Due to several scope changes, PAED & R/W Cert had to be moved out but we are still on track to deliver RTL in the same fiscal year.	PCR was processed to increase RW of \$415K to \$550K. G-12 was processed PA&ED with an approved Budget of \$ million. Time corrections are being pri get us within the approved budget in F
264	08-3002F RIV-10	RIV 10 REHAB SUBSTRUCTURE		PA&ED was delayed because of the change in ED. Approve construction was updated to align with CTC date.	G-12 (s) were processed for both PA8 RW to cover the additional cost.
265		RIV 10 METHACRYLATE DECKS (VARIOUS ROUTES)		7/1/20 is a typo for Begin construction. We will update the Begin construction to reflect 7/1/19 which is the originally programmed date. RTL is expected by 11/15/2018.	G-12 was processed for RW support of cover the additional funds. PS&E sup will be reduced to reflect within the pro- amount.

	<u>Benefits</u>
uction support within the G-12	
nd the estimate her than or the amount	
ase in PA&ED	
	We are still maintaining two locations for the performance measures. The only change is from Buildings to water wastewater.
to stay within ce negotiation dded in the Vote for PS&E	
cuted soon total funding of funded by is for PAED ned phase.	
RW capital from essed for of \$1.0305 ng processes to t in PA&ED.	PCRs were processed and approved to document performance measure changes from original scope to the revised scope stated in the latest approved PCR.
PA&ED and	
oort cost to E support cost e programmed	

	Dist-PPNO					
<u>No.</u>	<u>Co-Route</u>	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>	Benefits
266		SBD 330 CONSTRUCT ROCKFALL BARRIER		Begin construction was delayed last year due to the survey information availability.	Two G-12 (s) were processed for PA&ED and PS&E for the additional funds required. PS&E support has been reduced to stay within the G-12 capacity. G-12 request for the increased construction support will be processed.	
267	08-3002J RIV-74	RIV 74 SLOPE STABILIZATION				RTL was delayed for a few days due to the outside agency permit.
268	08-3002S SBD-215	WASHINGTON BR SBD 215		Due to Structural to bridge widening additional R/W efforts was needed, therefore impacted the schedule and we are planning to deliver RTL on schedule.	G-12 was processed to a newly approved budget of \$1.4375 million for PA&ED. PS&E EAC is within the G-12 budget, we'll monitor expenditure and will process G-12 if needed. G-12 will be processed to account for the EAC in phase 2 (RW).	
269		CONSTRUCT CONCRETE/RSP APRONS		PA&ED was delayed due to the change in ED from CE/CE to IS/CE. No change to any other milestone.	G-12 was processed to cover the additional support cost in PA&ED.	
270	08-3002V SBD-95	SBD 95 Roadway Rehabilitation		The schedule is accelerated.	At the time of allocation, additional resources for Phase 3 will be allocated.	
271	08-3003K RIV-15	Temecula Lane Replacement				12 Lane miles instead of 24. Approving document incorrectly assumed 4 lanes were being replaced, however only two PID specifies two lanes to be replaced. CTC has approved the updated performance measure in September 2018.
272	08-3003Y SBD-95	SBD 95 Roadway Rehabilitation		The project is accelerated.	PA&ED support cost expenditure and the estimate at completion as reported are higher than programmed support cost. G-12 for the amount of \$737,900 was approved. Support cost (EAC) for Phase 3 shows over the programmed amount. A PCR is being processed	
273	08-3004A SBD-62	SBD 62 Roadway Rehabilitation			PA&ED support cost expenditure and the estimate at completion as reported are higher than programmed support cost. G-12 for the amount of \$855,000 was approved.	
274		CONSTRUCT CONCRETE/RSP APRONS		PA&ED was delayed due to the change in ED from CE/CE to IS/EA. No change to any other milestone.		

	Dist-PPN	0				
No	Co-Rout	e Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>	Benefits
27			Added a traffic signal at the intersection of Borego with Route 18. Also added Cold planing and overlay of the widening section.	PAED moved to 11/15/18 awaiting PCR approval.	. A PCR is being processed int eh November	Benefit increases due to the added signal which is reflected in the PCR being processed. assignment for the road user.
276		SBD 95 SHOULDER RUMBLE STRIPS		RTL will be 11/30/2018 and Approve Construction will be 5/30/2019 which are the original baseline.		
277	SBD-173	3 PILE WALL	A PCR is being processed for the additional soil nail wall.	We are delivering early as shown in the schedule.	G-12 has been processed for the increase in PA&ED support cost. PS&E support cost has been adjusted to be under the programmed amount. A PCR is being processed for the increase in Construction support, RW capital and Construction capital cost.	
278	SBD-15	SBD 15 PERMANENT RESTORATION OF IRRIGATION AND PLANT MATERIAL		Upon review of the schedule last year, it was determined that additional time was needed based on the CTC meeting and the award process.		
279	SBD-15	J SBD 15 RECONSTRUCT SB CAJON SCALE HOUSE	A new facility in lieu of reconstruction.	A PCR was approved in June 2018 CTC meeting for fiscal year change.	than reconstructing the existing facility, costs increases are expected in CON Capital, CON support, PS&E support, RW Cap and Support. A PCR is in progress and will be submitted in December 2018 to the PC	No overall change in performance measures. The only change in the program from 131 to 321.
280	08-3006 SBD-40	/ SBD 40 REBUILD CHANNEL			G-12 has been processed for the increase in PA&ED support cost. RW support cost has been updated to program amount.	
28	RIV-10	A Riv 10 Blythe Pavement Rehab: mainline, shoulders, ramps		Approved begin construction had a typo. Begin Construction dates updated as programmed. No correction needed with the new dates.		
282	SBD-38	V SBD 38 IMPLEMENT SEDIMENT CONTROLS (planting) phase 2		This project is a split project from parent project EA 0R430. This RW cert date is incorrect as it is the slip project from 0R430. This one has RW cert for 5/1/2019.		
283		Riv 10 Blythe Pavement Rehab: mainline, shoulders, ramps		Project changed from design-build to traditional delivery. This has impacted the proposed schedule. A PCR is being processed for the new schedule which includes the change of fiscal year.		
						Page 32 of 38

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	Project Title	<u>Scope</u>	<u>Schedule</u>	Cost
284		RIV 74 REPLACE CULVERT AND RESTORE SLOPE AND ROADWAY.		ED was changed from CE/CE to IS/CE.	
285	09-2617 INY-168	168 Safety Improvements		The schedule was corrected on 11/7/18. The revised "Begin Construction" milestone is 3/11/2020. Change will show in next quarterly report and no CTC action is anticipated.	
286	09-2633 KER-14	Rosamond-Mojave Rehab			A PCR for approximately \$30M in Co Capital will be submitted in Decembe
287	10-0037 STA-99	STANISLAUS AUXILIARY LANE		PA&ED was delayed due to design surveys coming in late and the design exceptions approval process taking longer than expected.	
288	10-0280 MPA-140	Ferguson Slide Rock Shed Construction			EAC already adjusted in PRSM
289	10-3009 STA-5	WESTLEY REST AREA REHAB		This project was originally combined with EA 10-1C270 which was cancelled. EA 10-0W630 is now a standalone project. A new schedule is being developed and will be inputed into PRSM.	
290	10-3018 MER-140	MER 140 GUARDRAIL UPGRADE			EAC will be adjusted in PRSM
291	10-3122 MER-152		A PCR will be submitted at January CTC to change the scope of work, but to meet the original performance measures.	0	A PCR will be submitted to increase and right of way capital to cover the and mitigation costs.

Benefits Life cycle benefits from utilizing an overlay Construction strategy was determined to be an appropriate nber 2018. strategy. Also, there may be staging advantages with the overlay strategy which may lower bid costs. A PCR was approved in June 2018 to change the performance measure from one location to two locations. se construction The original benefits are being accomplished with new structure design strategies. ne new design

Dis	st-P	P	NO	

	Dist-PPNO		0		0	D 614 -
<u>No.</u>		Project Title	<u>Scope</u>	<u>Schedule</u>	Cost	<u>Benefits</u>
293	ALP-88				PCR will be processed for additional construction support	
294	10-3138 ALP-88	ALP/AMA/TUO CULVERT REHAB			be updated	SHOPP output in CTIPS was incorrect. PCR was approved at October CTC to update SHOPP performance output.
295	MER-152	DRAINAGE RESTORATION		R/W cert delivery at risk. Project is listed on the watchist as high risk.		
296	10-3142 ALP-4	ALPINE CULVERT REHAB			be updated	SHOPP output in CTIPS was incorrect. PCR was approved at October CTC to update SHOPP performance output.
297		STA 99 MVP/EXTENDED GORES/SLOPE PAVING		Date was accidently reported as 5/2/19 in 1st SB1 reporting. Was always 10/30/19 in PRSM.		
298	10-3145 SJ-99	VICTOR ONRAMP			PSE and Construction EAC will be revised within programmed+G12.	
299		SR205 SMART CORRIDOR - PHASE 2			A PCR is submitted for December CTC for construction capital and support cost increase.	
300	10-3149 MER-165	MER-152,165 Upgrade ADA facilities			Planning to revise EAC within programmed+G12	
301	10-3194 MPA-140	SR140 SLOPE REPAIR		Schedule for Approve Begin Construction will be corrected before the next quarterly report and will not require CTC action.		

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	<u>Project Title</u>	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
302	10-3209A MER-5	ERRECA AND LODI ZEV		Delays to RTL due to Fire Marshall Approval, delayed the Begin Construction date	
303	10-3255 CAL-4	Replace Bridge		Schedule as per approved PID	
304	10-3274 SJ-4	SR-4 Ramp Metering System Installation			An amendment will be requested at th December CTC meeting to delete this
305	10-3286 STA-99	TTI SYSTEM UPGRADE	Yes, original scope with the use of Bluetooth Technology is not favorable due to unreliable and inaccurate collection of data.	Yes, depending on the redefined scope.	Yes, depending on the redefined scop
306	11-1065 SD-75	SR-75 CORONADO BRIDGE-PIERS		Further structural investigative work and detailed evaluation is needed. Anticipated to take 12-24 months. A Supplemental Vote for the PA&ED phase will be requested as additional information is gathered. A PCR will be prepared to update PAED schedule.	Further structural investigative work and evaluation is needed during PAED phy Expected to take 12-24 months. Pend completion of a third party structural end report a Supplemental Vote will likely required.
307	11-1127 SD-Var	CONSTRUCT ADA CURB RAMPS	A PCR is being prepared to update the scope of work.	A PCR will be prepared to update the project schedule. Delay in completing the PA&ED phase has pushed out the RTL date, resulting in the Begin Construction date starting in the next FY. Additional time needed for updating traffic electrical design in the PA&ED and PS&E phases, depending on revisions to curb ramp designs.	EAC for PAED has been revised to wi approved budget. A PCR will be prep update the Const. Cost based on the work.
308	11-1134 SD-78	CULVERT REHABILITATION	A PCR was approved on the June 2018 CTC meeting that adjusted the original performance measures.	PCR approved in June 2018 adjusted RW cert, RTL and Construction milestones consistent with current schedule	
309	11-1135 SD-52	RUMBLE STRIPS, UPGRADE END TREATMENTS	A PCR for Scope Reduction, Construction Support Cost Reduction, Performance Measure, and Project Description changes was submitted to HQ in October 2018 for approval at the December 2018 CTC Meeting.		Reduce Construct Support Cost This project is being accelerated and delivered this fiscal year. The Milestor updated in PRSM.

	<u>Benefits</u>
the nis project	
ope.	Reliable and accurate data.
and detailed bhase. ending I evalutation y be	
within epared to e scope of	
d will be ones will be	

	Dist-PPNO				
<u>No.</u>	Co-Route	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
310	11-1142 SD-805	ROADSIDE SAFETY			ETC's have been updated and project in within approved budget.
311	11-1164 SD-5	I-5 DETENTION BASINS		Project Manager is revising the schedule, anticipate milestone M500 will be pulled back into FY20.	EAC is PRSM has been corrected to approved budget.
312	11-1177 SD-94	SR-94 PAVEMENT REHAB		Beg. Const. date has been pulled back into the 2020 FY (RTL in PRSM is 12/13/19). A PCR was approved at the October 2018 CTC meeting.	
313	11-1191 SD-94	INSTALL ADA RAMPS		RTL date is correct; was pushed out to 02/02/21 (FY 2021) due to Utility conflicts, which caused the RW Cert approval to shift from FY 2020 to FY 2021. PCR pending.	
314	11-1194 SD-8	I-8 CULVERT REPLACEMENT		A PCR was approved at the June 2018 CTC meeting. Current PA&ED, RTL, and Begin Construction dates are correct as is. The existing projects (11-42210) will be split into two projects. The first project (11-42211) will be delivered in January 2020 and the second project (11-42210) will be delivered in January 2021.	
315	11-1205 SD-5	I-5 WATER CONSERVATION		A PCR will be submitted to Combine EAs 41880 and 42890. EA 42890 will be pulled into FY 2021 (EA 41880 RTL delivery year), which caused the RW Cert approval to shift from FY 2020 to FY 2021.	
316	11-1247 SD-78	CULVERT REPLACEMENT			PAED - ETC's will be reduced in PRS team is expecting to stay within budg
317	11-1265 SD-5	I-5 CABLE BARRIER		Milestones are being updated in PRSM. Project will not deliver later than approved schedule. Currently evaluating to deliver project early.	

Benefits ject will come to within the four additional ADA ramps added to the project from a project that was not funded yet. The original performance measure value of 43 was not correctly documented and should have been 27 (14 culverts will be constructed under project EA 11-42210 and 13 culverts will be constructed under project EA 11-42211). RSM. The udget.

	Dist-PPNO				
<u>No.</u>	<u>Co-Route</u>	Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
318	11-1280 SD-805	I-805 SWEETWATER RIVER BRIDGE UPGRADE			PAED and PSE locally funded. Budge but not being shown in this report.
319	11-1281 SD-5	I-5NCC ITS ELEMENTS		Delivered early. PRSM schedule adjusted for ROW cert, Ready to List, and Begin Construction dates to match 11-2T218 parent project. Construction was allocated at Oct CTC.	
320	12-2255 ORA-1	12-0P690 PCH Laguna Beach Upgrade ADA		ADA project in Laguna Beach with more than 100 impacted RW parcels. We had delays due to 4F & Historic Homes. As a result, Begin Con date is pushed out to 07/01/21.	The scope and budget of CAPM EA 0 been added to this project. That is the higher EAC in Const Sup. Budget of \$1,800K is funded by LOCA
321	12-2293 ORA-1	12-0M990 PCH/Broadway Culvert Bridge		Replacement of Box Culvert in downtown Laguna Beach. Box culvert is very old and does not have as-build plans. Due to poor soil condition it took a long time to comeup with an approach as how to remove and replace quickly and safely. We have been able to resolve the issues and are moving forward.	
322		12-0M820 PCH Laguna Beach ADA (N.)		ADA project in downtown Laguna Beach with more than 90 impacted RW parcels. We are working to keep the schedule within the FY of delivery. RTL date is pushed out to 04/01/20 and as a consequence, Begin Con date is also pushed out to 10/20/20, which is within 6 months of RTL.	PCR has been submitted to match Ca Construction with PR estimate and Ca with the latest Data Sheet.
323	12-2470A ORA-1	12-0Q280 PCH Install Outer Seperation Barrier		Due to environmental issue, PAED date was pushed out a few months and RTL date is also moved to 06/01/20 within the same FY 2020. As a result, Begin Con date is moved to 01/02/21.	
324	12-2527 ORA-1	12-0N850 PCH Modify Signal, Safety lighting		R/W cert and RTL maybe at risk due to lengthy R/W acquisition from DGS (Department of General Services).	Reduce ETC to within G12 capacity.
325	12-2859C ORA-5	12-0P670 I-5, SR 57, & SR 91 ICM 4 Project - Install and modify ITS			Requested a PSE allocation of \$4,343 October CTC meeting.

	<u>Benefits</u>
udgets in AMS,	Performance Measures from 2,000 LF to 1,920 LF were updated at the October 2018 CTC meeting and CTIPS shows correctly.
A 0H151 has the reason for PAED OCAL.	
n Capital d Capital RW	
ty.	
,343k at the	

	Dist-PPN				
<u>N</u> 32	12-2930	 Project Title 12-0P980 WB SR22 Euclid onramp.OGAC,drainage,delineat'n,A DA 	<u>Scope</u>	Schedule Because of Design's workload, the RTL date was pushed out a few months while maintaining the same FY. As a consequence, Beg Con date is	<u>Cost</u>
32	27 12-3510	12-0N630 SR-55 at 4th Signal		pushed out to 08/29/19. Begin Con date 09/01/19, which is 6 months	
	ORA-55	5 Upgrade		after RTL, is more realistic than Approved Begin Con date 06/11/19.	
32	28 12-4533. ORA-91	A EB on ramp resurfacing & GR		The current Beg Con date of 7/1/19 did not take into account the shortened advertising and award period for Safety projects. The workplan is adjusted to meet the approved Beg Con date of 3/1/19. PRSM was updated on 11/8/18.	
32	ORA-13	3 proper lane drop signage.		Caltrans has not been able to obtain a Coastal Zone Development permit from Laguna Beach. We were prepared to list in June and were on the design review agenda in May with a complete application. We are scheduled for a design review for the CZD permit in January 2019. The expected RTL date has been changed to 2/19 in PRSM.	
33		A 12-0N660 Rte 133 Replace 3 Damaged and Outdated MBGR			Construction capital increased due to a safety devices (MGS, end terminal trea crash cushions) Design increased due to additional des work is needed for added safety device drainage systems and AC dikes.

	<u>Benefits</u>
o additional reatment, designed <i>v</i> ices,	Upgrade safety devices to current standards.

Trade Corridor Enhancement Program Report

Progress Report: July 1, 2018 – September 30, 2018

Trade Corridor Enhancement Program (TCEP)

Program Objectives: TCEP was established by SB 1 to fund infrastructure improvements on federally designated Trade Corridors of National and Regional Significance, on the Primary Freight Network as identified in the California Freight Mobility Plan, and along other corridors that have a high volume of freight movement.

The 2018 TCEP Program

The TCEP is a three-year program, with nearly \$1.4 billion in funding, which includes \$535 million of funding from the National Highway Freight Program, \$794 million from the Trade Corridor Enhancement Account, and a one-time appropriation of \$11 million from the Budget Act of 2015. The California Transportation Commission (Commission) adopted the 2018 Program in May 2018, consisting of 28 projects with 41 segments, valued at more than \$4 billion, and leveraging other federal, state and local funds. The selected projects include a variety of improvements to goods movement on corridors with high volumes of freight including but not limited to, projects that increase the use of ondock rail; improve safety by eliminating at-grade railroad crossings; reduce impacts to surrounding communities such as noise, congestion, safety, and public health; reduce border wait times; and increase rail capacity with double tracking.

2018 TCEP at a Glance:	
Total programmed TCEP funds (3-year period)	\$1.4 Billion*
Number of programmed project segments within the 28 approved projects	41
Total cost of all programmed projects	\$4.3 Billion
Number of project (phases) allocated	14
Total TCEP dollars allocated	\$286 Million**
Number of awarded projects (segments)	0
Total dollars of awarded projects	0
Total remaining TCEP program funds	\$0



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.

CCA = construction contract acceptance

*The Commission funded this program with \$794 million from SB 1 funds and \$535 million from the National Highway Freight Program and a one-time appropriation of \$11 million from the Budget Act of 2015, for a total of \$1.4 billion.

**The Commission allocated \$79.9 million from SB 1 funds and \$206 million in other state and local funds for a total of \$286 million.



<u>Current Program Status</u>: The first funding cycle of TCEP included three years of project programming for Fiscal Year 2017-18 through 2019-20. TCEP consist of 41 programmed project segments, which received funds for various phases of a project. Currently, 14 project segments have received TCEP fund allocations for certain phases totaling \$286 million, with a total of \$1.4 billion in total project costs leveraged from other state and local funds. Some TCEP projects have additional phases for which an allocation has not been requested. These allocations may be requested in the near future. Five projects in TCEP are multi-funded and are leveraging funds from other SB 1 programs.

<u>Program Benefits Status</u>: Status of Benefits (Outputs) for planned segments of the 28 programmed TCEP projects. Benefits shown as adopted and programmed, delivered ready for construction, and when completed in construction:

		is Adopted rogram		and Ready struction
Category of Benefits	Miles	Each	Miles	Each
Grade Separation/Rail Crossing Improvements		7		2
Miles of new track	10			
Intersections modified	7	9		6
Local road lane-miles	3			
Local road operational improvements		3		3
New local bride structure		1		1
Truck climbing lanes/ Auxiliary lane miles constructed	7			
High Occupancy Vehicle/ High Occupancy Toll lane miles constructed	80			
Transportation Management System Elements		166		
Mixed flow lane miles constructed	34		11	



Project Baseline Agreements

Total Required	28
To Date	6
Future	22

Completion Reports @ Contract Acceptance or Open to Public

	Current Quarter	To Date				
Planned	0	0				
Actual	0	0				

Construction Contract Awards

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Final Delivery Reports

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Baseline Agreements: As of September 30, 2018, six project baseline agreement have been executed. Nineteen baseline agreements were approved at the October 2018 Commission meeting and the remaining three are anticipated to receive approval at a future Commission meeting.

Construction Contract Awards: As of September 30, 2018, no construction contracts have been awarded.

Completion Reports: As of September 30, 2018, no completion reports were required.

Final Delivery Reports: As of September 30, 2018, no final delivery reports were required.

<u>Summarize changes to the scope, cost, schedule and expected benefits:</u> As of September 30, 2018, no projects in the TCEP had changes to the scope, cost, schedule or expected benefits.

Attachments:

- 1. TCEP Projects include incurred expenditures to date for all project component costs.
- 2. TCEP corrective action plan for cost, scope and schedule variances (red)



				• •y										
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
1	02-3445A SHA-5	Redding to Anderson Six Lane - Phase 1 & 2	In Shasta County near Redding from 0.6 mile south of Knighton Road Overcrossing to 0.4 mile south of Churn Creek Road Overcrossing and near Anderson from route 5/273 separation to the Sacrament River Bridge. Widen to six lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	333 6,140 280 17,800 1,262 <u>118,028</u> 143,843	0 0 8,700 0 <u>63,182</u> 71,882	334 8,169 453 0 341 <u>0</u> 9,297		PAED RW Cert RTL Begin Const End Const		05/01/18 05/04/18 10/15/18 10/07/22		No	Scope Cost Schedule Benefits
2	04-0462G SCL-101	US 101 / State Route 25 Interchange - Phase 1	In southern Santa Clara County and Northern San Benito County, at the interchange of US 101 and SR 25. Reconstruct the interchange at a location just north of the existing interchange. The improvements will include a new, widened bridge to convey SR 25 over US 101. It will also improve	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 6,000 0 6,000 <u>52,000</u> 65,000	0 4,200 0 0 0 0 4,200	1,497 0 0 0 0 1,535	1,497 1,161 0 6,000 <u>52,000</u> 66,577	PAED RW Cert RTL Begin Const End Const	09/30/13 12/30/20 12/30/20 04/01/21 10/31/22	11/07/13 12/30/20 12/30/20 04/01/21 10/31/22		Yes	Scope Cost Schedule Benefits
3	04-2103D	7th Street Grade Separation (East)	In the City of Oakland within the Port of Oakland along 7th Street, from Maritime Street to just west of I-880 near Bay Street. Reconstruction of the existing underpass and multi-use path, and the reconstruction of rail tracks and other rail infrastructure at the Union Pacific Railroad (UPRR) mainline.	PAED PSE	7,500 19,500 0 0 <u>225,000</u> 252,000	0 0 0 0 <u>175,000</u> 175,000	3,692 0 0 0 0 3,692	7,500 0 0 0 7,500	PAED RW Cert RTL Begin Const End Const		10/01/18 02/03/20 12/31/19 12/31/22		No	Scope Cost Schedule Benefits
4	04-5301X SOL-80	I-80/I-680/Route 12 Interchange Package 2A	Eastbound SR12 to Eastbound I-80 Connector - This project would construct a new connector from Eastbound SR12 to Eastbound I-80, which will also connect two previous CMIA projects, ICP and Jameson Canyon widening projects.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 11,700 600 10,000 3,400 <u>50,300</u> 76,000	0 0 10,000 0 <u>43,200</u> 53,200	0 0 0 0 0 0	0 9,380 0 4,797 3,400 <u>50,300</u> 67,877	PAED RW Cert RTL Begin Const End Const		06/30/20 02/28/20 06/30/20 06/30/22		No	Scope Cost Schedule Benefits
5	05-7101C SB-101	South Coast 101 HOV Lanes - Carpinteria (Segment 4A)	In Santa Barbara County, in Carpinteria from 0.2 miles south of Bailard Avenue to 0.5 miles south of S. Padaro Lane. Construct HOV lanes. This is a grandchild of parent project 05-0N700 (PPNO 7101)	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	12,245 9,700 1,140 22,060 10,620 <u>86,500</u> 142,265	0 0 8,400 0 <u>42,600</u> 51,000	0 0 0 0 0 0	0 1,648 796 10,053 10,620 <u>86,500</u> 109,617	PAED RW Cert RTL Begin Const End Const		08/26/14 01/15/20 01/31/20 08/14/20 02/21/24		No	Scope Cost Schedule Benefits
6	05-7101D SB-101	South Coast 101 HOV-Padaro (Segment 4B)		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,725 14,395 1,010 29,990 10,900 <u>139,310</u> 198,330	0 0 12,250 0 <u>49,560</u> 61,810	0 0 0 0 0 0 0	0 4,891 580 12,276 10,900 <u>139,310</u> 167,957	PAED RW Cert RTL Begin Const End Const		08/26/14 10/30/20 12/31/20 07/15/21 10/02/25		No	Scope Cost Schedule Benefits
7	05-7101E SB-101	South Coast 101 HOV-Summerland (Segment 4C)	In Santa Barbara County, in and near Summerland from 0.2 miles north of Padaro Lane Overcrossing to San Ysidro Creek Bridge. Construct HOV lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,380 7,280 520 17,720 3,930 <u>88,470</u> 120,300	0 0 7,940 0 <u>34,060</u> 42,000	0 0 0 0 0 0	0 745 248 163 3,930 <u>88,470</u> 93,556	PAED RW Cert RTL Begin Const End Const		08/26/14 10/30/20 12/30/20 07/15/21 08/29/25		No	 Scope Cost Schedule Benefits




3 to 6 months behind schedule. 6+ months behind schedule <u>or</u> delayed beyond approved fiscal year <u>or</u> EAC over budget. **Bold** Milestone achieved or phase allocated

ATTACHMENT 1

Page 1 of 6

				<i></i>	Approved	Program						Award		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Budget (\$1,000s)	Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
8	06-6955	Route 58/99	The project is proposed at the State Route 58/State Route 99	PAED	0	0	0	0	PAED				No	Scope
	KER-58	Bakersfield Freeway Connector	interchange in Bakersfield, CA. The project proposes to grade separate exit and entry freeway ramps between two closely	PSE RW Sup	0 0	0 0	0	0 0	RW Cert RTL		08/24/18			Cost
			spaced interchanges (SR 58/SR 99 and SR 99/Ming Ave), and	Con Sup	Ő	0	0	0	Begin Const		10/05/18			Schedule
			to construct a collector -distributor roadway and auxiliary lanes	RW Cap Con Cap	0 <u>50,000</u> 50,000	0 <u>25,000</u> 25,000	0 <u>0</u> 0	<u>50,000</u>	End Const		12/01/20			Benefits
0	07-2741S	Route 71	In Pomona from Mission Road to Route 60. Add on mixed	Total PAED		25,000	0	51,235	PAED		05/31/13		No	
9	LA-71	Expressway to	lane and one HOV lane in each direction.	PSE	0 10,672	0	0	9,154	RW Cert		07/15/19		NU	Scope
		Freeway Conversion (Mission Road to		RW Sup Con Sup	3,000 15,847	0 5,000	0	5,168 15,847	RTL Begin Const		08/14/19 03/20/20			Cost
		Route 60)		RW Cap	26,000	0	0	0	End Const		07/12/24			Schedule
				Con Cap Total	<u>120,000</u> 175,519	<u>39,000</u> 44,000	<u>0</u> 0	<u>120,000</u> 150,169						Benefits
10	07-3189B LA-5	I-5 Golden State Chokepoint Relief		PAED PSE	0 31,000	0	1,886 10,803	1,886 12,898	PAED RW Cert		09/29/09 05/01/19		No	Scope
	LA-J		and an ITS hub station. Widen seven bridges and improve	RW Sup	0	0	10,003	12,090	RTL		05/01/19			Cost
				Con Sup RW Cap	0 6,700	0	0 13	0 6,700	Begin Const End Const		10/01/19 01/31/23			Schedule
				Con Cap	501,500	<u>247,000</u> 247,000	13,316	<u>501,500</u> 526,799						Benefits
11	07-5388	Route 605 / 91	In the cities of Artesia and Cerritos, from Shoemaker Avenue	Total PAED	539,200 8,000	247,000	671		PAED		01/04/19		No	
	LA-91	Interchange Improvement:		PSE RW Sup	25,000	3,000	0	0	RW Cert RTL		01/07/22 03/04/22			Cost
		Gateway Cities	Construct general purpose and/or auxiliary lanes; modify	Con Sup	0 0	0	0		Begin Const		08/05/22			
		Freight Crossroads		RW Cap Con Cap	32,200 <u>122,600</u>	29,000 0	0	32,200 <u>122,600</u>	End Const		07/03/25			
				Total	187,800	32,00 <u>0</u>	671	156,374			<u>.</u>			Benefits
12	07-5394 LA-57	Route 57/60 Confluence:		PAED PSE	1,600 27,000	0 17,000	0 0	0 1,133	PAED RW Cert		01/07/20		No	Scope
	-	Chokepoint Relief	overcrossing to near Golden Springs Drive Undercrossing and	RW Sup	0	0	0	0	RTL Begin Const		01/08/21 07/01/21			Cost
		Program		Con Sup RW Cap	36,200	5,000	0	36,200	End Const		04/04/24			Schedule
				Con Cap Total	<u>65,800</u> 130,600	<u>0</u> 22,000	<u>0</u> 0	<u>225,800</u> 264,699						Benefits
13	07-T0006	Terminal Island		PAED	843	0	0		PAED RW Cert		11/16/18 01/02/20		No	Scope
	LA-POLA	Railyard Enhancement Project		PSE RW Sup	2,249 0	0	0		RTL		01/02/20			Cost
				Con Sup RW Cap	0	0	0	0	Begin Const End Const		12/31/21			Schedule
				Con Cap	<u>30,923</u> 34,015	<u>21,645</u> 21,645	<u>0</u> 0	<u>21,645</u> 21,645			12/01/21			Benefits
14	08-0260J	Rt 395 Widening		Total PAED	0	21,043 0	0	0	PAED	12/31/09	12/31/09		Yes	Scope
	SBD-395	from SR 18 to Chamberlaine Way	City of Adelanto. Widen this section of US 395 from two to four lanes. Proposed improvements also include operational	PSE RW Sup	6,482 1,620	0	5,005	5,005	RW Cert RTL	07/27/18 07/30/18	04/12/18 04/17/18			Cost
		Chambonanie Way	improvements such as adding turn lanes and signal	Con Sup	0	0	0	0	Begin Const	02/06/19	01/15/19			Schedule
				RW Cap Con Cap	10,822 <u>36,597</u>	0 24,292	1,013 <u>0</u>	10,822 <u>36,597</u>	End Const	09/15/21	12/01/20			
				Total	55,321	<u>24,292</u> 24,292	6,917	61,981	l		-			Benefits




					-	,								
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
15	08-3009P SBD-10	DESIGN BUILD: I-10 Express Lanes-San Antonio Ave to Route 15 (Contract 1)	From LA/SBd Co Ln to I-10/I-15 Interchange & in LA County from 0.4 Mi W/o White Ave OC to LA/SBd Co Ln; Implement two express lanes in each direction for a total of four general purpose and two express lanes in each direction with auxiliary lanes, widening undercrossings, and reconstruction of ramps	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	6,903 30,325 0 47,811 <u>724,579</u> 809,618	0 0 0 0 <u>117,831</u> 117,831	723 0 0 0 0 0 732		PAED RW Cert RTL Begin Const End Const		01/16/18 01/16/18 09/28/18 06/29/22		No	Scope Cost Schedule Benefits
16	08-3010T RIV-60	Route 60 Truck Safety and Efficiency Project - Phase 1A	Drive in the City of Moreno Valley, County of Riverside. This specific project component is the second phase of an interchange project that will replace a 50-year old 2-lane bridge with a new 6-lane bridge, reconfigure the north side of	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>24,000</u> 24,000	0 0 0 0 <u>16,800</u> 16,800	0 41 0 0 0 58	41 0	PAED RW Cert RTL Begin Const End Const		03/01/15 06/28/19 01/02/20 12/01/21		No	Scope Cost Schedule Benefits
17	10-0161A MER-99	Livingston Widening Northbound	Merced/Stanislaus county line. Widen freeway from two lanes to three lanes in the northbound direction only.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 2,050 10 0 10 <u>34,550</u> 37,420	0 0 0 <u>29,050</u> 29,050	1,490 2,200 2 0 7 <u>0</u> 3,700	2,510 2	PAED RW Cert RTL Begin Const End Const		06/02/14 02/28/19 03/29/19 10/16/19 04/30/21		No	 Scope Cost Schedule Benefits
18	10-0944M STA-132	Route 132 Expressway, Phase 1	Avenue. Construct 2-lane expressway and improve Route 132/99 interchange.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,865 10,684 0 14,476 <u>82,988</u> 116,013	0 0 0 <u>21,000</u> 21,000	6,861 408 0 35 <u>2,632</u> 10,464	2,688	PAED RW Cert RTL Begin Const End Const		03/09/18 01/02/19 01/02/19 05/01/19 06/01/20		No	 Scope Cost Schedule Benefits
19	10-3415 SJ-205	I-205/International Parkway Interchange Improvements	International Parkway at I-205 interchange. Construct ramp widening, turn pockets on ramp intersections; complete street, ADA features and signal modifications.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 1,800 0 590 <u>12,300</u> 15,690	0 0 450 <u>7,150</u> 7,600	174 0 0 0 0 174	627 1,112 30 572 590 <u>12,300</u> 15,232	PAED RW Cert RTL Begin Const End Const		09/30/19 03/31/21 04/30/21 11/30/21 12/29/23		No	 Scope Cost Schedule Benefits
20	10-3416 SJ-580	I-580/ International Parkway Interchange	Pass Road and International Parkway at I-580 Interchange. Construct interchange improvements: ramp widening, turning pockets, complete street and ADA treatments and signal modifications.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 800 0 300 <u>7,570</u> 8,970	0 0 0 <u>5,180</u> 5,180	149 0 0 0 0 149		PAED RW Cert RTL Begin Const End Const		09/30/19 03/31/21 04/30/21 11/30/21 12/29/23		No	 ☐ Scope ☐ Cost ☐ Schedule ☐ Benefits
21	11-0999E SD-11	Siempre Viva Interchange at State Route 11 and Commercial Vehicle enforcement Facility	Undercrossing. Construct new interchange and begin site preparation design for Commercial Vehicle Enforcement Facility, which includes drainage and utilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 4,810 0 5,096 0 <u>27,212</u> 37,118	0 4,810 0 5,096 0 <u>27,212</u> 37,118	0 0 0 0 0 0	3,155 69	PAED RW Cert RTL Begin Const End Const	03/29/12 04/12/19 04/15/19 10/15/19 06/01/21	04/12/19 04/15/19 10/15/19 06/01/21		Yes	 Scope Cost Schedule Benefits



Page 3 of 6

No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
22	11-0999F SD-11	Otay Mesa East Port of entry-Segment 3A	Near San Diego, on route 11 at 1.9 miles east of Sanyo Avenue Undercrossing. Begin site preparation which includes drainage and utilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 3,900 600 6,100 550 <u>29,200</u> 40,350	0 3,900 600 0 550 <u>0</u> 5,050	0 3 0 0 0 <u>0</u> 3	1,642 0 18 550 <u>29,200</u> 31,410	PAED RW Cert RTL Begin Const End Const	04/01/12 04/07/19 04/15/19 10/20/19 10/20/20	04/07/19 04/15/19 10/20/19 10/20/20		Yes	Scope Cost Schedule Benefits
23	11-1036 SD-905	Route 125/905 Connector	In and near San Diego at Route 125/905 separation. Construct freeway to freeway South-West connector.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 4,857 0 5,000 0 <u>26,400</u> 36,257	0 0 5,000 0 <u>16,980</u> 21,980	0 524 0 0 0 0 524	0 4,868 10 2,321 0 <u>26,400</u> 33,604	PAED RW Cert RTL Begin Const End Const	07/30/04 08/15/19 08/15/19 03/02/20 04/04/22	07/30/04 08/15/19 08/15/19 03/02/20 04/04/22		Yes	Scope Cost Schedule Benefits
24	11-1241 SD-VAR	Intelligent Transportation System Technology (Advanced Technology Corridors	In San Diego County and Imperial County on various routes at various locations. Install Intelligent Technology Statewide Border Wait Time, implement a fiber optic cable network to facilitate an advanced traveler information and border wait time system connecting the entire San Diego and Imperial	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	818 4,038 62 5,938 375 <u>27,945</u> 39,176	0 2,317 0 1,534 0 <u>8,118</u> 11,969	275 0 0 0 0 275	934 3,853 0 5,136 375 <u>27,945</u> 38,243	PAED RW Cert RTL Begin Const End Const	11/16/18 02/01/20 02/15/20 07/15/20 05/20/22	11/16/18 01/31/20 02/14/20 08/14/20 05/20/22		Yes	Scope Cost Schedule Benefits
25	11-1258 IMP-98	Route 98 Widening	In Imperial County. In Calexico from just west of State Route 111 to Rockwood Avenue. Widening Route 98 from 4 to 6 lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	169 1,650 1,000 661 1,000 <u>7,141</u> 11,621	0 0 0 <u>3,370</u> 3,370	2,383 665 383 0 0 <u>0</u> 3,431	2,383 1,084 1,123 324 1,000 <u>7,141</u> 13,055	PAED RW Cert RTL Begin Const End Const	02/18/09 07/30/19 08/30/19 02/13/20 05/10/22	02/18/09 07/30/19 08/30/19 03/11/20 05/10/22		Yes	Scope Cost Schedule Benefits
26	11-1334 SD-	Otay Mesa Truck Route, Phase 4A	Otay Mesa Truck Route, Phase 4A entails widening and paving the existing east/west service road along the border fence on La Media Road, a distance of approximately 2.04km (1.27 miles).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,150 1,650 0 4,206 <u>12,524</u> 19,530	0 0 0 <u>6,000</u> 6,000	1,150 1,650 0 4,206 <u>0</u> 7,006	0 0 0 <u>12,524</u> 12,524	PAED RW Cert RTL Begin Const End Const		02/03/16 02/28/19 01/31/19 02/28/20		No	 Scope Cost Schedule Benefits
27	11-1335 IMP-7	Calexico East Port of Entry Truck Crossing Improvement	Near the city of Calexico, 0.7 mile south of Route 7 near the U.S./ Mexico border, at the Calexico East Port of Entry Truck Crossing. Widen bridge over the All American Canal to add truck lanes and passenger lanes along with eight foot shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 3,355 0 2,517 0 <u>20,972</u> 29,844	3,000 0 0 0 0 0 3,000	0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const	06/01/19 07/02/20 01/10/20 07/05/20 11/05/21	06/01/19		Yes	Scope Cost Schedule Benefits
28	12-3834 ORA-57	SR-57 - Lambert Road Interchange Improvements	In the City of Brea at the SR-57 & Lambert Road Interchange. Reconfiguration of northbound ramps including construction of a loop on-ramp at the south-east quadrant; modify NB off-ramp; lower Lambert Road and widen NB Lambert Road UC bridge to to accommodate future truck-climbing lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,000 6,872 0 16,000 12,458 <u>71,103</u> 107,433	0 0 16,000 0 <u>49,705</u> 65,705	1,139 1,985 0 0 0 <u>0</u> 3,168	1,985 0 16,000	PAED RW Cert RTL Begin Const End Const		11/25/15 09/24/18 09/24/18 01/18/19 01/02/22		No	Scope Cost Schedule Benefits



Page 4 of 6

	Dist-PPNO				Approved Budget	Program Budget	Expended	EAC		Approved	Current	Award Amount	Baseline	Corrective
No.	Co-Route		Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Schedule	Schedule	(\$1,000s)	Approved	Action Plan
29	75-2002A LA-BNSF	Rosecrans / Marquardt Grade Separation	Rosecrans/Marquardt Avenue, and the BNSF right-of-way in the City of Santa Fe Springs. This intersection experiences an average of 45,000 vehicles and 112 trains traveling through the intersection within each 24-hour period. The BNSF line	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,970 4,360 0 68,738 <u>81,370</u> 156,438	0 0 0 <u>9,000</u> 9,000	0 0 0 0 0 0 0	0 0 0 0 0 0	PAED RW Cert RTL Begin Const End Const		03/01/18 10/01/19 09/01/19 06/01/22		No	Scope Cost Schedule Benefits
30	75-4961 VEN-SURF	Rice Avenue and Fifth Street Grade Separation Project	located in the City of Oxnard, Ventura County, at the Rice Avenue, Fifth Street (Route 34), and Union Pacific Railroad (UPRR) intersection. Project scope is to construct a grade	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,132 6,860 0 8,000 <u>61,200</u> 79,192	0 4,406 0 8,000 <u>56,200</u> 68,606	0 0 0 0 0 0 0	0 4,406 0 8,000 <u>56,200</u> 68,606	PAED RW Cert RTL Begin Const End Const	05/16/18 12/01/19 12/01/19 06/01/20 12/31/23	05/16/18 12/01/18 12/01/19 12/31/23		Yes	Scope Cost Schedule Benefits
31	75-T0002 SJ-	Fyffe Avenue Grade Separation	Navy Drive Bridge and over the Fyffe Avenue rail line, realigning McCloy Avenue south of its current location to form a stop-controlled intersection.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	200 1,400 0 400 <u>11,000</u> 13,000	0 1,000 0 0 <u>8,000</u> 9,000	0 0 0 0 0 0 0	200 1,400 0 400 <u>11,000</u> 13,000	PAED RW Cert RTL Begin Const End Const	10/30/18 02/01/19 09/01/19 03/01/19 09/01/20	10/30/18 02/01/19 02/01/19 09/01/20		Yes	Scope Cost Schedule Benefits
32	75-T0003 ALA-	Freight Intelligent Transportation System	Area, along West Grand Avenue, Maritime Street, 7th Street, and Middle Harbor Road. Install and implement ITS elements and other technologies, which include changeable message signs, closed circuit TV, fiber optic and Wi-Fi communications,	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,500 4,100 0 0 <u>24,000</u> 30,600	0 0 0 <u>12,456</u> 12,456	2,000 880 0 0 0 2,880	2,500 4,100 0 0 <u>24,000</u> 30,600	PAED RW Cert RTL Begin Const End Const		10/31/18 12/31/18 03/31/19 12/31/21		No	Scope Cost Schedule Benefits
33	75-T0004 ALA-UPRR	Quiet Zone Safety Engineering Measures	Street, 66th Street, and 67th Street just east of Shellmound	PSE RW Sup Con Sup	75 405 0 0 <u>6,000</u> 6,480	0 0 0 <u>4,200</u> 4,200	30 0 0 0 0 30	75 405 0 0 <u>6,000</u> 6,480	PAED RW Cert RTL Begin Const End Const		05/01/18 02/01/19 04/01/19 05/01/20		No	Scope Cost Schedule Benefits
34		Alameda Corridor Southern Terminus Gap Closure	and San Pedro main line track of approximately 5,000 linear feet and will connect to the Alameda Corridor. Work includes the relocation and/or protection of existing underground utilities and the relocation of power poles, utility meters, and	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 969 0 0 8,560 9,529	0 0 0 5 <u>,992</u> 5,992	0 490 0 0 0 490	0 969 0 0 <u>8,560</u> 9,529	PAED RW Cert RTL Begin Const End Const		12/01/18 04/30/19 02/28/21		No	Scope Cost Schedule Benefits
35	75-T0007	Pier G/J Double Track	throughput capacity of the Pier J On-Dock Rail Yard. The project will enable a full unit train to land at Pier J without blocking at-grade crossings or adjacent terminals. The new departure track will reduce roadway congestion on regional	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,629 0 0 1,502 <u>20,869</u> 25,000	0 0 0 0 <u>14,000</u> 14,000	2,629 0 0 0 0 2,629	0	PAED RW Cert RTL Begin Const End Const		11/11/16 02/18/18 04/01/20 07/30/21		No	Scope Cost Schedule Benefits



Nc 36			Location and Type of Work The Montebello Boulevard Grade Separation Project will separate the roadway and the Union Pacific Railroad tracks on Montebello Boulevard in the City of Montebello, along the Alameda Corridor-East Trade Corridor. Plans call for constructing a roadway underpass on Montebello Boulevard	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap	Approved Budget (\$1,000s) 0 19,761 0 0 33,100 75,750	Program Budget (\$1,000s) 0 0 0 0 0 49,000	Expended (\$1,000s) 0 5,493 0 0 0 642 0	EAC (\$1,000s) 0 19,761 0 0 33,100 <u>75,750</u>	Milestone PAED RW Cert RTL Begin Const End Const	Approved Schedule		Award Amount (\$1,000s)	Baseline Approved No	Corrective Action Plan
37	75-T0009 LA-UPRR	Turnbull Canyon Road Grade Separation Project	separate the roadway and the railroad tracks on Turnbull Canyon Road in the City of Industry and unincorporated Los Angeles County, along the Alameda Corridor-East Trade Corridor. Plans call for constructing a roadway overpass on	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	128,611 0 10,106 0 33,885 42,255 86,246	49,000 0 0 0 29,000 29,000	6,135 0 1,023 0 0 3 0 1,026	128,611 0 0 0 0 29,000 29,000	RW Cert		06/01/18 10/01/19 03/01/20 03/01/23		No	 Benefits Scope Cost Schedule Benefits
38	75-T0011 SBD-	Etiwanda Avenue Grade Separation	Napa Street, is located in the south east portion of the City of	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	850 2,000 0 5,000 <u>52,150</u> 60,000	850 2,000 0 5,000 <u>52,150</u> 60,000	0 0 0 0 0 0	850 2,000 0 5,000 <u>52,150</u> 60,000	PAED RW Cert RTL Begin Const End Const	06/06/18 01/31/20 01/31/20 06/01/20 12/30/21	06/06/18 01/31/20 01/31/20 12/30/21		Yes	Scope Cost Schedule Benefits
39	75-T0012	National City Marine Terminal Rail Track Extension	Extension Project is located in the vicinity of the NCMT in the city of National City (south of 1022 Bay Marina Drive, National City, CA 91950). This project is for the design and	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 836 0 0 <u>12,284</u> 13,120	0 585 0 0 0 0 585	0 0 0 0 0 0	0 585 0 0 0 0 585	PAED RW Cert RTL Begin Const End Const		03/01/20		No	☐ Scope ☐ Cost ☐ Schedule ☐ Benefits
4(75-T0013	Tenth Avenue Marine Terminal Beyond Compliance Environmental Enhancement	vessels for hoteling and operational purposes, allowing the	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 8,000 8,000	0 0 0 5,600 5,600	0 0 0 0 0 0	0 0 0 <u>5,600</u> 5,600	PAED RW Cert RTL Begin Const End Const		03/01/19 04/01/20		No	Scope Cost Schedule Benefits
4		Sorrento to Miramar Phase 2 Intermodal Improvements Project	reliability on the LOSSAN Rail Corridor by providing a passing track to eliminate the existing bottleneck at the Miramar Grade. The Miramar Grade begins at CP Pines (MP 249.8) south of Sorrento Valley Station and ascends at a steady 2.2	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 0	0 0 0 10,500 <u>0</u> 10,500	7,604 24 0 0 0 0 7,628		PAED RW Cert RTL Begin Const End Const		06/30/18 06/30/21 06/30/21 01/15/25		No	Scope Cost Schedule Benefits

Trade Corridor Enhancement Program (TCEP) Corrective Action Plans

Dist-PPN	10			
<u>Co-Rou</u>	te Project Title	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>
02-3445 SHA-5	0			This multi funded TCEP/STIP project additional \$6,182,000 in Construction TCEP funding and \$5,593,000 in STIF award the contract. The additional fun will be presented at the October 2018 meeting.

ATTACHMENT 2

Benefits

ect needs an ion Capital in TIP funding to funds request 018 CTC

Solutions for Congested Corridors Program Report Progress Report: July 1, 2018 – September 30, 2018

Solutions for Congested Corridors Program (SCCP)

Program Objectives: The SCCP was established by SB 1 to fund projects designed to reduce congestion in highly-traveled and highly-congested corridors through performance improvements that balance transportation improvements, community impacts, and environmental benefits.

The 2018 SCCP Program

The SCCP is a four- year program with \$1 Billion in funding for the four Fiscal Years 2017-18 through 2020-21. The California Transportation Commission (Commission) adopted the SCCP in May 2018, consisting of 9 projects with 28 segments, valued at more than \$3 billion, and leveraging more than \$2 billion in other federal, state and local funds. The selected projects are part of a comprehensive corridor plan that will reduce congestion in highly traveled corridors, including the state highway system, local streets and roads, public transit facilities, bicycle and pedestrian facilities or required mitigation and/or restoration projects.

REBULDING CALIFORNIA SB1

Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.

2018 SCCP at a Glance:									
Total programmed SCCP funds (4-year period)	\$1.0 Billion								
Number of programmed project segments within the 9 approved projects	28								
Total cost of all programmed projects	\$3.2 Billion								
Number of projects (segments) allocated	3								
Total SCCP dollars allocated	\$243 Million								
Number of awarded projects (segments)	0								
Total dollars with awarded projects	\$O								
Total remaining SCCP program funds	\$0								



SB 1 Progress Report Solutions for Congested Corridors Program Projects July 1, 2018 – September 30, 2018

Program Status: The first funding cycle of SCCP included four years of project programming through 2020-21. The program consists of 28 programmed project segments. Three project segments received allocations for construction in August 2018 for a total of \$243 million in SCCP funds. The three projects leveraged over \$388 million in other state and local funding.

Program Benefits: Expected benefits (Outputs) for the nine programmed SCCP projects are as follows:

	Ado	ed as pted ogram	Delivered and Ready for Construction			
Category of Benefits – Outputs	Miles	Each	Miles	Each		
High Occupancy Vehicle lanes constructed	141		54.1			
Auxiliary lanes constructed	3					
Operational improvements		21	13			
Local road operational improvements		36				
Modified/Reconstructed bridges		11				
Pedestrian/Bicycle facilities constructed	11		9			
Bicycle lanes constructed	6					
Sound walls constructed	3		0.2			
New track	11					
Purchase Rail cars/transit vehicles		5				
Station Improvements		1				

Baseline Agreement Status

Total Required	9
Approved	2
Future	7

Completion Reports @ Contract Acceptance or Open to Public

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Construction Contract Awards

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Final Delivery Reports

	Current Quarter	To Date
Planned	0	0
Actual	0	0



Baseline Agreements: All nine programmed SCCP projects require Baseline Agreements. As of September 30, 2018, two project baseline agreements have been executed. Another six baseline agreements were approved at the October 2018 Commission meeting and the remaining baseline agreement will be approved in a future meeting.

<u>Construction Contract Awards</u>: As of September 30, 2018, zero out of 28 construction contracts have been awarded. Of the three projects that have received an allocation, two projects have planned award dates in the second quarter of fiscal year 2018-19.

Completion Reports: As of September 30, 2018, no completion reports were required.

Final Delivery Reports: As of September 30, 2018, no final delivery reports were required.

<u>Summarize changes to the scope, cost, schedule and expected benefits:</u> As of September 30, 2018, the SCCP has one project with a schedule risk and is addressed in Attachment 2.

Attachments:

- 1. List of SCCP Projects
- 2. SCCP corrective action plan for cost, scope and schedule variances (red)



				,	Approved	Drogram						Award		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
1	03-1787 SAC-50	US 50 Multimodal Corridor Enhancement Project / Gold Line Light Rail Improvements	Downtown Folsom Station enhance the light rail capacity on	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,568 3,852 0 1,363 <u>40,612</u> 48,395	0 0 0 <u>20,300</u> 20,300	1 0 0 0 0 <u>0</u> 1		PAED RW Cert RTL Begin Const End Const		08/31/19 05/01/20 12/31/19 11/01/20 10/31/22		No	Scope Cost Schedule Benefits
2	03-1788 SAC-	I-5 Corridor Enhancement Project / Franklin Boulevard Cycle Track Phase 1	In Sacramento County, parallel to I-5 on Franklin Boulevard from Big Horn Blvd to just south of Cosumnes River Blvd. Construction of Class IV Bikeways. This is anticipated to be approximately 3,700 feet of Class IV bikeways.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	16 35 0 0 <u>200</u> 251	0 0 0 <u>200</u> 200	16 35 0 0 <u>200</u> 251	16 35 0 0 <u>200</u> 251	PAED RW Cert RTL Begin Const End Const		07/13/18 03/15/19 01/31/19 04/15/19 05/15/19		No	 Scope Cost Schedule Benefits
3	03-3301 SAC-50	US 50 Multimodal Corridor Enhancement Project/US 50 HOV Lanes(I-5 to Watt	In Sacramento County on US 50, from I-5 to 0.8 mile east of Watt Avenue. Construct 14 lane miles of HOV (or bus/carpool) lanes, widen twelve bridge structures, construct sound walls from Stockton Blvd to 65th Street, incorporate Intelligent Transportation System (ITS) elements into the HOV	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	13,600 28,600 4,300 42,800 9,400 <u>298,000</u> 396,700	0 0 10,000 0 <u>80,000</u> 90,000	5,796 8,494 332 0 90 <u>145</u> 14,859	9,945 2,360	PAED RW Cert RTL Begin Const End Const		05/31/17 02/03/20 02/14/20 08/15/20 12/01/24		No	Scope Cost Schedule Benefits
4	03-5835 SAC-5	I-5 Corridor Enhancement Project/I-5 HOV Lanes-Phase 1	In Sacramento County on I-5, from U.S. 50 to Morrison Creek. Construct high-occupancy vehicle (HOV) lanes and soundwalls in both directions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,725 21,400 3,290 29,280 2,150 <u>253,620</u> 319,465	0 0 1,280 0 <u>13,520</u> 14,800	0 6,600 331 0 645 <u>0</u> 7,576	0 6,600 809 0 2,150 <u>253,620</u> 263,203	PAED RW Cert RTL Begin Const End Const		12/28/17 03/26/18 11/22/18 12/15/22		No	 Scope Cost Schedule Benefits
5	04-0360Q SON-101	Marin Sonoma Narrows Segment C2 - HOV Lanes Gap Closure	In Sonoma, Highway 101 and 116 connection to 0.3 miles north of Corona Road; Construct HOV lanes and sound walls.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 7,455 2,500 14,000 6,570 <u>91,000</u> 121,525	0 0 12,600 0 <u>72,191</u> 84,791	0 2,877 1,197 0 3,079 <u>0</u> 7,154	5,155 2,308	PAED RW Cert RTL Begin Const End Const		10/29/09 12/31/18 12/31/18 09/20/19 08/22/22		No	 Scope Cost Schedule Benefits
6	04-0658D SM-101	US 101 Managed Lanes Project	Within the cities of San Carlos, Millbrae, Burlingame, San Mateo and Belmont in San Mateo County, and Menlo Park and East Palo Alto in Santa Clara County from Matadero Creek (PM 51.4) to north of I-380 (PM 20.8). Construct 22 miles of continuous managed lane in the northbound and	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	22,550 37,450 1,000 41,000 16,000 <u>396,305</u> 514,305	0 0 23,500 0 <u>196,500</u> 220,000	16,402 1,941 4 0 0 18,347	935 4,072 16,000 <u>396,300</u> 450,645	RW Cert RTL Begin Const End Const	10/15/18 05/01/19 05/01/19 07/01/19 02/01/23	10/31/18 06/30/19 06/30/19 07/01/19 07/01/21		Yes	 Scope Cost Schedule Benefits
7	04-2015E SCL-101	Silicon Valley Express Lanes Program - Phase 3	On US 101 from SR 237 to the Santa Clara/San Mateo county line and on SR 85 from SR 237 to the SR 85/US 101 interchange. The project will: 1. Convert existing single carpool lanes to express lanes at the following locations:	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 8,700 0 518 <u>47,100</u> 56,318	0 0 0 <u>33,200</u> 33,200	0 958 0 0 0 0 958	958	PAED RW Cert RTL Begin Const End Const	08/11/15 07/01/18 07/01/18 12/01/18 06/01/21	06/29/18 07/31/18 01/08/19 03/04/21		Yes	 Scope Cost Schedule Benefits



ATTACHMENT 1

Page 1 of 4


						,								
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
8	05-2893 SB-	North Padaro Lane Coastal Access Improvements	In the County of Santa Barbara, south of community of Summerland along North Padaro Lane on the coast side of Highway 101. Construct sidewalk to complete gap in California Coastal Trail and add coastal trail signage.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	60 220 0 140 <u>3,270</u> 3,690	0 0 0 <u>3,270</u> 3,270	0 0 0 0 0 0 0	0 0 0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const		03/01/19 03/31/20 07/31/20 04/01/21 03/31/22		No	Scope Cost Schedule Benefits
9	05-2894	Summerland Area Coastal Access Improvements	In the County of Santa Barbara, in and near the community of Summerland, on Via Real, Wallace Avenue and Finney Road on both the inland and coastal side of Highway 101. Construct sidewalk and add coastal access parking along Wallace Avenue. Along Via Real, construct sidewalk to complete gap	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 680 0 260 <u>8,320</u> 9,560	0 0 0 <u>8,320</u> 8,320	0 0 0 0 0 0 0	300 680 0 260 <u>8,320</u> 9,560	PAED RW Cert RTL Begin Const End Const		04/30/19 10/31/20 10/31/20 07/01/21 06/30/22		No	Scope Cost Schedule Benefits
10	05-2896	Santa Claus Lane Class I Bikeway	Construct Class I bikeway between Carpinteria Avenue in City of Carpinteria and Santa Claus Lane in County of Santa Barbara to close a gap in the California Coastal Trail (CCT). Project to be located adjacent to the southbound lanes of US 101.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 420 0 400 <u>6,830</u> 8,150	0 0 0 <u>6,830</u> 6,830	0 0 0 0 0 0 0	500 420 0 400 <u>6,830</u> 8,150	PAED RW Cert RTL Begin Const End Const		02/01/19 01/01/20 01/01/20 07/01/20 03/31/21		No	Scope Cost Schedule Benefits
11	05-2897	Santa Claus Lane Streetscape, Coastal Access Parking and Railroad Crossing	Construct Class I bikeway, coastal parking and improved safe beach access across the railroad tracks of UPRR. Located along Santa Claus Lane from Sandpoint Drive to South Padaro Lane in the unincorporated part of Santa Barbara County. Class I bikeway closes a gap in the California	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>7,040</u> 7,040	0 0 560 0 <u>6,480</u> 7,040	0 0 0 0 0 0 0	0 0 0 <u>7,040</u> 7,040	PAED RW Cert RTL Begin Const End Const		09/30/18 03/31/20 03/31/20 10/01/20 06/30/21		No	Scope Cost Schedule Benefits
12	05-2985 SB-101	Santa Monica Road and Via Real Intersection Improvements	At the intersection of Santa Monica Road, Via Real and the Santa Monica NB on and off ramp from Highway 101. Construct intersection improvements to address forecast operational deficiencies at this all-way stop intersection.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	750 900 300 750 758 <u>2,860</u> 6,318	0 0 750 0 <u>2,860</u> 3,610	0 0 0 0 0 0 0	9 47 1 9 758 <u>2,860</u> 3,684	PAED RW Cert RTL Begin Const End Const		08/01/19 12/31/20 03/01/21 09/01/21 09/01/23		No	 Scope Cost Schedule Benefits
13	05-7101C SB-101	South Coast 101 HOV Lanes - Carpinteria (Segment 4A)	In Santa Barbara County, in Carpinteria from 0.2 miles south of Bailard Avenue to 0.5 miles south of S. Padaro Lane. Construct HOV lanes. This is a grandchild of parent project 05-0N700 (PPNO 7101)	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	12,245 9,700 1,140 22,060 10,620 <u>86,500</u> 142,265	0 0 8,400 0 <u>42,600</u> 51,000	0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const		08/26/14 01/15/20 01/31/20 08/14/20 02/21/24		No	Scope Cost Schedule Benefits
14	05-7101D SB-101	South Coast 101 HOV-Padaro (Segment 4B)	In Santa Barbara County, near Carpinteria and Summerland from 0.9 miles south of S. Padaro Lane Undercrossing to 0.6 miles north of Padaro Lane Overcrossing. Construct HOV lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,725 14,395 1,010 29,990 10,900 <u>139,310</u> 198,330	0 0 12,250 0 <u>49,560</u> 61,810	0 0 0 0 0 0 0	0 4,891 580 12,276 10,900 <u>139,310</u> 167,957	PAED RW Cert RTL Begin Const End Const		08/26/14 10/30/20 12/31/20 07/15/21 10/02/25		No	 Scope Cost Schedule Benefits



					-							. .		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
15	05-7101E SB-101	South Coast 101 HOV-Summerland (Segment 4C)	miles north of Padaro Lane Overcrossing to San Ysidro Creek Bridge. Construct HOV lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,380 7,280 520 17,720 3,930 <u>88,470</u> 120,300	0 0 7,940 0 <u>34,060</u> 42,000	0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const		08/26/14 10/30/20 12/30/20 07/15/21 08/29/25		No	Scope Cost Schedule Benefits
16	07-5497	Airport Metro Connector (AMC) 96th Street Transit Station Project	Airport (LAX), a design-bid-build project, will be a new multimodal transit station to be added to the Metro	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	$ \begin{array}{r} 15,750\\29,250\\0\\0\\76,200\\\underline{404,000}\\525,200\end{array} $	0 0 0 <u>150,000</u> 150,000	14,958 11,300 0 40,792 <u>0</u> 67,050	15,750 29,250 0 76,200 <u>404,000</u> 525,200	PAED RW Cert RTL Begin Const End Const		05/02/17 06/30/19 07/30/19 12/31/19 06/01/23		No	 Scope Cost Schedule Benefits
17	08-1230	Redlands Passenger Rail Project	Redlands in San Bernardino County. The Project will construct	RW Sup	11,384 42,340 0 7,866 <u>230,330</u> 291,920	0 0 0 <u>65,000</u> 65,000	11,791 26,770 0 2,857 <u>9,276</u> 50,694	11,384 42,340 0 7,866 <u>230,330</u> 291,920	PAED RW Cert RTL Begin Const End Const		02/01/15 08/01/18 08/31/18 03/01/19 08/31/21		No	Scope Cost Schedule Benefits
18	11-0615F SD-5	I-5 North Coast Corridor HOV Extension - Phase 1 - Encinitas HOV		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 44,670 0 <u>256,059</u> 300,729	0 0 32,000 0 <u>163,000</u> 195,000	0 0 0 0 0 0	0 0 42,838 0 <u>256,059</u> 298,897	PAED RW Cert RTL Begin Const End Const	08/30/14 06/30/18 06/30/18 10/31/18 09/01/22	10/02/18 09/01/22		Yes	Scope Cost Schedule Benefits
19	SD-5	I-5 North Coast Corridor HOV Extension - Phase 1 - Carlsbad HOV	Construct one High Occupancy Vehicle (HOV) lane in each direction; construct bike paths and soundwalls. (CMGC)	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 19,194 0 <u>89,969</u> 109,163	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 <u>89,969</u> 106,915	PAED RW Cert RTL Begin Const End Const	08/30/14 07/15/19 07/15/19 09/15/20 10/01/22	08/30/14 01/27/20 02/14/20 09/15/20 10/01/22		Yes	Scope Cost Schedule Benefits
20	12-2156	Central Orange County Corridor - Bravo! Main Street Rapid Bus	Transportation Intermodal Center to South Coast Metro Park	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>5,414</u> 5,414	0 0 0 <u>4,331</u> 4,331	0 0 0 0 0 0 0	0	PAED RW Cert RTL Begin Const End Const		06/01/20 06/30/21 12/31/19 12/31/21 12/30/23		No	 Scope Cost Schedule Benefits
21	12-2175 ORA-	Central Orange County Corridor - Traffic Light Synchronization - Warner Avenue	Ana from Pullman Street to Pacific Coast Highway. Signal Synchronization and required communications Infrastructure for 42 Signals - 14.4 miles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>5,115</u> 5,115	0 0 0 <u>4,092</u> 4,092	0 0 0 0 0 0	0 0 0 0	PAED RW Cert RTL Begin Const End Const		08/01/19 06/30/20 07/01/20 07/01/23		No	 Scope Cost Schedule Benefits



				,	[-							
No.	Dist-PPNO Co-Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Schedule	Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
22	12-2176 ORA-	Central Orange County Corridor - Traffic Light Synchronization - MacArthur Boulevard	Ana from east of Beach Boulevard to Route 55. Signal Synchronization and required communications Infrastructure for 26 signals - 8.2 miles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>3,689</u> 3,689	0 0 0 <u>2,951</u> 2,951	0 0 0 0 0 0	0 0 0 <u>3,689</u> 3,689	PAED RW Cert RTL Begin Const End Const		08/01/19 06/30/20 06/30/20 07/01/20 07/01/23		No	Scope Cost Schedule Benefits
23	12-2177	Central Orange County Corridor - Traffic Light Synchronization Project - Edinger	Westminster from Bolsa Chica Street to Auto Mall. Signal Synchronization and required communications Infrastructure for 41 signals - 12.2 miles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 <u>6,196</u> 6,196	0 0 0 0 <u>4,957</u> 4,957	0 0 0 0 0 0 0	0 0 0 0 <u>6,196</u> 6,196	PAED RW Cert RTL Begin Const End Const		08/01/19 06/30/20 06/30/20 07/01/20 07/01/23		No	Scope Cost Schedule Benefits
24	12-2178 ORA-	Warner Avenue Class II Bikeway	Street, over State Route 55 to Red Hill Avenue. Construct Class II Bikeway along Warner Avenue.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>1,640</u> 1,640	0 0 0 <u>1,443</u> 1,443	0 0 0 0 0 0 0	0 0 0 <u>1,640</u> 1,640	PAED RW Cert RTL Begin Const End Const		06/30/20 06/30/21 12/31/21 12/30/23		No	Scope Cost Schedule Benefits
25	12-2179	Red Hill Avenue Class II Bikeway Project	Class II Bikeway along southbound Red Hill Avenue, from the Santa Ana-Santa Fe Channel to Barranca Parkway, in the City of Tustin.		5 39 0 0 4 <u>35</u> 479	0 0 0 <u>383</u> 383	0 0 0 0 0 0 0	5 39 0 0 <u>435</u> 479	PAED RW Cert RTL Begin Const End Const		06/30/21 06/30/21 12/31/21 12/30/22		No	Scope Cost Schedule Benefits
26	12-2181	Newport Avenue Class II Bikeway Project	Class II Bikeway along Newport Avenue, from El Camino Real, under Interstate 5 (I-5), to the roadway southern terminus at the Santa Ana-Santa Fe Channel.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5 50 0 0 5 <u>51</u> 606	0 0 0 <u>485</u> 485	0 0 0 0 0 0 0	5 50 0 0 <u>551</u> 606	PAED RW Cert RTL Begin Const End Const		06/30/21 06/30/21 12/31/21 12/30/23		No	 Scope Cost Schedule Benefits
27	12-2182	Santa Ana - Santa Fe Channel Class I Bikeway Project	Class I Bikeway along the Santa Ana-Santa Fe Channel (parallel to the LOSSAN Corridor), from Newport Avenue to Red Hill Avenue, in the City of Tustin.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	12 104 0 0 <u>1,160</u> 1,276	0 0 0 <u>1,021</u> 1,021	0 0 0 0 <u>0</u> 0	104 0 0 0	PAED RW Cert RTL Begin Const End Const		12/30/20 12/30/20 07/01/21 06/30/22		No	Scope Cost Schedule Benefits
28	12-2183	Main Street Class II	Class II Bikeway in the City of Tustin on Main Street, from Elk Lane (at the westerly City border with the City of Santa Ana). The Main Street project aligns with the City of Santa Ana Chestnut Avenue project that will continue the bikeway	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5 24 0 0 <u>290</u> 319	0 0 0 <u>255</u> 255	0 0 0 0 0 0 0	5 24 0 0 <u>290</u> 319	PAED RW Cert RTL Begin Const End Const		06/30/20 06/30/20 12/31/20 06/30/21		No	 Scope Cost Schedule Benefits



Bold Milestone achieved or phase allocated

Corrective Action Plans

Dist-PP <u>Co-Rou</u>	IO te <u>Project Title</u>	Scope	<u>Schedule</u>	Cost
11-0615 SD-5	 G I-5 North Coast Corridor HOV Extension - Phase 1 - Carlsbad HOV 		The schedules for R/W Cert & RTL delayed 6 months to focus on design variations that will reduce overall project construction costs. No change anticipated to the beginning of construction phase.	

ATTACHMENT 2

Benefits

Local Partnership Program Report

Progress Report: July 1, 2018 – September 30, 2018

Local Partnership Program (LPP)

Program Objectives: The objective of the LPP is to provide funding to counties, cities, districts, and regional transportation agencies in which voters have approved fees or taxes solely dedicated to transportation improvements or that have enacted fees solely dedicated to transportation. The initial programming cycle for Fiscal Years 2017-18 through 2019-20, will distribute 50 percent of the funds through a competitive process (LPP-C) and 50 percent via formula (LPP-F.)

The 2018 LPP Competitive Program (LPP-C)

LPP-C is a three-year program, with nearly \$309 million in funding for 2017-18 through 2019-20. The California Transportation Commission (Commission) adopted the 2018 Program in May 2018, consisting of 27 projects, with 34 segments, valued at more than \$1.7 billion, and leveraging more than \$1.3 billion in other funding. The selected projects provide multimodal improvements in localities across the state, including new transit stations, tracks for passenger rail high occupancy vehicle and express lanes, active transportation improvements, traffic light synchronization, bus purchases, and local road improvements and rehabilitation. Projects not selected for funding in the current cycle will have the opportunity to apply for funding in subsequent cycles.

The 2018 LPP Formulaic Program (LPP-F)

The initial cycle will cover 2017-18 and 2018-19, with annual programming cycles thereafter. Jurisdictions with voter approved taxes, tolls and fees will be eligible for a formulaic distribution of funds if the taxes, tolls or fees are dedicated solely for transportation.

2018 LPP Competitive at a Glance:				
Total programmed LPP-C funds (3-year period)	\$309 Million			
Number of programmed project segments within the 27 approved projects	34			
Total cost of all programmed projects	\$1.7 Billion			
Number of projects (segments) allocated	4			
Total LPP-C dollars allocated	\$59.6 Million			
Number of awarded projects (segments)	1			
Total dollars of awarded projects	\$7 Million			
Total remaining LPP-C program funds	\$0			



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.



LPP-C Program Status: Cycle 1 of LPP-C funding included programming for 3 years. Cycle 2 is expected to be programmed in 2019-20 and will include projects to be funded in 2020-21 and 2021-22. Six projects in LPP-C Cycle 1 are also funded with other SB 1 funding sources such as the Active Transportation Program (ATP), Local Partnership Program Formula (LPP-F), Solutions for Congested Corridors (SCCP) and the State Highway Operation and Protection Program (SHOPP). Four projects have received allocations of LPP-C funds totaling \$59.6 million with a total project cost of \$204 million leveraged with other state and local funds.

LPP-F Program Status: LPP-F was adopted by the Commission in January 2018. The first cycle is a two-year program through 2018-19. Sixty-seven projects were programmed for \$185.3 million with a total value of \$6.18 billion. Seven agencies did not request their shares, which represent the balance of \$14.7 million, during the first cycle and are eligible to request them within two cycles. Cycle two will be adopted at the October Commission meeting for one year. Subsequent cycles are expected to be programmed annually.

<u>Program Benefits</u>: Expected benefits (Outputs) for the LPP-C projects are as follows:

		Adopt	ed as ed into gram	Read	red and dy for ruction
Category	Outputs	Miles	Each	Miles	Each
Local	New Roadway Lane	13.1			
Improvements	Intersections Modified		27		6
	Bicycle Lane	20.2		1	
	Local Road Operational Improvements	53			
	Local Road Lane Rehab	16.4		1	
	Sidewalk	9.2		1	
	Pedestrian Bicycle Facilities	12.8		5	
	Signs, Lights, Greenway & Other Safety Beautification		50		
	Mixed Flow Lane	1.6			
	New Bridge		3		
	Operational Improvements		2		1
	Intersections Constructed New		2		
Intercity Rail /	Transit Vehicles		59		
Mass Transit	Grade Separation / Rail Crossing Improvements	17			
	Pedestrian / Bicycle Facilities	1			
	Station Improvements		1		
	New Track	10			



		Adopt	ed as ed into gram	Read	red and dy for ruction
Category	Outputs	Miles	Each	Miles	Each
State	Modified / Improved Interchanges		7		4
Highway Road	Mixed Flow Lane Constructed	7.8		7.8	
Construction	High Occupancy Vehicle Lane Constructed	24		2	
	Auxiliary Lane Constructed	3			
	Operational Improvements		8.5		
	Intersections Modified		5		
	Sound Wall Constructed	1.1			
	Pedestrian / Bicycle Facilities	0.6			

Project Baseline Agreements

Total Required	12
To Date	2
Future	10

Completion Reports @ Contract Acceptance or Open to Public

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Construction Contract Awards

	Current Quarter	To Date
Planned	1	1
Actual	1	1

Final Delivery Reports

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Baseline Agreements: There are 12 LPP-C projects that require baseline agreements. Three of the 12 are also funded with SB 1 SCCP funds. Two baseline agreements were approved at the August 2018 Commission meeting and seven were approved at the October 2018 meeting. The remaining three baseline agreements will be approved in future Commission meetings. There are 15 LPP-C projects that do not require baseline agreements due to the dollar threshold.



<u>Construction Contract Awards</u>: As of September 30, 2018, 1 out of 34 construction contracts have been awarded.

Completion Reports: As of September 30, 2018, no completion reports were required.

Final Delivery Reports: As of September 30, 2018, no final delivery reports were required.

<u>Summarize changes to the scope, cost, schedule and expected benefits:</u> As of September 30, 2018, no projects required changes to the scope, cost, schedule and benefits.

Attachments:

1. List of LPP-C Projects




	Dist-PPNC				Approved Budget	Program Budget	Expended	EAC		Approved Current	Award Amount	Baseline	Corrective
No			Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Schedule Schedule	(\$1,000s)	Approved	Action Plan
1	03-1217A ED-50	Western Placerville Interchanges Phase 2	In the City of Placerville, on US 50 at Ray Lawer Drive. Upgrade Interchange. Construct Eastbound US 50 offramp and associated improvements to Forni Road and Ray Lawyer Drive.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	123 1,840 0 100 <u>17,723</u> 19,786	0 0 0 <u>1,070</u> 1,070	0 196 0 0 <u>0</u> 196		PAED RW Cert RTL Begin Const End Const	07/27/17 07/27/17 01/09/18 09/01/19		N/A	Scope Cost Schedule Benefits
2	03-1784	City of Elk Grove, Capital SouthEast Connector B2	In Elk Grove, Grant Line Road from Waterman Road to Bradshaw Road: Widen from 2 to 4 lanes. Based on limited funding, project may be constructed in phases: Initial phase priority is Grant Line Rd / Bradshaw Rd intersection and Grant Line Rd / Mosher Rd intersection: Realign and signalize the	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	831 2,603 0 4,811 <u>15,100</u> 23,345	0 0 0 <u>7,000</u> 7,000	831 650 0 1,202 <u>0</u> 2,683	831 2,603 0 4,811 <u>15,100</u> 23,345	PAED RW Cert RTL Begin Const End Const	08/29/17 11/01/19 11/01/19 08/01/21		No	Scope Cost Schedule Benefits
3	03-1785 SAC-	Capital Southeast Connector - Segment D3	In Folsom on White Rock Road in the vicinity of the Scott Road Intersection. Widen 1 mile of 4-lane roadway and signalize 1 Intersection.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 2,500 0 1,500 <u>20,865</u> 26,265	0 0 0 <u>10,000</u> 10,000	1,400 625 0 375 <u>0</u> 2,400	1,400 2,500 0 1,500 <u>20,865</u> 26,265	PAED RW Cert RTL Begin Const End Const	11/01/19 11/01/19 12/30/22		No	Scope Cost Schedule Benefits
4	03-1789 SAC-	Capital Southeast Connector - Segment A2	In Elk Grove, on Kammerer Rd from the Big Horn Boulevard to the Lotz Parkway. Widen and intersection improvements at 3 intersections. (Part of the overall Capital Southeast Connector).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 900 0 1,400 <u>8,400</u> 11,800	0 0 0 <u>3,000</u> 3,000	1,100 0 0 0 0 1,100	1,100 900 0 1,400 <u>8,400</u> 11,800	PAED RW Cert RTL Begin Const End Const	11/01/19 11/01/19 08/01/21		No	Scope Cost Schedule Benefits
5	03-1790 SAC-	The Downtown Sacramento Grid 3.0 Mobility Project	The project proposes to reconfigure the existing roadways to accommodate protected bikeways and to improve traffic circulation. This will include two types of improvements: Class IV parking-protected bikeways (9th Street, 10th Street, P Street, Q Street), and two-way conversions (5th Street, I	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	460 1,050 0 0 <u>10,360</u> 11,870	0 0 0 <u>5,000</u> 5,000	0 0 0 0 0 0 0	0 1,050 0 0 <u>10,360</u> 11,870	PAED RW Cert RTL Begin Const End Const	03/27/18 09/15/19 06/30/20		N/A	Scope Cost Schedule Benefits
6	03-1926	W. Main Street Bicycle/Pedestrian Mobility and Safety Project	The project involved transforming W. Main Street to a complete street to encourage more pedestrian, bicycle, and transit use. The project includes providing a continuous two-way left turn auxiliary lane, providing Class II bicycle lanes, closing sidewalk gaps, and improving traffic signals.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 700 0 0 <u>10,047</u> 10,747	0 0 0 <u>2,000</u> 2,000	0 414 0 0 0 <u>0</u> 414	0 516 0 0 <u>10,047</u> 10,563	PAED RW Cert RTL Begin Const End Const	03/31/18 06/01/18 04/01/18 11/30/19		N/A	Scope Cost Schedule Benefits
7	04-0298E CC-4	I-680/SR 4 Interchange - Widen Route 4 (Phase 3)		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,000 9,800 1,000 0 18,700 <u>101,695</u> 136,195	0 0 0 <u>33,600</u> 33,600	0 3,501 784 0 915 <u>0</u> 5,200	3,501 1,310 0	PAED RW Cert RTL Begin Const End Const	02/19/09 04/19/18 05/30/18 10/12/18 10/30/20		No	 Scope Cost Schedule Benefits




ATTACHMENT 1

Page 1 of 5


				•••••										
No.	Dist-PPNO Co-Route	Title		Phase	Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Schedule	Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
8		Mathilda Avenue Improvements at SR		PAED PSE	4,000	0 0	1,036 895	1,036	PAED RW Cert	01/20/17 06/10/18	01/20/17 06/10/18		Yes	Scope
	SCL-101	237 and US 101		RW Sup	3,200 0	0	0	095	RTL	06/15/18	06/15/18			Cost
			interchange to 0.3 miles in each direction) and US 101 (from	Con Sup	0	0	0	0	Begin Const	12/01/18	05/21/19			Schedule
				RW Cap Con Cap	800 34 000	0 17 000	0	800 34,000	End Const	12/01/20	06/08/20			
				Total	<u>34,000</u> 42,000	<u>17,000</u> 17,000	1,97 0	37,945						Benefits
9	04-0658D	US 101 Managed		PAED	22,550	0	16,402	16,679	PAED	10/15/18 05/01/19	10/31/18		Yes	Scope
	SM-101	Lanes Project		PSE RW Sup	37,450 1,000	0 0	1,941 4	935	RW Cert RTL	05/01/19	06/30/19 06/30/19			Cost
			Creek (PM 51.4) to north of I-380 (PM 20.8). Construct 22	Con Sup	41,000	23,500	0	4,072	Begin Const	07/01/19	07/01/19			Schedule
				RW Cap Con Cap	16,000 <u>396,305</u>	0 <u>196,500</u>	0	16,000 <u>396,300</u>	End Const	02/01/23	07/01/21			
				Total	514,305	220,000	18,34 7	450,645			_			Benefits
10	04-2122H	Rumrill Boulevard		PAED	218	0	0	218	PAED		03/30/18		N/A	Scope
	CC-	Complete Streets	road diet, including: Widen sidewalks Construct Class IV cycle tracks Traffic signal improvements, improvement of transit	PSE RW Sup	750 0	0 0	0	750 0	RW Cert RTL		11/30/18			Cost
			stops pavement stripping Flashing beacons.	Con Sup	0	0	0	0	Begin Const		10/00/00			Schedule
				RW Cap Con Cap	0 <u>14,299</u>	0 3 200	0	0 <u>14,299</u>	End Const		10/30/20			
				Total	15,267	<u>3,200</u> 3,200	<u>0</u> 0	15,267						Benefits
11	04-2320B	Purchase Zero Emission Buses		PAED PSE	0	0	0	0	PAED RW Cert		12/31/19 09/30/20		No	Scope
		Emission buses		RW Sup	0	0 0	0	0	RTL		09/30/20			Cost
			services, and improve network connectivity with Amtrak	Con Sup	0	0	0	0	Begin Const					Schedule
				RW Cap Con Cap	0 47 200	0 15 000	0	0 <u>47,200</u>	End Const		12/31/21			
				Total	<u>47,200</u> 47,200	<u>15,000</u> 15,000	<u>0</u> 0	47,200						Benefits
12		Jefferson Street		PAED PSE	83	0	0	83 1,235	PAED RW Cert				N/A	Scope
	SF-	Improvements, Phase II		PSE RW Sup	1,235 0	0	0	1,235	RTL		10/01/18			Cost
			widened sidewalks, pedestrian-scale lighting, bike parking,	Con Sup	0	0	0	0	Begin Const					Schedule
			new landscaping, trees, and public seating.	RW Cap Con Cap	0 <u>13,565</u>	0 <u>6,782</u>	0	0 <u>13,565</u>	End Const		07/31/20			
				Total	14,883	6,782	Ō	14,883			_			Benefits
13	05-2572	Marina-Salinas	The existing two-lane undivided roadway will be widened into a four-lane facility with a raised landscaped median separating	PAED	1,650	0	198		PAED RW Cert		12/31/18		No	Scope
		Multimodal Corridor: Imjin Parkway	the two directions of traffic. The existing Class 2 bicycle lanes		1,650 0	0	0	1,050	RTL					Cost
		Project	on both sides of the road will be maintained, and a new Class	Con Sup	0	0	0	0	Begin Const					Schedule
			1 bicycle and pedestrian facility will be constructed through the	RW Cap Con Cap	1,000 38,000	0 19.000	0	1,000 <u>38,000</u>	End Const					
				Total	<u>38,000</u> 42,300	<u>19,000</u> 19,000	<u>0</u> 198	42,300						Benefits
14	05-2833A	Glenwood Active	Glenwood Drive is a FHWA classified major collector that runs		0	0	0	0	PAED RW Cert		10/31/18		N/A	Scope
	SCR-	Transportation Project - Glenwood	north-south through the northwest of the Scotts Valley and into unincorporated rural Santa Cruz County. The scope of the	PSE RW Sup	0	0	0	0	RWCen		02/01/19			Cost
		Drive	Glenwood Drive component of the Project consists of: 1.	Con Sup	0	0	0	0	Begin Const					Schedule
			Widening the roadway to accommodate a bike lane. 2. Adding	RW Cap Con Cap	0 1,360	0 680	0 0	0 1,360	End Const		08/01/19			
				Total	<u>1,360</u> 1,360	<u>680</u> 680	<u>0</u> 0	<u>1,360</u> 1,360						Benefits
											-			



				· · · · j									
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	 Current Schedule	Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
15	05-2833B	Glenwood Active Transportation Project - SRTS	The Project consists of roadway rehabilitation and creation of Class II bike lanes on a FHWA classified major collector (Glenwood Drive), accessibility improvements connecting to a completed Safe Routes to School (SRTS) project, and	PAED PSE RW Sup Con Sup RW Cap Con Cap	0 0 0 0 <u>310</u> 310	0 0 0 0 0 155 155	0 0 0 0 0 0 0 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const	06/11/18 10/31/18 05/01/19		N/A	Scope Cost Schedule Benefits
16	05-2833C	Glenwood Active Transportation Project - Trails	Class II bike lanes on a FHWA classified major collector (Glenwood Drive), accessibility improvements connecting to a completed Safe Routes to School (SRTS) project, and	Total PAED PSE RW Sup Con Sup RW Cap Con Cap	310 0 0 0 0 330 330	155 0 0 0 0 0 165 165	0 0 0 0 0 0 0 0	310 0 0 0 0 330 330	PAED RW Cert RTL Begin Const End Const	08/30/18 11/01/18 09/11/18 05/01/19		N/A	Scope Cost Schedule
17	06-6968 MAD-41	Oakhurst Midtown Connector	two-lane road connecting SR 41 with Indian Springs Road. The new road will include a bridge over Nelder Creek approximately 365 feet in length. The project also includes	Total PAED PSE RW Sup Con Sup RW Cap Con Cap Total	330 0 0 0 <u>11,270</u> 11,270	165 0 0 0 5,000 5,000	59 26 0 0 0 0 85	181 548 0 0 <u>11,270</u> 11,999	PAED RW Cert RTL Begin Const End Const	07/01/19 04/01/20 04/02/20 08/01/20 07/01/22		N/A	Scope Cost Schedule Benefits
18	07-5498	Foothill Boulevard Master Plan Green Streets Improvements Project	Complete street project to provide multi-modal transportation options for pedestrians, bicyclists, public transit users and people with disabilities.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 <u>16,000</u> 16,000	0 0 0 0 <u>7,000</u> 7,000	0 0 0 0 0 0 0	0 0 0 0 <u>7,000</u> 7,000	PAED RW Cert RTL Begin Const End Const	10/27/15 12/12/17 09/11/18 07/01/20		N/A	Scope Cost Schedule Benefits
19	07-5503 LA-	Vista Canyon Metrolink Station Multi-Modal Center	In the City of Santa Clarita near the intersection of Lost Canyon Road and Soledad Canyon Road.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 500 <u>27,710</u> 28,210	0 0 0 0 8,908 8,908	0 0 0 0 0 0	0 0 500 <u>27,710</u> 28,210	PAED RW Cert RTL Begin Const End Const	08/21/14 11/01/18 03/31/19 06/30/21		No	Scope Cost Schedule Benefits
20	07-5504	Metro Orange Line Bus Rapid Transit Improvements	The Metro Orange Line (MOL) BRT improvements will be constructed along the MOL route between the North Hollywood Station and Chatsworth Station. The project scope consists of the construction of one aerial grade-separated structure over five intersections (Van Nuys Blvd., Vesper Ave.,	Con Sup	14,000 0 6,000 <u>295,300</u> 315,300	0 0 0 0 <u>75,000</u> 75,000	3,051 5 0 0 0 0 3,056		PAED RW Cert RTL Begin Const End Const	07/31/18 03/31/19 03/31/20 08/31/23		No	Scope Cost Schedule Benefits
21	07-5533 LA-210	La Canada Flintridge Soundwalls Project	Hampton-Foothill Undercrossing to Berkshire Place Undercrossing. Construct four soundwalls.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 720 0 0 0 <u>10,000</u> 10,720	0 0 0 <u>5,000</u> 5,000	0 0	0 0	PAED RW Cert RTL Begin Const End Const			N/A	Scope Cost Schedule Benefits



				, ,	Approved	Program	-					Award		
No	Dist-PPNO Co-Route		Location and Type of Work	Phase	Budget (\$1,000s)	Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
22	08-1230	Redlands Passenger Rail Project	Redlands in San Bernardino County. The Project will construct		11,384 42,340	0 0	11,791 26,770		PAED RW Cert		02/01/15 08/01/18		No	
			nine (9) miles of track to implement a new passenger rail service in the cities of San Bernardino and Redlands. The new	RW Sup Con Sup	0 0	0 0	0 0	0 0	RTL Begin Const		08/31/18 03/01/19			Cost
				RW Cap Con Cap	7,866 <u>230,330</u>	0 <u>65,000</u>	2,857 <u>9,276</u>	7,866 <u>230,330</u>	End Const		08/31/21			Schedule
				Total	291,920	<u>65,000</u>	<u>50,694</u>	291,920			_			Benefits
23	08-1244 SBD-	Ranchero Road Widening Project		PAED PSE	100 2,860	0 0	0 163		PAED RW Cert		06/19/13 03/01/19		No	Scope
		5,	Mariposa Road and extend to Seventh Avenue to the east for	RW Sup Con Sup	0	0	0	0	RTL Begin Const		06/01/19			Cost
			3 miles are within San Bernardino County's jurisdiction, from	RW Cap	3,860	0	0	3,860	End Const		09/01/20			Schedule
				Con Cap Total	<u>30,180</u> 37,000	<u>3,900</u> 3,900	0 163	<u>30,180</u> 37,000						Benefits
24	08-1247 RIV-N/A	County Line Road Transportation	The Project is a multi-modal surface transportation enhancement project, which addresses traffic congestion and	PAED PSE	378 1,500	0	0	378 1,500	PAED RW Cert		12/31/18 02/28/18		N/A	Scope
		Corridor	safety coupled with facilitation of growth and non-motorized	RW Sup	0	0	0	0	RTL		01/31/19			Cost
			transportation systems.	Con Sup RW Cap	0 650	0 0	0 0	0 650	Begin Const End Const		09/11/18 12/01/19			Schedule
				Con Cap Total	<u>7,522</u> 10,050	<u>3,747</u> 3,747	<u>0</u> 0	<u>7,522</u> 10,050						Benefits
25		3rd Street/5th Street		PAED	451	0	0	451	PAED RW Cert		01/08/17		N/A	Scope
	SBD-	Corridor Improvements		PSE RW Sup	84 0	0	0	84 0	RTL		12/31/19 11/01/19			Cost
			,	Con Sup RW Cap	0 713	0	0 0	0 713	Begin Const End Const		08/31/21			Schedule
				Con Cap Total	<u>5,809</u> 7,057	<u>1,700</u> 1,700	<u>0</u> 0	<u>5,809</u> 7,057						Benefits
26	08-1249	Alder Ave and	On both Alder Avenue and Randall Avenue, the City is	PAED	0	0	0	0	PAED RW Cert		-		N/A	Scope
		Randall Improvement Project	add turn lanes and lanes to eliminate bottlenecks create new	PSE RW Sup	0	0	0	0	RTL					Cost
			landscaped medians and improve traffic signal operations. On Alder Avenue, the proposed widening improvements include a		0 0	0 0	0 0	0 0	Begin Const End Const		10/01/20			Schedule
				Con Cap Total	<u>4,582</u> 4,582	<u>2,291</u> 2,291	<u>0</u>	<u>4,582</u> 4,582	-					Benefits
27		I-15/Railroad Canyon		PAED	2,555	0	3,003	3,003	PAED		08/25/17		No	Scope
	RIV-15	IC Project	existing northbound exit/entrance ramps at Railroad Canyon	PSE RW Sup	3,952 0	0	0	0	RW Cert RTL					Cost
				Con Sup RW Cap	0 3,788	0	0	0 3,788	Begin Const End Const					Schedule
				Con Cap Total	<u>35,000</u> 45,295	<u>15,000</u> 15,000	<u>0</u> 3,003	<u>35,000</u> 41,791						Benefits
28		Rt 18 West End	Town of Apple Valley, Intersection of Highway 18 and Apple	PAED	0	0	0	0	PAED		04/09/14		N/A	Scope
	SBD-18	Widening- Phase 1 Apple Valley Rd	alignment and eliminate the offset in horizontal alignment of	PSE RW Sup	0 0	0 0	5 0	27 0	RW Cert RTL		02/14/20 02/03/20			Cost
		Realignment		Con Sup RW Cap	0	0	0 0	0 0	Begin Const End Const		10/01/20 11/01/21			Schedule
				Con Cap	<u>8,900</u> 8,900	<u>4,450</u> 4,450	<u>0</u> 5	<u>8,900</u> 8,927						Benefits
			-	Total	0,900	4,400	J	0,921	l		_			



No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Current Schedule Schedule	Award Amount (\$1,000s)	Baseline Approved	Corrective Action Plan
29	10-3414 STA-99	State Route 99/ Fulkerth Road Interchange Improvements		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 1,410 <u>10,610</u> 12,020	0 0 0 <u>3,009</u> 3,009	279 611 0 0 0 897	279 611 0 1,410 <u>10,610</u> 14,924	PAED RW Cert RTL Begin Const End Const	05/07/14 07/24/18 07/19/18 09/04/18 12/31/19		N/A	Scope Cost Schedule Benefits
30	11-1333	Citracado Parkway Transportation Connections Project	Parkway in Escondido to open southern access to Palomar	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0	0 0 0 <u>12,500</u> 12,500	0 0 0 0 0 0	0 0 0 <u>25,731</u> 25,731	PAED RW Cert RTL Begin Const End Const	04/18/12 12/30/18 06/24/16 12/30/20		No	Scope Cost Schedule Benefits
31	12-2174	Orange County Signal Synchronization - Katella Avenue / Villa Park Road / Santiago	OCTA proposes to improve, enhance, synchronize, and conduct continuity testing for signals at multiple intersections along *Katella Avenue / Villa Park Road / Santiago Canyon Road from I-605 to Lemon Street	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>4,898</u> 4,898	0 0 0 <u>2,449</u> 2,449	0 0 0 0 0 0	0 0 0 <u>4,898</u> 4,898	PAED RW Cert RTL Begin Const End Const	07/10/18 12/31/19 06/30/20		N/A	Scope Cost Schedule Benefits
32	12-2184	Orange County Signal Synchronization - Garden Grove Boulevard from	OCTA proposes to improve, enhance, synchronize, and conduct continuity testing for signals at multiple intersections along *Garden Grove Boulevard from Valley View Street to Bristol	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>2,706</u> 2,706	0 0 0 <u>1,353</u> 1,353	0 0 0 0 0 0	0 0 0 <u>2,706</u> 2,706	PAED RW Cert RTL Begin Const End Const	07/10/18 12/31/19 06/30/20		N/A	Scope Cost Schedule Benefits
33	12-2185	Orange County Signal Synchronization - Los Alisos Boulevard from Aliso Viejo	conduct continuity testing for signals at multiple intersections along	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>2,234</u> 2,234	0 0 0 <u>1,117</u> 1,117	0 0 0 0 0 0	0 0 0 <u>2,234</u> 2,234	PAED RW Cert RTL Begin Const End Const	07/10/18 12/31/19 06/30/20		N/A	Scope Cost Schedule Benefits
34	12-2186	Orange County Signal Synchronization - Main Street from Taft Avenue to Culver		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0	0 0 0 0 <u>1,926</u> 1,926	0 0 0 0 0 0	0	PAED RW Cert RTL Begin Const End Const	07/10/18 12/31/19 06/30/20		N/A	Scope Cost Schedule Benefits

Active Transportation Program Report

Progress Report: July 1, 2018 – September 30, 2018

Active Transportation Program (ATP)

Program Objectives: ATP was established in 2013 to encourage increased use of active modes of transportation, such as biking and walking. The goals of the ATP are to increase the proportion of trips accomplished by biking and walking; increase the safety and mobility of non-motorized users; advance the active transportation efforts of regional agencies; enhance public health; ensure that disadvantaged communities fully share in the benefits of the program; and provide a broad spectrum of projects to benefit many types of active transportation users.

The ATP Program

ATP consolidated various transportation programs - including the federal Transportation Alternatives Program, State Bicycle Transportation Account, and federal and state Safe Routes to School programs into a single program with roughly \$123 million per year for projects competitively selected for a four-year cycle. On June 28, 2017, the California Transportation Commission (Commission) adopted an amendment to the 2017 ATP Guidelines for the augmentation of the program with SB 1 funds. The ATP Augmentation guidelines set forth the process to augment the 2017 ATP for funds available for Fiscal Years 2017-18 and 2018-19. SB 1 provided an additional \$100 million annually which allowed the Commission to select funding for projects over the next two fiscal years. The funding for these selected projects includes \$200 million from SB 1, and \$83 million from a combination of State Highway Account funding and federal funding from the Transportation Alternatives Program, State Highway Account, and the Surface Transportation Block Grant Program. The next cycle of ATP projects, to be adopted in January 2019, will incorporate new funding levels.



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.



ATP at a Glance:	
Total programmed ATP funds (2-year period)	\$283 Million
Number of programmed projects	148
Total cost of all programmed projects	\$542 Million
Number of projects allocated	69
Total ATP dollars allocated	\$61 Million
Number of awarded projects	7
Total dollars of awarded projects	\$5 Million
Total remaining ATP to program	\$0
Number of cancelled projects	2
Total dollars of cancelled projects	\$634,000

Program Status: The Commission adopted 2017 Augmentation (Cycle 3A), covering FY 2017-18 through 2020-21. Cycle 3A consists of 148 adopted projects valued at more than \$542 million. Two projects have been cancelled by the applicant. The Office of Exposition Park Management cancelled the Exposition Park Active Transportation project that was awarded \$200,000. The County of Mono cancelled the Mono County Complete Streets: Bridgeport Main Street Revitalization Project that was awarded \$434,000. The 2019 program's (Cycle 4) call-for-projects opened in May 2018 with applications due by July 31, 2018. Cycle 4 includes \$445 million in available funding and is scheduled to be adopted in January 2019.

<u>Program Benefits</u>: The table below summarizes the projected Infrastructure and Non-Infrastructure benefits and outputs for Cycle 3A projects.

INTR									
		s Adopted ogram		and Ready struction					
Benefits Category - Outputs	Miles	Each	Miles	Each					
Bike Lanes - Class 1	90	-	1.5	-					
Bike Lanes - Class 2	122	-	13	-					
Bike Lanes - Class 3	25	-	-	-					
Bike Lanes - Class 4	13	-	-	-					
Sidewalks - < 8 feet wide	57	-	4	-					
Sidewalks - > 8 feet wide	7	-	-	-					
Sidewalks - Widen Existing	3	-	-	-					
Crosswalks	-	116	-	1					

INFRASTRUCTURE BENEFITS



NON-INFRASTRUCTURE BENEFITS							
	Planned as Adopted into Program	Complete					
Benefits Category - Outputs	Each	Each					
*Programs - Education	100	37					
*Programs - Encouragement	71	20					
*Programs - Enforcement	28	14					
*Programs - Evaluation	38	-					
Plans	6	1					

*Non-Infrastructure programs may include more than one 'E' (Education, Encouragement, Enforcement or Evaluation) component and are counted per school. For example, an education and enforcement program for three schools will be counted as 3 each for both the education and enforcement outputs/outcomes.

Project Baseline Agreements

Total Required	4
To Date	0
Future	4

Completion Reports @ Contract Acceptance or Open to Public

	Current Quarter	To Date
Planned	0	0
Actual	0	0

Construction Contract Awards

	Current Quarter	To Date
Planned	7	7
Actual	7	7

Final Delivery Reports

	Current Quarter	To Date
Planned	0	0
Actual	0	0

<u>Project List</u>: All projects programmed or allocated with SB 1 ATP funding are attached. The attached list includes general project information with the approved schedule and budget.



Baseline Agreements Status: As of September 30, 2018, no baseline agreements have been executed. Four of the 148 programmed projects require a baseline agreement, two were approved at the October 2018 meeting and the remaining two are anticipated to be approved at a future meeting.

<u>Construction Contract Awards</u>: As of September 30, 2018, 7 out of 148 construction contracts have been awarded to date.

Completion Reports: As of September 30, 2018, no completion reports were required.

Final Delivery Reports: As of September 30, 2018, no final delivery reports were required.

Summarize changes to the scope, cost, schedule and expected benefits: As of September 30, 2018, there are no ATP projects with potential risks.

Attachments:

1. ATP Projects – include incurred expenditures to date.



			Activ		portation P y 1 - Septer			S					e e d	ucture	
No.	Dist-PPNO Co-Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	Non- Infrastri	Corrective Action Plan
1	01-2504A HUM-	McKinleyville Safe Routes to School Program	encourage elementary and high school students to safely walk and bike through education, shoulder widening, sidewalk infill,	PAED PSE RW Const Total	25 40 12 <u>535</u> 567	490 25 40 <u>12</u> 567	0 0 0 <u>0</u> 0	25 40 12 <u>490</u> 567	RW Cert RTL Begin Const End Const		02/29/20 06/28/20 03/02/21 05/01/21 09/12/21	0	N/A	Yes	Scope Cost Schedule Benefits
2	01-2505A HUM	Blue Lake Annie and Mary Trail, Phase 1	through the disadvantaged City of Blue Lake, connecting neighborhoods and destinations, serving as the first phase of	PAED PSE RW Const Total	120 0 <u>0</u> 120	777 120 63 <u>10</u> 970	20 0 0 <u>0</u> 20	120 0 0 <u>0</u> 120	PAED RW Cert RTL Begin Const End Const			0	N/A	No	Scope Cost Schedule Benefits
3	01-3120 LAK-	Hartley Street Safe Route to School Project	The project will enhance the safety of students walking to and from school by installing sidewalks, curbs and gutters along Hartley St, a rural road with steep vertical and horizontal	PAED PSE RW Const Total	30 155 0 <u>1,689</u> 1,874	1,667 30 155 <u>0</u> 1,852	0 0 0 0 0	30 155 0 <u>1,689</u> 1,874	PAED RW Cert RTL Begin Const End Const		12/10/18 05/31/19 12/03/18 06/28/19 12/20/19	0	N/A	No	Scope Cost Schedule Benefits
4	01-Blank HUM-	Fortuna & McKinleyville Active Transportation Education Program	Non-infrastructure education, engagement, encouragement and enforcement in McKinleyville and Fortuna Middle Schools to support safe and active transportation to/from school.	PAED PSE RW Const Total	0 0 <u>595</u> 0	0 0 0 0 0	0 0 0 0 0	0 0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
5	02-2580 SHA-	West Street Area School Safety Improvements Project	The project proposes to fill in sidewalk gaps, construct enhanced crossings with rapid flashing beacons, curb extensions, possible refuge islands, bike facilities such as	PAED PSE RW Const Total	400 170 0 <u>2,626</u> 3,196	2,138 400 0 2,538	100 0 <u>0</u> 100	400 170 0 <u>2,626</u> 3,196	PAED RW Cert RTL Begin Const End Const		12/01/18 02/02/20 02/02/20 06/24/24 06/01/21	0	N/A	No	Scope Cost Schedule Benefits
6	03-1028 BUT-	ATP Gap Closure Complex	Fir Street (Skyway to Black Olive), Birch Street (Skyway to Black Olive), Black Olive (Pearson to Fir), Elliott (Skyway to	PAED PSE RW Const Total	55 306 0 <u>4,645</u> 5,006	4,216 0 0 4,216	0 0 0 0 0	0 0 <u>4,645</u> 5,006	PAED RW Cert RTL Begin Const End Const		03/19/18 06/01/18 06/01/18 12/31/18 09/01/20	0	N/A	No	Scope Cost Schedule Benefits
7	03-1172 SAC-	Howe Avenue Bicycle and Pedestrian Improvements	sidewalk; upgrades to 2 intersections & signals for bike and accessibility safety; and 675 feet of separated walkway.	PAED PSE RW Const Total	57 227 250 <u>1,618</u> 2,152	0 0 191 <u>209</u> 400	0 12 0 <u>0</u> 12	57 227 250 <u>1,618</u>	PAED RW Cert RTL Begin Const End Const		03/01/18 03/31/20 12/01/19 06/01/20 12/31/20	0	N/A	No	Scope Cost Schedule Benefits
8	03-1224A ED-	El Dorado Trail - Missouri Flat Road to El Dorado		PAED PSE RW Const Total	445 300 230 <u>3,635</u> 4,565	3,374 0 0 3,374	0 0 <u>0</u> 0	445 300 230 <u>3,590</u> 4,565	PAED RW Cert RTL Begin Const End Const		11/30/18 12/03/18 12/03/18 04/15/19 12/01/20	0	N/A	Yes	Scope Cost Schedule Benefits
9	03-1225 ED-			PAED PSE RW Const Total	8 195 382 <u>1,621</u> 2,206	1,386 0 173 <u>327</u> 1,886	0 58 0 <u>31</u> 89	0 195 382 <u>1,621</u> 2,206	PAED RW Cert RTL Begin Const End Const		04/16/18 06/15/19 03/15/19 11/04/19 03/01/21	0	N/A	No	Scope Cost Schedule Benefits
10	03-1528 PLA-89	West Shore Highway Crossing Improvements	The project will improve existing and provide new crossing locations to connect residential areas to commercial and recreational attractions and improve traffic flow on SR89.	PAED PSE RW Const Total	100 113 13 <u>200</u> 426	150 75 88 <u>13</u> 326	60 0 0 <u>0</u> 60	100 113 13 <u>200</u>	PAED RW Cert RTL Begin Const End Const		09/15/18 03/30/19 06/30/19 09/30/19 10/30/19	0	N/A	No	Scope Cost Schedule Benefits



3 to 6 months behind schedule. 6+ months behind schedule <u>or</u> delayed beyond approved fiscal year <u>or</u> EAC over budget. **Bold** Milestone achieved or phase allocated

ATTACHMENT 1

			Activ		portation P y 1 - Septen	• •	•	S					e pé	icture	
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approvec	Non- Infrastru	Corrective Action Plan
11	03-1693 SAC-	Citrus Heights Electric Greenway (Class 1 Multi-Use Trail)	Creek Park Preserve and Wachtel Way, spanning four jurisdictions and providing access to 7 different parks, 1	PAED PSE RW Const Total	676 390 105 <u>5,844</u> 6,985	5,525 350 246 <u>65</u> 6,186	10 0 <u>0</u> 10	676 390 105 <u>5,814</u> 6,985	PAED RW Cert RTL Begin Const End Const		05/30/19 03/31/20 11/30/19 04/01/20 09/30/21	0	N/A	Yes	Scope Cost Schedule Benefits
	03-1694 SAC-	Mariposa SRTS Project (Phase IV)	The final phase of a 1.2 mile SRTS Project, connecting Greenback Lane and Madison Avenue including Skycrest Elementary and San Juan High School.	PAED PSE RW Const Total	135 300 122 <u>2,046</u> 2,578	1,629 109 242 <u>98</u> 2,078	6 0 <u>0</u> 6	135 300 122 <u>2,021</u> 2,578	PAED RW Cert RTL Begin Const End Const		01/31/19 01/31/20 05/30/20 09/30/20 11/30/21	0	N/A	No	Scope Cost Schedule Benefits
	03-1695 SAC-	Folsom Blvd Complete Street Improvements, Phase 1	ramps, and pedestrian signal improvements.	PAED PSE RW Const Total	250 605 200 <u>3,946</u> 5,001	3,472 0 532 <u>176</u> 4,180	0 0 0 0 0	250 605 200 <u>3,946</u> 5,001	PAED RW Cert RTL Begin Const End Const		12/03/18 03/31/20 12/31/19 04/01/20 12/31/20	0	N/A	No	Scope Cost Schedule Benefits
	03-1769A SAC-	Elk Grove Florin Road Sidewalk Infill SRTS	network as well as improve ADA access, bicycle and pedestrian crossings, and overall safety in the corridor. Along	PAED PSE RW Const Total	41 166 15 <u>879</u> 1,053	725 41 0 <u>0</u> 766	7 0 0 <u>0</u> 7	41 166 15 <u>831</u> 1,053	PAED RW Cert RTL Begin Const End Const		02/13/19 10/15/19 12/10/19 12/31/19 08/25/20	0	N/A	Yes	Scope Cost Schedule Benefits
	03-1770 SAC-	Cordova Park Safe Routes to School Project	This project will construct curb, gutter, and sidewalk to close gaps in the existing pedestrian network, and install curb ramps and crosswalks to improve pedestrian access and safety. A bulbout, Rectangular Rapid Flashing Beacons (RRFB),	PAED PSE RW Const Total	35 210 88 <u>2,013</u> 2,346	1,679 0 210 <u>0</u> 1,889	0 94 0 <u>0</u> 94	0 210 88 <u>2,013</u> 2,346	PAED RW Cert RTL Begin Const End Const		10/18/17 12/21/18 12/14/18 02/18/19 10/02/19	0	N/A	No	Scope Cost Schedule Benefits
	03-1771 SAC-	Meadowview Road Streetscape Phase 2	medians, buffered bike lanes, functional landscaping, restriping, and new street lightings.	PAED PSE RW Const Total	500 250 174 <u>2,195</u> 3,119	1,194 0 <u>250</u> <u>174</u> 1,618	0 0 <u>0</u> 0	0 250 174 <u>2,195</u> 3,119	PAED RW Cert RTL Begin Const End Const		08/10/17 04/26/19 04/26/19 09/24/19 06/26/20	0	N/A	No	Scope Cost Schedule Benefits
	03-1773 SAC-	to School Plan	The project will gather appropriate stakeholders from the City, school districts, schools, students and parents to establish a priority list and develop a Safe Routes to School Plan to provide a safe and connected network that will promote walking and bic	PAED PSE RW Const Total	0 0 <u>277</u> 0	0 0 0 <u>0</u> 0	0 0 <u>0</u> 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const		06/30/18	0	N/A	Yes	Scope Cost Schedule Benefits
	03-1809 SUT-	Harter Parkway & Sutter Bike Path Gap Closure	Parkway and construction of new Class I shared use path on Harter Parkway from Butte House Road to State Route 20.	PAED PSE RW Const Total	90 179 0 <u>1,972</u> 2,241	0 0 153 <u>0</u> 153	0 0 0 <u>0</u> 0	90 179 0 <u>1,972</u> 2,241	PAED RW Cert RTL Begin Const End Const		08/29/19 12/27/19 07/30/20 03/01/21 08/28/21	0	N/A	No	Scope Cost Schedule Benefits
19	03-1924 YOL-	Providing Safe Passage: Connecting Montgomery Elementary and Olive Drive	School and construct a bicycle/pedestrian bridge from Olive Drive neighborhood to the multi-use path on the Pole Line Road OC.	PAED PSE RW Const Total	140 420 <u>3,825</u> 4,425	3,540 0 <u>0</u> 3,540	0 0 0 <u>0</u> 0	140 420 40 <u>3,825</u> 4,425	PAED RW Cert RTL Begin Const End Const		11/02/18 02/04/19 04/30/19 07/01/19 12/31/19	0	N/A	No	Scope Cost Schedule Benefits
20	03-2017 YUB-	Eleventh Avenue Bicycle Lane and Pedestrian Route Improvements	This project includes PAED, PS&E and construction funding for curb, gutter, sidewalk, Class II bicycle lanes, ADA-compliant ramps, striping, traffic control devices, three new crosswalks, rapid flash beacons, and improved	PAED PSE RW Const Total	54 0 0 <u>0</u> 54	1,253 57 170 <u>0</u> 1,480	47 0 0 <u>0</u> 47	54 0 0 <u>0</u>	PAED RW Cert RTL Begin Const End Const		03/15/19 02/01/19 06/01/19 06/01/21	0	N/A	No	Scope Cost Schedule Benefits



			Activ		portation P y 1 - Septen	• •	• •	S					åd	Icture	
٩	Dist-PPN Io. Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	Non- Infrastru	Corrective Action Plan
:	21 03-2018 YUB-	McGowan Parkway Bicycle Lane and Pedestrian Route Improvements	striping, traffic control devices, storm drain, and crosswalks . Includes a locally funded continuous left-turn lane.	PAED PSE RW Const Total	68 204 0 <u>1,289</u> 1,561	1,000 54 162 <u>0</u> 1,216	54 0 0 <u>0</u> 54	0 0 <u>0</u> 56	PAED RW Cert RTL Begin Const End Const		04/03/18 03/15/19 10/01/19 04/01/20 04/01/21	0	N/A	No	Scope Cost Schedule Benefits
:	22 03-Blank SAC-	Two Rivers Trail (Phase II)	Class I Path along the American River at H Street to Sutter's Landing Park. Includes slope stabilization, retaining structures, pavement markings, signing, and enviro. mit.	PAED PSE RW Const Total	565 535 80 <u>5,181</u> 6,361	3,333 0 0 <u>0</u> 3,333	0 0 0 <u>0</u> 0	565 535 80 <u>5,181</u> 6,361	PAED RW Cert RTL Begin Const End Const		05/15/19 09/30/19 09/30/19 01/15/20 04/30/21	0	N/A	No	Scope Cost Schedule Benefits
:	23 04-2146A SCL-	to School	Install bike lanes, high visibility crosswalks, infrared bike detection system, ADA ped countdown signals, raised crosswalk, and curb extensions. Provide bike and ped education.	PAED PSE RW Const Total	70 398 0 <u>1,894</u> 2,362	1,509 56 318 <u>0</u> 1,883	0 0 0 <u>0</u> 0	70 398 0 <u>1,894</u> 2,362	PAED RW Cert RTL Begin Const End Const		12/31/19 12/28/20 01/04/21 10/29/21 07/31/23	0	N/A	No	Scope Cost Schedule Benefits
:	24 04-2232 ALA-	Sacramento Street Complete Streets Improvements	Sacramento Street: at Virginia - reconstruct three corners, two refuge islands, install pedestrian hybrid beacon, advance warning signs, yield teeth, bike box. At Delaware - reconstruct three corners, intersection markings, advance stop.	PSE	0 218 0 <u>1,569</u> 1,787	1,357 0 185 <u>0</u> 1,542	0 0 0 0 0	0 218 0 <u>1,569</u> 1,787	PAED RW Cert RTL Begin Const End Const		06/11/18 08/30/19 04/01/20 06/30/20	0	N/A	No	Scope Cost Schedule Benefits
:	25 04-2301 ALA-	Active Oakland: A Comprehensive Safe Routes to School Program (City of Commerce Active	activities for participating schools, including: educational	PAED PSE RW Const Total	0 0 <u>977</u> 0	0 0 0 <u>0</u> 0	0 0 0 0 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
:	26 04-2302 ALA-	Fairview Elementary School SRTS (D Street Improvements)	Project will reduce injuries as well as increase walking & biking along D st. Between Fairview Ave. & Hayward City Limits by installing sidewalks, curbs, gutters and crosswalks.	PAED PSE RW Const Total	32 582 112 <u>2,640</u> 3,366	0 0 0 <u>0</u> 0	0 0 0 0 0	0 582 112 <u>2,640</u> 3,366	PAED RW Cert RTL Begin Const End Const		07/01/20 02/01/20 01/04/21 12/31/21	0	N/A	No	Scope Cost Schedule Benefits
:	27 04-2303 ALA-	Lewelling Boulevard SRTS		PAED PSE RW Const Total	10 500 55 <u>2,500</u> 3,065	0 0 400 <u>0</u> 400	0 0 0 0 0	0 500 55 <u>2,500</u> 3,065	PAED RW Cert RTL Begin Const End Const		07/01/20 02/01/20 02/01/21 12/31/21	0	N/A	No	Scope Cost Schedule Benefits
:	28 04-2303 ALA-	Somerset Avenue School Corridor SRTS	Project will install sidewalks curbs , gutters, crosswalks, and Class III bicycle routes.	PAED PSE RW Const Total	7 400 45 <u>3,200</u> 3,652	0 0 330 <u>0</u> 330	0 0 0 0 0	0 400 45 <u>3,200</u> 3,652	PAED RW Cert RTL Begin Const End Const		07/01/20 02/01/20 02/01/21 12/31/21	0	N/A	No	Scope Cost Schedule Benefits
:	29 04-2305 ALA-	John Muir Safe Routes to School		PAED PSE RW Const Total	0 0 <u>385</u> 385	270 0 0 <u>0</u> 270	0 0 <u>0</u> 0		PAED RW Cert RTL Begin Const End Const		03/14/18 05/15/18 08/31/17 11/13/18 06/28/19	0	N/A	No	Scope Cost Schedule Benefits
	30 04-2306 ALA-	Emeryville Bike/Ped Greenway Safety & Connectivity Improvement Project	Project will install raised crosswalks, RRFBs, parking adjustments and signage. The project will also add a bike share station and bike/ped counter.	PAED PSE RW Const Total	0 15 0 <u>250</u> 265	265 0 0 <u>0</u> 265	0 0 0 0 0	0 15 0 <u>250</u> 265	PAED RW Cert RTL Begin Const End Const		12/28/18 12/28/18 02/01/19 05/31/19	0	N/A	No	Scope Cost Schedule Benefits



			Activ		y 1 - Septen	• ·	•	5					B	cture	
					Approved	Program						Award	Baseline Approvec	strue	
	Dist-PPN	0			Budget	Budget	Expended	EAC		Approved		Amount	ase	Non- Infras	Corrective
1	No. Co-Route	e Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Schedule	Schedule	(\$1,000s)		n n	Action Plan
	31 04-2308	Fruitvale Alive Gap		PAED	250	5,000	0	250	PAED		03/16/18	0	N/A	No	Scope
	ALA-	Closure Project		PSE RW	1,266	0	2	1,266	RW Cert RTL		10/08/20				Cost
				Const	50 <u>6,975</u>	800 <u>50</u>	0	50 <u>6,975</u>	Begin Const		10/08/20 02/19/21				Schedule
			and slip turn lan	Total	8,541	5,850	2	<u>8,541</u>	End Const		02/09/23				Benefits
	32 04-2310	Pacheco Blvd		PAED	170	619	0	0	PAED		11/07/17	0	N/A	No	Scope
	CC-		connect residents east of Vine Hill Creek to Las Juntas	PSE	297	0	0	0	RW Cert		04/05/18				Cost
		Phase 3		RW	78	0	0	78	RTL		03/01/18				Schedule
				Const	<u>619</u>	<u>0</u>	<u>160</u> 160	<u>619</u>	Begin Const		06/26/18				Benefits
	33 04-2314	Woodside Elementary		Total	1,164 20	619 528	160	1,164	End Const PAED		10/15/18 04/11/18	0	N/A	No	
	SM-84	School Student		PSE	60	J20 0	0	60	RW Cert		08/28/18	0		NO	Scope
	0111 04	Pathway Phase 3		RW	5	0 0	Ő	5	RTL		10/15/18				Cost
		,		Const	<u>660</u>	<u>0</u>	<u>0</u>	<u>660</u>	Begin Const		06/10/19				Schedule
			is 0.21 miles, or 1,108 feet	Total	745	528	0	745	End Const		09/30/19				Benefits
	34 04-2317	ATP Bay Trail/Vine		PAED	239	3,787	0	239	PAED		01/29/20	0	N/A	No	Scope
	SOL-	Trail Gap Closure		PSE RW	527	0	0	527	RW Cert RTL		10/01/20 10/01/19				Cost
				Const	<u>4,362</u>	0	0	<u>4,362</u>	Begin Const		03/03/21				Schedule
				Total	5,128	3,78 7	<u>0</u>	5,128	End Const		10/05/22				Benefits
	35 04-2318	SMART Pathway -	The SMART Pathway - Payran to Southpoint project will	PAED	0	1,461	0	0	PAED		06/26/18	0	N/A	No	
	SON-	Petaluma (Payran to		PSE	0	0	0	0	RW Cert		10/01/18				Cost
		Southpoint)	5,5	RW	0	0	0	0	RTL		03/06/18				Schedule
				Const	<u>2,642</u>	<u>0</u> 1.461	<u>0</u>	<u>2,642</u>	Begin Const		03/20/19				Benefits
	36 04-2319	Geneva Ave		Total PAED	2,642	1,461 2,350	0	2,642	End Const PAED		10/01/19 08/28/18	0	N/A	No	
	SF-	Pedestrian and		PSE	500	2,000	0	500	RW Cert		09/30/19	0	11/7	NO	
	01	Bicycle Safety		RW	0	Ő	0	0	RTL		09/30/19				Cost
		Improvement Project	Active transportation improvements include a new bicycle lane	Const	<u>2,350</u>	<u>0</u>	<u>0</u>	<u>2,350</u>	Begin Const		07/01/20				Schedule
_				Total	2,850	2,350	0	2,850	End Const		06/30/23				Benefits
	37 04-2320	San Francisco Bay		PAED	500	4,000	0	0	PAED		05/01/19	0	N/A	No	Scope
	SF-	Trail, Doolittle (Doolittle Drive Bay		PSE RW	800	0	0	800	RW Cert RTL		11/30/19				Cost
		Trail, Martin Luther		Const	<u>9,800</u>	0	0	<u>9,800</u>	Begin Const		12/30/19				Schedule
		King Jr. Shoreline,	,	Total	11,100	4,000	0	11,100	End Const		12/30/22				Benefits
	38 04-2323	I-80,/Gilman	The project, located in Alameda County at the I-80/Gilman	PAED	3,557	4,152	0	3,557	PAED		07/31/19	0	No	No	Scope
	ALA-80	Interchange		PSE	3,671	0	0	3,671	RW Cert		05/31/20				Cost
		Bicycle/Pedestrian	0	RW	3,858	0	0	3,858	RTL Regin Const		05/31/20				Schedule
		Overcrossing and	Road. The full project reconfigures the interchange as a double roundabout. Th	Const Total	<u>21,930</u> 33,016	4,152	<u>U</u>	<u>21,930</u> 33,016	Begin Const End Const		11/01/20 06/30/23				Benefits
	39 04-2324	Oakland SRTS:		PAED	278	1,564	0	278	PAED		10/01/18	0	N/A	No	
	ALA-	Crossing to Safety		PSE	403	1,004	0 0	403	RW Cert		11/01/19	Ũ	1 1/7 1	110	
		5 5		RW	0	331	0	0	RTL						Cost
			near Edna Brewer Middle School: Install a HAWK beacon.	Const	<u>1,564</u>	<u>0</u>	<u>0</u>	<u>1,564</u>	Begin Const		04/20/20				Schedule
	40 04 0005	Deursteine Orientite		Total	2,245	1,895	0	2,245	End Const		04/01/22	0	N1/A	NI -	Benefits
	40 04-2325	Downtown Corridors		PAED	157	0 124	0	157 472	PAED RW Cert		09/02/19 09/07/20	0	N/A	No	Scope
	CC-	Bicycle and Pedestrian		PSE RW	472 100	134 404	0	472	RTL		09/07/20				Cost
		Improvement Project		Const	<u>0</u>	<u>85</u>	0 0	<u>0</u>	Begin Const		30,01720				Schedule
				Total	72 <u>9</u>	623	Ō		End Const						Benefits
				-							•				



e

			Activ		portation P y 1 - Septen			S					e pe	ucture	
	Dist-PPNO Co-Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approvec	Non- Infrastru	Corrective Action Plan
		Central Marin Regional Pathway Gap Closure Project	including protected bikeway, sidewalk and a pedestrian refuge island with walkway, barrier, and RRFB for transit stop access. The project lies adjacent to Highway 101 and regional	PAED PSE RW Const Total	79 390 0 <u>2,199</u> 2,468	0 70 345 <u>0</u> 415	0 0 0 <u>0</u> 0	79 390 0 <u>1,999</u> 2,468	PAED RW Cert RTL Begin Const End Const		01/18/19 07/01/20 05/01/20	0	N/A	No	Scope Cost Schedule Benefits
	04-2328 SF-	Vision Zero SF Safer Intersections	Injury Network-the 12% of streets that are responsible for 70% of collisions with active transportation users. The SFMTA will also focus on Communities of Concern the Bay Area's most	PAED PSE RW Const Total	0 0 <u>2,062</u> 0	0 0 0 0 0	0 0 0 0 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const		11/30/17	0	N/A	Yes	Scope Cost Schedule Benefits
	04-2329 SM-101	Route 101/Holly St. Pedestrian and Bicycle Overcrossing	The new overcrossing bridge will be a grade-separated multipurpose path that will connect pedestrian and bicyclist on the west side of Highway 101 to the east side of Highway 101.The 1500 linear foot pedestrian and bicycle overcrossing	PAED PSE RW Const Total	0 0 <u>4,200</u> 4,200	4,200 0 0 4,200	0 0 0 <u>0</u> 0	0 0 <u>4,200</u> 4,200	PAED RW Cert RTL Begin Const End Const		02/23/18 04/24/18 04/25/18 12/10/18 06/30/21	0	N/A	No	Scope Cost Schedule Benefits
	CC-	Pittsburg Active Transportation and Safe Routes Plan (WalkBikePittsburg20 30)	Prepare a 15-year, community-based plan for bicycle and pedestrian improvements and programs that would help increase safety, accessibility, and connectivity between housing, schools,	PAED PSE RW Const Total	0 0 <u>312</u> 0	0 0 0 0 0 0	0 0 0 <u>0</u> 0	0 0 0 0 0 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
	NAP-	Safe Routes to School (Non-infrastructure)	The Napa County SRTS Program will evaluate existing transportation conditions surrounding 38 Napa County schools, identify necessary infrastructure improvements, provide comprehensive programming for up to 13 high need	PAED PSE RW Const Total	0 0 <u>1,250</u> 0	0 0 <u>439</u> 439	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
		14th Street, Safe Routes to the City	improved pedestrian facilities including refuges, marked		807 1,514 0 <u>11,711</u> 14,032	9,343 0 1,235 <u>0</u> 10,578	0 0 0 <u>0</u> 0	807 1,514 0 <u>11,711</u> 14,032	PAED RW Cert RTL Begin Const End Const		11/21/20 11/21/20 11/21/20 01/30/21 07/24/22	0	No	No	Scope Cost Schedule Benefits
	05-2601 SB-	Las Positas and Modoc Roads Class I Construction	The Project begins on Modoc Road at the western City limits (Calle de los Amigos) and continues east for approximately one mile toward the intersection of Modoc and Las Positas Roads, then continues south for approximately 1.6 miles along	PAED PSE RW	0 0 0 <u>0</u> 0	15,056 0 <u>500</u> 15,556	0 0 0 0 0	0 0 0	PAED RW Cert RTL Begin Const End Const			0	No	No	Scope Cost Schedule Benefits
	05-2747 SB-	Rincon Multi-use Trail	The project will be located on the narrow plateau of land between the coastal mountains and Pacific Ocean at the Ventura\Santa Barbara County line. US 101 and UPRR tracks occupy the entire plateau creating a barrier to travel between	PAED PSE RW Const Total	635 337 480 <u>6,042</u> 7,494	6,031 0 322 <u>480</u> 6,833	0 0 0 0 0	0 337 480 <u>6,042</u> 7,494	PAED RW Cert RTL Begin Const End Const		05/04/15 07/31/19 09/30/19 02/01/20 02/01/21	0	N/A	No	Scope Cost Schedule Benefits
	05-2771 SB-		New bike lanes along Cota and Ortega Streets; Green Lanes on Cota and Haley Streets; Bike Boulevard on Alisos Street; sidewalk infill; three enhanced school crosswalks	PAED PSE RW Const Total	0 0 0 <u>0</u> 0	2,438 73 207 <u>18</u> 2,736	0 0 0 <u>0</u> 0		PAED RW Cert RTL Begin Const End Const			0	N/A	No	Scope Cost Schedule Benefits
	MON-	Las Lomas Drive Bicycle Lane & Pedestrian Project	North Monterey County in the unincorporated community of Las Lomas on Las Lomas Drive from Hall Road to Thomas Road and portions of Sill Road that include portions of Assessor Parcel Numbers 119-161-011-000,	PAED PSE RW Const Total	171 471 95 <u>2,431</u> 3,168	2,431 98 270 <u>95</u> 2,894	12 0 0 <u>0</u> 12	471 95 <u>2,431</u>	PAED RW Cert RTL Begin Const End Const		02/28/19 10/31/19 06/26/20 09/01/20 08/31/21	0	N/A	No	Scope Cost Schedule Benefits



			Activ		portation P y 1 - Septen	• •	· ·	ts					م م	icture	
N	Dist-PPNC o. Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	Non- Infrastru	Corrective Action Plan
5	1 05-2811 MON-	Via Salinas Valley: An Active Transportation Education Program	application will be focused in five rural, disadvantaged, communities in the Salinas Valley of Monterey County. These	PAED PSE RW Const Total	0 0 <u>1,094</u> 0	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	0 0 <u>0</u>	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
5	2 05-2813 SLO-	Oceano Elementary Safe Routes to School	Project is located in the coastal unincorporated community of Oceano, CA. Improvements are located on Wilmar Avenue	PAED PSE RW Const Total	14 95 10 <u>503</u> 622	333 11 70 <u>8</u> 422	0 0 0 0 0	14 95 10 <u>503</u> 622	PAED RW Cert RTL Begin Const End Const		02/28/20 10/22/20 06/20/21 02/15/22 08/01/22	0	N/A	No	Scope Cost Schedule Benefits
5	3 05-2817 MON-	Monterey Bay Sanctuary Scenic Trail - Moss Landing Segment Bicycle/Pedestrian	path with 2 foot wide decomposed granite shoulders, including a 12 foot wide pedestrian/bicycle bridge.	PAED PSE RW Const Total	795 1,952 305 <u>10,375</u> 13,427	7,587 0 0 <u>0</u> 7,587	0 0 0 <u>0</u> 0	0 1,952 305 <u>10,375</u> 13,427	PAED RW Cert RTL Begin Const End Const		09/15/15 10/30/19 10/30/19 02/28/20 08/31/22	0	N/A	No	Scope Cost Schedule Benefits
5	4 05-2818A SCR-	Lincoln Street Safety Improvements		PAED PSE RW Const Total	35 65 0 <u>561</u> 561	438 33 62 <u>0</u> 533	0 0 0 <u>0</u> 0	35 65 0 <u>461</u> 561	PAED RW Cert RTL Begin Const End Const		01/01/19 11/12/19 11/12/19 01/15/20 03/15/21	0	N/A	Yes	Scope Cost Schedule Benefits
5	5 05-None SB-SR-1	Guadalupe Street (Hwy 1) Pedestrian Improvements		PAED PSE RW Const Total	5 35 0 <u>418</u> 458	401 0 0 <u>0</u> 401	0 0 0 <u>0</u> 0	5 35 0 <u>418</u> 458	PAED RW Cert RTL Begin Const End Const		05/18/18 12/31/18 12/31/18 03/01/19 09/29/19	0	N/A	No	Scope Cost Schedule Benefits
5	6 06-6398 KER-	Palm Avenue Elementary School Pedestrian Infrastructure Improvements	E76 Install Class II bike lanes, corresponding bike lane markings,	PAED PSE RW Const Total	2 16 0 <u>188</u> 206	188 0 0 <u>0</u> 188	0 0 0 <u>0</u> 0	2 16 0 <u>188</u> 206	PAED RW Cert RTL Begin Const End Const		01/18/19 11/30/18 01/18/19 04/01/19 10/05/20	0	N/A	No	Scope Cost Schedule Benefits
5	7 06-6822 TUL-	Earlimart Safe Routes to School Community Projects	Church St., Elm St., School St., Washington St. and Sutter Ave in Earlimart, Tulare County.	PAED PSE RW Const Total	0 50 0 <u>475</u> 525	1,688 0 180 <u>0</u> 1,868	0 0 0 <u>0</u> 0	0 0 <u>475</u> 525	PAED RW Cert RTL Begin Const End Const		04/05/18 02/20/19 07/19/18 07/11/19 10/21/19	0	N/A	No	Scope Cost Schedule Benefits
5	8 06-6900 KER-	Rexland Acres Community Sidewalk Project	Construction of storm drain lines, sidewalks, curbs, gutters & bike lanes, high visibility cross walks, solar-lighted safety signs, solar-powered street lights & a ped refuge.	PAED PSE RW Const Total	21 279 38 <u>0</u> 338	4,519 25 746 <u>350</u> 5,640	0 0 0 0 0	21 279 38 <u>0</u> 338	PAED RW Cert RTL Begin Const End Const		11/15/17 12/01/19 02/01/19 04/01/19 01/01/20	0	N/A	No	Scope Cost Schedule Benefits
5	9 06-6902 FRE-	Downtown Fresno Courthouse Park Interconnectivity Project	pedestrian equipment, sidewalk ramps, and crosswalks at two un-signalized intersections near Courthouse Park.	PAED	32 75 0 <u>808</u> 915	715 28 66 <u>0</u> 809	1 0 0 <u>0</u> 1	32 75 0 <u>808</u> 915	PAED RW Cert RTL Begin Const End Const		06/22/18 05/01/19 09/05/19 02/05/20	0	N/A	No	Scope Cost Schedule Benefits
6	0 06-6903 KER-	Virginia Street Pedestrian Path Project (SB 1)	solar-powered street lights, signage and ADA infrastructure along Virginia street.	PAED PSE RW Const Total	8 0 0 <u>0</u> 8	1,731 22 354 <u>66</u> 2,173	0 0 0 0 0	0 0 0 <u>0</u>	PAED RW Cert RTL Begin Const End Const		12/01/18 06/20/19 06/20/19 08/18/19 05/30/20	0	N/A	No	Scope Cost Schedule Benefits



			Activ		sportation P y 1 - Septen	• •	· ·	S					e pe	ucture	
Ν	Dist-PPNC Io. Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	Non- Infrastru	Corrective Action Plan
	61 06-6904 TUL-	Allensworth Elementary Sidewalk Improvements	Ramps, ADA complaint driveways and AC Paveouts. Additionally, a non- infrastructure component that increases encouragement of the infrastructure use is proposed.	PAED PSE RW Const Total	6 20 10 <u>260</u> 296	260 0 0 260	0 0 0 0 0	0 0 10 <u>260</u> 296	PAED RW Cert RTL Begin Const End Const		05/11/18 06/30/18 11/05/18 05/03/19	0	N/A	No	Scope Cost Schedule Benefits
(62 06-6911 FRE-	SRTS Sidewalk Gap Closure and Pedestrian Improvements	Area is bounded by Jefferson Street, California Street, Sunset Street, and Cambridge Avenue and contains or is adjacent to six pu	PSE RW Const Total	10 165 0 <u>1,109</u> 1,284	1,100 0 <u>0</u> 1,100	4 3 0 <u>0</u> 7	10 165 0 <u>1,109</u> 1,284	PAED RW Cert RTL Begin Const End Const		04/26/18 02/28/19 03/31/19 08/30/19 04/30/20	0	N/A	No	Scope Cost Schedule Benefits
(63 06-6914 FRE-	Sanger Active Transportation Access	transportation users in Sanger and Bringing City infrastructure into compliance ADA standards.	PAED PSE RW Const Total	0 85 0 <u>875</u> 960	774 0 75 <u>0</u> 849	0 27 0 <u>0</u> 27	0 85 0 <u>875</u> 960	PAED RW Cert RTL Begin Const End Const		12/26/20 06/01/19 03/02/21 04/06/22	0	N/A	No	Scope Cost Schedule Benefits
(64 06-6916 FRE-	Fresno Pedestrian and Bike Safety Education Program		PAED PSE RW Const Total	0 0 <u>265</u> 0	0 0 0 0 0	0 0 0 0 0	0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
e	65 06-6920 TUL-	Farmersville SRTS East Walnut Avenue	students are routed to schools by grade level.)	PAED PSE RW Const Total	40 100 10 <u>677</u> 827	426 25 63 <u>6</u> 520	0 1 0 <u>0</u> 1	40 100 10 <u>677</u> 827	PAED RW Cert RTL Begin Const End Const		04/16/18 02/15/19 11/30/18 04/30/19 07/31/19	0	N/A	No	Scope Cost Schedule Benefits
(66 06-6921 TUL-	Woodville Sidewalk Improvements along Road 168	Road 168 between Woodville Elementary and Ave 168, Ave 167 between Rd 164 and Rd 168, Woodville, Tulare County	PAED PSE RW Const Total	0 75 0 <u>757</u> 832	757 0 75 <u>0</u> 832	0 71 0 <u>0</u> 71	0 75 0 <u>757</u> 832	PAED RW Cert RTL Begin Const End Const		02/01/19 10/01/18 05/01/19 07/31/19	0	N/A	No	Scope Cost Schedule Benefits
(67 06-6936 KER-	Kern Avenue Elementary Safe Routes to School Connectivity	high visibility crosswalks, LED Signs, and solar in-roadway lights for crosswalks, and street lights.	PAED PSE RW Const Total	56 0 <u>335</u> 396	335 5 <u>0</u> 396	0 0 0 0 0	0 56 0 <u>335</u> 396	PAED RW Cert RTL Begin Const End Const		05/16/18 12/01/18 02/01/19 06/30/19	0	N/A	No	Scope Cost Schedule Benefits
(68 06-6937 KER-	Downtown Pedestrian Connectivity Project	Closes gaps and encourages pedestrians to use the downtown area by adding 128 access ramps, constructing 3,615 linear feet of sidewalks, and improving a pedestrian islands.	PAED PSE RW Const Total	0 86 0 <u>946</u> 1,032	825 0 0 <u>0</u> 825	0 0 0 0 0	0 0 <u>946</u> 1,032	PAED RW Cert RTL Begin Const End Const		03/15/18 07/31/18 04/11/18 02/01/19 04/30/19	0	N/A	No	Scope Cost Schedule Benefits
	69 07-5325 LA-	2020 Safe Route to School (SRTS) Pedestrian Improvements	elementary schools within Lancaster, increasing safety for non-motorized users. The project elements include closing	PAED PSE RW Const Total	25 572 194 <u>6,652</u> 7,443	5,272 0 0 0 5,272	0 0 0 <u>0</u> 0	25 572 194 <u>6,652</u> 7,443	PAED RW Cert RTL Begin Const End Const		01/31/19 01/31/19 01/31/19 06/12/19 02/04/20	0	N/A	No	Scope Cost Schedule Benefits
	70 07-5326 LA-	Compton-Carson Regional Safe Bicycling and Wayfinding Project	Design and construction of 29.68 miles of gap closure in the bike lane network in Compton and Carson. Project elements	PAED PSE RW Const Total	0 0 1,868 1,868	1,617 0 0 1,617	0 0 0 <u>0</u> 0	0 0 <u>1,868</u>	PAED RW Cert RTL Begin Const End Const		05/31/19 09/11/19 07/08/20 06/30/20	0	N/A	Yes	Scope Cost Schedule Benefits




				Activ		portation P y 1 - Septen	•	· •	S					e Pe	ucture	
I		Dist-PPNO Co-Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approvec	Non- Infrastru	Corrective Action Plan
			Jefferson Blvd		PAED	600	5,061	6		PAED		10/31/18	0	N/A	No	Scope
			Complete Streets		PSE	325	600	0	325	RW Cert		04/01/19				Cost
			Project - Vermont Ave to Western Ave		RW Const	<u>5,411</u>	325 <u>0</u>	0	0 <u>5,411</u>	RTL Begin Const		04/01/19 12/31/19				Schedule
					Total	6,336	5,98 <u>6</u>	<u> </u>	6,336	End Const		07/01/21				Benefits
			West Santa Ana		PAED	75	3,078	0	0	PAED			0	N/A	No	Scope
			Branch Bikeway		PSE RW	450	0 345	0	450 0	RW Cert RTL		03/31/19 03/31/19				Cost
			Phase 2	ramps, street furniture, and fencing.	Const	<u>4,025</u>	345 0	0	<u>4,025</u>	Begin Const		03/31/19 09/30/19				Schedule
					Total	4,550	3,42 <u>3</u>	<u>-</u> 0	4,550	End Const		05/30/20				Benefits
			Southern California		PAED	0	0	0	0	PAED			0	N/A	Yes	Scope
			Disadvantaged Communities	communities and "pilot" an innovative planning methodology to	PSE RW	0	0	0	0	RW Cert RTL						Cost
			Planning Initiative		Const	<u>2,500</u>	<u>1,150</u>	<u>1,150</u>	<u>0</u>	Begin Const						Schedule
					Total	0	1,150	0	<u> </u>	End Const						Benefits
			Montalvo STRS		PAED	100	1,137	0	100	PAED		04/30/19	0	N/A	No	Scope
			Cypress Point Gap		PSE RW	175	88 155	0	175 0	RW Cert RTL		06/30/20 04/30/19				Cost
			Streets Project		Const	<u>1,285</u>	<u>0</u>	0	<u>1,285</u>	Begin Const		04/30/19 06/30/20				Schedule
					Total	1,560	1,380	Ū	1,560	End Const		10/31/20				Benefits
			Glendale		PAED	47	929	0	0	PAED		12/22/17	0	N/A	No	Scope
					PSE RW	142	43 129	0	142 0	RW Cert RTL		01/16/21				Cost
			1st/last Mile Regional Improvements Phase		Const	<u>1,112</u>	<u>0</u>	0	<u>1,112</u>	Begin Const		03/21/21				Schedule
			П.	BI. (S) and City Limit	Total	1,301	1,101	ō	1,301	End Const						Benefits
				The improvements would consist of implementing a "Complete		115	1,422	50	115	PAED		03/01/19	0	N/A	No	Scope
			Center Complete Street Improvements	Streets" element that includes crosswalk enhancements, bulb-out crossings, new Class II bike lanes, the upgrade of a	PSE RW	239	66 212	0	239 0	RW Cert RTL		12/30/20 09/01/20				Cost
			otreet improvements		Const	<u>2,250</u>	<u>0</u>	0	<u>2,250</u>	Begin Const		04/01/21				Schedule
_				sidewalk gap closu	Total	2,604	1,700	50	2,604	End Const		04/30/22				Benefits
			Alondra Active		PAED	12	813	0	12	PAED		03/15/20	0	N/A	No	Scope
		_A-	Transportation Improvement		PSE RW	138 0	12 138	0	138 0	RW Cert RTL		12/01/20 03/15/20				Cost
			Improvement		Const	<u>973</u>	<u>0</u>	<u>0</u>	<u>973</u>	Begin Const		05/15/20				Schedule
				bike lanes	Total	1,123	963	0		End Const		01/15/20				Benefits
			Marvin Braude Beach		PAED	200	1,836	0	200 900	PAED RW Cert		06/30/19 05/30/19	0	N/A	No	Scope
		_A-	Trail Gap Closure		PSE RW	900 0	200 900	0	900	RTL		05/30/19				Cost
					Const	<u>1,836</u>	<u>0</u>	<u>0</u>	<u>1,836</u>	Begin Const		12/30/19				Schedule
					Total	2,936	2,936	0	2,936	End Const		06/30/20				Benefits
			Temple Avenue Complete Street		PAED PSE	60 270	1,517	0	60 270	PAED RW Cert		02/25/19 05/30/19	0	N/A	No	Scope
		_A-	Improvements	Walnut and Pomona. To connect bike and pedestrian facilities.		270	60 270	0	270	RTL		05/30/19				Cost
			improvonionito		Const	<u>1,517</u>	<u>0</u>	<u>0</u>	<u>1,517</u>	Begin Const		06/30/19				Schedule
	0.0		0 1 0 1 1 - 1		Total	1,847	1,847	0	1,847	End Const		12/30/19	<u>^</u>			Benefits
			Conejo School Road and Willow Lane	Sidewalks on Conejo School Road and Willow Lane to Conejo Elementary School and Colina Middle School and access to	PAED PSE	198 396	775	0	198 396	PAED RW Cert		01/31/19 03/31/19	0	N/A	No	Scope
			SRTS Sidewalk		RW	396 145	0	0	145	RTL		09/19/19				Cost
			Improvements	jobs.	Const	<u>3,418</u>	<u>0</u>	<u>0</u>	<u>3,418</u>	Begin Const		01/31/20				Schedule
					Total	4,157	775	0	4,157	End Const		01/31/20				Benefits



			Activ		sportation P y 1 - Septen	• •	• •	S					e pé	icture	
N	Dist-PPNC o. Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	Non- Infrastru	Corrective Action Plan
8	31 07-5446 LA-	Pasadena-PUSD Safe Routes to School Education and Encouragement Program	implementation of projects in the adopted Bicycle Plan, to students at nine disadvantaged schools in the PUSD.	PAED PSE RW Const Total	0 0 <u>832</u> 0	0 0 0 0 0	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
8	32 07-5447 LA-	Active Transportation and Safe Routes to Schools Plan	The City of Commerce proposes to prepare a comprehensive Active Transportation Plan that incorporates bicycle, pedestrian, ADA considerations and Safe Routes to School analysis and planning. Key to this project is a robust community engagement process as	PAED PSE RW Const Total	0 0 <u>490</u> 0	0 0 <u>245</u> 245	0 0 0 <u>0</u> 0	0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
8	33 07-5448 LA	Transportation Program - PROJECT CANCELLED BY APPLICANT	A plan that will lead to improvements in Access, increased biking and pedestrian trips around the park, marked linkages for pedestrian, public transit and biking facilities.	PAED PSE RW Const Total	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	N/A	No	Scope Cost Schedule Benefits
8	34 07-5452 LA-	Glendora Urban Trail and Greenway Network	11.3 mile bike and pedestrian trails along 3 flood control channels including, paved paths, wayfinding, rest areas, hydration stations, native plantings, and waste receptacles.	PAED PSE RW Const Total	120 210 0 <u>1,914</u> 330	1,524 100 168 <u>0</u> 1,792	0 0 0 <u>0</u> 0	120 210 0 <u>0</u> 2,244	PAED RW Cert RTL Begin Const End Const		06/30/19 06/30/20	0	N/A	Yes	Scope Cost Schedule Benefits
8	35 07-5453 LA-	Norwalk Artesia Boulevards Safe Streets Project	limits.	PAED PSE RW Const Total	50 90 0 <u>0</u> 140	1,987 0 0 <u>0</u> 1,987	0 0 0 <u>0</u> 0	0 90 0 <u>0</u> 140	PAED RW Cert RTL Begin Const End Const		11/30/18 01/02/18 04/15/18	0	N/A	No	Scope Cost Schedule Benefits
8	36 07-5454 LA-	Montebello Blvd Bike Lane and Sidewalk Improvement	Class II bike lanes, sidewalk, ADA ramps, and pedestrian lighting and traffic signal improvements along Montebello Boulevard.	PAED PSE RW Const Total	0 0 <u>4,787</u> 4,787	4,187 0 0 4,187	0 0 0 <u>0</u> 0	0 0 <u>4,787</u> 4,787	PAED RW Cert RTL Begin Const End Const		04/03/18 06/27/18 04/12/18 12/27/18 12/27/21	0	N/A	No	Scope Cost Schedule Benefits
8	37 07-5456 LA-	Dominguez Channel Bicycle Path Extension from Avalon to 223rd/Wilmington	top of the Dominguez Channel levee between Avalon	PAED PSE RW Const Total	0 0 <u>2,225</u> 2,225	2,225 0 0 2,225	0 0 0 <u>0</u> 0	0 0 <u>2,225</u> 2,225	PAED RW Cert RTL Begin Const End Const		06/30/20 12/01/20	0	N/A	No	Scope Cost Schedule Benefits
8	88 07-5459 VEN-	Harmon Barranca Corridor Gap Closure for Montalvo and Portola ES	Class IC Cycle Track and Class III Bike Boulevard gap closure, safety features for sidewalk and bicycle infrastructure connecting a vital low-stress north south green corridor link to Ventura Community Park.	PAED PSE	25 50 0 <u>432</u> 507	432 19 50 <u>0</u> 501	0 0 0 <u>0</u> 0	25 50 0 <u>432</u> 507	PAED RW Cert RTL Begin Const End Const		10/31/19 06/30/20 06/30/20 10/31/20 05/30/21	0	N/A	No	Scope Cost Schedule Benefits
8	39 07-5460 VEN-	Potrero Road Bike Lanes - Phase I	Construct 1.4 miles of Class II bike lanes in the county and 500 feet in the city.	PAED PSE RW Const Total	85 340 10 <u>2,095</u> 2,530	467 0 0 <u>0</u> 467	0 0 0 <u>0</u> 0		PAED RW Cert RTL Begin Const End Const		12/03/18 03/15/19 02/28/19 09/01/19 04/08/20	0	N/A	No	Scope Cost Schedule Benefits
ç	00 07-5462 LA-	Southern California Association of Governments Local Active Transportation Planning Initiative	Project is to conduct active transportation plans, Safe Routes to School Plans and complete streets plans for seven cities in the SCAG region	PAED PSE RW Const Total	0 0 1,529 0	0 0 0 0 0	0 0 0 0 0	0 0 0 <u>0</u>	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits



			Activ		sportation P y 1 - Septen	• •	· •	S					ر م	icture	
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule		Award Amount (\$1,000s)	Baseline Approve	Non- Infrastru	Corrective Action Plan
91	07-Blank LA-	Safety and Encouragement Campaign for City of Beverly Hills and Safety Study along	Bernardino, and Ventura. Caltrans Districts 7, 8, 11, 12. The Campaign will be designed to achieve four objectives: 1) Educate all users on the rules of the road 2) Encourage more biking/walking	Total	0 0 <u>320</u> 0	0 0 0 <u>0</u> 0	0 0 0 0 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const			0	N/A	No	Scope Cost Schedule Benefits
92	07-Blank LA-	Pico Blvd and Santa Monica College Pedestrian Safety Improvements	Street, 21st Street, 22nd Street and Cloverfield Boulevard.	PAED PSE RW Const Total	31 110 0 <u>1,037</u> 1,178	830 25 88 <u>0</u> 943	0 0 0 <u>0</u> 0	31 110 0 <u>1,037</u> 1,178	PAED RW Cert RTL Begin Const End Const		02/27/18 12/01/18 12/01/19 08/01/19 05/01/20	0	N/A	No	Scope Cost Schedule Benefits
93	07-Blank LA-	Active Aging - Safe routes for Seniors	walking, biking, and roadway safety for adults age 65 and over. The project pilots community based events, active outings, seminars, and marketing. Evaluation of pilot	PAED PSE RW Const Total	0 0 <u>900</u> 0	0 0 <u>400</u> 400	0 0 0 <u>0</u> 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const			0	N/A	No	Scope Cost Schedule Benefits
94	07-N/A LA-	Puente Creek Bikeway	Valinda Community.	PAED PSE RW Const Total	125 400 0 <u>3,375</u> 3,500	2,360 0 400 <u>200</u> 2,960	0 0 0 <u>0</u> 0	125 400 0 <u>2,975</u> 3,500	PAED RW Cert RTL Begin Const End Const		03/31/19 04/30/19 10/31/18 06/30/21 08/24/22	0	N/A	No	Scope Cost Schedule Benefits
95	07-XXXX LA-	Mitigate Pedestrian and Bicycle Safety Deficiencies	Jersey Ave, 166th St, east city limits and Artesia Blvd	PAED PSE RW Const Total	0 60 0 <u>0</u> 60	563 0 0 <u>0</u> 563	0 0 0 <u>0</u> 0	0 60 0 <u>0</u> 60	PAED RW Cert RTL Begin Const End Const		04/30/19 07/01/19 10/29/19	0	N/A	No	Scope Cost Schedule Benefits
96	08 RIV-	HEMET VALLEY BIKEWAY CONNECT	boxes, bike lockers, bike repair stations, sidewalk, curb, gutter, curb ramps, and transportation mobility station	PAED PSE RW Const Total	0 200 0 <u>2,238</u> 2,438	1,990 200 0 2,190	0 0 0 0 0	0 200 0 <u>2,238</u> 2,438	PAED RW Cert RTL Begin Const End Const		07/01/19 07/01/19 06/30/21 06/20/23	0	N/A	No	Scope Cost Schedule Benefits
97	08 RIV-0	La Quinta Village Complete Streets - A Road Diet Project	Complete Streets in the Village installing pedestrian and bicycle facilities by reducing the number of traveled lanes. Install roundabouts at intersections with shared use paths.	PAED PSE RW Const Total	509 1,075 636 <u>7,313</u> 9,533	7,313 0 0 <u>0</u> 7,313	0 0 0 0 0	0 1,075 636 <u>7,313</u> 9,533	PAED RW Cert RTL Begin Const End Const		09/18/17 01/15/19 01/15/19 08/27/19 06/04/21	0	N/A	No	Scope Cost Schedule Benefits
98	08-1019 RIV-	CV Link - Mult-Modal Transportation Corridor	new 50-mie bicycle, pedestrian and low speed electric vehicle path from City of Desert Hot Springs to the Salton Sea roughly along the Whitewater River. Phase I will construct the link		9,011 1,100 3,900 99,988	10,792 0 0 <u>0</u> 10,792	7,000 0 7,211	7,000 1,100 3,900 <u>85,977</u> 99,988	PAED RW Cert RTL Begin Const End Const		07/26/18 10/31/18 04/01/19 10/01/19 06/30/22	0	No	No	Scope Cost Schedule Benefits
99	08-1207 SBD-	Apple Valley South-Safe Routes to School	Design and construct 5,390' of new sidewalk and replace 9,500' of pavement to create a Class 1 bike path, add curb and gutter; berm; signage and striping; 12 ADA ramps; high visibility crosswalks; 4 electric speed awareness signs; 2 stop	PAED PSE RW Const Total	0 333 0 <u>3,137</u> 3,470	3,137 0 333 <u>0</u> 3,470	0 153 0 <u>0</u> 153	0 333 0 <u>3,137</u> 3,470	PAED RW Cert RTL Begin Const End Const		11/30/18 01/01/19 05/01/19 09/02/20	0	N/A	No	Scope Cost Schedule Benefits
100	08-1208 SBD-0	City of Victorville - Bear Valley Road Class 1 Bike Path Connector	Segment 1 is an off-street shared-use path that connects Bear Valley Road to Yucca Loma Road and the Regional Park. Segment 2 is an on-street bikeway connecting Hesperia Road to Green Tree Boulevard and 7th Street through Old Town	PAED PSE	0 0 <u>1,351</u> 1,351	792 0 0 0 792	0 0 0 0 0	0 0 <u>1,351</u>	PAED RW Cert RTL Begin Const End Const		11/12/18 07/31/19	0	N/A	No	Scope Cost Schedule Benefits



			Activ		portation P y 1 - Septen	•	• •	S					م م	icture	
No	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	Non- Infrastru	Corrective Action Plan
101	08-1209 SBD-18	Alpine Pedal Path Rathbun Creek Extension - Big Bear Lake	appurtenant striping, markings, and signage), ADA ramp improvements, and curb extensions. Demo portions of existing CMU wall, construct retaining wall, and relocate bus stop to facilitate new trail.	PAED PSE RW Const Total	25 128 30 <u>841</u> 1,024	788 0 0 <u>0</u> 788	0 0 0 <u>0</u> 0	25 128 30 <u>841</u> 1,024	PAED RW Cert RTL Begin Const End Const		03/01/19 03/01/19 03/01/19 10/01/19 09/01/20	0	N/A	No	Scope Cost Schedule Benefits
102	2 08-1211 SBD-N/A	Safe Routes to Schools Pedestrian Improvements (Ramona Ave., Alder Ave., Locust Ave.)	ADA-compliant sidewalks on 4 segments of city streets, curb and gutter, ADA curb ramps, bike lanes, striping and signs. Safe Moves, ATP education at the 6 elementary schools.	PAED PSE RW Const Total	0 0 0 <u>0</u> 0	1,272 125 124 <u>0</u> 1,521	0 0 0 0 0	0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const		01/15/19 01/15/19 01/15/19 02/01/19 07/15/19	0	N/A	No	Scope Cost Schedule Benefits
103	08-1213A RIV-0	Herbert Hoover Elementary Pedestrian Improvements	Educational outreach to over 500 students and their families. Sidewalks in the Miles Avenue Park community with connecting routes that allow active transportation for residents.	PAED PSE RW Const Total	100 240 0 <u>2,638</u> 2,978	2,638 100 240 <u>0</u> 2,978	0 0 0 0 0	100 240 0 <u>2.638</u> 2,978	PAED RW Cert RTL Begin Const End Const		04/15/19 01/20/20 03/10/20 11/18/20 08/15/21	0	N/A	Yes	Scope Cost Schedule Benefits
104	08-1215 RIV-0	Juan Bautista De Anza Trail Gap Closure	Various streets and right of way generally along the Juan Bautista De Anza Historic Corridor, beginning at El Potrero Park and terminating at Iris Avenue (approximately 1.24 miles)	PAED PSE	90 160 125 <u>2,774</u> 3,149	2,574 90 160 <u>25</u> 2,849	90 0 0 <u>0</u> 90	90 160 125 <u>2,774</u> 3,149	PAED RW Cert RTL Begin Const End Const		08/24/18 05/30/19 05/30/19 09/30/19 12/30/19	0	N/A	No	Scope Cost Schedule Benefits
105	08-1216 SBD-	Sultana Elementary and De Anza Middle School Pedestrian Improvements	on Belmont St.	PAED PSE RW Const Total	0 160 50 <u>1,296</u> 1,506	1,100 0 136 <u>42</u> 1,278	0 2 0 <u>0</u> 2	0 160 50 <u>1,296</u> 1,506	PAED RW Cert RTL Begin Const End Const		07/21/17 10/01/19 07/01/19 12/09/19 06/08/20	0	N/A	No	Scope Cost Schedule Benefits
106	6 08-1217 RIV-	Perris Valley Storm Drain Channel Trail, Ph 2	Extending the 4.3 mi Phase I segment of multi-use trail, awarded in ATP Cycle 1. Landscaping, irrigation and interpretive signage to educate users.	PAED PSE RW Const Total	240 290 240 <u>2,434</u> 3,204	2,243 237 287 <u>237</u> 3,004	38 0 0 <u>0</u> 38	240 290 240 <u>2,434</u> 3,204	PAED RW Cert RTL Begin Const End Const		05/24/19 10/28/19 11/01/19 04/27/20 04/27/21	0	N/A	No	Scope Cost Schedule Benefits
107	RIV-	Routes to School Program, Lake Elsinore	campus, increased targeted enforcement and walk/bike to school days.	PAED PSE RW Const Total	0 0 500 0	0 0 0 <u>0</u> 0	0 0 0 0 0		PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
108	6 08-1219 RIV-	Riverside County SRTS Program, Banning/Cabazon/Eas tern Coachella Valley	Construction of 3,000 lf of sidewalk, curb & gutter, pavement widening improvements, ADA curb ramps, driveway approaches, signs, markings	PAED PSE RW Const Total	0 0 <u>849</u> 0	0 0 0 0 0	0 0 0 0 0	0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	N/A	No	Scope Cost Schedule Benefits
109	08-1220 RIV-	to School Sidewalk	The proposed project includes construction/installation of approximately 3,000 linear feet of concrete sidewalk, curb & gutter, pavement widening improvements, ADA compliant curb ramps, driveway approaches, signs, markings.	PAED PSE	50 122 160 <u>788</u> 1,120	788 0 122 <u>160</u> 1,070	0 32 0 <u>0</u> 32	50 122 160 <u>788</u> 1,120	PAED RW Cert RTL Begin Const End Const		02/23/18 02/04/19 02/04/19 09/16/19 06/28/20	0	N/A	No	Scope Cost Schedule Benefits
110	08-1221 RIV-	Clark Street Sidewalk and Intersection Safety Improvements	Located in Perris area of unincorporated Riverside County	PAED PSE RW Const Total	200 344 177 <u>2,224</u> 2,945	684 0 0 <u>0</u> 684	0 0 0 0 0	0 344 177 <u>2,224</u>	PAED RW Cert RTL Begin Const End Const		03/10/16 04/20/19 11/30/18 08/01/19 08/01/20	0	N/A	No	Scope Cost Schedule Benefits



			Activ		portation P y 1 - Septen	• •		ts					ő	icture	
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	Non- Infrastru	Corrective Action Plan
111	08-1223 RIV-	Santa Gertrudis Creek Pedestrian and Bicycle Trail Extension and Interconnect	connecting the trail facilities at Murrieta Creek and Santa Gertrudis Creek, to including undercrossing at I-15.	PAED PSE RW Const Total	189 414 76 <u>4,082</u> 4,761	3,570 189 0 <u>0</u> 3,759	0 0 0 <u>0</u> 0	189 414 76 <u>4,082</u> 4,761	PAED RW Cert RTL Begin Const End Const		05/31/19 08/01/19 05/31/19 11/01/19 06/01/20	0	N/A	No	Scope Cost Schedule Benefits
112	08-1234 SBD-	Safe Routes to Dunlap Elementary School	On both sides of Avenue "E" between Dunlap Channel and 15th Street and along the east side of 15th Street from Avenue E to Yucaipa Bouelvard, in the City of Yucaipa.	PAED PSE RW Const Total	3 27 0 <u>502</u> 532	402 0 0 <u>0</u> 402	0 0 0 0 0	3 27 0 <u>502</u> 532	PAED RW Cert RTL Begin Const End Const		10/31/18 04/30/19 12/28/19 04/05/21 01/29/22	0	N/A	No	Scope Cost Schedule Benefits
113	08-1235 SBD-	Cactus Ave Multi-Use Path	bidirectional buffered bike path and separate pedestrian path, which requires reconstructed ADA compliant curb ramps and parking lot, and installation of fencing to provide trail access	PAED PSE RW Const Total	100 400 0 <u>1,260</u> 500	1,260 0 <u>0</u> 1,260	0 0 0 0 0	100 400 0 <u>0</u> 500	PAED RW Cert RTL Begin Const End Const		12/28/18 03/31/19	0	N/A	No	Scope Cost Schedule Benefits
114	08-1236 SBD-	Sunburst Avenue Class II Bike Lanes, Joshua Tree	Install bike lanes on Sunburst Avenue from the terminus of the Class I bike path, widening and striping travel lanes	PSE RW Const Total	15 161 0 <u>942</u> 1,118	942 15 161 <u>0</u> 1,118	0 0 0 <u>0</u> 0	15 161 0 <u>942</u> 1,118	PAED RW Cert RTL Begin Const End Const		08/01/19 10/01/20 09/01/20 04/01/21 11/01/21	0	N/A	No	Scope Cost Schedule Benefits
115	SBD-0	Complete Streets	connect to proposed bike lanes on Green Tree Boulevard to	PAED PSE RW Const Total	0 0 <u>2,303</u> 2,303	1,329 0 0 1,329	0 0 0 <u>0</u> 0	0 0 <u>2,303</u> 2,303	PAED RW Cert RTL Begin Const End Const		01/15/19 02/26/19 02/26/19 10/15/19 04/07/19	0	N/A	No	Scope Cost Schedule Benefits
116	08-RIV18 RIV-	Palm Drive Bike and Pedestrian Improvements	Ped and bike safety on Palm Drive in Desert Hot Springs between Camino Aventura and Two Bunch Palms Trail- sidewalks, widening bike lanes, reducing vehicle lanes, adding ADA access	PAED PSE RW Const Total	0 95 0 <u>870</u> 965	772 0 0 <u>0</u> 772	0 0 0 <u>0</u> 0	0 95 0 <u>870</u> 965	PAED RW Cert RTL Begin Const End Const		12/29/17 06/30/18 12/01/18	0	N/A	No	Scope Cost Schedule Benefits
117	09-2650 KER-	, , , , , , , , , , , , , , , , , , ,	miles & 1 mile of sidewalks connecting Desert Lake to Boron & community destinations, including ADA compliant sidewalks, high visibility crosswalks & solar-powered street lights. Pedestrian cro	Const Total	42 266 24 <u>0</u> 332	1,510 0 268 <u>193</u> 1,971	0 0 0 0 0	42 266 24 <u>0</u> 332	PAED RW Cert RTL Begin Const End Const		11/15/17 05/01/19 05/01/19 12/01/19 06/03/20	0	N/A	No	Scope Cost Schedule Benefits
118	09-2651 MON-395	Mono County Complete Streets: Bridgeport Main Street Revitalization Project - PROJECT	pedestrian refuge), ped	PAED PSE RW Const Total	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0				0	N/A	No	Scope Cost Schedule Benefits
119	09-3269 SJ-0	RTĎ's Bike and Bus Transportation Project (Sidewalk Improvements on Rio Vista Street in Seeley	Upgrade bicycle storage infrastructure, including: bike racks for buses, luggage bay racks below buses, interior bike locks on buses, and bike storage lids at Transit Center	PAED PSE RW Const Total	0 0 <u>272</u> 272	198 0 0 <u>0</u> 198	0 0 0 0 0	0 0 <u>272</u> 272	PAED RW Cert RTL Begin Const End Const		09/01/18 02/28/19	0	N/A	No	Scope Cost Schedule Benefits
120	09-6939 KER-	Cherry Lane Southside Sidewalk Project	Install curb, gutter, ADA curb ramps, and sidewalks on the south side of Cherry Lane.	PAED PSE RW Const Total	0 50 0 <u>462</u> 512	462 0 0 <u>0</u> 462	0 0 0 0 0	0 50 0 <u>462</u>	PAED RW Cert RTL Begin Const End Const		10/30/18 10/30/18 10/30/18 03/01/19 08/30/19	0	N/A	No	Scope Cost Schedule Benefits



Active Transportation Program (ATP) Projects July 1 - September 30, 2018												e pë	ucture		
No.	Dist-PPNO Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approvec	Non- Infrastru	Corrective Action Plan
121	10-3265 SJ-	Miner Avenue Complete Street Improvements	Convert a four way vehicle travel lane to two way vehicle travel lane (one lane in each direction), add bicycle lanes, and improve deficient sidewalks.	PAED PSE RW Const Total	861 670 0 <u>3,816</u> 5,347	3,816 0 670 <u>0</u> 4,486	0 0 0 <u>0</u> 0	0 670 0 <u>3,816</u> 5,347	PAED RW Cert RTL Begin Const End Const		02/23/17 04/04/19 12/31/18 09/03/19 09/15/20	0	N/A	No	Scope Cost Schedule Benefits
122	10-3268 SJ-	Lowell Avenue Sidewalk Construction Project	Project will construct approximately 1,200 linear feet of sidewalk on the south side of Lowell Ave between Chester Dr and just west of Tracy Blvd and one curb ramp at the crosswalk	PAED PSE RW Const Total	9 24 0 <u>295</u> 328	232 0 0 232	0 0 0 0 0	0 0 <u>295</u> 328	PAED RW Cert RTL Begin Const End Const		04/26/18 08/30/18 04/25/18 02/01/19 05/31/19	0	N/A	No	Scope Cost Schedule Benefits
123	10-3270 STA-	SRTS ADA Pedestrian Improvements, Various Locations	Install curb, gutter, sidewalk, curb ramps, striping and related improvements along routes to multiple, public K-8 schools within the community, as well as education, encouragement and enforcement elements.	PAED PSE RW Const Total	141 140 0 <u>1,479</u> 1,720	1,556 10 157 <u>191</u> 1,914	0 0 0 0 0 0	141 140 0 <u>1,439</u> 1,720	PAED RW Cert RTL Begin Const End Const		02/01/18 03/22/18 04/01/19 04/01/20	0	N/A	No	Scope Cost Schedule Benefits
124	10-3279 STA-	Ninth Street Improvements	Align the two T-intersections, install crosswalks, and install 2180 linear-feet of 5 foot-wide sidewalk on the SE side of 9th St. between Ward Ave and Las Palmas Ave.	PAED PSE RW Const Total	75 68 0 <u>764</u> 907	764 75 68 <u>0</u> 907	0 0 0 0 0	75 68 0 <u>764</u>	PAED RW Cert RTL Begin Const End Const		06/05/18 12/17/18 10/31/18 06/04/19 02/28/20	0	N/A	No	Scope Cost Schedule Benefits
125	10-3280 CAL-49	Route 49 Sidewalk Infill and Bike Lanes, Angels Camp	ROW & Construction to widen SR 49 for bike lanes and sidewalks. Includes a narrow section of new pavement; curb, gutter, and sidewalk; signing and striping for a new bike lane.	PAED PSE RW Const Total	0 425 165 <u>1.820</u> 2,410	1,820 0 <u>165</u> 1,985	0 0 0 0 0	0 425 165 <u>1,820</u> 2,410	PAED RW Cert RTL Begin Const End Const		11/30/18 01/22/19 12/28/18 07/15/19 12/13/19	0	N/A	No	Scope Cost Schedule Benefits
126	10-3282A MER-	Plainsburg Road Complete Street Upgrade	Construct curb, gutter, sidewalk, driveways, curb ramps, crosswalks, CI-2 Bike Lane and railroad ped flashing beacons along the east side of Plainsburg Road. Plus NI program	PAED PSE RW Const Total	93 200 0 <u>1,395</u> 1,644	1,351 76 200 <u>0</u> 1,627	7 0 0 0 0 7	93 200 0 <u>1,351</u> 1,644	PAED RW Cert RTL Begin Const End Const		06/30/20 06/30/21 06/30/21 12/31/21 12/31/22	0	N/A	No	Scope Cost Schedule Benefits
127	10-3283 TUO- 49	Red Church Pedestrian & Circulation Improvement Project	Add landscaped pedestrian bulb-outs and replace sidewalk and curb ramps along N. Washington Street/Hwy 49; including pedestrian amenities in a pocket park located within a bulb-out	RW Const Total	8 67 9 <u>646</u> 730	646 0 67 <u>9</u> 722	0 0 0 0 0	0 67 9 <u>646</u> 730	PAED RW Cert RTL Begin Const End Const		10/30/17 04/01/19 12/01/18 08/26/19 09/26/20	0	N/A	No	Scope Cost Schedule Benefits
128	10-3284A MER-	Delhi Community Pedestrian & Bike Community Project	install curb, gutter, sidewalk, and curb ramps where non-existent; install Class III Bike Routes; and reconstruct infrastructure to ADA standards. Plus NI educational programs	PAED PSE RW Const Total	88 178 0 <u>1.265</u> 1,487	1,221 88 178 <u>0</u> 1,487	4 0 0 <u>0</u> 4	88 178 0 <u>1,221</u> 1,487	PAED RW Cert RTL Begin Const End Const		12/31/19 06/30/20 06/30/20 03/31/21 12/31/21	0	N/A	No	Scope Cost Schedule Benefits
129	10-3289 SJ-	Active Safe Routes to School	The program looks to bring an innovative sustainable approach by teaching school representatives to engage with students and certify other representatives in schools while providing an encouraging and safe training on walking, biking, or skating to school	PAED PSE RW Const Total	0 0 <u>359</u> 0	0 0 0 <u>0</u> 0	0 0 0 0 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
130	11-1284 SD-	Euclid Avenue Bicycle and Pedestrian Enhancements	Euclid Avenue between Naranja Street and Guymon Street; Market Street, between 47th Street to east of Euclid Avenue; and Guymon Street, in front of Horton Elementary - all in the	PAED PSE RW Const Total	50 300 75 <u>3,335</u> 3,760	3,335 0 0 <u>0</u> 3,335	0 0 0 0 0	0 300 75 <u>3,335</u> 3,760	PAED RW Cert RTL Begin Const End Const		06/02/16 05/01/17 10/04/18 06/07/19 12/15/20	0	N/A	No	Scope Cost Schedule Benefits



Active Transportation Program (ATP) Projects July 1 - September 30, 2018												e pe	icture			
		ist-PPNO Co-Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approve	Non- Infrastru	Corrective Action Plan
	S	D-	Juniper Elementary Bike/Pedestrian Improvements & SRTS Outreach	near Juniper Elementary with upgraded crossings and improved traffic signals. With an NI component .	PAED PSE RW Const Total	100 100 0 <u>1,186</u> 1,336	1,107 86 93 <u>0</u> 1,286	0 0 0 0 0	100 100 0 <u>1,136</u> 1,336	PAED RW Cert RTL Begin Const End Const		02/28/19 12/31/19 12/31/19 02/03/20 06/30/20	0	N/A	Yes	Scope Cost Schedule Benefits
	S	1-1292 D-	Bike Path Improvements		PSE RW Const Total	90 200 0 <u>1,342</u> 1,632	1,342 90 200 <u>0</u> 1,632	0 0 0 <u>0</u> 0	90 200 0 <u>1,342</u> 1,632	PAED RW Cert RTL Begin Const End Const		02/28/19 11/28/19 11/28/19 02/03/20 06/30/20	0	N/A	No	Scope Cost Schedule Benefits
	S	1-1296A D-NA	Imperial Beach Boulevard Improvement and Safe Routes to Schools	the US. The project is on a residential collector street, between Connecticut St. and Seacoast Dr. It provides connectivity to a cluster of four schools, City Sports Park/Recreation Center, Tiju	PAED PSE RW Const Total	0 615 10 <u>2,645</u> 3,205	2,193 0 303 <u>9</u> 2,505	0 301 0 <u>0</u> 301	0 615 10 <u>2,580</u> 3,205	PAED RW Cert RTL Begin Const End Const		12/13/17 10/31/18 10/12/18 01/16/19 09/16/19	0	N/A	Yes	Scope Cost Schedule Benefits
		D-	Cajon Valley Union School District Safe Routes to School-Phase 2	educational, encouragement, and evaluation activities at a total of six elementary and middle schools in the City of El Cajon.	PAED PSE RW Const Total	0 0 <u>500</u> 0	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const		12/06/17	0	N/A	Yes	Scope Cost Schedule Benefits
	S	1-1299A D-	Santa Fe Drive Bike and Corridor Improvements	installation of new bike lanes, pedestrian activated RRFB and striping/ signage along the corridor.	PAED PSE RW Const Total	42 149 26 <u>965</u> 1,142	742 41 148 <u>25</u> 956	0 0 0 <u>0</u> 0	42 149 26 <u>925</u> 1,182	PAED RW Cert RTL Begin Const End Const		06/30/19 04/30/20 02/28/20 10/30/20 06/30/21	0	N/A	No	Scope Cost Schedule Benefits
		1-1317A D-	Chula Vista Rides to School!	infrastructure/non-infrastructure SRTS project that will install bicycle parking and provide bicycle safety instruction in 11 schools. Five schools will be provided enhanced bicycle	PAED PSE RW Const Total	1 1 0 <u>200</u> 22	20 1 1 <u>0</u> 22	0 0 0 <u>0</u> 0	1 1 <u>20</u> 22	PAED RW Cert RTL Begin Const End Const		06/01/18 08/16/18 06/30/19	0	N/A	Yes	Scope Cost Schedule Benefits
		1-1324 D-	Pedestrian and Bike Path - Rock Springs Road from Lindsley Park Drive to Deodar Road in	Springs Road to establish a pedestrian and bicyclist friendly corridor to the Rock Springs Elementary school.	PAED PSE RW Const Total	400 180 125 <u>1,311</u> 1,846	755 100 180 <u>125</u> 1,160	100 180 0 <u>880</u> 1,160	400 180 125 <u>1,141</u> 1,846	PAED RW Cert RTL Begin Const End Const		10/31/18 07/01/19 02/03/20 12/31/20	0	N/A	No	Scope Cost Schedule Benefits
	138 1 [.] IN	ИР-	Sidewalk Improvements on Rio	required), curbs, gutters, and infill paving including crossing and signage improvements on Rio Vista Street in the Community of Seeley .	PAED PSE RW Const Total	50 169 40 <u>1,325</u> 1,584	44 149 35 <u>141</u> 369	0 0 0 0 0	50 169 40 <u>1,325</u> 1,584	PAED RW Cert RTL Begin Const End Const			0	N/A	No	Scope Cost Schedule Benefits
			Inland Rail Trail - City of Vista Segment	One mile of Class I Bikeway, in railroad ROW, extending the inland Rail Trail Corridor, including improvements at roadway crossings, fencing, lighting, and a pocket park.	PAED PSE RW Const Total	307 3,055 1,178 <u>6,543</u> 11,083	5,103 0 500 <u>0</u> 5,603	0 0 0 0 0		PAED RW Cert RTL Begin Const End Const		03/16/16 12/31/19 06/30/19 09/30/20 12/30/22	0	N/A	No	Scope Cost Schedule Benefits
	140 1: O	RA-	Buena Park School District Safe Route to Schools (SRTS) Improvements	Detailed planning and outreach to identify much-needed improvements to pedestrian facilities around elementary schools and school bus stops. Design and construction of identified improvements. Development of SRTS Maps for two	PAED PSE RW	50 75 0 <u>1,519</u> 1,553	1,428 50 75 <u>0</u> 1,553	0 0 0 <u>0</u> 0	50 75 0 <u>1,428</u>	PAED RW Cert RTL Begin Const End Const		06/30/19 06/30/19 06/30/19 09/30/19 12/30/19	0	N/A	No	Scope Cost Schedule Benefits



Active Transportation Program (ATP) Projects July 1 - September 30, 2018												e pe	ucture		
No.	Dist-PPNC Co-Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	Program Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Schedule	Current Schedule	Award Amount (\$1,000s)	Baseline Approved	Non- Infrastru	Corrective Action Plan
141	12-2171C ORA-	Go Human Event: Explore Beach Boulevard	Conduct a Go Human event in conjunction with the six-city Beach Blvd Coalition.	PAED PSE RW Const Total	0 0 <u>420</u> 0	0 0 <u>200</u> 200	0 0 0 <u>0</u> 0	0 0 0 <u>0</u> 0	PAED RW Cert RTL Begin Const End Const			0	N/A	Yes	Scope Cost Schedule Benefits
142	12-2180 ORA-	Lampson Avenue Bike Lane Gap Project 2016	Lampson Avenue from Seal Beach Boulevard to Basswood Street	PAED PSE RW Const Total	35 0 0 <u>0</u> 35	505 27 105 <u>0</u> 637	0 0 0 0 0	35 0 0 <u>0</u> 35	PAED RW Cert RTL Begin Const End Const		05/17/18	0	N/A	No	Scope Cost Schedule Benefits
143	12-2187 ORA-	Hazard Avenue Bikeway Project	The proposed project is located along Hazard Avenue between Goldenwest Street and Euclid Avenue.	PAED PSE RW Const Total	20 400 100 <u>3,566</u> 4,086	3,566 0 0 <u>0</u> 3,566	0 0 0 0 0	20 400 100 <u>3.566</u> 4,086	PAED RW Cert RTL Begin Const End Const		01/07/19 02/28/19 02/28/19 06/25/19 09/30/20	0	N/A	No	Scope Cost Schedule Benefits
144	12-Blank ORA-	First Street Pedestrian Improvements	Widen the existing sidewalks by three feet, narrow the vehicle lanes, constructed ADA improvements on sidewalks and wheel chair ramps, and provide high visibility marked crosswalks, and add a signal controlled pedestrian crossing along First Street.	PAED PSE RW Const Total	10 530 0 <u>4,032</u> 4,572	4,032 10 530 <u>0</u> 4,572	20 10 0 <u>0</u> 30	10 530 0 <u>4,032</u> 4,572	PAED RW Cert RTL Begin Const End Const		06/28/19 12/31/19 08/31/20 08/31/23	0	N/A	No	Scope Cost Schedule Benefits
145	12-Blank ORA-	SRTS Davis Elementary ADA Compliance		PAED PSE RW Const Total	20 900 0 <u>4,834</u> 5,754	4,834 20 900 <u>0</u> 5,754	20 10 0 <u>0</u> 30	20 900 0 <u>4.834</u> 5,754	PAED RW Cert RTL Begin Const End Const		12/27/19 12/31/19 08/31/20 08/31/23	0	N/A	No	Scope Cost Schedule Benefits
146	12-Blank ORA-	West Willits Street Protected Bicycle Lanes	West Willits Street from Raitt Street to Fairview Street	PAED PSE RW Const Total	30 465 0 <u>2,475</u> 2,970	2,475 30 465 <u>0</u> 2,970	0 0 0 0 0	30 465 0 <u>2,475</u> 2,970	PAED RW Cert RTL Begin Const End Const		06/28/19 12/31/19 08/31/20 12/29/23	0	N/A	No	Scope Cost Schedule Benefits

