

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: October 9, 2019

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: Bruce De Terra, Chief
Division of Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation is presenting this informational item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2017-18, 2018-19, and 2019-20.

In 2017-18, the Commission voted 399 State Transportation Improvement Program (STIP), State Highway Operation and Protection Program (SHOPP), and Proposition 1B projects on the State Highway System. As of September 11, 2019, 396 projects totaling \$3.04 billion have been awarded.

In 2018-19, the Commission voted 411 State-Administered STIP, SHOPP, and Proposition 1B projects on the State Highway System. As of September 11, 2019, 335 projects totaling \$2.42 billion have been awarded.

In 2019-20, the Commission voted 125 State-Administered STIP, SHOPP, and Proposition 1B projects on the State Highway System. As of September 11, 2019, 39 projects totaling \$95 million have been awarded.

BACKGROUND:

In accordance with the STIP Guidelines, and the SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachments

*“Provide a safe, sustainable, integrated and efficient transportation system
to enhance California’s economy and livability”*

Voted Not Awarded Project Status

Projects with Time Extensions Award Status

Reference No.: 3.2a
October 9, 2019
Attachment 1

Voted in FY 2017-2018								
No.	Dist EA	PPNO	County-Route	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Time Extension Approved	Updated Award Deadline
1	04-1G840	0730E	SON-116	In Sebastopol, from Keating Avenue to Willow Street in southbound direction (Main Street); also from McKinley Street to Joe Rodora Trail in northbound direction (Petaluma Avenue). Upgrade curb ramps, driveways and sidewalks.	Aug-2017	\$4,091	Mar-2018	10/31/2019
2	10-1C460	3202	var-var	In Tuolumne, Stanislaus, and Mariposa Counties, on Routes 120 and 108 at various locations. Install centerline, shoulder, and edge-line rumble strips.	Mar-2018	\$1,817	Oct-2018	9/30/2019

Voted in FY 2017-2018								
No.	Dist EA	PPNO	County-Route	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Time Extension Approved	Updated Award Deadline
1	04-4G820	0350H	MRN-101	In San Rafael, from Route 101 northbound off-ramp to 2nd Street at San Rafael Harbor Bridge No. 27-0033. Replace bridge.	Aug-2018	\$15,875	Mar-2019	2/29/2020
2	08-1C38U	3008U	RIV-10	In Beaumont and Banning from Jct 10/60 Separation to 10/111 Separation. Pavement replacement and upgrade curb ramps. Combined 1C210 and 1C380.	Aug-2018	\$228,814	Mar-2019	12/31/2019
3	07-31360	4847	LA-5	Near Pyramid Lake, 4.4 miles north of Templin Highway. Remove and replace two sections of damaged reinforced concrete pipe.	Jan-2019	\$2,787	Aug-2019	2/29/2020

Voted Not Awarded Project Status

6-month Project Status

Reference No.: 3.2a
October 9, 2019
Attachment 2

No.	Dist EA	PPNO	County-Route	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Award Deadline	Project Status
1	01-0G700	3112	LAK-20	Near Clearlake Oaks, at the Clearlake Oaks Maintenance Station. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$623	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.
2	01-0G710	2462	HUM-96	Near Willow Creek, at the Willow Creek Maintenance Station. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$430	9/30/2019	The Department plans to award by 9/30/19.
3	02-2H890	3671	SIS-96	Near Hornbrook at Randolph Collier Safety Roadside Rest Area (SRRA), from 0.6 mile south of Klamath River Road Undercrossing to 1.3 miles north of Route 96; also on Route 96, at 2.0 miles east of Route 263. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$709	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.
4	03-3H430	3691	TRI-299	Near Douglas City at Moon Lim Lee Safety Roadside Rest Area (SRRA), from 0.4 mile east of Little Browns Creek Bridge to 0.8 mile west of Steel Bridge Road. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$417	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.
5	03-0H080	6177	SAC-50	In the City of Sacramento, from I-5 to Watt Avenue. Rehabilitate pavement with continuously reinforced concrete pavement, increase vertical clearances at overcrossings, widen onramps to add ramp metered lanes, upgrade curb ramps, and replace concrete barrier, structure approach slabs, lighting, signs, Intelligent Transportation System (ITS) elements, and guardrail.	Mar-2019	\$312,700	9/30/2019	Combined projects 0H080 and 3F360 into 0H08U. Time extension submitted for the October 2019 CTC Meeting.
6	03-3F360	3301	SAC-50	From I-5 to 0.8 mile east of Watt Avenue, construct 14 lane miles of HOV (or bus/carpool) lanes, widen twelve bridge structures, construct sound walls from Stockton Boulevard to 65th Street, incorporate Intelligent Transportation System (ITS) elements into the HOV system, and replace and/or upgrade ancillary facilities including drainage systems, overhead signs, lighting, approach slabs, guard rail, and safety barriers.	Mar-2019	\$90,000	9/30/2019	Combined projects 0H080 and 3F360 into 0H08U. Time extension submitted for the October 2019 CTC Meeting.
7	03-2H550	5129	var-var	In Glenn County, on Route 5, at Northbound (NB) and Southbound (SB) Willows Safety Roadside Rest Area (SRRA) (PM R14.6/R14.7); also, in Colusa County at NB and SB Maxwell SRRA (PM R24.4/R24.5), and in Nevada County, on Route 80, at the WB and EB Donner Pass SRRA (PM R5.5L/R5.5R). Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$2,547	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.
8	03-4F430	2793	COL-5	Near Maxwell, at the Maxwell Safety Roadside Rest Area (SRRA). Upgrade water and wastewater systems to comply with current statutes and regulatory requirements. Install new well, backup generator, new distributor systems, replace pressure tank, and upgrade parking for Americans with Disabilities Act (ADA) Standards.	Mar-2019	\$5,192	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.

Voted Not Awarded Project Status

6-month Project Status

Reference No.: 3.2a

October 9, 2019

Attachment 2

No.	Dist EA	PPNO	County-Route	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Award Deadline	Project Status
9	05-1J040	2705	var-var	In Monterey County, on Route 101, at Camp Roberts Safety Roadside Rest Areas; also in San Luis Obispo County on Route 46 at Shandon Safety Roadside Rest Area (SRRA) (PM 49.5). Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$1,936	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.
10	05-49284	4928X	SLO-1	Near San Simeon, from the Arroyo de la Cruz Bridge to 0.3 mile north of the Arroyo de la Cruz Bridge. Plant propagation service contract. This project will grow plants off-site at a nursery as part of mitigation for EA 49280/PPNO 05-4928A. The plants will then be planted under EA 49285/PPNO 05-4928Y on State Parks land.	Mar-2019	\$329	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.
11	06-0V910	6875	var-var	In Fresno and Tulare Counties, on Route 99 at various locations; also in Kern County, on Route, 5 at various locations. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$5,448	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.
12	10-0Q121	0161A	MER-99	In Livingston, from 0.8 mile south of Hammatt Avenue to the Merced/Stanslaus County line. Widen freeway from two lanes to three lanes in the northbound direction only.	Mar-2019	\$43,080	9/30/2019	Time extension submitted for the October 2019 CTC Meeting.

Voted Not Awarded Project Status

4-month Project Status

Reference No.: 3.2a
October 9, 2019
Attachment 3

No.	Dist EA	PPNO	County-Route	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Award Deadline	Project Status
1	03-3F090	5832	SAC-160	In the City of Sacramento, at Sacramento River Bridge No. 24-0053 (PM 20.872) and North Sacramento Undercrossing No. 24-0111L (PM R45.02); also in San Joaquin County on Route 5, at Mokelumne River Bridge No. 29-0197R/L (PM 49.78). Seismic retrofit of four bridges at three locations.	May-2019	\$29,960	11/30/2019	The Department plans to award by 11/30/19.
2	07-30180	4706	LA-57	In the Cities of San Dimas and Glendora, from Route 10 to Route 210. Enhance worker safety.	May-2019	\$3,292	11/30/2019	The Department plans to award by 11/30/19.
3	07-31740	4908	LA-105	In the City of Los Angeles, near Willowbrook, from Main Street to Mona Boulevard. Storm water mitigation, including planting of vegetation and the installation of irrigation systems.	May-2019	\$3,878	11/30/2019	The Department plans to award by 11/30/19.
4	11-42690	1221	SD-var	In San Diego County, at various locations. Apply methacrylate to bridge decks, replace joint seals, repair unsound concrete and replace approach slabs. This project will improve ride quality and extend the service life of these bridges.	May-2019	\$4,980	11/30/2019	The Department plans to award by 11/30/19.
5	12-0N490	4642A	ORA-91	In the City of Anaheim, at the Commercial Vehicle Enforcement Facility (CVEF) Peralta Weigh Station (eastbound). Rehabilitate and upgrade CVEF.	May-2019	\$8,179	11/30/2019	The Department plans to award by 11/30/19.