

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 14-15, 2019

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: Bruce De Terra, Chief
Division of Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation is presenting this informational item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2017-18 and 2018-19.

In 2017-18, the Commission voted 399 State Transportation Improvement Program (STIP), State Highway Operation and Protection Program (SHOPP), and Proposition 1B projects on the State Highway System. As of July 12, 2019, 395 projects totaling \$3.02 billion have been awarded.

In 2018-19, the Commission voted 352 State-Administered STIP, SHOPP, and Proposition 1B projects on the State Highway System. As of July 12, 2019, 289 projects totaling \$2.11 billion have been awarded.

BACKGROUND:

In accordance with the STIP Guidelines, and the SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachments

Voted Not Awarded Project Status

Projects with Time Extensions Award Status

Reference No.: 3.2a

August 14-15, 2019

Attachment 1

Voted in FY 2017-2018				CTC Meeting Date	Voted Amount (x1,000)	Time Extension Approved	Updated Award Deadline
No.	Dist EA	PPNO	Work Description				
1	04-1G840	0730E	In Sebastopol, from Keating Avenue to Willow Street in southbound direction (Main Street); also from McKinley Street to Joe Rodora Trail in northbound direction (Petaluma Avenue). Upgrade curb ramps, driveways and sidewalks.	Aug-2017	\$4,091	Mar-2018	10/31/2019
2	04-15500	0064A	In Alameda, Contra Costa, and Solano Counties, on Routes 80, 580 and 980 at various locations. Install traffic operations systems (TOS). Lapsed	Oct-2017	\$40,973	May-2018	Lapsed
3	07-30130	4702	In Burbank, from Verdugo Avenue to Magnolia Boulevard. Rehabilitate pavement.	Mar-2018	\$16,739	Oct-2018	9/30/2019
4	10-1C460	3202	In Tuolumne, Stanislaus, and Mariposa Counties, on Routes 120 and 108 at various locations. Install centerline, shoulder, and edge-line rumble strips.	Mar-2018	\$1,817	Oct-2018	9/30/2019

Voted in FY 2018-2019				CTC Meeting Date	Voted Amount (x1,000)	Time Extension Approved	Updated Award Deadline
No.	Dist EA	PPNO	Work Description				
1	04-4G820	0350H	In San Rafael, from Route 101 northbound off-ramp to 2nd Street at San Rafael Harbor Bridge No. 27-0033. Replace bridge.	Aug-2018	\$ 15,875	Mar-2019	2/29/2020
2	06-0U020	6750	In various counties, on various routes. Establish mitigation bank for future Caltrans projects in Districts 6 and 10 to protect the California Tiger Salamander.	Aug-2018	\$ 2,025	Mar-2019	8/31/2019
3	08-1C38U	3008U	In Beaumont and Banning from Jct 10/60 Separation to 10/111 Separation. Pavement replacement and upgrade curb ramps. Combined 1C210 and 1C380.	Aug-2018	\$ 228,814	Mar-2019	12/31/2019

Voted Not Awarded Project Status

6-month Project Status

Reference No.: 3.2a

August 14-15, 2019

Attachment 2

No.	Dist EA	PPNO	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Award Deadline	Project Status
1	01-0A041	3128	Near Middletown, from east of Putah Creek Bridge to Dry Creek Bridge. Environmental mitigation and long-term planting for EA 0A040 /PPNO 01-3080.	Dec-2018	\$ 900	6/30/2019	The Department plans to award by 7/31/19.
2	04-0J570	0480C	Near Point Reyes Station, at Millerton Gulch Bridge No. 27-0114. Environmental mitigation for emergency project EA 4K500.	Jan-2019	\$ 1,666	7/31/2019	The Department plans to award by 7/31/19.
3	07-31360	4847	Near Pyramid Lake, 4.4 miles north of Templin Highway. Remove and replace two sections of damaged reinforced concrete pipe.	Jan-2019	\$ 2,787	7/31/2019	A time extension has been submitted for the August 2019 CTC Meeting.

Voted Not Awarded Project Status

4-month Project Status

Reference No.: 3.2a

August 14-15, 2019

Attachment 3

No.	Dist EA	PPNO	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Award Deadline	Project Status
1	01-0G700	3112	Near Clearlake Oaks, at the Clearlake Oaks Maintenance Station. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$490	9/30/2019	The Department plans to award by 9/30/19.
2	01-0G710	2462	Near Willow Creek, at the Willow Creek Maintenance Station. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$212	9/30/2019	The Department plans to award the project by 9/30/19.
3	02-2H890	3671	Near Hornbrook at Randolph Collier Safety Roadside Rest Area (SRRA), from 0.6 mile south of Klamath River Road Undercrossing to 1.3 miles north of Route 96; also on Route 96 at 2.0 miles east of Route 263. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$519	9/30/2019	The Department plans to award by 9/30/19.
4	03-3H430	3691	Near Douglas City at Moon Lim Lee Safety Roadside Rest Area (SRRA), from 0.4 mile east of Little Browns Creek Bridge to 0.8 mile west of Steel Bridge Road. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$247	9/30/2019	The Department plans to award by 9/30/19.
5	03-0H08U	none	In the city of Sacramento, from Route 5 to Watt Avenue. Rehabilitate pavement with continuously reinforced concrete pavement, increase vertical clearances at overcrossings, widen onramps to add ramp metered lanes, upgrade curb ramps, and replace concrete barrier, structure approach slabs, lighting, signs, Intelligent Transportation System (ITS) elements, and guardrail. This project will improve safety, ride quality, and traffic operations.	Mar-2019	\$366,900	9/30/2019	Combined projects 0H080 and 3F360. The Department plans to award by 9/30/19.
6	03-2H550	5129	At Northbound (NB) and Southbound (SB) Willows Safety Roadside Rest Area (SRRA) (PM R14.6/R14.7); also, in Colusa County at NB and SB Maxwell SRRA (PM R24.4/R24.5), and in Nevada County on Route 80 at the WB and EB Donner Pass SRRA (PM R5.5L/R5.5R). Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$2,247	9/30/2019	The Department plans to award by 9/30/19.
7	03-4F430	2793	Near Maxwell, at the Maxwell Safety Roadside Rest Area (SRRA). Upgrade water and wastewater systems to comply with current statutes and regulatory requirements. Install new well, backup generator, new distributor systems, replace pressure tank, and upgrade parking for Americans with Disabilities Act (ADA) Standards.	Mar-2019	\$4,292	9/30/2019	The Department plans to award by 9/30/19.
8	03-4F580	5848	Near the city of Sacramento, at the Elkhorn Safety Roadside Rest Area (SRRA). Upgrade water and wastewater systems to comply with current statutes and regulatory requirements. Install new well, septic tank, lift station, sewer piping, and wastewater treatment system.	Mar-2019	\$3,425	9/30/2019	The Department plans to award by 9/30/19.
9	04-2640F	0360Q	In Sonoma, Highway 101 and 116 connection to 0.3 miles north of Corona Road; Construct HOV lanes and sound walls.	Mar-2019	\$72,700	9/30/2019	The Department plans to award by 9/30/19.
10	05-1J040	2705	At Camp Roberts Safety Roadside Rest Areas; also in San Luis Obispo County on Route 46 at Shandon Safety Roadside Rest Area (SRRA) (PM 49.5). Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$1,221	9/30/2019	The Department plans to award by 9/30/19.

Voted Not Awarded Project Status

4-month Project Status

Reference No.: 3.2a

August 14-15, 2019

Attachment 3

No.	Dist EA	PPNO	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Award Deadline	Project Status
11	05-49284	4928X	Near San Simeon, from the Arroyo de la Cruz Bridge to 0.3 mile north of the Arroyo de la Cruz Bridge. Plant propagation service contract. This project will grow plants off-site at a nursery as part of mitigation for EA 49280/PPNO 05-4928A. The plants will then be planted under EA 49285/PPNO 05-4928Y on State Parks land.	Mar-2019	\$107	9/30/2019	The Department plans to award by 9/30/19.
12	06-0V910	6875	In Fresno and Tulare Counties at various locations; also in Kern County on Route 5 at various locations. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$4,738	9/30/2019	The Department plans to award by 9/30/19.
13	07-30440	4717	In the community of East Los Angeles, from Route 5 to 0.3 mile north of Floral Drive; also on Route 60 (PM R2.9/R3.8), from Marina Avenue Pedestrian Overcrossing to Mednick Avenue. Stabilize soil and control erosion by planting ground cover, trees, and shrubs. These plants will aid in retaining stormwater, as well as retaining some pollutants. Water saving irrigation controllers will be installed in new planting areas.	Mar-2019	\$3,688	9/30/2019	The Department plans to award by 9/30/19.
14	08-1C29U	3003F	In Loma Linda and Redlands, from Richardson Street to 0.1 mile west of Wabash Avenue. Roadside safety improvements, including landscaping, traffic control signs, irrigation systems. These improvements will improve worker safety by reducing the frequency and duration of maintenance activities.	Mar-2019	\$6,032	9/30/2019	The Department plans to award by 9/30/19.
15	08-1H660	3007E	At Clyde V. Kane northbound (NB) and southbound (SB) Safety Roadside Rest Areas (SRRA); also at Valley Wells, NB and SB SRRA (PM 161.2). Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$1,332	9/30/2019	The Department plans to award by 9/30/19.
16	09-37270	2643	In Inyo County at various locations; also in Kern County on Route 58. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$1,767	9/30/2019	The Department plans to award by 9/30/19.
17	10-0Q121	0161A	In Livingston, from 0.8 mile south of Hammatt Avenue to the Merced/Stanislaus county line. Widen freeway from two lanes to three lanes in the northbound direction only.	Mar-2019	\$36,737	9/30/2019	The Department plans to award by 9/30/19.
18	10-0X690	3110	In Stockton, from Garfield Avenue to Route 99 at various locations. Pave areas beyond gore, install access gates, and construct maintenance vehicle pullouts. These improvements will improve highway worker safety by reducing maintenance and limiting worker exposure	Mar-2019	\$3,598	9/30/2019	The Department plans to award by 9/30/19.
19	10-0Y800	3137	Near Strawberry, from east of Old Strawberry Road to west of Beardsley Road. Stabilize slope to prevent soil, rock, and debris from washing or falling onto the roadway at four locations. This project will improve safety and protect existing highway assets.	Mar-2019	\$2,771	9/30/2019	The Department plans to award by 9/30/19.

Voted Not Awarded Project Status

4-month Project Status

Reference No.: 3.2a

August 14-15, 2019

Attachment 3

No.	Dist EA	PPNO	Work Description	CTC Meeting Date	Voted Amount (x1,000)	Award Deadline	Project Status
20	10-1C880	3206	Near Stockton, at Wilson Way Overcrossing No. 29-0118C. Remove existing damaged girder and build new overhang and barrier, resulting in reduced bridge width and increased vertical clearance.	Mar-2019	\$1,731	9/30/2019	The Department plans to award by 9/30/19.
21	10-1G721	3209A	At northbound and southbound John "Chuck" Erreca Safety Roadside Rest Area (SRRA) and in San Joaquin County on Route 99 at Lodi Park-and-Ride lot. Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$1,585	9/30/2019	The Department plans to award by 9/30/19.
22	10-1G722	3209B	At Northbound (NB) and Southbound (SB) Westley Safety Roadside Rest Area (SRRA). Transportation infrastructure improvement for zero-emission vehicle charging.	Mar-2019	\$1,270	9/30/2019	The Department plans to award by 9/30/19.