

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 24-25, 2020

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a. Information Item

Prepared By: Bruce De Terra, Chief
Division of Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2018-19 and 2019-20.

In 2018-19, the Commission voted 392 State-Administered State Transportation Improvement Program (STIP), State Highway Operation and Protection Program (SHOPP), and Proposition 1B projects on the State Highway System. As of May 21, 2020, 389 projects totaling \$3.55 billion have been awarded. All projects with Time Extensions shown on the attached list (Attachment 1) are expected to be awarded by their respective extended deadline.

In 2019-20, the Commission voted 375 State-Administered STIP, SHOPP, and Proposition 1B projects on the State Highway System. As of May 21, 2020, 286 projects totaling \$2.1 billion have been awarded. All projects on the attached list (Attachment 2), are expected to be awarded by their respective deadline.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachments

*“Provide a safe, sustainable, integrated and efficient transportation system
to enhance California’s economy and livability”*

VOTED NOT AWARDED PROJECT STATUS

**Projects with Time Extensions Award Status
(Note: All projects are SHOPP unless otherwise noted)**

**Reference No.: 3.2a.
June 24-25, 2020
Attachment 1**

No.	District- EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount (X 1000)	Award Deadline
1	01-29812	3124M	LAK	29	Near Kelseyville, from 0.6 mile north of Route 29/281 Junction to north of Route 29/175 Junction. Environmental mitigation for EA 29811.	6/26/2019	\$ 853	12/31/2020
2	01-29822	3100M	LAK	29	In Lake County near Kelseyville from 0.6 mile north of the Junction of SR 29/281 to 0.6 mile north of the Junction of SR 29/175. Mitigate and perform revegetation for construction of Segment 2-C, an approximately 3.1 mile portion of the 8-mile long, 4-lane Expressway Project. Landscape Mitigation. (STIP)	6/26/2019	\$ 382	12/31/2020
3	03-4H370	3335	ED	50	In and near Placerville, from Mosquito Road to 0.3 mile west of 5 Mile Road. Rehabilitate deteriorated culverts and provide access for wildlife crossing the route.	10/9/2019	\$ 3,342	8/31/2020
4	03-4E620	3290	ED	50	Near Placerville and Camino, from 0.2 mile west of Still Meadows Road to 0.1 mile east of Upper Carson Road. Improve safety by installing median barrier, widening shoulders, constructing acceleration/deceleration lane, constructing an undercrossing, and constructing access to the undercrossing from local roads. This project will reduce the number and severity of collisions.	10/9/2019	\$ 33,152	8/31/2020
5	04-3G474	0125	CC	580	In Contra Costa and Marin Counties, within the cities of Richmond and San Rafael - the lower deck to the towers of the Richmond - San Rafael Bridge. A rehabilitation structural steel painting project for the lower deck and towers on the Richmond San Rafael. The proposed project would paint the lower deck floor systems primarily the cantilever sections, the girder spans, the remaining truss sections and the tower legs. Paint bridge steel. (SB1)	8/14/2019	\$ 19,885	10/31/2021
6	04-3G64A	0587M	NAP	29	In Calistoga, at Napa River Bridge No. 21-0018. Environmental mitigation and plant establishment for bridge replacement project EA 3G640. Work to be completed by Service Contract.	8/14/2019	\$ 464	8/31/2020
7	05-49284	4928X	SLO	1	Near San Simeon, from the Arroyo de la Cruz Bridge to 0.3 mile north of the Arroyo de la Cruz Bridge. Plant propagation service contract. This project will grow plants off-site at a nursery as part of mitigation for EA 49280/PPNO 05-4928A. The plants will then be planted under EA 49285/PPNO 05-4928Y on State Parks land.	3/13/2019	\$ 329	5/31/2021

VOTED NOT AWARDED PROJECT STATUS

**Projects with Time Extensions Award Status
(Note: All projects are SHOPP unless otherwise noted)**

**Reference No.: 3.2a.
June 24-25, 2020
Attachment 1**

No.	District- EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount (X 1000)	Award Deadline
8	05-0G041	0040C	SLO	101	In San Luis Obispo County near Paso Robles from 0.1 mile south to 0.1 mile north of San Marcos Creek Bridge and from 0.1 mile south to 0.1 mile north of South San Miguel Undercrossing. In San Luis Obispo County near Paso Robles from 0.1 mile south to 0.1 mile north of San Marcos Creek Bridge and from 0.1 mile south to 0.1 mile north of South San Miguel Undercrossing.	8/14/2019	\$ 764	12/31/2020
9	05-1E010	2462	SB	101	Near Gaviota, at the Gaviota Safety Roadside Rest Area (SRRA). Upgrade wastewater system to comply with current statutes and regulatory requirements. Repair mechanical and electrical systems, rehabilitation of leach fields, and install new water storage tank and pump house well building.	8/14/2019	\$ 5,153	4/30/2021
10	07-31790	4915	LA	101	Near Encino, at the Encino Pedestrian Overcrossing No. 53-1289. Replace pedestrian overcrossing with a new overcrossing that will provide a standard vertical clearance.	8/14/2019	\$ 11,010	4/30/2021
11	08-1H290	3006J	SBD	173	Near Cedar Glen, at 0.1 mile south of Hospital Road. Realign roadway, construct soil nail wall, and replace guardrail with concrete barrier mounted on soldier pile wall. This project will prevent continued erosion of the embankment slope and restore the original condition of the road.	10/9/2019	\$ 9,340	4/30/2021

VOTED NOT AWARDED PROJECT STATUS

4-month Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

June 24-25, 2020

Attachment 2

No.	District- EA	PPNO	County	Route	Description	AllocationDate	Allocation Amount (X 1000)	Award Deadline	Project Status
1	03-0F285	6912E	SAC	99	In and near Elk Grove, from 0.3 mile south of Dillard Road Overcrossing to 0.6 mile south of Grant Line Road. Early Work Package No. 5 for Cosumnes River Bridge Construction Manager/General Contractor (CMGC) parent project EA 0F280. Construct temporary bridge superstructures and approach paving at Cosumnes River Overflow No. 24-0021L/R.	1/29/2020	\$ 10,590	7/31/2020	The project with its parent project are in the final award process and is expected to be awarded prior to the deadline.
2	03-1E050	5079	PLA	80	In and near Colfax, from 0.3 mile west of Illinoistown Road Overcrossing to Cape Horn Undercrossing. Rehabilitate deteriorated culverts at various locations and restore service life of drainage systems. This project will facilitate proper drainage and prevent scour and erosion.	1/29/2020	\$ 4,298	7/31/2020	Project is in the advertisement process and is expected to be awarded prior to the deadline.
3	08-0K123	3003V	SBD	15	In and near Barstow, from 1.0 mile south of Outlet Center Drive to Mojave River Bridge. Rehabilitate pavement by grinding roadway and shoulders and overlaying with rubberized asphalt, upgrade median barriers, upgrade Transportation Management System (TMS) elements, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend pavement service life and improve ride quality.	1/29/2020	\$ 23,489	7/31/2020	Bids were received and currently being processed to award the project before its award deadline.
4	08-1F590	3003P	RIV	74	In Hemet, from Warren Avenue to Soboba Street. Construct and upgrade pedestrian facilities to current Americans with Disability Act (ADA) standards.	1/29/2020	\$ 4,331	7/31/2020	The project is in the advertisement process and is expected to be awarded prior to the deadline.
5	10-0Y210	3048	TUO	108	In East Sonora. At Peaceful Oaks Road. Construct a westbound off-ramp and eastbound on-ramp. Modified/Improved interchange. (STIP)	1/29/2020	\$ 10,348	7/31/2020	Project is expected to be awarded prior to deadline.