

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 24-25, 2020

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2b., Action Item

Prepared By: Dee Lam, Chief (Acting)
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROGRAM PROJECTS, PER STIP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year 2019-20.

In 2019-20, the Commission allocated \$8,784,000 to construct 13 locally-administered STIP projects. As of May 21, 2020, six projects have been awarded.

BACKGROUND:

Current STIP Guidelines require projects to be ready to proceed to construction within six months of allocation. The policy also requires the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

FY 2019-20 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapse	Number of Projects Pending Award	Number of Projects Awarded within 6 months
August 2019	0	\$0	0	0	0	0
October 2019	3	\$2,542	3	0	0	3
December 2019	2	\$875	2	0	0	2
January 2020	1	\$660	1	0	0	1
March 2020	3	\$2,582	0	0	3	0
May 2020	4	\$2,125	0	0	4	0
Total	13	\$8,784	6	0	7	6

“Provide a safe, sustainable, integrated and efficient transportation system to enhance California’s economy and livability”