

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: October 21-22, 2020

From: MITCH WEISS, Executive Director

Reference Number: 4.14, Information

Prepared By: Beverley Newman-Burckhard
Assistant Deputy Director

Published Date: October 9, 2020

Subject: 2020 Status Report of the Active Transportation Program

Summary:

In 2019, the California Transportation Commission (Commission) began publishing an annual Status Report of the Active Transportation Program to improve program transparency and summarize project progress. The 2020 Status Report outlines the status of over 800 projects that the Commission programmed during the Active Transportation Program's first four cycles. This includes all project allocations, time extensions, and advances for the Statewide, Small Urban and Rural, Metropolitan Planning Organization (MPO), and Greenhouse Gas Reduction Fund (GGRF) components of the program, through the end of fiscal year 2019-20. The Regional Transportation Planning Agencies and the Rural Counties Task Force reviewed the 2020 Status Report and did not have any revisions.

Background:

The Active Transportation Program was created by Senate Bill 99 (Chapter 359, Statutes of 2013) and Assembly Bill 101 (Chapter 354, Statutes of 2013) to encourage increased use of active modes of transportation, such as biking and walking. Senate Bill 1 (Chapter 2031, Statutes of 2017) directs additional funding from the Road Maintenance and Rehabilitation Account to the Active Transportation Program. Along with the program's overall purpose of encouraging walking and biking, the program aims to increase the share of walking and biking trips, increase safety and mobility for non-motorized users, help regional agencies achieve greenhouse gas reduction goals, enhance public health, ensure that disadvantaged communities fully share in program benefits, and provide a broad spectrum of projects to benefit many types of active transportation users.

Attachments:

- Attachment A: 2020 Status Report of the Active Transportation Program



**California
Transportation
Commission**

2020 Status Report of the Active Transportation Program

The Active Transportation Program was created by Senate Bill 99 (Chapter 359, Statutes of 2013) and Assembly Bill 101 (Chapter 354, Statutes of 2013) to encourage increased use of active modes of transportation, such as biking and walking. Senate Bill 1 (Chapter 2031, Statutes of 2017) directs additional funding from the Road Maintenance and Rehabilitation Account to the Active Transportation Program. Along with the program's overall purpose of encouraging walking and biking, the Legislature also intended for the program to increase the share of walking and biking trips, increase safety and mobility for non-motorized users, help regional agencies achieve greenhouse gas reduction goals, enhance public health, ensure that disadvantaged communities fully share in program benefits and provide a broad spectrum of projects to benefit many types of users.

The California Transportation Commission (Commission) has programmed the first four cycles of the Active Transportation Program by funding over 800 projects throughout the state. The 2020 Status Report of the Active Transportation Program is a report of the program's first four cycles and includes all allocations, time extensions, baseline agreements, approved scope changes, and advances through the end of Fiscal Year 2019-20.

The Commission worked with the California Department of Transportation to ensure the accuracy of the report. The Regional Transportation Planning Agencies and the Rural Counties Task Force reviewed the 2020 Status Report of the Active Transportation Program and did not have any revisions.

It is the Commission's intent to publish a Status Report of the Active Transportation Program every year to increase the transparency of the program and to show the progress of the projects.

Please direct any comments or questions regarding this report to the Commission's Assistant Deputy Director, Beverley Newman-Burckhard, at (916) 651-3080 or by email at Beverley.Newman-Burckhard@catc.ca.gov.

Active Transportation Green Book Key

Baseline Agreement: "Date" - When the Baseline Agreement was approved at a Commission Meeting

Baseline Agreement: "Pending" - Baseline Agreement Required for Project, but not yet due

Project Closed Out (Fully Allocated or Cancelled)

Voted Column Designations:

Month-Year -- Commission meeting where project phase was allocated

Lapsed -- Project/Phase was not allocated in allotted schedule or time extension

Savings -- Agency allocated less than what was programmed for a phase or agency elected to use local funds for a phase

Withdrawn -- Project was deprogrammed or cancelled by agency

Abbreviations, Acronyms and Initialisms:

AOG: Association of Governments

COG: Council of Governments

CON: Construction Phase

DAC: Benefits to Disadvantaged Communities

DOT: Department of Transportation

DPH: Department of Public Health

DPW: Department Public Works

MTA: Metropolitan Transportation Authority

NI: Non-Infrastructure

PA&ED: Project Approval & Environmental Document

PS&E: Plans, Specifications, & Estimate Phase

ROW: Right-of-Way Phase

RTC: Regional Transportation Commission

SRTS: Safe Routes to School

TD: Transportation Department

TPA: Transportation Planning Agency

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
ALA	Albany	MTC	2190B	Complete Streets, San Pablo Ave. & Buchanan St.				1	Aug-15	3,465	335	335	0	0	0	0	0	0	0	0	335	0	0	0
ALA	Alameda Co TC	MTC	2190A	East Bay Greenway				1	Jan-15	3,000	2,656	2,656	0	0	0	0	0	0	0	2,656	0	0	0	0
ALA	Oakland	MTC	2190C	International Blvd., Pedestrian Lighting & Sidewalk Repair (ext. 6-18)	6/30/2017			1	May-17	6,475	2,481	2,481	0	0	0	0	0	0	0	0	0	0	2,481	0
ALA	Oakland	MTC	2190D	LAMPPS/Laurel, Mills, Maxwell Park & Seminary Connection (ext. 6-16)	3/30/2017		X	1	Mar-17	4,066	3,598	3,598	0	0	0	0	0	0	0	0	0	0	3,598	0
ALA	Oakland	MTC	2190R	19th St. BART to Lake Merritt Urban Greenway				2	Jan-17	4,683	150	0	150	0	0	0	0	0	0	150	0	0	0	0
ALA	Oakland	MTC	2190R	19th St. BART to Lake Merritt Urban Greenway - Advance				2	Mar-17		550	0	0	550	0	0	0	0	0	0	550	0	0	0
ALA	Oakland	MTC	2190R	19th St. BART to Lake Merritt Urban Greenway (ext. 5-19)	6/30/2020			2	May-20		3,883	0	0	0	3,883	0	0	0	0	0	0	0	3,883	0
ALA	Berkeley	MTC	2190Q	9th St. Bicycle Blvd. Extension Pathway, Phase II				2	Oct-16	895	20	0	20	0	0	0	0	0	0	20	0	0	0	0
ALA	Berkeley	MTC	2190Q	9th St. Bicycle Blvd. Extension Pathway, Phase II				2	May-17		125	0	125	0	0	0	0	0	0	0	125	0	0	0
ALA	Berkeley	MTC	2190Q	9th St. Bicycle Blvd. Extension Pathway, Phase II				2	May-18		705	0	0	705	0	0	0	0	0	0	0	0	705	0
ALA	Oakland	MTC	2307	14th St. Safe Routes in the City (Advance in 3A) (ext. 5-19)	6/30/2020	10/9/2019		3	Oct-19	13,939	1,235	0	0	0	1,235	0	0	0	0	0	1,235	0	0	0
ALA	Oakland	MTC	2307	14th St. Safe Routes in the City (Advance in 3A)				3			9,343	0	0	0	0	9,343	0	0	0	0	0	0	9,343	0
ALA	Alameda	MTC	2300	Central Ave. Complete Street Project				3	Aug-19	12,471	180	0	0	0	0	180	0	0	0	180	0	0	0	0
ALA	Alameda	MTC	2300	Central Ave. Complete Street Project				3			7,146	0	0	0	0	0	7,146	0	0	0	300	0	6,846	0
ALA	Oakland	MTC	2308	Fruitvale Alive Gap Closure Project (Advance in 3A)				3	Jun-18	8,241	850	0	0	850	0	0	0	0	0	0	800	50	0	0
ALA	Oakland	MTC	2308	Fruitvale Alive Gap Closure Project (Advance in 3A) (ext. 5-19)	2/28/2021			3			5,000	0	0	0	5,000	0	0	0	0	0	0	0	5,000	0
ALA	East Bay Regional Park District	MTC	2320	Doollittle Dr. Bay Trail, Martin Luther King Jr. Shoreline, Oakland (ext. 5-19)	2/28/2021			3A		7,950	4,000	0	0	0	4,000	0	0	0	0	0	0	0	4,000	0
ALA	Berkeley	MTC	2322	Sacramento St. Complete Streets Improvements				3A	Aug-18	1,814	185	0	0	0	185	0	0	0	0	0	185	0	0	0
ALA	Berkeley	MTC	2322	Sacramento St. Complete Streets Improvements				3A	Dec-19		1,357	0	0	0	0	1,357	0	0	0	0	0	0	1,357	0
BUT	Paradise	BCAG	1018	Pearson Road SRTS Connectivity				1	Dec-14	1,388	45	45	0	0	0	0	0	0	0	45	0	0	0	0
BUT	Paradise	BCAG	1018	Pearson Road SRTS Connectivity				1	Jun-15		181	181	0	0	0	0	0	0	0	0	181	0	0	0
BUT	Paradise	BCAG	1018	Pearson Road SRTS Connectivity - NI				1	Jan-16		91	91	0	0	0	0	0	0	0	0	0	0	0	91
BUT	Paradise	BCAG	1018	Pearson Road SRTS Connectivity				1	Jun-16		1,071	1,071	0	0	0	0	0	0	0	0	0	0	1,071	0
BUT	Paradise	BCAG	1019	Almond St. Multi-Modal Improvements				2	Dec-17	3,905	195	0	0	195	0	0	0	0	0	0	0	195	0	0
BUT	Paradise	BCAG	1019	Almond St. Multi-Modal Improvements				2	Dec-16		146	0	146	0	0	0	0	0	0	0	146	0	0	0
BUT	Paradise	BCAG	1019	Almond St. Multi-Modal Improvements - Advance				2	May-16		83	0	83	0	0	0	0	0	0	0	83	0	0	0
BUT	Paradise	BCAG	1019	Almond St. Multi-Modal Improvements - Advance				2	Jun-18		3,005	0	0	0	3,005	0	0	0	0	0	0	0	3,005	0
BUT	Paradise	BCAG	1021	Memorial Trailway Class I Enhancements - Advance			X	2	May-16	1,391	19	0	19	0	0	0	0	0	0	19	0	0	0	0
BUT	Paradise	BCAG	1021	Memorial Trailway Class I Enhancements			X	2	Dec-16		29	0	29	0	0	0	0	0	0	0	29	0	0	0
BUT	Paradise	BCAG	1021	Memorial Trailway Class I Enhancements			X	2	Dec-17		1,308	0	0	1,308	0	0	0	0	0	0	0	0	1,308	0
BUT	Butte Co PW	BCAG	1020A	South Oroville SRTS - Lincoln Blvd. & Las Plumas Ave.				2	Oct-16	1,716	25	0	25	0	0	0	0	0	0	25	0	0	0	0
BUT	Butte Co PW	BCAG	1020B	South Oroville SRTS - Lincoln Blvd. & Las Plumas Ave. - NI - Advance				2	Jun-17		250	0	0	250	0	0	0	0	0	0	0	0	0	250
BUT	Butte Co PW	BCAG	1020A	South Oroville SRTS - Lincoln Blvd. & Las Plumas Ave.	10/31/2017			2	Dec-17		140	0	140	0	0	0	0	0	0	0	140	0	0	0
BUT	Butte Co PW	BCAG	1020A	South Oroville SRTS - Lincoln Blvd. & Las Plumas Ave.				2	May-18		30	0	0	30	0	0	0	0	0	0	0	30	0	0
BUT	Butte Co PW	BCAG	1020A	South Oroville SRTS - Lincoln Blvd. & Las Plumas Ave. (ext. 5-19)	Deferred			2	Jan-20		1,071	0	0	0	1,071	0	0	0	0	0	0	0	1,071	0
BUT	Chico	BCAG	1026	Esplanade Corridor Safety & Accessibility Improvement Project			X	3		7,661	7,241	0	0	0	0	1,005	6,236	0	0	0	1,005	0	6,236	0
BUT	Oroville	BCAG	1027	Oroville SR 162 Pedestrian/Bicyclist/Disabled Mobility & Safety Improvements				3		3,951	3,451	0	0	0	0	40	3,411	0	0	0	40	0	3,411	0
BUT	Butte Co	BCAG	1029	Butte County Safe Routes Resource Center and 5 Community Projects - Advance				4	Jun-19	1,140	985	0	0	0	0	985	0	0	0	0	0	0	0	985
BUT	Chico	BCAG	1030	Little Chico Creek Pedestrian/Bicycle Bridge Connection at Community Park				4		2,142	1,497	0	0	0	0	0	1,497	0	0	0	0	0	1,497	0
CAL	Angels Camp	CCOG	3280	Route 49 Sidewalk Infill and Bike Lanes, Angels Camp (ext. 6-18)	12/1/2018			3A	Jan-19	1,985	165	0	0	165	0	0	0	0	0	0	0	165	0	0
CAL	Angels Camp	CCOG	3280	Route 49 Sidewalk Infill and Bike Lanes, Angels Camp (ext. 5-19)	6/30/2020			3A	Jun-20		1,820	0	0	0	1,820	0	0	0	0	0	0	0	1,820	0
CC	Contra Costa Co	MTC	2123A	Bailey Road/SR4 Interchange Pedestrian & Bicycle Improvements				2	Aug-16	5,195	720	0	720	0	0	0	0	0	0	0	720	0	0	0
CC	Contra Costa Co	MTC	2123B	Bailey Road/SR4 Interchange Pedestrian & Bicycle Improvements - NI				2	Mar-18		60	0	0	60	0	0	0	0	0	0	0	0	0	60
CC	Contra Costa Co	MTC	2123A	Bailey Road/SR4 Interchange Pedestrian & Bicycle Improvements (ext. 5-19)	6/30/2020			2	Jun-20		3,380	0	0	0	3,380	0	0	0	0	0	0	0	3,380	0
CC	Contra Costa Co	MTC	2124B	Rio Vista Elementary School Pedestrian Connection Project				2	Oct-16	905	40	0	40	0	0	0	0	0	0	0	0	0	0	40
CC	Contra Costa Co	MTC	2124A	Rio Vista Elementary School Pedestrian Connection Project				2	Jan-18		560	0	0	560	0	0	0	0	0	0	0	0	560	0
CC	Richmond	MTC	2122G	Yellow Brick Road in Richmond's Iron Triangle Neighborhood			X	2	Jun-17	6,462	207	0	207	0	0	0	0	0	0	207	0	0	0	0
CC	Richmond	MTC	2122G	Yellow Brick Road in Richmond's Iron Triangle Neighborhood (ext. 6-17)	9/30/2017		X	2	Aug-17		725	0	725	0	0	0	0	0	0	0	725	0	0	0
CC	Richmond	MTC	2122G	Yellow Brick Road in Richmond's Iron Triangle Neighborhood (ext. 6-18)	2/29/2020		X	2	Mar-20		5,277	0	0	5,277	0	0	0	0	0	0	0	0	5,277	0
CC	Pittsburg	MTC	2321	Pittsburg Active Transportation & Safe Routes Plan (Walk/Bike/Pittsburg2035)				3A	Mar-18		312	0	0	312	0	0	0	0	0	0	0	0	0	312
DN	Del Norte LTC		1106	Walk & Roll to School Encouragement Program				1	Jan-15	134	60	60	0	0	0	0	0	0	0	0	0	0	0	60
DN	Crescent City		1118	Sunset Circle Multi-Use Trail			X	2	Aug-16	800	16	0	16	0	0	0	0	0	0	16	0	0	0	0
DN	Crescent City		1118	Sunset Circle Multi-Use Trail			X	2	Dec-17		299	0	0	299	0	0	0	0	0	0	48	251	0	0
DN	Crescent City		1118	Sunset Circle Multi-Use Trail (ext. 5-19)	3/31/2020		X	2	May-20		325	0	0	0	325	0	0	0	0	0	0	0	325	0
ED	South Lake Tahoe	TMPO	1221	Al Tahoe Blvd Safety and Mobility Enhancement Project				2	Jan-17	2,228	117	0	117	0	0	0	0	0	0	117	0	0	0	0
ED	South Lake Tahoe	TMPO	1221	Al Tahoe Blvd Safety and Mobility Enhancement Project (ext. 6-17)	10/31/2018			2	Oct-18		162	0	162	0	0	0	0	0	0	0	162	0	0	0
ED	South Lake Tahoe	TMPO	1221	Al Tahoe Blvd Safety and Mobility Enhancement Project (ext. 5-18)	12/31/2019			2	Dec-19		1,866	0	0	1,866	0	0	0	0	0	0	0	0	1,866	0

Statewide

											Project Totals by Fiscal Year								Project Totals by Component						
County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI	
ED	El Dorado Co (Previously CA Tahoe Conservancy)	TMPO	1220	South Tahoe Greenway Shared Use Trail, Phases 1b & 2 (ext. 6-17)	3/31/2018			2	May-18	4,027	250	0	250	0	0	0	0	0	0	0	0	250	0	0	0
ED	El Dorado Co (Previously CA Tahoe Conservancy)	TMPO	1220	South Tahoe Greenway Shared Use Trail, Phases 1b & 2				2	Jun-19	1,678		0	0	0	1,678	0	0	0	0	0	0	0	1,678	0	0
ED	El Dorado Co	SACOG	1224A	El Dorado Trail Missouri Flat Road to El Dorado (ext. 5-18)	6/30/2019			3A	Jan-19	3,374		0	0	3,374	0	0	0	0	0	0	0	0	3,374	0	0
ED	El Dorado Co	SACOG	1224B	El Dorado Trail Missouri Flat Road to El Dorado (ext. 6-18)	6/1/2019			3A	Jan-19	45		0	0	45	0	0	0	0	0	0	0	0	45	0	0
ED	Placerville	SACOG	1225	Upper Broadway Pedestrian Connection				3A	May-18	2,206	327	0	0	327	0	0	0	0	0	0	0	0	327	0	0
ED	Placerville	SACOG	1225	Upper Broadway Pedestrian Connection				3A	May-18	173		0	0	173	0	0	0	0	0	0	0	173	0	0	0
ED	Placerville	SACOG	1225	Upper Broadway Pedestrian Connection				3A	Jun-19	1,386		0	0	0	1,386	0	0	0	0	0	0	0	1,386	0	0
FRE	CSU Fresno	FCOG	6744	Barstow Ave. Bikeways (ext. 6-15)	8/31/2015			1	Aug-15	2,075	222	222	0	0	0	0	0	0	0	0	0	222	0	0	0
FRE	CSU Fresno	FCOG	6744	Barstow Ave. Bikeways (ext. 6-15)	12/31/2015			1	Dec-15	650		650	0	0	0	0	0	0	0	0	0	0	650	0	0
FRE	FCOG	FCOG	6745	Regional Active Transportation Plan				1	Jan-15	150	150	150	0	0	0	0	0	0	0	0	0	0	0	150	0
FRE	Fresno Co	FCOG	6848	Laton Sidewalk				2	Aug-16	3,228	75	0	75	0	0	0	0	0	0	0	75	0	0	0	0
FRE	Fresno Co	FCOG	6848	Laton Sidewalk				2	Aug-17	480		0	0	480	0	0	0	0	0	0	0	480	0	0	0
FRE	Fresno Co	FCOG	6848	Laton Sidewalk				2	May-18	60		0	0	60	0	0	0	0	0	0	0	60	0	0	0
FRE	Fresno Co	FCOG	6848	Laton Sidewalk (ext. 5-19)	6/30/2020			2	Jun-20	2,633		0	0	0	2,633	0	0	0	0	0	0	0	2,633	0	0
FRE	Parlier	FCOG	6850	Manning Ave. Sidewalk Project				2	May-17	695	10	0	10	0	0	0	0	0	0	0	10	0	0	0	0
FRE	Parlier	FCOG	6850	Manning Ave. Sidewalk Project				2	Jun-17	43		0	43	0	0	0	0	0	0	0	0	43	0	0	0
FRE	Parlier	FCOG	6850	Manning Ave. Sidewalk Project				2	Oct-17	50		0	0	50	0	0	0	0	0	0	0	0	50	0	0
FRE	Parlier	FCOG	6850	Manning Ave. Sidewalk Project				2	Jun-19	392		0	0	0	392	0	0	0	0	0	0	0	392	0	0
FRE	Sanger	FCOG	6849	Sanger SRTS - Advance				2	Jun-16	580	53	0	53	0	0	0	0	0	0	0	53	0	0	0	0
FRE	Sanger	FCOG	6849	Sanger SRTS				2	Mar-18	460		0	0	460	0	0	0	0	0	0	0	0	460	0	0
FRE	Fresno	FCOG	6910	Midtown Fresno School Area Multimodal Interconnectivity Project				3	Oct-19	1,401	43	0	0	0	0	43	0	0	0	0	43	0	0	0	0
FRE	Fresno	FCOG	6910	Midtown Fresno School Area Multimodal Interconnectivity Project				3	Mar-20	101		0	0	0	0	101	0	0	0	0	0	101	0	0	0
FRE	Fresno	FCOG	6910	Midtown Fresno School Area Multimodal Interconnectivity Project				3		1,097		0	0	0	0	0	1,097	0	0	0	0	0	1,097	0	0
FRE	Fresno	FCOG	6907	Midtown Fresno Trail: McKinley Ave. Gap Closure				3		3,519	1,556	0	0	0	0	1,556	0	0	0	0	0	0	1,556	0	0
FRE	Fresno	FCOG	6902	Downtown Fresno Courthouse Park Interconnectivity Project				3A	May-18	915	28	0	0	28	0	0	0	0	0	0	28	0	0	0	0
FRE	Fresno	FCOG	6902	Downtown Fresno Courthouse Park Interconnectivity Project				3A	Oct-18	66		0	0	66	0	0	0	0	0	0	0	66	0	0	0
FRE	Fresno	FCOG	6902	Downtown Fresno Courthouse Park Interconnectivity Project				3A	Jun-19	715		0	0	0	715	0	0	0	0	0	0	0	715	0	0
FRE	Mendota	FCOG	6998	City of Mendota SRTS Master Plan				4		110	110	0	0	0	0	110	0	0	0	0	0	0	0	110	0
FRE	Parlier	FCOG	6996	Parlier Bicycle and Trails Master Plan				4	Jun-20	209	209	0	0	0	0	209	0	0	0	0	0	0	0	209	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements				1	Jan-15	800	5	5	0	0	0	0	0	0	0	0	5	0	0	0	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements				1	May-15	60		60	0	0	0	0	0	0	0	0	0	60	0	0	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements - NI				1	Oct-15	75		75	0	0	0	0	0	0	0	0	0	0	0	75	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements				1	Jan-16	5		5	0	0	0	0	0	0	0	0	0	0	5	0	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements (ext. 6-16)	6/30/2017			1	Mar-17	655		655	0	0	0	0	0	0	0	0	0	0	655	0	0
HUM	Humboldt Co		2401	Redwood Mobility Education Program				1	Jan-15	600	600	600	0	0	0	0	0	0	0	0	0	0	0	600	0
HUM	Rio Dell		2443A	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Oct-16	1,533	80	0	80	0	0	0	0	0	0	0	80	0	0	0	0
HUM	Rio Dell		2443A	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Jan-18	140		0	0	140	0	0	0	0	0	0	0	140	0	0	0
HUM	Rio Dell		2443A	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Jun-18	100		0	0	100	0	0	0	0	0	0	0	0	100	0	0
HUM	Rio Dell		2443A	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Jun-19	1,177		0	0	0	1,177	0	0	0	0	0	0	0	1,177	0	0
HUM	Rio Dell		2443B	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Jun-19	36		0	0	0	36	0	0	0	0	0	0	0	0	36	0
HUM	Fortuna		2441A	South Fortuna Elementary School SRTS Project				2	May-17	893	15	0	15	0	0	0	0	0	0	0	15	0	0	0	0
HUM	Fortuna		2441A	South Fortuna Elementary School SRTS Project				2	Jun-18	135		0	0	135	0	0	0	0	0	0	0	85	50	0	0
HUM	Fortuna		2441B	South Fortuna Elementary School SRTS Project				2	Aug-18	31		0	0	0	31	0	0	0	0	0	0	0	0	31	0
HUM	Fortuna		2441A	South Fortuna Elementary School SRTS Project (ext. 6-19)	12/31/2019			2	Dec-19	712		0	0	0	712	0	0	0	0	0	0	0	712	0	0
HUM	Hoopa Valley Tribe		2440A	SRTS Project (ext. 6-17)	2/28/2019			2	Jan-19	1,392	24	0	24	0	0	0	0	0	0	0	24	0	0	0	0
HUM	Hoopa Valley Tribe		2440A	SRTS Project (ext. 6-18)	2/29/2020			2		54		0	0	54	0	0	0	0	0	0	0	49	5	0	0
HUM	Hoopa Valley Tribe		2440B	SRTS Project (ext. 6-18)	2/29/2020			2		43		0	0	43	0	0	0	0	0	0	0	0	0	43	0
HUM	Hoopa Valley Tribe		2440A	SRTS Project (ext. 5-19)	2/28/2021			2		1,180		0	0	0	1,180	0	0	0	0	0	0	0	1,180	0	0
HUM	Trinidad		2442A	Van Wyck Bicycle & Pedestrian Connectivity Project			X	2	Aug-16	722	35	0	35	0	0	0	0	0	0	0	35	0	0	0	0
HUM	Trinidad		2442B	Van Wyck Bicycle & Pedestrian Connectivity Project				2	Jun-19	22		0	0	22	0	0	0	0	0	0	0	0	0	22	0
HUM	Trinidad		2442A	Van Wyck Bicycle & Pedestrian Connectivity Project (ext. 6-18)	6/30/2019		X	2	Jun-19	148		0	0	148	0	0	0	0	0	0	0	73	75	0	0
HUM	Trinidad		2442A	Van Wyck Bicycle & Pedestrian Connectivity Project (ext. 6-19) (Time Ext. Amended 6-20)	2/28/2021		X	2		509		0	0	0	509	0	0	0	0	0	0	0	509	0	0
HUM	Humboldt Co PW		2504A	McKinleyville SRTS Program				3A	Jun-18	612	25	0	0	25	0	0	0	0	0	0	25	0	0	0	0
HUM	Humboldt Co PW		2504A	McKinleyville SRTS Program				3A	Jun-19	52		0	0	0	52	0	0	0	0	0	0	40	12	0	0
HUM	Humboldt Co PW		2504A	McKinleyville SRTS Program				3A		490		0	0	0	0	490	0	0	0	0	0	0	490	0	0
HUM	Humboldt Co PW		2504B	McKinleyville SRTS Program				3A		45		0	0	0	0	45	0	0	0	0	0	0	0	45	0
HUM	Humboldt Co	HCAG	2391	Humboldt Bay Trail South		6/26/2019		4		22,600	13,296	0	0	0	0	0	13,296	0	0	0	0	0	13,296	0	0
IMP	Westmorland	SCAG	598	Center St. Pedestrian Facility Improvements				1	Jan-15	1,113	88	88	0	0	0	0	0	0	0	0	88	0	0	0	0
IMP	Westmorland	SCAG	598	Center St. Pedestrian Facility Improvements (ext. 5-15)	6/30/2016			1	Jun-16	897		897	0	0	0	0	0	0	0	0	0	0	897	0	0
INY	Inyo Co		2666	Lone Pine Sidewalk Construction and ADA Improvements				4	Aug-19	1,939	106	0	0	0	106	0	0	0	0	0	106	0	0	0	0
INY	Inyo Co		2666	Lone Pine Sidewalk Construction and ADA Improvements				4		1,833		0	0	0	0	244	0	1,589	0	0	0	241	3	1,589	0
KER	Kern Co	KCOG	6747	Highland Elementary Pedestrian Improvements				1	Jan-16	330	275	275	0	0	0	0	0	0	0	0	0	0	275	0	0
KER	Kern Co	KCOG	6748	Horace Mann Pedestrian Improvements				1	Mar-16	372	310	310	0	0	0	0	0	0	0	0	0	0	310	0	0

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
KER	Wasco	KCOG	6750	Palm Ave. Elementary School Pedestrian Improvements				1	Mar-15	458	29	29	0	0	0	0	0	0	0	0	29	0	0	0
KER	Wasco	KCOG	6750	Palm Ave. Elementary School Pedestrian Improvements				1	Dec-15		410	410	0	0	0	0	0	0	0	0	0	0	410	0
KER	Wasco	KCOG	6750	Palm Ave. Elementary School Pedestrian Improvements				1	Savings		19	19	0	0	0	0	0	0	0	0	0	19	0	0
KER	Delano	KCOG	6746	Safety & Education - Active Delano School Community				1	Jan-15	363	31	31	0	0	0	0	0	0	0	0	31	0	0	0
KER	Delano	KCOG	6746	Safety & Education - Active Delano School Community				1	Dec-15		312	312	0	0	0	0	0	0	0	0	0	0	312	0
KER	Delano	KCOG	6746	Safety & Education - Active Delano School Community				1	Dec-15		50	50	0	0	0	0	0	0	0	0	0	0	0	50
KER	Wasco	KCOG	6751	Teresa Burke School & Filburn Walking Path				1	Mar-15	1,794	114	114	0	0	0	0	0	0	0	0	114	0	0	0
KER	Wasco	KCOG	6751	Teresa Burke School & Filburn Walking Path				1	Mar-16		1,570	1,570	0	0	0	0	0	0	0	0	0	0	1,570	0
KER	Wasco	KCOG	6751	Teresa Burke School & Filburn Walking Path				1	Savings		110	110	0	0	0	0	0	0	0	0	0	110	0	0
KER	Tehachapi	KCOG	651	Valley Blvd Bikeway				1	Jan-15	1,292	136	136	0	0	0	0	0	0	0	0	136	0	0	0
KER	Tehachapi	KCOG	651	Valley Blvd Bikeway				1	Jan-16		1,156	1,156	0	0	0	0	0	0	0	0	0	0	1,156	0
KER	Bakersfield	KCOG	6844	"A" St. Improvements				2	May-17	1,110	1,055		1,055	0	0	0	0	0	0	0	0	0	1,055	0
KER	McFarland	KCOG	6843	Kern Ave. Elementary SRTS Connectivity Project 2 - Advance				2	Jun-16		30	0	30	0	0	0	0	0	0	0	30	0	0	0
KER	McFarland	KCOG	6843	Kern Ave. Elementary SRTS Connectivity Project 2				2	Jun-17		293	0	263	0	0	0	0	0	0	0	0	0	263	0
KER	KCOG	KCOG	6845	Kern Region Active Transportation Program Plan - Advance				2	Mar-16	250	250	0	250	0	0	0	0	0	0	0	0	0	0	250
KER	Kern Co	KCOG	6846	Lamont Pedestrian Improvement Project				2	Jun-17	1,980	1,430	0	1,430	0	0	0	0	0	0	0	0	0	1,430	0
KER	Kern Co	KCOG	0689	Mojave Pedestrian Improvement Project				2	Jun-17	1,246	896	0	896	0	0	0	0	0	0	0	0	0	896	0
KER	Tehachapi	KCOG	0670	Rail Corridor			X	2	May-18	2,242	2,042	0	0	2,042	0	0	0	0	0	0	0	0	2,042	0
KER	Delano	KCOG	6906A	ATP-3 SRTS Delano Sidewalk Gap Closure Advance				3	May-19	609	71	0	0	0	0	71	0	0	0	0	71	0	0	0
KER	Delano	KCOG	6906A	ATP-3 SRTS Delano Sidewalk Gap Closure				3	Jan-20		422	0	0	0	0	422	0	0	0	0	0	0	422	0
KER	Delano	KCOG	6906B	ATP-3 SRTS Delano Sidewalk Gap Closure				3	Jan-20		44	0	0	0	0	44	0	0	0	0	0	0	0	44
KER	Kern Co Road Department	KCOG	2650	Boron/Desert Lake Pedestrian Path				3	Jan-18	2,319	461	0	0	461	0	0	0	0	0	0	269	193	0	0
KER	Kern Co Road Department	KCOG	2650	Boron/Desert Lake Pedestrian Path				3	Jun-19		1,510	0	0	0	1,510	0	0	0	0	0	0	0	1,510	0
KER	Delano	KCOG	6908A	Delano ATP3 SRTS Intersection Enhancement & Education Project - Advance				3	May-19	669	26	0	0	0	0	26	0	0	0	0	26	0	0	0
KER	Delano	KCOG	6908A	Delano ATP3 SRTS Intersection Enhancement & Education Project				3	Jan-20		519	0	0	0	0	519	0	0	0	0	0	0	519	0
KER	Delano	KCOG	6908B	Delano ATP3 SRTS Intersection Enhancement & Education Project				3	Jan-20		44	0	0	0	0	44	0	0	0	0	0	0	0	44
KER	Kern Co Road Department	KCOG	6900	Rexland Acres Community Sidewalk Project				3	Jan-18	6,376	375	0	0	375	0	0	0	0	0	25	0	350	0	0
KER	Kern Co Road Department	KCOG	6900	Rexland Acres Community Sidewalk Projects Advance deferred				3	Jan-18		746	0	0	0	746	0	0	0	0	0	746	0	0	0
KER	Kern Co Road Department	KCOG	6900	Rexland Acres Community Sidewalk Project				3	May-19		4,519	0	0	0	4,519	0	0	0	0	0	0	0	4,519	0
KER	Kern Co Road Department	KCOG	2663	Rosamond Blvd. Pedestrian Path Project				3	Aug-19	997	200	0	0	0	0	200	0	0	0	0	90	110	0	0
KER	Kern Co Road Department	KCOG	2663	Rosamond Blvd. Pedestrian Path Project				3			680	0	0	0	0	0	680	0	0	0	0	0	680	0
KER	Arvin	KCOG	6905	Franklin St. Pedestrian & Bicycle Infrastructure Improvements				3A		350	350	0	0	0	0	50	300	0	0	5	45	0	300	0
KER	Kern Co Road Department	KCOG	6903	Virginia St. Pedestrian Path Project				3A	Jun-18	2,456	22	0	0	22	0	0	0	0	0	22	0	0	0	0
KER	Kern Co Road Department	KCOG	6903	Virginia St. Pedestrian Path Project				3A	Oct-18		420	0	0	0	420	0	0	0	0	0	354	66	0	0
KER	Kern Co Road Department	KCOG	6903	Virginia St. Pedestrian Path Project				3A			1,731	0	0	0	0	0	1,731	0	0	0	0	0	1,731	0
KER	Kern Co	KCOG	6997	South Chester Ave. Pedestrian Safety Project				4	Aug-19	2,257	283	0	0	0	0	283	0	0	0	0	283	0	0	0
KER	Kern Co	KCOG	6997	South Chester Ave. Pedestrian Safety Project - Advance				4	Aug-19		102	0	0	0	0	0	102	0	0	0	0	102	0	0
KER	Kern Co	KCOG	6997	South Chester Ave. Pedestrian Safety Project				4			1,591	0	0	0	0	0	0	1,591	0	0	0	0	1,591	0
KER	Tehachapi	KCOG	2665	SRTS Snyder Ave. Gap Closure Project				4	Aug-19	1,495	190	0	0	0	0	190	0	0	0	0	190	0	0	0
KER	Tehachapi	KCOG	2665	SRTS Snyder Ave. Gap Closure Project				4			1,300	0	0	0	0	0	1,300	0	0	0	0	0	1,300	0
KER	Kern Co	KCOG	7001	Walk Isabella				4		6,086	5,140	0	0	0	0	0	854	0	4,286	0	854	0	4,286	0
KIN	Kings Co		6999	SR 41 Pedestrian Crossing and Pathway Improvements - Advance				4	May-19	360	8	0	0	0	0	8	0	0	0	8	0	0	0	0
KIN	Kings Co		6999	SR 41 Pedestrian Crossing and Pathway Improvements				4	Mar-20		40	0	0	0	0	0	40	0	0	0	40	0	0	0
KIN	Kings Co		6999	SR 41 Pedestrian Crossing and Pathway Improvements				4			312	0	0	0	0	0	0	312	0	0	0	0	312	0
LA	Lancaster	SCAG	4881	5th St East Corridor Improvements	1/31/2017			1	Jan-15	1,438	85	85	0	0	0	0	0	0	0	0	85	0	0	0
LA	Lancaster	SCAG	4881	5th St East Corridor Improvements (ext. 6-16)				1	Jan-17		1,353	1,353	0	0	0	0	0	0	0	0	0	0	1,323	30
LA	Inglewood	SCAG	4901	Active Transportation Plan & SRTS Plan				1	Mar-15	486	486	486	0	0	0	0	0	0	0	0	0	0	0	486
LA	Palmdale	SCAG	4879	Active Transportation Program Plan				1	Jan-15	595	595	595	0	0	0	0	0	0	0	0	0	0	0	595
LA	Palmdale	SCAG	4878	Ave. R Complete Streets & Safe Routes				1	Jan-15	6,689	140	140	0	0	0	0	0	0	0	140	0	0	0	0
LA	Palmdale	SCAG	4878	Ave. R Complete Streets & Safe Routes (ext. 5-16)	6/30/2017			1	Jun-17		2,500	2,500	0	0	0	0	0	0	0	0	0	2,500	0	0
LA	Palmdale	SCAG	4878	Ave. R Complete Streets & Safe Routes (ext. 5-16)	12/31/2017			1	Lapsed		2,252	2,252	0	0	0	0	0	0	0	0	0	0	2,252	0
LA	Palmdale	SCAG	4878	Ave. R Complete Streets & Safe Routes (ext. 6-15)	6/30/2016			1	Lapsed		440	440	0	0	0	0	0	0	0	0	440	0	0	0
LA	Los Angeles	SCAG	4309	Beverly Blvd. Transportation Enhancements (ext. 6-16)	6/30/2017			1	Jun-17	1,374	992	992	0	0	0	0	0	0	0	0	0	0	992	0
LA	Los Angeles	SCAG	5197	Cesar E Chavez Connections (ext. 6-16)	5/30/2017			1	Jun-17	2,350	1,565	1,565	0	0	0	0	0	0	0	0	0	0	1,565	0
LA	Carson	SCAG	4934	City of Carson Active Transportation (ext. 6-15)	9/30/2015			1	Oct-15	1,482	46	46	0	0	0	0	0	0	0	0	46	0	0	0
LA	Carson	SCAG	4934	City of Carson Active Transportation (ext. 6-16)	12/31/2016			1	Dec-16		1,436	1,436	0	0	0	0	0	0	0	0	0	0	936	500
LA	Bel Gardens	SCAG	5154	City Wide Safety Enhancement Project (ext. 5-16)	12/31/2016			1	Oct-16	997	802	802	0	0	0	0	0	0	0	0	0	0	802	0
LA	Glendale	SCAG	4889	Citywide Pedestrian Plan				1	Mar-15	500	500	500	0	0	0	0	0	0	0	0	0	0	0	500
LA	Cudahy	SCAG	4891	Citywide SRTS Improvements - Pedestrian Crosswalks				1	Mar-15	1,271	98	98	0	0	0	0	0	0	0	0	98	0	0	0
LA	Cudahy	SCAG	4891	Citywide SRTS Improvements Pedestrian Crosswalks				1	May-16		1,173	1,173	0	0	0	0	0	0	0	0	0	0	1,173	0
LA	Los Angeles	SCAG	4872	Delores Huerta Elementary & Quincy Jones Elementary SRTS			X	1	Jan-15	4,292	686	686	0	0	0	0	0	0	0	686	0	0	0	0
LA	Los Angeles	SCAG	4872	Delores Huerta Elementary & Quincy Jones Elementary SRTS (ext. 6-15)	2/29/2016		X	1	Mar-16		172	172	0	0	0	0	0	0	0	0	172	0	0	0
LA	Los Angeles	SCAG	4872	Delores Huerta Elementary & Quincy Jones Elementary SRTS (ext. 6-16)	12/31/2016		X	1	Dec-16		3,434	3,434	0	0	0	0	0	0	0	0	0	0	3,434	0
LA	El Monte School District	SCAG	4918	Durfee-Thompson Elementary School Emerald Necklace Walking School Bus (ext. 6-15)	6/30/2016			1	Jun-16		604	604	0	0	0	0	0	0	0	0	0	0	0	604

Statewide

												Project Totals by Fiscal Year										Project Totals by Component				
County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI		
LA	Los Angeles Co	SCAG	4914A	East Los Angeles Community SRTS Program				1	Aug-15	925	100	100	0	0	0	0	0	0	0	0	0	100	0	0	0	
LA	Los Angeles Co	SCAG	4914B	East Los Angeles Community SRTS Program - NI (ext. 6-16)	8/31/2016			1	Aug-16	160	160	160	0	0	0	0	0	0	0	0	0	0	0	0	160	
LA	Los Angeles Co	SCAG	4914A	East Los Angeles Community SRTS Program (6-16)	12/31/2016			1	Dec-16	550	550	550	0	0	0	0	0	0	0	0	0	0	0	550	0	
LA	Los Angeles	SCAG	4870	Eastside Active Transportation Linkages, Phase 2				1	Mar-15	3,651	382	382	0	0	0	0	0	0	0	0	382	0	0	0	0	
LA	Los Angeles	SCAG	4870	Eastside Active Transportation Linkages, Phase 2				1	May-16	1,855	1,855	1,855	0	0	0	0	0	0	0	0	0	0	0	1,855	0	
LA	Los Angeles Co	SCAG	5195	Eastside Light Rail Bike Interface Project (ext. 6-16)	3/31/2017			1	Mar-17	1,861	1,305	1,305	0	0	0	0	0	0	0	0	0	0	0	1,305	0	
LA	Los Angeles	SCAG	4869	Expo Line, Bundy Stn First-Last Mile Improvements				1	Jan-15	3,450	287	287	0	0	0	0	0	0	0	0	287	0	0	0	0	
LA	Los Angeles	SCAG	4869	Expo Line, Bundy Stn First-Last Mile Improvements				1	May-16	2,766	2,766	2,766	0	0	0	0	0	0	0	0	0	0	0	2,766	0	
LA	Beil	SCAG	5087	Florence Ave. Pedestrian Improvements				1	May-16	2,405	62	62	0	0	0	0	0	0	0	0	0	62	0	0	0	
LA	Los Angeles Co	SCAG	4538	Florence Metro Blue Line Stn Bikeway Access Improvements (ext. 6-16)	3/31/2017			1	Mar-17	1,624	1,188	1,188	0	0	0	0	0	0	0	0	0	0	0	1,188	0	
LA	Los Angeles Co	SCAG	4959	Florence-Firestone Community SRTS				1	Oct-15	1,082	110	110	0	0	0	0	0	0	0	0	0	110	0	0	0	
LA	Los Angeles Co	SCAG	4960	Florence-Firestone Community SRTS NI (ext. 6-16)	8/31/2016			1	Aug-16	105	105	105	0	0	0	0	0	0	0	0	0	0	0	105	0	
LA	Los Angeles Co	SCAG	4959	Florence-Firestone Community SRTS (ext. 6-16)	12/31/2016			1	Dec-16	745	745	745	0	0	0	0	0	0	0	0	0	0	0	745	0	
LA	Duarte	SCAG	4529	Gold Line Station Pedestrian & Bike Improvements				1	Jan-15	1,646	148	148	0	0	0	0	0	0	0	0	0	148	0	0	0	
LA	Duarte	SCAG	4529	Gold Line Station Pedestrian & Bike Improvements (ext. 5-16)	12/31/2016			1	Jun-16	1,157	1,157	1,157	0	0	0	0	0	0	0	0	0	0	0	1,157	0	
LA	Los Angeles	SCAG	4866	Hollywood High School & Selma Ave. Elementary, SRTS				1	Jan-15	3,412	529	529	0	0	0	0	0	0	0	0	529	0	0	0	0	
LA	Los Angeles	SCAG	4866	Hollywood High School & Selma Ave. Elementary, SRTS (ext. 6-15)	2/29/2016			1	Mar-16	132	132	132	0	0	0	0	0	0	0	0	0	132	0	0	0	
LA	Los Angeles	SCAG	4866	Hollywood High School & Selma Ave. Elementary, SRTS (ext. 6-16)	12/31/2016			1	Oct-16	2,751	2,751	2,751	0	0	0	0	0	0	0	0	0	0	0	2,751	0	
LA	Los Angeles	SCAG	4871	Hollywood Western Pedestrian Improvements				1	Jan-15	3,923	258	258	0	0	0	0	0	0	0	0	258	0	0	0	0	
LA	Los Angeles	SCAG	4871	Hollywood Western Pedestrian Improvements (ext. 6-15)	2/29/2016			1	Jan-16	64	64	64	0	0	0	0	0	0	0	0	64	0	0	0	0	
LA	Los Angeles	SCAG	4871	Hollywood Western Pedestrian Improvements (ext. 6-16)	12/31/2016			1	Oct-16	1,528	1,528	1,528	0	0	0	0	0	0	0	0	0	0	0	1,528	0	
LA	Los Angeles	SCAG	4871	Hollywood Western Pedestrian Improvements (ext. 6-16)				1	Savings	438	438	438	0	0	0	0	0	0	0	0	0	0	0	438	0	
LA	Los Angeles	SCAG	4873	Little Tokyo Pedestrian Safety				1	Jan-15	4,439	530	530	0	0	0	0	0	0	0	0	530	0	0	0	0	
LA	Los Angeles	SCAG	4873	Little Tokyo Pedestrian Safety (ext. 6-15)	2/29/2016			1	Lapsed	133	133	133	0	0	0	0	0	0	0	0	0	133	0	0	0	
LA	Los Angeles	SCAG	4873	Little Tokyo Pedestrian Safety (ext. 6-16)	6/30/2017			1	Jun-17	2,653	2,653	2,653	0	0	0	0	0	0	0	0	0	0	0	2,653	0	
LA	Los Angeles	SCAG	4867	Menlo Ave. Elementary & West Vernon Elementary SRTS			X	1	Jan-15	4,742	758	758	0	0	0	0	0	0	0	0	758	0	0	0	0	
LA	Los Angeles	SCAG	4867	Menlo Ave. Elementary & West Vernon Elementary SRTS (ext. 6-15)	2/29/2016		X	1	Jan-16	190	190	190	0	0	0	0	0	0	0	0	0	190	0	0	0	
LA	Los Angeles	SCAG	4867	Menlo Ave. Elementary & West Vernon Elementary SRTS (ext. 6-16)	12/31/2016		X	1	Dec-16	3,794	3,794	3,794	0	0	0	0	0	0	0	0	0	0	0	3,794	0	
LA	Los Angeles	SCAG	4917	North Atwater Non-Motorized Multimodal Bridge (ext. 6-15)	6/30/2016			1	Mar-16	9,038	3,660	3,660	0	0	0	0	0	0	0	0	0	0	0	3,660	0	
LA	Pomona	SCAG	5053	Priority Implementation-Downtown Bike & Pedestrian Improvements (ext. 5-16)	3/31/2017		X	1	Jan-17	2,010	2,010	2,010	0	0	0	0	0	0	0	0	0	0	0	2,010	0	
LA	Los Angeles Co	SCAG	5200	Quarry Clasp Peck Rd-Peck Park Bike Project (ext. 6-16)	6/30/2017			1	Lapsed	2,575	1,546	1,546	0	0	0	0	0	0	0	0	0	0	0	1,546	0	
LA	Los Angeles	SCAG	4864	Sheridan St. Elementary & Breed St. Elementary SRTS				1	Dec-14	5,092	814	814	0	0	0	0	0	0	0	0	814	0	0	0	0	
LA	Los Angeles	SCAG	4864	Sheridan St. Elementary & Breed St. Elementary SRTS (ext. 6-15)	2/29/2016			1	Savings	204	204	204	0	0	0	0	0	0	0	0	0	204	0	0	0	
LA	Los Angeles	SCAG	4864	Sheridan St. Elementary & Breed St. Elementary SRTS (ext. 6-16)	6/30/2017			1	Jun-17	4,074	4,074	4,074	0	0	0	0	0	0	0	0	0	0	0	4,074	0	
LA	Los Angeles	SCAG	4876	SRTS Education and Enforcement Program				1	Jun-16	2,829	2,829	2,829	0	0	0	0	0	0	0	0	0	0	0	0	2,829	
LA	Glendale	SCAG	4907	SRTS Improvements				1	Jun-15	1,642	126	126	0	0	0	0	0	0	0	0	0	126	0	0	0	
LA	Glendale	SCAG	4907	SRTS Improvements (ext. 6-16)	6/30/2017			1	May-17	1,516	1,516	1,516	0	0	0	0	0	0	0	0	0	0	0	1,516	0	
LA	Santa Monica	SCAG	5086	SRTS Program (NI)				1	May-16	450	450	450	0	0	0	0	0	0	0	0	0	0	0	0	450	
LA	Los Angeles	SCAG	5199	Top 50 SRTS Safety Assess. & Travel Plans				1	Jun-16	1,900	1,900	1,900	0	0	0	0	0	0	0	0	0	0	0	0	1,900	
LA	Los Angeles Co	SCAG	4909	Unincorporated County Pedestrian Plans & Programs				1	Aug-15	1,498	1,445	1,445	0	0	0	0	0	0	0	0	0	0	0	0	1,445	
LA	Los Angeles Co	SCAG	4537	Vermont Ave. Bike Lane, Manchester-El Segundo (ext. 6-16)	2/28/2017			1	Jan-17	1,317	676	676	0	0	0	0	0	0	0	0	0	0	0	676	0	
LA	Los Angeles Co	SCAG	4310	Willowbrook Area Pedestrian Access Improvements To MLK MACC				1	May-16	5,555	3,865	3,865	0	0	0	0	0	0	0	0	0	0	0	3,865	0	
LA	Compton	SCAG	4933	Wilmington Ave. Safe Streets Pedestrian/Bike Improvements				1	Jun-15	996	47	47	0	0	0	0	0	0	0	0	0	47	0	0	0	
LA	Compton	SCAG	4933	Wilmington Ave. Safe Streets Pedestrian/Bike Improvements				1	May-16	949	949	949	0	0	0	0	0	0	0	0	0	0	0	949	0	
LA	Los Angeles	SCAG	4877	Yale St. Pedestrian Linkages, Phase 1				1	Mar-15	690	110	110	0	0	0	0	0	0	0	0	110	0	0	0	0	
LA	Los Angeles	SCAG	4877	Yale St. Pedestrian Linkages, Phase 1				1	Jan-16	580	580	580	0	0	0	0	0	0	0	0	0	0	0	580	0	
LA	Lancaster	SCAG	5116	10th St. West Road Diet & Bikeway Improvements				2	Jun-17	1,568	70	70	0	70	0	0	0	0	0	0	0	70	0	0	0	
LA	Lancaster	SCAG	5116	10th St. West Road Diet & Bikeway Improvements (ext. 6-18)	6/30/2019			2	Jun-19	715	715	715	0	0	715	0	0	0	0	0	0	0	0	715	0	
LA	Los Angeles Co	SCAG	5117	Aviation/LAX Green Line Station Community Linkages				2	Oct-16	2,578	80	80	0	80	0	0	0	0	0	0	80	0	0	0	0	
LA	Los Angeles Co	SCAG	5117	Aviation/LAX Green Line Station Community Linkages (ext. 6-18)	3/31/2019			2	Savings	240	240	240	0	0	240	0	0	0	0	0	0	240	0	0	0	
LA	Los Angeles Co	SCAG	5117	Aviation/LAX Green Line Station Community Linkages (ext. 6-19)	12/31/2020			2		1,621	1,621	1,621	0	0	0	1,621	0	0	0	0	0	0	0	1,621	0	
LA	Arcadia	SCAG	5120	Bicycle and Facility Improvements				2	Savings	1,457	118	118	0	35	83	0	0	0	0	0	35	83	0	0	0	
LA	Arcadia	SCAG	5120	Bicycle and Facility Improvements (ext. 6-19)	12/31/2019		X	2	Oct-19	902	902	902	0	0	0	902	0	0	0	0	0	0	0	902	0	
LA	Los Angeles	SCAG	5122	Boyle Heights Pedestrian Linkages				2	Jun-17	5,000	893	893	0	893	0	0	0	0	0	0	0	893	0	0	0	
LA	Los Angeles	SCAG	5122	Boyle Heights Pedestrian Linkages (ext. 6-18)	3/31/2019			2	Mar-19	4,107	4,107	4,107	0	0	4,107	0	0	0	0	0	0	0	0	4,107	0	
LA	Long Beach	SCAG	5112	Delta Ave. Bicycle Boulevard (ext. 3-18)	10/31/2019			2	Dec-19	1,335	1,075	1,075	0	0	0	0	0	0	0	0	0	0	0	1,075	0	
LA	Santa Monica	SCAG	5125	Expo Station 4th St. Linkages				2	Dec-16	2,016	120	120	0	120	0	0	0	0	0	0	120	0	0	0	0	
LA	Santa Monica	SCAG	5125	Expo Station 4th St. Linkages - Advance				2	Mar-17	160	160	160	0	120	40	0	0	0	0	0	0	120	40	0	0	
LA	Santa Monica	SCAG	5125	Expo Station 4th St. Linkages (ext. 5-19)	2/28/2021			2		1,333	1,333	1,333	0	0	0	1,333	0	0	0	0	0	0	0	1,333	0	
LA	Los Angeles Co	SCAG	5110	Hawthorne/Lennox Green Line Station Linkages				2	Oct-16	3,070	100	100	0	100	0	0	0	0	0	0	100	0	0	0	0	
LA	Los Angeles Co	SCAG	5110	Hawthorne/Lennox Green Line Station Linkages (ext. 6-18)	10/1/2018			2	Lapsed	280	280	280	0	0	280	0	0	0	0	0	0	280	0	0	0	
LA	Los Angeles Co	SC																								

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
LA	South Gate	SCAG	5124	Long Beach Blvd. Pedestrian Improvements				2	Aug-16	2,586	65	0	65	0	0	0	0	0	0	65	0	0	0	0
LA	South Gate	SCAG	5124	Long Beach Blvd. Pedestrian Improvements				2	May-18		262	0	0	262	0	0	0	0	0	0	262	0	0	0
LA	South Gate	SCAG	5124	Long Beach Blvd. Pedestrian Improvements (ext. 6-19)	2/28/2021			2		1,923	1,923	0	0	0	1,923	0	0	0	0	0	0	0	1,923	0
LA	Los Angeles Unified School District	SCAG	5109	Los Angeles Unified School District Middle School Bicycle Safety Physical Education Program				2	Savings	1,360	1	0	1	0	0	0	0	0	0	0	0	0	1	0
LA	Los Angeles Unified School District	SCAG	5109	Safety Physical Education Program (ext. 5-17)	3/31/2018			2	Dec-17	1,359	1,359	0	1,359	0	0	0	0	0	0	0	0	0	0	1,359
LA	Los Angeles Co	SCAG	5103	Los Nietos SRTS - Phase I				2	Oct-16	1,847	40	0	40	0	0	0	0	0	0	40	0	0	0	0
LA	Los Angeles Co	SCAG	5103	Los Nietos SRTS - Phase I				2	Jun-18		240	0	0	240	0	0	0	0	0	0	240	0	0	0
LA	Los Angeles Co	SCAG	5103	Los Nietos SRTS Phase I (ext. 6-19)	12/31/2020			2		1,321	1,321	0	0	0	1,321	0	0	0	0	0	0	0	1,321	0
LA	Santa Monica	SCAG	5114	Michigan Ace Greenway. Completing Connection				2	Dec-16	1,234	72	0	72	0	0	0	0	0	0	72	0	0	0	0
LA	Santa Monica	SCAG	5114	Michigan Ace Greenway. Completing Connection				2	May-18		75	0	0	75	0	0	0	0	0	0	75	0	0	0
LA	Santa Monica	SCAG	5114	Michigan Ace Greenway. Completing Connection				2	May-18		42	0	0	42	0	0	0	0	0	0	42	0	0	0
LA	Santa Monica	SCAG	5114	Michigan Ace Greenway. Completing Connection (ext. 5-19)	2/28/2021			2		798	798	0	0	0	798	0	0	0	0	0	0	0	798	0
LA	Los Angeles	SCAG	5118	Orange Line-Sherman Way Pedestrian Links			X	2	Aug-16	1,441	205	0	205	0	0	0	0	0	0	205	0	0	0	0
LA	Los Angeles	SCAG	5118	Orange Line-Sherman Way Pedestrian Links (ext. 6-19) (Time Ext. Amended 6-20)	2/28/2021		X	2			948	0	0	0	948	0	0	0	0	0	0	0	948	0
LA	Los Angeles	SCAG	5105	Pedestrian & Bicycle Neighborhood Intersection Enhancements				2	Aug-16	1,883	240	0	240	0	0	0	0	0	0	240	0	0	0	0
LA	Los Angeles	SCAG	5105	Pedestrian & Bicycle Neighborhood Intersection Enhancements				2	Savings		110	0	110	0	0	0	0	0	0	110	0	0	0	0
LA	Los Angeles	SCAG	5105	Pedestrian & Bicycle Neighborhood Intersection Enhancements				2	Aug-17		222	0	0	222	0	0	0	0	0	0	222	0	0	0
LA	Los Angeles	SCAG	5105	Pedestrian & Bicycle Neighborhood Intersection Enhancements (ext. 6-19) (Time Ext. Amended 6-20)	12/31/2020			2		934	934	0	0	0	934	0	0	0	0	0	0	0	934	0
LA	Lancaster	SCAG	5119	Pedestrian Gap Closure Improvements			X	2	Mar-17	7,824	80	0	80	0	0	0	0	0	0	80	0	0	0	0
LA	Lancaster	SCAG	5119	Pedestrian Gap Closure Improvements (ext. 6-17)	10/31/2018		X	2	Dec-18		240	0	240	0	0	0	0	0	0	0	240	0	0	0
LA	Lancaster	SCAG	5119	Pedestrian Gap Closure Improvements (ext. 6-18)	2/29/2020		X	2	Jun-19		873	0	0	873	0	0	0	0	0	0	0	873	0	0
LA	Lancaster	SCAG	5119	Pedestrian Gap Closure Improvements (ext. 5-19)	2/28/2021		X	2		5,066	5,066	0	0	0	5,066	0	0	0	0	0	0	0	5,066	0
LA	Pico Rivera	SCAG	5113	Regional Bikeway Project (ext. 6-17)	12/31/2017		X	2	Dec-17	4,917	463	0	463	0	0	0	0	0	0	463	0	0	0	0
LA	Pico Rivera	SCAG	5113	Regional Bikeway Project (ext. 6-18)	6/30/2019		X	2	Aug-19		409	0	0	409	0	0	0	0	0	0	309	100	0	0
LA	Pico Rivera	SCAG	5113	Regional Bikeway Project (ext. 6-19)	2/28/2021		X	2		3,060	3,060	0	0	0	3,060	0	0	0	0	0	0	0	3,060	0
LA	Los Angeles Co	SCAG	5106	Rosemead Blvd. Complete Street Improvements Phase 1				2	Oct-16	1,250	1,000	0	1,000	0	0	0	0	0	0	1,000	0	0	0	0
LA	Rosemead	SCAG	5123	Rosemead SRTS Project				2	Jan-17	842	702	0	702	0	0	0	0	0	0	0	0	0	702	0
LA	Los Angeles Co	SCAG	5121	Union Station Master Plan: Alameda Esplanade			X	2	Oct-16	12,340	2,150	0	2,150	0	0	0	0	0	0	2,150	0	0	0	0
LA	Los Angeles Co MTA	SCAG	5121	Union Station Master Plan: Alameda Esplanade (ext. 5-19)	2/28/2021		X	2		10,690	10,690	0	0	0	10,190	0	0	0	0	0	0	0	10,690	0
LA	Los Angeles Co	SCAG	5111	Vincent Community Bikeways			X	2	Oct-16	4,399	200	0	200	0	0	0	0	0	0	200	0	0	0	0
LA	Los Angeles Co	SCAG	5111	Vincent Community Bikeways (ext. 6-18)	12/31/2018		X	2	Dec-18		400	0	0	400	0	0	0	0	0	0	400	0	0	0
LA	Los Angeles Co	SCAG	5111	Vincent Community Bikeways (ext. 6-19)	12/31/2020		X	2		2,919	2,919	0	0	0	2,919	0	0	0	0	0	0	0	2,919	0
LA	Culver City	SCAG	5107	Washington-Culver Pedestrian and Cyclist Safety Project				2	Mar-17	2,622	267	0	267	0	0	0	0	0	0	0	267	0	0	0
LA	Culver City	SCAG	5107	Washington-Culver Pedestrian and Cyclist Safety Project (ext. 5-18)	6/30/2019			2	Jun-19		2,505	0	0	2,505	0	0	0	0	0	0	0	0	2,505	0
LA	Los Angeles Co	SCAG	5108	West Carson Community Bikeways				2	Oct-16	531	18	0	18	0	0	0	0	0	0	18	0	0	0	0
LA	Los Angeles Co	SCAG	5108	West Carson Community Bikeways				2	Jun-18		56	0	0	56	0	0	0	0	0	0	56	0	0	0
LA	Los Angeles Co	SCAG	5108	West Carson Community Bikeways (ext. 6-19)	12/31/2020			2		351	351	0	0	0	351	0	0	0	0	0	0	0	351	0
LA	Whittier	SCAG	5115	Whittier Greenway Trail East Extension Gap Closure				2	Aug-16	5,332	1,366	0	1,366	0	0	0	0	0	0	0	150	1,216	0	0
LA	Whittier	SCAG	5115	Whittier Greenway Trail East Extension Gap Closure (ext. 6-18)	6/30/2019			2	Jun-19	3,150	3,150	0	0	3,150	0	0	0	0	0	0	0	0	3,150	0
LA	Los Angeles Co MTA	SCAG	5104A	Willowbrook/Rosa Parks Pedestrian & Bicycle Mobility Hub				2	Oct-16	3,662	445	0	445	0	0	0	0	0	0	0	445	0	0	0
LA	Los Angeles Co MTA	SCAG	5104A	Willowbrook/Rosa Parks Pedestrian & Bicycle Mobility Hub				2	May-18		1,976	0	0	1,976	0	0	0	0	0	0	0	0	1,976	0
LA	Los Angeles Co MTA	SCAG	5104B	Willowbrook/Rosa Parks Pedestrian & Bicycle Mobility Hub				2	May-18		488	0	0	488	0	0	0	0	0	0	0	0	488	0
LA	Lancaster	SCAG	5325	2020 SRTS Pedestrian Improvements (Advance in 3A)				3	Mar-19	7,443	5,272	0	0	0	5,272	0	0	0	0	0	0	0	5,272	0
LA	Cudahy	SCAG		Atlantic Ave. Bicycle and Pedestrian Enhancement Project				3	Withdrawn	5,068	1,784	0	0	0	0	114	1,670	0	0	20	94	0	1,670	0
LA	San Fernando	SCAG	5334	City of San Fernando Pacoima Wash Bike/Pedestrian Path, Phase 1				3		3,543	973	0	0	0	0	973	0	0	0	0	0	0	973	0
LA	Long Beach	SCAG	5329A	Citywide "B-80" Connections				3		7,987	6,454	0	0	0	0	6,454	0	0	0	0	0	0	6,454	0
LA	Long Beach	SCAG	5329B	Citywide "B-80" Connections				3		300	300	0	0	0	0	300	0	0	0	0	0	0	0	300
LA	Compton	SCAG	5326	Compton-Carson Regional Safe Bicycling & Wayfinding (Advance in 3A) (ext. 5-19)	3/31/2020			3	Mar-20	1,668	1,617	0	0	0	1,617	0	0	0	0	0	0	0	1,617	0
LA	South Gate	SCAG	5337	Garfield Ave. Complete Streets Corridor - Advance				3	May-18	826	32	0	0	0	0	32	0	0	0	32	0	0	0	0
LA	South Gate	SCAG	5337	Garfield Ave. Complete Streets Corridor - Advance				3	May-19		92	0	0	0	0	84	8	0	0	0	84	8	0	0
LA	South Gate	SCAG	5337	Garfield Ave. Complete Streets Corridor				3		536	536	0	0	0	0	0	536	0	0	0	0	0	536	0
LA	Los Angeles DPW	SCAG	5332	Jefferson Blvd. Complete Streets Project (Advance in 3A)				3	Jun-18	6,336	325	0	0	325	0	0	0	0	0	0	325	0	0	0
LA	Bureau of Engineering	SCAG	5332	Jefferson Blvd. Complete Streets Project (Advance in 3A)				3	May-18		600	0	0	600	0	0	0	0	0	600	0	0	0	0
LA	Bureau of Engineering																							

Statewide

												Project Totals by Fiscal Year								Project Totals by Component						
County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI		
LA	Norwalk	SCAG	5426	Alondra Active Transportation Improvement				3A	Jun-18	973	12	0	0	12	0	0	0	0	0	0	12	0	0	0	0	
LA	Norwalk	SCAG	5426	Alondra Active Transportation Improvement				3A		813		0	0	0	0	0	813	0	0	0	0	0	0	813	0	
LA	Norwalk	SCAG	5426	Alondra Active Transportation Improvement (ext. 6-19) (Time Ext. Amended 6-20)	2/28/2021			3A			138	0	0	0	138	0	0	0	0	0	0	138	0	0	0	
LA	Palmdale	SCAG	5423	City of Palmdale - Civic Center Complete Streets			X	3A	Jan-18	2,564	66	0	0	66	0	0	0	0	0	0	66	0	0	0	0	
LA	Palmdale	SCAG	5423	City of Palmdale - Civic Center Complete Streets (ext. 5-19)	8/30/2019		X	3A	Aug-19		212	0	0	0	212	0	0	0	0	0	0	212	0	0	0	
LA	Palmdale	SCAG	5423	City of Palmdale - Civic Center Complete Streets			X	3A			1,422	0	0	0	0	0	1,422	0	0	0	0	0	0	1,422	0	
LA	Glendale	SCAG	5422	Glendale Transportation Center 1st/Last Mile Regional Improvs Phase2				3A	Mar-18	1,301	43	0	0	43	0	0	0	0	0	0	43	0	0	0	0	
LA	Glendale	SCAG	5422	Glendale Transportation Center 1st/Last Mile Regional Improvs Phase2				3A	Jun-18		129	0	0	129	0	0	0	0	0	0	0	129	0	0	0	
LA	Glendale	SCAG	5422	Glendale Transportation Center 1st/Last Mile Regional Improvs Phase 2 (ext. 6-19)	6/30/2020			3A	Mar-20		929	0	0	0	929	0	0	0	0	0	0	0	0	929	0	
LA	Los Angeles Co DPW	SCAG	5428A	Puente Creek Bikeway				3A	Jun-19	3,700	400	0	0	0	400	0	0	0	0	0	0	400	0	0	0	
LA	Los Angeles Co DPW	SCAG	5428A	Puente Creek Bikeway				3A			2,360	0	0	0	0	0	2,360	0	0	0	0	0	0	2,360	0	
LA	Los Angeles Co DPW	SCAG	5428B	Puente Creek Bikeway				3A			200	0	0	0	0	0	200	0	0	0	0	0	0	0	200	
LA	Rosemead	SCAG	5424	SRTS Sidewalk Gap Closure on Delta Ave				3A		1,175	1,100	0	0	0	0	1,100	0	0	0	0	0	0	0	1,100	0	
LA	Baldwin Park	SCAG	5427A	Walnut Creek-San Gabriel River East Bank Greenway & Neighborhood Connections				3A		2,193	573	0	0	0	0	573	0	0	0	0	0	0	0	573	0	
LA	Baldwin Park	SCAG	5427B	Walnut Creek-San Gabriel River East Bank Greenway & Neighborhood Connections				3A			782	0	0	0	0	782	0	0	0	0	0	0	0	0	782	
LA	Los Angeles DOT	SCAG	5579	112th St. & Flounoy Elementary Schools Safety Improvements Project				4	Dec-19	6,999	725	0	0	0	0	725	0	0	0	725	0	0	0	0	0	
LA	Los Angeles DOT	SCAG	5579	112th St. & Flounoy Elementary Schools Safety Improvements Project				4		4,875		0	0	0	0	0	242	185	4,448	0	242	185	4,448	0	0	
LA	Los Angeles DOT	SCAG	5586	Alexandria Ave. Elementary School Neighborhood Safety Improvements Project				4	Dec-19	5,600	549	0	0	0	0	549	0	0	0	549	0	0	0	0	0	
LA	Los Angeles DOT	SCAG	5586	Alexandria Ave. Elementary School Neighborhood Safety Improvements Project				4			3,931	0	0	0	0	0	183	382	3,366	0	183	382	3,366	0	0	
LA	Palmdale	SCAG	5584	Ave. R Complete Streets & Safe Routes Projects- Construction Phase				4		9,630	5,150	0	0	0	0	5,150	0	0	0	0	0	0	0	5,150	0	
LA	Los Angeles MTA	SCAG	5583	Doran St. Grade Separation Active Transportation Access Project		Pending		4		22#19	16,319	0	0	0	0	0	16,319	0	0	0	0	0	0	16,319	0	
LA	Duarte	SCAG	5578	Duarte Active Transportation Safety Project				4		2,293	2,270	0	0	0	0	97	150	0	2,023	97	150	0	2,023	0	0	
LA	Los Angeles DOT	SCAG	5576	Lichty Middle & Neighborhood Elementary Schools Safety Improvements Project		Pending		4	Dec-19	29,000	2,959	0	0	0	0	2,959	0	0	0	2,959	0	0	0	0	0	
LA	Los Angeles DOT	SCAG	5576	Lichty Middle & Neighborhood Elementary Schools Safety Improvements Project		Pending		4		20#39		0	0	0	0	0	986	1,096	18#57	0	986	1,096	18#57	0	0	
LA	Monterey Park	SCAG	5587	Monterey Park School and Crosswalk Safety Enhancement Project				4	Oct-19	1,367	15	0	0	0	0	15	0	0	0	15	0	0	0	0	0	
LA	Monterey Park	SCAG	5587	Monterey Park School and Crosswalk Safety Enhancement Project				4		1,352		0	0	0	0	140	1,212	0	0	0	140	0	0	1,212	0	
LA	Long Beach	SCAG	5581	Orange Ave. Backbone Bikeway & Complete Streets Improvements		Pending		4	Aug-19	15,526	127	0	0	0	0	127	0	0	0	127	0	0	0	0	0	
LA	Long Beach	SCAG	5581	Orange Ave. Backbone Bikeway & Complete Streets Improvements		Pending		4			13#36	0	0	0	0	0	0	566	0	12#70	0	566	0	12#670	0	
LA	LA Co DPH	SCAG	5582	Pedestrian Plans for Disadvantaged Communities in Unincorporated Los Angeles County				4	Jan-20	1,550	1,550	0	0	0	0	1,550	0	0	0	0	0	0	0	0	1,550	
LA	Pomona	SCAG	5577	Pomona Multi-Neighborhood Pedestrian and Bicycle Improvements				4	Aug-19	9,864	220	0	0	0	0	220	0	0	0	220	0	0	0	0	0	
LA	Pomona	SCAG	5577	Pomona Multi-Neighborhood Pedestrian and Bicycle Improvements				4			9,049	0	0	0	0	0	515	8,534	0	0	490	25	8,534	0	0	
LA	Los Angeles DOT	SCAG	5580	Safe Routes for Seniors				4		1,750	1,750	0	0	0	0	0	1,750	0	0	0	0	0	0	0	1,750	
LA	South Gate	SCAG	5585	Tweedy Blvd. Complete Streets Project				4		5,776	4,620	0	0	0	0	0	0	4,620	0	0	0	0	0	0	4,620	0
MEN	Mendocino COG		4610A	Covelo Route 162 Corridor Multi-Purpose Trail - NI				1	Mar-15	904	233	233	0	0	0	0	0	0	0	0	0	0	0	0	233	
MEN	Mendocino COG		4610B	Covelo Route 162 Corridor Multi-Purpose Trail, Phase 1				1	Mar-15		430	430	0	0	0	0	0	0	0	430	0	0	0	0	0	
MEN	Mendocino COG		4610B	Covelo Route 162 Corridor Multi-Purpose Trail, Phase 1 (ext. 6-16)	12/31/2017			1	Jan-18		184	184	0	0	0	0	0	0	0	0	184	0	0	0	0	
MEN	Mendocino COG		4611	SRTS				1	Mar-15	871	871	871	0	0	0	0	0	0	0	0	0	0	0	0	871	
MEN	Ukiah		4633	Northwestern Pacific Rail Trail Phase 2 - Advance				2	Jun-16	1,850	99	0	99	0	0	0	0	0	0	99	0	0	0	0	0	
MEN	Ukiah		4633	Northwestern Pacific Rail Trail Phase 2				2	Mar-17		248	0	0	248	0	0	0	0	0	0	0	198	50	0	0	
MEN	Ukiah		4633	Northwestern Pacific Rail Trail Phase 2 (ext. 6-18)	6/19/2019			2	Jan-19		1,484	0	0	1,484	0	0	0	0	0	0	0	0	0	1,484	0	
MEN	Mendocino COG		4634	SR 162 Corridor Multi-Purpose Trail				2	Jun-18	2,578	119	0	0	119	0	0	0	0	0	0	0	119	0	0	0	
MEN	Mendocino COG		4634	SR 162 Corridor Multi-Purpose Trail (ext. 6-17)	6/30/2018			2	Jun-18		48	0	48	0	0	0	0	0	0	0	48	0	0	0	0	
MEN	Mendocino COG		4634	SR 162 Corridor Multi-Purpose Trail (ext. 6-19)	2/28/2021			2			1,720	0	0	0	1,720	0	0	0	0	0	0	0	0	1,720	0	
MEN	Mendocino COG		4632	SR 162 Corridor Multi-Purpose Trail Phase 2 - Advance				2	Jun-16	1,252	146	0	146	0	0	0	0	0	0	146	0	0	0	0	0	
MEN	Mendocino COG		4632	SR 162 Corridor Multi-Purpose Trail Phase 2				2	Jun-18		94	0	0	94	0	0	0	0	0	0	0	94	0	0	0	
MEN	Mendocino COG		4632	SR 162 Corridor Multi-Purpose Trail Phase 2				2	Jan-18		40	0	0	40	0	0	0	0	0	0	40	0	0	0	0	
MEN	Mendocino COG		4632	SR 162 Corridor Multi-Purpose Trail Phase 2 (ext. 6-19)	2/28/2021			2			952	0	0	0	952	0	0	0	0	0	0	0	0	952	0	
MER	Merced		3181	Active Transportation Plan/SRTS Plan - Advance				2	Jun-16	135	135	0	135	0	0	0	0	0	0	0	0	0	0	0	135	
MER	Merced Co PW		3284A	Delhi Community Pedestrian & Bike Connectivity Project				3A	Dec-17	1,531	88	0	0	88	0	0	0	0	0	88	0	0	0	0	0	
MER	Merced Co PW		3284A	Delhi Community Pedestrian & Bike Connectivity Project				3A	Jun-18		178	0	0	178	0	0	0	0	0	0	178	0	0	0	0	
MER	Merced Co PW		3284A	Delhi Community Pedestrian & Bike Connectivity Project				3A	May-20		1,221	0	0	0	0	1,221	0	0	0	0	0	0	0	1,221	0	
MER	Merced Co PW		3284B	Delhi Community Pedestrian & Bike Connectivity Project				3A	Jun-20		44	0	0	0	0	44	0	0	0	0	0	0	0	0	44	
MER	Merced Co PW		3282A	Plainsburg Road Complete Street Upgrade				3A	Dec-17	1,688	76	0	0	76	0	0	0	0	0	76	0	0	0	0	0	
MER	Merced Co PW		3282A	Plainsburg Road Complete Street Upgrade				3A	Oct-18		200	0	0	0	200	0	0	0	0	0	200	0	0	0	0	
MER	Merced Co PW		3282A	Plainsburg Road Complete Street Upgrade				3A			1,351	0	0	0	0	0	1,351	0	0	0	0	0	0	1,351	0	
MER	Merced Co PW		3282B	Plainsburg Road Complete Street Upgrade				3A			44	0	0	0	0	0	44	0	0	0	0	0				

Statewide

												Project Totals by Fiscal Year								Project Totals by Component					
County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI	
MON	Seaside	AMBAG	2670	West Broadway Urban Village Infrastructure Improvements				2	Oct-16	7,832	3,964	0	3,964	0	0	0	0	0	0	0	0	0	0	3,964	0
MON	Monterey Co Resource Management Agency DPW	AMBAG	2810	Las Lomas Dr. Bicycle Lane & Pedestrian Project - Advance				3A	Mar-18	3,168	98	0	0	0	98	0	0	0	0	0	98	0	0	0	0
MON	Monterey Co Resource Management Agency DPW	AMBAG	2810	Las Lomas Dr. Bicycle Lane & Pedestrian Project - Advance				3A	Mar-19		95	0	0	0	0	0	95	0	0	0	0	0	95	0	0
MON	Monterey Co Resource Management Agency DPW	AMBAG	2810	Las Lomas Dr. Bicycle Lane & Pedestrian Project				3A	Mar-19		270	0	0	0	270	0	0	0	0	0	0	270	0	0	0
MON	Monterey Co Resource Management Agency DPW	AMBAG	2810	Las Lomas Dr. Bicycle Lane & Pedestrian Project				3A			2,431	0	0	0	0	0	2,431	0	0	0	0	0	0	2,431	0
MONO	Mono Co		2651	Mono County Complete Streets: Bridgeport Main St Revitalization				3A	Withdrawn	434	23	0	0	23	0	0	0	0	0	0	23	0	0	0	0
MONO	Mono Co		2651	Mono County Complete Streets: Bridgeport Main St Revitalization				3A	Withdrawn		411	0	0	0	43	368	0	0	0	0	0	43	0	368	0
MON	Transportation Agency for Monterey Co	AMBAG	2980	Every Child: Community-Supported SRTS				4	Aug-19	2,225	2,143	0	0	0	0	2,143	0	0	0	0	0	0	0	0	2,143
MON	Transportation Agency for Monterey Co	AMBAG	2936	Fort Ord Regional Trail & Greenway: Highway 218 Segment		Pending		4		12,397	10,879	0	0	0	0	1,198	0	9,181	0	0	0	1,198	9,181	0	
NAP	NVTA	MTC	2300A	Napa Vine Trail Phase 2 - Gap Closure				1	Jan-15	7,600	3,600	3,600	0	0	0	0	0	0	0	0	0	0	0	3,600	0
ORA	Santa Ana	SCAG	2170U	Bishop-Pacific-Shelton Bike Boulevards				1	Mar-15	950	70	70	0	0	0	0	0	0	0	0	0	70	0	0	0
ORA	Santa Ana	SCAG	2170U	Bishop-Pacific-Shelton Bike Boulevards				1	May-16		880	880	0	0	0	0	0	0	0	0	0	0	0	880	0
ORA	Anaheim	SCAG	2170T	Cerritos Ave. Sidewalk Gap Closure				1	May-15	1,209	587	587	0	0	0	0	0	0	0	0	0	120	467	0	0
ORA	Anaheim	SCAG	2170T	Cerritos Ave. Sidewalk Gap Closure (ext. 6-16)	7/31/2017			1	Mar-17		622	622	0	0	0	0	0	0	0	0	0	0	0	614	8
ORA	Santa Ana	SCAG	2170W	Complete Streets Plan				1	Mar-15	300	300	300	0	0	0	0	0	0	0	0	0	0	0	0	300
ORA	Santa Ana	SCAG	2170Y	Heninger Elementary SRTS Enhancements				1	May-15	480	35	35	0	0	0	0	0	0	0	0	0	35	0	0	0
ORA	Santa Ana	SCAG	2170Y	Heninger Elementary SRTS Enhancements				1	Jun-16		445	445	0	0	0	0	0	0	0	0	0	0	0	430	15
ORA	Santa Ana	SCAG	2170X	King Elementary SRTS Enhancements				1	May-15	500	36	36	0	0	0	0	0	0	0	0	0	36	0	0	0
ORA	Santa Ana	SCAG	2170X	King Elementary SRTS Enhancements				1	May-16		464	464	0	0	0	0	0	0	0	0	0	0	0	449	15
ORA	Santa Ana	SCAG	2170V	Newhope-Civic Ctr-Grand, Class II Bike lanes				1	Mar-15	272	272	272	0	0	0	0	0	0	0	0	0	0	0	272	0
ORA	Anaheim	SCAG	2170R	South St. Sidewalk Gap Closure				1	May-15	796	367	367	0	0	0	0	0	0	0	0	0	100	267	0	0
ORA	Anaheim	SCAG	2170R	South St. Sidewalk Gap Closure (ext. 6-16)	6/30/2017			1	May-17		429	429	0	0	0	0	0	0	0	0	0	0	0	414	15
ORA	Santa Ana	SCAG	2170Z	Washington Elementary SRTS Enhancements				1	May-15	780	57	57	0	0	0	0	0	0	0	0	0	57	0	0	0
ORA	Santa Ana	SCAG	2170Z	Washington Elementary SRTS Enhancements				1	Jun-16		718	718	0	0	0	0	0	0	0	0	0	0	0	703	15
ORA	Anaheim	SCAG	2170S	Western Ave. Pedestrian Signal				1	May-15	400	81	81	0	0	0	0	0	0	0	0	0	51	30	0	0
ORA	Anaheim	SCAG	2170S	Western Ave. Pedestrian Signal (ext. 6-16)	12/31/2016			1	Jan-17		319	319	0	0	0	0	0	0	0	0	0	0	0	311	8
ORA	Santa Ana	SCAG	21720	Civic Center Bike Boulevard				2	Dec-16	3,879	260	0	260	0	0	0	0	0	0	0	260	0	0	0	0
ORA	Santa Ana	SCAG	21720	Civic Center Bike Boulevard				2	Dec-17		406	0	0	0	406	0	0	0	0	0	0	406	0	0	0
ORA	Santa Ana	SCAG	21720	Civic Center Bike Boulevard				2	May-19		3,063	0	0	0	0	3,063	0	0	0	0	0	0	0	3,063	0
ORA	Santa Ana	SCAG	1013A	Edinger Protected Bike Lanes Project				2	Oct-16	2,366	118	0	118	0	0	0	0	0	0	0	118	0	0	0	0
ORA	Santa Ana	SCAG	1013B	Edinger Protected Bike Lanes Project - NI				2	Oct-16		24	0	24	0	0	0	0	0	0	0	0	0	0	0	24
ORA	Santa Ana	SCAG	1013A	Edinger Protected Bike Lanes Project				2	Dec-17		300	0	0	0	300	0	0	0	0	0	0	300	0	0	0
ORA	Santa Ana	SCAG	1013A	Edinger Protected Bike Lanes Project				2	May-19		1,924	0	0	0	0	1,924	0	0	0	0	0	0	0	1,924	0
ORA	Santa Ana	SCAG	1011	Santa Ana and Fifth Protected Bike Lane				2	Oct-16	5,424	740	0	740	0	0	0	0	0	0	0	0	740	0	0	0
ORA	Santa Ana	SCAG	1011	Santa Ana and Fifth Protected Bike Lane				2	Aug-16		200	0	200	0	0	0	0	0	0	0	200	0	0	0	0
ORA	Santa Ana	SCAG	1011	Santa Ana and Fifth Protected Bike Lane (ext. 3-18)	9/30/2019			2	Jun-19		4,484	0	0	0	4,484	0	0	0	0	0	0	0	0	4,484	0
ORA	Santa Ana	SCAG	2188	City of Santa Ana - First St. Pedestrian Improvements (Advance in&A)				3	Dec-18	4,572	10	0	0	0	10	0	0	0	0	0	10	0	0	0	0
ORA	Santa Ana	SCAG	2188	City of Santa Ana - First St. Pedestrian Improvements (Advance in&A)				3	Jun-19		530	0	0	0	530	0	0	0	0	0	0	530	0	0	0
ORA	Santa Ana	SCAG	2188	City of Santa Ana - First St. Pedestrian Improvements (Advance in&A)				3			4,032	0	0	0	0	4,032	0	0	0	0	0	0	0	4,032	0
ORA	Buena Park	SCAG	1273A	Buena Park School District SRTS Improvements				3A	May-18	1,654	50	0	0	50	0	0	0	0	0	0	50	0	0	0	0
ORA	Buena Park	SCAG	1273A	Buena Park School District SRTS Improvements				3A	Aug-18		75	0	0	0	75	0	0	0	0	0	0	75	0	0	0
ORA	Buena Park	SCAG	1273B	Buena Park School District SRTS Improvements				3A	Withdrawn		91	0	0	0	91	0	0	0	0	0	0	0	0	0	91
ORA	Buena Park	SCAG	1273A	Buena Park School District SRTS Improvements				3A	Withdrawn		1,428	0	0	0	0	1,428	0	0	0	0	0	0	0	1,428	0
ORA	Anaheim	SCAG	2196A	Citywide SRTS Sidewalk Gap Closure				4	Jan-20	4,199	104	0	0	0	0	104	0	0	0	0	104	0	0	0	0
ORA	Anaheim	SCAG	2196A	Citywide SRTS Sidewalk Gap Closure				4			3,995	0	0	0	0	0	974	0	3,021	0	0	550	424	3,021	0
ORA	Anaheim	SCAG	2196B	Citywide SRTS Sidewalk Gap Closure				4			50	0	0	0	0	0	0	50	0	0	0	0	0	0	50
ORA	Santa Ana	SCAG	2195	Fremont Elementary and Spurgeon Intermediate SRTS				4	Dec-19	5,776	84	0	0	0	0	84	0	0	0	0	84	0	0	0	0
ORA	Santa Ana	SCAG	2195	Fremont Elementary and Spurgeon Intermediate SRTS				4			5,692	0	0	0	0	843	4,849	0	0	0	0	843	0	4,849	0
ORA	Santa Ana	SCAG	2194	Kennedy Elementary and Villa Fundamental Intermediate SRTS				4	Dec-19	1,482	23	0	0	0	0	23	0	0	0	0	23	0	0	0	0
ORA	Santa Ana	SCAG	2194	Kennedy Elementary and Villa Fundamental Intermediate SRTS				4			1,459	0	0	0	0	168	1,291	0	0	0	0	168	0	1,291	0
PLA	Roseville	SACOG	1522	Downtown Roseville Class 1 Trails (ext. 6-15)	6/30/2016			1	Jan-16	2,547	1,236	1,236	0	0	0	0	0	0	0	0	0	0	0	1,236	0
PLA	Roseville	SACOG	1526A	Dry Creek Greenway Multi-Use Trail Project, Roseville				3		12,152	4,318	0	0	0	0	0	4,318	0	0	0	0	0	0	4,318	0
PLA	Roseville	SACOG	1526B	Dry Creek Greenway Multi-Use Trail Project, Roseville				3			182	0	0	0	0	0	182	0	0	0	0	0	0	0	182
PLA	Roseville	SACOG	1527A	Washington Blvd. Bikeway and Pedestrian Pathway			X	3A		3,982	2,030	0	0	0	0	2,030	0	0	0	0	0	0	0	2,030	0
PLA	Roseville	SACOG	1527B	Washington Blvd. Bikeway and Pedestrian Pathway			X	3A																	

Statewide

												Project Totals by Fiscal Year								Project Totals by Component					
County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI	
RIV	Moreno Valley	SCAG	1167	Citywide SRTS Pedestrian Facility Improvements (ext. 5-15)	6/30/2016			1	Jun-16	1,640	160	160	0	0	0	0	0	0	0	0	0	89	71	0	0
RIV	Moreno Valley	SCAG	1167	Citywide SRTS Pedestrian Facility Improvements (ext. 5-16)	6/30/2017			1	Jun-17	1,480	1,480	1,480	0	0	0	0	0	0	0	0	0	0	0	1,420	60
RIV	CVAG	SCAG	1019	C V Link				1	Oct-14	99,359	7,000	7,000	0	0	0	0	0	0	0	0	7,000	0	0	0	0
RIV	CVAG	SCAG	1019	C V Link (ext. 3-16)	6/30/2017			1	Jun-17	2,828	2,828	2,828	0	0	0	0	0	0	0	0	0	0	2,828	0	0
RIV	CVAG	SCAG	1019	C V Link (ext. 3-16)	6/30/2017			1	Savings	1,072	1,072	1,072	0	0	0	0	0	0	0	0	0	0	1,072	0	0
RIV	Riverside	SCAG	1186	Downtown & Adjoining Areas Bike/Pedestrian Improvements (ext. 6-16)	3/31/2017		X	1	Mar-17	997	877	877	0	0	0	0	0	0	0	0	0	0	875	2	
RIV	Perris	SCAG	1161	Murrieta Road Pedestrian Improvements				1	Oct-15	1,100	1,100	1,100	0	0	0	0	0	0	0	0	0	0	1,100	0	
RIV	Perris	SCAG	1162	Perris Valley Storm Drain Channel Trail				1	May-16	3,828	1,202	1,202	0	0	0	0	0	0	0	0	0	0	1,202	0	
RIV	Riverside Co	SCAG	1160	Pyrite St. SRTS				1	Mar-15	732	133	133	0	0	0	0	0	0	0	0	133	0	0	0	
RIV	Riverside Co	SCAG	1160	Pyrite St. SRTS				1	Mar-16	532	532	532	0	0	0	0	0	0	0	0	0	0	532	0	
RIV	San Jacinto	SCAG	1146	Safe & Active San Jacinto SRTS				1	Jan-15	989	56	56	0	0	0	0	0	0	0	0	56	0	0	0	
RIV	San Jacinto	SCAG	1146	Safe & Active San Jacinto SRTS				1	Jan-16	807	807	807	0	0	0	0	0	0	0	0	0	0	657	150	
RIV	San Jacinto	SCAG	1146	Safe & Active San Jacinto SRTS (ext. 6-15)	8/31/2015			1	Savings	126	126	126	0	0	0	0	0	0	0	0	0	126	0	0	
RIV	Riverside Co	SCAG	1159	SRTS - Troth St				1	Mar-15	689	125	125	0	0	0	0	0	0	0	0	125	0	0	0	
RIV	Riverside Co	SCAG	1159	SRTSe Troth St (ext. 5-16)	6/30/2017			1	Mar-17	502	502	502	0	0	0	0	0	0	0	0	0	0	502	0	
RIV	Riverside Co TD	SCAG	1177	3rd Place Sidewalk & Roadway Safety Improvements - Advance				2	Jun-16	871	65	0	65	0	0	0	0	0	0	0	65	0	0	0	
RIV	Riverside Co TD	SCAG	1177	3rd Place Sidewalk & Roadway Safety Improvements				2	May-17	61	61	0	61	0	0	0	0	0	0	0	0	61	0	0	
RIV	Riverside Co TD	SCAG	1177	3rd Place Sidewalk & Roadway Safety Improvements (ext. 6-18)	12/31/2018			2	Dec-18	595	595	0	0	595	0	0	0	0	0	0	0	0	595	0	
RIV	Riverside Co DPH	SCAG	1178	SRTS, East Riverside				2	Aug-16	628	500	0	500	0	0	0	0	0	0	0	0	0	0	500	
RIV	Moreno Valley	SCAG	1215	Juan Bautista De Anza Trail Gap Closure (Advance in 3A)				3	Dec-17	3,149	90	0	0	90	0	0	0	0	0	0	90	0	0	0	
RIV	Moreno Valley	SCAG	1215	Juan Bautista De Anza Trail Gap Closure (Advance in 3A) (ext. 6-18)	10/31/2018			3	Oct-18	185	185	0	0	185	0	0	0	0	0	0	0	160	25	0	
RIV	Moreno Valley	SCAG	1215	Juan Bautista De Anza Trail Gap Closure (Advance in 3A) (ext. 5-19)	6/30/2020			3	May-20	2,574	2,574	0	0	0	2,574	0	0	0	0	0	0	0	2,574	0	
RIV	La Quinta	SCAG	1214	La Quinta Village Complete Streets - A Road Diet (Advance in 3A)				3	Mar-19	9,533	7,313	0	0	0	7,313	0	0	0	0	0	0	0	7,313	0	
RIV	Desert Hot Springs	SCAG	1210	Palm Drive Bicycle & Pedestrian Improvement Project (Advance in 6A)				3	Mar-19	965	772	0	0	0	772	0	0	0	0	0	0	0	772	0	
RIV	Riverside Co TD	SCAG	1220	Cabazon SRTS Sidewalk Safety Improvements				3A	May-18	1,120	160	0	0	160	0	0	0	0	0	0	0	160	0	0	
RIV	Riverside Co TD	SCAG	1220	Cabazon SRTS Sidewalk Safety Improvements				3A	May-18	122	122	0	0	122	0	0	0	0	0	0	0	122	0	0	
RIV	Riverside Co TD	SCAG	1220	Cabazon SRTS Sidewalk Safety Improvements (ext. 6-19) (Time Ext. Amended 6-20)	8/31/2021			3A		788	788	0	0	0	788	0	0	0	0	0	0	0	788	0	
RIV	Riverside Co TD	SCAG	1221	Clark St. SRTS Sidewalk and Intersection Safety Improvements				3A	Jun-19	2,945	684	0	0	0	684	0	0	0	0	0	0	0	684	0	
RIV	Hemet	SCAG	1212A	Hemet Valley Bikeway Connect				3A		2,983	1,990	0	0	0	0	1,990	0	0	0	0	0	0	1,990	0	
RIV	Hemet	SCAG	1212B	Hemet Valley Bikeway Connect				3A		98	98	0	0	0	0	98	0	0	0	0	0	0	0	98	
RIV	Hemet	SCAG	1212A	Hemet Valley Bikeway Connect (ext. 6-19)	3/31/2020			3A		200	200	0	0	0	200	0	0	0	0	0	0	200	0	0	
RIV	Indio	SCAG	1213A	Herbert Hoover Elementary Pedestrian Improvements				3A	Dec-17	2,983	100	0	0	100	0	0	0	0	0	0	100	0	0	0	
RIV	Indio	SCAG	1213A	Herbert Hoover Elementary Pedestrian Improvements (ext. 5-19)	6/30/2020			3A	Jan-20	240	240	0	0	0	240	0	0	0	0	0	0	240	0	0	
RIV	Indio	SCAG	1213A	Herbert Hoover Elementary Pedestrian Improvements				3A		2,638	2,638	0	0	0	0	0	2,638	0	0	0	0	0	2,638	0	
RIV	Indio	SCAG	1213B	Herbert Hoover Elementary Pedestrian Improvements				3A		5	5	0	0	0	0	0	5	0	0	0	0	0	0	5	
RIV	Riverside	SCAG	1222	La Sierra Neighborhood Sidewalk Improvements				3A		1,215	999	0	0	0	0	0	999	0	0	0	0	0	999	0	
RIV	Perris	SCAG	1217	Perris Valley Storm Drain Channel Trail - Phase 2				3A	Dec-17	3,204	237	0	0	237	0	0	0	0	0	0	237	0	0	0	
RIV	Perris	SCAG	1217	Perris Valley Storm Drain Channel Trail Phase 2 (ext. 5-19)	6/30/2020			3A	Jun-20	524	524	0	0	0	524	0	0	0	0	0	0	287	237	0	
RIV	Perris	SCAG	1217	Perris Valley Storm Drain Channel Trail - Phase 2				3A		2,243	2,243	0	0	0	0	0	2,243	0	0	0	0	0	2,243	0	
RIV	Riverside Co DPH	SCAG	1218	Riverside County SRTS Program, Lake Elsinore				3A	Aug-18	625	500	0	0	0	500	0	0	0	0	0	0	0	0	500	
RIV	Temecula	SCAG	1223	Santa Gertrudis Creek Pedestrian & Bicycle Trail Extension & Interconnect				3A	Dec-17	4,761	189	0	0	189	0	0	0	0	0	0	189	0	0	0	
RIV	Temecula	SCAG	1223	Santa Gertrudis Creek Pedestrian & Bicycle Trail Extension & Interconnect (ext. 6-19)	6/30/2020			3A	Jun-20	3,570	3,570	0	0	0	3,570	0	0	0	0	0	0	0	3,570	0	
RIV	Riverside Co TD	SCAG	1253	Active Transportation Improvements for the Communities of Thermal & Oasis				4	Aug-19	6,944	300	0	0	0	0	300	0	0	0	0	300	0	0	0	
RIV	Riverside Co TD	SCAG	1253	Active Transportation Improvements for the Communities of Thermal & Oasis				4		550	550	0	0	0	0	550	0	0	0	0	0	550	0	0	
RIV	Riverside Co TD	SCAG	1253	Active Transportation Improvements for the Communities of Thermal & Oasis				4		5,994	5,994	0	0	0	0	0	0	5,994	0	0	0	0	5,994	0	
RIV	Desert Hot Springs	SCAG	1251	Hacienda Ave. SRTS Improvement Project				4		1,498	1,322	0	0	0	0	0	0	0	1,322	0	0	0	1,322	0	
RIV	Moreno Valley	SCAG	1258	Juan Bautista de Anza Multi-Use Trail Project				4	Oct-19	8,653	1,010	0	0	0	1,010	0	0	0	0	0	0	350	660	0	
RIV	Moreno Valley	SCAG	1258	Juan Bautista de Anza Multi-Use Trail Project				4		7,393	7,393	0	0	0	0	0	7,393	0	0	0	0	0	7,393	0	
RIV	Jurupa Valley	SCAG	1255	Jurupa Valley Sunnyslope Area SRTS Sidewalk Gap Closure				4	Oct-19	3,173	1	0	0	0	0	1	0	0	0	0	1	0	0	0	
RIV	Jurupa Valley	SCAG	1255	Jurupa Valley Sunnyslope Area SRTS Sidewalk Gap Closure				4		2,854	2,854	0	0	0	0	0	388	2,466	0	0	0	388	0	2,466	
RIV	Eastvale	SCAG	1258A	North/South Bike Network Gap Closure & Connectivity to North Eastvale				4	Oct-19	8,091	114	0	0	0	0	114	0	0	0	0	114	0	0	0	
RIV	Eastvale	SCAG	1258A	North/South Bike Network Gap Closure & Connectivity to North Eastvale				4		6,057	6,057	0	0	0	0	0	457	5,600	0	0	0	457	0	5,600	
RIV	Eastvale	SCAG	1258B	North/South Bike Network Gap Closure & Connectivity to North Eastvale				4		300	300	0	0	0	0	300	0	0	0	0	0	0	0	300	
RIV	Temecula	SCAG	1254A	Santa Gertrudis Creek Trail, Phase 2				4		2,085	1,462	0	0	0	0	0	0	1,462	0	0	0	0	1,462	0	
RIV	Temecula	SCAG	1254B	Santa Gertrudis Creek Trail, Phase 2				4		40	40	0	0	0	0	0	0	40	0	0	0	0	0	40	
SAC	Sacramento Co	SACOG	1678	Howe Ave. Sidewalk Infill & Bike Lane Improvements				1	Dec-14	1,853	320	320	0	0	0	0	0	0	0	0	0	280	40	0	
SAC	Sacramento Co	SACOG	1678	Howe Ave. Sidewalk Infill & Bike Lane Improvements				1	Mar-16	1,533	1,533	1,533	0	0	0	0	0	0	0	0	0	0	0	1,533	0
SAC	Elk Grove	SACOG	1677	Lower Laguna Creek Open Space Preserve Trail				1	Dec-14	1,778	106	106	0	0	0	0	0	0	0	0	106	0	0	0	
SAC	Elk Grove	SACOG	1677	Lower Laguna Creek Open Space Preserve Trail (ext. 6-15)	6/30/2016			1	Jun-16	160	160	160	0	0	0	0	0	0	0	0	0	160	0	0	
SAC	Elk Grove	SACOG	1677	Advance Lower Laguna Creek Open Space Preserve Trail (ext. 6-16)	6/30/2017			1	Jun-17	83	83	83	0	0	0	0	0	0	0	0	0	83	0	0	
SAC	Elk Grove	SACOG	1677	Lower Laguna Creek Open Space Preserve Trail (ext. 6-16)	12/31/2017			1	Dec-17	1,224	1,224	1,224	0	0	0	0	0	0	0	0	0	0	1,224	0	
SAC	San Juan Unified School District	SACOG	1679	SRTS				1	May-15	250	250	250	0	0	0	0	0	0	0	0	0	0	0	250	
SAC	Sacramento	SACOG	1685	North 12th Complete Street - Advance				2	Jan-16	4,467	120	0	120	0	0	0	0	0	0	0	120	0	0	0	
SAC	Sacramento	SACOG	1685	North 12th Complete Street				2	Jun-18	400	400	0	0	400	0	0	0	0	0	0	0	400	0	0	
SAC	Sacramento	SACOG	1685	North 12th Complete Street (ext. 6-19)	2/28/2021			2		2,															

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
SAC	Sacramento Co	SACOG	1684	Power Inn Road Sidewalk Improvements - Advance				2	May-16	2,374	88	0	88	0	0	0	0	0	0	88	0	0	0	0
SAC	Sacramento Co	SACOG	1684	Power Inn Road Sidewalk Improvements				2	Jan-18		352	0	0	352	0	0	0	0	0	0	159	193	0	0
SAC	Sacramento Co	SACOG	1684	Power Inn Road Sidewalk Improvements				2	Jun-19	1,648		0	0	0	1,648	0	0	0	0	0	0	0	1,648	0
SAC	Sacramento Co	SACOG	1690	47th Ave Pedestrian and Bicycle Improvements				3	May-20	3,427	3,009	0	0	0	0	3,009	0	0	0	0	0	0	3,009	0
SAC	Citrus Heights	SACOG	1693A	Citrus Heights Electric Greenway (Class 1 Multi-Use Trail) (ext. 6-19)	12/31/2019			3A	Jan-20	7,015	246	0	0	0	246	0	0	0	0	0	246	0	0	0
SAC	Citrus Heights	SACOG	1693A	Citrus Heights Electric Greenway (Class 1 Multi-Use Trail) (ext. 6-19)	12/31/2019			3A	Jan-20		65	0	0	0	65	0	0	0	0	0	0	65	0	0
SAC	Citrus Heights	SACOG	1693A	Citrus Heights Electric Greenway (Class 1 Multi-Use Trail)				3A			5,525	0	0	0	0	5,525	0	0	0	0	0	0	5,525	0
SAC	Citrus Heights	SACOG	1693B	Citrus Heights Electric Greenway (Class 1 Multi-Use Trail)				3A			30	0	0	0	0	30	0	0	0	0	0	0	0	30
SAC	Sacramento Co	SACOG	1695	Folsom Blvd. Complete Street Improvements, Phase 1				3A	Jan-19	5,001	176	0	0	0	176	0	0	0	0	0	0	176	0	0
SAC	Sacramento Co	SACOG	1695	Folsom Blvd. Complete Street Improvements, Phase 1 (ext. 6-18)	12/31/2018			3A	Jan-19		532	0	0	532	0	0	0	0	0	0	532	0	0	0
SAC	Sacramento Co	SACOG	1695	Folsom Blvd. Complete Street Improvements, Phase 1				3A			3,472	0	0	0	0	3,472	0	0	0	0	0	0	3,472	0
SAC	Sacramento	SACOG	1768	Two Rivers Trail (Phase II) (ext. 6-19)	2/28/2021			3A		6,361	3,333	0	0	0	3,333	0	0	0	0	0	0	0	3,333	0
SAC	Rancho Cordova	SACOG	1798	Rancho Cordova School Zone Improvement Project				4		1,282	1,122	0	0	0	0	0	1,122	0	0	0	0	0	1,122	0
SB	Santa Barbara	SBCAG	2599	Cadique & Soledad Pedestrian/Bike Bridges & Corridor Improvements			X	1	Dec-14	3,703	150	150	0	0	0	0	0	0	0	150	0	0	0	0
SB	Santa Barbara	SBCAG	2599	Cadique & Soledad Pedestrian/Bike Bridges & Corridor Improvements (ext. 5-16)	4/30/2017		X	1	Dec-16		400	400	0	0	0	0	0	0	0	0	400	0	0	0
SB	Santa Barbara	SBCAG	2599	Cadique & Soledad Pedestrian/Bike Bridges & Corridor Improvements (ext. 5-16)	6/30/2017		X	1	Jan-17	2,153		2,153	0	0	0	0	0	0	0	0	0	0	2,153	0
SB	Lompoc	SBCAG	2609	Sidewalk Infill and Curb Ramp Project				1	May-15	442	39	39	0	0	0	0	0	0	0	0	39	0	0	0
SB	Lompoc	SBCAG	2609	Sidewalk Infill and Curb Ramp Project				1	May-16		403	403	0	0	0	0	0	0	0	0	0	0	403	0
SB	Goleta	SBCAG	2695	Old Town Sidewalk Infill				2	Dec-16	2,779	105	0	105	0	0	0	0	0	0	105	0	0	0	0
SB	Goleta	SBCAG	2695	Old Town Sidewalk Infill				2	Jan-18		398	0	0	398	0	0	0	0	0	0	270	128	0	0
SB	Goleta	SBCAG	2695	Old Town Sidewalk Infill				2	Jun-19	1,721		0	0	0	1,721	0	0	0	0	0	0	0	1,721	0
SB	Regents of UC	SBCAG	2672	UC Santa Barbara, N Campus Open Space Multi-Use Trail				2	Jan-17	2,895	2,449	0	2,449	0	0	0	0	0	0	0	0	0	2,449	0
SB	Santa Barbara	SBCAG	2771	Eastside Green Lanes & Bike Boulevard Gap Closure (Advance in 6A)				3	Dec-17	2,763	73	0	0	73	0	0	0	0	0	73	0	0	0	0
SB	Santa Barbara	SBCAG	2771	Eastside Green Lanes & Bike Boulevard Gap Closure (Advance in 6A)				3	Jan-20		18	0	0	0	0	18	0	0	0	0	0	18	0	0
SB	Santa Barbara	SBCAG	2771	Eastside Green Lanes & Bike Boulevard Gap Closure (Advance in 3A)(ext. 6-19)	6/30/2020			3	Jan-20		207	0	0	0	207	0	0	0	0	0	207	0	0	0
SB	Santa Barbara	SBCAG	2771	Eastside Green Lanes & Bike Boulevard Gap Closure (Advance in 6A)				3		2,438		0	0	0	0	0	2,438	0	0	0	0	0	2,438	0
SB	Guadalupe	SBCAG	2805	Guadalupe St. (Highway 1) Pedestrian Improvements (ext. 6-19)	12/31/2019		X	3A	Dec-19	458	401	0	0	0	401	0	0	0	0	0	0	0	401	0
SB	Santa Barbara	SBCAG	2989	Downtown De LaVina St. Safe Crosswalks and Buffered Bike Lanes				4	Aug-19	1,494	60	0	0	0	0	60	0	0	0	60	0	0	0	0
SB	Santa Barbara	SBCAG	2989	Downtown De LaVina St. Safe Crosswalks and Buffered Bike Lanes				4			1,434	0	0	0	0	0	0	114	1,320	0	113	1	1,320	0
SB	Santa Barbara	SBCAG	2991	U.S. 101 State Street Undercrossing Active Transportation Improvements (also funded in SUR)				4		5,961	3,217	0	0	0	0	0	0	0	3,217	0	0	0	3,217	0
SBD	Colton	SCAG	1157	Active Transportation Plan				1	Jun-15	265	265	265	0	0	0	0	0	0	0	0	0	0	0	265
SBD	Apple Valley	SCAG	1172	Apple Valley SRTS				1	Jun-15	1,095	1,095	1,095	0	0	0	0	0	0	0	0	0	0	1,095	0
SBD	SANBAG	SCAG	1166	Metrolink Station Accessibility Improvement (ext. 5-15)	6/30/2016			1	Mar-16	4,679	576	576	0	0	0	0	0	0	0	0	576	0	0	0
SBD	SANBAG	SCAG	1166	Metrolink Station Accessibility Improvement (ext. 5-16)	6/30/2017			1	May-17	4,103	4,103	4,103	0	0	0	0	0	0	0	0	0	0	4,103	0
SBD	SANBAG	SCAG	1145	SANBAG SRTS Plan				1	Dec-14	400	400	400	0	0	0	0	0	0	0	0	0	0	0	400
SBD	Ontario	SCAG	1156	SRTS - Bon View, Corona, Euclid, Vineyard Elementary				1	Mar-15	1,164	100	100	0	0	0	0	0	0	0	0	100	0	0	0
SBD	Ontario	SCAG	1156	SRTS - Bon View, Corona, Euclid, Vineyard Elementary (ext. 6-15)	8/31/2015			1	Oct-15		50	50	0	0	0	0	0	0	0	0	0	50	0	0
SBD	Ontario	SCAG	1156	SRTS - Bon View, Corona, Euclid, Vineyard Elementary (ext. 6-16)	3/31/2017			1	Mar-17	1,014	1,014	1,014	0	0	0	0	0	0	0	0	0	0	1,006	8
SBD	Rialto	SCAG	1184	SRTS Plan (ext. 6-15)	9/30/2015			1	Aug-15	1,450	1,450	1,450	0	0	0	0	0	0	0	0	0	0	1,450	0
SBD	Yucaipa	SCAG	1206	SRTS, Calimesa & Wildwood Elementary (ext. 6-16)	3/31/2017			1	Mar-17	1,027	872	872	0	0	0	0	0	0	0	0	0	0	872	0
SBD	Big Bear Lake	SCAG	1179	Big Bear Blvd. Pedestrian and Bicycle Mobility Project			X	2	May-17	1,899	36	0	36	0	0	0	0	0	0	36	0	0	0	0
SBD	Big Bear Lake	SCAG	1179	Big Bear Blvd. Pedestrian and Bicycle Mobility Project (ext. 5-17)			X	2	May-18		26	0	0	26	0	0	0	0	0	0	0	26	0	0
SBD	Big Bear Lake	SCAG	1179	Big Bear Blvd. Pedestrian and Bicycle Mobility Project (ext. 5-17)	4/18/2018		X	2	May-18		128	0	128	0	0	0	0	0	0	0	128	0	0	0
SBD	Big Bear Lake	SCAG	1179	Big Bear Blvd. Pedestrian and Bicycle Mobility Project (ext. 5-18)	6/30/2019		X	2	Withdrawn		1,329	0	0	1,329	0	0	0	0	0	0	0	0	1,329	0
SBD	Rialto	SCAG	1182	Etiwanda Corridor Improvements				2	Dec-16		8	0	8	0	0	0	0	0	0	8	0	0	0	0
SBD	Rialto	SCAG	1182	Etiwanda Corridor Improvements				2	Aug-17		64	0	0	64	0	0	0	0	0	0	64	0	0	0
SBD	Rialto	SCAG	1182	Etiwanda Corridor Improvements				2	Jun-19	850	557	0	0	0	557	0	0	0	0	0	0	0	557	0
SBD	Highland	SCAG	1181A	Regional Connector Project (ext. 3-19)	2/28/2021			2		4,545	3,596	0	0	0	3,596	0	0	0	0	0	0	0	3,596	0
SBD	Highland	SCAG	1181B	Regional Connector Project (ext. 3-19)	2/28/2021			2			40	0	0	0	40	0	0	0	0	0	0	0	0	40
SBD	San Bernardino	SCAG	1183A	Sidewalk Gap Closure SRTS Project			X	2	Dec-16	2,153	143	0	143	0	0	0	0	0	0	143	0	0	0	0
SBD	San Bernardino	SCAG	1183A	Sidewalk Gap Closure SRTS Project (ext. 5-18)	3/31/2019		X	2	Jun-18		215	0	0	215	0	0	0	0	0	0	215	0	0	0
SBD	San Bernardino	SCAG	1183A	Sidewalk Gap Closure SRTS Project (ext. 5-18)	3/31/2019		X	2	Mar-19		60	0	0	60	0	0	0	0	0	0	0	60	0	0
SBD	San Bernardino	SCAG	1183B	Sidewalk Gap Closure SRTS Project (ext. 6-18)	3/31/2019			2	Mar-19		64	0	0	64	0	0	0	0	0	0	0	0	64	0
SBD	San Bernardino	SCAG	1183A	Sidewalk Gap Closure SRTS Project (ext. 6-19)	2/29/2020		X	2	Dec-19		1,671	0	0	0	1,671	0	0	0	0	0	0	0	1,671	0
SBD	Hesperia	SCAG	1180	Willow St. Shared Use Paseo				2	Jun-18	1,885	258	0	0	258	0	0	0	0	0	0	258	0	0	0
SBD	Hesperia	SCAG	1180	Willow St. Shared Use Paseo (ext. 6-19)	6/30/2020			2	Withdrawn		942	0	0	0	942	0	0	0	0	0	0	0	942	0
SBD	Yucaipa Valley	SCAG	1184	Yucaipa Valley Elementary School Sidewalks				2	Dec-18	1,026	5	0	5	0	0	0	0	0	0	5	0	0	0	0
SBD	Yucaipa Valley	SCAG	1184	Yucaipa Valley Elementary School Sidewalks				2	Mar-17		80	0	80	0	0	0	0	0	0	0	80	0	0	0
SBD	Yucaipa Valley	SCAG	1184	Yucaipa Valley Elementary School Sidewalks (ext. 6-18)	6/30/2019			2	May-19		941	0	0	941	0	0	0	0	0	0	0	0	941	0
SBD	Yucaipa Valley	SCAG	1225	Little League Drive Pedestrian Improvements				3	Dec-19	779	4	0	0	0	0	4	0	0	0	4	0	0	0	0
SBD	Yucaipa Valley	SCAG	1225	Little League Drive Pedestrian Improvements				3			618	0	0	0	0	64	554	0	0	0	64	0	554	0
SBD	Big Bear Lake	SCAG	1209	Alpine Pedal Path Rathbun Creek Extension - Big Bear Lake (ext. 6-19)	2/29/2020			3A	Mar-20	986	788	0	0	0	788	0	0	0	0	0	0	0	788	0
SBD	Apple Valley	SCAG	1207	Apple Valley South - SRTS				3A	May-19	4,292	3,137	0	0	0	3,137	0	0	0	0	0	0	0	3,137	0
SBD	Apple Valley	SCAG	1207	Apple Valley South - SRTS				3A	Mar-18		333	0	0	333	0	0	0	0	0	0	333	0	0	0

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
SBD	Apple Valley	SCAG	1208	Bear Valley Road Class 1 BikePath Connector				3A	Mar-18	999	792	0	0	792	0	0	0	0	0	0	0	0	792	0
SBD	Fontana	SCAG	1211A	Fontana SRTS Pedestrian Improvements				3A	Dec-17	1,918	10	0	0	10	0	0	0	0	0	10	0	0	0	0
SBD	Fontana	SCAG	1211A	Fontana SRTS Pedestrian Improvements				3A	Oct-19		191	0	0	0	0	191	0	0	0	0	0	191	0	0
SBD	Fontana	SCAG	1211A	Fontana SRTS Pedestrian Improvements (ext. 5-19)	6/30/2020			3A	Oct-19		157	0	0	0	157	0	0	0	0	0	157	0	0	0
SBD	Fontana	SCAG	1211A	Fontana SRTS Pedestrian Improvements				3A		1,556	4	0	0	0	0	0	1,556	0	0	0	0	1,556	0	0
SBD	Fontana	SCAG	1211B	Fontana SRTS Pedestrian Improvements				3A			4	0	0	0	0	0	4	0	0	0	0	0	4	0
SBD	Ontario	SCAG	1216	Sultana Elementary & De Anza Middle School Pedestrian Improvements				3A	Dec-17	1,506	178	0	0	178	0	0	0	0	0	0	138	42	0	0
SBD	Ontario	SCAG	1216	Sultana Elementary & De Anza Middle School Pedestrian Improvements				3A	Dec-19		1,100	0	0	0	0	1,100	0	0	0	0	0	1,100	0	0
SBD	Colton	SCAG	1257A	Jehue Corridor and Eucalyptus Ave. Class I Bike Paths				4	Dec-19	2,820	195	0	0	0	0	195	0	0	0	195	0	0	0	0
SBD	Colton	SCAG	1257A	Jehue Corridor and Eucalyptus Ave. Class I Bike Paths				4		2,496	29	0	0	0	0	0	417	0	2,079	0	292	125	2,079	0
SBD	Colton	SCAG	1257B	Jehue Corridor and Eucalyptus Ave. Class I Bike Paths				4		29	0	0	0	0	0	0	0	0	29	0	0	0	0	29
SBD	San Bernardino AOG	SCAG	1252	SBCTA Metrolink Station Accessibility Improvement Projects Phase II				4		6,983	6,132	0	0	0	0	0	0	6,132	0	0	0	0	6,132	0
SCL	Sunnyvale	MTC	2146A	Sunnyvale SNAIL Neighborhood Active Transportation Connectivity Improvements - Advance				3	Mar-19	6,059	72	0	0	0	0	72	0	0	0	72	0	0	0	0
SCL	Sunnyvale	MTC	2146B	Sunnyvale SNAIL Neighborhood Active Transportation Connectivity Improvements				3	Savings		13	0	0	0	0	13	0	0	0	0	0	0	0	13
SCL	Sunnyvale	MTC	2146A	Sunnyvale SNAIL Neighborhood Active Transportation Connectivity Improvements				3		4,762	56	0	0	0	0	780	3,982	0	0	0	780	0	3,982	0
SCL	Sunnyvale	MTC	2147A	Sunnyvale SRTS Improvements				3A	Jan-19	2,362	6	0	0	0	6	0	0	0	0	6	0	0	0	6
SCL	Sunnyvale	MTC	2147B	Sunnyvale SRTS Improvements				3A	May-19		6	0	0	0	0	6	0	0	0	0	0	0	0	6
SCL	Sunnyvale	MTC	2147A	Sunnyvale SRTS Improvements (ext. 5-19)	6/30/2020			3A	May-20		318	0	0	0	318	0	0	0	0	0	318	0	0	0
SCL	Sunnyvale	MTC	2147A	Sunnyvale SRTS Improvements				3A		1,509	0	0	0	0	0	1,509	0	0	0	0	0	1,509	0	0
SCL	San Jose	MTC	2331	Better BikewaySJ - San Fernando Corridor				4	Aug-19	11,919	357	0	0	0	0	357	0	0	0	357	0	0	0	0
SCL	San Jose	MTC	2331	Better BikewaySJ - San Fernando Corridor				4		9,635	88	0	0	0	0	0	1,427	8,208	0	0	1,427	0	8,208	0
SCR	Santa Cruz Co HSA		2607	SRTS Education & Encouragement in Santa Cruz County				1	Jan-15	447	447	447	0	0	0	0	0	0	0	0	0	0	0	447
SCR	Watsonville		2694B	Rail Trail: Watsonville Slough Trailhead to Walker St. - NI				2	Aug-17	882	88	0	0	88	0	0	0	0	0	0	0	0	0	88
SCR	Watsonville		2694A	Rail Trail: Watsonville Slough Trailhead to Walker St. (ext. 5-18)	10/31/2019		X	2	Oct-19	600	0	0	0	600	0	0	0	0	0	0	0	0	600	0
SD	National City	SANDAG	1156	18th St. Bicycle and Pedestrian Enhancements				1	Mar-15	1,225	200	200	0	0	0	0	0	0	0	0	200	0	0	0
SD	National City	SANDAG	1156	18th St. Bicycle and Pedestrian Enhancements				1	May-16		50	50	0	0	0	0	0	0	0	0	0	50	0	0
SD	National City	SANDAG	1156	18th St. Bicycle and Pedestrian Enhancements (ext. 6-16)	10/31/2016			1	Oct-16	975	0	975	0	0	0	0	0	0	0	0	0	975	0	0
SD	El Cajon	SANDAG	1153	Cajon Valley Union School District SRTS - NI			X	1	Jan-15	500	500	500	0	0	0	0	0	0	0	0	0	0	0	500
SD	San Diego	SANDAG	1178A	Chollas Creek-Bayshore Bikeway Final Design				1	Jun-16	735	695	695	0	0	0	0	0	0	0	0	695	0	0	0
SD	San Diego	SANDAG	1178A	Chollas Creek-Bayshore Bikeway Final Design (ext. 6-16)	6/30/2017			1	Savings		20	20	0	0	0	0	0	0	0	0	0	0	0	20
SD	San Diego	SANDAG	1178A	Chollas Creek-Bayshore Bikeway Final Design (ext. 6-16)	8/31/2016			1	Savings		20	20	0	0	0	0	0	0	0	0	0	20	0	0
SD	National City	SANDAG	1140	El Toyon-Las Palmas Bicycle Corridor			X	1	Jan-16	1,685	50	50	0	0	0	0	0	0	0	50	0	0	0	0
SD	National City	SANDAG	1140	El Toyon-Las Palmas Bicycle Corridor (ext. 6-16)	6/30/2017		X	1	May-17		250	250	0	0	0	0	0	0	0	0	250	0	0	0
SD	National City	SANDAG	1140	El Toyon-Las Palmas Bicycle Corridor (ext. 6-16)	6/30/2017		X	1	May-17		75	75	0	0	0	0	0	0	0	0	0	75	0	0
SD	Imperial Beach	SANDAG	1154	Elm Ave. Traffic, Pedestrian, Bike Safety & Mobility Improvements				1	Jan-15	1,459	220	220	0	0	0	0	0	0	0	0	220	0	0	0
SD	Imperial Beach	SANDAG	1154	Elm Ave. Traffic, Pedestrian, Bike Safety & Mobility Improvements				1	Mar-15		6	6	0	0	0	0	0	0	0	0	0	6	0	0
SD	Imperial Beach	SANDAG	1154	Elm Ave. Traffic, Pedestrian, Bike Safety & Mobility Improvements				1	Aug-15		483	483	0	0	0	0	0	0	0	0	0	0	483	0
SD	Chula Vista Elementary School District	SANDAG	1151	It's Cool to Walk to School				1	Jan-15	590	590	590	0	0	0	0	0	0	0	0	0	0	0	590
SD	La Mesa	SANDAG	1157	King St. Bike and Pedestrian Improvements				1	Mar-15	1,050	130	130	0	0	0	0	0	0	0	0	100	30	0	0
SD	La Mesa	SANDAG	1157	King St. Bike and Pedestrian Improvements				1	Jun-16		810	810	0	0	0	0	0	0	0	0	0	0	810	0
SD	La Jolla Band, Luiseno Indians	SANDAG	1161	La Jolla Active Transportation Project (ext. 5-15)	6/30/2016			1	Mar-16	4,110	350	350	0	0	0	0	0	0	0	350	0	0	0	0
SD	La Jolla Band, Luiseno Indians	SANDAG	1161	La Jolla Active Transportation Project - Amended 6/17				1		2,880	0	0	0	0	0	0	2,880	0	0	0	0	2,880	0	0
SD	La Jolla Band, Luiseno Indians	SANDAG	1161	La Jolla Active Transportation Project - Amended 6/17	6/30/2016			1		741	0	0	0	0	0	591	150	0	0	0	591	150	0	0
SD	La Jolla Band, Luiseno Indians	SANDAG	1161	La Jolla Active Transportation Project NI - Amended 6/17	6/30/2016			1		139	0	0	0	0	0	0	139	0	0	0	0	0	139	0
SD	San Diego	SANDAG	1150	Linda Vista SRTS				1	Mar-15	500	500	500	0	0	0	0	0	0	0	0	0	0	0	500
SD	Vista	SANDAG	1160	Maryland Elementary Pedestrian Mobility Improvement				1	Mar-15	792	85	85	0	0	0	0	0	0	0	0	85	0	0	0
SD	Vista	SANDAG	1160	Maryland Elementary Pedestrian Mobility Improvement				1	May-16		627	627	0	0	0	0	0	0	0	0	0	0	627	0
SD	National City	SANDAG	1155	National City SRTS Pedestrian Enhancements				1	Mar-15	1,690	50	50	0	0	0	0	0	0	0	50	0	0	0	0
SD	National City	SANDAG	1155	National City SRTS Pedestrian Enhancements				1	Jun-16		75	75	0	0	0	0	0	0	0	0	0	75	0	0
SD	National City	SANDAG	1155	National City SRTS Pedestrian Enhancements (ext. 3-15)	6/30/2016			1	Jun-16		225	225	0	0	0	0	0	0	0	0	225	0	0	0
SD	Coronado	SANDAG	1152	SRTS Education Program - Coronado Unified School District				1	Jan-15	43	36	36	0	0	0	0	0	0	0	0	0	0	36	0
SD	San Diego Co	SANDAG	1158	SRTS Live Oak Elementary & Potter Junior High School				1	Dec-14	2,760	360	360	0	0	0	0	0	0	0	360	0	0	0	0
SD	San Diego Co	SANDAG	1158	SRTS Live Oak Elementary & Potter Junior High School (ext. 5-15)	6/30/2016			1	Jun-16		334	334	0	0	0	0	0	0	0	0	334	0	0	0
SD	San Diego Co	SANDAG	1158	SRTS Live Oak Elementary & Potter Junior High School (ext. 5-16)	12/31/2016			1	Jun-16		166	166	0	0	0	0	0	0	0	0	0	166	0	0
SD	San Diego Co	SANDAG	1158	SRTS Live Oak Elementary & Potter Junior High School (ext. 5-16)	6/30/2017			1	Jun-17		1,900	1,900	0	0	0	0	0	0	0	0	0	1,900	0	0
SD	Vista	SANDAG	1159	SRTS Master Plan				1	Mar-15	120	120	120	0	0	0	0	0	0	0	0	0	0	0	120
SD	SANDAG (previously Encinitas)	SANDAG	1211A	EI Portal Pedestrian and Bike Underpass				2	Aug-16	5,400	196	0	196	0	0	0	0	0	0	196	0	0	0	0
SD	SANDAG (previously Encinitas)	SANDAG	1211A	EI Portal Pedestrian and Bike Underpass				2	Jun-18		53	0	0	53	0	0	0	0	0	0	0	53	0	0
SD	SANDAG (previously Encinitas)</																							

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
SD	San Diego	SANDAG	1210	Euclid + Market Complete Streets Project				2	Savings	5,990	109	0	109	0	0	0	0	0	0	109	0	0	0	0
SD	San Diego	SANDAG	1210	Euclid + Market Complete Streets Project				2	Aug-16		260	0	260	0	0	0	0	0	0	260	0	0	0	0
SD	San Diego	SANDAG	1210	Euclid+ Market Complete Streets Project (ext. 6-17)	6/30/2018			2	May-18		480	0	480	0	0	0	0	0	0	0	480	0	0	0
SD	San Diego	SANDAG	1210	Euclid+ Market Complete Streets Project (ext. 6-17)	6/30/2018			2	May-18		420	0	420	0	0	0	0	0	0	0	0	420	0	0
SD	San Diego	SANDAG	1210	Euclid+ Market Complete Streets Project (ext. 5-18)	6/30/2019			2	Jun-19		2,747	0	0	2,747	0	0	0	0	0	0	0	0	2,747	0
SD	SANDAG	SANDAG	1231	San Diego Bayshore Bikeway, Barrio Logan Segment (ext. 6-18)	12/31/2019			2	Jan-20	13,571	4,944	0	0	4,944	0	0	0	0	0	0	0	0	4,944	0
SD	National City	SANDAG	1212	Sweetwater River Bikeway Connections/30th St. Bicycle Improvements				2	Dec-16		25	0	25	0	0	0	0	0	0	25	0	0	0	0
SD	National City	SANDAG	1212	Sweetwater River Bikeway Connections/30th St. Bicycle Improvements				2	Jun-17		165	0	165	0	0	0	0	0	0	0	165	0	0	0
SD	National City	SANDAG	1212	Sweetwater River Bikeway Connections/30th St. Bicycle Improvements				2	Oct-17	1,154	50	0	0	50	0	0	0	0	0	0	0	50	0	0
SD	National City	SANDAG	1212	Sweetwater River Bikeway Connections/30th St. Bicycle Improvements				2	Mar-19		889	0	0	0	889	0	0	0	0	0	0	0	889	0
SD	SANDAG	SANDAG	1288	Imperial Ave. Bikeway				3		11,037	4,450	0	0	0	0	4,450	0	0	0	0	0	0	4,450	0
SD	El Cajon	SANDAG	1298	Cajon Valley Union School District SRTS Plan (Phase 2)				3A	Jan-18	500	500	0	0	500	0	0	0	0	0	0	0	0	0	500
SD	Chula Vista	SANDAG	1297	Class 2 Bike Lanes on Broadway in Chula Vista, CA				3A	Mar-18		104	0	0	104	0	0	0	0	0	0	104	0	0	0
SD	Chula Vista	SANDAG	1297	Class 2 Bike Lanes on Broadway in Chula Vista, CA				3A	Oct-18	1,466	747	0	0	0	747	0	0	0	0	0	0	0	747	0
SD	Imperial Beach	SANDAG	1296A	Imperial Beach Blvd. Improvement to SRTS				3A	Jan-18	5,175	303	0	0	303	0	0	0	0	0	0	303	0	0	0
SD	Imperial Beach	SANDAG	1296A	Imperial Beach Blvd. Improvement to SRTS				3A	Mar-18		9	0	0	9	0	0	0	0	0	0	0	9	0	0
SD	Imperial Beach	SANDAG	1296B	Imperial Beach Blvd. Improvement to SRTS			X	3A	Aug-18		65	0	0	0	65	0	0	0	0	0	0	0	0	65
SD	Imperial Beach	SANDAG	1296A	Imperial Beach Blvd. Improvement to SRTS				3A	Dec-18		2,193	0	0	0	2,193	0	0	0	0	0	0	0	2,193	0
SD	National City	SANDAG	1155	National City SRTS Pedestrian Enhancements				3A		2,028	1,678	0	0	0	0	1,678	0	0	0	0	0	0	1,678	0
SD	Encinitas	SANDAG	1299A	Santa Fe Drive Corridor Bike & Pedestrian Improvements				3A	May-18	1,142	41	0	0	41	0	0	0	0	0	41	0	0	0	0
SD	Encinitas	SANDAG	1299A	Santa Fe Drive Corridor Bike & Pedestrian Improvements				3A			915	0	0	0	0	173	742	0	0	0	148	25	742	0
SD	Encinitas	SANDAG	1299B	Santa Fe Drive Corridor Bike & Pedestrian Improvements				3A			40	0	0	0	0	0	40	0	0	0	0	0	0	40
SD	National City	SANDAG	1361	Bayshore Bikeway - Segment 5				4		6,391	5,421	0	0	0	0	0	0	5,421	0	0	0	0	5,421	0
SD	National City	SANDAG	1360	Central Community Mobility Enhancements				4	Mar-20	1,483	43	0	0	0	0	43	0	0	0	43	0	0	0	0
SD	National City	SANDAG	1360	Central Community Mobility Enhancements				4			1,243	0	0	0	0	0	148	1,095	0	0	104	44	1,095	0
SD	National City	SANDAG	1362	National City Bike Wayfinding				4	Mar-20	942	15	0	0	0	0	15	0	0	0	15	0	0	0	0
SD	National City	SANDAG	1362	National City Bike Wayfinding				4			927	0	0	0	0	0	95	832	0	0	95	0	832	0
SD	Vista	SANDAG	1363	Townsite Complete Street Improvements				4	Oct-19	4,177	100	0	0	0	0	100	0	0	0	100	0	0	0	0
SD	Vista	SANDAG	1363	Townsite Complete Street Improvements				4			3,868	0	0	0	0	0	400	3,468	0	0	400	0	3,468	0
SF	San Francisco DPW	MTC	2023B	John Yehall Chin SRTS			X	1	Aug-15	2,241	21	21	0	0	0	0	0	0	0	21	0	0	0	0
SF	San Francisco DPW	MTC	2023B	John Yehall Chin SRTS			X	1	Jan-16		337	337	0	0	0	0	0	0	0	0	337	0	0	0
SF	San Francisco DPW	MTC	2023B	John Yehall Chin SRTS			X	1	Savings		156	156	0	0	0	0	0	0	0	0	156	0	0	0
SF	San Francisco MTA	MTC	2023C	San Francisco Safer Streets - Advance				1	Mar-15	2,000	2,000	2,000	0	0	0	0	0	0	0	0	0	0	0	2,000
SF	San Francisco Co DPH	MTC	2023A	San Francisco SRTS - Advance				1	Mar-15	990	990	990	0	0	0	0	0	0	0	0	0	0	0	990
				Geneva Ave. Pedestrian and Bicycle Safety Improvement (ext. 6-18)	2/29/2020			3A	Jan-20	9,987	2,350	0	0	2,350	0	0	0	0	0	0	0	0	2,350	0
SF	San Francisco MTA	MTC	2319	Geneva Ave. Pedestrian and Bicycle Safety Improvement (ext. 6-18)				3A	Jan-20	9,987	2,350	0	0	2,350	0	0	0	0	0	0	0	0	2,350	0
SF	San Francisco PW	MTC	2330	Alemany Interchange Improvements, Phase 2				4		2,727	1,971	0	0	0	0	0	1,971	0	0	0	0	0	1,971	0
SHA	Redding		2572	Placer St. Improvements				1	May-16	5,004	2,296	2,296	0	0	0	0	0	0	0	0	0	0	0	2,296
SHA	Shasta Regional Transportation Agency		2571	Shasta SRTS				1	Aug-15	500	500	500	0	0	0	0	0	0	0	0	0	0	0	500
SHA	Shasta Regional Transportation Agency		2574	GoShasta Active Transportation Plan - Advance				2	Mar-16	313	250	0	250	0	0	0	0	0	0	0	0	0	0	250
SHA	Redding		2580	West St. Area School Safety Improvements				3A	Oct-17	3,196	400	0	0	400	0	0	0	0	0	400	0	0	0	0
SHA	Redding		2580	West St. Area School Safety Improvements				3A			2,138	0	0	0	0	2,138	0	0	0	0	0	0	2,138	0
SJ	Stockton	SJCOG	3098	Bicycle Master Plan Update				1	Jan-15	550	550	550	0	0	0	0	0	0	0	0	0	0	0	550
SJ	Stockton	SJCOG	5001	Fremont Square Sidewalk Reconstruction				1	Jan-15	728	10	10	0	0	0	0	0	0	0	10	0	0	0	0
SJ	Stockton	SJCOG	5001	Fremont Square Sidewalk Reconstruction				1	May-15		69	69	0	0	0	0	0	0	0	0	69	0	0	0
SJ	Stockton	SJCOG	5001	Fremont Square Sidewalk Reconstruction				1	Jun-16		649	649	0	0	0	0	0	0	0	0	0	0	649	0
SJ	Stockton	SJCOG	3099	San Joaquin Trail				1	Jan-15	1,479	10	10	0	0	0	0	0	0	0	10	0	0	0	0
SJ	Stockton	SJCOG	3098	San Joaquin Trail				1	May-15		239	239	0	0	0	0	0	0	0	0	239	0	0	0
SJ	Stockton	SJCOG	3099	San Joaquin Trail				1	Jun-16		1,145	1,145	0	0	0	0	0	0	0	0	0	0	1,145	0
SJ	Stockton	SJCOG	3097	SRTS Plan				1	Jan-15	350	350	350	0	0	0	0	0	0	0	0	0	0	0	350
SJ	Stockton	SJCOG	3182	Active Transportation Plan in Greater Downtown District				2	May-17	396	396	0	396	0	0	0	0	0	0	0	0	0	0	396
SJ	Stockton	SJCOG	3265	Miner Ave. Complete Streets				3A	Jun-19	5,347	3,816	0	0	0	3,816	0	0	0	0	0	0	0	3,816	0
SJ	Stockton	SJCOG	3455	California St. Separated Bikeway Project				4		6,390	4,390	0	0	0	0	0	4,390	0	0	0	0	0	4,390	0
SJ	Stockton	SJCOG	3454	Stockton SRTS Safety and Connectivity Improvements				4		3,225	127	0	0	0	0	127	0	0	0	127	0	0	0	0
SJ	Stockton	SJCOG	3454	Stockton SRTS Safety and Connectivity Improvements				4		2,711		0	0	0	0	0	380	2,331	0	0				

Statewide

												Project Totals by Fiscal Year										Project Totals by Component				
County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI		
STA	Turlock	StanCOG	3184A	Christofferson Parkway Pedestrian & Bike Improvements				2	Mar-17	550	15	0	15	0	0	0	0	0	0	0	15	0	0	0	0	
STA	Turlock	StanCOG	3184A	Christofferson Parkway Pedestrian & Bike Improvements (ext. 6-17)	3/31/2018			2	Jan-18		29	0	29	0	0	0	0	0	0	0	0	29	0	0	0	
STA	Turlock	StanCOG	3184A	Christofferson Parkway Pedestrian & Bike Improvements				2	Jun-18		220	0	0	220	0	0	0	0	0	0	0	0	0	220	0	
STA	Turlock	StanCOG	3184B	Christofferson Parkway Pedestrian & Bike Improvements				2	Jun-18		82	0	0	82	0	0	0	0	0	0	0	0	0	82	0	
STA	Turlock	StanCOG	3183	Linwood Ave. Pedestrian and Bicycle Improvements				2	Mar-17	1,000	50	0	50	0	0	0	0	0	0	0	50	0	0	0	0	
STA	Turlock	StanCOG	3183	Linwood Ave. Pedestrian and Bicycle Improvements				2	May-18		220	0	0	220	0	0	0	0	0	0	0	0	220	0	0	
STA	Turlock	StanCOG	3183	Linwood Ave. Pedestrian and Bicycle Improvements (ext. 6-17)	3/31/2018			2	May-18		50	0	50	0	0	0	0	0	0	0	0	50	0	0	0	
STA	Turlock	StanCOG	3183	Linwood Ave. Pedestrian and Bicycle Improvements (ext. 5-19) (Time Ext. Amended 6-20)	2/28/2021			2			416	0	0	0	416	0	0	0	0	0	0	0	416	0		
STA	Ceres	StanCOG	3262	Ceres-Citywide Active Transportation Plan				3	Dec-19	131	104	0	0	0	0	0	104	0	0	0	0	0	0	0	104	
STA	Modesto	StanCOG	3263	Paradise Road Area Pedestrian & Bicycle Safety Improvements				3	Aug-19	3,983	388	0	0	0	0	388	0	0	0	0	0	388	0	0	0	
STA	Modesto	StanCOG	3263	Paradise Road Area Pedestrian & Bicycle Safety Improvements				3			3,555	0	0	0	0	0	3,555	0	0	0	0	0	0	3,555	0	
STA	Patterson	StanCOG	3279	Ninth St. Improvements				3A	Dec-17	907	75	0	0	75	0	0	0	0	0	0	75	0	0	0	0	
STA	Patterson	StanCOG	3279	Ninth St. Improvements				3A	Oct-18		68	0	0	0	68	0	0	0	0	0	0	68	0	0	0	
STA	Patterson	StanCOG	3279	Ninth St. Improvements				3A	Mar-19		764	0	0	0	764	0	0	0	0	0	0	0	764	0	0	
STA	Stanislaus Co	StanCOG	3453B	Airport Neighborhood Active Transportation Connectivity & Safety Project				4	Jan-20	6,161	19	0	0	0	0	19	0	0	0	0	0	0	0	19	0	
STA	Stanislaus Co	StanCOG	3453A	Airport Neighborhood Active Transportation Connectivity & Safety Project				4			4,907	0	0	0	0	0	4,907	0	0	0	0	0	0	4,907	0	
STA	Oakdale	StanCOG	3456	High School G St. Bike/Pedestrian Corridor Improvements				4	Oct-19	703	5	0	0	0	0	5	0	0	0	0	5	0	0	0	0	
STA	Oakdale	StanCOG	3456	High School G St. Bike/Pedestrian Corridor Improvements				4	May-20		40	0	0	0	0	40	0	0	0	0	0	40	0	0	0	
STA	Oakdale	StanCOG	3456	High School G St. Bike/Pedestrian Corridor Improvements				4			658	0	0	0	0	0	658	0	0	0	0	0	658	0	0	
TEH	Corning			First St. Class 2 Bike Lanes				3	Withdrawn	73	73	0	0	0	0	73	0	0	0	0	1	5	0	67	0	
TRI	Trinity Co DOT		2573	Active Transportation Plan				2	Aug-18	112	110	0	110	0	0	0	0	0	0	0	0	0	0	0	110	
TUL	Tulare Co	TCAG	6752	SRTS Plan				1	Mar-15	110	110	110	0	0	0	0	0	0	0	0	0	0	0	0	110	
TUL	Tulare Co	TCAG	6841	Poxley Main St. Improvements				2	May-17	1,018	37	0	37	0	0	0	0	0	0	0	37	0	0	0	0	
TUL	Tulare Co	TCAG	6841	Poxley Main St. Improvements				2	Jun-17		80	0	80	0	0	0	0	0	0	0	0	80	0	0	0	
TUL	Tulare Co	TCAG	6841	Poxley Main St. Improvements				2	Sewings		3	0	3	0	0	0	0	0	0	0	3	0	0	0	0	
TUL	Tulare Co	TCAG	6841	Poxley Main St. Improvements				2	Mar-18		215	0	0	215	0	0	0	0	0	0	0	0	215	0	0	
TUL	Tulare Co	TCAG	6841	Poxley Main St. Improvements				2	Jun-19		683	0	0	0	683	0	0	0	0	0	0	0	683	0	0	
TUL	Tulare Co	TCAG	6842	Traver Jacob St. Improvements				2	May-17	1,790	40	0	40	0	0	0	0	0	0	0	40	0	0	0	0	
TUL	Tulare Co	TCAG	6842	Traver Jacob St. Improvements				2	Jun-17		130	0	130	0	0	0	0	0	0	0	0	130	0	0	0	
TUL	Tulare Co	TCAG	6842	Traver Jacob St. Improvements				2	May-18		40	0	0	40	0	0	0	0	0	0	0	40	0	0	0	
TUL	Tulare Co	TCAG	6842	Traver Jacob St. Improvements				2	Mar-19		1,580	0	0	0	1,580	0	0	0	0	0	0	0	1,580	0	0	
TUL	Tulare Co	TCAG	6904	Allensworth Elementary Sidewalk Improvements				3A	May-18	313	260	0	0	0	260	0	0	0	0	0	0	0	260	0	0	
TUL	Tulare Co	TCAG	6901	County of Tulare: Earlmart Sidewalk Improvements				3A	Dec-17	1,973	180	0	0	180	0	0	0	0	0	0	0	180	0	0	0	
TUL	Tulare Co	TCAG	6901	County of Tulare: Earlmart Sidewalk Improvements (ext. 6-19)	3/31/2020			3A	Mar-20		1,688	0	0	0	1,688	0	0	0	0	0	0	0	1,688	0	0	
TUO	Sonora		3283	Red Church Pedestrian & Circulation Improvement				3A	Dec-17	815	76	0	0	76	0	0	0	0	0	0	0	67	9	0	0	
TUO	Sonora		3283	Red Church Pedestrian & Circulation Improvement (ext. 5-19) (Time Ext. Amended 6-20)	2/28/2021			3A			646	0	0	0	646	0	0	0	0	0	0	0	646	0	0	
VAR	SCAG		4875	SCAG Active Transportation Safety & Encouragement Campaign				1	Jan-15	2,333	2,333	2,333	0	0	0	0	0	0	0	0	0	0	0	2,333	0	
VAR	Caltrans		773	State Technical Assistance Resource Center				1	Dec-14	1,875	625	625	0	0	0	0	0	0	0	0	0	0	0	625	0	
VAR	Caltrans		773	State Technical Assistance Resource Center				1	Aug-15	1,250	1,250	1,250	0	0	0	0	0	0	0	0	0	0	0	1,250	0	
VAR	Omnitrans		1165	West Valley Connector Corridor (ext. 5-15)	6/30/2016			1	Jun-16	25,125	525	525	0	0	0	0	0	0	0	0	525	0	0	0	0	
VAR	Omnitrans		1165	West Valley Connector Corridor (ext. 3-16)	6/30/2017			1	Jun-17	2,975	2,975	2,975	0	0	0	0	0	0	0	0	0	0	2,975	0	0	
VAR	Caltrans		774	Active Transportation Resource Center				2	Oct-16	1,190	0	0	1,190	0	0	0	0	0	0	0	0	0	0	1,190	0	
VAR	Caltrans		774	Active Transportation Resource Center				2	Dec-16	1,190	0	0	0	1,190	0	0	0	0	0	0	0	0	0	1,190	0	
VAR	Caltrans		774	Active Transportation Resource Center				2	Jan-19	3,570	1,190	0	0	0	1,190	0	0	0	0	0	0	0	0	1,190	0	
VAR	Caltrans		775	Active Transportation Resource Center				3	Mar-19	5,058	2,529	0	0	0	0	2,529	0	0	0	0	0	0	0	2,529	0	
VAR	Caltrans		775	Active Transportation Resource Center				3	Mar-19	2,529	2,529	0	0	0	0	0	2,529	0	0	0	0	0	0	2,529	0	
VAR	Caltrans		776	Active Transportation Resource Center - Cycle 4				4		4,630	4,630	0	0	0	0	0	0	2,310	2,320	0	0	0	0	4,630	0	
YOL	Woodland	SACOG	1920	2014 SRTS (ext. 6-15)	1/31/2016			1	Jan-16	539	539	539	0	0	0	0	0	0	0	0	0	0	0	539	0	
YOL	Davis	SACOG	1919	SRTS Program				1	May-15	562	562	562	0	0	0	0	0	0	0	0	0	0	0	562	0	
YOL	Davis	SACOG	1924	Providing Safe Passage: Connecting Montgomery Elementary & Olive Dr.				3A	Mar-20	4,425	3,540	0	0	0	0	3,540	0	0	0	0	0	0	3,540	0	0	
YUB	Marysville	SACOG	2012	SRTS Project & Programs				1	Jan-15	489	41	41	0	0	0	0	0	0	0	0	0	41	0	0	0	
YUB	Marysville	SACOG	2012	SRTS Project & Programs				1	Jun-15		448	448	0	0	0	0	0	0	0	0	0	0	332	116	0	
YUB	Yuba Co	SACOG	2015	7th Ave. Bicycle Path and Pedestrian Route Improvements - Advance				2	Jun-16	960	40	0	40	0	0	0	0	0	0	0	40	0	0	0	0	
YUB	Yuba Co	SACOG	2015	7th Ave. Bicycle Path and Pedestrian Route Improvements - Advance				2	Mar-17		164	0	0	164	0	0	0	0	0	0	0	124	40	0	0	
YUB	Yuba Co	SACOG	2015	7th Ave. Bicycle Path and Pedestrian Route Improvements				2	Jan-19		726	0	0	0	726	0	0	0	0	0	0	0	726	0	0	
YUB	Yuba Co	SACOG	2017A	Eleventh Ave. Pedestrian & Bicyclist Route Improvements				3	Dec-17	1,701	57	0	0	57	0	0	0	0	0	0	57	0	0	0	0	
YUB	Yuba Co	SACOG	2017A	Eleventh Ave. Pedestrian & Bicyclist Route Improvements				3	Jun-18		170	0	0	170	0	0	0	0	0	0	0	170	0	0	0	
YUB	Yuba Co	SACOG	2017B	Eleventh Ave. Pedestrian & Bicyclist Route Improvements (ext. 5-19)	6/30/2020			3	Mar-20		25	0	0	0	25	0	0	0	0	0	0	0	0	25	0	
YUB	Yuba Co	SACOG	2017A	Eleventh Ave. Pedestrian & Bicyclist Route Improvements (ext. 5-19)	6/30/2020			3			1,253	0	0	0	1,253	0	0	0	0	0	0	0	1,253	0	0	
YUB	Marysville	SACOG	2016	Marysville Bicycle & Pedestrian Improvement Project				3	Dec-19	583	63	0	0	0	0	63	0	0	0	0	0	63	0	0	0	
YUB	Marysville	SACOG	2016	Marysville Bicycle & Pedestrian Improvement Project				3			452	0	0	0	0	452	0	0	0	0	0	0	452	0	0	
YUB	Yuba Co	SACOG	2018A	McGowan Parkway Bicycle Lane & Pedestrian Route Improvements (Advance in 3A)				3	Dec-17	1,559	54	0	0	54	0	0	0	0	0	0	54	0	0	0	0	
YUB	Yuba Co	SACOG	2018A	McGowan Parkway Bicycle Lane & Pedestrian Route Improvements (Advance in 3A)				3	Jun-18		162	0	0	162	0	0	0	0	0	0	0	162	0	0	0	
YUB	Yuba Co	SACOG	2018A	McGowan Parkway Bicycle Lane & Pedestrian Route Improvements (Advance in 3A)				3			1,000	0	0	0	0	1,000	0	0	0	0	0	0	1,000	0	0	
YUB	Yuba Co	SACOG	2018B	McGowan Parkway Bicycle Lane & Pedestrian Route Improvements (Advance in 3A)				3			30	0	0	0	0	30	0	0	0	0	0	0	0	30		

Small Urban and Rural

County	Agency	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Prior	Project Totals by Fiscal Year										Project Totals by Component				
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI	
AMA	Plymouth	3178	Main St./Shenandoah Routes to School Project			X	2	Aug-15	1,099	10	0	0	0	0	10	0	0	0	0	0	0	10	0	0	0	0
AMA	Plymouth	3178	Main St./Shenandoah Routes to School Project			X	2	Jun-17	301	301	0	0	0	301	0	0	0	0	0	0	0	156	145	0	0	0
AMA	Plymouth	3178	Main St./Shenandoah Routes to School Project			X	2	Jun-16	770	770	0	0	0	0	770	0	0	0	0	0	0	0	0	770	0	0
BUT	Biggs	1016	SRTS Project				1	Jan-15	860	40	40	40	0	0	0	0	0	0	0	0	0	40	0	0	0	0
BUT	Biggs	1016	SRTS Project				1	Aug-15	60	60	60	0	60	0	0	0	0	0	0	0	0	0	60	0	0	0
BUT	Biggs	1016	SRTS Project				1	Jan-16	760	760	760	0	760	0	0	0	0	0	0	0	0	0	0	720	40	0
BUT	Paradise	1017	Maxwell Dr. SRTS Project				1	Dec-14	968	33	33	33	0	0	0	0	0	0	0	0	33	0	0	0	0	
BUT	Paradise	1017	Maxwell Dr. SRTS Project				1	Jun-16	98	98	98	98	0	0	0	0	0	0	0	0	0	98	0	0	0	
BUT	Paradise	1017	Maxwell Dr. SRTS Project				1	Jun-16	837	837	837	0	837	0	0	0	0	0	0	0	0	0	771	66	0	
BUT	Biggs	1022	SRTS-B St. and 2nd St. Sidewalk Improvement			X	2	Dec-16	819	30	0	0	0	30	0	0	0	0	0	0	30	0	0	0	0	
BUT	Biggs	1022	SRTS-B St. and 2nd St. Sidewalk Improvement			X	2	Mar-18	689	689	0	0	0	0	689	0	0	0	0	0	0	0	0	689	0	
BUT	Biggs	1022	SRTS-B St. and 2nd St. Sidewalk Improvement (ext. 6-17)	8/31/2017		X	2	Aug-17	90	90	0	0	0	0	90	0	0	0	0	0	0	90	0	0	0	0
BUT	Chico	1023B	State Route 99 Bikeway Phase 4 Improvements				2	Savings	1,781	12	0	0	0	0	12	0	0	0	0	0	0	0	0	0	12	0
BUT	Chico	1023A	State Route 99 Bikeway Phase 4 Improvements (ext. 5-18)	6/30/2016			2	Jun-16	788	788	0	0	0	0	788	0	0	0	0	0	0	0	0	788	0	0
BUT	Paradise	1025	Downtown Paradise Equal Mobility Project				2	Dec-16	553	24	0	0	0	24	0	0	0	0	0	0	0	24	0	0	0	0
BUT	Paradise	1025	Downtown Paradise Equal Mobility Project				2	Aug-17	49	49	0	0	0	0	49	0	0	0	0	0	0	0	49	0	0	0
BUT	Paradise	1025	Downtown Paradise Equal Mobility Project				2	Mar-18	442	442	0	0	0	0	0	442	0	0	0	0	0	0	0	442	0	0
BUT	Paradise	1025	Downtown Paradise Equal Mobility Project Advance				2	May-16	24	24	0	0	0	24	0	0	0	0	0	0	24	0	0	0	0	0
BUT	Paradise	1024A	Ponderosa Elementary SRTS Project			X	2	Dec-16	1,736	155	0	0	0	155	0	0	0	0	0	0	0	155	0	0	0	0
BUT	Paradise	1024A	Ponderosa Elementary SRTS Project - Advance			X	2	May-16	68	68	0	0	0	68	0	0	0	0	0	0	68	0	0	0	0	0
BUT	Paradise	1024A	Ponderosa Elementary SRTS Project			X	2	Dec-17	80	80	0	0	0	0	80	0	0	0	0	0	0	0	80	0	0	0
BUT	Paradise	1024A	Ponderosa Elementary SRTS Project			X	2	Jun-16	1,113	1,113	0	0	0	0	0	1,113	0	0	0	0	0	0	0	1,113	0	0
BUT	Paradise	1024B	Ponderosa Elementary SRTS Project			X	2	Jun-16	90	90	0	0	0	0	90	0	0	0	0	0	0	0	0	0	90	0
BUT	Paradise	1028	ATP Gap Closure Complex	12/31/2019			3A	Jun-16	4,995	3,787	0	0	0	0	3,787	0	0	0	0	0	0	0	0	0	3,787	0
BUT	Chico	1031	Bikeway 99 Phase 5 - 20th St. Pedestrian/Bicycle Overcrossing		Pending		4	Mar-20	15,464	2,252	0	0	0	0	0	2,252	0	0	0	0	0	0	0	2,252	0	0
BUT	Chico	1031	Bikeway 99 Phase 5 - 20th St. Pedestrian/Bicycle Overcrossing		Pending		4	Mar-20	10,104	10,104	0	0	0	0	0	0	0	10,104	0	0	0	0	0	0	10,104	0
COL	Colusa Co	1106	Colusa County SRTS Plan - Advance				2	Jun-16	200	200	0	0	0	200	0	0	0	0	0	0	0	0	0	0	200	0
HUM	Arcata	2404	Humboldt Bay Trail Arcata Rail with Trail (ext. 6-15)	6/30/2016			1	Jun-16	5,368	3,100	3,100	3,100	0	0	0	0	0	0	0	0	0	0	0	3,100	0	0
HUM	Eureka	2406	Eureka Waterfront Trail				1	Jan-15	150	150	150	150	0	0	0	0	0	0	0	0	0	0	150	0	0	0
HUM	Eureka	2406	Eureka Waterfront Trail				1	Jun-16	4,382	2,298	2,298	0	2,298	0	0	0	0	0	0	0	0	0	0	2,298	0	0
HUM	Fortuna	2405	SRTS Safety Improvements on Bike/Pedestrian Facilities				1	Jan-15	35	35	35	35	0	0	0	0	0	0	0	0	35	0	0	0	0	0
HUM	Fortuna	2405	SRTS Safety Improvements on Bike/Pedestrian Facilities				1	Jun-16	917	712	712	712	0	0	0	0	0	0	0	0	0	0	0	712	0	0
HUM	Fortuna	2405	SRTS Safety Improvements on Bike/Pedestrian Facilities - NI				1	Dec-15	75	75	75	75	0	0	0	0	0	0	0	0	0	0	0	0	75	0
HUM	Fortuna	2405	SRTS Safety Improvements on Bike/Pedestrian Facilities (ext. 6-15)	12/31/2015			1	Oct-15	95	95	95	95	0	0	0	0	0	0	0	0	0	95	0	0	0	0
HUM	Arcata	2444A	Arcata SRTS Improvements 2016				2	Jan-17	606	22	0	0	0	22	0	0	0	0	0	0	22	0	0	0	0	0
HUM	Arcata	2444B	Arcata SRTS Improvements 2016				2	Jun-17	42	42	0	0	0	42	0	0	0	0	0	0	0	0	0	0	42	0
HUM	Arcata	2444A	Arcata SRTS Improvements 2016				2	Dec-17	20	20	0	0	0	0	20	0	0	0	0	0	0	20	0	0	0	0
HUM	Arcata	2444A	Arcata SRTS Improvements 2016				2	Jun-16	442	442	0	0	0	0	442	0	0	0	0	0	0	0	0	442	0	0
HUM	Humboldt Co P/W	2445A	Manila Moves Campaign and Shared Use Path				2	Dec-16	1,718	140	0	0	0	140	0	0	0	0	0	0	140	0	0	0	0	0
HUM	Humboldt Co P/W	2445A	Manila Moves Campaign and Shared Use Path (ext. 6-18)	3/31/2019			2	Mar-19	210	210	0	0	0	0	210	0	0	0	0	0	0	160	50	0	0	0
HUM	Humboldt Co P/W	2445A	Manila Moves Campaign and Shared Use Path (ext. 6-19)	6/30/2020			2	Mar-20	1,358	1,358	0	0	0	0	1,358	0	0	0	0	0	0	0	0	1,358	0	0
HUM	Humboldt Co P/W	2445B	Manila Moves Campaign and Shared Use Path (ext. 6-19)	6/30/2020			2	Jun-20	10	10	0	0	0	0	10	0	0	0	0	0	0	0	0	0	10	0
HUM	Humboldt Co P/W	2506	Fortuna & McKinleyville Active Transportation Education Program (Advance)				3	May-18	595	595	0	0	0	0	595	0	0	0	0	0	0	0	0	0	595	0
HUM	Blue Lake	2505A	Blue Lake Annie & Mary Trail, Phase 1				3A	Jan-18	983	120	0	0	0	0	120	0	0	0	0	0	120	0	0	0	0	0
HUM	Blue Lake	2505A	Blue Lake Annie & Mary Trail, Phase 1				3A	Jan-19	63	63	0	0	0	0	63	0	0	0	0	0	0	63	0	0	0	0
HUM	Blue Lake	2505A	Blue Lake Annie & Mary Trail, Phase 1				3A	Jan-19	10	10	0	0	0	0	10	0	0	0	0	0	0	10	0	0	0	0
HUM	Blue Lake	2505A	Blue Lake Annie & Mary Trail, Phase 1 (ext. 6-19)	10/30/2020			3A	Dec-19	777	777	0	0	0	0	777	0	0	0	0	0	0	0	0	777	0	0
HUM	Blue Lake	2505B	Blue Lake Annie & Mary Trail, Phase 1 (ext. 6-19)	10/30/2020			3A	Dec-19	6	6	0	0	0	0	6	0	0	0								

Small Urban and Rural

County	Agency	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year											Project Totals by Component				
											Prior	14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI	
MON	Monterey	2676	Active Transportation/Demand Management Program - Advance				2	Jun-16	495	495	0	0	0	495	0	0	0	0	0	0	0	0	0	0	495	
MON	Salinas	2693A	Bardin Road SRTS Improvements				2	Aug-16	4,430	120	0	0	0	120	0	0	0	0	0	120	0	0	0	0	0	
MON	Salinas	2693	Bardin Road SRTS Improvements				2	May-17	666	0	0	0	0	666	0	0	0	0	0	0	666	0	0	0	0	
MON	Salinas	2693	Bardin Road SRTS Improvements - Advance				2	May-17	30	0	0	0	0	30	0	0	0	0	0	0	0	30	0	0	0	
MON	Salinas	2693	Bardin Road SRTS Improvements (ext. 6-16)	6/30/2020			2	May-20	3,614	0	0	0	0	0	3,614	0	0	0	0	0	0	0	0	3,614	0	
MON	Monterey Co	2816	Via Salinas Valley: An Active Transportation Education Program (Advance in 6A)				3	May-18	1,168	964	0	0	0	0	0	964	0	0	0	0	0	0	0	0	964	
MON	Monterey Co Resource Management Agency DPW	2816	Moss Landing Segment Bicycle/Pedestrian Path & Bridge (ext. 6-18)	2/29/2020			3A	Mar-20	13,427	7,587	0	0	0	0	7,587	0	0	0	0	0	0	0	0	7,587	0	
MONO	Mammoth Lakes	2616	Mammoth Creek Gap Closure			X	2	Jan-17	926	300	0	0	0	300	0	0	0	0	0	0	50	250	0	0	0	
MONO	Mammoth Lakes	2616	Mammoth Creek Gap Closure - Advance			X	2	Jun-16	547	0	0	0	0	0	547	0	0	0	0	0	0	0	0	547	0	
NEV	Truckee	1425	Trout Creek Trail Phase 2				1	May-16	2,300	1,520	1,520	1,520	0	0	0	0	0	0	0	0	0	0	2	1,520	0	
NEV	Truckee	1417	Glenhire Drive Pedestrian & Bicycle Improvements			X	2	May-17	1,131	905	0	0	0	905	0	0	0	0	0	0	0	0	0	905	0	
PLA	Tahoe Transportation District	1524	SR 98 Fanny Bridge Community Revitalization				2	Mar-17	7,720	4,900	0	0	0	4,900	0	0	0	0	0	0	0	0	0	4,900	0	
SB	Goleta	4614	Fowler Road & Eklint St. Extension				1	Lapsed	23,871	2,016	2,016	0	2,016	0	0	0	0	0	0	0	0	0	0	2,016	0	
SB	Goleta	2616	Hollister Class I Bike (ext. 6-15)	3/31/2016			1	Mar-16	1,780	1,644	1,644	1,644	0	0	0	0	0	0	0	0	0	0	0	1,644	0	
SB	Santa Barbara	2601	Las Positas Road Multi-Use Path	6/30/2017	10/17/2018		1	Dec-14	10,387	354	354	354	0	0	0	0	0	0	354	0	0	0	0	0	0	
SB	Santa Barbara	2601	Las Positas Road Multi-Use Path (ext. 5-16)	6/30/2017	10/17/2018		1	May-17	1,018	1,018	1,018	1,018	0	0	0	0	0	0	0	1,018	0	0	0	0	0	
SB	Lompoc Unified School District	2624	Developing a Sustainable SRTS Program				1	Withdrawn	411	411	411	0	411	0	0	0	0	0	0	0	0	0	0	411	0	
SB	Santa Barbara	2602	Lower Milpas Pedestrian Improvements				1	Dec-14	1,097	20	20	20	0	0	0	0	0	0	20	0	0	0	0	0	0	
SB	Santa Barbara	2602	Lower Milpas Pedestrian Improvements (ext. 5-15)	6/30/2016			1	Jun-16	105	105	105	105	0	0	0	0	0	0	0	105	0	0	0	0	0	
SB	Santa Barbara	2602	Lower Milpas Pedestrian Improvements (ext. 5-16)	6/30/2017			1	Jun-17	972	972	972	972	0	0	0	0	0	0	0	0	0	0	972	0	0	
SB	Santa Barbara	2603	Montecito St. Bridge Replace & Pedestrian Improvements				1	Dec-14	3,875	147	147	147	0	0	0	0	0	0	147	0	0	0	0	0	0	
SB	Santa Barbara	2603	Montecito St. Bridge Replace & Pedestrian Improvements (ext. 6-16)	6/30/2017			1	Jan-17	2,845	2,845	2,845	2,845	0	0	0	0	0	0	0	0	0	0	2,845	0	0	
SB	Santa Barbara	2603	Montecito St. Bridge Replace & Pedestrian Improvements (ext. 5-15)	6/30/2016			1	Jun-16	450	450	450	450	0	0	0	0	0	0	0	450	0	0	0	0	0	
SB	Santa Barbara P/W	2675	SRTS Carpenteria at Voluntario Pedestrian Improvements				2	Jan-18	645	5	0	0	0	0	5	0	0	0	0	0	5	0	0	0	0	
SB	Santa Barbara P/W	2675	SRTS Carpenteria at Voluntario Pedestrian Improvements - Advance				2	May-16	60	0	0	0	0	50	0	0	0	0	50	0	0	0	0	0	0	
SB	Santa Barbara P/W	2675	SRTS Carpenteria at Voluntario Pedestrian Improvements - Advance				2	Jun-17	60	0	0	0	0	60	0	0	0	0	0	60	0	0	0	0	0	
SB	Santa Barbara P/W	2675	SRTS Carpenteria at Voluntario Pedestrian Improvements - Advance				2	May-16	517	517	517	517	0	0	0	517	0	0	0	0	0	0	517	0	0	
SB	Santa Barbara P/W	2675	SRTS Improvements at Intersection of Highway 246 & Sycamore Dr. - Advance				3	May-16	784	684	684	684	0	0	0	0	684	0	0	0	0	0	0	684	0	
SB	Santa Barbara	2933	Westside Bike Boulevard Gap Closure				3	Jan-20	4,482	75	0	0	0	0	0	75	0	0	75	0	0	0	0	0	0	
SB	Santa Barbara	2933	Westside Bike Boulevard Gap Closure				3	Jan-20	4,362	0	0	0	0	0	0	280	4,082	0	0	280	40	4,042	0	0	0	
SBe	SBCAC e	2747	Rincon Multi-Use Trail (Advance in 3A) (ext. 6-18)	12/31/2019			3	Mar-20	7,828	802	0	0	0	802	0	0	0	0	0	322	480	0	0	0	0	
SB	SBCAC	2747	Rincon Multi-Use Trail (Advance in 3A)				3	Mar-20	6,031	0	0	0	0	0	0	6,031	0	0	0	0	0	0	6,031	0	0	
SB	Santa Barbara	2601	Las Positas and Modoc Roads Class I Construction	10/17/2018			3A	Jan-18	17,106	500	0	0	0	500	0	0	0	0	0	0	500	0	0	0	0	
SB	Santa Barbara	2601	Las Positas and Modoc Roads Class I Construction	10/17/2018			3A	Dec-19	15,056	0	0	0	0	0	0	15,056	0	0	0	0	0	0	15,056	0	0	
SB	Santa Barbara	2604	Lower Eastside Community Connectivity Active Transportation Plan				4	May-20	344	344	0	0	0	0	0	344	0	0	0	0	0	0	0	344	0	
SB	Goleta	2995	San Jose Multi-Purpose Path		Pending		4		20,169	17,959	0	0	0	0	0	0	2,669	15,690	0	1,800	869	15,290	0	0	0	
SB	Santa Barbara	2991	U.S. 101 State St. Undercrossing Active Transportation Improvements - Advance (Also funded in Statewide)				4	Jun-16	5,961	412	0	0	0	0	0	412	0	0	412	0	0	0	0	0	0	
SB	Santa Barbara	2991	U.S. 101 State St. Undercrossing Active Transportation Improvements (Also funded in Statewide)				4		1,127	0	0	0	0	0	0	0	596	531	0	551	45	531	0	0	0	
SB	Santa Barbara Co	2992	Modoc Road Multimodal Path Gap Closure - Advance				4	Jun-16	6,990	388	0	0	0	0	388	0	0	388	0	0	0	0	0	0	0	
SB	Santa Barbara Co	2992	Modoc Road Multimodal Path Gap Closure				4		4,963	0	0	0	0	0	0	621	4,342	0	0	543	78	4,342	0	0	0	
SBO	Hollister	2934	Safe Connections and Complete Streets for West Side of Hollister				3	Withdrawn	5,316	1,078	0	0	0	0	0	0	1,078	0	0	0	0	0	1,078	0	0	
SCR	Santa Cruz Co	2605	Radar Speed Feedback Signs & Flashing Beacons				1	Jan-15	829	72	72	72	0	0	0	0	0	0	0	72	0	0	0	0	0	
SCR	Santa Cruz Co	2605	Radar Speed Feedback Signs & Flashing Beacons (ext. 6-16)	12/31/2015			1	Aug-15	757	757	757	757	0	0	0	0	0	0	0	0	0	757	0	0	0	
SCR	UC Santa Cruz	2616	Great Meadow Bike Path Safety Improvements Project				1	Jun-16	433	71	71	71	0	0	0	0	0	0	0	71	0	0	0	0	0	
SCR	UC Santa Cruz	2617	Great Meadow Bike Path Safety Improvements Project				1	Mar-15	312	312	312	312	0	0	0	0	0	0	0	0	312	0	0	0	0	
SCR	Santa Cruz	2691	Brangiforte Creek Bicycle/Pedestrian Bridge - Advance				2	Jun-16	2,600	1,800	0	0	0	1,800	0	0	0	0	0	0	0	0	1,800	0	0	
SCR	Santa Cruz	2669A	Citywide SRTS Crossing				2	Aug-16	1,404	10	0	0	0	10	0	0	0	0	10	0	0	0	0	0	0	
SCR	Santa Cruz	2669B	Citywide SRTS Crossing																							

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
FRE	Coalinga	FCOG	6755	Coalinga Active Transportation Plan				1	Jan-15	240	240	240	0	0	0	0	0	0	0	0	0	0	0	240
FRE	Fresno Co	FCOG	6763	Dunlap Elementary-Ldr Academy, Sidewalk, Lighted Crosswalk				1	May-15	162	32	32	0	0	0	0	0	0	0	32	0	0	0	0
FRE	Fresno Co	FCOG	6763	Dunlap Elementary-Ldr Academy, Sidewalk, Lighted Crosswalk (ext. 6-18)	2/28/2017			1	Aug-16		130	130	0	0	0	0	0	0	0	0	0	0	130	0
FRE	Clovis	FCOG	6754	Enterprise Canal Trail/Pedestrian Bridge over Route 168				1	Jan-15	190	168	168	0	0	0	0	0	0	0	168	0	0	0	0
FRE	Fowler	FCOG	6756	Fowler, Merced St, 3rd St-5th St, Pedestrian Facilities				1	Jan-15	302	267	267	0	0	0	0	0	0	0	0	0	0	267	0
FRE	Fresno	FCOG	6760	Fresno, at Clinton and Thorne, Install Traffic Signal				1	Mar-15	477	1	1	0	0	0	0	0	0	0	1	0	0	0	0
FRE	Fresno	FCOG	6760	Fresno, at Clinton and Thorne, Install Traffic Signal				1	Jun-15		34	34	0	0	0	0	0	0	0	0	34	0	0	0
FRE	Fresno	FCOG	6760	Fresno, at Clinton and Thorne, Install Traffic Signal				1	Jun-16		389	389	0	0	0	0	0	0	0	0	0	0	313	76
FRE	Fresno	FCOG	6757	Fresno, Butler Ave, Hazelwood-Peach, Bike Lane				1	Mar-15	274	1	1	0	0	0	0	0	0	0	1	0	0	0	0
FRE	Fresno	FCOG	6757	Fresno, Butler Ave, Hazelwood-Peach, Bike Lane				1	Jun-15		32	32	0	0	0	0	0	0	0	0	32	0	0	0
FRE	Fresno	FCOG	6757	Fresno, Butler Ave, Hazelwood-Peach, Bike Lane				1	Jun-16		164	164	0	0	0	0	0	0	0	0	0	0	164	0
FRE	Fresno Co	FCOG	6762	Grove and Jensen Ave, 9th St-Cedar Ave, ADA path				1	May-15	448	40	40	0	0	0	0	0	0	0	40	0	0	0	0
FRE	Fresno Co	FCOG	6762	Grove and Jensen Ave, 9th St-Cedar Ave, ADA path				1	Dec-15		161	161	0	0	0	0	0	0	0	0	100	61	0	0
FRE	Fresno Co	FCOG	6762	Grove and Jensen Ave, 9th St-Cedar Ave, ADA path				1	May-16		247	247	0	0	0	0	0	0	0	0	0	0	247	0
FRE	Fresno	FCOG	6759	Hughes Ave, Hedges to Floradora, Sidewalks				1	Mar-15	234	2	2	0	0	0	0	0	0	0	2	0	0	0	0
FRE	Fresno	FCOG	6759	Hughes Ave, Hedges to Floradora, Sidewalks (ext. 6-15)	12/31/2015			1	Aug-15		79	79	0	0	0	0	0	0	0	0	8	71	0	0
FRE	Fresno	FCOG	6759	Hughes Ave, Hedges to Floradora, Sidewalks (ext. 6-16)	6/30/2017			1	May-17		127	127	0	0	0	0	0	0	0	0	0	0	98	29
FRE	Parlier	FCOG	6768	Manning Ave, SRTS Connectivity Improvements				1	Oct-15	358	3	3	0	0	0	0	0	0	0	3	0	0	0	0
FRE	Parlier	FCOG	6768	Manning Ave, SRTS Connectivity Improvements				1	May-16		17	17	0	0	0	0	0	0	0	0	17	0	0	0
FRE	Parlier	FCOG	6768	Manning Ave, SRTS Connectivity Improvements (ext. 5-16)	6/30/2017			1	Mar-17		180	180	0	0	0	0	0	0	0	0	0	0	180	0
FRE	Mendota (Previously Mendota School District)	FCOG	6767	Mendota Elementary, 2nd, Bass and Perez, Pedestrian Improvements				1	May-15	254	25	25	0	0	0	0	0	0	0	0	25	0	0	0
FRE	Mendota (Previously Mendota School District)	FCOG	6767	Mendota Elementary, 2nd, Bass and Perez, Pedestrian Improvements				1	Jun-15		229	229	0	0	0	0	0	0	0	0	0	0	224	5
FRE	Fresno Co	FCOG	6764	Mt. Whitney, Grantland-Garfield, Paved Pedestrian Path/Bikeway				1	May-15	141	30	30	0	0	0	0	0	0	0	30	0	0	0	0
FRE	Fresno Co	FCOG	6764	Mt. Whitney, Grantland-Garfield, Paved Pedestrian Path/Bikeway				1	Dec-15		50	50	0	0	0	0	0	0	0	0	50	0	0	0
FRE	Fresno Co	FCOG	6764	Mt. Whitney, Grantland-Garfield, Paved Pedestrian Path/Bikeway				1	May-16		61	61	0	0	0	0	0	0	0	0	0	0	61	0
FRE	Kerman	FCOG	6766	Pedestrian Safety Improvements throughout City				1	May-15	250	26	26	0	0	0	0	0	0	0	26	0	0	0	0
FRE	Kerman	FCOG	6766	Pedestrian Safety Improvements throughout City				1	May-16		224	224	0	0	0	0	0	0	0	0	0	0	224	0
FRE	Fresno - PARCS	FCOG	6761	Pedestrian/Bike Safety Education Program				1	Jan-15	255	250	250	0	0	0	0	0	0	0	0	0	0	0	250
FRE	Fresno Co	FCOG	6765	Riverdale Pedestrian Path, on Hazel, Mt. Whitney-Stathem			X	1	May-15	503	40	40	0	0	0	0	0	0	0	40	0	0	0	0
FRE	Fresno Co	FCOG	6765	Riverdale Pedestrian Path, on Hazel, Mt. Whitney-Stathem			X	1	Mar-16		155	155	0	0	0	0	0	0	0	0	120	35	0	0
FRE	Fresno Co	FCOG	6765	Riverdale Pedestrian Path, on Hazel, Mt. Whitney-Stathem (ext. 5-16)	4/30/2017		X	1	May-17		308	308	0	0	0	0	0	0	0	0	0	0	308	0
FRE	Fresno	FCOG	6758	Update Fresno Bicycle/Pedestrian Master Plan				1	Mar-15	250	221	221	0	0	0	0	0	0	0	0	0	0	0	221
FRE	Selma	FCOG	6839	Active Transportation Plan Throughout the City of Selma				2	Aug-16	100	88	0	88	0	0	0	0	0	0	0	0	0	0	88
FRE	Kingsburg	FCOG	6828	Bike/Pedestrian trail, 10th Ave. from Stroud to S of Skansen St.				2	Mar-17	166	2	0	2	0	0	0	0	0	0	2	0	0	0	0
FRE	Kingsburg	FCOG	6828	Bike/Pedestrian trail, 10th Ave. from Stroud to S of Skansen St.				2	Jun-17		20	0	20	0	0	0	0	0	0	0	20	0	0	0
FRE	Kingsburg	FCOG	6828	Bike/Pedestrian trail, 10th Ave. from Stroud to S of Skansen St.				2	Jun-18		35	0	0	35	0	0	0	0	0	0	0	35	0	0
FRE	Kingsburg	FCOG	6828	Bike/Pedestrian trail, 10th Ave. from Stroud to S of Skansen St.				2	Jun-19		109	0	0	0	109	0	0	0	0	0	0	0	109	0
FRE	Coalinga	FCOG	6836	Close Sidewalk Gaps and Construct ADA Ramps				2	Jun-18	393	323	0	0	323	0	0	0	0	0	0	0	0	323	0
FRE	Clovis	FCOG	6829	Construct Trail along SR 168 Shepherd Ave. to DeWolf Ave				2	Dec-16	852	4	0	4	0	0	0	0	0	0	0	0	0	0	0
FRE	Clovis	FCOG	6829	Construct Trail along SR 168 Shepherd Ave. to DeWolf Ave				2	May-17		11	0	11	0	0	0	0	0	0	0	11	0	0	0
FRE	Clovis	FCOG	6829	Construct Trail along SR 168 Shepherd Ave. to DeWolf Ave				2	May-18		576	0	0	576	0	0	0	0	0	0	0	0	576	0
FRE	Selma	FCOG	6836A	Install Various Pedestrian Safety Facilities in the City of Selma				2	Jun-17	469	68	0	68	0	0	0	0	0	0	0	68	0	0	0
FRE	Selma	FCOG	6836A	Install Various Pedestrian Safety Facilities in the City of Selma				2	Jun-18		366	0	0	366	0	0	0	0	0	0	0	0	366	0
FRE	Selma	FCOG	6836B	Install Various Pedestrian Safety Facilities in the City of Selma				2	Jun-18		34	0	0	34	0	0	0	0	0	0	0	0	0	34
FRE	Orange Cove	FCOG	6835	Install Various Safety Facilities in the City of Orange Cove				2	Mar-17	247	2	0	2	0	0	0	0	0	0	2	0	0	0	0
FRE	Orange Cove	FCOG	6835	Install Various Safety Facilities in the City of Orange Cove				2	Jun-17		30	0	30	0	0	0	0	0	0	0	30	0	0	0
FRE	Orange Cove	FCOG	6835	Install Various Safety Facilities in the City of Orange Cove				2	Jun-18		215	0	0	215	0	0	0	0	0	0	0	0	215	0
FRE	San Joaquin	FCOG	6831	Multi-Purpose Trail around City of San Joaquin				2	Jun-17	259	38	0	38	0	0	0	0	0	0	0	38	0	0	0
FRE	San Joaquin	FCOG	6831	Multi-Purpose Trail around City of San Joaquin				2	Savings		5	0	5	0	0	0	0	0	0	5	0	0	0	0
FRE	San Joaquin	FCOG	6831	Multi-Purpose Trail around City of San Joaquin (ext. 6-18)	6/1/2019			2	Jun-19		205	0	0	0	205	0	0	0	0	0	0	0	205	0
FRE	Fowler	FCOG	6834	Pedestrian Crossing & other Improvements, E Walter & S Temperance Ave				2	Mar-17	112	2	0	2	0	0	0	0	0	0	2	0	0	0	0
FRE	Fowler	FCOG	6834	Pedestrian Crossing & other Improvements, E Walter & S Temperance Ave				2	Jun-18															

MPO Component

														Project Totals by Fiscal Year								Project Totals by Component				
County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI		
FRE	Fresno	FCOG	6913	Midtown Fresno Trail: Shields Avenue "Last Mile" Gap Closure				3		1,498	611	0	0	0	0	611	0	0	0	0	0	0	0	611	0	
FRE	Parlier	FCOG	6912	Parlier SRTS				3	Mar-20	182	18	0	0	0	0	18	0	0	0	0	0	18	0	0	0	
FRE	Parlier	FCOG	6912	Parlier SRTS				3		164	164	0	0	0	0	164	0	0	0	0	0	0	0	164	0	
FRE	Sanger	FCOG	6914	Sanger Active Transportation Access (Advance in 3A)				3	May-18	960	75	0	0	75	0	0	0	0	0	0	0	75	0	0	0	
FRE	Sanger	FCOG	6914	Sanger Active Transportation Access (Advance in 3A) (ext. 5-19)	6/30/2020			3	May-20	774	774	0	0	0	0	774	0	0	0	0	0	0	0	774	0	
FRE	Fresno Co	FCOG	6947	Biola Community Sidewalk				3A		1,364	245	0	0	0	0	0	245	0	0	0	15	230	0	0	0	
FRE	Fowler	FCOG	6946	Golden State Blvd Bike/Pedestrian Trail from Adams to Clayton				3A	May-20	269	3	0	0	0	0	3	0	0	0	0	3	0	0	0	0	
FRE	Fowler	FCOG	6946	Golden State Blvd Bike/Pedestrian Trail from Adams to Clayton				3A		242	242	0	0	0	0	38	204	0	0	3	35	0	204	0		
FRE	Mendota	FCOG	6945	Mendota Junior High SRTS				3A	Mar-20	158	1	0	0	0	0	1	0	0	0	1	0	0	0	0		
FRE	Mendota	FCOG	6945	Mendota Junior High SRTS				3A		157	157	0	0	0	0	157	0	0	0	0	28	0	129	0		
FRE	Coalinga	FCOG	7025	Coalinga Perimeter Multi-Use Trail				4	Oct-19	952	100	0	0	0	0	100	0	0	0	100	0	0	0	0		
FRE	Coalinga	FCOG	7025	Coalinga Perimeter Multi-Use Trail				4		785	785	0	0	0	0	0	125	0	660	0	65	60	660	0		
FRE	Fresno	FCOG	7017	Connecting the Winchell Neighborhood, Butler/8th & Orange/Lowe Signals				4	Oct-19	1,251	1	0	0	0	0	1	0	0	0	1	0	0	0	0		
FRE	Fresno	FCOG	7017	Connecting the Winchell Neighborhood, Butler/8th & Orange/Lowe Signals				4	Mar-20	86	86	0	0	0	0	86	0	0	0	0	86	0	0	0		
FRE	Fresno	FCOG	7017	Connecting the Winchell Neighborhood, Butler/8th & Orange/Lowe Signals				4		1,021	1,021	0	0	0	0	0	31	0	990	0	0	31	990	0		
FRE	Fresno	FCOG	7024	Maple Ave. Cycle Track and Pedestrian Scramble				4	Mar-20	182	111	0	0	0	0	111	0	0	0	0	0	0	111	0		
FRE	Fresno	FCOG	7023	Mckenzie Trail Crossing Improvements				4	Oct-19	422	2	0	0	0	0	2	0	0	0	2	0	0	0	0		
FRE	Fresno	FCOG	7023	Mckenzie Trail Crossing Improvements				4	May-20	30	30	0	0	0	0	30	0	0	0	0	30	0	0	0		
FRE	Fresno	FCOG	7023	Mckenzie Trail Crossing Improvements				4		342	342	0	0	0	0	0	342	0	0	0	0	0	342	0		
FRE	Fresno	FCOG	7021	Pathway to Play at Calwa Park - Barton/Florence Sidewalks				4	Oct-19	361	1	0	0	0	0	1	0	0	0	1	0	0	0	0		
FRE	Fresno	FCOG	7021	Pathway to Play at Calwa Park - Barton/Florence Sidewalks				4	May-20	16	16	0	0	0	0	16	0									

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component					
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI	
ALA	Alameda Co PW	MTC	2304	Somerset Ave. SRTS Corridor (Advance in 3A)				3	Dec-18	4,207	330	0	0	0	0	330	0	0	0	0	0	330	0	0	0
ALA	Berkeley	MTC	2305	SRTS - John Muir Elementary (Advance in 3A)				3	May-18	336	270	0	0	270	0	0	0	0	0	0	0	0	270	0	0
ALA	Alameda Co TC	MTC	2323	I-80 Gilman Interchange Bike/Pedestrian Over-Crossing & Access Improvements (ext. 5-19)	8/31/2020	Pending		3A		42,534	4,152	0	0	0	0	4,152	0	0	0	0	0	0	4,152	0	0
ALA	Oakland	MTC	2324	Oakland SRTS: Crossing to Safety			X	3A	Jan-19	2,245	331	0	0	0	0	331	0	0	0	0	0	331	0	0	0
ALA	Oakland	MTC	2324	Oakland SRTS: Crossing to Safety			X	3A	Jan-20	1,564	0	0	0	0	0	1,564	0	0	0	0	0	0	1,564	0	0
ALA	Alameda Co PW	MTC	2332	Active and Safe Oakland				4	Mar-20	999	999	0	0	0	0	999	0	0	0	0	0	0	0	999	0
ALA	Alameda Co TC	MTC	2333	Alameda County School Travel Opportunities Program				4	Jun-19	4,178	3,761	0	0	0	0	3,761	0	0	0	0	0	0	0	3,761	0
ALA	Albany	MTC	2334	Ohlone Greenway Trail Safety Improvements				4		665	410	0	0	0	0	410	0	0	0	0	0	0	0	410	0
CC	Pleasant Hill	MTC	2122D	Contra Costa Blvd. Improvements, Beth-Harriet				1	Jan-16	3,153	1,556	1,556	0	0	0	0	0	0	0	0	0	0	1,556	0	0
CC	Contra Costa Co	MTC	2122C	Port Chicago Highway/Willow Pass Rd. Bike/Pedestrian				1	Jan-16	1,613	800	800	0	0	0	0	0	0	0	0	0	0	800	0	0
CC	Contra Costa Transportation Authority	MTC	2122A	Riverside Ave. Pedestrian Overcrossing				1	May-15	4,885	2,000	2,000	0	0	0	0	0	0	0	0	0	0	2,000	0	0
CC	East Bay Regional Park District	MTC	2122B	San Francisco Bay Trail, Pinole Shores-Bay Front Park (ext. 5/16)	6/20/2017			1	Jan-17	7,100	4,000	4,000	0	0	0	0	0	0	0	0	0	0	4,000	0	0
CC	San Pablo	MTC	2122H	Rumrill Blvd. Complete Streets Improvements				2	May-18	5,610	300	0	0	300	0	0	0	0	0	0	0	300	0	0	0
CC	San Pablo	MTC	2122H	Rumrill Blvd. Complete Streets Improvements (ext. 5-19)	10/30/2020			2		4,010	0	0	0	0	4,010	0	0	0	0	0	0	0	4,010	0	0
CC	Contra Costa Co PW	MTC	2309	Fred Jackson Way First Mile/Last Mile Connection				3	Oct-19	4,298	161	0	0	0	0	161	0	0	0	0	0	161	0	0	0
CC	Contra Costa Co PW	MTC	2309	Fred Jackson Way First Mile/Last Mile Connection				3		3,137	0	0	0	0	0	0	3,137	0	0	0	0	0	3,137	0	0
CC	Contra Costa Co PW	MTC	2310	Pacheco Blvd. Sidewalk Gap Closure Phase 3 (Advance in 3A)				3	Mar-18	1,239	619	0	0	0	0	619	0	0	0	0	0	0	619	0	0
CC	Concord	MTC	2325	Downtown Corridors Bike/Pedestrian Improvements				3A	May-18	4,349	134	0	0	134	0	0	0	0	0	134	0	0	0	0	

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component					
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI	
SAC	Sacramento	SACOG	1691	Broadway Complete Streets Project				3	May-20	4,414	353	0	0	0	0	353	0	0	0	0	0	353	0	0	0
SAC	Sacramento	SACOG	1691	Broadway Complete Streets Project				3		2,410	2,410	0	0	0	0	2,410	0	0	0	0	0	0	2,410	0	0
SAC	Citrus Heights	SACOG	1693A	Citrus Heights Electric Greenway (Advance in 3A)				3	Jan-18	7,015	350	0	0	350	0	0	0	0	0	0	350	0	0	0	0
SAC	Citrus Heights	SACOG	1694A	Mariposa SRTS Project (Phase IV) (Advance in 3A)				3	Jan-18	2,603	109	0	0	109	0	0	0	0	0	0	109	0	0	0	0
SAC	Citrus Heights	SACOG	1694A	Mariposa SRTS Project (Phase IV) (Advance in 3A)				3	Jan-19		340	0	0	0	340	0	0	0	0	0	0	242	98	0	0
SAC	Citrus Heights	SACOG	1694A	Mariposa SRTS Project (Phase IV) (Advance in 3A)				3			1,629	0	0	0	0	0	1,629	0	0	0	0	0	1,629	0	0
SAC	Citrus Heights	SACOG	1694B	Mariposa SRTS Project (Phase IV) (Advance in 3A)				3			22	0	0	0	0	0	22	0	0	0	0	0	0	0	22
SAC	Sacramento	SACOG	1692A	Northwood School and Transit Access Improvements				3	Mar-20	2,541	350	0	0	0	0	350	0	0	0	0	350	0	0	0	0
SAC	Sacramento	SACOG	1692A	Northwood School and Transit Access Improvements				3			1,414	0	0	0	0	0	1,414	0	0	0	0	0	1,414	0	0
SAC	Sacramento	SACOG	1692B	Northwood School and Transit Access Improvements				3			54	0	0	0	0	0	54	0	0	0	0	0	0	54	0
SAC	Rancho Cordova	SACOG	1770	Cordova Park SRTS				3A	Jan-18	2,346	210	0	0	210	0	0	0	0	0	0	210	0	0	0	0
SAC	Rancho Cordova	SACOG	1770	Cordova Park SRTS				3A	Jun-19		1,679	0	0	0	1,679	0	0	0	0	0	0	0	1,679	0	0
SAC	Elk Grove	SACOG	1769A	Elk Grove Florin Rd. Sidewalk Infill SRTS				3A	Jan-18	1,101	41	0	0	41	0	0	0	0	0	0	41	0	0	0	0
SAC	Elk Grove	SACOG	1769A	Elk Grove Florin Rd. Sidewalk Infill SRTS				3A			48	0	0	0	0	725	0	0	0	0	0	0	725	0	
SAC	Elk Grove	SACOG	1769B	Elk Grove Florin Rd. Sidewalk Infill SRTS				3A			48	0	0	0	0	48	0	0	0	0	0	0	0	48	0
SAC	Sacramento Co	SACOG	1772	Howe Ave. Bicycle and Pedestrian Improvements				3A	May-18	2,152	191	0	0	191	0	0	0	0	0	0	191	0	0	0	0
SAC	Sacramento Co	SACOG	1772	Howe Ave. Bicycle and Pedestrian Improvements				3A	Dec-18		209	0	0	0	209	0	0	0	0	0	0	209	0	0	0
SAC	Sacramento	SACOG	1771	Meadowview Rd. Complete Street Phase 2				3A	May-18	3,119	250	0	0	250	0	0	0	0	0	0	0	250	0	0	0
SAC	Sacramento	SACOG	1771	Meadowview Rd. Complete Street Phase 2				3A	May-18		174	0	0	174	0	0	0	0	0	0	0	174	0	0	0
SAC	Sacramento	SACOG	1771	Meadowview Rd. Complete Street Phase 2 (ext. 6-19)	2/28/2021			3A	Jan-20		1,194	0	0	0	1,194	0	0	0	0	0	0	0	1,194	0	0
SAC	Rancho Cordova	SACOG	1773	SRTS Plan				3A	Jan-18	277	245	0	0	245	0	0	0	0	0	0	0	0	0	245	0
SAC	Citrus Heights	SACOG	1804A	Auburn Blvd. Complete Streets - Phase 2				4		17,225	1,512	0	0	0	0	0	0	1,512	0	0	0	0	1,512	0	0
SAC	Citrus Heights	SACOG	1804B	Auburn Blvd. Complete Streets - Phase2				4			13	0	0	0	0	0	0	13	0	0	0	0	13	0	0
SAC	Sacramento	SACOG	1801	Broadway Complete Streets Project - Phase 2				4	May-20	4,886	550	0	0	0	0	550	0	0	0	0	550	0	0	0	0
SAC	Sacramento	SACOG	1801	Broadway Complete Streets Project Phase 2				4			3,111	0	0	0	0	0	3,111	0	0	0	0	0	3,111	0	0
SAC	Sacramento Co	SACOG	1802A	Fern Bacon Middle School SRTS Improvementse Advance				4	Mar-20	990	224	0	0	0	0	224	0	0	0	0	83	141	0	0	
SAC	Sacramento Co	SACOG	1802A	Fern Bacon Middle School SRTS Improvements				4			598	0	0	0	0	0	598	0	0	0	0	0	598	0	0
SAC	Sacramento Co	SACOG	1802B	Fern Bacon Middle School SRTS Improvements				4			50	0	0	0	0	0	50	0	0	0	0	0	50	0	0
SAC	Sacramento	SACOG	1800	Franklin Blvd. Complete Street Phase 2				4	May-20	12,591	1,000	0	0	0	0	1,000	0	0	0	0	1,000	0	0	0	0
SAC	Sacramento	SACOG	1800	Franklin Blvd. Complete Street Phase 2				4	May-20		880	0	0	0	0	880	0	0	0	0	0	880	0	0	0
SAC	San Juan Unified School District	SACOG	1803	Three Steps to Safer Routes for Students				4	Mar-20	441	397	0	0	0	0	397	0	0	0	0	0	0	0	397	0
SUT	YubaCity	SACOG	1808	Franklin Rd. Improvements				1	May-16	393	368	368	0	0	0	0	0	0	0	0	0	0	368	0	0
SUT	YubaCity	SACOG	1809	Harter Parkway and Sutter Bike Path Gap Closure				3A	May-19	2,241	153	0	0	0	153	0	0	0	0	0	153	0	0	0	0
YOL	West Sacramento	SACOG	1921	Citywide Bike Lanes Gap Closures			X	1	Jan-15	593	35	35	0	0	0	0	0	0	0	35	0	0	0	0	0
YOL	West Sacramento	SACOG	1921	Citywide Bike Lanes Gap Closures			X	1	May-15		89	89	0	0	0	0	0	0	0	0	89	0	0	0	0
YOL	West Sacramento	SACOG	1921	Citywide Bike Lanes Gap Closures (ext. 6-16)	2/28/2017		X	1	Jan-17		401	401	0	0	0	0	0	0	0	0	0	0	401	0	0
YOL	West Sacramento	SACOG	1922	Cycle Track				1	Jan-15	645	27	27	0	0	0	0	0	0	0	27	0	0	0	0	0
YOL	West Sacramento	SACOG	1922	Cycle Track				1	Oct-15		55	55	0	0	0	0	0	0	0	0	55	0	0	0	0
YOL	West Sacramento	SACOG	1922	CycleTrack				1	Oct-15		5	5	0	0	0	0	0	0	0	0	0	5	0	0	0
YOL	Woodland	SACOG	1923	West Woodland SRTS				2	Jan-18	2,274	639	0	0	639	0	0	0	0	0	0	0	0	639	0	0
YOL	Woodland	SACOG	1927	W. Gibson Rd. SRTS Project				4	Dec-19	5,239	250	0	0	0	0	250	0	0	0	250	0	0	0	0	0
YOL	Woodland	SACOG	1927	W. Gibson Rd. SRTS Project				4			350	0	0	0	0	350	0	0	0	0	350	0	0	0	0
YUB	Yuba Co	SACOG	2013	Ella Elementary SRTS				1	Jan-15	1,350	60	60	0	0	0	0	0	0	0	60	0	0	0	0	0
YUB	Yuba Co	SACOG	2013	Ella Elementary SRTS				1	May-16		1,135	1,135	0	0	0	0	0	0	0	0	0	0	1,135	0	0
YUB	Yuba Co	SACOG	2021	Cedar Lane Elementary SRTS Project				4		3,079	2,729	0	0	0	0	0	0	2,729	0	0	0	0	2,700	29	0
SD	DOT San Diego	SANDAG	7421Y	Encinitas Coastal Rail Trail Chesterfield to Santa Fe Undercrossing Western Alignment (ext. 6-16)	2/29/2018		X	1	Jan-18	6,419	1,025	1,025	0	0	0	0	0	0	0	0	0	0	1,025	0	0
SD	SANDAG	SANDAG	1126	Route 15 Commuter Bike Facility				1	Mar-15	14,865	12,865	12,865	0	0	0	0	0	0	0	0	0	0	12,865	0	0
SD	San Diego	SANDAG	1234	Chollas Creek, Oak Park Branch Trail				2	Aug-16	943	97	0	97	0	0	0	0	0	0	97	0	0	0	0	0
SD	San Diego	SANDAG	1234	Chollas Creek, Oak Park Branch Trail (ext. 6-17)	2/28/2018			2			91	0	91	0	0	0	0	0	0	0	91	0	0	0	0
SD	San Diego	SANDAG	1234	Chollas Creek, Oak Park Branch Trail (ext. 6-18)	6/30/2019			2	May-19		755	0	0	0	755	0	0	0	0	0	0	0	755	0	0
SD	SANDAG	SANDAG	1232	San Diego Regional Border to Bayshore Bikeway Project (ext. 5-18)	8/31/2019			2	May-19	12,216	1,058	0	0	1,058	0	0	0	0	0	0	1,058	0	0	0	0
SD	SANDAG	SANDAG	1232	San Diego Regional Border to Bayshore Bikeway Project (ext. 5-18)	8/31/2019			2	May-19	222	222	0	0	222	0	0	0	0	0	0	0	222	0	0	0
SD	SANDAG	SANDAG	1232	San Diego Regional Border to Bayshore Bikeway Project (ext. 5-19)	2/28/2021			2		8,941	8,941	0	0	0	8,941	0	0	0	0	0	0	8,941	0	0	0
SD	La Mesa	SANDAG	1229A	West La Mesa Pedestrian & Bicycle Connectivity Project - Advance				2	Jun-16	2,772	450	0	450	0	0	0	0	0	0	0	450	0	0		

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
SD	Chula Vista Elementary School District	SANDAG	1317A	Chula Vista Rides to School				3A	Oct-18	202	20	0	0	0	20	0	0	0	0	0	0	0	20	0
SD	Chula Vista Elementary School District	SANDAG	1317A	Chula Vista Rides to School				3A	May-18		1	0	0	1	0	0	0	0	0	1	0	0	0	0
SD	Chula Vista Elementary School District	SANDAG	1317B	Chula Vista Rides to School - NI				3A	Aug-18		180	0	0	0	180	0	0	0	0	0	0	0	0	180
SD	Chula Vista Elementary School District	SANDAG	1317A	Chula Vista Rides to School (ext. 6-18)	8/31/2018			3A	Aug-18		1	0	0	1	0	0	0	0	0	0	1	0	0	0
SD	SANDAG	SANDAG	1328	Inland Rail Trail - City of Vista Segment				3A	Aug-18	11,683	500	0	0	0	500	0	0	0	0	0	500	0	0	0
SD	SANDAG	SANDAG	1328	Inland Rail Trail - City of Vista Segment				3A			5,185	0	0	0	0	5,103	0	0	0	0	0	0	5,185	0
SD	San Diego Co	SANDAG	1324	Rock Springs Rd. SRTS Sidewalks and Bike Lanes				3A	Jun-18	1,717	100	0	0	100	0	0	0	0	0	100	0	0	0	0
SD	San Diego Co	SANDAG	1324	Rock Springs Rd. SRTS Sidewalks & Bike Lanes (ext. 6-18)	6/30/2019			3A	Jan-19	180	0	0	0	180	0	0	0	0	0	0	180	0	0	0
SD	San Diego Co	SANDAG	1324	Rock Springs Rd. SRTS Sidewalks and Bike Lanes				3A	Jun-19	125	0	0	0	0	125	0	0	0	0	0	0	125	0	0
SD	San Diego Co	SANDAG	1324	Rock Springs Rd. SRTS Sidewalks and Bike Lanes (ext. 6-18)	9/30/2020			3A		755	0	0	0	0	755	0	0	0	0	0	0	0	755	0
SD	National City	SANDAG	1395	8th St. & Roosevelt Ave. Active Transportation Corridor				4		6,991	5,185	0	0	0	0	0	0	0	5,185	0	0	0	5,185	0
SD	Escondido	SANDAG	1393	Escondido Creek Trail Transit Center Bicycle Path Improvement Project				4		827	747	0	0	0	0	0	747	0	0	0	0	0	747	0
SD	SANDAG	SANDAG	1392	GObyBIKE San Diego: Education & Encouragement Start-Up Program				4	Dec-19	1,967	1,381	0	0	0	0	1,381	0	0	0	0	0	0	0	1,381
SD	SANDAG	SANDAG	1394	University Bikeway				4		16,825	8,561	0	0	0	0	0	0	8,561	0	0	0	0	8,561	0
IMP	El Centro	SCAG	5599	ATP/SRTS Plan and Bike/Pedestrian Improvements				1	Mar-15	797	59	59	0	0	0	0	0	0	0	0	59	0	0	0
IMP	El Centro	SCAG	5598	ATP/SRTS Plan and Bike/Pedestrian Improvements NI (ext. 6-16)	10/31/2016			1	Aug-16	150	150	150	0	0	0	0	0	0	0	0	0	0	0	150
IMP	El Centro	SCAG	559A	ATP/SRTS Plan and Bike/Pedestrian Improvements (ext. 6-16)	10/31/2016			1	Aug-16	588	588	588	0	0	0	0	0	0	0	0	0	0	588	0
IMP	El Centro	SCAG	1226	Establishment of SRTS Program & Bicycle Route Improvements NI Advance				2	Jun-16	524	215	0	215	0	0	0	0	0	0	0	0	0	0	215
IMP	El Centro	SCAG	1226	Establishment of SRTS Program & Bicycle Route Improvements - Advance				2	Jun-16	62	62	0	62	0	0	0	0	0	0	0	62	0	0	0
IMP	El Centro	SCAG	1226	Establishment of SRTS Program & Bicycle Route Improvements				2	Mar-18	247	247	0	0	247	0	0	0	0	0	0	0	0	247	0
IMP	Imperial Co	SCAG	1233	Pedestrian Master Plan				2	Jun-17	100	100	0	100	0	0	0	0	0	0	0	0	0	0	100
IMP	Imperial Co	SCAG	1295	Aten Rd. Class I Bicycle Path Improvements				3	Jun-20	442	16	0	0	0	0	16	0	0	0	16	0	0	0	0
IMP	Imperial Co	SCAG	1295	Aten Rd. Class I Bicycle Path Improvements				3		269	269	0	0	0	0	40	229	0	0	0	40	0	229	0
IMP	SCAG (previously Imperial Co)	SCAG	1294	Project Ride, Walk, Learn				3	Jan-20	224	224	0	0	0	0	224	0	0	0	0	0	0	0	224
IMP	Imperial Co	SCAG	1327	Sidewalk Improvements on Rio Vista St. in Seeley California				3A	May-18	1,584	193	0	0	193	0	0	0	0	0	0	193	0	0	0
IMP	Imperial Co	SCAG	1327	Sidewalk Improvements on Rio Vista St. in Seeley California (ext. 5-19) (Time Ext. Amended 6-20)	12/31/2020			3A		141	141	0	0	0	141	0	0	0	0	0	0	0	141	0
IMP	Imperial Co	SCAG	1327	Sidewalk Improvements on Rio Vista St. in Seeley California (ext. 5-19) (Time Ext. Amended 6-20)	12/31/2020			3A		35	35	0	0	0	35	0	0	0	0	0	0	35	0	0
IMP	Imperial Co	SCAG	1396	Heffernan Ave. from 14th St. to 10th St				4	Jun-20	727	8	0	0	0	0	8	0	0	0	8	0	0	0	0
IMP	Imperial Co	SCAG	1396	Heffernan Ave. from 14th St. to 10th St				4		634	634	0	0	0	0	79	44	511	0	0	79	44	511	0
LA	Santa Monica	SCAG	4912	4th St. Bike/Pedestrian Upgrades				1	Jun-15	750	600	600	0	0	0	0	0	0	0	0	0	0	600	0
LA	Vernon	SCAG	4898	City of Vernon Bicycle Master Plan				1	May-15	60	53	53	0	0	0	0	0	0	0	0	0	0	0	53
LA	Glendale	SCAG	4890	Citywide Safety Education Initiative				1	Mar-15	500	500	500	0	0	0	0	0	0	0	0	0	0	0	500
LA	Covina	SCAG	4528	Covina Bicycle Network (ext. 5-16)	4/30/2017		X	1	May-17	1,048	839	839	0	0	0	0	0	0	0	0	0	0	839	0
LA	Los Angeles	SCAG	4874	Expo Line Pedestrian Improvements, Crenshaw-City Limit				1	Jan-15	2,890	178	178	0	0	0	0	0	0	0	178	0	0	0	0
LA	Los Angeles	SCAG	4874	Expo Line Pedestrian Improvements, Crenshaw-City Limit				1	May-16	2,133	2,133	2,133	0	0	0	0	0	0	0	0	0	0	2,133	0
LA	Norwalk	SCAG	4935	Foster Rd. Side Panel SRTS Improvements				1	Jun-15	2,208	100	100	0	0	0	0	0	0	0	0	100	0	0	0
LA	Norwalk	SCAG	4935	Foster Rd. Side Panel SRTS Improvements (ext. 6-16)	2/28/2017			1	Dec-16	2,108	2,108	2,108	0	0	0	0	0	0	0	0	0	0	2,108	30
LA	Los Angeles	SCAG	5042	LA River Bike Path, Headwaters, Owensmouth-Mason (ext. 6-16)	12/31/2017			1	Dec-17	6,136	5,432	5,432	0	0	0	0	0	0	0	0	0	0	5,432	0
LA	Baldwin Park	SCAG	5186	Maine Ave. Corridor Complete Streets Improvement (ext. 6-16)	1/31/2018			1	Jan-17	3,651	2,201	2,201	0	0	0	0	0	0	0	0	0	0	2,201	0
LA	Los Angeles MTA	SCAG	5020	Metro Blue Line First/Last Mile Plan				1	Oct-15	280	280	280	0	0	0	0	0	0	0	0	0	0	0	280
LA	Huntington Park	SCAG	4936	Randolph St. Shared-Use Rails to Trails Project Study				1	Jun-15	400	400	400	0	0	0	0	0	0	0	0	0	0	0	400
LA	Los Angeles	SCAG	5190	San Fernando Rd., Bike Path, Phase 3 (ext. 6-16)	2/28/2018			1	Mar-18	25,630	21,695	21,695	0	0	0	0	0	0	0	0	0	0	21,695	0
LA	SCAG	SCAG	5182	SGV Regional Active Transportation Planning Initiative (ext. 5-16)	12/31/2016			1	Dec-16	643	643	643	0	0	0	0	0	0	0	0	0	0	643	0
LA	Santa Clarita	SCAG	5156	Sierra Highway, Pedestrian/Bike Bridge and Street Improvements (ext. 5-16)	6/30/2017			1	May-17	3,229	1,402	1,402	0	0	0	0	0	0	0	0	0	0	1,402	0
LA	Los Angeles	SCAG	4931	Sixth St. Viaduct Replacement, Bike/Pedestrian Facilities		X		1	Jun-15	434,263	500	500	0	0	0	0	0	0	0	0	500	0	0	0
LA	Los Angeles	SCAG	4931	Sixth St. Viaduct Replacement, Bike/Pedestrian Facilities (ext. 5-16)	6/30/2017		X	1	Jun-17	2,052	2,052	2,052	0	0	0	0	0	0	0	0	0	0	2,052	0
LA	Lancaster	SCAG	4880	SRTS - Master Plan				1	Jan-15	366	322	322	0	0	0	0	0	0	0	0	0	0	322	0
LA	Huntington Park	SCAG	4937	State Street Complete Street				1	Jun-15	1,184	21	21	0	0	0	0	0	0	0	0	21	0	0	0
LA	Huntington Park	SCAG	4937	State Street Complete Street (ext. 6-16)	6/30/2016			1	Jun-16	1,183	1,183	1,183	0	0	0	0	0	0	0	0	0	0	1,183	0
LA	Bellflower	SCAG	5138	Bellflower & Paramount Joint Active Transportation Plan				2	Jun-17	125	100	0	100	0	0	0	0	0	0	0	0	0	0	100
LA	Los Angeles	SCAG	5135	Broadway Historic Theater District Pedestrian Improvements 4-6th St.			X	2	Dec-16	7,690	120	0	120	0	0	0	0	0	0	120	0	0	0	0
LA	Los Angeles	SCAG	5135	Broadway Historic Theater District Pedestrian Improvements 4-6th St. (ext. 6-18)	12/31/2018		X	2																

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year											Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI			
LA	Long Beach	SCAG	5131	South Water Front/Pier J Bike & Pedestrian Path (ext. 6-17)	2/28/2019			2	Jan-19	3,363	2,000	0	2,000	0	0	0	0	0	0	0	0	0	0	0	0	2,000	0
LA	Huntington Park	SCAG	5130	Uncontrolled Crosswalk Pedestrian Safety Enhancement Project				2	Dec-16	1,793	172	0	172	0	0	0	0	0	0	0	0	0	0	0	172	0	0
LA	Huntington Park	SCAG	5130	Uncontrolled Crosswalk Pedestrian Safety Enhancement Project (ext. 6-18)	6/30/2019			2	Jun-19		1,585	0	0	0	1,585	0	0	0	0	0	0	0	0	0	0	1,585	0
LA	Cudahy	SCAG	5128	Wilcox Ave. Complete Street & SRTS Project				2	Dec-16	1,371	11	0	11	0	0	0	0	0	0	0	11	0	0	0	0	0	0
LA	Cudahy	SCAG	5128	Wilcox Ave. Complete Street & SRTS Project				2	Jun-18	132	0	0	0	0	132	0	0	0	0	0	0	132	0	0	0	0	0
LA	Cudahy	SCAG	5128	Wilcox Ave. Complete Street & SRTS Project (ext. 6-19)	12/31/2019			2	Dec-19	1,201	0	0	0	0	1,201	0	0	0	0	0	0	0	0	0	1,201	0	0
LA	Long Beach	SCAG	5527	Atherton Bridge & Campus Connection				3		3,091	3,031	0	0	0	0	0	221	2,810	0	0	0	221	0	0	2,810	0	0
LA	Commerce	SCAG	5447	Commerce Active Transportation & SRTS Plan (Advance in 3A)				3	Jun-18	245	245	0	0	0	245	0	0	0	0	0	0	0	0	0	0	0	245
LA	Los Angeles Co DPW	SCAG	5286	DTLA Arts District Pedestrians & Cyclist Safety Project				3		15,000	14,850	0	0	0	0	0	2,550	12,300	0	0	0	2,550	0	0	12,300	0	0
LA	Office of Exposition Park Management	SCAG	5448	Exposition Park Active Transportation Plan (Advance in 3A)				3	Withdrawn	241	200	0	0	0	200	0	0	0	0	0	0	0	0	0	0	200	0
LA	Baldwin Park	SCAG	5529	Maine Ave/Pacific Ave. Corridor Complete Streets Improvements, Phase II				3	Dec-19	1,419	1,068	0	0	0	0	1,068	0	0	0	0	0	0	0	0	1,068	0	0
LA	El Monte	SCAG	5528	Mountain View School District SRTS Program				3		583	583	0	0	0	0	583	0	0	0	0	0	0	0	0	0	583	0
LA	Vernon	SCAG	5530	Pacific Blvd/Vernon Ave. Complete Streets Pedestrian & Bike				3	Withdrawn	1,931	1,892	0	0	0	0	0	129	1,763	0	0	16	113	0	1,763	0	0	
LA	Pasadena	SCAG	5446	PUSD SRTS Education & Encouragement Program (Advance in 3A)				3	Aug-18	514	462	0	0	0	0	0	0	462	0	0	0	0	0	0	0	462	0
LA	Los Angeles Co MTA	SCAG	5343	Reconnecting Union Station to Historic Cultural Communities of DTLA (additional funds provided through Augmentation)			X	3		6,276	5,326	0	0	0	0	0	0	5,326	0	0	0	0	0	0	5,326	0	0
LA	San Gabriel Valley COG	SCAG	5531	San Gabriel Valley Greenway Network Implementation Plan				3	Oct-19	240	200	0	0	0	0	0	0	200	0	0	0	0	0	0	0	200	0
LA	Pasadena	SCAG	5345	Union Street Cycle Track (additional funds provided through Augmentation)				3		6,314	5,619	0	0	0	0	0	0	5,619	0	0	0	0	0	0	5,619	0	0
LA	Carson	SCAG	5456	Dominguez Channel Bike Path Extension from Avalon to 223rd/Wilmington (ext. 6-19)	12/31/2020			3A		2,225	2,225	0	0	0	0	2,225	0	0	0	0	0	0	0	0	2,225	0	0
LA	Glendora	SCAG	5452	Glendora Urban Trail and Greenway Network				3A	Jun-18	2,242	100	0	0	0	100	0	0	0	0	0	100	0	0	0	0	0	0
LA	Glendora	SCAG	5452	Glendora Urban Trail and Greenway Network				3A	Jun-19	168	0	0	0	0	168	0	0	0	0	0	0	168	0	0	0	0	0
LA	Glendora	SCAG	5452	Glendora Urban Trail and Greenway Network				3A		1,524	0	0	0	0	0	1,524	0	0	0	0	0	0	0	0	1,524	0	0
LA	Los Angeles Co DPW	SCAG	5437	Marvin Braude Beach Trail Gap Closure			X	3A	Mar-18	2,936	200	0	0	0	200	0	0	0	0	0	200	0	0	0	0	0	0
LA	Los Angeles Co DPW	SCAG	5437	Marvin Braude Beach Trail Gap Closure (ext. 6-19)	8/31/2020		X	3A		900	0	0	0	0	0	900	0	0	0	0	0	900	0	0	0	0	0
LA	Los Angeles Co DPW	SCAG	5437	Marvin Braude Beach Trail Gap Closure (ext. 6-19)	2/28/2021		X</																				

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
ORA	OCTA	SCAG	1006	Active Transportation Plan				2	Aug-16	350	280	0	280	0	0	0	0	0	0	0	0	0	0	280
ORA	Santa Ana	SCAG	1010	Citywide SRTS Plan				2	May-17	615	615	0	615	0	0	0	0	0	0	0	0	0	0	615
ORA	San Clemente	SCAG	1007	Concordia Elementary SRTS Pedestrian & Bicycle Lane Improv				2	Oct-16	987	986	0	986	0	0	0	0	0	0	0	0	0	986	0
ORA	Westminster	SCAG	1015	Garden Grove Blvd. Complete Street Project (ext. 6-17)	12/31/2017		X	2	Dec-17	3,139	30	0	30	0	0	0	0	0	0	30	0	0	0	0
ORA	Westminster	SCAG	1015	Garden Grove Blvd. Complete Street Project (ext. 6-17)	12/31/2018		X	2	Aug-18	300	0	0	300	0	0	0	0	0	0	0	300	0	0	0
ORA	Westminster	SCAG	1015	Garden Grove Blvd. Complete Street Project (ext. 5-19)	2/28/2021		X	2		2,428	0	0	0	0	2,428	0	0	0	0	0	0	0	2,428	0
ORA	La Habra	SCAG	1003	Guadalupe Park Reconstruction Project				2	Jun-17	400	50	0	50	0	0	0	0	0	50	0	0	0	0	0
ORA	La Habra	SCAG	1003	Guadalupe Park Reconstruction Project (ext. 6-17)	2/28/2018			2	Jan-18	290	0	0	290	0	0	0	0	0	0	290	0	0	0	0
ORA	Santa Ana	SCAG	1014	Lincoln Pedestrian Pathway Connectivity				2	Dec-16	1,230	80	0	80	0	0	0	0	0	80	0	0	0	0	0
ORA	Santa Ana	SCAG	1014	Lincoln Pedestrian Pathway Connectivity				2	Dec-17	120	0	0	120	0	0	0	0	0	0	120	0	0	0	0
ORA	Santa Ana	SCAG	1014	Lincoln Pedestrian Pathway Connectivity				2	Jun-19	1,030	0	0	0	0	1,030	0	0	0	0	0	0	1,030	0	0
ORA	OC Parks Orange County	SCAG	1005	OC Loop Coyote Creek				2	Jun-19	3,230	871	0	0	0	871	0	0	0	871	0	0	0	0	0
ORA	San Clemente	SCAG	1008	Shorecliffs Middle School SRTS Pedestrian Improvements				2	Oct-16	878	100	0	100	0	0	0	0	0	0	100	0	0	0	0
ORA	San Clemente	SCAG	1008	Shorecliffs Middle School SRTS Pedestrian Improvements				2	Mar-18	769	0	0	0	769	0	0	0	0	0	0	0	769	0	0
ORA	Santa Ana	SCAG	1009	SRTS Enhancements for Sepulveda Elementary				2	Oct-16	310	20	0	20	0	0	0	0	0	20	0	0	0	0	0
ORA	Santa Ana	SCAG	1009	SRTS Enhancements for Sepulveda Elementary				2	Dec-17	35	0	0	35	0	0	0	0	0	0	35	0	0	0	0
ORA	Santa Ana	SCAG	1009	SRTS Enhancements for Sepulveda Elementary				2	Mar-19	255	0	0	0	0	255	0	0	0	0	0	0	255	0	0
ORA	Brea	SCAG	1001	Thee'racks at Brea Segment 6 - Advance				2	Jun-16	1,603	652	0	652	0	0	0	0	0	0	0	0	652	0	0
ORA	La Habra	SCAG	1004	Union Pacific Rail Reconstruction Project (ext. 6-17)	2/28/2019			2	Mar-19	527	466	0	466	0	0	0	0	0	0	0	466	0	0	0
ORA	Anaheim	SCAG	1000A	West St. & Citron St. Sidewalk Gap Closure			X	2	Oct-16	2,056	35	0	35	0	0	0	0	0	35	0	0	0	0	0
ORA	Anaheim	SCAG	1000A	West St. & Citron St. Sidewalk Gap Closure (ext. 6-17)	2/28/2018		X	2	May-18	313	0	0	313	0	0	0	0	0	0	313	0	0	0	0
ORA	Anaheim	SCAG	1000A	West St. & Citron St. Sidewalk Gap Closure (ext. 6-17)	2/28/2018		X	2	May-18	56	0	0	56	0	0	0	0	0	0	56	0	0	0	0
ORA	Anaheim	SCAG	1000B	West St. & Citron St. Sidewalk Gap Closure - NI (ext. 6-17)	2/28/2018		X	2	May-18	15	0	0	15	0	0	0	0	0	0	0	0	15	0	0
ORA	Anaheim	SCAG	1000A	West St. & Citron St. Sidewalk Gap Closure (ext. 5-18)	6/30/2019		X	2	Jun-19	1,637	0	0	1,637	0	0	0	0	0	0	0	0	1,637	0	0
ORA	Fountain Valley	SCAG	2191	Pedestrian Pathway Improvement within School Zones				3	May-20	296	226	0	0	0	0	226	0	0	0	0	0	226	0	0
ORA	Santa Ana	SCAG	2190	SRTS Davis Elementary ADA Compliance (Advance in 3A)				3	Dec-18	5,754	20	0	0	0	20	0	0	0	20	0	0	0	0	0
ORA	Santa Ana	SCAG	2190	SRTS Davis Elementary ADA Compliance (Advance in 3A)				3	Jun-19	900	0	0	0	0	900	0	0	0	0	900	0	0	0	0
ORA	Santa Ana	SCAG	2190	SRTS Davis Elementary ADA Compliance (Advance in 3A)				3		4,834	0	0	0	0	0	4,834	0	0	0	0	0	4,834	0	0
ORA	Santa Ana	SCAG	2189A	West Willis St. Protected Bike Lanes (Advance in 3A)				3	Dec-18	2,970	30	0	0	0	30	0	0	0	30	0	0	0	0	0
ORA	Santa Ana	SCAG	2189A	West Willis St. Protected Bike Lanes (Advance in 3A)				3	Jun-19	465	0	0	0	0	465	0	0	0	0	465	0	0	0	0
ORA	Santa Ana	SCAG	2189A	West Willis St. Protected Bike Lanes (Advance in 3A)				3		2,277	0	0	0	0	0	2,277	0	0	0	0	0	2,277	0	0
ORA	Santa Ana	SCAG	2189B	West Willis St. Protected Bike Lanes (Advance in 3A)				3		198	0	0	0	0	198	0	0	0	0	0	0	198	0	0
ORA	Buena Park	SCAG	1271C	Go Human Event: Explore Beach Blvd				3A	Mar-18	220	200	0	0	200	0	0	0	0	0	0	0	0	200	0
ORA	Orange Co	SCAG	2187	Hazard Ave. Bikeway Project				3A	Withdrawn	3,566	3,566	0	0	0	0	3,566	0	0	0	0	0	0	3,566	0
ORA	La Habra	SCAG	2193	La Habra Union Pacific Rail Line Bikeway (Walnut to Cypress)				3A		863	863	0	0	0	0	863	0	0	0	0	863	0	0	0
ORA	Seal Beach	SCAG	2180	Lampson Ave. Bike Lane Gap Closure Project 2016				3A	Jan-18	1,265	27	0	0	27	0	0	0	0	27	0	0	0	0	0
ORA	Seal Beach	SCAG	2180	Lampson Ave. Bike Lane Gap Closure Project 2016				3A	Dec-19	105	0	0	0	0	105	0	0	0	0	105	0	0	0	0
ORA	Seal Beach	SCAG	2180	Lampson Ave. Bike Lane Gap Closure Project 2016				3A		505	0	0	0	0	0	505	0	0	0	0	0	505	0	0
ORA	Orange Co	SCAG	2192	OC Loop Coyote Creek (Segments O, P, Q)				3A		2,064	1,415	0	0	0	0	1,415	0	0	0	0	1,415	0	0	0
ORA	Santa Ana	SCAG	2198	McFadden Ave. Protected Bike Lane and Bicycle Boulevard Project				4	Dec-19	6,999	102	0	0	0	0	102	0	0	102	0	0	0	0	0
ORA	Santa Ana	SCAG	2198	McFadden Ave. Protected Bike Lane and Bicycle Boulevard Project				4		6,897	0	0	0	0	0	1,022	5,875	0	0	1,022	5,875	0	0	0
ORA	Costa Mesa	SCAG	2197	Merrimac Way Multipurpose St., Sidewalk and Bicycle Facility Project				4	Jan-20	1,300	1,105	0	0	0	0	1,105	0	0	0	0	0	1,105	0	0
ORA	OCTA	SCAG	1300	Safe Travels Education Program (STEP) Campaign				4	Oct-19	500	500	0	0	0	0	500	0	0	0	0	0	0	500	0
ORA	Santa Ana	SCAG	2199	Standard Ave. Protected Bike Lane and Protected Intersection Project				4	Dec-19	6,666	122	0	0	0	0	122	0	0	122	0	0	0	0	0
ORA	Santa Ana	SCAG	2199	Standard Ave. Protected Bike Lane and Protected Intersection Project				4		6,544	0	0	0	0	0	1,100	5,444	0	0	1,100	5,444	0	0	0
RIV	Coachella	SCAG	1163	ATP Improvements (ext. 5-16)	6/30/2017			1	Jun-17	1,764	1,664	1,664	0	0	0	0	0	0	0	0	0	1,664	0	0
RIV	Coachella	SCAG	1163	ATP Improvements (ext. 6-15)	12/31/2015			1	Jan-16	100	100	100	0	0	0	0	0	0	0	100	0	0	0	0
RIV	Riverside Co	SCAG	1151	Avenida Rambla Sidewalk Safety Improvements				1	Mar-15	356	68	68	0	0	0	68	0	0	0	68	0	0	0	0
RIV	Riverside Co	SCAG	1151	Avenida Rambla Sidewalk Safety Improvements				1	Dec-15	271	271	271	0	0	0	0	0	0	0	0	271	0	0	0
RIV	Riverside Co	SCAG	1151	Avenida Rambla Sidewalk Safety Improvements				1	Savings	17	17	17	0	0	0	0	0	0	0	17	0	0	0	0
RIV	Riverside Co	SCAG	1152	Clark St. Sidewalk and Intersection Safety Improvements				1	Mar-15	721	200	200	0	0	0	0	0	0	200	0	0	0	0	0
RIV	Riverside Co	SCAG	1152	Clark St. Sidewalk and Intersection Safety Improvements				1	May-16	521	521	521	0	0	0	0	0	0	0	344	177	0	0	0
RIV	Riverside Co	SCAG	1153	Grapefruit Blvd./4th St. Pedestrian/Roadway Safety Improvements				1	Mar-15	2,300	143	143	0	0	0	0	0	0	143	0	0	0	0	0
RIV	Riverside Co	SCAG	1153	Grapefruit Blvd./4th St. Pedestrian/Roadway Safety Improvements				1	May-16	297	297	297	0	0	0	0	0	0	0	297	0	0	0	0
RIV	Riverside Co	SCAG	1153	Grapefruit Blvd./4th St. Pedestrian/Roadway Safety Improvements (ext. 5-16)	6/30/2017			1	May-17	1,860	1,860	1,860	0	0	0	0	0							

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI
RIV	Riverside	SCAG	1201	Citywide Bicycle and Pedestrian Improvements			X	2	Jun-17	1,249	100	0	100	0	0	0	0	0	0	100	0	0	0	0
RIV	Riverside	SCAG	1201	Citywide Bicycle and Pedestrian Improvements	12/31/2019		X	2	Jun-18	942	0	0	0	942	0	0	0	0	0	0	0	0	942	0
RIV	Wildomar	SCAG	1205	Grand Ave. Multi-Use Trail Improvement Project				2	Jan-17	1,541	1,223	0	1,223	0	0	0	0	0	0	0	0	0	1,223	0
RIV	Jurupa Valley	SCAG	1194	Jurupa Valley High School SRTS				2	Jan-17	1,467	4	0	4	0	0	0	0	0	0	4	0	0	0	0
RIV	Jurupa Valley	SCAG	1194	Jurupa Valley High School SRTS				2	Mar-17	173	0	0	173	0	0	0	0	0	0	0	173	0	0	0
RIV	Jurupa Valley	SCAG	1194	Jurupa Valley High School SRTS				2	Savings	230	0	0	0	230	0	0	0	0	0	0	0	230	0	0
RIV	Jurupa Valley	SCAG	1194	Jurupa Valley High School SRTS - Advance				2	May-18	845	0	0	0	0	845	0	0	0	0	0	0	0	845	0
RIV	Riverside Co TD	SCAG	1198	Mecca Sidewalk & Roadway Safety Improvements				2	Mar-17	945	95	0	95	0	0	0	0	0	0	0	95	0	0	0
RIV	Riverside Co TD	SCAG	1198A	Mecca Sidewalk & Roadway Safety Improvements				2	Oct-17	698	0	0	0	698	0	0	0	0	0	0	0	698	0	0
RIV	Riverside Co TD	SCAG	1198B	Mecca Sidewalk & Roadway Safety Improvements				2	Oct-17	13	0	0	0	13	0	0	0	0	0	0				

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component						
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&E	PS&E	ROW	CON	CON NI		
SBD	San Bernardino Co	SCAG	1236	Sunburst Ave. Class II Bike Lanes, Joshua Tree				3A	Jun-18	1,118	15	0	0	0	15	0	0	0	0	0	15	0	0	0	0	
SBD	San Bernardino Co	SCAG	1236	Sunburst Ave. Class II Bike Lanes, Joshua Tree (ext. 5-19)	6/30/2020			3A	Mar-20		161	0	0	0	0	161	0	0	0	0	0	161	0	0	0	
SBD	San Bernardino Co	SCAG	1236	Sunburst Ave. Class II Bike Lanes, Joshua Tree (ext. 5-19)	2/28/2021			3A			942	0	0	0	0	942	0	0	0	0	0	0	942	0		
SBD	Fontana	SCAG	1264	Fontana SRTS Gap Closure				4	Jan-20	1,477	12	0	0	0	0	0	12	0	0	0	12	0	0	0	0	
SBD	Fontana	SCAG	1264	Fontana SRTS Gap Closure				4			1,465	0	0	0	0	0	211	1,254	0	0	0	124	87	1,254	0	
SBD	Ontario	SCAG	1268A	Pedestrian Improvements around Haynes, Vista Grande and Oaks Schools				4	Aug-19	6,998	841	0	0	0	0	841	0	0	0	0	0	841	0	0	0	
SBD	Ontario	SCAG	1268A	Pedestrian Improvements around Haynes, Vista Grande and Oaks Schools				4			4,767	0	0	0	0	0	4,767	0	0	0	0	0	4,767	0	0	
SBD	Ontario	SCAG	1268B	Pedestrian Improvements around Haynes, Vista Grande and Oaks Schools				4			156	0	0	0	0	0	156	0	0	0	0	0	0	156	0	
SBD	Rialto	SCAG	1267	Safe Routes for Active Play, Work, and Live Rialto/				4	Dec-19	549	549	0	0	0	0	549	0	0	0	0	0	0	0	549	0	
SBD	SBAG	SCAG	1269	San Bernardino County SRTS Program				4			1,053	0	0	0	0	500	0	0	0	0	0	0	0	500	0	
SBD	Rialto	SCAG	1265	Terra Vista Drive Neighborhood SRTS Infrastructure Implementation				4	Aug-19	663	20	0	0	0	0	20	0	0	0	0	20	0	0	0	0	
SBD	Rialto	SCAG	1265	Terra Vista Drive Neighborhood SRTS Infrastructure Implementation				4			643	0	0	0	0	0	60	583	0	0	60	0	583	0	0	
SBD	Twentynine Palms	SCAG	1266	Twentynine Palms SRTS Infrastructure Implementation Grant				4	May-20	1,467	153	0	0	0	0	153	0	0	0	0	153	0	0	0	0	
SBD	Twentynine Palms	SCAG	1266	Twentynine Palms SRTS Infrastructure Implementation Grant				4			1,314	0	0	0	0	0	51	1,263	0	0	0	51	0	1,263	0	
VAR	SCAG	SCAG	5295	SCAG 2017 Active Transportation Safety & Encouragement Campaign				3	Oct-17	2,690	1,784	0	0	0	0	1,784	0	0	0	0	0	0	0	1,784	0	
VAR	SCAG	SCAG	5665	SCAG 2019 Local Demonstration Initiative				4	Oct-19	2,599	2,599	0	0	0	0	2,599	0	0	0	0	0	0	0	2,599	0	
VAR	SCAG	SCAG	5462	SCAG 2017 Active Transportation Local Planning Initiative				3A	Jun-18	1,629	1,289	0	0	1,289	0	0	0	0	0	0	0	0	0	0	1,289	0
VAR	SCAG	SCAG	5461	SCAG 2017 Active Transportation Safety & Encouragement Campaign Phase 2				3A	Jun-19	403	320	0	0	0	320	0	0	0	0	0	0	0	0	320	0	
VEN	Santa Paula	SCAG	3565J	10th St (SR 150) Bike/Pedestrian Improvements (ext. 6-15)	6/30/2016			1	Jun-16	635	577	577	0	0	0	0	0	0	0	0	0	0	0	577	0	
VEN	Simi Valley	SCAG	4865	Arroyo Simi Greenway Bike Trail Phase 3				1	Jan-15	1,330	77	77	0	0	0	0	0	0	0	0	77	0	0	0	0	
VEN	Simi Valley	SCAG	4865	Arroyo Simi Greenway Bike Trail Phase 3				1	Jun-16		1,120	1,120	0	0	0	0	0	0	0	0	0	0	1,120	0	0	
VEN	Oxnard	SCAG	5147	Oxnard Blvd. Bike Lanes				1	May-16	1,372	57	57	0	0	0	0	0	0	0	0	57	0	0	0	0	
VEN	Ventura	SCAG	4892	Westside Pedestrian and Bicycle Facility Improvements			X	1	Mar-15	1,500	200	200	0	0	0	0	0	0	0	0	200	0	0	0	0	
VEN	Ventura	SCAG	4892	Westside Pedestrian and Bicycle Facility Improvements (ext. 3-16)	3/31/2016		X	1	Mar-17	1,300	1,300	1,300	0	0	0	0	0	0	0	0	0	0	1,300	0	0	
VEN	Oxnard	SCAG	5143	New Traffic Signal				2	Jun-17	567	15	0	15	0	0	0	0	0	0	0	15	0	0	0	0	
VEN	Oxnard	SCAG	5143	Pedestrian & Bike Safety Improvements: Ojai Ave. & Maricopa Highway (ext. 5-19)				2	Jun-18		495	0	0	495	0	0	0	0	0	0	0	0	495	0	0	
VEN	Ojai	SCAG	5144	Pedestrian & Bike Safety Improvements: Ojai Ave. & Maricopa Highway (ext. 5-19)	2/28/2021			2			2,103	0	0	0	2,103	0	0	0	0	0	0	0	2,103	0	0	
VEN	Ojai	SCAG	5144	Pedestrian & Bike Safety Improvements: Ojai Ave. & Maricopa Highway (ext. 6-17)	3/28/2019			2	Oct-18	2,833	230	230	0	230	0	0	0	0	0	0	230	0	0	0	0	
VEN	Ventura Co	SCAG	5152B	Rio Real Elementary School - Pedestrian & St. Improvement Project				2	Dec-16	462	30	0	30	0	0	0	0	0	0	0	0	0	0	30	0	
VEN	Ventura Co	SCAG	5152A	Rio Real Elementary School - Pedestrian & St. Improvement Project				2	Mar-18		432	0	0	432	0	0	0	0	0	0	0	0	432	0	0	
VEN	Oxnard	SCAG	5532	City of Oxnard - Etting Road Sidewalk and Bike Lane				3	Jun-20	1,239	120	0	0	0	0	120	0	0	0	0	80	40	0	0	0	
VEN	Oxnard	SCAG	5532	City of Oxnard - Etting Road Sidewalk and Bike Lane				3			871	0	0	0	0	0	871	0	0	0	0	0	871	0	0	
VEN	Ventura	SCAG	5349	Montalvo SRTS Cypress Point Gap Closure & Complete St. Project (Advance in 3A)				3	Mar-18	1,560	88	0	0	88	0	0	0	0	0	0	88	0	0	0	0	
VEN	Ventura	SCAG	5349	Montalvo SRTS Cypress Point Gap Closure & Complete St. Project (Advance in 3A)				3	May-19		155	0	0	0	155	0	0	0	0	0	155	0	0	0	0	
VEN	Ventura	SCAG	5349	Montalvo SRTS Cypress Point Gap Closure & Complete St. Project (Advance in 3A)				3			1,137	0	0	0	0	0	1,137	0	0	0	0	0	1,137	0	0	
VEN	Thousand Oaks	SCAG	5445	Conejo School Road & Willow Lane SRTS Sidewalk Improvement project (ext. 3-19)	6/30/2020			3A	Jun-20	3,924	775	0	0	0	775	0	0	0	0	0	0	0	775	0	0	
VEN	Ventura	SCAG	5459	Harmon Barranca Corridor Gap Closure for Montalvo & Portola Elementary School				3A	Mar-19	507	19	0	0	0	19	0	0	0	0	0	19	0	0	0	0	
VEN	Ventura	SCAG	5459	Harmon Barranca Corridor Gap Closure for Montalvo & Portola Elementary School				3A	Mar-20		50	0	0	0	0	50	0	0	0							

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year								Project Totals by Component				
												Prior	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&E	PS&E	ROW	CON	CON NI
SJ	Ripon	SJCOG	3210	River Road Sidewalk and Intersection Improvements (ext. 6-16)	12/31/2016			1	Dec-16	1,227	475	475	0	0	0	0	0	0	0	0	0	0	475	0
SJ	Stockton	SJCOG	3170	Miner Ave. Complete Street Improvements (ext. 3-18)	6/30/2019		X	2	Jun-19	3,800	2,564	0	0	2,564	0	0	0	0	0	0	0	0	2,564	0
SJ	Stockton	SJCOG	3170	Miner Ave. Complete Street Improvements (ext. 6-17)	3/31/2018		X	2	Mar-18		334	0	334	0	0	0	0	0	0	0	0	334	0	0
SJ	Lodi	SJCOG	3267	Citywide Bicycle Facilities Detection Improvement Project			X	3	Dec-19	565	447	0	0	0	0	447	0	0	0	0	0	0	447	0
SJ	Stockton	SJCOG	3264	Closing Gaps to Schools				3		2,295	287	0	0	0	0	287	0	0	0	0	0	0	287	0
SJ	Tracy	SJCOG	3269	Lowell Ave. Sidewalk Construction Project (Advance in 3A)				3	Jun-18	329	232	0	0	0	232	0	0	0	0	0	0	0	232	0
				March Lane/EBMUD Bicycle & Pedestrian Path Connectivity Improvements				3		3,899	317	0	0	0	0	317	0	0	0	0	0	0	317	0
SJ	Stockton	SJCOG	3265	Miner Ave. Complete Streets - Phase 2 (Advance in 3A)				3	Mar-18	5,347	670	0	0	670	0	0	0	0	0	0	0	670	0	0
SJ	San Joaquin RTD	SJCOG	3269	RTD's Bike & Bus Transportation Project (Advance in 3A)			X	3	Jun-19	272	198	0	0	0	198	0	0	0	0	0	0	0	198	0
SJ	Stockton	SJCOG	3289	Active SRTS				3A	Jan-19	359	359	0	0	0	359	0	0	0	0	0	0	0	0	359
SJ	San Joaquin Co	SJCOG	3290	Elmwood Elementary School Access Improvements - Advance				3A	Mar-18	1,772	1,137	0	0	0	0	1,137	0	0	0	0	0	0	1,137	0
SJ	San Joaquin Co	SJCOG	3461	Oro Ave. & Section Ave. Sidewalk Improvements				4	Dec-19	1,439	75	0	0	0	0	75	0	0	0	0	75	0	0	0
SJ	San Joaquin Co	SJCOG	3461	Oro Ave. & Section Ave. Sidewalk Improvements				4		1,364		0	0	0	0	0	180	1,184	0	0	0	180	1,184	0
SJ	Stockton	SJCOG	3462	SRTS Sidewalk Gap Closure				4	Oct-19	5,982	490	0	0	0	0	490	0	0	0	0	490	0	0	0
SJ	Stockton	SJCOG	3462	SRTS Sidewalk Gap Closure				4		1,585		0	0	0	0	0	565	0	1,020	0	452	113	1,020	0
STA	Ceres	StanCOG	3095	Don Pedro Road and Nadine Ave. SRTS - Multiple Schools				1	Jan-15	373	62	62	0	0	0	0	0	0	0	0	62	0	0	0
STA	Ceres	StanCOG	3095	Don Pedro Road and Nadine Ave. SRTS - Multiple Schools				1	Mar-16		321	321	0	0	0	0	0	0	0	0	0	0	321	0
STA	Hughson	StanCOG	3188	Fox Road Pedestrian Improvements				1	Jun-16	408	408	408	0	0	0	0	0	0	0	0	0	0	408	0
STA	Modesto	StanCOG	6002	Modesto Junior College Class I Bike Path (Phase II)				1	May-15	700	118	118	0	0	0	0	0	0	0	0	82	36	0	0
STA	Modesto	StanCOG	6002	Modesto Junior College Class I Bike Path (Phase II) (ext. 5-16)	4/30/2017			1	Mar-17		512	512	0	0	0	0	0	0	0	0	0	0	512	0
STA	Ceres	StanCOG	6001	SRTS on Hackett/Kinser Road (Sinclair Elementary School & Blaker-Kinser Junior High)				1	Jun-15	818	69	69	0	0	0	0	0	0	0	0	69	0	0	0
STA	Ceres	StanCOG	6001	SRTS on Hackett/Kinser Road (Sinclair Elementary School & Blaker-Kinser Junior High)				1	May-16		749	749	0	0	0	0	0	0	0	0	0	0	749	0
STA	Ceres	StanCOG	3172	Ceres Canal Bike and Pedestrian Path, Phase IV				2	Jun-17	980	658	0	658	0	0	0	0	0	0	0	0	0	658	0
STA	Patterson	StanCOG	3173	Pedestrian Safety Improvements along Las Palmas Ave. & Ward Ave				2	May-17	671	51	0	51	0	0	0	0	0	0	0	51	0	0	0
STA	Patterson	StanCOG	3173	Pedestrian Safety Improvements along Las Palmas Ave. & Ward Ave				2	May-19		551	0	0	0	551	0	0	0	0	0	0	0	551	0
STA	Ceres	StanCOG	3171	SRTS Whitmore Corridor (ext. 6-18)	2/28/2019			2	Oct-18	924	79	0	0	79	0	0	0	0	0	0	79	0	0	0
STA	Ceres	StanCOG	3171	SRTS Whitmore Corridor				2	Jun-18		836	0	0	0	836	0	0	0	0	0	0	0	836	0
STA	Waterford	StanCOG	3272A	City of Waterford SRTS Crosswalks Safety Project				3	Oct-19	137	7	0	0	0	0	7	0	0	0	0	7	0	0	0
STA	Waterford	StanCOG	3272A	City of Waterford SRTS Crosswalks Safety Project				3	May-20		9	0	0	0	0	9	0	0	0	0	9	0	0	0
STA	Waterford	StanCOG	3272A	City of Waterford SRTS Crosswalks Safety Project				3			80	0	0	0	0	0	80	0	0	0	0	0	80	0
STA	Waterford	StanCOG	3272B	City of Waterford SRTS Crosswalks Safety Project				3			12	0	0	0	0	0	12	0	0	0	0	0	0	12
STA	Turlock	StanCOG	3270	SRTS ADA Pedestrian Improvements, Various Locations (Advance in 6A)				3	Jan-18	1,760	125	0	0	125	0	0	0	0	0	125	0	0	0	0
STA	Turlock	StanCOG	3270	SRTS ADA Pedestrian Improvements, Various Locations (Advance in 3A)				3	Mar-18		124	0	0	124	0	0	0	0	0	0	124	0	0	0
STA	Turlock	StanCOG	3270	SRTS ADA Pedestrian Improvements, Various Locations (Advance in 3A)				3	Jun-19		1,272	0	0	0	1,272	0	0	0	0	0	0	0	1,272	0
STA	StanCOG	StanCOG	3271	StanCOG Regional Bicyclist & Pedestrian Safety & Education Campaign				3	Aug-19	372	372	0	0	0	0	372	0	0	0	0	0	0	0	372
STA	Ceres	StanCOG	3291	SRTS Morgan Road Corridor Improvements				3A	Dec-19	979	71	0	0	0	0	71	0	0	0	0	71	0	0	0
STA	Ceres	StanCOG	3291	SRTS Morgan Road Corridor Improvements				3A			674	0	0	0	0	0	674	0	0	0	0	0	674	0
STA	Stanislaus Co	StanCOG	3463A	Bret Harte Elementary Safe Crossing & Active Transportation Connectivity Project				4		3,005	2,380	0	0	0	0	0	0	0	2,380	0	0	0	2,380	0
STA	Stanislaus Co	StanCOG	3463B	Bret Harte Elementary Safe Crossing & Active Transportation Connectivity Project				4			22	0	0	0	0	0	0	0	22	0	0	0	0	22
STA	Patterson	StanCOG	3464	Patterson - Citywide Active Transportation Plan				4	Oct-19	99	99	0	0	0	0	99	0	0	0	0	0			

Greenhouse Gas Reduction Fund

											Project Totals by Fiscal Year						Project Totals by Component					
County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Voted	Project Cost	ATP Funding	Prior	16-17	17-18	18-19	19-20	20-21	PA&ED	PS&E	ROW	CON	CON NI	
ED	South Lake Tahoe	TMPO	1223	Sierra Blvd. Complete Streets Project				Jun-18	6,267	2,900	0	0	2,900	0	0	0	0	0	0	0	2,900	0
LA	Los Angeles MTA	SCAG	5383A	Metro Bike Share USC/South LA/Expo Line Communities Expansion (ext. 6-18)			X	Jun-18	2,546	2,287	0	0	2,287	0	0	0	0	0	0	0	2,287	0
LA	Los Angeles MTA	SCAG	5383B	Metro Bike Share USC/South LA/Expo Line Communities Expansion (ext. 6-18)			X	Jun-18		259	0	0	259	0	0	0	0	0	0	0	0	259
LA	San Gabriel Valley COG	SCAG	5384A	Bike Share Expansion into the San Gabriel Valley			X	Jun-18	7461	4,281	0	0	4,281	0	0	0	0	0	0	0	4,281	0
LA	San Gabriel Valley COG	SCAG	5384B	Bike Share Expansion into the San Gabriel Valley			X	Jun-18		273	0	0	273	0	0	0	0	0	0	0	0	273