

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 25-26, 2023

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a. Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in fiscal year 2021-22, and 2022-23.

In 2021-22, the Commission allocated \$2.75 billion to construct 376 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of December 22, 2022, 364 projects totaling \$2.84 billion have been awarded, two projects have concurrent time extensions, 10 projects have approved time extensions, and should be awarded by their extended deadlines.

In 2022-23, the Commission allocated \$2.3 billion to construct 183 State-Administered STIP, and SHOPP projects on the State Highway System. As of December 22, 2022, 83 projects totaling \$677.5 million have been awarded, and the rest should be awarded by their deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

“Provide a safe and reliable transportation network that serves all people and respects the environment.”

FY 2021-22 Allocations

Month Allocated	No. of Projects Voted	Voted Projects (X 1000) CONST	No. of Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2021	88	\$ 889,840	88	0	0	64
October 2021	44	\$ 503,035	44	0	0	32
December 2021	44	\$ 220,962	42	0	2	38
January 2021	35	\$ 358,488	35	0	0	30
March 2022	49	\$ 146,780	47	0	2	45
May 2022	64	\$ 235,574	60	0	4	59
June 2022	52	\$ 396,923	48	0	4	47
Total	376	\$2,751,602	364	0	12	315

Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2022-23 Allocations

Month Allocated	No. of Projects Voted	Voted Projects (X 1000) CONST	No. of Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2022	103	\$1,617,749	50	0	53	50
October 2022	49	\$453,420	20	0	29	20
December 2022	31	\$254,887	13	0	18	13
Total	183	\$2,326,056	83	0	100	83

Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Attachment

*“Provide a safe and reliable transportation network that
serves all people and respects the environment.”*

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
1.	07 - 33870	5227	LA	405	In the cities of Carson, Los Angeles, Torrance, Lawndale, Redondo Beach, and Hawthorne, from Route 110 to 0.3mile north of Route 105. Construct Maintenance Vehicle Pullouts (MVPs), access roads, gates, and rock blanket at islands and between ramps, and upgrade irrigation systems to reduce maintenance and enhance highway worker safety.	6/29/2022	\$5,195	12/31/2022	The project has a concurrent time extension on the Jan 2023 agenda.
2.	12 - 0R560	3959	ORA	Var	In the cities of Santa Ana, Tustin, Irvine, Costa Mesa, Laguna Niguel and Anaheim on various routes. Rehabilitate pavement by repairing damaged concrete slabs and replacing asphalt with Rubberized Hot Mix Asphalt (RHMA-G) at 16 connectors, two ramps, and one freeway segment. This project will extend the pavement service life and improve ride quality.	6/29/2022	\$32,530	12/31/2022	The project has a concurrent time extension on the Jan 2023 agenda.
3.	12 - 0R180	4325	ORA	90	In La Habra and Brea, at Idaho Street, Walnut Street, and Puente Street.	7/6/2022	\$3,131	1/31/2023	The project will be awarded prior to its deadline.
4.	04 - 4J490	1490P	ALA	13	In Oakland, from 0.2 mile north of Lincoln Avenue to 0.2 mile south of Park Boulevard.	7/7/2022	\$6,798	1/31/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
5.	02 - 1H500	3633	TRI	3	In Trinity County, at Dobbins Gulch Bridge No. 05-0042 (PM 0.6), Stuart Fork Bridge No. 05-0055 (PM 43.9) and Mule Creek Bridge No. 05-0056 (PM 48.5); also on Route 299, at Grass Valley Creek Bridge No. 05-0013 (PM 65.5). Repair unsound concrete, clean and paint structural steel, repair bearings and anchor joints, replace joint seals, place deck-on-deck replacement, and replace guardrail and bridge barrier.	5/18/2022	\$6,867	2/28/2023	The project will be awarded within the extended deadline.
6.	01 - 0F760	1117	DN	199	Near Gasquet, at the Idlewild Maintenance Station.	8/17/2022	\$10,218	2/28/2023	The project will be awarded prior to its deadline.
7.	01 - 0C500	2363	HUM	36	Near Bridgeville, at Hely Creek Bridge No. 04-0092, Little Larabee Creek Bridge No. 04-0102 (PM 25.3), and Butte Creek Bridge No. 04-0116.	8/17/2022	\$22,450	2/28/2023	The project will be awarded prior to its deadline.
8.	01 - 0G420	2456	HUM	101	In Eureka, from McCullen Avenue to Commercial Street.	8/17/2022	\$7,536	2/28/2023	The project will be awarded prior to its deadline.
9.	01 - 0H200	2481	HUM	101	In Eureka, from Sixth Street to 0.1 mile north of V Street.	8/17/2022	\$8,695	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
10.	02 - 1H680	3611	TEH	5	Near Red Bluff, from 1.8 mile north of Snively Road Overcrossing to 0.5 mile north of Bowman Road Overcrossing.	8/17/2022	\$24,967	2/28/2023	The project will be awarded prior to its deadline.
11.	02 - 1H570	3618	SHA	299	Near Burney, from 2.6 miles east of Carberry Flat Road to 0.3 mile east of Burney Mountain Power Road.	8/17/2022	\$20,304	2/28/2023	The project will be awarded prior to its deadline.
12.	03 - 3H540	2293	BUT	70	Near Paradise, from 0.8 mile west to 0.2 mile east of Shady Rest Area.	8/17/2022	\$36,230	2/28/2023	The project will be awarded prior to its deadline.
13.	03 - 3J330	5965	Sac	12	Near Rio Vista, at the Sacramento River (Rio Vista) Bridge No. 23-0024; also in Solano County from PM 26.1 to 26.4.	8/17/2022	\$19,300	2/28/2023	The project will be awarded prior to its deadline.
14.	03 - 4F650	8784	YOL	80	In and near West Sacramento, from 1.4 miles east of Mace Boulevard to Sacramento River Bridge; also on Route 50, from Route 80 to Jefferson Boulevard Overcrossing (PM 0.0/2.5).	8/17/2022	\$266,716	2/28/2023	The project will be awarded prior to its deadline.
15.	04 - 2G461	0124N	ALA	13	In Berkeley, from Domingo Avenue to Mabel Street.	8/17/2022	\$2,403	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
16.	04 - 0J480	0481U	CC	4	In and near Hercules, Martinez, and Concord, at various locations from Route 80 to 0.3 mile east of Bailey Road.	8/17/2022	\$16,075	2/28/2023	The project will be awarded prior to its deadline.
17.	04 - 2K950	1453E	ALA	580	In Livermore, at eastbound offramp to Isabel Avenue.	8/17/2022	\$27,721	2/28/2023	The project will be awarded prior to its deadline.
18.	04 - 1J780	1481B	ALA	Var	In Alameda County, on Routes 80 and 880 at various locations; also in Contra Costa County, on Routes 24 and 680 at various locations.	8/17/2022	\$4,797	2/28/2023	The project will be awarded prior to its deadline.
19.	04 - 2J740	1485K	SM	101	In East Palo Alto, Redwood City, San Mateo, Millbrae, and South San Francisco, from University Avenue Overcrossing to Sierra Point offramp separation. Upgrade bridge rails at seven structures.	8/17/2022	\$12,424	2/28/2023	The project will be awarded prior to its deadline.
20.	04 - 3J070	1487E	CC	80	In and near Hercules, Rodeo, and Crocket, from Route 4 to the Carquinez Bridge.	8/17/2022	\$75,770	2/28/2023	The project will be awarded prior to its deadline.
21.	04 - 4J910	1492C	SCL	87	In San Jose, from Route 85 to West Julian Street.	8/17/2022	\$62,084	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
22.	04 - 0K120	1492F	ALA	13	In Alameda County, on Routes 13, 24, 580, 680, and 880 at various locations; also in Contra Costa County, on Routes 4, 24, 80, 160, 580, and 680 at various locations.	8/17/2022	\$10,130	2/28/2023	The project will be awarded prior to its deadline.
23.	04 - 0K520	1493M	SON	12	In and near Santa Rosa, from Llano Road to Farmers Lane.	8/17/2022	\$31,031	2/28/2023	The project will be awarded prior to its deadline.
24.	04 - 0K770	1496A	ALA	580	In Alameda and Contra Costa Counties, on various routes at various locations. Install new and upgrade existing advance warning signs to make standard. This project will reduce the number and severity of collisions.	8/17/2022	\$3,913	2/28/2023	The project will be awarded prior to its deadline.
25.	04 - 0Q690	2021F	NAP	12	Near the city of Napa, from 1.2 miles to 0.7 mile west of the Solano County line.	8/17/2022	\$1,933	2/28/2023	The project will be awarded prior to its deadline.
26.	04 - 0Q680	2028M	ALA	680	In Fremont, at the northbound offramp to Mission Boulevard.	8/17/2022	\$3,177	2/28/2023	The project will be awarded prior to its deadline.
27.	04 - 3AC30	2904F	SCL	82	In San Jose, on Routes 82, 85, 87, 101, 680, and 880 at various locations.	8/17/2022	\$12,500	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
28.	04 - 0Q300	2905F	ALA	680	From State Route 84 (Alameda County) to Alcosta Boulevard (Contra Costa County). Project will add one High Occupancy (HOV) /express Lane and construct other improvements including replacement/upgrade of median concrete barrier, and lighting on Interstate 680 in the southbound direction between State Route (SR 84) and Alcosta Boulevard through Alameda and Contra Costa Counties.	8/17/2022	\$4,003	2/28/2023	The project will be awarded prior to its deadline.
29.	05 - 1H430	2649	SB	101	In Goleta, from Route 217 to 0.3 mile north of San Jose Creek Bridge No. 51-0163L/R.	8/17/2022	\$25,281	2/28/2023	The project will be awarded prior to its deadline.
30.	05 - 1H860	2700	SB	101	Near Gaviota, from 0.1 mile south of Gaviota Beach State Park to Old Coast Highway.	8/17/2022	\$60,954	2/28/2023	The project will be awarded prior to its deadline.
31.	05 - 1G410	2896	SB	101	In City of Carpinteria through Summerland between Carpinteria Avenue and Santa Claus Lane. Construct 0.6 miles Class I bikeway to close a gap in the California Coastal Trail (CCT).	8/17/2022	\$8,017	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
32.	06 - 0R210	6708	MAD	41	Near Fresno, from 0.1 mile north of Avenue 15 to 0.1 mile south of Route 145.	8/17/2022	\$21,549	2/28/2023	The project will be awarded prior to its deadline.
33.	07 - 32030	4979	LA	605	In various cities, from Orange County line to 0.1 mile north of Telegraph Road; also on Route 91 from 0.2 mile west of Route 605 to Route 605 (PM R16.63/R16.83).	8/17/2022	\$54,687	2/28/2023	The project will be awarded prior to its deadline.
34.	07 - 32150	4997	LA	605	In Long Beach, Lakewood, Cerritos, Norwalk, and Downey, from Orange County line to Route 5.	8/17/2022	\$15,067	2/28/2023	The project will be awarded prior to its deadline.
35.	07 - 32200	5001	LA	118	In the city of Los Angeles, near the neighborhood of Pacoima, from Arleta Avenue to Route 210.	8/17/2022	\$8,017	2/28/2023	The project will be awarded prior to its deadline.
36.	07 - 32270	5012	VEN	1	In Ventura County, at various locations; also on Route 101 (PM 25.9/41.8), Route 34 (PM 8.2/8.4) and Route 150 (PM 2.7/4.3).	8/17/2022	\$7,642	2/28/2023	The project will be awarded prior to its deadline.
37.	07 - 33030	5077	LA	10	In the cities of Alhambra, Monterey Park, San Gabriel, Rosemead, and El Monte, from 0.3 mile west of Fremont Avenue to 0.3 mile east of Durfee Avenue.	8/17/2022	\$9,322	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
38.	07 - 33230	5145	VEN	33	Near Ojai, from 0.2 mile to 0.4 mile north of North Fork Matilija Creek Bridge.	8/17/2022	\$5,960	2/28/2023	The project will be awarded prior to its deadline.
39.	07 - 33360	5184	LA	2	In and near the city of Los Angeles, from Centinela Avenue to Cotner Avenue, North La Brea Avenue to North Oxford Avenue and North Hollywood Boulevard to Allesandro Street.	8/17/2022	\$31,050	2/28/2023	The project will be awarded prior to its deadline.
40.	07 - 33610	5212	LA	605	In and near Wittier and Pico Rivera, from 0.1 mile south of Slauson Avenue to 0.1 mile north of Rose Hills Road.	8/17/2022	\$4,723	2/28/2023	The project will be awarded prior to its deadline.
41.	07 - 33860	5226	LA	91	In and near the cities of Los Angeles, Carson, Compton, Long Beach, Bellflower, Cerritos, and Artesia, from Route 110 to Orange County line; also on Route 2 (PM R18.7), Route 5 (PM 6.8), and Route 405 (PM 21.1).	8/17/2022	\$20,394	2/28/2023	The project will be awarded prior to its deadline.
42.	07 - 33890	5229	LA	605	In Long Beach, Lakewood, and Cerritos, from Orange County line to 183rd Street.	8/17/2022	\$3,050	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
43.	07 - 33930	5234	LA	605	In and near City of Industry and Baldwin Park, at various locations, from 0.1 mile south of Peck Road to 0.1 mile north of Valley Boulevard.	8/17/2022	\$7,411	2/28/2023	The project will be awarded prior to its deadline.
44.	07 - 35730	5535	LA	5	In Santa Fe Springs, Downey, and Commerce, from south of Route 5 to north of Atlantic Boulevard.	8/17/2022	\$28,059	2/28/2023	The project will be awarded prior to its deadline.
45.	08 - 1G470	3005Q	RIV	74	Near Lake Elsinore, at Morrill Canyon Bridge No. 56-0169; also near Hemet, at Strawberry Creek Bridge No. 56-0180 (PM 53.5).	8/17/2022	\$10,744	2/28/2023	The project will be awarded prior to its deadline.
46.	08 - 1H390	3006U	SBD	15	Near Hesperia, from 3.1 miles south of Oak Hill Road to 0.3 mile north of Ranchero Road; also from 0.5 mile north of Cleghorn Road to 0.3 mile south of Route 138 at the southbound Cajon Truck Facility (R20.5/R21.6).	8/17/2022	\$26,064	2/28/2023	The project will be awarded prior to its deadline.
47.	08 - 0R170	3007X	SBD	40	Near Barstow, from 1.6 miles east of Fort Cady Road to Crucero Road.	8/17/2022	\$29,144	2/28/2023	The project will be awarded prior to its deadline.
48.	08 - 1C083	3009K	RIV	10	In and near Blythe, from Teed Ditch Bridge to Arizona State line.	8/17/2022	\$270,894	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
49.	08 - 1J550	3012A	SBD	18	Near Twin Peaks, from Route 189 to 0.3 mile east of Route 189; also on Route 189, from 0.2 mile to 0.3 mile east of Route 18 (PM 0.16/0.26).	8/17/2022	\$5,749	2/28/2023	The project will be awarded prior to its deadline.
50.	09 - 36640	2624	MNO	395	Near Lee Vining, from Route 167 Junction to 0.4 mile north of Conway Ranch Road. Widen shoulders, install shoulder rumble strip, correct compound curve, and improve chain control area. This project will reduce the number and severity of collisions.	8/17/2022	\$7,232	2/28/2023	The project will be awarded prior to its deadline.
51.	09 - 36750	2634	KER	58	In Tehachapi, at Mill Street.	8/17/2022	\$20,341	2/28/2023	The project will be awarded prior to its deadline.
52.	10 - 0S681	3142A	ALP	4	In Alpine County, on Routes 4, 88, and 89 at various locations.	8/17/2022	\$600	2/28/2023	The project will be awarded prior to its deadline.
53.	10 - 0Y780	3167	MPA	140	Near the community of Mariposa and El Portal, from East Whitlock Road to Yosemite National Park entrance.	8/17/2022	\$27,117	2/28/2023	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
54.	10 - 1C400	3234	TUO	108	At various locations, from Sonora to Dardanelle; also on Route 49 in Sonora (PM 17.6), on Route 120 near Chinese Camp (PM R6.0 to 11.3) and in Stanislaus County, on Route 108 in and near Riverbank (PM 28.5 to 33.1) and Route 120 near Oakdale (PM 12.22).	8/17/2022	\$6,358	2/28/2023	The project will be awarded prior to its deadline.
55.	10 - 1F400	3250	SJ	5	In and near Stockton, on Route 5 at various locations; also on Route 4 (PM 14.6/26.0) and Route 99 (PM 15.8/18.5) at various locations.	8/17/2022	\$10,225	2/28/2023	The project will be awarded prior to its deadline.
56.	12 - 0Q970	5040D	ORA	405	In and near Irvine and Costa Mesa, from Route 5 to Harbor Boulevard.	8/17/2022	\$189,900	2/28/2023	The project will be awarded prior to its deadline.
57.	04 - 0J624	2905J	ALA	680	In and near Pleasanton and Dublin, from 0.6 mile north of Route 84 to Alcosta Boulevard. Roadway rehabilitation in the southbound direction.	12/8/2021	\$73,855	3/31/2023	The project will be awarded within the extended deadline.
58.	12 - 0H151	2246A	ORA	1	In Laguna Beach, from 7th Avenue to Ruby Street. Remove and replace pavement and with Rubberized Hot Mix Asphalt (RHMA).	3/16/2022	\$4,656	4/30/2023	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
59.	12 - 0P690	2255	ORA	1	In Laguna Beach, from 7th Avenue to Ruby Street. Upgrade existing curb ramps, sidewalks, and driveways to Americans with Disabilities Act (ADA) standards.	3/16/2022	\$11,887	4/30/2023	The project will be awarded within the extended deadline.
60.	10 - 1C260	3045	SJ	99	In Lodi, at the SR 99/Turner Road Interchange. Construct operational improvements.	12/8/2021	\$1,629	6/30/2023	The project will be awarded within the extended deadline.
61.	01 - 0G600	4656	MEN	1	Near Cleone, from 0.1 mile north of Mill Creek Drive to 0.3 mile north of Ward Avenue. Widen shoulders.	4/6/2022	\$3,032	8/31/2023	The project will be awarded within the extended deadline.
62.	12 - 0P680	2330	ORA	1	In and near Newport Beach, Huntington Beach and Seal Beach, from Crystal Heights Drive to Los Angeles county line. Replace traffic signals, upgrade concrete barrier, make pedestrian and bicycle upgrades at intersections and crosswalks, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	5/18/2022	\$19,052	9/30/2023	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
63.	12 - 0P590	2499A	ORA	1	In Huntington Beach, from Warner Avenue to Los Angeles County line. Rehabilitate pavement by grinding and placing Hot Mix Asphalt (HMA), replace traffic loop detectors and guardrail, add Class II bike lanes, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	5/18/2022	\$14,824	9/30/2023	The project will be awarded within the extended deadline.
64.	03 - 3F232	5101	PLA	80	In Placer County, from Highway 65 to Rocklin Road. The project will add an auxiliary lane between Highway 65 and the Rocklin Road Interchanges, providing improved travel time reliability for the more than 90 bus trips that currently pass through this area daily.	6/29/2022	\$9,503	10/31/2023	The project will be awarded within the extended deadline.
65.	03 - 3F231	5101A	PLA	80	In Placer County, from Douglas Boulevard to Riverside Avenue. In the westbound direction, the project adds a 5th through lane on I-80 from east of Douglas Boulevard to west of Riverside Avenue in the city of Roseville. This improvement also includes reducing the existing I-80 westbound two-lane off-ramp at Douglas Boulevard to one-lane, and modifying the Douglas Boulevard on-ramps, Riverside Avenue off-ramp and	6/29/2022	\$17,932	10/31/2023	The project will be awarded within the extended deadline.