

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 25-26, 2024

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2022-23, and 2023-24.

In 2022-23, the Commission allocated \$3.78 billion to construct 488 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of December 18, 2023, 469 projects totaling \$4.4 billion have been awarded, one project has lapsed, and the Department plans to re-program its Construction phase, seven projects have concurrent time extensions, and 11 projects have approved time extensions and should be awarded by their extended deadlines.

In 2023-24, the Commission allocated \$2.3 billion to construct 237 State-Administered STIP, and SHOPP projects on the State Highway System. As of December 18, 2023, 136 projects totaling \$1.2 billion have been awarded, three projects have concurrent time extensions, and the remaining 98 projects should be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

“Provide a safe and reliable transportation network that serves all people and respects the environment.”

FY 2022-23 Allocations

Month Allocated	No. of Projects Voted	Voted Projects (X 1000) CONST	No. of Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2022	102	\$1,591,849	98	1	3	77
October 2022	49	\$453,420	48	0	1	43
December 2022	31	\$254,887	31	0	0	28
January 2023	21	\$345,721	21	0	0	19
March 2023	57	\$341,048	55	0	2	53
May 2023	125	\$356,009	124	0	1	118
June 2023	103	\$439,225	92	0	11	92
Total	488	\$3,782,159	469	1	18	430

FY 2023-24 Allocations

Month Allocated	No. of Projects Voted	Voted Projects (X 1000) CONST	No. of Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2023	127	\$1,678,190	65	0	62	65
October 2023	67	\$330,643	45	0	22	45
December 2023	43	\$298,029	26	0	17	26
Total	237	\$2,306,862	136	0	101	136

Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Attachment

*“Provide a safe and reliable transportation network that
serves all people and respects the environment.”*

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
1.	08 - 1J550	3012A	SBD	18	Near Twin Peaks, from Route 189 to east of Route 189; also on Route 189, from 0.2 mile to 0.3 mile east of Route 18 (PM 0.16/0.26). Construct soldier pile wall, replace guardrail with concrete barrier, and upgrade drainage system to restore slope and prevent continued erosion.	8/17/2022	\$5,749	12/31/2023	The Department lapsed this phase and plans to reprogram it in 2026.
2.	01 - 0C550	4578	MEN	1	Near Albion, from 1.5 miles north of Route 128 to 0.1 mile south of Navarro Ridge Road. Widen for standard shoulders, improve roadway cross slope, and install rumble strips and guardrail to improve safety. This project will reduce the number and severity of collisions.	6/28/2023	\$5,490	12/31/2023	The project has a concurrent time extension on the Jan 2024 agenda.
3.	01 - 0E940	4616	MEN	1	Near Albion, at Navarro Ridge Road. Improve drainage, restore eroded slopes and channels, widen shoulders, and repair roadway. This project will protect the roadway from erosion and provide stability.	6/28/2023	\$3,238	12/31/2023	The project has a concurrent time extension on the Jan 2024 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
4.	04 - 3G364	0090Q	CC	580	Richmond San Rafael Bridge: Electrical Substations & Armored Power Cable Upgrades. Upgrade electrical substations and cables on Route I-580 Richmond-San Rafael Bridge (Bridge No. 28 0100) in Contra Costa County and Marin County (04-CC/MRN-580 PM 6.1/7.8, 0.0/2.6).	6/28/2023	\$3,563	12/31/2023	The project has a concurrent time extension on the Jan 2024 agenda.
5.	04 - 0Q440	2021C	SM	1	In Pacifica and Daly City, from San Jose Avenue Pedestrian Overcrossing to Route 280 at various locations; also on Route 280, from Route 1 to John Daly Boulevard Overcrossing (PM R25.3/M27.1R). Construct permanent Best Management Practices (BMPs) to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture and Total Maximum Daily.	6/28/2023	\$4,868	12/31/2023	The project has a concurrent time extension on the Jan 2024 agenda.
6.	08 - 1J260	3011E	RIV	215	Near Murrieta, from 1.0 mile north of Clinton Keith Road to 1.0 mile north of Newport Road. Rehabilitate pavement, replace shoulder rumble strip, upgrade culverts, upgrade guardrail, stabilize slopes, and enhance highway worker safety. This project will extend the pavement service life and improve ride quality.	6/28/2023	\$31,827	12/31/2023	The project has a concurrent time extension on the Jan 2024 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
7.	09 - 37950	2662	INY	395	Near Independence, at the Independence Maintenance Station (655 North Edwards Street). Construct new equipment canopy, water tank, and make fire suppression improvements.	6/28/2023	\$6,072	12/31/2023	The project has a concurrent time extension on the Jan 2024 agenda.
8.	12 - 0Q980	3102A	ORA	241	In Rancho Santa Margarita, Mission Viejo, Lake Forest, and Irvine, from Oso Parkway to 0.7 mile north of Portola Parkway. Rehabilitate Trabuco Creek Bridge No. 55 -0700R/L, upgrade Transportation Management System (TMS) elements, upgrade safety devices, and improve highway worker safety. This project will maintain bridge health, improve TMS system functionality, and enhance highway worker	6/28/2023	\$22,618	12/31/2023	The project has a concurrent time extension on the Jan 2024 agenda.
9.	04 - 4J540	1491C	Ala	880	In Oakland, from 0.4 mile north of 66th Avenue Overcrossing to 0.4 mile south of High Street Overhead.	7/17/2023	\$4,674	1/31/2024	The project will be awarded prior to its deadline.
10.	04 - 3Q760	2033M	Nap	29	In Napa County, on Routes 29, 121, and 128 at various locations.	7/17/2023	\$4,907	1/31/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
11.	08 - 1G670	3006G	RIV	79	Near Temecula, from 3.1 miles north of Route 371 to 1.1 miles south of Pauba Road. Improve safety by constructing shoulders and rumble strip. This project will reduce the number and severity of collisions.	7/17/2023	\$65,505	1/31/2024	The project has a concurrent time extension on the Jan 2024 agenda.
12.	07 - 33030	5077	LA	10	In the cities of Alhambra, Monterey Park, San Gabriel, Rosemead, and El Monte, from 0.3 mile west of South Fremont Avenue Undercrossing to 0.3 mile east of Durfee Avenue Undercrossing. Upgrade concrete barrier transition at overhead sign structures to improve safety. This project will reduce the number and severity of collisions.	8/17/2022	\$9,322	2/29/2024	The project will be awarded within the extended deadline.
13.	01 - 0F471	2426M	HUM	299	Near Willow Creek, from 0.1 mile east of Cedar Creek Road to 1.1 miles west of Route 96.	8/16/2023	\$340	2/29/2024	The project will be awarded prior to its deadline.
14.	02 - 3H820	3706	LAS	44	Near Susanville, from Shasta County line to Route 36.	8/16/2023	\$36,230	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
15.	02 - 4H000	3712	SIS	97	In and near Dorris, from south of Sams Neck Road to Oregon State line; also on Route 161, from Route 97 to 0.4 mile east of Indian Tom Lake Road (PM 0.037/0.8).	8/16/2023	\$16,188	2/29/2024	The project will be awarded prior to its deadline.
16.	02 - 1J570	3796	LAS	44	Near Old Station, from 6.5 miles east to 7.1 miles east of Shasta County line.	8/16/2023	\$3,610	2/29/2024	The project will be awarded prior to its deadline.
17.	03 -	2217	SAC	51	Construct a shared-use trail as part of the American River Bridge Deck Replacement Project.	8/16/2023	\$2,700	2/29/2024	The project will be awarded prior to its deadline.
18.	03 - 3H610	5133	PLA	80	Near Gold Run, from 0.5 mile west of Monte Vista Overcrossing to 0.3 mile east of Drum Forebay Overcrossing.	8/16/2023	\$137,800	2/29/2024	The project will be awarded prior to its deadline.
19.	03 - 3F070	6402	SAC	51	In the city of Sacramento, from north of B Street Underpass to north of Exposition Boulevard Overcrossing at the American River Bridge No.2 4-0003 and Cal Expo Undercrossing No. 24-0133.	8/16/2023	\$164,950	2/29/2024	The project will be awarded prior to its deadline.
20.	03 - 1H630	6930	SAC	99	In Elk Grove, from Elk Grove Boulevard to Calvine Road.	8/16/2023	\$25,096	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
21.	04 - 3W520	0273S	ALA	680	In and near Fremont and Hayward, on Routes 580, 680, 880 at various locations.	8/16/2023	\$8,518	2/29/2024	The project will be awarded prior to its deadline.
22.	04 - 3K510	1457C	SCI	Var	In various counties, on various routes at various locations.	8/16/2023	\$18,660	2/29/2024	The project will be awarded prior to its deadline.
23.	04 - 1J960	1480A	Mrn	1	Near Point Reyes Station and Olema, from Olema Creek Bridge to 0.2 mile north of Cypress Road; also near Tomales, from 0.4 mile south of Tomales-Petaluma Road to 0.2 mile south of Valley Ford Road (PM 45.0/50.5).	8/16/2023	\$25,503	2/29/2024	The project will be awarded prior to its deadline.
24.	04 - 3K360	1488Z	ALA	980	In various counties, on various routes at various locations.	8/16/2023	\$8,540	2/29/2024	The project will be awarded prior to its deadline.
25.	04 - 3W560	1493P	Sol	80	In and near Fairfield, Vacaville, and Dixon, on Routes 12, 80, and 680 at various locations.	8/16/2023	\$12,655	2/29/2024	The project will be awarded prior to its deadline.
26.	04 - 0K110	1495A	SCI	101	In Santa Clara County, on Routes 9, 17, 85, 87, 101, 152, 237, 280, 680, and 880 at various locations.	8/16/2023	\$17,404	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
27.	04 - 3W750	1496K	CC	680	In and near Walnut Creek and Martinez, at Rudgear Road Undercrossing Bridge No. 28 -0059 (PM R12.61), Olympic Boulevard Undercrossing Bridge No. 28-0161 (PM 13.93), and Mococo Overhead Bridge No. 28-0356R (PM 24.26).	8/16/2023	\$12,100	2/29/2024	The project will be awarded prior to its deadline.
28.	04 - 0Q210	2020E	CC	80	In and near Richmond, San Pablo, Pinole, and Hercules, from Alameda County line to 0.3 mile east of Willow Avenue at various locations.	8/16/2023	\$10,126	2/29/2024	The project will be awarded prior to its deadline.
29.	04 - 0P980	2021B	SCL	82	In the cities of Santa Clara and Palo Alto, at De La Cruz Boulevard Overcrossing Bridge No. 37-0214 (PM R11.38), Mayfield Pedestrian Undercrossing Bridge No. 37 -0091 (PM 24.15), University Avenue Overcrossing Bridge No. 37-0092 (PM 25.88), and San Francisquito Creek Bridge No. 37-0018 (PM 26.36).	8/16/2023	\$8,336	2/29/2024	The project will be awarded prior to its deadline.
30.	04 - 0Q810	2022F	Nap	121	Near the city of Napa, at Wooden Valley Road.	8/16/2023	\$1,974	2/29/2024	The project will be awarded prior to its deadline.
31.	04 - 1Q581	2024S	SM	101	In East Palo Alto, Menlo Park, and Redwood City, from Santa Clara County line to 0.1 mile south of Whipple Avenue.	8/16/2023	\$52,450	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
32.	04 - 2Q570	2026C	SCI	101	In and Near Morgan Hill, at Burnett Avenue and at Cochrane Road (PM R17.89); also in San Jose, on Route 680 at Alum Rock Avenue (PM M1.74).	8/16/2023	\$14,633	2/29/2024	The project will be awarded prior to its deadline.
33.	04 - 0Q190	2026G	Sol	80	In and near Fairfield, from 0.2 mile west of Green Valley Road to 0.5 mile west of North Texas Street, at various locations.	8/16/2023	\$7,367	2/29/2024	The project will be awarded prior to its deadline.
34.	04 - 2Q540	2028B	ALA	Var	In various counties, on various routes at various locations.	8/16/2023	\$19,350	2/29/2024	The project will be awarded prior to its deadline.
35.	04 - 1Q460	2904H	SCI	280	In and near San Jose, from Route 680 to Route 87.	8/16/2023	\$31,993	2/29/2024	The project will be awarded prior to its deadline.
36.	04 - 3W760	8195B	SOL	37	In Vallejo, at Napa River Bridge No. 230064.	8/16/2023	\$11,878	2/29/2024	The project will be awarded prior to its deadline.
37.	05 - 1H310	2674	SB	154	In Santa Ynez, from 0.3 mile east to 0.2 mile west of Edison Street/Baseline Avenue.	8/16/2023	\$11,425	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
38.	05 - 1H481	2736Y	SCR	1	In Capitola, at Soquel Creek Bridge No. 360013.	8/16/2023	\$807	2/29/2024	The project will be awarded prior to its deadline.
39.	06 - 0X300	6972	FRE	33	In and near Firebaugh, from Morris Kyle Drive to 0.6 mile north of Clyde Fannon Drive.	8/16/2023	\$15,362	2/29/2024	The project will be awarded prior to its deadline.
40.	07 - 32580	5034	LA	1	In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street.	8/16/2023	\$63,282	2/29/2024	The project will be awarded prior to its deadline.
41.	07 - 34420	5321	LA	5	In the cities of Los Angeles, Glendale, and Burbank, from Fletcher Drive to Route 170; also on Route 710 at Atlantic Boulevard (PM 21.9) and Bandini Boulevard (PM 22.0)	8/16/2023	\$7,050	2/29/2024	The project will be awarded prior to its deadline.
42.	07 - 34510	5357	LA	710	In Los Angeles County, on various routes at various locations.	8/16/2023	\$18,797	2/29/2024	The project will be awarded prior to its deadline.
43.	07 - 34620	5365	VEN	Var	In Ventura and Los Angeles Counties, on various routes at various locations.	8/16/2023	\$14,926	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
44.	07 - 34750	5378	LA	10	In the cities of Santa Monica and Los Angeles, from Lincoln Boulevard to Gateway Boulevard.	8/16/2023	\$4,018	2/29/2024	The project will be awarded prior to its deadline.
45.	07 - 34790	5382	LA	405	In and near the city of Los Angeles, from 0.4 mile south of Wilshire Boulevard to Victory Boulevard.	8/16/2023	\$124,289	2/29/2024	The project will be awarded prior to its deadline.
46.	07 - 34880	5395	LA	Var	In Los Angeles and Ventura Counties, on various routes at various locations.	8/16/2023	\$12,074	2/29/2024	The project will be awarded prior to its deadline.
47.	07 - 34910	5400	LA	210	In Los Angeles County, on various routes at various locations.	8/16/2023	\$7,682	2/29/2024	The project will be awarded prior to its deadline.
48.	07 - 34950	5401	LA	170	In the city of Los Angeles, near North Hollywood, from Route 134 to Route 5.	8/16/2023	\$14,486	2/29/2024	The project will be awarded prior to its deadline.
49.	07 - 35130	5414	LA	2	In the city of Los Angeles, at E2-N5 Ramp and W2-S5 Ramp Tunnel No. 53-0577.	8/16/2023	\$12,573	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
50.	07 - 35480	5500	LA	90	In Culver City, at the Culver City Maintenance Station at 5650 Selmaraine Drive.	8/16/2023	\$10,760	2/29/2024	The project will be awarded prior to its deadline.
51.	07 - 35510	5507	LA	105	Near Los Angeles International Airport (LAX), at E105-S405 Tunnel No. 53-2436G, E105-N405 Tunnel No. 53-2437G, and W105-S405 Tunnel No. 53-2441F.	8/16/2023	\$24,756	2/29/2024	The project will be awarded prior to its deadline.
52.	07 - 35540	5509	LA	2	In and near the cities of Los Angeles, Glendale, La Canada Flintridge, and Pasadena, from Riverside Drive to the Mount Waterman ski lifts; also on Route 210 from 0.5 mile east of Ocean View Boulevard to 0.2 mile west of Foothill Boulevard (PM R18.7/R19.4).	8/16/2023	\$10,646	2/29/2024	The project will be awarded prior to its deadline.
53.	07 - 35660	5521	LA	605	In and near Santa Fe Springs, Whittier, Pico Rivera, Industry, and Baldwin Park, from Telegraph Road to Route 10.	8/16/2023	\$201,098	2/29/2024	The project will be awarded prior to its deadline.
54.	07 - 35700	5534	LA	105	In Inglewood and Hawthorne, from East of Yukon Avenue to east of Crenshaw Boulevard.	8/16/2023	\$4,381	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
55.	07 - 35820	5545	LA	405	In Long Beach, at the Pacific Place Maintenance Station at 3725 Pacific Place.	8/16/2023	\$5,785	2/29/2024	The project will be awarded prior to its deadline.
56.	07 - 0W350	5919	LA	91	In Long Beach, at LA River (W91 - N710 & S710) Bridge No. 53-2143F.	8/16/2023	\$4,948	2/29/2024	The project will be awarded prior to its deadline.
57.	08 - 49612	0043L	RIV	60	In and near Moreno Valley, from 0.3 mile west of Perris Boulevard to 0.4 mile east of Gilman Springs Road.	8/16/2023	\$14,219	2/29/2024	The project will be awarded prior to its deadline.
58.	08 - 1E140	3010X	Riv	79	Near Aguanga, from the San Diego County line to 0.4 mile south of Sage Road and from Kolb Creek to 0.2 mile north of Anza Road (PM 11.4/14.8); also in and near Beaumont, from 0.2 mile north of Gilman Springs Road to First Street (PM R34.2/40.1).	8/16/2023	\$10,077	2/29/2024	The project will be awarded prior to its deadline.
59.	08 - 1J680	3012E	Riv	60	In the city of Riverside and Moreno Valley, from Day Street to Nason Street.	8/16/2023	\$3,939	2/29/2024	The project will be awarded prior to its deadline.
60.	08 - 1J710	3012J	Riv	10	Near Desert Center, at Orris Ditch Bridge No. 56-0123L/R.	8/16/2023	\$5,587	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
61.	08 - 1J840	3012M	SBD	Var	Near Barstow, Needles, Yucca Valley, and Vidal Junction, on Routes 40, 58, 62, and 95 at various locations; also in Riverside County, on Route 62 from 0.9 mile west of Cadiz Road to 2.5 miles east of Desert Center at Route 177 (PM 82.5/87.5).	8/16/2023	\$17,662	2/29/2024	The project will be awarded prior to its deadline.
62.	08 - 1J850	3012N	SBD	Var	In San Bernardino County, on various routes at various locations.	8/16/2023	\$18,499	2/29/2024	The project will be awarded prior to its deadline.
63.	08 - 1K490	3013K	SBD	40	Near Needles, at the John Wilkie eastbound (EB) and westbound (WB) Safety Roadside Rest Areas (SRRA).	8/16/2023	\$44,034	2/29/2024	The project will be awarded prior to its deadline.
64.	08 - 1H991	3019P	SBd	Var	In San Bernardino and Riverside Counties, on various routes, at various locations.	8/16/2023	\$11,793	2/29/2024	The project will be awarded prior to its deadline.
65.	08 - 1H992	3019Q	Riv	Var	In San Bernardino and Riverside Counties, on various routes, at various locations.	8/16/2023	\$6,310	2/29/2024	The project will be awarded prior to its deadline.
66.	10 - 0S751	3138A	ALP	4	Near Bear Valley, at 2.0 miles east of Route 207 (PM 4.96); also on Route 207 north of Route 4.	8/16/2023	\$869	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
67.	10 - 1C270	3144	STA	5	Near Westley, at the Westley Safety Roadside Rest Area (SRRA). Replace SRRA buildings, add walkways, site facilities, new fire access, and construct a California Highway Patrol (CHP) field office and maintenance crew room.	8/16/2023	\$23,681	2/29/2024	The project has a concurrent time extension on the Jan 2024 agenda.
68.	10 - 1H280	3420	STA	5	Near Patterson, from Fink Road Undercrossing No. 38-0114L to Khaksa Road Undercrossing No. 38-0127L/R at various locations. Rehabilitate bridge decks with concrete overlay, replace joint seals and approach slabs, and rehabilitate columns.	8/16/2023	\$11,693	2/29/2024	The project has a concurrent time extension on the Jan 2024 agenda.
69.	10 - 1E300	3427	SJ	5	In and near Stockton, from Hammer Lane to the Sacramento County line (PM 49.819).	8/16/2023	\$117,686	2/29/2024	The project will be awarded prior to its deadline.
70.	11 - 2T359	0615J	SD	5	In the city of Carlsbad from Palomar Airport Road to SR-78. Package 3- Construct community enhancements; soundwall and Plant Establishment.	8/16/2023	\$39,063	2/29/2024	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
71.	11 - 43041	1320	SD	5	In Encinitas and Carlsbad, from 0.5 mile south of Leucadia Boulevard to 0.1 mile north of Palomar Airport Road.	8/16/2023	\$44,482	2/29/2024	The project will be awarded prior to its deadline.
72.	07 - 33860	5226	LA	91	In and near the cities of Los Angeles, Carson, Compton, Long Beach, Bellflower, Cerritos, and Artesia, from Route 110 to Orange County line; also on Route 2 (PM R18.7), Route 5 (PM 6.8), and Route 405 (PM 21.1). Upgrade the existing Transportation Management System (TMS) elements to current standards.	8/17/2022	\$20,394	3/31/2024	The project will be awarded within the extended deadline.
73.	11 - 43025	1302	SD	52	In the city of San Diego, from 0.4 mile west of Convoy Street Overcrossing (OC) to 0.3 mile east of Santo Road. Rehabilitate roadway to mitigate highway settlement, construct auxiliary lane, Transportation Management System (TMS), lighting, and roadside safety improvements. This project will preserve and extend the life of the facility, improve ride quality, and improve safety.	10/12/2022	\$55,999	3/31/2024	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
74.	01 - 0E110	4588	MEN	1	Near Fort Bragg, at Elk Creek Bridge No. 100120. Replace bridge to improve geometric and structural deficiencies of the bridge.	3/22/2023	\$13,604	3/31/2024	The project will be awarded within the extended deadline.
75.	05 - 1F501	2522Y	SB	101	In Los Alamos, from 0.3 mile south to 0.3 mile north of Route 101/135 Separation No. 51-0073L/R; also on Route 135 (PM 0.1). Landscape mitigation for bridge replacement project EA 1F500.	3/22/2023	\$426	3/31/2024	The project will be awarded within the extended deadline.
76.	06 - 0X780	7013	FRE	41	In the city of Fresno, from Ventura Avenue Viaduct to Friant Road. Construct Maintenance Vehicle Pullouts (MVPs), access gates, relocate irrigation facilities, and pave beyond gore to reduce maintenance needs and enhance highway worker safety.	5/17/2023	\$10,371	5/31/2024	The project will be awarded within the extended deadline.
77.	07 - 33230	5145	VEN	33	Near Ojai, from 0.2 mile to 0.4 mile north of North Fork Matilija Creek Bridge. Widen the roadway, replace existing rock block wall with a concrete barrier, and install additional warning signs to improve safety. This project will reduce the number and severity of collisions.	8/17/2022	\$5,960	6/30/2024	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
78.	08 - 1J860	3012P	SBD	Var	In San Bernardino County, on routes 10, 15, 40, 58, 60, 210, and 215 at various locations. Upgrade Changeable Message Signs (CMS) to improve visibility and maintainability and to better communicate with the Transportation Management Center (TMC).	6/28/2023	\$22,022	6/30/2024	The project will be awarded within the extended deadline.
79.	08 - 1M590	3019H	SBD	15	In Hesperia, at Joshua Street Overcrossing No. 54-0666; also on Route 40 near Barstow at Nebo Street Undercrossing No. 54-0662L; also on Route 40 near Needles at Fenner Overhead No. 54-1270L. Apply polyester concrete overlay to bridge decks and replace bridge rails to ensure the safety and integrity of the structures.(Bridge Deck Preservation)	6/28/2023	\$5,928	6/30/2024	The project will be awarded within the extended deadline.
80.	10 - 1H600	3475	STA	99	In Modesto, near Zeff Road Undercrossing. Construct stormwater Best Management Practices (BMPs) and a trash full capture device. This project will maximize pollution source control and prohibit trash from being discharged into the Tuolumne River.	6/28/2023	\$1,386	6/30/2024	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
(Note: All projects are SHOPP unless otherwise noted)

No.	District - EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x (1000)	Award Deadline	Project Status
81.	03 - 2J910	4322	NEV	80	Near Floriston, from 1.9 miles east of Hinton Road Undercrossing to Truckee River Bridge. Restore pavement surface to increase friction, repair drainage and replace damaged concrete barrier to improve safety. This project will reduce the number and severity of collisions.	5/5/2023	\$3,858	8/31/2024	The project will be awarded within the extended deadline.