

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: March 21-22, 2024

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2022-23, and 2023-24.

In 2022-23, the Commission allocated \$3.78 billion to construct 488 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of February 12, 2024, 470 projects totaling \$4.4 billion have been awarded, one project has lapsed, and the Department plans to re-program its Construction phase, and 17 projects have approved time extensions and should be awarded by their extended deadlines.

In 2023-24, the Commission allocated \$2.6 billion to construct 269 State-Administered STIP, and SHOPP projects on the State Highway System. As of February 12, 2024, 179 projects totaling \$2.7 billion have been awarded, 28 projects have concurrent time extensions, two projects have approved time extensions, and the remaining 60 projects should be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

“Provide a safe and reliable transportation network that serves all people and respects the environment.”

FY 2022-23 Allocations

| Month Allocated | No. of Projects Voted | Voted Projects (X 1000) CONST | No. of Projects Awarded | No. Projects Lapse | No. Projects Pending Award | No. Projects Awarded within 6 months |
|-----------------|-----------------------------|--|-------------------------------|--------------------------|-------------------------------------|--|
| August 2022 | 102 | \$1,591,849 | 98 | 1 | 3 | 77 |
| October 2022 | 49 | \$453,420 | 48 | 0 | 1 | 43 |
| December 2022 | 31 | \$254,887 | 31 | 0 | 0 | 28 |
| January 2023 | 21 | \$345,721 | 21 | 0 | 0 | 19 |
| March 2023 | 57 | \$341,048 | 55 | 0 | 2 | 53 |
| May 2023 | 125 | \$356,009 | 124 | 0 | 1 | 118 |
| June 2023 | 103 | \$439,225 | 93 | 0 | 10 | 92 |
| Total | 488 | \$3,782,159 | 470 | 1 | 17 | 430 |

FY 2023-24 Allocations

| Month Allocated | No. of Projects Voted | Voted Projects (X 1000) CONST | No. of Projects Awarded | No. Projects Lapse | No. Projects Pending Award | No. Projects Awarded within 6 months |
|-----------------|-----------------------------|--|-------------------------------|--------------------------|-------------------------------------|--|
| August 2023 | 127 | \$1,678,190 | 97 | 0 | 30 | 84 |
| October 2023 | 67 | \$330,643 | 50 | 0 | 17 | 50 |
| December 2023 | 43 | \$298,029 | 28 | 0 | 15 | 28 |
| January 2024 | 32 | \$349,926 | 4 | 0 | 28 | 4 |
| Total | 269 | \$2,656,788 | 179 | 0 | 90 | 166 |

Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Attachment

*“Provide a safe and reliable transportation network that
serves all people and respects the environment.”*

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|---|--------------------|----------------------------------|-------------------|---|
| 1. | 08 - 1J550 | 3012A | SBD | 18 | Near Twin Peaks, from Route 189 to east of Route 189; also on Route 189, from 0.2 mile to 0.3 mile east of Route 18 (PM 0.16/0.26). Construct soldier pile wall, replace guardrail with concrete barrier, and upgrade drainage system to restore slope and prevent continued erosion. | 8/17/2022 | \$5,749 | 12/31/2023 | The Department lapsed this phase and plans to reprogram it in 2026. |
| 2. | 04 - 3Q760 | 2033M | NAP | 29 | In Napa County, on Routes 29, 121, and 128 at various locations. Install rumble strips to improve safety. This project will reduce the number and severity of collisions. | 7/17/2023 | \$4,907 | 1/31/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 3. | 07 - 33030 | 5077 | LA | 10 | In the cities of Alhambra, Monterey Park, San Gabriel, Rosemead, and El Monte, from 0.3 mile west of South Fremont Avenue Undercrossing to 0.3 mile east of Durfee Avenue Undercrossing. Upgrade concrete barrier transition at overhead sign structures to improve safety. This project will reduce the number and severity of collisions. | 8/17/2022 | \$9,322 | 2/29/2024 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|---|--------------------|----------------------------------|-------------------|---|
| 4. | 01 - 0C550 | 4578 | MEN | 1 | Near Albion, from 1.5 miles north of Route 128 to 0.1 mile south of Navarro Ridge Road. Widen for standard shoulders, improve roadway cross slope, and install rumble strips and guardrail to improve safety. This project will reduce the number and severity of collisions. | 6/28/2023 | \$5,490 | 2/29/2024 | The project will be awarded within the extended deadline. |
| 5. | 01 - 0E940 | 4616 | MEN | 1 | Near Albion, at Navarro Ridge Road. Improve drainage, restore eroded slopes and channels, widen shoulders, and repair roadway. This project will protect the roadway from erosion and provide stability. | 6/28/2023 | \$3,238 | 2/29/2024 | The project will be awarded within the extended deadline. |
| 6. | 04 - 3K510 | 1457C | SCL | Var | In various counties, on various routes at various locations. Replace camera units and related technology components at existing Closed Circuit Television camera systems. Components include camera controller, video encoder units, communication and networking equipment, and power distribution assemblies. This is a Design-Build project. | 8/16/2023 | \$18,660 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 7. | 04 - 3K360 | 1488Z | ALA | 980 | In various counties, on various routes at various locations. Replace controllers and related electronic components at vehicle detection and traffic signal systems. This is a Design-Build project. | 8/16/2023 | \$8,540 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|--|--------------------|----------------------------------|-------------------|---|
| 8. | 04 - 3W560 | 1493P | SOL | 80 | In and near Fairfield, Vacaville, and Dixon, on Routes 12, 80, and 680 at various locations. Apply polyester concrete overlay to bridge decks. (Bridge Deck Preservation) | 8/16/2023 | \$12,655 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 9. | 04 - 0K110 | 1495A | SCL | 101 | In Santa Clara County, on Routes 9, 17, 85, 87, 101, 152, 237, 280, 680, and 880 at various locations. Upgrade guardrail, transition railing, and end treatments to current standard. This project will reduce the number and severity of collisions. | 8/16/2023 | \$17,404 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 10. | 04 - 3W750 | 1496K | CC | 680 | In and near Walnut Creek and Martinez, at Rudgear Road Undercrossing Bridge No. 28-0059 (PM R12.61), Olympic Boulevard Undercrossing Bridge No. 28-0161 (PM 13.93), and Mococo Overhead Bridge No. 28-0356R (PM 24.26). Replace joint seals and apply polyester concrete overlay to bridge decks. (Bridge Deck Preservation) | 8/16/2023 | \$12,100 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|--|--------------------|----------------------------------|-------------------|---|
| 11. | 04 - 0Q210 | 2020E | CC | 80 | In and near Richmond, San Pablo, Pinole, and Hercules, from Alameda County line to 0.3 mile east of Willow Avenue at various locations. Construct permanent Best Management Practices to achieve statewide National Pollutant Discharge Elimination System permit compliance units for trash capture and Total Maximum Daily Load. | 8/16/2023 | \$10,126 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 12. | 04 - 0P980 | 2021B | SCL | 82 | In the cities of Santa Clara and Palo Alto, at De La Cruz Boulevard Overcrossing Bridge No. 37-0214 (PM R11.38), Mayfield Pedestrian Undercrossing Bridge No. 37-0091 (PM 24.15), University Avenue Overcrossing Bridge No. 37-0092 , and San Francisquito Creek Bridge No. 37-0018. | 8/16/2023 | \$8,336 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 13. | 04 - 0Q190 | 2026G | SOL | 80 | In and near Fairfield, from 0.2 mile west of Green Valley Road to 0.5 mile west of North Texas Street, at various locations. Construct permanent Best Management Practices to achieve statewide National Pollutant Discharge Elimination System permit compliance units for trash capture. | 8/16/2023 | \$7,367 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|---|--------------------|----------------------------------|-------------------|---|
| 14. | 04 - 2Q540 | 2028B | ALA | Var | In various counties, on various routes at various locations. Replace camera units and related technology components at existing Closed Circuit Television camera systems. Components include camera controller, video encoder units, communication and networking equipment, and power distribution assemblies. This is a Design-Build project. | 8/16/2023 | \$19,350 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 15. | 04 - 1Q460 | 2904H | SCL | 280 | In San Jose, from Route 680 to Route 87. Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act standards, rehabilitate drainage systems, and upgrade guardrail and Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality. | 8/16/2023 | \$31,993 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 16. | 04 - 3W760 | 8195B | SOL | 37 | In Vallejo, at Napa River Bridge No. 23 -0064. Apply polyester concrete overlay to bridge deck, replace joint seals, and cold plane asphalt concrete pavement on bridge approaches and departure slabs. (Bridge Deck Preservation) | 8/16/2023 | \$11,878 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|------|--------|-------|--|--------------------|----------------------------------|-------------------|---|
| 17. | 07 - 32580 | 5034 | LA | 1 | In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street. Upgrade Americans with Disabilities Act curb ramps and guardrail, repair concrete pavement, reconstruct bus pads, replace asphalt pavement with Portland Cement Concrete at intersections, grind pavement, and place Hot Mix Asphalt. | 8/16/2023 | \$63,282 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 18. | 07 - 34420 | 5321 | LA | 5 | In the cities of Los Angeles, Glendale, and Burbank, from Fletcher Drive to Route 170; also on Route 710 at Atlantic Boulevard (PM 21.9) and Bandini Boulevard (PM 22.0). Construct stormwater Best Management Practices (BMPs) to meet National Pollutant Discharge Elimination System permit requirements. | 8/16/2023 | \$7,050 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 19. | 07 - 34510 | 5357 | LA | 710 | In Los Angeles County, on various routes at various locations. Rehabilitate and install new Transportation Management System elements and upgrade communication systems. This project will improve travel data accuracy. | 8/16/2023 | \$18,797 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|------|--------|-------|---|--------------------|----------------------------------|-------------------|---|
| 20. | 07 - 34620 | 5365 | VEN | Var | In Ventura and Los Angeles Counties, on various routes at various locations. Upgrade and install new Transportation Management System elements, install Maintenance Vehicle Pullouts, and upgrade communication system at the Los Angeles Regional Transportation Management Center. This project will improve system operations and increase reliability. | 8/16/2023 | \$14,926 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 21. | 07 - 34790 | 5382 | LA | 405 | In and near the city of Los Angeles, from 0.4 mile south of Wilshire Boulevard to Victory Boulevard. Rehabilitate roadway, rehabilitate culverts, replace bridge approach/departure slabs, replace overhead sign structures and sign panels, upgrade Transportation Management System elements, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act standards. | 8/16/2023 | \$124,289 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 22. | 07 - 34950 | 5401 | LA | 170 | In the city of Los Angeles, near North Hollywood, from Route 134 to Route 5. Rehabilitate and install new Transportation Management System elements, install guardrail, and enhance highway worker safety. | 8/16/2023 | \$14,486 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|------|--------|-------|---|--------------------|----------------------------------|-------------------|---|
| 23. | 07 - 35480 | 5500 | LA | 90 | In Culver City, at the Culver City Maintenance Station at 5650 Selmaraine Drive. Demolish two deteriorating buildings, construct two new buildings, two storage structures, upgrade facilities to Americans with Disabilities Act standards, and construct a vehicle rinse slab. | 8/16/2023 | \$10,760 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 24. | 07 - 35510 | 5507 | LA | 105 | Near Los Angeles International Airport (LAX), at E105-S405 Tunnel No. 53-2436G, E105-N405 Tunnel No. 53-2437G, and W105-S405 Tunnel No. 53-2441F. Replace existing lighting with Light Emitting Diode lighting and add Transportation Management System elements. This project will improve visibility and have a longer service life than the current system to reduce maintenance needs. | 8/16/2023 | \$24,756 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 25. | 07 - 35660 | 5521 | LA | 605 | In and near Santa Fe Springs, Whittier, Pico Rivera, Industry, and Baldwin Park, from Telegraph Road to Route 10. Rehabilitate roadway, apply High Friction Surface Treatment, upgrade facilities to Americans with Disabilities Act standards, upgrade guardrail, upgrade signs, enhance highway worker safety, and rehabilitate landscaping. This project will improve safety and ride quality. | 8/16/2023 | \$201,098 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|--|--------------------|----------------------------------|-------------------|---|
| 26. | 07 - 35820 | 5545 | LA | 405 | In Long Beach, at the Pacific Place Maintenance Station at 3725 Pacific Place. Replace a deteriorated building with a new building, upgrade fences and gates, construct a new sewer and fire water line, and provide new parking spaces. | 8/16/2023 | \$5,785 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 27. | 08 - 1E140 | 3010X | RIV | 79 | Near Aguanga, from the San Diego County line to 0.4 mile south of Sage Road and from Kolb Creek to 0.2 mile north of Anza Road (PM 11.4/14.8); also in and near Beaumont, from 0.2 mile north of Gilman Springs Road to First Street (PM R34.2/40.1). Install guardrail and flashing beacons to improve safety and reduce the number and severity of collisions. | 8/16/2023 | \$10,077 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 28. | 08 - 1J710 | 3012J | RIV | 10 | Near Desert Center, at Orris Ditch Bridge No. 56-0123L/R. Mitigate bridge scour and upgrade bridge rail to preserve the structural integrity of these bridges. | 8/16/2023 | \$5,587 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|---|--------------------|----------------------------------|-------------------|---|
| 29. | 08 - 1J840 | 3012M | SBD | Var | Near Barstow, Needles, Yucca Valley, and Vidal Junction, on Routes 40, 58, 62, and 95 at various locations; also in Riverside County, on Route 62 from 0.9 mile west of Cadiz Road to 2.5 miles east of Desert Center at Route 177 (PM 82.5/87.5). Install Changeable Message Signs to provide real time roadway and weather conditions to traveling motorists. | 8/16/2023 | \$17,662 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 30. | 08 - 1J850 | 3012N | SBD | Var | In San Bernardino County, on various routes at various locations. Install Changeable Message Signs to provide enroute traveler information of real-time road and weather conditions. | 8/16/2023 | \$18,499 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 31. | 08 - 1K490 | 3013K | SBD | 40 | Near Needles, at the John Wilkie eastbound and westbound Safety Roadside Rest Areas. Reconstruct SRRA and upgrade water and wastewater systems to provide a clean, safe, convenient, and reliable facility. | 8/16/2023 | \$44,034 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |
| 32. | 08 - 1H992 | 3019Q | RIV | Var | In San Bernardino and Riverside Counties, on various routes, at various locations. Upgrade or install curve warning signs to improve safety and reduce the number and severity of collisions. | 8/16/2023 | \$6,310 | 2/29/2024 | The project has a concurrent time extension on the Mar 2024 agenda. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|------|--------|-------|---|--------------------|----------------------------------|-------------------|---|
| 33. | 07 - 33860 | 5226 | LA | 91 | In and near the cities of Los Angeles, Carson, Compton, Long Beach, Bellflower, Cerritos, and Artesia, from Route 110 to Orange County line; also on Route 2 (PM R18.7), Route 5 (PM 6.8), and Route 405 (PM 21.1). Upgrade the existing Transportation Management System elements to current standards. | 8/17/2022 | \$20,394 | 3/31/2024 | The project will be awarded within the extended deadline. |
| 34. | 11 - 43025 | 1302 | SD | 52 | In the city of San Diego, from 0.4 mile west of Convoy Street Overcrossing to 0.3 mile east of Santo Road. Rehabilitate roadway to mitigate highway settlement, construct auxiliary lane, Transportation Management System, lighting, and roadside safety improvements. This project will preserve and extend the life of the facility, improve ride quality, and improve safety. | 10/12/2022 | \$55,999 | 3/31/2024 | The project will be awarded within the extended deadline. |
| 35. | 01 - 0E110 | 4588 | MEN | 1 | Near Fort Bragg, at Elk Creek Bridge No.10-0120. Replace bridge to improve geometric and structural deficiencies of the bridge. | 3/22/2023 | \$13,604 | 3/31/2024 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|--|--------------------|----------------------------------|-------------------|---|
| 36. | 05 - 1F501 | 2522Y | SB | 101 | In Los Alamos, from 0.3 mile south to 0.3 mile north of Route 101/135 Separation No. 51-0073L/R; also on Route 135. Landscape mitigation for bridge replacement project EA 1F500. | 3/22/2023 | \$426 | 3/31/2024 | The project will be awarded within the extended deadline. |
| 37. | 08 - 1G670 | 3006G | RIV | 79 | Near Temecula, from 3.1 miles north of Route 371 to 1.1 miles south of Pauba Road. Improve safety by constructing shoulders and rumble strip. This project will reduce the number and severity of collisions. | 7/17/2023 | \$65,505 | 3/31/2024 | The project will be awarded within the extended deadline. |
| 38. | 06 - 0X780 | 7013 | FRE | 41 | In the city of Fresno, from Ventura Avenue Viaduct to Friant Road. Construct Maintenance Vehicle Pullouts, access gates, relocate irrigation facilities, and pave beyond gore to reduce maintenance needs and enhance highway worker safety. | 5/17/2023 | \$10,371 | 5/31/2024 | The project will be awarded within the extended deadline. |
| 39. | 07 - 33230 | 5145 | VEN | 33 | Near Ojai, from 0.2 mile to 0.4 mile north of North Fork Matilija Creek Bridge. Widen the roadway, replace existing rock block wall with a concrete barrier, and install additional warning signs to improve safety. This project will reduce the number and severity of collisions. | 8/17/2022 | \$5,960 | 6/30/2024 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|--|--------------------|----------------------------------|-------------------|---|
| 40. | 04 - 0Q440 | 2021C | SM | 1 | In Pacifica and Daly City, from San Jose Avenue Pedestrian Overcrossing to Route 280 at various locations; also on Route 280, from Route 1 to John Daly Boulevard Overcrossing (PM R25.3/M27.1R). Construct permanent Best Management Practices to achieve statewide National Pollutant Discharge Elimination System permit compliance. | 6/28/2023 | \$4,868 | 6/30/2024 | The project will be awarded within the extended deadline. |
| 41. | 08 - 1J860 | 3012P | SBD | Var | In San Bernardino County, on routes 10, 15, 40, 58, 60, 210, and 215 at various locations. Upgrade Changeable Message Signs (CMS) to improve visibility and maintainability and to better communicate with the Transportation Management Center. | 6/28/2023 | \$22,022 | 6/30/2024 | The project will be awarded within the extended deadline. |
| 42. | 08 - 1M590 | 3019H | SBD | 15 | In Hesperia, at Joshua Street Overcrossing No. 54-0666; also on Route 40 near Barstow at Nebo Street Undercrossing No. 54-0662L; also on Route 40 near Needles at Fenner Overhead No. 54-1270L. Apply polyester concrete overlay to bridge decks and replace bridge rails to ensure the safety and integrity of the structures. (Bridge Deck Preservation) | 6/28/2023 | \$5,928 | 6/30/2024 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|--|--------------------|----------------------------------|-------------------|---|
| 43. | 10 - 1H600 | 3475 | STA | 99 | In Modesto, near Zeff Road Undercrossing. Construct stormwater Best Management Practices and a trash full capture device. This project will maximize pollution source control and prohibit trash from being discharged into the Tuolumne River. | 6/28/2023 | \$1,386 | 6/30/2024 | The project will be awarded within the extended deadline. |
| 44. | 12 - 0Q980 | 3102A | ORA | 241 | In Rancho Santa Margarita, Mission Viejo, Lake Forest, and Irvine, from Oso Parkway to 0.7 mile north of Portola Parkway. Rehabilitate Trabuco Creek Bridge No. 55 -0700R/L, upgrade Transportation Management System elements, upgrade safety devices, and improve highway worker safety. This project will maintain bridge health, improve TMS system functionality, and enhance highway worker. | 6/28/2023 | \$22,618 | 6/30/2024 | The project will be awarded within the extended deadline. |
| 45. | 10 - 1C270 | 3144 | STA | 5 | Near Westley, at the Westley Safety Roadside Rest Area. Replace SRRA buildings, add walkways, site facilities, new fire access, and construct a California Highway Patrol field office and maintenance crew room. | 8/16/2023 | \$23,681 | 6/30/2024 | The project will be awarded within the extended deadline. |
| 46. | 09 - 37950 | 2662 | INY | 395 | Near Independence, at the Independence Maintenance Station (655 North Edwards Street). Construct new equipment canopy, water tank, and make fire suppression improvements. | 6/28/2023 | \$6,072 | 7/31/2024 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extensions Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

| No. | District - EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x (1000) | Award Deadline | Project Status |
|-----|------------------|-------|--------|-------|--|--------------------|----------------------------------|-------------------|---|
| 47. | 03 - 2J910 | 4322 | NEV | 80 | Near Floriston, from 1.9 miles east of Hinton Road Undercrossing to Truckee River Bridge. Restore pavement surface to increase friction, repair drainage and replace damaged concrete barrier to improve safety. This project will reduce the number and severity of collisions. | 5/5/2023 | \$3,858 | 8/31/2024 | The project will be awarded within the extended deadline. |
| 48. | 04 - 3G364 | 0090Q | CC | 580 | Richmond San Rafael Bridge: Electrical Substations & Armored Power Cable Upgrades. Upgrade electrical substations and cables on Route I-580 Richmond-San Rafael Bridge (Bridge No. 28 0100) in Contra Costa County and Marin County (04-CC/MRN-580 PM 6.1/7.8, 0.0/2.6). | 6/28/2023 | \$3,563 | 8/31/2024 | The project will be awarded within the extended deadline. |