

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 15-16, 2024

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2022-23, and 2023-24.

In 2022-23, the California Transportation Commission (Commission) allocated \$3.82 billion to construct 495 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of July 8, 2024, 492 projects totaling \$4.47 billion have been awarded, two projects have lapsed, and the Department plans to re-program their Construction phase, and one project has an approved time extension and should be awarded by its extended deadline.

In 2023-24, the Commission allocated \$4.18 billion to construct 466 State-Administered STIP, and SHOPP projects on the State Highway System. As of July 8, 2024, 333 projects totaling \$2.90 billion have been awarded, two projects have lapsed, and the Department plans to re-program their Construction phases, 8 projects have concurrent time extensions, 8 projects have approved time extensions, and the remaining 115 projects should be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

“Provide a safe and reliable transportation network that serves all people and respects the environment.”

FY 2022-23 Allocations

Month Allocated	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2022	104	\$1,600,849	102	2	0	72
October 2022	49	\$453,420	49	0	0	41
December 2022	31	\$254,887	31	0	0	24
January 2023	21	\$345,721	21	0	0	18
March 2023	58	\$347,890	58	0	0	53
May 2023	127	\$376,453	127	0	0	115
June 2023	105	\$440,275	104	0	1	91
Total	495	\$3,819,495	492	2	1	414

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2023-24 Allocations

Month Allocated	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2023	127	\$1,696,940	117	2	8	61
October 2023	67	\$322,093	67	0	0	44
December 2023	46	\$298,029	45	0	1	25
January 2024	33	\$349,926	15	0	18	6
March 2024	42	\$330,894	21	0	21	17
May 2024	76	\$615,659	48	0	28	44
June 2024	75	\$565,644	20	0	55	20
Total	466	\$4,179,185	333	2	131	217

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

*“Provide a safe and reliable transportation network that
serves all people and respects the environment.”*

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 1
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
1	07-33230	5145	VEN	33	Near Ojai, from 0.2 mile to 0.4 mile north of North Fork Matilija Creek Bridge. Widen the roadway, replace existing rock block wall with a concrete barrier, and install additional warning signs to improve safety. This project will reduce the number and severity of collisions.	8/17/22	\$5,960,000	6/30/24	The Department lapsed this phase and plans to reprogram in 2025.
2	08-1J550	3012A	SBD	18	Near Twin Peaks, from Route 189 to east of Route 189; also on Route 189, from 0.2 mile to 0.3 mile east of Route 18 (PM 0.16/0.26). Construct soldier pile wall, replace guardrail with concrete barrier, and upgrade drainage system to restore slope and prevent continued erosion.	8/17/22	\$5,749,000	12/31/23	The Department lapsed this phase and plans to reprogram in 2025.
3	12-0Q980	3102A	ORA	241	In Rancho Santa Margarita, Mission Viejo, Lake Forest, and Irvine, from Oso Parkway to 0.7 mile north of Portola Parkway. Rehabilitate Trabuco Creek Bridge No. 55-0700R/L, upgrade Transportation Management System (TMS) elements, upgrade safety devices, and improve highway worker safety. This project will maintain bridge health, improve TMS system functionality, and enhance highway worker safety.	6/28/23	\$22,618,000	10/31/24	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

August 15-16, 2024

Page 2

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
4	04-0Q190	2026G	Sol	80	In and near Fairfield, from 0.2 mile west of Green Valley Road to 0.5 mile west of North Texas Street, at various locations. Construct permanent Best Management Practices (BMPs) to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture.	8/16/23	\$7,367,000	2/29/24	The Department lapsed this phase and plans to reprogram in 2025.
5	04-3W560	1493P	Sol	80	In and near Fairfield, Vacaville, and Dixon, on Routes 12, 80, and 680 at various locations. Apply polyester concrete overlay to bridge decks. Bridge Deck Preservation	8/16/23	\$12,655,000	9/30/24	The project will be awarded within the extended deadline.
6	04-0Q210	2020E	CC	80	In and near Richmond, San Pablo, Pinole, and Hercules, from Alameda County line to 0.3 mile east of Willow Avenue at various locations. Construct permanent Best Management Practices (BMPs) to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture and Total Maximum Daily Load (TMDL).	8/16/23	\$10,126,000	8/31/24	The project will be awarded within the extended deadline.
7	08-1J850	3012N	SBD	Var	In San Bernardino County, on various routes at various locations. Install Changeable Message Signs (CMS) to provide enroute traveler information of real-time road and weather conditions.	8/16/23	\$18,499,000	9/30/24	The project will be awarded within the extended deadline.
8	04-3K360	1488Z	ALA	980	In various counties, on various routes at various locations. Replace controllers and related electronic components at vehicle detection and traffic signal systems. This is a Design-Build project.	8/16/23	\$8,540,000	8/31/24	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

August 15-16, 2024

Page 3

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
9	04-3K510	1457C	SCI	Var	In various counties, on various routes at various locations. Replace camera units and related technology components at existing Closed Circuit Television (CCTV) camera systems. Components include camera controller, video encoder units, communication and networking equipment, and power distribution assemblies. This is a Design-Build project.	8/16/23	\$18,660,000	8/31/24	The project will be awarded within the extended deadline.
10	04-2Q540	2028B	ALA	Var	In various counties, on various routes at various locations. Replace camera units and related technology components at existing Closed Circuit Television (CCTV) camera systems. Components include camera controller, video encoder units, communication and networking equipment, and power distribution assemblies. This is a Design-Build project.	8/16/23	\$19,350,000	8/31/24	The project will be awarded within the extended deadline.
11	10-0S751	3138A	ALP	4	Near Bear Valley, at 2.0 miles east of Route 207 (PM 4.96); also on Route 207 north of Route 4. Environmental mitigation for drainage rehabilitation project EA 0S750.	1/25/24	\$544,000	7/31/24	The project will be awarded prior to its deadline.
12	07-32580	5034	LA	1	In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street. Upgrade Americans with Disabilities Act (ADA) curb ramps and guardrail, repair concrete pavement, reconstruct bus pads, replace asphalt pavement with Portland Cement Concrete (PCC) at intersections, grind pavement, and place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) to rehabilitate pavement. This project will extend the pavement service life and improve ride quality.	8/16/23	\$63,282,000	6/30/24	The Department lapsed this phase and plans to reprogram in 2025.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

August 15-16, 2024

Page 4

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
13	07-34790	5382	LA	405	In and near the city of Los Angeles, from 0.4 mile south of Wilshire Boulevard to Victory Boulevard. Rehabilitate roadway, rehabilitate culverts, replace bridge approach/departure slabs, replace overhead sign structures and sign panels, upgrade Transportation Management System (TMS) elements, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will improve safety and ride quality.	8/16/23	\$124,289,000	12/31/24	The project will be awarded within the extended deadline.
14	08-1J540	3011R	SBD	15	In Ontario, at the S15-E10 Connector Overcrossing Bridge No. 54-0910F. Upgrade bridge rail, apply polyester concrete on bridge deck, install ramp meter, maintenance vehicle pullout, and upgrade drainage.	12/6/23	\$15,683,000	10/31/24	The project will be awarded within the extended deadline.
15	04-0W100	2804J	MRN	101	In and near Sausalito, Larkspur, and San Rafael on Routes 101, 131, and 580 at various locations. Construct permanent Full Trash Capture (FTC) devices to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture. Financial Contribution Only (FCO) to Marin County to construct permanent FTC devices.	1/25/24	\$21,040,000	7/31/24	The project will be awarded prior to its deadline.
16	04-0K800	1495K	MRN	101	In San Rafael, at Manuel T Freitas Parkway. Upgrade curb ramps, sidewalk, other facilities to make compliant with Americans with Disabilities Act (ADA) standards, construct roundabout, and relocate existing bus stop. (Additional contribution of \$400,000 for PS&E from City of San Rafael.)	1/25/24	\$8,405,000	7/31/24	The project has a concurrent time extension on the August 2024 agenda
17	04-0Q820	2022G	NAP	29	In Napa, from First Street to 0.1 mile south of Redwood Road/Trancas Street. Replace culvert with a reinforced concrete pipe using jack and bore and open-trench	1/25/24	\$15,523,000	7/31/24	The project has a concurrent time extension on the August 2024 agenda

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 5
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
18	07-4X970	5059	LA	1	In Malibu, at Big Rock Drive. Restore shoreline embankment restoration by installing a secant pile wall. This project will prevent erosion and flooding.	1/25/24	\$11,458,000	7/31/24	The project has a concurrent time extension on the August 2024 agenda
19	07-30160	4704	LA	91	In Compton, at Compton Creek Bridge Overhead and offramp No. 53-2235 and No. 53-2237S; also in Long Beach, on Routes 710 and 110, at Harbor Scenic Drive Overhead No. 53-2934 (PM 6.0) and Gaffy Street Bridge No. 53-0397Y (PM R0.8). Bridge seismic retrofit and bridge rail upgrade. This project will preserve the structural integrity of the bridges and upgrade the rail to a standard concrete barrier.	1/25/24	\$22,243,000	7/31/24	The project has a concurrent time extension on the August 2024 agenda
20	01-0B091	1137M	DN	101	Near Klamath, at Panther Creek Bridge No. 01-0025 and at Hunter Creek Bridge No. 01-0003. Environmental mitigation and revegetation for project EA 0B090 which includes five year maintenance and monitoring period.	1/25/24	\$430,000	7/31/24	The project will be awarded prior to its deadline.
21	03-3H830	1530A	Pla	049	PLA-49 Sidewalk Gap Closure/ Along SR 49 from I-80 to Dry Creek Rd in the city of Auburn and County of Placer/ Construct Sidewalks and ADA curb ramps at various locations. This is a Local Oversight AAA Project.	1/25/24	\$13,320,000	7/31/24	The project will be awarded prior to its deadline.
22	07-33360	5184	LA	2	In and near the city of Los Angeles, from Centinela Avenue to Cotner Avenue, North La Brea Avenue to North Oxford Avenue and Route 101 to Glendale Boulevard Undercrossing. Rehabilitate pavement, construct bus pads, make bicycle and intersection improvements, modify traffic signals, upgrade curb and gutters and lighting, and upgrade facilities to Americans with Disabilities Act (ADA) standards. (Additional Contribution: \$825,000 CONST in Measure M funds from City of Los Angeles.)	1/25/24	\$53,091,000	7/31/24	The project has a concurrent time extension on the August 2024 agenda

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

August 15-16, 2024

Page 6

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
23	03-1J910	2119	BUT	32	In Chico, at Main Street and Oroville Avenue (PM R9.5R/L to PM R9.57R/L). Upgrade traffic signals, install pedestrian push buttons and countdown signals, and restripe crosswalks to improve pedestrian safety. This project will reduce the number and severity of collisions.	1/25/24	\$1,059,000	7/31/24	The project will be awarded prior to its deadline.
24	03-0J921	6257A	BUT	32	In and near Chico, from West 8th Avenue to West 2nd Street. Add green bike lane treatment, install signs, and construct curb ramps to improve pedestrian and bicyclist safety. This project will reduce the number and severity of collisions.	1/25/24	\$517,000	7/31/24	The project will be awarded prior to its deadline.
25	03-4H760	2115	BUT	32	In and near Chico, from Muir Avenue to Route 99 (PM 5.0/10.2L/R). Rehabilitate pavement, install signals and lighting, upgrade Transportation Management System (TMS) elements, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	1/25/24	\$32,468,000	7/31/24	The project will be awarded prior to its deadline.
26	04-0W080	2904D	CC	80	In San Pablo, from 0.2 mile east of McBryde Avenue to 0.3 mile east of San Pablo Dam Road. Construct permanent Full Trash Capture (FTC) devices to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture. Financial Contribution Only (FCO) to city of San Pablo to construct permanent FTC devices.	1/25/24	\$563,000	7/31/24	The project will be awarded prior to its deadline.
27	01-0E112	4588M	MEN	1	Near Fort Bragg, at Elk Creek Bridge No. 10-0120; also at 0.4 mile north of Iversen Road (PM 10.17). Onsite and offsite mitigation and monitoring work for bridge replacement EA 0E110. The work includes seed collecting, cultivating the plants for two years, and ten years of maintenance and monitoring at the revegetation sites.	1/25/24	\$1,088,000	7/31/24	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

August 15-16, 2024

Page 7

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
28	01-43485	4682M	MEN	1	Near the Mendocino community, at Jack Peters Creek Bridge No. 10-0150 (PM 51.87). Onsite and offsite mitigation and monitoring work for bridge rail upgrade project EA 43484. The work includes seed collecting, cultivating the plants for two years, and ten years of maintenance and monitoring at the revegetation sites.	1/25/24	\$1,440,000	7/31/24	The project will be awarded prior to its deadline.
29	10-0S751	3138A	ALP	207	Near Bear Valley, at 0.3 mile north of Route 4; also at 0.38 mile north of Route 4 (PM 0.38); also in Amador county near Plymouth on Route 16, 0.1 mile west of Route 124 (PM 8.97). Environmental mitigation for drainage rehabilitation project EA 0S750.	1/25/24	\$869,000	7/31/24	The project will be awarded prior to its deadline.
30	03-0N620	6265	Sac	50	In the city of Sacramento, at 5900 Folsom Boulevard. Repair HVAC system at the Transportation Laboratory. This project will utilize the Emergency Force Account contract method.	1/25/24	\$18,500,000	7/31/24	The project will be awarded prior to its deadline.
31	06-0U500	6985	KER	5	Near Grapevine, from Grapevine Road to Route 5/99 Separation. Rehabilitate pavement, replace signs, install Transportation Management System (TMS) elements, and rehabilitate drainage systems. This project will preserve and extend the life of the pavement, improve ride quality, and improve safety.	1/25/24	\$20,510,000	7/31/24	The project has a concurrent time extension on the August 2024 agenda
32	10-1E74U	3126A	SJ	99	In Manteca, from 0.3 mile south of Austin Road to 0.2 mile south of Route 99/120 Separation. Make operational improvements by lengthening and reconstructing overcrossing and railroad overhead, eliminate one interchange, and upgrade safety barriers. Financial Contribution Only (FCO) to San Joaquin Council of Governments (SJCOG) for construction implementation.	1/25/24	\$32,079,000	7/31/24	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

August 15-16, 2024

Page 8

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
33	04-0X820	2924S	SM	1	In Daly City, from Route 35 (Skyline Boulevard) to Route 280. Construct permanent Full Trash Capture (FTC) devices to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture. Financial Contribution Only (FCO) to the Town of Colma to construct permanent devices.	3/21/24	\$7,041,000	9/30/24	The project will be awarded prior to its deadline.
34	04-0X830	2924T	SM	1	In Pacifica, from 0.3 mile south to 0.9 mile north of Manor Drive. Construct permanent Full Trash Capture (FTC) devices to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture. Financial Contribution Only (FCO) to the City of Pacifica to construct permanent FTC devices.	3/21/24	\$1,440,000	9/30/24	The project will be awarded prior to its deadline.
35	07-34490	5355	LA	103	In the city of Los Angeles, near Wilmington, at the Anaheim Street Overhead No. 53-2627. Upgrade bridge rail to current standards. This project will improve safety and reduce the number and severity of collisions.	3/21/24	\$7,623,000	9/30/24	The project will be awarded prior to its deadline.
36	02-3H700	3701	Tri	299	Near Del Loma, from 1.0 mile east of Trinity River Bridge to 0.1 mile west of Prairie Creek Road. Rehabilitate pavement, upgrade guardrail and Transportation Management System (TMS) elements, widen lanes to make standard, and rehabilitate drainage systems. This project will extend the pavement service life and improve ride quality.	3/21/24	\$21,380,000	9/30/24	The project will be awarded prior to its deadline.
37	05-0N704	7101F	SB	101	In Santa Barbara County at Montecito from 0.2 mile north of Sheffield drive undercrossing to 0.1 mile north of San Ysidro Road undercrossing to 0.3 mile south of San Ysidro Road overcrossing. Construct HOV Lanes. This is a CMGC project.	3/21/24	\$51,955,000	9/30/24	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 9
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
38	11-43032	1309	SD	805	In the city of San Diego, from Route 15 to Route 52. Add and upgrade Transportation Management System (TMS) elements, rehabilitate pavement, rehabilitate drainage, replace signs, and enhance highway worker safety.	3/21/24	\$91,590,000	9/30/24	The project will be awarded prior to its deadline.
39	04-2Q460	2026H	SF	101	In the City and County of San Francisco, at Twenty Third Street Overcrossing No. 34-0035 (PM 3.37); also at Third Street Undercrossing No. 34-0030S (PM 0.77). Replace and upgrade existing bridge rails with new bridge rails to meet current crash and safety standards.	3/21/24	\$5,884,000	9/30/24	The project has a concurrent time extension on the August 2024 agenda
40	04-3G631	2914W	SCI	9	Near Saratoga, at Saratoga Creek Bridge No. 37-0074. Mitigation project for two years of onsite plant establishment period and plant monitoring for project EA 3G630.	3/21/24	\$400,000	9/30/24	The project has a concurrent time extension on the August 2024 agenda
41	08-1J470	3011Q	Riv	10	Near Chiriaco Summit, at Three Star Ditch Bridge No. 56-0129R/L; also at Determination Ditch Bridge No. 56-0124R/L (PM R90.98). Replace existing Rock Slope Protection (RSP) to restore scour protection and upgrade bridge rail to maintain bridge stability and functionality, and improve the safety of the traveling public.	3/21/24	\$11,204,000	9/30/24	The project will be awarded prior to its deadline.
42	07-35380	5489	LA	5	In the city of Los Angeles, near Sylmar at Truck Undercrossing Tunnels No. 53-1959 and No. 53-1983. Upgrade lighting to Light Emitting Diode (LED) lighting, paint tunnel interiors, and install Transportation Management System (TMS) elements.	3/21/24	\$25,104,000	9/30/24	The project will be awarded prior to its deadline.
43	04-0X260	2923H	SCI	280	In San Jose, at 0.2 mile north of Race Street (Southwest Expressway Overcrossing Pump Plant 37-0259W). Repair drainage pump plant. This project will utilize the Emergency Limited Bid contract method.	3/21/24	\$1,976,000	9/30/24	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status
 (Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 10
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
44	04-3Y880	2924B	Mrn	1	Near Hamlet, at 2.4 miles south of Tomales-Petaluma Road. Repair roadway slipout and embankment, install retaining wall, and place rock slope protection. This project will utilize the Emergency Limited Bid contract method.	3/21/24	\$1,352,000	9/30/24	The project will be awarded prior to its deadline.
45	04-0X330	2923S	SM	84	In Menlo Park, at 0.2 mile south of Route 109 (Ravenswood Slough Pump Plant 35-0292W). Repair drainage pump plant and facility. This project will utilize the Emergency Limited Bid contract method.	3/21/24	\$1,755,000	9/30/24	The project will be awarded prior to its deadline.
46	04-0X090	2923C	SM	280	In South San Francisco, at 0.1 mile south of Avalon Drive. Repair slope and fencing and modify drainage system. This project will utilize the Emergency Limited Bid contract method.	3/21/24	\$1,165,000	9/30/24	The project will be awarded prior to its deadline.
47	04-3Y890	2925K	Nap	128	Near Calistoga, from 1.9 to 5.6 miles east of Wragg Canyon Road. Repair roadway embankment, side slope, and drainage system. This project will utilize the Emergency Limited Bid contract method.	3/21/24	\$7,394,000	9/30/24	The project will be awarded prior to its deadline.
48	04-3Y920	2923E	Nap	29	Near Calistoga, at 1.6 miles north of Tubbs Lane. Remove debris and install Double Twisted Wire Mesh (DTWM) system to control rockfall. This project will utilize the Emergency Limited Bid contract method.	3/21/24	\$1,139,000	9/30/24	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
August 15-16, 2024
Page 11
Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount	Award Deadline	Project Status
49	05-1C824	2426D	SB	101	Near the city of Santa Barbara, from 0.2 mile north of Sheffield Drive to 0.3 mile south of San Ysidro Road. Upgrade median barrier, enhance highway worker safety, rehabilitate drainage systems and pavement, and install Transportation Management System (TMS) elements. This is a Construction Manager/General Contractor (CMGC) project. (Local contribution: \$966,000 PA&ED, \$3,433,000 PS&E, and \$156,000 R/W Support as part of STIP project EA 0N70B.)	3/21/24	\$17,535,000	9/30/24	The project will be awarded prior to its deadline.
50	01-0G611	2461M	HUM	101	In and near Fortuna, from 0.5 mile south of Route 36 to 0.4 mile south of Hookton Road. Environmental mitigation and revegetation for project EA 0G610 which includes five year maintenance and monitoring period.	3/21/24	\$275,000	9/30/24	The project will be awarded prior to its deadline.
51	06-0S050	6726	Ker	166	Near Mettler, at the California Aqueduct Bridge No. 50-0323. Bridge rehabilitation and seismically retrofit bridge.	3/21/24	\$12,470,000	9/30/24	The project will be awarded prior to its deadline.
52	06-0W900	6696	Tul	216	In and near Visalia, from Route 198 to 0.2 mile east of North McAuliff Street. Rehabilitate roadway by replacing distressed asphalt, provide non-motorized transportation facilities and bring Americans with Disabilities Act (ADA) facilities to current standards. (Additional contribution: \$300,000 PS&E, \$1,500,000 R/W Capital, and \$258,000 R/W Support from Tulare County Association of Governments (TCAG) local measure funds.)	3/21/24	\$25,811,000	9/30/24	The project will be awarded prior to its deadline.
53	10-0V480	3132	Cal	26	Near Mokelumne Hill and West Point, at various locations from 3.6 miles east of Route 49 to 0.9 mile south of Woodhouse Mine Road. Stabilize failing and eroded slopes.	3/21/24	\$11,481,000	9/30/24	The project will be awarded prior to its deadline.