

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 26-27, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE
HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this information item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2023-24 and 2024-25.

In 2023-24, the California Transportation Commission (Commission) allocated \$4.19 billion to construct 466 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of May 22, 2025, 461 projects totaling \$3.52 billion have been awarded, 3 projects have lapsed, and the Department plans to re-program their Construction phases. The remaining two projects will be awarded by their extended deadlines.

In 2024-25, the Commission allocated \$2.61 billion to construct 161 State-Administered STIP, and SHOPP projects on the State Highway System. As of May 22, 2025, 98 projects totaling \$703,678,000 have been awarded, 3 projects will be awarded by their extended deadlines, 3 projects have concurrent time extensions, and the remaining 57 projects will be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

FY 2023-24 Allocations

Month Allocated	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2023	127	\$1,696,940	125	2	0	85
October 2023	67	\$322,093	67	0	0	57
December 2023	46	\$298,029	46	0	0	40
January 2024	33	\$358,666	33	0	0	26
March 2024	42	\$330,894	40	1	1	39
May 2024	76	\$615,659	75	0	1	75
June 2024	75	\$565,644	75	0	0	65
Total	466	\$4,187,925	461	3	2	387

- Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2024-25 Allocations

Month Allocated	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	27	0	1	21
October 2024	41	\$468,070	40	0	1	36
December 2024	27	\$291,852	20	0	7	20
January 2025	23	\$573,636	7	0	16	7
March 2025	16	\$275,364	3	0	13	3
May 2025	26	\$599,817	1	0	25	1
Total	161	\$2,608,012	98	0	63	88

- Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

June 26-27, 2025

Page 1

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	04-0Q190	2026G	Sol	80	In and near Fairfield, from west of Green Valley Road to west of North Texas Street, at various locations. Construct permanent Best Management Practices to achieve statewide National Pollutant Discharge Elimination System permit compliance units for trash capture.	8/16/23	\$7,367,000	2/29/24	The Department lapsed this phase and plans to reprogram it.
2	07-32580	5034	LA	1	In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street. Upgrade Americans with Disabilities Act curb ramps and guardrail, repair concrete pavement, reconstruct bus pads, replace asphalt pavement with Portland Cement Concrete at intersections, grind pavement, and place Hot Mix Asphalt and Rubberized Hot Mix Asphalt to rehabilitate pavement. This project will extend the pavement service life and improve ride quality.	8/16/23	\$63,282,000	6/30/24	The Department lapsed this phase and plans to reprogram it.
3	07-34490	5355	LA	103	In the city of Los Angeles, near Wilmington, at the Anaheim Street Overhead No. 53-2627. Upgrade bridge rail to current standards. This project will improve safety and reduce the number and severity of collisions.	3/21/24	\$7,623,000	9/30/24	The Department lapsed this phase and plans to reprogram it.
4	04-3G631	2914W	SCI	9	Near Saratoga, at Saratoga Creek Bridge No. 37-0074. Mitigation project for two years of onsite plant establishment period and plant monitoring for project EA 3G630.	3/21/24	\$400,000	7/31/25	The project will be awarded within the extended deadline.
5	08-1C072	3008C	Riv	74	Near Perris and Hemet, from Route 215 to Route 79 (Winchester Road). Rehabilitate pavement and install Transportation Management System elements. This project will extend the pavement service life and improve ride quality.	5/16/24	\$22,134,000	8/31/25	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 June 26-27, 2025
 Page 2
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
6	12-0R314	4506I	Ora	91	In Anaheim, from Route 55 to 0.7 mile west of Route 90. Upgrade Transportation Management System (TMS) elements, upgrade lighting, and improve safety for highway workers. This project will help to improve corridor management and improve operational efficiency.	8/15/24	\$6,728,000	6/30/25	The project will be awarded within the extended deadline.
7	05-1C8B2	2427X	SB	101	Near Summerland, from 0.9 mile south of South Padaro Lane Undercrossing to 0.6 mile north of Padaro Lane Overcrossing. Environmental mitigation (biological monitoring) for EA 1C822.	12/5/24	\$35,000	6/30/25	The project will be awarded prior to its deadline.
8	07-34850	5392	LA	2	In the cities of Los Angeles, Glendale, and La Canada Flintridge, from Sycamore Avenue to Briartree Drive/Greenridge Drive. Upgrade facilities to Americans with Disabilities Act (ADA) standards.	12/5/24	\$8,021,000	9/30/25	The project will be awarded within the extended deadline.
9	01-0E791	2403M	Hum	254	Near Phillipsville, at 0.7 mile south of Maple Hills Road. Environmental mitigation for revegetation, monitoring, and in-stream restoration for project EA 0E790.	12/5/24	\$4,333,000	6/30/25	The project will be awarded prior to its deadline.
10	08-1M040	3020J	SBd	40	In and near Needles, from Fox Wash Overflow to L Street. Grind and replace pavement with Open Graded Asphalt Concrete (OGAC) to reduce wet weather collisions, install high tension cable barrier, and guardrail.	1/30/25	\$7,308,000	9/30/25	The project will be awarded within the extended deadline.
11	04-2Q740	2027J	Ala	880	In Alameda, San Francisco, and San Mateo Counties, on Routes 80, 101, 880, and 980 at various locations. Install and upgrade Transportation Management System (TMS) elements including Closed Circuit Television (CCTV) cameras, Vehicle Detection Systems (VDS), Changeable Message Signs (CMS), ramp meters, and fiber optic cable.	12/5/24	\$81,171,000	6/30/25	The project has a concurrent time extension on the June 2025 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
12	04-15500	0064A	Ala	80	In Alameda, Contra Costa, and Solano Counties, on Routes 80, 580, and 980 at various locations; also on local streets from Route 980 to the District 4 Transportation Management Center (TMC). Install fiber optic cable and install and upgrade Transportation Management System (TMS) elements.	12/5/24	\$121,676,000	6/30/25	The project has a concurrent time extension on the June 2025 agenda.
13	05-0N7B2	7102X	SB	101	In Santa Barbara County, near Carpinteria and Summerland from 0.9 miles south of S. Padaro Lane Undercrossing to 0.6 miles north of Padaro Lane Overcrossing. Mitigation monitoring for 05-0N702.	12/5/24	\$35,000	6/30/25	The project will be awarded prior to its deadline.
14	04-0G360	0044D	Ala	260,880	Project is located on Interstate 880 and State Route 260 between 5th Avenue Overhead and 5th and 6th Street Viaduct within the Cities of Oakland and Alameda in Alameda County. The project proposes to improve access along I-880 and in and around the Webster and Posey Tubes (SR-260 tunnels under the Oakland Estuary [Tubes]), downtown Oakland, and the City of Alameda. Proposed improvements also include implementation of follow up landscaping work to restore removed vegetation required by the highway improvements.	12/5/24	\$67,625,000	6/30/25	The project will be awarded prior to its deadline.
15	11-43146	1465	SD	8	In San Diego County, from 0.7 mile west of Flinn Springs Road Undercrossing to 0.2 mile east of Crestwood Road Undercrossing. Biological monitoring for project EA 42210.	1/30/25	\$593,000	7/31/25	The project will be awarded prior to its deadline.
16	11-43164	1477	SD	78	In and near Oceanside, Vista, San Marcos, and Escondido, from Route 5 to North Broadway. Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, upgrade bridge rail and Transportation Management System (TMS) elements, replace damaged sign panels, and make operational improvements to reduce delay.	1/30/25	\$126,260,000	7/31/25	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
17	07-34610	5364	LA	1	In Long Beach, at Los Angeles River Bridge No. 53-0341 and De Forest Avenue Undercrossing No. 53-1047. Seismic retrofit, upgrade bridge rails and lighting, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	1/30/25	\$17,527,000	7/31/25	The project will be awarded prior to its deadline.
18	04-0Q130	2022C	SM	1	In and near Half Moon Bay, from south of Wavecrest Road to south of Marine Boulevard. Rehabilitate roadway, upgrade guardrail and Transportation Management System (TMS) elements, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, and make bicycle improvements. (G13 Contingency)	1/30/25	\$38,847,000	7/31/25	The project will be awarded prior to its deadline.
19	04-1Q582	2024D	SM	101	In various cities, from Santa Clara County line to north of South Airport Boulevard. Rehabilitate pavement, upgrade signs, guardrail, and Transportation Management System (TMS) elements, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	1/30/25	\$154,978,000	7/31/25	The project will be awarded prior to its deadline.
20	04-2Q520	2027C	Sol	29	In Vallejo, from Route 80 to Napa County line (PM 0.0/5.955). Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, widen sidewalks, and construct 3.6 miles of Class 2 and 4 bikeways, curb extensions, Light Emitting Diode (LED) light fixtures, and green bikeway markings as complete streets elements.	1/30/25	\$35,713,000	7/31/25	The project will be awarded prior to its deadline.
21	11-42651	1478	SD	5	In the city of San Diego, from 0.5 mile north of Genesee Avenue to 0.2 mile north of Del Mar Heights Road. Biological plant establishment for EA 42650.	1/30/25	\$315,000	7/31/25	The project has a concurrent time extension on the June 2025 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

June 26-27, 2025

Page 5

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
22	01-0J210	1129	DN	101	Near Klamath and Crescent City, from 1.4 miles south of Klamath River Bridge to 0.1 mile south of Humboldt Road/Enderts Beach Road. Rehabilitate pavement and upgrade signs, guardrail, and Transportation Management System (TMS) elements.	1/30/25	\$34,839,000	7/31/25	The project will be awarded prior to its deadline.
23	03-0J560	5142	Pla	80	Near Emigrant Gap, from east of Drum Forebay Overcrossing (OC) to west of Yuba Gap OC (PM 49.3R/R58.7R) and from Nevada County line to west of Troy Undercrossing (PM R62.541R/68.5); also in Nevada County from west of Yuba Gap OC to Placer County line (PM R58.712R/R62.541R). Rehabilitate drainage systems and upgrade Transportation Management System (TMS) elements.	1/30/25	\$15,469,000	7/31/25	The project will be awarded prior to its deadline.
24	07-31960	4972	Ven	1	Near the city of Ventura, at Ventura Overhead No. 52-0040. Replace bridge and make bicycle and pedestrian improvements.	1/30/25	\$56,303,000	7/31/25	The project will be awarded prior to its deadline.
25	05-1F791	2561A	SB	101	Near Buellton, from 0.1 mile south of Nojoqui Creek Bridge No. 51-0018L/R to 0.3 mile south of Santa Rosa Road Overcrossing. Environmental mitigation for bridge rail replacement and widening project EA 1F790.	1/30/25	\$140,000	7/31/25	The project will be awarded prior to its deadline.
26	05-1H440	2650	SLO	1	Near Guadalupe, at the Santa Maria River Bridge No. 49 -0042; also in Santa Barbara County (PM 50.3/50.6). The bridge is scour critical and needs to be replaced. The existing bridge will be used for traffic handling during construction and then demolished. The highway will need to be realigned as a result of the new bridge location. The new bridge will provide standard lane and shoulder widths and include a protected walkway.	1/30/25	\$70,994,000	7/31/25	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
27	05-1H470	2655	SCr	9	Near Boulder Creek, at San Lorenzo River Bridge No. 36 -0052 and Kings Creek Bridge No. 36-0054 (PM 15.49). Replace bridges to maintain standards of safety and reliability.	1/30/25	\$19,735,000	7/31/25	The project will be awarded prior to its deadline.
28	06-0Q432	8106	Tul	190	In and near Porterville, from 0.4 mile west of South Westwood Drive to 0.1 mile east of South Main Street. Construct roundabouts, turn lanes, channelization, and signalized intersections. (Additional contribution: \$5,070,000 RW Cap and \$10,100,000 CONST from Tulare County Association of Governments)	1/30/25	\$3,475,000	7/31/25	The project will be awarded prior to its deadline.
29	06-0U290	6803	Ker	184	Near Bakersfield, from Dunnsmere Street to Breckenridge Road. Upgrade Americans with Disabilities Act (ADA) curb ramps, install bike lanes, cold plane pavement, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement, and construct sidewalks, bus turnouts, and improve pedestrian crossings as complete streets elements.	1/30/25	\$36,953,000	7/31/25	The project will be awarded prior to its deadline.