

## MEMORANDUM

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 26-27, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2c., Information Item

Prepared By: Dee Lam, Chief  
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE ACTIVE TRANSPORTATION PROGRAM PROJECTS, PER ATP GUIDELINES**

### **SUMMARY:**

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered Active Transportation Program (ATP) projects that received a construction allocation in Fiscal Year 2023-24 through 2024-25.

In 2023-24, the California Transportation Commission (Commission) allocated \$197,991,000 to construct 87 ATP projects. As of May 22, 2025, 73 projects totaling \$106,436,000 have been awarded. One project has lapsed and 13 projects have time extensions that are scheduled to award by the extended deadline.

In 2024-25, the Commission allocated \$177,280,000 to construct 44 locally-administered ATP projects. As of May 22, 2025, nine projects totaling \$22,765,000 have been awarded and five projects have a concurrent time extension request on this month's agenda. Three projects have approved time extensions and the remaining 27 are scheduled to award by the deadline.

### **BACKGROUND:**

Current ATP Guidelines require projects to be ready to proceed to construction within six months of allocation. The policy also requires the Department to report to the Commission those projects that have not been awarded within four months of allocation.

**FY 2023-24 Allocations**

<b>Month Allocated</b>	<b>Number of Projects Voted</b>	<b>Voted Projects (in 1000s)</b>	<b>Number of Projects Awarded</b>	<b>Number of Projects Lapsed</b>	<b>Number of Projects Pending Award</b>	<b>Number of Projects Awarded within 6 months*</b>
August 2023	8	\$8,183	8	0	0	7
October 2023	6	\$5,842	5	1	0	4
December 2023	13	\$26,268	12	0	1	12
January 2024	12	\$32,030	11	0	1	9
March 2024	15	\$62,199	10	0	5	8
May 2024	15	\$31,628	14	0	1	8
June 2024	18	\$31,841	13	0	5	12
<b>Total</b>	<b>87</b>	<b>\$197,991</b>	<b>73</b>	<b>1</b>	<b>13</b>	<b>60</b>

**FY 2024-25 Allocations**

<b>Month Allocated</b>	<b>Number of Projects Voted</b>	<b>Voted Projects (in 1000s)</b>	<b>Number of Projects Awarded</b>	<b>Number of Projects Lapsed</b>	<b>Number of Projects Pending Award</b>	<b>Number of Projects Awarded within 6 months*</b>
August 2024	1	\$1,497	1	0	0	1
October 2024	2	\$30,423	1	0	1	1
December 2024	11	\$22,240	5	0	6	5
January 2025**	11	\$30,400	2	0	9	2
March 2025	13	\$68,535	0	0	13	0
May 2025	6	\$24,185	0	0	6	0
<b>Total</b>	<b>44</b>	<b>\$177,280</b>	<b>9</b>	<b>0</b>	<b>35</b>	<b>9</b>

Note: Includes all ATP Infrastructure and Non-Infrastructure projects.

\* Per Current ATP Guidelines, projects shall award construction within six months of allocation.

\*\* The \$3,764,000 allocated at the January 2025 Commission meeting for the Construction phase of remaining funds allocated at the January 2025 Commission meeting accounts for PPNOs 11-1161A and 11-1161B, under Resolution FATP-2425-13.

**Voted Not Awarded Project Status**  
**4-Month & Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (In 1,000's)</b>	<b>Project Status</b>
City of Santa Monica	Stewart-Pennsylvania Safety Enhancement Project	7-5861B	Oct-2023	Apr-2024	\$25	The project was not awarded within the deadline. Funds lapsed.
San Diego Association of Governments (SANDAG)	University Bikeway	11-1394	Dec-2023	Jun-2025	\$8,561	The project will be awarded within the extended deadline.
Los Angeles County	Unincorporated Los Angeles County Safe Routes to School Plan	07-6177	Jun-2024	Jun-2025	\$750	The project will be awarded within the extended deadline.
Los Angeles County	Lennox Vision Zero Traffic Safety Enhancements	07-6180Q	Jun-2024	Jun-2025	\$1,141	The project will be awarded within the extended deadline.
City of Downey	South Downey Safe Routes to School Phase II Project	07-6192B	Jun-2024	Jun-2025	\$100	The project will be awarded within the extended deadline.
Hoopa Valley Tribe	Hoopa Valley Safe Routes to School Project	01-2440A	Dec-2024	Jun-2025	\$1,180	The project will be awarded within the deadline.
Hoopa Valley Tribe	Hoopa Valley Safe Routes to School Project	01-2440B	Dec-2024	Jun-2025	\$43	The project will be awarded within the deadline.
City of South Lake Tahoe	Pioneer Trail Pedestrian Improvement Project Phase 2	03-6140	Dec-2024	Jun-2025	\$1,200	The project will be awarded within the deadline.
Santa Barbara County	Modoc Road Multimodal Path Gap Closure (Phase II)	05-2992	Dec-2024	Jun-2025	\$2,616	A Concurrent Time Extension has been submitted for the June 2025 meeting.
City of Waterford	Waterford Safe Routes to School Project - Yosemite Boulevard	10-3521	Dec-2024	Jun-2025	\$803	The project will be awarded within the deadline.

**Voted Not Awarded Project Status**  
**4-Month & Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (In 1,000's)</b>	<b>Project Status</b>
City of Los Angeles	LA River Greenway, West San Fernando Valley Gap Closure	07-5663	Jan-2024	Jul-2025	\$18,593	The project will be awarded within the extended deadline.
Alameda County	Mission Boulevard Safe and Complete Streets for Active Transportation	04-2361	Oct-2024	Jul-2025	\$25,000	The project will be awarded within the extended deadline.
City of Willits	City of Willits Rail with Trail Project	01-4726B	Jan-2025	Jul-2025	\$189	The project will be awarded within the deadline.
City of Coalinga	Coalinga Perimeter Multi-Use Trail	06-7025	Jan-2025	Jul-2025	\$660	The project will be awarded within the deadline.
City of Bell Gardens	Bell Gardens Complete Streets Improvements - Phase 1	07-5868	Jan-2025	Jul-2025	\$6,299	The project will be awarded within the deadline.
City of El Monte	Traffic Calming for Parkway Dr/Denholm Dr	07-6042	Jan-2025	Jul-2025	\$4,334	A Concurrent Time Extension has been submitted for the June 2025 meeting.
Cal Poly Pomona	Cal Poly Pomona Campuswide Active Transportation Plan	07-6175	Jan-2025	Jul-2025	\$299	The project will be awarded within the deadline.
City of Colton	Jehue Corridor and Eucalyptus Avenue Class I Bike Paths	08-1257A	Jan-2025	Jul-2025	\$2,079	The project will be awarded within the deadline.
City of Colton	Jehue Corridor and Eucalyptus Avenue Class I Bike Paths	08-1257B	Jan-2025	Jul-2025	\$29	The project will be awarded within the deadline.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286B	Jan-2025	Jul-2025	\$77	A Concurrent Time Extension has been submitted for the June 2025 meeting.

**Voted Not Awarded Project Status**  
**4-Month & Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (In 1,000's)</b>	<b>Project Status</b>
City of Sacramento	Franklin Boulevard Complete Street Project	03-1800	Mar-2024	Sep-2025	\$9,323	The project will be awarded within the extended deadline.
City of San Jose	Better Bikeway/SJ - San Fernando Corridor	04-2331	Mar-2024	Sep-2025	\$8,208	The project will be awarded within the extended deadline.
City of Goleta	San Jose Multipurpose Path	05-2995	Mar-2024	Sep-2025	\$15,290	The project will be awarded within the extended deadline.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286A	Mar-2024	Sep-2025	\$1,377	The project will be awarded within the extended deadline.
City of National City	Bayshore Bikeway – Segment 5	11-1361	Mar-2024	Sep-2025	\$5,421	The project will be awarded within the extended deadline.
City of National City	Bayshore Bikeway Segment 5	11-1526	Jun-2024	Sep-2025	\$2,072	The project will be awarded within the extended deadline.
Imperial County Transportation Commission	Pedestrian Improvements for the Calexico Intermodal Transportation Center	11-1538	Jun-2024	Sep-2025	\$1,073	The project will be awarded within the extended deadline.
Butte County	South Oroville Bike and Ped Connectivity Project	03-6126A	Mar-2025	Sep-2025	\$6,904	The project will be awarded within the deadline.
City of San Jose	Willow-Keyes Complete Streets Improvements	04-2336	Mar-2025	Sep-2025	\$12,926	The project will be awarded within the deadline.
City of Watsonville	Safer Access to Pajaro Valley High School and Beyond	05-0413A	Mar-2025	Sep-2025	\$10,541	The project will be awarded within the deadline.
San Luis Obispo County	Bob Jones Multi-Use Path Gap Closure Segment 1	05-3060	Mar-2025	Sep-2025	\$15,953	The project will be awarded within the deadline.

**Voted Not Awarded Project Status**  
**4-Month & Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (In 1,000's)</b>	<b>Project Status</b>
City of Huron	Citywide Sidewalk Improvements	06-8080	Mar-2025	Sep-2025	\$1,532	The project will be awarded within the deadline.
City of Los Angeles	112 <sup>th</sup> Street and Flournoy Elementary Schools Safety Improvements Project	07-5579	Mar-2025	Sep-2025	\$4,448	The project will be awarded within the deadline.
City of Lake Elsinore	Murrieta Creek Multi-Use Trail	08-1262	Mar-2025	Sep-2025	\$3,904	The project will be awarded within the deadline.
Riverside County	Riverside County Safe Routes for All – Palm Springs	08-1343	Mar-2025	Sep-2025	\$556	The project will be awarded within the deadline.
Riverside County	Riverside County Safe Routes for All – Cathedral City	08-1344	Mar-2025	Sep-2025	\$745	The project will be awarded within the deadline.
Mariposa County	Mariposa Elementary School Connectivity Project	10-3513	Mar-2025	Sep-2025	\$1,800	The project will be awarded within the deadline.
City of Stockton	Safe Routes to School Sidewalk Gap Closure	10-3462	Mar-2025	Sep-2025	\$1,020	The project will be awarded within the deadline.
City of National City	8 <sup>th</sup> Street and Roosevelt Ave Active Transportation Corridor, National City	11-1395	Mar-2025	Sep-2025	\$5,185	A Concurrent Time Extension has been submitted for the June 2025 meeting.
City of Anaheim	Citywide Safe Routes to School Sidewalk Gap Closure	12-2196A	Mar-2025	Sep-2025	\$3,021	The project will be awarded within the deadline.
City of Los Angeles	Broadway-Manchester Active Transportation Equity Project	07-5662	May-2024	Nov-2025	\$19,621	The project will be awarded within the extended deadline.
San Diego Association of Governments (SANDAG)	Orange Family Friendly Street Project	11-1443	Dec-2024	Jun-2026	\$4,317	The project will be awarded within the extended deadline.

**Voted Not Awarded Project Status**  
**4-Month & Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (In 1,000's)</b>	<b>Project Status</b>
City of Long Beach	Orange Avenue Backbone Bikeway and Complete Streets Improvements	07-5581	Jan-2025	Jul-2026	\$12,670	The project will be awarded within the extended deadline.
<b>Grand Total</b>					<b>\$221,885</b>	