

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 14-15, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE
HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this information item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2023-24 and 2024-25.

In 2023-24, the California Transportation Commission (Commission) allocated \$4.19 billion to construct 466 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of July 10, 2025, 461 projects totaling \$3.52 billion have been awarded, 3 projects have lapsed, and the Department plans to re-program their Construction phases. The remaining two projects will be awarded by their extended deadlines.

In 2024-25, the Commission allocated \$3.47 billion to construct 198 State-Administered STIP, and SHOPP projects on the State Highway System. As of July 10, 2025, 114 projects totaling \$860.35 million have been awarded, 4 projects will be awarded by their extended deadlines, 4 projects have concurrent time extensions, and the remaining 76 projects will be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

FY 2023-24 Allocations

| Month Allocated | No. Projects Voted | Voted Projects (x1000) CONST | No. Projects Awarded | No. Projects Funds Lapse | No. Projects Pending Award | No. Projects Awarded within 6 months |
|------------------------|---------------------------|-------------------------------------|-----------------------------|---------------------------------|-----------------------------------|---|
| August 2023 | 127 | \$1,696,940 | 125 | 2 | 0 | 85 |
| October 2023 | 67 | \$322,093 | 67 | 0 | 0 | 57 |
| December 2023 | 46 | \$298,029 | 46 | 0 | 0 | 40 |
| January 2024 | 33 | \$358,666 | 33 | 0 | 0 | 26 |
| March 2024 | 42 | \$330,894 | 40 | 1 | 1 | 39 |
| May 2024 | 76 | \$615,659 | 75 | 0 | 1 | 75 |
| June 2024 | 75 | \$565,644 | 75 | 0 | 0 | 65 |
| Total | 466 | \$4,187,925 | 461 | 3 | 2 | 387 |

- Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2024-25 Allocations

| Month Allocated | No. Projects Voted | Voted Projects (x1000) CONST | No. Projects Awarded | No. Projects Funds Lapse | No. Projects Pending Award | No. Projects Awarded within 6 months |
|------------------------|---------------------------|-------------------------------------|-----------------------------|---------------------------------|-----------------------------------|---|
| August 2024 | 28 | \$399,273 | 27 | 0 | 1 | 21 |
| October 2024 | 41 | \$468,070 | 41 | 0 | 0 | 36 |
| December 2024 | 27 | \$291,852 | 21 | 0 | 6 | 20 |
| January 2025 | 23 | \$573,636 | 14 | 0 | 9 | 13 |
| March 2025 | 16 | \$275,364 | 7 | 0 | 9 | 7 |
| May 2025 | 26 | \$599,817 | 4 | 0 | 22 | 4 |
| June 2025 | 37 | \$865,946 | 0 | 0 | 37 | 0 |
| Total | 198 | \$3,473,958 | 114 | 0 | 84 | 101 |

- Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 14-15, 2025
 Page 1
 Attachment

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x1000 | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|---|-----------------|-------------------------|----------------|---|
| 1 | 04-0Q190 | 2026G | Sol | 80 | In and near Fairfield, from west of Green Valley Road to west of North Texas Street, at various locations. Construct permanent Best Management Practices to achieve statewide National Pollutant Discharge Elimination System permit compliance units for trash capture. | 8/16/23 | \$7,367,000 | 2/29/24 | The Department lapsed this phase and plans to reprogram it. |
| 2 | 07-32580 | 5034 | LA | 1 | In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street. Upgrade Americans with Disabilities Act curb ramps and guardrail, repair concrete pavement, reconstruct bus pads, replace asphalt pavement with Portland Cement Concrete at intersections, grind pavement, and place Hot Mix Asphalt and Rubberized Hot Mix Asphalt to rehabilitate pavement. This project will extend the pavement service life and improve ride quality. | 8/16/23 | \$63,282,000 | 6/30/24 | The Department lapsed this phase and plans to reprogram it. |
| 3 | 07-34490 | 5355 | LA | 103 | In the city of Los Angeles, near Wilmington, at the Anaheim Street Overhead No. 53-2627. Upgrade bridge rail to current standards. This project will improve safety and reduce the number and severity of collisions. | 3/21/24 | \$7,623,000 | 9/30/24 | The Department lapsed this phase and plans to reprogram it. |
| 4 | 04-3G631 | 2914W | SCI | 9 | Near Saratoga, at Saratoga Creek Bridge No. 37-0074. Mitigation project for two years of onsite plant establishment period and plant monitoring for project EA 3G630. | 3/21/24 | \$400,000 | 7/31/25 | The project will be awarded within the extended deadline. |
| 5 | 08-1C072 | 3008C | Riv | 74 | Near Perris and Hemet, from Route 215 to Route 79 (Winchester Road). Rehabilitate pavement and install Transportation Management System elements. This project will extend the pavement service life and improve ride quality. | 5/16/24 | \$22,134,000 | 8/31/25 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 14-15, 2025
 Page 2
 Attachment

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x1000 | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|---|-----------------|-------------------------|----------------|---|
| 6 | 12-0R314 | 4506I | Ora | 91 | In Anaheim, from Route 55 to 0.7 mile west of Route 90. Upgrade Transportation Management System (TMS) elements, upgrade lighting, and improve safety for highway workers. This project will help to improve corridor management and improve operational efficiency. | 8/15/24 | \$6,728,000 | 6/30/25 | The project will be awarded within the extended deadline. |
| 7 | 05-1C8B2 | 2427X | SB | 101 | Near Summerland, from 0.9 mile south of South Padaro Lane Undercrossing to 0.6 mile north of Padaro Lane Overcrossing. Environmental mitigation (biological monitoring) for EA 1C822. | 12/5/24 | \$35,000 | 6/30/25 | The project will be awarded prior to its deadline. |
| 8 | 01-0E791 | 2403M | Hum | 254 | Near Phillipsville, at 0.7 mile south of Maple Hills Road. Environmental mitigation for revegetation, monitoring, and in-stream restoration for project EA 0E790. | 12/5/24 | \$4,333,000 | 6/30/25 | The project will be awarded prior to its deadline. |
| 9 | 04-2Q740 | 2027J | Ala | 880 | In Alameda, San Francisco, and San Mateo Counties, on Routes 80, 101, 880, and 980 at various locations. Install and upgrade Transportation Management System (TMS) elements including Closed Circuit Television (CCTV) cameras, Vehicle Detection Systems (VDS), Changeable Message Signs (CMS), ramp meters, and fiber optic cable. | 12/5/24 | \$81,171,000 | 10/31/25 | The project will be awarded within the extended deadline. |
| 10 | 04-15500 | 0064A | Ala | 80 | In Alameda, Contra Costa, and Solano Counties, on Routes 80, 580, and 980 at various locations; also on local streets from Route 980 to the District 4 Transportation Management Center (TMC). Install fiber optic cable and install and upgrade Transportation Management System (TMS) elements. | 12/5/24 | \$121,676,000 | 11/30/25 | The project will be awarded within the extended deadline. |
| 11 | 05-0N7B2 | 7102X | SB | 101 | In Santa Barbara County, near Carpinteria and Summerland from 0.9 miles south of S. Padaro Lane Undercrossing to 0.6 miles north of Padaro Lane Overcrossing. Mitigation monitoring for 05-0N702. | 12/5/24 | \$35,000 | 6/30/25 | The project will be awarded prior to its deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 14-15, 2025
 Page 3
 Attachment

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x1000 | Award Deadline | Project Status |
|-----|----------|-------|--------|----------|---|-----------------|-------------------------|----------------|--|
| 12 | 04-0G360 | 0044D | Ala | 260, 880 | Project is located on Interstate 880 and State Route 260 between 5th Avenue Overhead and 5th and 6th Street Viaduct within the Cities of Oakland and Alameda in Alameda County. The project proposes to improve access along I-880 and in and around the Webster and Posey Tubes (SR-260 tunnels under the Oakland Estuary [Tubes]), downtown Oakland, and the City of Alameda. Proposed improvements also include implementation of follow up landscaping work to restore removed vegetation required by the highway improvements. | 12/5/24 | \$67,625,000 | 6/30/25 | The project will be awarded prior to its deadline. |
| 13 | 11-43146 | 1465 | SD | 8 | In San Diego County, from 0.7 mile west of Flinn Springs Road Undercrossing to 0.2 mile east of Crestwood Road Undercrossing. Biological monitoring for project EA 42210. | 1/30/25 | \$593,000 | 7/31/25 | The project will be awarded prior to its deadline. |
| 14 | 11-43164 | 1477 | SD | 78 | In and near Oceanside, Vista, San Marcos, and Escondido, from Route 5 to North Broadway. Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, upgrade bridge rail and Transportation Management System (TMS) elements, replace damaged sign panels, and make operational improvements to reduce delay. | 1/30/25 | \$126,260,000 | 7/31/25 | The project will be awarded prior to its deadline. |
| 15 | 04-1Q582 | 2024D | SM | 101 | In various cities, from Santa Clara County line to north of South Airport Boulevard. Rehabilitate pavement, upgrade signs, guardrail, and Transportation Management System (TMS) elements, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards. | 1/30/25 | \$154,978,000 | 7/31/25 | The project has a concurrent time extension on the August 2025 agenda. |
| 16 | 11-42651 | 1478 | SD | 5 | In the city of San Diego, from 0.5 mile north of Genesee Avenue to 0.2 mile north of Del Mar Heights Road. Biological plant establishment for EA 42650. | 1/30/25 | \$315,000 | 11/30/25 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 14-15, 2025
 Page 4
 Attachment

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x1000 | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|---|-----------------|-------------------------|----------------|--|
| 17 | 07-31960 | 4972 | Ven | 1 | Near the city of Ventura, at Ventura Overhead No. 52-0040. Replace bridge and make bicycle and pedestrian improvements. | 1/30/25 | \$56,303,000 | 7/31/25 | The project has a concurrent time extension on the August 2025 agenda. |
| 18 | 05-1F791 | 2561A | SB | 101 | Near Buellton, from 0.1 mile south of Nojoqui Creek Bridge No. 51-0018L/R to 0.3 mile south of Santa Rosa Road Overcrossing. Environmental mitigation for bridge rail replacement and widening project EA 1F790. | 1/30/25 | \$140,000 | 7/31/25 | The project will be awarded prior to its deadline. |
| 19 | 05-1H440 | 2650 | SLO | 1 | Near Guadalupe, at the Santa Maria River Bridge No. 49 -0042; also in Santa Barbara County (PM 50.3/50.6). The bridge is scour critical and needs to be replaced. The existing bridge will be used for traffic handling during construction and then demolished. The highway will need to be realigned as a result of the new bridge location. The new bridge will provide standard lane and shoulder widths and include a protected walkway. | 1/30/25 | \$70,994,000 | 7/31/25 | The project has a concurrent time extension on the August 2025 agenda. |
| 20 | 05-1H470 | 2655 | SCr | 9 | Near Boulder Creek, at San Lorenzo River Bridge No. 36 -0052 and Kings Creek Bridge No. 36-0054 (PM 15.49). Replace bridges to maintain standards of safety and reliability. | 1/30/25 | \$19,735,000 | 7/31/25 | The project has a concurrent time extension on the August 2025 agenda. |
| 21 | 06-0U290 | 6803 | Ker | 184 | Near Bakersfield, from Dunnsmere Street to Breckenridge Road. Upgrade Americans with Disabilities Act (ADA) curb ramps, install bike lanes, cold plane pavement, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement, and construct sidewalks, bus turnouts, and improve pedestrian crossings as complete streets elements. | 1/30/25 | \$36,953,000 | 7/31/25 | The project will be awarded prior to its deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 14-15, 2025
 Page 5
 Attachment

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x1000 | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|---|-----------------|-------------------------|----------------|--|
| 22 | 04-0AA62 | 2906C | SF | 1 | In the City and County of San Francisco, from Holloway Avenue to Lincoln Way; also at the intersection of California Street and Park Presidio Boulevard (PM 5.75). Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards. | 3/20/25 | \$27,965,000 | 9/30/25 | The project will be awarded prior to its deadline. |
| 23 | 04-1Q721 | 2020W | CC | 680 | In Alameda, Contra Costa, and Solano Counties, on Routes 580, 680, and 780 at various locations. Install and upgrade fiber optic cable, ramp metering systems, and Transportation Management System (TMS) elements, and widen ramps to provide High-Occupancy Vehicle (HOV) bypass ramp lanes. (G13 Contingency) | 3/20/25 | \$122,335,000 | 9/30/25 | The project will be awarded prior to its deadline. |
| 24 | 07-2XQ30 | 6295 | LA | 105 | Near El Segundo, Lennox, Lynwood, and Downey, from 0.1 mile west of California Street to Studebaker Road. | 3/20/25 | \$4,700,000 | 9/30/25 | The project will be awarded prior to its deadline. |
| 25 | 07-2XQ40 | 6296 | LA | 5 | Near Downey, at the Norwalk Communication Hub; also on Route 105 at LAX Communication Hub (PM R1.96) and on Route 605 at San Gabriel Communication Hub (PM 20.25). | 3/20/25 | \$2,850,000 | 9/30/25 | The project will be awarded prior to its deadline. |
| 26 | 07-2XQ50 | 6297 | LA | 110 | In the cities of Los Angeles and South Pasadena, from 0.3 mile north of Pasadena Avenue to Prospect Avenue. | 3/20/25 | \$3,800,000 | 9/30/25 | The project will be awarded prior to its deadline. |
| 27 | 01-0H243 | 2518M | Hum | 254 | Near Phillipsville and Weott, from south of Chimney Tree Gift Shop to south of Bull Creek Flats Road. Plant revegetation mitigation and monitoring work for drainage rehabilitation project EA 0H241. | 3/20/25 | \$491,000 | 9/30/25 | The project will be awarded prior to its deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 14-15, 2025
 Page 6
 Attachment

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount x1000 | Award Deadline | Project Status |
|-----|----------|------|--------|-------|---|-----------------|-------------------------|----------------|--|
| 28 | 01-0H650 | 2498 | Hum | 101 | In and near Fortuna, Eureka, Arcata, and Trinidad, from 1.0 mile south of Route 36/Fowler Lane to Del Norte County line at various locations. Replace and rehabilitate culverts, construct and repair Transportation Management System (TMS) elements, replace lighting, and construct Maintenance Vehicle Pullouts (MVPs). | 3/20/25 | \$19,839,000 | 9/30/25 | The project will be awarded prior to its deadline. |
| 29 | 02-3H770 | 3707 | Teh | 99 | Near Los Molinos, from Butte County line to south of Los Molinos Creek Bridge. Rehabilitate pavement, upgrade guardrail and Transportation Management System (TMS) elements, upgrade facilities to meet Americans with Disabilities Act (ADA) standards, rehabilitate drainage systems, and widen shoulders. (G13 Contingency) | 3/20/25 | \$40,900,000 | 9/30/25 | The project will be awarded prior to its deadline. |
| 30 | 12-0S530 | 3795 | Ora | 57 | In Anaheim, at the Route 57 southbound connector to westbound Route 91. Extend the existing lane drop. | 3/19/25 | \$7,107,000 | 9/30/25 | The project will be awarded prior to its deadline. |