

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 14-15, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2c., Information Item

Prepared By: Dee Lam, Chief
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE ACTIVE TRANSPORTATION PROGRAM PROJECTS, PER ATP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered Active Transportation Program (ATP) projects that received a construction allocation in Fiscal Year 2023-24 through 2024-25.

In 2023-24, the California Transportation Commission (Commission) allocated \$197,991,000 to construct 87 ATP projects. As of July 10, 2025, 77 projects totaling \$116,988,000 have been awarded. One project has lapsed and nine projects have time extensions that are scheduled to award by the extended deadline.

In 2024-25, the Commission allocated \$180,785,000 to construct 46 locally-administered ATP projects. As of July 10, 2025, 16 projects totaling \$30,156,000 have been awarded and four projects have a concurrent time extension request on this month's agenda. Six projects have approved time extensions and the remaining 20 are scheduled to award by the deadline.

BACKGROUND:

Current ATP Guidelines require projects to be ready to proceed to construction within six months of allocation. The policy also requires the Department to report to the Commission those projects that have not been awarded within four months of allocation.

FY 2023-24 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months*
August 2023	8	\$8,183	8	0	0	7
October 2023	6	\$5,842	5	1	0	4
December 2023	13	\$26,268	13	0	0	12
January 2024	12	\$32,030	11	0	1	9
March 2024	15	\$62,199	10	0	5	8
May 2024	15	\$31,628	14	0	1	8
June 2024	18	\$31,841	16	0	2	12
Total	87	\$197,991	77	1	9	60

FY 2024-25 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months*
August 2024	1	\$1,497	1	0	0	1
October 2024	2	\$30,423	1	0	1	1
December 2024**	13	\$25,745	11	0	2	9
January 2025***	11	\$30,400	3	0	8	3
March 2025	13	\$68,535	0	0	13	0
May 2025	6	\$24,185	0	0	6	0
Total	46	\$180,785	16	0	30	14

Note: Includes all ATP Infrastructure and Non-Infrastructure projects.

* Per Current ATP Guidelines, projects shall award construction within six months of allocation.

** In December 2024, the Commission allocated \$1,223,000 to the Hoopa Safe Routes to School Project (PPNO 2440A and 2440B), under Resolution FATP-2425-11. The transfer of these funds to Bureau of Indian Affairs (BIA) will be transferred by September 30, 2025. The BIA will serve as the oversight agency.

*** In January 2025, the Commission allocated \$4,505,000 to the La Jolla Band of Luiseño Indians-Active Transportation Project 2014 project (PPNO 1161A and 1161B), under resolution FATP-2425-13. The FHWA approved the transfer of these funds to the BIA on April 25, 2025 for PPNO 1161A and on April 30, 2025 for 1161B. The BIA will serve as the oversight agency.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Santa Monica	Stewart-Pennsylvania Safety Enhancement Project	7-5861B	Oct-2023	Apr-2024	\$25	The project was not awarded within the deadline. Funds lapsed.
City of Los Angeles	LA River Greenway, West San Fernando Valley Gap Closure	07-5663	Jan-2024	Jul-2025	\$18,593	The project will be awarded within the extended deadline.
Alameda County	Mission Boulevard Safe and Complete Streets for Active Transportation	04-2361	Oct-2024	Jul-2025	\$25,000	A Concurrent Time Extension Amendment has been submitted for the August 2025 meeting.
City of Willits	City of Willits Rail with Trail Project	01-4726B	Jan-2025	Jul-2025	\$189	The project will be awarded within the deadline.
City of Bell Gardens	Bell Gardens Complete Streets Improvements - Phase 1	07-5868	Jan-2025	Jul-2025	\$6,299	The project will be awarded within the deadline.
Cal Poly Pomona	Cal Poly Pomona Campuswide Active Transportation Plan	07-6175	Jan-2025	Jul-2025	\$299	A Concurrent Time Extension has been submitted for the August 2025 meeting.
City of Colton	Jehue Corridor and Eucalyptus Avenue Class I Bike Paths	08-1257A	Jan-2025	Jul-2025	\$2,079	The project will be awarded within the deadline.
City of Colton	Jehue Corridor and Eucalyptus Avenue Class I Bike Paths	08-1257B	Jan-2025	Jul-2025	\$29	The project will be awarded within the deadline.
City of Sacramento	Franklin Boulevard Complete Street Project	03-1800	Mar-2024	Sep-2025	\$9,323	The project will be awarded within the extended deadline.
City of San Jose	Better Bikeway/SJ - San Fernando Corridor	04-2331	Mar-2024	Sep-2025	\$8,208	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Goleta	San Jose Multipurpose Path	05-2995	Mar-2024	Sep-2025	\$15,290	The project will be awarded within the extended deadline.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286A	Mar-2024	Sep-2025	\$1,377	The project will be awarded within the extended deadline.
City of National City	Bayshore Bikeway – Segment 5	11-1361	Mar-2024	Sep-2025	\$5,421	The project will be awarded within the extended deadline.
City of National City	Bayshore Bikeway Segment 5	11-1526	Jun-2024	Sep-2025	\$2,072	The project will be awarded within the extended deadline.
Imperial County Transportation Commission	Pedestrian Improvements for the Calexico Intermodal Transportation Center	11-1538	Jun-2024	Sep-2025	\$1,073	The project will be awarded within the extended deadline.
Butte County	South Oroville Bike and Ped Connectivity Project	03-6126A	Mar-2025	Sep-2025	\$6,904	The project will be awarded within the deadline.
City of San Jose	Willow-Keyes Complete Streets Improvements	04-2336	Mar-2025	Sep-2025	\$12,926	The project will be awarded within the deadline.
City of Watsonville	Safer Access to Pajaro Valley High School and Beyond	05-0413A	Mar-2025	Sep-2025	\$10,541	The project will be awarded within the deadline.
San Luis Obispo County	Bob Jones Multi-Use Path Gap Closure Segment 1	05-3060	Mar-2025	Sep-2025	\$15,953	A Concurrent Time Extension has been submitted for the August 2025 meeting.
City of Huron	Citywide Sidewalk Improvements	06-8080	Mar-2025	Sep-2025	\$1,532	The project will be awarded within the deadline.
City of Los Angeles	112 th Street and Flourney Elementary Schools Safety Improvements Project	07-5579	Mar-2025	Sep-2025	\$4,448	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Lake Elsinore	Murrieta Creek Multi-Use Trail	08-1262	Mar-2025	Sep-2025	\$3,904	The project will be awarded within the deadline.
Riverside County	Riverside County Safe Routes for All – Palm Springs	08-1343	Mar-2025	Sep-2025	\$556	The project will be awarded within the deadline.
Riverside County	Riverside County Safe Routes for All – Cathedral City	08-1344	Mar-2025	Sep-2025	\$745	The project will be awarded within the deadline.
Mariposa County	Mariposa Elementary School Connectivity Project	10-3513	Mar-2025	Sep-2025	\$1,800	The project will be awarded within the deadline.
City of Stockton	Safe Routes to School Sidewalk Gap Closure	10-3462	Mar-2025	Sep-2025	\$1,020	A Concurrent Time Extension has been submitted for the August 2025 meeting.
City of Anaheim	Citywide Safe Routes to School Sidewalk Gap Closure	12-2196A	Mar-2025	Sep-2025	\$3,021	The project will be awarded within the deadline.
City of Los Angeles	Broadway-Manchester Active Transportation Equity Project	07-5662	May-2024	Nov-2025	\$19,621	The project will be awarded within the extended deadline.
City of Eureka	C Street Bike Boulevard	01-2594	May-2025	Nov-2025	\$2,344	The project will be awarded within the deadline.
City of Dinuba	Building Dinuba's Active Transportation Future - Infrastructure & Non-Infrastructure	06-8024B	May-2025	Nov-2025	\$139	The project will be awarded within the deadline.
City of Diamond Bar	Diamond Bar Boulevard Complete Streets Project	07-6166	May-2025	Nov-2025	\$3,936	The project will be awarded within the deadline.
City of Jurupa Valley	Jurupa Valley Mira Loma Area SRTS Sidewalk Gap Closure	08-1291	May-2025	Nov-2025	\$3,110	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Desert Hot Springs	Palm Drive Improvements - I-10 to Camino Aventura	08-1312	May-2025	Nov-2025	\$8,975	The project will be awarded within the deadline.
City of National City	Bayshore Bikeway Segment 5 Connections	11-1624	May-2025	Nov-2025	\$5,681	The project will be awarded within the deadline.
City of El Monte	Traffic Calming for Parkway Dr/Denholm Dr	07-6042	Jan-2025	Jan-2026	\$4,334	The project will be awarded within the extended deadline.
Santa Barbara County	Modoc Road Multimodal Path Gap Closure (Phase II)	05-2992	Dec-2024	Apr-2026	\$2,616	The project will be awarded within the extended deadline.
San Diego Association of Governments (SANDAG)	Orange Family Friendly Street Project	11-1443	Dec-2024	Jun-2026	\$4,317	The project will be awarded within the extended deadline.
City of Long Beach	Orange Avenue Backbone Bikeway and Complete Streets Improvements	07-5581	Jan-2025	Jul-2026	\$12,670	The project will be awarded within the extended deadline.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286B	Jan-2025	Jul-2026	\$77	The project will be awarded within the extended deadline.
City of National City	8 th Street and Roosevelt Ave Active Transportation Corridor, National City	11-1395	Mar-2025	Sep-2026	\$5,185	The project will be awarded within the extended deadline.
Grand Total					\$231,632	