

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: October 16-17, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE
HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this information item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2023-24 and 2024-25.

In 2023-24, the California Transportation Commission (Commission) allocated \$4.19 billion to construct 466 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of September 11, 2025, 461 projects totaling \$3.52 billion have been awarded, 3 projects have lapsed, and the Department plans to re-program their Construction phases. The remaining two projects will be awarded by their extended deadlines.

In 2024-25, the Commission allocated \$3.47 billion to construct 198 State-Administered STIP, and SHOPP projects on the State Highway System. As of September 11, 2025, 128 projects totaling \$1.11 billion have been awarded, 3 projects will be awarded by their extended deadlines, 7 projects have concurrent time extensions, and the remaining 60 projects will be awarded by their original deadlines.

In 2025-26, the Commission allocated \$1.77 billion to construct 88 State-Administered STIP, and SHOPP projects on the State Highway System. As of September 11, 2025, 1 project totaling \$1.13 million has been awarded, and the remaining 87 projects will be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

FY 2023-24 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2023	127	\$1,696,940	125	2	0	85
October 2023	67	\$322,093	67	0	0	57
December 2023	46	\$298,029	46	0	0	40
January 2024	33	\$358,666	33	0	0	26
March 2024	42	\$330,894	40	1	1	39
May 2024	76	\$615,659	75	0	1	75
June 2024	75	\$565,644	75	0	0	65
Total	466	\$4,187,925	461	3	2	387

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2024-25 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	27	0	1	21
October 2024	41	\$468,070	41	0	0	36
December 2024	27	\$291,852	22	0	5	20
January 2025	23	\$573,636	17	0	6	13
March 2025	16	\$275,364	8	0	8	8
May 2025	26	\$599,817	11	0	15	11
June 2025	37	\$865,946	4	0	33	4
Total	198	\$3,473,958	130	0	68	113

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2025-26 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	1	0	87	1
Total	88	\$1,773,256	1	0	87	1

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	04-0Q190	2026G	Sol	80	In and near Fairfield, from west of Green Valley Road to west of North Texas Street, at various locations. Construct permanent Best Management Practices (BMPs) to achieve statewide National Pollutant Discharge Elimination System permit compliance units for trash capture.	8/16/23	\$7,367,000	2/29/24	The Department lapsed this phase and plans to reprogram it.
2	07-32580	5034	LA	1	In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street. Upgrade Americans with Disabilities Act (ADA) curb ramps and guardrail, repair concrete pavement, reconstruct bus pads, replace asphalt pavement with Portland Cement Concrete at intersections, grind pavement, and place Hot Mix Asphalt and Rubberized Hot Mix Asphalt to rehabilitate pavement. This project will extend the pavement service life and improve ride quality.	8/16/23	\$63,282,000	6/30/24	The Department lapsed this phase and plans to reprogram it.
3	07-34490	5355	LA	103	In the city of Los Angeles, near Wilmington, at the Anaheim Street Overhead No. 53-2627. Upgrade bridge rail to current standards. This project will improve safety and reduce the number and severity of collisions.	3/21/24	\$7,623,000	9/30/24	The Department lapsed this phase and plans to reprogram it.
4	04-3G631	2914W	SCI	9	Near Saratoga, at Saratoga Creek Bridge No. 37-0074. Mitigation project for two years of onsite plant establishment period and plant monitoring for project EA 3G630.	3/21/24	\$400,000	7/31/25	The project will be awarded within the extended deadline.
5	08-1C072	3008C	Riv	74	Near Perris and Hemet, from Route 215 to Route 79 (Winchester Road). Rehabilitate pavement and install Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	5/16/24	\$22,134,000	8/31/25	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 October 16-17, 2025
 Page 2
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
6	12-0R314	4506I	Ora	91	In Anaheim, from Route 55 to 0.7 mile west of Route 90. Upgrade TMS elements, upgrade lighting, and improve safety for highway workers. This project will help to improve corridor management and improve operational efficiency.	8/15/24	\$6,728,000	6/30/25	The project will be awarded within the extended deadline.
7	05-1C8B2	2427X	SB	101	Near Summerland, from 0.9 mile south of South Padaro Lane Undercrossing to 0.6 mile north of Padaro Lane Overcrossing. Environmental mitigation (biological monitoring) for EA 1C822.	12/5/24	\$35,000	6/30/25	The project will be awarded prior to its deadline.
8	01-0E791	2403M	Hum	254	Near Phillipsville, at 0.7 mile south of Maple Hills Road. Environmental mitigation for revegetation, monitoring, and in-stream restoration for project EA 0E790.	12/5/24	\$4,333,000	6/30/25	The project will be awarded prior to its deadline.
9	04-2Q740	2027J	Ala	880	In Alameda, San Francisco, and San Mateo Counties, on Routes 80, 101, 880, and 980 at various locations. Install and upgrade TMS elements including Closed Circuit Television cameras, Vehicle Detection Systems, Changeable Message Signs, ramp meters, and fiber optic cable.	12/5/24	\$81,171,000	6/30/25	The project has a concurrent time extension on the October 2025 agenda.
10	04-15500	0064A	Ala	80	In Alameda, Contra Costa, and Solano Counties, on Routes 80, 580, and 980 at various locations; also on local streets from Route 980 to the District 4 Transportation Management Center (TMC). Install fiber optic cable and install and upgrade TMS elements.	12/5/24	\$121,676,000	11/30/25	The project will be awarded within the extended deadline.
11	05-0N7B2	7102X	SB	101	In Santa Barbara County, near Carpinteria and Summerland from 0.9 miles south of S. Padaro Lane Undercrossing to 0.6 miles north of Padaro Lane Overcrossing. Mitigation monitoring for 05-0N702.	12/5/24	\$35,000	6/30/25	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 October 16-17, 2025
 Page 3
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
12	11-43146	1465	SD	8	In San Diego County, from 0.7 mile west of Flinn Springs Road Undercrossing to 0.2 mile east of Crestwood Road Undercrossing. Biological monitoring for project EA 42210.	1/30/25	\$593,000	7/31/25	The project will be awarded prior to its deadline.
13	11-43164	1477	SD	78	In and near Oceanside, Vista, San Marcos, and Escondido, from Route 5 to North Broadway. Rehabilitate pavement, upgrade facilities to ADA standards, upgrade bridge rail and TMS elements, replace damaged sign panels, and make operational improvements to reduce delay.	1/30/25	\$126,260,000	7/31/25	The project will be awarded prior to its deadline.
14	04-1Q582	2024D	SM	101	In various cities, from Santa Clara County line to north of South Airport Boulevard. Rehabilitate pavement, upgrade signs, guardrail, and TMS elements, rehabilitate drainage systems, and upgrade facilities to ADA standards.	1/30/25	\$154,978,000	7/31/25	The project has a concurrent time extension on the October 2025 agenda.
15	11-42651	1478	SD	5	In the city of San Diego, from 0.5 mile north of Genesee Avenue to 0.2 mile north of Del Mar Heights Road. Biological plant establishment for EA 42650.	1/30/25	\$315,000	11/30/25	The project will be awarded within the extended deadline.
16	05-1F791	2561A	SB	101	Near Buellton, from 0.1 mile south of Nojoqui Creek Bridge No. 51-0018L/R to 0.3 mile south of Santa Rosa Road Overcrossing. Environmental mitigation for bridge rail replacement and widening project EA 1F790.	1/30/25	\$140,000	7/31/25	The project will be awarded prior to its deadline.
17	05-1H440	2650	SLO	1	Near Guadalupe, at the Santa Maria River Bridge No. 49-0042; also in Santa Barbara County (PM 50.3/50.6). The bridge is scour critical and needs to be replaced. The existing bridge will be used for traffic handling during construction and then demolished. The highway will need to be realigned as a result of the new bridge location. The new bridge will provide standard lane and shoulder widths and include a protected walkway.	1/30/25	\$70,994,000	7/31/25	The project has a concurrent time extension on the October 2025 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 October 16-17, 2025
 Page 4
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
18	04-1Q721	2020W	CC	680	In Alameda, Contra Costa, and Solano Counties, on Routes 580, 680, and 780 at various locations. Install and upgrade fiber optic cable, ramp metering systems, and TMS elements, and widen ramps to provide High-Occupancy Vehicle (HOV) bypass ramp lanes. (G13 Contingency)	3/20/25	\$122,335,000	9/30/25	The project has a concurrent time extension on the October 2025 agenda.
19	03-1N620	9429	Yol	275	In West Sacramento, at Sacramento River Bridge No. 22 -0021(Tower Bridge).	5/15/25	\$3,900,000	11/30/25	The project will be awarded prior to its deadline.
20	07-2XQ30	6295	LA	105	Near El Segundo, Lennox, Lynwood, and Downey, from 0.1 mile west of California Street to Studebaker Road.	3/20/25	\$4,700,000	9/30/25	The project will be awarded prior to its deadline.
21	07-2XQ40	6296	LA	5	Near Downey, at the Norwalk Communication Hub; also on Route 105 at LAX Communication Hub (PM R1.96) and on Route 605 at San Gabriel Communication Hub (PM 20.25).	3/20/25	\$2,850,000	9/30/25	The project will be awarded prior to its deadline.
22	07-2XQ50	6297	LA	110	In the cities of Los Angeles and South Pasadena, from 0.3 mile north of Pasadena Avenue to Prospect Avenue.	3/20/25	\$3,800,000	9/30/25	The project will be awarded prior to its deadline.
23	01-0H243	2518M	Hum	254	Near Phillipsville and Weott, from south of Chimney Tree Gift Shop to south of Bull Creek Flats Road. Plant revegetation mitigation and monitoring work for drainage rehabilitation project EA 0H241.	3/20/25	\$491,000	9/30/25	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
24	02-3H770	3707	Teh	99	Near Los Molinos, from Butte County line to south of Los Molinos Creek Bridge. Rehabilitate pavement, upgrade guardrail and TMS elements, upgrade facilities to meet ADA standards, rehabilitate drainage systems, and widen shoulders. (G13 Contingency)	3/20/25	\$40,900,000	9/30/25	The project has a concurrent time extension on the October 2025 agenda.
25	06-0X770	6982	Ker	43	In Wasco, from Route 46 to south of Gromer Avenue. Improve safety by constructing a roundabout.	5/15/25	\$9,042,000	11/30/25	The project has a concurrent time extension on the October 2025 agenda.
26	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439,000	11/30/25	The project will be awarded prior to its deadline.
27	09-37450	2647	Iny	395	Near Lone Pine, from Teya Road to East Lubken Avenue. Upgrade facilities to ADA standards and construct new sidewalk, curb ramp and driveway as complete streets elements.	5/15/25	\$10,471,000	11/30/25	The project will be awarded prior to its deadline.
28	09-37480	2649	Iny	395	In Bishop, at the District 9 Materials Laboratory located at the District Office complex (500 South Main Street). Replace District 9 Materials Laboratory at alternative site to address health, safety, accessibility, and operational deficiencies.	5/15/25	\$26,064,000	11/30/25	The project will be awarded prior to its deadline.
29	07-35070	5410	LA	405	In Los Angeles County, on various routes at various locations. Rehabilitate and add new TMS elements and upgrade the communication system at the Los Angeles Regional Transportation Management Center. This is a Construction Manager/General Contractor project.	5/15/25	\$43,067,000	11/30/25	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 October 16-17, 2025
 Page 6
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
30	08-1L180	3015M	Riv	91	In the city of Riverside, from east of Tyler Street to east of Madison Street. Rehabilitate pavement, upgrade guardrail, sign panels, and TMS elements, enhance highway worker safety, implement stormwater BMPs to capture and remove trash, and improve pedestrian and bicycle infrastructure.	5/15/25	\$27,779,000	11/30/25	The project will be awarded prior to its deadline.
31	02-2K470	3937	Sis	96	Near Happy Camp, from South Indian Creek Road to 0.1 mile east of Davis Road. Rehabilitate pavement and drainage systems.	5/15/25	\$3,910,000	11/30/25	The project will be awarded prior to its deadline.
32	04-2Q720	2027G	Ala	61	In the cities of San Leandro, Oakland, and Alameda, from Route 112 (Davis Street) to Encinal Avenue. Rehabilitate pavement, upgrade guardrail, rehabilitate drainage systems, and upgrade facilities to ADA standards.	5/15/25	\$23,060,000	11/30/25	The project will be awarded prior to its deadline.
33	04-0A53T	8273C	Sol	80	Near the city of Fairfield, the proposed project will replace the existing Westbound I-80 Cordelia Commercial Vehicle Enforcement Facility. The new facility will be relocated 0.7 mile east from its current location and will provide a new braided off-ramp connection and new entrance ramp connection to/from Westbound I-80. Direct access to the facility will also be provided from westbound State Route 12. The new facility will have the capacity to inspect all westbound I-80 trucks passing the facility 24 hours per day, seven days a week.	5/15/25	\$129,000,000	11/30/25	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 October 16-17, 2025
 Page 7
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
34	07-32580	5034	LA	1	In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street. Rehabilitate pavement, construct turn lanes and bus pads, install raised medians, and upgrade curb ramps to Americans with ADA standards.	5/15/25	\$91,908,000	11/30/25	The project will be awarded prior to its deadline.
35	02-4F900	3537	Sis	96	In Siskiyou County at and near Happy Camp from 1st Avenue to 0.1 mile east of Mill Road	5/15/25	\$7,470,000	11/30/25	The project will be awarded prior to its deadline.
36	12-0R312	4506G	Ora	91	In Anaheim and Placentia, from Acacia Street to La Palma Avenue. Rehabilitate pavement, rehabilitate culverts, upgrade lighting, upgrade TMS elements and make highway worker safety improvements. (G13 Contingency)	5/15/25	\$22,949,000	11/30/25	The project will be awarded prior to its deadline.
37	06-0V121	6857A	Mad	99	Near the city of Madera, at Cottonwood Creek Bridge No. 41-065R, No. 41-0065L and No. 41-0065S. Biological monitoring for parent project EA 0V120.	5/15/25	\$909,000	11/30/25	The project will be awarded prior to its deadline.
38	11-43284	1620	SD	8	Near Alpine, from 0.3 mile east of Dunbar Lane to 0.7 mile east of Willows Road.	5/15/25	\$26,500,000	11/30/25	The project will be awarded prior to its deadline.
39	11-43023	1311	SD	805	In and near the cities of San Diego, Chula Vista, and National City, from south of Route 5 (PM 0.149) to Route 15. Rehabilitate roadway, rehabilitate culverts, construct auxiliary lanes, add bike trail and pedestrian bridge as complete streets elements, upgrade safety devices, enhance highway worker safety, upgrade lighting, and make bicycle and pedestrian improvements. (G13 Contingency)	5/15/25	\$195,483,000	11/30/25	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 October 16-17, 2025
 Page 8
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
40	10-1M170	3506	Mer	140	Near Planada, from west of Plainsburg Road to Sutter Street. Intersection improvements.	5/13/25	\$6,910,000	11/30/25	The project has a concurrent time extension on the October 2025 agenda.