

## MEMORANDUM

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: December 4-5, 2025

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief  
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE  
HIGHWAY PROJECTS**

### **SUMMARY:**

The California Department of Transportation (Department) is presenting this information item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2023-24 and 2024-25.

In 2023-24, the California Transportation Commission (Commission) allocated \$4.19 billion to construct 466 State-Administered State Transportation Improvement Program (STIP) and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of October 30, 2025, 463 projects totaling \$3.57 billion have been awarded, 3 projects have lapsed, and the Department plans to re-program their Construction phases.

In 2024-25, the Commission allocated \$3.47 billion to construct 198 State-Administered STIP and SHOPP projects on the State Highway System. As of October 30, 2025, 168 projects totaling \$1.83 billion have been awarded, 3 projects will be awarded by their extended deadlines, 4 projects have concurrent time extensions, and the remaining 23 projects will be awarded by their original deadlines.

In 2025-26, the Commission allocated \$3.32 billion to construct 137 State-Administered STIP and SHOPP projects on the State Highway System. As of October 30, 2025, 13 project totaling \$4.70 million have been awarded, and the remaining 124 projects will be awarded by their original deadlines.

**BACKGROUND:**

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

**FY 2023-24 Allocations**

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2023	127	\$1,696,940	125	2	0	85
October 2023	67	\$322,093	67	0	0	57
December 2023	46	\$298,029	46	0	0	40
January 2024	33	\$358,666	33	0	0	26
March 2024	42	\$330,894	41	1	0	39
May 2024	76	\$615,659	76	0	0	75
June 2024	75	\$565,644	75	0	0	65
<b>Total</b>	<b>466</b>	<b>\$4,187,925</b>	<b>463</b>	<b>3</b>	<b>0</b>	<b>387</b>

Note: 1. Awarded amount reflects total project allocation.  
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

**FY 2024-25 Allocations**

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	27	0	1	21
October 2024	41	\$468,070	41	0	0	36
December 2024	27	\$291,852	27	0	0	23
January 2025	23	\$573,636	23	0	0	16
March 2025	16	\$275,364	14	0	2	12
May 2025	26	\$599,817	16	0	10	16
June 2025	37	\$865,946	20	0	17	20
<b>Total</b>	<b>198</b>	<b>\$3,473,958</b>	<b>168</b>	<b>0</b>	<b>30</b>	<b>144</b>

Note: 1. Awarded amount reflects total project allocation.  
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

**FY 2025-26 Allocations**

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	10	0	78	10
October 2025	49	\$1,546,217	3	0	46	3
<b>Total</b>	<b>137</b>	<b>\$3,319,473</b>	<b>13</b>	<b>0</b>	<b>124</b>	<b>13</b>

Note: 1. Awarded amount reflects total project allocation.  
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

**Voted Not Awarded Project Status**  
**Four-Month & Time Extension Award Project Status**

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.  
 December 4-5, 2025  
 Page 1  
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	04-0Q190	2026G	Sol	80	In and near Fairfield, from 0.2 mile west of Green Valley Road to 0.5 mile west of North Texas Street, at various locations. Construct permanent Best Management Practices (BMPs) to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture.	8/16/23	\$7,367,000	2/29/24	The Department lapsed this phase and plans to reprogram it.
2	07-32580	5034	LA	1	In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street. Upgrade Americans with Disabilities Act (ADA) curb ramps and guardrail, repair concrete pavement, reconstruct bus pads, replace asphalt pavement with Portland Cement Concrete (PCC) at intersections, grind pavement, and place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) to rehabilitate pavement. This project will extend the pavement service life and improve ride quality.	8/16/23	\$63,282,000	6/30/24	The Department lapsed this phase and plans to reprogram it.
3	07-34490	5355	LA	103	In the city of Los Angeles, near Wilmington, at the Anaheim Street Overhead No. 53-2627. Upgrade bridge rail to current standards. This project will improve safety and reduce the number and severity of collisions.	3/21/24	\$7,623,000	9/30/24	The Department lapsed this phase and plans to reprogram it.
4	12-0R314	4506I	Ora	91	In Anaheim, from Route 55 to 0.7 mile west of Route 90. Upgrade Transportation Management System (TMS) elements, upgrade lighting, and improve safety for highway workers. This project will help to improve corridor management and improve operational efficiency.	8/15/24	\$6,728,000	6/30/25	The project will be awarded within the extended deadline.

**Voted Not Awarded Project Status**  
**Four-Month & Time Extension Award Project Status**

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.  
 December 4-5, 2025  
 Page 2  
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
5	03-1N620	9429	Yol	275	In West Sacramento, at Sacramento River Bridge No. 22 -0021 (Tower Bridge). Replace traveling cables and conductors, install communication cables, and replace terminal blocks to have a reliable movable bridge operation. This project will utilize the Emergency Limited Bid contract method.	5/15/25	\$3,900,000	11/30/25	The project will be awarded prior to its deadline.
6	06-0X770	6982	Ker	43	In Wasco, from Route 46 to 0.4 mile south of Gromer Avenue. Improve safety by constructing a roundabout. This project will also reduce the number and severity of collisions.	5/15/25	\$9,042,000	6/30/26	The project will be awarded within the extended deadline.
7	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439,000	11/30/25	The project will be awarded prior to its deadline.
8	07-35070	5410	LA	405	In Los Angeles County, on various routes at various locations. Rehabilitate and add new Transportation Management System (TMS) elements and upgrade the communication system at the Los Angeles Regional Transportation Management Center (LARTMC). This is a Construction Manager/General Contractor (CMGC) project.	5/15/25	\$43,067,000	11/30/25	The project will be awarded prior to its deadline.
9	02-2K470	3937	Sis	96	Near Happy Camp, from South Indian Creek Road to 0.1 mile east of Davis Road. Rehabilitate pavement and drainage systems. This project is necessary to extend pavement service life and improve ride quality.	5/15/25	\$3,910,000	11/30/25	The project will be awarded prior to its deadline.
10	<b><u>04-2Q720</u></b>	<b><u>2027G</u></b>	Ala	61	<b><u>In the cities of San Leandro, Oakland, and Alameda, from Route 112</u></b> (Davis Street) to Encinal Avenue. Rehabilitate pavement, upgrade guardrail, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	5/15/25	\$23,060,000	11/30/25	The project has a concurrent time extension on the December 2025 agenda.

**Voted Not Awarded Project Status**  
**Four-Month & Time Extension Award Project Status**

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
11	04-0A53T	8273C	Sol	80	Near the city of Fairfield, the proposed project will replace the existing Westbound (WB) I-80 Cordelia Commercial Vehicle Enforcement Facility. The new facility will be relocated 0.7 mile east from its current location and will provide a new braided off-ramp connection and new entrance ramp connection to/from WB I-80. Direct access to the facility will also be provided from WB State Route 12. The new facility will have the capacity to inspect all WB I-80 trucks passing the facility 24 hours per day, seven days a week.	5/15/25	\$129,000,000	11/30/25	The project will be awarded prior to its deadline.
12	02-4F900	3537	Sis	96	In Happy Camp on SR 96, install sidewalks, construct a Class II bike lane, install new and improve existing crosswalks, install rapid flashing beacons, install pedestrian lighting.	5/15/25	\$7,470,000	11/30/25	The project will be awarded prior to its deadline.
13	12-0R312	4506G	Ora	91	In Anaheim and Placentia, from Acacia Street to La Palma Avenue. Rehabilitate pavement, rehabilitate culverts, upgrade lighting, upgrade Transportation Management System (TMS) elements and make highway worker safety improvements.  (G13 Contingency)	5/15/25	\$22,949,000	11/30/25	The project will be awarded prior to its deadline.
14	10-1H560	3433	Alp	88	Near Kirkwood, at the Caples Lake Maintenance Station. Reconstruct a dormitory and sand shed structures, and rehabilitate a generator building.	6/26/25	\$38,633,000	12/31/25	The project will be awarded prior to its deadline.

**Voted Not Awarded Project Status**  
**Four-Month & Time Extension Award Project Status**

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.  
 December 4-5, 2025  
 Page 4  
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
15	04-3X340	2091L	SCI	82	In the cities of San Jose and Santa Clara: the Central Bikeway project will construct a Class IV physically separated bikeway. Its alignment will start at the intersection of El Camino Real (SR 82) and Lawrence Expressway, and run along El Camino Real, The Alameda, Hedding Street, North 10th Street/North 11th Street couplet, Taylor Street, and Mabury Road.	6/26/25	\$14,000,000	12/31/25	The project will be awarded prior to its deadline.
16	11-43284	1620	SD	8	Near Alpine, from 0.3 mile east of Harbison Canyon Road to 0.7 mile east of Willows Road. Replace failed pavement. This project will utilize the Emergency Limited Bid contract method.	5/15/25	\$26,500,000	11/30/25	The project will be awarded prior to its deadline.
17	04-4J85A	1498R	SM	280	Near Menlo Park, at Alpine Road Undercrossing No. 35 -0009L/R. Plant establishment, creek monitoring and biological monitoring work for EA 4J850.	6/26/25	\$864,000	12/31/25	The project has a concurrent time extension on the December 2025 agenda.
18	04-0K63A	2917E	Nap	29	In and near Yountville, at Dry Creek Bridge No. 21-0014 (PM 16.48), Perfume Creek Bridge No.21-0051 (PM 17.81), and California Drive Undercrossing No. 21-0047 (PM 19.04). Plant establishment and environmental mitigation and monitoring work for bridge rail upgrade project.	6/26/25	\$766,000	12/31/25	The project has a concurrent time extension on the December 2025 agenda.
19	04-1Q820	2904K	SF	101	In the City and County of San Francisco, from San Mateo County line to Market Street. Rehabilitate roadway, upgrade signs, concrete barrier, and Transportation Management System (TMS) elements, rehabilitate drainage, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	6/26/25	\$118,000,000	12/31/25	The project will be awarded prior to its deadline.
(G13 Contingency)									

**Voted Not Awarded Project Status**  
**Four-Month & Time Extension Award Project Status**

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.  
 December 4-5, 2025  
 Page 5  
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
20	04-2Q500	0332C	Mrn	37	Near Novato, at Petaluma River Bridge No. 27-0013. Rehabilitate bridge deck, upgrade railings, replace fender system, and mitigate bridge scour.  (G13 Contingency)	6/26/25	\$45,072,000	12/31/25	The project will be awarded prior to its deadline.
21	01-0H570	4695	Men	101	In and near Ukiah, from north of Robinson Creek Bridge to Pomo Lane Undercrossing. Rehabilitate roadway, install vegetation control, upgrade guardrail, lighting, and Transportation Management System (TMS) elements, and apply High Friction Surface Treatment (HFST).	6/26/25	\$66,891,000	12/31/25	The project will be awarded prior to its deadline.
22	11-43278	1610	SD	Var	In San Diego County, at Routes 8, 15, 78, and 805 at various locations.	6/26/25	\$11,400,000	12/31/25	The project will be awarded prior to its deadline.
23	10-1M170	3506	Mer	140	Near Planada, from west of Plainsburg Road to Sutter Street. Intersection control improvements by constructing single-lane roundabout with pedestrian crossings and drainage improvements. This project will improve safety and reduce the number and severity of collisions.  (Safety Project Delegated.)	5/13/25	\$6,910,000	3/31/26	The project will be awarded within the extended deadline.
24	11-43031	1314	SD	67	Near Lakeside and Eucalyptus Hills, from north of Riverford Road to Ellie Lane. Rehabilitate culverts, upgrade lighting, enhance highway worker safety, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	6/26/25	\$17,802,000	12/31/25	The project will be awarded prior to its deadline.
25	10-0P924	3636	Mpa	140	Near El Portal and Yosemite National Park, from 1.2 miles west to 0.5 mile west of South Fork Merced River. Construct rock shed. This is a Construction Manager/General Contractor (CMGC) project.  (PS&E, R/W Sup, R/W Cap Only)	6/26/25	\$387,560,000	12/31/25	The project will be awarded prior to its deadline.

**Voted Not Awarded Project Status**  
**Four-Month & Time Extension Award Project Status**

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
26	05-1K020	2850	Mon	1	Near Gorda, from north of White Creek Bridge to 2.0 miles south of Los Burros Road. Realign highway, replace temporary safety features with permanent safety devices, and install erosion control measures.	6/26/25	\$3,673,000	12/31/25	The project will be awarded prior to its deadline.
27	05-1C411	2391X	SB	154	Near Los Olivos, at Alamo Pintado Pedestrian Bridge No. 51 -0076Y. Biological monitoring for bridge replacement project EA 1C410.	6/26/25	\$120,000	12/31/25	The project will be awarded prior to its deadline.
28	05-0L724	0072C	SLO	1	In Morro Bay, at Toro Creek Bridge. Environmental mitigation (biological monitoring) for project EA 0L721.	6/26/25	\$43,000	12/31/25	The project will be awarded prior to its deadline.
29	10-1C050	3277	SJ	4	Near Stockton, from Route 99 to Stanislaus County line (PM 38.059); also in Stanislaus County from San Joaquin County line to 0.5 mile east of Dunton Road (PM 0.0/7.2). Rehabilitate pavement, upgrade guardrail, construct rumble strips, upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate drainage systems, install Transportation Management System (TMS) elements, and upgrade bridge railing.  (G13 Contingency)	6/26/25	\$35,014,000	12/31/25	The project has a concurrent time extension on the December 2025 agenda.