

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 29-30, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE
HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this information item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$3.47 billion to construct 197 State-Administered State Transportation Improvement Program (STIP) and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of December 25, 2025, 185 projects totaling \$1.88 billion have been awarded, 2 projects will be awarded by their extended deadlines, 1 project has lapsed and the Department plans to re-program the Construction phase, 5 projects have concurrent time extensions, and the remaining 4 projects will be awarded by their original deadlines.

In 2025-26, the Commission allocated \$3.45 billion to construct 149 State-Administered STIP and SHOPP projects on the State Highway System. As of December 25, 2025, 69 projects totaling \$992.35 million have been awarded, 2 projects have concurrent time extensions, and the remaining 78 projects will be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

FY 2024-25 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	28	0	0	22
October 2024	41	\$468,070	41	0	0	36
December 2024	27	\$291,852	27	0	0	23
January 2025	23	\$573,636	23	0	0	16
March 2025	16	\$275,364	14	0	2	12
May 2025	26	\$599,817	24	1	1	23
June 2025	36	\$865,946	28	0	8	27
Total	197	\$3,473,958	185	1	11	159

- Note:
1. Awarded amount reflects total project allocation.
 2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.
 3. Project EA 04-3X340 was allocated for PAED funding only and has been removed from this FY.

FY 2025-26 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	55	0	33	55
October 2025	49	\$1,546,217	12	0	37	12
December 2025	12	\$129,273	2	0	10	2
Total	149	\$3,448,746	69	0	80	69

- Note:
1. Awarded amount reflects total project allocation.
 2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 January 29-30, 2026
 Page 1
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	06-0X770	6982	Ker	43	In Wasco, from Route 46 to 0.4 mile south of Gromer Avenue. Improve safety by constructing a roundabout. This project will also reduce the number and severity of collisions.	5/15/25	\$9,042	6/30/26	The project will be awarded within the extended deadline.
2	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439	11/30/25	The Department lapsed this phase and plans to reprogram it.
3	10-1H560	3433	Alp	88	Near Kirkwood, at the Caples Lake Maintenance Station. Reconstruct a dormitory and sand shed structures, and rehabilitate a generator building.	6/26/25	\$38,633	12/31/25	The project has a concurrent time extension on the January 2026 agenda.
4	04-4J85A	1498R	SM	280	Near Menlo Park, at Alpine Road Undercrossing No. 35 -0009L/R. Plant establishment, creek monitoring and biological monitoring work for EA 4J850.	6/26/25	\$864	12/31/25	The project has a concurrent time extension on the January 2026 agenda.
5	04-0K63A	2917E	Nap	29	In and near Yountville, at Dry Creek Bridge No. 21-0014 (PM 16.48), Perfume Creek Bridge No.21-0051 (PM 17.81), and California Drive Undercrossing No. 21-0047 (PM 19.04). Plant establishment and environmental mitigation and monitoring work for bridge rail upgrade project.	6/26/25	\$766	3/31/26	The project will be awarded within the extended deadline.
6	03-4H980	5290	Pla	89	Near Tahoe City, at the Tahoe City Maintenance Station. Demolish and remove existing employee housing, install a new enclosed building for switchboard and generator, upgrade electrical systems, and clear the area to accommodate modular housing units.	8/16/25	\$5,239	2/28/26	The project will be awarded prior to its deadline.
7	04-2Q500	0332C	Mrn	37	Near Novato, at Petaluma River Bridge No. 27-0013. Rehabilitate bridge deck, upgrade railings, replace fender system, and mitigate bridge scour. (G13 Contingency)	6/26/25	\$45,072	12/31/25	The project has a concurrent time extension on the January 2026 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
8	03-4E170	4117	Nev	49	In Nevada County, on State Route (SR) 49 from La Bar Meadows Road to McKnight Way. The SR 49 Corridor Improvement Project (CIP) Phase 2 proposes improvements to PM R10.8-R13.3 on SR 49 that focus on goods movement, safety, operations, evacuation egress, reducing freight-related emissions on adjacent AB 1550 communities, reducing community impacts related to I-80 detours, creating adequate access to ZEB transit infrastructure, and multimodal mobility. The TCEP application includes the construction of the Southbound truck-climbing lane, eliminating the southbound lane drop/merge point south of the McKnight Way Interchange, which creates a key transportation bottleneck. NCTC has requested funding through ITIP for the construction of a new entrance on SR 49 to the Nevada County Transit.	8/16/25	\$24,048	2/28/26	The project will be awarded prior to its deadline.
9	01-0H570	4695	Men	101	In and near Ukiah, from north of Robinson Creek Bridge to Pomo Lane Undercrossing. Rehabilitate roadway, install vegetation control, upgrade guardrail, lighting, and Transportation Management System (TMS) elements, and apply High Friction Surface Treatment (HFST).	6/26/25	\$66,891	12/31/25	The project has a concurrent time extension on the January 2026 agenda.
10	03-3H510	4136	Nev	49	Near Grass Valley, from north of La Barr Meadows Road to north of Crestview Drive. Construct two-way left-turn lane, right-turn lanes, 10-foot shoulders, and a northbound slow moving truck lane.	8/16/25	\$73,520	2/28/26	The project will be awarded prior to its deadline.
11	05-1K020	2850	Mon	1	Near Gorda, from north of White Creek Bridge to 2.0 miles south of Los Burros Road. Realign highway, replace temporary safety features with permanent safety devices, and install erosion control measures.	6/26/25	\$3,673	12/31/25	The project has a concurrent time extension on the January 2026 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
12	12-0K671	2743	Ora	5	In the city of Irvine, from I-405 to Yale Avenue. This project will add one general-purpose lane in both directions of the Santa Ana Freeway (I-5) from I-405 to Yale in the City of Irvine, implement a continuous access HOV ingress/egress configuration, provide standard traffic lanes and shoulder widths where possible. Additional features of the project include improvements to three interchanges, add new auxiliary lanes and re-establish new ones within the project limits.	8/16/25	\$95,338	2/28/26	The project will be awarded prior to its deadline.
13	12-0K672	2743A	Ora	5	In the cities of Irvine and Tustin, I-5 from Yale Avenue and SR-55. Segment 2 will add one general-purpose lane in both directions on the I-5 between the Yale Avenue and SR-55. The Project will re-establish existing auxiliary lanes and provide new auxiliary lanes where necessary and re-establish continuous access to the high-occupancy vehicle lanes and improve the existing on- and off-ramps.	8/16/25	\$9,780	2/28/26	The project will be awarded prior to its deadline.
14	12-0S051	2590A	Ora	5	In and near Irvine, from Route 405 to Yale Avenue. Rehabilitate pavement and drainage systems, enhance highway worker safety, replace roadside sign panels, add fiber optic cable, and construct stormwater treatment Best Management Practices (BMPs).	8/16/25	\$36,697	2/28/26	The project will be awarded prior to its deadline.
15	12-0S052	2590B	Ora	5	In and near Irvine and Tustin, from Yale Avenue to Route 55. Rehabilitate pavement and drainage systems, enhance highway worker safety, add fiber optic cable, and install census stations.	8/16/25	\$27,565	2/28/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 January 29-30, 2026
 Page 4
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
16	04-0AA19	2033N	CC	4	In and near Antioch and Brentwood, from Hillcrest Avenue to Byron Highway. Rehabilitate pavement and drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$46,900	2/28/26	The project will be awarded prior to its deadline.
17	09-37430	2645	Mno	395	Near Lee Vining, from Route 120 (west) to Picnic Grounds Road. Upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate drainage, replace signs and guardrail, and make bicycle improvements.	8/16/25	\$29,645	2/28/26	The project will be awarded prior to its deadline.
18	09-36801	3715	Mno	395	Near Bridgeport, from Burcham Flat Road to 0.3 mile south of Route 108. Environmental mitigation work for project EA 36800.	8/16/25	\$50	2/28/26	The project will be awarded prior to its deadline.
19	04-0AA14	2031T	Ala	92	In Hayward, from west of San Mateo Hayward Bay Bridge Toll Station to Santa Clara Street. Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$29,589	2/28/26	The project will be awarded prior to its deadline.
20	02-0J760	3768	Tri	3	Near Coffee Creek, from Coffee Creek Bridge to Siskiyou County line. Rehabilitate pavement, pave ditches, upgrade bridge rails, guardrails, drainage systems, signs, and Transportation Management System (TMS) elements, and develop disposal sites.	8/16/25	\$25,700	2/28/26	The project will be awarded prior to its deadline.
21	04-0W700	2909Q	SCI	152	Near Gilroy, from west of Canada Road to Route 156. Install centerline and edgeline rumble strips, widen roadway, and install curve warning signs.	7/25/25	\$14,140	1/31/26	The project will be awarded prior to its deadline.
22	08-1L060	3014U	Riv	10	In Indio, at the Indio Maintenance Station at 83997 Indio Boulevard. Demolish two buildings, construct one new building, construct six bay materials bins, add a generator, construct Electric Vehicle (EV) chargers, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$11,089	2/28/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 January 29-30, 2026
 Page 5
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
23	04-4AC70	2035D	Mrn	101	In and near Corte Madera, Larkspur, and San Rafael, from north of Nellen Avenue Undercrossing to south of Miller Creek Road. Rehabilitate pavement and drainage systems, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$29,602	2/28/26	The project will be awarded prior to its deadline.
24	08-1J640	3011V	Riv	10	In and near Beaumont, from east of Brookside Avenue to Pennsylvania Avenue. Rehabilitate roadway, lighting, and drainage systems, upgrade guardrail, improve pedestrian and bicycle infrastructure and highway worker safety, install fiber optic cable, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$78,134	2/28/26	The project will be awarded prior to its deadline.
25	08-1J650	3011W	Riv	10	In Calimesa, from the San Bernardino County line to east of Brookside Avenue. Rehabilitate roadway, improve highway worker safety, upgrade median barrier, signs, guardrail, drainage, and striping, upgrade facilities to Americans with Disabilities Act (ADA) standards, install fiber optic cable, improve pedestrian and bicycle infrastructure, and construct stormwater Best Management Practices (BMP) to meet requirements of National Pollutant Discharge Elimination System (NPDES) permit.	8/16/25	\$88,495	2/28/26	The project will be awarded prior to its deadline.
26	06-0Y410	7009	Fre	180	Near Rolinda, from 0.3 mile west to 0.3 mile east of Dickenson Avenue. Construct roundabout.	8/16/25	\$12,384	2/28/26	The project will be awarded prior to its deadline.
27	06-0Y180	7005	Mad	145	In and near the city of Madera, from south of Avenue 13 to 1.0 mile north of Tozer Street. Rehabilitate pavement, install Transportation Management System (TMS) elements, construct rumble strips, replace signs, rehabilitate drainage systems, install street lighting, construct curb extensions/bulb-outs, install or improve transit shelters, plant trees, and restripe roadway to install bike lanes as complete streets elements.	8/16/25	\$23,344	2/28/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
28	05-1J880	2787	Mon	68	In and near the city of Monterey, from west of Sunset Drive to west of Toro Park Undercrossing. Rehabilitate drainage systems and lighting, and install Transportation Management System (TMS) elements. Additional contribution of \$639,000 from county of Monterey.	8/16/25	\$12,064	2/28/26	The project will be awarded prior to its deadline.
29	07-3230U	6406	Ven	1	Near Mussel Shoals, at Willow Creek Bridge No. 52-0003; also near Ojai, on Route 33 at North Fork Matilija Bridges No. 52-0044 (PM 15.82) and No. 52-0173 (PM16.13). Upgrade bridge railings to meet current standards and paint steel components of Bridge No. 52-0173.	8/16/25	\$9,909	2/28/26	The project will be awarded prior to its deadline.
30	07-36250	5636	LA	47	In the cities of Los Angeles and Long Beach, from Route 110 to 0.1 mile south of New Dock Street; also in Long Beach from Route 710 to north of Route 710 (PM 3.497/3.58). Upgrade Transportation Management System (TMS) elements, replace fiber optic cable, and connect upgraded equipment to communication hubs.	8/16/25	\$8,754	2/28/26	The project has a concurrent time extension on the January 2026 agenda.
31	07-36320	5642	Ven	101	In Thousand Oaks and Camarillo, from 0.5 mile east of Rancho Road to 0.1 mile west of Route 34; also on Route 23 at Route 101 (PM R3.6); also in Los Angeles County, in the city of Los Angeles on Routes 134, 101, and 170 and at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway. Upgrade Transportation Management System (TMS) elements, install fiber optic lines, and upgrade communication equipment at hubs and at the LARTMC.	8/16/25	\$49,185	2/28/26	The project has a concurrent time extension on the January 2026 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 January 29-30, 2026
 Page 7
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
32	08-1K940	3014N	SBd	38	In Redlands, from Route 10 to Occidental Drive; also on spurs from Orange Street to Pearl Avenue (PM S0.372/S0.597) and from Eureka Street to Route 10 (PM S0.598/S0.855). Rehabilitate pavement, upgrade Transportation Management System (TMS) elements, upgrade facilities to Americans with Disabilities Act (ADA) standards, and install fiber optic cable.	8/16/25	\$12,986	2/28/26	The project will be awarded prior to its deadline.
33	07-36960	5704	LA	101	In Los Angeles and Ventura Counties, on Routes 101 and 118 at various locations. Upgrade overhead sign structures and sign panels.	8/16/25	\$29,756	2/28/26	The project will be awarded prior to its deadline.
34	07-37260	5746	LA	10	In the city of Los Angeles, at the intersection of Soto Street and Marengo Street; also on Route 5 at the offramp to Soto Street (PM 18.7). Modify intersections and upgrade sidewalks, curb ramps, and pedestrian crossings to Americans with Disabilities Act (ADA) standards.	8/16/25	\$5,418	2/28/26	The project will be awarded prior to its deadline.
35	06-0X071	8149	Tul	245	Near Visalia, from Route 198 to Fresno County line at various locations. Environmental mitigation for offsite planting and mitigation credits for EA 0X070.	8/16/25	\$200	2/28/26	The project will be awarded prior to its deadline.
36	05-1K440	2900	Mon	101	Near King City, from Jolon Road to Lagomarsino Avenue. Rehabilitate pavement, drainage systems, and lighting, and install Transportation Management System (TMS) elements. (G13 Contingency)	8/16/25	\$33,908	2/28/26	The project will be awarded prior to its deadline.
37	05-1S380	3241	SCr	152	In Watsonville, from 0.7 mile to 0.9 mile east of Green Valley Road. Repair roadway and sidewalk.	8/16/25	\$5,970	2/28/26	The project will be awarded prior to its deadline.
38	01-0A111	2301B	Hum	101	In Rio Dell, from 0.2 mile south of Eel River Bridge No. 04 -0016R to 0.4 mile south of Metropolitan Heights Road. Seismic retrofit and partial bridge replacement.	8/16/25	\$69,870	2/28/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
39	03-0J400	3337	ED	50	In and near Placerville, from west of Carson Road Overcrossing to west of Still Meadows Road; also at 5 Mile Road in westbound direction (PM 22.6/22.9); also near Camino, from 1.1 miles west of Snow Road Undercrossing to east of Ridgeway Drive Undercrossing (PM 24.2/R29.1). Rehabilitate pavement, construct acceleration lane, upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate drainage systems, upgrade concrete barrier, signs, and Transportation Management System (TMS) elements, and construct maintenance vehicle pullouts.	8/16/25	\$47,284	2/28/26	The project will be awarded prior to its deadline.
40	03-3H541	2293A	But	70	Near Paradise, from 0.8 mile west to 0.2 mile east of Shady Rest Area. Environmental mitigation for project EA 3H540.	8/16/25	\$200	2/28/26	The project will be awarded prior to its deadline.
41	01-0N291	1161M	DN	197	Near Crescent City, from Kaspar/Keene Road to Ruby Van Deventer County Park at two locations; also on Route 199, from 0.7 mile north of Patrick Creek Bridge to 1.1 mile north of Siskiyou Fork Road (PM 20.5/26.5) at various locations. Environmental mitigation for revegetation and monitoring work for operational improvement project EA 0N290.	8/16/25	\$542	2/28/26	The project will be awarded prior to its deadline.