

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 29-30, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2c., Information Item

Prepared By: Dee Lam, Chief
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE ACTIVE TRANSPORTATION PROGRAM PROJECTS, PER ATP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered Active Transportation Program (ATP) projects that received a construction allocation in Fiscal Year 2023-24 through 2025-26.

In 2023-24, the California Transportation Commission (Commission) allocated \$197,991,000 to construct 87 ATP projects. As of December 23, 2025, 83 projects totaling \$158,375,000 have been awarded. Two projects have lapsed. Two projects have time extensions that are scheduled to award by the extended deadline.

In 2024-25, the Commission allocated \$238,666,000 to construct 64 locally-administered ATP projects. As of December 23, 2025, 32 projects totaling \$59,082,000 have been awarded. One project has been cancelled by the agency. One project has a concurrent time extension request on this month's agenda. Fourteen projects have approved time extensions and 16 are scheduled to award by the Interim Timely Use of Funds (ITUF) deadline.

In 2025-26, the Commission allocated \$26,861,000 to construct 13 locally-administered ATP projects. As of December 23, 2025, one project totaling \$132,000 has been awarded. Nine projects are scheduled to award by the deadline and three projects are scheduled to award by the ITUF deadline.

BACKGROUND:

Current ATP Guidelines require projects to be ready to proceed to construction within six months of allocation. On June 26, 2025, the Commission adopted the 2025 ITUF Policy, Southern California Fires, for affected counties, under Resolution G-25-51, which extends the period of construction contract award from 6 months to 12 months, applicable through the duration of the ITUF Policy. This extension is retroactive and includes allocations approved at the January, March, May, and June 2025 Commission meetings. The policy also requires the Department to report to the Commission those projects that have not been awarded within four months of allocation.

FY 2023-24 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ¹
August 2023	8	\$8,183	8	0	0	7
October 2023	6	\$5,842	5	1	0	4
December 2023	13	\$26,268	13	0	0	12
January 2024	12	\$32,030	11	0	1	9
March 2024	15	\$62,199	14	1	0	8
May 2024	15	\$31,628	14	0	1	8
June 2024	18	\$31,841	18	0	0	12
Total	87	\$197,991	83	2	2	60

FY 2024-25 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ^{1,4}
August 2024	1	\$1,497	1	0	0	1
October 2024	2	\$30,423	1	0	1	1
December 2024 ²	13	\$25,745	11	0	2	9
January 2025 ^{3,4}	11	\$30,400	7	0	4	3
March 2025 ⁴	13	\$68,535	2	1	10	1
May 2025 ⁴	6	\$24,185	3	0	3	3
June 2025 ⁴	18	\$57,881	7	0	11	7
Total	64	\$238,666	32	1	31	25

FY 2025-26 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ⁴
August 2025 ⁴	4	\$17,395	1	0	3	1
October 2025 ⁴	3	\$2,616	0	0	3	0
December 2025 ⁴	6	\$6,850	0	0	6	0
Total	13	\$26,861	1	0	12	1

Note: Includes all ATP Infrastructure and Non-Infrastructure projects.

¹ Per Current ATP Guidelines, projects shall award construction within six months of allocation.

² In December 2024, the Commission allocated \$1,223,000 to the Hoopa Safe Routes to School Project (PPNO 2440A and 2440B), under Resolution FATP-2425-11. The Federal Highway Administration (FHWA) approved the transfer of these funds to Bureau of Indian Affairs (BIA) on August 12, 2025 for PPNO 2440A and PPNO 2440B. The BIA will serve as the oversight agency.

³ In January 2025, the Commission allocated \$4,505,000 to the La Jolla Band of Luiseño Indians-Active Transportation Project 2014 (PPNO 1161A and 1161B), under Resolution FATP-2425-13. The FHWA approved the transfer of these funds to the BIA on April 25, 2025 for PPNO 1161A and on April 30, 2025 for PPNO 1161B. The BIA will serve as the oversight agency.

⁴ In June 2025, the Commission adopted the 2025 ITUF Policy, Southern California Fires, for affected counties, under Resolution G-25-51, which extends the period of construction contract award from 6 months to 12 months, applicable through the duration of the ITUF Policy. This extension is retroactive and includes allocations approved at the January, March, May, and June 2025 Commission meetings.

Attachment

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Santa Monica	Stewart-Pennsylvania Safety Enhancement Project	07-5861B	Oct-2023	Apr-2024	\$25	The project was not awarded within the deadline. Funds lapsed.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286A	Mar-2024	Sep-2025	\$1,377	The project was not awarded within the deadline. Funds lapsed.
Mariposa County	Mariposa Elementary School Connectivity Project	10-3513	Mar-2025	Sep-2025	\$1,800	The project was not awarded within the deadline. Project cancelled.
City of Fresno	Cross, Walk & Roll! SRTS in Central Fresno	06-7088A	Jun-2025	Dec-2025	\$1,122	A Concurrent Time Extension will be submitted for the January 2026 CTC Meeting.
City of El Monte	Traffic Calming for Parkway Dr/Denholm Dr	07-6042	Jan-2025	Jan-2026	\$4,334	The project will be awarded within the extended deadline.
City of Santa Rosa	Santa Rosa US Highway 101 Bicycle and Pedestrian Crossing	04-2354	Aug-2025	Feb-2026	\$12,000	The project will be awarded within the deadline.
City of Bakersfield	H Street Corridor (SR-204 to Hwy 58)	06-8070	Aug-2025	Feb-2026	\$3,154	The project will be awarded within the deadline.
Cal Poly Pomona	Cal Poly Pomona Campuswide Active Transportation Plan	07-6175	Jan-2025	Mar-2026	\$299	The project will be awarded within the extended deadline.
City of Los Angeles	112th Street and Flournoy Elementary Schools Safety Improvements Project	07-5579	Mar-2025	Mar-2026	\$4,448	The project will be awarded within the ITUF deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Lake Elsinore	Murrieta Creek Multi-Use Trail	08-1262	Mar-2025	Mar-2026	\$3,904	The project will be awarded within the ITUF deadline.
Riverside County	Riverside County Safe Routes for All – Palm Springs	08-1343	Mar-2025	Mar-2026	\$556	The project will be awarded within the ITUF deadline.
Riverside County	Riverside County Safe Routes for All – Cathedral City	08-1344	Mar-2025	Mar-2026	\$745	The project will be awarded within the ITUF deadline.
City of Anaheim	Citywide Safe Routes to School Sidewalk Gap Closure	12-2196A	Mar-2025	Mar-2026	\$3,021	The project will be awarded within the ITUF deadline.
Santa Barbara County	Modoc Road Multimodal Path Gap Closure (Phase II)	05-2992	Dec-2024	Apr-2026	\$2,616	The project will be awarded within the extended deadline.
City of Santa Barbara	Increasing Secure, Convenient, and Accessible Bicycle Parking in Santa Barbara	05-3278	Oct-2025	Apr-2026	\$35	The project will be awarded within the deadline.
City of Jurupa Valley	Jurupa Valley Agate Street Complete Streets Project	08-1294	Oct-2025	Apr-2026	\$1,132	The project will be awarded within the ITUF deadline.
City of Stockton	Downtown East-West Connection (Park/Oak/Fremont)	10-3539	Oct-2025	Apr-2026	\$1,449	The project will be awarded within the deadline.
City of Diamond Bar	Diamond Bar Boulevard Complete Streets Project	07-6166	May-2025	May-2026	\$3,936	The project will be awarded within the ITUF deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Jurupa Valley	Jurupa Valley Mira Loma Area SRTS Sidewalk Gap Closure	08-1291	May-2025	May-2026	\$3,110	The project will be awarded within the ITUF deadline.
City of Desert Hot Springs	Palm Drive Improvements – I-10 to Camino Aventura	08-1312	May-2025	May-2026	\$8,975	The project will be awarded within the ITUF deadline.
San Diego Association of Governments	Orange Family Friendly Street Project	11-1443	Dec-2024	Jun-2026	\$4,317	The project will be awarded within the extended deadline.
City of Los Angeles	Liechty Middle and Neighborhood Elementary Schools Safety Improvement Project	07-5576	Jun-2025	Jun-2026	\$18,157	The project will be awarded within the ITUF deadline.
City of Los Angeles	Alexandria Avenue Elementary School Neighborhood Safety Improvements Project	07-5586	Jun-2025	Jun-2026	\$3,366	The project will be awarded within the ITUF deadline.
City of Glendale	Phase 1 of Citywide Pedestrian Master Plan	07-6161	Jun-2025	Jun-2026	\$9,000	The project will be awarded within the ITUF deadline.
San Gabriel Valley Council of Governments	East San Gabriel Valley Sustainable Multimodal Improvement Project	07-6173	Jun-2025	Jun-2026	\$1,525	The project will be awarded within the ITUF deadline.
Southern California Association of Governments	Covina Town Center Bicycle and Pedestrian Safety and Connectivity (Gap Closure) Quick-Build Roadway	07-6437	Jun-2025	Jun-2026	\$222	The project will be awarded within the ITUF deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
Southern California Association of Governments	CSUDH Transportation Demand Management Plan: LA 28 and Beyond	07-6438	Jun-2025	Jun-2026	\$284	The project will be awarded within the ITUF deadline.
Southern California Association of Governments	Norwalk Boulevard Vision Zero Quick-Build Pedestrian Safety	07-6439	Jun-2025	Jun-2026	\$803	The project will be awarded within the ITUF deadline.
City of Santa Ana	Raitt Street Protected and Buffered Bike Lane Project	12-1306	Jun-2025	Jun-2026	\$4,610	The project will be awarded within the ITUF deadline.
Sacramento County	Elkhorn Boulevard Complete Streets Project	03-1817B	Dec-2025	Jun-2026	\$228	The project will be awarded within the deadline.
Yuba County	West Linda Comprehensive Safe Routes to School Project	03-5916B	Dec-2025	Jun-2026	\$60	The project will be awarded within the deadline.
Monterey County	San Ardo Community and School Connections Through Active Transportation	05-3114A	Dec-2025	Jun-2026	\$2,292	The project will be awarded within the deadline.
City of Orange Cove	Bike Lane, Sidewalk and Crossing Improvement Project	06-7091	Dec-2025	Jun-2026	\$839	The project will be awarded within the deadline.
Mariposa County	Mariposa Creek Parkway	10-3514	Dec-2025	Jun-2026	\$3,015	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Los Angeles	LA River Greenway, West San Fernando Valley Gap Closure	07-5663	Jan-2024	Jul-2026	\$18,593	The project will be awarded within the extended deadline.
Alameda County	Mission Boulevard Safe and Complete Streets for Active Transportation	04-2361	Oct-2024	Jul-2026	\$25,000	The project will be awarded within the extended deadline.
City of Long Beach	Orange Avenue Backbone Bikeway and Complete Streets Improvements	07-5581	Jan-2025	Jul-2026	\$12,670	The project will be awarded within the extended deadline.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286B	Jan-2025	Jul-2026	\$77	The project will be awarded within the extended deadline.
City of Commerce	Slauson Avenue Corridor & Citywide Pedestrian, Bike, Transit Improvements	07-6043	Aug-2025	Aug-2026	\$2,109	The project will be awarded within the ITUF deadline.
Butte County	South Oroville Bike and Ped Connectivity Project	03-6126A	Mar-2025	Sep-2026	\$6,904	The project will be awarded within the extended deadline.
City of San Jose	Willow-Keyes Complete Streets Improvements	04-2336	Mar-2025	Sep-2026	\$12,926	The project will be awarded within the extended deadline.
City of Watsonville	Safer Access to Pajaro Valley High School and Beyond	05-0413A	Mar-2025	Sep-2026	\$10,541	The project will be awarded within the extended deadline.
San Luis Obispo County	Bob Jones Multi-Use Path Gap Closure Segment 1	05-3060	Mar-2025	Sep-2026	\$15,953	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of National City	8th Street and Roosevelt Ave Active Transportation Corridor, National City	11-1395	Mar-2025	Sep-2026	\$5,185	The project will be awarded within the extended deadline.
City of Los Angeles	Broadway-Manchester Active Transportation Equity Project	07-5662	May-2024	Nov-2026	\$19,621	The project will be awarded within the extended deadline.
Orange County Transportation Authority	Move OC: A Vibrant Path to Active Transportation	12-6497	Dec-2025	Dec-2026	\$416	The project will be awarded within the ITUF deadline.
San Diego Association of Governments	Central Avenue Bikeway - The Missing Link	11-1489	Jun-2025	Dec-2026	\$2,834	The project will be awarded within the extended deadline.
San Diego Association of Governments	Bayshore Bikeway Barrio Logan Phase 2: Intersection Safety Improvements	11-1533	Jun-2025	Dec-2026	\$6,344	The project will be awarded within the extended deadline.
Grand Total					\$245,929	