

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: March 19-20, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE
HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this information item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$3.47 billion to construct 197 State-Administered State Transportation Improvement Program (STIP) and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of February 12, 2026, 186 projects totaling \$1.92 billion have been awarded, 6 projects will be awarded by their extended deadlines, 1 project has lapsed and the Department plans to re-program the Construction phase, and the remaining 4 projects will be awarded by their original deadlines.

In 2025-26, the Commission allocated \$3.55 billion to construct 159 State-Administered STIP and SHOPP projects on the State Highway System. As of February 12, 2026, 89 projects totaling \$1.25 billion have been awarded, 1 project will be awarded by its extended deadline, 5 projects have concurrent time extensions, and the remaining 64 projects will be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

FY 2024-25 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	28	0	0	22
October 2024	41	\$468,070	41	0	0	36
December 2024	27	\$291,852	27	0	0	23
January 2025	23	\$573,636	23	0	0	16
March 2025	16	\$275,364	14	0	2	12
May 2025	26	\$599,817	24	1	1	23
June 2025	36	\$865,946	29	0	7	27
Total	197	\$3,473,958	186	1	10	159

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2025-26 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	68	0	20	68
October 2025	49	\$1,546,217	18	0	31	18
December 2025	12	\$129,273	3	0	9	3
January 2026	10	\$97,401	0	0	10	0
Total	159	\$3,546,147	89	0	70	89

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

"Improving lives and communities through transportation."

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 March 19-20, 2026
 Page 1
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	06-0X770	6982	Ker	43	In Wasco, from Route 46 to 0.4 mile south of Gromer Avenue. Improve safety by constructing a roundabout. This project will also reduce the number and severity of collisions.	5/15/25	\$9,042	6/30/26	The project will be awarded within the extended deadline.
2	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439	11/30/25	The Department lapsed this phase and plans to reprogram it.
3	03-3H590	5131	Pla	80	Near Applegate, from east of Crother Road Overcrossing to east of Weimar Overhead; also near Magra from PM 39.5 to PM 41.4; also near Emigrant Gap from PM 53.0 to PM R55.1. Rehabilitate roadway, construct truck climbing lanes in eastbound direction, widen shoulders, replace or widen structures, upgrade median barrier and Transportation Management System (TMS) elements. (G13 Contingency)	10/16/25	\$139,014	4/30/26	The project will be awarded prior to its deadline.
4	10-1H560	3433	Alp	88	Near Kirkwood, at the Caples Lake Maintenance Station. Reconstruct a dormitory and sand shed structures, and rehabilitate a generator building.	6/26/25	\$38,633	10/31/26	The project will be awarded within the extended deadline.
5	04-4J85A	1498R	SM	280	Near Menlo Park, at Alpine Road Undercrossing No. 35 -0009L/R. Plant establishment, creek monitoring and biological monitoring work for EA 4J850.	6/26/25	\$864	3/31/26	The project will be awarded within the extended deadline.
6	04-0K63A	2917E	Nap	29	In and near Yountville, at Dry Creek Bridge No. 21-0014 (PM 16.48), Perfume Creek Bridge No.21-0051 (PM 17.81), and California Drive Undercrossing No. 21-0047 (PM 19.04). Plant establishment and environmental mitigation and monitoring work for bridge rail upgrade project.	6/26/25	\$766	3/31/26	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
7	04-2Q500	0332C	Mrn	37	Near Novato, at Petaluma River Bridge No. 27-0013. Rehabilitate bridge deck, upgrade railings, replace fender system, and mitigate bridge scour. (G13 Contingency)	6/26/25	\$45,072	6/30/26	The project will be awarded within the extended deadline.
8	03-4E170	4117	Nev	49	In Nevada County, on State Route (SR) 49 from La Bar Meadows Road to McKnight Way. The SR 49 Corridor Improvement Project (CIP) Phase 2 proposes improvements to PM R10.8-R13.3 on SR 49 that focus on goods movement, safety, operations, evacuation egress, reducing freight-related emissions on adjacent AB 1550 communities, reducing community impacts related to I-80 detours, creating adequate access to ZEB transit infrastructure, and multimodal mobility. The TCEP application includes the construction of the Southbound truck-climbing lane, eliminating the southbound lane drop/merge point south of the McKnight Way Interchange, which creates a key transportation bottleneck. NCTC has requested funding through ITIP for the construction of a new entrance on SR 49 to the Nevada County Transit	8/16/25	\$24,048	2/28/26	The project will be awarded prior to its deadline.
9	03-3H510	4136	Nev	49	Near Grass Valley, from north of La Barr Meadows Road to north of Crestview Drive. Construct two-way left-turn lane, right-turn lanes, 10-foot shoulders, and a northbound slow moving truck lane.	8/16/25	\$73,520	2/28/26	The project will be awarded prior to its deadline.
10	05-1K020	2850	Mon	1	Near Gorda, from north of White Creek Bridge to 2.0 miles south of Los Burros Road. Realign highway, replace temporary safety features with permanent safety devices, and install erosion control measures.	6/26/25	\$3,673	6/30/26	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
11	12-0K671	2743	Ora	5	In the city of Irvine, from I-405 to Yale Avenue. This project will add one general-purpose lane in both directions of the Santa Ana Freeway (I-5) from I-405 to Yale in the City of Irvine, implement a continuous access HOV ingress/egress configuration, provide standard traffic lanes and shoulder widths where possible. Additional features of the project include improvements to three interchanges, add new auxiliary lanes and re-establish new ones within the project limits.	8/16/25	\$95,338	2/28/26	The project will be awarded prior to its deadline.
12	12-0K672	2743A	Ora	5	In the cities of Irvine and Tustin, I-5 from Yale Avenue and SR-55. Segment 2 will add one general-purpose lane in both directions on the I-5 between the Yale Avenue and SR-55. The Project will re-establish existing auxiliary lanes and provide new auxiliary lanes where necessary and re-establish continuous access to the high-occupancy vehicle lanes and improve the existing on- and off-ramps.	8/16/25	\$9,780	2/28/26	The project will be awarded prior to its deadline.
13	12-0S051	2590A	Ora	5	In and near Irvine, from Route 405 to Yale Avenue. Rehabilitate pavement and drainage systems, enhance highway worker safety, replace roadside sign panels, add fiber optic cable, and construct stormwater treatment Best Management Practices (BMPs).	8/16/25	\$36,697	2/28/26	The project will be awarded prior to its deadline.
14	12-0S052	2590B	Ora	5	In and near Irvine and Tustin, from Yale Avenue to Route 55. Rehabilitate pavement and drainage systems, enhance highway worker safety, add fiber optic cable, and install census stations.	8/16/25	\$27,565	2/28/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 March 19-20, 2026
 Page 4
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
15	01-0J801	2535	Hum	299	Near Blue Lake, from 0.9 mile east to 2.1 miles east of Blue Lake Boulevard. Restore storm damaged roadway by relocating on a new alignment.	10/16/25	\$87,354	4/30/26	The project will be awarded prior to its deadline.
16	01-0H801	2502M	Hum	254	Near Miranda, from 0.5 mile to 0.1 mile south of Maple Hills Road. Revegetation mitigation and monitoring for EA 0H800.	10/16/25	\$570	4/30/26	The project will be awarded prior to its deadline.
17	09-37430	2645	Mno	395	Near Lee Vining, from Route 120 (west) to Picnic Grounds Road. Upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate drainage, replace signs and guardrail, and make bicycle improvements.	8/16/25	\$29,645	2/28/26	The project has a concurrent time extension on the March 2026 agenda.
18	09-36801	3715	Mno	395	Near Bridgeport, from Burcham Flat Road to 0.3 mile south of Route 108. Environmental mitigation work for project EA 36800.	8/16/25	\$50	2/28/26	The project will be awarded prior to its deadline.
19	04-0AA14	2031T	Ala	92	In Hayward, from west of San Mateo Hayward Bay Bridge Toll Station to Santa Clara Street. Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$29,589	2/28/26	The project will be awarded prior to its deadline.
20	02-0J760	3768	Tri	3	Near Coffee Creek, from Coffee Creek Bridge to Siskiyou County line. Rehabilitate pavement, pave ditches, upgrade bridge rails, guardrails, drainage systems, signs, and Transportation Management System (TMS) elements, and develop disposal sites.	8/16/25	\$25,700	2/28/26	The project has a concurrent time extension on the March 2026 agenda.
21	08-1L060	3014U	Riv	10	In Indio, at the Indio Maintenance Station at 83997 Indio Boulevard. Demolish two buildings, construct one new building, construct six bay materials bins, add a generator, construct Electric Vehicle (EV) chargers, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$11,089	2/28/26	The project has a concurrent time extension on the March 2026 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 March 19-20, 2026
 Page 5
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
22	08-1J640	3011V	Riv	10	In and near Beaumont, from east of Brookside Avenue to Pennsylvania Avenue. Rehabilitate roadway, lighting, and drainage systems, upgrade guardrail, improve pedestrian and bicycle infrastructure and highway worker safety, install fiber optic cable, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$78,134	2/28/26	The project will be awarded prior to its deadline.
23	08-1J650	3011W	Riv	10	In Calimesa, from the San Bernardino County line to east of Brookside Avenue. Rehabilitate roadway, improve highway worker safety, upgrade median barrier, signs, guardrail, drainage, and striping, upgrade facilities to Americans with Disabilities Act (ADA) standards, install fiber optic cable, improve pedestrian and bicycle infrastructure, and construct stormwater Best Management Practices (BMP) to meet requirements of National Pollutant Discharge Elimination System (NPDES) permit.	8/16/25	\$88,495	2/28/26	The project will be awarded prior to its deadline.
24	06-0Y180	7005	Mad	145	In and near the city of Madera, from south of Avenue 13 to 1.0 mile north of Tozer Street. Rehabilitate pavement, install Transportation Management System (TMS) elements, construct rumble strips, replace signs, rehabilitate drainage systems, install street lighting, construct curb extensions/bulb-outs, install or improve transit shelters, plant trees, and restripe roadway to install bike lanes as complete streets elements.	8/16/25	\$23,344	2/28/26	The project has a concurrent time extension on the March 2026 agenda.
25	05-1K520	2919	SB	154	In Santa Barbara County, at various locations. Rehabilitate drainage systems and install Transportation Management System (TMS) elements.	10/16/25	\$22,557	4/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 March 19-20, 2026
 Page 6
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
26	05-1J880	2787	Mon	68	In and near the city of Monterey, from west of Sunset Drive to west of Toro Park Undercrossing. Rehabilitate drainage systems and lighting, and install Transportation Management System (TMS) elements.	8/16/25	\$12,064	2/28/26	The project will be awarded prior to its deadline.
Additional contribution of \$639,000 from county of Monterey.									
27	07-3230U	6406	Ven	1	Near Mussel Shoals, at Willow Creek Bridge No. 52-0003; also near Ojai, on Route 33 at North Fork Matilija Bridges No. 52-0044 (PM 15.82) and No. 52-0173 (PM16.13). Upgrade bridge railings to meet current standards and paint steel components of Bridge No. 52-0173.	8/16/25	\$9,909	2/28/26	The project has a concurrent time extension on the March 2026 agenda.
28	07-36250	5636	LA	47	In the cities of Los Angeles and Long Beach, from Route 110 to 0.1 mile south of New Dock Street; also in Long Beach from Route 710 to north of Route 710 (PM 3.497/3.58). Upgrade Transportation Management System (TMS) elements, replace fiber optic cable, and connect upgraded equipment to communication hubs.	8/16/25	\$8,754	5/31/26	The project will be awarded within the extended deadline.
29	06-0X071	8149	Tul	245	Near Visalia, from Route 198 to Fresno County line at various locations. Environmental mitigation for offsite planting and mitigation credits for EA 0X070.	8/16/25	\$200	2/28/26	The project will be awarded prior to its deadline.
30	05-1S380	3241	SCr	152	In Watsonville, from 0.7 mile to 0.9 mile east of Green Valley Road. Repair roadway and sidewalk.	8/16/25	\$5,970	2/28/26	The project will be awarded prior to its deadline.
31	01-0B220	4546	Men	1	In Fort Bragg, from Route 20 to Pudding Creek Bridge. Construct Americans with Disabilities Act (ADA) compliant curb ramps and sidewalk, add high visibility signing and striping at crosswalks, construct retaining walls, and upgrade drainage.	10/16/25	\$10,168	4/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
32	01-0N291	1161M	DN	197	Near Crescent City, from Kaspar/Keene Road to Ruby Van Deventer County Park at two locations; also on Route 199, from 0.7 mile north of Patrick Creek Bridge to 1.1 mile north of Siskiyou Fork Road (PM 20.5/26.5) at various locations. Environmental mitigation for revegetation and monitoring work for operational improvement project EA 0N290.	8/16/25	\$542	2/28/26	The project will be awarded prior to its deadline.
33	07-36490	5573	LA	138	Near Lancaster, at the intersection with 60th Street West. Construct roundabout.	10/16/25	\$18,240	4/30/26	The project will be awarded prior to its deadline.
34	07-37640	5802	LA	138	Near Longview, from west of 116th Street to Longview Road. Construct Reinforced Concrete Box (RCB) culvert to replace perforated pipe system and concrete v-ditch and install wrong-way driving diversion features, signs, traffic signal upgrades, and rumble strips.	10/16/25	\$15,020	4/30/26	The project will be awarded prior to its deadline.
35	07-39020	6024	LA	47	In the city of Los Angeles, near the Port of Long Beach, at Vincent Thomas Bridge No. 53-1471. Replace bridge deck and seismic sensors. This is a Construction Manager/General Contractor (CMGC) project. (G13 Contingency)	10/16/25	\$700,421	4/30/26	The project will be awarded prior to its deadline.
36	08-1F400	3007L	SBd	66	In the city of San Bernardino, at Lytle Creek Channel Bridge No. 54-0423; also on Route 215 at Little League Drive Overcrossing Bridge No. 54-0533 (PM 14.9). Upgrade bridge rails and widen bridges.	10/16/25	\$14,802	4/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
37	04-0Q120	2022B	SF	280	In the City and County of San Francisco, from San Mateo County line to Brannan Street. Rehabilitate pavement, upgrade concrete median barrier, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, and replace Whipple Avenue Pedestrian Overcrossing No. 34-0096. (G13 Contingency)	10/16/25	\$94,877	4/30/26	The project will be awarded prior to its deadline.
38	01-0F621	2433M	Hum	299	Near Blue Lake and Willow Creek, from 0.1 mile east of Route 200 to 0.5 mile east of Boise Creek Campground. Mitigation for revegetation and monitoring for project EA 0F620.	10/16/25	\$547	4/30/26	The project will be awarded prior to its deadline.
39	01-0K891	4748M	Men	101	Near Willits, from Outlet Creek Bridge to 1.5 miles north of Outlet Creek Bridge. Environmental mitigation for revegetation and monitoring for safety project 0K890.	10/16/25	\$1,064	4/30/26	The project will be awarded prior to its deadline.
40	07-36300	5640	LA	101	In the city of Los Angeles, from Route 405 to Route 27; also at Tujunga Avenue (PM 11.8L/R); also at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway. Upgrade Transportation Management System (TMS) elements, upgrade fiber optic lines, and upgrade communication equipment at hubs and at the LARTMC.	10/16/25	\$25,785	4/30/26	The project will be awarded prior to its deadline.
41	04-1K510	1498A	Ala	580	Near Fremont, at Silver Spring Road Underpass; also on Route 580 at Fairmont Drive Overcrossing (PM 32.7) and Route 880 at Washington Avenue (PM 20.8); also in Solano County on Route 80 at Route 113 Junction (PM 42.84). Upgrade drainage pump plants.	10/16/25	\$8,622	4/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
42	04-1Q230	2904N	Mrn	131	In and near Tiburon, from Route 101 to Main Street (PM 0.0/4.392). Rehabilitate pavement, upgrade guardrail, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, and construct Class 2 and Class 4 bikeways as complete streets elements.	10/16/25	\$18,527	4/30/26	The project will be awarded prior to its deadline.
43	04-0K810	1496J	SM	82	In the cities of San Mateo and Burlingame, from East Santa Inez Avenue to Murchison Drive. Rehabilitate roadway, improve drainage, and upgrade existing curb ramps and sidewalks to Americans with Disabilities Act (ADA) standards. This is a Construction Manager/General Contractor (CMGC) project. (G13 Contingency)	10/16/25	\$129,548	4/30/26	The project will be awarded prior to its deadline.
44	02-3J520	3862	Teh	36	Near Red Bluff, from 3.5 miles west to 3.1 miles west of Salt Creek Bridge. Realign curve, widen shoulders, and upgrade guardrail.	9/12/25	\$4,869	3/31/26	The project will be awarded prior to its deadline.
45	04-1G900	0730D	SM	82	In Burlingame, Hillsborough, and Millbrae, from Barroilhet Avenue to Millbrae Avenue. Upgrade curb ramps and sidewalks to Americans with Disabilities Act (ADA) standards.	10/16/25	\$15,396	4/30/26	The project will be awarded prior to its deadline.
46	08-1G660	3007P	SBd	66	In San Bernardino, from Pepper Avenue to H Street (PM 20.14/23.156). Rehabilitate pavement, add barrier separation, upgrade bridge rail, add sidewalk as a complete streets element, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	10/16/25	\$20,477	4/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 March 19-20, 2026
 Page 10
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
47	06-0S370	6705	Fre	41	In Fresno and Kings County about 6 miles north of Lemoore, from 0.3 mile north of Excelsior Avenue Undercrossing to 1.0 mile north of Elkhorn Avenue. Widen from 2-lane conventional highway to 4-lane expressway with the addition of a Murphys Slough Bridge for the existing northbound traffic.	10/16/25	\$50,935	4/30/26	The project will be awarded prior to its deadline.
48	03-1N460	5297	Pla	28	Near Tahoe City, at the Tahoe City Maintenance Station.	10/16/25	\$370	4/30/26	The project will be awarded prior to its deadline.
49	01-0K650	4593	Men	1	On SR 1, at various locations between Ocean View Drive and Cypress Street. Construct pedestrian and bicycle access consisting of curb, gutter, sidewalks, bulb outs, ramps, striping as well as signage at Ocean View Drive, North Noyo Point Road and Cypress Street.	10/16/25	\$1,454	4/30/26	The project will be awarded prior to its deadline.
50	10-1U590	3695	SJ	4	In Stockton, at San Joaquin River Garwoods Bridge. Repair bridge guardrail and appurtenances, and replace metal walkway.	10/16/25	\$1,350	4/30/26	The project will be awarded prior to its deadline.
51	05-1E030	2466	SB	1	In Guadalupe, from Route 166 (West Main Street) to 0.1 mile south of Santa Maria River Bridge; also on Route 166, from Route 1 to Obispo Street (PM 0.0/0.2). Upgrade curb ramps and other facilities to Americans with Disabilities Act (ADA) standards, construct new sidewalks, buffered bike lanes, bulb outs, and install flashing beacons as complete streets elements.	10/16/25	\$12,710	4/30/26	The project will be awarded prior to its deadline.
52	06-0W810	6960	Ker	155	In Delano, from Fremont Street to west of Browning Road. Rehabilitate roadway, widen shoulders, upgrade facilities to Americans with Disabilities Act (ADA) standards, and rehabilitate drainage systems.	10/16/25	\$19,122	4/30/26	The project will be awarded prior to its deadline.
53	06-0X950	7031	Kin	41	Near Kettleman City, from 0.1 mile south to 0.2 mile north of Bernard Drive. Construct roundabout.	10/16/25	\$11,317	4/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 March 19-20, 2026
 Page 11
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
54	06-1A790	7064	Fre	41	Near the city of Fresno, Caruthers, Camden, and Riverdale, from Kings County line to north of East Elkhorn Avenue. Rehabilitate pavement, install Transportation Management System (TMS) elements, and replace signal.	10/16/25	\$18,652	4/30/26	The project will be awarded prior to its deadline.
55	05-1H610	2667	SB	1	Near Orcutt and Guadalupe, from Solomon Road to Route 166 Junction. Widen shoulders, install rumble strips, upgrade guardrails and relocate objects from within the clear recovery zone.	10/16/25	\$26,007	4/30/26	The project will be awarded prior to its deadline.
56	04-0Q020	2021K	SF	101	In the City and County of San Francisco, at Central Viaduct No. 34-0077; also on Route 80 at Bayshore Viaduct No. 34-0088 (PM L3.79/4.99). Rehabilitate bridges by overlaying bridge deck, replacing joint seals, and repairing bridge rails. This is a Construction Manager/General Contractor (CMGC) project.	10/16/25	\$78,725	4/30/26	The project will be awarded prior to its deadline.