

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: May 14-15, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this information item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$3.47 billion to construct 197 State-Administered State Transportation Improvement Program (STIP) and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of April 9, 2026, 187 projects totaling \$1.92 billion have been awarded, 4 projects will be awarded by their extended deadlines, 1 project has lapsed and the Department plans to re-program the Construction phase, and the remaining 5 projects will be awarded by their original deadlines.

In 2025-26, the Commission allocated \$3.58 billion to construct 166 State-Administered STIP and SHOPP projects on the State Highway System. As of April 9, 2026, 121 projects totaling \$1.64 billion have been awarded, 2 projects will be awarded by their extended deadlines, 1 project has lapsed and the Department plans to re-program the Construction phase, 4 projects have concurrent time extensions, and the remaining 38 projects will be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

FY 2024-25 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	28	0	0	22
October 2024	41	\$468,070	40	0	1	36
December 2024	27	\$291,852	27	0	0	23
January 2025	23	\$573,636	23	0	0	16
March 2025	16	\$275,364	14	0	2	12
May 2025	26	\$599,817	24	1	1	22
June 2025	36	\$865,946	31	0	5	27
Total	197	\$3,473,958	187	1	9	158

- Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2025-26 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	85	1	2	78
October 2025	49	\$1,546,217	29	0	20	29
December 2025	12	\$129,273	5	0	7	5
January 2026	10	\$97,401	1	0	9	1
March 2026	7	\$35,226	1	0	6	1
Total	166	\$3,581,373	121	1	44	114

- Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	06-0X770	6982	Ker	43	In Wasco, from Route 46 to 0.4 mile south of Gromer Avenue. Improve safety by constructing a roundabout. This project will also reduce the number and severity of collisions.	5/15/25	\$9,042	6/30/26	The project will be awarded within the extended deadline.
2	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439	11/30/25	The Department lapsed this phase and plans to reprogram it.
3	10-1H560	3433	Alp	88	Near Kirkwood, at the Caples Lake Maintenance Station. Reconstruct a dormitory and sand shed structures, and rehabilitate a generator building.	6/26/25	\$38,633	10/31/26	The project will be awarded within the extended deadline.
4	04-2Q500	0332C	Mrn	37	Near Novato, at Petaluma River Bridge No. 27-0013. Rehabilitate bridge deck, upgrade railings, replace fender system, and mitigate bridge scour. (G13 Contingency)	6/26/25	\$45,072	6/30/26	The project will be awarded within the extended deadline.
5	05-1K020	2850	Mon	1	Near Gorda, from north of White Creek Bridge to 2.0 miles south of Los Burros Road. Realign highway, replace temporary safety features with permanent safety devices, and install erosion control measures.	6/26/25	\$3,673	6/30/26	The project will be awarded within the extended deadline.
6	01-0H801	2502M	Hum	254	Near Miranda, from 0.5 mile to 0.1 mile south of Maple Hills Road. Revegetation mitigation and monitoring for EA 0H800.	10/16/25	\$570	4/30/26	The project will be awarded prior to its deadline.
7	09-37430	2645	Mno	395	Near Lee Vining, from Route 120 (west) to Picnic Grounds Road. Upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate drainage, replace signs and guardrail, and make bicycle improvements.	8/16/25	\$29,645	5/31/26	The project will be awarded within the extended deadline.
8	04-0AA14	2031T	Ala	92	In Hayward, from west of San Mateo Hayward Bay Bridge Toll Station to Santa Clara Street. Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$29,589	2/28/26	The Department lapsed this phase and plans to reprogram it.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 May 14-15, 2026
 Page 2
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
9	07-36250	5636	LA	47	In the cities of Los Angeles and Long Beach, from Route 110 to 0.1 mile south of New Dock Street; also in Long Beach from Route 710 to north of Route 710 (PM 3.497/3.58). Upgrade Transportation Management System (TMS) elements, replace fiber optic cable, and connect upgraded equipment to communication hubs.	8/16/25	\$8,754	5/31/26	The project will be awarded within the extended deadline.
10	01-0B220	4546	Men	1	In Fort Bragg, from Route 20 to Pudding Creek Bridge. Construct Americans with Disabilities Act (ADA) compliant curb ramps and sidewalk, add high visibility signing and striping at crosswalks, construct retaining walls, and upgrade drainage.	10/16/25	\$10,168	4/30/26	The project will be awarded prior to its deadline.
11	07-36490	5573	LA	138	Near Lancaster, at the intersection with 60th Street West. Construct roundabout.	10/16/25	\$18,240	4/30/26	The project has a concurrent time extension on the May 2026 agenda.
12	07-39020	6024	LA	47	In the city of Los Angeles, near the Port of Long Beach, at Vincent Thomas Bridge No. 53-1471. Replace bridge deck and seismic sensors. This is a Construction Manager/General Contractor (CMGC) project. (G13 Contingency)	10/16/25	\$700,421	4/30/26	The project will be awarded prior to its deadline.
13	08-1F400	3007L	SBD	66	In the city of San Bernardino, at Lytle Creek Channel Bridge No. 54-0423; also on Route 215 at Little League Drive Overcrossing Bridge No. 54-0533 (PM 14.9). Upgrade bridge rails and widen bridges.	10/16/25	\$14,802	4/30/26	The project has a concurrent time extension on the May 2026 agenda.
14	01-0F621	2433M	Hum	299	Near Blue Lake and Willow Creek, from 0.1 mile east of Route 200 to 0.5 mile east of Boise Creek Campground. Mitigation for revegetation and monitoring for project EA 0F620.	10/16/25	\$547	4/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
15	01-0K891	4748M	Men	101	Near Willits, from Outlet Creek Bridge to 1.5 miles north of Outlet Creek Bridge. Environmental mitigation for revegetation and monitoring for safety project 0K890.	10/16/25	\$1,064	4/30/26	The project will be awarded prior to its deadline.
16	04-1Q230	2904N	Mrn	131	In and near Tiburon, from Route 101 to Main Street (PM 0.0/4.392). Rehabilitate pavement, upgrade guardrail, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, and construct Class 2 and Class 4 bikeways as complete streets elements.	10/16/25	\$18,527	4/30/26	The project has a concurrent time extension on the May 2026 agenda.
17	04-0K810	1496J	SM	82	In the cities of San Mateo and Burlingame, from East Santa Inez Avenue to Murchison Drive. Rehabilitate roadway, improve drainage, and upgrade existing curb ramps and sidewalks to Americans with Disabilities Act (ADA) standards. This is a Construction Manager/General Contractor (CMGC) project. (G13 Contingency)	10/16/25	\$129,548	4/30/26	The project will be awarded prior to its deadline.
18	04-1G900	0730D	SM	82	In Burlingame, Hillsborough, and Millbrae, from Barroilhet Avenue to Millbrae Avenue. Upgrade curb ramps and sidewalks to Americans with Disabilities Act (ADA) standards.	10/16/25	\$15,396	4/30/26	The project will be awarded prior to its deadline.
19	08-1G660	3007P	SBd	66	In San Bernardino, from Pepper Avenue to H Street (PM 20.14/23.156). Rehabilitate pavement, add barrier separation, upgrade bridge rail, add sidewalk as a complete streets element, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	10/16/25	\$20,477	4/30/26	The project has a concurrent time extension on the May 2026 agenda.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 May 14-15, 2026
 Page 4
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
20	06-0S370	6705	Fre	41	In Fresno and Kings County about 6 miles north of Lemoore, from 0.3 mile north of Excelsior Avenue Undercrossing to 1.0 mile north of Elkhorn Avenue. Widen from 2-lane conventional highway to 4-lane expressway with the addition of a Murphys Slough Bridge for the existing northbound traffic.	10/16/25	\$50,935	4/30/26	The project will be awarded prior to its deadline.
21	03-1N460	5297	Pla	28	Near Tahoe City, at the Tahoe City Maintenance Station.	10/16/25	\$370	4/30/26	The project will be awarded prior to its deadline.
22	01-0K650	4593	Men	1	On SR 1, at various locations between Ocean View Drive and Cypress Street. Construct pedestrian and bicycle access consisting of curb, gutter, sidewalks, bulb outs, ramps, striping as well as signage at Ocean View Drive, North Noyo Point Road and Cypress Street.	10/16/25	\$1,454	4/30/26	The project will be awarded prior to its deadline.
23	10-1U590	3695	SJ	4	Repair bridge guardrail and appurtenances, and replace metal walkway.	10/16/25	\$1,350	4/30/26	The project will be awarded prior to its deadline.
24	06-0W810	6960	Ker	155	In Deleno, from Fremont Street to west of Browning Road. Rehabilitate roadway, widen shoulders, upgrade facilities to Americans with Disabilities Act (ADA) standards, and rehabilitate drainage systems.	10/16/25	\$19,122	4/30/26	The project will be awarded prior to its deadline.
25	06-1A790	7064	Fre	41	Near the city of Fresno, Caruthers, Camden, and Riverdale, from King County line to north of East Elkhorn Avenue. Rehabilitate pavement, install Transportation Management System (TMS) elements, and replace signal.	10/16/25	\$18,652	4/30/26	The project will be awarded prior to its deadline.
26	04-4X060	2931E	SCI	880	In San Jose, at Airport Boulevard I-800S On-Ramp. Replace Supervisory Control and Data Acquisition, and Uninterpretable Power Supply.	12/4/25	\$1,380	6/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
27	02-1H361	3905	Sis	96	Near Horse Creek, at Klamath River Bridge No. 02-0117, from 0.4 mile west of Klamath River Bridge to 2.0 miles west of Kohl Creek. Plant establishment mitigation and monitoring work for bridge replacement project EA 1H360.	12/4/25	\$340	6/30/26	The project will be awarded prior to its deadline.
28	04-0Q190	2026G	Sol	80	In and near Fairfield, from 0.2 mile west of Green Valley Road to 0.5 mile west of North Texas Street, at various locations. Construct permanent Best Management Practices (BMPs) to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture.	12/4/25	\$7,695	6/30/26	The project will be awarded prior to its deadline.
29	08-1N590	3021K	SBd	15	Near Baker, from 2.4 miles north of Afton Road to 5.0 miles south of Nipton Road. Construct three wildlife crossings. Additional contribution of \$1,500,000 for PA&ED, \$2,250,000 for PS&E, \$60,000 for R/W support, \$5,260,000 for Construction Support, and \$23,861,000 for Construction Capital from Brightline West and California Department of Fish and Wildlife.	12/4/25	\$76,083	6/30/26	The project will be awarded prior to its deadline.
30	04-0Q020	2021K	SF	101	In the City and County of San Francisco, at Central Viaduct No. 34-0077; also on Route 80 at Bayshore Viaduct No. 34-0088 (PM L3.79/4.99). Rehabilitate bridges by overlaying bridge deck, replacing joint seals, and repairing bridge rails. This is a Construction Manager/General Contractor (CMGC) project.	10/16/25	\$78,725	4/30/26	The project will be awarded prior to its deadline.
31	07-37310	5781	LA	2	In the city of Los Angeles, at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway. Replace heating, cooling, and ventilation systems and add a new hot and chilled water pump in the LARTMC.	12/4/25	\$14,840	6/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 May 14-15, 2026
 Page 6
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
32	07-37300	5780	LA	2	In the city of Los Angeles, at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway. Replace uninterrupted power supply systems and Automatic Transfer Switch (ATS) and install seven Zero Emission Vehicle (ZEV) charging stations.	12/4/25	\$10,576	6/30/26	The project will be awarded prior to its deadline.
33	10-1U730	3709	SJ	5	In Stockton, at Stockton Channel Viaduct Bridge. Demolish and remove buildings, perform hazardous materials testing and abatement, and secure parcel vandalism.	12/4/25	\$1,082	6/30/26	The project will be awarded prior to its deadline.
34	06-1E420	8019	Tul	63	Near Orosi, at the intersection with Avenue 416. Modify traffic signal by adding left turn phase.	12/10/25	\$1,874	6/30/26	The project will be awarded prior to its deadline.
35	06-1A470	7044	Ker	43	In Shafter, at the intersection with Santa Fe Way and Los Angeles Street. Construct roundabout. (Additional \$250,000 contribution for PA&ED and \$1,250,000 for PS&E from the City of Shafter).	12/22/25	\$9,394	6/30/26	The project will be awarded prior to its deadline.