

## MEMORANDUM

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: May 14-15, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2b., Information Item

Prepared By: Dee Lam, Chief  
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROGRAM PROJECTS, PER STIP GUIDELINES**

### **SUMMARY:**

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$14,426,000 to construct 12 locally-administered STIP projects. As of April 9, 2026, 12 projects totaling \$14,426,000 have been awarded.

In 2025-26, the Commission allocated \$36,668,000 to construct 16 locally-administered STIP projects. As of April 9, 2026, one project totaling \$850,000 has been awarded and the remaining projects are scheduled to award by their deadlines.

### **BACKGROUND:**

Current STIP Guidelines (Guidelines) require projects to be ready to proceed to construction within six months of allocation. The Guidelines also require the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

**Fiscal Year 2024-25 Allocations**

<b>Month Allocated</b>	<b>Number of Projects Voted</b>	<b>Voted Projects (in 1000s)</b>	<b>Number of Projects Awarded</b>	<b>Number of Projects Lapse</b>	<b>Number of Projects Pending Award</b>	<b>Number of Projects Awarded within 6 months*</b>
August 2024	2	\$2,600	2	0	0	2
October 2024	0	\$0	0	0	0	0
December 2024	3	\$5,030	3	0	0	3
January 2025	4	\$2,774	4	0	0	4
March 2025	1	\$198	1	0	0	1
May 2025	1	\$2,308	1	0	0	1
June 2025	1	\$1,516	1	0	0	1
<b>Total</b>	<b>12</b>	<b>\$14,426</b>	<b>12</b>	<b>0</b>	<b>0</b>	<b>12</b>

**Fiscal Year 2025-26 Allocations**

<b>Month Allocated</b>	<b>Number of Projects Voted</b>	<b>Voted Projects (in 1000s)</b>	<b>Number of Projects Awarded</b>	<b>Number of Projects Lapse</b>	<b>Number of Projects Pending Award</b>	<b>Number of Projects Awarded within 6 months*</b>
August 2025	1	\$850	1	0	0	1
October 2025	1	\$1,200	0	0	1	0
December 2025	2	\$1,530	0	0	2	0
January 2026	9	\$21,554	0	0	9	0
March 2026	3	\$11,534	0	0	3	0
<b>Total</b>	<b>16</b>	<b>\$36,668</b>	<b>1</b>	<b>0</b>	<b>15</b>	<b>1</b>

Attachment

**Voted Not Awarded Project Status 4-Month  
 & Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (\$1,000's)</b>	<b>Project Status</b>
Amador County	Buena Vista Road Reconstruction Project	10-3650	Oct-2025	Apr-2026	\$1,200	The project will be awarded within the deadline.
Amador County	Shake Ridge Road Rehabilitation	10-3651	Dec-2025	Jun-2026	\$840	The project will be awarded within the deadline.
Amador County	Shake Ridge Road Rehabilitation	10-3652	Dec-2025	Jun-2026	\$690	The project will be awarded within the deadline.
Humboldt County	Rehabilitation, Overlay, and Bicycle Improvements on Myrtle Avenue (F3K300)	01-2577	Jan-2026	Jun-2026	\$870	The project will be awarded within the deadline.
Lake County	South Main Street Rehabilitation	01-3032R	Jan-2026	Jun-2026	\$8,375	The project will be awarded within the deadline.
Lake County	Soda Bay Road Rehabilitation	01-3033R	Jan-2026	Jun-2026	\$2,214	The project will be awarded within the deadline.
City of Trinidad	Main Street, Patrick's Point Drive, and Westhaven Drive Pavement Rehabilitation	01-4913	Jan-2026	Jun-2026	\$710	The project will be awarded within the deadline.
City of Etna	Main Street Rehabilitation	02-2595	Jan-2026	Jun-2026	\$681	The project will be awarded within the deadline.

**Voted Not Awarded Project Status 4-Month  
 & Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (\$1,000's)</b>	<b>Project Status</b>
City of Tulelake	Main Street Reconstruction	02-2622	Jan-2026	Jun-2026	\$260	The project will be awarded within the deadline.
City of Tulelake	C Street and Ray Oehlerich Way Reconstruction	02-2623	Jan-2026	Jun-2026	\$500	The project will be awarded within the deadline.
San Francisco County Transportation Authority	Bay Skyway Phase 1 – Yerba Buena Island Multi-Use Pathway and Related Roadway Improvements	04-2351	Jan-2026	Jun-2026	\$4,944	The project will be awarded within the deadline.
Town of Mammoth Lakes	Minaret Road Multi-Use Path	09-2681	Jan-2026	Jun-2026	\$3,000	The project will be awarded within the deadline.
Plumas County	Graeagle-Johnsville Road Reconstruction	02-2548	Mar-2026	Sep-2026	\$3,500	The project will be awarded within the deadline
County of Santa Cruz	Soquel San Jose Road/Porter Street Resurfacing & Multimodal	05-3089	Mar-2026	Sep-2026	\$2,955	The project will be awarded within the deadline
Mono County	Benton Crossing Road Rehabilitation Project Phase 1	09-2686	Mar-2026	Sep-2026	\$5,079	The project will be awarded within the deadline

**Voted Not Awarded Project Status 4-Month  
& Time Extension Award Project Status**

<b>Agency Name</b>	<b>Project Title</b>	<b>Dist.- PPNO</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (\$1,000's)</b>	<b>Project Status</b>
<b>Grand Total</b>					<b>\$35,818</b>	