

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 25-26, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: James R. Anderson, Chief,
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$3.47 billion to construct 197 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of May 21, 2026, 192 projects totaling \$1.92 billion have been awarded, 4 projects will be awarded by their extended deadlines, 1 project has lapsed and the Department plans to re-program the Construction phase.

In 2025-26, the Commission allocated \$3.71 billion to construct 174 State-Administered STIP, and SHOPP projects on the State Highway System. As of May 21, 2026, 152 projects totaling \$1.69 billion have been awarded, 2 projects will be awarded by their extended deadline, 1 project has lapsed and the Department plans to re-program the Construction phase, and the remaining 19 projects should be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

Attachment

FY 2024-25 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	28	0	0	22
October 2024	41	\$468,070	41	0	0	37
December 2024	27	\$291,852	27	0	0	23
January 2025	23	\$573,636	23	0	0	16
March 2025	16	\$275,364	16	0	0	13
May 2025	26	\$599,817	24	1	1	22
June 2025	36	\$865,946	33	0	3	29
Total	197	\$3,473,958	192	1	4	162

- Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2025-26 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	87	1	0	78
October 2025	48	\$1,545,897	46	0	2	44
December 2025	12	\$129,273	7	0	5	7
January 2026	10	\$97,401	7	0	3	7
March 2026	7	\$35,226	3	0	4	3
May 2026	9	\$137,188	2	0	7	2
Total	174	\$3,718,241	152	1	21	141

- Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

June 25-26, 2026

Page 1

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	06-0X770	6982	Ker	43	In Wasco, from Route 46 to 0.4 mile south of Gromer Avenue. Improve safety by constructing a roundabout. This project will also reduce the number and severity of collisions.	5/15/25	\$9,042	6/30/26	The project will be awarded within the extended deadline.
2	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439	11/30/25	The Department lapsed this phase and plans to reprogram it.
3	10-1H560	3433	Alp	88	Near Kirkwood, at the Caples Lake Maintenance Station. Reconstruct a dormitory and sand shed structures, and rehabilitate a generator building.	6/26/25	\$38,633	10/31/26	The project will be awarded within the extended deadline.
4	04-2Q500	0332C	Mrn	37	Near Novato, at Petaluma River Bridge No. 27-0013. Rehabilitate bridge deck, upgrade railings, replace fender system, and mitigate bridge scour. (G13 Contingency)	6/26/25	\$45,072	6/30/26	The project will be awarded within the extended deadline.
5	05-1K020	2850	Mon	1	Near Gorda, from north of White Creek Bridge to 2.0 miles south of Los Burros Road. Realign highway, replace temporary safety features with permanent safety devices, and install erosion control measures.	6/26/25	\$3,673	6/30/26	The project will be awarded within the extended deadline.
6	04-0AA14	2031T	Ala	92	In Hayward, from west of San Mateo Hayward Bay Bridge Toll Station to Santa Clara Street. Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$29,589	2/28/26	The Department lapsed this phase and plans to reprogram it.
7	08-1F400	3007L	Sbd	66	In the city of San Bernardino, at Lytle Creek Channel Bridge No. 54-0423; also on Route 215 at Little League Drive Overcrossing Bridge No. 54-0533 (PM 14.9). Upgrade bridge rails and widen bridges.	10/16/25	\$14,802	7/31/26	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.

June 25-26, 2026

Page 2

Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
8	08-1G660	3007P	SBd	66	In San Bernardino, from Pepper Avenue to H Street (PM 20.14/23.156). Rehabilitate pavement, add barrier separation, upgrade bridge rail, add sidewalk as a complete streets element, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	10/16/25	\$20,477	7/31/26	The project will be awarded within the extended deadline.
9	02-1H361	3905	Sis	96	Near Horse Creek, at Klamath River Bridge No. 02-0117, from 0.4 mile west of Klamath River Bridge to 2.0 miles west of Kohl Creek. Plant establishment mitigation and monitoring work for bridge replacement project EA 1H360.	12/4/25	\$340	6/30/26	The project will be awarded prior to its deadline.
10	08-1N590	3021K	SBd	15	Near Baker, from 2.4 miles north of Afton Road to 5.0 miles south of Nipton Road. Construct three wildlife crossings. Additional contribution of \$1,500,000 for PA&ED, \$2,250,000 for PS&E, \$60,000 for R/W support, \$5,260,000 for Construction Support, and \$23,861,000 for Construction Capital from Brightline West and California Department of Fish and Wildlife.	12/4/25	\$76,083	6/30/26	The project will be awarded prior to its deadline.
11	07-37310	5781	LA	2	In the city of Los Angeles, at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway. Replace heating, cooling, and ventilation systems and add a new hot and chilled water pump in the LARTMC.	12/4/25	\$14,840	6/30/26	The project will be awarded prior to its deadline.
12	07-37300	5780	LA	2	In the city of Los Angeles, at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway. Replace uninterrupted power supply systems and Automatic Transfer Switch (ATS) and install seven Zero Emission Vehicle (ZEV) charging stations.	12/4/25	\$10,576	6/30/26	The project will be awarded prior to its deadline.
13	10-1U730	3709	SJ	5	In Stockton, at Stockton Channel Viaduct Bridge (1414 West Fremont Street). Demolish and remove buildings, perform hazardous materials testing and abatement, and secure parcel from vandalism. This project will utilize the Emergency Limited Bid contract method	12/4/25	\$1,082	6/30/26	The project will be awarded prior to its deadline.

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 June 25-26, 2026
 Page 3
 Attachment

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
14	04-4X370	2930V	SM	1	Near Pacifica, from 0.4 mile north of Vallemar Street/ Etheldore Street to 0.3 mile north of 1st Street.		\$1,806	7/31/26	The project will be awarded prior to its deadline.
15	07-35420	5491	LA	1	In and near Malibu, from north of Serra Road to the Ventura County line. Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, and upgrade guardrail. (G13 Contingency)	1/29/26	\$55,613	7/31/26	The project will be awarded prior to its deadline.
16	01-0Q410	3254	Hum	101	In Humboldt County, on Routes 36, 101, and 211, at various bridge locations.	1/29/26	\$12,500	7/31/26	The project will be awarded prior to its deadline.