

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 20-21, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item

Prepared By: Jaime Espinoza, Chief (Acting)
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE
HIGHWAY PROJECTS**

SUMMARY:

The California Department of Transportation (Department) is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2024-25 and 2025-26.

In 2024-25, the California Transportation Commission (Commission) allocated \$3.47 billion to construct 197 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of July 16, 2026, 194 projects totaling \$3.43 billion have been awarded, 1 project will be awarded by its extended deadline, 2 projects have lapsed and the Department plans to re-program the Construction phase.

In 2025-26, the Commission allocated \$4.08 billion to construct 192 State-Administered STIP, and SHOPP projects on the State Highway System. As of July 16, 2026, 164 projects totaling \$3.45 billion have been awarded, 27 projects will be awarded by their original deadlines, 1 project has lapsed and the Department plans to re-program the Construction phase.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

FY 2024-25 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2024	28	\$399,273	28	0	0	22
October 2024	41	\$468,070	41	0	0	37
December 2024	27	\$291,852	27	0	0	23
January 2025	23	\$573,636	23	0	0	16
March 2025	16	\$275,364	16	0	0	13
May 2025	26	\$599,817	25	1	0	22
June 2025	36	\$865,946	34	1	1	29
Total	197	\$3,473,958	194	2	1	162

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2025-26 Allocations

CTC Meeting Date	No. Projects Voted	Voted Projects (x1000) CONST	No. Projects Awarded	No. Projects Funds Lapse	No. Projects Pending Award	No. Projects Awarded within 6 months
August 2025	88	\$1,773,256	87	1	0	78
October 2025	48	\$1,545,897	48	0	0	44
December 2025	11	\$129,133	11	0	0	10
January 2026	10	\$97,401	10	0	0	10
March 2026	7	\$35,226	4	0	3	4
May 2026	9	\$137,188	3	0	6	3
June 2026	19	\$357,645	1	0	18	1
Total	192	\$4,075,746	164	1	27	150

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

Attachment

"Improving lives and communities through transportation."

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
August 20-21, 2026
Attachment
Page 1

No.	Dist-EA	PPNO	County	Route	Description	Allocation Date	Allocation Amount x1000	Award Deadline	Project Status
1	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	5/15/25	\$439	11/30/25	The Department lapsed this phase and plans to reprogram it.
2	10-1H560	3433	Alp	88	Near Kirkwood, at the Caples Lake Maintenance Station. Reconstruct a dormitory and sand shed structures, and rehabilitate a generator building.	6/26/25	\$38,633	9/30/26	The project will be awarded within the extended deadline.
3	05-1K020	2850	Mon	1	Near Gorda, from north of White Creek Bridge to 2.0 miles south of Los Burros Road. Realign highway, replace temporary safety features with permanent safety devices, and install erosion control measures.	6/26/25	\$3,673	6/30/26	The Department lapsed this phase and plans to reprogram it.
4	04-0AA14	2031T	Ala	92	In Hayward, from west of San Mateo Hayward Bay Bridge Toll Station to Santa Clara Street. Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	8/16/25	\$29,589	2/28/26	The Department lapsed this phase and plans to reprogram it.
5	10-1K620	3466	Mer	59	Near the city of Merced, at the intersection with Gerald Avenue. Intersection improvements.	2/26/26	\$6,484	8/31/26	The project will be awarded prior to its deadline.
6	04-3J08A	2916X	Son	101	Near Petaluma, at San Antonio Creek Bridge No. 20-0019Y. Mitigation plant establishment work for project EA 3J080.	3/19/26	\$680	9/30/26	The project will be awarded prior to its deadline.
7	05-1J781	2766Y	SLO	101	Near Paso Robles, from 0.7 mile north of Exline Road to 1.0 mile south of Monterey Road. Landscape mitigation for safety project EA 1J780.	3/19/26	\$843	9/30/26	The project will be awarded prior to its deadline.