

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 20-21, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2b., Information Item

Prepared By: Dee Lam, Chief
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROJECTS, PER STIP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year 2025-26.

In 2025-26, the California Transportation Commission (Commission) allocated \$57,767,000 to construct 27 locally-administered STIP projects. As of July 16, 2026, four projects totaling \$3,580,000 have been awarded and the remaining 23 projects are scheduled to award by their deadlines.

BACKGROUND:

Current STIP Guidelines (Guidelines) require projects to be ready to proceed to construction within six months of allocation. The Guidelines also require the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

Fiscal Year 2025-26 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapse	Number of Projects Pending Award	Number of Projects Awarded within 6 months*
August 2025	1	\$850	1	0	0	1
October 2025	1	\$1,200	1	0	0	1
December 2025	2	\$1,530	2	0	0	2
January 2026	9	\$21,554	0	0	9	0
March 2026	3	\$11,534	0	0	3	0
May 2026	5	\$4,128	0	0	5	0
June 2026	6	\$16,971	0	0	6	0
Total	27	\$57,767	4	0	23	4

Attachment

**Voted Not Awarded Project Status 4-Month
& Time Extension Award Project Status**

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (\$1,000's)	Project Status
Humboldt County	Rehabilitation, Overlay, and Bicycle Improvements on Myrtle Avenue (F3K300)	01-2577	Jan-2026	Jul-2026	\$870	The project will be awarded within the deadline.
Lake County	South Main Street Rehabilitation	01-3032R	Jan-2026	Jul-2026	\$8,375	The project will be awarded within the deadline.
Lake County	Soda Bay Road Rehabilitation	01-3033R	Jan-2026	Jul-2026	\$2,214	The project will be awarded within the deadline.
City of Trinidad	Main Street, Patrick's Point Drive, and Westhaven Drive Pavement Rehabilitation	01-4913	Jan-2026	Jul-2026	\$710	The project will be awarded within the deadline.
City of Etna	Main Street Rehabilitation	02-2595	Jan-2026	Jul-2026	\$681	The project will be awarded within the deadline.
City of Tulelake	Main Street Reconstruction	02-2622	Jan-2026	Jul-2026	\$260	The project will be awarded within the deadline.
City of Tulelake	C Street and Ray Oehlerich Way Reconstruction	02-2623	Jan-2026	Jul-2026	\$500	The project will be awarded within the deadline.
San Francisco County Transportation Authority	Bay Skyway Phase 1 – Yerba Buena Island Multi-Use Pathway and Related Roadway Improvements	04-2351	Jan-2026	Jul-2026	\$4,944	The project will be awarded within the deadline.
Town of Mammoth Lakes	Minaret Road Multi-Use Path	09-2681	Jan-2026	Jul-2026	\$3,000	The project will be awarded within the deadline.

**Voted Not Awarded Project Status 4-Month
& Time Extension Award Project Status**

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (\$1,000's)	Project Status
Plumas County	Graeagle-Johnsville Road Reconstruction	02-2548	Mar-2026	Sep-2026	\$3,500	The project will be awarded within the deadline
County of Santa Cruz	Soquel San Jose Road/Porter Street Resurfacing & Multimodal	05-3089	Mar-2026	Sep-2026	\$2,955	The project will be awarded within the deadline
Mono County	Benton Crossing Road Rehabilitation Project Phase 1	09-2686	Mar-2026	Sep-2026	\$5,079	The project will be awarded within the deadline
City of Rio Dell	Rio Dell Neighborhood Pedestrian Connectivity Improvements	01-2576	May-2026	Nov-2026	\$766	The project will be awarded within the deadline.
Mariposa County	Indian Peak Road Rehabilitation	10-3548	May-2026	Nov-2026	\$785	The project will be awarded within the deadline.
Mariposa County	Old Toll Road Rehabilitation	10-3549	May-2026	Nov-2026	\$1,500	The project will be awarded within the deadline.
Mariposa County	Joe Howard Street, Sidewalk Improvements	10-3550	May-2026	Nov-2026	\$247	The project will be awarded within the deadline.
Mariposa County	E Whitlock Road Rehabilitation	10-3551	May-2026	Nov-2026	\$830	The project will be awarded within the deadline.
Plumas County	Gold Lake Forest Highway Pavement Rehabilitation	02-2648	Jun-2026	Dec-2026	\$1,538	The project will be awarded within the deadline.

**Voted Not Awarded Project Status 4-Month
& Time Extension Award Project Status**

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (\$1,000's)	Project Status
Plumas County	Quincy Junction Road Reconstruction (Federal Lands Access Program)	02-2649	Jun-2026	Dec-2026	\$500	The project will be awarded within the deadline.
Siskiyou County	Jackson Ranch Road Rehabilitation	02-2603	Jun-2026	Dec-2026	\$4,010	The project will be awarded within the deadline.
Trinity County	Ripple Creek Bridge Reconstruction	02-2654	Jun-2026	Dec-2026	\$2,000	The project will be awarded within the deadline.
City of Sacramento	Pedestrian Crossing at R Street and 29th/30th Street	03-2218	Jun-2026	Dec-2026	\$2,412	The project will be awarded within the deadline.
Sierra County	Smithneck Rock Rehabilitation and Bike Path	03-3213	Jun-2026	Dec-2026	\$6,511	The project will be awarded within the deadline.
Grand Total					\$54,187	