

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 20-21, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2c., Information Item

Prepared By: Dee Lam, Chief
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE ACTIVE TRANSPORTATION PROGRAM PROJECTS, PER ATP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered Active Transportation Program (ATP) projects that received a construction allocation in Fiscal Year 2023-24 through 2025-26.

In 2023-24, the California Transportation Commission (Commission) allocated \$197,991,000 to construct 87 locally-administered ATP projects. As of July 16, 2026, 83 projects totaling \$158,375,000 have been awarded. Two projects have lapsed. Two projects have time extensions that are scheduled to award by the extended deadline.

In 2024-25, the Commission allocated \$238,666,000 to construct 64 locally-administered ATP projects. As of July 16, 2026, 48 projects totaling \$116,465,000 have been awarded. One project has been cancelled by the agency. Fifteen projects have approved time extensions.

In 2025-26, the Commission allocated \$176,420,000 to construct 61 locally-administered ATP projects. As of July 16, 2026, six projects totaling \$13,294,000 have been awarded. Four projects have a concurrent time extension request on this month's agenda. Four projects have an approved time extension, 44 projects are scheduled to award by the deadline and 3 projects are scheduled to award by the Interim Timely Use of Funds deadline.

BACKGROUND:

Current ATP Guidelines require projects to be ready to proceed to construction within six months of allocation. On June 26, 2025, the Commission adopted the 2025 ITUF Policy, Southern California Fires, for affected counties, under Resolution G-25-51, which extends the period of construction contract award from 6 months to 12 months, applicable through the duration of the ITUF Policy. This extension is retroactive and includes allocations approved at the January, March, May, and June 2025 Commission meetings. The policy also requires the Department to report to the Commission those projects that have not been awarded within four months of allocation.

FY 2023-24 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ¹
August 2023	8	\$8,183	8	0	0	7
October 2023	6	\$5,842	5	1	0	4
December 2023	13	\$26,268	13	0	0	12
January 2024	12	\$32,030	11	0	1	9
March 2024	15	\$62,199	14	1	0	8
May 2024	15	\$31,628	14	0	1	8
June 2024	18	\$31,841	18	0	0	12
Total	87	\$197,991	83	2	2	60

FY 2024-25 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ^{1,4}
August 2024	1	\$1,497	1	0	0	1
October 2024	2	\$30,423	2	0	0	1
December 2024 ²	13	\$25,745	13	0	0	9
January 2025 ^{3,4}	11	\$30,400	9	0	2	3
March 2025 ⁴	13	\$68,535	5	1	7	1
May 2025 ⁴	6	\$24,185	5	0	1	4
June 2025 ⁴	18	\$57,881	13	0	5	9
Total	64	\$238,666	48	1	15	28

FY 2025-26 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ⁴
August 2025 ⁴	4	\$17,395	2	0	2	2
October 2025 ⁴	3	\$2,616	1	0	2	1
December 2025 ⁴	6	\$6,850	3	0	3	3
January 2026	13	\$52,961	0	0	13	0
March 2026	8	\$24,686	0	0	8	0
May 2026	10	\$27,240	0	0	10	0
June 2026	17	\$44,672	0	0	17	0
Total	61	\$176,420	6	0	55	6

Note: Includes all ATP Infrastructure and Non-Infrastructure projects.

¹ Per Current ATP Guidelines, projects shall award construction within six months of allocation.

² In December 2024, the Commission allocated \$1,223,000 to the Hoopa Safe Routes to School Project (PPNO 2440A and 2440B), under Resolution FATP-2425-11. The Federal Highway Administration (FHWA) approved the transfer of these funds to Bureau of Indian Affairs (BIA) on August 12, 2025 for PPNO 2440A and PPNO 2440B. The BIA will serve as the oversight agency.

³ In January 2025, the Commission allocated \$4,505,000 to the La Jolla Band of Luiseño Indians-Active Transportation Project 2014 (PPNO 1161A and 1161B), under Resolution FATP-2425-13. The FHWA approved the transfer of these funds to the BIA on April 25, 2025 for PPNO 1161A and on April 30, 2025 for PPNO 1161B. The BIA will serve as the oversight agency.

⁴ In June 2025, the Commission adopted the 2025 ITUF Policy, Southern California Fires, for affected counties, under Resolution G-25-51, which extends the period of construction contract award from 6 months to 12 months, applicable through the duration of the ITUF Policy. This extension is retroactive and includes allocations approved at the January, March, May, and June 2025 Commission meetings.

Attachment

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Santa Monica	Stewart-Pennsylvania Safety Enhancement Project	07-5861B	Oct-2023	Apr-2024	\$25	The project was not awarded within the deadline. Funds lapsed.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286A	Mar-2024	Sep-2025	\$1,377	The project was not awarded within the deadline. Funds lapsed.
Mariposa County	Mariposa Elementary School Connectivity Project	10-3513	Mar-2025	Sep-2025	\$1,800	The project was not awarded within the deadline. Project cancelled.
Mariposa County	Mariposa Creek Parkway	10-3514	Dec-2025	Jun-2026	\$3,015	A Concurrent Time Extension will be submitted for the August 2026 CTC Meeting.
City of Los Angeles	LA River Greenway, West San Fernando Valley Gap Closure	07-5663	Jan-2024	Jul-2026	\$18,593	The project will be awarded within the extended deadline.
City of Long Beach	Orange Avenue Backbone Bikeway and Complete Streets Improvements	07-5581	Jan-2025	Jul-2026	\$12,670	The project will be awarded within the extended deadline.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286B	Jan-2025	Jul-2026	\$77	The project will be awarded within the extended deadline.
City of West Sacramento	Sycamore Trail Extension (Phase 3)	03-7889	Jan-2026	Jul-2026	\$2,000	The project will be awarded within the deadline.
City of Seaside	Broadway Ave Complete Street Corridor	05-3059A	Jan-2026	Jul-2026	\$9,450	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Seaside	Broadway Ave Complete Street Corridor	05-3059B	Jan-2026	Jul-2026	\$1,015	The project will be awarded within the deadline.
City of San Luis Obispo	South Higuera Complete Streets Project	05-3119	Jan-2026	Jul-2026	\$6,951	The project will be awarded within the deadline.
Transportation Agency for Monterey County	Fort Ord Regional Trail and Greenway: California Avenue Segment	05-3130B	Jan-2026	Jul-2026	\$980	The project will be awarded within the deadline.
City of Salinas	Harden Parkway Path & Safe Routes to School project	05-3133B	Jan-2026	Jul-2026	\$1,548	The project will be awarded within the deadline.
City of Delano	ATP-6 SRTS Sidewalk Gap and Crosswalk Improvement Project	06-8068	Jan-2026	Jul-2026	\$628	The project will be awarded within the deadline.
San Bernardino County	Muscoy Area Safe Routes to School Pedestrian Improvements Project	08-1274A	Jan-2026	Jul-2026	\$1,271	The project will be awarded within the deadline.
City of Jurupa Valley	Jurupa Valley Granite Hill Area SRTS Sidewalk Gap Closure	08-1293	Jan-2026	Jul-2026	\$2,900	A Concurrent Time Extension will be submitted for the August 2026 CTC Meeting.
City of Riverside	Riverside Civil Rights Walk	08-1311	Jan-2026	Jul-2026	\$2,941	The project will be awarded within the deadline.
City of Stockton	Greater Downtown Bike and Pedestrian Connectivity (Lincoln/Rose/Aurora)	10-3538	Jan-2026	Jul-2026	\$1,458	A Concurrent Time Extension will be submitted for the August 2026 CTC Meeting.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Santa Ana	Memory Lane and Flower Street Bikeway	12-1314	Jan-2026	Jul-2026	\$4,550	The project will be awarded within the deadline.
City of Commerce	Slauson Avenue Corridor & Citywide Pedestrian, Bike, Transit Improvements	07-6043	Aug-2025	Aug-2026	\$2,109	The project will be awarded within the ITUF deadline.
Butte County	South Oroville Bike and Ped Connectivity Project	03-6126A	Mar-2025	Sep-2026	\$6,904	The project will be awarded within the extended deadline.
City of San Jose	Willow-Keyes Complete Streets Improvements	04-2336	Mar-2025	Sep-2026	\$12,926	The project will be awarded within the extended deadline.
City of Watsonville	Safer Access to Pajaro Valley High School and Beyond	05-0413A	Mar-2025	Sep-2026	\$10,541	The project will be awarded within the extended deadline.
San Luis Obispo County	Bob Jones Multi-Use Path Gap Closure Segment 1	05-3060	Mar-2025	Sep-2026	\$15,953	The project will be awarded within the extended deadline.
City of National City	8th Street and Roosevelt Ave Active Transportation Corridor, National City	11-1395	Mar-2025	Sep-2026	\$5,185	The project will be awarded within the extended deadline.
City of Arroyo Grande	Halcyon Road Complete Streets Project	05-3123A	Mar-2026	Sep-2026	\$6,765	The project will be awarded within the deadline.
City of Fresno	Downtown Neighborhood Safe Schools Crossing.	06-8067	Mar-2026	Sep-2026	\$584	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Taft	10th St and San Emidio St - Intersection Safety Improvements	06-8069	Mar-2026	Sep-2026	\$408	The project will be awarded within the deadline.
San Diego Association of Governments	Howard Bikeway: Connecting Vibrant San Diego Neighborhoods	06-8071A	Mar-2026	Sep-2026	\$1,472	The project will be awarded within the deadline.
San Diego Association of Governments	Howard Bikeway: Connecting Vibrant San Diego Neighborhoods	06-8071B	Mar-2026	Sep-2026	\$9	The project will be awarded within the deadline.
City of Santa Monica	Wilshire Active Transportation Safety Project	07-6163	Mar-2026	Sep-2026	\$4,765	The project will be awarded within the deadline.
City of Fresno	Downtown Neighborhood Safe Schools Crossing.	11-1462	Mar-2026	Sep-2026	\$2,546	The project will be awarded within the deadline.
City of La Mesa	La Mesa Bike and Sidewalk Connections Project	11-1492	Mar-2026	Sep-2026	\$8,137	A Concurrent Time Extension will be submitted for the August 2026 CTC Meeting.
City of Jurupa Valley	Jurupa Valley Agate Street Complete Streets Project	08-1294	Oct-2025	Oct-2026	\$1,132	The project will be awarded within the ITUF deadline.
City of Stockton	Downtown East-West Connection (Park/Oak/Fremont)	10-3539	Oct-2025	Oct-2026	\$1,449	The project will be awarded within the extended deadline.
Monterey County	San Ardo Community and School Connections Through Active Transportation	05-3114A	Dec-2025	Oct-2026	\$2,292	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Los Angeles	Broadway-Manchester Active Transportation Equity Project	07-5662	May-2024	Nov-2026	\$19,621	The project will be awarded within the extended deadline.
City of Williams	E Street Complete Streets Project	03-6131A	May-2026	Nov-2026	\$9,141	The project will be awarded within the deadline.
Contra Costa County	Verde K-8 Safe Routes to School Non-Infrastructure	04-2380B	May-2026	Nov-2026	\$500	The project will be awarded within the deadline.
City of Visalia	Highland Community Connectivity Project	06-8134B	May-2026	Nov-2026	\$520	The project will be awarded within the deadline.
City of Visalia	Beyond Bike Lanes - Elevating Santa Fe Street	06-8135B	May-2026	Nov-2026	\$520	The project will be awarded within the deadline.
City of Visalia	Goshen Visalia Corridor Connection Project	06-8136B	May-2026	Nov-2026	\$300	The project will be awarded within the deadline.
City of Long Beach	Downtown Long Beach Walkable Corners	07-5865A	May-2026	Nov-2026	\$6,675	The project will be awarded within the deadline.
City of Long Beach	Pacific Avenue Cycle Track	07-5867A	May-2026	Nov-2026	\$5,740	The project will be awarded within the deadline.
City of Bell Gardens	Bell Gardens Complete Streets Improvements - Phase 2	07-6038	May-2026	Nov-2026	\$2,609	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
San Bernardino County	Muscoy Area Safe Routes to School Pedestrian Improvements Project	08-1274B	May-2026	Nov-2026	\$35	The project will be awarded within the deadline.
City of El Centro	City of El Centro Pedestrian Improvement Project	11-1537	May-2026	Nov-2026	\$1,200	The project will be awarded within the deadline.
Orange County Transportation Authority	Move OC: A Vibrant Path to Active Transportation	12-6497	Dec-2025	Dec-2026	\$416	The project will be awarded within the ITUF deadline.
San Diego Association of Governments	Central Avenue Bikeway - The Missing Link	11-1489	Jun-2025	Dec-2026	\$2,834	The project will be awarded within the extended deadline.
San Diego Association of Governments	Bayshore Bikeway Barrio Logan Phase 2: Intersection Safety Improvements	11-1533	Jun-2025	Dec-2026	\$6,344	The project will be awarded within the extended deadline.
Modoc County	Surprise Valley School Safety and Community Connectivity Project	02-2631	Jun-2026	Dec-2026	\$2,669	The project will be awarded within the deadline.
City of Williams	E Street Complete Streets Project	03-6131B	Jun-2026	Dec-2026	\$200	The project will be awarded within the deadline.
Alameda County Transportation Commission	San Leandro Construction Package 3	04-2364C	Jun-2026	Dec-2026	\$19,500	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Salinas	John Street/Williams Road Safe Routes to School Project and Programming	05-3254B	Jun-2026	Dec-2026	\$1,500	The project will be awarded within the deadline.
City of Reedley	Jefferson Elementary Safe Routes to School	06-7092	Jun-2026	Dec-2026	\$1,013	The project will be awarded within the deadline.
City of Parlier	City of Parlier Limitless Lane Network	06-8074	Jun-2026	Dec-2026	\$2,648	The project will be awarded within the deadline.
City of Parlier	City of Parlier School Corridor Active Transportation Improvements Project	06-8075A	Jun-2026	Dec-2026	\$2,322	The project will be awarded within the deadline.
City of Fowler	Fremont Elementary/Marshall Elementary/Fowler High School Safe Routes to School	06-8077	Jun-2026	Dec-2026	\$545	The project will be awarded within the deadline.
City of Corcoran	City of Corcoran Equitable Health, Safety & Connectivity	06-8028	Jun-2026	Dec-2026	\$2,478	The project will be awarded within the deadline.
City of Woodlake	West Sequoia Avenue Multi-Modal Improvements Project	06-8082	Jun-2026	Dec-2026	\$2,532	The project will be awarded within the deadline.
City of Porterville	Tule River Tribe Complete Streets and Two Pedestrian Bridges Project	06-8084B	Jun-2026	Dec-2026	\$40	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Long Beach	Mid-City Bicycle and Pedestrian Connections	07-6052B	Jun-2026	Dec-2026	\$854	The project will be awarded within the deadline.
City of South El Monte	Merced Avenue Greenway	07-6164	Jun-2026	Dec-2026	\$2,561	The project will be awarded within the deadline.
City of Ventura	Santa Paula Trail, East Ventura Station to e/o Wells Road	07-6194	Jun-2026	Dec-2026	\$1,840	The project will be awarded within the deadline.
City of Moreno Valley	ADA Curb Ramps Remediation Project	08-1313	Jun-2026	Dec-2026	\$1,253	The project will be awarded within the deadline.
City of Waterford	Waterford Tim Bell Road Pedestrian Improvements.	10-3615	Jun-2026	Dec-2026	\$1,808	The project will be awarded within the deadline.
City of Calipatria	City of Calipatria – Bonita Place Pedestrian Safety Project	11-1536	Jun-2026	Dec-2026	\$909	The project will be awarded within the deadline.
City of Bakersfield	H Street Corridor (SR-204 to Hwy 58)	06-8070	Aug-2025	Feb-2027	\$3,154	The project will be awarded within the extended deadline.
City of Los Angeles	112th Street and Flourney Elementary Schools Safety Improvements Project	07-5579	Mar-2025	Mar-2027	\$4,448	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Anaheim	Citywide Safe Routes to School Sidewalk Gap Closure	12-2196A	Mar-2025	Mar-2027	\$3,021	The project will be awarded within the extended deadline.
City of Desert Hot Springs	Palm Drive Improvements – I-10 to Camino Aventura	08-1312	May-2025	May-2027	\$8,975	The project will be awarded within the extended deadline.
City of Los Angeles	Alexandria Avenue Elementary School Neighborhood Safety Improvements Project	07-5586	Jun-2025	Jun-2027	\$3,366	The project will be awarded within the extended deadline.
City of Oakland	East Oakland Neighborhood Bike Routes	04-2346	Jan-2026	Jul-2027	\$17,269	The project will be awarded within the extended deadline.
City of Glendale	Phase 1 of Citywide Pedestrian Master Plan	07-6161	Jun-2025	Feb-2028	\$9,000	The project will be awarded within the extended deadline.
City of Los Angeles	Liechty Middle and Neighborhood Elementary Schools Safety Improvement Project	07-5576	Jun-2025	Jun-2028	\$18,157	The project will be awarded within the extended deadline.
Grand Total					\$324,943	