

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: October 15-16, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2b., Information Item

Prepared By: Angel Pyle, Chief (Acting)
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROJECTS, PER STIP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Years 2025-26 and 2026-27.

In 2025-26, the California Transportation Commission (Commission) allocated \$57,767,000 to construct 27 locally-administered STIP projects. As of September 15, 2026, 16 projects totaling \$36,668,000 have been awarded, 4 projects have concurrent time extension requests on this month's Commission agenda, and the remaining 7 projects are scheduled to award by their deadlines.

In 2026-27, the Commission has yet to allocate any locally-administered STIP projects.

BACKGROUND:

Current STIP Guidelines (Guidelines) require projects to be ready to proceed to construction within six months of allocation. The Guidelines also require the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

Fiscal Year 2025-26 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months*
August 2025	1	\$850	1	0	0	1
October 2025	1	\$1,200	1	0	0	1
December 2025	2	\$1,530	2	0	0	2
January 2026	9	\$21,554	9	0	0	9
March 2026	3	\$11,534	3	0	0	3
May 2026	5	\$4,128	0	0	5	0
June 2026	6	\$16,971	0	0	6	0
Total	27	\$57,767	16	0	11	16

Fiscal Year 2026-27 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months*
August 2026	0	\$0	0	0	0	0
Total	0	\$0	0	0	0	0

Attachment

**Voted Not Awarded Project Status 4-Month
& Time Extension Award Project Status**

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (\$1,000's)	Project Status
City of Rio Dell	Rio Dell Neighborhood Pedestrian Connectivity Improvements	01-2576	May-2026	Nov-2026	\$766	The project will be awarded within the deadline.
Mariposa County	Indian Peak Road Rehabilitation	10-3548	May-2026	Nov-2026	\$785	A Concurrent Time Extension will be submitted for the October 2026 CTC Meeting.
Mariposa County	Old Toll Road Rehabilitation	10-3549	May-2026	Nov-2026	\$1,500	A Concurrent Time Extension will be submitted for the October 2026 CTC Meeting.
Mariposa County	Joe Howard Street, Sidewalk Improvements	10-3550	May-2026	Nov-2026	\$247	A Concurrent Time Extension will be submitted for the October 2026 CTC Meeting.
Mariposa County	E Whitlock Road Rehabilitation	10-3551	May-2026	Nov-2026	\$830	A Concurrent Time Extension will be submitted for the October 2026 CTC Meeting.
Plumas County	Gold Lake Forest Highway Pavement Rehabilitation	02-2648	Jun-2026	Dec-2026	\$1,538	The project will be awarded within the deadline.
Plumas County	Quincy Junction Road Reconstruction (Federal Lands Access Program)	02-2649	Jun-2026	Dec-2026	\$500	The project will be awarded within the deadline.

**Voted Not Awarded Project Status 4-Month
& Time Extension Award Project Status**

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (\$1,000's)	Project Status
Siskiyou County	Jackson Ranch Road Rehabilitation	02-2603	Jun-2026	Dec-2026	\$4,010	The project will be awarded within the deadline.
Trinity County	Ripple Creek Bridge Reconstruction	02-2654	Jun-2026	Dec-2026	\$2,000	The project will be awarded within the deadline.
City of Sacramento	Pedestrian Crossing at R Street and 29/30 Street	03-2218	Jun-2026	Dec-2026	\$2,412	The project will be awarded within the deadline.
Sierra County	Smithneck Rock Rehabilitation and Bike Path	03-3213	Jun-2026	Dec-2026	\$6,511	The project will be awarded within the deadline.
Grand Total					\$23,384	