

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: October 15-16, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2c., Information Item

Prepared By: Angel Pyle, Chief (Acting)
Division of Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE ACTIVE TRANSPORTATION PROGRAM PROJECTS, PER ATP GUIDELINES**

SUMMARY:

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered Active Transportation Program (ATP) projects that received a construction allocation in Fiscal Year 2023-24 through 2026-27.

In 2023-24, the California Transportation Commission (Commission) allocated \$197,991,000 to construct 87 locally-administered ATP projects. As of September 10, 2026, 83 projects totaling \$158,375,000 have been awarded. Two projects have lapsed and two projects have time extensions that are scheduled to award by the extended deadline.

In 2024-25, the Commission allocated \$238,669,000 to construct 62 locally-administered ATP projects. As of September 10, 2026, 51 projects totaling \$179,732,000 have been awarded. One project has been cancelled by the agency and two projects have lapsed. Eight projects have approved time extensions.

In 2025-26, the Commission allocated \$183,140,000 to construct 62 locally-administered ATP projects. As of September 10, 2026, 25 projects totaling \$66,136,000 have been awarded. One project has a concurrent time extension request on this month's agenda. Six projects have an approved time extension, 29 projects are scheduled to award by the deadline and one project is scheduled to award by the Interim Timely Use of Funds (ITUF) deadline.

In 2026-27, the Commission allocated \$25,000,000 to construct six locally-administered ATP projects. As of September 10, 2026, zero projects have been awarded.

BACKGROUND:

Current ATP Guidelines require projects to be ready to proceed to construction within six months of allocation. On June 26, 2025, the Commission adopted the 2025 ITUF Policy, Southern California Fires, for affected counties, under Resolution G-25-51, which extends the period of construction contract award from 6 months to 12 months, applicable through the duration of the ITUF Policy. This extension is retroactive and includes allocations approved at the January, March, May, and June 2025 Commission meetings. The policy also requires the Department to report to the Commission those projects that have not been awarded within four months of allocation.

FY 2023-24 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ¹
August 2023 ¹	8	\$8,183	8	0	0	7
October 2023 ¹	6	\$5,842	5	1	0	4
December 2023 ¹	13	\$26,268	13	0	0	12
January 2024 ¹	12	\$32,030	11	0	1	9
March 2024 ¹	15	\$62,199	14	1	0	8
May 2024 ¹	15	\$31,628	14	0	1	8
June 2024 ¹	18	\$31,841	18	0	0	12
Total	87	\$197,991	83	2	2	60

FY 2024-25 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ^{1,4}
August 2024 ¹	1	\$1,497	1	0	0	1
October 2024 ¹	2	\$30,423	2	0	0	1
December 2024 ²	11	\$25,748	11	0	0	9
January 2025 ^{3,4}	11	\$30,400	10	1	0	3
March 2025 ⁴	13	\$68,535	10	1	2	1
May 2025 ⁴	6	\$24,185	4	1	1	4
June 2025 ⁴	18	\$57,881	13	0	5	9
Total	62	\$238,669	51	3	8	28

FY 2025-26 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ⁴
August 2025 ⁴	4	\$17,395	3	0	1	2
October 2025 ⁴	3	\$2,616	2	0	1	1
December 2025 ⁴	6	\$6,850	4	0	2	3
January 2026 ¹	13	\$52,961	10	0	3	0
March 2026 ¹	8	\$24,686	6	0	2	0
May 2026 ¹	10	\$27,240	0	0	10	0
June 2026 ¹	18	\$51,392	0	0	18	0
Total	62	\$183,140	25	0	37	6

FY 2026-27 Allocations

Month Allocated	Number of Projects Voted	Voted Projects (in 1000s)	Number of Projects Awarded	Number of Projects Lapsed	Number of Projects Pending Award	Number of Projects Awarded within 6 months ⁴
August 2026 ¹	6	\$25,000	0	0	6	0
Total	6	\$25,000	0	0	6	0

Note: Includes all ATP Infrastructure and Non-Infrastructure projects.

¹ Per Current ATP Guidelines, projects shall award construction within six months of allocation.

² In December 2024, the Commission allocated \$1,223,000 to the Hoopa Safe Routes to School Project (PPNO 2440A and 2440B), under Resolution FATP-2425-11. The Federal Highway Administration (FHWA) approved the transfer of these funds to Bureau of Indian Affairs (BIA) on August 12, 2025 for PPNO 2440A and PPNO 2440B. The BIA will serve as the oversight agency.

³ In January 2025, the Commission allocated \$4,505,000 to the La Jolla Band of Luiseño Indians-Active Transportation Project 2014 (PPNO 1161A and 1161B), under Resolution FATP-2425-13. The FHWA approved the transfer of these funds to the BIA on April 25, 2025 for PPNO 1161A and on April 30, 2025 for PPNO 1161B. The BIA will serve as the oversight agency.

⁴ In June 2025, the Commission adopted the 2025 ITUF Policy, Southern California Fires, for affected counties, under Resolution G-25-51, which extends the period of construction contract award from 6 months to 12 months, applicable through the duration of the ITUF Policy. This extension is retroactive and includes allocations approved at the January, March, May, and June 2025 Commission meetings.

Attachment

"Improving lives and communities through transportation."

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Santa Monica	Stewart-Pennsylvania Safety Enhancement Project	07-5861B	Oct-2023	Apr-2024	\$25	The project was not awarded within the deadline. Funds lapsed.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286A	Mar-2024	Sep-2025	\$1,377	The project was not awarded within the deadline. Funds lapsed.
Mariposa County	Mariposa Elementary School Connectivity Project	10-3513	Mar-2025	Sep-2025	\$1,800	The project was not awarded within the deadline. Project cancelled.
City of Diamond Bar	Diamond Bar Boulevard Complete Streets Project	07-6166	May-2025	May-2026	\$3,936	The project was not awarded within the deadline. Funds lapsed.
City of Wildomar	Bundy Canyon Active Transportation Corridor (BCATC)	08-1286B	Jan-2025	Jul-2026	\$77	The project was not awarded within the deadline. Funds lapsed.
City of Los Angeles	LA River Greenway, West San Fernando Valley Gap Closure	07-5663	Jan-2024	Sep-2026	\$18,593	The project will be awarded within the extended deadline.
City of Wasco	Central Avenue Class I & Class II Bicycle Trails	06-8067	Mar-2026	Sep-2026	\$584	The project will be awarded within the deadline.
San Diego Association of Governments	Howard Bikeway: Connecting Vibrant San Diego Neighborhoods	11-1492	Mar-2026	Sep-2026	\$8,137	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Stockton	Downtown East-West Connection (Park/Oak/Fremont)	10-3539	Oct-2025	Oct-2026	\$1,449	The project will be awarded within the extended deadline.
City of Los Angeles	Broadway-Manchester Active Transportation Equity Project	07-5662	May-2024	Nov-2026	\$19,621	The project will be awarded within the extended deadline.
City of Williams	E Street Complete Streets Project	03-6131A	May-2026	Nov-2026	\$9,141	The project will be awarded within the deadline.
Contra Costa County	Verde K-8 Safe Routes to School Non-Infrastructure	04-2380B	May-2026	Nov-2026	\$500	The project will be awarded within the deadline.
City of Visalia	Highland Community Connectivity Project	06-8134B	May-2026	Nov-2026	\$520	The project will be awarded within the deadline.
City of Visalia	Beyond Bike Lanes - Elevating Santa Fe Street	06-8135B	May-2026	Nov-2026	\$520	The project will be awarded within the deadline.
City of Visalia	Goshen Visalia Corridor Connection Project	06-8136B	May-2026	Nov-2026	\$300	The project will be awarded within the deadline.
City of Long Beach	Downtown Long Beach Walkable Corners	07-5865A	May-2026	Nov-2026	\$6,675	A Concurrent Time Extension has been submitted for the October 2026 CTC Meeting.
City of Long Beach	Pacific Avenue Cycle Track	07-5867A	May-2026	Nov-2026	\$5,740	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Bell Gardens	Bell Gardens Complete Streets Improvements - Phase 2	07-6038	May-2026	Nov-2026	\$2,609	The project will be awarded within the deadline.
San Bernardino County	Muscoy Area Safe Routes to School Pedestrian Improvements Project	08-1274B	May-2026	Nov-2026	\$35	The project will be awarded within the deadline.
City of El Centro	City of El Centro Pedestrian Improvement Project	11-1537	May-2026	Nov-2026	\$1,200	The project will be awarded within the deadline.
Mariposa County	Mariposa Creek Parkway	10-3514	Dec-2025	Dec-2026	\$3,015	The project will be awarded within the extended deadline.
Orange County Transportation Authority	Move OC: A Vibrant Path to Active Transportation	12-6497	Dec-2025	Dec-2026	\$416	The project will be awarded within the ITUF deadline.
San Diego Association of Governments	Central Avenue Bikeway - The Missing Link	11-1489	Jun-2025	Dec-2026	\$2,834	The project will be awarded within the extended deadline.
San Diego Association of Governments	Bayshore Bikeway Barrio Logan Phase 2: Intersection Safety Improvements	11-1533	Jun-2025	Dec-2026	\$6,344	The project will be awarded within the extended deadline.
City of Stockton	Greater Downtown Bike and Pedestrian Connectivity (Lincoln/Rose/Aurora)	10-3538	Jan-2026	Dec-2026	\$1,458	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
Modoc County	Surprise Valley School Safety and Community Connectivity Project	02-2631	Jun-2026	Dec-2026	\$2,669	The project will be awarded within the deadline.
City of Williams	E Street Complete Streets Project	03-6131B	Jun-2026	Dec-2026	\$200	The project will be awarded within the deadline.
Alameda County Transportation Commission	San Leandro Construction Package 3	04-2364C	Jun-2026	Dec-2026	\$19,500	The project will be awarded within the deadline.
City of Santa Barbara	Milpas Street Crosswalk Safety and Sidewalk Widening Project	05-3118	Jun-2026	Dec-2026	6,720	The project will be awarded within the deadline.
City of Salinas	John Street/Williams Road Safe Routes to School Project and Programming	05-3254B	Jun-2026	Dec-2026	\$1,500	The project will be awarded within the deadline.
City of Reedley	Jefferson Elementary Safe Routes to School	06-7092	Jun-2026	Dec-2026	\$1,013	The project will be awarded within the deadline.
City of Corcoran	City of Corcoran Equitable Health, Safety & Connectivity	06-8028	Jun-2026	Dec-2026	\$2,478	The project will be awarded within the deadline.
City of Parlier	City of Parlier Limitless Lane Network	06-8074	Jun-2026	Dec-2026	\$2,648	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Parlier	City of Parlier School Corridor Active Transportation Improvements Project	06-8075A	Jun-2026	Dec-2026	\$2,322	The project will be awarded within the deadline.
City of Fowler	Fremont Elementary/Marshall Elementary/Fowler High School Safe Routes to School	06-8077	Jun-2026	Dec-2026	\$545	The project will be awarded within the deadline.
City of Woodlake	West Sequoia Avenue Multi- Modal Improvements Project	06-8082	Jun-2026	Dec-2026	\$2,532	The project will be awarded within the deadline.
City of Porterville	Tule River Tribe Complete Streets and Two Pedestrian Bridges Project	06-8084B	Jun-2026	Dec-2026	\$40	The project will be awarded within the deadline.
City of Long Beach	Mid-City Bicycle and Pedestrian Connections	07-6052B	Jun-2026	Dec-2026	\$854	The project will be awarded within the deadline.
City of South El Monte	Merced Avenue Greenway	07-6164	Jun-2026	Dec-2026	\$2,561	The project will be awarded within the deadline.
City of Ventura	Santa Paula Trail, East Ventura Station to e/o Wells Road	07-6194	Jun-2026	Dec-2026	\$1,840	The project will be awarded within the deadline.
City of Moreno Valley	ADA Curb Ramps Remediation Project	08-1313	Jun-2026	Dec-2026	\$1,253	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Waterford	Waterford Tim Bell Road Pedestrian Improvements	10-3615	Jun-2026	Dec-2026	\$1,808	The project will be awarded within the deadline.
City of Calipatria	City of Calipatria – Bonita Place Pedestrian Safety Project	11-1536	Jun-2026	Dec-2026	\$909	The project will be awarded within the deadline.
City of Jurupa Valley	Jurupa Valley Granite Hill Area SRTS Sidewalk Gap Closure	08-1293	Jan-2026	Jan-2027	\$2,900	The project will be awarded within the extended deadline.
City of Bakersfield	H Street Corridor (SR-204 to Hwy 58)	06-8070	Aug-2025	Feb-2027	\$3,154	The project will be awarded within the extended deadline.
City of Los Angeles	112th Street and Flourney Elementary Schools Safety Improvements Project	07-5579	Mar-2025	Mar-2027	\$4,448	The project will be awarded within the extended deadline.
City of Anaheim	Citywide Safe Routes to School Sidewalk Gap Closure	12-2196A	Mar-2025	Mar-2027	\$3,021	The project will be awarded within the extended deadline.
City of Placerville	Placerville Drive Bicycle and Pedestrian Facilities Phase 1	03-5404	Aug-2026	Apr-2027	\$15,417	The project will be awarded within the deadline.
Tulare County	Tipton Sidewalk Improvements Project	06-7093	Aug-2026	Apr-2027	\$1,218	The project will be awarded within the deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
Kern County	Safe Route To School (SRTS) ADA Crosswalk Safety	06-8066	Aug-2026	Apr-2027	\$1,760	The project will be awarded within the deadline.
City of National City	24th Street Transit Center Connections	11-1490	Aug-2026	Apr-2027	\$2,903	The project will be awarded within the deadline.
City of National City	22nd Street Separated Bikeway	11-1528	Aug-2026	Apr-2027	\$2,760	The project will be awarded within the deadline.
City of Anaheim	Anaheim Pedestrian Crosswalk Safety Improvements Project	12-1321	Aug-2026	Apr-2027	\$942	The project will be awarded within the deadline.
City of Desert Hot Springs	Palm Drive Improvements – I-10 to Camino Aventura	08-1312	May-2025	May-2027	\$8,975	The project will be awarded within the extended deadline.
City of Los Angeles	Alexandria Avenue Elementary School Neighborhood Safety Improvements Project	07-5586	Jun-2025	Jun-2027	\$3,366	The project will be awarded within the extended deadline.
City of Oakland	East Oakland Neighborhood Bike Routes	04-2346	Jan-2026	Jul-2027	\$17,269	The project will be awarded within the extended deadline.
City of Glendale	Phase 1 of Citywide Pedestrian Master Plan	07-6161	Jun-2025	Feb-2028	\$9,000	The project will be awarded within the extended deadline.

Voted Not Awarded Project Status
4-Month & Time Extension Award Project Status

Agency Name	Project Title	Dist.- PPNO	Allocation Date	Award Deadline	Allocation Amount (In 1,000's)	Project Status
City of Los Angeles	Liechty Middle and Neighborhood Elementary Schools Safety Improvement Project	07-5576	Jun-2025	Jun-2028	\$18,157	The project will be awarded within the extended deadline.
Grand Total					\$243,588	