

TAB 116 - REPLACEMENT

Reference 2.8a.(1)
October 17-18, 2018
Attachment

Time Extension Request to Commence Expenditure Allocations Waiver 18-44

Ref #	PPNO	Project Dist-EA	County-Route	Description	Original Allocation		Requested New Dates					Fund source
					Meeting Date	Amount x(1,000)	Extension (Months)	Start Date	Phase (COS)			
									PAED	PS&E	RW	
1	07-5196	07-33520	LA-110	In Pasadena and South Pasadena, at the Fair Oaks Avenue northbound offramp. The city of South Pasadena will Advertise, Award, and Administer (AAA) the project construction contract. Widen ramp from two lanes to four lanes.	Mar-18	\$ 1,400	12	Sep-19	X			SHOPP

Reason for Delay:

This project is only programmed for PA&ED and PS&E. The Department will be working with the LA Metro to fund construction for this project. The PA&ED for this project was allocated in March 2018. This project is part of the Traffic System Management (TSM) and Transportation Demand Management (TDM) elements for the I-710 project, so it is important that the I-710 project scope be fully finalized so the South Pasadena/ State Route 110 project can be efficiently incorporated. That process took longer than expected as the schedule to get a finalized scope on I-710 project is late 2018. The additional 12 months will allow the finalization of the alternative and scope of the I-710 project, and allow the Department to execute a Funding/Cooperative Agreement with LA Metro for this South Pasadena/ State Route 110 project. The Funding/Cooperative Agreement is tentatively scheduled for completion by September 2019.