Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

Agency	Agency County	Reporting FY	Program	Component	Priority Status	Project Type	Project Title	Description	Location	Est/Actual Start Date	Est/Actual Completion Date	Total RMRA Funds Spent To Date	Total RMRA Funds 2024-2025	Total RMRA Funds in Prior FY	Est/Actual Total Project Cost	Additional Elements	Element Type	Est. Useful Life	Assembly Dist.	Senate Dist.	US Cong.
City of Adelanto RMRA Funds Spent in FY 2024-2025 - $500,000.00. Total Number of Projects Reported- 12																					
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase I	This project will include: Apply crack seal & type II slurry over 237,000 square feet of existing asphalt pavement. Re-install all pavement markings. Construction work anticipated to begin July 2020	-Muskrat Ave, Joshua St, Dennis St, Panther Ave. and Janine St. between Jay St. and Kay St. -Jay St. between Racoon Ave. and Muskrat Ave. -Kay St. between Janine St. and Muskrat Ave.	01/31/2025	06/30/2026	$.00	-	-	-	TBD	Complete Streets	3-5	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase I	This project will include: Apply crack seal & type II slurry over 184,000 square feet of existing asphalt pavement. Re-install all pavement markings.	-Stevens St. and Aster Rd. between Chamberlaine Way and Vintage Road. -Vintage Rd. and Chamberlaine Wy. Between Stevens St. and Aster Rd. -The east half of Mendicino Rd. between Stevens St. and Aster Rd. -Sonoma Rd, Zinfadel Dr, Bouquet Ave. and Napa	01/31/2025	12/31/2025	$.00	-	-	-	TBD	Complete Streets	3-5	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase III	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design | Apply crack seal & type II slurry over 290,000 square feet of existing asphalt pavement. Re-install all pavement markings.	-Aster Rd. between Bartlett Ave. and Inyo St. -Chevron Ct, Florence Ct, Leisure Rd, Lee Ave, Arlette Ct. and Inyo Ct. from Aster Rd. to cul-de-sac.	06/30/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	3-5	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase IV - SAME PROJECT	This project will include: Apply crack seal & type II slurry over 65,900 square feet of existing asphalt pavement. Re-install all pavement markings.	-Panther Ave. from Chamberlaine Wy end of pavement. -Franklin Ct from Panther Ave. to cu-de-sac. -Colonial Ave. and Payne Ct.	07/01/2024	07/01/2025	$.00	-	-	-	No	Complete Streets	3-5	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase II	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design | Apply crack seal & type II slurry over 85,000 square feet of existing asphalt pavement. Re-install all pavement markings.	-Verbena Rd. from Lawson Ave. to Bartlett Ave. -Maya St. between Verbena St. and Hermosa Rd. -Aztec Ln. between Verbena Rd. and Hermosa Rd.	07/01/2024	06/30/2026	$.00	-	-	-	Yes	Complete Streets	3-5	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase III	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Maintenance Program Plan Development,Preliminary Design	-Bartlett Ave. between Racoon Ave. and Aster Rd. -Aster Ave. between Bartlett Ave. and Air Expressway -Air Expressway between Aster Rd. and Racoon Ave. -Raccoon Ave. between Air Expressway and Bartlett Ave. -All streets bound by the above described li	07/01/2024	06/30/2026	$.00	-	-	-	No	Complete Streets	3-5	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase V	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design | Apply crack seal & type II slurry over 65,900 square feet of existing asphalt pavement. Re-install all pavement markings.	-Panther Ave. from Chamberlaine Wy end of pavement. -Franklin Ct from Panther Ave. to cu-de-sac. -Colonial Ave. and Payne Ct.	12/06/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	5-10	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase II	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety) | Apply crack seal & type II slurry over 237,000 square feet of existing asphalt pavement. Re-install all pavement markings. Construction work anticipated to begin July 2020	-Muskrat Ave, Joshua St, Dennis St, Panther Ave. and Janine St. between Jay St. and Kay St. -Jay St. between Racoon Ave. and Muskrat Ave. -Kay St. between Janine St. and Muskrat Ave.	07/01/2024	06/30/2026	$.00	-	-	-	Yes	Complete Streets	3-10	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase III	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety) | Apply crack seal & type II slurry over 184,000 square feet of existing asphalt pavement. Re-install all pavement markings.	-Stevens St. and Aster Rd. between Chamberlaine Way and Vintage Road. -Vintage Rd. and Chamberlaine Wy. Between Stevens St. and Aster Rd. -The east half of Mendicino Rd. between Stevens St. and Aster Rd. -Sonoma Rd, Zinfadel Dr, Bouquet Ave. and Napa	07/01/2024	06/30/2026	$.00	-	-	-	TBD	Complete Streets	3-10	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase IV	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety) | Apply crack seal & type II slurry over 290,000 square feet of existing asphalt pavement. Re-install all pavement markings.	-Aster Rd. between Bartlett Ave. and Inyo St. -Chevron Ct, Florence Ct, Leisure Rd, Lee Ave, Arlette Ct. and Inyo Ct. from Aster Rd. to cul-de-sac.	07/01/2024	06/30/2026	$.00	-	-	-	Yes	Complete Streets	3-10	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project, Phase I	This project will include: Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Bartlett Avenue between Adelanto Road and Koala Road.	06/28/2024	06/30/2026	$500,000.00	$500,000.00	$.00	-	Yes	Complete Streets	5-10	33	21	8
City of Adelanto	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation Project Phase I Koala Road	This project will include: Pavement Rehab/Repair (Existing)	Along Koala Road between El Mirage Road and Chamberlaine Way, Adelanto California	07/01/2024	06/30/2025	$.00	-	-	-	Yes	Complete Streets	1-10	39	21	8
City of Agoura Hills RMRA Funds Spent in FY 2024-2025 - $127,766.26. Total Number of Projects Reported- 1																					
City of Agoura Hills	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Fiscal Year 24-25 Annual Street Resurfacing Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	•Argos Street□ •Canwood Street •Chesebro Road •Driver Avenue •Lake Lindero Drive •Reyes Adobe Road •Thousand Oaks Boulevard	06/26/2024	10/23/2024	$127,766.26	$127,766.26	-	$133,814.00	No	Sustainability	10-20	42	24	26
City of Alameda RMRA Funds Spent in FY 2024-2025 - $2,943,110.87. Total Number of Projects Reported- 3																					
City of Alameda	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	CAT RAMP Signals Project	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Ralph Appezzato Memorial Parkway, between Main Street and Wilma Chan Way	09/05/2023	01/31/2025	$34,805.23	$.00	$34,805.23	$888,993.04	Yes	Complete Streets	5-10	18	9	12
City of Alameda	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Management Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	This project will be focused on the East End Zone, with approximate limits of Grand Street and High Street.	06/17/2024	10/30/2024	$2,943,110.87	$2,943,110.87	$.00	$3,980,120.74	Yes	Climate, Complete Streets	4-20	18	9	12
City of Alameda	Alameda County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Management Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	This project will be focused on the Bay Farm Zone, with approximate limits of High Street and the eastern limits of the city.	08/18/2025	12/31/2025	$.00	-	-	-	Yes	Climate, Complete Streets	4-20	18	9	12
City of Albany RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																					
City of Albany	Alameda County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Marin Avenue Pavement Restoration Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Marin Ave between Masonic Avenue and Tulare Avenue. Albany, CA	09/01/2025	08/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-10	15	9	12
City of Alhambra RMRA Funds Spent in FY 2024-2025 - $2,324,645.32. Total Number of Projects Reported- 5																					
City of Alhambra	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2022-2023 RMRA Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	various streets bounded by Main St , Raymond Ave, Mission Rd and Winchester Ave	02/03/2025	07/24/2025	$620,676.40	$620,676.40	-	-	No		10-30	49	22	28
City of Alhambra	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-2024 RMRA Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various streets bounded by Stoneman Ave, North City Limit, East City Limit and Main St LINDARAXA PARK, LINDARAXA PARK NORTH, LINDARAXA PARK SOUTH, GRAND AVE, CORDOVA ST, VALENCIA ST, VEGA ST, ALAHMAR ST, ORIENTA DR	07/24/2023	11/04/2024	$262,103.71	$48,611.25	$213,492.46	$264,430.00	No		10-30	49	22	28

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Alhambra	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2023-2024 RMRA Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various streets bounded by Stoneman Ave, North City Limit, East City Limit and Main St LINDARAXA PARK, LINDARAXA PARK NORTH, LINDARAXA PARK SOUTH, GRAND AVE, CORDOVA ST, VALENCIA ST, VEGA ST, ALAHIMAR ST, ORIENTA DR	05/01/2025	08/31/2025	$1,425,157.67	$1,425,157.67	-	-	No		10-30	49	22	28
City of Alhambra	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024-2025 RMRA Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Area bound by Valley Boulevard, Fremont Avenue, the I-10 Fwy in the City of Alhambra and the West City Limit.	10/21/2024	08/15/2025	$230,200.00	$230,200.00	-	-	No		10-30	49	22	28
City of Alhambra	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-2025 RMRA Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Area bound by Valley Boulevard, Fremont Avenue, the I-10 Fwy in the City of Alhambra and the West City Limit.	03/02/2026	07/31/2026	$.00	-	-	-	No		10-30	49	22	28
City of Aliso Viejo RMRA Funds Spent in FY 2024-2025 - $84,913.87. Total Number of Projects Reported- 5																			
City of Aliso Viejo	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Aliso Creek Road Rehabilitation - Enterprise to SR-73	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Street patching, asphalt overlay, utility structure adjustments and sidewalk improvements. Construction completed in 2024-25.	Aliso Creek Road from Enterprise to SR-73	11/25/2024	05/15/2025	$84,913.87	$84,913.87	-	$1,042,223.30	Yes	Complete Streets, Sustainability	10-20	73	36	40
City of Aliso Viejo	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Cedarbrook Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project will include: Cost Estimating, Construction Document Preparation, Pavement Rehab/Repair (Existing), ADA Curb Ramp Rehab/Repair (Existing), Sidewalk and/or Crosswalk Rehab/Repair (Existing), Paving and/or Striping Rehab/Repair (Existing Safety) | Street patching, asphalt overlay, utility structure adjustments and sidewalk improvements. Construction is anticipated to take place in 2024-25	Cedarbrook from Glenwood Drive to Aliso Viejo Parkway	12/01/2025	01/30/2026	$.00	-	-	-	Yes	Sustainability	10-20	73	36	40
City of Aliso Viejo	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Cedarbrook Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project will include: Cost Estimating, Construction Document Preparation, Pavement Rehab/Repair (Existing), ADA Curb Ramp Rehab/Repair (Existing), Sidewalk and/or Crosswalk Rehab/Repair (Existing), Paving and/or Striping Rehab/Repair (Existing Safety) | Street patching, asphalt overlay, utility structure adjustments and sidewalk improvements. Construction is anticipated to take place in 2024-25	Cedarbrook from Glenwood Drive to Aliso Viejo Parkway	02/01/2026	06/30/2026	$.00	-	-	-	Yes	Sustainability	10-20	73	36	40
City of Aliso Viejo	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Glenwood Drive Rehabilitation - SR-73 to Aliso Creek Road	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Prepare construction documents for street patching, asphalt milling, asphalt overlay, utility structure adjustments, sidewalk improvements, pavement markings. Construction in FY 24-25.	Glenwood Drive from SR-73 to Aliso Creek Road	08/15/2025	01/15/2026	$.00	-	-	-	Yes	Sustainability	10-20	73	36	40
City of Aliso Viejo	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Aliso Viejo Parkway Rehabilitation - Enterprise to Aliso Creek Road	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Prepare construction documents for street patching, asphalt milling, asphalt overlay, utility structure adjustments, sidewalk improvements, pavement markings. Construction anticipated in FY 25-26.	Aliso Viejo Parkway from Enterprise to Aliso Creek Road	02/01/2026	06/30/2026	$.00	-	-	-	Yes	Sustainability	10-20	73	36	40
City of Alturas RMRA Funds Spent in FY 2024-2025 - $145,000.00. Total Number of Projects Reported- 2																			
City of Alturas	Modoc County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	E 6th Street rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	E 6th Street, between Josephine and N East Street.	09/01/2025	09/30/2025	$.00	-	-	-	TBD		15-20	1	1	1
City of Alturas	Modoc County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 24/25 Street Rehab.	This project will include: Pavement Rehab/Repair (Existing)	West third street between N. West C Street and Warner Street; Rine Street between W 4th and W Carlos.; Poplar Street, between W 4th and W 2nd Street rehabilitation.	09/02/2024	10/31/2024	$145,000.00	$145,000.00	-	$145,000.00	No		15-15	1	1	1
City of Amador City RMRA Funds Spent in FY 2024-2025 - $2,647.36. Total Number of Projects Reported- 5																			
City of Amador City	Amador County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Striping, painting signage, and filling potholes on all roadways	This project will include: Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety) | New pavement striping on City roadways. Repainting crosswalks and curbs.	Downtown Main Street; Old Highway 49; O'Neil Alley; God's Hill; Church St.; Keystone Alley; all residential areas	11/20/2021	06/01/2026	$2,119.00	$.00	$2,119.00	-	No		10-20	5	8	5
City of Amador City	Amador County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Complete Streets Components	Repainting crosswalks and curbs within the City of Amador	This project will include: Procurement of Road Maintenance and Rehab Materials	City of Amador	03/02/2026	08/03/2026	$.00	-	-	-	Yes	Complete Streets	10-20	5	8	5
City of Amador City	Amador County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Weed Abatement	This project will include: Landscape Safety Rehab/Repair (Existing)	Highway 49/Main Street from the south city limit sign to O'Neil Alley and Amador Creek Road from East School Street to the city limit just before the bridge	02/01/2024	02/29/2024	$2,244.00	$1,122.00	$1,122.00	$2,244.00	No		1-2	1	4	5
City of Amador City	Amador County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Old Hwy 49 Solar Speed Sign Weed Abatement / Tree Removal	This project will include: Landscape Safety Rehab/Repair (Existing)	Old Hwy 49 south of Main Street	11/25/2025	12/05/2025	$.00	-	-	-	No		1-3	1	4	5
City of Amador City	Amador County	2025	Local Streets and Roads Program	Construction	Completed	Safety	East School Street Stoop Sign Road Markings	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	East School Street	02/05/2025	02/05/2025	$1,525.36	$1,525.36	-	$1,525.36	No		3-5	1	4	1
City of American Canyon RMRA Funds Spent in FY 2024-2025 - $575,140.95.Total Number of Projects Reported- 1																			
City of American Canyon	Napa County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Benton Way Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Benton Way (from Wetlands Edge to Elliott Drive), American Canyon, CA	05/28/2024	05/06/2025	$653,048.08	$575,140.95	$77,907.13	$1,620,247.00	Yes	Complete Streets	10-20	4	3	4
City of Anaheim RMRA Funds Spent in FY 2024-2025 - $21,115,169.83. Total Number of Projects Reported- 13																			
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Avenida Bernardo and Peary Way Neighborhood Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Curb and Gutter	(District 6) - Avenida Bernardo Neighborhood bordered by Santa Ana Canyon Road to the north, Imperial Highway to the east, Nantucket Lane/Tisbury Court to the south, and Andover Drive/Fairlee Court to the west	03/01/2024	11/26/2024	$3,833,574.00	$3,366,983.75	$466,590.25	$3,845,514.15	No		7-20	68	37	46

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Northeast Anaheim Colony (Sabina) Neighborhood Rehabilitation (Phase - 4)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New) | Curb and Gutter	(District 3) - Sabina Neighborhood (Project - D) - bordered by Sycamore Street to the north, Pauline Street to the east, Lincoln Avenue to the south, and Harbor Boulevard to the west	01/01/2022	06/30/2026	$6,528,621.93	$6,434,329.73	$94,292.20	-	No		7-20	69	29	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	East Street Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Traffic signal loops	(Districts 3 & 5) - East Street from Cypress to La Palma Avenue	09/01/2021	06/30/2026	$1,344,541.64	$1,235,674.90	$108,866.74	-	No		10-15	69	29	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Harbor Boulevard Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Traffic signal loops	(District 4) - Harbor Boulevard from Ball Road to South Street	09/01/2021	06/30/2026	$2,300,257.15	$2,128,230.38	$172,026.77	-	No		10-15	69	34	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Dale Avenue Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Traffic signal loops	(District 3) - Dale Avenue from Ball Road to Orange Avenue	10/20/2022	06/30/2026	$1,364,836.15	$1,204,508.85	$160,327.30	-	No		10-15	65	29	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Neighborhood Rehab: Sabina Sycamore Phase - Anaheim to East	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Sycamore Street Rehabilitation from Anaheim Boulevard to East Street	06/01/2022	06/30/2026	$2,179,056.41	$2,160,048.14	$19,008.27	-	No		7-20	69	29	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Northeast Anaheim Colony (Sabina) Neighborhood Street Rehabilitation (Phase - 5)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Curb and Gutter	(District 3) - Sabina Neighborhood (Project - E) - bordered by Sycamore Street to the north, East Street to the east, Lincoln Avenue to the south, and Pauline Street to the west	02/01/2025	12/01/2025	$703,541.39	$703,541.39	-	-	No		7-20	69	29	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Northeast Anaheim Colony (Sabina) Neighborhood Street Rehabilitation (Phase - 5)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Curb and Gutter	(District 3) - Sabina Neighborhood (Project - E) - bordered by Sycamore Street to the north, East Street to the east, Lincoln Avenue to the south, and Pauline Street to the west	04/01/2024	12/28/2024	$9,050.34	$.00	$9,050.34	$9,302.13	No		7-20	69	29	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Beth Jackson Neighborhood Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	(District 5) - Beth Jackson Neighborhood - bordered by Frontera Street to the north, the Santa Ana River to the east, Lincoln Avenue to the south, and the SR-57 freeway to the west	12/01/2024	08/26/2025	$3,880,967.98	$3,880,967.98	-	-	No		7-20	68	37	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Juno Neighborhood Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	(Districts 2 & 4) - Juno Neighborhood - bordered by Ball Road to the north, Walnut Street to the east, Katella Avenue to the south, and Euclid Street to the west	04/25/2025	06/30/2026	$884.71	$884.71	-	-	No		7-20	69	34	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Norma Neighborhood Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	(District 4) - Norma Neighborhood - bordered by Katella Avenue to the north, Harbor Boulevard to the east, Orangewood Avenue to the south, and Ninth Street to the west	07/17/2025	06/30/2026	$.00	-	-	-	No		7-20	69	34	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Harbor Boulevard Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	(District 3) - Harbor Boulevard from Lincoln Avenue to North Street	10/01/2025	06/30/2026	$.00	-	-	-	No		7-20	69	34	46
City of Anaheim	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Ball Road Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	(District 2) - Ball Road from Magnolia Avenue to Gilbert Street	12/01/2025	06/30/2026	$.00	-	-	-	No		7-20	65	29	46
City of Anderson RMRA Funds Spent in FY 2024-2025 - $0.00.Total Number of Projects Reported- 3																			
City of Anderson	Shasta County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City Wide Grinder Dig-out	This project will include: Pavement Improvement (New) | Remove and replace sections of failing pavement.	South Street from Emily Drive to SR273 and North Street from North Way to Sharron Avenue	07/01/2025	10/31/2025	$.00	-	-	-	TBD		20-30	1	1	1
City of Anderson	Shasta County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City Wide Grinder Dig-out	This project will include: Remove and replace sections of failing pavement.	Riverside Ave, Bruce St, Stingy Lane, Balls Ferry Rd	08/01/2025	10/31/2025	$.00	-	-	-	TBD		20-30	1	1	1
City of Anderson	Shasta County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City Wide Grinder Dig-out Project	This project will include: Conduct grinder dig-outs on sections of failing pavement. Dig-outs will vary between 4' wide and 12' wide depending on width of pavement failure for length of failure. Depth will vary between 3" and 6" depending on roadway Traffic Index number.	May include North Street, South Street, Riverside Avenue, Bruce Street, Stingy Lane, Balls Ferry Road, Silver Street, Diamond Street, Briggs Street, First Street, Marmac Road, Bay Street, McMurray Drive, East Street, and Oak Street.	08/01/2026	10/31/2026	$.00	-	-	-	No		15-20	1	1	1
City of Angels Camp RMRA Funds Spent in FY 2024-2025 - $171,289.72. Total Number of Projects Reported- 1																			
City of Angels Camp	Calaveras County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Gardner Lane Pavement Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Gardner Lane, Easy Street, Kirby Way, and Holly Street	04/01/2025	05/31/2025	$171,289.72	$171,289.72	-	$171,289.72	No		5-10	8	4	4
City of Antioch RMRA Funds Spent in FY 2024-2025 - $44,326.11. Total Number of Projects Reported- 6																			
City of Antioch	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	L St Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design,Right of Way	L St north of Hwy 4	02/03/2020	12/30/2026	$812,986.49	$42,150.44	$770,836.05	-	Yes	Complete Streets, Sustainability	15-30	11	7	9
City of Antioch	Contra Costa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Other	FY25 Admin Expenses	This project will include: Admin Expenses for FY22	City Offices- Admin Expenses for FY22	07/01/2021	06/30/2022	$21,624.17	$421.21	$21,202.96	$21,624.17	No		15-30	11	7	9
City of Antioch	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Antioch Cape Seal Project 2026	This projectt will include: Document Preparation,Preliminary Design,Project Scope Development	Various streets within the City of Antioch divided into 2 areas (Jacobsen/Lone Tree Estates and Country Hills/Stonecrest & Mt Hamilton). Streets: Hillcrest Ave, E 13th St, Minaker Dr, Jacobsen St, Miller St, Giovanni st, Botelho St, Simmons St, Azevado St, Marshall St, Lipton St, Sandy Way, Hargrove, Sandy Ct, Hargrove Ct, Jasmine Ct, Vernoica Ct, Trembath Ln, Mesa Ridge Dr, Hill Ridge Wy, Stonecrest Dr,..., for a total o	11/30/2025	12/31/2025	$.00	-	-	-	Yes	Sustainability	10-15	11	7	9
City of Antioch	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Pavement Plugs and Leveling Courses 2025	This project will include: Cost Estimating,Document Preparation,Maintenance Program Plan Development,Preliminary Design,Project Scope Development	Various streets within the City of Antioch divided into 2 areas (Jacobsen/Lone Tree Estates and Country Hills/Stonecrest & Mt Hamilton). Streets: Hillcrest Ave, E 13th St, Minaker Dr, Jacobsen St, Miller St, Giovanni st, Botelho St, Simmons St, Azevado St, Marshall St, Lipton St, Sandy Way, Hargrove, Sandy Ct, Hargrove Ct, Jasmine Ct, Vernoica Ct, Trembath Ln, Mesa Ridge Dr, Hill Ridge Wy, Stonecrest Dr,...., for a total of 113 streets.	01/01/2025	05/01/2025	$1,754.46	$1,754.46	-	$1,754.46	Yes	Sustainability	10-15	11	7	9

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Antioch	Contra Costa County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Pavement Plugs and Leveling Courses	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various streets within the City of Antioch divided into 2 areas (Jacobsen/Lone Tree Estates and Country Hills/Stonecrest & Mt Hamilton). Streets: Hillcrest Ave, E 13th St, Minaker Dr, Jacobsen St, Miller St, Giovanni st, Botelho St, Simmons St, Azevado St, Marshall St, Lipton St, Sandy Way, Hargrove, Sandy Ct, Hargrove Ct, Jasmine Ct, Vernoica Ct, Trembath Ln, Mesa Ridge Dr, Hill Ridge Wy, Stonecrest Dr,.... for a total of 113 streets.	-	-	$.00	-	-	-	No	Sustainability	10-20	11	7	9
City of Antioch	Contra Costa County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Surface Treatments: Antioch Cape Seal Project	This project will include: Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Locations: Area 1P - Hillcrest Ave; E 13th St; Minaker Dr; Jacobsen St; Miller St; Giovanni St; Botelho St; Simmons St; Azevedo St; Marshall St; Lipton St; Sandy Way; Hargrove St; Sandy Ct; Hargrove Ct; Jasmine Ct; Veronica Ct; and Trembath Ln. Area 2P – Ridgerock Dr; Del Favero Dr; Selena Ct; Shale Cir; Boulder Dr; Marble Dr; Pebble Dr; Rimrock; Flagstone Dr; Cobblestone Dr; Cinnabar; Agate Ct; Rockford Dr; Sandy Hill Ct; Redrock Dr; Ridgewood Ct; along with 19 other locations	-	-	$.00	-	-	-	Yes	Sustainability	10-20	11	7	9
City of Arcadia RMRA Funds Spent in FY 2024-2025 - $1,200,000.00. Total Number of Projects Reported- 2																			
City of Arcadia	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2023-24 Pavement Rehabilitation Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Camino Real Avenue (from Tenth Avenue to East City Limits), Santa Maria Road (from Colorado Boulevard to North End of Cul De Sac), Woodruff Avenue (from Santa Anita Avenue to El Monte Avenue), La Porte Street from Santa Anita Avenue to First Avenue, and La Porte Street from First Avenue to Second Avenue'	02/10/2025	10/07/2025	$1,200,000.00	$1,200,000.00	-	-	Yes	Sustainability	20-25	49	25	28
City of Arcadia	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-25 Pavement Rehabilitation Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Camino Real Avenue from Eighth Avenue to Tenth Avenue; Flower Street from La Porte Street to 125 ft south of La Porte Street; Hacienda Drive from Rancho Road to Rodeo Road; La Cadena Avenue from Huntington Drive to Duarte Road; Old Oak Lane from Rodeo Road to north end of cul-de-sac; Flower Street from 125 ft south of La Porte Street to St. Joseph Street; Alley south of Live Oak Avenue from Myrtus Avenue to Tyler Avenue; Alley north of Genoa Street from Santa Anita Avenue to First Avenue	11/12/2025	02/27/2026	$.00	-	-	-	Yes	Technologies	20-25	49	25	28
City of Arcata RMRA Funds Spent in FY 2024-2025 - $475,732.23. Total Number of Projects Reported- 5																			
City of Arcata	Humboldt County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Paving Shirley Blvd.	This project will include: Pavement Rehab/Repair (Existing) | Thin AC Overlay to existing pavement. RMRA funds will only provide partial payment. Estimated RMRA funds for this project are $250,000.00.	Portion of Shirley Blvd. between Beverly Drive and Patrick Court	07/01/2025	12/31/2025	$.00	-	-	-	No		18-20	2	2	2
City of Arcata	Humboldt County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Paving Old Arcata Road	This project will include: Pavement Rehab/Repair (Existing) | Thin AC Overlay of existing pavement. RMRA funds will only provide partial funds for this project. Estimated RMRA funds are $61,436.00	Portion of Old Arcata Road between Buttermilk Lane and Jacoby Creek Road	10/09/2023	06/30/2025	$501,035.00	$61,436.00	$439,599.00	$501,035.00	No	Complete Streets	18-20	2	2	2
City of Arcata	Humboldt County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Asphalt Concrete for Paving Local Streets	This project will include: Pavement Rehab/Repair (Existing)	24th Street from LK Wood to End of Street. LK Wood Blvd from Redwood Ave to Curtis Ave. Haeger Ave from Larry St to Frederick Ave.	01/01/2025	06/30/2025	$120,000.00	$120,000.00	-	$120,000.00	No		5-20	2	2	2
City of Arcata	Humboldt County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Paving Old Arcata Road	This project will include: Pavement Rehab/Repair (Existing)	Old Arcata Road between Buttermilk Lane and Hyland St	07/01/2024	06/30/2025	$281,834.00	$281,834.00	-	$281,834.00	No		5-20	2	2	2
City of Arcata	Humboldt County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Speed Feedback Sign for Safety Improvements	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	11th St, K St, and 7th St	09/01/2024	06/30/2025	$12,462.23	$12,462.23	-	$12,462.23	No		5-10	2	2	2
City of Arroyo Grande RMRA Funds Spent in FY 2024-2025 - $500,673.10. Total Number of Projects Reported- 1																			
City of Arroyo Grande	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024-25 Annual Pavement Rehabilitation Projects	This project will include: Pavement Rehab/Repair (Existing)	Brighton Street Neighborhood, Rancho Grande Phase 1 Neighborhood, and Stagecoach Neighborhood	01/14/2025	06/24/2025	$500,673.10	$500,673.10	-	$439,988,526.00	No		5-25	30	17	24
City of Artesia RMRA Funds Spent in FY 2024-2025 - $151,566.01. Total Number of Projects Reported- 4																			
City of Artesia	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 City-Wide Street Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	(1)186th Street from Gridley Road to Pioneer Boulevard; (2)Alburtis Avenue from 183rd Street to dead end; (3)Arline Avenue from 183rd Street dead end; (4)185th Street from dead end to Alburtis Avenue; (5)Corby Avenue from 184th Street to 186th Street; (6)184th Street from Alburtis Avenue to Corby Avenue; and (7)187th Street from Pioneer Boulevard to dead end.	12/01/2023	06/30/2024	$1,544,051.63	$151,566.01	$1,392,485.62	$1,544,051.63	No		15-25	67	36	45
City of Artesia	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Pioneer Boulevard Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Pioneer Boulevard from 183rd Street to Frampton Court.	01/01/2027	06/30/2027	$.00	-	-	-	No		15-25	67	36	45
City of Artesia	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Artesia Boulevard Rehabilitation Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Artesia Boulevard from Gridley Road to Pioneer Boulevard.	01/01/2027	06/30/2027	$.00	-	-	-	No		15-25	67	36	45
City of Artesia	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Green Bicycle Lane Pavement Marking Maintenance Project	This project will include: Bicycle Lane Rehab/Repair (Existing)	Norwalk Boulevard between Artesia Boulevard and Flora Vista Street. South Street between Clarkdale Avenue and South Street	07/01/2026	11/30/2026	$.00	-	-	-	No		5-5	67	36	45
City of Arvin RMRA Funds Spent in FY 2024-2025 - $483,416.00. Total Number of Projects Reported- 16																			
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Safety	DiGiorgio Park traffic calming	This project will include: Procurement of Public Works Safety Materials and Gear,Public Works Staffing	Meyer Street and Haven Drive adjacent to DiGiorgio Park	-	-	$.00	-	$.00	-	Yes	Complete Streets	5-10	32	14	12
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Safety	CA-223 cross-walk	This project will include: Procurement of Public Works Safety Materials and Gear.Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	Intersection of CA-223 and Walnut Drive	-	-	$.00	-	$.00	-	Yes	Complete Streets	5-10	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Road Maintenance & Rehabilitation	S. Hill Street Microsurfacing	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	S. Hill Street between SR-223 and Haven Drive.	-	-	$.00	-	$.00	-	Yes	Complete Streets	5-10	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Walnut Drive Microsurfacing	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	Walnut Drive between Haven Drive and SR-223.	-	-	$.00	-	$.00	-	Yes	Complete Streets	5-10	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Pothold filling throughout city	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | Filling potholes throughout the city, where needed.	Throughout the city.	07/01/2022	07/01/2027	$618,370.00	$247,760.00	$370,610.00	-	TBD		1-3	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Other	FUTURE PROJECTS PENDING FUNDS	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Systems/Databases | Microsurfacing pavement rehabilitation, overlay pavement rehabilitation, full depth pavement rehabilitation, reclamite pavement rehabilitation throughout the city, where needed. Add or replace bike lane striping throughout the city to improve the safety of bicyclists. Widen to 40 feet or 70 feet and install curb, gutter, and sidewalk.	Langford Ave, Sycamore Rd, S. Comanche Dr, El Camino Real, Santa Rosa St, S. Acala St, N. Acala St, Arvin Ave, Stuart St, Meyer St, Sycamore Rd, El Camino Real, Packard Dr, N. Derby St, Wilson St, Meyer St, Plumtree St, Haven Dr, Comanche Dr, S. Derby St, A St, Hood St, Durham St, Derby St, Langford St, Franklin St, S. Hill St	-	-	$.00	-	$.00	-	Yes	Complete Streets	10-20	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Meyer Street Resurfacing	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	Meyer Street between SR-223 and Franklin	06/01/2024	06/30/2029	$174,952.00	$151,041.00	$23,911.00	-	TBD	Complete Streets	5-10	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Hood Street Micro surfacing	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	Hood Street between Commanche Drive and Meyer	-	-	$.00	-	-	-	TBD	Complete Streets	5-10	35	16	22

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Arvin	Kern County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Haven Drive Rehabilitation	This project will include: ADA Curb Ramp Installation (New),Bridge Structure Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Haven Drive Between Comanche and Derby	11/01/2020	06/30/2026	$59,517.00	$16,056.00	$43,461.00	-	TBD	Complete Streets	20-30	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Haven Drive Rehabilitation	This project will include: ADA Curb Ramp Installation (New),Bridge Structure Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Haven Drive Between Comanche and Derby	07/01/2026	06/30/2027	$.00	-	-	-	TBD	Complete Streets	20-30	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Microsurfacing various streets throughout the City	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing) | Microsurfacing pavement rehabilitation between A Street and Butte Avenue. S Hill Street between SR223 and Haven. Walnut drive between Franklin and 223. | Project is on hold until funds are available.	Franklin Avenue between A Street and Butte Avenue. S Hill Street between SR223 and Haven. Walnut drive between Franklin and 223. Plumtree Street between 223 and Grapevine	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	5-10	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Purchase of Road Paving Equipment	This project will include: Procurement of Public Works Equipment	The City of Arvin will use 2022-2023 SB1 Funds to purchase road paving equipment. This equipment will be used for repairs and paving throughout the City of Arvin.	11/27/2025	06/30/2027	$.00	-	-	-	TBD	Complete Streets	5-10	32	14	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Plumtree Street (between 223 and Orchard Dr.)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Plumtree Street between Highway 223 and Orange Avenue	04/01/2024	06/30/2027	$11,560.00	$495.00	$11,065.00	-	TBD	Complete Streets	10-20	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Plumtree Street (between 223 and Orchard Dr.)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Plumtree Street between Highway 223 and Orange Avenue	07/01/2027	06/30/2028	$.00	-	-	-	TBD	Complete Streets	10-20	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Match Funds	4th Street Build-Out	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New) | Paving New Road	4th Street Between Walnut Drive and Campus Drive	04/09/2024	06/30/2026	$84,674.00	$68,064.00	$16,610.00	-	Yes	Complete Streets	10-20	35	16	22
City of Arvin	Kern County	2025	Local Streets and Roads Program	Construction	Forecasted	Match Funds	4th Street Build-Out	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New) | Paving New Road	4th Street Between Walnut Drive and Campus Drive	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	10-20	35	16	22
City of Atascadero RMRA Funds Spent in FY 2024-2025 - $1,295,661.84. Total Number of Projects Reported- 5																			
City of Atascadero	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Traffic Way Rehabilitation North Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing) | Heavy pavement rehabilitation, drainage improvements, pavement markings, traffic signage, and other misc	Traffic Way between Chico Road and Santa Cruz Road	03/04/2024	05/30/2025	$1,295,661.84	$1,295,661.84	$.00	$1,299,714.59	No		10-20	35	17	19
City of Atascadero	San Luis Obispo County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Santa Lucia Road Pavement Rehabilitation	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing)	Santa Lucia Road	07/01/2025	08/19/2025	$.00	-	-	-	No		10-20	35	17	19
City of Atascadero	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Santa Lucia Road Pavement Rehabilitation	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing)	Santa Lucia Road	08/20/2025	12/31/2025	$.00	-	-	-	No		10-20	35	17	19
City of Atascadero	San Luis Obispo County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	El Camino Real Pavement Rehabilitation - North (Phase 2)	This project will include: Pavement Rehab/Repair (Existing) | Heavy pavement rehabilitation, drainage improvements, pavement markings, traffic signage, and other miscellaneous improvements.	El Camino Real between San Benito Road to Del Rio Road	09/01/2026	05/31/2027	$.00	-	-	-	No		10-20	35	17	19
City of Atascadero	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	El Camino Real Pavement Rehabilitation - North (Phase 2)	This project will include: Pavement Rehab/Repair (Existing) | Heavy pavement rehabilitation, drainage improvements, pavement markings, traffic signage, and other miscellaneous improvements.	El Camino Real between San Benito Road to Del Rio Road	07/01/2027	02/29/2028	$.00	-	-	-	No		10-20	35	17	19
City of Atwater RMRA Funds Spent in FY 2024-2025 - $2,550,633.14. Total Number of Projects Reported- 8																			
City of Atwater	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	City Wide Roadway Painting	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | All city roads require extensive painting maintenance for safety.	City-wide	09/27/2018	07/31/2025	$12,640.00	$.00	$12,640.00	-	TBD		10-20	21	12	16
City of Atwater	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Fruitland Reconstruction Project Phase 2	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Fruitland Avenue	07/01/2024	07/31/2026	$2,730,859.92	$2,480,334.00	$250,525.92	-	TBD		20-30	21	12	13
City of Atwater	Merced County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Broadway Traffic Retasking	This project will include: Cost Estimating,Document Preparation,Feasibility Study,Preliminary Design,Project Scope Development	Broadway Avenue	02/22/2022	07/31/2025	$47,385.08	$.00	$47,385.08	-	TBD		20-25	21	12	1
City of Atwater	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 24/25 Curb, Gutter, and Sidewalk Maintenance, Repair, and Replacement	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Grind, patch, crack seal, and/or replace curbs, gutters, and sidewalks	Locations of reported complaints and logged damages, including but not limited to: Michell Ave, Terri Dr, Tamarack Ave, Grove Ave, Quince Ave, Laurel Ave, Cedar Ave, Della Dr, Cindy Dr, Fifth St, Boulder Dr, Sixth St, Palm Ave, Linden Ave, First St, Kadota St, Clark Terrace, Drakeley Ave, Herman, Winton Way, Nutmeg , Fir Avenue, Cordellia Dr, Redwood St, Bellevue Rd, Shaffer Rd, Yosemite Ct, Third St, Spruce Ave, Fortuna Ave, Chalet Ct, Nebela Dr, Marguerite, Vine Ave, Mulberry Ave, Villahe Cir.	04/14/2025	06/30/2026	$31,387.01	$31,387.01	-	-	TBD		5-25	27	14	13
City of Atwater	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	FY 24/25 Pavement Markings and Signage Maintenance	This project will include: Replace damaged or missing road signs and pavement markings, prioritizing school zones.	As needed on Grove Ave, Fifth St, Juniper Ave, Bridgewater St, Shaffer Road, Fruitland Ave, Winton Way, Buhach Rd, Avenue Two, Menlo Ave, High St, Bellevue Rd, Granite Dr, Lake View Dr.	03/25/2025	06/30/2026	$20,066.64	$20,066.64	-	-	TBD		1-25	27	14	13
City of Atwater	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	FY 24/25 Traffic Signals Maintenance and Repairs	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Repair failed and/or damaged traffic signal equipment, including but not limited to indicators, pedestrian crossing hardware, internally illuminated street signs, battery backup systems, flashing beacons, and rapid rectangular flashing beacons	As needed to address failure or damage at intersections on Bell Ln, Bell Dr, Applegate Rd, Commerce Ave, Sycamore Ave, Atwater Blvd, Winton Way, Olive Av, Juniper Ave, Bellevue Rd, Fruitland Ave, Seventh St, Linden St, Redwood Ave, First St, Shaffer Rd, Granite Dr, Crest Rd, Buhach Rd, Santa Fe Dr, Avenue Two, Avenue One, Lake Ridge St, Green Sands Ave, Atwater-Merced Expy, Gurr Rd, Broadway Ave, Clover Ave.	08/15/2024	06/30/2026	$3,108.00	$3,108.00	-	-	TBD		5-25	27	14	13
City of Atwater	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 24/25 Pavement Repairs	This project will include: Pavement Rehab/Repair (Existing) | Fill potholes/cracks, slurry seal pavements.	Areas within the City Limits west of Shaffer Rd.	07/23/2025	06/30/2026	$.00	-	-	-	TBD		5-10	27	14	13

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Atwater	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 24/25 Olive Avenue Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing) | Reconstruction of Olive Avenue pavement, including upgrading curb ramps where required, (Overlay)	From west of Winton Way to City Limits	04/28/2025	06/30/2026	$15,737.49	$15,737.49	-	-	TBD		15-20	27	14	13
City of Auburn RMRA Funds Spent in FY 2024-2025 - $375,689.00. Total Number of Projects Reported- 1																			
City of Auburn	Placer County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024/25 Street Overlay Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Maidu Dr from Auburn Folsom rd to Montana Drive Maidu Dr from Montana Drive to Burtin Way Maidu Drive from Burtin way to Riverview Drive Maidu Drive From Riverview Drive to City limits (E)	09/24/2024	01/27/2025	$375,689.00	$375,689.00	-	$759,120.24	No		15-20	5	1	3
City of Avalon RMRA Funds Spent in FY 2024-2025 - $93,956.36. Total Number of Projects Reported- 1																			
City of Avalon	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Five Corner Complete Street Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Right of Way Acquisition,Roundabout Installation (New),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Reconstruct a 5-way intersection utilizing complete streets concepts by installing two mini roundabouts, new sidewalks, lighting, improved transit facilities and shared bicycle facilities.	Intersection of Tremont, Avalon Canyon, Country Club and Sumner roadways	07/01/2018	07/01/2025	$408,327.00	$93,956.36	$314,370.64	-	Yes	Complete Streets, Sustainability	20-30	70	26	47
City of Avenal RMRA Funds Spent in FY 2024-2025 - $922,832.38. Total Number of Projects Reported- 1																			
City of Avenal	Kings County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Avenal Cutoff Road Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design | Surveying, soil sampling, project design and related engineering needed. Encroachment permits if needed. Grind, remove and install 45,000 square yards of 2 1/2" Aephaltic Concrete. Install 60,000 square yards of 2 1/2" Aspaltic Concrete. Haul, place and compact 45,000 square yards of Aspaltic Concrete Grindings on the shoulder of the road. Install roadway striping. Furnish traffic controls.	Avenal Cutoff Rd. from SR 269 east to the California Aqueduct overcrossing	04/15/2024	06/30/2027	$945,049.38	$922,832.38	$22,217.00	-	No		15-25	32	14	21
City of Azusa RMRA Funds Spent in FY 2024-2025 - $876,648.27. Total Number of Projects Reported- 2																			
City of Azusa	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Gladstone Street Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Gladstone Street from westerly city limits to easterly city limits	01/01/2026	08/31/2026	$.00	-	-	-	TBD	Sustainability	15-20	48	22	31
City of Azusa	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Foothill Boulevard Pavement Rehabilitation Project	This project will include: Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Foothill Blvd from Orange Avenue to Alosta Avenue, and Alosta Avenue between Foothill Blvd to Citrus Avenue	04/29/2024	02/19/2025	$876,648.27	$876,648.27	-	$4,000,787.16	TBD	Sustainability	15-20	48	22	31
City of Bakersfield RMRA Funds Spent in FY 2024-2025 - $7,933,545.22. Total Number of Projects Reported- 8																			
City of Bakersfield	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation: Manor Street from Columbus Street to Kern River Bridge	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bridge Structure Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Manor Street from Columbus Street to Kern River Bridge	10/01/2022	11/15/2023	$2,662,513.90	$109,188.14	$2,553,325.76	$2,662,513.90	Yes	Complete Streets	20-25	34	16	22
City of Bakersfield	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Match Funds	Pavement Rehabilitation: Stockdale Highway between Gosford Road and New Stine Road	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Stockdale Highway between Gosford Road and New Stine Road	03/15/2023	01/08/2024	$918,113.49	$59,382.71	$858,730.78	$5,882,511.20	Yes	Complete Streets	20-25	34	16	20
City of Bakersfield	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation: Oleander Avenue between Brundage Lane and California Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Roundabout Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Oleander Avenue between Brundage Lane and California Avenue	03/09/2023	03/31/2026	$249,994.46	$242,089.40	$7,905.06	-	Yes	Complete Streets	15-20	34	16	22
City of Bakersfield	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation: Buena Vista Road between White Lane and Stockdale Highway	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Buena Vista Road between White Lane and Stockdale Highway	06/17/2024	11/15/2024	$3,384,203.74	$3,287,844.42	$96,359.32	$3,384,203.74	Yes	Complete Streets, Sustainability	20-25	34	16	20
City of Bakersfield	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation: Union Avenue between Columbus Street and Golden State Avenue	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Union Avenue between Columbus Street and Golden State Avenue	10/01/2023	12/06/2024	$3,428,764.98	$3,298,764.56	$130,000.42	$3,428,764.98	Yes	Complete Streets, Sustainability	20-25	34	16	22
City of Bakersfield	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation: Panama Lane between Gosford Road and New Stine Road	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Panama Lane between Gosford Road and New Stine Road	07/01/2023	12/13/2024	$901,294.65	$790,337.00	$110,957.65	$901,294.65	Yes	Complete Streets, Sustainability	20-25	34	16	22
City of Bakersfield	Kern County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Pavement Rehabilitation: University Avenue from River Boulevard to Columbus Street	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	University Avenue from River Boulevard to Columbus Street	06/02/2025	01/05/2026	$72,614.54	$72,614.54	-	-	Yes	Complete Streets	20-25	35	16	22
City of Bakersfield	Kern County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Pavement Rehabilitation on South H Street from White Lane to SR58	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	South H Street from White Lane to SR58	06/02/2025	01/05/2026	$73,324.45	$73,324.45	-	-	Yes	Complete Streets	20-25	35	16	22
City of Baldwin Park RMRA Funds Spent in FY 2024-2025 - $1,036,012.14. Total Number of Projects Reported- 14																			
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Maine Avenue and Olive Street Intersection Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development | This project will consist of complete street improvements at the intersection of Maine Ave. and Olive St. The improvements include construction of bulb- outs, catch basin relocations, reconstruction of portions of the street structural section including sub-surface preparation, subgrade and constructing aggregate base and AC pavement sections, construction of sidewalk, construction of accessible ramps and major curb/gutter repairs. The project also includes installation of new traffic signal.	Maine Avenue at Olive Street and Phelan Ave at Olive Street	07/01/2022	12/31/2026	$30,948.29	$15,205.00	$15,743.29	-	Yes	Complete Streets	25-25	48	22	32

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Garvey Avenue Street Improvements between Francisquito Ave and Vineland Avenue	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | Preparation of plans, specifications and estimates for the construction of a new Traffic Signal at Garvey Avenue and Vineland Avenue. Installation of Hawk System and 2" AC overlay on Garvey Ave. | Project will be supplemented with additional local funds.	Garvey Avenue between Francisquito Ave and Vineland Avenue	07/01/2022	12/31/2026	$14,532.27	$.00	$14,532.27	-	No	Technologies	20-40	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Pacific Ave Corridor Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | New high visibility crosswalk, traffic signal or hawk system pedestrian safety crossing improvements.	Pacific Avenue between Ramona Blvd and Bogart Ave. and Maine Ave from Pacific Ave to Sterling Way.	07/01/2022	09/14/2024	$1,589,765.69	$1,020,807.14	$568,958.55	$1,589,765.69	Yes	Complete Streets	20-25	48	22	31
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Various Streets Improvement Project FY22-23	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Various locations such as: Maine Ave from Pacific Ave to Francisquito Ave, Macdevitt St. from Puente to Ardilla Ave, Walnut Street from Olive st. to Los Angeles St. and Central Ave from Downing Ave to Stichman Ave.	07/01/2022	06/30/2026	$31,486.58	$.00	$31,486.58	-	No		25-50	48	22	31
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	San Gabriel River Greenway and Neighborhood Connection	This project will include: Bicycle Lane (New),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Ramona Blvd entry and continues along the San Gabriel River Wash and ending at the Baldwin Park Blvd exit.	07/01/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets	20-30	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Maine and Olive Traffic Signal and Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Intersection of Main Ave and Olive Ave	03/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	20-30	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Supplement to Various Streets Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Leorita from Bess to Dalewood Street, San Gabriel River Parkway from Cleo Street to Francisquito Avenue, Big Dalton from Merced Avenue to Garvey Avenue, and Root St from Puente Avenue to City limit.	07/01/2025	06/30/2026	$.00	-	-	-	TBD		20-30	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Supplement to Various Streets Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Leorita from Bess to Dalewood Street, San Gabriel River Parkway from Cleo Street to Francisquito Avenue, Big Dalton from Merced Avenue to Garvey Avenue, and Root St from Puente Avenue to City limit.	07/01/2026	12/31/2026	$.00	-	-	-	TBD		20-30	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Traffic Control Devices	City-Wide Traffic Signal Battery Backup System Phase 2	This project will include: Cost Estimating,Document Preparation,Preliminary Design | Installation of traffic signal battery backup systems (BBS) citywide	Various intersections Citywide	01/01/2026	06/30/2026	$.00	-	-	-	No		10-20	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City Wide Sidewalk Repair Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various Location- CENTRAL AVE. & BIG DALTON AVE., RAMONA BLVD. & BADILLO ST., BESS AVE. & BARNES AVE., COSBEY AVE. & FAIRGROVE ST., KENMORE AVE. & ILLINOIS ST., WIMMER AVE. & SCHOOL ST., HALLWOOD DR. AND BOGART AVE., FEATHER AVE. & MACDEVITT ST. See list of all locations in Resolution	01/12/2026	06/30/2026	$.00	-	-	-	No		15-20	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Traffic Control Devices	Root and Puente Traffic Signal and Street Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Root Ave and Puente Ave Intersection	06/01/2026	08/31/2026	$.00	-	-	-	No		20-25	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	Root and Puente Traffic Signal and Street Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Root Ave and Puente Ave Intersection	09/01/2026	03/31/2027	$.00	-	-	-	No		20-25	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Los Angeles St.	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Los Angeles St from west city limit to east city limit	03/01/2026	05/31/2026	$.00	-	-	-	No		20-25	48	22	32
City of Baldwin Park	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Los Angeles St.	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Los Angeles St from west city limit to east city limit	06/01/2026	12/31/2026	$.00	-	-	-	No		20-25	48	22	32
City of Banning RMRA Funds Spent in FY 2024-2025 - $702,617.14. Total Number of Projects Reported- 8																			
City of Banning	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Citywide Street Overlay	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	Nicolet Street from Hargrave Street to Alessandro Road; Wilson Street from Alessandro Road to 8th Street; 8th Street from Nicolet Street to Wilson Street	06/30/2024	10/11/2024	$439,135.72	$439,135.72	$.00	$439,135.72	Yes	Sustainability, Technologies	10-15	42	23	36
City of Banning	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	4th Street Overlay	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Livingston Street to Ramsey Street; Nicolet Street to George Street	07/22/2024	10/11/2024	$108,765.13	$108,765.13	-	$108,765.13	No	Sustainability, Technologies	10-15	42	23	36
City of Banning	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Hermosa Street Overlay	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Barbour Street to Lincoln Street	07/22/2024	10/11/2024	$40,962.58	$40,962.58	-	$40,962.58	No	Sustainability, Technologies	10-15	42	23	36
City of Banning	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	April Street Overlay	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Westward Avenue to Cul de Sac	07/22/2024	10/11/2024	$51,150.53	$51,150.53	-	$51,150.53	No	Sustainability, Technologies	10-15	42	23	36

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Banning	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	12th Street AC Overlay	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	12th Street from Westward Avenue to Barbour Street	07/22/2024	10/11/2024	$62,603.18	$62,603.18	-	$62,603.18	Yes	Sustainability, Technologies	10-15	42	23	36
City of Banning	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Lincoln Street AC Overlay	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Lincoln Street from 22nd Street to 8th Street	04/05/2027	06/23/2027	$.00	-	-	-	Yes	Sustainability, Technologies	10-15	42	23	36
City of Banning	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Highland Home Road Slurry Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Highland Home Road from Wilson Street to Ramsey Street	04/05/2027	06/30/2027	$.00	-	-	-	Yes	Sustainability, Technologies	5-7	42	23	36
City of Banning	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Banning Ramsey Street Pedestrian Safety Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Installation of Rectangular Rapid Flashing Beacon (RRFB).	Ramsey Street at 16th Street, 6th Street, 2nd Street, and Martin Street	12/01/2025	03/31/2026	$.00	-	-	-	TBD	Sustainability, Technologies	10-15	42	23	36
City of Barstow RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 12																			
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Preservation Project	This project will include: Placement of pavement preservation techniques on existing roadways.	The City has developed seven zones for the pavement preservation program. The City is focusing on streets within Zone 2, which is the area east of Muriel Drive, south of Interstate 40, and to the east and south city limits.	07/31/2025	11/30/2025	$.00	-	-	-	TBD		3-5	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Preservation Project	This project will include: Placement of pavement preservation techniques on existing roadways.	The City has developed seven zones for the pavement preservation program. The City is focusing on streets within Zone 2, which is the area east of Muriel Drive, south of Interstate 40, and to the east and south city limits.	12/01/2025	01/30/2026	$.00	-	$.00	-	TBD		3-5	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Fisher Blvd Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Fisher Blvd	09/27/2025	12/31/2026	$.00	-	-	-	TBD		3-5	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Irwin Road Pavement Preservation	This project will include: Pavement Rehab/Repair (Existing) | Pavement Preservation	Irwin Road between First Avenue to Old Hwy 58	03/01/2022	02/03/2026	$.00	$.00	$.00	-	TBD		3-5	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Traffic Control Devices	Barstow Road and Rimrock Road Traffic Signal Project	This project will include: Cost Estimating,Document Preparation	Intersection of Rimrock Road and Barstow Road (Route 247)	-	-	$.00	-	-	-	TBD		15-25	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Traffic Control Devices	Traffic Signal Modifications on Main Street and Barstow Road	This project will include: Cost Estimating,Document Preparation	All City traffic signals on Main Street and Barstow Road.	01/01/2026	04/30/2026	$.00	-	-	-	TBD		15-25	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	West Section 7 Rehabilitation Project	This project will include: Document Preparation | This project is in Design and is using RMRA funding in support of Construction which includes: Reconstruct 23,401 center line feet of roadway.	West Section 7 is defined as North of Rimrock Road, West of Barstow Road, East of Agarita Avenue and South of Interstate 15	-	-	$.00	-	-	-	TBD		15-20	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Pavement Maintanance Preservation Project FY20/21	This project will include: Placement of pavement preservation techniques on existing roadways.	The project location is defines as east of Avenue H, West of Barstow Road, South of Main Street, and North of I-15. and north of Interstate 15.	-	-	$.00	-	-	-	TBD		3-5	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Pavement Preservation Project	This project will include: Maintenance Program Plan Development | Placement of pavement preservation techniques on existing roadways.	The project is define as east of Muriel Drive, South of East Main Street, and North of Interstate 15.	-	-	$.00	-	-	-	TBD		3-7	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Grade Separation	N First Ave Bridge-construction	This project will include: Bicycle Lane (New),Bridge Structure Rehab/Repair (Existing),Pavement Improvement (New),Railroad Grade Separation Rehab/Repair	First Avenue north of Hutchinson Street	03/03/2025	02/04/2026	$.00	$.00	-	-	TBD		25-40	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Grade Separation	N First Avenue Bridge -Mojave River Project Managemetn	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development,Right of Way	First Avenue Street north of Lanwence Dr	06/01/2026	01/04/2028	$.00	-	-	-	TBD		3-5	33	16	8
City of Barstow	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Pavement Preservation Project 2019/2020	This project will include: Maintenance Program Plan Development | Placement of pavement preservation techniques on existing roadways.	The project is define as east of Muriel Drive, South of East Main Street, and North of Interstate 15.	-	-	$.00	-	-	-	TBD		3-7	33	16	8
City of Beaumont RMRA Funds Spent in FY 2024-2025 - $900,840.00. Total Number of Projects Reported- 2																			
City of Beaumont	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	R-36 Annual Citywide Street Maintenance and Rehabilitation Project 23/24	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	The project limits are as follows: •A portion of the El Barrio neighborhood, general boundaries are First Street, California Avenue, rail tracks and Veile Avenue, and •A portion of the Town Center community generally located south of Oak Valley Blvd, west of Cherry Ave, north of Eighth St, and east of Elm Ave.	07/16/2024	12/02/2025	$900,840.00	$900,840.00	-	-	Yes	Sustainability	5-30	42	23	36
City of Beaumont	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Citywide Street Rehabilitation and Maintenance	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	i.A portion of the Fairview Canyon neighborhood, general boundaries are San Timoteo Canyon Rd., Stockton St., Cherry Valley Blvd. and the Northern City Boundary. ii.A portion of the Tournament Hills community between Cherry Valley Blvd. and Desert Lawn Drive. iii.The publicly maintained portion of Golf Club Drive. iv.A portion of Sixth Street between I-10 and Pennsylvania Avenue.	08/18/2025	12/10/2025	$.00	-	-	-	No		7-20	47	23	36
City of Bell RMRA Funds Spent in FY 2024-2025 - $776,749.00. Total Number of Projects Reported- 2																			
City of Bell	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Residential Street Improvement Project FY 2023-24	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Randolph Pl (Maywood Ave to Carmelita); San Luis Ave (Florence Ave to Bell Ave); Flora Ave (Bell Ave to Gage Ave); Alamo Ave (Gage Ave to Acacia St); Filmore Ave (Heliotrope Ave to Wilcox Ave); Alamo Ave (Gage Ave to Randolph St)	06/30/2024	11/27/2024	$700,000.00	$700,000.00	$.00	$1,321,598.17	Yes	Complete Streets, Sustainability	15-20	64	33	42
City of Bell	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Improvement Project FY2024/2025	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Brompton Ave. from Atlantic Ave. to Woodward Ave.; Brompton Ave. from King Ave. to Mayflower Pl.; Nelson Dr. from Vinevale Ave. to Heliotrope Ave.; Casitas Ave. from Randolph St. to Filmore St.; Filmore Ave. from Home Ave. to Casitas Ave.; Clarkson Ave. from Randolph St. to Gage Ave.; Otis Ave. from Florence Ave. to 200 n/of Walnut St; Flora Ave from Live Oak St. to 175' n/o of Live Oak St.; Orchard St. from Bell Ave. to 275' n/o of Bell Ave; Bell Ave. from Bissell Ave. to Salt Lake Ave.; etc.	07/01/2024	01/31/2026	$76,749.00	$76,749.00	-	-	Yes	Sustainability	15-20	64	33	42
City of Bell Gardens RMRA Funds Spent in FY 2024-2025 - $1,077,773.80. Total Number of Projects Reported- 3																			
City of Bell Gardens	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Various Resident Street Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	The following streets are to be rehabilitated: Lubec St from Marlow to Eastern El Selinda Ave from Florence to Ludell Ira Avenue from Priory to Fry Otto Street from Emil to East End Emil Ave from Foster Bridge to Gage Chalet Drive from Hannon to Gage Jaboneria Road from Priory to Live Oak - East Half only	06/02/2025	12/08/2025	$.00	$.00	-	-	No		10-15	40	33	42
City of Bell Gardens	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 24-25 City Wide Maintenance	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	City Maintenance Zone 2. the map attached to the resolution provides zone 2 including other locations within City	07/01/2024	06/30/2025	$1,077,773.80	$1,077,773.80	-	$1,077,773.80	No		15-20	64	33	42
City of Bell Gardens	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 24-25 Various Residential Street Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Lubec Street - Marlow to Eastern El Selinda Avenue - Florence to Ludell Ira Avenue - Priory to Fry Otto Street - Emil to East End Suva Street - Loveland to Foster Bridge Emil Avenue - Foster Bridge to Gage Chalet Drive - Hannon Street to Gage Jaboneria Road - Priory to Live Oak - east half	07/01/2025	11/25/2025	$.00	-	-	-	No		10-15	64	33	42

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Bellflower RMRA Funds Spent in FY 2024-2025 - $9,420.00. Total Number of Projects Reported- 4																			
City of Bellflower	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Bellflower Boulevard between Flower Street and Beach Street	This project will include: Preliminary Design	Bellflower Boulevard between Flower Street and Beach Street	07/01/2019	06/30/2026	$81,139.28	$.00	$81,139.28	-	TBD		10-15	62	30	42,44
City of Bellflower	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Alondra Boulevard Rehab (Bellflower to Hayter St)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Alondra Boulevard Rehab (Bellflower to Hayter St)	03/01/2022	09/14/2023	$134,523.95	$9,420.00	$125,103.95	$1,700,000.00	TBD		10-15	62	30	42,44
City of Bellflower	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Alondra Boulevard Rehab (Bellflower to Hayter St)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Alondra Boulevard Rehab (Bellflower to Hayter St)	09/15/2023	06/30/2026	$454,751.08	$.00	$454,751.08	-	TBD		10-15	62	30	42,44
City of Bellflower	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Lakewood Boulevard Corridor Project	This project will include: Pavement Rehab/Repair (Existing)	Lakewood Boulevard from Gardendale to South City Limit	07/01/2026	06/30/2027	$.00	-	-	-	TBD	Complete Streets	10-15	58	32	42,44
City of Belmont RMRA Funds Spent in FY 2024-2025 - $686,011.50. Total Number of Projects Reported- 4																			
City of Belmont	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Pavement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing)	Lyon Avenue between Mezes Avenue and Alamedas De Las Pulgas Miller Ave between Notre Dame Ave and Greenfield Ct Hillman Ave between Winding Way to North Rd	03/01/2024	06/24/2025	$806,638.68	$.00	$806,638.68	$3,287,974.24	No		15-15	22	13	14
City of Belmont	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Slurry Seal Project	This project will include: Bicycle Lane (New),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various locations as listed in the attached list of streets. Adelaide way, Anita Ave, Belmont Canyon Rd, Cambridge St, Chevy St, Clee St, Chevy St, Cormorant Rd, Coronet Blvd, Covington Rd, Crest View Ave, Davis Dr, El Verano Way, Furlong St, Granada St, Irwin St, Judson St, Kittie Ln, Lori Ct, Lori Dr, Monerat Ave, Middlesex Rd, Oak Knoll Dr, Oneill Ave, Roxbury Way, Sixth Ave, Skymont Dr, West Naughton Ave, Yorkshore Way, Oxford Way	08/05/2024	12/04/2024	$254,785.00	$254,785.00	-	$593,402.00	No		5-7	22	13	15
City of Belmont	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2024 Slurry Seal Project	This project will include: Bicycle Lane (New),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various locations as listed in the attached list of streets. Adelaide way, Anita Ave, Belmont Canyon Rd, Cambridge St, Chevy St, Clee St, Chevy St, Cormorant Rd, Coronet Blvd, Covington Rd, Crest View Ave, Davis Dr, El Verano Way, Furlong St, Granada St, Irwin St, Judson St, Kittie Ln, Lori Ct, Lori Dr, Monerat Ave, Middlesex Rd, Oak Knoll Dr, Oneill Ave, Roxbury Way, Sixth Ave, Skymont Dr, West Naughton Ave, Yorkshore Way, Oxford Way	07/23/2023	07/01/2024	$45,215.00	$.00	$45,215.00	$45,215.00	No		5-7	22	13	15
City of Belmont	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2025 Pavement Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Project includes segments in Forest Avenue, Coronet Boulevard, Monte Cresta Drive, Pullman Avenue, Lower Lock Avenue.	07/01/2024	12/31/2025	$431,226.50	$431,226.50	-	-	Yes	Complete Streets, Sustainability	15-15	22	13	15
City of Belvedere RMRA Funds Spent in FY 2024-2025 - $60,269.31. Total Number of Projects Reported- 3																			
City of Belvedere	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2019 Pavement Rehab Project	This project will include: Pavement Rehab/Repair (Existing) | Crack filling and surface slurry seal to prolong life of the roadway.	Windward Road (entire length), Hilarita Circle (entire length), Community Road (Leeward Rd. to San Rafael Ave.)	02/26/2020	06/30/2025	$3,000.00	$.00	$3,000.00	-	Yes	Complete Streets	5-7	10	2	2
City of Belvedere	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2022 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Edgewater Road (San Rafael Ave to End); Golden Gate Ave (5 Corners to 200 Golden Gate Ave); North Pointe Circle (Tamalpias Ave to End); Pine Ave (Golden Gate Ave to Belvedere Ave); San Rafael Ave (Tiburon Blvd to Laurel Ave); Tamalpias Ave (7 Golden Gate Ave to 23 Golden Gate Ave); Toyon Ave (Bella Vista Ave to Bayview Ave) Pine Ave and Tamalpais Ave have not been completed.	04/03/2023	06/30/2025	$27,298.00	$.00	$27,298.00	-	Yes	Complete Streets	5-7	10	2	2
City of Belvedere	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2023 Pavement Rehabilitation Projects	This project will include: Pavement Rehab/Repair (Existing)	Beach Road (San Rafael Ave to Belvedere Ave); Lagoon Road (San Rafael Ave to Cove Road); Maybridge Road (50 Lagoon to 62 Lagoon); West Shore Road (San Rafael Ave to End) Peninsula Road (Beach Road to End) Maybridge Road slurry completed in June 2023 due to efficiencies while completing 2022 paving projects.	07/01/2023	06/30/2026	$60,269.31	$60,269.31	$.00	-	Yes	Complete Streets	5-7	10	2	2
City of Benicia RMRA Funds Spent in FY 2024-2025 - $797,585.16. Total Number of Projects Reported- 2																			
City of Benicia	Solano County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Citywide Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Rose Drive from McAllister to Primrose East 2nd Street from Hillcrest to Rose Columbus Parkway from I780 to Rose Various spot repairs around the City of Benicia	06/01/2024	09/30/2024	$2,427,194.26	$797,585.16	$1,629,609.10	$2,500,000.00	No	Complete Streets	15-20	14	5	11
City of Benicia	Solano County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Pavement Rehabilitation Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Military West from Mary Farmar Elementary Driveway to East 2nd Street, Park Road from Elm Street to Bayshore Road	07/07/2025	11/26/2025	$.00	-	-	-	No		15-20	11	3	8
City of Berkeley RMRA Funds Spent in FY 2024-2025 - $2,305,202.87. Total Number of Projects Reported- 4																			
City of Berkeley	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2022 Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	*Browning Street from Addison Street to Dwight Way *Colusa Avenue from North City Limit to Solano Avenue *Delaware Street from Acton Street to Sacramento Street *Ellsworth Street from Stuart Street to Ashby Avenue *Fulton Street from Dwight Way to Stuart Street *Heinz Avenue from Seventh Street to San Pablo Avenue *Stuart Street from Fulton Street to Ellsworth Street *Stuart Street from Benvenue Avenue to College Avenue Locations are estimates not yet final/complete.	06/01/2022	06/22/2025	$2,111,080.33	$.00	$2,111,080.33	$2,111,697.40	Yes	Complete Streets, Sustainability	10-20	15	9	13
City of Berkeley	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023 Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Channing Way (Sacramento St to Mckinley Ave), Creaston Rd (Sunset to Grizzly Peak Blvd), Dana St (Dwight Way to Ward St), Derby St (Telegraph Ave to College Ave), Durant Ave (Milvia St to Fulton St), Dwight Way (Piedmont Ave to East End), Grizzly Peak (Spruce St to Marin Ave), Hillegas Ave (Dwight Way to Woolsey St), Latham Ln (Miller Ave to Grizzly Peak), McGee Ave (Russell to Ashby Ave), Miller Ave (Hilldale Ave to Shasta Rd). Locations are estimates not yet final/complete.	06/01/2022	06/30/2025	$1,232,005.29	$278,930.36	$953,074.93	$1,232,005.29	Yes	Complete Streets, Sustainability	10-20	15	9	13
City of Berkeley	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2025 Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Segments 1-10: Allston Way from Milvia St to Shattuck Ave; Arlington Ave from North City Limit to The Circle; Bancroft Way from San Pablo Ave to Sacramento St; Bancroft Way from Sacramento St to Martin Luther King Jr Way; California St from Oregon St to Ashby Ave; Euclid Ave from Bayview Pl to Hearst Ave; Harmon St from Idaho St to Sacramento St; Haste St from Piedmont Ave to Shattuck Ave; Idaho St from 66th St to Alcatraz Ave; Keeler Ave from Marin Ave to Poppy Ln; Segments 11-22 won't fit here	06/01/2024	12/31/2026	$2,881.51	$2,881.51	$.00	-	Yes	Sustainability	10-20	15	9	13

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Berkeley	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024 Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Derby Street from Sacramento St to Martin Luther King Jr. Way, Derby Street from Milvia Street to Telegraph Avenue, Grizzly Peak Boulevard from Spruce Street to Marin Avenue, Creston Road from Grizzly Peak Boulevard to Sunset Lane, Bancroft Way from Piedmont Avenue to Milvia Street, Dana Street from Bancroft Way to Dwight Way, Fulton Street from Bancroft Way to Dwight Way, and Hopkins Street from San Pablo Avenue to Sutter Street. Locations are estimates and not yet final/complete.	01/01/2024	12/31/2026	$2,026,525.95	$2,023,391.00	$3,134.95	-	Yes	Complete Streets, Sustainability	10-20	15	9	13
City of Beverly Hills RMRA Funds Spent in FY 2024-2025 - $1,581,909.00. Total Number of Projects Reported- 3																			
City of Beverly Hills	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Beverly Hills - Road Repair Improvements - Phase 1	This project will include: Pavement Rehab/Repair (Existing)	Construction related rehabilitation of roadway paving for multiple locations throughout the City that will include the use of recycled rubberized asphalt, whenever feasible. All project details are an estimate and are subject to change throughout the year based on priority need and resources available to the City.	Multiple locations were listed in previous Resolutions. This Phase 1 is a separate contract and therefore has been modified to reflect that. Other locations will be listed in future Resolutions as their own phases, with each phase in separate contracts.	Crescent Drive between Sunset Blvd. and Lexington Rd. and Copley Place near Copley Drive and Sunset Blvd.	02/03/2020	11/07/2024	$1,345,194.00	$.00	$1,345,194.00	$12,142,214.54	TBD	Sustainability	15-20	50	26	33
City of Beverly Hills	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Burton Way Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Burton Way (North side) between North Rexford Drive and Oakhurst Drive Burton Way (South side) between South Rexford Drive and South Robertson Boulevard	03/18/2024	09/30/2024	$990,827.00	$990,827.00	-	$1,990,827.00	No	Complete Streets, Sustainability	15-20	51	24	36
City of Beverly Hills	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Copley Place Reconstruction	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing)	Copley Place near Copley Drive and Sunset Boulevard	05/06/2024	11/07/2024	$591,082.00	$591,082.00	-	$1,241,855.42	No	Climate	20-30	51	24	36
City of Big Bear Lake RMRA Funds Spent in FY 2024-2025 - $132,350.00. Total Number of Projects Reported- 4																			
City of Big Bear Lake	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Lower Moonridge Pavement & Sidewalk Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Big Bear Boulevard to Elm Street	07/01/2025	06/30/2026	$.00	-	$.00	-	No		20-25	33	23	8
City of Big Bear Lake	San Bernardino County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Talbot Drive Pavement Reconstruction	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Big Bear Boulevard to North End	07/01/2026	06/30/2027	$.00	-	$.00	-	No		20-25	33	23	8
City of Big Bear Lake	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Summit Boulevard Pavement Reconstruction	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing)	Full depth reconstruction of a local street including parking, pedestrian, and drainage improvements	Big Bear Boulevard to Snow Summit Base Area	07/01/2024	11/20/2024	$132,350.00	$132,350.00	$.00	$3,020,068.80	No		20-25	33	23	8
City of Big Bear Lake	San Bernardino County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Clubview Drive Pavement Reconstruction	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Moonridge Road to Bear Mountain Base Area	07/01/2026	06/30/2027	$.00	-	$.00	-	No		20-25	33	23	8
City of Biggs RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Biggs	Butte County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Street Pavement & Maintenance Repairs	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	Citywide Streets	06/30/2026	12/31/2026	$.00	-	-	-	No		1-5	3	4	1
City of Bishop RMRA Funds Spent in FY 2024-2025 - $41,395.36. Total Number of Projects Reported- 3																			
City of Bishop	Inyo County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	City of Bishop Downtown Streets and Sidewalk Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents	South Warren Street, Lagoon Street, South Street	12/11/2023	06/30/2026	$55,500.00	$39,456.62	$16,043.38	-	Yes	Complete Streets	50-100	8	4	3
City of Bishop	Inyo County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Sidewalk Safety	This project will include: Procurement of Road Maintenance and Rehab Materials	Various city streets, Elm Grove, Home and Pine Streets	07/01/2022	06/30/2026	$5,010.53	$1,938.74	$3,071.79	-	Yes	Complete Streets	50-100	8	4	3
City of Bishop	Inyo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Fiber Seal of Various City Streets	This project will include: Pavement Rehab/Repair (Existing)	Various streets throughout the City: North and South Third Street, May Street, Willow Street. Locations are proposed and subject to change based on need, funding, and priority.	03/03/2026	06/30/2026	$.00	-	-	-	No		5-10	8	4	3
City of Blue Lake RMRA Funds Spent in FY 2024-2025 - $48,308.72. Total Number of Projects Reported- 1																			
City of Blue Lake	Humboldt County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	G and 1st Street-ADA Access, Paving and Pothole Repair	This project will include: ADA Curb Ramp Installation (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	G Street and 1st Street	07/01/2024	10/13/2024	$48,308.72	$48,308.72	-	$48,308.72	No		7-10	2	2	2
City of Blythe RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 2																			
City of Blythe	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Wells and Willow Street Improvement Project	This project will include: Document Preparation,Preliminary Design	West Wells Street starting at South Lovekin Blvd to South Willow Street ending at West 14th Ave.	06/01/2022	06/30/2025	$27,120.00	$.00	$27,120.00	$27,120.00	Yes	Sustainability	15-20	56	28	36
City of Blythe	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	10th Avenue Resurfacing	This project will include: Pavement Rehab/Repair (Existing)	10th Ave from End of the Road (West) to Defrain Blvd, City portion from Defrain to City Line	11/03/2025	06/30/2026	$.00	-	-	-	Yes	Sustainability	15-20	56	28	36
City of Bradbury RMRA Funds Spent in FY 2024-2025 - $5,898.23. Total Number of Projects Reported- 2																			
City of Bradbury	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	SB1: Bradbury Road Project	This project will include: Document Preparation,Preliminary Design	Bradbury Road	07/01/2020	12/01/2025	$66,738.98	$5,898.23	$60,840.75	-	No		5-50	1	1	1
City of Bradbury	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Bradbury Road Extension Project (Wild Rose Project)	This project will include: Pavement Improvement (New)	Bradbury Road	09/01/2025	12/01/2025	$.00	-	-	-	No		5-100	1	1	1
City of Brawley RMRA Funds Spent in FY 2024-2025 - $1,169,503.88. Total Number of Projects Reported- 4																			
City of Brawley	Imperial County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Rehabilitation of 2nd St	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Resurface approximately 0.4 miles of roads utilizing recycled materials	2nd Street from Malan Street to K Street, and H Street from Rio Vista Avenue to Las Flores Drive	07/01/2024	10/08/2024	$703,500.50	$703,500.50	-	$703,500.50	Yes	Complete Streets, Sustainability	10-15	56	40	51
City of Brawley	Imperial County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	3rd Street from A Street to River Drive	This project will include: Pavement Rehab/Repair (Existing)	3rd Street from A Street to River Drive	07/01/2024	10/08/2024	$185,233.95	$185,233.95	-	$185,233.95	TBD		10-15	56	40	51
City of Brawley	Imperial County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Rehabilitation of C Street from 1st Street to Imperial Avenue	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	C Street from First Street to Imperial Avenue	07/01/2024	10/08/2024	$280,769.43	$280,769.43	-	$280,769.43	Yes	Sustainability	10-15	56	40	51
City of Brawley	Imperial County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Best Road Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Best Road from Main Street to Ganado	01/05/2026	09/30/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-15	56	40	51
City of Brea RMRA Funds Spent in FY 2024-2025 - $238,364.93. Total Number of Projects Reported- 3																			
City of Brea	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Brea Boulevard Street Repaving from Imperial Highway to Juniper Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	This project will rehabilitate Brea Boulevard pursuant to the City's Pavement Management Plan. The improvements will also include updating curbs, gutters and ADA ramps.	Brea Boulevard between Imperial Hwy & Juniper Street.	07/01/2023	09/17/2024	$420,000.00	$.00	$420,000.00	$857,611.13	No		20-30	55	29	39
City of Brea	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Central Avenue and State College Boulevard Street Improvements	This project will include: Preliminary Design	Central Avenue from west city limits to Brea Boulevard and on State College Boulevard from Brea Boulevard to lambert Road	11/30/2021	07/01/2023	$67,160.62	$.00	$67,160.62	-	No		20-25	55	29	39
City of Brea	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Birch Street from Associated Road to Valencia Avenue - CIP 7329	This project will include: Preliminary Design	Birch Street from S. Associated to Valencia	11/01/2022	06/30/2024	$324,823.76	$238,364.93	$86,458.83	-	TBD		20-25	55	29	45
City of Brentwood RMRA Funds Spent in FY 2024-2025 - $2,721,873.04. Total Number of Projects Reported- 2																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Brentwood	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Management Program - 2024	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	•Grind and Overlay on Brentwood Blvd. from Hanson Lane to Lone Tree Way; Sunset Road from Brentwood Blvd. to Elkins Way; Cloverleaf Circle; and Sellers Avenue from Balfour Road to Chestnut Street; •Full depth reconstruction of Redhaven Street, near Sellers Avenue; and •Slurry seal the subdivisions north of Sand Creek Road and west of Minnesota Avenue, which includes Ponderosa Crossroads II, Laurelwood Estates II, Ashton Place III, Hallmark and Heritage.	04/23/2024	11/12/2024	$2,817,699.28	$2,343,236.34	$474,462.94	$2,817,699.28	No		7-15	15	7	10
City of Brentwood	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Management Program - 2025	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	This Project repaired several manholes throughout the City and resurfaced the following locations: Grind and Overlay: Brentwood Boulevard East Country Club Drive Minnesota Avenue Willowwood Court Elkins Way Slurry Seal of the following neighborhoods: Trailside Arroyo-Seco Estates Homecoming I Homecoming II Town Square Estates Greystone Homes Hearthstone Sunrise Crack Seal: Brentwood Boulevard	05/05/2025	10/23/2025	$378,636.70	$378,636.70	-	-	Yes	Technologies	7-15	11	7	10
City of Brisbane RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																			
City of Brisbane	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024 Slurry Seal	This project will include: Pavement Rehab/Repair (Existing) | Slurry seal (preventative maintenance of surface treatments) of various city streets.	Old County Road from San Francisco Avenue (west) to Bayshore Boulevard (east), Guadalupe Canyon Parkway from the City Limits (west) to Mission Blue Drive (east), Guadalupe Canyon Parkway from Mission Blue Drive (west) to Bayshore Boulevard (east)	09/08/2025	10/17/2025	$.00	-	-	-	No		2-7	22	13	14
City of Brisbane	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Monterey Street Overlay	This project will include: Pavement Rehab/Repair (Existing)	Monterey Street between Visitacion Avenue and San Bruno Avenue	01/19/2026	02/16/2026	$.00	-	-	-	No		20-20	22	13	14
City of Buellton RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Buellton	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2022/232 Road Maintenance Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various Streets within the City of Buellton, including: Second Street and Avenue of Flags	08/04/2025	11/28/2025	$.00	-	-	-	Yes	Complete Streets	15-25	37	19	24
City of Buena Park RMRA Funds Spent in FY 2024-2025 - $744,763.29. Total Number of Projects Reported- 7																			
City of Buena Park	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023-2024 Annual Pavement Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | This Project will include the removal and replacement of damaged and outdated asphalt pavement, curb and gutter, sidewalk, wheelchair ramp truncated domes, and driveway approaches to comply with the Americans with Disabilities Act (ADA) standards.	Residential streets north of Artesia Boulevard and west of Beach Boulevard, Botryoides Avenue, Melrose Street from Beach Boulevard to Brenner Avenue and Brenner Avenue from Melrose Street to Orangethorpe Avenue.	07/08/2024	08/28/2024	$272,799.00	$272,799.00	-	$1,284,050.14	No		10-15	67	34,36	45
City of Buena Park	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023-2024 Annual Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project will include the application of slurry seal of existing residential streets, replacing traffic striping and repaving cul-de-sacs.	Residential streets between City's west City Limit and Valley View Street south of Crescent Avenue and north of Lincoln Avenue.	09/03/2024	09/24/2024	$292,462.00	$292,462.00	-	$292,462.00	No		7-10	67	34,36	45
City of Buena Park	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024-2025 Annual Pavement Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | this Project will include the removal and replacement of damaged and outdated asphalt pavement, curb and gutter, sidewalk, wheelchair ramp truncated domes, and driveway approaches to comply with the Americans with Disabilities Act (ADA) standards.	Residential streets west of Knott Avenue and north of La Cienaga Drive, and San Dimas Circle north of San Diego Drive and south of La Palma Avenue.	06/23/2025	08/31/2025	$.00	$.00	-	-	No		10-15	67	34,36	45
City of Buena Park	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024-2025 Annual Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project will include the application of slurry seal of existing residential streets, replacing traffic striping and repaving cul-de-sacs.	Residential streets between City's west City Limit and Knott Avenue north of Orangethorpe Avenue, and East of Valley View Street and south of Orangethorpe Avenue.	04/28/2025	08/26/2025	$11,471.50	$11,471.50	-	-	No		7-10	67	34,36	45
City of Buena Park	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Valley View Street Pavement Rehabilitation from Ball to Cerritos Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | This project will include rehabilitation/upgrades, replacement of deteriorated asphalt pavement, concrete curbs, gutters, access ramps, sidewalks and driveway approaches to comply with the Americans with Disabilities Act (ADA) standards. The segment length of this roadway is 0.5 miles and the estimated useful life of this roadway would be 15 years.	Valley View Street from Ball to Cerritos	08/26/2024	02/04/2025	$168,030.79	$168,030.79	-	$168,030.79	No		10-15	67	34,36	45
City of Buena Park	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Knott Avenue Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | This Project will include the removal and replacement of damaged and outdated asphalt pavement, curb and gutter, sidewalk, wheelchair ramp truncated domes, and driveway approaches to comply with the Americans with Disabilities Act (ADA) standards.	Knott Avenue from Lincoln Ave to Artesia Boulevard, and 8th St West of Knott Ave	-	-	$.00	-	-	-	No		10-15	67	29,34,36	45
City of Buena Park	Orange County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Valley View Street Pavement Rehabilitation from Artesia to Lincoln Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | This project will include rehabilitation/upgrades, replacement of deteriorated asphalt pavement, concrete curbs, gutters, access ramps, sidewalks and driveway approaches to comply with the Americans with Disabilities Act (ADA) standards. The segment length of this roadway is about 2.8 center lane miles and the estimated useful life of this roadway would be 15 years.	Valley View Street from Lincoln Ave to Artesia Blvd	07/01/2026	06/30/2027	$.00	-	-	-	No		10-15	67	34,36	45
City of Burbank RMRA Funds Spent in FY 2024-2025 - $18,712.01. Total Number of Projects Reported- 2																			
City of Burbank	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Restoration (Hollywood Way and Olive Ave)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Zones 5, 6, 7, and 8. Please see Exhibit 1 attached for the full street listing.	04/12/2022	08/31/2027	$4,425,298.47	$18,712.01	$4,406,586.46	-	Yes	Sustainability	20-20	44	25	30
City of Burbank	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Restoration Zones 3, 4, 13, and 14	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Zones 3, 4, 13, and 14. Please see Exhibit A in the FY 23/24 Resolution for the full street listing. some streets include: Linden Ave, Elm Ave, Valencia Ave, Ash Ave, Elmwood Ave.	11/01/2026	11/30/2027	$.00	-	-	-	Yes	Sustainability	20-20	43	25	1
City of Burlingame RMRA Funds Spent in FY 2024-2025 - $700,000.00. Total Number of Projects Reported- 2																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Burlingame	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Street Resurfacing Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Various streets within the City of Burlingame including: •Airport – San Mateo City Limit to Beach and Anza to Bridge (NB lane) •Channing – Burlingame to Lexington •Concord – Dwight to Channing •Cowan – Gilbreth to Bayshore •Davis Ct – Davis Dr to End •El Prado – El Prado Bridge to Kenmar •Karen Ct – Davis to End •Oxford – El Camino Real to California •Peninsula - Park to Humboldt •Trenton - Dwight to Bloomfield •Vancouver – Broadway to Carmelita	06/25/2024	06/30/2025	$700,000.00	$700,000.00	-	$2,317,000.00	Yes	Sustainability	10-24	21	13	15
City of Burlingame	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Street Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Cananea Place (Canaenea to End), Clovelly (Westmoor to End), Crescent (Ralston to Barrolthet), Donnelly (Primrose to Lorton), Escalante (Rivera to Atwater), Gilbreth (Cowan to Mahler), Hamilton (Westmoor to End), Howard (Occidental to ECR) Humboldt (Rollins to Peninsula), Killarney (Westmoor to End), Meadow (Rosedale to End), Neuchatel (Willborough to Oak Grove), Occidental (Bellevue to Barrolthet), Ralston (Pepper to ECR), and Victoria (Howard to Peninsula).	08/04/2025	12/31/2025	$.00	-	-	-	Yes	Sustainability	10-24	21	13	15
City of Calabasas RMRA Funds Spent in FY 2024-2025 - $624,680.27. Total Number of Projects Reported- 6																			
City of Calabasas	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Traffic Control Devices	Traffic Signal System Upgrade and Synchronization Project	This project will include: This project would upgrade the existing outdated traffic signal system hardware and software to the latest version which would allow for more efficient performance and reliability. The work would include installation of a new system server, system software upgrades, new traffic operations center equipment replacement and upgrades, installation of communications equipment at four traffic signals, and new signals, and new signal timing modeling and synchronization changes.	100 Civic Center Way an other traffic signals located around the City	-	-	$.00	-	-	-	No		12-15	45	27	33
City of Calabasas	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	West Calabasas Road Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Roundabout Installation (New),Sidewalk and/or Crosswalk Installation (New)	Calabasas Road and Mureau Road Intersection	10/18/2022	06/30/2026	$.00	$.00	$.00	-	No	Complete Streets	15-25	45	27	33
City of Calabasas	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Other	Citywide Green Street Project	This project will include: Pavement Rehab/Repair (Existing)	Vegetated swales, multiuse trail, permeable pavement parking lot	Mureau Rd east of the intersection with Las Virgenes. Las Virgenes rd between Thousand Oaks Blvs and Terminus of the road north of Mont Calabasas. Calabasas rd between mureau and Parkway Calabasas	-	-	$.00	-	$.00	-	Yes	Climate, Complete Streets, Sustainability	25-50	45	27	33
City of Calabasas	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024 Annual Street Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing)	Las Virgenes Road between Parkmor Road and Mureau Road, Park Capri, Locust Drive, Daisy Trail, Clover Trail, a segment of Canyon Drive, raised crosswalk at Parkville Road.	07/22/2024	07/28/2025	$624,680.27	$624,680.27	-	-	No		10-15	45	27	33
City of Calabasas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Annual Street Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing)	portions of Las Virgenes Rd, Lilac Trail and Gladiola Drive.	12/10/2025	01/30/2026	$.00	-	-	-	No		10-15	45	27	33
City of Calabasas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Old Topanga Canyon Road/Mulholland Highway Improvement Project, Phase II	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Slope and shoulder rehab for improved safety	Mulholland Highway between Old Topanga Canyon Road (S) and the southern limits of City of Calabasas	01/01/2026	08/31/2026	$.00	-	-	-	No		15-25	45	27	33
City of Calexico RMRA Funds Spent in FY 2024-2025 - $159,446.42. Total Number of Projects Reported- 11																			
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Second Street Bridge Widening	This project will include: Preliminary Design	Second Street Bridge	07/01/2020	09/30/2026	$15,492.50	$.00	$15,492.50	-	Yes	Sustainability	10-20	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Miscellaneous Concrete/ADA Curb Repair	This project will include: Procurement of Road Maintenance and Rehab Materials	Various locations within City limits	07/01/2021	09/30/2026	$17,075.62	$.00	$17,075.62	-	Yes	Sustainability	20-30	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Purchase of Aggregate/Asphalt Material for Miscellaneous Repairs	This project will include: Procurement of Road Maintenance and Rehab Materials	Various locations within City limits	07/01/2021	09/30/2026	$107,268.48	$.00	$107,268.48	-	Yes	Sustainability	5-10	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Pothole Patching and Road Repairs	This project will include: Procurement of Road Maintenance and Rehab Materials	Various locations within City limits	07/01/2021	09/30/2026	$.00	$.00	$.00	-	Yes	Sustainability	5-10	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Scaroni Road Improvement Project	This project will include: Preliminary Design	Scaroni Road between Highway 98 and Cole Blvd.	07/01/2020	09/30/2026	$43,307.00	$.00	$43,307.00	-	Yes	Sustainability	10-20	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Weakley Road Improvements	This project will include: Preliminary Design,Right of Way	Weakley Road between Scaroni Road and Portico Boulevard	07/01/2020	09/30/2026	$71,072.96	$48,172.03	$22,900.93	-	Yes	Sustainability	10-20	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Furnishing Power for Street and Road Lighting and Traffic Control Devices	This project will include: Procurement of Road Maintenance and Rehab Materials	Various locations within City limits	07/01/2022	09/30/2026	$361,856.00	$.00	$361,856.00	-	Yes	Sustainability	1-5	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Purchase One (1) Heavy Duty Truck and Two (2) Medium Trucks for Street Division	This project will include: Procurement of Public Works Equipment	Trucks will be used at various locations within City limits	05/08/2025	06/30/2026	$101,049.60	$101,049.60	-	-	Yes	Sustainability	5-10	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Second Street (All American Canal) Bridge Improvements	This project will include: Preliminary Design	Second Street (All American Canal)	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Sustainability	20-30	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Public Works Staffing	This project will include: Public Works Staffing	Various locations within City limits	07/01/2025	09/30/2026	$.00	-	-	-	Yes	Sustainability	1-5	56	40	51
City of Calexico	Imperial County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Scaroni Road between Cole Blvd. and Jasper Road Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Scaroni Road between Cole Blvd. and Jasper Road	10/01/2023	09/30/2026	$36,474.79	$10,224.79	$26,250.00	-	Yes	Sustainability	10-20	56	40	51
City of California City RMRA Funds Spent in FY 2024-2025 - $426,430.00. Total Number of Projects Reported- 5																			
City of California City	Kern County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Aspen Ave. & Bay Ave.	This project will include: Preliminary Design,Project Scope Development | Current work includes preliminary engineering and development for grind existing AC Surface and Repave with 3" of Hot Mix Asphalt an Estimated 0.74 CL miles of Local Streets.	Aspen Ave: 87th to Corwin; Bay Ave: S. Loop Blvd to Corwin; 87th: Aspen to Bay; 88th: CCB to Aspen; Corwin St: Aspen to Bay	11/01/2017	01/30/2027	$29,845.00	$.00	$29,845.00	-	TBD	Sustainability	8-10	36	16	21
City of California City	Kern County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Redwood Blvd south frontage road from Graham St. to Airway Blvd.	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Redwood Blvd south frontage road from Graham St. to Airway Blvd.	04/30/2024	08/21/2024	$58,297.50	$24,425.00	$33,872.50	$58,297.50	Yes	Complete Streets, Sustainability	10-15	34	18	23
City of California City	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Redwood Blvd south frontage road from Graham St. to Airway Blvd.	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Redwood Blvd south frontage road from Graham St. to Airway Blvd.	11/04/2024	12/05/2024	$402,005.00	$402,005.00	-	$460,305.50	Yes	Complete Streets, Sustainability	10-15	34	18	23
City of California City	Kern County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Kenniston St Road Rehabilitation from Cal-City B lvd to Walpole Ave	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Installation (New)	On Kenniston St between Cal-City Blvd and Walpole Ave	04/30/2025	07/01/2025	$.00	$.00	-	-	Yes	Technologies	10-15	34	18	20
City of California City	Kern County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Kenniston St Road Rehabilitation from Cal-City B lvd to Walpole Ave	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Installation (New)	On Kenniston St between Cal-City Blvd and Walpole Ave	11/30/2025	01/30/2026	$.00	-	-	-	Yes	Technologies	10-15	34	18	20
City of Calimesa RMRA Funds Spent in FY 2024-2025 - $350,000.00. Total Number of Projects Reported- 1																			
City of Calimesa	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	County Line Road Corridor Improvements Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Roundabout Installation (New),Sidewalk and/or Crosswalk Installation (New) | Joint improvement project with the City of Yucaipa to construct improvements on County Line Road from Calimesa Blvd to Bryant St including 4 intersections, sidewalk, ADA ramps, bike lanes, utility relocations and street widening.	County Line Road from Calimesa Blvd to Bryant St.	01/30/2019	12/31/2025	$1,175,005.00	$350,000.00	$825,005.00	-	Yes	Complete Streets	25-40	42	23	36
City of Calipatria RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 4																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Calipatria	Imperial County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Main Street Roadway Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | The proposed scope of work includes the pavement rehabilitation of the 1 street section on Main Street between Lake Avenue and International Boulevard. Pavement striping is to occur after the placement of the ARHM pavement. With the implementation of the proposed project, the improved conditions of the roadway will provide safe circulation.	Main Street between Lake Avenue and International Boulevard	10/01/2022	12/31/2023	$.00	$.00	$.00	-	Yes	Complete Streets, Sustainability	15-25	56	40	25
City of Calipatria	Imperial County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Main Street Roadway Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | The proposed scope of work includes the pavement rehabilitation of the 1 street section on Main Street between Lake Avenue and International Boulevard. Pavement striping is to occur after the placement of the ARHM pavement. With the implementation of the proposed project, the improved conditions of the roadway will provide safe circulation.	Main Street between Lake Avenue and International Boulevard	01/31/2025	08/31/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-25	56	40	25
City of Calipatria	Imperial County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	North Industrial Avenue between HWY 115 and Young Road	This project will include: Preliminary Design	North Industrial Avenue between Highway 115 and Young Road	12/15/2025	01/30/2026	$.00	-	-	-	TBD	Complete Streets	10-20	56	18	25
City of Calipatria	Imperial County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	North Industrial Avenue Improvement Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	North Industrial Avenue between Highway 115 and Young Road	12/15/2025	01/30/2026	$.00	-	-	-	TBD		10-20	56	18	25
City of Calistoga RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 7																			
City of Calistoga	Napa County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Silverado Trail Pavement Rehabilitation	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Silverado Trail Within the City limits	-	-	$.00	-	-	-	No		20-30	4	3	5
City of Calistoga	Napa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Grant Street	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Bridge Structure Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Garnett Creek Court to City Limits	04/15/2027	10/29/2027	$.00	-	-	-	TBD		20-30	4	3	5
City of Calistoga	Napa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Lake Street Pavement Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Lake Street between Grant Street and Lincoln Avenue	06/30/2025	12/31/2025	$.00	$.00	-	-	No		20-30	4	3	5
City of Calistoga	Napa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Washington Street Pavement Repair	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Washington Street from North Oak Street to Berry Street	07/15/2026	12/31/2026	$.00	-	-	-	TBD		20-30	4	3	5
City of Calistoga	Napa County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Cedar Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Spring Street to Lincoln Avenue	-	-	$.00	-	-	-	TBD		20-30	4	3	5
City of Calistoga	Napa County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Brannan Street and Lincoln Avenue Crosswalk Improvements Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Rehab multi-use pedestrian/bike pathway	Brannan Street and Lincoln Avenue Intersection	06/30/2025	12/31/2025	$.00	$.00	-	-	TBD		30-40	4	3	5
City of Calistoga	Napa County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	2024 Slurry Seal Project - Phase II	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	'23 Streets on Garnett Creek Ct., Grant St., N. Oak St., Brannan St., Fisher St., Fair Way., Lake St., Filmore St., Harley St., Stevenson St., Wappo Ave., Anna St., Hazel St., Pine St., Gold St., School St., Cedar St., Myrtle St., Lillie St., Highland Ct., S. Oak St., Cyrus Creek Ct., and Willow	-	-	$.00	-	-	-	No		5-7	4	3	1
City of Camarillo RMRA Funds Spent in FY 2024-2025 - $2,638,652.50. Total Number of Projects Reported- 3																			
City of Camarillo	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Resurfacing - Project No. ST-5069	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Asphalt Rubber Aggregate Membrane (ARAM), Surry Seal, and appurtenant work.	Several locations throughout the City of Camarillo for project ST-5069 Annual Resurfacing including but not limited to Springville Dr, Ventura Bl from Springville Dr to Las Posas Dr, Southfield Rd, Constitution Av, Magnolia St neighborhood, Raemere St, Lakeside Av neighborhood, Regent St neighborhood, Murray Av neighborhood, Bedford Dr neighborhood, Agusta Av neighborhood, Hobart Dr neighborhood, and Euclid Av neighborhood.	09/03/2024	05/29/2026	$2,571,008.00	$2,571,008.00	-	-	Yes	Complete Streets, Sustainability	7-10	38	19	26
City of Camarillo	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Resurfacing - Project No. ST-5088	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Asphalt Rubber Aggregate Membrane (ARAM), Surry Seal, and appurtenant work.	Several locations throughout the City of Camarillo for project ST-5088 Annual Resurfacing including but not limited to Beardsley Rd from Ramona Dr to Wright Rd, Vista Del Mar Ave, Calle Bella Vista Neighborhood (NBHD), Sereno Pl NBHD, Las Posas from Crestview Ave to Carmen Dr, Del Norte Rd, W Ventura Blvd from Central Ave to Verdulera St, Aviador St NBHD, Bradford Ave NBHD, Green Lawn Ave NBHD, Valle Lindo Dr NBHD, and Dawson Dr.	02/02/2026	04/30/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	7-10	38	19	26
City of Camarillo	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Annual Resurfacing - Project No. ST-5088	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Asphalt Rubber Aggregate Membrane (ARAM), Surry Seal, and appurtenant work.	Several locations throughout the City of Camarillo for project ST-5088 Annual Resurfacing including but not limited to Beardsley Rd from Ramona Dr to Wright Rd, Vista Del Mar Ave, Calle Bella Vista Neighborhood (NBHD), Sereno Pl NBHD, Las Posas from Crestview Ave to Carmen Dr, Del Norte Rd, W Ventura Blvd from Central Ave to Verdulera St, Aviador St NBHD, Bradford Ave NBHD, Green Lawn Ave NBHD, Valle Lindo Dr NBHD, and Dawson Dr.	12/30/2024	12/31/2026	$67,644.50	$67,644.50	-	-	Yes	Complete Streets, Sustainability	7-10	38	19	26
City of Campbell RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Campbell	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2022/23 Annual Street Maintenance	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Landscape traffic median island curb rehab.	Hamilton Avenue from from 640' W/O Phoenix Dr (at city limit) to Hurst Ave (at city limit)	03/02/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-15	28	15	18
City of Canyon Lake RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 2																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Canyon Lake	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Railroad Canyon Road Safety Corridor Project HSIP Improvements	This project will include: Cost Estimating,Document Preparation	Caltrans 60MS Concrete Median Barrier, Median Lighting, New Crosswalk, Protected Left Turn	For FY24/25 the project PS&E was being completed and prepared for bidding	Along Railroad Canyon Road from 0.1 miles south of Skylink Drive to approximately 0.3 miles west of Goetz Road.	06/19/2023	08/22/2025	$91,675.00	$.00	$91,675.00	-	Yes	Complete Streets	15-20	67	31	31
City of Canyon Lake	Riverside County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Complete Streets Components	Active Transportation Plan	This project will include: Request for proposals for preparation of an active transportation plan along Railroad Canyon Road within the city limits.	Railroad Canyon Road from .1 miles south of Skylink Drive to .3 miles West of Goetz Road.		03/02/2026	07/24/2026	$.00	-	-	-	TBD	Climate, Complete Streets, Sustainability, Technologies	3-5	67	31	31
City of Capitola RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																				
City of Capitola	Santa Cruz County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Reposa Avenue Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	38th Avenue to 41st Avenue		-	-	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	29	17	19
City of Capitola	Santa Cruz County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024/25 Road Maintenance and Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	- 42nd Avenue - Clares Street to Capitola Road - 47th Avenue - Topaz Street to Portola Drive - Francesco Circle - Entire Street - Hill Street - Bay Avenue to Rosedale Avenue - Rosedale Avenue - Bay Avenue to Hill Street - Sunset Drive - Riverview Avenue to Center St - Beverly Ave - Riverview Ave to Capitola Ave - Cherry Avenue - Fanmar Way to Park Place - Oak Drive - Riverview Avenue to Bay Avenue - Stockton Ave - Bridge to Capitola Ave - Terrace Way - Fanmar Way to Cherry Ave	07/01/2025	09/30/2025	$.00	-	-	-	Yes	Sustainability	10-15	29	17	19
City of Carlsbad RMRA Funds Spent in FY 2024-2025 - $421,040.00. Total Number of Projects Reported- 2																				
City of Carlsbad	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Management Program	This project will include: The Pavement Management Program is an ongoing annual program designed to extend the service life of city streets and to maintain a smooth and safe driving surface for vehicles. The City utilizes a pavement management database program to determine pavement management needs for the purpose of establishing which streets are to be slurry sealed, overlaid, or reconstructed.	i. El Camino Real between Oceanside City Limit and Marron Road ii. El Camino Real between Marron Road and Chestnut Avenue iii. El Camino Real between Levante Street and Encinitas City Limit iv. Paseo Del Norte between Camnon Road and Palomar Airport Road v. Paseo Del Norte between Camino de las Ondas and Poinsettia Lane vi. The Crossings Drive between Palomar Airport Road and the end of the drive vii. El Fuerte Street between Faraday Avenue and approximately 1,000 feet south of Rancho Pan	07/01/2024	12/31/2025	$303,349.00	$303,349.00	-	-	Yes	Complete Streets, Sustainability	5-20	76	36	49
City of Carlsbad	San Diego County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Concrete Repair/Replacement Program	This project will include: Conrete repairs to sidewalks, curb and gutter, pedestrian ramps, driveway approaches and cross gutters.	i. Bressi Ranch Way between El Fuerte Street and Paradise Road ii. Tamarack Avenue between Knollwood Drive and Saddle Drive iii. Faraday Avenue between El Camino Real and Orion Way iv. Lower Boardwalk along Carlsbad Boulevard between Pine Avenue to Tamarack Avenue		07/01/2024	12/31/2025	$117,691.00	$117,691.00	-	-	Yes	Complete Streets	25-50	76	36	49
City of Carmel-by-the-Sea RMRA Funds Spent in FY 2024-2025 - $42,261.04. Total Number of Projects Reported- 2																				
City of Carmel-by-the-Sea	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2020/2021 Streets and Roads Projects	This project will include: Bicycle Lane (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Type II micro-surfacing, 2-inch asphalt overlay, Sidewalk repairs and new shared bike route		Junipero bet 3-4, Junipero bet. 5th and 6th northbound, 5th bet. Junipero and Torres, San Antonio between 4th and 8th, Monte Verde between 4th and Ocean, Camino Del Monte bet. 2nd and Junipero, Santa Fe bet. 5th -6th, Torres bet. 2nd and 4th, Junipero between 4th and Ocean, San Carlos bet. 8th and 13th, Mission bet. 4th and 5th sidewalk, Mission bet. 5th and 6th sidewalk, Dolores bet. 5th and 6th sidewalk	07/01/2019	06/30/2024	$355,937.70	$42,261.04	$313,676.66	$1,140,779.00	No		30-40	29	17	20
City of Carmel-by-the-Sea	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	FY 23/24 Pavement Rehabilitation Project	This project will include: Document Preparation | This project consists of five street segments to receive a 2" asphalt overlay, twenty street segments of type II slurry seal, and the replacement of seven sidewalk segments. Includes a cost share agreement with Monterey County for paving ocean Avenue from Carmel City limits east to Cabrillo highway.	Ocean, Carpenter east to Cabrillo Highway Santa Lucia, Dolores to Rio 6th, Junipero to Torres 6th, Monte Verde to Lincoln 10th, Junipero to Torres Dolores, Vista to 2nd Dolores, 5th to Ocean Flanders, Vizcaino to Crespi Forest, Ocean to 7th Guadalupe, 2nd to 3rd Guadalupe, 5th to 6th Lobos, 1st to 2nd Mission, Ocean to 8th Monte Verde, 2nd to 4th Monterey, north end to 2nd Perry Newberry, 4th to 6th Pine Ridge, Forest to end Santa Fe, 3rd to 4th Santa Rita, North end to Mountain View	10/01/2025	05/01/2026	$.00	-	-	-	TBD		5-25	29	17	20
City of Carpinteria RMRA Funds Spent in FY 2024-2025 - $354,150.00. Total Number of Projects Reported- 2																				
City of Carpinteria	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	Ballard Avenue (from Pandanus Street to North End) Byrnes Lane (from End to Cameo Road) Callejon Drive (from Concha Loma Drive to End) Cameo Road (from La Brea Lane to Casitas Pass Road) Dorrance Way (from Linden Avenue to Ash Avenue) El Carro Lane (from Sterling Avenue to Santa Ynez Avenue) Retorno Drive (from Concha Loma Drive to South End) Star Pine Road (from East End to Vallecito Road) Vallecito Road (from North End to Carpinteria Avenue)	12/01/2022	04/08/2025	$725,327.00	$354,150.00	$371,177.00	$5,571,818.02	No	Sustainability, Technologies	5-20	37	19	24
City of Carpinteria	Santa Barbara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2023 Pavement Rehabilitation	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Calle Rey Mar (from Arbol Verde Street to End) Concha Loma Drive (from Arbol Verde Street to Calle Ocho) Holly Avenue (from Sawyer Avenue to Carpinteria Avenue) Linden Avenue (from Railroad Tracks to South End) Malibu Drive (from Linden Avenue to West End) Sawyer Avenue (from Linden Avenue to Holly Avenue) Vallecito Court (from Vallecito Place to West End) Vallecito Road (from Vallecito Place to Via Real)	05/01/2023	06/01/2026	$252,946.25	$.00	$252,946.25	-	Yes	Climate, Sustainability, Technologies	5-20	37	19	24
City of Carson RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 2																				
City of Carson	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	East Carson Street Rehabilitation from recreation RD. to East city Limit	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Recreation RD. to East City Limit (Santa Fe Ave)		03/08/2022	11/30/2025	$2,020,961.00	$.00	$2,020,961.00	-	Yes	Complete Streets	15-20	64	35	10
City of Carson	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Project No. 1757 — Main Street Rehabilitation.	This project will include: Preliminary Design	Main Street from Lomita Blvd. to 228th Street in the city of Carson		03/01/2026	07/31/2026	$.00	-	-	-	TBD		20-25	64	35	44
City of Cathedral City RMRA Funds Spent in FY 2024-2025 - $1,315,505.35. Total Number of Projects Reported- 10																				
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Landau Boulevard and McCallum Way Intersection Traffic Signal Construction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection of Landau Boulvard and McCallum Way in Cathedral City		06/29/2023	07/18/2024	$1,131,899.73	$646,259.02	$485,640.71	$2,000,000.00	Yes	Complete Streets, Technologies	15-20	56	28	36
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Landau Public Alleyway Reconstruction	This project will include: The Landau Public Alleyway Reconstruction includes the removal and reconstruction of pavement within the public alley right of way. The Landau Public Alleyway provides parking access to multifamily and single-family residences in the Panorama Neighborhood.	The Landau Public Alleyway is bounded by Vista Chino to the north, 30th Avenue to the south, Landau Boulevard to the west, and Avenida La Paz to the east.		10/01/2025	07/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	47	19	36
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Landau Public Alleyway Reconstruction	This project will include: The Landau Public Alleyway Reconstruction includes the removal and reconstruction of pavement within the public alley right of way. The Landau Public Alleyway provides parking access to multifamily and single-family residences in the Panorama Neighborhood.	The Landau Public Alleyway is bounded by Vista Chino to the north, 30th Avenue to the south, Landau Boulevard to the west, and Avenida La Paz to the east.		08/03/2026	03/02/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	47	19	36

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Horizon Road Pavement Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	Horizon Road	06/17/2024	07/05/2024	$21,798.58	$9,520.58	$12,278.00	$220,000.00	TBD		15-20	56	28	36
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Los Gatos Pavement Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	Los Gatos Road	06/17/2024	07/05/2024	$10,876.85	$3,356.60	$7,520.25	$130,000.00	No		15-20	56	28	36
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Panorama Road Pavement Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	Panorama Road	06/17/2024	07/05/2024	$21,993.41	$9,700.70	$12,292.71	$220,000.00	No		15-20	56	28	36
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	East-West Alley Pavement Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	Alley near Horizon Road	06/17/2024	07/05/2024	$51,715.25	$3,066.83	$48,648.42	$55,000.00	No		15-20	56	28	36
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	North-South Alley Pavement Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	Alley near Adelina Road	06/17/2024	07/05/2024	$36,001.69	$1,318.35	$34,683.34	$40,000.00	No		15-20	56	28	36
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Via De Anza Phase III	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New)	Via De Anza	04/22/2024	09/24/2024	$234,158.43	$233,798.43	$360.00	$1,147,736.00	Yes	Complete Streets	15-20	56	28	36
City of Cathedral City	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Whitewater Area Street Rehabilitation Between 33rd Avenue and Ortega Road	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Shifting Sands Trail, Whispering Palms Trail, Sky Blue Water Trail, Navajo Trail, and Pueblo Trail between 33rd Avenue and Ortega Drive 33rd Avenue from Shifting Sands Trail to Cathedral Canyon Drive	03/03/2025	04/17/2025	$408,484.84	$408,484.84	-	$1,158,800.00	No		15-20	56	28	36
City of Ceres RMRA Funds Spent in FY 2024-2025 - $235,138.37. Total Number of Projects Reported- 5																					
City of Ceres	Stanislaus County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Whitmore Ave Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Whitmore Avenue from Crows Landing Rd to Morgan Rd	09/04/2023	06/30/2026	$309,871.99	$149,082.50	$160,789.49	-	Yes	Complete Streets	10-15	26	12	10
City of Ceres	Stanislaus County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Whitmore Ave Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Whitmore Avenue from Crows Landing Rd to Morgan Rd	07/31/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	10-15	26	12	10
City of Ceres	Stanislaus County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Moffet Road Rehabilitation	This project will include: Cost Estimating,Preliminary Design	Moffett Avenue from Whitmore Ave to Hatch Road	09/17/2024	09/30/2025	$14,377.70	$14,377.70	-	-	No	Complete Streets	10-15	26	12	13
City of Ceres	Stanislaus County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Crows Landing Road Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Service Road to Whitmore Ave	02/03/2025	12/31/2026	$71,678.17	$71,678.17	-	-	Yes	Complete Streets	15-20	21	12	13
City of Ceres	Stanislaus County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Crows Landing Road Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Service Road to Whitmore Ave	12/31/2026	01/29/2027	$.00	-	-	-	Yes	Complete Streets	15-20	21	12	13
City of Cerritos RMRA Funds Spent in FY 2024-2025 - $1,242,053.14. Total Number of Projects Reported- 2																					
City of Cerritos	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Residential Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Streets: ElLobo Cr, ElRancho Verde Dr, ElRio Verde Dr, ElToro Cr, Santiago Dr, Lake Placid St, Mammoth Av, Snowbird Wy, Squaw Valley Wy, Taos Cr, Vail St, Ashworth Cr, Carnaby St, Crusader Av, Destino Cr, Elgers St, Felson Cr, Hoffman Ave, Reva St, Rose Cr, San Gabriel Av, Semora Ave, 183rd St, Acoro St, Ashworth St, Bolsa Ln, Caliente Av/Cr/Pl, De Oro Cr/Pl/Ct, Destino Pl, Elgers St, Fabrica Way, Jasmine Wy, Keller Cr, Kensington Ave/Cr, La Bonita Wy/Cr/Pl, Rose St, Reva St, Vierra Av	10/16/2023	06/30/2026	$.00	$.00	$.00	-	TBD		5-5	67	36	45
City of Cerritos	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Residential Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Streets: Arthur St, Ashcreek Rd, Auto Square Dr, Beach St, Bentley Pl, Bolsa Ln, Cerritos Corporate Dr, Cuesta St, Gridley Pl, Manning Wy, Midway Pl, Moore St, Park Pl, State Rd. Also, the residential streets bounded by Studebaker Rd, College Pl, and I-605 Freeway including: Carla Pl, College Pl, Debra Ln, and Elena St among others. And also the residential streets bounded by Palo Verde Ave, Artesia Blvd, South St, and the San Gabriel River including: Andy St,Elgers St,and Rose Cr among others.	07/01/2024	06/30/2026	$1,242,053.14	$1,242,053.14	-	-	TBD		5-5	67	36	45
City of Chico RMRA Funds Spent in FY 2024-2025 - $2,079,256.63. Total Number of Projects Reported- 5																					
City of Chico	Butte County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2023 Road Rehabilitation – East Avenue, Esplanade to Cohasset Road	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	East Ave from Esplanade to Cohasset Rd.	06/15/2023	07/01/2025	$2,101,587.92	$.00	$2,101,587.92	-	No		20-20	3	4	1
City of Chico	Butte County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2024 Road Rehabilitation - Rio Lindo Avenue, Esplanade to Cohasset Road	This project will include: Active Transportation Plan,ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | 2024 Road Rehabilitation Project will include a full depth reclamation on Rio Lindo from Esplanade to an existing bike path, and FDR-C from the bike path to Cohasset Road. Work will also include ADA facilities updates, sidewalk improvements, streetlights, striping and signage.	Rio Lindo Avenue, Esplanade to Cohasset Road	03/03/2023	04/16/2024	$763,967.30	$9,070.01	$754,897.29	$6,544,356.61	Yes	Complete Streets	10-20	3	4	20
City of Chico	Butte County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Road Rehabilitation - Rio Lindo Avenue, Esplanade to Cohasset Road	This project will include: Active Transportation Plan,ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | 2024 Road Rehabilitation Project will include a full depth reclamation on Rio Lindo from Esplanade to an existing bike path, and FDR-C from the bike path to Cohasset Road. Work will also include ADA facilities updates, sidewalk improvements, streetlights, striping and signage.	Rio Lindo Avenue, Esplanade to Cohasset Road	06/03/2024	05/30/2025	$1,102,498.74	$1,029,960.99	$72,537.75	$6,544,356.61	Yes	Complete Streets	10-20	3	4	20

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Chico	Butte County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2025 Road Rehabliation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Bruce Road from State Route 32 to Chico Canyon Road and California Park Drive from Bruce Road to Yosemite Drive	07/01/2024	01/20/2025	$271,189.84	$271,189.84	-	$6,404,491.25	Yes	Complete Streets	10-20	3	4	1
City of Chico	Butte County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Road Rehabliation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Bruce Road from State Route 32 to Chico Canyon Road and California Park Drive from Bruce Road to Yosemite Drive	04/14/2025	12/08/2025	$769,035.79	$769,035.79	-	-	Yes	Complete Streets	10-20	3	4	1
City of Chino RMRA Funds Spent in FY 2024-2025 - $1,963,690.81. Total Number of Projects Reported- 7																			
City of Chino	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Other	MS212 - Pavement Management System Software Project	This project will include: May include staff or consultant time required to perform field review and evaluation of pavement condition and data input into software system.	Citywide	01/01/2021	06/30/2025	$165,149.00	$23,820.00	$141,329.00	$176,180.00	No	Technologies	10-20	52	20	35
City of Chino	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	MS221 - Citywide Signage Project	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Residential streets within city limits of Euclid Avenue, Pine Avenue, SR-71, and Phillips Boulevard.	09/01/2021	06/30/2025	$1,173,849.53	$302,637.25	$871,212.28	$1,173,849.53	No		10-15	52	20	35
City of Chino	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	ST203 - Pine Avenue Improvements & Widening	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Right of Way	Pine Avenue	06/01/2023	12/31/2025	$52,423.78	$.00	$52,423.78	-	No		5-10	52	20	35
City of Chino	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	ST182 - TDA Bicycle, Pedestrian and Transit Accessibility Improvements	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Construction of pedestrian and transit access ramps, sidewalk, street improvements, curb, gutter, and bicycle lanes.	Accessibility ramps along B Street and C Street between Monte Vista Avenue and 4th Street. Bicycle Lanes per City of Chino Bicycle and Pedestrian Master Plan along 12th Street, B Street, 10th Street and C Street, Washington Ave., Park Place., Serene Ave., Sequoia Ave, Rosario St.	07/02/2018	12/31/2024	$154,048.15	$.00	$154,048.15	$1,680,644.06	No	Complete Streets	20-25	52	20	35
City of Chino	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	ST241 - Local Street Rehab FY2024	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Various City-Wide Locations. Primarily the north and west area of the city.	07/01/2023	06/03/2025	$1,936,994.96	$967,873.88	$969,121.08	$6,339,017.11	No		10-15	52	20	35
City of Chino	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	ST251 - Local Street Rehabilitation Project FY2025	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition	•4th Street from Chino Avenue to Riverside Dr. •5th Street from Chino Avenue to Riverside Dr. •6th Street from Chino Avenue to Riverside Dr. •Monte Vista Avenue from G St. to Harrison St. •F St. from Monte Vista to Central Ave. •G St. from Monte Vista to Central Ave. •Cypress Ave. end of Cul-Du-Sac North of Walnut to Walnut Ave. •Chino Ave. from Mountain Ave. to Cypress Ave.	12/17/2024	06/30/2026	$4,096.00	$4,096.00	-	-	No	Complete Streets	10-15	52	20	35
City of Chino	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	ST232 - Kimball Avenue Preserve Improvements	This project will include: Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain/Culvert Installation (New)	Kimball Avenue from Rincon Meadows to Main	07/01/2024	12/31/2025	$665,263.68	$665,263.68	-	-	No		5-10	53	22	35
City of Chino Hills RMRA Funds Spent in FY 2024-2025 - $768,027.47. Total Number of Projects Reported- 6																			
City of Chino Hills	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Olympic View Drive/Skyview Ridge Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Olympic View Drive from Peyton Drive to Skyview Ridge and Skyview Ridge from Olympic View Drive to Peyton Drive	07/01/2021	01/10/2025	$593,140.20	$136,713.65	$456,426.55	$593,140.20	No		10-20	59	32	40
City of Chino Hills	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Chino Hills Pkwy Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Chino Hills Pkwy from north city limit to Carbon Canyon Road and south half of Chino Hills Pkwy from Ramona Ave to Monte Vista Ave	07/01/2022	06/30/2026	$157,704.39	$32,629.13	$125,075.26	-	No		10-20	59	32	35,40
City of Chino Hills	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Peyton Drive Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Peyton Drive from Grand Avenue to SR- 71	07/01/2023	06/30/2026	$55,849.67	$41,549.58	$14,300.09	-	No		10-20	59	32	40
City of Chino Hills	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sleepy Hollow Streets Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | N/A	East Lane, Rosemary Lane, Hay Drive, Grandview Drive, and Francis Drive	08/28/2024	06/30/2026	$41,679.18	$41,679.18	-	-	No		10-20	59	32	40
City of Chino Hills	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Butterfield Ranch Road Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Butterfield Ranch Road from Soquel Canyon Parkway to Pine Avenue	07/01/2023	09/25/2025	$454,080.67	$454,080.67	-	-	No		10-20	59	32	40
City of Chino Hills	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Scenic Ridge Drive & Rimrock Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Scenic Ridge Drive & Rimrock Avenue from Rock Springs Drive to west city limit	02/01/2025	03/31/2025	$61,375.26	$61,375.26	-	$466,375.26	No		10-20	59	32	40
City of Chowchilla RMRA Funds Spent in FY 2024-2025 - $272,765.00. Total Number of Projects Reported- 1																			
City of Chowchilla	Madera County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Humboldt Ave Phase II Rehab Project	This project will include: Pavement Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Front St to 3rd St	10/16/2022	12/31/2027	$813,323.00	$272,765.00	$540,558.00	-	TBD		15-20	5	12	1
City of Chula Vista RMRA Funds Spent in FY 2024-2025 - $647,353.70. Total Number of Projects Reported- 14																			
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	RMRA Pavement Rehabilitation - FY2021/22	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Orange Avenue (Palomar St - Hilltop Dr) and Boswell Road/Court	07/01/2021	05/31/2026	$256,162.22	$141,559.54	$114,602.68	-	Yes	Complete Streets, Sustainability	20-25	79,80	40	51,53
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	RMRA Pavement Rehabilitation - FY2021/22	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Orange Avenue (Palomar St - Hilltop Dr) and Boswell Road/Court	07/01/2027	11/30/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	20-25	79,80	40	51,53
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	RMRA Pavement Rehabilitation - FY2022/23 (STM0412)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Segments of Corral Canyon Rd, Hunte Pw, J St, K St, Main St, Medical Center Dr, Palomar St/East Palomar St and Third Avenue.	07/01/2022	05/31/2026	$592,541.54	$212,014.21	$380,527.33	-	Yes	Complete Streets, Sustainability	20-25	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	RMRA Pavement Rehabilitation - FY2022/23 (STM0412)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Segments of Corral Canyon Rd, Hunte Pw, J St, K St, Main St, Medical Center Dr, Palomar St/East Palomar St and Third Avenue.	06/01/2026	10/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	20-25	79,80	40	52

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	RMRA Pavement Maintenance - FY2022/23 (STL0460)	This project will include: Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	CHESTNUT CT, GUATAY AV, MONSERATE AV,CAMINO ELEVADO, BLACKWOOD RD, GUATAY AV, MENDOCINO DR, JUDSON WY, BAY HILL RD, ALLEN SCHOOL RD, CEDARBEND WY, CORTE MARIA AV, CAMINO DEL CERRO GRAND, CORTE MARIA AV, REDBUD RD, CAMINO ELEVADO, CAMINO DEL CERRO GRAND, MELROSE AV, CALLE LA MIRADA	07/01/2022	06/30/2027	$52,524.64	$18,452.73	$34,071.91	-	Yes	Complete Streets, Sustainability	7-10	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	RMRA Pavement Maintenance - FY2022/23 (STL0460)	This project will include: Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	CHESTNUT CT, GUATAY AV, MONSERATE AV,CAMINO ELEVADO, BLACKWOOD RD, GUATAY AV, MENDOCINO DR, JUDSON WY, BAY HILL RD, ALLEN SCHOOL RD, CEDARBEND WY, CORTE MARIA AV, CAMINO DEL CERRO GRAND, CORTE MARIA AV, REDBUD RD, CAMINO ELEVADO, CAMINO DEL CERRO GRAND, MELROSE AV, CALLE LA MIRADA	07/01/2027	11/30/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	7-10	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	RMRA Pavement Rehabilitation FY2023/24 (STM0413)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Various segments along Buena Vista Way, Oleander Avenue, Paseo Del Rey, Telegraph Canyon Road and a segment on E Street and Lazo Court in the City of Chula Vista.	07/01/2023	05/31/2026	$208,740.17	$184,672.41	$24,067.76	-	No		20-25	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	RMRA Pavement Rehabilitation FY2023/24 (STM0413)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Various segments along Buena Vista Way, Oleander Avenue, Paseo Del Rey, Telegraph Canyon Road and a segment on E Street and Lazo Court in the City of Chula Vista.	06/01/2026	10/30/2026	$.00	-	-	-	No		20-25	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	RMRA Pavement Maintenance FY2023/24 (STL0465)	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Roadway segments located in the Eastlake Greens neighborhood, south of Otay Lakes Road and east of SR125.	07/01/2023	06/30/2027	$25,596.48	$17,838.29	$7,758.19	-	No		7-10	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	RMRA Pavement Maintenance FY2023/24 (STL0465)	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Roadway segments located in the Eastlake Greens neighborhood, south of Otay Lakes Road and east of SR125.	07/01/2027	11/30/2027	$.00	-	-	-	No		7-10	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	RMRA Pavement Rehabilitation – FY2024/25 (STM0403)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	E J St from Entrada Pl to Redbud Rd, E Naples St from Hilltop Dr to Nacion Av, E Naples St from Oleander Av and Foxboro Dr, First Av, I St to J St, Industrial Bl from L St to Moss St, and Second Av from E St to L St in the City of Chula Vista.	07/01/2027	11/30/2027	$.00	-	-	-	No	Complete Streets	20-25	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	RMRA Pavement Rehabilitation – FY2024/25 (STM0403)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	E J St from Entrada Pl to Redbud Rd, E Naples St from Hilltop Dr to Nacion Av, E Naples St from Oleander Av and Foxboro Dr, First Av, I St to J St, Industrial Bl from L St to Moss St, and Second Av from E St to L St in the City of Chula Vista.	07/01/2024	06/30/2027	$72,816.52	$72,816.52	-	-	No	Complete Streets	20-25	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	RMRA Pavement Maintenance – FY2024/25 (STL0472)	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various segments located west Chula Vista, west of Interstate 805, East of Eastlake Pw between Otay Lakes Rd and Olympic Pw, and three locations in the Rancho Del Rey III neighborhood.	07/01/2027	11/30/2027	$.00	-	-	-	No		7-10	79,80	40	52
City of Chula Vista	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	RMRA Pavement Maintenance – FY2024/25 (STL0472)	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various segments located west Chula Vista, west of Interstate 805, East of Eastlake Pw between Otay Lakes Rd and Olympic Pw, and three locations in the Rancho Del Rey III neighborhood.	03/31/2026	06/30/2027	$.00	-	-	-	No		7-10	79,80	40	52
City of Citrus Heights RMRA Funds Spent in FY 2024-2025 - $2,449,436.65. Total Number of Projects Reported- 3																			
City of Citrus Heights	Sacramento County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	San Juan Complete Streets Phase 1	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	San Juan Avenue from Madison to Chesline Drive	03/04/2024	05/28/2025	$259,000.00	$235,634.68	$23,365.32	$2,727,901.27	Yes	Complete Streets, Sustainability	10-30	7	6	6
City of Citrus Heights	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Restoration Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Dewey Drive from south city limits to Greenback Lane; and other locations tbd during design.	05/01/2024	06/30/2026	$2,236,882.47	$2,213,801.97	$23,080.50	-	Yes	Complete Streets	10-20	7	6	6
City of Citrus Heights	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Pavement Resurfacing Project	This project will include: Preliminary Design	Various locations - Council adopted 3-year plan in December 2023, containing over 330 streets. 24/25 will resurface approximately 100 local streets.	08/27/2025	06/30/2026	$.00	-	-	-	No		5-15	7	6	6
City of Claremont RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 9																			
City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Overlay of streets not currently included on the City's 7-year street resurfacing schedule	American Ave (Indian Hill - Mills), Andrews Drive, Arrow Highway, Auto Center Drive, Base Line Road, Bonita Ave (College - City Limit), Cambridge Ave (Bonita - Arrow), Claremont Blvd (Monte Vista - Arrow), First Street (Indian Hill - College), Foothill Blvd, Indian Hill Blvd, Mills Ave (Foothill - CHWP Trail Head), Mills Ave (Arrow - City Limit), Monte Vista Ave (Base Line - City Limit), Mountain Ave (Harrison - City Limit), Mt Baldy Road (Mills - City Limit), Padua Ave (Mt Baldy - City Limit), SAn Jose (Mountain - Mills), Santa Fe (Bucknell - Wharton), Sixth Street (College - Claremont), Towne Ave (Base Line - Foothill), Wharton Ave (Santa Fe - Cambridge), Williams Ave (Foothill - Bloom).	01/01/2026	12/31/2026	$.00	-	$.00	-	TBD	Complete Streets	15-20	41	25	28
City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Street Rehabilitation	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development | Overlay of streets not currently included on the City's 7-year street resurfacing schedule | Projects for FY 17-18 to be carried over to FY 18-19. $212,262 is accounted in the proposed project list for FY 18-19 already.	American Ave, Andrews Drive, Arrow Highway, Auto Center Drive, Base Line Road, Bonita Ave, Cambridge Ave, Claremont Blvd, First Street, Foothill Blvd, Indian Hill Blvd, Mills Ave, Mills Ave, Monte Vista Ave, Mountain Ave, Mt Baldy Road, Padua Ave; San Jose, Santa Fe, Sixth Street, Towne Ave, Wharton Ave, Williams Ave	01/01/2026	12/31/2026	$.00	-	-	-	TBD	Complete Streets	15-20	41	25	27
City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Rehabilitation	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development | Overlay of streets not currently included on the City's 7-year street resurfacing schedule | Projects for FY 17-18 to be carried over to FY 18-19. $212,262 is accounted in the proposed project list for FY 18-19 already.	American Ave, Andrews Drive, Arrow Highway, Auto Center Drive, Base Line Road, Bonita Ave, Cambridge Ave, Claremont Blvd, First Street, Foothill Blvd, Indian Hill Blvd, Mills Ave, Mills Ave, Monte Vista Ave, Mountain Ave, Mt Baldy Road, Padua Ave; San Jose, Santa Fe, Sixth Street, Towne Ave, Wharton Ave, Williams Ave	01/01/2027	06/30/2027	$.00	-	-	-	TBD	Complete Streets	15-20	41	25	27

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Citywide Annual Roadway Improvements	This project will include: Cost Estimating,Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | The Project consists of a grind & pave of the existing roadway surface with 2 inches of Rubberized Asphalt Concrete (RAC). Areas that are lifted, or sunken, will be removed and replaced with a deeper section to restore the surface to acceptable standards. Curb and gutter, sidewalk, street striping, and ADA ramps will be replaced as necessary to pave the roadways.	Towne Avenue from Harrison Avenue to Foothill Boulevard, Andrews Drive from Claremont Boulevard North to Claremont Boulevard South, Mt. Baldy Road from Mills Avenue to Grand Avenue, and Indian Hill Boulevard from Base Line Road to Armstrong Drive.	01/01/2026	06/30/2026	$.00	-	-	-	TBD	Complete Streets, Sustainability	10-20	41	25	28
City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Citywide Annual Roadway Improvements	This project will include: Cost Estimating,Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | The Project consists of a grind & pave of the existing roadway surface with 2 inches of Rubberized Asphalt Concrete (RAC). Areas that are lifted, or sunken, will be removed and replaced with a deeper section to restore the surface to acceptable standards. Curb and gutter, sidewalk, street striping, and ADA ramps will be replaced as necessary to pave the roadways.	Towne Avenue from Harrison Avenue to Foothill Boulevard, Andrews Drive from Claremont Boulevard North to Claremont Boulevard South, Mt. Baldy Road from Mills Avenue to Grand Avenue, and Indian Hill Boulevard from Base Line Road to Armstrong Drive.	07/01/2026	12/31/2026	$.00	-	-	-	TBD	Complete Streets, Sustainability	10-20	41	25	28
City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Claremont Boulevard Street Rehabilitation Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Project will utilize FY 20/21 RMRA funds on construction in future FY.	Claremont Boulevard from Monte Vista Avenue to Foothill Boulevard.	07/01/2026	12/31/2026	$.00	-	-	-	TBD	Complete Streets	10-20	41	25	28
City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Mountain Avenue Complete Streets Improvements Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Mountain Avenue from Base Line Road to Bonita Avenue	01/01/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	10-20	41	25	28
City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Claremont Boulevard Complete Streets Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Claremont Boulevard from Foothill to Sixth Street.	01/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	10-20	41	25	28
City of Claremont	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	San Jose Avenue Complete Streets Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	San Jose Avenue from Mountain Avenue to Mills Avenue	01/01/2027	06/30/2027	$.00	-	-	-	Yes	Complete Streets	10-20	41	25	28
City of Clayton RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																				
City of Clayton	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Neighborhood Streets Pavement Preservation Project	This project will include: Pavement Rehab/Repair (Existing)	Mitchell Canyon Road from Clayton Road to Herriman Court; Mt Dell Drive from Mt Washington Drive to Mt Tamalpais Drive; Flemming Drive; Mt Vernon Drive; Pino Court; Capistrano Court; Caulfield Court; Mountaire Parkway from Marsh Creek Road to Mountaire Circle South; and Regency Drive from Weatherly Drive to El Molino Drive.	07/01/2025	11/15/2025	$.00	-	-	-	Yes	Sustainability	5-15	14	7	11
City of Clayton	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2026 Pavement Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Eagle Peak Avenue from Oakhurst Drive (south) to Keller Ridge Drive; N. Mitchell Canyon Road from Clayton Road to northern end; El Portal Drive from Regency Drive to El Pueblo Court; Marsh Creek Road from El Molino Drive to Clayton Road; Main Street from Oak Street to Marsh Creek Road; Herriman Drive from Mitchell Canyon Road to Tiffin Drive; and Mountaire Parkway from Marsh Creek Road to Mountaire Circle South.	04/01/2026	11/30/2026	$.00	-	-	-	No		15-20	14	7	11
City of Clearlake RMRA Funds Spent in FY 2024-2025 - $52,227.51. Total Number of Projects Reported- 5																				
City of Clearlake	Lake County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Highlands Park Frontage Improvements	This project will include: Preliminary Design | This project is in Design using RMRA funding in support of the Construction: Frontage/parking lot and pedestrian sidewalk improvements, approximately 515 linear feet.	14335 Lakeshore Drive - Highlands Park	06/01/2018	07/01/2027	$46,811.10	$.00	$46,811.10	-	Yes	Climate, Complete Streets, Sustainability, Technologies	20-25	4	2	5
City of Clearlake	Lake County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Dam Road/Dam Road Extension Roundabout Project	This project will include: Roundabout Installation (New),Sidewalk and/or Crosswalk Installation (New) | Installation of a roundabout with multi-lane entries at all intersection approaches with a 10-foot shared use pathway and crosswalk.	Dam Road at Dam Road Extension at the intersection near Walmart.	05/04/2026	11/30/2026	$.00	-	$.00	-	TBD	Climate, Complete Streets, Sustainability, Technologies	20-25	4	2	5
City of Clearlake	Lake County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Airport Road Improvements	This project will include: Pavement Improvement (New),Preliminary Design | Regional shopping center connector road from 18th Avenue east to west.	18th Avenue at State Road 53	03/07/2022	07/01/2026	$978,895.10	$52,227.51	$926,667.59	-	TBD	Climate, Complete Streets, Sustainability, Technologies	20-25	4	2	5
City of Clearlake	Lake County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Airport Road Improvements	This project will include: Pavement Improvement (New),Preliminary Design | Regional shopping center connector road from 18th Avenue east to west.	18th Avenue at State Road 53	07/01/2026	08/30/2027	$.00	-	-	-	TBD	Climate, Complete Streets, Sustainability, Technologies	20-25	4	2	5
City of Clearlake	Lake County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Lakeshore Drive Corridor Improvements	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New)	Lakeshore Drive from Austin Park to Highlands Park.	01/02/2026	06/30/2026	$.00	-	-	-	TBD	Complete Streets	20-20	4	2	3
City of Cloverdale RMRA Funds Spent in FY 2024-2025 - $21,850.25. Total Number of Projects Reported- 6																				
City of Cloverdale	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Clark Avenue Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Clark Street from South Street to Blair Street.	08/09/2023	07/02/2025	$87,995.46	$21,850.25	$66,145.21	-	TBD	Complete Streets	20-30	2	2	2
City of Cloverdale	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Clark Avenue Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Clark Street from South Street to Blair Street.	05/10/2026	11/16/2026	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Cloverdale	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Jefferson Street Rehabilitation Project - Phase I	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents	Jefferson Street between School Street to Fourth Street	07/05/2027	12/31/2027	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Cloverdale	Sonoma County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Jefferson Street Rehabilitation Project - Phase I	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Jefferson Street from School Street to Fourth Street	03/16/2031	10/31/2031	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Cloverdale	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Jefferson Street Rehabilitation Project - Phase II	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents	Jefferson Street from North Street to School Street.	07/01/2032	12/31/2032	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Cloverdale	Sonoma County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Jefferson Street Rehabilitation Project - Phase II	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Jefferson Street from North Street to School Street	03/01/2034	10/31/2034	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Clovis RMRA Funds Spent in FY 2024-2025 - $2,629,960.84. Total Number of Projects Reported- 17																				
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Gettysburg Avenue Street Improvements from Sierra Vista Parkway to Clovis Avenue	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Gettysburg Avenue from Sierra Vista Parkway to Clovis Avenue	-	-	$244,686.15	-	$244,686.15	-	No		7-20	23	8	22

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Clovis Avenue Street Improvements from Shepherd to Teague Avenue	This project will include: Pavement Rehab/Repair (Existing)	Clovis Avenue from Shepherd Avenue to Teague Avenue	07/15/2024	04/03/2025	$858,166.59	$858,166.59	-	$858,166.59	No		7-20	23	8	22
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Barstow Avenue Street Improvements from Villa to Minnewawa Avenue	This project will include: Document Preparation,Preliminary Design	Barstow Avenue from Villa Avenue to Minnewawa Avenue	06/01/2021	08/31/2024	$135,030.90	$6,053.75	$128,977.15	$135,030.90	No		7-20	23	8	22
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Armstrong Avenue Street Improvements from Bullard Avenue to Sierra Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Armstrong Avenue from Bullard Avenue to Sierra Avenue	07/15/2024	10/11/2024	$947,409.24	$947,409.24	-	$947,409.24	No		7-20	23	8	22
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Bullard Avenue Street Improvements from Villa Avenue to Minnewawa Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Bullard Avenue from Villa Avenue to Minnewawa Avenue	04/01/2024	10/16/2024	$793,147.23	$26,052.73	$767,094.50	$793,147.23	No		7-20	23	8	22
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Sunnyside Avenue Street Improvements from Barstow Avenue to Shaw Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design	Sunnyside Avenue from Barstow Avenue to Shaw Avenue	07/05/2023	06/30/2025	$112,074.01	$46,533.25	$65,540.76	$112,074.01	No		7-20	23	8	22
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Sunnyside Avenue Street Improvements from Barstow Avenue to Shaw Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design	Sunnyside Avenue from Barstow Avenue to Shaw Avenue	07/01/2025	06/27/2026	$.00	-	-	-	No		7-20	23	8	22
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Barstow Avenue Street Improvements from Sunnyside Avenue to Fowler Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design	Barstow Avenue from Sunnyside Avenue to Fowler Avenue	12/01/2022	03/31/2025	$104,518.51	$47,501.25	$57,017.26	$104,518.51	No		7-20	23	8	22
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Barstow Avenue Street Improvements from Sunnyside Avenue to Fowler Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design	Barstow Avenue from Sunnyside Avenue to Fowler Avenue	06/09/2025	06/30/2026	$484,240.35	$484,240.35	-	-	No		7-20	23	8	22
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Armstrong Avenue Street Improvements from Shaw Avenue to Barstow Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Armstrong Avenue from Shaw Avenue to Barstow Avenue	04/01/2024	04/30/2026	$106,220.00	$74,392.50	$31,827.50	-	No		7-20	23	8	20
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Armstrong Avenue Street Improvements from Shaw Avenue to Barstow Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Armstrong Avenue from Shaw Avenue to Barstow Avenue	06/15/2026	06/30/2027	$.00	-	-	-	No		7-20	23	8	20
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Barstow Avenue Street Improvements from Willow Avenue to Villa Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Barstow Avenue from Willow Avenue to Villa Avenue	05/01/2024	06/30/2025	$125,198.68	$109,611.18	$15,587.50	$125,198.68	No		7-20	23	8	20
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Barstow Avenue Street Improvements from Willow Avenue to Villa Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Barstow Avenue from Willow Avenue to Villa Avenue	07/01/2025	06/30/2026	$.00	-	-	-	No		7-20	23	8	20
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Teague Avenue Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Teague Avenue from Willow Avenue to Peach Avenue	07/01/2026	06/30/2027	$.00	-	-	-	No		7-20	23	8	20
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Teague Avenue Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Teague Avenue from Willow Avenue to Peach Avenue	03/01/2025	06/30/2026	$13,537.50	$13,537.50	-	-	No		7-20	23	8	20
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Peach Avenue Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Peach Avenue from Gettysburg Avenue to Ashlan Avenue	07/01/2024	06/30/2026	$16,462.50	$16,462.50	-	-	No		7-20	23	8	20
City of Clovis	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Peach Avenue Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Peach Avenue from Gettysburg Avenue to Ashlan Avenue	09/01/2026	06/30/2027	$.00	-	-	-	No		7-20	23	8	20
City of Coachella RMRA Funds Spent in FY 2024-2025 - $741,818.24. Total Number of Projects Reported- 5																			
City of Coachella	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Avenue 48 Widening Project	This project will include: Bicycle Lane (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	Avenue 48 from Dillon St to Van Buren	09/01/2021	11/29/2024	$205,126.80	$141,561.92	$63,564.88	-	Yes	Complete Streets, Sustainability, Technologies	20-20	36	18	25
City of Coachella	Riverside County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Street Pavement Rehabilitation Phase 18	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	various locations including but not limited to: Avenue 50, Avenue 52, Fillmore Street, Enterprise Way, Dillon Road, Lewis Homes	-	-	$.00	-	-	-	Yes	Sustainability, Technologies	20-20	36	18	25
City of Coachella	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Avenue 50 Widening Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Avenue 50 between Calhoun Street and Cesar Chavez Street	06/09/2021	04/29/2026	$349,268.64	$122,793.50	$226,475.14	-	Yes	Sustainability, Technologies	20-20	56	28	25
City of Coachella	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Match Funds	Airport Blvd Bridge	This project will include: Bridge Structure Rehab/Repair (Existing),Document Preparation	Airport Blvd	07/01/2024	12/01/2025	$50,000.00	$50,000.00	-	-	Yes	Sustainability	50-50	36	18	25
City of Coachella	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Avenue 50 Bridge (Over Whitewater Channel)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Bridge Structure Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Avenue 50	01/01/2015	06/30/2029	$427,462.82	$427,462.82	-	-	Yes	Sustainability	50-50	36	18	25
City of Coalinga RMRA Funds Spent in FY 2024-2025 - $432,005.02. Total Number of Projects Reported- 2																			
City of Coalinga	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Cherry Lane Rehabilitation Project (Between Elm Ave to Falcon Way)	This project will include: Asphalt Grind and Overlay of Cherry Lane with various ADA compliance improvements such as curb ramps and sidewalks. Installation A.C. pavement, aggregate base, crosswalks, traffic striping and markings, traffic signage, existing utility lid adjustment, street tree removal or trimming and replanting, construction surveying and median landscaping.	Cherry Lane between Falcon Way and Elm Ave.	07/31/2023	11/16/2023	$838,387.29	$403,840.02	$434,547.27	$841,070.00	Yes	Complete Streets	20-25	27	14	13
City of Coalinga	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Sacramento-Warthan Street Improvements Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	This project's scope of work is to improve Sacramento Street and Warthan Street from Forest Street to Tache Way	06/21/2023	07/28/2025	$28,165.00	$28,165.00	-	-	TBD	Complete Streets	15-25	31	12	13
City of Colfax RMRA Funds Spent in FY 2024-2025 - $12,057.50. Total Number of Projects Reported- 12																			
City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Culver Street Reconstruction (Phase III)	This project will include: Pavement Rehab/Repair (Existing) | This project will reconstruct up to 350 linear feet of Culver St. from Church St. to W. Grass Valley St.	Culver St. from Church St. to W. Grass Valley St.	05/13/2024	07/01/2025	$182,462.12	$12,057.50	$170,404.62	-	TBD	Sustainability	20-20	1	1	4

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pleasant Street Project	This project will include: This project will reconstruct approximately 1,600 feet of Pleasant St.	Pleasant St. from Depot St. to Park hill Dr.	05/13/2024	07/01/2025	$.00	$.00	$.00	-	TBD	Sustainability	20-20	1	1	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Depot Street Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	Depot St. from N. Main St. to Kneeland St.	04/01/2026	07/01/2026	$.00	-	-	-	TBD	Sustainability	20-20	1	1	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	School Street Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	School Street from N. Main St. to Pleasant St.	05/13/2024	12/02/2025	$.00	$.00	$.00	-	TBD	Sustainability	20-20	1	1	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Forest Hill Street Project (All)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Forest Hill Street from Highway 174 to Dinky Ave.	05/13/2024	12/02/2025	$.00	$.00	$.00	-	TBD	Sustainability	20-20	1	1	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Church Street Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing)	Church Street from Rising Sun to Culver Street	05/13/2024	12/02/2025	$.00	$.00	$.00	-	TBD		20-20	1	1	3
City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Pine Street Road Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing) | This project will replace approximately 445 lineal feet of street paving.	Pine Street from Culver to Pine Court	07/01/2027	06/30/2028	$.00	-	-	-	TBD		20-40	3	13	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Canyon Way Road Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing) | This project will replace approximately 7,500 lineal feet of roadway along one of two main frontage roads.	Canyon Way from Hwy 174 and 0.8 miles south.	07/01/2025	06/30/2026	$.00	-	-	-	TBD		20-40	3	13	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Canyon Way Road Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing) | This project will replace approximately 7,500 lineal feet of roadway along one of two main frontage roads.	Canyon Way from Hwy 174 and 0.8 miles south.	07/01/2026	06/30/2027	$.00	-	-	-	TBD		20-40	3	13	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Vista Ave Road Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing) | This project will replace approximately 360 lineal feet of existing roadway.	Vista Lane from N. Forest Hill to Sunrise	07/01/2026	06/30/2027	$.00	-	-	-	TBD		20-40	3	13	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Vista Ave Road Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing) | This project will replace approximately 360 lineal feet of existing roadway.	Vista Lane from N. Forest Hill to Sunrise	07/01/2027	06/30/2028	$.00	-	-	-	TBD		20-40	3	13	4
City of Colfax	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Culver and Oak St. Intersection	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | This project will include the intersection of Culver St. and Oak St. with approximately 3,300 SF of pavement replacement.	Culver St. and Oak St.	07/01/2027	06/30/2028	$.00	-	-	-	TBD		20-40	3	13	4
City of Colton RMRA Funds Spent in FY 2024-2025 - $1,497,799.63. Total Number of Projects Reported- 3																					
City of Colton	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 23/24 Citywide SB-1 Funded Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	a. Meridian Ave. (350' No. of Valley Blvd. to San Bernardino Ave.) b. Rancho Ave. (Agua Mansa Rd. to Cement Plant Rd.) c. Pepper Ave. (UPRR Bridge. to Slover Ave.) d. Citrus Ave. (Rancho Ave. to Watwood Ave.) e. Pleasant Valley Ct. (Hidden Valley Ln. to West End) f. Duron St. (Cooley Dr. to Cameron St.) g. Cooley Dr. (Mt. Vernon Ave. to Ashley Way h. Iowa Ave. (I-215 to Main St.	01/06/2025	05/01/2025	$1,225,813.18	$1,225,813.18	-	$1,225,813.18	Yes	Sustainability	10-15	50	19,29	33
City of Colton	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	FY 24/25 Citywide SB-1 Funded Pavement Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety)	1. Pepper Ave. – Randall Ave. to Violet St; 2. Shasta Drive/Scenic Drive – Mt. Vernon Ave. to East end; 3. : Laurel Ave. – Grand Ave. to Pennsylvania Ave.; 4. Fairview Ave. – Hillcrest Ave. to Grant Ave; 5. K Street- 3rd St. to 5th St; 6. South La Cadena Dr. – I- 215 on Ramp to 275 north; 7. D Street – 9th St. to La Cadena Drive	10/01/2024	02/28/2025	$94,137.37	$94,137.37	-	$94,137.37	Yes	Sustainability	10-15	50	19,29	33
City of Colton	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 24/25 Citywide SB-1 Funded Pavement Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety)	1. Pepper Ave. – Randall Ave. to Violet St; 2. Shasta Drive/Scenic Drive – Mt. Vernon Ave. to East end; 3. : Laurel Ave. – Grand Ave. to Pennsylvania Ave.; 4. Fairview Ave. – Hillcrest Ave. to Grant Ave; 5. K Street- 3rd St. to 5th St; 6. South La Cadena Dr. – I- 215 on Ramp to 275 north; 7. D Street – 9th St. to La Cadena Drive	06/23/2025	10/31/2025	$177,849.08	$177,849.08	-	-	Yes	Sustainability	10-15	50	19,29	33
City of Colusa RMRA Funds Spent in FY 2024-2025 - $220,000.00. Total Number of Projects Reported- 9																					
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	7th Street; Fremont - SIOC	This project will include: Resurface of 7th Street From Fremont to SIOC	7th Street Between Fremont and SIOC	12/01/2026	12/17/2027	$.00	-	$.00	-	Yes	Complete Streets	15-20	3	4	3
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	10th Street; Fremont - Harris	This project will include: Resurface 10th Street From Fremont to Harris	10th Street Between Fremont and Harris	09/01/2026	11/12/2027	$.00	-	$.00	-	Yes	Complete Streets	15-20	3	4	3
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	8th Street; Fremont-Carson	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing) | Segmented reconstruction of several alley ways by grinding existing asphalt, installing geo fab, repaving with 4 inch new asphalt concrete.	Carson and Sioc; 7th - 5th, 10th - 9th. Fremont and Carson; 13th - 12th Market and Jay; 12th - 10th	11/25/2020	05/18/2027	$231,314.07	$.00	$231,314.07	-	No		20-30	3	4	3
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	City Wide Cape Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Cape Seal/Chip Seal (based on need and location) overlay with micro-paving.	Clay Street Between 12th - 11th Main Street Between 8th - 6th Fremont Street Between 5th - 3rd; 10th - 9th, and B st. - Bridge St. 11th Street Between Oak and Parkhill Lafayette Street Between 7th - 6th.	08/01/2024	04/25/2026	$220,000.00	$220,000.00	-	-	No		5-10	3	4	3
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Sweeper	This project will include: Procurement of Public Works Equipment	Corp Yard but will be used on Streets.	08/18/2021	01/15/2025	$272,800.00	$.00	$272,800.00	$385,769.43	TBD	Climate, Complete Streets	5-10	3	4	3
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Road Saver	This project will include: Procurement of Public Works Equipment	Public Works and Street	11/30/2024	05/25/2026	$.00	-	-	-	TBD		4-10	3	4	3
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Streets Rehab Program	This project will include: Grind existing asphalt, install geo fab, repave with 4 inch new asphalt concrete.; Segmented reconstruction of several alley ways by grinding existing asphalt, installing geo fab, repaving with 4 inch new asphalt concrete.; The Pre-Construciton/Design activities for this project that will Resurface 8th Street From Sioc to Harris Street is in progress.	Levee Rd - Market; Oak - Webster; Lafayette - South City Limits; Jay Street - Webster; Carson and Sioc; 7th - 5th, 10th - 9th. Fremont and Carson; 13th - 12th Market and Jay; 12th - 10th; Clay St between 11th and 12th St Main St between 6th and 8th Fremont St between 3rd and 5th street, 9th and 10th St, B St to Bridge St 11th St between Oak and Parkhill St Lafayette between 6th and &th	01/01/2026	02/02/2028	$.00	-	-	-	TBD	Complete Streets, Sustainability	6-20	3	4	3
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Streets and Alleyways	This project will include: Grind existing asphalt, install geo fab, repave with 4 inch new asphalt concrete.; Segmented reconstruction of several alley ways by grinding existing asphalt, installing geo fab, repaving with 4 inch new asphalt concrete.	Levee Rd - Market; Oak - Webster; Lafayette - South City Limits; Jay Street - Webster; Carson and Sioc; 7th - 5th, 10th - 9th. Fremont and Carson; 13th - 12th Market and Jay; 12th - 10th	07/28/2026	01/27/2027	$.00	-	-	-	TBD		5-20	3	4	3
City of Colusa	Colusa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	10th Street; Fremont - Harris	This project will include: Resurface 10th Street From Fremont to Harris	10th Street Between Fremont and Harris	07/20/2026	03/02/2028	$.00	-	-	-	Yes	Complete Streets	15-20	3	4	3
City of Commerce RMRA Funds Spent in FY 2024-2025 - $337,702.59. Total Number of Projects Reported- 1																					

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Commerce	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2023/24 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	The project will provide for the pavement rehabilitation of selected streets throughout the City. The selected streets were based on the recommendations identified within the City's Pavement Management System (PMS).	Various streets including Bandini, Rickenbacker, Yates, Jillson, Jardine, Ransom, Smithway	06/03/2024	12/31/2025	$658,271.89	$337,702.59	$320,569.30	-	No		7-15	58	32	34
City of Compton RMRA Funds Spent in FY 2024-2025 - $1,308,692.60. Total Number of Projects Reported- 5																			
City of Compton	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Compton Boulevard Project - East	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Installation of raised medians and Class II bicycle lanes. Remove and replace locations for ADA ramps, curb gutters, sidewalk; grind/overlay asphalt; replace all traffic markings, linework, traffic loops	Compton Boulevard from Willowbrook Avenue to eastern city limits	07/01/2027	06/30/2028	$.00	-	$.00	-	TBD	Complete Streets, Sustainability	10-20	64	35	44
City of Compton	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Compton Boulevard Project - West	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	install bike lanes and lighting along the corridor; enhance pedestrian crossings at 15 intersections. Remove and replace locations for ADA ramps, curb, gutter, sidewalk; grind/overlay asphalt; replace all traffic markings, linework, traffic detector loops.	Compton Boulevard from Willowbrook Avenue to western city limits	07/01/2027	06/30/2028	$.00	-	$.00	-	Yes	Complete Streets, Sustainability	10-20	64	35	44
City of Compton	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Residential Streets Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Remove and replace ADA ramps, curb, gutter, sidewalk; grind/overlay asphalt; replace all traffic markings, linework.	project is currently in design	Alameda St East & West (City Limit North to City Limit South); Walnut St (Central Ave to Acacia Ct); Walnut Parkway (Cul De Sac to Cul De Sac); Walnut Park Dr (Walnut Park Way to Walnut St)	01/05/2026	08/31/2026	$.00	-	-	-	TBD	Sustainability	10-20	64	35	44
City of Compton	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Residential Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Remove and replace locations of ADA ramps, curb, gutter, sidewalk; grind/overlay asphalt; replace all traffic markings, and linework.	Annual Residential Street Rehabilitation project has been separated into phases (2B, 2C, & 2D)	Bradfield Avenue-Compton Boulevard to Alondra Boulevard Greenleaf Boulevard-Central Avenue to Whitemarsh Avenue and City Limit East to Alameda Street	07/01/2026	06/30/2027	$.00	-	-	-	TBD	Complete Streets, Sustainability	10-20	64	35	44
City of Compton	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Wilmington Avenue Safe Street Pedestrian Bicycle Improvement Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)		Rosecrans Avenue to City Limits South	12/09/2024	01/30/2026	$1,308,692.60	$1,308,692.60	-	-	TBD	Complete Streets, Sustainability	10-20	64	35	44
City of Concord RMRA Funds Spent in FY 2024-2025 - $2,291,370.47. Total Number of Projects Reported- 5																			
City of Concord	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Treat Boulevard Pavement Rehabilitation - Phase 2	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)		Treat Boulevard from San Miguel Road to Clayton Road	06/11/2024	01/31/2026	$2,196,574.67	$2,192,867.67	$3,707.00	-	Yes	Complete Streets, Sustainability	10-15	14	7	10
City of Concord	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Diamond Boulevard Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)		Diamond Blvd from Walnut Creek Bridge to Concord Ave.	07/01/2024	12/31/2026	$84,737.97	$84,737.97	-	-	TBD	Sustainability	5-7	14	7	10
City of Concord	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Residential Pavement Maintenance No. 1	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)		Residential neighborhood zone 3-O.	07/01/2024	12/31/2026	$13,764.83	$13,764.83	-	-	TBD	Sustainability	5-7	14	7	10
City of Concord	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Clayton Road Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)		Clayton Road from Maynard St to the city limits at the City of Clayton.	07/01/2025	12/31/2027	$.00	-	-	-	TBD	Sustainability	10-12	14	7	10
City of Concord	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Residential Pavement Maintenance No. 2	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)		Residential neighborhood zones 3-A and 3-E.	07/01/2025	12/31/2027	$.00	-	-	-	TBD	Sustainability	5-7	14	7	10
City of Corcoran RMRA Funds Spent in FY 2024-2025 - $563,086.88. Total Number of Projects Reported- 4																			
City of Corcoran	Kings County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	James Road Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)		James Avenue: Whitley to Patterson	11/01/2024	06/30/2025	$131,134.59	$131,134.59	-	$151,134.59	No		10-20	33	16	22
City of Corcoran	Kings County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2025 Maintenance Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design		North Ave, Lorina Ave, Bell Ave, Garvey Ave, Patterson Ave, Brokaw Ave, Hanna Ave, Preston Way, Miller Ave, Denton Ave, Regency Ave, Strepy Ave, Keegan Ave, Perry Ave, Doolittle Ct, North Ct, Soto Ave, Claire Ave, Josephine Ave	07/01/2024	08/30/2024	$24,450.00	$24,450.00	-	$4,321,952.29	No		5-10	33	16	22
City of Corcoran	Kings County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2025 Maintenance Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design		North Ave, Lorina Ave, Bell Ave, Garvey Ave, Patterson Ave, Brokaw Ave, Hanna Ave, Preston Way, Miller Ave, Denton Ave, Regency Ave, Strepy Ave, Keegan Ave, Perry Ave, Doolittle Ct, North Ct, Soto Ave, Claire Ave, Josephine Ave	11/01/2024	06/30/2025	$407,502.29	$407,502.29	-	$431,952.29	No		5-10	33	16	22
City of Corcoran	Kings County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Osage Road Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		Osage Ave: Letts Ave to Van Dorsten Ave	03/02/2026	12/31/2026	$.00	-	-	-	TBD	Sustainability	15-20	33	16	22
City of Corning RMRA Funds Spent in FY 2024-2025 - $156,027.00. Total Number of Projects Reported- 3																			
City of Corning	Tehama County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Almond Street Rehabilitation/Reclamation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		Almond Street between Peach Street and Marguerite Avenue	11/04/2024	06/11/2025	$77,857.00	$77,857.00	-	$299,403.41	No		15-20	3	4	1
City of Corning	Tehama County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Fig Street Rehabilitation/Reclamation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		Fig Street form Almond Street to Fig Lane	11/04/2024	06/11/2025	$78,170.00	$78,170.00	-	$283,303.00	No		15-20	3	4	1
City of Corning	Tehama County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Tehama Street Rehabilitation/Reclamation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		Tehama Street between Houghton Ave and 3rd Street	-	-	$.00	-	-	-	No		15-20	3	4	1
City of Corona RMRA Funds Spent in FY 2024-2025 - $2,195,997.72. Total Number of Projects Reported- 3																			
City of Corona	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Street Pavement Rehabilitation Project No. ST2021-01	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		West Sixth Street, East Sixth Street, Inside the Circle Streets, Ontario Avenue, Main Street, West Grand Blvd, East Grand Blvd, South Main Street, Lincoln Ave, Green River Area, Leste Ave, the Streets West of the S Main St, East of Garnetson Ave, South of East Grand Blvd, and North of E Ontario Ave.	01/25/2024	10/31/2025	$591,509.42	$18,937.13	$572,572.29	-	Yes	Complete Streets, Sustainability	15-20	60	31	42
City of Corona	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Street Pavement Rehabilitation Project No. 2022-08	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)		Railroad St: West Grand Blvd- Monica Cir Circle City Dr: East Grand Blvd - El Sobrante Rd Valencia Rd: Payette Cir- California Ave Masters Dr: California Ave- Eagle Glen Pkwy Eagle Glen Pkwy: Masters Dr- Cul-de-Sac Fullerton Ave: East Upper Dr- Cleveland Way Palisades Dr: Green River Rd- Serfas Club Dr Local Streets between West 6th st- Ontario Ave & Lincoln Ave to South Main St. Local Streets enclosed by Fullerton Ave to El Sobrante	12/04/2024	06/25/2026	$1,986,107.23	$1,986,107.23	-	-	Yes	Sustainability	15-20	60	31	42
City of Corona	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Grade Separation	McKinley Grade Seperation Project 2012-12	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Railroad Grade Separation Rehab/Repair,Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)		McKinley Street between the SR-91 and Magnolia Avenue	07/11/2022	09/30/2025	$553,630.66	$190,953.36	$362,677.30	-	Yes	Complete Streets, Sustainability	15-20	60	31	42

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Coronado RMRA Funds Spent in FY 2024-2025 - $101,322.59. Total Number of Projects Reported- 6																				
City of Coronado	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	Street, Curb and Gutter Improvements FY 2019 and FY 2020	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing)	B Avenue, from 2nd to 8th Streets; Entire length of Adella Avenue; Jamaica Village Road; Spinnaker Way; and Flora Avenue	03/01/2026	05/31/2026	$.00	-	-	-	No	Complete Streets	20-30	78	39	52
City of Coronado	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Street, Curb and Gutter Improvements FY 2019 and FY 2020	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing)	B Avenue, from 2nd to 8th Streets; Entire length of Adella Avenue; Jamaica Village Road; Spinnaker Way; and Flora Avenue	06/01/2026	08/31/2026	$.00	-	-	-	No	Complete Streets	20-30	78	39	52
City of Coronado	San Diego County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Traffic Control Devices	Traffic Signal Systems Assessment - City Signals	This project will include: Repair and Servicing of Public Works Systems/Databases	Condition assessment of hardware, operations observation of traffic signals including an adaptive signal control system, and system optimization. Recommendations for improvements to maximize efficiency and improve safety for roadway users.	Citywide for on-going maintenance of seven traffic signalized intersections at 1) Orange Avenue and First Street, 2) State Route 75 and Avenida de las Arenas, 3) State Route 75 and Rendova Road, 4) State Route 75 and Tarawa Road, 5) State Route 75 and Tulagi Road, 6) State Route 75 and Avenida Del Sol, and 7) State Route 75 and Pomona Avenue	10/01/2024	06/30/2026	$24,805.83	$24,805.83	-	-	No		5-10	78	39	50
City of Coronado	San Diego County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Traffic Control Devices	Traffic Signal Systems Assessment – Non-City Signals	This project will include: Repair and Servicing of Public Works Systems/Databases	Operations observation of traffic signals and system optimization. Recommendations for improvements to maximize efficiency and improve safety for roadway users.	Citywide at six signalized intersections along Orange Avenue (SR-75) at 1) Third Street, 2) Fourth Street, 3) Sixth Street, 4) Eighth Street, 5) Tenth Street, and 6) R.H. Dana / Adella.	02/01/2026	06/30/2026	$.00	-	-	-	No		5-5	78	39	50
City of Coronado	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Traffic Signal and Control Device Upgrades	This project will include: Preliminary Design	Citywide including pedestrian crossing device locations and traffic signalized intersections. In design – Locations have not been determined.	11/01/2024	12/31/2026	$46,196.35	$46,196.35	-	-	No		5-10	78	39	50
City of Coronado	San Diego County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	City of San Diego Subvention	This project will include: Amount paid to City of San Diego per court order - City of San Diego subvention.	No project location	06/30/2025	07/31/2026	$30,320.41	$30,320.41	-	-	No		5-15	78	39	50
City of Costa Mesa RMRA Funds Spent in FY 2024-2025 - $298,008.22. Total Number of Projects Reported- 8																				
City of Costa Mesa	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Newport Blvd. Frontage Rd. (N/B) - 15th St. to 17th St.	This project will include: Pavement Rehab/Repair (Existing)	Newport Blvd. Frontage Rd. (N/B) - 15th St. to 17th St.	05/05/2025	11/30/2026	$175,744.08	$.00	$175,744.08	-	Yes	Complete Streets	10-10	74	37	48
City of Costa Mesa	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Southbound Newport Blvd. from Victoria Street to 19th Street and Northbound Newport Blvd. from 19th Street to 22nd Street.	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development,Right of Way	These RMRA funds will be used towards rehabilitation of S/B Newport Blvd., from Victoria St. to 19th St. and N/B Newport Blvd., from 19th St. to 22nd St. Work will consist of pavement rehabilitation, concrete parkway repair and replacement, ADA curb ramps, cross-gutters, landscaped areas, medians, striping and markings, traffic signal modifications, traffic calming, etc.	Southbound Newport Blvd. from Victoria Street to 19th Street and Northbound Newport Blvd. from 19th Street to 22nd Street.	03/01/2021	11/05/2026	$96,857.11	$.00	$96,857.11	-	TBD	Complete Streets	10-10	74	37	48
City of Costa Mesa	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Southbound Newport Blvd. Improvements (from Mesa Drive to Victoria Street)	This project will include: These RMRA funds will be used towards rehabilitation of S/B Newport Boulevard, from Mesa Drive to Victoria Street. Work will consist of pavement rehabilitation, concrete parkway repair and replacement, ADA curb ramps, cross-gutters, landscaped areas, medians, striping and markings, traffic signal modifications, traffic calming, etc.	Southbound Newport Blvd. (from Mesa Drive to Victoria Street)	03/01/2021	12/31/2025	$97,040.07	$.00	$97,040.07	-	Yes	Complete Streets	10-10	74	37	48
City of Costa Mesa	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Northbound and Southbound Newport Blvd. Improvements (from 22nd St. to Bristol St. and Bristol St. to Mesa Dr.)	This project will include: Active Transportation Plan,ADA Curb Ramp Installation (New),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Maintenance Program Plan Development,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Northbound Newport Blvd. (from 22nd St. to Bristol St.) and Southbound Newport Blvd. (from Bristol St. to Mesa Dr.)	03/01/2021	12/31/2025	$91,827.12	$.00	$91,827.12	-	Yes	Complete Streets, Sustainability	20-40	74	37	48
City of Costa Mesa	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Adams Avenue Improvements Project (from Royal Palm Dr. to the Santa Ana River)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Adams Avenue from Royal Palm Drive to the Santa Ana River in the City of Costa Mesa, CA	05/01/2024	10/15/2024	$2,139,802.00	$298,008.22	$1,841,793.78	-	Yes	Complete Streets	5-10	74	37	48
City of Costa Mesa	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Sunflower Avenue Improvement Project (between Harbor Blvd. and Bear St.)	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Maintenance Program Plan Development,Preliminary Design,Project Scope Development	Sunflower Ave. between Harbor Blvd. and Bear St.	06/01/2023	05/30/2026	$.00	$.00	$.00	-	Yes	Complete Streets	10-20	74	37	47
City of Costa Mesa	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Fairview Road Improvement Project (from Adams Avenue to Fair Drive)	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Street paving project with Active Transportation elements.	Fairview Road between Adams Ave. to Fair Dr.	06/30/2024	07/31/2025	$.00	$.00	$.00	-	Yes	Complete Streets	10-20	73	37	47
City of Costa Mesa	Orange County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Harbor Blvd., W. 17th St., and Gisler Ave. Improvement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Harbor Blvd. (Wilson St. to Fair Dr.) W. 17th St. (Pomona Ave. to Newport Blvd.) Gisler Ave. (Cul-de-Sac to Country Club Dr.)	01/05/2026	11/30/2026	$.00	-	-	-	No		10-20	73	37	47
City of Cotati RMRA Funds Spent in FY 2024-2025 - $248,079.00. Total Number of Projects Reported- 1																				
City of Cotati	Sonoma County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2025 Street Preservation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Cervantes Ct, Clothier Lane, Dorfman Dr, E. Cotati Ave, and Issel Ct.	05/13/2025	06/16/2025	$248,079.00	$248,079.00	-	$568,478.00	No		5-6	10	3	6
City of Covina RMRA Funds Spent in FY 2024-2025 - $2,401,884.39. Total Number of Projects Reported- 2																				
City of Covina	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	West Badillo Street Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	West Badillo Street, from North Azusa Avenue to North Lark Ellen Avenue	03/03/2025	05/12/2025	$966,162.93	$966,162.93	-	$966,162.93	No		10-15	48	22	31
City of Covina	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	North Barranca Avenue and East Cienega Avenue Street Resurfacing Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	North Barranca Avenue (from northerly City limit to East Cypress Street); East Cienega Avenue Rehabilitation Project (from North Grand Avenue to North Barranca Avenue)	12/02/2024	05/07/2025	$1,435,721.46	$1,435,721.46	-	$1,898,379.50	No		1-10	48	22	32
City of Crescent City RMRA Funds Spent in FY 2024-2025 - $313,954.66. Total Number of Projects Reported- 11																				
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Crescent City Storm Drainage Improvement and Roadway Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Front Street between G Street & B Street, C Street between Howe Drive & 5th Street, F Street between Front Street and 5th Street, Front Street between G Street & I Street	09/01/2017	10/31/2026	$347,318.30	$34,708.56	$312,609.74	-	Yes	Complete Streets	20-30	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	K Street Drainage Improvement and Roadway Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	K Street Between Front Street & 2nd Street	04/01/2019	10/31/2026	$56,372.65	$31,758.59	$24,614.06	-	Yes	Complete Streets	20-30	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	RMRA Projects - Revenue Pass Through to Del Norte County	This project will include: Portion of City RMRA funds passed through to Del Norte County for their use in eligible projects. Based on existing annexation and revenue sharing agreement whereby City shares certain population-based state revenues with County.	Del Norte County	01/01/2018	08/31/2027	$163,308.60	$28,754.73	$134,553.87	-	No		1-50	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	A Street Rehabilitation Design	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Design drainage improvements, roadway improvements, ADA compliant access ramps and pedestrian improvements.	A Street between Pacific street and Essex street	02/01/2022	09/29/2028	$33,031.12	$.00	$33,031.12	-	Yes	Complete Streets	20-30	2	2	2

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	F Street Rehabilitation Design	This project will include: Cost Estimating,Document Preparation,Preliminary Design | Design drainage improvements, roadway improvements, ADA compliant access ramps and pedestrian improvements.	F street between Front street and 5th street	07/01/2025	06/30/2027	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Third Street Rehabilitation Design	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	3rd Street between H street and M street	07/01/2025	06/30/2027	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Second Street S-Curve Design	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design | Storm Drainage improvements, repave/resurface a minimum of 900LF of roadway, install new ADA compliant ramps and pedestrian improvements. Roadway will eliminate two intersections to connect a collector street to Front Street.	Second Street from Front Street to A Street	07/01/2025	06/30/2028	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	A Street Construction Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	A Street from 2nd Street to Pacific Avenue	02/06/2025	10/31/2030	$138,903.80	$138,903.80	-	-	Yes	Complete Streets	20-30	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pebble Beach Design Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way,Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New)	Pebble Beach from 6th Street to City Limit	07/01/2025	06/30/2028	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Pebble Beach Design Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way,Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New)	Pebble Beach from 6th Street to City Limit	10/01/2028	10/01/2030	$.00	-	-	-	Yes	Complete Streets	20-30	2	2	2
City of Crescent City	Del Norte County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Front Street Construction Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Construct drainage improvements, roadway improvements, ADA compliant access ramps and pedestrian improvements.	Front Street from Play Street to L Street	03/01/2025	10/31/2027	$79,828.98	$79,828.98	-	-	Yes	Complete Streets	20-30	2	2	2
City of Cudahy RMRA Funds Spent in FY 2024-2025 - $254,568.64. Total Number of Projects Reported- 1																					
City of Cudahy	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	City of Cudahy Local Match Requirement for the "Cudahy Citywide Complete Streets Improvement Project" on Atlantic Avenue Corridor	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Removal and reconstruction of damaged sidewalks, driveways and curb & gutters. AC overlay and traffic striping, landscaping work and construction of medians and class II bike lanes. Installation of pedestrian lighting and bus stop infrastructure (bus shelters, bus stop poles, benches, bike racks, trash cans), as well as pedestrian crosswalks improvements. Construction of city monuments and installation of art & sculptures and wayfinding signage.	Atlantic Avenue from Florence Avenue (North City limits) to Patata Street (South City Limits). Approximate Length= 1 mile	06/01/2025	12/31/2025	$254,568.64	$254,568.64	-	-	Yes	Complete Streets, Sustainability	10-20	63	33	46
City of Culver City RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																					
City of Culver City	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Sepulveda Boulevard Pavement Rehabilitation Project	This project will include: Preliminary Design	Sepulveda Boulevard from Venice Boulevard to the Southerly City Boundary Near Franklin Avenue	02/02/2026	08/30/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	20-30	54	30	37
City of Culver City	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Street Paving Project (Green Valley Circle, PS-005)	This project will include: Pavement Rehab/Repair (Existing)	Green Valley Circle (Sepulveda Blvd to Centinela Ave)	07/01/2025	06/30/2026	$.00	-	-	-	TBD		15-20	54	30	6
City of Cupertino RMRA Funds Spent in FY 2024-2025 - $25,389.60. Total Number of Projects Reported- 5																					
City of Cupertino	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Pavement Maintenance Phase 2	This project will include: Pavement Rehab/Repair (Existing)	Cupertino various streets including Atherwood Dr, Ainsworth Dr., Alderbrook Ln., Anne Ln, Aster Ln, Blackwood Dr, Blazingwood Ave., Bollinger Rd, Camino Vista Dr, Candlewood Dr., Dubon Ave, Flintshire Dr., Lockwood Dr., Sage Ct., Walnut Circle and Waterford Dr.,	03/04/2024	06/30/2024	$507,792.06	$25,389.60	$482,402.46	$507,792.06	Yes	Complete Streets	2-8	28	15	17
City of Cupertino	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024 Pavement Maintenance Phase 2	This project will include: Pavement Rehab/Repair (Existing)	Cupertino/Various Residential Streets including La Mar Dr, Landsdale Ave, Lindsay Ave, N Portal Ave, Drake Dr, Drake Ct, Mann Dr, Glencoe Dr, and Fargo Dr.	09/15/2025	03/31/2026	$.00	-	-	-	Yes	Complete Streets	2-7	28	15	17
City of Cupertino	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	McClellan Rd Separated Bike Corridor: Phase 3 Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Intersection of McClellan Rd and De Anza Blvd	01/02/2024	09/30/2024	$975,000.00	$.00	$975,000.00	$2,190,015.83	Yes	Complete Streets	30-30	28	15	1
City of Cupertino	Santa Clara County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	2024 Pavement Maintenance Phase 1	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Cupertino/Various Streets Grenola Dr., Flora Vista Ave., Garden Gate Dr., Rae Ln., Larry Way, Randy Ln., Bette Ave., and portions of Bandley Dr., Rodrigues Ave., Farallone Dr., and Tilson Ave.	-	-	$.00	-	-	-	Yes	Complete Streets	15-15	26	13	17
City of Cupertino	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Stevens Creek Boulevard Class IV Bikeways	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Stevens Creek Boulevard, Cupertino	02/16/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	15-15	26	13	17
City of Cypress RMRA Funds Spent in FY 2024-2025 - $2,205,017.22. Total Number of Projects Reported- 6																					
City of Cypress	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-24 Arterial Street Rehabilitation Project	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Moody Street (north city limits to Lincoln Ave); Walker Street (north city limits to Lincoln Ave, Ball Rd to Katella Ave)	12/12/2023	10/08/2024	$1,838,277.65	$.00	$1,838,277.65	$2,465,106.04	TBD		5-15	67	36	45
City of Cypress	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Orange Avenue Resurfacing - OCTA Pavement Relief	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Orange Avenue (Denni St to Moody St)	-	-	$.00	-	-	-	TBD		10-15	67	36	45

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Cypress	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	FY 2024-25 Residential Street Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various residential streets as listed on the FY24-25 Project List; some includeEllesmere Way, Outer Way, Hart Way, Fichot Way, Amelia Way, La Have Way, Cape Way, Breton Way, Gull Way, Wadham Way, Magalen Way, Andrew Way, Dana Way, Grand Manan Dr, Matinicus Court, Lowell Court, Roanoke Court, Gardiners Gouty, Merasheen Way, Darwin Way, Seabrook Way, Anticost Way, Brewster Court, Nantucket Court, Nashawena Court, Southampton Dr, Pritchard Way, Quirpon Way, Tangier Way, Mcnutt Way,	-	-	$.00	-	-	-	TBD		5-15	67	36	45
City of Cypress	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Arterial Street Rehabilitation Project	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Valley View St (Ball Rd to Katella Ave) Ball Rd (Bloomfield St to Denni St)	11/12/2024	03/24/2025	$1,555,017.22	$1,555,017.22	-	$2,843,482.62	TBD		5-15	67	36	45
City of Cypress	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-24 Concrete Rehabilitation	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Districts 1, 2, 7, 8, 9, 10, 47, and 48	07/01/2024	11/12/2024	$618,362.25	$618,362.25	-	$618,362.25	TBD		5-15	67	36	45
City of Cypress	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Concrete Rehabilitation (Phase 1)	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Districts 15, 16, and 21	03/10/2025	05/27/2025	$31,637.75	$31,637.75	-	$257,314.10	TBD		5-15	67	36	45
City of Daly City RMRA Funds Spent in FY 2024-2025 - $1,721,133.40. Total Number of Projects Reported- 6																			
City of Daly City	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Westlake Street Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design	Asland Dr, Bel Mar Ave., Belford Dr., Belmont Dr., Castlemont Ave., Cliffside Dr., Clifton Dr., Crestwood Dr., Dorchester Dr., Eastgate Dr., Elmwood Dr., El Portal Way, Fairlawn Ave., Fairlawn Ct., Fairmont Dr., Fairway Dr., Fieldcrest Dr., Fleetwood Dr., Forest Grove Dr., Garden Grove Dr., Glenwood Ave., Hillsdale Ave., John Daly Blvd., Lake Forest Dr., Lake Merced Blvd., Lake Vista Ave., Lakemont Dr., Lakeview Dr., Lakewood Dr., Maddux Dr., Manor Ct., N. Mayfair Ave., Northgate Ave., Northgate	07/01/2025	06/30/2026	$.00	-	-	-	No		7-20	11	19	15
City of Daly City	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Westlake Street Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design	Asland Dr, Bel Mar Ave., Belford Dr., Belmont Dr., Castlemont Ave., Cliffside Dr., Clifton Dr., Crestwood Dr., Dorchester Dr., Eastgate Dr., Elmwood Dr., El Portal Way, Fairlawn Ave., Fairlawn Ct., Fairmont Dr., Fairway Dr., Fieldcrest Dr., Fleetwood Dr., Forest Grove Dr., Garden Grove Dr., Glenwood Ave., Hillsdale Ave., John Daly Blvd., Lake Forest Dr., Lake Merced Blvd., Lake Vista Ave., Lakemont Dr., Lakeview Dr., Lakewood Dr., Maddux Dr., Manor Ct., N. Mayfair Ave., Northgate Ave., Northgate	07/01/2026	04/30/2027	$.00	-	-	-	No		7-20	11	19	15
City of Daly City	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	2023-24 Street Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Mission St, John Daly Blvd, Avalon Dr, and Palmdale	-	-	$7,448.00	-	$7,448.00	-	No		5-20	11	19	15
City of Daly City	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	FY2023-24 Street Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Geneva Ave, from Schwerin to Bayshore Bayshore, from Geneva to City of San Francisco border	11/01/2023	12/31/2025	$60,284.15	$60,284.15	$.00	-	TBD		15-20	19	11	15
City of Daly City	San Mateo County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	FY2023-24 Street Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Geneva Ave, from Schwerin to Bayshore Bayshore, from Geneva to City of San Francisco border	03/02/2026	08/31/2026	$.00	-	-	-	TBD		15-20	19	11	15
City of Daly City	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Skyline Street Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	87th St, Alpine Ave, Arcadia Dr, Avalon Dr, Baldwin Ave, Beachside Ct, Beechwood Dr, Belcrest Ave, Bradley Dr., Brooklawn Ave, Callan Blvd, Campus Dr, Carmel Ave, Castillejo Dr, Castleton Ave, Christopher Ct, Clarinada Ave, Clearview Dr, Crenshaw Dr, Crestline Ave, Creston Ave, Crestview Ave, Eaton Ave, Fairview Ave, Fernwood Ave, Gateway Dr, Gellert Blvd, Glenrose Ave, Higate Dr, Highland Ave, Hillview Ct, Kent Ct, Lake Meadow Dr, Lakeshire Dr, Longview Dr, Lynvale Ct, Manzanita Ave.	05/01/2025	02/02/2026	$1,660,849.25	$1,660,849.25	-	-	No		5-7	11	19	15
City of Dana Point RMRA Funds Spent in FY 2024-2025 - $134,997.62. Total Number of Projects Reported- 3																			
City of Dana Point	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY22-23 Residential Slurry Program (CIP#1338)	This project will include: Pavement Rehab/Repair (Existing)	The project location includes residential and collector streets throughout Dana Point proper, Lantern District, Lantern Village and the Capistrano Beach area.	12/30/2023	11/28/2025	$30,057.75	$.00	$30,057.75	-	Yes	Complete Streets	7-10	73	36	49
City of Dana Point	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY23-24 Roadway Resurfacing - Overlay/Asphalt Repairs (CIP#1352)	This project will include: Pavement Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	This rehabilitation of the pavement surface and asphalt repairs on non-arterial streets including residential, residential collector and collector streets. Orilla Road (from Granada to Amber Lantern); Amber Lantern (Orilla Road to La Cresta); La Serena Dr (Orilla to La Cresta); La Serena Dr (from La Cresta to San Mareno).	03/01/2024	06/30/2026	$271,450.21	$134,997.62	$136,452.59	-	Yes	Sustainability	20-25	73	36	49
City of Dana Point	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	CIP#1361 Annual Roadway Resurfacing-Overlay/Asphalt Repairs FY24/25	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Orilla Road (Granada Drive to Amber Lantern); Amber Lantern (Orilla Road to La Cresta); La Serena Drive (Orilla Road to La Cresta Drive); La Serena Drive (La Cresta Drive to San Mareno Place)	03/01/2026	03/01/2027	$.00	-	-	-	Yes	Complete Streets	14-25	73	36	49
City of Davis RMRA Funds Spent in FY 2024-2025 - $1,586,659.28. Total Number of Projects Reported- 1																			
City of Davis	Yolo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Transportation Infrastructure Rehab – Pavement Rehabilitation Project 2023-24	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Bike Path between shasta Dr and Glacier Dr in greenbelt area. Reconstruction of Colusa Ave and Juniper Place.	09/30/2024	01/29/2025	$1,586,659.28	$1,586,659.28	-	$2,114,305.78	Yes	Complete Streets	5-20	4	3	4
City of Del Mar RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																			
City of Del Mar	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY2023-24 Citywide Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Varies: Camino del Mar, Carmel Valley Road, Coast Blvd, Jimmy Durante Boulevard and minor roadway repairs throughout the City.	02/01/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	25-75	78	39	49
City of Del Mar	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-2025 Citywide Annual Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Camino del Mar, Carmel Valley Road, Coast Blvd., Jimmy Durante Blvd, and minor repairs throughout the City.	02/01/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	1-1	77	39	49
City of Del Rey Oaks RMRA Funds Spent in FY 2024-2025 - $43,089.50. Total Number of Projects Reported- 2																			
City of Del Rey Oaks	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	V Gutter and Curb Restoration and Configuration Project-Work St. Saucito	This project will include: Pavement Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	North to South from Saucito Ave. across Work Ave	08/07/2023	10/01/2024	$83,768.50	$43,089.50	$40,679.00	$84,059.26	No		25-30	29	17	19
City of Del Rey Oaks	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Angelus/Rosita Storm Road Drainage Report	This project will include: Full Reconstruction of Curb, Gutter and Storm Drains	Rosita Rd South of Intersection with Angelus Drive	01/31/2025	07/01/2025	$.00	$.00	-	-	TBD		25-30	29	17	19
City of Delano RMRA Funds Spent in FY 2024-2025 - $1,332,891.00. Total Number of Projects Reported- 5																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Delano	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	2020 -21 SB1 LSR Pavement Repair Project #4	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various Streets: Garces Highway; Thomas Way; Madison Street; Belmont Street; Dover Place; Dover Street and Austin Street	09/11/2023	12/16/2024	$909,181.00	$.00	$909,181.00	$2,299,842.73	Yes	Complete Streets	10-10	32	14	21
City of Delano	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	2021-22 SB1 LSR Pavement Repair Project #5	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various Streets Madison St; Inyo St; Kalibo St; Dover Pla; Dover St ; 17th Ave; 18Th Ave; 19th Ave.	10/23/2023	12/16/2024	$1,050,926.00	$.00	$1,050,926.00	$2,008,739.12	Yes	Complete Streets	10-10	32	14	21
City of Delano	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022-23 SB1 LSR Pavement Repair Project #6	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Browning Road - Between County Line Road and 6th Avenue.	09/11/2023	12/16/2024	$1,138,891.00	$1,138,891.00	-	$1,949,578.14	Yes	Complete Streets	10-15	32	14	21
City of Delano	Kern County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2023-24 SB-1 Project #7 LSR Pavement Resurfacing, Rehabilitation and Reconstruction Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Glenwood St. bet. Cecil Ave and Garces; Fremont St. bet. 1st Ave and Garces; Dover St bet. 12th Ave and Garces; Dover Pl bet. 9th Ave and Garces; Ellington St. bet Cecil Ave and 11th Ave.	02/05/2024	12/31/2025	$98,000.00	$98,000.00	-	-	Yes	Complete Streets, Sustainability	10-15	32	14	21
City of Delano	Kern County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024-2025 SB-1 Project No. 8, LSR Pavement Resurfacing, Rehabilitation and Reconstruction Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing)	In the City of Delano. 9th Ave – Val Verde Alley Way; Val Verde Ln – Montgomery Ln Alley Way; Val Verde Ln Back Ally Way; Xena – Yaweh Alley Way; 18th Ave – Terrace Pl Alley Way; Terrace Pl – Terrace Dr Alley Way; Terrace Dr – Main St Alley Way; Inyo St-Main St Alley Way.	11/04/2024	12/31/2025	$96,000.00	$96,000.00	-	-	Yes	Sustainability	10-20	32	14	21
City of Desert Hot Springs RMRA Funds Spent in FY 2024-2025 - $633,155.58. Total Number of Projects Reported- 4																			
City of Desert Hot Springs	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Hacienda Ave Street Improvement Project	This project will include: Engineering Design	Hacienda Ave - West Dr to Foxdale Ave	12/01/2021	06/30/2026	$128,888.35	$.00	$128,888.35	-	Yes	Climate, Complete Streets, Sustainability, Technologies	5-10	56	28	36
City of Desert Hot Springs	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Hacienda Avenue Street Improvements	This project will include: Document Preparation,Preliminary Design	Hacienda Avenue between West Drive and Tamar Drive	01/27/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	10-15	47	32	25
City of Desert Hot Springs	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Palm Drive Improvement Project - I-10 to Camino Aventura	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Five intersections along Palm Drive including Dillon Road, Camino Campanero, Two Bunch Palms, Hacienda Avenue, and Pierson Boulevard	05/31/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-15	56	28	41
City of Desert Hot Springs	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Mission Lakes Blvd Road Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Mission Lakes Blvd from Little Morongo Rd to east if Indian Canyon Dr, and Little Morongo Rd from Mission Lakes Blvd to Agusta Ave	08/12/2024	12/31/2024	$633,155.58	$633,155.58	-	$633,155.58	Yes	Sustainability	5-10	47	32	25
City of Diamond Bar RMRA Funds Spent in FY 2024-2025 - $3,858,311.66. Total Number of Projects Reported- 4																			
City of Diamond Bar	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Other	Grand Ave/Golden Springs Drive Intersection Enhancement	This project will include: Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | As a result of the widening of the Grand/Golden Springs Drive intersection being performed by the City of Industry, pedestrian hardscape and landscape enhancements associated with crosswalks, sidewalks and parkways are being implemented.	Intersection of Grand Ave. and Golden Springs Drive	08/03/2020	07/01/2025	$820,170.07	$809,989.26	$10,180.81	-	Yes	Complete Streets	10-20	55	29	39
City of Diamond Bar	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Street Rehab: - (Golden Springs Drive from Grand Avenue to Temple Avenue, Grand Avenue from Diamond Bar Boulevard to Eas of City Limits, and Gateway Center-Copley Drive- Bridgegate Drive) - construction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Golden Springs Drive from Grand Avenue to Temple Avenue, Grand Avenue from Diamond Bar Boulevard to Eas of City Limits, and Gateway Center-Copley Drive-Bridgegate Drive	04/29/2024	07/01/2025	$3,617,810.56	$2,969,196.40	$648,614.16	-	No		10-20	56	29	38
City of Diamond Bar	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial -Lemon Avenue (SR-60 to City Limit); Brea Canyon Cut-Off (SR-57 to City Limit)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Arterial -Lemon Avenue (SR-60 to City Limit); Brea Canyon Cut-Off (SR-57 to City Limit)	07/01/2024	07/01/2025	$4,000.00	$4,000.00	-	-	No		10-20	55	29	38
City of Diamond Bar	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Residential and Collector Street Rehab - Area 4 (Construction)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Residential and Collector Street Rehab - Area 4 (Construction)	07/01/2024	07/01/2025	$75,126.00	$75,126.00	-	-	No		10-20	55	29	38
City of Dinuba RMRA Funds Spent in FY 2024-2025 - $553,758.00. Total Number of Projects Reported- 10																			
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Second Ave. pavement Rehabilitation, Curb, Gutter & Sidewalk	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Reconstruction of roadway and Installation of curb, gutter and sidewalk	On Second Ave. from Tulare St. to Fresno St.	04/01/2026	11/28/2026	$.00	-	$.00	-	TBD	Complete Streets	20-30	26	14	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Sierra Way Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	Sierra Way from Monte Vista Drive to Alta Avenue	07/01/2025	11/28/2025	$.00	-	-	-	TBD	Complete Streets	20-30	26	14	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Crawford Avenue Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	Southbound Lane on Crawford at El Monte Way	04/01/2026	11/28/2026	$.00	-	-	-	TBD	Complete Streets	15-20	26	14	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Kern Street Grind and Overlay	This project will include: Pavement Rehab/Repair (Existing)	Kern Street from Q Street to College Avenue	05/01/2026	12/31/2026	$.00	-	-	-	TBD	Complete Streets	15-20	26	14	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Kamm Ave. Grind and Overlay	This project will include: Pavement Rehab/Repair (Existing)	On Kamm Ave. from Alta Ave. to College Ave.	05/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	5-15	26	14	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Alta Ave and Kamm Ave Roundabout	This project will include: Roundabout Installation (New)	Intersection of Alta Avenue and Kamm Avenue	11/01/2023	04/09/2025	$662,899.00	$536,758.00	$126,141.00	$6,402,021.00	TBD	Complete Streets	5-20	31	16	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	ATP Cycle 6	This project will include: Pavement Rehab/Repair (Existing) | project carried over	Euclid, Alta, Crawford, El Monte, Tulare & Kamm	04/01/2026	12/31/2027	$.00	-	-	-	TBD	Complete Streets	15-20	26	14	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024 City Wide Street Improvements Project	This project will include: Pavement Rehab/Repair (Existing) | Project carried over	El Monte Way, Kamm Avenue, and College Avenue	01/01/2026	08/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	5-15	26	14	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Completed	Other	FY 24/25 Citywide ADA Ramp Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing)	City Wide	07/01/2024	06/30/2025	$12,800.00	$12,800.00	-	$68,400.00	No		15-30	31	16	22
City of Dinuba	Tulare County	2025	Local Streets and Roads Program	Construction	Completed	Other	FY 24/25 Citywide Sidewalk Rehab	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Citywide	07/01/2024	06/30/2025	$4,200.00	$4,200.00	-	$60,161.00	No		15-30	31	16	22
City of Dixon RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Dixon	Solano County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2024 Pavement Preservation Project	This project will include: Preliminary Design	various locations to be determined by Streetsaver	01/01/2026	03/01/2026	$.00	-	-	-	TBD		8-15	4	3	3
City of Dorris RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																			
City of Dorris	Siskiyou County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	N. Pine Street Rehab	This project will include: Pavement Rehab/Repair (Existing),Project Scope Development	N. Pine Street between cross street of Sly and Hazen	07/01/2025	04/30/2026	$.00	-	-	-	No		20-30	1	1	1
City of Dorris	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	N. Pine Street Rehab	This project will include: Pavement Rehab/Repair (Existing),Project Scope Development	N. Pine Street between cross street of Sly and Hazen	05/01/2026	07/31/2026	$.00	-	-	-	No		20-30	1	1	1
City of Dos Palos RMRA Funds Spent in FY 2024-2025 - $58,066.96. Total Number of Projects Reported- 2																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Dos Palos	Merced County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Center Avenue North in the City of Dos Palos	This project will include: Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)		In the City of Dos Palos: Center Avenue between Marguerite Street and Loraine Street; Loraine Street between Center Avenue and Dos Palos Avenue.	09/02/2018	08/14/2024	$408,846.18	$58,066.96	$350,779.22	$408,846.18	TBD	Climate, Complete Streets, Sustainability	30-40	21	12	24
City of Dos Palos	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	California Avenue Project	This project will include: Pavement Rehab/Repair (Existing) | Slurry Seal		California Avenue between Marguerite Street and George Street	06/01/2026	12/01/2026	$.00	-	-	-	No		10-10	21	12	24
City of Downey RMRA Funds Spent in FY 2024-2025 - $7,951,295.60. Total Number of Projects Reported- 9																			
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Woodruff Avenue Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Rehabilitation of existing asphalt pavement, repair of existing miscellaneous concrete surfaces, replacement of existing striping and pavement markings.		Woodruff Avenue (Foster Road to Firestone Boulevard)	07/01/2022	02/28/2026	$2,809,385.04	$2,799,085.74	$10,299.30	-	TBD		15-20	58	32	42
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	2023 Pavement Management Plan Update	This project will include: Update Citywide Pavement Management Plan to prioritize the City's street paving needs.		Citywide	08/01/2024	01/14/2025	$72,097.45	$72,097.45	-	$72,097.45	TBD		3-3	58	32	42
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Downey Avenue Pavement Rehabilitation	This project will include: Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Rehabilitation of existing asphalt pavement, repair of existing miscellaneous concrete surfaces, replacement of existing striping and pavement markings and installation of bike lanes.		Downey Avenue (5th Street to Alameda Street)	07/01/2023	12/31/2025	$940,875.22	$876,432.62	$64,442.60	-	TBD		15-20	58	32	42
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Residential Streets Pavement Rehabilitation – Area 7	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)		Area 7	07/01/2023	05/13/2025	$503,500.00	$503,500.00	$.00	$4,448,990.00	TBD		15-20	58	32	42
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Lakewood Boulevard Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		Lakewood Boulevard (U.P.R.R. to Imperial Hwy.)	07/01/2023	12/31/2026	$10,515.47	$9,743.87	$771.60	-	TBD		15-20	58	32	42
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Residential Streets Pavement Rehabilitation Area 3	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Rehabilitation of pavement on various residential streets and replacement of damaged sidewalk and curb and gutter and reconstruction of curb access ramps to comply with current ADA requirements.		Various Residential Streets in Area 3	02/28/2025	08/31/2025	$3,429,561.48	$3,429,561.48	-	-	TBD		15-20	58	32	42
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 24/25 Miscellaneous Concrete Repairs and ADA Improvements	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Annual miscellaneous concrete construction and Repairs of concrete surfaces in Council District 2 and construction of ADA compliant curb access ramps, drive approaches and sidewalks.		Council District 2	06/09/2025	12/31/2025	$84,350.90	$84,350.90	-	-	TBD		15-20	58	32	42
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Residential Streets Pavement Rehabilitation – Area 6	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)		Various residential streets in Area 6.	08/12/2025	02/28/2026	$.00	-	-	-	TBD		15-20	58	32	42
City of Downey	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Garfield Avenue Complete Streets	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)		Garfield Avenue (South City Limit to North City Limit)	05/15/2023	03/25/2025	$176,523.54	$176,523.54	-	$676,524.00	No		15-20	58	32	42
City of Duarte RMRA Funds Spent in FY 2024-2025 - $978,709.06. Total Number of Projects Reported- 4																			
City of Duarte	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Fiscal Year 2023-24 Street Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		BASHOR STMOUNT OLIVE DRCRESTFIELD DR BEARDSLEE LIVERMONT LN.LIVERMONT LN. BLOOMDALE CRESTFIELD DRFERNLEY DR CRESTFIELD DRBASHOR STSOUTH END CRESTFIELD DRBASHOR STNORTH END EDIE DRBASHORSOUTH END LIVERMONT LNBASHOR OAKHAVEN DR LIVERMONT LNBEARDSLEE STBASHOR ST LIVERMONT LNOAKHAVEN DRROYAL OAKS DR MAYNARD DRCRESTFIELD DRFERNLEY DR OAKHAVEN DRMOUNT OLIVE DRLIVERMONT LN OAKHAVEN DRRANDOM LNEND ST RANDOM LNOAKHAVEN LNEND ST SESMAS STMOUNT OLIVE DRLIVERMONT L	05/20/2024	07/02/2024	$462,722.13	$1,760.00	$460,962.13	$1,125,825.38	Yes	Sustainability	20-25	48	25	32
City of Duarte	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Match Funds	ATP Cycle 4 Pedestrian Access and Bicycle Safety Improvement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)		Central Avenue between Highland Avenue and Buena Vista Street, Evergreen Street between Highland Avenue and Buena Vista Street, Highland Avenue at I-210 underpass	01/23/2024	03/11/2025	$505,415.05	$447,075.48	$58,339.57	$2,515,515.05	No		15-25	48	25	32
City of Duarte	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024/2025 Street Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)		25 STREET SEGMENTS IN THE WESTERLY AREA OF THE CITY, MAINLY WEST OF BUENA VISTA AND SOUTH OF HUNTINGTON DR.	06/02/2025	08/12/2025	$366,755.58	$366,755.58	-	-	No		20-25	48	25	32
City of Duarte	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Match Funds	FY24/25 Administrative Reimbursement	This project will include: Public Works Staffing,Repair and Servicing of Public Works Systems/Databases | This project includes Public Works staffing. The City uses this fund for staffing/admin costs related to projects funded by this money.		Citywide - related to any projects funded by RMRA	07/01/2024	06/30/2025	$163,118.00	$163,118.00	-	$163,118.00	No		1-1	48	25	32
City of Dublin RMRA Funds Spent in FY 2024-2025 - $3,445,321.24. Total Number of Projects Reported- 9																			
City of Dublin	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Tassajara Road Widening _ Gap Closure Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Preliminary engineering including a feasibility analysis to define new roadway alignment, design cross-section, right of way, and environmental clearance. Add one automobile lane and a bike lane in each direction and also add new sidewalks and upgrade all existing and future traffic signals to accommodate the street widening, and construct a new center raised concrete median with street lighting and new curb and gutter. Each intersection will be designed to adhere to Complete Street Policy. .| Total cost of the project is $43.6 million; of this, $16.6 million are expected to be completed by development and the remaining amount ($27 million) will need to be paid for from Eastern Dublin Traffic Impact fees and/or from regional funding sources like Measure BB. Preliminary engineering and environmental document preparation began in Fiscal Year 2015-2016. Detail design started in March 2020 and right-of-way acquisition will follow, pending available funding.		Tassajara Road, from North Dublin Ranch Drive to Quarry Lanes School.	03/18/2016	04/30/2026	$142,066.03	$.00	$142,066.03	-	Yes	Complete Streets	20-30	16	7	15

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Dublin	Alameda County	2025	Local Streets and Roads Program	Construction	Forecasted	Other	Tassajara Road Widening _ Gap Closure Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Tassajara Road, from North Dublin Ranch Drive to Quarry Lanes School.	08/01/2026	12/31/2028	$.00	-	-	-	Yes	Complete Streets	20-30	16	7	15
City of Dublin	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Iron Horse Trail Bridge at Dublin Boulevard	This project will include: Bicycle Lane (New) | Design, Environmental review and construction of the Iron Horse Trail bike and ped Bridge Crossing at Dublin Blvd.	On Iron Horse Trail crossing at Dublin Blvd intersection with Scarlet Drive	03/01/2022	11/30/2025	$806,517.60	$226,964.83	$579,552.77	-	Yes	Complete Streets	30-50	16	7	15
City of Dublin	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Dublin Boulevard Extension	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design | Design and construction of a 1.5-mile extension of Dublin Boulevard from Fallon Road to North Canyons Parkway in Livermore. This is a new proposed project for FY 18/19 report.	Between Fallon Road in the City of Dublin and North Canyons Parkway in City of Livermore	12/04/2017	07/01/2025	$232,698.16	$.00	$232,698.16	-	TBD	Complete Streets, Technologies	30-50	16	7	15
City of Dublin	Alameda County	2025	Local Streets and Roads Program	Construction	Forecasted	Other	Dublin Boulevard Extension	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design | Design and construction of a 1.5-mile extension of Dublin Boulevard from Fallon Road to North Canyons Parkway in Livermore. This is a new proposed project for FY 18/19 report.	Between Fallon Road in the City of Dublin and North Canyons Parkway in City of Livermore	07/30/2026	07/31/2028	$.00	-	-	-	TBD	Complete Streets, Technologies	30-50	16	7	15
City of Dublin	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Street Resurfacing for Fiscal Year 2024-2025	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Project locations include residential and collector streets in the Dublin Ranch Area including: Antone Way, Applegate Way, Cranbrook Place, Groveland Lane, N Dublin Ranch Road, S Dublin Ranch Road, Saddlebrook Place, etc. Additional locations for maintenance include Dublin Boulevard, west of Silvergate Drive, Dublin Boulevard between Myrtle Drive and John Monego Court, and finally, John Monego Court. A complete list of locations is provided in the attached Resolution.	07/01/2024	06/30/2025	$3,218,356.41	$3,218,356.41	-	$4,278,869.00	Yes	Complete Streets	7-20	16	7	14
City of Dublin	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Citywide Signal Communications Upgrade	This project will include: Cost Estimating,Document Preparation | This project will provide for the installation of new 144-strand fiber optic cables along Dublin Boulevard between San Ramon Road and Tassajara Road. The project will also include updating the vehicle detection at the intersections to make them ready for adaptive signal control. The project will also include addition of Battery Back Up units at 12 signalized intersections.	Along Dublin Boulevard between San Ramon Road and Tassajara Road.	07/01/2024	01/31/2026	$.00	$.00	-	-	Yes	Technologies	10-20	16	7	15
City of Dublin	Alameda County	2025	Local Streets and Roads Program	Construction	Forecasted	Traffic Control Devices	Citywide Signal Communications Upgrade	This project will include: Cost Estimating,Document Preparation | This project will provide for the installation of new 144-strand fiber optic cables along Dublin Boulevard between San Ramon Road and Tassajara Road. The project will also include updating the vehicle detection at the intersections to make them ready for adaptive signal control. The project will also include addition of Battery Back Up units at 12 signalized intersections.	Along Dublin Boulevard between San Ramon Road and Tassajara Road.	07/30/2026	01/31/2027	$.00	-	-	-	Yes	Technologies	10-20	16	7	15
City of Dublin	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Citywide Bicycle and Pedestrian Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Project locations include Central Parkway/Aspen Street, Amador Valley Boulevard/Burton Street, Antone Way/Grafton Street, and Central Parkway/Hibernia Street	07/01/2024	01/31/2026	$.00	$.00	-	-	Yes	Complete Streets	10-20	16	7	14
City of Dunsmuir RMRA Funds Spent in FY 2024-2025 - $54,309.36. Total Number of Projects Reported- 2																		
City of Dunsmuir	Siskiyou County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Crack Seal Project and Dunsmuir Curb and Sidewalk Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Dunsmuir ave from wood st to cedar st , cedar st along sheriff hill, dunsmuir ave north of shasta retreat, eastern portion of grey st, river ave south of tauhindauli park	07/01/2024	06/30/2025	$54,309.36	$54,309.36	-	$54,309.36	No		3-5	1	1	1
City of Dunsmuir	Siskiyou County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Safety	Pedestrian Safety Project	This project will include: purchase and install solar powered flashing pedestrian lights at key intersections	intersection of florence loop and dunsmuir ave and crossing on mott road near hedgecreek falls	07/01/2025	06/30/2026	$.00	-	-	-	No		3-10	1	1	1
City of East Palo Alto RMRA Funds Spent in FY 2024-2025 - $1,864,286.56. Total Number of Projects Reported- 3																		
City of East Palo Alto	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	ST-07 Street Resurfacing Program	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project provides for the resurfacing of City streets during the ten-year life of the CIP. Roughly $1,000,000 needs to be expended annually on street resurfacing.	Abelia Way; Addison Avenue; Alberni Street; Annapolis Street; Aster Way; Avelar Street; Azalia Drive; Baines Street; Bay Road; Baylor Street; Beech Street; Bell Court; Bell Street; Blue Jay Court; Bradley Way; Brentwood Court; Buchanan Court; Camellia Court; Camellia Drive; Camphor Way; Capitol Avenue; Carole Court; Circle Drive; Clarence Court; Clarke Avenue; Cypress Street; Daisy Lane; Daphne Court; Daphne Way; Demeter Street; Donohoe Street; Drew Court; Dumbarton Avenue; East Bayshore Road; East O'keefe Street; Emmett Way; Euclid Avenue; Euclid Place; Farrington Way; Fordham Street; Gallardia Way; Garden Street; Gardenia Court; Gardenia Place; Gardenia Way; Gates Street; Georgetown Street; Gertrude Court; Glen Way; Gloria Way; Gonzaga Street; Grace Court; Green Street; Hazelwood Way; Hibiscus Court; Holland Court; Hunter Street; Illinois Street; Jasmine Way; Jervis Avenue; Kavanaugh Drive; Kirkwood Court; Larkspur Drive; Laurel Avenue; Lilac Lane; Lincoln Avenue; Lotus Way; Manhattan Avenue; McNair Street; Mello Street; Menalto Avenue; Michigan Avenue; Mouton Circle; Myrtle Street; Newbridge Street; Newell Road; Notredame Avenue; O'Connor Street; Oakdale Avenue; Oakes Street; Oakwood Drive; Oakwood Street;	07/23/2019	05/01/2026	$4,744,420.33	$1,864,286.56	$2,880,133.77	-	TBD	Sustainability	20-40	24	13	14
City of East Palo Alto	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	ST-09 Bicycle & Pedestrian Improvements	This project will include: Bicycle Lane (New),Sidewalk and/or Crosswalk Installation (New) | This project is for the installation of street improvements to enhance vehicular, pedestrian and bicycle safety throughout the City.	University Ave, Pulgas Ave, Clarke Ave, Cooley Ave, Bay Rd, Newbridge Ave, East Bayshore Rd, West Bayshore Rd, Woodland Avenue, Donohoe St, Weeks St	12/01/2025	05/01/2026	$.00	-	-	-	TBD	Complete Streets	5-40	24	13	14
City of East Palo Alto	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	ST-12 Traffic Calming Program	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project provides for the planning and construction of speed bumps, bulb-outs and other traffic calming devices to reduce speed through residential zones and to increase safety.	Pulgas Avenue, Clarke Avenue, Cooley Avenue, Bay Road, East Bayshore Rd, West Bayshore Rd, Woodland Avenue, Weeks Street, Runnymede St	12/31/2025	05/31/2026	$.00	-	-	-	TBD	Technologies	20-40	24	13	14
City of Eastvale RMRA Funds Spent in FY 2024-2025 - $306,586.52. Total Number of Projects Reported- 4																		
City of Eastvale	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2023 Annual Overlay Project (93018)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Riverside Dr, Philadelphia St, and Cantu Calleano Rd between Harmer Ave and I-15 Fwy	07/01/2027	10/08/2027	$.00	-	-	-	No		10-15	60	31	42
City of Eastvale	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Pavement Slurry Seal and Resurfacing Project (94001)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Full List provided on Exhibit A. Locations may Include: 58th st, Acey St, Agoura St, Alexis Cic, Amber Sky Way, Anza vista Ct, Apple Moss Ct, Arcadia St, Armour Cir, Asterleaf Ln, Babbling Brook Way, basset Ctt, Bay St, Beaver Creek Dr, Becker Dr, Beverly Hills Ct, Blackbird Ln, Blaisdell Ct, Blossom Way, Bluebell St, Bodega Ct	06/02/2022	07/02/2024	$1,167,988.52	$21,724.52	$1,146,264.00	$2,907,628.52	No		5-10	60	31	42

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Eastvale	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Slurry Seal and Resurfacing Project (94001)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	A location map is included in Exhibit A. Locations may include: Rugby Giant Ct, Campfire Pl, Settlers Ridge Ct, Old Peak Ln, Kenton Pl, Dalebrook Dr, Florence St, Concerto Dr, Lemon Valley Ave, Eastvale Pkwy, Walnut Grove Ave, Cobble Creek Dr, Clementine Dr, Delbrook St, Cottage Grove Dr, Midnight Rose Cir, and connecting residential streets as shown on map.	09/16/2024	05/15/2025	$284,862.00	$284,862.00	-	$883,785.50	No		5-10	60	31	42
City of Eastvale	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024 Annual Overlay Project (93018)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Amberview Pl, Benelli Ct, Blue Sky Ct, Brant Ct, Bright Water Cir, Brush Creek Ct, Bushmaster St, Cabela St, Cobble Creek Dr, Coldwater Ct, Deerpath Cir, East Creek Ct, Elderkin St, Fieldmaster St, Finch St, Garnebird St, Gannet St, Gold Creek Dr, Goose St, Grouse St, Hunters Run Ct, Maisey Ct, Morning Mist Dr, Perry Ann Cir, Piazza Ct, Pintail Loop, Plummer Creek Ct, Potter Creek Dr, Ross St, Sagemont Ct, Shadyside Way, Star Ruby Ave, Stonegate Dr, Twin Creek Ct, Wolfhound St	06/11/2025	12/31/2025	$.00	$.00	-	-	No		10-15	60	31	42
City of El Cajon RMRA Funds Spent in FY 2024-2025 - $451,948.40. Total Number of Projects Reported- 8																			
City of El Cajon	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry 2022	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Avocado Ave, Marshall Ave, Fletcher Pkwy, Magnolia Ave, Main St, and Greenfield Dr	04/03/2023	08/19/2024	$500,000.00	$.00	$500,000.00	$1,420,245.82	Yes	Complete Streets, Sustainability	5-8	71	38	50,53
City of El Cajon	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Overlay 2023	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Project Scope Development	Chase Ave: El Cajon Blvd to Avocado Ave; Main St: Mollison Ave to Melody Ave; Broadway/Fletcher Parkway: Magnolia Ave to 2nd St; Magnolia Ave: Madison north to Caltrans ROW; Cuyamaca St: Marshall Ave to north City Limit; Anza St: Washington Ave to Alley Arnele Ave: Marshall Ave to Johnson Ave; Catalpa Way, Cedar St, Cherrywood Way, Laurelwood Way, Brockwood Dr, Maplewood Way	06/20/2023	06/16/2025	$43,329.23	$21,050.71	$22,278.52	$43,329.23	TBD	Complete Streets	13-20	71	1	50,53
City of El Cajon	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Overlay 2023	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Project Scope Development	Chase Ave: El Cajon Blvd to Avocado Ave; Main St: Mollison Ave to Melody Ave; Broadway/Fletcher Parkway: Magnolia Ave to 2nd St; Magnolia Ave: Madison north to Caltrans ROW; Cuyamaca St: Marshall Ave to north City Limit; Anza St: Washington Ave to Alley Arnele Ave: Marshall Ave to Johnson Ave; Catalpa Way, Cedar St, Cherrywood Way, Laurelwood Way, Brockwood Dr, Maplewood Way	06/16/2025	12/19/2025	$406,602.86	$406,602.86	-	-	TBD	Complete Streets	13-20	71	1	50,53
City of El Cajon	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Asphalt Spot Repairs	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Avocado Ave. (Chase Ave to City Limit), Fletcher Parkway (Magnolia Ave. to Cuyamaca St), Main St. (Chambers St. to W.D. Hall Dr.), Magnolia Ave. (Douglas Ave. to Madison Ave.), Greenfield Dr. (North Third St. to East Main St.), Croydon Lane (North Westwind to Wedgemere Rd.), and 1050 Vernon Way.	01/12/2024	09/12/2024	$457,724.12	$23,264.00	$434,460.12	$596,032.63	TBD	Complete Streets	5-8	71	38	50,53
City of El Cajon	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry 2025	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New)	W. Park Ave., Anza St., Andover Rd., Redwood Ave., Granite Hills Dr., Sandalwood Dr., Petree St., Garfield Ave., Littleton Rd., Grossmont College Dr., Anjuli Ct., Travelodge Dr., Belmore Ct., Fanita Dr., Tyrone St., Aldwych Rd., Cottonpatch Way, Grossmont View Dr., Hihill Way, Navajo Rd., Witherspoon Way, Calvin Ln, Trasher Way, Meadow Crest Dr., Garden Grove Ln., E. Park Ave., Cypress Ave., Civic Center Way. Other locations are being considered near Boundary 1.	10/12/2026	12/18/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	5-8	71	38	50,53
City of El Cajon	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry 2025	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New)	W. Park Ave., Anza St., Andover Rd., Redwood Ave., Granite Hills Dr., Sandalwood Dr., Petree St., Garfield Ave., Littleton Rd., Grossmont College Dr., Anjuli Ct., Travelodge Dr., Belmore Ct., Fanita Dr., Tyrone St., Aldwych Rd., Cottonpatch Way, Grossmont View Dr., Hihill Way, Navajo Rd., Witherspoon Way, Calvin Ln, Trasher Way, Meadow Crest Dr., Garden Grove Ln., E. Park Ave., Cypress Ave., Civic Center Way. Other locations are being considered near Boundary 1.	09/15/2025	08/24/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	5-8	71	38	50,53
City of El Cajon	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Asphalt Spot Repairs 2025	This project will include: Cost Estimating,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Preliminary Design	W. Park Ave., Anza St., Andover Rd, Redwood Ave., Granite Hills Dr., Sandalwood Dr., Petree St., Garfield Ave., Littleton Rd., Grossmont College Dr., Anjuli Ct., Travelodge Dr., Belmore Ct., Fanita Dr., Loma Portal Dr., Australia St.	03/11/2025	09/04/2025	$1,030.83	$1,030.83	-	-	TBD	Complete Streets	5-8	71	38	50,53
City of El Cajon	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Asphalt Spot Repairs 2025	This project will include: Cost Estimating,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Preliminary Design	W. Park Ave., Anza St., Andover Rd, Redwood Ave., Granite Hills Dr., Sandalwood Dr., Petree St., Garfield Ave., Littleton Rd., Grossmont College Dr., Anjuli Ct., Travelodge Dr., Belmore Ct., Fanita Dr., Loma Portal Dr., Australia St.	09/04/2025	12/18/2025	$.00	-	-	-	TBD	Complete Streets	5-8	71	38	50,53
City of El Centro RMRA Funds Spent in FY 2024-2025 - $102,203.18. Total Number of Projects Reported- 3																			
City of El Centro	Imperial County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Imperial Avenue Extension - Phase I	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Construction of a new south Imperial Avenue roadway from the Interstate-8/Imperial Ave. Exchange to Wake Avenue and Construction of a new roadway intersection and extension of Wake Avenue from the newly constructed intersection of Wake and Imperial Avene to the existing Cypress Dr. - Phase I	Construction of a new south Imperial Avenue roadway from the Interstate-8/Imperial Ave. Exchange to Wake Avenue and Construction of a new roadway intersection and extension of Wake Avenue from the newly constructed intersection of Wake and Imperial Avene to the existing Cypress Dr. - Phase I	07/25/2023	01/08/2025	$255,755.48	$102,203.18	$153,552.30	$2,121,277.40	Yes	Complete Streets	15-25	36	18	25
City of El Centro	Imperial County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	La Brucherie Ave. Widening Project from Cruickshank Dr. to North City Limits	This project will include: Pavement Improvement (New),Sidewalk and/or Crosswalk Installation (New)	La Brucherie Avenue from Cruikshank Dr. to North City Limits	03/02/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	25-50	36	18	25
City of El Centro	Imperial County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Danenberg Dr. Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Danenberg Drive from Beverly Ln. to Farnsworth Ln. Locations are estimates not yet final.	12/01/2025	01/31/2026	$.00	-	-	-	No		25-30	36	18	25
City of El Cerrito RMRA Funds Spent in FY 2024-2025 - $798,760.57. Total Number of Projects Reported- 13																			
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Active Transportation Program	This project will include: Cost Estimating,Preliminary Design,Project Scope Development | Implement the Active Transportation Plan, adopted by the City Council in April 2016, and includes access, safety and other enhancements to pedestrian and bicycle infrastructure. | This component is specifically for preliminary engineering and design needed to leverage grant and other external funding opportunities.	On major Pedestrian and Bicycle Routes as identified in the City's Active Transportation Plan including San Pablo Avenue, BART to Bay Trail connection along Fairmount Avenue-Carlson Blvd-Cerrito Creek path-Lassen St-San Diego Street-Belmont Ave-Central Ave, Richmond St, Fairmount Ave, Key Blvd, Arlington Blvd and Lincoln Ave. Locations have yet to be finalized and will be selected based on grant funding criteria and prioritization criteria in the Active Transportation Plan.	07/02/2018	06/30/2030	$70,539.26	$12,417.25	$58,122.01	-	Yes	Complete Streets	7-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	San Pablo Avenue Complete Streets Improvements	This project will include: Cost Estimating,Preliminary Design,Project Scope Development | Sidewalk replacement, pedestrian-level lighting, crosswalk improvements (curb bub-outs, refuge islands, flashing lights, and enhanced signing and striping), new mid-block crosswalks, new bikeways (routes and lanes), bus islands, street tree planting, landscaping and street furniture/amenities as identified in the 2014/22 San Pablo Avenue Specific Plan.	San Pablo Avenue from southern City limits (just south of Carlson Boulevard) to northern City limits (just north of Ohio Street) and intersecting streets within the San Pablo Avenue Specific Plan Area.	07/01/2019	06/30/2027	$21,913.91	$.00	$21,913.91	-	Yes	Complete Streets	7-25	14	9	8

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Local Roadway Safety Plan	This project will include: Document Preparation | Develop Local Roadway Safety Plan per Caltrans guidance, use data-driven approach to identify, analyze, and prioritize roadway safety improvements on local roads including (1) hotspot/reactive multimodal collision analysis (2)infrastructure data inventory of key safety countermeasures (3) collision profile development (4)systemic countermeasure project list (5) prioritization of list based on severity and community input and (6)Enforcement, Education & Engineering recommendations. | Mostly funded by state Highway Safety Improvement Program grant. SB1 funds are leveraging these grant funds.	Citywide	05/01/2023	06/30/2026	$13,802.53	$.00	$13,802.53	-	Yes	Complete Streets	7-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Richmond Street Improvements	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | Rehabilitate and maintain pavement; install high-visibility markings, roadway safety lighting, and rapid rectangular flashing beacons at uncontrolled crosswalks; upgrade bike facility with enhanced signs, markings, and dedicated lane; install curb bulb-outs, raised tables, and plant in-fill streets trees for traffic calming; implement safety upgrades at Elm/Key/Hill Streets signal; install ADA compliant curb ramps; repair/replace non-conforming sidewalk; and minor utility adjustments.	Richmond-Elm Street between Fairmount Avenue and Hill Street/Key Blvd.	10/01/2021	05/31/2026	$84,812.50	$25,000.00	$59,812.50	-	Yes	Complete Streets	7-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Access Modifications - Streets & Sidewalks	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Remove physical barriers to accessibility along the street right-of-way including at intersections and mid-block. Work includes installation and reconstruction of curb ramps, sidewalk removal and replacement including street tree removal and replacement, and related access modifications.	On major Pedestrian Routes or serving public/ transportation facilities and Title III entities: Moeser Ln next to Community Center/Swim Center, Ashbury Ave, Richmond St, San Pablo Ave, Waldo Ave, Everett St, and Elm St.	05/07/2024	08/30/2024	$422,711.34	$414,484.21	$8,227.13	$511,372.24	Yes	Complete Streets	10-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Street Improvement Program	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety) | Installation of a variety of roadway treatments including slurry seal, microsurface, micropave, cape seal, asphalt inlay & overlay of various thicknesses, crack sealing and repairs of failed sections, and replacement and upgrades to traffic control and safety systems that pertain to pavement work (striping, crosswalks, bike facilities, and associated signage) | The scope may include installation of curb ramps in compliance with the ADA for all streets that receive an any treatment within a crosswalk area, curb, gutter, and sidewalk upgrades as needed, and upgrades to road-related storm drainage facilities.	As identified in the City's PMP: San Pablo Ave, MacDonald Ave, Contra Costa Dr, Everett St, Gladys Ave, Lexington Ave, Zara Ave, Noble Ct, Blake St, Central Ave, Colusa Ave, King Dr, Thors Bay Rd, Moeser Ln, Yuba St, Wildcat Dr, Belmont Ave, Liberty St, Victoria St, Coronado Ave, Ava Ave, Charles Ave, Kensington Rd, Nason Ave, Seaview Pl, Key Blvd and Peerless Ave	07/01/2029	06/30/2030	$.00	-	-	-	TBD	Complete Streets	7-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Arlington Park - ADA Street Access Modifications	This project will include: ADA Curb Ramp Installation (New)	On Arlington Boulevard in front of Arlington Park	08/03/2023	08/31/2024	$23,570.05	$1,050.00	$22,520.05	$23,570.05	Yes	Complete Streets	10-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Del Norte TOD Complete Streets Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Access, circulation & safety improvements for bicyclists, pedestrians, transit users & motorists to support BART and TOD development; accessibility improvements; and lighting, street tree and landscaping improvements. Major elements include new signalized crosswalks, new bikeways, reduction in turning/auxiliary lanes, conversion of one-way to two-way streets, signalization changes on San Pablo Av at Hill Street & Cutting Bl, and stormwater treatment facilities.	San Pablo Avenue from Ohlone Greenway to Potrero Avenue, Eastshore Boulevard from Potrero Avenue to San Pablo Avenue, Hill Street from San Pablo Avenue to Liberty Street, Cutting Boulevard from I-80 to Key Boulevard, and Knott Avenue from San Pablo Avenue to Key Boulevard.	01/01/2024	02/28/2026	$.00	$.00	-	-	Yes	Complete Streets	7-25	15	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Traffic Control Devices	Street Light, Traffic Signal & Street Sign Replacement and Upgrades	This project will include: Procurement of Public Works Equipment,Repair and Servicing of Public Works Equipment | Replacement, repair and upgrades of street light equipment, traffic signal equipment and street signs includes procurement of supplies and materials.	Arterials: Carlson Bl, Central Av, Fairmount Av, San Pablo Av, Ashbury Av, Arlington Bl, Barrett Av, Colusa Av, Cutting Bl, Elm St, Hill St, Key Bl, Moeser Ln, Potrero Av, Richmond St; and Collectors: Alta Punta, Ashbury Av, Avis Dr, Buckingham Dr, Colusa Av, Edwards Av, Eureka Av, Fairview Dr, Ganges Av, Jordan Av, King Dr, Macdonald Av, Manila Av, Navellier St, San Mateo St, SeaView Dr, Shevlin Dr, South 55thSt, Terrace Dr, and Tulare Av. Locations are to be finalized on an annual basis.	07/01/2024	06/30/2025	$97,695.81	$97,695.81	-	$97,695.81	Yes	Complete Streets	10-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Traffic Control Devices	Street Light & Traffic Signal Maintenance	This project will include: Repair and Servicing of Public Works Equipment | Street light and traffic signal on-going maintenance service and response	Citywide for on-going maintenance of 12 traffic signalized intersections on San Pablo Ave, Central Ave, Moeser Ln, Fairmount Ave, Richmond St, and Key Blvd; 526 City-owned street and pedestrian lights on allcity streets, and 23 flashing beacons/in-roadway lights/radar speed feedback signs locations on Moeser Ln, Cutting Blvd, Arlington Blvd, San Pablo Ave, Central Ave, Stockton Ave, Potrero Ave, Barrett Ave, Hill Stand Fairmount Ave.	07/01/2024	06/30/2025	$55,735.80	$55,735.80	-	$55,735.80	Yes	Complete Streets	10-20	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Sidewalk Infrastructure Maintenance	This project will include: Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Repair sidewalk displacement to remove tripping hazards by concrete cutting and other methods that not requiring sidewalk removal and replacement.	Locations are on major pedestrian routes and as requested: San Pablo Ave, Central Ave, Potrero Ave, Cutting Blvd, Richmond St, Ashbury Ave, Lincoln Ave and Waldo Ave. Locations will be finalized based on a methodology that prioritizes locations on major Pedestrian Routes designated in the City's Active Transportation Plan, and based on their proximity to schools, the severity of the sidewalk damage and repair method, and other factors (e.g. requests received).	07/01/2024	12/31/2024	$.00	$.00	-	$.00	Yes	Complete Streets	20-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Sidewalk Infrastructure Maintenance	This project will include: Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Repair sidewalk displacement to remove tripping hazards by concrete cutting and other methods that not requiring sidewalk removal and replacement.	Locations are on major pedestrian routes and as requested: San Pablo Ave, Central Ave, Potrero Ave, Cutting Blvd, Richmond St, Ashbury Ave, Lincoln Ave and Waldo Ave. Locations will be finalized based on a methodology that prioritizes locations on major Pedestrian Routes designated in the City's Active Transportation Plan, and based on their proximity to schools, the severity of the sidewalk damage and repair method, and other factors (e.g. requests received).	01/01/2025	06/30/2025	$70,000.00	$70,000.00	-	$70,000.00	Yes	Complete Streets	20-25	14	9	8
City of El Cerrito	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Access Modifications - Streets & Sidewalks	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | Remove physical barriers to accessibility along the street right-of-way including at intersections and mid-block. Work includes installation and reconstruction of curb ramps, sidewalk removal and replacement including street tree removal and replacement, and related access modifications.	On major Pedestrian Routes or serving public/ transportation facilities and Title III entities based on ADA Transition Plan methodology on the following: Colusa Av, Eureka Av, Lassen St, Norvell St, San Pablo Ave, Everett St, Ashbury Av, Elm St, Manor Circle, Carlson Bl, Potrero Av, and Ramona Av.	10/01/2024	07/31/2025	$122,377.50	$122,377.50	-	-	Yes	Complete Streets	10-25	14	9	8
City of El Monte RMRA Funds Spent in FY 2024-2025 - $1,328,651.65. Total Number of Projects Reported- 8																		
City of El Monte	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Merced Ave - Garvey Ave to Rio Hondo Parkway Road diet (Traffic Calming)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Traffic Calming and Road Diet	Merced Ave from Garvey Ave to Rio Hondo Parkway	08/07/2023	08/03/2024	$14,602.58	$6,424.58	$8,178.00	$4,171,956.00	Yes	Climate, Complete Streets, Sustainability, Technologies	5-15	56	22	31

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of El Monte	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Repair - Nevada Ave & Bodger St Area	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Nevada Ave & Bodger St residential area	04/04/2022	12/31/2024	$2,618,905.42	$809,545.81	$1,809,359.61	$10,669,456.00	Yes	Complete Streets, Sustainability	5-10	56	22	31
City of El Monte	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Complete Streets Components	Parkway Drive - Denholm to south City limits - Class IV bike lanes	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Denholm Dr / Parkway Dr from Durfee to south City limits	05/28/2020	03/31/2024	$46,872.58	$21,008.95	$25,863.63	$13,054,000.00	Yes	Complete Streets, Sustainability	10-20	56	22	31
City of El Monte	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Zone 3 - Pavement Rehab and Reconstruction of ADA Curb Ramps	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Area encompassing east of Arden, south of Lower Azusa, west of Rio Hondo Channel, and north of UPRR	11/13/2023	06/30/2025	$3,059,188.88	$491,672.31	$2,567,516.57	$3,751,004.00	Yes	Complete Streets, Sustainability	10-20	49	22	31
City of El Monte	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	El Monte Avenue Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	El Monte Ave between Lower Azusa Rd and Ranger Ave	11/13/2023	11/12/2024	$488,325.00	$.00	$488,325.00	$488,325.00	No	Complete Streets	10-20	49	22	31
City of El Monte	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Garvey Storm Drain Reconstruction & Pavement Rehab	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Garvey Ave between Durfee and Valley	03/15/2024	11/30/2026	$.00	$.00	$.00	-	Yes	Climate, Complete Streets, Sustainability	10-20	56	22	31
City of El Monte	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Zone 9 - Pavement Rehab and Reconstruction of ADA Ramps	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Area bounded to east of Peck Rd, south of Lower Azusa Rd, west of San Gabriel River, north of Ramona Blvd	08/07/2023	12/31/2025	$.00	$.00	$.00	-	TBD		10-20	49	22	31
City of El Monte	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Zone 9 - Pavement Rehab and Reconstruction of ADA Ramps	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Area bounded to east of Peck Rd, south of Lower Azusa Rd, west of San Gabriel River, north of Ramona Blvd	02/01/2026	08/31/2026	$.00	-	-	-	TBD		10-20	49	22	31
City of El Paso de Robles RMRA Funds Spent in FY 2024-2025 - $856,413.79. Total Number of Projects Reported- 2																			
City of El Paso de Robles	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Creston Road	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Creston Road--Capitol Hill to Lana	01/12/2024	06/30/2025	$1,038,860.90	$428,206.90	$610,654.00	$10,706,499.00	No	Complete Streets	10-20	33	17	24
City of El Paso de Robles	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Golden Hill Road--Rolling Hills to Creston	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Golden Hill from Rolling Hills to Creston	11/04/2024	06/30/2025	$428,206.89	$428,206.89	-	$2,639,433.00	No		5-10	33	17	24
City of El Segundo RMRA Funds Spent in FY 2024-2025 - $600,000.00. Total Number of Projects Reported- 1																			
City of El Segundo	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Program, FY 24/25 cycle: 1.Northeast Residential Quadrant 2. Three alleys within the Smoky Hollow area 3.Loma Vista St./W. Palm Ave Intersection	This project will include: Pavement Rehab/Repair (Existing) | For FY 24-25, as part of its Annual Pavement Rehabilitation Program, the City will continue to work on additional paving and slurry seal, focusing on the City's northeast residential quadrant, the Smoky Hollow area, and the Loma Vista Street/W. Palm Avenue intersection. The area and plans are detailed in the description of this project filing and in the attached staff report.	Northeast residential quadrant of the City bordered by Mariposa Ave, Sheldon St, and Pacific Coast Hwy. The 3 alley locations within the Smoky Hollow area are: Alley 1: bordered by E. El Segundo Blvd, Sheldon St, E. Franklin Ave, and Penn St. Alley 2: bordered by E. El Segundo Blvd, Penn St, E. Franklin Ave, and Sierra St. Alley 3: bordered by E. El Segundo Blvd, Sierra St, E Franklin Ave, and Lomita St. Loma Vista St. and W. Palm Ave. intersection	10/28/2024	04/11/2025	$600,000.00	$600,000.00	-	$2,202,164.39	No		6-10	66	24	36
City of Elk Grove RMRA Funds Spent in FY 2024-2025 - $3,632,781.29. Total Number of Projects Reported- 6																			
City of Elk Grove	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Elk Grove Florin Road Complete Street and Resurfacing Project (WTR078)	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Elk Grove Florin Rd, between Calvine Rd and Elk Grove Blvd.	06/01/2022	03/03/2025	$410,853.91	$225,834.21	$185,019.70	-	Yes	Complete Streets	15-20	9	6	7
City of Elk Grove	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Elk Grove Florin Road Complete Street and Resurfacing Project (WTR078)	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Elk Grove Florin Rd, between Calvine Rd and Elk Grove Blvd.	04/07/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets	15-20	9	6	7
City of Elk Grove	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Franklin Blvd. Cycle Track, Elk Grove Blvd to Laguna Blvd (WAM019)	This project will include: Environmental Study/Documents	Franklin Blvd. Cycle Track, Elk Grove Blvd to Laguna Blvd. Connect trails in the south-west part of the City, such as Erhardt trail, to the Laguna Creek Trail and south Sacramento.	05/01/2025	12/31/2026	$79.32	$79.32	-	-	Yes	Complete Streets, Sustainability	15-20	3	3	7
City of Elk Grove	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Second Eastbound Left Turn Lane on Elk Grove Blvd, at Auto Center Drive (WTR098)	This project will include: Preliminary Design	intersection of elk grove blvd and auto center drive	09/01/2025	09/30/2026	$.00	-	-	-	TBD		20-20	5	5	7
City of Elk Grove	Sacramento County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Slurry Seal and Resurfacing Project (WPR024)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New)	Work will take place in the following subzones: 26, 29, 47, 49, 50, 53, 65, 67, 78, 82, 98 and 101. See https://elkmap.maps.arcgis.com/apps/webappviewer/index.html?id=cfd268d6f3564ee4b1e39be7266b5034 (24/25)	06/30/2024	02/06/2025	$3,590,999.76	$3,344,711.76	$246,288.00	$8,740,904.25	No		5-10	9	8	7
City of Elk Grove	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Pavement Slurry Seal and Resurfacing Project (WPR025)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Work will take place in the following subzones 0, 26, 47, 49, 53, 62, 65, 78, 82, 98 and 101.	05/27/2025	06/30/2026	$62,156.00	$62,156.00	-	-	No		5-10	9	8	7
City of Emeryville RMRA Funds Spent in FY 2024-2025 - $1,149,025.85. Total Number of Projects Reported- 1																			
City of Emeryville	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Sustainable Streetscapes Paving Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Shellmound Street (62nd Street - 65th Street) 43rd Street (San Pablo Avenue – Adeline Street) 45th Street (San Pablo Avenue – Adeline Street) 47th Street (Salem Street – Adeline Street) 48th Street (San Pablo Avenue – City Limits) Salem Street (43rd Street – 45th Street) Salem Street (47th Street - 48th Street) Essex Street (43rd Street – 45th Street) West Side of Doyle Street (45th Street)	09/05/2024	06/30/2025	$1,149,025.85	$1,149,025.85	-	$2,954,744.53	Yes	Complete Streets	5-10	18	7	12
City of Encinitas RMRA Funds Spent in FY 2024-2025 - $1,665,739.15. Total Number of Projects Reported- 3																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Encinitas	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2021-22 Annual Overlay and Slurry	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	The following streets had segments that were rehabilitated: Avenida De Las Lilas, Beechtree Dr, Birmingham Dr, Brighton Ave, Crest Dr, Double LL Ranch Rd, E D St, E I St, Fifth St, Florita St, Golden Rd, Lake Dr, Liverpool Dr, Lolita St, Manchester Ave, Meadowmist Ct, Meadowmist Ln, Montgomery Ave, Oxford Ave, Rancho Santa Fe Dr, Rossini Dr, South Coast Hwy 101, Stratford Dr, Summer Holly Ln, Wales Dr, W E St, W F St. Complete list available on completed project fact sheet located on city web.	06/30/2022	06/30/2023	$1,604,258.72	$36,157.15	$1,568,101.57	$3,913,751.57	Yes	Sustainability	5-20	77	38	49
City of Encinitas	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-24 Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	See attached Notice of Completion staff report for final list of streets that were rehabilitated. The following streets had segments that were rehabilitated: Lone Jack Rd, Manchester Ave, Rodney Ave, Roper Ct, Sharp Pl, Shields Ave, Smart Ct, Solace Ct, S Coast Hwy 101, S El Camino Real, S Vulcan Ave, Traske Rd, Traveld Way, Tucker Ln, Turner Ave, Westlake St, and Hygeia Ave.	09/02/2024	01/29/2025	$1,629,582.00	$1,629,582.00	-	$4,260,309.98	TBD	Complete Streets, Sustainability	5-20	77	38	49
City of Encinitas	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-25 Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	The following streets have segments where pavement is being rehabilitated: Birmingham Dr, Buttercup Rd, Cambridge Ave, Calle De Adele, E E St, Eucalyptus Ave, 14th St, La Mesa Ave, Lotus Blossum St, Montgomery Ave, Moonlight Ln, Mountain Vista Dr, Ocean View Ave, Olive Crest Dr, Orange Blossom Way, Phoebe St, Running Spring Pl, Scott Pl, Starflower Rd, Via Linda Del Sur, Village Center Dr, Wandering Rd, Warwick Ave, and Leucadia Blvd.	07/01/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability	5-20	77	38	49
City of Escalon RMRA Funds Spent in FY 2024-2025 - $337,475.79. Total Number of Projects Reported- 2																			
City of Escalon	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022 Slurry Seal Project - Various Streets	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Sanchez Way from Cardinal Drive to southern termination, Cardinal Drive, Cabernet Court, Thompson Court, Thompson Way, Burgundy Drive	06/30/2023	09/19/2024	$480,345.79	$337,475.79	$142,870.00	$480,345.79	TBD		5-10	12	5	9
City of Escalon	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Pavement Maintenance Project	This project will include: Pavement Rehab/Repair (Existing)	Project roads include, but are not limited to, Michelle Way, Jennifer Drive, Harvest Lane, Chablis Drive, Matthew Lane, St. Clair Street, Zinfandel Drive, Countrywood Drive and surrounding roads. Roads may be added or removed based on the combined funds available.	09/02/2025	09/30/2025	$.00	-	-	-	TBD		5-15	12	5	10
City of Escondido RMRA Funds Spent in FY 2024-2025 - $3,427,509.43. Total Number of Projects Reported- 1																			
City of Escondido	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Street Rehabilitation and Maintenance Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The East-South Maintenance Zone, east of Ash and south of Valley Parkway. The Central-North Maintenance Zone is bounded by Ash Street to the east, Lincoln Avenue and State Route 78 to the North, Interstate 15 to the West, and 5th Avenue to the south.	07/01/2024	08/31/2026	$3,427,509.43	$3,427,509.43	-	-	Yes	Complete Streets, Sustainability	10-50	76	40	50
City of Etna RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 4																			
City of Etna	Siskiyou County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Main Street 2018	This project will include: Rehabilitation & maintenance of a local roadway	Main Street	05/01/2026	09/01/2026	$.00	-	-	-	Yes	Climate	20-40	1	1	1
City of Etna	Siskiyou County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	City of Etna Street Repair Multiple Locations	This project will include: Pavement Rehab/Repair (Existing) | Repaving street repair along 4 street locations in the city of Etna as identified in the location field.	Main Street, Charles Street, Bryan Street, Cleveland Street	04/01/2026	08/01/2027	$.00	-	-	-	Yes	Climate	5-20	1	1	1
City of Etna	Siskiyou County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	City of Etna Street Repair Multiple Locations	This project will include: Pavement Rehab/Repair (Existing) | Repaving street repair along 4 street locations in the city of Etna as identified in the location field.	Main Street, Charles Street, Bryan Street, Cleveland Street	09/01/2027	11/01/2027	$.00	-	-	-	Yes	Climate	5-20	1	1	1
City of Etna	Siskiyou County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Cleveland/Bryan Street Rehab	This project will include: Preliminary Design | Overlay dilapidated road and resolve road base issues	Cleveland from Woodland Sr. South/Bryan Sr. From College St. North	06/01/2026	08/01/2026	$.00	-	-	-	No	Complete Streets	15-20	1	1	1
City of Eureka RMRA Funds Spent in FY 2024-2025 - $736,041.55. Total Number of Projects Reported- 2																			
City of Eureka	Humboldt County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Rehabilitation 2023	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	The Pavement Rehabilitation 2023 project will include, but not limited to, the street sections of I Street between 6th Street and Harris Street, H Street between Henderson and Oak, and portions of Old Town Eureka. W	05/01/2023	12/15/2025	$696,169.86	$.00	$696,169.86	-	Yes	Complete Streets, Sustainability	15-20	2	2	2
City of Eureka	Humboldt County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Rehabilitation 2024	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	The Pavement Rehabilitation 2024 project will include, but is not limited to, the street sections of H Street between Harris and Oak Streets, Myrtle Avenue between 5th Street and Harrison Avenue, Fairfield Street between Henderson and Del Norte Streets, Spring Street between Henderson Street and Wabash Avenue, Campton Road between Oak Street and City Limits, 3rd Street between L Street and Myrtle Avenue and Harris Street between Broadway and California Street.	11/01/2024	09/30/2025	$736,041.55	$736,041.55	-	-	Yes	Complete Streets, Sustainability	20-20	2	2	2
City of Exeter RMRA Funds Spent in FY 2024-2025 - $735,328.23. Total Number of Projects Reported- 2																			
City of Exeter	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Firebaugh Ave Rehab Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Project Scope Development	The project is located in Exeter, CA. The extend of this project will be along Firebaugh Ave ,Belmont ,and SR 65.	02/28/2024	10/01/2026	$44,919.93	$23,619.42	$21,300.51	-	No		20-25	26	16	22
City of Exeter	Tulare County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Glaze Avenue Cape Seal and Micorsurfacing Project	This project will include: Pavement Rehab/Repair (Existing)	The project will include Glaze Avenue between SR65 and Belmont Road	09/01/2023	08/19/2024	$712,294.71	$711,708.81	$585.90	$712,294.71	Yes	Complete Streets	12-15	32	12	22
City of Fairfield RMRA Funds Spent in FY 2024-2025 - $302,307.60. Total Number of Projects Reported- 5																			
City of Fairfield	Solano County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	E. Tabor Safe Routes to School	This project will include: Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | E. Tabor Ave Safe Routes to School Gap Closure	West of RR tracks to east of Olive Ave	04/01/2026	12/31/2026	$.00	-	$.00	-	TBD	Complete Streets	10-15	11	3	3
City of Fairfield	Solano County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Lopes Road Reconstruction	This project will include: Pavement Rehab/Repair (Existing) | Road repair due to winter storms landslide.	Lopes Road south of Gold Hill Road	07/01/2026	06/30/2027	$.00	-	-	-	TBD		12-20	11	3	3
City of Fairfield	Solano County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	West Texas Complete Street Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	West Texas Street from Pennsylvania Avenue to Beck Avenue	07/28/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	15-20	11	3	3
City of Fairfield	Solano County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Red Top Road Grind and Overlay	This project will include: Pavement Rehab/Repair (Existing)	Red Top Road from I-80 to Havenhill Road.	08/05/2024	10/31/2024	$258,607.60	$258,607.60	-	$337,000.00	No		12-16	11	3	3
City of Fairfield	Solano County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Match Funds	MTC's Pavement Management Technical Assistance Program (P-TAP) Local Match	This project will include: Cost Estimating,Document Preparation	Citywide Pavement Conditioin Index (PCI) inspections and analysis study.	06/02/2025	04/30/2026	$43,700.00	$43,700.00	-	-	No		2-5	11	3	3
City of Farmersville RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 3																			
City of Farmersville	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	CAPE Seal Project	This project will include: road maintenance to be performed using a chip seal and slurry seal known as a Cape Seal. All ramps within the area will be upgraded to ADA standards (approximately 23)	The project is located in the City of Farmersville, CA. the project is on the east side of S. Farmersville Blvd. The project is located within the boundaries of E. Oakland St. which runs east to west and S. Camelia Ave which runs north to south. The interior streets are as follows; S. Rose Ave and South Avery Ave, both North to South running streets and are to the east of S. Camelia Ave E. Fresno St, E. Kirkland St., Grove St. and E. Tulare St. are all east to west running and are located south of E. Oakland St. The location is the most southeastern part of the City and is at the City Limits. The project is located in a residential area.	07/01/2025	06/30/2026	$.00	-	-	-	No		8-10	21	14	21
City of Farmersville	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Farmersville Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Farmersville, CA.	07/01/2025	12/31/2025	$.00	-	-	-	No		3-5	21	14	21

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Farmersville	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2025 Streets Projects - Pavement Management Program	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Ongoing street repairs, which includes road repair and reconstruction/rehabilitation, curb, gutter, sidewalk and other ADA infrastructure improvement throughout various streets in the City of Farmersville	Portions of various streets located within the City of Farmersville identified as: N. Virginia Avenue; N. June Avenue; N. Steven Avenue; W. Ash Street; W Costner Street; W Front Street; Sandy Ave; Yew Street; E Pepper Street; N Oakview Ave; E Elm Street; N Dwight Ave; N Gene Ave; E Larry St; E Costner St; E Birch St; N Rose Ave.	07/28/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets	10-15	26	14	21
City of Ferndale RMRA Funds Spent in FY 2024-2025 - $91,337.00. Total Number of Projects Reported- 9																			
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	General Maintenance and Repair	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing) | On-going general street maintenance and repairs to maintain and improve PCI on all City-maintained streets.	California, Washington, Ocean, Milton, Lincoln, Shaw, Francis, 4th Street, and Wildcat Road, and as needed on other City streets	04/01/2023	09/30/2025	$43,434.79	$.00	$43,434.79	-	TBD		20-25	2	2	2
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Shaw Street	This project will include: Pavement Rehab/Repair (Existing) | Street surface is severely cracked. 200 feet of re-pavement.	Shaw Street	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	20-25	2	2	2
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Arlington Avenue Improvements	This project will include: Cost Estimating,Environmental Study/Documents,Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing)	Arlington Street, in underground storm drain system, 1000 feet west to 5th Street. North along Fairgrounds Access Road, Van Ness Street, Port Kenyon Road and Salt River, in improved drainage swales.	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Climate	20-100	2	2	2
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Arlington Avenue Improvements	This project will include: Cost Estimating,Environmental Study/Documents,Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing)	Arlington Street, in underground storm drain system, 1000 feet west to 5th Street. North along Fairgrounds Access Road, Van Ness Street, Port Kenyon Road and Salt River, in improved drainage swales.	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Climate	20-100	2	2	2
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Washington and Berding Street Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	City of Ferndale, at the Intersection of Washington Street and Berding Street. Also includes rehab of one block (about 360-ft.) of the Berding Street roadway between the intersections of Brown and Washington.	10/01/2024	12/31/2025	$45,668.50	$45,668.50	-	-	Yes	Complete Streets	20-25	2	2	2
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Washington Street Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Washington Street	04/01/2024	09/30/2024	$.00	$.00	$.00	-	Yes	Complete Streets	20-25	2	2	2
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	A Street at 5th Street Intersection	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	A Street at 5th Street Intersection, in the city of Ferndale. The intersection is located approx. 300 feet north of the intersection of Shaw Avenue and 5th Street.	10/16/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets	20-25	2	2	2
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Brown and Berding Street Intersection Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Intersection of Brown and Berding in Ferndale CA	08/19/2024	12/31/2025	$45,668.50	$45,668.50	-	-	Yes	Complete Streets	20-25	2	2	2
City of Ferndale	Humboldt County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Washington Street Improvements	This project will include: Pavement Rehab/Repair (Existing)	Washington Street	08/19/2024	12/31/2025	$.00	$.00	-	-	No		20-25	2	2	2
City of Fillmore RMRA Funds Spent in FY 2024-2025 - $755,144.56. Total Number of Projects Reported- 2																			
City of Fillmore	Ventura County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Mountain View Sidewalk Project	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Mountain View St from Ventura Street (SR126) to Santa Clara Street	06/30/2024	05/13/2025	$423,068.43	$381,346.43	$41,722.00	$423,068.43	Yes	Complete Streets	30-50	37	19	26
City of Fillmore	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	City Streets Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	City Resolution 23-3945 provides the following street segments that should be included in this project: Santa Clara Street from Fillmore Street to Mountain View Street; Village Square from El Paseo Street to El Paseo Street; Blaine Street from Alley to B Street; Alley 60 from Alley 50 to B Street; and Alley 70 from Alley 50 to B Street.	07/01/2023	09/30/2025	$411,183.33	$373,798.13	$37,385.20	-	Yes	Sustainability	20-20	38	19	26
City of Firebaugh RMRA Funds Spent in FY 2024-2025 - $215,675.06. Total Number of Projects Reported- 6																			
City of Firebaugh	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	13th Street Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway rehabilitation	In the City of Firebaugh between O Street and Bridge over the San Joaquin River.	07/01/2025	08/31/2025	$.00	-	-	-	TBD		10-20	27	14	13
City of Firebaugh	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	13th Street Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway rehabilitation	In the City of Firebaugh between O Street and Bridge over the San Joaquin River.	09/01/2025	08/31/2026	$.00	-	-	-	TBD		10-20	27	14	13
City of Firebaugh	Fresno County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Annual Public Works - Project Expenditure Reporting	This project will include: Tracking and reporting on project statuses and expenditures utilizing RMRA funds annually.	City of Firebaugh city-wide street system	07/01/2022	07/01/2025	$29,417.66	$4,797.45	$24,620.21	-	No		10-20	27	14	13
City of Firebaugh	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Type 5 Fiber Microsurfacing Project	This project will include: Pavement Rehab/Repair (Existing) | Road Rehabilitation | The project includes pulverizing and repaving asphalt concrete pavement and furnishing and placing chip seal and slurry seal on various streets in the City of Firebaugh. The project title was not changed for reporting purposes.	Various locations in the City of Firebaugh: E. Cardella from River Lane to cul-de-sac, E. Cardella northern cul-de-sac, E. Cardella southern cul-de-sac, Enrico from Cardella to E. Cardella	06/03/2024	08/19/2024	$6,762.06	$6,762.06	-	$329,554.44	No		5-10	27	14	13
City of Firebaugh	Fresno County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Match Funds	City of Firebaugh Community Connectivity and Downtown Revitalization	This project will include: Planning study | A study that is partially funded by Caltrans with State RMRA funds under Agreement No. 74A1349. The purpose of this planning study is to attract additional vehicle traffic to downtown Firebaugh.	In the City of Firebaugh: O Street from 13th Street to 8th Street.	08/01/2023	02/28/2026	$27,433.29	$23,700.55	$3,732.74	-	No		10-20	27	14	13
City of Firebaugh	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Q Street Rehabilitation	This project will include: Pavement Rehab/Repair (Existing) | Roadway rehabilitation.	In the City of Firebaugh between 11th Street and 9th Street.	04/01/2025	06/16/2025	$180,415.00	$180,415.00	-	$342,236.02	No		10-20	27	14	13
City of Folsom RMRA Funds Spent in FY 2024-2025 - $750,729.00. Total Number of Projects Reported- 5																			
City of Folsom	Sacramento County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Resurfacing Project FY23-24	This project will include: Pavement Rehab/Repair (Existing) | Pavement rehabilitation of various locations.	Blue Ravine Road (East Bidwell Street to Oak Avenue Parkway), Willow Creek Estates East, Briggs Ranch, Rancho Diablo	06/06/2024	01/09/2025	$964,500.14	$731,203.89	$233,296.25	$2,048,465.34	No		25-25	6	1	7
City of Folsom	Sacramento County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	On-Call Concrete & Asphalt Repair FY23-24	This project will include: Pavement Rehab/Repair (Existing) | Concrete and asphalt repair of various locations.	Various	07/01/2023	06/30/2024	$390,502.01	$19,525.11	$370,976.90	$489,967.97	No		25-50	6	1	7
City of Folsom	Sacramento County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Road Maintenance & Rehabilitation	On-Call Concrete & Asphalt Repair FY24-25	This project will include: Procurement of Road Maintenance and Rehab Materials | Concrete and asphalt repair of various locations.	Various locations, as needed	-	-	$.00	-	-	-	No		25-40	6	1	7
City of Folsom	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Citywide ADA and Sidewalk Rehab Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Council District 5	09/09/2025	06/30/2026	$.00	-	-	-	No		25-50	6	1	7
City of Folsom	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Overlay/Pavement Management FY24-25	This project will include: Pavement Rehab/Repair (Existing)	East Bidwell Street (Riley Street to Blue Ravine Road), Willow Creek Estates East, Briggs Ranch, Rancho Diablo	07/01/2025	06/30/2026	$.00	-	-	-	No		25-25	6	1	7
City of Fontana RMRA Funds Spent in FY 2024-2025 - $4,021,402.96. Total Number of Projects Reported- 14																			
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehab RMRA SB-1 2022/23	This project will include: Pavement Rehab/Repair (Existing)	Foothill Blvd Pavement Rehabilitation, Marygold Ave Pavement Rehabilitation, Grid 47 Residential Pavement Rehabilitation, Commerce Way Pavement Rehabilitation, Business Dr Pavement Rehabilitation, Santa Ana Ave Pavement Rehabilitation, Grid 50 West Residential Pavement Rehab, Grid 15 East Residential Pavement Rehab and Hunter's Ridge Pavement Rehab Walnut St- Cherry to Citrus Marlay Ave - Etiwanda to Mulberry Cherry Ave - Foothill Blvd Baseline Alder Ave - Arrow to Baseline	07/01/2022	06/20/2024	$161,403.88	$6,678.58	$154,725.30	$168,083.46	No		7-15	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Jurupa Avenue Pavement Rehabilitation	This project will include: Project Scope Development	Jurupa Avenue from Sierra Avenue to Tamarind Avenue including Via Larga and Volante Drive, south of Jurupa	12/01/2023	12/03/2024	$2,096,552.89	$2,096,552.89	-	$2,133,785.58	No		7-15	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Marygold Avenue Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Marygold Avenue between Sierra Avenue and Alder Avenue	06/01/2025	06/20/2025	$2,003.17	$2,003.17	-	$2,003.17	No		7-15	47	20	35

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Marygold Avenue Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Marygold Avenue between Sierra Avenue and Alder Avenue	06/21/2025	01/31/2026	$.00	$.00	-	-	No		7-15	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Village of Heritage East Lincoln Loop Pavement Maintenance and Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Various residential and collector streets in the Village of Heritage neighborhood between Grand Avenue and East Liberty Parkway and between Baseline Avenue and Foothill Boulevard	10/01/2024	06/20/2025	$2,410.83	$2,410.83	-	$2,410.83	No		7-15	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Village of Heritage East Lincoln Loop Pavement Maintenance and Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Various residential and collector streets in the Village of Heritage neighborhood between Grand Avenue and East Liberty Parkway and between Baseline Avenue and Foothill Boulevard	06/21/2025	03/31/2026	$.00	$.00	-	-	No		7-15	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Southridge Grid 52 Pavement Maintenance and Rehabilitation	This project will include: Preliminary Design	Various residential streets between Beech Avenue and Citrus Avenue and between Jurupa Avenue and Jurupa Hills	08/01/2023	06/27/2025	$1,913,757.49	$1,913,757.49	-	$1,913,757.49	No		7-15	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Beech Avenue Pavement Rehabilitation	This project will include: Preliminary Design	Beech Avenue from Interstate Highway I-15 to Curtis Avenue	-	-	$.00	-	-	-	No		7-15	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Hunters Ridge/ Coyote Canyon Central Pavement Maintenance and Rehabilitation	This project will include: Preliminary Design	Various residential streets south of Duncan Canyon Road to the SCE right of way and east of Cherry Avenue to Coyote Canyon Road in the Hunters Ridge/ Coyote Canyon neighborhood	-	-	$.00	-	-	-	No		5-10	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Hunters Ridge/ Coyote Canyon North Pavement Maintenance and Rehabilitation	This project will include: Preliminary Design	Various residential streets north of Duncan Canyon Road to City limits and west of Cherry Avenue to City limits in the Hunters Ridge/ Coyote Canyon neighborhood	-	-	$.00	-	-	-	No		5-10	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Grid 47 Residential Pavement Maintenance and Rehabilitation	This project will include: Preliminary Design	Various residential streets between Oleander Avenue and Sierra Avenue and between Slover Avenue and Santa Ana Avenue	-	-	$.00	-	-	-	No		5-10	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Grid 48 Pavement Maintenance and Rehabilitation	This project will include: Preliminary Design	Various residential and collector streets between Sierra Avenue and Tamarind Avenue and between Santa Ana Avenue and Jurupa Avenue	-	-	$.00	-	-	-	No		5-10	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Merrill Avenue Pavement Rehabilitation	This project will include: Preliminary Design	Merrill Avenue between Sierra Avenue and Alder Avenue	-	-	$.00	-	-	-	No		5-10	47	20	35
City of Fontana	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Sierra Avenue Pavement Rehabilitation	This project will include: Preliminary Design	Sierra Avenue between Summit Avenue and Sierra Lakes Parkway	-	-	$.00	-	-	-	No		5-10	47	20	35
City of Fort Bragg RMRA Funds Spent in FY 2024-2025 - $195,908.44. Total Number of Projects Reported- 2																				
City of Fort Bragg	Mendocino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Street and Alley Pavement Maintenance 24/25	This project will include: Procurement of Road Maintenance and Rehab Materials,Repair and Servicing of Public Works Equipment | When small localized areas of pavement are found to be in poor condition they are treated with small scale pavement repair. Small scale pavement repair must be done in a timely fashion; as potholes grow and allow water intrusion which leads to more large scale deterioration of the pavement. Surface patching and crack sealing are the two primary intermediary actions taken to conserve the existing conditions of pavement. Pothole patching is the most common local technique, done by milling a portion of the pavement to a depth that removes all deteriorated material and then the pothole is filled with asphalt and compacted. The goal of this project is to prevent the local/residential streets and alleys with low PCI's from deteriorating into an un-usable state as these street categories often go unselected for full treatment due to the algorithm used to by the Pavement Management Program. | No Additional Information	City Wide	07/01/2024	06/30/2025	$195,908.44	$195,908.44	-	$360,903.45	No		2-10	2	2	2
City of Fort Bragg	Mendocino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Sub-Surface Storm Drain Repairs 24/25	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | Procurement of RMRA Eligible Public Works Equipment, Stormdrain Maintenance and Rehab Materials, and Public Works Staffing to perform sub-surface drainage facilities and repair overlying pavement. The goal of this project is to repair structural damage caused by storms or failures or damaged drainage facilities including curb and gutter, valley gutters, pipes, inlets, and outlets, which convey stormwater off and away from the roadways. | No Additional Information	City wide	-	-	$.00	-	-	-	No		10-30	2	2	2
City of Fortuna RMRA Funds Spent in FY 2024-2025 - $255,572.71. Total Number of Projects Reported- 5																				
City of Fortuna	Humboldt County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Paving Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Asphalt Concrete and replacement and leveling course to repair failing asphalt	Redwood Way between Barry Avenue and St. Joseph's Drive. 2nd Ave between Ivy Lane and Emerald. Wood Street. Jayce Court.	08/05/2024	05/30/2025	$255,572.71	$255,572.71	-	$255,572.71	TBD		10-20	2	2	2
City of Fortuna	Humboldt County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Rohnerville Road	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Between Newburg Road and Main Street.	07/01/2025	06/30/2026	$.00	-	-	-	TBD		10-20	2	2	2
City of Fortuna	Humboldt County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Paving Project	This project will include: Asphalt Concrete and replacement and leveling course to repair failing asphalt	Kenmar Road Interchange	07/01/2025	06/30/2026	$.00	-	-	-	TBD		10-20	2	2	2
City of Fortuna	Humboldt County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Paving Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Kenmar Road including intersection, between Eel River Drive and Fortuna Boulevard, and between Crestview and Mill Creek Way.	07/01/2025	10/31/2025	$.00	-	-	-	TBD		10-20	2	2	2
City of Fortuna	Humboldt County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	School Street/Ross Hill Road	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Project area is between Thelma and Dana Court.	07/01/2025	10/31/2025	$.00	-	-	-	TBD		10-20	2	2	2
City of Foster City RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 3																				
City of Foster City	San Mateo County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Traffic Control Devices	CIP 301-689 Traffic Signal System Upgrades	This project will include: Repair and Servicing of Public Works Equipment	24 signalized intersections throughout Foster City.	06/30/2023	12/29/2026	$.00	$.00	$.00	-	TBD		10-50	22	13	15
City of Foster City	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Substructure and Superstructure Bridge Improvements	This project will include: Bridge Structure Rehab/Repair (Existing),Cost Estimating,Feasibility Study,Maintenance Program Plan Development,Preliminary Design,Project Scope Development	Bicentennial, Foster City Boulevard, Rainbow, and Shell Boulevard Bridges.	06/30/2024	06/30/2026	$.00	$.00	$.00	-	TBD		2-20	21	13	15
City of Foster City	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Substructure and Superstructure Bridge Improvements	This project will include: Bridge Structure Rehab/Repair (Existing),Cost Estimating,Feasibility Study,Maintenance Program Plan Development,Preliminary Design,Project Scope Development	Bicentennial, Foster City Boulevard, Rainbow, and Shell Boulevard Bridges.	06/30/2026	06/30/2026	$.00	-	-	-	TBD		2-20	21	13	15
City of Fountain Valley RMRA Funds Spent in FY 2024-2025 - $1,042,480.96. Total Number of Projects Reported- 4																				
City of Fountain Valley	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Arterial Roadway Rehabilitation Project at Warner Avenue and Ellis Avenue from Brookhurst Street to Bushard Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Warner Avenue from Brookhurst Street to Bushard Street and Ellis Avenue from Brookhurst Street to Bushard Street	05/20/2024	09/24/2024	$1,066,220.17	$508,265.46	$557,954.71	$2,823,385.25	Yes	Sustainability	10-15	70	36	45
City of Fountain Valley	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Rehabilitation and Resurfacing of Talbert Avenue from Brookhurst Street to Bushard Street & Euclid Avenue from Slater Avenue to Talbert Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Talbert Avenue from Brookhurst Street to Bushard Street and Euclid Avenue from Slater Avenue to Talbert Avenue	02/01/2026	04/15/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-15	70	36	45
City of Fountain Valley	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Rehabilitation and Resurfacing of Talbert Avenue from Brookhurst Street to Bushard Street & Euclid Avenue from Slater Avenue to Talbert Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Talbert Avenue from Brookhurst Street to Bushard Street and Euclid Avenue from Slater Avenue to Talbert Avenue	07/01/2024	06/30/2026	$22,515.50	$22,515.50	-	-	Yes	Complete Streets, Sustainability	10-15	70	36	45

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Fountain Valley	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Residential Roadway Rehabilitation Project, City Quadrant C3	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	City Quadrant C3 bounded by Heil Avenue, Bushard Street, Warner Avenue, and Magnolia Street	10/14/2024	03/21/2025	$511,700.00	$511,700.00	-	$2,177,512.45	Yes	Complete Streets, Sustainability	10-15	70	36	45
City of Fowler RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																			
City of Fowler	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Fresno Street Rehabilitation	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design	Fresno Street from 7th to 3rd.	01/01/2025	10/25/2025	$.00	-	-	-	No		10-15	31	12	21
City of Fowler	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Fresno Street Rehabilitation	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	Fresno Street - 5th to 7th	07/01/2025	03/31/2026	$.00	-	-	-	No		10-15	31	12	21
City of Fremont RMRA Funds Spent in FY 2024-2025 - $3,977,540.95. Total Number of Projects Reported- 16																			
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Grade Separation	I-880 Bicycle and Pedestrian Bridge East Bay Greenway Trail Reach ("Innovation Bridge")	This project will include: Preliminary Design	Over Interstate 880 in South Fremont connecting Landing Parkway and Fremont Boulevard.	11/13/2015	03/31/2026	$165,346.45	$834.75	$164,511.70	-	No		40-60	24	10	17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	I-680 Interchange Modernization	This project will include: Preliminary Design	I-680 overpasses at Mission Blvd, Washington Blvd, and Auto Mall Parkway	02/29/2020	04/30/2027	$25,000.00	$.00	$25,000.00	-	Yes	Complete Streets	20-30	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Decoto Road Complete Streets	This project will include: Preliminary Design	Decoto Rd. from I-880 to Alameda Creek	02/21/2020	05/29/2026	$25,000.00	$.00	$25,000.00	-	Yes	Complete Streets	20-30	24	10	14
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Dumbarton Bridge to Quarry Lakes Trail	This project will include: Preliminary Design	Proposed trail starting from Marshlands Road, going through the Ardenwood Historic Farm and Decoto Road, leading to the Quarry Lakes Regional Recreation Area.	03/04/2020	04/01/2027	$209,531.44	$18,689.68	$190,841.76	-	Yes	Complete Streets	20-30	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Complete Streets Components	Complete Streets Upgrade of SR 84	This project will include: Preliminary Design	Thornton Avenue from I-880 to Fremont Blvd., Fremont Blvd. from Alder Ave to Eggers Dr. and Peralta Blvd. from Fremont Blvd. to Sequoia Rd.	07/24/2017	12/17/2024	$529,999.98	$.00	$529,999.98	$2,718,474.47	Yes	Complete Streets	20-30	24	10	14
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Grade Separation	Pacific Commons Bicycle/Pedestrian Bridge and Trail over I-880	This project will include: Preliminary Design	I-880 south of Auto Mall Parkway between Christy Street and South Grimmer Blvd.	05/09/2018	04/30/2027	$25,000.00	$.00	$25,000.00	-	No		50-50	24	10	17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	I-880 Decoto Road Interchange Modernization	This project will include: Preliminary Design	Decoto Rd. from I-880 to Cabrillo Ct	03/03/2020	04/30/2027	$38,354.49	$17,353.58	$21,000.91	-	No	Complete Streets	20-30	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Fremont/Grimmer/Eugene Protected Intersection Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Intersections of Fremont Blvd & Grimmer Blvd and Fremont Blvd & Eugene St.	10/09/2023	07/31/2024	$398,883.45	$.00	$398,883.45	$3,069,007.16	Yes	Complete Streets	20-30	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Paseo Padre Parkway Safety Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Paseo Padre Parkway between Dorne Place and Olive Avenue.	10/06/2023	04/30/2027	$115,725.50	$95,809.97	$19,915.53	-	Yes	Complete Streets	20-30	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Select segments of Fremont Blvd, Paseo Padre Pkwy, Stevenson Blvd, Fremont Blvd Frontage, Olive Ave, Washington Blvd, Blacow Rd, South Grimmer Blvd, Auto Mall Pkwy, Mission Blvd, Warm Springs Blvd, Abrae St, Boscell Rd, Lakeview Blvd.	06/03/2024	12/12/2024	$2,924,208.82	$1,812,451.85	$1,111,756.97	$2,935,384.88	No		10-15	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	Fremont Blvd Country Avenue Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection of Fremont Boulevard and Country Drive	05/28/2024	06/05/2025	$605,826.72	$479,414.31	$126,412.41	$1,807,416.82	Yes	Complete Streets	20-30	24	10	14
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Fremont Boulevard/Walnut Avenue Bikeway Project	This project will include: Cost Estimating,Preliminary Design,Project Scope Development	Fremont Boulevard from Country Drive to Mission View Drive and Walnut Avenue from Paseo Padre Parkway to Fremont Boulevard.	05/06/2024	03/30/2026	$25,000.00	$12,500.00	$12,500.00	-	Yes	Complete Streets	20-30	24	10	14
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	East Bay Greenway Trail	This project will include: Cost Estimating,Environmental Study/Documents,Preliminary Design,Project Scope Development	Osgood Road between the Warm Springs BART station to the future Irvington BART station near Washington Boulevard	05/22/2025	09/30/2026	$25,000.00	$25,000.00	-	-	Yes	Complete Streets	20-30	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Cape and Slurry Seal Project	This project will include: Pavement Rehab/Repair (Existing)	The Districts of Ardenwood, Centerville, Niles, Irvington, Mission San Jose, and Warm Springs.	07/08/2024	03/17/2025	$168,353.05	$168,353.05	-	$6,304,309.40	No		5-10	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024 Concrete Repairs and Intersection Ramps Project	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The Districts of Ardenwood, Centerville, Niles, Irvington, Mission San Jose, and WarmSprings.	04/29/2024	08/08/2025	$944,056.43	$944,056.43	-	-	No		20-30	24	10	14,17
City of Fremont	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Select segments of Alvarado Boulevard, Fremont Boulevard, Paseo Padre Parkway, Alma Street, Clarendon Park Court, Colonial Park Court, Wallace Place, Civic Center Drive, Tothero Place, Olive Court, Auto Mall Parkway, Hannover Place, Northport Loop & Court, Mission Boulevard, East Warren Avenue, Paseo Padre Parkway, Warren Avenue, and Scott Creek Road.	06/23/2025	04/30/2026	$403,077.33	$403,077.33	-	-	No		10-20	24	10	14,17
City of Fresno RMRA Funds Spent in FY 2024-2025 - $16,213,341.71. Total Number of Projects Reported- 62																			
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Match Funds	BPMP Bridge Deck Rehab Phase 2	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing) | Bridge Deck Rehab	BPMP Bridge Deck Rehab Phase 2	01/16/2023	08/29/2024	$238.45	$.00	$238.45	$254,107.00	No		20-40	23,31	8,14	16,22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	BPMP Bridge Deck Rehab Phase 2	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing) | Bridge Deck Rehab	BPMP Bridge Deck Rehab Phase 2	08/29/2024	12/31/2025	$266,349.21	$266,349.21	-	-	No		20-40	23,31	8,14	16,22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	Barstow and Palm Traffic Signal Left Turn Phasing	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety) | Traffic Signal Modification	Barstow Ave & Palm Ave	10/31/2022	09/25/2023	$813,219.49	$1,204.87	$812,014.62	$981,436.85	Yes	Complete Streets, Technologies	15-30	23	8	22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Armstrong and Lane Traffic Signal (D)	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety) | New Traffic Signal	Armstrong Ave & Lane Ave	03/19/2021	12/31/2025	$509,384.89	$7,317.71	$502,067.18	-	Yes	Complete Streets, Technologies	15-30	23	8	22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Traffic Signal Tulare and Q Street	This project will include: Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Tulare Street and Q Street	01/03/2023	12/31/2025	$1,116,366.75	$355,059.36	$761,307.39	-	Yes	Technologies	20-50	31	14	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Match Funds	McKinley Elementary School - Safe Routes to School	This project will include: Cost Estimating,Preliminary Design,Project Scope Development	Blythe and McKinley Ave	02/03/2020	06/30/2026	$46,852.34	$.00	$46,852.34	-	TBD		15-20	23	8	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Other	John Muir Elementary School - Safe Routes to School	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	Palm-Olive-Broadway-Belmont Neighborhood	05/25/2023	06/30/2026	$2,137,619.88	$154,078.21	$1,983,541.67	-	TBD		15-20	31	14	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Yosemite Middle School - Safe Routes to School	This project will include: Cost Estimating,Preliminary Design,Project Scope Development	Floradora and 11th Street	02/03/2020	06/30/2027	$9,161.93	$.00	$9,161.93	-	TBD		15-20	31	14	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	Traffic Signal Left Turn Phasing Butler & Cedar	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Intersection of Butler Avenue and Cedar Avenue	07/08/2019	04/07/2023	$1,454,618.37	$10,528.14	$1,444,090.23	$1,454,651.62	No		20-50	31	14	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Traffic Signal Blythe & Gates (PE)	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Intersection of Blythe Avenue and Gates Avenue	10/16/2020	06/30/2026	$745,238.19	$243,875.61	$501,362.58	-	No		20-50	23	8	22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Traffic Signal Clinton and Angus	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection of Clinton Ave and Angus St	06/24/2021	12/31/2025	$537,784.63	$3,237.81	$534,546.82	-	TBD		20-50	31	8	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Fresno Street Corridor Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Fresno Street from B Street to Friant Road	09/28/2021	07/03/2025	$470,610.57	$130,457.63	$340,152.94	-	TBD		15-30	23,31	8,14	16,22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	Traffic Signal Left Turn Phasing Hughes and Shields	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection of Hughes and Shields Avenues	03/10/2022	10/28/2024	$1,340,768.54	$164,946.00	$1,175,822.54	$1,340,768.54	TBD		20-50	23	8	16

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Maroa/Shields/BNSF Safety Improvements	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Right of Way	Maroa and Shields Avenues near BNSF crossings	07/01/2020	12/31/2027	$76,438.54	$3,447.50	$72,991.04	-	TBD		20-50	23,31	8	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Traffic Signal West & Sierra, Left turn Phasing	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection of West Ave and Sierra Ave	03/10/2022	12/31/2025	$844,101.92	$37,127.13	$806,974.79	-	TBD		20-50	23	8	22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Traffic Signals Butler/8th and Orange/Lowe	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Right of Way Acquisition,Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Butler and Eight; Orange and Lowe	10/05/2023	07/01/2025	$1,406,600.00	$1,406,600.00	-	-	TBD		20-50	31	14	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Traffic Signal Fresno & Browning	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection of Fresno and Browning	06/30/2023	06/30/2026	$489,464.38	$336,661.03	$152,803.35	-	TBD		20-50	23	8	22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Audubon/Lexington Intersection Improvements	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Intersection of Audubon and Lexington	07/01/2021	02/01/2026	$81,701.32	$43,516.64	$38,184.68	-	TBD		20-50	23	8	22
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Orange Ave Sidewalks, Hamilton to Butler	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Orange Ave between Hamilton and Butler	07/01/2021	06/30/2027	$11,709.82	$.00	$11,709.82	-	TBD		20-50	31	14	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Match Funds	MLK Center Active Transportation Infastructure	This project will include: Cost Estimating,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Martin Luther King Blvd, Church Ave, Walnut Ave and Jensen Ave	08/05/2018	09/12/2024	$1,416.09	$.00	$1,416.09	$912,700.00	TBD		7-20	31	14	13,21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	MLK Center Active Transportation Infastructure	This project will include: Cost Estimating,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Martin Luther King Blvd, Church Ave, Walnut Ave and Jensen Ave	09/12/2024	06/30/2026	$207,677.46	$207,677.46	-	-	TBD		7-20	31	14	13,21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Match Funds	Midtown School Multimodal Interconnectivity Project	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Palm and Dennett Ave.; McKinley and San Pablo; Blackstone and Weber	09/01/2022	09/03/2024	$435,300.78	$55,950.08	$379,350.70	$2,946,377.05	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Florence Ave Street Rehab and Sidewalks, Maple to Chestnut	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Right of Way	Florence Ave between Maple and Chestnut	07/01/2022	06/30/2026	$55,849.13	$383.13	$55,466.00	-	TBD		7-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Behymer and Granville Safety Improvements	This project will include: Cost Estimating,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Behymer and Granville	04/18/2024	06/30/2027	$686,106.54	$686,106.54	-	-	TBD		7-20	23	8	5
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Cesar Chavez (Kings Canyon) AC Overlay, Cedar to Maple	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Kings Canyon Blvd from Cedar to Maple	07/01/2022	07/01/2025	$144,283.06	$46,543.19	$97,739.87	-	TBD		7-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Ventura St AC Overlay, First to Cedar Ave	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Ventura St from First St to Cedar Ave	01/01/2023	06/30/2026	$345.86	$.00	$345.86	-	TBD		7-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Match Funds	Cedar Ave Overlay, Jensen to Hamilton	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Cedar Ave from Jensen to Hamilton	09/01/2025	12/31/2025	$.00	-	-	-	TBD		7-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Match Funds	Knight Ave Improvements Jensen to Grove	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Knight Avenue between Jensen and Grove Avenues	05/08/2023	12/31/2025	$93,320.10	$4,175.20	$89,144.90	-	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Traffic Signal Church and Walnut	This project will include: Cost Estimating,Document Preparation,Project Scope Development,Right of Way	Intersection of Church and Walnut Avenues	02/27/2023	06/30/2027	$111,768.09	$38,675.31	$73,092.78	-	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Traffic Control Devices	Traffic Signal Left Turn Phasing Shaw & Feland	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Installation (New Safety)	Shaw and Feland Avenues	07/01/2023	07/01/2024	$12,939.13	$12,058.22	$880.91	$86,595.20	TBD		20-50	27	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	Traffic Signal Left Turn Phasing Shaw & Feland	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Installation (New Safety)	Shaw and Feland Avenues	07/01/2024	06/15/2025	$3,279.07	$3,279.07	-	$85,233.98	TBD		20-50	27	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	HAWK First & Dovewood - Hoover High	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New)	First Street and Dovewood Avenue	07/01/2023	07/03/2025	$52,314.88	$.00	$52,314.88	-	TBD		20-50	8	12	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	HAWK First & Dovewood - Hoover High	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New)	First Street and Dovewood Avenue	01/01/2026	06/30/2026	$.00	-	-	-	TBD		20-50	8	12	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Match Funds	Abby St AC Overlay, Divisadero to Olive	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Abby Street from Divisadero to Olive	-	-	$.00	-	-	-	TBD		7-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Traffic Signal Installation Barstow and Tenth	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Intersection of Barstow Ave and Tenth Street	07/01/2023	12/02/2025	$8,573.50	$.00	$8,573.50	-	TBD		20-50	31	12	20
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Tulare St, 6th-Cedar Complete Streets	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Tulare St from 6th St to Cedar Ave	10/19/2023	01/27/2025	$277,400.00	$.00	$277,400.00	$2,893,293.07	Yes	Complete Streets	20-50	31	14	16
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Repaving Fresno St-First St-Gettysburg-Ashlan	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Fresno St-First St-Gettysburg-Ashlan Neighborhood	07/01/2023	12/31/2025	$1,110,833.53	$5,012.57	$1,105,820.96	-	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Safe Ped Access Maple Copper-International	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Maple Ave from Copper Ave to International Ave	07/01/2023	06/30/2025	$97.29	$.00	$97.29	$119,447.30	TBD		20-50	8	12	5
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	TS Scramble Chestnut-Weldon HAWK First-Home	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Traffic Signal installation at the intersection of Chestnut and Weldon. HAWK installation at the First and Home.	07/01/2024	06/30/2027	$727.83	$727.83	-	-	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Cesar Chavez Blvd-Maple-Tulare-Chestnut Paving FY22M52A	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The neighborhood surrounded by Cesar Chavez Blvd, Maple Ave, Tulare Ave and Chestnut Ave.	06/27/2024	12/31/2025	$9,361.03	$9,361.03	-	-	TBD		10-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Dakota-First-Shields-Fresno Paving	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The neighborhood surrounded by Dakota Ave, First St, Shields Ave and Fresno St.	06/27/2024	12/31/2025	$183,872.11	$183,872.11	-	-	TBD		10-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Rialto-Marks-Norwich-Valentine Paving	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The neighborhood surrounded by Rialto Ave, Marks Ave, Norwich Ave and Valentine Ave.	06/27/2024	12/31/2025	$1,347,524.06	$1,347,524.06	-	-	TBD		10-20	27	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Shields-Crystal-Clinton-Hughes Paving	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The neighborhood surrounded by Shields Ave, Crystal Ave, Clinton Ave and Hughes Ave.	06/27/2024	12/31/2025	$1,223,565.17	$1,223,565.17	-	-	TBD		10-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	First Street, Sierra to Herndon Paving	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	First Street between Sierra Ave and Herndon Ave	06/27/2024	12/31/2025	$3,673.51	$3,673.51	-	-	TBD		10-20	8	12	5
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Browning-Bullard-Millbrook-Ninth Paving	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The neighborhood surrounded by Browning Ave, Bullard Ave, Millbrook Ave and Ninth Street.	06/27/2024	12/31/2025	$73,567.59	$73,567.59	-	-	TBD		10-20	31	12	20

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 24-25 Annual Concrete Maintenance Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Carmen-Adler-Willow-Fine Neighborhood; Ashlan-Marks-Sussex-Feland Neighborhood; Herndon-Marks-Sierra-Valentine Neighborhood, Olive-Van Ness-Belmont-Broadway Neighborhood; Santa Ana-Millbrook-Gettysburg-First Neighborhood; Church-Chestnut-Hoxie-Whitney Neighborhood; Shepherd-Fuller-Everglade-Colfax Neighborhood; Stuart-Figarden-Marks Neighborhood; Fresno-Ballard-First-Barstow Neighborhood; Church-Sierra Vista-Jensen-Maple Neighborhood Concrete repairs	07/01/2024	06/30/2025	$3,622,335.72	$3,622,335.72	-	$3,622,335.72	TBD		7-20	8,27,31	12,14	5,20,21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 24-25 Annual Street Maintenance Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Blythe Ave Weldon-Clinton Paving; Sierra Vista Dakota-Shields Paving; Audubon Repaving Friant-Cole; Cedar-Shepherd Intersection repaving; Shields Valentine-Selland paving, curbs & sidewalks Ph 1; Cesar Chavez repaving Maple-Chestnut; California repaving East-Fourth; Alluvial Pacific to 0.25 miles east of Arthur paving; Marks-Bluff-Van Ness- Alluvial Neighborhood slurry seal; Griffith-Crystal-Dakota-Hughes Neighborhood Paving.	07/01/2024	06/30/2025	$2,567,124.06	$2,567,124.06	-	$2,567,124.06	TBD		10-20	8,27,31	12,14	5,20,21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Match Funds	Peach Ave Improvements SR-180 to McKinley	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Peach Ave between State Route 180 and McKinley Avenue.	07/01/2025	04/30/2026	$.00	-	-	-	TBD		10-20	8	12	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Traffic Signal Left Turn Phasing Van Ness & Clinton	This project will include: Cost Estimating,Document Preparation,Project Scope Development	Intersection of Van Ness Blvd and Clinton Ave	07/01/2024	06/30/2027	$95,368.83	$95,368.83	-	-	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Paving Marks Ave, Sierra to Herndon	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing)	Marks Avenue between Sierra and Herndon Avenues	07/01/2024	02/09/2025	$164,511.21	$164,511.21	-	$164,511.21	Yes	Complete Streets	10-20	8	12	5
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Ashlan & Shields Ped Countdown Heads	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Ashlan Ave from Peach to Valentine Avenues; Shields Ave from Blackstone to Fowler Avenues	07/01/2024	06/30/2026	$305.49	$305.49	-	-	TBD		20-50	27,31	12,14	5,20,21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Wishon Traffic Circles Cortland and Fountain Way	This project will include: Roundabout Installation (New)	Intersections of Wishon and Cortland Avenues and Wishon and Fountain Way	07/01/2024	12/31/2025	$581,847.96	$581,847.96	-	-	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Kids Crossing SRTS South Fresno	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection at Amador and Trinity Avenues and Church and Waldby Avenues	06/20/2024	06/30/2026	$529,788.26	$529,788.26	-	-	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Blackstone AC Overlay Minarets to Nees	This project will include: Pavement Rehab/Repair (Existing)	Blackstone Avenue between Minarets and Nees Avenues	04/10/2025	06/30/2026	$277.00	$277.00	-	-	TBD		10-20	8	12	5
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	TOD Blackstone and McKinley	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Blackstone and McKinley Avenues	06/22/2023	12/31/2025	$360,200.00	$360,200.00	-	-	TBD		10-20	31	14	40
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Traffic Signal Clinton and Valentine	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection of Clinton and Valentine Avenues	03/24/2022	06/30/2026	$140,881.39	$140,881.39	-	-	TBD		20-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Jensen Overlay SR41-Martin Luther King	This project will include: Pavement Rehab/Repair (Existing)	Jensen Avenue from State Route 41 to Martin Luther King Blvd	09/28/2023	12/31/2025	$638,241.01	$638,241.01	-	-	TBD		10-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Match Funds	Fresno High Area Street Improvements	This project will include: Pavement Rehab/Repair (Existing)	Fresno High Neighborhood	03/01/2024	06/30/2025	$129,573.37	$129,573.37	-	$3,634,430.93	TBD		10-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Repaving Chestnut-Olive-Maple-Whitney Neighborhood	This project will include: Pavement Rehab/Repair (Existing)	Neighborhood surrounded by Chestnut, Olive, Maple and Whitney Avenues	04/30/2023	12/31/2025	$23,525.05	$23,525.05	-	-	TBD		10-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	South Tower District: Repave streets, sidewalk repair and installation, tree maintenance	This project will include: Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Fresno Tower District Neighborhood	07/01/2023	12/31/2025	$16,561.26	$16,561.26	-	-	TBD		10-50	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Fruit Ave AC Overlay Clinton-Dakota	This project will include: Pavement Rehab/Repair (Existing)	Fruit Avenue from Clinton to Dakota Avenues	06/27/2024	12/31/2025	$272,155.43	$272,155.43	-	-	TBD		10-20	31	14	21
City of Fresno	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Match Funds	Echo Paving McKinley to Clovis	This project will include: Pavement Rehab/Repair (Existing)	Echo Avenue from McKinley to Clovis Avenues	06/27/2024	12/31/2025	$4,086.75	$4,086.75	-	-	TBD		10-20	31	14	21
City of Fullerton RMRA Funds Spent in FY 2024-2025 - $2,864,270.14. Total Number of Projects Reported- 7																			
City of Fullerton	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Orangethorpe/Harbor-Lemon Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Orangethorpe Ave from Harbor Blvd to Lemon St, Fullerton, CA	06/05/2022	03/15/2024	$663,325.71	$3,731.66	$659,594.05	$2,916,916.91	No		10-15	67	29	47
City of Fullerton	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Orangethorpe Avenue Street Rehabilitation Project - from State College Blvd to Placentia Ave	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Sewer main replacement will be coordinated with this project which will use other funding sources.	Orangethorpe Avenue from State College Blvd to Placentia Ave, City of Fullerton, Orange County	09/16/2024	02/27/2025	$2,344,157.86	$2,344,157.86	-	$4,036,200.66	No		10-20	65	29	45
City of Fullerton	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	State College Boulevard Rehabilitation Project - from Yorba Linda Blvd to Northerly City Limits	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	State College Boulevard from Yorba Linda Boulevard to Northerly City Limits, City of Fullerton, Orange County.	02/12/2024	06/30/2026	$119,295.03	$52,292.53	$67,002.50	-	TBD		10-20	59	29	45
City of Fullerton	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	State College Boulevard Rehabilitation Project - from Yorba Linda Blvd to Northerly City Limits	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	State College Boulevard from Yorba Linda Boulevard to Northerly City Limits, City of Fullerton, Orange County	07/15/2026	08/31/2026	$.00	-	-	-	TBD		10-20	59	29	45
City of Fullerton	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Slurry Seal Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Apply slurry seal and/or cape seal to various streets	Various Streets throughout the City: -Pritchard Avenue Area (East of Magnolia Avenue) -Fern Drive-Casa Blanca Drive Area (East of Euclid Street) -Union Avenue and Glenwood Avenue (Harbor Boulevard to cul-de-sac) -Lincoln Avenue (College Place to Nutwood Avenue) -Marion Boulevard Area -Hollydale Avenue (Miramar Drive to cul-de-sac) -Wilshire Avenue-Lillie Avenue Area (East of Raymond Avenue) City of Fullerton, Orange County.	07/08/2024	08/31/2027	$464,088.09	$464,088.09	-	-	TBD		1-10	67	29	45
City of Fullerton	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Maplewood Area Street Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Various streets within a residential neighborhood, generally bounded by Euclid St., Valencia Ave., Knepp Ave., and Richman Ave., which includes Maplewood Ave., West Ave., Ash Ave., Elm Ave., Rosslyn Ave., Valencia Ave., Roosevelt Ave., Adams Ave., Washington Ave. and Woods Ave.	02/11/2026	04/15/2026	$.00	-	-	-	No		5-10	67	29	47
City of Fullerton	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Maplewood Area Street Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Various streets within a residential neighborhood, generally bounded by Euclid St., Valencia Ave., Knepp Ave., and Richman Ave., which includes Maplewood Ave., West Ave., Ash Ave., Elm Ave., Rosslyn Ave., Valencia Ave., Roosevelt Ave., Adams Ave., Washington Ave. and Woods Ave.	04/27/2026	06/30/2026	$.00	-	-	-	No		5-10	67	29	47
City of Galt RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Galt	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Carillion Boulevard Safety Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Carillion Blvd., from Twin Cities Road to Simmerhorn Road.	04/27/2026	07/23/2026	$.00	-	-	-	No		20-25	9	5	7
City of Garden Grove RMRA Funds Spent in FY 2024-2025 - $4,397,467.73. Total Number of Projects Reported- 14																			
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Westminster Ave Rehab Coop	This project will include: Cost Estimating,Preliminary Design	On Westminster Avenue from Newhope Street to Harbor Boulevard	04/18/2021	06/30/2025	$46,163.02	$.00	$46,163.02	-	No		10-20	69,72	34	46,47,48

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Arterial Slurry Seal Project 2023	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design	Harbor- Westminster to Trask, 2) Clinton- Westminster to Trask, 3) Chapman- 9th to West, 4) Brookhurst- Trask to Ermerson, 5) Brookhurst- Chapman to Katella, 6) Westminster- Brookhurst to Bowen, 7) Lampson- Valley View to Springdale, 8) West- Garden Grove to Lamspon, 9) Nutwood- Garden Grove to Chapman, 10) Nelson- Garden Grove to Chapman	05/01/2024	11/26/2024	$34,560.37	$4,554.95	$30,005.42	$4,765,906.76	TBD		10-15	1	1	1
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Newland- Trask to Garden Grove Rehab	This project will include: Pavement Rehab/Repair (Existing)	Project took place on Newland from Trask to Garden Grove Blvd.	08/05/2022	07/05/2024	$42,417.12	$.00	$42,417.12	$1,372,000.00	No		10-15	1	1	1
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Arterial Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Trask- Brookhurst to Benton; Haster- Lampson to Chapman; Garden Grove- Gilbert to Brookhurst; Springdale- Lampson to Chapman; West- Lampson to Chapman; Lampson- Euclid to West; Lampson- Euclid to 9th; Lampson- 9th to West; Buaro- Lampson to Harbor	06/01/2024	09/13/2024	$190,310.39	$277.50	$190,032.89	$7,379,519.00	No		15-20	72	34	1
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Lampson Avenue Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Lampson Ave. from Harbor Blvd. to Haster St.	07/01/2022	07/12/2024	$10,804.65	$.00	$10,804.65	$860,000.00	No		15-20	72	34	45
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Lampson Avenue Rehabilitation	This project will include: Pavement Rehab/Repair (Existing) | RFQ delayed to Spring 2023 due to sewer project conflict.	The Project will rehabilitate Lampson Avenue from Springdale Street to Knott Street.	07/01/2022	07/05/2024	$10,804.65	$.00	$10,804.65	$472,000.00	No		15-20	72	34	45
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Katella-Dale Intersection Paving	This project will include: Pavement Rehab/Repair (Existing)	Katella-Dale Intersection	08/30/2024	03/14/2025	$55,909.67	$55,909.67	-	$55,909.67	No		15-20	65,72	34	45
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Street Improvements FY25	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	1) Chapman Avenue- Harbor to Lewis 2) Lampson- City Limits to Valley View 3) Lmaspon- Nelson to Euclid 4) Trask- Brookhurst to Benton 5) Dale- Garden Grove to Lampson 6) Garden Grove- Nelson to Euclid 7) Yockey Street- Westminster to Trask 8) Yockey Street- Trask to Garden Grove blvd 9) Garden Grove Boulevard- Magnolia to Gilbert 10) Longden- Anthony to Stanford 11) Stanford- Longden to Owen 12) Cerulean- Valley View to Topaz 13) Wakefield- Euclid to City Limits	06/01/2024	08/12/2025	$1,579,367.05	$1,560,544.44	$18,822.61	-	No		15-25	72	34	47
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Residential Street Rehabilitation FY25	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing)	The City will make improvements to residential streets bounded by Dale, Lampson, Monroe St, Garden Grove Blvd, and Fern St.	07/09/2024	01/28/2025	$34,574.75	$34,574.75	-	$734,164.00	No		15-25	72	34	47
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Residential Street Rehabilitation FY25	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing)	The City will make improvements to residential streets bounded by Dale, Lampson, Monroe St, Garden Grove Blvd, and Fern St.	06/01/2024	08/01/2024	$60,433.69	$.00	$60,433.69	$734,164.00	No		15-25	72	34	47
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Slurry Seal 2024	This project will include: Pavement Rehab/Repair (Existing)	This project will provide maintenance to the following streets: 1) Knott Avenue- Lampson to Chapman 2) Valley View Street- 22FWY to City Limits 3) Brookhurst Street- Hazard to Westminster 4) Lampson- Lamplighter to Knott 5) Lampson- Springdale to Lamplighter 6) Ward- Hazard to Morningside 7) Trask- Harbor to Fairview	09/24/2024	01/30/2026	$2,359,866.48	$2,359,866.48	-	-	No		20-25	72	34	47
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Various Streets Rehab Project	This project will include: Cost Estimating,Preliminary Design	This project will make repairs to 28 street segments throughout the City: 1) Orangewood Ave from Knott to Western, 2) Markon Dr from Blades to Patterson, 3) Blades Ave from Markon to Monarch, 4) Monarch St from S'ly End to Patterson, 5) Edison Way from Lampson to Belgrave, 6) Industry St from S'ly End to Chapman, 7) Patterson Dr from Knott to Monarch, 8) Doig Dr from Monarch to street end, 9) Hunt Ave from Monarch to street end, 10) Belgrave Ave from Knott to Industry, 11) Anaconda Ave....	03/06/2025	07/01/2025	$268,785.04	$268,785.04	-	-	No		20-25	72	34	47
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Harbor / Garden Grove Intersection Improvement	This project will include: Cost Estimating,Preliminary Design	Intersection of Harbor Blvd and Garden Grove Blvd	02/14/2025	02/27/2026	$104,070.00	$104,070.00	-	-	No		20-25	72	34	47
City of Garden Grove	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2026 Arterial Street Rehabilitation Project	This project will include: Cost Estimating,Preliminary Design	This project will make repairs to the following streets: 1) Trask from Magnolia to Brookhurst, 2) Chapman from Dale to Magnolia, 3) Chapman from Magnolia to Brookhurst, 4) Dale from Orangewood to Katella, 5) Dale from Chapman to 540' north, 6) Haster from 22 Fwy to Lampson, 7) Euclid from Trask to Garden Grove Blvd, 8) Orangewood from 9th St to West, 9) Orangewood from West to Harbor Blvd, and 10) Western from Garden Grove Blvd to Lampson	06/06/2025	01/09/2026	$8,884.90	$8,884.90	-	-	No		20-25	72	34	47
City of Gardena RMRA Funds Spent in FY 2024-2025 - $331,437.15. Total Number of Projects Reported- 3																			
City of Gardena	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Local Streets Improvement 2020-2021	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various	08/02/2023	12/06/2025	$820,114.70	$.00	$820,114.70	-	TBD		5-20	66	35	43
City of Gardena	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Local Streets Improvement 2023-2024	This project will include: Repair and Rehabilitation of Pavement	Various locations throughout the 6.2 square miles of the City	07/12/2023	12/31/2025	$278,002.76	$211,531.28	$66,471.48	-	Yes	Sustainability	10-20	51	25	35
City of Gardena	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Local Street Improvement 2024-2025	This project will include: Repair and Rehabilitation of Pavement	Various Locations - Maintenance Zone 3 and 4. https://cityofgardena.org/city-maps/	05/01/2025	08/31/2025	$119,905.87	$119,905.87	-	-	Yes	Sustainability	10-20	51	25	43
City of Gilroy RMRA Funds Spent in FY 2024-2025 - $4,105,447.93. Total Number of Projects Reported-																			
City of Gilroy	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY23 Pavement Maintenance Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Adams Ct, APACHE CT, ARAPAHO DR, AVEZAN WAY, BABBS CREEK DR, BENBOW DR, BERRYBUSH CT, BLACKBERRY CT, BLUEBELL DR, BOGALA WY, BRIARBERRY LN The rest of the locations can be found at https://www.cityofgilroy.org/844/Capital-Improvement-Program	05/01/2023	11/04/2024	$4,180,936.13	$2,880,184.13	$1,300,752.00	$5,977,011.86	Yes	Complete Streets	5-15	30	17	18
City of Gilroy	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY24 Pavement Maintenance Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	In the City of Gilroy. The list of street segments were too many to name, therefore, we are including the following link of the proposed work. https://cityofgilroy.org/DocumentCenter/View/14114/SB1-Street-Segments-FY24	04/29/2024	12/09/2024	$2,450,527.60	$1,225,263.80	$1,225,263.80	$4,361,339.19	Yes	Complete Streets	5-15	30	17	18
City of Gilroy	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY25 Pavement Maintenance Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	In the City of Gilroy, the list of street segments were too many to name, therefore, we are including the following link of the proposed work. https://www.cityofgilroy.org/DocumentCenter/View/15152/FY25-Pavement-Maintenance-Project Some of the locations included: EIGLEBERRY ST, ERVIN ST, HOLLOWAY RD, LINCOLN CT, LONE OAK LN, LUCHESSA AVE, GILAN RD, MONTEREY ST, MURRAY AVE, WREN AVE, MONTEREY ST, CALLE DEL REY, EAST CT, EAST CT.	06/30/2025	12/31/2025	$.00	$.00	-	-	Yes	Complete Streets	5-15	30	17	18
City of Glendale RMRA Funds Spent in FY 2024-2025 - $641,671.00. Total Number of Projects Reported- 7																			
City of Glendale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	La Crescenta Avenue Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Document Preparation,Feasibility Study,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	La Crescenta Avenue Between Verdugo Road and Montrose Avenue	07/01/2019	09/13/2024	$579,997.57	$20,511.00	$559,486.57	$6,000,000.00	TBD	Climate, Complete Streets, Sustainability, Technologies	15-20	43	25	28
City of Glendale	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	La Crescenta Avenue Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Document Preparation,Feasibility Study,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	La Crescenta Avenue Between Verdugo Road and Montrose Avenue	09/16/2024	12/31/2026	$254,117.00	$254,117.00	-	-	TBD	Climate, Complete Streets, Sustainability, Technologies	15-20	43	25	28
City of Glendale	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Maintenance District 6 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	City of Glendale Maintenance District 6 various streets located between Canada Boulevard and Verdugo Mountains, north of Sunshine Drive and south of Country Club drive.	08/17/2022	12/31/2028	$1,312,801.29	$147,990.00	$1,164,811.29	-	TBD	Climate, Complete Streets, Sustainability, Technologies	5-10	43	25	28

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Glendale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	South Verdugo Road Street Improvement Project	This project will include: Active Transportation Plan,ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Cost Estimating,Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	South Verdugo Road between East Colorado and Southerly City Boundary, Maple Street between Verdugo Road and Zinnia Lane, Zinnia Lane between Maple Street and Rockglen Avenue, Rockglen Avenue between Zinnia Lane and Easterly Terminus	07/01/2021	06/30/2026	$375,584.55	$17,162.00	$358,422.55	-	TBD	Climate, Complete Streets, Sustainability, Technologies	10-25	43	25	28
City of Glendale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	South Verdugo Road Street Improvement Project	This project will include: Active Transportation Plan,ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Cost Estimating,Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	South Verdugo Road between East Colorado and Southerly City Boundary, Maple Street between Verdugo Road and Zinnia Lane, Zinnia Lane between Maple Street and Rockglen Avenue, Rockglen Avenue between Zinnia Lane and Easterly Terminus	07/01/2026	06/30/2027	$.00	-	-	-	TBD	Climate, Complete Streets, Sustainability, Technologies	10-25	43	25	28
City of Glendale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Management Plan Implementation Phase 2 Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various Streets Within Maintenance District 12	04/12/2023	06/30/2027	$431,972.01	$201,891.00	$230,081.01	-	TBD		5-20	43	25	28
City of Glendale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Pavement Management Plan Implementation Phase 2 Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various Streets Within Maintenance District 12	07/01/2027	06/30/2028	$.00	-	-	-	TBD		5-20	43	25	28
City of Glendora RMRA Funds Spent in FY 2024-2025 - $610,098.00. Total Number of Projects Reported- 7																			
City of Glendora	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	SAN DIMAS WASH BRIDGE IMPROVEMENTS	This project will include: Design is complete. Working with Caltrans Local Assistance to obligate the Construction funds.	San Dimas Wash and Lone Hill Avenue	10/31/2024	06/23/2025	$7,270.00	$7,270.00	$.00	$70,000.00	No		10-15	48	25	27
City of Glendora	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	W. Bennett Avenue Street Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Bennett Avenue from Barrance Avenue to Pennsylvania Avenue	09/01/2023	12/17/2024	$1,429,654.47	$208,375.00	$1,221,279.47	$2,000,000.00	No		20-30	48	25	27
City of Glendora	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	N. Washington Avenue Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Washington Avenue from Bennett Avenue to north cul-de-sac	09/01/2023	12/17/2024	$121,862.99	$13,291.00	$108,571.99	$325,000.00	No		15-30	48	25	27
City of Glendora	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Annual Citywide Sidewalk Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Along Route 66	09/01/2023	11/06/2024	$414,528.04	$381,162.00	$33,366.04	$421,500.00	No		10-20	48	25	27
City of Glendora	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Citywide Sidewalk Improvements	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Residential streets - Citywide	03/02/2026	09/30/2026	$.00	-	-	-	No		10-20	48	25	27
City of Glendora	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Citywide Slurry Seal Project	This project will include: Pavement Rehab/Repair (Existing)	Various streets - north of Route 66 and east of Glendora Avenue	03/31/2026	08/26/2026	$.00	-	-	-	Yes	Complete Streets	5-10	48	25	27
City of Glendora	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Traffic Control Devices	Traffic Signal Modification and High Visibility Crosswalk Project	This project will include: Document Preparation,Preliminary Design | Design for Traffic Signal upgrades and enhancement of pedestrian movement safety | Eight intersections - Route 66 (2), Grand Avenue (1), Lone Hill Avenue (1), Gladstone Street (3) and Sunflower Avenue (1)	Eight intersections - Route 66 (2), Grand Avenue (1), Lone Hill Avenue (1), Gladstone Street (3) and Sunflower Avenue (1)	02/02/2026	12/31/2027	$.00	-	-	-	Yes	Technologies	20-25	48	25	27
City of Goleta RMRA Funds Spent in FY 2024-2025 - $1,417,724.37. Total Number of Projects Reported- 4																			
City of Goleta	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Cathedral Oaks Road (Winchester Canyon Road to Paseo del Pinon) Cathedral Oaks Road (Paseo del Pinon to Evergreen Drive) Phelps Road (Pacific Oaks Road to Storke Road) Colusa Drive (Del Norte Drive to Calle Real) Caroldale Place (Caroldale Lane to cul-de-sac) Caroldale Lane (Camino Laguna Vista to La Patera Lane) Hollister Avenue (Cathedral Oaks Road to Gate at West End) Storke Road (Hollister Avenue to US 101 On-Ramp) North Fairview Avenue (US 101 On Ramp to Calle Real)	07/15/2024	11/26/2024	$1,417,724.37	$1,417,724.37	-	$5,065,534.65	No		20-30	37	19	24
City of Goleta	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Arterial Pavement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Hollister Avenue (Cathedral Oaks to Pebble Beach) & (Storke Rd to Marketplace), Calle Real(Saibury to Rochester Ave) & (Kellogg to City R/W) & (Calaveras Ave to Sonoma Ave), Berkeley Road (North Fairview Avenue to east end), Storke Road (Hollister Avenue to Bollay Drive), South Fairview Avenue (South Fairview Avenue to north end), Los Carneros (Hollister to Castilian Drive), Pacific Oaks Road (Hollister Avenue to Phelps Road) Further detail unavailable due to character limt	07/07/2025	01/30/2026	$.00	-	-	-	No		20-25	37	19	24
City of Goleta	Santa Barbara County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	2023 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	include Storke Road from Hollister Avenue to the US 101 On-Ramp; Padova Drive from Salisbury Avenue to San Rossano Drive and from Alpine Drive to Alameda Drive; Hollister Avenue from its West End to Cathedral Oaks Road; the Covington Drive Neighborhood; the Newport Drive Neighborhood; North Fairview Avenue from US 101 On-Ramp to Berkeley Road; Calle Real from North Fairview Avenue to Kingston Avenue; Further detail unavailable due to character limits.	-	-	$.00	-	-	-	No		20-20	37	19	24
City of Goleta	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2026 Arterial Pavement Project	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Coronado Drive Neighborhood; Whittier Drive Neighborhood ; the Old Town Hollister Neighborhood; Arundel Road Neighborhood; North Fairview Avenue; Patterson Avenue; Debbie Road; Chapel Street; Calaveras Avenue; Calle Real; Hollister Avenue; Storke Road; Newcastle Avenue; Newcastle Circle; Ardmore Drive; Bollay Drive; Colfax Court; Elwill Street; La Patera Place; Pembroke Avenue; St. Josephs Street; Robin Hill Road; Via Ravenna	05/18/2026	10/30/2026	$.00	-	-	-	No		20-30	37	19	24
City of Gonzales RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																			
City of Gonzales	Monterey County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY2023/24 General Street Maintenance projects	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	We will combine FY 2023/24 with FY 2024/25 monies to resurface two blocks of Fourth Street (downtown Gonzales)	08/04/2025	09/16/2026	$.00	-	-	-	No		10-20	30	14	20
City of Gonzales	Monterey County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Resurfacing the 0-99 and 100-199 blocks of Fourth Street	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	0-99 and 100-199 blocks of Fourth Street	08/04/2025	11/17/2025	$.00	-	-	-	TBD		20-20	29	17	18
City of Grand Terrace RMRA Funds Spent in FY 2024-2025 - $523,391.00. Total Number of Projects Reported- 1																			
City of Grand Terrace	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	CIP FY 2024-25	This project will include: Pavement Rehab/Repair (Existing)	The project aims to rehabilitate approximately 23% of Mount Vernon Ave from Barton Rd to Brentwood St and Mount Vernon Ave from De Berry St to Barton Rd.	11/12/2024	02/25/2025	$523,391.00	$523,391.00	-	$760,422.70	No		10-15	47	20	35
City of Grass Valley RMRA Funds Spent in FY 2024-2025 - $381,293.34. Total Number of Projects Reported- 1																			
City of Grass Valley	Nevada County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	South Auburn Street Renovation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	South Auburn Street between Neal and Main Street	05/19/2025	11/30/2025	$381,293.34	$381,293.34	-	-	Yes	Complete Streets	5-20	1	1	3

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Greenfield RMRA Funds Spent in FY 2024-2025 - $869,583.73. Total Number of Projects Reported- 4																			
City of Greenfield	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Downtown Area Pavement Rehabilitation, Pedestrian and Safety Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	12th Street between Oak and Elm Avenues.	07/01/2024	10/31/2024	$465,705.61	$465,705.61	-	$1,185,000.00	No		5-50	30	12	12
City of Greenfield	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Complete Streets Components	Walnut Ave. Pedestrian and Bicycle Improvements	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Project will include new sidewalks, pavement rehabilitation, addition of high visibility crosswalks with high-visibility Stop Signs, pavement and sidewalk repairs, pedestrian and bicycle signage, legends and other improvements from focused safety studies.	Pedestrian and bicycle safety improvements on Walnut Avenue between 3rd Street and 13th Street	07/03/2023	12/30/2024	$48,776.72	$23,180.00	$25,596.72	$123,020.24	No		5-50	30	12	15
City of Greenfield	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Walnut Ave. Pedestrian and Bicycle Improvements	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Project will include new sidewalks, pavement rehabilitation, addition of high visibility crosswalks with high-visibility Stop Signs, pavement and sidewalk repairs, pedestrian and bicycle signage, legends and other improvements from focused safety studies.	Pedestrian and bicycle safety improvements on Walnut Avenue between 3rd Street and 13th Street	02/03/2025	02/06/2026	$318,878.60	$318,878.60	-	-	No		5-50	30	12	15
City of Greenfield	Monterey County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Funding for Street maintenance Crews & associated Administrative Staff (costs of Public Works employees) assigned to the Streets Division and providing local street and road maintenance and repair services.	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials | In FY 2024-25 funds were used for equipment and materials. No funds were expended in this FY for staffing. This is a change from what the initial project description indicated. See Backup statements uploaded with the submittal.	City wide procurement and operational needs.	07/01/2024	06/30/2025	$61,819.52	$61,819.52	-	$61,819.52	No		5-50	30	12	18
City of Gridley RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 8																			
City of Gridley	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Peach Street Rehab	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project is in Design and will be using RMRA funding in support of Construction which will include: Repair structural failures and Grind and Overlay, 330 L.F. Full Width	Indiana Street to Vermont Street	07/01/2027	11/11/2027	$.00	-	-	-	No		5-10	3	4	1
City of Gridley	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	W. Biggs Gridley and Mar Ter Road Rehab	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project is in Design and will be using RMRA funding in support of Construction which will include: Repair structural failures and Grind and Overlay, 700 L.F. Full Width	Sycamore Street to Spruce Street	07/01/2027	10/01/2027	$.00	-	-	-	No		5-10	3	4	1
City of Gridley	Butte County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Hazel Street Rehab	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project is in Design and will be using RMRA funding in support of Construction which will include: Repair structural failures and Grind and Overlay, 1900 L.F. Full Width	Spruce St. from Indiana St. to Hwy 99 Nevada St. from Cedar St. to Magnolia St. Oregon St. from Locust St. to Magnolia St. California St. from Locust St. to Magnolia St. Indiana St. from Locust St. to Magnolia St. Maine St. from Locust St. to Magnolia St. Park St. on one side of the street from Locust St. to Magnolia St. Vermont St. on one side of the street from Magnolia St. to South side of Ash St.	06/01/2026	12/31/2026	$.00	-	-	-	No		5-10	3	4	1
City of Gridley	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Magnolian Street (East)	This project will include: Pavement Rehab/Repair (Existing) | Repair Structural failures and grind and overlay.	Oregon to Vermont	07/01/2028	12/20/2028	$.00	-	-	-	No		5-10	3	4	1
City of Gridley	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Washington Street (North)	This project will include: Pavement Rehab/Repair (Existing) | Repair Structural failures and grind and overlay.	Magnolia to Spruce	07/01/2029	10/01/2029	$.00	-	-	-	No		5-10	3	4	1
City of Gridley	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Jackson Street (North)	This project will include: Pavement Rehab/Repair (Existing) | Repair Structural failures and grind and overlay.	Magnolia to Hazel	07/01/2029	11/21/2029	$.00	-	-	-	No		5-10	3	4	1
City of Gridley	Butte County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Forecasted	Road Maintenance & Rehabilitation	Annual Repair & Improve Program	This project will include: Procurement of Road Maintenance and Rehab Materials	Citywide Streets - as needed annually	07/31/2026	06/01/2027	$.00	-	-	-	No		1-5	3	4	1
City of Gridley	Butte County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Annual Repair & Improve Program	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | pavement pothole & digout repairs (Existing)	Citywide streets	06/01/2026	12/31/2027	$.00	-	-	-	No		1-5	3	4	1
City of Grover Beach RMRA Funds Spent in FY 2024-2025 - $299,999.00. Total Number of Projects Reported- 3																			
City of Grover Beach	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	CIP 2283 Major Street Maintenance Program	This project will include: Pavement Rehab/Repair (Existing) | Rehabilitate local major streets to improve driver and pedestrian safety and meet the City's Circulation Plan.	Oak Park Blvd, West Grand Avenue, N 4th Street, El Camino Real, Farroll Rd, The Pike	07/19/2019	12/31/2026	$500,845.57	$.00	$500,845.57	-	TBD	Climate, Complete Streets, Sustainability	15-20	35	17	24
City of Grover Beach	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	CIP 2287 West Grand Avenue Streetscape	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	West Grand Avenue from 4th-8th	04/01/2024	10/01/2025	$598,999.00	$299,999.00	$299,000.00	-	Yes	Complete Streets	15-20	35	17	24
City of Grover Beach	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	CIP 2285 Major Street Rehabilitation North 4th Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	North 4th Street from West Grand to Ocean View	01/01/2026	07/01/2026	$.00	-	-	-	No		10-15	35	17	24
City of Guadalupe RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Guadalupe	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Obispo Street - Main Street to 9th Street, West Main - West of Hwy 1	04/01/2026	07/31/2026	$.00	-	-	-	TBD	Complete Streets	3-5	33	21	24
City of Gustine RMRA Funds Spent in FY 2024-2025 - $517,047.12. Total Number of Projects Reported- 13																			
City of Gustine	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	Main Street/GPS Project	This project will include: Ramp, sidewalk and gutter rehabilitation to improve safety and walkability of the area. The project will replace uneven concrete that contains tripping hazards, as well as replace ramps for handicap access for all pedestrians, including all traffic in the downtown corridor.	Block on the northwest corner of 5th Street and 3rd Avenue, in the heart of the City business district and utilized extensively by the public.	12/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	10-20	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Traffic Control Devices	Downtown Roundabout	This project will include: Replace two-way stop with Roundabout to correct site obscurement and ADA compliance issues.	Intersection of 5th Street and 4th Avenue.	04/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	10-20	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Carnation Road	This project will include: Rehabilitate/reconstruct dilapidated roadway	Carnation Road between East Avenue and Waste Water Treatment Plant	06/30/2025	08/31/2026	$.00	$.00	-	-	Yes	Complete Streets	10-20	21	12	16

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Complete Streets Components	Meredith Ave Bike Path Ph. 1	This project will include: Bicycle Lane (New),Sidewalk and/or Crosswalk Installation (New) | Installation of 10 feet bicycle and pedestrian pathway.	Along Meredith Ave between Linden and West Ave	-	-	$.00	-	-	-	Yes	Complete Streets	15-20	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Complete Streets Components	Meredith Ave Bike Path Ph. 2	This project will include: Bicycle Lane (New),Sidewalk and/or Crosswalk Installation (New) | Installation of 10 feet bicycle and pedestrian pathway.	Meredith Ave from West Ave to Grove Ave	-	-	$.00	-	-	-	Yes	Complete Streets	15-20	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Hwy 33/140 Intersection Upgrade	This project will include: Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Roundabout Installation (New),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Intersection expansion and upgrade. Install intersection signalization, widen, and install turn lanes.	Hwy 33/140 Intersection	06/30/2025	04/13/2026	$225,001.00	$225,001.00	-	-	Yes	Complete Streets	20-25	21	12	1
City of Gustine	Merced County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Pavement Management Plan for City of Gustine	This project will include: Procurement of Road Maintenance and Rehab Materials | The program will include Maintenance Program Plan Development. Update current Citywide PMP to keep track of exiting and historical condition data and decision-making process to help choose the most cost-effective maintenance strategies for streets.	City-wide.	01/01/2023	12/31/2026	$.00	$.00	$.00	-	TBD		1-1	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	South Ave	This project will include: Pavement Rehab/Repair (Existing)	South Avenue from alley to Grove by abandoned well #1	06/30/2025	06/30/2025	$.00	$.00	-	-	Yes	Complete Streets	5-10	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Lucerne Ave	This project will include: Pavement Rehab/Repair (Existing)	Lucerne from Jensen to Linden	06/30/2025	04/30/2026	$.00	$.00	-	-	Yes	Complete Streets	5-10	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Elm Ave	This project will include: Pavement Rehab/Repair (Existing)	Elm from Meredith to Wallis	06/01/2023	06/30/2025	$.00	$.00	$.00	-	Yes	Complete Streets	5-10	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	4th Ave	This project will include: Pavement Rehab/Repair (Existing)	4th Ave from West to Highway	06/01/2023	06/30/2026	$.00	$.00	$.00	-	Yes	Complete Streets	5-10	21	12	16
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Carnation Road	This project will include: Rehabilitate/reconstruct dilapidated roadway	Portions of Carnation Road	08/01/2025	01/31/2026	$.00	-	-	-	Yes	Complete Streets	5-10	21	12	13
City of Gustine	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Railroad Ave	This project will include: Pavement Rehab/Repair (Existing) | Rehabilitate/reconstruct dilapidated roadway	From Meredith to South Ave	06/30/2025	06/30/2026	$292,046.12	$292,046.12	-	-	Yes	Complete Streets	5-10	21	12	1
City of Half Moon Bay RMRA Funds Spent in FY 2024-2025 - $87,236.00. Total Number of Projects Reported- 1																					
City of Half Moon Bay	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Management & Traffic Safety Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety) | The project includes pavement rehabilitation as well as traffic safety measures and active transportation components throughout the City. The project will look at reconstruction of pavement, reconstruct ADA ramps, and other related improvements as funding becomes available.	For the 2024 Street Maintenance Project, the City of Half Moon Bay Milled and Filled, Alsace Lorraine Avenue between Central and Granelli Avenues, Third Avenue between Central Avenue and Filbert Street, Second Avenue between Grove and Magnolia Street, and conducted dig out base repairs at four locations within City Limits.	06/03/2024	08/31/2025	$462,146.73	$87,236.00	$374,910.73	-	Yes	Sustainability	15-30	23	13	16
City of Hanford RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 3																					
City of Hanford	Kings County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	E. Lacey Blvd. Widening / Reconstruction from 10th Ave. – Sierra Dr. Phase 1	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	E. Lacey Blvd. from 10th Ave. – Sierra Dr. in the City of Hanford	03/01/2027	10/30/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	32	14	21
City of Hanford	Kings County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	E. Lacey Blvd. Widening / Reconstruction 10th Ave. – SJVRR/UPRR, Phase 2	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Improvement (New),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New) | Basin Construction	E. Lacey Blvd. Widening / Reconstruction - 10th Ave. -- SJVRR/UPRR	04/01/2028	10/29/2028	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	32	14	21
City of Hanford	Kings County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Traffic Signal Installation at Lacey Boulevard and 9th Avenue	This project will include: ADA Curb Ramp Installation (New),Right of Way Acquisition,Traffic Signals, Lights, and/or Signage Installation (New Safety)	Lacey Boulevard at 9th Avenue, Hanford CA 93230	06/01/2026	09/30/2026	$.00	-	-	-	Yes	Sustainability, Technologies	15-20	32	14	21
City of Hawaiian Gardens RMRA Funds Spent in FY 2024-2025 - $624,112.00. Total Number of Projects Reported- 3																					
City of Hawaiian Gardens	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Various Streets Rehabilitation Project FY 22-23	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Curb and Gutters, Driveway Approaches, etc.	1-Violeta Av from 221st to 226th 2-Seine Av from Civic Center to 226th 3-Devlin Av from Civic Center to 226th 4-Funstone Av from 223rd to 226th 5-Elaine Av from 221st to 223rd 6-Britain St from Norwalk to Wardham 7-Claretta Av from Tilbury to City Limit 8-Horst Av from 223rd to 226th 9-214th St from Norwalk to Claretta 10-215th St from Norwalk to Horst 11-226th St from Norwalk to Belshire 12-221st St from Joliet to Norwalk 13-Joliet Av from 221st to 223rd	06/30/2023	01/22/2025	$287,112.00	$287,112.00	$.00	$659,617.10	TBD		10-12	63	32	48
City of Hawaiian Gardens	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial & Residential Streets Rehabilitation Project (FY 2023-24)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Curbs and Gutters, Driveway Approaches, etc.	1. Norwalk Blvd from Carson St to Centralia St 2. 223rd St from Belshire Ave to Wardham Ave	04/01/2025	10/31/2025	$337,000.00	$337,000.00	-	-	TBD		10-12	67	36	45
City of Hawaiian Gardens	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Improvements Project (FY 2024-25)	This project will include: Pavement Rehab/Repair (Existing)	1.Carson Street from Pioneer Boulevard to Norwalk Boulevard 2.Pioneer Boulevard from Carson Street to Civic Center Drive	01/01/2026	06/30/2026	$.00	-	-	-	TBD	Sustainability	10-15	67	36	45
City of Hawthorne RMRA Funds Spent in FY 2024-2025 - $1,902,558.68. Total Number of Projects Reported- 3																					
City of Hawthorne	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	120th St Improvements-Crenshaw Blvd to Felton Ave	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project includes traffic signal upgrades (upgrade signals, controllers, and detection) and coordination at eight signalized intersections and improve crossings and signage at spot locations in the coordinator.	120th St between Crenshaw Blvd to Felton Ave	04/10/2023	06/30/2025	$2,100,000.00	$1,000,000.00	$1,100,000.00	$2,965,744.98	Yes	Sustainability	10-20	62	35	43
City of Hawthorne	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Local Street Improvement Project 2023	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project will reconstruct selected streets at various locations. The project will rehabilitate streets in these areas using rubber hot mix over asphalt concrete leveling course to improve safety and drive-ability. This will include full depth reconstruction of specific failed areas as well as grinding, excavation, and removal of existing pavement, new pavement, and traffic striping and markings.	The following neighborhoods may be subject to the proposed improvements described: Northeast, Northwest, Bodger Park, Burleigh, Del Aire, and Moneta Gardens.	07/01/2023	06/30/2025	$745,566.46	$.00	$745,566.46	$745,566.46	Yes	Sustainability	10-20	62	35	43
City of Hawthorne	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Local Street Improvement Project 2025	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project will rehabilitate streets in these areas using rubber hot mix over asphalt concrete leveling course to improve safety and driveability. This includes full depth reconstruction of specific failed areas as well as grinding, excavation, and removal of existing pavement, new pavement, and traffic striping and markings.	The following neighborhoods may be subject to the proposed improvement described: Northwest, Bodger Park, Burleigh, Del Aire, and Moneta Gardena.	07/01/2024	06/30/2025	$902,558.68	$902,558.68	-	$902,558.68	Yes	Sustainability	10-20	62	35	43
City of Hayward RMRA Funds Spent in FY 2024-2025 - $3,957,734.67. Total Number of Projects Reported- 2																					

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Hayward	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY24 PAVEMENT IMPROVEMENT PROJECT	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Hayward neighborhoods within I-880, Industrial Parkway, Depot Road, Hesperian Boulevard, & Tennyson Road.	06/03/2024	12/02/2024	$3,350,000.00	$.00	$3,350,000.00	$13,637,850.00	No		5-15	20	10	15
City of Hayward	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY25 PAVEMENT IMPROVEMENT PROJECT	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	The project list includes the Hayward neighborhoods within the limits of I-880, SR-92, Harder Rd, Mission Blvd, Calhoun St, and City Limits.	06/02/2025	11/21/2025	$3,957,734.67	$3,957,734.67	-	-	No		5-20	20	10	14
City of Healdsburg RMRA Funds Spent in FY 2024-2025 - $172,387.22. Total Number of Projects Reported- 2																			
City of Healdsburg	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	March Avenue Reconstruction	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Project Scope Development	In the City of Healdsburg: March Avenue from Healdsburg Avenue to University Street	02/02/2026	11/27/2027	$.00	-	-	-	Yes	Complete Streets	10-20	2	2	2
City of Healdsburg	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	March Avenue Reconstruction	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Project Scope Development	In the City of Healdsburg: March Avenue from Healdsburg Avenue to University Street	02/03/2025	01/30/2026	$172,387.22	$172,387.22	-	-	Yes	Complete Streets	10-20	2	2	2
City of Hemet RMRA Funds Spent in FY 2024-2025 - $3,267,967.34. Total Number of Projects Reported- 6																			
City of Hemet	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Citywide Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Acacia Ave, Banbury Dr, Barilloche Ln, Corwin Pl, Emerald St, Gainesville Ave, Girard St, Jade Dr, Karee Dr, Limerock Ave, Mosport St, Onyx Ave, Opal Ave, Ruby Ave, Zolder St	06/03/2024	11/18/2024	$2,019,353.67	$962,659.85	$1,056,693.82	$2,019,353.67	No		10-20	42	23	36
City of Hemet	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022/23 SB1 Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Trevor Ln - westerly limit to easterly limit, Woodland Dr - westerly limit to Meridian, Cawston Ave - Devonshire to Menlo, Olive Tree Ln - westerly limit to San Jacinto, Los Tilos Rd - Olive Tree Ln to northerly limit, Santa Fe St - Oakland to Menlo	01/22/2024	07/17/2024	$2,314,479.43	$4,318.00	$2,310,161.43	$2,314,479.43	No		10-20	42	23	36
City of Hemet	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	FY 23/24 SB1 Pavement Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	i.Columbia Street - Florida Avenue to Grand Teton Avenue ii.Lyon Avenue - Hackney Street to Esplanade iii.Raymond Street - Acacia Avenue to Florida Avenue iv.Palm Avenue - Chambers Street to Thornton Avenue v.Gardenia Circle - Magnolia Circle to Buena Vista Street vi.Magnolia Circle - Gardenia Circle to Buena Vista Street vii.Fremont Place - Johnston Avenue to northerly limits	01/02/2024	07/25/2024	$61,882.90	$4,035.15	$57,847.75	$61,882.90	No		10-20	36,47,60,63,71	23,32	25
City of Hemet	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 23/24 SB1 Pavement Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	i.Columbia Street - Florida Avenue to Grand Teton Avenue ii.Lyon Avenue - Hackney Street to Esplanade iii.Raymond Street - Acacia Avenue to Florida Avenue iv.Palm Avenue - Chambers Street to Thornton Avenue v.Gardenia Circle - Magnolia Circle to Buena Vista Street vi.Magnolia Circle - Gardenia Circle to Buena Vista Street vii.Fremont Place - Johnston Avenue to northerly limits	10/14/2024	01/03/2025	$2,261,824.34	$2,261,824.34	-	$2,261,824.34	No		10-20	36,47,60,63,71	23,32	25
City of Hemet	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	24/25 SB1 Pavement Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Stetson Avenue - Via Del Eco to Santa Fe Street, Kirby Street - Garland Way to Stetson Avenue, Charlton Avenue - Hemet Street to Sobobia Street, Grove Lane, Vista Way - from approximately 150 feet west of Grove Lane to approximately 250 feet east of Grove Lane.	07/16/2024	10/23/2025	$35,130.00	$35,130.00	-	-	No		10-20	36,60	19	25
City of Hemet	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	24/25 SB1 Pavement Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Stetson Avenue - Via Del Eco to Santa Fe Street, Kirby Street - Garland Way to Stetson Avenue, Charlton Avenue - Hemet Street to Sobobia Street, Grove Lane, Vista Way - from approximately 150 feet west of Grove Lane to approximately 250 feet east of Grove Lane.	12/15/2025	04/30/2026	$.00	-	-	-	No		10-20	36,60	19	25
City of Hercules RMRA Funds Spent in FY 2024-2025 - $65,091.00. Total Number of Projects Reported- 8																			
City of Hercules	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Falcon Way Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design	Falcon Way from Wren Court to Refugio Valley Road	08/12/2024	12/31/2025	$.00	$.00	-	-	TBD		15-20	15	9	8
City of Hercules	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Falcon Way Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design	Falcon Way from Wren Court to Refugio Valley Road	01/01/2026	06/01/2026	$.00	-	-	-	TBD		15-20	15	9	8
City of Hercules	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2023-2024 Striping Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Islands, Astronauts, and Foxboro Neighborhoods	01/01/2026	09/30/2026	$.00	-	-	-	No		5-7	15	9	8
City of Hercules	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	2024 Pedestrian Safety & ADA Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing)	Intersection of Sycamore Avenue and San Pablo Avenue	03/01/2026	09/30/2026	$.00	-	-	-	No		15-20	15	9	8
City of Hercules	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Foxboro Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development	Foxboro Neighborhood	01/01/2026	12/31/2026	$.00	-	-	-	TBD		15-20	15	9	8
City of Hercules	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Foxboro Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development	Foxboro Neighborhood	01/01/2027	09/01/2027	$.00	-	-	-	TBD		15-20	15	9	8
City of Hercules	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	Countywide Traffic Signal Improvement Project	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	San Pablo Avenue from south city limit to north city limit.	06/01/2024	12/31/2024	$65,091.00	$65,091.00	-	$65,091.00	No		15-20	15	9	8
City of Hercules	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	SF Bay Trail Wall Repair	This project will include: Wall repair to protect and prevent soil from encroaching onto the SF Bay Trail.	SF Bay Trail next to Bio-Rad property	01/01/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	45-50	15	9	8
City of Hermosa Beach RMRA Funds Spent in FY 2024-2025 - $581,455.97. Total Number of Projects Reported- 5																			
City of Hermosa Beach	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	CIP 143 PCH Mobility Improvement Project	This project will include: Procurement of Road Maintenance and Rehab Materials,Repair and Servicing of Public Works Systems/Databases	Pacific Coast Highway within City limits	07/01/2021	09/30/2027	$15,840.11	$.00	$15,840.11	-	Yes	Complete Streets	15-30	66	26	36
City of Hermosa Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	CIP 105 Annual Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Valley Dr from Pier Ave to Herondo St, Pier Ave from PCH to Hermosa Ave, 9th St from Ardmore Ave to PCH, Bonnie Brae St between 14 St to Aviation Blvd, Ocean Drive from 14th St to 15th Pl, 15th St from Ocean Drive to PCH, 16th St from PCH to Ardmore Ave, 11th Pl from Harper Ave to Prospect Ave, Power St from 24th St to 20th St, 30th St and Tennyson Pl, Alley between 30th St and Longfellow Ave, Alley between 21st St and Rhodes St, 28th St from Ingleside Dr and Morningside Dr	04/07/2025	06/30/2025	$510,394.07	$510,394.07	-	$3,500,000.00	Yes	Climate, Complete Streets	10-20	66	26	36
City of Hermosa Beach	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	CIP 193 Pedestrian Crossing Safety Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Including but not limited to: Heromosa Ave at 2nd, 4th, 6th, 19th, 24th, and 25th Streets; Pier Avenue at Manhattan Avenue, Loma Drive, and Cypress Avenue; 245 Valley Drive; and Herondo Street at Monterey Boulevard.	02/01/2025	07/01/2025	$.00	$.00	-	-	Yes	Complete Streets	10-20	66	26	36

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Hermosa Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	CIP 193 Pedestrian Crossing Safety Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Including but not limited to: Heromosa Ave at 2nd, 4th, 6th, 19th, 24th, and 25th Streets; Pier Avenue at Manhattan Avenue, Loma Drive, and Cypress Avenue; 245 Valley Drive; and Herondo Street at Monterey Boulevard.	01/01/2026	01/01/2027	$.00	-	-	-	Yes	Complete Streets	10-20	66	26	36
City of Hermosa Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Sidewalk Grinding	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Valley Ave from Herondo St to Pier Ave; Hermosa Ave from Herondo St to Pier Ave, Ardmore from Herondo St to Pier Ave	05/01/2025	06/30/2025	$71,061.90	$71,061.90	-	$71,061.90	Yes	Complete Streets	10-20	66	26	36
City of Hesperia RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 4																			
City of Hesperia	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	FY 2021-22 Street Improvement Project	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design	Maple Avenue between Main Street and Cedar Avenue; Cottonwood Avenue between Main Street and Willow Street; and Jacaranda Avenue between Outer Bear Valley Road and Eucalyptus Avenue.	08/01/2021	12/31/2026	$1,495.00	$.00	$1,495.00	-	No		10-20	59	17	8
City of Hesperia	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2021-22 Street Improvement Project	This project will include: FY 2021-22 Street Improvement Project whichincludes Maple Avenue consists of select removal andreplacement of asphalt on Maple Avenue between MainStreet and Cedar Avenue; Cottonwood Avenue whichincludes slurry seal and/or micropaving of asphalt onCottonwood Avenue between Main Street and Willow Street;and Jacaranda Avenue which includes select removal andreplacement and slurry seal and/or micropaving of asphalton Jacaranda Avenue between Outer Bear Valley Road andEucalyptus Avenu | The City began preliminary engineering for Maple Avenue from Main Street to Cedar Avenue. Work has not began on Jacaranda or Cottonwood.	Main Street between HickoryAvenue and Eleventh Avenue; Seventh Avenue between Willow Street and Cajon Street; and Jacaranda Avenue between Outer Bear Valley Road and Eucalyptus Avenue.	06/01/2024	07/01/2025	$.00	$.00	$.00	-	No		10-20	59	17	10
City of Hesperia	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Maple Avenue Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Maple Avenue between Main Street and Ranchero Road	06/01/2024	09/30/2025	$.00	$.00	$.00	-	No		15-20	33	17	10
City of Hesperia	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Maple Avenue Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Maple Avenue between Main Street and Ranchero Road	02/01/2025	12/31/2026	$.00	$.00	-	-	No		15-20	33	17	23
City of Hidden Hills RMRA Funds Spent in FY 2024-2025 - $29,726.83. Total Number of Projects Reported- 5																			
City of Hidden Hills	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Long Valley Road/Valley Circle/US-101 On-Ramp Improvements	This project will include: Right of Way Acquisition | The improvement and construction of a right turn pocket on Valley Circle Boulevard; an additional traffic lane on the Long Valley Corridor ramp from Valley Circle Boulevard to Long Valley Road Intersection; ADA compliant sidewalk from Long Valley Road security gate in the City of Hidden Hills to the Valley Circle Boulevard/Ventura Boulevard intersection; the purchase and improvement of a parking/staging area on Long Valley Road in the City of Hidden Hills to alleviate traffic congestion; and the reconfiguration of the security gatehouse.	Long Valley Road in between Valley Circle Boulevard, US-101 on-ramp and City of Hidden Hills gatehouse	01/01/2026	06/30/2026	$.00	-	$.00	-	Yes	Complete Streets, Sustainability	40-50	45	27	30
City of Hidden Hills	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Round Meadow Road/Mureau Road Entry Intersection Improvements	This project will include: Cost Estimating,Document Preparation | Renovation to existing landscaping & irrigation, pedestrian and bicycle rest area pathways and furniture at the Round Meadow Road and Mureau Road intersection. Proposed improvements will provide better traffic site distances and will improve and enhance the existing bicycle and pedestrian pathways and rest area. Major portions of the improvements will increase safety by improving site distances and protecting street shoulders and parkways while providing complete street components.	Round Meadow Road and Mureau Road intersection	10/01/2020	11/30/2025	$53,584.68	$29,726.83	$23,857.85	-	TBD	Complete Streets	15-25	45	27	30
City of Hidden Hills	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Round Meadow Road/Mureau Road Entry Intersection Improvements	This project will include: Cost Estimating,Document Preparation | Renovation to existing landscaping & irrigation, pedestrian and bicycle rest area pathways and furniture at the Round Meadow Road and Mureau Road intersection. Proposed improvements will provide better traffic site distances and will improve and enhance the existing bicycle and pedestrian pathways and rest area. Major portions of the improvements will increase safety by improving site distances and protecting street shoulders and parkways while providing complete street components.	Round Meadow Road and Mureau Road intersection	12/01/2025	06/30/2026	$.00	-	-	-	TBD	Complete Streets	15-25	45	27	30
City of Hidden Hills	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Round Meadow Road, Spring Valley Road and Long Valley Road	04/15/2025	11/30/2025	$.00	$.00	-	-	TBD		7-10	45	27	30
City of Hidden Hills	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Resurfacing Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Round Meadow Road, Spring Valley Road and Long Valley Road	12/01/2025	02/28/2026	$.00	-	-	-	TBD		7-10	45	27	30
City of Highland RMRA Funds Spent in FY 2024-2025 - $310,980.87. Total Number of Projects Reported- 9																			
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Safety	Purchase of Spare Traffic Signal Controllers and Video Detection Systems	This project will include: Procurement of Public Works Safety Materials and Gear	To be stored at City's Corporate Yard.	07/01/2024	06/30/2025	$10,000.00	$10,000.00	-	$18,238.87	No		10-15	40	23	23
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sector A Pavement Rehabilitation	This project will include: Pavement rehabilitation on various streets	Various locations bound West side of Eucalyptus Avenue, south of Pacific Street and north of 3rd Street	07/01/2023	06/30/2026	$.00	$.00	$.00	-	No		10-20	40	23	33
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Traffic Control Devices	Sign Replacement (West)	This project will include: Replace deteriorated traffic signs and street name signs	Various locations City-wide	06/01/2024	07/31/2026	$12,800.00	$12,800.00	-	-	No		10-12	40	23	23
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Safety	City-wide Sidewalk Repairs Services	This project will include: Repair damaged or raised sidewalks	Various locations bound SR 210 east to Alta Vista Street and Greenspot Road north to Highland Avenue	07/01/2023	06/30/2025	$40,000.00	$40,000.00	-	$81,662.44	No		10-20	40	23	33
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Sector B Pavement Rehabilitation	This project will include: Pavement rehabilitation on various streets.	Various locations bound East of Valaria Drive, West of SR-210, South of Highland Avenue and North of Base Line	07/01/2024	06/30/2026	$.00	$.00	-	-	No		10-20	40	23	33
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	City-wide Minor Street Maintenance	This project will include: Repair potholes and perform minor pavement rehabilitation as necessary.	Various locations bound Boulder Avenue west to Tippecanoe Avenue; Pacific Street south to Greenspot Road/5th Street	07/01/2023	06/30/2025	$26,635.00	$26,635.00	-	$118,066.65	No		2-5	40	23	33
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	City-wide Traffic Signal & Lighted Crosswalks Maintenance	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Maintain traffic signal systems and lighted crosswalks as necessary.	See Attachment "B" 3RD ST. & TIPPECANOE AVE. 5TH ST& CHURCH AVE 5TH ST. & TIPPECANOE AVE. BASE LINE& CHURCH AVE 6TH ST. & TIPPECANOE AVE. GREENSPOT RD& 1- 210 E 9TH ST. & TIPPECANOE AVE. BASE LINE& 1- 210 E 9TH ST. & DEL ROSA DR. GREENSPOT RD& 1- 210 W DEL ROSA DR.& PACIFIC ST. BASE LINE& 1- 210W __ BASE LINE& DEL ROSA DR. GREENSPOT RD& LOWES CTR 6TH ST. & DEL ROSA DR	07/01/2022	06/30/2025	$207,497.12	$207,497.12	-	$207,497.12	No		10-30	40	23	33
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sign Replacement (East)	This project will include: Replace deteriorated traffic signs and street name signs.	Various locations bound SR-210 east to city limit; Highland Avenue to Greenspot Road	07/01/2024	07/31/2026	$3,900.55	$3,900.55	-	-	No		10-12	40	23	33
City of Highland	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Safety	City -wide Pavement Striping and Marking	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety) | Maintain pavement striping and marking as necessary.	Various locations bound Victoria Avenue west to Tippecanoe Avenue; Pacific Street south to 3rd Street	06/01/2024	06/30/2025	$10,148.20	$10,148.20	-	$10,148.20	No		3-7	40	23	33
City of Hollister RMRA Funds Spent in FY 2024-2025 - $1,286,328.50. Total Number of Projects Reported- 4																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Hollister	San Benito County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022 Citywide Slurry Seal Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Virginia Drive, 2nd Street, 3rd Street, 4th Street, San Benito Drive, East Street, Sally Street, Neil Drive, La Braig Drive, San Tropez Drive, Monte Carlo Drive, Koch Drive, El Toro Drive, Brigantino Drive, Bundeson Drive, Nora Drive, Olga Drive, Serena Drive, Majestic Drive, Promise Way, Regal Drive, Sunset Drive, Alta Vista Way, Tiburon Drive, Sausalito Drive, Union Road, Morningside Court, Valley View Road, Fairhaven Drive, Brighton Drive, Glenview Drive, Location subject to change	06/28/2024	05/30/2025	$481,588.61	$321,582.12	$160,006.49	$9,879,803.25	No		5-7	30	12	18
City of Hollister	San Benito County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Citywide Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various roads throughout the City, list of roads are subject to change and shall be finalized based on condition rating in pavement management system.	06/28/2024	05/30/2025	$518,164.26	$518,164.26	$.00	$9,879,803.25	No		20-25	30	12	18
City of Hollister	San Benito County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Wentz, Brown, and Swope Alley Pavement and Drainage Improvements	This project will include: Pavement Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Wentz Alley, Browns Alley and Swope Alley	06/28/2024	05/30/2025	$321,582.12	$321,582.12	$.00	$9,879,803.25	No		20-25	30	12	18
City of Hollister	San Benito County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Santa Ana Road Pavement Rehabilitation Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | The treatment proposed is a Type II Slurry Seal along with re-striping which is expected to extend the pavement life approximately between 5 to 7 years. The slurry seal enhances the durability and lifespan of the pavement, providing a smoother and safer driving surface. Re-striping the road to include pedestrian-friendly bike lanes and improved traffic flow will significantly increase safety	Santa Ana Road – approximately 50 feet east of Hwy 25 to east terminus of HDLA School	06/28/2024	05/30/2025	$125,000.00	$125,000.00	-	$9,879,803.25	No		5-7	29	14	18
City of Holtville RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 1																			
City of Holtville	Imperial County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Ninth Street Sidewalk Project (Webb to Oak)	This project will include: A recent project installed curb, gutter and sidewalk along the north side of Ninth Street adjacent to the project area, however, funding limitations caused that project to end just east of Webb Avenue. This second project will be to close the gap and install curb, gutter and sidewalk for the remaining section of Ninth Street, connecting to the Holtville Estates subdivision. It should be noted that the project area is in close proximity to Holtville Middle School, making it a high traffic area	Ninth Street from Webb to Oak	06/01/2024	09/30/2024	$59,243.87	$.00	$59,243.87	$424,566.55	No		25-30	56	39	25
City of Hughson RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 3																			
City of Hughson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Whitmore Avenue Pedestrian Improvement Project and Overlay	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New) | Construct new pedestrian and bicycle improvements on Whitmore Avenue, including sidewalk and bicycle lane, across BSNF Rail Lines	Whitmore Avenue from east of Tully Road to Charles Street	06/01/2026	12/01/2026	$.00	-	$.00	-	TBD	Complete Streets	10-30	12	8	10
City of Hughson	Stanislaus County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Whitmore Avenue Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design	Whitmore Avenue from Sante Fe to Euclid Ave.	06/01/2023	06/01/2026	$77,735.39	$.00	$77,735.39	-	TBD		12-15	12	8	10
City of Hughson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Whitmore Avenue Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design	Whitmore Avenue from Sante Fe to Euclid Ave.	06/01/2026	12/01/2026	$.00	-	-	-	TBD		12-15	12	8	10
City of Huntington Beach RMRA Funds Spent in FY 2024-2025 - $4,070,628.25. Total Number of Projects Reported- 3																			
City of Huntington Beach	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2022/23 Arterial Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	•Banning (Magnolia to Brookhurst) •Hamilton (Newland to Magnolia) •Baybrook (Heil to Edinger)	10/10/2023	04/25/2024	$2,183,077.42	$15,720.84	$2,167,356.58	$7,245,780.00	Yes	Complete Streets, Sustainability	10-20	72	36	48
City of Huntington Beach	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024/25 Arterial Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Bolsa Avenue (Bolsa Chica to Edwards) 17th Street (Main to Palm)	07/01/2024	06/30/2026	$91,736.95	$91,736.95	-	-	No		20-20	72	37	47
City of Huntington Beach	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023/24 Arterial Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Edinger from Saybrook to Countess and Talbert from Edwards to West City Limits	07/01/2024	01/20/2025	$3,963,170.46	$3,963,170.46	-	$4,056,167.39	Yes	Sustainability	10-25	72	36	48
City of Huntington Park RMRA Funds Spent in FY 2024-2025 - $35,068.59. Total Number of Projects Reported- 3																			
City of Huntington Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Los Angeles County Walnut St Et Al	This project will include: Preliminary Design	Mountain View Ave between Walnut St to Florence Ave; Walnut St between Mountain View Ave to 3165 Walnut St; Walnut St between 3165 Walnut St to State St	01/06/2020	12/31/2025	$390,000.00	$.00	$390,000.00	-	Yes	Complete Streets, Sustainability	5-10	53,59	33	40
City of Huntington Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	CIP 2023-01 SB 1 Street Enhancement Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	Malabar Street from Slauson Avenue to Randolph Street, Rugby Avenue fromCul-de-sac (North) to Randolph Street, Middleton StreetBtom Cul-de-sac (North)to Randolph Street and Belgrave Avenuefrom Santa Fe Avenue to Pacific Boulevard	10/16/2023	02/28/2026	$153,812.50	$35,068.59	$118,743.91	-	Yes	Complete Streets, Sustainability	10-20	53,59	33	40
City of Huntington Park	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	SB 1 FY 24-25 Project for Gage Avenue	This project will include: Document Preparation,Environmental Study/Documents,Preliminary Design	Gage Avenue - West City Limit to East City Limit Florence Avenue - West City Limit to East City Limit	06/01/2025	05/31/2026	$.00	$.00	-	-	Yes	Complete Streets, Sustainability	12-20	53,59	33	42
City of Huron RMRA Funds Spent in FY 2024-2025 - $155,375.08. Total Number of Projects Reported- 2																			
City of Huron	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	4th Street Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	4th Street from Lassen Avenue to O Street	10/23/2023	10/10/2024	$803,493.70	$155,375.08	$648,118.62	$803,494.00	No		1-20	31	12	13
City of Huron	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	9th Street Realigment	This project will include: Pavement Rehab/Repair (Existing)	9th Street, from Lassen Ave to M Street	07/01/2025	06/30/2026	$.00	-	-	-	No		1-20	31	12	13
City of Imperial RMRA Funds Spent in FY 2024-2025 - $193,563.94. Total Number of Projects Reported- 3																			
City of Imperial	Imperial County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	7th Street Rehabilitation Project from "D" Street and "F" Street	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	7th Street from "D" Street to "F" Street	06/30/2024	03/28/2025	$193,563.94	$193,563.94	$.00	-	Yes	Complete Streets	25-30	56	40	25
City of Imperial	Imperial County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Beautification of HWY 86 Between 2nd and 15th Street	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Curb & Gutters, Cross Gutters	Old State Route 86 between 2nd Street and 15th Street.	12/29/2024	02/27/2026	$.00	$.00	-	-	TBD	Complete Streets, Sustainability	25-30	36	18	25
City of Imperial	Imperial County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City Streets Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Curb & Gutters, Cross Gutters	Various streets within City limits bounded in the North by Ralph Road, in the South by Treshill Road, in the East by "F" Street, and the West by Austin Road.	12/01/2026	04/30/2027	$.00	-	-	-	TBD	Complete Streets, Sustainability	25-30	36	18	25

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Imperial Beach RMRA Funds Spent in FY 2024-2025 - $206,028.37. Total Number of Projects Reported- 2																			
City of Imperial Beach	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	10th Streetscape Enhancements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New)	10th Street between Donax Avenue and Palm Avenue	01/08/2024	08/28/2024	$232,705.44	$114,865.44	$117,840.00	$1,495,832.21	Yes	Technologies	10-20	78	18	52
City of Imperial Beach	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	9th Street Enhancement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	9th Street from the southern terminus to Calla Avenue on the north end	07/23/2024	01/30/2026	$91,162.93	$91,162.93	-	-	Yes	Complete Streets	10-20	78	18	52
City of Indian Wells RMRA Funds Spent in FY 2024-2025 - $130,974.38. Total Number of Projects Reported- 2																			
City of Indian Wells	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Cook Street Rehabilitation	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project was identified in the fiscal year 2017/2018 and was carried over the fiscal year 2018/2019. The project consists of the reconstruction of Cook Street (south) and includes rubberized asphalt, road diet (through re-striping), and bike lanes.	Cook Street from Fairway Drive to Highway 111	07/01/2026	06/30/2027	$.00	-	$.00	-	TBD	Complete Streets, Sustainability, Technologies	15-20	42	28	36
City of Indian Wells	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Local Roads & Streets Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Blackfoot Way, Chocta Circle, Osage Trail, Morongo Place, Crow Circle, Cielito Drive, Via Corona, Pawnee Circle, Mohican Circle, Miami Circle, Shawnee Circle, Zuni Road, Apache Road, Osage Court	01/02/2025	03/13/2025	$130,974.38	$130,974.38	-	$1,499,563.20	No	Sustainability	8-8	42	28	36
City of Indio RMRA Funds Spent in FY 2024-2025 - $1,547,274.11. Total Number of Projects Reported- 3																			
City of Indio	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Southbound Indio Boulevard Bridge over Union Pacific Railroad	This project will include: Bridge Structure Rehab/Repair (Existing)	Indio Boulevard over Union Pacific Railroad immediately south of Interstate 10.	07/01/2016	06/30/2025	$506,316.29	$3,521.00	$502,795.29	$6,722,339.81	No		10-20	36	18	25
City of Indio	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Fiscal Year 2023/2024 Citywide Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Indio Boulevard between Madison Street and Highway 111	10/16/2023	06/30/2025	$2,421,309.00	$1,176,253.11	$1,245,055.89	$9,034,730.00	No		5-10	36	18	25
City of Indio	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Fiscal Year 2024/2025 Citywide Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	1.All public streets and alleys within the Downtown Pavement Management Zone bounded by Indio Boulevard, Jackson Street, Highway 111, and Oasis Street. 2.All public streets and alleys within the Central Indio Pavement Management Zone bounded by Miles Avenue, Oasis Street, Highway 111, and Monroe Street.	03/03/2025	06/30/2026	$367,500.00	$367,500.00	-	-	No		5-10	36	18	25
City of Industry RMRA Funds Spent in FY 2024-2025 - $11,627.36. Total Number of Projects Reported- 1																			
City of Industry	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Railroad Street Pavement Rehabilitation, et al.	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New)	Railroad street, east of Azusa Avenue and west of Fullerton Road.	06/30/2025	07/06/2026	$11,627.36	$11,627.36	-	-	TBD	Complete Streets, Sustainability	15-20	48.55.57	22.29	31
City of Inglewood RMRA Funds Spent in FY 2024-2025 - $9,375,855.02. Total Number of Projects Reported- 7																			
City of Inglewood	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Grade Separation	City Last Mile Transit Connector	This project will include: Active Transportation Plan,Document Preparation,Environmental Study/Documents,Feasibility Study,Maintenance Program Plan Development,Preliminary Design,Project Scope Development,Right of Way	downtown Inglewood	12/13/2017	06/30/2026	$450,773.88	$.00	$450,773.88	-	Yes	Climate, Complete Streets, Sustainability, Technologies	10-50	62	35	43
City of Inglewood	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Manchester Boulevard	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Manchester Boulevard From Aviation Boulevard to Van Ness Avenue.	01/25/2021	12/31/2030	$.00	$.00	$.00	-	No		10-20	62	35	53
City of Inglewood	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Aviation Boulevard Improvements	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Aviation Boulevard from Arbor Vitae to Manchester Boulevard	01/25/2021	12/31/2028	$211,046.82	$78,891.68	$132,155.14	-	No		10-20	62	35	53
City of Inglewood	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Crenshaw Boulevard Improvement Project - Phase 1	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Roadway re-surfacing, ADA improvements, landscaping and pavement delineation, traffic signal & lighting modification - | The project is divided into two phases. This current phase covers the area from the 105 Freeway Ramp to Century Boulevard At Crenshaw Blvd. It includes roadway resurfacing, ADA improvements, landscaping and pavement delineation, as well as traffic signal and lighting modifications. Construction began in July 2024 and is scheduled for completion by June 2026.	Crenshaw Boulevard I-105 to Manchester Boulevard	06/15/2021	04/30/2025	$642,213.92	$.00	$642,213.92	$10,000,000.00	No		10-20	62	35	53
City of Inglewood	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Crenshaw Boulevard Improvement Project - Phase 1	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Roadway re-surfacing, ADA improvements, landscaping and pavement delineation, traffic signal & lighting modification - | The project is divided into two phases. This current phase covers the area from the 105 Freeway Ramp to Century Boulevard At Crenshaw Blvd. It includes roadway resurfacing, ADA improvements, landscaping and pavement delineation, as well as traffic signal and lighting modifications. Construction began in July 2024 and is scheduled for completion by June 2026.	Crenshaw Boulevard I-105 to Manchester Boulevard	05/14/2025	06/30/2026	$9,296,963.34	$9,296,963.34	-	-	No		10-20	62	35	53
City of Inglewood	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	La Cienega Boulevard Improvement Project	This project will include: Project Scope Development	From Arbor Vitae to Florence Avenue	01/01/2027	12/31/2030	$.00	-	-	-	Yes	Complete Streets	12-20	62	35	53
City of Inglewood	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Crenshaw Boulevard Improvement Project - Phase 2	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design | Project was divided into two phases. The project consists Roadway re-surfacing, ADA improvements, landscaping and pavement delineation, traffic signal & lighting modification. Project is currently in design phase and preparation of the plans, specifications and engineering cost estimate. Construction is expected to begin September 2026 and completed by June 2028	Crenshaw Boulevard from Century Boulevard to 79th Street	06/30/2025	06/30/2028	$.00	$.00	-	-	Yes	Complete Streets	10-20	62	35	43
City of Ione RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 3																			
City of Ione	Amador County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2020 Pavement Restoration Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Fairway drive, between Castle Oaks & Shakeley (slurry); Foothill Blvd (slurry); Raymond Circle (slurry); Raymond Drive (slurry); Quail Court (slurry); Covey Court (slurry); E. Jackson St. (S. Ione to S. Church) - 2" mill/fill; E. Market St. (S. Ione to S. Church) - 2" mill/fill	07/01/2020	10/30/2026	$.00	$.00	$.00	-	TBD	Complete Streets	10-20	5	8	4
City of Ione	Amador County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2021 Pavement Rehabilitation Project	This project will include: Document Preparation,Preliminary Design,Project Scope Development	W. Marlette Street between Sacramento and Dave Brubeck Road	05/01/2025	10/01/2025	$.00	-	-	-	TBD	Complete Streets	7-20	5	8	4
City of Ione	Amador County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2022 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	W. Marlette Street between Sacramento and Dave Brubeck Road. May also include: Ashworth Dr, Avalon Dr, Bacon Rd, Brookview Ct, Castle View Dr, Clay St, Depot Rd, Edgebrook Dr, E. Jackson St, El Dorado St, E. Marlette St, Fariway Dr, Five Mile Dr, Foothill Blvd, Glenbrook Dr, Maple St, N. Arroyo Seco St, N. Ione St, N. Summit St, Oak View Dr, Sacramento St, Shakeley Ln, S. Mill St, S. Summit St, Stoney Brook Ct, Welch Lane, Wilda Ct, W. Jackson St.	06/30/2026	09/01/2026	$.00	-	-	-	TBD	Complete Streets	7-20	5	8	1

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Irvine RMRA Funds Spent in FY 2024-2025 - $7,170,490.44. Total Number of Projects Reported- 8																			
City of Irvine	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Irvine Center Drive Pavement Rehabilitation (Pacifica to Lake Forest)	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Irvine Center Drive between Pacifica and Lake Forest	08/02/2021	08/27/2025	$2,588,525.20	$2,588,525.20	$.00	-	No		8-10	73	37	47
City of Irvine	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Trabuco Road Pavement Rehabilitation - Jeffrey to Sand Canyon	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Trabuco Road from Jeffrey to Sand Canyon	06/17/2024	01/17/2025	$4,004,324.74	$4,004,324.74	-	$5,927,612.60	No		8-8	73	37	47
City of Irvine	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Walnut Avenue Pavement Rehabilitation (Myford to Culver)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | | Rehabilitation of roadway pavement. Work will include removing and replacing asphalt pavement, concrete infrastructure improvements, and striping improvements.	Walnut Avenue Pavement Rehabilitation - limits modified, now Myford to Culver	-	-	$.00	-	$.00	-	TBD		8-10	73	37	47
City of Irvine	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023 Annual Slurry Seal/Local Streets Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Slurry seal and/or rehabilitation of roadway pavements.	Neighborhood Areas : El Camino Real, Deerfield, Oak Creek, Westpark, Woodbridge, and other areas as deem necessary	07/01/2022	10/07/2024	$2,150,000.00	$.00	$2,150,000.00	$15,980,837.26	TBD		8-10	73	37	47
City of Irvine	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Irvine Boulevard Pavement Rehabilitation (Culver to Jamboree)	This project will include: Pavement Rehab/Repair (Existing) | rehabilitation of existing roadway pavement, upgrade curb access ramps, replace sidewalk at section locations, install traffic video detection systems at select intersection	Areas within the neighborhoods of Marketplace, Myford, Northsquare Park, Lower Peters Canyon	-	-	$.00	-	$.00	-	TBD		8-10	73	37	47
City of Irvine	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Jamboree Road Pavement Rehabilitation (MA-Mt)	This project will include: Pavement Rehab/Repair (Existing)	Jamboree Road from Main to Campus	08/01/2023	12/02/2026	$100,000.00	$30,257.38	$69,742.62	-	No		8-10	73	37	47
City of Irvine	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024 Annual Slurry Seal/Local Street Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Areas within the neighborhoods of Woodbridge north of Barranca Parkway, College Park, Colony, West Irvine, and other areas as deemed necessary	07/02/2023	12/02/2025	$547,383.12	$547,383.12	$.00	-	No		8-10	73	37	47
City of Irvine	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Slurry Seal and Street Rehabilitation Fiscal Year 2025	This project will include: Pavement Rehab/Repair (Existing)	Areas within the neighborhoods of Turtle Rock, Quail Hill, Woodbury, and other areas as deemed necessary.	07/01/2025	12/25/2025	$.00	-	-	-	No		8-8	73	37	47
City of Irwindale RMRA Funds Spent in FY 2024-2025 - $39,381.33. Total Number of Projects Reported- 2																			
City of Irwindale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023/2024 Resurfacing Program - Residential Resurfacing Project Phase III	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Resurfacing 2" grind and overlay of AC pavement, restriping and structural repairs when needed.	Meridian Street, Park Rose Avenue, Ruelas Street, Alice Rodriguez Circle and Peck Road.	10/24/2024	02/26/2025	$39,381.33	$39,381.33	-	$1,014,050.61	No		10-15	48	22	31
City of Irwindale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024/2025 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Myrtle Avenue from Live Oak Avenue North to City Limits	10/20/2025	12/15/2025	$.00	-	-	-	No		10-15	48	22	31
City of Isleton RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 10																			
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Union St. from C St. to D Street	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Grind and Overlay - 1584' x 20' Sidewalks are only 3' not handicap accessible 4-30" manholes, 10-water services	Union St. from C St. to D Street	05/01/2026	05/29/2026	$.00	-	-	-	TBD	Climate, Sustainability, Technologies	15-20	11	3	3
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	G St. from 6th St. to East 3rd Street	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Grind and Overlay - 388' x 26' 75% of road only needs overlay / 25% needs repave and regarded 2-30" manholes	G St. from 6th St. to East 3rd Street	08/03/2026	08/31/2026	$.00	-	$.00	-	Yes	Climate, Sustainability	15-20	11	3	3
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	1st Street to Hwy 160	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Grind and Overlay - 161' x 15' Grind and Overlay	1st Street to Hwy 160	09/01/2026	09/30/2026	$.00	-	$.00	-	Yes	Climate, Sustainability, Technologies	15-20	11	3	3
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Jackson Blvd., From 2nd St to 4th St	This project will include: Pavement Rehab/Repair (Existing) | Grind and Overlay - 454' x 33' Two large manholes 4 small services points gutters need rehab (cost does not include gutter rehab)	Jackson Blvd., From 2nd St to 4th St	07/01/2026	07/31/2026	$.00	-	-	-	TBD	Climate, Sustainability, Technologies	15-20	11	3	3
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Remove and Replace Five Speed Bumps and Install One New (Andrus Cir, Delta Ave, F Street and Main Street	This project will include: Remove and replace five (5) speed bumps: Andrus Cir, Delta Ave, F Street. Install new speed Bump F and Main Street	Andrus Circle, Delta Ave, F Street, Main Street	09/01/2026	09/30/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	30-30	11	3	7
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Remove and Replace Five Speed Bumps and Install One New (Andrus Cir, Delta Ave, F Street and Main Street	This project will include: Remove and replace five (5) speed bumps: Andrus Cir, Delta Ave, F Street. Install new speed Bump F and Main Street	Delta Ave, F Street, Main Street	-	-	$.00	-	-	-	Yes	Complete Streets, Sustainability	30-30	11	3	7
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Match Funds	CIP-24-10 HSIP Traffic Improvement Project	This project will include: City Match for HSIP Project	Central Business District (H st/ Main St, 2nd St/ A St/ Union St/ D St	-	-	$.00	-	-	-	TBD	Complete Streets	20-30	11	3	7
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Match Funds	CIP-24-11 HSIP Pedestrian Improvements Unsignalized Intersections	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Central Business District. H St/ Main St/ 2nd St/ Union/ D St/ C St	-	-	$.00	-	-	-	TBD	Complete Streets	20-30	11	3	7
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City Streets Repairs Pothole/Cracked	This project will include: Pavement Rehab/Repair (Existing)	B Street, F & G Streets	07/01/2026	07/31/2026	$.00	-	-	-	TBD	Sustainability	10-10	11	3	7
City of Isleton	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	H Street Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	6th and H Street, Isleton, CA 95641	11/02/2026	12/01/2026	$.00	-	-	-	TBD	Complete Streets, Sustainability	20-25	11	3	7
City of Jackson RMRA Funds Spent in FY 2024-2025 - $491,776.35. Total Number of Projects Reported- 2																			
City of Jackson	Amador County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Mattley Street Hillside Repair Project	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design | Slope stabilization below the road to keep the road from failing.	Mattley Street above the City's Highway 49/88 parking lot.	09/23/2024	03/10/2025	$26,647.46	$26,647.46	-	$26,647.46	No		50-80	5	8	4
City of Jackson	Amador County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Mattley Street Hillside Repair Project	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design | Slope stabilization below the road to keep the road from failing.	Mattley Street above the City's Highway 49/88 parking lot.	03/11/2025	06/30/2025	$465,128.89	$465,128.89	-	$579,745.85	No		50-80	5	8	4
City of Jurupa Valley RMRA Funds Spent in FY 2024-2025 - $133,505.21. Total Number of Projects Reported- 3																			
City of Jurupa Valley	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2023-2024 Citywide Resurfacing Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Exsting),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	Crestmore Rd - Mission Blvd to Loring Ranch Rd Etiwanda Ave - Philadelphia St to Bellegrave Ave Mission Blvd - Riverview Dr to Crestmore Rd	12/19/2024	09/04/2025	$131,644.25	$131,644.25	-	-	Yes	Complete Streets	15-20	60	31	39
City of Jurupa Valley	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Mission Blvd Ph3 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Mission Blvd form Ben Bevis to Bellegrave	01/01/2025	11/28/2025	$1,860.96	$1,860.96	-	-	No		15-20	60	31	39
City of Jurupa Valley	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Limonite Avenue Roadway Widening	This project will include: Document Preparation,Preliminary Design	Limonite Avenue from Homestead Rd to Bain St	03/02/2026	04/30/2027	$.00	-	-	-	No		15-20	60	31	39
City of Kerman RMRA Funds Spent in FY 2024-2025 - $55,247.00. Total Number of Projects Reported- 1																			
City of Kerman	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Street Rehabilitation Project 22/23 (Originally 21/22)	This project will include: Cost Estimating,Document Preparation,Feasibility Study,Maintenance Program Plan Development,Preliminary Design,Project Scope Development	Second Street from California to G Street; Third Street from California to Kearney; El Mar and San Joaquin Avenue between 1st Street and 4th Street; 4th Street between San Joaquin Avenue and El Mar Avenue; 3rd Street between Stanislaus Avenue and San Joaquin Avenue.	06/08/2022	10/02/2024	$1,041,568.53	$55,247.00	$986,321.53	$1,238,051.54	Yes	Complete Streets	20-35	31	12	21
City of King RMRA Funds Spent in FY 2024-2025 - $1,006,727.00. Total Number of Projects Reported- 1																			
City of King	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 King City Street Project	This project will include: Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Division Street from Canal Street to South First Street and Collins Street from North Russ Street to North Third Street.	10/01/2024	12/20/2024	$1,006,727.00	$1,006,727.00	-	$1,894,563.05	Yes	Complete Streets	25-30	29	17	18
City of Kingsburg RMRA Funds Spent in FY 2024-2025 - $410,857.96. Total Number of Projects Reported- 1																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Kingsburg	Fresno County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Draper Street Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	Draper Street - California to Sierra	08/19/2024	11/06/2024	$410,857.96	$410,857.96	-	$410,857.96	Yes	Complete Streets	10-15	33	16	21
City of La Canada Flintridge RMRA Funds Spent in FY 2024-2025 - $1,108,287.82. Total Number of Projects Reported- 2																				
City of La Canada Flintridge	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-24 Street Resurfacing Program	This project will include: Pavement Rehab/Repair (Existing)	StKatherineDrFromFigueroatoWendoverRd andfrom PlamerstoneDrtoInvernessDr;MonarchDrfrom StKatherineDrtoculdesac;RoanokePlfromInvernessStoculdesac;KeswickRdfromRoanokePltoculdesac;MadisonRdfromInvernessDrtoHampsteadRd;InvernessDrfromMadisonRdtoHampsteadRd;fromNormandyDrtoSouthCityLimitsandfromBerwickDrtoMadisonRd;BerwickDrfromInvernessDrtoOxfordWay;GrandAvefromFoothillBlvdtoValleySunLn;HillStfromFoothillBlvdtoValleySunln;InvernessDrfromCoronato400InvernessDr;FigueroaSttofromChrvyChasetoSouthernCityImi	07/08/2024	11/25/2024	$540,809.74	$540,809.74	-	$1,096,497.00	Yes	Technologies	15-20	43	25	28
City of La Canada Flintridge	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Citywide Resurfacing Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	St Katherine Dr: Inverness Dr-City Limits; Georgian Road: Commonwealth Ave-Foothill Blvd; Keswick Rd: Roanoke Pl-Cul-De-Sac; Madison Rd: Inverness Dr-Hampstead Rd; Inverness Dr: Hampstead Rd-Madison Rd; Inverness Dr: Madison Road-Berwick Drive; and Berwick Dr: Inverness Dr-Oxford Way.	03/24/2025	04/28/2025	$567,478.08	$567,478.08	-	$1,284,890.00	No	Technologies	15-20	43	25	28
City of La Habra RMRA Funds Spent in FY 2024-2025 - $827,549.34. Total Number of Projects Reported- 8																				
City of La Habra	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Monte Vista Street Rehabilitation between Lambert Road and La Habra Boulevard	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)		The project will reconstruct the asphalt section and new asphalt placed within the full width of the street, reconstruct concrete curb and gutter, reconstruct cross gutter, reconstruct curb ramps, reconstruct sidewalks and alley returns, and place new pavement striping.	Monte Vista Street between Lambert Road and La Habra Boulevard.	08/01/2024	12/13/2024	$827,549.34	$827,549.34	-	$977,698.04	Yes	Complete Streets	15-15	55	29	38
City of La Habra	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Annual Residential Street Rehab FY 2022-23	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Feasibility Study,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Project Plans are being developed and specific streets are being identified. Specific streets will be provided spring 2024 with bidding beginning shortly thereafter.	The locations are based on PMP and PCI priorities City-wide. Plans are being developed and will be complete and ready for bid by spring 2024.	01/01/2025	07/31/2025	$.00	$.00	-	-	Yes	Complete Streets, Sustainability	15-20	55	29	38
City of La Habra	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Residential Street Rehab FY 2022-23	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Feasibility Study,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Project Plans are being developed and specific streets are being identified. Specific streets will be provided spring 2024 with bidding beginning shortly thereafter.	The locations are based on PMP and PCI priorities City-wide. Plans are being developed and will be complete and ready for bid by spring 2024.	08/01/2025	12/30/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	55	29	38
City of La Habra	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Annual Residential Slurry Seal FY 2022-23	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Project is currently in design and will be finished in the spring of 2024 and ready for bid. A final list of streets will be available at that time.	Staff has an area identified and has recruited consulting staff to assist in the completion of the slurry seal PSTE. Project should be ready for bidding in spring 2025 with construction completion by Summer 2025.	03/03/2025	07/02/2025	$.00	$.00	-	-	Yes	Sustainability	5-10	55	29	38
City of La Habra	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Residential Slurry Seal FY 2022-23	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Project is currently in design and will be finished in the spring of 2024 and ready for bid. A final list of streets will be available at that time.	Staff has an area identified and has recruited consulting staff to assist in the completion of the slurry seal PSTE. Project should be ready for bidding in spring 2025 with construction completion by Summer 2025.	08/01/2025	09/30/2025	$.00	-	-	-	Yes	Sustainability	5-10	55	29	38
City of La Habra	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Arterial Street Rehab FY 2023-24	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	A potential roadway candidate has been selected, Palm Street Lambert Road to La Habra Boulevard, within City Right of Way. Additional roads could be added to the scope.	11/01/2025	05/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-25	55	29	13
City of La Habra	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Arterial Street Rehab FY 2023-24	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	A potential roadway candidate has been selected, Palm Street Lambert Road to La Habra Boulevard, within City Right of Way. Additional roads could be added to the scope.	06/01/2026	08/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-25	55	29	13
City of La Habra	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Euclid Street Pavement from Whittier Boulevard to North City Limits	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | The project consists of grind and overlay the full width of the street, construct concrete curb barriers, dikes, cross gutters, reconstruction of the full depth pavement, damaged curb ramps, sidewalk, curb and gutter, and pavement striping. | The project was redesigned and will be fully completed by the end of summer 2024, at which point it will be advertised for construction. This project is no longer RMRA Funded.	Euclid Street from Whittier Boulevard to North City Limits in the City of La Habra, CA	-	-	$.00	-	-	-	Yes	Sustainability	15-15	55	29	38
City of La Habra Heights RMRA Funds Spent in FY 2024-2025 - $100,000.00. Total Number of Projects Reported- 2																				
City of La Habra Heights	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2022-23 Zone 4 Street Improvement Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Deep Canyon Rd. - East Rd. to End, Canada Sombre Rd. - Citron Rd. to Hacienda Rd., East Rd. - Church Hill Rd. (E) to Church Hill Rd. (W), East Rd. - 475' W/Rialto Grove to Valle Rd., Green View Rd. - Reposado Dr. to 655 Green View Rd., Leucadia Rd. - Skyline Rd. to end, Mira Verede Dr - end to Nueva Vista Dr, Planchoy Pl - Leucadia Rd to end, Pinto Dr - end to Papaya Dr, Skyline Dr - Leucadia Rd Hacienda Rd, Via Luna Rd - East Rd to Mira Verde Dr, Hacienda Rd - Avocado Crest Rd to Reposado Dr	10/14/2024	03/31/2025	$100,000.00	$100,000.00	-	$1,399,136.21	No		10-20	57	32	38
City of La Habra Heights	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2023-24 Street Improvement Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Coban Rd.-Kashlan Rd. to End, Dorothea Rd.-1772' W/O Fullerton Rd., Dorothea Rd.-Coban Rd. to Turnin Rd., East Rd.-Coban Rd. to Rialto Grove Dr., East Rd.-Rialto Grove Dr. to 475'W/O Rialto Gove Dr., Fullerton Rd.-1359'E/O La Habra Rd. to Powder Canyon Trailhead. Kanola Rd.-East End to Fullerton Rd., Kashlan Rd.-1350'W/O Harbor Blvd. to Chola Rd., Turnin Rd.-Dorothea Rd. to Caminata Ln., Turnin Rd.-Caminata Ln. to East Rd., Vista Rd.-Pine Edge Rd. to Vista Rd., Vista Rd.-Vista Rd to Pine Edge Rd.	01/05/2026	04/30/2026	$.00	-	-	-	No		6-20	57	32	38
City of La Mesa RMRA Funds Spent in FY 2024-2025 - $3,480,064.03. Total Number of Projects Reported- 9																				
City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	69th Street and Boulevard Drive Storm Drain Project	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Storm Drain Culvert	69th Street and Boulevard Drive	02/09/2021	01/16/2025	$64,616.29	$5,946.39	$58,669.90	$212,315.00	No		50-100	79	39	51
City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	69th Street and Boulevard Drive Storm Drain Project	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Storm Drain Culvert	69th Street and Boulevard Drive	01/17/2025	07/01/2025	$1,036,717.24	$1,036,717.24	-	-	No		50-100	79	39	51

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Annual Citywide Street Repair	This project will include: Procurement of Road Maintenance and Rehab Materials | Annual Zone Street Repair	Zone 6 & 7 Streets - Various Streets in La Mesa	06/02/2021	06/30/2025	$500,000.00	$100,000.00	$400,000.00	$500,000.00	No		5-7	79	39	51
City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 22-23 Citywide Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Palm Avenue: Lemon Ave to Echo DR, 2,791 LF; Lemon Avenue: SR-125 to Schuyler Ave, 3,332 LF; Jackson Avenue: Murray Dr to La Mesa Blvd, 3,056 LF; Milden St: Water St to Water St, 1,489 LF; Parks Ave: Homewood Pl to El Cajon Blvd, 1,484 LF Seneca Pl: Pamona Ave to Parks Ave, 1,290 LF; Seneca Pl: Parks Ave to Troy Ln 374 LF; Olive Ave (Speed Table): Muriel Pl to Normal Ave 32 LF	06/05/2024	03/31/2025	$1,682,822.74	$1,646,968.38	$35,854.36	$2,309,391.66	No		15-20	79	39	51
City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Paving Project	This project will include: Pavement Rehab/Repair (Existing)	Odessa Avenue: Mallmanor Dr. to Elden Street, Amarillo Avenue Midland Street to Abilene Terrace	04/01/2025	03/20/2026	$61,140.00	$61,140.00	-	-	Yes	Complete Streets	10-20	79	39	51
City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 23-24 Citywide Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Parks Avenue From: El Cajon Blvd To: Ohio Place	06/30/2024	03/31/2025	$133.65	$.00	$133.65	$2,309,391.66	No		15-20	79	39	51
City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	9019 Johnson Drive Storm Drain Project	This project will include: Preliminary Design | Title Report	9019 Johnson Drive La Mesa Ca 91941	06/25/2024	09/01/2025	$500.00	$.00	$500.00	-	TBD		50-100	79	39	51
City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 23 Slurry	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Locations in Maintenance Zone 6, bounded by Rosefield Drive, 67th Street, Waite Drive, and Harbinson Avenue	05/01/2024	03/03/2025	$680,744.92	$628,972.42	$51,772.50	$2,091,046.57	No		5-10	79	39	51
City of La Mesa	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 24-25 Citywide Slurry Seal	This project will include: Pavement Rehab/Repair (Existing)	Various locations in Maintenance Zone 1 bounded by Parkway Drive, Lake Murray boulevard, Jackson Drive, and Blue Lake Drive	06/16/2025	06/30/2026	$319.60	$319.60	-	-	No		5-10	79	39	51
City of La Mirada RMRA Funds Spent in FY 2024-2025 - $1,107,345.30. Total Number of Projects Reported- 1																			
City of La Mirada	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Neighborhood Slurry Seal Area 5	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	The project area consists of all public streets bounded by Imperial Highway, east City limits, Rosecrans Avenue and Santa Gertrudes Avenue. Imperial Highway, Rosecrans Avenue, Santa Gertrudes Avenue and Hillsborough Drive are not included.	07/01/2024	06/30/2025	$1,107,345.30	$1,107,345.30	-	$1,107,345.30	Yes	Complete Streets, Sustainability	7-7	64	30	38
City of La Palma RMRA Funds Spent in FY 2024-2025 - $373,459.43. Total Number of Projects Reported- 8																			
City of La Palma	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Street Medians (Phase 1)	This project will include: Rehabilitationlncluding curb repairs, tree and landscape removal, irrigation, hard and soft scape installation	Citywide Project - All locations will be selected and addressed based on priority need and resources throughout the year, locations may be subject to change prior to work commencing.	03/01/2024	08/31/2025	$270,723.68	$270,723.68	-	-	No		15-20	65	29	38
City of La Palma	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Residential Pavement Zone 5 Maintenance Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Residential Pavement Zone 5 - Area South of Moody Creek	08/01/2024	11/14/2024	$.00	-	-	-	No		7-10	65	29	38
City of La Palma	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Del Amo Bridge (Design, Engineering and Environmental) Replacement Project	This project will include: Cost Estmating,Document Preparation,Environmental Study/Documents	Del Amo Ave/La Palma Ave Bridge Replacement over the Coyote Creek	07/01/2021	12/31/2026	$181,706.53	$102,735.75	$78,970.78	-	No		30-50	65	29	45
City of La Palma	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	La Palma Avenue Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	La Palma Avenue from East City Limits to West City Limits	05/01/2026	09/01/2026	$.00	-	-	-	No		7-10	65	29	45
City of La Palma	Orange County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Arterial Street Medians (Phase 1)	This project will include: Rehabilitationltncluding curb repairs, tree and landscape removal, irrigation, hard and soft scape installation	Citywide Project - All locations are selected, plans and specifications are complete and ready for bidding for construction. Locations may change based on construction costs.	07/01/2024	08/31/2025	$.00	-	-	-	No		15-20	65	29	45
City of La Palma	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Residential Zone 4 Slurry Seal Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Area west of Walker, East of Moody, south of Houston and north of Southern California Edison ROW.	-	-	$.00	-	-	-	No		7-10	67	29	38
City of La Palma	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Residential Zone 7 Slurry Seal Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Area east of Moody, west of Walker, south of the Southern California Edison ROW, north of Moody Creek	-	-	$.00	-	-	-	No		7-10	67	29	38
City of La Palma	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Thermal Plastic Striping Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Arterial and Collector roadway striping on La Palma Ave, Crescent Ave, Orangethorpe Ave, Valley View Ave, Walker St, Moody St, Santa Margarita St, Houston Ave, La Luna Dr, Fresca Dr, Marlin Circle,	-	-	$.00	-	-	-	No		7-10	67	29	38
City of La Puente RMRA Funds Spent in FY 2024-2025 - $630,958.88. Total Number of Projects Reported- 2																			
City of La Puente	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Local Streets Pavement Resurfacing FY 2024-25	This project will include: Document Preparation	Appleblossom St (Common Ave to Main St); Bluebonnet St (Common Ave to Main St); Hill St (Stimson Ave to Gilwood Ave); San Jose Ave (Stimson Ave to Del Valle Ave)	11/01/2024	06/30/2025	$227,420.50	$227,420.50	-	$227,420.50	Yes	Sustainability	15-20	56	22	32
City of La Puente	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Local Streets Slurry Seal FY 2024-25	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	16 street segments primarily located in the northwest area of the city	01/06/2025	02/28/2025	$403,538.38	$403,538.38	-	$403,538.38	No		15-20	56	22	32
City of La Quinta RMRA Funds Spent in FY 2024-2025 - $972,944.64. Total Number of Projects Reported- 4																			
City of La Quinta	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Dune Palms Road Pavement Rehabilitation (Miles Avenue to Fred Waring Drive)	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Dune Palms Road from Miles Avenue to Fred Waring Drive	07/01/2022	08/23/2024	$781,100.00	$771,254.68	$9,845.32	$953,644.00	Yes	Sustainability	20-20	42	28	41
City of La Quinta	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Washington Street Sidewalk Improvements (Avenue 50 to Calle Tampico)	This project will include: Sidewalk and/or Crosswalk Installation (New)	Washington Street from Avenue 50 to Calle Tampico	07/01/2023	12/31/2026	$51,409.82	$51,059.82	$350.00	-	Yes	Complete Streets	20-20	42	28	41
City of La Quinta	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Avenue 50 Widening Improvements (Jefferson Street to Madison Street)	This project will include: Preliminary Design	Avenue 50 from Jefferson Street to Madison Street	07/01/2023	12/31/2026	$36,308.96	$5,231.68	$31,077.28	-	TBD		20-20	42	28	41
City of La Quinta	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Highway 111 Pavement Resurfacing (Within the City Limits)	This project will include: Pavement Rehab/Repair (Existing) | The proposed improvements on Highway 111 include resurfacing of Highway 111 within the city limits and construction of ADA curb ramp improvements.	Highway 111 city limit to city limit	06/23/2025	12/31/2025	$145,398.46	$145,398.46	-	-	No		5-20	47	18	41
City of La Verne RMRA Funds Spent in FY 2024-2025 - $1,384,131.19. Total Number of Projects Reported- 3																			
City of La Verne	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Hayes King st ET Al grind overlay street rehab	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Entire roadway width of Hayes Dr to King St	06/03/2024	05/29/2025	$518,722.81	$518,722.81	-	$518,722.81	No		10-15	41	25	43
City of La Verne	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Grove Street Project Area	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Project limits; Grove Street (White avenue to Fulton Road), 8th Street(White Avenue to 1st St), Marco Court(8th St to Terminus), I St(6th St-Grove St), Aldon Ave(6th St to Grove St), 8th St(Aldon Ave to Fulton Rd), Sherwin Way(8th St to Terminus), Laurie Ln(Aldon Ave to Fulton Rd), Pineland Ave (8th St to Terminus), Nordland Ave (8th St to Terminus), 6th St (White Ave to Fulton Rd), Orchard Court (6th St to Terminus), Ricardo Court (6th St to Terminus)	06/01/2024	05/29/2025	$884,537.88	$865,408.38	$19,129.50	$884,537.88	Yes	Complete Streets, Sustainability	10-20	41	25	43
City of La Verne	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	B Street Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	B Street (Bonita to Fulton)	-	-	$.00	-	-	-	Yes	Complete Streets, Sustainability	7-20	41	22	43
City of Lafayette RMRA Funds Spent in FY 2024-2025 - $600,000.00. Total Number of Projects Reported- 2																			
City of Lafayette	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Surface Seal and Repaving Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Two new raised crosswalks near schools, one with rectangular rapid flashing beacons, are included in this project.	Taylor Boulevard (Pleasant Hill Road to City northern limits), Mt. Diablo Boulevard (Paulson cort to El Nido Ranch Road and Village Center to Lafayette Circle-west), Pleasant Hill Road (Rancho View Drive to Greenvalley Drive and Mt. Diablo Boulevard to Olympic Boulevard), Quandt Road (Del Arroyo Court to Laurel Lane), Boyer Circle, Golden Gate Way, Sibert Court, Tanglewood, Fallen Leaf Court, Goyak Drive, Vacation Drive, Oak Court, Lucas Circle, St. Mary's Road, Hermosa Court, Pine Lane, Angelo	06/03/2024	09/30/2024	$660,560.69	$.00	$660,560.69	$4,982,878.86	Yes	Complete Streets, Sustainability	7-20	16	7	10

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Lafayette	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Pavement Maintenance Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Portions of Mt. Diablo Boulevard, St. Mary's Road, Happy Valley Road, Bacon Way, and Sundale Road	04/30/2025	10/31/2025	$600,000.00	$600,000.00	-	-	TBD		15-25	16	7	10
City of Laguna Beach RMRA Funds Spent in FY 2024-2025 - $620,233.71. Total Number of Projects Reported- 6																			
City of Laguna Beach	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Zone 4 Street Slurry Seal and Rehabilitation	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Downtown Specific Plan Area (area bounded by Cliff Drive, Third Street, Park Avenue and Coast Highway)	02/06/2024	12/19/2026	$45,260.00	$.00	$45,260.00	-	Yes	Complete Streets, Sustainability	8-12	74	37	48
City of Laguna Beach	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Zone 3 Collector Road Improvements	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Park Ave between Wendt Terrace and Glenneyre St, Glenneyre St between Thalia St and Park Av, and Thalia St.	06/11/2024	06/30/2025	$1,168,616.13	$620,233.71	$548,382.42	$2,258,686.00	Yes	Complete Streets	8-12	74	37	48
City of Laguna Beach	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Concrete Repairs	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Cliff Drive and Hillcrest Drive, and streets bound by Boat Canyon, North Coast Highway, and Emerald Bay	03/02/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	25-30	74	37	48
City of Laguna Beach	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Zone 6 Sidewalk Repairs	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Streets bound by High Drive, North Coast Highway, and Lower Cliff Drive	06/23/2025	07/10/2025	$.00	$.00	-	-	Yes	Complete Streets	25-30	74	37	48
City of Laguna Beach	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Zone 5 Street Slurry Seal and Rehabilitation	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	El Toro Road	-	-	$.00	-	-	-	Yes	Complete Streets	7-12	74	37	48
City of Laguna Beach	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Zone 6 Street Slurry Seal/Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	All public streets adjacent and bound by High Drive, North Coast Highway, and Lower Cliff Drive.	10/01/2025	01/01/2026	$.00	-	-	-	Yes	Complete Streets	7-12	74	37	48
City of Laguna Hills RMRA Funds Spent in FY 2024-2025 - $1,300,000.00. Total Number of Projects Reported- 3																			
City of Laguna Hills	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing in Zones A and D, CIP No. 101-M	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	All Streets in Zone D: Abilene Cr, Anadale Dr, Barkstone Ln, Beargrass Cr, Black Horse Ln, Boothill Ct, Bradford Ln, Bridlewood Dr, Carlson Ct, Cedarbluff Ter, Chelsea Ln, Coach Spring Ln, Deputy Cr, Derbyhill Dr, Devonshire Rd, Dillon Rd, Elderbrook Ln, Elm Bank Dr, Empty Saddle Dr, Eucalyptus Dr, Faircourt Ln, Falling Leaf Dr, Fargo Rd, Fletcher Pl, Gallup Cr, Gold Dust Ln, Golden Rod Cr, Greenfield Dr, Greenhills Ln, Harrington Ct, Hidden Trail Rd, SEE ATTACHED LIST FOR FULL STREET LISTING	09/12/2023	10/01/2026	$85,343.00	$.00	$85,343.00	-	Yes	Sustainability	7-10	73	36	40
City of Laguna Hills	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Paseo de Valencia Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Median curb reconstruction to bring to full height.	Paseo de Valencia from Alicia Parkway to Avenida de la Carlota	12/12/2024	04/25/2025	$1,300,000.00	$1,300,000.00	-	$5,404,464.13	Yes	Sustainability	15-20	72	38	40
City of Laguna Hills	Orange County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Oso Parkway Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Oso Parkway between west City limit and east City limit.	04/01/2027	10/01/2027	$.00	-	-	-	Yes	Sustainability	15-20	72	38	40
City of Laguna Niguel RMRA Funds Spent in FY 2024-2025 - $1,036,191.00. Total Number of Projects Reported- 8																			
City of Laguna Niguel	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Marina Hills Drive Resurfacing (Niguel Road to Golden Lantern)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing)	Marina Hills Drive from Niguel Road to Golden Lantern	09/01/2022	07/18/2024	$1,800,480.00	$480.00	$1,800,000.00	$2,235,643.92	No		15-30	73	36	48
City of Laguna Niguel	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Pacific Island Drive Drainage and Wall Improvements	This project will include: Cost Estimating,Preliminary Design	Pacific Island Drive approximately 2,500 feet south of Ocean Way	10/01/2021	07/23/2024	$100,000.00	$.00	$100,000.00	$100,000.00	No		20-30	73	36	48
City of Laguna Niguel	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Residential Overlay Program	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Calle Malaga, Calle Barbosa, Calle Moraga, Via Valle, North Hampton Road, Abington Court	05/01/2024	01/31/2025	$62,090.00	$32,373.00	$29,717.00	$62,090.00	No		15-20	73	36	49
City of Laguna Niguel	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Residential Overlay Program	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Calle Malaga, Calle Barbosa, Calle Moraga, Via Valle, North Hampton Road, Abington Court	03/17/2025	06/04/2025	$917,793.00	$917,793.00	-	$917,793.00	No		15-20	73	36	49
City of Laguna Niguel	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Traffic Control Devices	Traffic Signal Equipment Upgrades Program	This project will include: Preliminary Design	Citywide map attached shows intersections	06/24/2024	06/30/2025	$54,458.00	$54,458.00	-	$54,458.00	Yes	Technologies	20-30	74	38	49
City of Laguna Niguel	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Golden Lantern Median Modifications at Serenity Lane	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design | This project is to remove and replace raised center medians to improve sight visibility at the intersection of Golden Lantern and Serenity Lane.	Golden Lantern and Serenity Lane	07/01/2024	04/30/2025	$4,879.00	$4,879.00	-	$50,290.00	No		20-30	73	36	49
City of Laguna Niguel	Orange County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Golden Lantern Median Modifications at Serenity Lane	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design | This project is to remove and replace raised center medians to improve sight visibility at the intersection of Golden Lantern and Serenity Lane.	Golden Lantern and Serenity Lane	11/01/2025	01/30/2026	$.00	-	-	-	No		20-30	73	36	49
City of Laguna Niguel	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Complete Streets Components	Active Transportation Plan Engineering Services & Bike Green Conflict Zone Striping	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Project Scope Development	Aliso Creek from Alicia Parkway to La Paz & Heather Ridge from Avila to Pacific Park	07/01/2024	06/30/2025	$26,208.00	$26,208.00	-	$203,000.00	Yes	Complete Streets	10-20	73	36	49
City of Laguna Woods RMRA Funds Spent in FY 2024-2025 - $49,006.80. Total Number of Projects Reported- 2																			
City of Laguna Woods	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Pavement Management Project (Westbound El Toro Road between Calle Corta and City Limits)	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The work included, but was not limited to, asphalt concrete pavement cold milling and repaving. The work also included, but was not limited to, traffic control, adjusting utility manholes and water valves to grade, re-establishing survey monuments, painting striping and legends, applying pavement markings, and installing new illuminated street name signs, signal backplates, and visors.	Westbound El Toro Road between Calle Corta and City Limits, Laguna Woods, CA 92637	07/01/2024	12/10/2024	$29,486.80	$29,486.80	-	$264,000.00	No		15-15	72	37	40
City of Laguna Woods	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Management Project (Westbound El Toro Road between Calle Corta and City Limits)	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The work included, but was not limited to, asphalt concrete pavement cold milling and repaving. The work also included, but was not limited to, traffic control, adjusting utility manholes and water valves to grade, re-establishing survey monuments, painting striping and legends, applying pavement markings, and installing new illuminated street name signs, signal backplates, and visors.	Westbound El Toro Road between Calle Corta and City Limits, Laguna Woods, CA 92637	12/11/2024	09/17/2025	$19,520.00	$19,520.00	-	-	No		15-15	72	37	40
City of Lake Elsinore RMRA Funds Spent in FY 2024-2025 - $2,102,298.54. Total Number of Projects Reported- 4																			
City of Lake Elsinore	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Main Street Pavement Resurfacing FY 22/23	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Located on Main Street between south of the Interstate 15 Southbound Ramps and Lakeshore Drive in the City of Lake Elsinore.	07/01/2024	04/30/2026	$1,100,000.00	$1,100,000.00	-	-	No		10-12	67	28	42
City of Lake Elsinore	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Main Street Pavement Resurfacing FY 22/23	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Located on Main Street between south of the Interstate 15 Southbound Ramps and Lakeshore Drive in the City of Lake Elsinore.	01/01/2023	07/01/2024	$127,133.89	$.00	$127,133.89	$127,133.89	No		10-12	67	28	42

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Lake Elsinore	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Mountain Street Tracts Pavement Rehabilitation Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain/Culvert Installation (New)	Local streets are located within the following boundaries. North boundary is Running Deer, East boundary is Lake Street, South boundary is Vista View and West boundary is Avocado Way	04/01/2025	06/27/2025	$967,656.00	$967,656.00	-	$3,375,507.00	No		10-12	67	28	41
City of Lake Elsinore	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	SB1 Broadway Street Tracts Pavement Resurfacing Project FY 24/25	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	1.) Interior tract streets south of Lakeshore Drive, North of Washington Avenue, east of Grand Avenue, and west of Clement Street; 2.) Interior tract streets located east of Machado Street, South of Lakeshore Drive, north and east of and including Parkview Drive; 3.) Crestview Drive west of Machado Street.	11/01/2024	12/31/2025	$34,642.54	$34,642.54	-	-	No		10-12	63	32	41
City of Lake Forest RMRA Funds Spent in FY 2024-2025 - $2,734,524.70. Total Number of Projects Reported- 10																			
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Street Resurfacing: portions of Lake Forest from Bake Pkwy to I-5 Fwy	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Portions of Lake Forest from Bake Pkwy to I-5 Fwy. Phase 1 construction included portion from Bake to Portola.	06/12/2024	03/20/2025	$63,824.25	$63,824.25	-	$1,278,689.40	Yes	Climate, Sustainability	10-15	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Street Resurfacing: Trabuco Road from Peachwood to Bake Parkway	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Trabuco Road from Peachwood to Bake Parkway	06/12/2024	03/20/2025	$180,772.50	$180,772.50	-	$3,227,773.60	Yes	Climate, Sustainability	10-15	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Road Rehabilitation and Slurry Seal, Jeronimo and Muirlands	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Jeronimo Road from Los Alisos to Bake Parkway and Muirlands Road from Los Alisos to Bake Parkway	09/21/2022	01/07/2025	$23,145.00	$19,487.50	$3,657.50	$1,844,039.12	Yes	Climate, Sustainability	10-15	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing: portions of El Toro Rd from Glenn Ranch Rd to I-5	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Portions of El Toro Rd from Glenn Ranch Rd to I-5 Fwy	12/23/2021	09/30/2027	$364,161.25	$1,898.25	$362,263.00	-	Yes	Climate, Sustainability	10-15	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing: portions of Bake Pkwy from Rancho Parkway South to South Pointe Drive	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Bake Parkway from Rancho Parkway South to South Pointe Drive	12/23/2021	09/30/2027	$151,594.03	$9,954.00	$141,640.03	-	Yes	Climate, Sustainability	10-15	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Slurry Seal, Zone A	This project will include: Pavement Rehab/Repair (Existing)	Non-Arterial Streets Zone A, the neighborhood between Jeronimo and I-5 north of Ridge Route.	01/15/2024	12/03/2024	$650.00	$650.00	-	$1,640,500.00	Yes	Climate, Sustainability	7-10	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Street Resurfacing: El Toro from Jeronimo to Trabuco	This project will include: Cost Estimating,Document Preparation,Preliminary Design	El Toro Road from Jeronimo to Trabuco	-	-	$.00	-	$.00	-	Yes	Climate, Sustainability	10-15	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Annual Slurry Seal, Zone D	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Project Scope Development	Neighborhood between Trabuco Rd. and Portola Parkway, North of Lake Forest Drive.	11/01/2023	11/19/2024	$162,238.50	$103,911.00	$58,327.50	$2,631,463.20	Yes	Climate, Sustainability	7-10	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Slurry Seal, Zone D	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Project Scope Development	Neighborhood between Trabuco Rd. and Portola Parkway, North of Lake Forest Drive.	01/21/2025	06/30/2025	$2,354,027.20	$2,354,027.20	-	$2,468,152.20	Yes	Climate, Sustainability	7-10	68	37	40
City of Lake Forest	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Slurry Seal, Zone E	This project will include: Cost Estimating,Document Preparation,Project Scope Development	The neighborhood between Trabuco Rd. and Portola Parkway, South of Lake Forest Drive.	07/01/2027	09/01/2029	$.00	-	-	-	Yes	Climate, Sustainability	7-10	68	37	40
City of Lakeport RMRA Funds Spent in FY 2024-2025 - $220,801.17. Total Number of Projects Reported- 2																			
City of Lakeport	Lake County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Miscelleneous roadway maintenance activities	This project will include: Pavement Rehab/Repair (Existing) | Mill and Fill, dig-outs, pot-hole repairs and thin lift overlays	Project boundaries will be Lakeport Blvd. to 20th Street. This area has approximately 52 City maintained Streets within it.	07/01/2025	06/30/2026	$.00	-	-	-	TBD		4-8	4	2	5
City of Lakeport	Lake County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	South Main Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	South Main Street from 1st Street to Lakeport Blvd	06/10/2024	12/04/2024	$355,284.20	$220,801.17	$134,483.03	$355,284.20	Yes	Complete Streets	8-15	4	2	5
City of Lakewood RMRA Funds Spent in FY 2024-2025 - $724,096.22. Total Number of Projects Reported- 2																			
City of Lakewood	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sidewalk Repairs	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Primarily East of Bloomfield Ave to Cherry Ave and North of Carson St to Ashworth St,	07/01/2024	12/31/2025	$724,096.22	$724,096.22	-	-	No		25-50	62	30,33	42,44,45
City of Lakewood	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Street Pavement Maintenance	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Carson - Easterly City limits to Paramount Norwalk - Del Amo to Centralia Centralia - Studebaker to Easterly City limits Clark - Del Amo to Northerly City limits Downey - South to Candlewood Adenmoor - Arbor to Briercrest Briercrest - Arbor to Del Amo Frontage Coldbrook - Arbor to Del Amo Frontage Dunrobin - Arbor to Del Amo Frontage Eastbrook - Arbor to Del Amo Frontage Ocana - Arbor to Del Amo Frontage Lomina - Arbor to Del Amo Frontage Radnor - Arbor to Del Amo Frontage	-	-	$.00	-	-	-	No		25-30	62	30,33	42,44
City of Lancaster RMRA Funds Spent in FY 2024-2025 - $2,122,076.69. Total Number of Projects Reported- 8																			
City of Lancaster	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pedestrian Gap Closure Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	37 Locations in the City of Lancaster between 45th Street West to 20th Street East and Avenue H to Avenue L	04/18/2022	11/30/2025	$1,181,151.13	$.00	$1,181,151.13	-	Yes	Complete Streets	10-30	36	21	25
City of Lancaster	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Lancaster Health District (formerly Medical Main Street)	This project will include: Cost Estimating,Environmental Study/Documents,Preliminary Design,Right of Way	The project area is bounded by 12th Street West on the east, Avenue J on the north, 20th Street West on the west, and SR-14 and Avenue J-8 on the south.	07/01/2016	12/31/2026	$283,716.23	$.00	$283,716.23	-	Yes	Complete Streets, Sustainability	20-50	36	21	25
City of Lancaster	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Street Sweeping Maintenance	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Public Works Systems/Databases,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Equipment,Repair and Servicing of Public Works Systems/Databases	Citywide	07/01/2023	06/30/2026	$3,277,355.63	$1,829,596.54	$1,447,759.09	-	Yes	Complete Streets	7-25	36	21	27
City of Lancaster	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 PMP Neighborhood Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The project is located within the neighborhood bounded by following streets: Lancaster Blvd to Ave J and from 10th ST W to Sierra Hwy, The project also includes additional locations for speed cushions at the following locations: Glenraven Road from Ave J to Ave J-8 17th ST E from Lancaster Blvd to Norberry ST Ave J-11 from Gadsden Ave to Cedar Ave Ave J-4 from 25th ST W to Janet DR 17th ST W from Ave H-8 to Ave I	07/17/2023	11/07/2023	$875,581.94	$116,878.15	$758,703.79	$6,724,367.90	Yes	Complete Streets, Sustainability	7-25	36	21	27
City of Lancaster	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2024 PMP - Road Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Lancaster Blvd - 10th St West to Division Ave I - 60th St West to 70th St West Carriage Lane - Division St to Pioneer Ct Pioneer Ct - Carriage Ln to end of street 28th St - Ave L to end of street Sunnyvale Rd - 28th St to end of street Sunnyvale Rd - 28th St to end of street Ave L-2 - 28th St to end of street Ave L-2 - 28th St to end of street Calandri Ln - 28th St to end of street 20th St West - Ave J-8 to Ave K 17th St - Ave J to end of street	01/15/2024	11/15/2025	$390,844.75	$175,602.00	$215,242.75	-	Yes	Complete Streets, Sustainability	7-25	36	21	27

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Lancaster	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2025 PMP - Road Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	* Ave J from Challenger Way to 20th St E * Ave I from 30th St W to 40th St W * Ave K from Challenger Way to 20th St E * 20th St E from Lancaster Blvd to Ave J * Business Center Pkwy from Ave K-8 to Ave L * 30th St W from Ave K to Ave L-2	05/01/2025	06/30/2026	$.00	$.00	-	-	Yes	Complete Streets	7-25	36	21	25
City of Lancaster	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2025 PMP - Road Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	* Ave J from Challenger Way to 20th St E * Ave I from 30th St W to 40th St W * Ave K from Challenger Way to 20th St E * 20th St E from Lancaster Blvd to Ave J * Business Center Pkwy from Ave K-8 to Ave L * 30th St W from Ave K to Ave L-2	07/01/2026	11/30/2026	$.00	-	-	-	Yes	Complete Streets	7-25	36	21	25
City of Lancaster	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Streets and Roadway Maintenance and Repairs	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Public Works Systems/Databases,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Equipment,Repair and Servicing of Public Works Systems/Databases	City Core bounded by Avenue I to Avenue L and 30th W to 20th Street east, with City outer core as needed; these limits are subject to be changed.	07/01/2025	07/31/2026	$.00	-	-	-	Yes	Complete Streets	5-10	36	21	25
City of Larkspur RMRA Funds Spent in FY 2024-2025 - $212,451.00. Total Number of Projects Reported- 1																			
City of Larkspur	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Pavement Maintenance Project	This project will include: Pavement Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Piper Park Entrance, Redwood Highway, Larkspur Landing Circle, Skylark Drive, North Almenar Drive, Via Barranca	03/03/2025	06/04/2025	$212,451.00	$212,451.00	-	$352,523.00	Yes	Sustainability	20-25	10	2	2
City of Lathrop RMRA Funds Spent in FY 2024-2025 - $1,058,296.53. Total Number of Projects Reported- 3																			
City of Lathrop	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2022-2023 Road Maintenance and Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Multiple citywide locations including but not limited to: Long Barn Dr, Pinewood Dr, Sugar Pine Dr, Princeville Stm Oakmont St, Agusta Dr, Silver Creek Dr, Clifford Dr, Pine Valley Dr, Cherry Hills St, and Kilarney Dr.	06/05/2025	06/30/2025	$1,058,296.53	$1,058,296.53	-	$1,058,296.53	No		8-10	13	5	9
City of Lathrop	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2023-2024 Road Maintenance and Rehabilitation	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Multiple citywide locations including but not limited to Bizzibe St, O St, Cambridge Dr, Easy St, Honey Pl, Aries Pl, Mingo Wy, Aztec Ln, Warfield Rd, Juliet Ln, Somoa Ln, Noel Ln, and Libby Ln	04/06/2026	06/30/2026	$.00	-	-	-	TBD		8-10	13	5	9
City of Lathrop	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Roth Road Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Roth Road from Harlan Road to easterly City of Lathrop limits	07/01/2025	06/30/2026	$.00	-	-	-	TBD		6-8	13	5	9
City of Lawndale RMRA Funds Spent in FY 2024-2025 - $402,689.37. Total Number of Projects Reported- 2																			
City of Lawndale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2023 Pavement Reconstruction	This project will include: Document Preparation	Mansel Ave. from 147th St. to 145th St.; Grevillea Ave. from 159th St. to Manhattan Beach Blvd.; 159th St. from Grevillea Ave. to Hawthorne Blvd.	01/26/2026	05/29/2026	$.00	-	-	-	TBD		15-15	62	35	43
City of Lawndale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 23/24 Street Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	145th St. from Hawthorne Blvd. to Larch Ave.; 154th St. from Hawthorne Blvd. to Larch Ave.; 145th St. from Avis Ave. to Prairie Ave.	03/03/2025	06/30/2025	$402,689.37	$402,689.37	-	$536,000.00	No		15-20	62	35	43
City of Lemon Grove RMRA Funds Spent in FY 2024-2025 - $758,096.01. Total Number of Projects Reported- 5																			
City of Lemon Grove	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2022-23 Street Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Alan Ct; Broadway WB; Cuyamaca Ave; Grove Street; Hardy Drive; Lemon Grove Ave NB; Massachusetts; Mt. Vernon Street; New Jersey Ave; Olive Street; San Pasqual Street; Siegle Drive	02/10/2025	01/30/2026	$282,839.50	$282,839.50	-	-	Yes	Complete Streets	7-10	79	39	51
City of Lemon Grove	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2023-24 Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Cinderella Pl., Lemon Grove Ave., Broadway, Avalon Wy., Ensenada St., Fairfax Dr., Myra St., Nichals St., Robbie Wy., Washington St., Amber Pl, Camino de las Palmas, Circle Dr., El Verde Ct., Eppick Ct., Florine Rd., Sonoma Ln., Vista Ave	02/10/2025	01/30/2026	$298,523.56	$298,523.56	-	-	No		20-25	79	39	51
City of Lemon Grove	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Storm Drain Improvement Project	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing)	• Near 7612 Broadway, Lemon Grove, CA 91945 • Broadway 150' E/O Buena Vista Ave (near 7612 Broadway, Lemon Grove, CA 91945)	02/07/2025	05/30/2025	$138,964.57	$138,964.57	-	$138,964.57	No		50-100	79	38	51
City of Lemon Grove	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Golden Ave Storm Drain Improvement Project	This project will include: Document Preparation,Preliminary Design	32.740769, -117.021713	08/01/2024	06/30/2025	$37,768.38	$37,768.38	-	$253,101.01	No		25-50	79	39	51
City of Lemon Grove	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-25 Street Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Central Ave . Federal Blvd, Sweetwater Rd., Broadway , Lemon Grove Ave , Lawford Ct. , 69th Street , Alberdi Drive , Burnell Ave , Corta del Sur , College Ave , Cypress Ave , Deborah Pl. , El Dora St. , El Prado Ave, Gold Lake Road, La Corta Circle, La Corta Street , Lebaun Drive , Plata Ct, Primera St., Sarawak Dr. , Vista Ave , Amber Pl.	04/01/2026	06/30/2026	$.00	-	-	-	Yes	Sustainability	8-12	79	39	51
City of Lemoore RMRA Funds Spent in FY 2024-2025 - $1,916,774.08. Total Number of Projects Reported- 4																			
City of Lemoore	Kings County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	D Street Reconstruction	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Signage	D Street from Armstrong to the County line.	03/17/2025	02/15/2026	$1,793,218.97	$1,793,218.97	-	-	No		15-30	33	16	20
City of Lemoore	Kings County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	D Street Reconstruction	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Signage	D Street from Armstrong to the County line.	03/18/2024	03/01/2025	$144,870.00	$30,106.11	$114,763.89	$144,870.00	No		15-30	33	16	20
City of Lemoore	Kings County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Fox St. and 19th Ave Road Repair	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents | Complete Demolition and Reconstruction of Fox Street including bike lanes, curb, gutter, sidewalk, striping and signage; Micro Surfacing of Fox Street including bike lanes, striping and signage.; Complete Demolition and Reconstruction of 19th Ave including bike lane, striping, and signage	Fox Street from Hanford-Armona Avenue to Brentwood; Fox Street from Brentwood to Cinnamon Avenue; 19th Ave. from Cinnamon to D Street.	12/03/2024	08/15/2025	$93,449.00	$93,449.00	-	-	No		5-15	33	16	20

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Lemoore	Kings County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Fox St. and 19th Ave Road Repair	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents | Complete Demolition and Reconstruction of Fox Street including bike lanes, curb, gutter, sidewalk, striping and signage; Micro Surfacing of Fox Street including bike lanes, striping and signage.; Complete Demolition and Reconstruction of 19th Ave including bike lane, striping, and signage	Fox Street from Hanford-Armona Avenue to Brentwood; Fox Street from Brentwood to Cinnamon Avenue; 19th Ave. from Cinnamon to D Street.	03/02/2026	06/30/2026	$.00	-	-	-	No		5-15	33	16	20
City of Lincoln RMRA Funds Spent in FY 2024-2025 - $1,567,895.55. Total Number of Projects Reported- 30																			
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Other	Auburn Ravine Bridge Replacement at McBean Park Drive	This project will include: Bridge Structure Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New) | The bridge reconstruction will not only provide 100-year flood protection but will also be widened to provide sidewalks, bike and NEV lanes. The bridge is approximately 200 feet in length. The intersections on both sides of the bridge will also include improvements and rehabilitation to existing asphalt.	McBean Park Drive between Ferrari Ranch Road and East Avenue at Auburn Ravine	07/05/2027	12/31/2027	$.00	-	-	-	Yes	Climate, Complete Streets	30-40	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Moore Road Repaving Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Pavement Rehab/Repair (Existing),Right of Way,Storm Drain and/or Culvert Rehab/Repair (Existing) | The current PCI is 49 (Poor Condition). The Pavement Management Plan states the roadway's lifespan has about 5 years remaining. Full roadway reconstruction is anticipated to be necessary to rehabilitate the roadway.	Moore Road between Fiddyment Road and Sorrento Parkway	07/06/2026	09/30/2027	$.00	-	-	-	No	Sustainability	15-20	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Moore Road Repaving Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Pavement Rehab/Repair (Existing),Right of Way,Storm Drain and/or Culvert Rehab/Repair (Existing) | The current PCI is 49 (Poor Condition). The Pavement Management Plan states the roadway's lifespan has about 5 years remaining. Full roadway reconstruction is anticipated to be necessary to rehabilitate the roadway.	Moore Road between Fiddyment Road and Sorrento Parkway	10/04/2027	12/31/2027	$.00	-	-	-	No	Sustainability	15-20	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Lincoln Blvd Phase 3	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Railroad Grade Separation Rehab/Repair,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | UPRR and CPUC Agreements and coordination efforts.	Lincoln Boulevard at 1st and 5th Street.	04/01/2022	06/30/2024	$942,891.65	$67,157.53	$875,734.12	$4,207,428.05	Yes	Complete Streets	30-40	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Joiner Parkway Rehab Ph2	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Joiner Parkway from Moore Road to Nicolaus Road.	06/01/2023	11/20/2023	$557,093.84	$3,596.84	$553,497.00	$1,946,335.79	Yes	Complete Streets	15-20	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Ferrari Ranch Road UPRR Crossing	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Railroad Grade Separation Rehab/Repair,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Lincoln Blvd. and Ferrari Ranch Road	07/15/2021	04/30/2026	$199,562.21	$46,191.54	$153,370.67	-	Yes	Complete Streets	30-40	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Ferrari Ranch Road UPRR Crossing	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Railroad Grade Separation Rehab/Repair,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Lincoln Blvd. and Ferrari Ranch Road	05/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	30-40	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	I Street & J Street Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Reconstruction of existing ADA parking stalls to be ADA compliant.	I Street and J Street between 1st & 6th Streets	09/01/2025	06/30/2026	$.00	-	-	-	No		20-100	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	I Street & J Street Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Reconstruction of existing ADA parking stalls to be ADA compliant.	I Street and J Street between 1st & 6th Streets	04/01/2025	08/29/2025	$85,157.50	$85,157.50	-	-	No		20-100	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Industrial Ave Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing) | This project will include: Cost Estimating, DocumentPreparation, Maintenance Program Plan Development,Preliminary Design, Project Scope Development	Industrial Avenue - between Highway 65 and southern City Limit	01/01/2026	06/30/2026	$.00	-	-	-	Yes	Sustainability	15-20	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Road Maintenance & Rehabilitation	New Storm Drain Manholes	This project will include: This project will include: Cost Estimating, MaintenanceProgram Plan Development, Project Scope Development	To be determined	-	-	$.00	-	-	-	Yes	Sustainability	50-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Pothole Repair - Various Locations	This project will include: Procurement of Road Maintenance and Rehab Materials | This project will include: Cost Estimating, PreliminaryDesign and Procurement of Contractor for larger scale rehabilitation.	Various locations	07/01/2022	06/30/2026	$83,724.67	$.00	$83,724.67	-	Yes	Sustainability	15-20	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Joiner Pkwy Refresh Existing Striping	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	From Nicolaus Rd to LakesideDr	07/05/2027	12/31/2027	$.00	-	-	-	Yes	Sustainability	20-20	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Storm Drain Replacement	This project will include: Aging storm drain systems throughout the City require prolonging the system's life. Improvements may be related to broken or failing storm drain replacement or new infrastructure that will aid in maintenance operation	Herold and East 11th Street	01/05/2026	06/30/2026	$.00	-	-	-	Yes	Sustainability	50-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Complete Streets Components	Lincoln Blvd Signal Timing	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Lincoln Blvd from Gateway Drive to 7th Street	10/30/2023	09/13/2024	$74,096.16	$27,472.16	$46,624.00	$108,206.51	No		25-30	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Lincoln Blvd Signal Timing	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Lincoln Blvd from Gateway Drive to 7th Street	10/01/2024	12/31/2025	$34,110.35	$34,110.35	-	-	No		25-30	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Teal Hollow Repairs	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Savannah at Markham Ravine and Teal Hollow at Markham Ravine	12/02/2024	12/31/2024	$219,475.00	$219,475.00	-	$219,475.00	No		25-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	First Street Pavement Preservation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	First Street from R Street to Joiner Parkway	01/05/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	25-50	1,5	6	3

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	First Street Pavement Preservation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	First Street from R Street to Joiner Parkway	07/06/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	25-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Ashwood Court Drainage Improvements	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing)	Ashwood Way from Hoitt Avenue to Chestnut Court	12/02/2024	12/31/2024	$130,979.97	$130,979.97	-	$130,979.97	No		20-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	E Street and 8th Street Drainage Improvements	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	E Street and 8th Street; from 7th Street to the intersection of 8th and D Streets	10/01/2024	10/31/2024	$29,750.00	$29,750.00	-	$29,750.00	No		15-30	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	6th Street Storm Drainage Repair	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing)	6th Street from A Street to East Avenue	04/06/2026	06/30/2026	$.00	-	-	-	No		15-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	6th Street Storm Drainage Repair	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Storm Drain and/or Culvert Rehab/Repair (Existing)	6th Street from A Street to East Avenue	07/06/2026	12/31/2026	$.00	-	-	-	No		15-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Pavement Preservation FY 25/26	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	1. Virginiatown Road between McCourtney to 750-feet east of Sassafras 2. McCourtney Road from Virginiatown Road to City Limit. 3. 9th Street from O Street to 7th Street. 4. Venture Drive from Aviation Blvd to Lakeside Drive 5. Moore Road from Nelson Lane to Eastern terminous 6. Fiddyment Road from Moore Road to 4,800 feet south of Moore Road 7. East Avenue & 12th Street	11/04/2024	12/31/2026	$38,000.00	$38,000.00	-	-	Yes	Complete Streets	30-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	J Street Drainage Improvements	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing)	Intersection of J Street and 2nd Street.	07/05/2027	12/31/2027	$.00	-	-	-	No	Sustainability	30-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Ryan Court Drainage Improvements	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing)	Ryan Court	07/05/2027	12/31/2027	$.00	-	-	-	Yes	Sustainability	15-25	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Ferrari Ranch Road Improvements	This project will include: Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Roundabout Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Ferrari Ranch Road between Lincoln Blvd and McBean Park Drive	07/07/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets	30-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Ferrari Ranch Road Improvements	This project will include: Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Roundabout Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Ferrari Ranch Road between Lincoln Blvd and McBean Park Drive	01/05/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	30-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Curb Ramp Replacement	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	1. 7th Street & Lincoln Blvd. 2. Gladding Road 3. Lincoln Blvd south of Lincoln Hills Town Center. 4. I&J Street from 1st to 6th Street 5. Industrial Blvd from HWY 65 to Twelve Bridges Drive	07/01/2024	12/31/2026	$117,812.00	$117,812.00	-	-	Yes	Complete Streets	30-50	1,5	6	3
City of Lincoln	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Pavement Preservation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	1. 7th Street & Lincoln Blvd 2. Gladding Road 3. Lincoln Blvd south of Lincoln Hills town Center 4. I&J Street Pavement Rehabilitation 1st to 6th Street 5. Industrial Blvd from HWY 65 to Twelve Bridges Drive	07/01/2024	12/31/2026	$768,192.66	$768,192.66	-	-	Yes	Complete Streets	30-50	1,5	6	3
City of Lindsay RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 3																					
City of Lindsay	Tulare County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Linda Vista Loop	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Valencia Street to Valencia Street	06/02/2021	07/29/2024	$107,000.90	$.00	$107,000.90	$1,724,720.54	Yes	Complete Streets	15-18	26	14	22
City of Lindsay	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Burem Lane Renovation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Recycle and rehabilitate .1 mile	Burem Lane, west of Westwood Avenue	07/01/2026	08/31/2026	$.00	-	-	-	No	Complete Streets	15-18	26	14	22
City of Lindsay	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Westwood Ave: Hermosa Street to Tulare Road	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Hermosa Street to Tulare Road	07/01/2026	08/31/2026	$.00	-	-	-	No		15-20	26	14	22
City of Live Oak RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 4																					
City of Live Oak	Sutter County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pennington Road Complete Streets Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Rehabilitate existing roadway and complete streets elements	Pennington Road from Connecticut Avenue to Broadway, west of SR 99	04/01/2026	08/31/2026	$.00	-	-	-	TBD	Complete Streets, Sustainability	20-40	3	4	3
City of Live Oak	Sutter County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Kola Street Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	Reconstruct and improve Kola St from Larkin Rd to N St in coordination with the Highway 99 Streetscape Project beginning in 2020	Kola Street from Larkin Rd to N St	07/01/2025	06/30/2026	$.00	-	-	-	TBD	Complete Streets	20-20	3	4	3
City of Live Oak	Sutter County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Demolition and Construction Engineering Highway 99 Expansion	This project will include: Pavement Rehab/Repair (Existing)	Utility Relocation and Repair	Highway 99 from Ash Street to Ramsdell	-	-	$.00	-	-	-	TBD	Complete Streets	20-40	3	4	3
City of Live Oak	Sutter County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Ivy Street Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Environmental Study/Documents,Right of Way,Sidewalk and/or Crosewalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Complete streets reconstruction of Ivy Street from State Route 99 to Larkin Road.	Ivy Street from State Route 99 to Larkin	06/01/2025	11/30/2026	$.00	$.00	-	-	TBD	Complete Streets, Sustainability	20-40	3	6	1
City of Livermore RMRA Funds Spent in FY 2024-2025 - $3,559,291.73. Total Number of Projects Reported- 13																					
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2020 Street Resurfacing	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development	Curb and Gutter Repair Adjust Utility Boxes to Finished Grade	The locations are as follows: Airway Blvd (Kitty Hawk Road to North Canyon Parkway) First Street (Las Positas Road to Springtown Blvd)	07/01/2021	06/29/2026	$218,632.73	$61,181.32	$157,451.41	-	Yes	Complete Streets	20-30	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Collier Canyon Creek Culvert, Drainage and Road Improvements	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development	Paving and/or Striping Installation/Rehab/Repair Storm Drain and/or Culvert Installation/Rehab/Repair Curb and Gutter Installation/Rehab/Repair Adjust Utility Boxes to grade	Collier Canyon Road between Stone Peak Common and Meritage Common, Livermore, CA	06/01/2026	12/01/2026	$.00	-	-	-	Yes	Climate, Complete Streets	20-30	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Other	Railroad Avenue Street Improvements	This project will include: Utility Relocations by ATT, Comcast, PGE		Railroad Avenue from K Street to the Livermore Valley Parking Garage.	07/17/2023	04/14/2025	$734,186.35	$240,000.00	$494,186.35	$1,949,849.22	Yes	Complete Streets	30-50	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Montage Trail Connection to Collier Canyon Road	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing)		The Montage Trail Connection to Collier Canyon Road is located at Collier Canyon Road and Las Positas Community College Campus Loop Road in the City of Livermore.	12/29/2023	06/03/2024	$340,176.05	$31,510.85	$308,665.20	$1,949,849.22	Yes	Complete Streets	30-40	16	7	15

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Livermore	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Stanley Blvd at Isabel Ave Connector Ramp	This project will include: Active Transportation Plan,Cost Estimating,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development,Right of Way	Stanley Blvd at Isabel Ave Connector Ramp, Livermore, Ca	09/01/2021	12/31/2025	$206,803.28	$64,010.36	$142,792.92	-	Yes	Complete Streets	30-50	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2022 Street Resurfacing	This project will include: Active Transportation Plan,Cost Estimating,Maintenance Program Plan Development | Curb and Gutter Repair Adjust Utility Boxes to Finished Grade	All preliminary street locations are subject to change and will be selected based on priority need and resources throughout the year. First St(Q St to M St), N. Livermore Ave (Railroad Underpass to Railroad Ave), S. Livermore Ave (Fifth St to Pacific Ave), N. Greenville Rd (580 Overpass to Southfront Rd), Las Positas Rd (N. Livermore Ave to Hillker Pl), N. Livermore Ave (Chestnut St to Railroad Underpass), N Greenville Rd (Southfront Rd to Las Positas Rd), Maple St (Railroad Ave to First St)	12/01/2021	07/10/2024	$237,303.75	$.00	$237,303.75	$3,600,000.00	Yes	Complete Streets	20-25	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022 Street Resurfacing	This project will include: Active Transportation Plan,Cost Estimating,Maintenance Program Plan Development | Curb and Gutter Repair Adjust Utility Boxes to Finished Grade	All preliminary street locations are subject to change and will be selected based on priority need and resources throughout the year. First St(Q St to M St), N. Livermore Ave (Railroad Underpass to Railroad Ave), S. Livermore Ave (Fifth St to Pacific Ave), N. Greenville Rd (580 Overpass to Southfront Rd), Las Positas Rd (N. Livermore Ave to Hillker Pl), N. Livermore Ave (Chestnut St to Railroad Underpass), N Greenville Rd (Southfront Rd to Las Positas Rd), Maple St (Railroad Ave to First St)	08/15/2024	04/30/2025	$2,997,553.19	$2,997,553.19	-	$3,500,000.00	Yes	Complete Streets	20-25	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Complete Streets Components	Arroyo Las Positas at Heather Bridge Replacement, Project 2024-14	This project will include: Bridge Structure Rehab/Repair (Existing)	Arroyo Las Positas at Heather Bridge	03/02/2026	05/01/2028	$.00	-	-	-	Yes	Complete Streets	50-75	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Arroyo Las Positas at Heather Bridge Replacement, Project 2024-14	This project will include: Bridge Structure Rehab/Repair (Existing)	Arroyo Las Positas at Heather Bridge	06/01/2028	01/02/2029	$.00	-	-	-	Yes	Complete Streets	50-75	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2024 Slurry Seal	This project will include: Active Transportation Plan | Redesigning parking stripes, adjust curb and gutter	All preliminary street locations are subject to change and will be selected based on priority need and resources throughout the year: Chatsworth St., Tamalpais Ave., Mt. Day Dr., Spruce St., Higuera Ct., Woodrose Wy., Rutherford Ct., Via Del Sol, Roma Ct., Danielle Ct., Fifth St., Livorno St., Regent Rd., S. I St., St. George Ct., Jillana Ave., Mosswood Ct., St. Mary Dr., N. N. St., Dublin Ave., Rice St., Ruby Ct., Senger St., Third St., Brushy Peak Ct., Elm St., Lincoln Ave., Redwood Rd.	04/17/2024	08/25/2026	$165,036.01	$165,036.01	-	-	Yes	Complete Streets, Sustainability	10-15	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	2023 Storm Damage Permanent Repair	This project will include: Road Slope Stabilization	Portola Avenue	06/02/2025	12/01/2026	$.00	$.00	-	-	Yes	Complete Streets, Sustainability	20-25	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2020 Street Resurfacing	This project will include: Curb and Gutter Repair Adjust Utility Boxes to Finished Grade	The locations are as follows: Airway Blvd (North Canyon Pkwy. to Clubhouse Dr.) First Street (Bluebell Dr. to Southfront Rd.)	01/02/2024	06/29/2026	$.00	$.00	-	-	Yes	Complete Streets	20-25	16	7	15
City of Livermore	Alameda County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	2022 Street Resurfacing	This project will include: Curb and Gutter Repair Adjust Utility Boxes to Finished Grade	All preliminary street locations are subject to change and will be selected based on priority need and resources throughout the year. Dalton Ave. (Ames St. to Pasatiempo St.), Greenville Rd. (Southfront Rd. to Las Positas Rd.), Las Positas Blvd. (N. Livermore Ave. to Hilliker Place), N. Murrieta Blvd. (Cedar Dr. to Pine St.), N. Airway Blvd. (420' S/O N. Canyons Pkwy. to N. Canyons Pkwy.), Clubhouse Dr. (Airway Blvd. To Terminal Circle), E. Airway Blvd. (E/O Sutter St. to 930' E/O Sutter St.)	-	-	$.00	-	-	-	Yes	Complete Streets	20-25	16	7	15
City of Livingston RMRA Funds Spent in FY 2024-2025 - $201,693.12. Total Number of Projects Reported- 16																			
City of Livingston	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Stefani Avenue Rehabilitation	This project will include: ADA Curb Ramp Installation (New),Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Installation (New) | Reconstruction of the roadway structural section.	In the City of Livingston between Davis Street and Campbell Boulevard.	07/01/2026	08/31/2026	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Stefani Avenue Rehabilitation	This project will include: ADA Curb Ramp Installation (New),Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Installation (New) | Reconstruction of the roadway structural section.	In the City of Livingston between Davis Street and Campbell Boulevard.	09/01/2026	08/31/2027	$.00	-	$.00	-	Yes	Complete Streets	10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Winton Parkway Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Pavement rehabilitation	In the City of Livingston between Joseph Gallo Drive and State Route 99	07/01/2027	08/31/2027	$.00	-	-	-	TBD		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Winton Parkway Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Pavement rehabilitation	In the City of Livingston between Joseph Gallo Drive and State Route 99	09/01/2027	08/31/2028	$.00	-	-	-	TBD		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Hammatt Avenue Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Pavement rehabilitation	In the City of Livingston between Campbell Boulevard and State Route 99	07/01/2026	08/31/2026	$.00	-	-	-	TBD		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Hammatt Avenue Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Pavement rehabilitation	In the City of Livingston between Campbell Boulevard and State Route 99	09/01/2026	08/31/2027	$.00	-	-	-	TBD		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Main Street Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Pulverize and repave roadway.	In the City of Livingston between E Street and I Street.	07/01/2025	08/31/2025	$.00	-	-	-	TBD		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Main Street Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Pulverize and repave roadway.	In the City of Livingston between E Street and I Street.	09/01/2025	08/31/2026	$.00	-	-	-	TBD		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Other	Asphalt Hotbox - Purchase of Equipment	This project will include: Procurement of Public Works Equipment | The City purchased an asphalt hotbox to enhance Public Work's ability to store and transport hot asphalt.	City of Livingston-citywide equipment	05/29/2025	05/29/2025	$18,102.31	$18,102.31	-	$45,255.78	No		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Main Street and 4th Street Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Pulverize and repave roadway.	In the City of Livingston on Main Street between Peach Avenue and Newcastle Drive, and on 4 Street between Park Street and F Street.	11/01/2024	03/31/2025	$10,927.28	$10,927.28	-	$10,927.28	No		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Main Street and 4th Street Rehabilitation	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Pulverize and repave roadway.	In the City of Livingston on Main Street between Peach Avenue and Newcastle Drive, and on 4 Street between Park Street and F Street.	04/17/2025	05/02/2025	$133,342.28	$133,342.28	-	$246,670.95	No		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Traffic Control Devices	Joseph Gallo Drive and Winton Parkway Intersection- Replace Signal/PED	This project will include: Replacement of signal lights and countdown PED modules at the southwest, northwest, and northeast corners of the Joseph Gallo Drive and Winton Parkway Intersection.	In the City of Livingston at the intersection of Winton Parkway and Joseph Gallo Drive.	08/06/2024	10/04/2024	$19,300.00	$19,300.00	-	$19,300.00	No		10-20	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Safety	Bardolino Drive - Streetlight Replacement	This project will include: Purchase and installation of Cree Cobrahead, streetlight pole, and anchor bolts for the streetlight replacement on Bardolino Drive.	In the City of Livingston on Bardolino Drive.	07/22/2024	02/12/2025	$9,316.64	$9,316.64	-	$9,316.64	No		5-10	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Traffic Control Devices	Campbell Boulevard - Purchase Traffic Safety Devices	This project will include: Purchase of sand barrels, delineators, black pins, and reflective tape for Campbell Boulevard.	In the City of Livingston on Campbell Boulevard.	02/20/2025	05/27/2025	$4,219.81	$4,219.81	-	$4,219.81	No		5-10	27	14	13

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Livingston	Merced County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Other	Main Street and Davis Street - Purchase 2000VA Battery	This project will include: Purchase and install a new Tesco 2000VA battery backup inverter and 6 new batteries for traffic signals at the intersection of Main Street and Davis Street.	In the City of Livingston at the intersection of Main Street and Davis Street.	05/13/2025	06/18/2025	$4,800.00	$4,800.00	-	$4,800.00	No		5-10	27	14	13
City of Livingston	Merced County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Other	Flashing Stop Sign - Purchase of Equipment	This project will include: Procurement of Public Works Safety Materials and Gear | The City purchased a 30" Solar LED flashing stop sign.	City of Livingston - citywide equipment	09/24/2024	09/24/2024	$1,684.80	$1,684.80	-	$1,684.80	No		10-20	27	14	13
City of Lodi RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Lodi	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024-25 Pavement Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Citywide bound by Lower Sacramento Road to the west, CCTC to the east, Turner Road to the north, and Harney Lane to the South. The streets to be resurfaced under this project are listed below.	04/01/2026	05/01/2026	$.00	-	-	-	TBD		5-10	9	14	9
City of Loma Linda RMRA Funds Spent in FY 2024-2025 - $598,641.09. Total Number of Projects Reported- 1																			
City of Loma Linda	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement rehabilitation 2024	This project will include: Pavement Rehab/Repair (Existing)	Full list of locations are on attachment, some locations include; Redlands Boulevard from Anderson Street to Mountain View Avenue. California Street from Barton Road to Orange Avenue. Beaumont Avenue from Mountain View Avenue to Bryn Mawr Avenue. Beaumont Avenue from Mountain View Avenue to Bryn Mawr Avenue. Picton Street.	10/21/2024	12/16/2024	$598,641.09	$598,641.09	-	$827,295.65	No		7-15	40	23	33
City of Lomita RMRA Funds Spent in FY 2024-2025 - $356,757.36. Total Number of Projects Reported- 3																			
City of Lomita	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Rehabilitation Project – Zone G	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Zones G - east of Eshelman Ave; north & south of Lomita Blvd.; (240th, 241st St., April Ct, Callison St., Stanhurst Ave., Turrell St., Nordman St., Eshelman Ave., Alcor St., Ebony Ln, 252nd St., Walnut St., Falena Ave., Abita Ave., 246th St., 247th St., 247th Pl, 248th St.)	07/01/2024	12/31/2027	$356,757.36	$356,757.36	-	-	No		10-20	66	26	43
City of Lomita	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Narbonne South Pipe Replacement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Narbonne Ave, south of Pacific Coast Highway to the southern city limits	01/04/2023	09/30/2025	$43,584.64	$.00	$43,584.64	-	No		10-20	66	26	43
City of Lomita	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Narbonne South Pipe Replacement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Narbonne Ave, south of Pacific Coast Highway to the southern city limits	10/15/2025	06/30/2026	$.00	-	-	-	No		10-20	66	26	43
City of Lompoc RMRA Funds Spent in FY 2024-2025 - $1,626,139.24. Total Number of Projects Reported- 7																			
City of Lompoc	Santa Barbara County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Traffic Control Devices	Maintenance of Traffic Control Devices - Signs, Striping, Markings, etc.	This project will include: Procurement, placement, and maintenance of traffic control devices - signs, striping, markings, etc.	Citywide	07/01/2024	06/30/2025	$200,000.00	$200,000.00	-	$320,872.64	No		2-10	35	19	24
City of Lompoc	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Avalon Street from Olive Avenue to Avalon Court	This project will include: Pavement Rehab/Repair (Existing)	Avalon Street from Olive Avenue to Avalon Court	08/22/2024	02/28/2025	$65,977.33	$65,977.33	-	$121,343.00	No		10-10	35	19	24
City of Lompoc	Santa Barbara County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Seventh Street from Ocean Avenue to College Avenue	This project will include: Pavement Rehab/Repair (Existing)	Seventh Street from Ocean Avenue to College Avenue	-	-	$.00	-	-	-	No		10-10	35	19	24
City of Lompoc	Santa Barbara County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Cypress Avenue from Seventh Street to E Street	This project will include: Pavement Rehab/Repair (Existing)	Cypress Avenue from Seventh Street to E Street	-	-	$.00	-	-	-	No		10-10	35	19	24
City of Lompoc	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Cape Seal Project	This project will include: Pavement Rehab/Repair (Existing)	Central Avenue for 400' west of H Street; Central Avenue at L Street; Central Avenue from V Street to Bailey Avenue	10/07/2024	01/21/2025	$245,850.00	$245,850.00	-	$387,000.00	No		10-10	35	19	24
City of Lompoc	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Walnut Avenue from A Street to O Street	This project will include: Pavement Rehab/Repair (Existing)	Walnut Avenue from A Street to O Street	10/07/2024	01/21/2025	$330,700.00	$330,700.00	-	$531,597.00	No		10-10	35	19	24
City of Lompoc	Santa Barbara County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Pavement Repair	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | This project includes the purchase and construction of asphalt pavement and related materials to repair and rehabilitate City streets and alleys. The pavement repairs include whatever is needed to address the condition identified, including patching potholes, grinding and paving hot mix asphalt, crack sealing, and other asphalt pavement routine maintenance and repairs. | Units of staffing are in hours, and units of materials are in dollars.	Citywide	07/01/2024	06/30/2025	$783,611.91	$783,611.91	-	$1,009,258.78	No		1-10	35	19	24
City of Long Beach RMRA Funds Spent in FY 2024-2025 - $10,079,165.80. Total Number of Projects Reported- 5																			
City of Long Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 18/19 Major Street Repair	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Maintenance/Rehabilitation of 0.5 mile of road; Maintenance/Rehabilitation of 0.3 mile of road; Maintenance/Rehabilitation of 0.5 miles of road; Maintenance/Rehabilitation of 0.4 mile of road	ANAHEIM ST: PACIFIC AVE – ATLANTIC, ANAHEIM ST: GARDENIA AVE - TEMPLE AVE, ANAHEIM ST: ALAMITOS - GARDENIA AVE, ARTESIA BLVD: CHERRY AVE – PARAMOUNT BLVD, E 10TH ST: TEMPLE AVE - OBISPO AVE, XIMENO AVE: BROADWAY - 4TH ST, CARSON ST: CLARK AVE - BELLFLOWER BLVD, LONG BEACH BLVD: 31ST ST – WARDLOW AVE. DEL AMO BLVD: ATLANTIC AVE – ORANGE AVE	06/01/2020	12/31/2024	$2,108,038.30	$.00	$2,108,038.30	$2,256,534.98	No	Complete Streets	7-10	63,70	33,34	47
City of Long Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Major Street Rehabilitation for FY20	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Council District 2: 4th St; Temple Ave; Council District 3: Ximeno Ave; Council District 4: 10th St; Bellflower Blvd; Ximeno Ave. Council District 7: Cherry Ave. Council District 8: San Antonio Dr.	04/01/2021	09/30/2025	$4,005,790.66	$342,993.63	$3,662,797.03	-	Yes	Complete Streets	10-15	70	33,34	47
City of Long Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Major Street Rehabilitation for FY21	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Cherry Avenue (Carson to Bixby)	06/01/2021	09/30/2025	$78,213.75	$9,459.59	$68,754.16	-	Yes	Complete Streets	10-15	70	33	44,47
City of Long Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY24 Citywide Residential Street Repairs	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Maintenance/Rehabilitation of 5.16 miles of road.	See "FY24 Project Location Attachment" for Project Location.	10/01/2023	10/31/2024	$8,715,787.16	$3,837,272.09	$4,878,515.07	$8,715,787.16	No		10-15	65,69	33	42,44
City of Long Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY25 Citywide Residential Street Repairs	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Maintenance/Rehabilitation of 7.4 miles of road.	Various street segments in Districts 2, 3, 6, 7, 8 and 9 of Long Beach as specified in the Resolution approved by City Council on May 21, 2024.	10/01/2024	12/31/2025	$5,889,440.49	$5,889,440.49	-	-	No		10-15	65,69	33	42,44
City of Los Alamitos RMRA Funds Spent in FY 2024-2025 - $329,874.85. Total Number of Projects Reported- 2																			
City of Los Alamitos	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Carrier Row Neighborhood Street Improvement Project FY 23-24	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Carrier Row Neighborhood, which includes Saratoga Drive, Langley Drive, Essex Drive, Enterprise Drive, Midway Drive, Ticonderoga Drive, Ranger Drive, Tarawa Drive, Bunker Hill Drive, Green Ave (Saratoga to Ticonderoga), Howard Avenue (Lexington to Bennington).	10/17/2024	06/30/2025	$329,874.85	$329,874.85	-	$1,523,407.27	No		10-15	72	34	45
City of Los Alamitos	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Old Towne West Street Improvement Project FY 24-25	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	City of Los Alamitos in the Old Towne West Neighborhood, and will include Oak Street (from Katella Avenue to Sausalito Street), Walnut Street (Katella Avenue to Sausalito Street), Reagan (Katella Avenue to Briggeman Drive) and Pine Street (Florista Street to Catalina Street).	03/09/2026	06/30/2026	$.00	-	-	-	No		10-15	72	34	45
City of Los Altos RMRA Funds Spent in FY 2024-2025 - $551,214.10. Total Number of Projects Reported- 2																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Altos	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 23-24 Annual Street Resurfacing	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Various streets within Los Altos jurisdiction. Street list is attached as part of the resolution. Locations are estimates not yet final. ACACIA AV, AVALON DR N, CAMELLIA WY, CARVO CT, CASITA CT, DAMIAN WY, FORMWAY CT, GABILAN ST, HAWTHORNE AV, JAY ST, LARNEL PL, LAVER CT, LOMA PRIETA CT, OAKHURST AV, OTIS WY, SANTA RITA CT, SHELBY LN, SOLANA DR, ST CHARLES CT, TRAVERSO CT	06/30/2024	11/29/2025	$848,189.00	$.00	$848,189.00	-	No		12-15	24	13	18
City of Los Altos	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 24-25 Annual Street Resurfacing	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Various streets that include: Camellia Ct, Jay ST, Loma Prieta Ct, Newcastle, Shelby Ln, Springer Rd, Stonehaven Dr, University Ave	06/30/2025	06/30/2026	$551,214.10	$551,214.10	-	-	Yes	Complete Streets	10-15	21	13	18
City of Los Angeles RMRA Funds Spent in FY 2024-2025 - $48,494,156.78. Total Number of Projects Reported- 206																			
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Tujunga/Strathern/Fair Street/Sidewalk Project	This project will include: Cost Estimating,Environmental Study/Documents,Preliminary Design,Project Scope Development	This project will repair the roadway bed and sidewalks along Tujunga, Strathern and Fair Streets. This is a design project. Implementation of the construction phase will not start until 2028, after the LA County completes construction of the Rory M. Shaw Wetlands Park Project to ensure that the improvements are not damaged by the construction activities for the Park Project.	Tujunga Ave. , Strathern St. and Fair St., in Council District 6	11/16/2021	06/30/2030	$537,111.07	$142,239.54	$394,871.53	-	No		20-30	39	18,25	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vision Zero Corridors: Citywide	This project will include: Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Removal and installation of striping and pavement markings to support Vision Zero program improvements. Striping changes including striping of bike lanes and new crosswalks. The scope also includes resurfacing of bike lanes.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	01/01/2018	12/31/2026	$1,714,434.17	$203,068.06	$1,511,366.11	-	No		5-10	38,39,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vision Zero Traffic Signals: Citywide	This project will include: Install safety improvement at various traffic signal locations Citywide. (Funding year: 2017-18 and 18-19) | from 2017-18 and 2018-19.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	08/01/2018	12/01/2026	$4,979,777.11	$456,496.99	$4,523,280.12	-	No		5-20	38,39,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Concrete Streets (managed by Bureau of Engineering)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Repair of failed concrete streets.	Three proposed locations: 1) 67th St from 8th Ave to 11th Ave; 2) 41st Dr from Figueroa St to Hoover St; and 3) Degnan Blvd from 43rd Pl to 43rd St	01/01/2026	12/30/2026	$.00	-	-	-	No		30-50	54,59,62	30	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Concrete Streets (managed by Bureau of Engineering)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Repair of failed concrete streets.	Three proposed locations: 1) 67th St from 8th Ave to 11th Ave; 2) 41st Dr from Figueroa St to Hoover St; and 3) Degnan Blvd from 43rd Pl to 43rd St	03/01/2019	12/31/2025	$.00	$.00	$.00	-	No		30-50	54,59,62	30	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Street Reconstruction/Vision Zero Design	This project will include: Cost Estimating,Preliminary Design,Project Scope Development | Design activities for one Complete Street (CS) Project that is selected as part of Complete Streets Program - Round 2 Projects. Funding for construction has not yet been identified. Estimated start and completion dates are as follows for La Brea Ave CS- 1/2023 to 9/2024.	La Brea Ave between Coliseum St and Adams Blvd	12/01/2017	01/25/2026	$1,733,052.00	$.00	$1,733,052.00	-	Yes	Complete Streets	15-20	55	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sheldon Arleta Sidewalk Improvement - Sharp Ave, Wicks, Arleta and Sheldon	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) |	Separation of pedestrian and vehicle traffic for safety: To complete sidewalk improvements around Sheldon Arleta Park. Remove and reconstruct street pavement, curb, gutter, trees, utilities poles, new concrete sidewalk, re-strip street, construct street lights, relocate fence, new fence wrought iron(tubular). Funding sources include SB1 $2,843,734 and Public Works Trust Fund $289,782.	Sheldon Arleta Park , at Sheldon St, Sharp Ave, Arleta Ave, and Wicks St., in Council District 6, Sheldon St and Sharp Ave, Wicks St	06/30/2023	03/01/2027	$4,046,516.73	$1,530,325.03	$2,516,191.70	-	No	Complete Streets	50-100	39	18	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Cochran Ave (2520) Culvert at Cul-De-Sac	This project will include: Repair of roadway: Remediate the transition structure at the culvert outlet by correcting the grade to drain to the south and replace the deficient curb and gutter along with the sidewalk that will be impacted in order to re-establish the original drainage pattern. Project funding sources include:SB1 $245,000 and Public Works Trust Fund $100,000.	South LA. Council District 10, 2520 Cochron Ave	01/02/2019	07/30/2025	$18,004.18	$.00	$18,004.18	-	No		50-50	54	30	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Dudley Drive Pavement Reconstruction	This project will include: Cost Estimating,Preliminary Design,Project Scope Development | Funds are available for design only due to a change in the original project scope to accommodate a 20 ft roadway. The original scope included construction of AC berm, repairing the subsidence along northwest portion of the street, and repairing pavement cracks in the vicinity of 4535 E Dudley Drive. .The widened roadway will require additional retaining walls, guardrails and stormwater collection features, estimated to cost about $600,000.	Dudley Dr and Cato St, Council District 14,	05/01/2019	06/30/2026	$78,723.25	$.00	$78,723.25	-	No		25-50	51	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Kinney Street Improvement - Crestmoore to Lavell	This project will include: Cost Estimating,Preliminary Design,Project Scope Development | Street improvement, retaining wall: Retaining walls and street improvement, including regrading street, new curb and gutter for drainage control.	Council District 1, Kinney Street between Crestmoore Pl and Lavell Dr	06/01/2019	07/30/2025	$2,771,978.00	$2,398,572.49	$373,405.51	-	No		20-30	51	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Main Street Lighting Improvement Unit 2	This project will include: Cost Estimating,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Street Lighting Improvement: Replace existing high voltage series street lighting system with a low voltage system (install new poles, foundations, conduit, wires, and energy efficient LED lighting.	Council District 9: Main St. from 42nd Pl. to 57th St. and San Pedro Pl. between Main St. and 80th.	06/01/2019	11/29/2025	$229,120.47	$.00	$229,120.47	-	Yes	Sustainability	20-30	59	30	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Main Street Lighting Improvement Unit 2	This project will include: Cost Estimating,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Street Lighting Improvement: Replace existing high voltage series street lighting system with a low voltage system (install new poles, foundations, conduit, wires, and energy efficient LED lighting.	Council District 9: Main St. from 42nd Pl. to 57th St. and San Pedro Pl. between Main St. and 80th.	10/01/2026	12/01/2027	$.00	-	-	-	Yes	Sustainability	20-30	59	30	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Branford Street - Arleta Ave to Pacoima Wash	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New) | Repair roadway to reduce flooding and promote safety: This project consists of constructing 600' of 36"storm drain in Branford Street from the outlet at the Pacoima Wash Diversion Channel, northeasterly to Arleta Avenue. Branford Street is a heavily traveled secondary highway. The intersection of Arleta and Branford becomes flooded during even minor rainfall events, seriously impeding vehicular and pedestrian traffic. This can contribute to traffic accidents, increasing the City's liability.	San Fernando Valley. Council District 6: Branford Street - Arleta Ave to Pacoima Wash	11/23/2022	12/23/2025	$2,230,297.24	$611,797.24	$1,618,500.00	-	No		50-100	39	18	29

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	7th Street Streetscape	This project will include: Cost Estimating,Preliminary Design,Project Scope Development | Road repair and sidewalk and bicycle improvements: Improve pedestrian safety by installing curb extensions, widening sidewalks, improving pedestrian lighting, enhancing crosswalks, and provide pedestrian amenities including benches, street trees, landscaped buffers from traffic and bike racks. Estimated total cost of project is $10,699,534. Project funding sources include: Wilshire Grand Development $7,970,689, Housing and Community Investment Department grant $2,115,000, Affordable Housing Sustainable Communities grant $13,845 and SB1 $600,000	Downtown LA Council District 14: 7th Street between Olive and San Pedro.	02/01/2018	06/20/2026	$4,554,396.45	$2,662,956.30	$1,891,440.15	-	Yes	Complete Streets	50-50	53	30	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vision Zero - Phase 3	This project will include: Bicycle Lane Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Road Safety Improvements	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	01/01/2022	12/31/2025	$1,519,567.37	$218,197.37	$1,301,370.00	-	No		25-30	39,43,45,46,50,51,53,54,59,62,64	18,24,25,26,27,30	25,27,28,29,30,33,34,37,42,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sidewalk Repair Access Request Acceleration (2018-19)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Repair of sidewalks adjacent to streets to safely separate vehicle and pedestrian traffic.	Citywide - in the Valley, West LA, South LA, East LA, and Central City. Locations will be selected based upon priority needs and resources throughout the year. In fiscal year 23-24, 315 sites were completed throughout the City. Some examples are: 6522 N Bellaire Ave, 4444 N Whitesett Ave, 122 N Fickett St., 3150 N Warwick Ave. Examples of library sites completed: Frances Howard and Goldwyn - Hollywood Regional Library; Hyde Park Mirian Matthew Library; Granada Hills Library, etc.	12/01/2018	06/30/2026	$9,819,713.77	$149,559.75	$9,670,154.02	-	No		20-25	39,43,45,46,50,51,53,54,59,62,64	18,24,25,26,27,30	25,27,28,29,30,33,34,37,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Collier Winnetka Storm Drain	This project will include: Storm Drain/Culvert Installation (New) | This project will install 300 linear feet of 48 inch storm drain, catch basins, maintenance holes, laterals and associated improvements to alleviate flooding and ensure vehicular and pedestrian safety .	Collier Street from Quakertown Ave to Winnetka Ave; in Council District 3	06/03/2022	03/04/2024	$1,034,715.38	$244,005.28	$790,710.10	$2,749,000.00	No		20-30	45	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Vision Zero - Concrete Improvements	This project will include: Pavement Rehab/Repair (Existing) | The project will repair failed concrete streets along Vision Zero High Injury Network corridors throughout the City.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	06/01/2020	12/31/2026	$450,947.51	$175,947.51	$275,000.00	-	No		10-15	38,39,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Vision Zero Traffic Signals (2019-20)	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Procurement of materials and installation of safety improvements at traffic signal locations Citywide.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	10/09/2020	12/30/2025	$7,548,772.04	$.00	$7,548,772.04	-	No		5-10	38,39,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Magnolia Blvd. Storm Drain Extension and Pedestrian Safety Improvement	This project will include: Preliminary Design,Project Scope Development | The original project scope included the installation of 700 linear feet of 36-inch diameter storm drain to alleviate flooding and ensure vehicular and pedestrian safety. The storm drain will be installed in conjunction with the pedestrian safety improvements on Magnolia Blvd between Cahuenga Blvd and Vineland Ave. Improvements include construction of bump-outs, concrete curb, gutter, and sidewalk; AC pavement; extension of storm drain; street trees; street lighting and traffic signals.	Magnolia Blvd from Cahuenga Blvd to Vineland Ave (storm drain on Magnolia from Cartwright Ave to Satsuma Ave) in Council District 2	07/01/2015	03/15/2027	$229,400.53	$12,800.53	$216,600.00	-	No	Complete Streets	20-30	39	18	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sidewalk Repair Access Request Acceleration Strategy (Year 2 of 4)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | The work consists of sidewalk repair and installation of curb ramps throughout the City.	Citywide - in the Valley, West LA, South LA, East LA, and Central City. Locations will be selected based upon priority needs and resources throughout the year. In fiscal year 23-24, 315 sites were completed throughout the City. Some examples are: 6522 N Bellaire Ave, 4444 N Whitesett Ave, 122 N Fickett St., 3150 N Warwick Ave. Examples of library sites completed: Frances Howard and Goldwyn - Hollywood Regional Library; Hyde Park Mirian Matthew Library; Granada Hills Library, etc.	10/01/2019	06/30/2026	$11,772,329.77	$3,171,075.27	$8,601,254.50	-	No		20-30	38,39,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sidewalk Repair Contractual Services (2019-20)	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Procurement of contractors to perform sidewalk repair activities and improvements as needed. Locations will be selected based on priority need.	Citywide - in the Valley, West LA, South LA, East LA, and Central City. Locations will be selected based upon priority needs and resources throughout the year. In fiscal year 23-24, 315 sites were completed throughout the City. Some examples are: 6522 N Bellaire Ave, 4444 N Whitesett Ave, 122 N Fickett St., 3150 N Warwick Ave. Examples of library sites completed: Frances Howard and Goldwyn - Hollywood Regional Library; Hyde Park Mirian Matthew Library; Granada Hills Library, etc.	07/01/2020	12/31/2025	$3,643,019.69	$.00	$3,643,019.69	-	No		20-30	38,39,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Jefferson Beautiful Complete Street Project	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Jefferson Blvd betw Vermont Ave and Western Ave; in Council District 8	04/01/2022	05/24/2026	$526,789.55	$.00	$526,789.55	-	Yes	Complete Streets	20-30	59	30	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Vision Zero Traffic Signals Support 2020 (Bureau of Street Lighting)	This project will include: Public Works Staffing | Public Works-Street Lighting staff for traffic signal design work and street lighting elements of the Complete Streets and Vision Zero Program.	Citywide	05/01/2024	06/30/2026	$.00	$.00	$.00	-	No		1-1	53	30	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Riverside Dr. Lighting Improvement Unit 2 CIP/STP	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Riverside Dr from Lankershim Blvd to Camarillo Blvd, and Vineland Ave from Riverside Dr. To Hortense St.; in Council District 4	01/14/2022	06/30/2026	$880,208.65	$.00	$880,208.65	-	Yes	Climate, Sustainability	20-20	46	18	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Asset Management and Inventory System	This project will include: Procurement of Public Works Systems/Databases | Procurement/development of an Asset Management System and multi-year modernization initiatives.	12th and Broadway	11/19/2019	06/30/2027	$947,000.00	$.00	$947,000.00	-	No		5-10	53	30	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vision Zero Citywide Flashing Beacons	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety) | The project will install flashing beacons along Vision Zero High Injury Network corridors throughout the City.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	01/01/2022	12/30/2025	$1,255,429.62	$1,054,429.62	$201,000.00	-	No		5-10	38,39,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,27,28,29,30,33,34,37,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	2nd St. Tunnel Tile Removal and Drainage Control	This project will include: Cost Estimating,Preliminary Design,Project Scope Development | Funding will be used to hire a consultant to investigate the 2nd Street tunnel deficiencies that cause loose and falling ceramic tiles throughout and poses a threat to public safety. Funding may also be used for design of the project, consisting of the removal of the existing tiles and installation of new drainage to remediate the 2nd street tunnel deficiencies,	2nd St. Tunnel between Hill St. and Figueroa St., in Council District 14	07/01/2020	11/30/2026	$440,852.60	$.00	$440,852.60	-	No		1-1	53	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Fletcher Dr. and La Clede Ave.	This project will include: Cost Estimating,Preliminary Design,Project Scope Development | This project will install handrails along Fletcher Dr. through the underpass on both sides of the roadway to safely separate pedestrian and vehicular traffic.	Fletcher Dr. and La Clede Ave. underpass, in Council District 13	06/01/2021	12/30/2025	$.00	$.00	$.00	-	No		15-30	43	24	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Safety	Sepulveda Blvd (LAX) Tunnel Fire Detection System Upgrade	This project will include: Repair and Servicing of Public Works Systems/Databases | This project will upgrade the Fire Detection System in the Sepulveda Blvd Tunnel to maximize public safety.	Sepulveda Blvd beneath and adjacent to the runways at LAX between the 105 Freeway and Century Blvd (3100 Sepulveda Blvd, Los Angeles, 91436), in Council District 11	07/01/2020	06/30/2025	$1,198,854.44	$456,159.00	$742,695.44	$1,198,854.44	No		1-5	62	26	43

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Concrete Streets (2020-21)	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	The project will repair failed concrete streets throughout the City.	20 sites: Laveta: Temple to Cortez; Grand View St: 4th to Ocean View; Union Ave: Wilshire to 7th, Sunshine St: Ridgemoor to Berry Dr; Lanark St & Vanalden; McConnel Dr: Cresta Dr to Monte Mar; Harper Ave: Melrose to Clinton & Oakwood to Beverly; Club Dr: Club Pl to Cresta Dr; 78th: Towne to Crocker; Towne: 78th to 79th; Sutro: 43rd to 6th; 5th: 43rd St to 43rd Pl; Serrano Ave: Melrose to Rosewood; Roy St: Marie to Figueroa, Aldama to Meridian; Centre St: Sepulveda to Santa Cruz, Centre/O'Farrell	07/01/2020	06/30/2026	$3,097,146.23	$716,044.23	$2,381,102.00	-	No		35-40	45,50,51,53,54,59,70	24,26,27,30,35	28,30,33,34,37,40,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Pavement Preservation Program	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	This Program includes activities such as resurfacing, slurry sealing, and asphalt repairs to prevent deterioration in the overall condition of the City street system.	Citywide - in the Valley, West LA, South LA, East LA, and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2020	06/30/2026	$15,122,060.96	$.00	$15,122,060.96	-	No		5-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Failed Street Reconstruction (2020-21)	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	The project will repair the most severely damaged streets throughout the City.	83 locations Citywide - in the Valley, West LA, South LA, East LA, and Central City. The locations were selected based upon priority needs and resources throughout the year.	01/01/2021	06/30/2026	$2,099,599.00	$.00	$2,099,599.00	-	No		20-40	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Century Blvd and Gramercy Place Storm Drain	This project will include: Install 2400 linear feet of 24-inch diameter storm drain along Century Blvd, from Van Ness Ave and Gramercy Place to alleviate flooding and improve safety of vehicle and pedestrian traffic.		Century Blvd, between Van Ness Ave and Ruthelen Street and in Ruthelen Street and Gramercy Place	06/01/2023	04/01/2028	$14,724.18	$.00	$14,724.18	-	No		20-30	62	30	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Sepulveda Blvd – 89 St to La Tijera Blvd	This project will include: Storm Drain/Culvert Installation (New) | This project will construct 550 linear feet of 36-inch diameter storm drain, catch basins, and laterals along Sepulveda from 89th St to Tijera Blvd. This project will alleviate flooding and improve safety of vehicle and pedestrian traffic.		On Sepulveda Blvd from 80th St to La Tijera Blvd, in Council District 11	06/01/2023	11/08/2024	$1,163,474.54	$1,066,759.54	$96,715.00	$3,158,000.00	No		20-30	62	26	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Sunset Blvd Phase 2 and 3 - Coronado Terrace to Waterloo St, Class 3 Remedial Slope Mitigation	This project will include: This project will fund the design of a shotcrete and soil nail wall to mitigate the over-steepened slope and to eliminate continuing erosion that creates unsafe conditions on the sidewalk and curbside traffic lane.		Sunset Blvd betw Coronado Terrace and Waterloo St, Los Angeles, 90026	07/01/2020	07/30/2026	$2,129,541.99	$2,062,456.75	$67,085.24	-	No		30-50	50	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Sunset Blvd Phase 2 and 3 - Coronado Terrace to Waterloo St, Class 3 Remedial Slope Mitigation	This project will include: This project will fund the design of a shotcrete and soil nail wall to mitigate the over-steepened slope and to eliminate continuing erosion that creates unsafe conditions on the sidewalk and curbside traffic lane.		Sunset Blvd betw Coronado Terrace and Waterloo St, Los Angeles, 90026	08/05/2026	07/26/2027	$.00	-	-	-	No		30-50	50	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Montana St and Allesandro St.	This project will include: ADA Curb Ramp Installation (New),Preliminary Design,Sidewalk and/or Crosswalk Installation (New) | This project will construct new sidewalk, curb ramps, and retaining walls on the north side of Montana St to safely separate pedestrian and vehicular traffic.		Montana St. and Allesandro St, in Council District 13	07/01/2021	01/30/2026	$234,888.93	$67,519.65	$167,369.28	-	No		20-30	51	24	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Montana St and Allesandro St.	This project will include: ADA Curb Ramp Installation (New),Preliminary Design,Sidewalk and/or Crosswalk Installation (New) | This project will construct new sidewalk, curb ramps, and retaining walls on the north side of Montana St to safely separate pedestrian and vehicular traffic.		Montana St. and Allesandro St, in Council District 13	03/01/2026	01/01/2027	$.00	-	-	-	No		20-30	51	24	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Safe Routes to School Street Safety Improvements, Phase I	This project will include: Preliminary Design | Potential treatments may include, but are not limited to flashing beacon stop signs, speed humps, pedestrian activated flashing beacons, speed feedback signs, one way street redesign, temporary curb extensions, school valet lanes, and new crosswalks.		0.25 mile vicinity of 10th St ES, Esperanza ES, Gratts LAYS, Gratts EEC, and Liechty MS in Central Los Angeles.	10/01/2026	12/30/2028	$.00	-	-	-	No		1-5	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Safe Routes to School Street Safety Improvements, Phase I	This project will include: Preliminary Design | Potential treatments may include, but are not limited to flashing beacon stop signs, speed humps, pedestrian activated flashing beacons, speed feedback signs, one way street redesign, temporary curb extensions, school valet lanes, and new crosswalks.		0.25 mile vicinity of 10th St ES, Esperanza ES, Gratts LAYS, Gratts EEC, and Liechty MS in Central Los Angeles.	01/15/2021	10/01/2024	$.00	$.00	$.00	$.00	No		1-5	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Ventura Canyon and Strathern Ave	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | This project will reconstruct Strathern Street, including roadway, sidewalk, new streetlights, trees, and landscape elements.		7960 Ventura Canyon Ave: Strathern Street between Ventura Canyon Ave and 280ft west of Greenbush Ave	08/30/2021	10/30/2025	$91,259.30	$8,587.46	$82,671.84	-	No		20-30	46	18	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Ventura Canyon and Strathern Ave	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | This project will reconstruct Strathern Street, including roadway, sidewalk, new streetlights, trees, and landscape elements.		7960 Ventura Canyon Ave: Strathern Street between Ventura Canyon Ave and 280ft west of Greenbush Ave	11/01/2025	11/30/2026	$.00	-	-	-	No		20-30	46	18	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Victory and Encino Intersection	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety) | This project will increase safety by repairing an unsafe dip in the roadway which can cause vehicles at high speed to become airborne and installing a traffic beacon.		Victory Blvd and Encino Ave, in Council District 6	01/01/2022	08/01/2026	$100,613.74	$50,527.74	$50,086.00	-	No		20-30	46	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Woodlawn Ave. Triangle Median Safety Improvements	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Supplemental project funding for curb extensions, curb ramps, sidewalks, continental crosswalks, landscaping, and additional traffic control devices including a solar-powered Rectangular Rapid Flash Beacon (RRFB) along Woodlawn Ave and Maple Ave.		In vicinity of y-intersection of Woodlawn and Maple Avenues, in Council District 9	07/01/2021	06/30/2026	$226,310.55	$98.55	$226,212.00	-	No		20-30	59	30	40
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Olympic Blvd. - Lake St. to Western Ave. CIP/STP	This project will include: Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project will convert the existing high voltage series street lighting system to a low voltage system, including refurbishing existing poles and installing new conduit, wires, and energy efficient LED lighting, to provide public safety.		Olympic Blvd. from Lake St. to Western Ave.	07/07/2020	10/01/2026	$109,167.90	$26,833.82	$82,334.08	-	Yes	Sustainability	15-20	53	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Olympic Blvd. - Lake St. to Western Ave. CIP/STP	This project will include: Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project will convert the existing high voltage series street lighting system to a low voltage system, including refurbishing existing poles and installing new conduit, wires, and energy efficient LED lighting, to provide public safety.		Olympic Blvd. from Lake St. to Western Ave.	11/30/2026	01/01/2028	$.00	-	-	-	Yes	Sustainability	15-20	53	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Wilshire Blvd. - Grand Ave. to Hoover St. STM/STP	This project will include: Preliminary Design | The Project will convert the existing high voltage series street lighting system to a low voltage system, refurbish existing poles, and install new conduit, wires, and energy efficient LED lighting to lower voltage and provide public safety.		Olympic Blvd. from Lake St. to Western Ave., in Council Districts 1, 10, 14	07/13/2020	07/01/2025	$590,394.29	$408,698.54	$181,695.75	-	Yes	Sustainability	15-20	53	30	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Wilshire Blvd. - Grand Ave. to Hoover St. STM/STP	This project will include: Preliminary Design | The Project will convert the existing high voltage series street lighting system to a low voltage system, refurbish existing poles, and install new conduit, wires, and energy efficient LED lighting to lower voltage and provide public safety.		Olympic Blvd. from Lake St. to Western Ave., in Council Districts 1, 10, 14	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Sustainability	15-20	53	30	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Vision Zero Traffic Signal Support: Bureau of Street Lighting (2021)	This project will include: Public Works Staffing | Public Works-Street Lighting staff for traffic signal design work and street lighting elements of the Complete Streets and Vision Zero Programs.		Citywide - in the Valley, West LA, South LA, East LA, and Central City. Project locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2020	06/30/2026	$.00	$.00	$.00	-	No		1-1	53	30	34

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vision Zero Corridor Projects (2020-21)	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The project will provide for street safety projects along Vision Zero High Injury Network (HIN) corridors, including speed feedback sign installation and maintenance and pedestrian refuge island implementation as needed.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	01/01/2022	12/31/2025	$6,105,583.82	$682,276.25	$5,423,307.57	-	No		5-10	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Sidewalk Repair Contractual Services (2020-21)	This project will include: Public Works Staffing	Procurement of contractors to perform sidewalk repair activities and improvements as needed. Locations will be selected based on priority need.	Citywide - in the Valley, West LA, South LA, East LA, and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2020	12/31/2025	$3,034,354.45	$.00	$3,034,354.45	-	No		20-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vision Zero Traffic Signal (2020-21)	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Install safety improvements at various traffic signal locations Citywide, especially along Vision Zero High Injury Network (HIN) corridors.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	06/01/2022	06/30/2026	$2,153,215.73	$991,416.45	$1,161,799.28	-	No		5-10	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	La Brea Median Project	This project will include: This project will demolish and reconstruct an existing median on La Brea Ave.		La Brea, between Coliseum St and Adams Blvd in Council District 10	01/26/2023	09/17/2026	$.00	$.00	$.00	-	No		15-30	54	30	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Lower Grand Tunnel Lighting Improvement - Phase II (part of RP019)	This project will include: Preliminary Design		Lower Grand Ave between General Thaddeus Kosciuszko Way to approximately 275 N/O General Thaddeus Kosciuszko Way	07/01/2020	06/30/2026	$466,075.95	$.00	$466,075.95	-	No		15-20	53	30	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Boyle Heights Pedestrian Linkages	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The project will improve pedestrian infrastructure including sidewalk repairs, new sidewalk, pedestrian lighting, continental crosswalks, and curb ramps to improve connectivity within the community.	Clarence St from 4th St to Jesse St, and Anderson St from 6th St to Jesse St in Council District 14	08/01/2021	02/23/2026	$197,637.49	$15,466.57	$182,170.92	-	No		20-30	53	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	ATSAC Maintenance Hub Retrofit	This project will include: Repair and Servicing of Public Works Systems/Databases	This is for the ongoing maintenance requirements such as camera maintenance and replacement, replace of items such as transceiver, receivers, servers, and fusion splicers, repair of trunk lie breaks, software licensing, wireless and telephone drop connections, video wall maintenance, hub maintenance, replacement of hub buildings, and video central switcher maintenance.	1) Hub at Cahuenga; 2) Hub at Encino. Additional sites will be determined at a later date, subject to available funds.	07/01/2020	06/30/2026	$1,544,674.74	$173,595.74	$1,371,079.00	-	No		1-5	38,39,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Franklin ad Whitley Intersection Improvements	This project will include: Preliminary Design,Project Scope Development		Franklin Ave and Whitley Ave in Council District 4	06/03/2024	07/01/2025	$.00	$.00	$.00	-	No		10-30	50	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	High Voltage Conversion Program - Materials	This project will include: Procurement of Road Maintenance and Rehab Materials	Funds will be used to purchase materials for the conversion of 800 series high voltage lighting units to low voltage LED, including circuit breakers as part of the Accelerated High Voltage Conversion Program to lower voltage to provide public safety.	Citywide - in the Valley, West LA,South LA, East LA, and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	09/07/2021	06/30/2026	$1,450,929.35	$180,399.36	$1,270,529.99	-	Yes	Sustainability	10-23	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Vision Zero Traffic Signals Support (Bureau of Street Lighting - 2021-22)	This project will include: Public Works Staffing	Funds for the Bureau of Street Lighting to support the traffic signal construction workload for new traffic signals citywide.	1149 S Broadway in Council District 14	07/01/2022	07/10/2026	$.00	$.00	$.00	-	No		1-1	53	30	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Contingency for Construction (2021-22)	This project will include: Use of this contingency funding for street improvement project(s) will be determined at a later date. The project(s) will be selected based upon priority need.		Specific location(s) have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2022	06/30/2026	$.00	$.00	$.00	-	No		1-10	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Bicycle Lane Repair and Maintenance	This project will include: Public Works Staffing,Repair and Servicing of Public Works Systems/Databases	For Citywide bike lane repair and maintenance to ensure public safety.	Citywide - in the Valley, West LA,South LA, East LA, and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2021	06/30/2026	$1,000,000.00	$.00	$1,000,000.00	-	No		15-20	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Vision Zero Traffic Signal (2021-22)	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Install safety improvements at various traffic signal locations Citywide, especially along Vision Zero High Injury Network corridors. This includes any necessary repair or installation relating to the curb ramps, crosswalk, sidewalks, storm drains, signage, and lights.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	06/01/2023	12/30/2026	$624,242.10	$624,242.10	$.00	-	TBD	Complete Streets	5-10	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sidewalk Repair Access Request Acceleration (2021-22)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Procurement of contractors to perform sidewalk repairs to safety separate vehicular and pedestrian traffic in compliance with the Americans with Disabilities Act (ADA).	Citywide - in the Valley, West LA, South LA, East LA, and Central City. Locations will be selected based upon priority needs and resources throughout the year. In fiscal year 23-24, 315 sites were completed throughout the City. Some examples are: 6522 N Bellaire Ave, 4444 N Whitesett Ave, 122 N Fickett St., 3150 N Warwick Ave. Examples of library sites completed: Frances Howard and Goldwyn - Hollywood Regional Library; Hyde Park Mirian Matthew Library; Granada Hills Library, etc.	10/20/2021	06/30/2026	$10,738,164.65	$881,788.36	$9,856,376.29	-	No		10-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Lassen Street and Owensmouth	This project will include: Pavement Rehab/Repair (Existing)	To reconstruct approximately 110 linear feet of existing cross gutter to standard, including bringing two non-standard curb ramps to current standards conditions to ensure public safety.	Intersection of Lassen St and Owensmouth St in Council District 12	06/11/2024	06/30/2026	$.00	$.00	$.00	-	No		10-20	45	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Complete Streets Components	Slauson Ave Improvements from Crenshaw Blvd to Western	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Right of Way		Slauson Ave from Crenshaw Blvd to Western in Council District 8	-	-	$.00	-	$.00	-	Yes	Complete Streets	10-30	50	30	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Wonderland Ave and Crescent Drive	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design,Right of Way	For the design of widening the roadway to 20-foot minimum drivable path with adjacent space for guard rails, curb and gutter, asphalt berm, and bulkhead.	Wonderland Avenue from Crescent Drive to approximately 520-ft west of Crescent Drive in Council District 4	06/04/2024	06/30/2026	$.00	$.00	$.00	-	No		5-20	50	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sunset Blvd Phase 4 - Coronado Terrace to Waterloo Street	This project will include: This safety related project installs a shotcrete and soil nail wall to mitigate the over-steepened slope.		Across the street from the property with an address of 2723 Sunset Blvd in Council District 14;	12/01/2022	08/31/2025	$25,326.08	$452.86	$24,873.22	-	No		30-50	50	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vision Zero Corridor Projects (2021-22)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	For street safety projects along High Injury Network (HIN) corridors, including speed feedback sign installation and maintenance and pedestrian refuge island implementation as needed.	Citywide- in the Valley, West LA, South LA, East LA, and the Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority need and resources throughout the year along the High Injury Network. The High Injury Network can be found here: https://geohub.lacity.org/datasets/ladot::high-injury-network-2018-/explore?location=34.203697%2C-118.577011%2C13.94	06/01/2023	12/31/2026	$293,128.58	$293,128.58	$.00	-	TBD		5-10	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Security Lighting Unit 21	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Citywide - in the Valley, West LA,South LA, East LA, and Central City. Locations will be selected based upon priority needs and resources throughout the year.	05/01/2024	06/30/2026	$.00	$.00	$.00	-	TBD	Complete Streets, Sustainability	10-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Eldridge-Harding Storm Drain (Mission College)	This project will include: Storm Drain/Culvert Installation (New) | Design of a storm drain extension about 1900 linear feet with 54-inch reinforced concrete pipe (RCP) north of Harding and 340 linear feet of 18-inch RCP to alleviate flooding and improve safety of vehicle and pedestrian traffic.	Eldridge Ave. from Harding St. to Pasha St. (Council District 7)	06/03/2024	12/01/2028	$.00	$.00	$.00	-	No		20-30	39	18	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	18th Street and 19th Street near Walker Avenue	This project will include: Storm Drain/Culvert Installation (New) | Design of a 2,400 linear feet of 48-inch reinforced concrete pipe (RCP) along 19th St. between 18th St. and Walker Ave. and along 18th St. between Walker Ave. and Meyler St, and a 300 linear feet of 18-inch RCP connecting the proposed new curb opening catch basin to the main line maintenance hole and function structures. The project will alleviate flooding and improve safety of vehicles and pedestrian traffic.	18th St from Walker Ave. to Meyler St.	09/20/2023	02/28/2028	$.00	$.00	$.00	-	No		20-30	70	35	44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Montecito Drive to Latrobe Storm Drain	This project will include: Storm Drain/Culvert Installation (New) | Design of a storm drain within an existing 12' storm drain easement from Montecito Dr. to Latrobe St. to prevent runoff from overflowing to the downhill properties. This project will alleviate the flooding and ensure public safety.	1477 Montecito Drive to 3874 Latrobe Street (Council District 1)	07/01/2023	12/01/2026	$9,357.22	$.00	$9,357.22	-	No		20-30	51	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Asilomar Boulevard Stabilization	This project will include: This project will install a series of deep soil mixing piles to stabilize Asilomar Blvd. and restore safety to the roadway.	Asilomar Blvd (15951 - 15981), Pacific Palisades, 90272	01/20/2023	04/01/2026	$5,023,940.10	$162,116.94	$4,861,823.16	-	No		30-50	50	26	33
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Avon Park Terrace (1431) Retaining Wall	This project will include: This project will construct a new concrete retaining wall to restore lateral support and safety to the roadway.	1431 Avon Park Terrace, Los Angeles, 90026	02/01/2023	04/01/2026	$891,376.74	$783,361.00	$108,015.74	-	No		30-50	51	24	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Crescent Drive (8483 & 8527) Bulkhead	This project will include: This project will construct two steel pile and pre-cast concrete lagging bulkheads to restore lateral support and ensure safety to the roadway.	8483 & 8527 Crescent Drive, Los Angeles, 90046	06/01/2023	05/01/2026	$1,227,581.16	$1,200,900.00	$26,681.16	-	No		30-50	50	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Crescent Drive (8718, 8742, & 8764) Bulkheads	This project will include: This project will construct two steel pile and pre-cast concrete lagging bulkheads to restore lateral support and ensure safety to the roadway.	8718-8764 Crescent Drive, Los Angeles, 90046	06/01/2023	05/01/2026	$374,924.38	$29,726.45	$345,197.93	-	No		30-50	50	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Dixie Canyon Avenue (6164) Bulkhead and Slope Stabilization	This project will include: The project will construct two steel pile and pre-cast concrete lagging bulkheads to restore lateral support to the roadway and install k-rail with a debris barrier to protect the roadway from slough.	3600 Dixie Canyon Avenue, Los Angeles, 91423	06/01/2023	04/25/2025	$325,577.57	$73,626.79	$251,950.78	$443,000.00	No		30-50	46	18	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Glenoaks Boulevard (10810) Slope Mitigation	This project will include: This project will install rockfall netting to prevent debris and slough from encroaching onto the roadway and sidewalk to ensure public safety.	10810 Glenoaks Boulevard, Los Angeles, 91331	06/01/2023	06/30/2026	$6,494.89	$.00	$6,494.89	-	No		30-50	39	18	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Medina Road (4956, 5166, 5259) Bulkhead Replacement	This project will include: This project will replace existing failed timber and concrete bulkheads with new steel pile and pre-cast concrete lagging bulkheads to provide lateral support to the roadway and to ensure public safety.	4956, 5166, 5259 Medina Road, Los Angeles, 91364	06/01/2023	08/01/2026	$1,349,714.37	$1,329,307.69	$20,406.68	-	No		30-50	45	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Mt. Washington Drive (730) Bulkhead	This project will include: This project will replace an existing failing timber bulkhead with a new steel pile and pre-cast concrete lagging bulkhead to provide lateral support to the roadway and to ensure public safety.	730 Mt. Washington Drive, Los Angeles, 90065	03/03/2023	10/28/2024	$458,356.81	$19,512.50	$438,844.31	$459,000.00	No		30-50	51	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Mulholland Drive (23201) Bulkhead	This project will include: This project will install a new steel pile and concrete lagging bulkhead to provide lateral support to the roadway and to ensure public safety.	23201 Mulholland Drive, Los Angeles, 91364	01/01/2023	01/30/2026	$9,493.90	$72.75	$9,421.15	-	No		30-50	45	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Mulholland Drive at Bowmont Dr. Bulkhead	This project will include: This project will construct a new steel pile and pre-cast concrete lagging bulkhead to provide lateral support to the roadway and to ensure public safety.	11701 Mulholland Drive, Los Angeles, 90210	06/01/2023	10/04/2024	$346,000.00	$16,406.29	$329,593.71	$346,000.00	No		30-50	46	18	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Mulholland Drive E/O Bowmont Drive Bulkhead	This project will include: This project will install two new steel beam and pre-cast concrete lagging bulkheads to provide lateral support to the roadway and to ensure public safety.	8601 Mulholland Drive, Los Angeles, 90210	06/01/2023	10/04/2024	$944,440.16	$868,963.48	$75,476.68	$944,440.16	No		30-50	46	18	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Oakfield Drive (4039) Bulkhead	This project will include: This project will install a new steel beam and pre-cast concrete lagging bulkhead to provide lateral support to the roadway and to ensure public safety.	4039 Oakfield Driv0e, Los Angeles, 91423	12/01/2022	08/21/2024	$594,932.30	$292,279.00	$302,653.30	$596,000.00	No		30-50	46	18	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Quail Drive (680) Retaining Wall Replacement	This project will include: This project will install a new steel pile and concrete lagging bulkhead to replace an existing failing concrete retaining wall to restore lateral support to the roadway and ensure public safety.	680 Quail Drive, Los Angeles, 90065	03/03/2023	10/28/2024	$462,266.52	$20,837.50	$441,429.02	$463,000.00	No		30-50	51	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	San Rafael Avenue (4065) Bulkhead Replacement	This project will include: This project will replace a deteriorating timber bulkhead with a new steel pile and precast concrete lagging bulkhead to restore lateral support to the roadway and ensure public safety.	4065 San Rafael Avenue, Los Angeles, CA 90065	03/01/2023	10/28/2024	$299,885.20	$32,914.67	$266,970.53	$299,885.20	No		30-50	51	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Sunland Blvd. (9474) Slope Mitigation	This project will include: This project will install K-rail with a debris fence to prevent slough from encroaching into the roadway to provide safe passage to vehicular traffic.	9474 Sunland Blvd, Los Angeles, CA 91352	06/27/2024	03/28/2025	$256,427.00	$256,427.00	$.00	$256,427.00	No		30-50	39	25	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Whitley Avenue (2032) Retaining Wall Replacement	This project will include: This project will replace an existing failing concrete retaining wall with a new steel beam and pre-cast concrete lagging bulkhead to restore lateral support to the existing roadway and ensure public safety.	2032 Whitley Avenue, Los Angeles, 90068	06/01/2023	11/30/2025	$6,874.28	$.00	$6,874.28	-	No		30-50	50	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Woodrow Wilson Drive (7040) Bulkhead	This project will include: This project will install a new steel beam and pre-cast concrete lagging bulkhead to provide lateral support to the existing roadway and to ensure public safety.	7040 Woodrow Wilson Drive, Los Angeles, 90068	06/24/2024	05/02/2025	$158,858.44	$150,235.12	$8,623.32	$158,858.44	No		30-50	46	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Treasure Trail (7006-7020) Slope Mitigation	This project will include: This project will install K-rails with a debris fence and prevent slough from encroaching into the roadway to restore safe passage to pedestrians and vehicles.	7006-7020 Treasure Trail, Los Angeles, CA 90068	06/27/2024	05/01/2025	$63,671.58	$63,671.58	$.00	$138,000.00	No		30-50	46	26	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Stairway and Walkway Lighting Unit 9	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project will upgrade or install new pedestrian lighting on stairways and walkways, including tunnels and underpasses. Work includes installation of new conduit wires, poles, foundations, and luminaires as necessary.	Locations will be selected based upon priority needs and resources throughout the year. Locations are in the Valley, West LA, South LA, and East LA.	06/19/2024	09/30/2026	$.00	$.00	$.00	-	No		10-23	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	3rd Street Tunnel Safety Maintenance and Cleaning	This project will include: Maintenance Program Plan Development | To maintain various safety mechanisms within the tunnel in order to ensure its safe and efficient operation.	3rd St Tunnel between Hill St and Flower St	07/01/2022	07/30/2025	$77,000.00	$.00	$77,000.00	-	No		1-10	53	30	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Sidewalk Repair Contractual Services (2022-2023)	This project will include: Procurement of Public Works Equipment | For sidewalk repair to safely separate vehicular and pedestrian traffic in compliance with the ADA.	Citywide - in the Valley, West LA, South LA, East LA, and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	09/08/2023	06/30/2026	$6,013,962.63	$3,682,624.64	$2,331,337.99	-	No		25-50	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Automated Traffic Surveillance and Control (ATSAC) System Maintenance (2022-2023)	This project will include: Maintenance Program Plan Development | For ongoing maintenance requirements such as camera maintenance and replacement, replacement of items such as transceivers, receivers, servers, and fusion splicers, repair of trunk line breaks, software licensing, wireless and telephone drop connections, video wall maintenance, hub maintenance and replacement, and video central switcher maintenance.	100 Main St., LA, CA 90012	06/03/2024	06/30/2026	$.00	$.00	$.00	-	No		5-20	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Traffic Control Devices	Automated Traffic Surveillance and Control (ATSAC) System Maintenance (2022-2023)	This project will include: Procurement of Public Works Equipment,Public Works Staffing,Repair and Servicing of Public Works Equipment | Procure and install traffic signals along Vision Zero High Injury Network corridors.	Citywide - in the Valley, West LA, South LA, East LA, and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	06/03/2024	06/30/2026	$.00	$.00	$.00	-	No		5-20	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Balboa Blvd. Widening at Devonshire St. (2022-2023)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Balboa Blvd. at Devonshire St.	05/28/2022	12/04/2026	$229,408.89	$134,432.50	$94,976.39	-	No		20-30	38	18	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Glencoaks Bridge Over Burbank - Bridge Railing (2022-2023)	This project will include: Environmental Study/Documents,Preliminary Design,Project Scope Development | To repair the damaged rail over the bridge to ensure the safety of vehicles and pedestrians.	174 ft west of the Glenoaks Blvd. and Roscoe Blvd. intersection	10/03/2022	07/30/2025	$.00	$.00	$.00	-	No		10-30	39	18	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	High Priority Sidewalk Gap Closures and Pedestrian Safety Improvements (2022-2023)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Right of Way | For design of sidewalks and pedestrian safety or crossing elements at four locations that are along routes to schools or other community destinations to provide pedestrians with a safe pathway.	15524 Sherman Way, Rayen St/Tobias Ave; Beachy Ave from Van Nuys Blvd to Filmore Ave; and Strathern Ave between Vineland Ave and White Ave.	07/01/2022	07/15/2026	$.00	$.00	$.00	-	No		10-25	39,46	18	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Pacific View Drive (7260-7280 & 7332)	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development | For design to address the street settlement at various locations and slope erosion across from 7280 Pacific View Drive.	7260-7280 & 7332 Pacific View Drive	05/01/2023	08/28/2025	$.00	$.00	$.00	-	No		20-40	46	24	28
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Paseo Miramar (361-431) (2022-2023)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development | For design in order to reconstruct the deteriorated section of street and driveway, reinstall six curb drains, and construct 203 linear feet of curb and gutter to direct the water into the existing gutter located downhill to ensure vehicular safety.	361-431 Paseo Miramar	06/01/2023	12/31/2025	$.00	$.00	$.00	-	No		20-40	50	26	33
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Wade Street (3640) and Marco Place (2022-2023)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	3640 Wade Street	05/15/2024	03/01/2026	$.00	$.00	$.00	-	No		20-30	54	30	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Jefferson Beautiful Complete Street Project (2022-2023)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Includes other funding sources	Jefferson Blvd betw Vermont Ave and Western Ave; in Council District 8	06/01/2023	05/24/2026	$424,077.65	$8,131.05	$415,946.60	-	Yes	Complete Streets	20-30	59	30	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Martin Luther King, Jr. Blvd. Streetscape (2022-2023)	This project will include: Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Martin Luther King, Jr. Blvd between Hill St and Central Avenue	07/01/2022	12/31/2026	$317,507.60	$317,507.60	$.00	-	No		10-20	59	30	40
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	2nd Street Tunnel Rehabilitation (2022-2023)	This project will include: Design of the construction document, removal of the existing tiles, and replacement of the existing drainage system to ensure safety of traffic within the tunnel.	2nd St. Tunnel between Figueroa St. and Hill St., Council District 14	06/01/2023	06/30/2028	$1,215,987.00	$1,215,987.00	$.00	-	No		10-30	53	24	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Vision Zero Traffic Signals Support (Bureau of Street Lighting 2022-23)	This project will include: Public Works Staffing | Funds for the Bureau of Street Lighting to support the traffic signal construction workload for new traffic signals citywide.	1149 S Broadway in Council District 14	04/01/2024	06/30/2026	$.00	$.00	$.00	-	No		1-1	53	30	1
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Vision Zero Corridor Projects (2022-23)	This project will include: Procurement of Public Works Safety Materials and Gear,Public Works Staffing,Repair and Servicing of Public Works Equipment | The project will provide for street safety projects along Vision Zero High Injury Network (HIN) corridors, including speed feedback sign installation and maintenance, curb ramps, and pedestrian refuge island implementation as needed.	Citywide- in the Valley, West LA, South LA, East LA and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	05/01/2024	06/30/2026	$.00	$.00	$.00	-	TBD		5-20	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	1
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	1st St Bridge Over Figueroa St	This project will include: Cost Estimating,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development | Funds will be used for design. The City will apply for grants for construction funding. The full cost of the bridge replacement is estimated between $15 million and $25 million.	1st St. and Figueroa St.	09/01/2023	03/01/2026	$349,000.00	$349,000.00	$.00	-	Yes	Complete Streets	30-30	54	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Dell Avenue Bridge Replacements over Venice Canals	This project will include: Cost Estimating,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development | This project aims to replace four deteriorating bridges along Dell Avenue over the Venice canals.	Dell Avenue between Venice Blvd and 28th Ave	09/01/2023	03/01/2026	$103,035.82	$.00	$103,035.82	-	Yes	Complete Streets	20-30	61	24	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	San Fernando Road Bridge over Tujunga Wash Replacement Project	This project will include: Cost Estimating,Environmental Study/Documents,Feasibility Study,Preliminary Design,Project Scope Development | This project aims to replace the deteriorating San Fernando Road Bridge over Tujunga Wash in the Sun Valley area of Los Angeles.	San Fernando Road over Tujunga Wash between Branford Street and Truesdale Street.	09/01/2023	03/01/2026	$640,349.14	$620,187.84	$20,161.30	-	Yes	Complete Streets	20-30	43	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Vision Zero Traffic Signals (2023-24)	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | The project is to install traffic signals along High Injury Network corridors and reduce the backlog of traffic signals.	Citywide-in the Valley, West LA, South LA, East LA and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2023	12/31/2027	$.00	$.00	$.00	-	No		5-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,27,28,29,30,33,34,37,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Central Avenue Pedestrian Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project is on Central Ave between 21St and 58th St. The project includes a new traffic signal, curb, access ramps, striping, continental crosswalks, bump outs, pedestrian lighting, bus benches, flashing beacons at crosswalks, speed feedback signs, and utility relocation.	Along Central Ave between 21St and 58th St.	01/02/2024	07/01/2028	$300.00	$300.00	$.00	-	Yes	Complete Streets	10-30	57	28	34

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Mulholland Dr (22423-22569) Bulkhead	This project will include: This safety related project removes a section of a failing existing timber retaining structure and replaces it with a new steel pile and concrete lagging bulkhead.	22423 W Mulholland Dr., Los Angeles CA 91364.	10/01/2023	12/01/2025	$8,227.10	$.00	$8,227.10	-	No		20-30	46	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Lemarsh Street/Gladbeck Avenue/Mayall Street/Yolanda Avenue	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | This project will improve pedestrian facilities to comply with ADA and ensure public safety.	Lemarsh Street/Gladbeck Avenue/Mayall Street/Yolanda Avenue in Northridge.	01/01/2023	03/30/2026	$.00	$.00	$.00	-	No		25-30	40	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Stairway and Walkway Lighting Unit 10	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | This project will include Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project will upgrade or install new pedestrian lighting on stairways and walkways, including tunnels and underpasses. Work includes installation of new conduit wires, poles, foundations, and luminaires as necessary.	Specific location(s) have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2024	09/01/2025	$.00	$.00	-	-	No		10-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,27,28,29,30,33,34,37,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Kinney Street Improvement - Crestmoore to Lavell	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Street improvement, retaining wall: Retaining walls and street improvement, including regrading street, new curb and gutter for drainage control. | The mitigation of steep street slope requires the elevation of the roadway and substantial grading extending into private property in addition to regulatory stormdrain upgrades to be incorporated into the design.	Council District 1, Kinney Street between Crestmoore Pl and Lavell Dr	09/01/2023	03/01/2025	$373,405.34	$.00	$373,405.34	-	No		10-30	52	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Degnan Blvd. Street Improvement Project	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | This project will provide for street improvements and reconstruction of the east and west sidewalks along Degnan Blvd between 43rd St and 43rd Pl. Additional proposed design elements to highlight the cultural and historical significance of the Leimert Park Village include metal plaques that will be inset into the sidewalks to replace existing deteriorated plaques, added banners to existing streetlights, decorative crosswalks, and replacement of existing signage.	Degnan Blvd. between 43rd Pl and 43rd St. & 43rd Pl between Crenshaw Blvd. and Leimert Blvd.	12/01/2023	07/01/2025	$572,515.67	$572,515.67	$.00	-	Yes	Complete Streets	10-30	55	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vista Del Mar (8255) Bulkhead	This project will include: Pavement Rehab/Repair (Existing) | This safety related project stabilizes threats to public safety and allows for safe transportation and pedestrian conditions.	8255 Vista Del Mar Los Angeles CA 90293.	09/01/2023	04/02/2026	$2,150.96	$2,150.96	-	-	No		20-30	61	24	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Utica Drive (8400) Bulkhead	This project will include: This safety related project repairs a washout by installing a new steel pile and concrete lagging bulkhead and places sandbags to prevent additional hillside erosion from the dirt roadway.	8401-8435 Utica Drive, Los Angeles 90046	06/03/2024	12/01/2024	$6,978.24	$.00	$6,978.24	$422,720.00	No		20-30	51	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	San Marco Dr (2404) Bulkhead	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing) | This safety related project removes a failing stacked rock wall and replaces it with a new steel pile and concrete lagging bulkhead.	2404 N San Marco Drive, Los Angeles CA 90068	04/01/2024	10/02/2027	$5,946.38	$.00	$5,946.38	-	No		20-30	51	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Rockledge Road near Woodland Way (2118) Bulkhead	This project will include: Pavement Improvement (New),Paving and/or Striping Rehab/Repair (Existing Safety) | This safety related project removes a failing existing concrete retaining structure and replaces it with a new steel pile and concrete lagging bulkhead.	2118 N Woodland Way, Los Angeles CA 90068	06/01/2024	09/01/2026	$11,011.49	$.00	$11,011.49	-	No		20-30	51	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	North Broadway (3660-3830) Slope Mitigation	This project will include: Cost Estimating,Document Preparation,Feasibility Study,Project Scope Development,Right of Way | This project will fund a consultant to perform a geotechnical investigation for slope stability analysis and design a permanent slope mitigation solution as needed for an over-steepened slope.	3660 N North Broadway, Los Angeles CA 90031	06/03/2024	09/30/2026	$58,636.28	$1,385.18	$57,251.10	-	No		1-30	52	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Mulholand Drive (13150)	This project will include: The project is to build a debris wall to address erosion at this location during the recent winter storms (Jan to March 2023) that caused hazardous conditions for motorists.	13150 Mulholand Dr., Los Angeles.	02/01/2024	01/01/2026	$6,805.53	$.00	$6,805.53	-	No		20-30	51	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Avenue 53 (410 N.) Bulkhead	This project will include: Pavement Improvement (New),Paving and/or Striping Rehab/Repair (Existing Safety) | The project is to construct a steel pile and precast concrete lagging bulkhead and recompacts and reconstructs a portion of the roadway due to settlement.	410 N Avenue 53, Los Angeles CA 90042.	06/04/2024	06/01/2026	$6,090.93	$.00	$6,090.93	-	No		20-30	52	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Pleasant View Ave at California Ave Storm Drain	This project will include: Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Right of Way,Storm Drain and/or Culvert Rehab/Repair (Existing) | This project consists of constructing a storm drain in California Ave from Pleasant View Ave to LA County Sanitation District to alleviate flooding and ensure public safety.	Pleasant View Ave. and California Ave.	09/01/2023	02/01/2028	$.00	$.00	$.00	-	No		20-30	61	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Pleasant View Ave at California Ave Storm Drain	This project will include: Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Right of Way,Storm Drain and/or Culvert Rehab/Repair (Existing) | This project consists of constructing a storm drain in California Ave from Pleasant View Ave to LA County Sanitation District to alleviate flooding and ensure public safety.	Pleasant View Ave. and California Ave.	10/16/2033	10/17/2035	$.00	-	-	-	No		20-30	61	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Lankershim Blvd Local Area Urban Flow Management Network	This project will include: Cost Estimating,Environmental Study/Documents,Landscape Safety Installation (New),Maintenance Program Plan Development,Preliminary Design,Project Scope Development,Right of Way | The project will capture 111 acre-feet (AF) of runoff and install infiltration drywell systems, infiltration planters with native vegetation to provide a multi benefit project that will provide water quality improvements through the capture of storm water while providing flood mitigation and community enhancement through greening of the project area.	Lankershim Blvd. between Strathern St. and Saticoy St.	07/01/2023	10/16/2025	$.00	$.00	$.00	-	Yes	Complete Streets	20-30	43	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Lankershim Blvd Local Area Urban Flow Management Network	This project will include: Cost Estimating,Environmental Study/Documents,Landscape Safety Installation (New),Maintenance Program Plan Development,Preliminary Design,Project Scope Development,Right of Way | The project will capture 111 acre-feet (AF) of runoff and install infiltration drywell systems, infiltration planters with native vegetation to provide a multi benefit project that will provide water quality improvements through the capture of storm water while providing flood mitigation and community enhancement through greening of the project area.	Lankershim Blvd. between Strathern St. and Saticoy St.	11/01/2025	11/01/2026	$.00	-	-	-	Yes	Complete Streets	20-30	43	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Central Avenue Streetscape	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project is on Central Ave between 22nd St and Vernon Ave. The project includes a new traffic signal, curb, access ramps, striping, continental crosswalks, bump outs, pedestrian lighting, bus benches, flashing beacons at crosswalks, speed feedback signs, and utility relocation.	Along Central Ave between 22nd St. and Vernon Ave.	02/01/2024	12/01/2028	$.00	$.00	$.00	-	Yes	Complete Streets	10-30	57	28	34

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Connecting San Pedro Pedestrian Improvements and Multimodal Access	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project includes ADA compliant curb ramps, cross walks, curb extensions designed to shorten crossing distances, pedestrian security lighting, and bicycle racks.	Project is located in the San Pedro neighborhood area in the City of Los Angeles.	12/01/2023	12/01/2025	$.00	$.00	$.00	-	Yes	Complete Streets	10-30	65	35	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Eldridge-Harding Storm Drain (Mission College)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents | Design of a storm drain extension about 1900 linear feet with 54-inch reinforced concrete pipe (RCP) north of Harding and 340 linear feet of 18-inch RCP to alleviate flooding and improve safety of vehicle and pedestrian traffic.	Eldridge Ave. from Harding St. to Pasha St. (Council District 7)	06/03/2024	07/01/2025	$.00	$.00	$.00	-	No		20-30	43	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	HSIP Cycle 7 Great St. Crenshaw Blvd Improvements - Florence and 79th Street	This project will include: ADA Curb Ramp Installation (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | This project will construct curb extensions and center median islands at selected locations between Florence and 78th Street. Improvement includes new medians with street trees, new rapid flashing beacons, new curb extensions, and signal changes.	7601 Crenshaw Blvd., Los Angeles CA 90043.	01/01/2024	07/01/2026	$.00	$.00	$.00	-	Yes	Complete Streets	10-30	61	28	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Victory Boulevard at Blucher Avenue	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Right of Way | This project will install a 3-foot-tall Jersey Barrier (JB) (k-rail) at the Blucher Avenue entrance and two trees to prevent vehicles from accidentally entering into this street and hitting oncoming vehicles.	Victory Boulevard and Blucher Avenue.	08/01/2023	08/01/2025	$.00	$.00	$.00	-	Yes	Complete Streets	10-30	46	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Victory Boulevard at Firmament Avenue and Langdon Avenue	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Right of Way | This project will construct new curbs and gutters at three locations: Langdon Avenue from Victory Boulevard to Lemay Street, Firmament Avenue from Victory Boulevard to Haynes Street, and the southeast corner of Orion Avenue and Lemay Street. It is estimated to be 8,100 linear feet of new curbs and gutters.	Victory Boulevard and Langdon Avenue.	08/01/2023	08/01/2026	$.00	$.00	$.00	-	No		10-30	46	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Western Ave and Los Feliz Blvd Site Improvements	This project will include: This project proposes to improve the barriers and raised median along Western Ave and Los Feliz Blvd to ensure vehicular safety. Due to accidents, the existing crash cushion assembly located on the south and east termini of the jersey barrier have been damaged and need to be removed and replaced.	Western Ave and Los Feliz Blvd.	07/01/2024	07/01/2026	$17,345.61	$17,345.61	-	-	No	Sustainability	10-30	52	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Widening San Fernando Road at Balboa Road	This project will include: ADA Curb Ramp Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project will widen the west side of San Fernando Road to provide a southbound right turn lane at Balboa Road. Improvements include construction of retaining wall, concrete curb, gutter and sidewalk, asphalt concrete pavement, storm drain, street trees, street lighting and traffic signals.	San Fernando Road & Balboa Road.	01/01/2024	03/01/2026	$.00	$.00	$.00	-	No		10-30	40	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Broadway South: A One Infrastructure Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project will transform West Manchester Avenue and South Broadway into corridors of open space that are safer, more mobile, and sustainable. Project elements include: protected bike lanes, improved medians, pedestrian refuge islands, curb extensions, sidewalk improvements, upgraded access ramps, pedestrian signals, improved bus stops, shade trees, landscaping, bioswales, and stormwater capture and reuse.	The project is located along 2.8-miles of streets along West Manchester Avenue (Vermont Avenue to S Broadway) and South Broadway. (Manchester Avenue to Imperial Hwy).	09/01/2023	05/01/2030	$2,870,218.43	$2,558,515.83	$311,702.60	-	Yes	Complete Streets	20-30	57	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Cool Pavement/Sustainable Pavement Projects	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | The project is for the application of Cool Pavement treatments to prevent further deterioration of the roadway.	Various locations throughout the City of Los Angeles.	07/01/2024	12/01/2025	$.00	$.00	-	-	Yes	Climate	5-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,27,28,29,30,33,34,37,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Rail to Rail - 67th St and West Bl Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design | The project includes removal of unused rail, soil remediation and street, sidewalk, curb and bike lane improvements from the 67th Street/11th Avenue intersection, west on 67th street to West Boulevard, and south on West Boulevard to Redondo Boulevard where the Project terminates at the future Crenshaw/Fairview Heights Station.	On 67th St. between West Bl. and 11th Ave; On West Bl. between 67th St. and Redondo Blvd.	04/01/2024	06/01/2026	$551,829.64	$537,295.62	$14,534.02	-	Yes	Complete Streets	20-30	61	28	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Woodman Sidewalk Improvements	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Woodman Ave (CD 6).	01/01/2024	06/30/2026	$.00	$.00	$.00	-	No		20-30	46	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Pedestrian Beacons at Memory Park Ave/Brand Blvd	This project will include: Active Transportation Plan,ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Maintenance Program Plan Development,Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | The project is to install pedestrian flashing beacons at Memory Park Ave/Brand Blvd to improve pedestrian safety.	Memory park Ave/Brand Blvd., 91345.	07/01/2023	08/01/2026	$.00	$.00	$.00	-	No	Complete Streets	5-30	43	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Pedestrian Beacons at Memory Park Ave/Brand Blvd	This project will include: Active Transportation Plan,ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Maintenance Program Plan Development,Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | The project is to install pedestrian flashing beacons at Memory Park Ave/Brand Blvd to improve pedestrian safety.	Memory park Ave/Brand Blvd., 91345.	11/30/2027	12/01/2028	$.00	-	-	No	Complete Streets	5-30	43	20	29

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Vision Zero Corridor Projects (2023-24)	This project will include: Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The project is for installing street safety elements along High Injury Network (HIN) corridors, including speed feedback sign installation and maintenance and pedestrian refuge island as needed.	In the Valley, West LA, South LA, East LA, and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2024	06/01/2026	$.00	$.00	-	-	No		5-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,27,28,29,30,33,34,37,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Vision Zero Traffic Signals Support (2023-24)	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	The project is to provide lighting support during new traffic signal construction Citywide.	In the Valley, West LA, South LA, East LA, and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	12/01/2023	06/30/2026	$.00	$.00	$.00	-	No		5-30	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,27,28,29,30,33,34,37,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Dickens St at Kester Ave Storm Drain	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Right of Way,Storm Drain and/or Culvert Rehab/Repair (Existing)	This project consists of constructing new catch basins at the intersection of Dickens St and Kester Ave and connect to the existing 45-in RCA pipe east of Dickens St.	Dickens St. and Kester Ave.	06/01/2024	09/01/2027	$571,375.53	$571,375.53	$.00	-	No		20-30	44	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Dickens St at Kester Ave Storm Drain	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Right of Way,Storm Drain and/or Culvert Rehab/Repair (Existing)	This project consists of constructing new catch basins at the intersection of Dickens St and Kester Ave and connect to the existing 45-in RCA pipe east of Dickens St.	Dickens St. and Kester Ave.	10/01/2027	06/30/2028	$.00	-	-	-	No		20-30	44	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Safety	Sherman Way at Capps Avenue Storm Drain (FY24-25)	This project will include: Document Preparation,Environmental Study/Documents	This project will construct 1500 feet of 54" dia. RCP pipe catch basins laterals junction structures and maintenance holes along Sherman Way and Capps Ave and connect to the existing LA County Storm Drain at Reseda Ave.	Sherman Way and Capps Avenue	04/17/2026	04/01/2027	$.00	-	-	-	No		30-50	46	20	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	67th St Concrete Street Improvement Project (FY24-25)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	The project will reconstruct deteriorated concrete pavement, improve broken curbs, sidewalks, driveways, and construct curb ramps along 67th St from 11th Ave to 8th Ave. This project will be phased in two parts. Phase 1 will be from 11th Ave to 10th Ave and Phase 2 will be from 10th Ave to 8th Ave.	67th Street from 11th Avenue to 8th Avenue	01/01/2026	12/01/2026	$.00	-	-	-	Yes	Complete Streets	25-50	61	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Safety	41st Dr. Street Improvement Project (FY24-25)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	The project will reconstruct deteriorated concrete pavement, improve broken curbs, sidewalks, driveways, and construct ADA curb on 41st Dr from Hoover to Figueroa.	41st Drive from Hoover to Figueroa	01/01/2026	12/01/2026	$.00	-	-	-	Yes	Complete Streets	25-50	57	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Avalon Blvd Improvements Segment 1, 56th St. to Manchester Ave. (Complete Streets Program) (FY24-25)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Improvements Segment 1 - reconstructing and repairing damaged street pavement, sidewalk, curbs & gutters, installation of bus pads, bus islands, and raised bike lanes. The project also incorporates Vision Zero and Green Elements with the installation of curb extensions, new traffic signals, traffic signal upgrades, protected left turn, tree planting, bioswales (also known as parkway swales), and dry wells.	Avalon Boulevard from 56th Street to Manchester Avenue	02/01/2026	12/30/2026	$.00	-	-	-	Yes	Complete Streets	15-20	57	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Avon Street (1923) Bulkhead (FY24-25)	This project will include: Paving and/or Striping Installation (New Safety)	This safety-related project constructs a new 70 linear feet steel pile and precast concrete lagging bulkhead. The condition is a threat to public safety. The new bulkhead will restore safe passage to pedestrians and use of the roadway.	1923 N. Avon Street, Los Angeles, CA 90026	11/01/2024	06/30/2027	$10,557.18	$10,557.18	-	-	No		30-50	51	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Bedel Street (4651) Slope Mitigation (FY24-25)	This project will include: Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Railroad Grade Separation Rehab/Repair	To install a new debris wall.	4651 Bedel Street, Los Angeles CA 91364	07/01/2025	06/30/2026	$.00	-	-	-	No		30-50	46	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Bushwick Street Between Estara Ave and Ave 36 (FY24-25)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	The project site, located in Glassell Park, covers a 1300-foot length of Bushwick Street, bordered by Estara Avenue, Avenue 36, and the Glendale (SR 2) Freeway. This project entails the reconstruction of the part of the roadway, sidewalk, curb ramps, and curb and gutter. Additionally, this project will repair the settlement and subgrade issues.	Bushwick Street Between Estara Avenue and Avenue 36	07/01/2027	07/01/2028	$.00	-	-	-	Yes	Complete Streets	40-50	52	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Cass Avenue (23080) Retaining Curb (FY24-25)	This project will include: Pavement Rehab/Repair (Existing)	This safety project constructs a new retaining curb 200-ft long and removes and recompacts the roadway.	23064-23256 Cass Avenue, Los Angeles, CA 91364	10/01/2024	06/01/2027	$6,942.17	$6,942.17	-	-	No		30-50	46	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Crescent Drive (9192) Bulkhead (FY24-25)	This project will include: Pavement Rehab/Repair (Existing)	This safety project constructs a new 64 linear feet steel pile and precast concrete lagging bulkhead along a dirt road to mitigate two washouts.	9192 Crescent Drive, Los Angeles, CA 90046	12/15/2023	05/01/2026	$261,399.21	$261,399.21	-	-	No		30-50	44	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	San Marco Drive (2433) Bulkhead (FY 24-25)	This project will include: Pavement Rehab/Repair (Existing)	This safety related project constructs a new 24 linear feet steel pile and precast concrete lagging bulkhead with a grade beam.	2433 San Marco Drive, Los Angeles, CA 90068	10/16/2023	10/01/2027	$.00	$.00	-	-	No		30-50	44	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Enchanted Way (711) Bulkhead (FY24-25)	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	This safety project constructs approximately 90 linear feet of new bulkhead consisting of cast-in-place steel piles and precast concrete lagging to provide lateral support to the existing roadway.	711 Enchanted Way, Los Angeles, CA 90272	05/23/2024	07/01/2026	$12,007.53	$12,007.53	-	-	No		30-50	42	24	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Gage Avenue Public Safety Median Island improvements - Phase 2 (FY24-25)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		Gage Avenue between Avalon Boulevard and Central Avenue	01/30/2025	06/30/2026	$83,863.66	$83,863.66	-	-	No		15-30	57	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Gould Avenue (8294) Bulkhead (FY24-25)	This project will include: Pavement Improvement (New)	This safety related project constructs a new 72 linear feet steel pile and precast concrete lagging bulkhead.	8294 Gould Avenue, Los Angeles, CA 90046	07/29/2024	05/22/2025	$362,073.71	$362,073.71	-	$362,073.71	No		30-50	51	24	32

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Highway Safety Improvement Program Cycle 8 - Left Turn Signal Modification, HSIPL-5006(868) (FY 24-25)	This project will include: ADA Curb Ramp Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project will modify traffic signals to install protected phasing operations, upgrade signal indication sizes, install APS devices, and install/upgrade curb ramps.	1) Lindley Ave & Sherman Way (CD 3 & 4) 2) Compton Ave & Imperial Hwy (CD 15) 3) Foothill Blvd & Osborne St (CD 7) 4) Lassen St & Sepulveda Blvd (CD 7) 5) Florence Ave & Van Ness Ave (CD 8) 6) Balboa Blvd & Parthenia St (CD 12) 7) Tampa Ave & Victory Blvd (CD 3) 8) Tujunga Ave & Ventura Blvd (CD 4) 9) Plummer St & Tampa Ave (CD 12) 10) Alla Rd, Concert Park Dr, & Jefferson Blvd (CD 11) 11) El Medio Ave & Sunset Blvd (CD 11) 12) Gage Ave & Main St (CD 9) 13) 62nd St & Western Ave (CD 8)	11/15/2024	09/01/2026	$.00	$.00	-	-	No		20-40	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	29,32,36,37,43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	HSIP Cycle 7 Crenshaw Blvd Improvements - Florence Avenue to 79th Street (FY24-25)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehabs/Repair (Existing Safety) | The project will construct raised medians, curb extensions, and curb ramps. Signal improvements include the installation of Rectangular Rapid Flash Beacons/HAWKs and the modification of signals at select locations along Crenshaw Boulevard and between Florence Avenue and 79th Street.	Crenshaw Boulevard from Florence Avenue to 79th Street	01/01/2026	07/01/2027	$.00	-	-	-	Yes	Complete Streets	40-50	61	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Maclay Street Configuration Project (FY 24-25)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way,Right of Way Acquisition,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | The scope of work includes the construction of approximately 250 linear feet of 10-foot-wide concrete sidewalk, curb and gutter, retaining wall, curb ramps, AC pavement, installation of street light pole and relocation of existing power pole with guy wire and removal of three trees.	Northwest side corner of Maclay Street and Gladstone Avenue	02/01/2026	01/01/2027	$.00	-	-	-	Yes	Complete Streets	40-50	43	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Maclay Street Configuration Project (FY 24-25)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way,Right of Way Acquisition,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | The scope of work includes the construction of approximately 250 linear feet of 10-foot-wide concrete sidewalk, curb and gutter, retaining wall, curb ramps, AC pavement, installation of street light pole and relocation of existing power pole with guy wire and removal of three trees.	Northwest side corner of Maclay Street and Gladstone Avenue	02/01/2027	01/01/2028	$.00	-	-	-	Yes	Complete Streets	40-50	43	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Maya Corridor Project (FY24-25)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | The project includes various public safety enhancements and placemaking elements that celebrate the rich cultural history of the Latino community.	6th Street from Columbia Street to South Park View Street	07/01/2025	06/01/2028	$.00	-	-	-	Yes	Climate, Complete Streets	3-5	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Mid-City Low Stress Bicycle Enhancement Corridors (New) (FY24-25)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Roundabout Installation (New),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project will install multiple traffic calming improvements at different intersections. Improvements include a 4.5 miles of Class III bike route, one traffic signal, one new TOUCAN signal, signal modifications at 8 intersections, concrete curb extensions at 3 intersections, one landscape traffic circle, one landscape traffic diverter and multiple accessible curb ramps.	The project comprises a total of 4.5 miles along the Mid-City Fairfax and Hollywood area in the City of Los Angeles.	02/01/2025	09/01/2026	$.00	$.00	-	-	Yes	Complete Streets, Sustainability	2-3	51	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Mt. Washington Drive (581) Bulkhead (FY24-25)	This project will include: Pavement Rehab/Repair (Existing) | This project repairs a washout by constructing a new 50 linear feet 18-ft tall steel pile and precast concrete lagging bulkhead.	581 Mt. Washington Drive, Los Angeles, CA 90065	07/01/2024	06/01/2027	$11,085.81	$11,085.81	-	-	No		30-50	54	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Mt. Washington Drive (805) Bulkhead (FY24-25)	This project will include: Pavement Rehab/Repair (Existing) | This safety related project constructs a new 56 linear feet steel pile and precast concrete lagging bulkhead.	805 Mt. Washington Drive, Los Angeles, CA 90065	07/01/2024	06/01/2027	$.00	$.00	-	-	No		30-50	54	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Mulholland Drive (8908) Bulkhead (FY24-25)	This project will include: Pavement Rehab/Repair (Existing) | This safety related project constructs a new 80 linear feet steel pile and precast concrete lagging bulkhead to restore lateral support to the roadway and to a nearby utility box and pole.	Intersection of Mulholland Drive and Bowmont Drive near 8908 Mulholland Drive, Los Angeles, CA 90210	08/15/2024	05/01/2027	$16,322.97	$16,322.97	-	-	No		30-50	51	24	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Nash Drive (8529-8569) Bulkhead (FY 24-25)	This project will include: Pavement Rehab/Repair (Existing) | This safety related project removes a failing timber retaining wall and constructs a new 40 linear feet steel pile and precast concrete lagging bulkhead and removes and recompacts an erosion gully in the dirt roadway.	8529 Nash Drive, Los Angeles, CA 90046	04/01/2024	03/01/2027	$7,843.39	$7,843.39	-	-	No		30-50	44	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	North Outfall Sewer - 35 Transportation Project (FY24-25)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | The North Outfall Sewer (NOS) Unit 35 project will rehabilitate approximately 6,199 feet of major sewers and will also include work to construct 6,823 feet of new local sewers. Council District 4 requested that the crosswalk at the intersection of Magnolia Boulevard and Lemona Avenue (removed by LADOT due to safety concerns) be restored with appropriate safety measures and be included in the NOS Unit 35 sewer rehabilitation construction contract.	Burbank Boulevard (Sepulveda Boulevard to Kester Avenue), Kester Avenue (Burbank Boulevard to Magnolia Boulevard) Magnolia Boulevard (Kester Avenue to Cedros Avenue)	04/01/2026	12/01/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-50	44	27	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Pheasant Drive Closure (FY24-25)	This project will include: Pavement Rehab/Repair (Existing) | This safety related alternative to close the street instead of removing two failing timber bulkheads and constructs a new 170 linear feet steel pile and precast concrete lagging bulkhead and installs drainage features.	781 Pheasant Drive, Los Angeles, CA 90065	07/01/2026	10/01/2028	$.00	-	-	-	No		30-50	54	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Quail Drive (495) Bulkhead (FY24-25)	This project will include: Pavement Rehab/Repair (Existing) | This safety related project removes a failing timber bulkhead and constructs a new 136 linear feet steel pile and precast concrete lagging bulkhead.	495 Quail Drive, Los Angeles, CA 90065	07/01/2024	08/01/2026	$8,958.28	$8,958.28	-	-	No		30-50	54	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Forecasted	Complete Streets Components	LA 2028 Olympic and Paralympic Games Projects Implementation Support Services (FY24-25)	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Systems/Databases | The project provides infrastructure treatments such as wayfinding tree canopies and street furniture would encourage a mode shift to active transportation and transit. The CalEnviroScreen data displays a clear separation between disadvantaged communities within the project areas and the Olympic venues.	At near and between Olympic Games Venues locations located throughout the City of Los Angeles	08/01/2026	08/01/2027	$.00	-	-	-	Yes	Complete Streets	10-30	43,44,46,51,52,54,57,65	20,24,26,27	25,27,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Safety Railing Near 1780 Rotary Drive (FY24-25)	This project will include: This project is to install a handrail onto the curbing wall along the existing stairs for public safety.	Stairway connecting Rotary Drive to Redesdale Avenue in Silver Lake Area	07/01/2025	06/30/2026	$.00	-	-	-	No		10-20	51	24	30

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Pavement Preservation - Access Ramps (FY24-25)	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	Locations to be determined.	07/01/2024	01/01/2029	$4,390,800.62	$4,390,800.62	-	-	TBD		10-50	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sepulveda Blvd Tunnel - Uninterrupted Power Supply (UPS) Replacement (FY24-25)	This project will include: The project consists of the replacement of the UPS in both the South and North Ventilation Bldgs of the Sepulveda Blvd Tunnel. The UPS consists of a series of batteries to provide continuous power to the fire detection/monitoring system in the event of a power failure.	Sepulveda Boulevard beneath and adjacent to the runways at LAX between the 105 Freeway and Century Boulevard	06/01/2025	06/01/2026	$.00	$.00	-	-	No		5-10	61	35	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Sepulveda Blvd. (LAX) Tunnel Safety Maintenance and Cleaning (Fy24-25 - annual program)	This project will include: The Sepulveda Tunnel runs underneath the runways at LAX Airport between the 105 Fwy and Century Blvd. The scope of the maintenance and cleaning work will include fire detection system, switchgear, dewatering pumps, CO sensors, ventilation fan system, Protectowire inspection, SCADA system, and air conditioning.	Sepulveda Boulevard beneath and adjacent to the runways at LAX between the 105 Freeway and Century Boulevard	07/01/2024	06/30/2025	$243,208.05	$243,208.05	-	$243,208.05	No		5-10	61	35	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Sepulveda Blvd Tunnel - Ventilation Fan Bearing Replacement (FY24-25 - annual program)	This project will include: Due to age and friction, fan bearings get worn down and cause vibration to the fans. This project will replace the bearings of the fans for the ventilation system of the Sepulveda Blvd.	Sepulveda Boulevard beneath and adjacent to the runways at LAX between the 105 Freeway and Century Boulevard	07/01/2026	06/01/2027	$.00	-	-	-	No		5-10	61	35	43
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sherman Way Tunnel - Ventilation Fan Bearing Replacement (FY24-25 - annual program)	This project will include: Due to age and friction, fan bearings get worn down and cause vibrations to the ventilation fans. This project is the replacement of the bearings for the Sherman Way tunnel ventilation fans.	Sherman Way between Woodley Avenue and Hayvenhurst Avenue (beneath Van Nuys Airport)	07/01/2024	06/01/2026	$46,056.12	$46,056.12	-	-	No		5-10	46	20	29
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Speed Table for 5600 Block - Aldama St. (FY24-25)	This project will include: This project is to install a speed table at the 5600 Block of Aldama Street.	5600 block Aldama St.	10/01/2024	06/01/2026	$37,948.50	$37,948.50	-	-	No		15-30	54	26	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Other	Standard Specification for Public Works Construction (FY24-25)	This project will include: Public Works Staffing	These funds will be for consultant services request to compare the Greenbook against the State of California Department of Transportation (Caltrans) Standard specifications and to develop recommendations to the City and Caltrans on how Greenbook specification can be incorporated into future projects.	Citywide	07/01/2025	06/30/2026	$.00	-	-	-	No		1-5	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sunnydip Trail (7200) Bulkhead (FY24-25)	This project will include: Pavement Rehab/Repair (Existing)	This safety related project removes a failing timber retaining wall and constructs a new 50 linear feet steel pile and precast concrete lagging bulkhead with a grade beam and storm drain repair.	7200 Sunnydip Trail, Los Angeles, CA 90068	08/15/2024	09/01/2027	$.00	$.00	-	-	No		30-50	44	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Sunnynook Pedestrian Bridge Repairs (FY24-25)	This project will include: Bridge Structure Rehab/Repair (Existing)	The Sunnynook pedestrian bridge needs significant repairs to the piers due to deterioration and potential vandalism. The deck of the bridge also misses some wooden planks which need to be replaced.	Sunnynook Drive and Legion Lane	08/01/2026	12/01/2026	$.00	-	-	-	No		3-6	44,51	24,27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sunswept Drive (3615) Bulkhead (FY24-25)	This project will include: Pavement Rehab/Repair (Existing)	This safety related project constructs a new 100 linear feet steel pile and precast concrete lagging bulkhead with a grade beam.	3615 Sunswept Drive, Los Angeles, CA 91604	09/01/2024	10/01/2027	$12,095.53	$12,095.53	-	-	No		30-50	44	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Tuxedo Terrace (5761) Bulkhead (FY24-25	This project will include: Pavement Rehab/Repair (Existing)	This safety related project removes a failing stacked block wall and constructs a new 24 linear feet steel pile and precast concrete lagging bulkhead with a grade beam.	5761 Tuxedo Terrace, Los Angeles, CA 90068	12/01/2025	10/01/2027	$.00	-	-	-	No		30-50	44	27	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Via De Las Olas at Friends Street Road Stabilization (FY24-25)	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This safety related project assists in protecting the roadway from an adjacent landslide by installing 109 deep soil cement mixed piles.	Near Via De Las Olas and Friends Street , Los Angeles, CA 90272	01/01/2026	09/01/2026	$.00	-	-	-	No		30-50	61	35	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	West Jefferson Blvd (4521) - Bus Pad and Street Improvements (FY24-25)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The project is for the removal and replacement of a settled bus pad in front of 4521 West Jefferson Blvd. and the reconstruction of the damaged curb, sidewalk, and curb ramps along West Jefferson Boulevard between Farmdale Avenue and Chesapeake Avenue.	4521 West Jefferson Boulveard between Farmdale Avenue and Chesapeake Avenue	12/01/2025	08/01/2026	$.00	-	-	-	Yes	Complete Streets	15-20	55	28	37
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Whittier Boulevard (2735) Bulkhead (FY24-25)	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	This safety related project constructs approximately 16 linear feet of bulkhead to provide lateral support to a hillside and reconstructs the sidewalk below.	2735 Whittier Boulevard, Los Angeles, CA 90023	06/01/2025	08/01/2026	$9,694.27	$9,694.27	-	-	No		30-50	57	28	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Wilcox (1718 N) Settlement Repair (FY24-25)	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	The purpose of this project is to provide the community with a multi-use pathway along the LA river. The project will increase native habitat vegetation, reduce emissions by providing a multi-use path for community members, and access to outdoor recreational facilities and connectivity to the North Atwater Park and the North Atwater Bridge.	1718 Wilcox Avenue, Los Angeles, CA 90028	06/01/2027	05/01/2028	$.00	-	-	-	Yes	Climate	40-50	51	24	30
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Forecasted	Road Maintenance & Rehabilitation	Willits Settlement Sidewalk Repair Program - Access Request Packages (FY24-25)	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	The sidewalk will be reconstructed to be fully accessible.	Locations will be determined later.	06/01/2026	06/01/2027	$.00	-	-	-	No		30-50	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Complete Streets Components	Architectural Lighting Maintenance (FY24-25) - Annual Program	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	This project repairs or replace architectural lighting for bridges, statues, trees, walls underpasses, medians, etc. as requested by the Council Offices.	Locations to be determined by Council Office requests.	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	1-2	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Complete Streets Components	LED Street Light Retrofit Program (FY24-25) - annual program	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	The replacement of 40,000 existing LED street lights installed with the Bureau's initial LED Retrofit program that began in 2008/2009. These existing lights are degraded and will be replaced with new, increased energy efficient/performance street lights throughout the City. The BSL will replace these lights to maintain lighting standards, ensure the safety of Angelenos, reduce carbon emissions, and save approximately $800,000/yr in energy costs.	Citywide	07/01/2024	06/30/2026	$962,203.44	$962,203.44	-	-	Yes	Climate, Complete Streets	1-2	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Safety	Security Lighting Unit 23 (FY24-25)	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing	This project installs modern pedestrian lighting systems at select bus stop locations to meet lighting standards for pedestrian traffic and users of the transit system.	Citywide	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Sustainability, Technologies	1-2	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Solar Lighting (FY 24-25)	This project will include: To launch a Solar Lighting Pilot Program aimed at achieving multiple outcomes at once: the prevention of lights out" due to theft and vandalism; the reduction of Greenhouse Gas emissions through less energy consumption from the grid; and the increased resilience of neighborhoods through infrastructure that can work through any emergency.	Citywide	07/01/2024	06/30/2026	$883,623.87	$883,623.87	-	-	Yes	Climate, Sustainability, Technologies	1-2	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Superbloom Street Lighting Pole Implementation Unit 1 (FY24-25)	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials | This project will provide for design, prototypes, and inspection services for new smart streetlight poles to concurrently provide for traffic safety and provide multiple benefits such as shade, traffic sensors, internet, electric vehicle charging, wayfinding, banners, and air pollution monitoring.	Locations to be determined later.	07/01/2024	06/30/2026	$11,297.74	$11,297.74	-	-	Yes	Technologies	1-2	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Other	BOARD OF PUBLIC WORKS (Annual Program) - FY24-25	This project will include: Public Works Staffing | This project will include Public Works staffing and provide accounting support to capital projects.	200 N. Spring Street	07/01/2024	06/30/2025	$85,397.00	$85,397.00	-	$85,397.00	No		1-1	57	28	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Traffic Control Devices	Transportation - Annual Program	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | Funds are provided to support traffic signal projects including staff support.	To be determined	07/01/2024	06/30/2025	$52,911.00	$52,911.00	-	$52,911.00	No		1-1	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	ATSAC Maintenance (Annual Program - FY24-25)	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Funds are provided for ongoing maintenance requirements such as camera maintenance and replacement, replacement of items such as transceivers, receivers, servers, and fusion splicers, repair of trunk line breaks, software licensing, wireless and telephone drop connections, video wall maintenance, hub maintenance and replacement, and video central switcher maintenance.	100 Main Street, Los Angeles, CA 90012	07/01/2024	06/30/2025	$25,000.00	$25,000.00	-	$25,000.00	No		1-5	57	28	34
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	Sidewalk Repair Contractual Services (Annual Program FY24-25)	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Equipment	Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2025	06/30/2026	$.00	-	-	-	No		30-40	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Sidewalk Repair Engineering Consulting Services - Annual Program (FY24-25)	This project will include: Public Works Staffing | Funds are provided to pay for engineering consulting services for sidewalk repair work.	Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2024	06/30/2026	$1,733,360.36	$1,733,360.36	-	-	No		1-1	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Safety	Vision Zero Projects - Annual Program (FY24-25)	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Public Works Staffing,Repair and Servicing of Public Works Equipment	Citywide-in the Valley, West LA, South LA, East LA and Central City. Specific locations have yet to be finalized. Locations will be selected based upon priority needs and resources throughout the year.	07/01/2025	06/30/2026	$.00	-	-	-	No		1-1	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Temescal Canyon Road Water Repairs (FY24-25)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing) | The project will include removal and disposal of existing asphalt pavement and sidewalk, excavation of an approximate 45-foot by 125-foot area within the roadway, installation of subdrain pipes, and construction of a new pavement section.	Temescal Canyon Road in Pacific Palisades	01/12/2025	08/01/2026	$869,723.25	$869,723.25	-	-	No		10-30	42	24	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Bridge and Tunnel Lighting Maintenance (FY24-25)	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Public Works Systems/Databases,Procurement of Road Maintenance and Rehab Materials	Citywide	07/01/2024	06/30/2026	$99,914.55	$99,914.55	-	-	No		1-10	29,38,43,45,46,50,51,53,54,59,62,64,66,70	18,24,25,26,27,30,33,35	25,28,29,30,33,34,37,40,43,44
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	National Boulevard and Clarington Street (FY21-22)	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	National Boulevard and Clarington Street	07/01/2021	08/01/2026	$108,331.82	$108,331.82	-	-	No		10-25	55	28	36
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Benedict Canyon Drive (2940) (FY24-25)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing) | This project will restore lateral support, install a bulkhead structure, and reconstruct the roadway.	2940 Benedict Canyon Drive	07/01/2024	06/30/2028	$506,988.00	$506,988.00	-	-	No		5-25	42	24	32
City of Los Angeles	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	York Hill Place Stairway (FY24-25)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	York Hill Place, Los Angeles, CA 90041	06/30/2025	06/30/2026	$7,512.43	$7,512.43	-	-	No		1-15	52	26	34
City of Los Banos RMRA Funds Spent in FY 2024-2025 - $1,013,340.00. Total Number of Projects Reported- 2																			
City of Los Banos	Merced County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Citywide Crack Seal Program	This project will include: Pavement Rehab/Repair (Existing)	Various City streets as recommended in the City's Pavement System with a PCI greater than 60. The list of streets can be found as Exhibit A of Resolution 6785. Some locations include: Center Ave, East B, San Felipe Ct, Delaware Av, Overland Ave, Stonehaven Dr	08/01/2024	04/16/2025	$63,755.85	$63,755.85	-	$63,755.85	No		5-7	27	14	13
City of Los Banos	Merced County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2025 Pavement Overlay - Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Assisi Ct from Castellana to East End, Cantania Ct from Castellana to East End, Treviso Ct from Montieri St to North End, Urona Ct from Montieri St to North End, Mesquite Ct from Willow to South End, Lilac Ct from Magnolia Way to West End, Azalea Ct from Magnolia Ct to West End, Mondovi Ct from Roma St to East End, Apricot Ct from East End to Persimmon Way, Magnolia Ct from South End to Lilac Ct and Center Ave Bridge	07/01/2024	06/30/2025	$949,584.15	$949,584.15	-	$949,584.15	No		10-20	27	14	13
City of Loyalton RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																			
City of Loyalton	Sierra County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Rail Road and Lewis	This project will include: Document Preparation | Preparation and plans and specification to repair curbs and roadway damaged in the flood of 2017.	Railroad Ave and Lewis Ave	07/01/2025	09/30/2025	$.00	-	$.00	-	No		3-5	1	1	1
City of Loyalton	Sierra County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City of Loyation	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Chip Seal and Slurry on all city streets New Stop Signs Fix pothole on city streets	Street Boundaries Include: Poole Ln, Beckwith Rd, White St, Jones St, Zollinger St, Meeker St, 1st St, 2nd St, 3rd St, 4th St, E 2nd St, W 3rd St, N 5th St, Church St, Court Ln, Pine St, Railroad Ave, School St, Front St, E Lewis St, Mill St, Taylor Ave, Granite Ave, Patterson Ave, Cemetery Rd, Hill St All locations have yet to be finalized and are subject to change. Each location will be selected based on priority need and resources throughout the year.	05/30/2026	09/30/2026	$.00	-	-	-	TBD		5-10	1	1	1
City of Lynwood RMRA Funds Spent in FY 2024-2025 - $770,909.35. Total Number of Projects Reported- 6																			
City of Lynwood	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Traffic Safety Enhancement Project/Safe Route to School	This project will include: Active Transportation Plan,Document Preparation,Environmental Study/Documents | The project includes planning and community engagement to assess key locations throughout the City that require need for roadway improvements and infrastructure.	Citywide at the cities 18 different K-12 schools.	06/01/2023	06/30/2026	$25,600.89	$3,468.00	$22,132.89	-	No		15-20	63	33	44
City of Lynwood	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Maintenance	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	South of Abbott Road/Century Boulevard; west of Wright Road, north of McMillan Street, North of Palm Avenue, North of Orchard Street; east of Santa Fe Avenue; east of Mona Boulevard and east of Alameda Street.	07/01/2022	12/31/2026	$1,406,938.47	$485,665.23	$921,273.24	-	No		2-3	63	33	44
City of Lynwood	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Traffic Signals	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Maintain traffic signals at 47 locations along Imperial Highway, Atlantic Avenue, Alameda Street, Santa Fe Avenue, State Street, Long Beach Boulevard, Bullis Road, and Martin Luther King Boulevard.	07/01/2022	12/31/2026	$822,153.53	$107,735.62	$714,417.91	-	No		2-3	63	33	44
City of Lynwood	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Improvement FY 25	This project will include: pavement slurry seal, cold milling overlay, and street pavement restriping. With the treatment, the street will be protected from sun and water damage.	The project will include segments of Abbott Road, McNerney Avenue, San Vincente Avenue, Mallison Avenue, and State Street.	04/07/2025	09/16/2025	$174,040.50	$174,040.50	-	-	No		1-3	63	33	44

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Lynwood	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Improvement (FY 25)	This project will include: construction of new ADA compliant curb ramps where needed and will rehabilitate gutters, sidewalks, driveway approaches, and pavement for City streets that need repairs. New signage will be installed as well as new striping. Existing utility covers will be adjusted.	Thorson Avenue from cul-de-sac to Carlin Avenue, Warren Avenue from Louise Street to the cul-de-sac, Grant Street from Fernwood Avenue to the cul-de-sac, Alamo Court Drive from Fernwood Avenue to the cul-de-sac, 108th Street from Alameda Avenue to Santa Fe Avenue, and Stanford Avenue from Martin Luther King Jr. Boulevard to Santa Fe Avenue.	06/30/2025	01/06/2026	$.00	$.00	-	-	No		1-5	63	33	44
City of Lynwood	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Safe Route to School	This project will include: creating a program that aims to increase the volume of students who use a bike and walk to school and increase the safety for the students. The program can include infrastructure improvements, tools, safety education and incentives	Martin Luther King Jr. Boulevard, Imperial Highway, Long Beach Boulevard, intersection of State Street and Los Flores Boulevard, Atlantic Avenue, Rose Parks Elementary School, Lynwood Highschool and Mark Twain Elementary School.	07/01/2024	06/30/2026	$.00	$.00	-	-	No		1-1	63	33	44
City of Madera RMRA Funds Spent in FY 2024-2025 - $77.74. Total Number of Projects Reported- 3																			
City of Madera	Madera County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	PROJECT R-79 - RMRA SEALS/OVERLAYS 2021/22	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Right of Way	Various locations within the City of Madera	01/01/2022	06/30/2026	$44,131.55	$.00	$44,131.55	-	No		5-15	5	12	16
City of Madera	Madera County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	PROJECT R-80 - RMRA SEALS/OVERLAYS 2022-23	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	VARIOUS LOCATIONS IN CITY OF MADERA	07/01/2022	06/30/2026	$579.72	$.00	$579.72	-	No		5-15	5	12	16
City of Madera	Madera County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	RMRA Seals/Overlays 2023/24	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Granada Dr (From Pamela Dr - Cleveland Ave), H Street (From 4th Street to 2nd Street), Pine Street (From W 3rd Street to Olive Ave), N Gateway Dr (From W 3rd Street to Central Ave), Santa Cruz Street (From Maple St to Olive Ave), Rotan Ave (From Howard Rd to W 5th Street), Maple Street (From Stadium Rd to Santa Cruz St)	07/01/2023	06/30/2026	$5,278.81	$77.74	$5,201.07	-	No		5-20	5	12	16
City of Malibu RMRA Funds Spent in FY 2024-2025 - $280,000.00. Total Number of Projects Reported- 2																			
City of Malibu	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022 Annual Street Maintenance	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Maintenance to be performed on Morning View	05/19/2022	11/25/2024	$280,000.00	$280,000.00	-	$1,233,131.49	Yes	Complete Streets, Sustainability	10-20	50	27	33
City of Malibu	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024 Annual Street Maintenance Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Big Rock Drive between Cool Oak Way to Pacific Coast Highway and Tuna Canyon Road from Pacific Coast Highway to City Limit	03/09/2026	05/29/2026	$.00	-	-	-	TBD		20-30	42	27	33
City of Manhattan Beach RMRA Funds Spent in FY 2024-2025 - $751,787.18. Total Number of Projects Reported- 3																			
City of Manhattan Beach	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Annual Street Resurfacing Project (Cycle 3)	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Right of Way	Manhattan Beach Blvd. Between Sepulveda Blvd and Pacific Ave Peck Avenue from Marine Avenue to Manhattan Beach Blvd. 19th Street from Peck Avenue to Herrin Avenue Dianthus St from eighth St to Manhattan Beach Blvd. John St from Manhattan Beach Blvd to 14th St 12th Ct. from John St to Poinsettia Ave	11/11/2024	04/30/2026	$205,176.45	$205,176.45	-	-	TBD		15-20	66	24	36
City of Manhattan Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Cycle 2 Street Resurfacing Project Marine Ave and 14th Streets	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Document Preparation,Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Project limits are Marine Ave from Blanche Rd to Valley Dr. 14th St from Laurel Ave to Pacific Ave. And 14th St from Ardmore Ave to Deegan Pl.	04/28/2025	09/30/2025	$521,271.55	$521,271.55	-	-	TBD		10-15	66	24	36
City of Manhattan Beach	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Cycle 2 Street Resurfacing Project Marine Ave and 14th Streets	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Document Preparation,Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Project limits are Marine Ave from Blanche Rd to Valley Dr. 14th St from Laurel Ave to Pacific Ave. And 14th St from Ardmore Ave to Deegan Pl.	02/05/2024	12/20/2024	$25,339.18	$25,339.18	-	$124,110.00	TBD		10-15	66	24	36
City of Manteca RMRA Funds Spent in FY 2024-2025 - $2,744,352.53. Total Number of Projects Reported- 9																			
City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Main Street: Yosemite Avenue to Alameda Street Improvement Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Document preparation and cost estimating for a project that will rehabilitate, replace, and/or restore pavement that is aging or beginning to fail. The project will include includes grind and AC overlay, dig-outs, removal and replacing of landscape medians, modifying curb, gutter and sidewalks, new street stripping, traffic signal optimization and ADA curb ramps improvements.	The Project is located on Main Street, Yosemite Avenue to Alameda Street.	06/28/2024	06/30/2026	$.00	$.00	$.00	-	TBD	Complete Streets, Sustainability	15-25	12	5	10
City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Annual Pavement Maintenance Project	This project will include: Pavement Rehab/Repair (Existing)	Note old project name was "2019 Annual Pavement Maintenance Project". The project will rehabilitate, replace, and/or restore pavement that is aging or beginning to fail. The project will include a combination of pavement maintenance methods including new street striping, slurry seals, crack seal, and/or microsurfacing at the subdivisions. The useful life of the pavement rehabilitation is approximately 10-20 years.	Manteca Woodbridge Senior Community (Del Webb Subdivision) 1451 Americana St, Manteca, CA 95336 and Union Ranch East Subdivision	10/02/2023	08/22/2024	$1,091,068.64	$53,768.32	$1,037,300.32	$1,091,068.64	TBD	Complete Streets, Sustainability	10-20	12	5	10
City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	SR 120/McKinley Ave Interchange Project	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	This project will include: pavement rehab/repair(existing), sidewalk and/or crosswalk installation (new), traffic signals, lights, and/or signage installation (new safety). McKinley Ave (local road) is proposed to be widened to six lanes passing underneath the existing State Route 120 structures, add new curb, gutter, sidewalk, storm drainage facilities, and striping.	City of Manteca, McKinley Avenue a portion underneath SR120 and from Bronzan Road to Daniels Street.	07/25/2022	06/30/2026	$.00	$.00	$.00	-	TBD		20-30	12	5	9
City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Lathrop Road Project	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	This project will reconstruct, and/or rehabilitate pavement of a portion of Lathrop Road. The project may include full reconstruction of the roadway section, grind and AC overlay, digouts, repair curb, gutter and sidewalks, new street stripping, and ADA curb ramps improvements. Lathrop Road is classified an arterial road that receives heavy truck traffic.	A portion of Lathrop Road located between Union Road and Highway 99	06/24/2024	05/13/2025	$1,059,853.38	$1,059,853.38	$.00	$1,059,853.38	TBD		10-20	12	5	10

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Louise Avenue Project	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	This project will reconstruct, and/or rehabilitate pavement of a portion of Louise Avenue. The project may include full reconstruction of the roadway section, grind and AC overlay, digouts, repair curb, gutter and sidewalks, new street stripping, and ADA curb ramps improvements. Louise Avenue is classified an arterial road that recieves heavey truck traffic.	A portion of Louise Avenue between Main Street and Highway 99	-	-	$.00	-	$.00	-	TBD		10-20	12	5	10
City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Road Safety Barrier Wall Project	This project will include: This project will replace the protective road safety barrier wall along sections of Union Road and Louise Avenue for improved traffic safety.	Union Road and Louise Avenue	07/01/2024	06/30/2026	$43,295.00	$43,295.00	-	-	TBD		20-30	12	5	9
City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Maintenance Project	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Several streets within the central portion of the City of Manteca, as shown in the SB1 Project Location map.	07/22/2024	12/18/2024	$1,533,988.54	$1,533,988.54	-	$1,533,988.54	TBD		10-40	12	5	9
City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Traffic Signal Update Project	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	City wide update of signalized intersections.	08/05/2024	06/30/2026	$47,341.10	$47,341.10	-	-	TBD		15-20	12	5	9
City of Manteca	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Main Street (Northgate Drive to Alameda Street) Bike & Pedestrian Improvements Project	This project will include: Bicycle Lane (New),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Install Class II bike lanes, raised medians, pedestrian median fencing, curb ramps, enhanced pedestrian crossings, modify traffic signal detector loops along Main St. Install pedestrian hybrid beacon (HAWK) signal at Main St and Edison St.	Northern portion of Main Street, from Northgate Dr to Alameda St.	08/05/2024	06/30/2026	$6,106.19	$6,106.19	-	-	TBD		15-20	12	5	9
City of Maricopa RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																				
City of Maricopa	Kern County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Improvement Project FY 2018-2019	This project will include: Pavement Rehab/Repair (Existing) | Crack Fill and Slurry Sear 8800 +/- square yards of residential streets within the city of Maricopa	Union Street; Adeline St; Mary St; Broadway St; Helen St	06/01/2026	08/31/2026	$.00	-	-	-	TBD		5-10	34	16	21
City of Marina RMRA Funds Spent in FY 2024-2025 - $525,000.00. Total Number of Projects Reported- 4																				
City of Marina	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Annual Street Resurfacing - Phase 1, Full Reconstruction	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Abdy Way, Andrew Cir, Cosky Dr, Crivello Rd, Drew St, Elba Cir, Ellen Ct, Eucalyptus St, Everett Cir, Everett Dr, Gloria Cir, Grant St, Hibbing Cir, Jean Cir, Jerry Ct, Larson Ct, Marina Dr, Marsan Ct, Michael Dr, Mortimer Ln, O'Sullivan Ct, Peppertree Pl, White Cir, Paddon Pl, Pleasant Cir, Redwood Cir, Ridgeview Ave, Whitney Pl, Zanetta Dr.	07/10/2023	02/18/2025	$450,000.00	$.00	$450,000.00	$517,785.69	No		20-25	29	17	19
City of Marina	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Street Resurfacing - Phase 1, Full Reconstruction	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Abdy Way, Andrew Cir, Cosky Dr, Crivello Rd, Drew St, Elba Cir, Ellen Ct, Eucalyptus St, Everett Cir, Everett Dr, Gloria Cir, Grant St, Hibbing Cir, Jean Cir, Jerry Ct, Larson Ct, Marina Dr, Marsan Ct, Michael Dr, Mortimer Ln, O'Sullivan Ct, Peppertree Pl, White Cir, Paddon Pl, Pleasant Cir, Redwood Cir, Ridgeview Ave, Whitney Pl, Zanetta Dr.	02/18/2025	12/02/2025	$525,000.00	$525,000.00	-	-	No		20-25	29	17	19
City of Marina	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Annual Street Resurfacing - Phase 3, Reconstruction & Overlay	This project will include: Cost Estimating,Document Preparation,Feasibility Study,Maintenance Program Plan Development,Preliminary Design,Project Scope Development	Beach Rd, Belle Dr, California Ave, Carmel Ave, Carmelo Cir, Crescent St, De Forest Rd, Del Monte Blvd, Dunes Ct, Eddy St, Fehring Pl, Fitzgerald Cir, Forest Cir, Greenbrook Pl, Hayes Cir, Hillcrest Ave, Johnson Pl, Kailua Cr, Kennedy Ct, Lake Dr, Lakewood Dr, Lavell Ct, Lewis Pl, Liberty Ct, Lievery Way, Magyar Pl, Messinger dr, Neeson Rd, Ora Ct, Peninsula Dr, Redwood Dr, Reindollar Ave, Reservation Rd, Silverwood Pl, Sunrise Pl, Tamara Ct, Vista Del Camino, Weber Cir, Windsor Ct, 4th Ave, 8th	01/06/2025	01/05/2026	$.00	$.00	-	-	TBD		10-15	29	17	19
City of Marina	Monterey County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Annual Street Resurfacing - Phase 2, Slurry	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Hillcrest Ave, Imjin Pkwy, Imjin Rd, Lake Dr, Patton Pkwy, Paul Davis Dr, Reindollar Ave, Reservation Rd, 2nd Ave, 3rd Ave	-	-	$.00	-	-	-	TBD		5-10	29	17	19
City of Martinez RMRA Funds Spent in FY 2024-2025 - $672,000.00. Total Number of Projects Reported- 2																				
City of Martinez	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Alhambra Avenue Downtown	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing) | Project is still under design.	Alhambra Avenue from Jones Street to Marina Vista	07/01/2022	04/30/2025	$28,431.71	$.00	$28,431.71	$967,428.00	Yes	Sustainability	15-15	15	3	5
City of Martinez	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	24-1-01 2023-24ZONE2 PAVEMNT RESURF	This project will include: Pavement Rehab/Repair (Existing)	Center Avenue, Morello Avenue, Chilpancingo Parkway	07/01/2023	06/30/2025	$808,562.93	$672,000.00	$136,562.93	$5,682,000.00	Yes	Complete Streets	10-15	15	9	10
City of Marysville RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 11																				
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	- H Street 3rd St. to 14th St.	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Pavment milling, overlay,and Striping	- H Street 3rd Street to 14th Street	09/01/2025	06/30/2026	$.00	-	-	-	TBD	Complete Streets	20-30	3	1	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Yuba Street - 6th to 10th Street	This project will include: Pavement Rehab/Repair (Existing)	Yuba Street - 6th to 10th Street and 12th to 17th Street	09/01/2025	06/30/2026	$.00	-	-	-	TBD	Complete Streets	20-30	3	1	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	14th Street from Levee crossing to E Street	This project will include: Pavement Rehab/Repair (Existing)	14th Street from Levee crossing to E Street	-	-	$.00	-	-	-	TBD		20-30	3	1	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SB 1 - D St bet 1st St to 3rd St Resurfacing	This project will include: Make minor pavement repairs to the existing pavement section, micro grind and overlay paved surface, and install new pavement delination | Carried over since 2019 titled under a city-wide list of streets. Listed individually this FY to track each roadway segment.	D St bet 1st St to 3rd St	09/01/2025	06/30/2026	$.00	-	-	-	No		20-30	3	1	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SB 1 - Yuba St bet E. 12th St and E. 17th St Resurfacing	This project will include: Make minor pavement repairs to the existing pavement section, micro grind and overlay paved surface, and install new pavement delination | Carried over since 2020 titled under a city-wide list of streets. Listed individually this FY to track each roadway segment.	Yuba St bet E. 12th St and E. 17th St	09/01/2025	06/30/2026	$.00	-	-	-	No		20-30	3	6	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SB 1 - Ramirez St bet E. 12th St and E. 24th St Resurfacing	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety) | Make minor pavement repairs to the existing pavement section, micro grind and overlay paved surface, and install new pavement delination | Carried over since 2020 titled under a city-wide list of streets. Listed individually this FY to track each roadway segment.	Ramirez St bet E. 12th St and E. 24th St	09/01/2025	06/30/2026	$.00	-	-	-	No		20-30	3	1	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SB 1 - E. 17th St bet Chestnut St and Ramirez St Reconstruction	This project will include: Pavement Rehab/Repair (Existing) | Remove or pulverize pavement section, regrade and compact, install new pavement section, and install new pavement delineation. | Carried over since 2019 titled under a city-wide list of streets. Listed individually this FY to track each roadway segment.	E. 17th St bet Chestnut St and Ramirez St	09/01/2025	06/30/2026	$.00	-	-	-	No		20-30	3	1	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SB 1 - E. 22nd St bet Ramirez St to SR-20 Reconstruction	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing) | Remove or pulverize pavement section, regrade and compact, install new pavement section, and install new pavement delineation. | Carried over since 2020 titled under a city-wide list of streets. Listed individually this FY to track each roadway segment.	E. 22nd St bet Ramirez St to SR-20	09/01/2025	06/30/2026	$.00	-	-	-	No		20-30	3	1	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SB 1 - Huston St bet E. 16th St and E. 19th St Reconstruction	This project will include: Pavement Rehab/Repair (Existing) | Remove or pulverize pavement section, regrade and compact, install new pavement section, and install new pavement delineation. | Carried over since 2022 titled under a city-wide list of streets. Listed individually this FY to track each roadway segment.	Huston St bet E. 16th St and E. 19th S	09/01/2025	06/30/2026	$.00	-	-	-	No		20-30	3	1	1

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Remove Duplicate	This project will include: Make minor pavement repairs to the existing pavement section, micro grind and overlay paved surface, and install new pavement delination	Carried over since 2019 titled under a city-wide list of streets. Listed individually this FY to track each roadway segment.	H St bet 3rd St and 14th St	-	-	$.00	-	-	-	No		20-30	3	1	1
City of Marysville	Yuba County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Remove Duplicate	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing) | Pavment milling, overlay,and Striping	- H Street 3rd St. to 14th St.	-	-	$.00	-	-	-	TBD	Complete Streets	20-30	3	1	1
City of Maywood RMRA Funds Spent in FY 2024-2025 - $323,248.71. Total Number of Projects Reported- 2																			
City of Maywood	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Slauson Ave, Cudahy Ave, 52nd Pl, 53rd Pl, Otis Ave, 59th Pl, 61st Pl, Mayflower Ave, Randolph St, 52nd St, 53rd St, 55th St, 58th St, 60th St, Everett Ave, King Ave, Clarkson Ave, Woodward Ave, Heliotrope Ave.	04/01/2025	06/30/2025	$323,248.71	$323,248.71	-	$1,242,346.96	Yes	Sustainability	7-15	63	33	42
City of Maywood	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	FY 2023-24 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Slauson Ave, Cudahy Ave, 52nd Pl, 53rd Pl, Otis Ave, 59th Pl, 61st Pl, Mayflower Ave, Randolph St	-	-	$.00	-	-	-	Yes	Sustainability	7-15	63	33	42
City of McFarland RMRA Funds Spent in FY 2024-2025 - $67,834.68. Total Number of Projects Reported- 8																			
City of McFarland	Kern County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	E. Kern Ave- From Industrial to San Pedro Street.	This project will include: Cost Estimating,Preliminary Design,Project Scope Development	McFarland-E. Kern Ave-From Industrial St to San Pedro St.	01/01/2023	06/30/2025	$31,050.00	$.00	$31,050.00	$31,050.00	Yes	Sustainability	10-20	32	14	21
City of McFarland	Kern County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Sherwood, Perkins & Elmo Overpasses	This project will include: Cost Estimating,Preliminary Design,Project Scope Development	McFarland- Sherwood Overpass- From E. Sherwood Ave to W. Sherwood Ave; Perkins Overpass From E. Perkins Ave. to West Perkins Ave.; Emo Hwy Overpass from E. Elmo to W. Elmo Hwy- Overpass of Hwy 99	07/01/2022	06/30/2025	$29,872.50	$.00	$29,872.50	$29,872.50	Yes	Sustainability	10-20	32	14	21
City of McFarland	Kern County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Sherwood, Perkins & Elmo Overpasses	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	McFarland- Sherwood Overpass- From E. Sherwood Ave to W. Sherwood Ave; Perkins Overpass From E. Perkins Ave. to West Perkins Ave.; Emo Hwy Overpass from E. Elmo to W. Elmo Hwy- Overpass of Hwy 99	-	-	$.00	-	$.00	-	Yes	Sustainability	10-15	32	14	22
City of McFarland	Kern County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	E. Kern Ave- From Industrial to San Pedro Street.	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	McFarland-E. Kern Ave-From Industrial St to San Pedro St.	-	-	$.00	-	$.00	-	Yes	Sustainability	10-15	32	14	22
City of McFarland	Kern County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Cliff Ave. Rehab from Mast Ave. to Frontage Rd	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Cliff Ave. from Mast Ave. to Frontage Rd	-	-	$.00	-	-	-	Yes	Sustainability	10-15	32	14	22
City of McFarland	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	West Kern Ave. Rehab from 3rd St. to 5th St.	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing)	West Kern Ave. from 3rd St. to 5th St.	05/23/2025	06/30/2025	$67,834.68	$67,834.68	-	$282,935.00	No		10-15	32	14	22
City of McFarland	Kern County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	5th Street Rehab from W. Sherwood Ave. to W. Perkins Ave	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	5th Street. from W. Sherwood Ave. to W. Perkins Ave	-	-	$.00	-	-	-	No		10-15	32	14	22
City of McFarland	Kern County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	San Lucas St- From E. Sherwood Ave to E. Perkins Ave	This project will include: Pavement Rehab/Repair (Existing)	San Lucas St from E. Perkins Ave to E. Sherwood Ave	-	-	$.00	-	-	-	No		10-15	32	14	22
City of Mendota RMRA Funds Spent in FY 2024-2025 - $50,720.67. Total Number of Projects Reported- 6																			
City of Mendota	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Marie Street & 5th Street Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | In general, the project consists of reconstruction of Marie Street between Divisadero Street and 5th Street and 5th Street betwee Marie Street and Lolita Street, including demolition of existing asphalt and concrete pavements, Full Depth Reclamation soil-cement treatment, new HMA pavement, curbs, gutters, ramps, and traffic striping and markings to add center lane line and parking/bike lanes.	Marie Street from Divisadero Street to 5th Street, and 5th Street from Marie Street to Lolita Street	04/03/2028	06/30/2028	$.00	-	-	-	TBD	Complete Streets, Sustainability	15-30	27	14	13
City of Mendota	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	7th Street	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development | In general, the project consists of grind and overlay of 7th Street between Stamoules Street and Rio Frio Street	7th Street from Stamoules Street to Tule Street	06/01/2026	12/31/2026	$.00	-	-	-	No		10-20	27	14	13
City of Mendota	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	7th Street	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development | In general, the project consists of grind and overlay of 7th Street between Stamoules Street and Rio Frio Street	7th Street from Stamoules Street to Tule Street	04/05/2027	05/28/2027	$.00	-	-	-	No		10-20	27	14	13
City of Mendota	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2024 Local Street Reconstruction Project	This project will include: Preliminary Design	4th Street from H Street to I, Street; 4th Street from Rio Frio to Oller; Lolita Street from Divisadero Street to 10th Street; Tule Street from 7th Street to Belmont Avenue; Quince Street from 10th Street to Belmont Avenue; Jennings Street from 9th Street to Quince Street; I Street from Divisadero to Kate; Kate from I to northern terminus	09/18/2024	03/27/2026	$.00	$.00	-	-	No	Sustainability	15-30	27	14	13
City of Mendota	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Divisadero Street Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design | In general, the project consists of reconstruction, including demolition of existing asphalt and concrete pavements, full depth reclamation soil-cement treatment, new HMA pavement, curbs, gutters, ramps, and traffic striping and markings to add center lane line and parking/bike lanes. | Seeking Federal Funds for construction.	Divisadero Street from Lolita Street to Inez Street	05/29/2024	12/31/2025	$50,720.67	$50,720.67	-	-	Yes	Complete Streets, Sustainability	15-30	27	14	13
City of Mendota	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Divisadero Street Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design | In general, the project consists of reconstruction, including demolition of existing asphalt and concrete pavements, full depth reclamation soil-cement treatment, new HMA pavement, curbs, gutters, ramps, and traffic striping and markings to add center lane line and parking/bike lanes. | Seeking Federal Funds for construction.	Divisadero Street from Lolita Street to Inez Street	04/06/2026	07/24/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-30	27	14	13
City of Menifee RMRA Funds Spent in FY 2024-2025 - $1,789,841.12. Total Number of Projects Reported- 8																			
City of Menifee	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Briggs Road Resurfacing	This project will include: Pavement Rehab/Repair (Existing) | repave 1.0 miles of local major road.	Briggs Road from Hwy 74 to Mapes Rd	07/01/2027	12/31/2027	$.00	-	$.00	-	Yes	Sustainability, Technologies	10-15	67	23	42
City of Menifee	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Garbani Rd and Palomar Rd Street Resurfacing	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Garbani Road from Antelope Road to Menifee Road; Palomar Road from Garbani Road to Holland Road	07/01/2026	12/31/2026	$.00	-	$.00	-	Yes	Sustainability	10-15	67	23	42
City of Menifee	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Mapes Road Resurfacing	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | repave/resurface 0.5 miles of local rural road, minor shoulder widening, re-establish roadway edge.	Mapes Road from Sherman Road to Antelope Road	02/01/2026	04/30/2026	$.00	-	$.00	-	Yes	Sustainability	10-15	67	23	42
City of Menifee	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Cherry Hills Boulevard Resurfacing	This project will include: Pavement Rehab/Repair (Existing) | repave 1.02 miles of local major road	Cherry Hills Blvd. from Murrieta road to Bradley Road	07/01/2027	12/31/2027	$.00	-	$.00	-	Yes	Sustainability	10-15	67	23	42
City of Menifee	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Menifee Road Resurfacing (Simpson to McCall Boulevard)	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Menifee Road Between Simpson Rd and McCall Blvd	09/04/2024	06/18/2025	$1,662,488.52	$1,662,488.52	-	$1,779,590.00	Yes	Complete Streets, Sustainability	10-15	63	23.32	41
City of Menifee	Riverside County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	FY 2023-2024 Local AC Road Resurfacing Program	This project will include: Procurement of Road Maintenance and Rehab Materials	Various Locations	06/12/2024	01/15/2025	$180,000.60	$118,272.60	$61,728.00	$759,194.38	Yes	Complete Streets, Sustainability	12-15	67	23	41

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Menifee	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024/2025 Local Road AC Resurfacing Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project proposes to perform a header grind and resurface existing residential streets using the Asphalt Rubber Aggregate Membrane (ARAM) method, capped with a 1.5" layer of asphalt hot mix. Additionally, the project proposes to upgrade existing curb ramps to current ADA standards and re-stripe the roadway.	The following streets would be resurfaced under this project: Comwell St, Embassy St, Ventari St, Invarey St, Oakbridge Dr, Sun Country Ln, Hillhurst Ct, Blackbird Dr, Woodstock Pl, Evans Rd (between Newport Rd and Lazy Creek Rd), Apple Creek Rd, Coalinga Ct, Moondance Wy, and Sugarfoot Ct.	08/04/2025	05/11/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-15	63	23.32	41
City of Menifee	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Antelope Road Resurfacing - Holland Road to Newport Road	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | This project proposes to grind and overlay this section of Antelope Road and resurface using the Asphalt Rubber Aggregate Membrane (ARAM) method, capped with 1.5" Asphalt Rubber Hot Mix (ARHM). Additionally, the project would upgrade existing curb ramps to current ADA standards and re-stripe the roadway.	Antelope Road, between Holland Road and Newport Road.	06/30/2025	08/01/2026	$9,080.00	$9,080.00	-	-	Yes	Complete Streets, Sustainability	10-15	63	23.32	41
City of Menlo Park RMRA Funds Spent in FY 2024-2025 - $773,303.84. Total Number of Projects Reported- 2																			
City of Menlo Park	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Slurry Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	includes Marmona Drive (from Blackburn Avenue to Gilbert Avenue), East Creek Drive (from Alma Street to Willow Road), and May Brown Avenue (from Santa Cruz Avenue to end of street).	07/01/2024	01/31/2025	$773,303.84	$773,303.84	-	$2,097,990.28	No		5-10	21	13	14
City of Menlo Park	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	San Francisquito Creek Stabilization project	This project will include: Bicycle Lane Rehab/Repair (Existing),Bridge Structure Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	El Palo Alto Park (entry at Alma Street and East Creek Drive)	05/01/2026	12/30/2026	$.00	-	-	-	No		20-25	21	13	14
City of Merced RMRA Funds Spent in FY 2024-2025 - $2,667,324.40. Total Number of Projects Reported- 32																			
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Road Improvement - R Street	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development	R Street (Olive Avenue to Northwood Drive)	11/01/2021	01/31/2026	$46,207.68	$22,606.75	$23,600.93	-	Yes	Complete Streets	20-25	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Road Improvement - R Street	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development	R Street (Olive Avenue to Northwood Drive)	01/31/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	20-25	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Grind and Overlay (Yosemite Avenue)	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Yosemite Avenue (Parsons to Masionette)	06/30/2024	11/30/2025	$687,846.19	$687,846.19	$.00	-	Yes	Complete Streets	8-12	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Road Improvement - 18th Street	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development	18th Street (R Street to V Street)	12/31/2021	06/30/2026	$86,304.20	$8,260.45	$78,043.75	-	Yes	Complete Streets	20-25	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Road Improvement - 18th Street	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development	18th Street (R Street to V Street)	07/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	20-25	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Traffic Signal Timing	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	City wide. R Street from Main Street to Yosemite Avenue, M Street from Main Street to Iron Stone Drive, G Street from Yosemite Avenue to Farmland Avenue, Olive Avenue from Loughborough Avenue to Park Avenue and Yosemite Avenue from El Redondo Drive to Mansionette Drive	06/01/2021	12/31/2025	$728.50	$.00	$728.50	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Other	Traffic Signal Timing	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	City wide. R Street from Main Street to Yosemite Avenue, M Street from Main Street to Iron Stone Drive, G Street from Yosemite Avenue to Farmland Avenue, Olive Avenue from Loughborough Avenue to Park Avenue and Yosemite Avenue from El Redondo Drive to Mansionette Drive	02/01/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Santa Fe Strip Park Sidewalk Replacement	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Santa Fe Strip Park	05/23/2022	06/30/2025	$76,630.51	$20,127.49	$56,503.02	$631,902.00	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Santa Fe Strip Park Sidewalk Replacement	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Santa Fe Strip Park	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Completed	Safety	R Street Sidewalk Replacement (Childs to 13th)	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	R St. Childs to 13th	06/30/2024	06/30/2025	$248,712.55	$248,712.55	$.00	$263,977.20	Yes	Technologies	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Traffic Control Devices	Loop Replacement FY 2021	This project will include: Cost Estimating,Document Preparation,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various locations throughout Merced	01/01/2026	02/28/2026	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	Loop Replacement FY 2021	This project will include: Cost Estimating,Document Preparation,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various locations throughout Merced	02/28/2026	05/30/2026	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Santa Fe Strip Park Speed Table	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Paving and/or Striping Installation (New Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New)	Sante Fe Strip Park & Donna Ave.	06/30/2024	06/30/2025	$.00	$.00	$.00	$150,000.00	No		10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Santa Fe Strip Park Speed Table	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Paving and/or Striping Installation (New Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New)	Sante Fe Strip Park & Donna Ave.	06/30/2025	04/30/2026	$.00	$.00	-	-	No		10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Safety	M Street Eucalyptus Bike Path Repair	This project will include: Active Transportation Plan,Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	M Street from Yosemite Avenue to Buena Vista Dr.	01/01/2026	06/30/2026	$.00	-	-	-	No		10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	M Street Eucalyptus Bike Path Repair	This project will include: Active Transportation Plan,Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	M Street from Yosemite Avenue to Buena Vista Dr.	06/30/2026	12/31/2026	$.00	-	-	-	No		10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Railroad Quiet Zones	This project will include: Railroad Quiet Zone	R St. & BNSF Railroad Track; U St. & BNSF Railroad Track; Bear Creek Drive & BNSF Railroad Track	06/30/2024	03/31/2026	$917.12	$.00	$917.12	-	Yes	Technologies	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Railroad Quiet Zones	This project will include: Railroad Quiet Zone	R St. & BNSF Railroad Track; U St. & BNSF Railroad Track; Bear Creek Drive & BNSF Railroad Track	03/31/2026	01/31/2027	$.00	-	-	-	Yes	Technologies	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Bear Creek Pedestrian Bridge	This project will include: Bridge Structure Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Bear Creek Drive at the BNSF Railroad tracks	07/01/2024	12/31/2024	$12,778.84	$12,778.84	-	$52,105.63	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Bear Creek Pedestrian Bridge	This project will include: Bridge Structure Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Bear Creek Drive at the BNSF Railroad tracks	01/01/2025	06/30/2025	$39,326.79	$39,326.79	-	$52,105.63	Yes	Complete Streets	10-20	27	14	13

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Collins Drive - Rehab and Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Collins Drive from M Street to Olive Avenue	07/01/2024	03/31/2026	$29,144.62	$29,144.62	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Collins Drive - Rehab and Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Collins Drive from M Street to Olive Avenue	03/31/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Road Maintenance & Rehabilitation Programs and Material Purchase 24/25	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Systems/Databases | Staffing is not solely supported by SB1; however, when staff works on SB1 related projects, their time is captured in the expenditures.	Various Locations throughout Merced	07/01/2024	06/30/2025	$1,524,354.00	$1,524,354.00	-	$1,524,543.00	Yes	Complete Streets	5-7	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Safety	Childs Multi Use Pathway	This project will include: Bicycle Lane (New),Sidewalk and/or Crosswalk Installation (New)	North side of Childs Avenue from Weaver Middle School to Golden Valley High School	-	-	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Safety	Traffic Signal Assessment	This project will include: City wide traffic assessment for the locations listed below | City wide traffic signal assessment, used to update red clearance times, pedestrian crossing times, yellow times	15th St & R St, Canal St from 18th St to 21st St, E 21st St & Glen Ave, Childs Ave & N St., Childs Ave from Parsons Ave to Coffee St, Main St from Martin Luther King Jr Way to R St, M St & 19th St, Olive Ave & Parsons Ave, Yosemite Ave from McKee Rd to Perch Ln, 15th St & Martin Luther King Jr Way, G St from Childs Ave to Gerard Ave, Campus Pkwy from Gerard Ave to Child Ave,	07/01/2025	01/31/2026	$.00	-	-	-	No		5-10	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Traffic Signal Assessment	This project will include: City wide traffic assessment for the locations listed below | City wide traffic signal assessment, used to update red clearance times, pedestrian crossing times, yellow times	15th St & R St, Canal St from 18th St to 21st St, E 21st St & Glen Ave, Childs Ave & N St., Childs Ave from Parsons Ave to Coffee St, Main St from Martin Luther King Jr Way to R St, M St & 19th St, Olive Ave & Parsons Ave, Yosemite Ave from McKee Rd to Perch Ln, 15th St & Martin Luther King Jr Way, G St from Childs Ave to Gerard Ave, Campus Pkwy from Gerard Ave to Child Ave,	01/31/2026	06/30/2026	$.00	-	-	-	No		5-10	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	M Street Sidewalk Replacement (19th to 21st St)	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	M Street, between 19th St and 21st St	02/01/2025	12/31/2025	$12,014.86	$12,014.86	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	M Street Sidewalk Replacement (19th to 21st St)	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	M Street, between 19th St and 21st St	01/01/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Controller 2070 Replacement	This project will include: Document Preparation,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | 2070 controller replacement to increase safety for traffic signal operations	15th St & R St, Canal St from 18th St to 21st St, E 21st St & Glen Ave, Childs Ave & N St., Childs Ave from Parsons Ave to Coffee St, Main St from Martin Luther King Jr Way to R St, M St & 19th St, Olive Ave & Parsons Ave, Yosemite Ave from McKee Rd to Perch Ln, 15th St & Martin Luther King Jr Way, G St from Childs Ave to Gerard Ave, Campus Pkwy from Gerard Ave to Child Ave,	08/01/2024	03/31/2025	$1,734.32	$1,734.32	-	$1,734.32	Yes	Technologies	10-15	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Controller 2070 Replacement	This project will include: Document Preparation,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | 2070 controller replacement to increase safety for traffic signal operations	15th St & R St, Canal St from 18th St to 21st St, E 21st St & Glen Ave, Childs Ave & N St., Childs Ave from Parsons Ave to Coffee St, Main St from Martin Luther King Jr Way to R St, M St & 19th St, Olive Ave & Parsons Ave, Yosemite Ave from McKee Rd to Perch Ln, 15th St & Martin Luther King Jr Way, G St from Childs Ave to Gerard Ave, Campus Pkwy from Gerard Ave to Child Ave,	04/01/2025	06/30/2026	$50,359.00	$50,359.00	-	-	Yes	Technologies	10-15	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Stowell School Crosswalks and Sidewalks	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	D St and 11th St	08/01/2024	06/30/2025	$10,058.54	$10,058.54	-	$233,908.00	Yes	Complete Streets	10-20	27	14	13
City of Merced	Merced County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Stowell School Crosswalks and Sidewalks	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	D St and 11th St	07/01/2025	01/01/2026	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of Mill Valley RMRA Funds Spent in FY 2024-2025 - $385,622.24. Total Number of Projects Reported- 1																			
City of Mill Valley	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Annual Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	EAST DR, LOVELL AVE, MANOR DR. CUSHING DR, WILDOMAR STREET, BUENA VISTA AVE, BLITHEDALE TERR., CUSHING DR, HEATHER WAY, TARTAN RD.	06/23/2025	11/28/2025	$385,622.24	$385,622.24	-	-	Yes	Climate, Sustainability, Technologies	10-20	12	2	2
City of Millbrae RMRA Funds Spent in FY 2024-2025 - $1,169,688.45. Total Number of Projects Reported- 4																			
City of Millbrae	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2021-2022 Pavement Maintenance Project	This project will include: Pavement Rehab/Repair (Existing)	Brookside Lane, Dumont Court, East Millbrae Avenue, El Bonito Way, Hacienda Way, La Prenda, Madrone Street, Millbrae Circle, Millwood Drive, Palm Avenue, Queen Ann Court, Spruce Street, Hacienda Way, Millbrae Avenue (EB & WB)	06/24/2022	04/11/2023	$409,822.65	$409,822.65	$.00	$409,822.65	No		7-10	22	13	14
City of Millbrae	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 City of Millbrae Pavement Maintenance Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	•Magnolia Avenue (Victoria Avenue to Millwood Drive) •Millwood Drive (Broadway to End) •Barcelona Drive (Ludeman Lane to Santa Margarita Avenue) •Capuchino Drive (Hacienda Way to Barcelona Drive) •Hacienda Way (Capuchino Drive to End) •Poplar Avenue (Chadbourne Avenue to Richmond Drive) •Minorca Way (Millbrae Avenue to End) •Ridgewood Drive (Larkspur Drive to Lomita Avenue) •Victoria Avenue (Broadway to Magnolia Avenue)	08/26/2024	01/15/2025	$565,870.00	$565,870.00	-	$727,325.00	Yes	Complete Streets	7-10	21	13	15
City of Millbrae	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 City of Millbrae Maintenance Hawthorne Way	This project will include: Paving and/or Striping Installation (New Safety)	1.Hawthorne Way	06/24/2024	02/13/2025	$193,995.80	$193,995.80	-	$193,995.80	No		25-40	21	13	14
City of Millbrae	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2023 City of Millbrae Pavement Maintenance Project - Green Hills	This project will include: Cost Estimating,Document Preparation,Preliminary Design	2.Ludeman Lane (Barcelona Drive to end) 3.Laurel Avenue (Ludeman Lane to Helen Drive)	06/09/2026	11/12/2026	$.00	-	-	-	No		25-40	21	13	14
City of Milpitas RMRA Funds Spent in FY 2024-2025 - $1,836,929.20. Total Number of Projects Reported- 4																			
City of Milpitas	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Street Resurfacing 2024	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Great Mall Parkway from 880 to McCandless Drive, Thompson Street, and Thompson Court	07/08/2024	12/31/2024	$1,421,922.85	$1,421,922.85	-	$4,100,000.00	Yes	Complete Streets	7-14	24	10	17

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Milpitas	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2024 Street Sealing Project - Phase 2	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	E. Calaveras Blvd - From Evan Rd to N Park Victoria, N Park Victoria Drive - From E. Calaveras Blvd to Jacklin Rd., Mt. Shasta Ave - Neighborhood, Yosemite Drive - From S. Park Victoria to Sequioa Rd, South Temple Dr - From E. Calaveras to Wylie Dr and westside neighborhood streets.	10/07/2024	03/07/2025	$191,730.99	$191,730.99	-	$4,000,000.00	Yes	Complete Streets	7-14	24	10	17
City of Milpitas	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024 Street Sealing Project - Phase 2	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	E. Calaveras Blvd - From Evan Rd to N Park Victoria, N Park Victoria Drive - From E. Calaveras Blvd to Jacklin Rd., Mt. Shasta Ave - Neighborhood, Yosemite Drive - From S. Park Victoria to Sequioa Rd, South Temple Dr - From E. Calaveras to Wylie Dr and westside neighborhood streets.	06/02/2025	12/31/2025	$95,404.18	$95,404.18	-	-	Yes	Complete Streets	7-14	24	10	17
City of Milpitas	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Annual Street Pavement Restriping Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Milpitas Blvd, S. Park Victoria Drive, Piedmont Dr - South-side of Calaveras to Yosemite Dr, Evans Rd - Park Victoria Dr to North-side of Calaveras, Dixon Rd - N Milpitas Blvd to end of road, Dixon Landing Rd - East-side Highway 880 right-of-way (ROW) to N Milpitas Blvd., Marylin Drive - From Abel St to Weller Ln.	01/01/2025	05/31/2025	$127,871.18	$127,871.18	-	$948,755.01	No	Complete Streets	7-14	24	10	17
City of Mission Viejo RMRA Funds Spent in FY 2024-2025 - $2,652,006.17. Total Number of Projects Reported- 3																			
City of Mission Viejo	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Highway Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Muirlands Boulevard from Los Alisos Boulevard to La Paz Road, Cabot Road (city limit to city limit), Melinda Road from Olympiad Road to Santa Margarita Parkway, and Alicia Parkway from I-5 to Marguerite Parkway, in the City of Mission Viejo.	06/30/2023	06/30/2027	$386,089.20	$.00	$386,089.20	-	Yes	Sustainability	15-20	73	36	40
City of Mission Viejo	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Residential Resurfacing	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Public residential streets in Residential Resurfacing Area 5, which is bounded by Santa Margarita Parkway, Marguerite Parkway, Alicia Parkway and Trabuco Road and a supplemental area known as Painted Trails located between SR 241 and El Toro Road	09/30/2024	06/24/2025	$2,652,006.17	$2,652,006.17	-	$4,669,304.79	Yes	Sustainability	7-20	73	36	40
City of Mission Viejo	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Arterial Highway Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Due to higher than expected asphalt costs, most of the RMRA funding for FY 23/24 and FY 24/25 was diverted to the Residential Resurfacing projects. The Muirlands/Cabot project has been deferred to FY 25/26 and the Alicia Parkway project deferred to FY 26/27. The Melinda project was completed in October 2023.	Muirlands Boulevard from Los Alisos Boulevard to La Paz Road, Cabot Road (city limit to city limit), and Alicia Parkway from I-5 to Marguerite Parkway, in the City of Mission Viejo.	02/01/2026	06/01/2027	$.00	-	-	-	Yes	Sustainability	15-20	73	36	40
City of Modesto RMRA Funds Spent in FY 2024-2025 - $7,468,406.21. Total Number of Projects Reported- 9																			
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Traffic Signal & Street Lighting Maintenance	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various locations which are determine as most serious priorities present. There are 6 areas within the City that are maintained. Standiford/Dale, Briggsmore/Carver, Oakdale/Floyd - 6 City Areas	07/01/2024	06/30/2025	$888,571.12	$888,571.12	-	$888,571.12	No		10-10	9,22	4,5	5,13
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Traffic Sign & Striping Maintenance	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	As striping follows slurry work, the following streets are scheduled for completion: Leveland Lane, Fremont Avenue, Leon Avenue, South Avenue, Yosemite Avenue, S. Martin Luther King Drive, Maple Street, Pine Street, K Street, 4th Street, 3rd Street, Center Street, Est Avenue, Oak Street, California Avenue, Holt Way, Ackerman Way, 5th Street, Walnut Street, S. Madison Street, Spencer Avenue, F Street, Merced Avenue, 2nd Street, Spruce Street, Haron Lane, Jeelu Way, and Rube Street.	07/01/2024	06/30/2025	$733,927.77	$733,927.77	-	$733,927.77	No		5-7	9,22	4,5	5,13
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Street Lighting Maintenance (HVC)	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project will perform Street Light Maintenance on various High Voltage. Circuits within the City. The locations converted include: Hawthorne, Ribier, Langford, and Ronald.	07/01/2024	06/30/2025	$1,139,241.19	$1,139,241.19	-	$1,139,241.19	No		10-10	9,22	4,5	5,13
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Traffic Signal Maintenance - Video Detection	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The project will replace/upgrade video detection. Some of the locations planned are: Scenic/Bodem, Ist/17th, Jst/16th, Kst/7th, 12th/Needham, Pelandale/Salida, Kansas/Emerald, 9th/Ost, 10th/Ost, Floyd/Lincoln Oak, Floyd/Millbrook, Bellharbour/Roselle, Merle/Roselle, Snyder/Dale, Prichard/Blue Gum, Woodland/Graphics.	07/01/2024	06/30/2025	$213,318.79	$213,318.79	-	$213,318.79	No		10-15	9,22	4,5	5,13
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Ttype 2 Surry, Crack Seal, Asphalt repairs)	This project will include: Pavement Rehab/Repair (Existing)	Areas included: Leveland Ln, Fremont Ave, Leon Ave, South Ave, Yosemite Ave, S. Martin Luther King Dr, Maple St, Pine St, K St, 4th St, 3rd St, Center St, Est, Oak St, California Ave, Holt Wy, Ackerman Wy, 5th St, Walnut St, S. Madison St, Spencer Ave, F St, Merced Ave, 2nd St, Spruce St, Haron Ln, Jeelu Wy, Ruberto St, Fresno Ave, Briggs Ave, Chicago Ave, Sunset Blvd, Alturas Ave, Corson Ave, Elmwood Ave, Enslen Ave, Oxford Wy, Carmel Dr, Lottie Ave, and Grove Ave.	07/01/2024	06/30/2025	$2,067,898.86	$2,067,898.86	-	$2,067,898.86	No		5-7	9,22	4,5	5,13
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Equipment - Crack filling Machine	This project will include: Procurement of Public Works Equipment	New item purchase of Crackfiller for the Public Works streets maintenance division. The Crackfiller is being used for the slurry seal program to prepare designated areas and to clean-up debris.	11/14/2024	11/14/2024	$88,233.39	$88,233.39	-	$88,233.39	No		10-12	9,22	4,5	5,13
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Road Rehabilitation - Fleet O&M	This project will include: Repair and Servicing of Public Works Equipment	Slurry and Traffic Operations includes: Leveland Lane, Fremont Avenue, Leon Avenue, South Avenue, Yosemite Avenue, S. Martin Luther King Drive, Maple Street, Pine Street, K Street, 4th Street, 3rd Street, Center Street, Est Avenue, Oak Street. Curb Ramp Rehab includes Reno from Kansas to Doker PCI - 14, Calaveras from Sierra Dr. to Tuolumne Blvd PCI - 20, Yosemite Ave. from Tuolumne Blvd. to South PCI - 33, Gary Lane from Orangeburg Ave. to E. Coolidge Ave. PCI - 37, Myrtle Ave.	07/01/2024	06/30/2025	$1,102,153.76	$1,102,153.76	-	$1,102,153.76	No		5-20	9,22	4,5	5,13
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Road Rehabilitation - Rental Equipment	This project will include: Rental of equipment related to SB1 eligible road rehabilitation projects.	Slurry and Traffic Operations includes: Leveland Lane, Fremont Avenue, Leon Avenue, South Avenue, Yosemite Avenue, S. Martin Luther King Drive, Maple Street, Pine Street, K Street, 4th Street, 3rd Street, Center Street, Est Avenue, Oak Street. Curb Ramp Rehab includes Reno from Kansas to Doker PCI - 14, Calaveras from Sierra Dr. to Tuolumne Blvd PCI - 20, Yosemite Ave. from Tuolumne Blvd. to South PCI - 33, Gary Lane from Orangeburg Ave. to E. Coolidge Ave. PCI - 37, Myrtle Ave.	07/01/2024	06/30/2025	$248,790.82	$248,790.82	-	$248,790.82	No		5-20	9,22	4,5	5,13
City of Modesto	Stanislaus County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	5 Areas within City: Reno from Kansas to Doker PCI - 14, Calaveras from Sierra Dr. to Tuolumne Blvd PCI - 20, Yosemite Ave. from Tuolumne Blvd. to South PCI - 33, Gary Lane from Orangeburg Ave. to E. Coolidge Ave. PCI - 37, Myrtle Ave. from Coldwell to Stoddard Ave. PCI - 33	07/01/2024	06/30/2025	$986,270.51	$986,270.51	-	$986,270.51	No		10-20	9,22	4,5	5,13
City of Monrovia RMRA Funds Spent in FY 2024-2025 - $564,600.28. Total Number of Projects Reported- 7																			
City of Monrovia	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Huntington Drive Phase II Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | Huntington Drive Phase II is a pavement rehabilitation and traffic signal improvement project funded through STPL Funds. This specific expense is for the City's share of inspection and project management costs. Total Project Estimate is $2,000,000.	The project location is Huntington Drive between Magnolia Ave. and Shamrock Ave.	07/01/2024	06/30/2026	$37,061.20	$37,061.20	-	-	No		5-15	41	25	32

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Monrovia	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	HSIP Project - Huntington & 5th	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The Highway Safety Improvement Program (HSIP) is a project that aims at adding additional traffic signals, roadway striping, and traffic signage to enhance pedestrian safety. This specific expense is for the City's share of inspection and project management costs.	The project impacts three identified intersections within the City: Foothill/California; Foothill/Sunset; and Huntington/5th.	02/20/2024	06/25/2025	$239,828.59	$239,828.59	-	$2,006,876.00	No		5-25	41	25	32
City of Monrovia	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Complete Streets Components	ACTV Engineering & Design	This project will include: Active Transportation connection between Old Town Monrovia and the Metro Gold Line Station	Myrtle Avenue up to Old Town Monrovia, Central Avenue, Evergreen Avenue, and the areas immediately adjacent to Station Square	08/01/2018	06/30/2026	$61,266.91	$.00	$61,266.91	-	No		1-25	41	25	32
City of Monrovia	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Comprehensive Old Town Upgrades	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | Pedestrian improvements and public safety enhancements through the addition of bollards, EV charging stations, re-painting of all street lights, installation of in-pavement LED lighted crosswalks with raised finishes, improvements to the alleyways and walkways, and installation of enhanced landscaping.	Myrtle Avenue between Palm Avenue and Olive Avenue.	05/10/2022	06/30/2026	$26,211.32	$.00	$26,211.32	-	No		5-10	41	25	32
City of Monrovia	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Management Program / Monrovia Comprehensive Streets	This project will include: Annual road reconstruction and repair program based on the Pavement Condition Index Score of all streets within the City of Monrovia.	The pavement management program locations vary based on the Pavement Condition Index Score. The locations of the project will be based on ensuring that all streets are of satisfactory (70) or better based on the Pavement Condition Index Survey.	08/01/2023	01/24/2025	$287,710.49	$287,710.49	-	$6,009,648.00	No		5-15	41	25	32
City of Monrovia	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Oakglade Drive Resurfacing and K-Rail Removal	This project will include: This project involves k-rail removal and street resurfacing efforts along Oakglade Drive and Ridgeside Drive.	Oakglade Drive and Ridgeside Drive	07/01/2023	06/30/2026	$17,000.00	$.00	$17,000.00	-	TBD		5-25	41	25	32
City of Monrovia	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Mountain Avenue Road Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Road resurfacing project on Mountain Avenue from Huntington Drive to Foothill Boulevard. This also includes a traffic signal improvement at the intersection of Mountain Avenue and Lemon Avenue.	The project location is Mountain Avenue from Huntington Drive (southernmost point) to Foothill Boulevard (northernmost point).	06/30/2025	06/30/2026	$.00	$.00	-	-	No		5-25	41	25	31
City of Montague RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Montague	Siskiyou County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	New Sidewalks	This project will include: Cost Estimating	6th St. & E. Prather St	07/01/2025	06/30/2026	$.00	-	-	-	No	Complete Streets	15-20	1	1	2
City of Montclair RMRA Funds Spent in FY 2024-2025 - $103,873.80. Total Number of Projects Reported- 10																			
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Monte Vista Avenue Street Rehabilitation (Design Only)	This project will include: Cost Estimating,Document Preparation,Project Scope Development | Design services only. The project will repair curb, gutter and sidewalk, upgrade traffic signal equipment, resurface the pavement, and stripe the street.	The project limits include both northbound and southbound lanes from Pacific Electric Bicycle Trail (north city limit) to Phillips Street (south city limit).	10/05/2023	12/31/2027	$.00	$.00	$.00	-	Yes	Complete Streets, Sustainability, Technologies	10-20	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Traffic Control Devices	North Montclair Traffic Signal Interconnect Improvement Project- Design Only	This project will include: Cost Estimating,Document Preparation,Project Scope Development | Design services for the installation of new conduit, fiber and traffic control hardware associated with a new traffic signal interconnect system north of the Interstate 10. This project will ultimately make a complete interconnect system Citywide.	Monte Vista Avenue, Moreno Street, Arrow Hwy and Central Avenue	12/31/2025	12/31/2026	$.00	-	-	-	Yes	Sustainability, Technologies	15-20	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Holt Boulevard Street Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | The project will repair any uplifted curb, gutter and sidewalk; replace non-compliant pedestrian ramps and resurface the asphalt pavement.	4000-4400 blk Holt Boulevard	08/01/2022	12/31/2026	$.00	$.00	$.00	-	Yes	Complete Streets, Sustainability, Technologies	15-20	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Match Funds	Central Bridge	This project will include: Document Preparation,Envimental Study/Documents,Preliminary Design,Right of Way	Central Avenue Over Union Pacific Railroad south of Holt Avenue and north of Mission	02/20/2020	12/31/2030	$931,325.25	$.00	$931,325.25	-	Yes	Complete Streets	20-50	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Match Funds	Central Bridge Design	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Feasibility Study,Preliminary Design	Central Avenue between Holt Boulevard and Mission Boulevard	12/31/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets, Technologies	20-50	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pipeline Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Pipeline Avenue - from Phillip Avenue to Mission Boulevard	05/01/2023	12/31/2025	$.00	$.00	$.00	-	Yes	Sustainability	10-20	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Ramona Avenue and Howard Street Roundabout project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	Ramona Avenue and Howard Street Roundabout Project	06/01/2022	12/31/2026	$2,235.00	$.00	$2,235.00	-	Yes	Complete Streets, Sustainability, Technologies	15-50	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Traffic Control Devices	North Montclair Traffic Signal Interconnect Improvement Project - Design Only	This project will include: Preliminary Design | Design services for the installation of new conduit, fiber and traffic control hardware associated with a new traffic signal interconnect system north of the Interstate 10. This project will ultimately make a complete interconnect system Citywide.	North of the Interstate 10 freeway to Richton Street between Mills Avenue and Benson Avenue.	01/01/2027	12/31/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability, Technologies	15-20	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Ada Avenue/Howard Street Rehab	This project will include: ADA Curb Ramp Rehab/Repair (Existing)	The intersection of Ada Avenue and Howard Street	12/01/2023	07/31/2025	$261,993.42	$.00	$261,993.42	-	TBD		20-30	52	20	35
City of Montclair	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Silicon Avenue Street Rehabilitation Project	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing) | Roundabout	10700-10900 Silicon Avenue. Located in the southwest quadrant of the City, between State Street and Mission Boulevard.	02/08/2024	12/31/2025	$147,000.35	$103,873.80	$43,126.55	-	Yes	Sustainability	15-25	52	20	35
City of Monte Sereno RMRA Funds Spent in FY 2024-2025 - $97,749.55. Total Number of Projects Reported- 2																			
City of Monte Sereno	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Bruce Avenue	This project will include: Cost Estimating,Document Preparation | Rehabilitation of Bruce Ave . The treatment will be contingent on the coring/further research results.	Bruce Ave beginning at San Benito Way and ending Poppy Lane	03/03/2026	06/30/2027	$.00	-	-	-	TBD		12-15	28	15	16
City of Monte Sereno	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Annual Pavement Improvement Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Twin Creeks Road West Ellenwood Avenue Daves Ave "S" Curve	06/02/2025	06/30/2025	$97,749.55	$97,749.55	-	$437,457.16	No		10-15	28	15	16
City of Montebello RMRA Funds Spent in FY 2024-2025 - $2,221,401.06. Total Number of Projects Reported- 4																			
City of Montebello	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Olympic Boulevard Complete Street Feasibility Study	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Feasibility Study,Preliminary Design,Project Scope Development,Right of Way | Feasibility Study for a complete street corridor enhancement project to address traffic pedestrian safety, implement active transportation facilities, maximize on-street parking, enhance street landscaping, and rehabilitate the pavement.	The project's focus area spans the Olympic Boulevard corridor, extending from 4th Street to approximately 150 feet east of Concourse Avenue (the western city limit), covering approximately 1.3 miles	06/03/2024	01/30/2026	$220,701.06	$197,301.06	$23,400.00	-	TBD	Complete Streets, Sustainability, Technologies	10-20	58	32	38
City of Montebello	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-2024 SB 1 Annual Year 1 Street Improvement Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	N. 4TH ST, EDWIN ALDRIN CIR, N. TAYLOR AVE, EL CAMINO DR, CUESTA WAY, ALDEA DR, MAPLE AVE, SOLANA CIRCLE, RIO DEL SOL AVE, RANCHO DR, RIO DEL SOL AVE, AVENIDA DEL LA MERCED, FINDLAY AVE, FINDLAY AVE, DEWAR AVE, FRANKEL AVE, MAXWELL ST, GARY AVE, SPRUCE ST, OAKWOOD ST, S. 4TH ST, CAROB WAY, ELM ST, S. 4TH ST, SPRUCE ST, ADELITA ST, BRADSHAWE AVE, VIA SAN DELARRO, N. HAY ST, MAPLE AVE, RAYWOOD AVE, VIA SAN CARLO, S. PARK AVE	02/24/2025	06/25/2025	$2,000,000.00	$2,000,000.00	-	$2,546,683.37	No	Complete Streets	10-20	58	32	38
City of Montebello	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Public Works Administration Overhead Cost	This project will include: Public Works Staffing	Public Works staff administration time	07/01/2024	06/30/2025	$24,100.00	$24,100.00	-	$24,100.00	No		1-1	58	32	38
City of Montebello	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Rubberized Asphalt Street Enhancement Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	1st St ; From Poplar Way To Whittier Blvd. Via Campo; From Garfield Ave To Gerhart Ave. Vail Ave; From Beverly To Blvd. Washington Blvd. Madison Ave; From Vail Ave. To Wilcox Ave. 18th St; From Beverly Blvd. To Whittier Blvd. 16th St; From Cleveland Ave To Madison Ave. Cleveland Ave; From Maple Ave To Montebello Blvd. Via Val Verde From Concourse Ave To Beverly Blvd. Maple Ave From Loma Rd To Westmoreland Drive. Perry Avenue; From Germain Dr To Westmoreland Dr.	-	-	$.00	-	-	-	TBD	Complete Streets	20-25	58	32	38

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Monterey RMRA Funds Spent in FY 2024-2025 - $168,435.51. Total Number of Projects Reported- 4																			
City of Monterey	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Reconstruction of Casa Verde	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Construction of concrete curbs, gutters, sidewalks, sidewalk crossings (driveway approach) and curb ramps, storm drainage, signage and striping, isolated street and driveway surface repairs, pavement grinding, street reconstruction and hot mix asphalt pavement.	Casa Verde from Fremont to Highway 1	01/01/2022	06/30/2026	$168,435.51	$168,435.51	$.00	-	TBD		20-20	29	17	20
City of Monterey	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Reconstruction of Lighthouse	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Construction of concrete curbs, gutters, sidewalks, sidewalk crossings (driveway approach)and curb ramps, storm drainage, signage and striping, isolated street and driveway surface repairs, pavement grinding, street reconstruction and hot mix asphalt pavement.	Lighthouse Avenue	01/01/2022	07/30/2025	$.00	$.00	$.00	-	TBD		20-20	29	17	20
City of Monterey	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Reconstruction of Beach Way	This project will include: Construction of concrete curbs, gutters, sidewalks, sidewalk crossings (driveway approach) and curb ramps, storm drainage, signage and striping, isolated street and driveway surface repairs, pavement grinding, street reconstruction and hot mix asphalt pavement.	Beach Way	03/01/2026	12/31/2026	$.00	-	-	-	TBD		20-25	29	17	20
City of Monterey	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Rehabilitation of Roberts Avenue	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Roberts Avenue	01/01/2025	06/30/2026	$.00	$.00	-	-	TBD	Sustainability	20-20	29	17	20
City of Monterey Park RMRA Funds Spent in FY 2024-2025 - $1,540,535.24. Total Number of Projects Reported- 1																			
City of Monterey Park	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024-25 Street Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	W Gleason St, W Markland Dr, W Fernfield Dr, S Bradshaw Ave, W Floral Dr, Divine Dr, W Andrix St, Hendricks Ave, S Grandridge Ave	03/27/2025	06/30/2025	$1,540,535.24	$1,540,535.24	-	$1,540,535.24	Yes	Complete Streets	15-20	49	22	28
City of Moorpark RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 15																			
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Construct sidewalk and resurface Arroyo Drive between the Simi Valley Boundary to the western limit of the Villa del Arroyo Mobile Home Park	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New)	A portion of Arroyo Drive (relinquished SR 118) between the Simi Valley boundary and the western limit of the Villa del Arroyo Mobile Home Park	07/01/2024	06/30/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability, Technologies	20-30	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Construct sidewalk and resurface Arroyo Drive between the Simi Valley Boundary to the western limit of the Villa del Arroyo Mobile Home Park	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New)	A portion of Arroyo Drive (relinquished SR 118) between the Simi Valley boundary and the western limit of the Villa del Arroyo Mobile Home Park	10/31/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability, Technologies	20-30	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Management Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Procurement of a consultant to establish a citywide pavement condition index (PCI). | The PCI will be used to guide the City in determining the level of repairs that streets require as well as the priority of City streets for maintenance.	Citywide study of all public streets	11/24/2025	10/30/2026	$.00	-	-	-	TBD		1-5	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Management Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Procurement of a consultant to establish a citywide pavement condition index (PCI). | The PCI will be used to guide the City in determining the level of repairs that streets require as well as the priority of City streets for maintenance.	Citywide study of all public streets	11/02/2026	12/18/2026	$.00	-	-	-	TBD		1-5	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Maintenance	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Various sections of the City including residential streets off of Mountain Meadow Drive and Walnut Creek Road, south of Tierra Rejada Road and residential streets off of Peach Hill Road north of Tierra Rejada Road and west of Spring Road.	01/05/2026	06/30/2026	$.00	-	-	-	TBD		4-7	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Maintenance	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Various sections of the City including residential streets off of Mountain Meadow Drive and Walnut Creek Road, south of Tierra Rejada Road and residential streets off of Peach Hill Road north of Tierra Rejada Road and west of Spring Road.	06/30/2026	06/30/2027	$.00	-	-	-	TBD		4-7	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Princeton Avenue Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New) | New Street Lights. Construction activities related to resurfacing of Princeton Avenue, from approximately 1,570 feet east of Spring Road to approximately 600 feet east of Nogales Avenue. Activities include but are not limited to pavement maintenance and repairs and repairs to adjacent facilities due to the work.	Princeton Avenue, from approximately 1,570 feet east of Spring Road to approximately 600 feet east of Nogales Avenue.	07/01/2022	09/03/2025	$595,000.00	$.00	$595,000.00	-	Yes	Complete Streets, Sustainability, Technologies	20-30	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Maintenance	This project will include: Cost Estimating,Document Preparation,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | General maintenance including but not limited to pavement maintenance and repairs and repairs to adjacent facilities due to the work.	Various sections in the City including: Residential streets located south of Campus Park Drive (from Happy Camp Canyon Road) and west of Princeton Avenue (north of the 118 freeway). Residential streets located off of (and including) Leta Yancy Road, south of Los Angeles Avenue. Commercial streets located north of Los Angeles Avenue, between (and including) Goldman Avenue and Maureen Lane.	01/05/2026	06/30/2026	$.00	-	-	-	TBD		5-7	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Pavement Maintenance	This project will include: Cost Estimating,Document Preparation,Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | General maintenance including but not limited to pavement maintenance and repairs and repairs to adjacent facilities due to the work.	Various sections in the City including: Residential streets located south of Campus Park Drive (from Happy Camp Canyon Road) and west of Princeton Avenue (north of the 118 freeway). Residential streets located off of (and including) Leta Yancy Road, south of Los Angeles Avenue. Commercial streets located north of Los Angeles Avenue, between (and including) Goldman Avenue and Maureen Lane.	09/04/2026	12/18/2026	$.00	-	-	-	TBD		5-7	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Maintenance	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Landscape Safety Rehab/Repair (Existing),Maintenance Program Plan Development,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Local industrial and commercial streets within the area bounded by Spring Road and Flinn Ave. Local residential streets located off of Hidden Pines Court, Tierra Rejada Road to the north, and City boundary to the south, and local residential streets located south of Countrywood Drive, north of Sagewood Drive, east of Country Hill Road, and west of Tierra Rejada Road.	07/01/2025	06/30/2026	$.00	-	-	-	TBD		4-7	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024-001 Pavement Maintenance	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Poindexter Avenue, Third Street; Local residential streets located north of Tierra Rejada Road and off of Mountain Meadows Drive and Walnut Creek Road: Local residential streets located north and west of Marquette Street	07/01/2025	06/30/2026	$.00	-	-	-	TBD		4-7	44	27	26

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Project 2021- 001 (Arroyo Drive Improvements)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | General maintenance including but not limited to pavement maintenance and repairs to adjacent facilities due to the work.	A portion of Arroyo Drive (relinquished SR 118) between the Simi Valley boundary and the western limit of the Villa del Arroyo Mobile Home Park	05/22/2026	11/27/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability, Technologies	20-30	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Project 2021- 001 (Arroyo Drive Improvements)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | General maintenance including but not limited to pavement maintenance and repairs to adjacent facilities due to the work.	A portion of Arroyo Drive (relinquished SR 118) between the Simi Valley boundary and the western limit of the Villa del Arroyo Mobile Home Park	11/30/2026	12/07/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability, Technologies	20-30	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2021-002 Pavement Maintenance	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various sections of the City including residential streets off of Mountain Meadow Drive and Walnut Creek Road, south of Tierra Rejada Road and residential streets off of Peach Hill Road north of Tierra Rejada Road and west of Spring Road.	01/01/2026	10/23/2026	$.00	-	-	-	No		4-7	44	27	26
City of Moorpark	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2022-002 Pavement Maintenance	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | General maintenance including but not limited to pavement maintenance and repairs to adjacent facilities due to the work.	Various sections in the City including: Residential streets located south of Campus Park Drive (from Happy Camp Canyon Road) and west of Princeton Avenue (north of the 118 freeway). Residential streets located off of (and including) Leta Yancy Road, south of Los Angeles Avenue. Commercial streets located north of Los Angeles Avenue, between (and including) Goldman Avenue and Maureen Lane.	01/05/2026	10/23/2026	$.00	-	-	-	No		5-7	44	27	26
City of Moreno Valley RMRA Funds Spent in FY 2024-2025 - $5,061,979.35. Total Number of Projects Reported- 2																			
City of Moreno Valley	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Citywide Pavement Rehabilitation Program FY 23/24	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Local Repairs/Slurry Seal and Pavement Surface Replacement	Four segments of arterial/collector streets (1-4) and thirty-four segments of residential streets (5-38); Arterial/collector streets Ellsworth St, Eucalyptus Ave, Lasselle St, Perris Blvd; Residential streets within City.	09/19/2024	03/07/2025	$4,987,534.95	$4,835,047.00	$152,487.95	$10,622,722.99	No		5-10	61	31	41
City of Moreno Valley	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Pavement Rehabilitation Program FY 24/25	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Local Repairs/Slurry Seal and Pavement Surface Replacement	Seven segments of arterial/collector streets (1-7) on Hubbard St, Cottonwood Ave, Dracaea Ave, Eucalyptus Ave, Krameria Ave, Perris Blvd, and Skyland Dr. Ninety-eight segments of residential streets (8-105) citywide.	07/01/2024	06/30/2026	$226,932.35	$226,932.35	-	-	No		5-10	61	31	41
City of Morgan Hill RMRA Funds Spent in FY 2024-2025 - $1,284,455.54. Total Number of Projects Reported- 1																			
City of Morgan Hill	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	East Dunne Ave Overpass between Condit Rd and Laurel Rd; Vineyard Blvd between Monterey Rd and LaCrosse Dr; Vineyard Ct; Del Monte Ave between 2nd St and Keystone Ave; Keystone Ave between Del Monte Ave and Monterey Rd; Del Monte Ave between Ciolino Ave and Cosmo Ave; Manor Ct; Matilda Ct; Foothill Ct; San Pedro Ave between Butterfield Blvd and Walnut Grove Dr; San Ramon Dr between San Pedro Ave and San Marcos Dr; Markross Ct; Cochrane Cir; Digital Dr	07/15/2024	06/04/2025	$1,284,455.54	$1,284,455.54	-	$3,220,947.00	Yes	Complete Streets	5-20	28	15	18
City of Morro Bay RMRA Funds Spent in FY 2024-2025 - $580,273.39. Total Number of Projects Reported- 1																			
City of Morro Bay	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Pavement Management Project (FY23/24 and FY24/25)	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Alley Way, Beach St, Birch Ave, Coral Ave, Dunbar St, Embarcadero Ave, Harbor St, Hemlock Ave, Island St, Java St, Koa Ave, La Jolla St, Main St, Oahu St, Orton St, Pacific St, Panay St, Paula St, Selby St, Sequoia St, South Bay Boulevard	12/30/2022	10/31/2025	$1,364,053.98	$580,273.39	$783,780.59	-	No		15-25	17	35	24
City of Mountain View RMRA Funds Spent in FY 2024-2025 - $773,295.04. Total Number of Projects Reported- 11																			
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	21-30: Street Resurfacing and Slurry Seal Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Install asphalt concrete and fog seal overlays, raise utilities and monuments, or apply slurry seal to selected street surfaces	Resurfacing Project Locations: Velarde Street Slurry Seal or Microsurfacing Project Locations: Doverton Square ,Katrina Way from Levin Avenue to Fairbrook Drive; Fairbrook Drive from Katrina to Leven; Pamela Drive from Phyllis Avenue to Bay Street; Bay Street from Pamela Drive to El Camino Real, Castro St from California to W Evelyn	07/13/2020	06/30/2026	$1,230,125.58	$239,023.78	$991,101.80	-	No		8-10	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	20-30: SB-1 Streets Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	ADA ramps and intersections along downtown Castro Street in Mountain View, CA	07/01/2019	12/31/2025	$261,117.34	$3,695.99	$257,421.35	-	Yes	Complete Streets	20-50	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	20-30: SB-1 Streets Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	ADA ramps and intersections along downtown Castro Street in Mountain View, CA	01/01/2026	05/31/2026	$.00	-	-	-	Yes	Complete Streets	20-50	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	23-03: SB-1 Streets Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Resurfacing and Slurry Seal	Project Locations: Fay Way from Jane Lane to South End; Leghorn Street from Independence Avenue to Palo Alto Limits; Miller Ave from 320 ft. East of San Antonio Road to Del Medio Avenue. Project Locations: Chiquita Avenue from South End to California Street; Laura Lane from Whitney Drive to Thompson Avenue; Quincy Dr/Benjamin Dr/Ermnon Dr off Alvin St Project Locations: Springer/Cuesta/Phyllis Neighborhoods: Appletree Ln, Boranda Ave, Fordham Way and Lola Ln	04/01/2023	08/01/2025	$613,452.74	$519,005.25	$94,447.49	-	No		8-10	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	23-03: SB-1 Streets Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Resurfacing and Slurry Seal	Project Locations: Fay Way from Jane Lane to South End; Leghorn Street from Independence Avenue to Palo Alto Limits; Miller Ave from 320 ft. East of San Antonio Road to Del Medio Avenue. Project Locations: Chiquita Avenue from South End to California Street; Laura Lane from Whitney Drive to Thompson Avenue; Quincy Dr/Benjamin Dr/Ermnon Dr off Alvin St Project Locations: Springer/Cuesta/Phyllis Neighborhoods: Appletree Ln, Boranda Ave, Fordham Way and Lola Ln	09/01/2025	03/31/2026	$.00	-	-	-	No		8-10	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	24-03: SB 1 Streets Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Moffett Boulevard Complete Streets-Moffett from Middlefield to City limits to the North	04/01/2024	03/31/2026	$5,538.95	$.00	$5,538.95	-	No	Complete Streets	8-10	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	24-03: SB 1 Streets Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Moffett Boulevard Complete Streets-Moffett from Middlefield to City limits to the North	04/30/2026	10/31/2026	$.00	-	-	-	No	Complete Streets	8-10	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Match Funds	25-03 SB-1 Streets Project: Moffett Blvd Complete Streets	This project will include: Active Transportation Plan,Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Moffett Blvd between Middlefield Road and Clark Road	10/01/2024	05/31/2026	$11,570.02	$11,570.02	-	-	Yes	Complete Streets	8-10	24	13	18

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Match Funds	25-03 SB-1 Streets Project: Moffett Blvd Complete Streets	This project will include: Active Transportation Plan,Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Moffett Blvd between Middlefield Road and Clark Road	06/01/2026	01/31/2027	$.00	-	-	-	Yes	Complete Streets	8-10	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	26-03 SB-1 Streets Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Springer/Cuesta/Phyllis Neighborhood Area Street Segments	12/01/2025	08/01/2026	$.00	-	-	-	No		8-10	24	13	18
City of Mountain View	Santa Clara County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	26-03 SB-1 Streets Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Springer/Cuesta/Phyllis Neighborhood Area Street Segments	09/01/2026	06/01/2027	$.00	-	-	-	No		8-10	24	13	18
City of Mt Shasta RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 4																			
City of Mt Shasta	Siskiyou County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2020 Chip seal and repair project	This project will include: Cost Estimating,Document Preparation	Various streets within the City Limits	05/16/2026	09/30/2026	$.00	-	-	-	No		5-10	1	1	1
City of Mt Shasta	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Chip Seal Street Maintenace and Repairs	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	West Lake, Berry, High, Forest, Water, Sisson and Brush Streets	05/15/2026	09/30/2026	$.00	-	-	-	No		5-10	1	1	1
City of Mt Shasta	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Other	Chip Seal Street Maintenance	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | None	Southwest quadrant of the City. Southwest quadrant of the city. Previously not specifically located, now, West Lake, Berry, High, Forest, Water, Sisson and Brush Streets. Project locations are within the City Limits of the City of Mt. Shasta.	05/15/2026	09/15/2026	$.00	-	-	-	No		5-10	1	1	1
City of Mt Shasta	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	South Mt. Shasta Blvd Overlay	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	South Mt. Shasta Blvd. between McCloud Avenue and Ream Avenue. Mt. Shasta, CA	05/01/2026	09/30/2026	$.00	-	-	-	TBD		20-30	1	4	1
City of Murrieta RMRA Funds Spent in FY 2024-2025 - $2,061,772.47. Total Number of Projects Reported- 4																			
City of Murrieta	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation of Clinton Keith Road, Date Street and Murrieta Hot Springs Road	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Clinton Keith Road from Westerly City Limits to Grand Avenue, and 650' of Date Street n\ly from Margarita Road intersection; and Murrieta Hot Springs Road from Whitewood Road to Margarita Road	04/08/2024	04/11/2025	$3,535,934.93	$1,982,641.66	$1,553,293.27	$3,612,341.72	Yes	Sustainability	10-15	71	32	42
City of Murrieta	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Rehabilitation of Los Alamos Rd, Antelope Rd, Cherry St & Elm St	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Los Alamos Road from Lincoln Ave to I-215, Antelope Road from Mapleton Ave to Heritage Marketplace Traffic Signal, Elm Street from Jefferson Ave to Adams Ave, and Cherry Street from Jefferson Ave to Adams Ave.	12/04/2023	12/05/2025	$75,461.56	$14,075.31	$61,386.25	-	Yes	Sustainability	10-15	71	32	42
City of Murrieta	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Rehabilitation of Jefferson Avenue	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Jefferson Avenue from Murrieta Hot Springs Road to Nutmeg Street	03/25/2025	10/30/2026	$65,055.50	$65,055.50	-	-	Yes	Sustainability	10-15	71	32	42
City of Murrieta	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Clinton Keith Road from 650' West of Spinning Wheel Drive to Whitewood Road	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Clinton Keith Road from 650' West of Spinning Wheel Drive to Whitewood Road	03/01/2027	06/25/2027	$.00	-	-	-	Yes	Sustainability	10-15	71	32	42
City of Napa RMRA Funds Spent in FY 2024-2025 - $2,768,209.64. Total Number of Projects Reported- 8																			
City of Napa	Napa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Complete Streets Concrete	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | A majority of this work was completed by the City's paving and concrete crews. Some contractors were brought into supplement striping and concrete work.	South Franklin Neighborhood	07/01/2021	08/07/2025	$1,077,381.76	$159,525.73	$917,856.03	-	TBD		30-30	4	3	4
City of Napa	Napa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Complete Streets Components	Stonehouse/Adrian Neighborhood Street Rehabilitation	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Equipment | A majority of the paving and concrete is being completed by the City's paving and sidewalks crews. Some of the concrete and striping work is supplemented by contractors to smoothly continue operations.	Stonehouse/Adrian Neighborhood	08/01/2023	08/14/2025	$2,107,017.67	$719,718.62	$1,387,299.05	-	Yes	Complete Streets	30-30	4	3	4
City of Napa	Napa County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Westwood Sidewalks	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Westwood Avenue in Napa	06/18/2024	04/17/2025	$508,717.29	$468,209.64	$40,507.65	$1,444,427.16	Yes	Complete Streets	30-30	4	3	4
City of Napa	Napa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Las Flores	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Las Flores Neighborhood	05/01/2025	05/13/2025	$358,256.81	$358,256.81	-	$358,256.81	TBD		30-30	4	3	4
City of Napa	Napa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Westview North	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Westview Drive Neighborhood - North of Scenic, East of Browns Valley Road	06/03/2025	09/30/2027	$441,497.33	$441,497.33	-	-	No		30-30	4	3	4
City of Napa	Napa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	La Homa	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	La Homa Drive Neighborhood	08/19/2024	11/01/2027	$621,001.51	$621,001.51	-	-	TBD		30-30	4	3	4
City of Napa	Napa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Jackson	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Jackson Street Neighborhood	10/01/2025	10/31/2026	$.00	-	-	-	TBD		30-30	4	3	4
City of Napa	Napa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Fairview	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Fairview Street Neighborhood	04/01/2026	11/01/2026	$.00	-	-	-	TBD		30-30	4	3	4
City of National City RMRA Funds Spent in FY 2024-2025 - $309,557.02. Total Number of Projects Reported- 5																			
City of National City	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	8th Street and Roosevelt Avenue Active Transportation Corridor	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	W. 8th Street between Harbor Drive and Roosevelt Avenue, Roosevelt Avenue between W. 8th Street and Main Street, Main Street between Roosevelt Avenue and Yama Street	09/24/2019	12/31/2026	$213,174.47	$52,202.35	$160,972.12	-	Yes	Complete Streets, Sustainability	10-15	80	18	52
City of National City	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	National City Boulevard from 16th Street to 33rd Street, E. Plaza Boulevard from D Avenue to N Avenue, E. 16th Street between D Avenue and Highland Avenue and Mann Avenue from Beta Street to Alpha Street, driveway for Fire Station 33, Roosevelt Avenue from 8th Street to 15th Street, Sweetwater Rd from N 2nd Street to Plaza Bonita Road, Plaza Bonita Road from Sweetwater Road to City limits, Highland Avenue from 4th Avenue to E. 30th Street	06/05/2023	05/07/2024	$2,026,747.89	$257,354.67	$1,769,393.22	$6,964,674.87	Yes	Complete Streets	10-15	78,80	40	52
City of National City	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY24 and FY25 Pavement Rehabilitation and slurry seal project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Pavement: L Ave btw 16 St & 30 St, Olive Av btw 8 St & Plz Blvd, I Ave btw 18 St & 23 St, 24 St btw National City Blvd & 1500 blk of 24 St Slurry: Stockman St Alston to Cagle, Cagle btw Alston & Plaza Bonita Center, 3700 Blk Lynda S/O Cagle, 3700 BLK Kellie S/O Cagle, 3000 Blk Cagle NW/O Stockman, 3200/3300 Blk Newberry W/O Alston, Calmoor S/O Sweetwater, Van Ness btw 20 & Leonard, Granger btw 20 & 24, 20 btw Granger to concrete street W/O Rachael, 19 btw Granger to 132' W/O Rachael.	04/15/2025	12/31/2025	$.00	$.00	-	-	Yes	Complete Streets	10-15	78,80	40	52

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of National City	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Central Community Mobility Enhancements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	"M" Avenue between E. 4"1 Street and E. 8th Street, 8th Street between "M" Avenue and "N" Avenue, "N" Avenue between E. 8th Street and E. 16"1 Street, "L" Avenue between E. 16Th Street and 30th Street	01/15/2025	12/31/2025	$.00	$.00	-	-	Yes	Complete Streets	10-15	78.80	40	52
City of National City	San Diego County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	FY 2024 Pavement Slurry Seal	This project will include: Pavement Rehab/Repair (Existing)	Stockman St. from Alston Ave. to Cagle St., Cagle St. from Alston Ave. to Plaza Bonita Center Way, 3700 BLK Lynda PL. S/O Cagle St., 3700 BLK Kelle Ct. S/O Cagle St, 3000 Blk. Cagle St. NW/O Stockman St., 3200/3300 Blk. of Newberry St. W/O Alston Ave., Calmoor St. S/O Sweetwater Rd., Van Ness Ave. from 20TH St. to Leonard St., Granger Ave. from 20th St. to 24th St., 20th St. from Granger Ave. to concrete street W/O Rachael Ave., 19th St. from Granger Ave. to 132' W/O Rachael Ave.	-	-	$.00	-	-	-	Yes	Complete Streets	7-7	78.80	40	52
City of Needles RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 5																		
City of Needles	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	River Road - K Street to Jack Smith Park entrance rehabilitation project	This project will include: The City has a waterline to replace before starting the construction on this section of River Road.	River Road - Shore Street to Jack Smith Park entrance	07/01/2025	06/30/2026	$.00	-	-	-	No		5-10	33	16	41
City of Needles	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Shore Street paving rehabilitation	This project will include: No longer RMRA funded should be removed. Funds will be saved for a future project.	Needles CA	-	-	$.00	-	-	-	No		20-20	33	8	41
City of Needles	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Safety	Various Sidewalk Safety Repairs	This project will include: Maintenance Program Plan Development	A Safe Sidewalk program is being constructed with a survey of sidewalks needing to be repaired within the City.	CITY WIDE	07/01/2025	06/30/2026	$.00	-	-	-	No		20-20	33	8	41
City of Needles	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Phase 4B Street Improvements	This project will include: Pavement Rehab/Repair (Existing)	Phase 4B - Desoto (Parkway - Balboa St) Carty Way, Carty Pl, Carty Cir, and El Monte (Parkway - Coronado)	-	-	$.00	-	-	-	Yes	Sustainability	15-20	33	16	41
City of Needles	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Phase 5 - Street Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Parkway (Lillyhill – Rio Vista), J Street (Parkway – Coronado), Luna Vista (Parkway – Balboa St), Rio Vista (Parkway – Coronado), Calle Hernandez, Redwood, Santa Fe Cir, Larchwood, Casa Linda (Lillyhill to Redwood) La Cima Rd, San Clemente, Arizona Street, San Luis, Casa Del Sol, Casa Real, Clary Dr, Q St and North Q Street	09/01/2025	05/01/2026	$.00	-	-	-	Yes	Sustainability	15-20	33	16	41
City of Nevada City RMRA Funds Spent in FY 2024-2025 - $250,000.00. Total Number of Projects Reported- 5																		
City of Nevada City	Nevada County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Broad Street Y	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Sidewalk will be widened and enhanced at intersections to provide safe, convenient and efficient pedestrian access within the Downtown Historic District. Pavement improvements include replacement of deteriorated pavement and improvements to cross-slope for drainage. This project will help reduce traffic congestion and improve pedestrian safety which reduces vehicle emissions helping the State achieve its air quality and greenhouse gas emissions reductions goals.	Broad Street from Commerical Street to (and including) the intersection of West Broad Street and East Broad Street.	05/01/2024	12/31/2025	$250,000.00	$250,000.00	$.00	-	Yes	Climate, Complete Streets, Sustainability	10-20	1	1	3
City of Nevada City	Nevada County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Sacramento Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Sacramento Street from Highway 20/49 to intersection of Sacramento Street and Zion Street.	06/17/2024	12/31/2026	$.00	$.00	$.00	-	Yes	Sustainability	10-20	1	1	3
City of Nevada City	Nevada County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Sacramento Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Sacramento Street from Highway 20/49 to intersection of Sacramento Street and Zion Street.	03/01/2027	12/31/2027	$.00	-	-	-	Yes	Sustainability	10-20	1	1	3
City of Nevada City	Nevada County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Commercial Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Sidewalk will be widened and enhanced at intersections to provide safe, convenient and efficient pedestrian access within the Downtown Historic District. Pavement improvements include replacement of deteriorated pavement and improvements to cross-slope for drainage. This project will help reduce traffic congestion and improve pedestrian safety which reduces vehicle emissions helping the State achieve its air quality and greenhouse gas emissions reductions goals. | Project started construction, but paused to allow outdoor dining during pandemic. Construction resumed in March 2022 and will be complete by end of 2022.	Commercial Street from Union Street to Broad Street	-	-	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	10-20	1	1	3
City of Nevada City	Nevada County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Commercial Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Sidewalk will be widened and enhanced at intersections to provide safe, convenient and efficient pedestrian access within the Downtown Historic District. Pavement improvements include replacement of deteriorated pavement and improvements to cross-slope for drainage. This project will help reduce traffic congestion and improve pedestrian safety which reduces vehicle emissions helping the State achieve its air quality and greenhouse gas emissions reductions goals. | Project started construction, but paused to allow outdoor dining during pandemic. Construction resumed in March 2022 and will be complete by end of 2022.	Commercial Street from Union Street to Broad Street	-	-	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	10-20	1	1	3
City of Newark RMRA Funds Spent in FY 2024-2025 - $1,164,041.55. Total Number of Projects Reported- 4																		
City of Newark	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Lindsay Tract Street and Storm Drain Improvements	This project will include: Cost Estimating,Document Preparation,Feasibility Study,Preliminary Design,Project Scope Development	George Avenue west of Cherry Street; Mulberry Street north of Dairy Avenue; Olive Street north of Dairy Avenue; Magnolia Street between Dairy Avenue and Sycamore Street	02/01/2021	03/31/2024	$122,000.00	$.00	$122,000.00	-	Yes	Complete Streets, Sustainability	20-30	25	10	17
City of Newark	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Cherry Street Class IV Separated Bikeways	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing)	Cherry Street between Central Avenue and Stevenson Boulevard	06/12/2023	08/20/2024	$152,000.00	$.00	$152,000.00	$1,627,780.15	Yes	Complete Streets	15-20	25	10	17
City of Newark	Alameda County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Asphalt Concrete Overlay Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Fountain Avenue - between Haley Street and Cherry Street Castleford Court - from Lake Boulevard to End Chestnut Street - between Thornton Avenue and Juniper Street Crestmont Avenue - from Bettencourt Street to End Barnard Street - between Bellhaven Avenue to Lafayette Avenue Elm Street - between SP Railroad to Wells Avenue	06/22/2026	12/22/2026	$.00	-	-	-	No		15-20	24	10	17
City of Newark	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-2024 Asphalt Concrete Street Overlay Program	This project will include: Pavement Rehab/Repair (Existing)	Elmwood, Tenaya, Hafner, Souza, Cluny, Merion, Hazelnut, Redbud, Linden, Spruce, Honeysuckle, Manzanita, Lobelia, Iris	08/19/2024	06/27/2025	$1,164,041.55	$1,164,041.55	-	$1,525,324.30	No		10-20	20	10	17
City of Newman RMRA Funds Spent in FY 2024-2025 - $17,466.01. Total Number of Projects Reported- 1																		

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Newman	Stanislaus County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2018-19 SB-1	This project will include: Crack seal, slurry and stripe. Small pavement replacement (potholes).	Fresno Street from State Route 33 to T Street; Tulare Street from State Route 33 to T Street; Mariposa Street from State Route 33 to T Street; Stanislaus Street from State Route 33 to Inyo Ave; Crack seal, slurry and stripe Sherman Parkway, Driscoll Avenue and various local roads.	01/01/2025	05/31/2026	$17,466.01	$17,466.01	-	-	Yes	Complete Streets	5-10	21	12	13
City of Newport Beach RMRA Funds Spent in FY 2024-2025 - $1,610,051.86. Total Number of Projects Reported- 5																			
City of Newport Beach	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	East Coast Highway Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Project Numbers consist of: 23R11, 23R02, 23R13, 24R09	East Coast HWY, Between Jamboree Rd and Macarthur Blvd; San Miguel Dr, Between Newport Center Dr and Macarthur Blvd. Both located in the City of Newport Beach, CA 92660	03/14/2024	02/11/2025	$1,658,900.25	$78,995.25	$1,579,905.00	$5,968,019.29	Yes	Sustainability	20-25	74	37	47
City of Newport Beach	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Superior Avenue and Hospital Road Pavement Rehabilitation	This project will include: reconstructing deteriorated concrete improvements, cold milling and overlaying asphalt concrete pavement, constructing new landscaped medians, adjusting utilities, and striping.	Superior Avenue from West Coast Highway to Placentia Avenue and Hospital Road from Newport Boulevard to Placentia Avenue	07/23/2024	05/13/2025	$1,199,244.50	$1,199,244.50	-	$1,892,391.06	TBD	Sustainability	15-20	72	36	47
City of Newport Beach	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Bristol Street North Pavement Rehabilitation Program	This project will include: Cost Estimating,Document Preparation,Preliminary Design | Final Design | Construction is anticipated to start in FY25-26	Bristol Street North, Spyglass Road, And Von Karman Avenue Pavement Rehabilitation Program	11/12/2024	06/30/2026	$331,812.11	$331,812.11	-	-	Yes	Sustainability	15-20	72	36	47
City of Newport Beach	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Newport Boulevard and Via Lido Pavement Rehabilitation	This project will include: Cost Estimating,Document Preparation,Preliminary Design | Final Design | RMRA funding intended to still be used for this project, but no funding was used in FY24/25	Newport Blvd from West Coast Highway to Via Lido and Via Lido from Newport Blvd to Via Malaga	06/01/2026	06/30/2027	$.00	-	-	-	No		15-20	72	36	47
City of Newport Beach	Orange County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Santa Ana Avenue, San Bernardino Avenue and Broad Street Pavement Rehabilitation	This project will include: Cost Estimating,Document Preparation,Preliminary Design | Final Design | Design is anticipated to start in FY30/31using with no plans at this time to use RMRA funding, but using general fund.	Santa Ana Avenue from Cliff Drive to 15th Street, San Bernardino Avenue from Cliff Drive and Clay Street and Broad Street from Santa Ana Avenue to San Bernardino Avenue	-	-	$.00	-	-	-	No		15-20	72	36	47
City of Norco RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 1																			
City of Norco	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Rocking RM Lane Pavement Project	This project will include: Pavement Rehab/Repair (Existing)	Rocking RM Lane	06/30/2025	01/30/2026	$.00	$.00	-	-	No		20-25	60	31	41
City of Norwalk RMRA Funds Spent in FY 2024-2025 - $3,170,596.36. Total Number of Projects Reported- 4																			
City of Norwalk	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Local Streets Rehabilitation - City Project No. 7938	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Gutter drainage survey | Per the convo with staff, consolidated 7920 and 7938 as they are now one contract	Full list can be found on the resolution, some locations include: Alburtis Ave, Allard St, Bayla St, Buell St, Corby Ave, Cresson St, Cyclops St, Flalion Ave, Gem St, Hercules St.	07/02/2018	10/31/2024	$456,509.84	$245.25	$456,264.59	$60,452,194.00	No		10-15	58	32	38
City of Norwalk	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Local Streets Rehabilitation - City Project No. 7938	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Gutter drainage survey | Per the convo with staff, consolidated 7920 and 7938 as they are now one contract	Full list can be found on the resolution, some locations include: Alburtis Ave, Allard St, Bayla St, Buell St, Corby Ave, Cresson St, Cyclops St, Flalion Ave, Gem St, Hercules St.	05/19/2025	12/31/2025	$1,617,533.06	$1,570,698.69	$46,834.37	-	No		10-15	58	32	38
City of Norwalk	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Local Street Rehabilitation - City Project No. 7934, 7935 and Independent Street/Alleys	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design	Full List can be found on the resolution, some locations include; Volunteer Ave, Aegan St, Allard St, Beaty St, Crewe St, Cyclops St, Dune St, Everst st, Gettysberg Dr, Markdale, Norwalk blvd, Frontage Rd East	12/01/2023	10/31/2024	$1,438,237.17	$217,427.50	$1,220,809.67	-	No		10-15	58	32	1
City of Norwalk	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Local Street Rehabilitation - City Project No. 7934, 7935 and Independent Street/Alleys	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design	Full List can be found on the resolution, some locations include; Volunteer Ave, Aegan St, Allard St, Beaty St, Crewe St, Cyclops St, Dune St, Everst st, Gettysberg Dr, Markdale, Norwalk blvd, Frontage Rd East	05/29/2025	12/31/2025	$1,382,224.92	$1,382,224.92	-	-	No		10-15	58	32	1
City of Novato RMRA Funds Spent in FY 2024-2025 - $1,377,691.64. Total Number of Projects Reported- 12																			
City of Novato	Marin County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	MTC Pavement Management Phase IV	This project will include: Citywide pavement condition assessment, rehabilitation project determination, and reporting	All city owned/maintained streets	07/01/2017	08/31/2026	$97,540.82	$32,322.24	$65,218.58	-	TBD		4-4	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Complete Streets Components	Downtown SMART Station Phase III	This project will include: Preliminary Design | Plan and construct improvements to unimproved downtown depot site	Grant Ave. between Scott Ct. and Railroad Ave.	-	-	$.00	-	$.00	-	TBD	Complete Streets, Sustainability	10-30	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Safety	San Marin/Simmons Signalization or Roundabout	This project will include: Document Preparation,Preliminary Design | Enhance safety, reduce traffic congestion, rehabilitate existing pavement	Intersection of San Marin Dr. and Simmons Ln.	-	-	$.00	-	$.00	-	TBD		20-30	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Citywide Bridge Assessment/Improvement (Group 1)	This project will include: Assess condition of city bridges, establish inventory, implement repairs as necessary.	All city-owned/maintained bridges at various locations	-	-	$.00	-	$.00	-	TBD		10-30	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Olive Phase III (Redwood to Railroad)	This project will include: Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Railroad Grade Separation Rehab/Repair,Sidewalk and/or Crosswalk Installation (New) | Enhance safety of the RR crossing, pavement rehabilitation, replace failing drainage facilities	Olive Ave. between Redwood Blvd. and Railroad Ave.	01/01/2018	12/01/2025	$200,000.00	$.00	$200,000.00	-	TBD	Complete Streets	15-30	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Olive Phase III (Redwood to Railroad)	This project will include: Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Railroad Grade Separation Rehab/Repair,Sidewalk and/or Crosswalk Installation (New) | Enhance safety of the RR crossing, pavement rehabilitation, replace failing drainage facilities	Olive Ave. between Redwood Blvd. and Railroad Ave.	04/17/2026	09/30/2026	$.00	-	-	-	TBD	Complete Streets	15-30	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	19-009 Novato Blvd at San Marin-Sutro Intersection Improvements	This project will include: Document Preparation,Environmental Study/Documents,Feasibility Study,Project Scope Development | Consider intersection improvements to mitigate traffic operations deficiencies and provide continuous pedestrian and bicycle facilities to and through the intersection	Intersection of Novato Blvd. and San Marin Drive and Sutro Avenue	07/01/2019	12/31/2026	$55,801.35	$.00	$55,801.35	-	TBD	Complete Streets	15-40	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Other	EV Charging Stations - City Hall	This project will include: Install EV Charging Infrastructure in Public Parking Lot at City Hall	922 Machin Avenue, Novato, CA 94954	07/01/2019	12/31/2026	$82,620.36	$46,646.37	$35,973.99	-	Yes	Technologies	5-10	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	2023 Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project will resurface pavement on city streets as identified in the City's Pavement Management Program as available funding allows. Pavement Condition Index (PCI) and other factors are used to prepare a recommendation of priority street segments to receive pavement rehabilitation each fiscal year. This project will also upgrade pedestrian facilities to meet accessibility requirements and may include bike lane striping and crosswalk enhancements.	Arlington Circle, Balra Dr, Del Mar Ave, Denlyn St, Diablo Ave, Fox ct, Orchard Way, Railroad Ave, Redwood Blvd, Reichert Ave, Rowland Way, Shevelin dr, S. Novato Blvd, and Victor ct.	08/14/2023	10/22/2024	$1,100,143.83	$630,816.18	$469,327.65	$1,697,353.17	Yes	Complete Streets	15-25	10	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Center rd, Cherry ct, Cherry st, Court rd, Dooley ct, Fifth st, First st, Front st, Hidden Oaks dr, Insutrial way, Jacob ct, James ct, Ming ct, Samrose dr, Scown ln, Summers Ave, Sweester ave, Vallejo ave, Vincent ln, Wendy ct, and West ct.	06/03/2024	10/22/2024	$1,189,915.94	$481,041.56	$708,874.38	$1,770,108.34	Yes	Complete Streets	10-15	2	2	2

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Novato	Marin County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2025 Annual Pavement Rehabilitation Project CIP #25-001	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Bounded in the north by San Marin Drive, in west by Sutro Avenue, in the east by Reichert Avenue and in the south by Sunset Parkway.	11/01/2024	01/31/2025	$186,865.29	$186,865.29	-	$186,865.29	Yes	Complete Streets	10-25	12	2	2
City of Novato	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Annual Pavement Rehabilitation Project CIP #25-001	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Bounded in the north by San Marin Drive, in west by Sutro Avenue, in the east by Reichert Avenue and in the south by Sunset Parkway.	06/16/2025	10/30/2025	$.00	$.00	-	-	Yes	Complete Streets	10-25	12	2	2
City of Oakdale RMRA Funds Spent in FY 2024-2025 - $253,074.00. Total Number of Projects Reported- 1																			
City of Oakdale	Stanislaus County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Area 5 Slurry Seal Pavement Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Generally bounded by Irvin Drive to the north, D Street to the south, Maag Avenue to the east and Valley View Drive to the west.	06/30/2024	10/09/2024	$271,093.00	$253,074.00	$18,019.00	-	TBD		5-7	9	4	10
City of Oakland RMRA Funds Spent in FY 2024-2025 - $9,993,993.71. Total Number of Projects Reported- 4																			
City of Oakland	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	High Priority Traffic Calming - Council District Set Aside	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Preliminary engineering and construction for quick-build (under $100K), high-priority traffic safety projects. Specific improvements and statuses are detailed at the following project website link: https://www.oaklandca.gov/projects/status-of-city-councils-traffic-safety-earmark-discretionary-projects | This project advanced City Council-identified priority traffic safety treatments.	Improvements planned in each City of Oakland council district. Preliminary locations include: Shattuck/55th, Shattuck/56th, 53rd/Gaskill, Bayo Vista/Fairmount, Adeline/61st St, Market/45th St, Lakeshore/Prince/Santa Ray, Frontage Rd, 35th Av/Kansas, Park Blvd/El Centro, Park Blvd/Everett, Park Blvd/Beaumont Av, Ney/75th, Bancroft/61st/62nd, Hillegass/Colby St, Bay Pl/Montecito Av, Laurel District, & Maxwell Park. Locations may be adjusted based on the completion of ongoing traffic studies.	12/31/2022	12/31/2026	$243,530.41	$.00	$243,530.41	-	Yes	Complete Streets	5-5	18	9	12
City of Oakland	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Match Funds	Complete Streets Capital Grant Matching - Crossing to Safety	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Closeout costs for Crossing to Safety - Park Blvd at E 38th St and Excelsior Ave project.	Two intersections: Park Blvd/Excelsior Ave/Grosvenor Pl/Alma Pl; and Park Blvd/13th Ave/East 38th St	10/01/2018	06/30/2025	$90,000.00	$90,000.00	-	$3,620,000.00	Yes	Complete Streets	1-10	18	9	12
City of Oakland	Alameda County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Local Street Maintenance	This project will include: Procurement of Public Works Safety Materials and Gear,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | Other checked to explain that City maintenance staff perform the following activities with RMRA funding: filling potholes, performing major and minor base repair, crack sealing, & curb and gutter repairs. Project expenditures also include administrative staffing costs to support project management and facilitation of private property sidewalk repairs. | City's maintenance staff perform the following activities with RMRA funding: filling potholes, performing major and minor base repair, crack sealing, sidewalk repairs, curb and gutter repairs, and cross culvert repairs.	Citywide: 10.51 miles of street repair activity in Oakland along 60th, 61st, 65th, 67th, 68th, 70th, and 71st Aves, Tevis St, Eastlawn St, Flora St, Brann St, Fresno St, Hawley St, Independent Rd, Valentine St, Columbian Dr, Circle Hill Dr, Keller Ave, Sterling Dr, Winthrope St, Altamont Ave, Altura Pl, Hemlock Ln, Greenly Dr, Collins Dr, Tyler St, Grizzly Peak Blvd, Maddux Dr, Darien Ave, Clara St, Rossmoor Ave, Caswell Ave, Nevada St, Jones Ave, Leet Dr, Pendleton Way, and Roland Way	07/01/2024	06/30/2025	$6,844,292.38	$6,844,292.38	-	$6,844,292.38	Yes	Complete Streets	1-5	18	9	12
City of Oakland	Alameda County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Traffic Control Devices	FY 2024-25 Lighting/Electrical Operations	This project will include: Public Works Staffing,Repair and Servicing of Public Works Equipment | Operations of street lighting and traffic control devices, including electricity and staffing costs for operations and repair/servicing	Citywide operations for street lighting and traffic control devices within the City of Oakland	07/01/2024	06/30/2025	$3,059,701.33	$3,059,701.33	-	$3,059,701.33	Yes	Complete Streets	1-1	18	9	12
City of Oakley RMRA Funds Spent in FY 2024-2025 - $1,136,813.78. Total Number of Projects Reported- 3																			
City of Oakley	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	CIP 247 - East Cypress Road Widening (Knightsen Avenue to Jersey Island Road)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	East Cypress Road (Knightsen Avenue to Jersey Island Road	10/18/2022	10/31/2025	$12,827.27	$12,598.75	$228.52	-	Yes	Complete Streets, Sustainability	15-20	11	7	9
City of Oakley	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	CIP 280 Laurel Road Widening	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Laurel Rd between Cloverbrook and O'Hara Av	10/25/2024	12/25/2024	$1,000,000.00	$1,000,000.00	-	$9,200,000.00	Yes	Sustainability	20-25	11	7	9
City of Oakley	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	CIP 311 FY 2024/25 Curb Gutter Sidewalk Repair & Reconstrctuion	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Multiple Location within the city	05/01/2025	09/30/2025	$124,215.03	$124,215.03	-	-	No		15-20	11	7	9
City of Oceanside RMRA Funds Spent in FY 2024-2025 - $2,643,903.96. Total Number of Projects Reported- 18																			
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Safety	ADA for Overlay	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	ADA ramps adjacent to the streets in the Bush/Balderrama, Canyon Adjacent, Sea Mesa, North Valley, Redondo, Bellingham, Guajome North, Guajome South, Oceanside Blvd, California, Cassidy, Del Oro, Cameo, Tri City North, College, Frazee, Ocean Ranch, Blueridge, Peacock Hills East, Peacock Hills North, Peacock Hills South and Esplanade communities in Oceanside. Location map of specific streets on file and available upon request.	08/03/2020	06/30/2025	$934,248.73	$297,758.16	$636,490.57	$20,000,000.00	No		12-20	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Thunder Dr- Road Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Road improvements on Thunder Drive as part of the CIP22-00004 project.	Thunder Drive	07/01/2023	06/30/2025	$6,256.80	$.00	$6,256.80	$6,256.80	Yes	Complete Streets, Sustainability	15-20	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	El Camino Real Bridge	This project will include: Bridge Structure Rehab/Repair (Existing) | The project consists of the repair of a portion of the El Camino Real Bridge Barrier Railing located over State Route 78 which was damaged due to a vehicular accident. Per the May 25, 1977 Freeway Maintenance Agreement between the city of Oceanside and Caltrans, the City is responsible for the repair costs.	El Camino Real Bridge over State Route 78	12/02/2021	05/20/2022	$131,570.87	$36,237.01	$95,333.86	$170,175.73	Yes	Complete Streets, Sustainability	20-35	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Laurel St. Elementary	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Right of Way Acquisition,Roundabout Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Laurel Street at school	07/01/2021	09/15/2023	$9,461.05	$7,468.16	$1,992.89	$9,461.05	Yes	Complete Streets, Sustainability	10-20	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Laurel St. Elementary	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Right of Way Acquisition,Roundabout Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Laurel Street at school	08/01/2025	01/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-20	76	36	49

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Street Slurry Seal Project (Annual)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The streets in the Bush/Balderrama, Canyon Adjacent, Sea Mesa, North Valley, Redondo, Bellingham, Guajome North, Guajome South, Oceanside Blvd, California, Cassidy, Del Oro, Cameo, Tri City North, College, Frazee, Ocean Ranch, Blueridge, Peacock Hills East, Peacock Hills North, Peacock Hills South and Esplanade communities in Oceanside. Location map of specific streets on file and available upon request.	08/15/2022	06/30/2025	$2,207,956.87	$98,335.87	$2,109,621.00	$20,000,000.00	Yes	Complete Streets, Sustainability	7-7	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Asphalt Overlay (Annual)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	See attached street list.	08/15/2022	06/30/2025	$4,517,770.17	$1,004,500.17	$3,513,270.00	$20,000,000.00	Yes	Sustainability	15-15	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Monument Presevation	This project will include: Annual preservation of the street monumentation throughout the City of Oceanside. | Annual preservation of the street monumentation throughout the City of Oceanside.	The streets in the Bush/Balderrama, Canyon Adjacent, Sea Mesa, North Valley, Redondo, Bellingham, Guajome North, Guajome South, Oceanside Blvd, California, Cassidy, Del Oro, Cameo, Tri City North, College, Frazee, Ocean Ranch, Blueridge, Peacock Hills East, Peacock Hills North, Peacock Hills South and Esplanade communities in Oceanside. Location map of specific streets on file and available upon request.	08/15/2022	06/30/2026	$5,000.00	$.00	$5,000.00	-	No		25-25	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Other	Storm Drain Improvements (Annual)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Project Scope Development,Storm Drain and/or Culvert Rehab/Repair (Existing)	Nevada Street, Sleeping Indian, and various locations.	03/01/2022	07/01/2022	$928,611.65	$292,300.18	$636,311.47	$928,614.65	No		50-50	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street & Median Maintenance	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Citywide	07/01/2022	12/31/2025	$1,150,646.85	$363,614.93	$787,031.92	-	No	Complete Streets, Sustainability	5-15	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Pedestrian Warning Signal Improvement (RRFB)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Maintenance Program Plan Development,Project Scope Development,Traffic Signals, Lights, and/or Signage Installation (New Safety)	Ave Empressa/RDO, Spur/Dartmoor, Ivey Ranch/MLK, Via Rancho/Vista entrada, California/Palmquist, San Diego/Higgins, N. Harbor at bathrooms, Pacific at bike trailer, Pacific at Neptune, Pacific at Windward, Pacific at Sportfisher, and Pacific at Civic Center	07/01/2022	07/01/2025	$240,182.77	$.00	$240,182.77	-	Yes	Complete Streets, Technologies	15-15	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	Pedestrian Warning Signal Improvement (RRFB)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Maintenance Program Plan Development,Project Scope Development,Traffic Signals, Lights, and/or Signage Installation (New Safety)	Ave Empressa/RDO, Spur/Dartmoor, Ivey Ranch/MLK, Via Rancho/Vista entrada, California/Palmquist, San Diego/Higgins, N. Harbor at bathrooms, Pacific at bike trailer, Pacific at Neptune, Pacific at Windward, Pacific at Sportfisher, and Pacific at Civic Center	08/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets, Technologies	15-15	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Radar Feedback Signs (3 Locations)	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	El Camino Real north of Fire Mountian, Oceanside Blvd between El Camino Real and Rancho del Oro, North River Road by Auto Auction	09/02/2023	07/01/2025	$150,623.08	$150,623.08	$.00	-	Yes	Complete Streets	15-15	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Management Program (PCI Assessment)	This project will include: Cost Estimating,Document Preparation,Maintenance Program Plan Development,Project Scope Development	Citywide assessment of 411 center-lane miles of streets	07/01/2022	06/30/2026	$384,112.72	$133,952.68	$250,160.04	-	Yes	Complete Streets, Sustainability	7-7	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sidewalk Repair Citywide	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Citywide	07/01/2022	06/30/2026	$539,697.34	$204,696.95	$335,000.39	-	No		50-50	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Olive Drive Guardrail	This project will include: The project provide for the installation of a guardrail barrier.	Olive Drive east of Emerald Drive	07/01/2024	06/30/2026	$21,031.32	$21,031.32	-	-	No		50-50	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Match Funds	Inland Rail Trail - City Match	This project will include: Cost Estimating,Feasibility Study,Preliminary Design	Along Oceanside Boulevard between Vista and Coast Hwy.	07/01/2024	06/30/2027	$28,275.15	$28,275.15	-	-	TBD		15-15	76	36	49
City of Oceanside	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	McNeil Street Construction	This project will include: Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New)	McNeil Street	07/01/2024	06/30/2026	$5,110.30	$5,110.30	-	-	Yes	Complete Streets	20-20	76	36	49
City of Ojai RMRA Funds Spent in FY 2024-2025 - $639,118.70. Total Number of Projects Reported- 1																		
City of Ojai	Ventura County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Citywide Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	South Blanche Street, Creek Road, South Montgomery Street, Fox Street, Bryant Circle, Country Club Drive, Fairway Lane, Golden West Avenue, Grand Avenue , Mallory Way, North Signal Street, Boardman Road, Drown Avenue , Foothill Road, Del Norte Road, Vallerio Avenue, Drown Avenue, Canada Street, Aliso Street	10/14/2024	06/30/2025	$639,118.70	$639,118.70	-	$4,143,842.25	No	Complete Streets	10-20	38	21	24
City of Ontario RMRA Funds Spent in FY 2024-2025 - $3,910,359.70. Total Number of Projects Reported- 17																		
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Other	TCC Mission Boulevard Improvements	This project will include: Preliminary Design | Project design of 5 miles of bike lanes, street improvements, street lights, ADA ramps, sidewalks	Mission Boulevard between Benson Avenue & Bon View Avenue	02/14/2019	07/26/2024	$1,088,935.42	$398,412.48	$690,522.94	$1,088,935.42	No		15-25	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	TCC Mission Boulevard Improvements(CON)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Class IV bike facilities	Mission Boulevard between Benson Avenue & Euclid Avenue	02/24/2025	12/12/2025	$72,000.00	$72,000.00	-	-	Yes	Climate, Complete Streets, Sustainability	25-35	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Complete Streets Components	ATP Cycle 5 Bicycle Improvements (PS&E and Construction)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Document Preparation,Preliminary Design,Traffic Signals, Lights, and/or Signage Installation (New Safety) | Design and construction of 2 miles of combined Class III and IV bike facilities and street improvements including curb extensions, high visibility crosswalks, traffic circles and street lights.	Fern Avenue from Budd St to Phillips St. Phillips Street from Fern Ave to Vine Ave. Vine Avenue from Phillips St to B St. B Street from Vine Ave to Sultana Ave	01/05/2023	09/17/2024	$134,235.07	$89,214.84	$45,020.23	$459,404.00	Yes	Climate, Complete Streets, Sustainability	25-35	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	ATP Cycle 5 Bicycle Improvements (PS&E and Construction)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Document Preparation,Preliminary Design,Traffic Signals, Lights, and/or Signage Installation (New Safety) | Design and construction of 2 miles of combined Class III and IV bike facilities and street improvements including curb extensions, high visibility crosswalks, traffic circles and street lights.	Fern Avenue from Budd St to Phillips St. Phillips Street from Fern Ave to Vine Ave. Vine Avenue from Phillips St to B St. B Street from Vine Ave to Sultana Ave	04/07/2025	04/01/2026	$293,820.01	$293,820.01	-	-	Yes	Climate, Complete Streets, Sustainability	25-35	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Traffic Control Devices	FY 22/23 Traffic Improvement Program	This project will include: Preliminary Design	San Antonio Avenue & State Street; San Antonio Avenue & Francis Street; Campus Avenue and Mission Boulevard; Sultana Avenue & Mission Boulevard	01/23/2023	01/23/2023	$180,930.54	$108,568.41	$72,362.13	$200,000.00	Yes	Complete Streets, Technologies	25-35	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	TDA Article 3 - Bus Stop Pad	This project will include: Preliminary Design	Haven Avenue/Francis Street Archibald Avenue/Riverside Drive Campus Avenue/D Street	01/09/2023	06/26/2025	$9,895.00	$7,180.00	$2,715.00	$12,842.00	Yes	Complete Streets	25-35	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	TCAT11 TCC - Pedestrian Pathway Improvement	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Various locations along Euclid Avenue from Cedar Street to F Street	10/02/2023	02/18/2025	$167,230.44	$21,875.00	$145,355.44	$1,538,659.25	Yes	Climate, Sustainability	20-25	52	20	35

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-24 Pavement Rehabilitation Program (Spring 2023)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New) | Grind & overlay asphalt street, repair failed asphalt areas, repair sidewalk and curb & gutter as necessary.; Construction of Rubberized Asphalt Hot Mix pavement including removal and replacement of failing pavement areas, installation of new sidewalk, curb and gutter, placement of ADA ramps, updated signage and striping. The rubberized asphalt mix is a high performing asphalt product that extends the pavement life while providing an environmentally friendly recycled tire usage	Alley between G Street and Del Norte Avenue Alley between Del Norte Avenue and Imperial Avenue Alley between El Morado Court and G Street Alley between Allyn Avenue and Virginia Avenue; Fourth Street (Vineyard Avenue to I-10 Freeway) G Street (Allyn Avenue to Grove Avenue) I Street (Mountain Avenue to San Antonio Avenue)	03/25/2024	10/29/2024	$1,086,444.52	$166,387.50	$920,057.02	$2,041,000.00	Yes	Complete Streets, Sustainability, Technologies	15-35	52	20	25
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Downtown Traffic Study	This project will include: Feasibility Study,Preliminary Design | Mobility Analysis of the Euclid Downtown Corridor examining road diet, truck rerouting, traffic calming and complete streets elements for the area	Euclid Avenue from the I-10 Freeway to State Street	07/01/2024	08/07/2026	$138,927.39	$138,927.39	-	-	Yes	Complete Streets	5-10	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024-25 Slurry Seal/Cape Seal Program	This project will include: Pavement Rehab/Repair (Existing) | Application of Type II Rubber Polymer Modified Slurry seal, Reclaimed Asphalt Pavement Cape Seal, and PCC curb ramp construction	Streets in area bounded by Euclid Ave to the west, Mission Blvd to the south, State St to the north, and Sultana Ave to the east. Select streets bounded by San Antonio Ave to the west, Francis St to the south, Phillips St to the north, and Euclid Ave to the east. Manzanita Ct from Grevillea St to End Grevillea St bounded by Cedar St Proforma Ave from Philadelphia St to End Cedar St from Proforma Ave to Francis St G St from Sultana Ave to Grove Ave	09/03/2024	07/03/2026	$371,973.35	$371,973.35	-	-	Yes	Sustainability	10-15	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024-25 Alley Rehabilitation Program	This project will include: Pavement Rehab/Repair (Existing) | Grind & overlay asphalt street, repair failed asphalt areas, repair sidewalk and curb & gutter as necessary.	Alley south of Sunkist Street between Euclid Avenue and Campus Avenue Alley south of Belmont Street between Oakland Avenue and Bonita Court Alley west of Euclid Avenue between Walnut Street and Blue Jay Way	03/31/2025	07/03/2026	$585,944.83	$585,944.83	-	-	Yes	Sustainability	15-25	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024-25 Pavement Rehabilitation Program (Fall 2024)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New) | Construction of Rubberized Asphalt Hot Mix pavement including removal and replacement of failing pavement areas, installation of new sidewalk, curb and gutter, placement of ADA ramps, updated signage and striping. The rubberized asphalt mix is a high performing asphalt product that extends the pavement life while providing an environmentally friendly recycled tire usage	Archibald Avenue - Inland Empire Blvd to I-10 Freeway Archibald Avenue - Riverside Drive to Schaefer Avenue Archibald Avenue - Eucalyptus Avenue to Victoria Street Francis Street - Hellman Avenue to Archibald Avenue Hellman Avenue - Mission Boulevard to Francis Street Philadelphia Street - Haven Avenue to Mission Boulevard Proforma Avenue - Mission Boulevard to Francis Street	08/05/2024	08/28/2026	$473,820.51	$473,820.51	-	-	Yes	Sustainability	15-35	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Sultana Avenue Storm Drain, Sewer, and Street Improvements Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Sultana Avenue between Transit Street and Princeton Street, D Street between Sultana Avenue and Cherry Street, Cherry Street between D Street and E Street, E Street, Street and J Street from Sultana Avenue to Cherry Street, Princeton Avenue from Sultana Avenue to Columbia Avenue, Columbia Avenue from Princeton Avenue to Fifth Street, Fifth Street from Columbia Avenue to Euclid Avenue, Columbia Avenue from J Street to Rosewood Court.	01/02/2023	05/22/2024	$527,380.37	$527,380.37	-	$980,331.00	Yes	Sustainability	15-25	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Safety	FY2023-24 CDBG Street Light Improvements	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety)	Nocta Street from Allyn Avenue to Grove Avenue	06/12/2024	08/12/2024	$93,000.90	$93,000.90	-	$294,800.00	Yes	Complete Streets	35-40	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Grove and St. Andrews Pedestrian Hybrid Beacon	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Preliminary Design	Grove Avenue and St. Andrews Street	09/12/2024	01/09/2026	$41,940.00	$41,940.00	-	-	Yes	Complete Streets	5-10	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Chino Avenue and Grove Avenue Pavement Restoration	This project will include: Pavement Rehab/Repair (Existing)	Intersection of Chino Avenue and Grove Avenue	08/31/2023	07/26/2024	$125,248.00	$125,248.00	-	$125,248.00	No		25-35	52	20	35
City of Ontario	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Omnitrans Premium Bus Shelter	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various locations between Euclid Avenue and Cedar Street and Euclid Avenue and F Street; Holt Boulevard and Lemon Avenue; Holt Boulevard and Plum Avenue; Bon View Avenue and Sunkist Street; Maitland Street and Bon View Avenue; Nevada Street and Lemon Avenue; Nocta Street east of Grove Avenue	10/23/2023	02/18/2025	$394,666.11	$394,666.11	-	$1,540,625.68	No		15-25	52	20	35
City of Orange RMRA Funds Spent in FY 2024-2025 - $1,338,944.12. Total Number of Projects Reported- 3																		
City of Orange	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Pavement Maintenance FY2022-23	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	1. Struck Ave from Katella Ave to Batavia St 2. Orange-Olive Rd from Lincoln Ave to Fellows Dr 3. Orangewood Ave from SR-57 to Main St 4. La Veta Ave from Tustin Ave to Frontrage Rd 5. Santiago Canyon Rd from Jamboree Rd to Newport Blvd 6. Fairhaven Ave from Tustin St to Ponderosa St 7. Crawford Canyon Rd from Chapman Ave to Stoller Ln 8. Spring St from Virage St to Swidler Pl	06/30/2023	06/28/2024	$2,824,109.79	$2,399.32	$2,821,710.47	$5,398,085.27	No		10-15	68	37	46
City of Orange	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Pavement Maintenance FY2023-24	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	1. WHEELER PLACE - LARKSTONE DRIVE TO 130' SOUTH OF LARKSTONE 2. MALENA DRIVE - LARKSTONE DRIVE TO 130' SOUTH OF LARKSTON 3. SPRING STREET - ESPLANADE STREET TO PROSPECT ST 4. SANTIAGO CANYON ROAD - LINDA VISTA STREET TO ORANGE/PARK BOU 5. FLOWER STREET - MILLS DRIVE TO S FLOWER ST 6. CULVER AVENUE - FLOWER STREET TO CREST 7. WALNUT AVENUE - BATAVIA STREET TO 400' WEST OF CYPRESS 8. CHESTNUT AVENUE - GLASSELL STREET TO SHAFFER ST 9. TRENTON AVENUE - GLASSELL STREET TO SHAFFER S 10. YORBA	05/21/2024	09/08/2024	$1,677,681.01	$1,336,247.70	$341,433.31	$3,299,809.55	TBD		10-15	68	37	46
City of Orange	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Annual Pavement Maintenance FY2024-25	This project will include: Cost Estimating,Document Preparation,Preliminary Design	1. Struck Ave from Katella Ave to Main St 2. Struck Ave from Main St to Batavia St 3. Almond Ave from West End to Flower St 4. Almond Ave from Flower St to Main St 5. Meats Ave from Breckenridge St to Santiago Blvd 6. La Veta Ave from Tustin Ave to Bridge (SR-55) 7. La Veta Ave from Frontage Rd to Bridge (SR-55) 8. Orange-Olive Rd from Fellows Dr to Meats Ave 9. Cambridge St from Katella Ave to Adams Ave 10. Orangewood Ave from 1475' w/o Eckhoff St to Main St.	01/14/2025	09/24/2025	$297.10	$297.10	-	-	TBD		10-15	68	37	46
City of Orange Cove RMRA Funds Spent in FY 2024-2025 - $480,231.33. Total Number of Projects Reported- 4																		
City of Orange Cove	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Resurfacing of 6th Street. Between Adams Avenue and C Street	This project will include: Cost Estimating,Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Orange Cove. On 6th Street. Between Adams Avenue and C Street.	04/16/2024	01/31/2025	$54,530.68	$40,605.68	$13,925.00	$54,530.68	No		10-15	31	14	46
City of Orange Cove	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Resurfacing of 6th Street. Between Adams Avenue and C Street	This project will include: Cost Estimating,Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Orange Cove. On 6th Street. Between Adams Avenue and C Street.	02/01/2025	08/04/2025	$277,216.90	$277,216.90	-	-	No		10-15	31	14	46

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Orange Cove	Fresno County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Street Sweeper	This project will include: Public Works Staffing,Repair and Servicing of Public Works Equipment | Includes the cost of gas that will be used to operate the street sweeper.	Citywide, the street sweeper services all streets within the City's service area	07/01/2021	06/30/2025	$162,093.75	$162,093.75	-	$162,093.75	No		1-1	31	14	46
City of Orange Cove	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Other	FY 2018-19 unreported expense for City Hall Parking Lot &Sixth Street Sidewalk Improvements	This project will include: Document Preparation,Project Scope Development	City Hall Parking Lot &Sixth Street Sidewalk Improvements	06/30/2019	06/30/2019	$315.00	$315.00	-	$315.00	No		1-1	31	14	46
City of Orinda RMRA Funds Spent in FY 2024-2025 - $.13. Total Number of Projects Reported- 2																			
City of Orinda	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	See resolution for limits of work on: Happy Valley Road, Tara Road, Lost Valley Drive, Miner Road, El Nido Ranch Road, Charles Hills Road, Sleepy Hollow Lane, Washington Lane, Normandy Lane, Ridge Lane, Tarry Lane, Amber Valley Drive, Singingingwood Lane, Fallen Leaf TR, Candel Terrace, Edgwood Road, Kenmore Ct, Snow Court, Albo Court, Don Gabriel Way, SunDown TR, El Camino Moraga, Van Ripper Lane	09/04/2023	03/12/2024	$503,734.13	$.13	$503,734.00	$3,999,327.00	No		10-15	16	7	10
City of Orinda	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024 Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	See Resolution for detailed limits of work at various streets within city of Orinda. Some streets include: Overhill Road, Broadview Terrace, Highland Ct, Hillcrest Drive, Martha Road, Donald Drive, Courtney Lane, Cedar Lane, Duncan Court, Avis Court, Dove Court, Moraga Via, Rustic Way, Abbot Court, Virginia Drive, Alice Lane, Zander Drive, Rheem Blvd, Hall Drive, Easton Court, Warford Terrace, Tahos Road, Southwood, Southwood Ct, Bates Blvd, Davis Road, Muth Drive, Bates Court, etc.	07/01/2025	12/31/2025	$.00	-	-	-	No		10-15	16	7	10
City of Orland RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 16																			
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Shasta Street Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Portion of Shasta Street between Papst Avenue and Sixth Street.	02/02/2026	12/11/2026	$.00	-	-	-	Yes	Complete Streets	15-20	3	4	3
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Downtown Commerical Routes Repair	This project will include: ADA Curb Ramp Rehab/Repair (Existing)	Downtown area bordered by Walker Street to the north, Colusa Street to the south, Sixth Street to the west and Third Street to the east	-	-	$.00	-	-	-	No		15-20	3	4	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Reconstruct a portion of Eighth Street between CA32 at the north to South Street	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New)	Eighth Street between CA32 at the north to South Street	-	-	$.00	-	-	-	TBD		15-20	3	4	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Reconstruct a portion of Yolo Street from 6th Street at the west to Papst Avenue at the East	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Reconstruct a portion of Yolo Street from 6th Street at the west to Papst Avenue at the East	-	-	$.00	-	-	-	TBD		15-20	2	4	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Reconstruct of South Street	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Reconstruct a portion of South Street from 15 interchange at the City of Orland's Right of Way at the west to Past Avenue at the East	-	-	$.00	-	-	-	TBD		15-20	3	4	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Downtown Repair	This project will include: ADA Curb Ramp Rehab/Repair (Existing)	Walker Street to the north, Mill Street to the south, Sixth Street to the west, Third Street to the east.	-	-	$.00	-	-	-	No		15-20	3	4	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Reconstruct Road M 1/2	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Reconstruction of Road M1/2 bordered by Walker Street to the south and Bryant Street to the north.	08/01/2023	10/31/2026	$.00	$.00	$.00	-	No		15-20	3	4	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Repair Downtown Commercial Routes	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavementrement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Repair commercial routes in the downtown area bordered by Walker Street to the north, Mill Street to the south, Sixth Street to the west, Third Street to the east.	-	-	$.00	-	-	-	No		15-20	3	4	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Gracelyn Street	This project will include: Pavement Rehab/Repair (Existing) | Payment Maintenance of Gracelyn Street from Hambright Avenue to Jacob Street including crack sealing and Type II slurry seal.	Gracelyn Street from Hambright Avenue to Jacob Street.	03/02/2026	06/30/2026	$.00	-	-	-	TBD		5-8	3	1	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Jacob Street	This project will include: Pavement Rehab/Repair (Existing) | Jacob Street pavement maintenance from Gracelyn Street to Coby Lane, including crack sealing and Type II slurry seal.	Jacob Street pavement maintenance from Gracelyn Street to Coby Lane.	03/02/2026	06/30/2026	$.00	-	-	-	TBD		5-8	3	1	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Coby Lane	This project will include: Pavement Rehab/Repair (Existing) | Coby Lane pavement maintenance from Hambright Avenue to Jacob Street, including crack sealing and Type II slurry seal.	Coby Lane pavement maintenance from Hambright Avenue to Jacob Street.	03/02/2026	06/30/2026	$.00	-	-	-	TBD		5-8	3	1	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Linwood Drive	This project will include: Pavement Rehab/Repair (Existing) | Linwood Drive pavement maintenance from Walker Street to Paigewood Drive, including crack sealing and Type II slurry seal.	Linwood Drive pavement maintenance from Walker Street to Paigewood Drive.	03/02/2026	06/30/2026	$.00	-	-	-	TBD		5-8	3	1	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Suisun Street	This project will include: Pavement Rehab/Repair (Existing) | Suisun Street pavement maintenance from Fourth Street to Third Street, including a rubberized cape seal.	Suisun Street pavement maintenance from Fourth Street to Third Street.	03/02/2026	06/30/2026	$.00	-	-	-	TBD		6-10	3	1	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Stanton Way	This project will include: Pavement Rehab/Repair (Existing) | Stanton Way pavement maintenance from Bryant Street to Stony Creek Drive, including crack sealing and Type II slurry seal.	Stanton Way pavement maintenance from Bryant Street to Stony Creek Drive.	03/02/2026	06/30/2026	$.00	-	-	-	TBD		5-8	3	1	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Tehama Street	This project will include: Pavement Rehab/Repair (Existing) | Tehama Street pavement maintenance from Sixth Street to Third Street, including crack sealing and Type II slurry seal.	Tehama Street pavement maintenance from Sixth Street to Third Street, including crack sealing and Type II slurry seal.	03/02/2026	06/30/2026	$.00	-	-	-	TBD		5-8	3	1	1
City of Orland	Glenn County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Seventh Street	This project will include: Seventh Street rehabilitation from Walker Street to Tehama Street, including a mill and thick overlay.	Seventh Street rehabilitation from Walker Street to Tehama Street.	03/02/2026	06/30/2026	$.00	-	-	-	TBD		15-20	3	1	1
City of Oroville RMRA Funds Spent in FY 2024-2025 - $429,155.16. Total Number of Projects Reported- 16																			
City of Oroville	Butte County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Proposed Street Maintenance Projects FY 21-22	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Roundabout Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Segments of Ophir Rd. (Marysville Bagget to Kusel); Washington Av (RxR Bridge to Oro Dam Blvd.); Roundabout (Montgomery to Table Mtn. Blvd.); Linden (Orange to Montgomery); 5th Ave (Oro Dam Bl. to Feather River); Lower Wyandotte Rd. (Wyandotte Av. to V7 Rd); Mitchell Ave.; Historic Downtown Oroville; Oroville Dam Boulevard (to Oak Park); Oroville Dam Boulevard E.; Ophir; Nelson (from SB Ramps); Locations may include but are not limited to these streets.	03/01/2022	09/30/2026	$790,970.41	$429,155.16	$361,815.25	-	No		5-10	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Proposed Street Maintenance Projects FY 21-22	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Roundabout Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Segments of Ophir Rd. (Marysville Bagget to Kusel); Washington Av (RxR Bridge to Oro Dam Blvd.); Roundabout (Montgomery to Table Mtn. Blvd.); Linden (Orange to Montgomery); 5th Ave (Oro Dam Bl. to Feather River); Lower Wyandotte Rd. (Wyandotte Av. to V7 Rd); Mitchell Ave.; Historic Downtown Oroville; Oroville Dam Boulevard (to Oak Park); Oroville Dam Boulevard E.; Ophir; Nelson (from SB Ramps); Locations may include but are not limited to these streets.	10/01/2026	12/31/2026	$.00	-	-	-	No		5-10	3	1	1

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Oroville	Butte County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	SR-162 ATP Pedestrian Mobility and Safety Improvement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Sr-162 from Sb-70 to Oro Dam Blvd E and Foothill Blvd	04/15/2024	06/20/2025	$480,000.00	$.00	$480,000.00	$7,489,569.73	TBD	Complete Streets	10-30	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Georgia Pacific Way Pavement Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Georgia Pacific Way from Feather River Boulevard and Baggett Marysville Road	01/01/2026	06/30/2026	$.00	-	-	-	TBD		1-3	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Norton Street Reconstruction Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	Norton Street from Orange Avenue to Bridge Street	07/01/2025	04/30/2026	$.00	-	-	-	TBD		15-20	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Norton Street Reconstruction Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	Norton Street from Orange Avenue to Bridge Street	07/01/2026	11/30/2026	$.00	-	-	-	TBD		15-20	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Oro Dam Boulevard East Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Oro Dam Boulevard East from Washington Avenue to Orange Avenue.	01/01/2026	05/30/2026	$.00	-	-	-	TBD	Complete Streets	10-20	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Oro Dam Boulevard East Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Oro Dam Boulevard East from Washington Avenue to Orange Avenue.	07/01/2026	12/31/2026	$.00	-	-	-	TBD	Complete Streets	10-20	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Complete Streets Components	Table Mountain Complete Streets Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Right of Way Acquisition,Roundabout Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Table Mountain Blvd from Montgomery Roundabout to County Center Drive.	-	-	$.00	-	-	-	TBD	Climate, Complete Streets, Sustainability	15-20	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Complete Streets Components	Table Mountain Complete Streets Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Right of Way Acquisition,Roundabout Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Table Mountain Blvd from Montgomery Roundabout to County Center Drive.	-	-	$.00	-	-	-	TBD	Climate, Complete Streets, Sustainability	15-20	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Nelson Avenue Pavement Rehabilition Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Nelson Road from 6th Street to City Limits	09/01/2026	06/30/2027	$.00	-	-	-	TBD		8-10	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Nelson Avenue Pavement Rehabilition Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Nelson Road from 6th Street to City Limits	08/01/2027	12/31/2027	$.00	-	-	-	TBD		8-10	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Oro Quincy Highway Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing)	Oro Quincy Highway from Foothill Blvd to Sierra Monte Dr.	01/01/2026	06/30/2026	$.00	-	-	-	TBD		8-10	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Oro Quincy Highway Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing)	Oro Quincy Highway from Foothill Blvd to Sierra Monte Dr.	07/01/2026	06/30/2027	$.00	-	-	-	TBD		8-10	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Complete Streets Components	Ishi Middle School - Foothill Complete Streets	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Foothill Blvd. between Oro Quincy and SR162/Olive Hwy.	01/01/2026	12/31/2026	$.00	-	-	-	No	Complete Streets	10-20	3	1	1
City of Oroville	Butte County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Ishi Middle School - Foothill Complete Streets	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Foothill Blvd. between Oro Quincy and SR162/Olive Hwy.	01/01/2027	12/31/2027	$.00	-	-	-	No	Complete Streets	10-20	3	1	1
City of Oxnard RMRA Funds Spent in FY 2024-2025 - $3,783,492.13. Total Number of Projects Reported- 5																			
City of Oxnard	Ventura County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Annual Pavement System Update	This project will include: Repair and Servicing of Public Works Systems/Databases	Citywide pavement preservation program database.	02/06/2020	06/30/2026	$290,227.81	$150,587.02	$139,640.79	-	No		10-15	44	19	26
City of Oxnard	Ventura County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Public Works Road and Signal Maintenance	This project will include: Public Works Staffing	Citywide, non-capitalized roadway maintenance repair and traffic signal safety maintenance.	07/01/2019	06/30/2026	$3,283,425.89	$470,155.02	$2,813,270.87	-	No		10-15	44	19	26
City of Oxnard	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Street Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	This project was carried over and combined with additional locations to make one Arterial Street Resurfacing project. Original project was East Gonzales Road between Oxnard Boulevard and Rice Avenue. Additional locations include: West Gonzales Road From Oxnard Boulevard to Victoria Avenue, and Teal Club Road From Ventura Road to Victoria Avenue.	07/20/2021	11/01/2026	$10,955,916.57	$3,162,750.09	$7,793,166.48	-	No		10-15	44	19	26

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Oxnard	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Neighborhood Street Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Rice Avenue Commercial and Neighborhood Area. See attached list and map. This project was carried over and combined with additional locations to make one Neighborhood Street Resurfacing project. Additional locations include: Graves Avenue, Kinetic Drive, Camino Avenue, Trabajo Drive, Celsius Avenue, Candelaria Road, North Elevar Street, Bermoulli Circle, Latigo Avenue, Maulhardt Avenue, Santiago Court, Solar Drive, Wankel Way, Lockwood Street, Outlet Center Drive, and Hearst Drive.	07/01/2021	06/30/2026	$3,800,000.00	$.00	$3,800,000.00	-	No		10-15	44	19	26
City of Oxnard	Ventura County	2025	Local Streets and Roads Program	Construction	Completed	Other	Edison Bridge Rehabilitation	This project will include: Bridge Structure Rehab/Repair (Existing)	Edison Canal Bridge on Channel Islands Blvd. 0.6 miles east of Harbor Blvd.	04/24/2023	07/19/2024	$352,358.00	$.00	$352,358.00	$3,571,504.69	No		15-25	38	19	26
City of Pacific Grove RMRA Funds Spent in FY 2024-2025 - $318,516.50. Total Number of Projects Reported- 3																				
City of Pacific Grove	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY23/24 Street Rehabilitation Project	This project will include: Pavement Improvement (New),Storm Drain/Culvert Installation (New)	Locust St (Sinex to Junipero), Willow St (Sinex to Junipero), Wood St (Sinex to Junipero), Grand Ave (Sinex to Junipero), Pearl St (8th to Monterey)	05/20/2024	11/18/2024	$318,516.50	$318,516.50	-	$1,850,914.55	No		15-20	20	17	19
City of Pacific Grove	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	FY24/25 Street Rehab	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Forest Avenue (Sunset Drive to Spazier Avenue) AND 19th Street (Sunset Drive to Sinex Avenue)	07/01/2024	01/01/2026	$.00	$.00	-	-	TBD		15-20	20	17	19
City of Pacific Grove	Monterey County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY24/25 Street Rehab	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Forest Avenue (Sunset Drive to Spazier Avenue) AND 19th Street (Sunset Drive to Sinex Avenue)	03/01/2026	08/31/2026	$.00	-	-	-	TBD		15-20	20	17	19
City of Pacifica RMRA Funds Spent in FY 2024-2025 - $989,000.00. Total Number of Projects Reported- 1																				
City of Pacifica	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Locations: Paloma Ave, Pico Terr, Vallejo Terr, Sierra Terr, Carmel Ave, Brighton Rd, Moana Way, Ressa Rd, Eureka Dr, Talbot Ave, Clarendon Rd, Lakeside Ave, Oceana Blvd, Arleen Way, Bradford Way, Curns Ct, Cindy Way, Cullen Dr, Lundy Way, Ridgewood Dr, Reina Del Mar Ave, Rockaway Beach Ave, Dondee Way, Old County Rd, San Pedro Ave, Grand Ave, Oceana Blvd. Full list on Attachment A w/ the resolution	08/01/2024	02/24/2025	$989,000.00	$989,000.00	-	$2,543,477.35	Yes	Complete Streets	5-20	22	13	16
City of Palm Desert RMRA Funds Spent in FY 2024-2025 - $667,677.56. Total Number of Projects Reported- 2																				
City of Palm Desert	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Pavement Conditions Evaluation	This project will include: Contract with a consultant to perform a pavement condition survey, assessment, and inventory services on the entire City street network.	Citywide	02/01/2022	06/30/2028	$267,353.49	$.00	$267,353.49	-	No		3-5	42	28	36
City of Palm Desert	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	CV Link Enhancements and Slurry Seal Project	This project will include: Pavement Rehab/Repair (Existing)	The slurry seal focused on the streets in the Palma Village neighborhood between Fred Waring Drive and Highway 111.	06/03/2024	06/03/2025	$950,000.00	$667,677.56	$282,322.44	$2,993,709.63	Yes	Climate, Sustainability	5-10	42	28	36
City of Palm Springs RMRA Funds Spent in FY 2024-2025 - $1,912,837.14. Total Number of Projects Reported- 3																				
City of Palm Springs	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	HSIP Cycle 8 Traffic Signal Improvements	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Est. Construction Year: 2023	14 intersections city wide.	09/05/2023	04/03/2025	$1,324,278.00	$761,811.76	$562,466.24	$3,583,528.98	Yes	Technologies	25-50	42	28	36
City of Palm Springs	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Slurry Project	This project will include: Pavement Rehab/Repair (Existing)	Some locations include: ARABY DRIVE S/S E PALM CANYON DRIVE 135" S/O E PALM CANYON DRIVE 135 2 ARNICO STREET (N&S) W/S JASON COURT S/S VIA ESCUELA 736 3 AVENIDA OLIVOS 320" S. OF TACHEVAH DRIVE S/S TACHEVAH DRIVE 320 4 BILTMORE PLACE E/S CAMINO REAL E END (CDS) 307 5 BUENA VISTA DRIVE E/S HERMOSA DRIVE W/S PASEO DE ANZA 618 6 CALLE SAN ANTONI	10/28/2024	06/18/2025	$1,039,115.70	$1,039,115.70	-	$3,460,758.00	No		5-8	42	37	37
City of Palm Springs	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Traffic Signal at Indian Canyon Drive and Via Escuela	This project will include: ADA Curb Ramp Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection of Indian Canyon Drive and Via Escuela	07/25/2024	07/31/2026	$111,909.68	$111,909.68	-	-	TBD		25-50	47	37	41
City of Palmdale RMRA Funds Spent in FY 2024-2025 - $8,915,555.21. Total Number of Projects Reported- 14																				
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Rancho Vista Boulevard and Division Street Traffic Signal	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection at Rancho Vista Boulevard and Division Street	06/01/2021	03/31/2026	$106,622.51	$8,398.74	$98,223.77	-	No		5-25	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	Rancho Vista Boulevard and Division Street Traffic Signal	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Intersection at Rancho Vista Boulevard and Division Street	09/30/2026	12/31/2026	$.00	-	-	-	No		5-25	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Overlay Project - FY 21-22	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This is for design and other pre-construction work done for Arterial Overlay FY 21-22. We anticipate going to construction in Spring 2024.	Resurface/Reconstruct: Palmdale Blvd (47th Street E to 80th Street E),changed (50th-70th) redesign, (40th Street E to 45th Street E), 40th Street E (Avenue N-8)	04/30/2024	12/30/2026	$4,366,582.50	$4,366,582.50	-	-	Yes	Sustainability	5-10	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	County Pavement Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City requested service areas for County to work to be done.	Service areas: Sierra Hwy/Pearblossom, 10th Street E, & Largo Lindo Rd.	07/01/2022	07/01/2025	$3,622.28	$.00	$3,622.28	-	Yes	Sustainability	5-10	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Arterial Overlay Project - FY 22-23	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | All 3 project locations are under FY 22-23 overlay funding. Arterial Overlay Projects for FY 21-22 & FY 22-23 are completing design and will go into construction Spring 2024.	35th Street East from Avenue R to Avenue S; 10th Street West (600' south of Rancho Vista Blvd to Elizabeth Lake Rd); Avenue R from Tierra Subida to Sierra Highway	04/01/2024	06/30/2025	$3,900,000.00	$3,900,000.00	-	$4,000,000.00	TBD		5-10	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Safety	Rancho Vista Blvd and Armfield Signal & Intersection Safety Improvements	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Signal modification to remove permissive left-turns and implement protected left -turn signal phasing. Replace existing signal poles, upgrade signal heads, implement vehicle detection capable of red extension, ADA features, Roadway drainage, and landscaping.	Rancho Vista Blvd and Armfield. this project will be done	06/30/2022	06/30/2024	$65,839.29	$5,600.00	$60,239.29	$100,000.00	No		20-25	36	21	1
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Rancho Vista Blvd and Armfield Signal & Intersection Safety Improvements	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Signal modification to remove permissive left-turns and implement protected left -turn signal phasing. Replace existing signal poles, upgrade signal heads, implement vehicle detection capable of red extension, ADA features, Roadway drainage, and landscaping.	Rancho Vista Blvd and Armfield. this project will be done	07/01/2024	06/30/2025	$631,387.33	$631,387.33	-	$700,000.00	No		20-25	36	21	1
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Local Cape Seal Resurfacing Fy 23/24	This project will include: Preliminary Design,Project Scope Development | Cape Seal Resurfacing FY 23/24 will continue into FY 24/25.	Area#1-Antelope Valley Country, Area#2-Anaverde Neighborhood Streets, Area#3-Division & Ave Q10, Area#4-42nd St. E. & Pearblossom, Area #5- 40th St E & Ave Q	-	-	$.00	-	$.00	-	TBD		5-10	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Local Cape Seal Resurfacing Fy 23/24	This project will include: Cost Estimating | Local Cape Seal Resurfacing will begin in FY 24/25	Antelope Valley Country Club, Anaverde Neighborhood St., Division & Ave Q10, 42nd St., 40th St. E & Ave Q	-	-	$.00	-	$.00	-	TBD		5-10	36	21	25

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	Traffic Signal 3rd Street E & Technology Drive	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | REPLACE EXISTING 4-WAY STOP WITH A NEW TRAFFIC SIGNAL TO REDUCE CONGESTION AND TRAFFIC DELAYS. THIS INTERSECTION IS CLOSE TO THE CITY MAINTENANCE YARD.	3rd street & technology dr	07/01/2026	06/30/2027	$.00	-	-	-	TBD		5-25	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Local Streets Cape seal Resurfacing FY 2024 projects	This project will include: Pavement Rehab/Repair (Existing) | Area 1: Antelope Valley Country Club street resurfacing program. Area 2: Anaverde Neighborhood Streets Area 3: Division & Ave Q-10 Area 4: 42nd St. E & Pearblossom Hwy Area 5: 40th St E & Avenue Q	Area #1: Golfer Dr to Dyott Way; Eagle Lane to Hawk Lane; other streets as needed, Area 2: Anaverde Neighborhood Streets, Area 3: Division & Ave Q-10, Area 4: 42nd St. E & Pearblossom Hwy, & Area 5: 40th St E & Avenue Q.	-	-	$.00	-	-	-	TBD		5-10	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Avenue T Reconstruction Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Avenue T from 47th Street East to 82nd Street East	07/01/2024	12/31/2026	$3,586.64	$3,586.64	-	-	Yes	Sustainability, Technologies	10-50	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Avenue T Reconstruction Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Avenue T from 47th Street East to 82nd Street East	03/31/2027	12/31/2027	$.00	-	-	-	Yes	Sustainability, Technologies	10-50	36	21	25
City of Palmdale	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Local Streets Cape Seal Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Area 1 - Avenue R-11 to Avenue S (47th East to 55th East); Area 2 - Avenue S-4 to Avenue S-8 (41st Street East to 45th Street East)	06/30/2025	06/30/2026	$.00	$.00	-	-	TBD	Technologies	5-10	36	21	25
City of Palo Alto RMRA Funds Spent in FY 2024-2025 - $3,227,739.40. Total Number of Projects Reported- 1																		
City of Palo Alto	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY2024 Street Resurfacing Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | The FY 2024 Street Resurfacing Project includes the replacement of broken sidewalks, driveways, damaged PCC slabs, and uplifted curb and gutter; installation of valley gutters and curb ramps; resurfacing of asphalt pavement and installation of new signage and striping.	FY 2024 Street Resurfacing Project: Acacia Avenue, Barron Avenue, Cowper Street, Fielding Drive, James Road, Lane 6 East, Leland Avenue, Morris Drive, Ramona Street, San Antonio Road, San Antonio Road, Un-named Lane, University Avenue, Washington Avenue, and Waverley Street. The detail street portions are included in the resolution.	05/06/2024	04/30/2026	$3,441,440.00	$3,227,739.40	$213,700.60	-	No		20-30	24	13	18
City of Palos Verdes Estates RMRA Funds Spent in FY 2024-2025 - $668,196.74. Total Number of Projects Reported- 5																		
City of Palos Verdes Estates	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 23/24 Street Improvements Project	This project will include: Pavement Rehab/Repair (Existing) | pavement and overlay, localized asphalt repairs, pavement striping and marking, project management, construction, and design	Palos Verdes Drive West from 2000' W Via Corta to 4000' W Via Corta Paseo Del Campo fromPalos Verdes Drive North to to Via Colusa La Selva Place from West Via La Selva to East Via La Selva Via Cardelina from Via Las Vegas to Via Alcance	11/12/2024	06/27/2025	$330,139.00	$330,139.00	-	$1,476,590.00	TBD		15-20	66	26	36
City of Palos Verdes Estates	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 24/25 Street Improvements Project	This project will include: Pavement Rehab/Repair (Existing)	Pavement Rehabilitation for the following streets: - Via Valmonte from Via Gorrion to City Limit • Via Nivel from Via Solano to Via Valmonte • Via Estudillo from Espinosa Circle to Via Coronel • Via Romero from Via Olivera to Via Castilla	05/19/2025	08/25/2025	$150,000.00	$150,000.00	-	-	TBD		15-20	66	26	36
City of Palos Verdes Estates	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	FY 23/24 Annual Miscellaneous Repairs Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Various 14 locations within the City.	01/01/2024	03/28/2024	$78,997.63	$78,997.63	-	$78,997.63	No		15-20	66	26	36
City of Palos Verdes Estates	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 23/24 Annual Miscellaneous Repairs Project	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Various 14 locations within the City.	05/15/2024	12/10/2024	$109,060.11	$109,060.11	-	$109,060.11	No		15-20	66	26	36
City of Palos Verdes Estates	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY24/25 Slurry Seal Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Various street locations within the Valmonte Area and Lunada Bay Area of the City	07/14/2025	10/13/2025	$.00	-	-	-	TBD		5-10	66	26	36
City of Paramount RMRA Funds Spent in FY 2024-2025 - $1,374,306.92. Total Number of Projects Reported- 2																		
City of Paramount	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Neighborhood Street Resurfacing FY 2023-2024	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Madison St from Downey Ave to east cul-de-sac, Verdura Ave from Madison St to Chester St, Chester St from Verdura Ave to east cul-de-sac, Exeter St from Garfield Ave to Texaco Ave, Chester St from Hayter Ave to Lakewood Blvd	10/14/2024	10/03/2025	$1,374,306.92	$1,374,306.92	-	-	Yes	Sustainability	20-20	63	33	44
City of Paramount	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Neighborhood Streets SB1 FY2024-2025	This project will include: Pavement Rehab/Repair (Existing)	Jefferson Street from Garfield Avenue to Georgia Avenue, Adams Street from Paramount Boulevard to Vermont Avenue	09/22/2025	12/31/2025	$.00	-	-	-	Yes	Sustainability	20-30	63	33	44
City of Parlier RMRA Funds Spent in FY 2024-2025 - $64,862.00. Total Number of Projects Reported- 4																		
City of Parlier	Fresno County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Citywide Crack Sealing	This project will include: Pavement Rehab/Repair (Existing)	On Fett st, Tuolumne st, & Mendocino ave within the City of Parlier.	-	-	$.00	-	-	-	TBD		7-7	1	1	21
City of Parlier	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Parlier Avenue and Newmark Avenue Roundabout	This project will include: Right of Way	Intersection of Newmark Avenue and Parlier Avenue	01/09/2023	12/31/2026	$37,780.00	$37,780.00	-	-	Yes	Complete Streets	20-30	31	14	21
City of Parlier	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City of Parlier 2025 Road Rehab Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Preliminary Design	9th St from S Mendocino to S Whitner Ave 8th St from S Mendocino to S Whitner Ave S Corto Ave from E 2nd St to 8th St 7th St from S Mendocino to S Whitner Ave South A Ave Sixth St from S Mendocino to S Whitner Ave E 5th St from S Mendocino to S Whitner Ave E 4th St from S Corto to S Whitner Ave E 3rd St from S Corto to S Whitner Ave E 2nd St from S Corto to S Whitner Ave Tuolumne St from Madsen to Orit Ave Eric Ave from Kelly to Orit Ave King St from Madsen Ave to Bigger St Maya St from Kelly t	09/01/2025	06/30/2026	$.00	-	-	-	No		7-20	31	14	21
City of Parlier	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	City of Parlier 2025 Road Rehab Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Preliminary Design	9th St from S Mendocino to S Whitner Ave 8th St from S Mendocino to S Whitner Ave S Corto Ave from E 2nd St to 8th St 7th St from S Mendocino to S Whitner Ave South A Ave Sixth St from S Mendocino to S Whitner Ave E 5th St from S Mendocino to S Whitner Ave E 4th St from S Corto to S Whitner Ave E 3rd St from S Corto to S Whitner Ave E 2nd St from S Corto to S Whitner Ave Tuolumne St from Madsen to Orit Ave Eric Ave from Kelly to Orit Ave King St from Madsen Ave to Bigger St Maya St from Kelly t	12/03/2024	08/31/2025	$27,082.00	$27,082.00	-	-	No		7-20	31	14	21
City of Pasadena RMRA Funds Spent in FY 2024-2025 - $3,605,304.00. Total Number of Projects Reported- 3																		
City of Pasadena	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Citywide Street Resurfacing and ADA Improvement Program - FY 2023/2024	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	This project will resurface 14.45 center line miles of streets, 56 roadway segments. Exact location list is attached.	10/02/2023	05/23/2025	$5,809,242.00	$.00	$5,809,242.00	$16,216,593.00	Yes	Sustainability	15-20	41	25	28

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Pasadena	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	South Lake Ave Pedestrian Access Improvements to L Line Station	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Lake Avenue between Corson St and California Blvd	10/02/2023	08/15/2024	$230,000.00	$.00	$230,000.00	$3,664,100.78	Yes	Complete Streets	30-50	41	25	28
City of Pasadena	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Citywide Street Resurfacing and ADA Improvement Program FY 2025	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	11.0 Center line miles & 34 street segments throughout the City, including: Arwin St, Atchison St, Canedo Pl, Laurel Bay Dr, Michillinda Ave, Mountain St, Randolph Ave, Ridge Way, Rosita Ln, Santa Paula Ave, Thorndike Rd, Wierfield Dr, Arroyo Blvd Rose Bowl Loop, Asbury St, Chula Vista AVe, Chula Vista Pl, Corona Dr, Douglas St, Glen Holly Dr, Iverness Dr, Madison Ave, Mira Vista Terrace, Normandy Dr, Palisade St, Pleasant Way, Queensberry Rd, Railroad St, Robincroft Dr, Rose Bowl Dr, Rosemont.	04/14/2025	10/30/2025	$3,605,304.00	$3,605,304.00	-	-	Yes	Sustainability	15-20	41	25	28
City of Patterson RMRA Funds Spent in FY 2024-2025 - $97,947.64. Total Number of Projects Reported- 9																			
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal	This project will include: Slurry Seal and Crack Seal	Plaza Cir to 9th St; Plaza Cir to E St; E St to Sperry Ave; N 2nd St to N 7th St; N 2nd St to N Salado Ave; N 2nd St to N 3rd St; N 4th St to N 7th St; Plaza Cir to Ward Ave; L St to M St; K St to L St; W Las Palmas Ave to K St; W Las Palmas Ave to N Salado Ave. Actual locations to be determined by City pavement management plan.	07/01/2025	08/29/2025	$.00	-	$.00	-	No		5-7	21	12	10
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Full Depth Reconstruct	This project will include: FDR 2" HMA/9" AB	Plaza Cir to N 2nd St; Lorelei Ln to Periwinkle Dr; Hannah Dr to Morning Glory Dr; N 3rd St to N 7th St; K St to M St ; N Salado Ave to I St. *all locations subject to change and will be selected based on priority, need and resources.	08/01/2025	10/31/2025	$.00	-	$.00	-	No		15-20	21	12	10
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry and Crack Seal - Streets Submitted for FY 18/19	This project will include: Slurry Seal and Crack Seal	W Las Palmas Ave, S Del Puerto Ave, Holly Hock Cir, Lorelei Ln, Emily Ct, Lily Ct, M St, L St, I St, K St, J St, H St, N Salado Ave, N 4th St, N 5th St, N 7th St, Mac Duff Way. All locations subject to change, and will be selected based on priority, need and resources throughout the year.	08/01/2025	10/31/2025	$.00	-	-	-	No		5-7	21	12	10
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal and Crack Seal - Streets Submitted FY 17/18 (17/18 Carryover)	This project will include: Slurry Seal and Crack Seal	Orkney Dr (Tarland Ln - Ward Ave), Tiree Pl (North End - Orkney Dr), Tarland Ln (Kirkwall Wy - Orkney Dr), Kirkwall Wy (Moray Wy - Tarland Ln), Moray Wy (Kirkwall Wy - Mackilhaffy Dr), Moray Ct (Moray Wy - West End), Mackilhaffy Dr (Moray Wy - D Ave), Mc Murphy Ct (North End - Mackilhaffy Dr), Pitscottie Ln (Orkney Dr - Mackilhaffy Dr)	08/01/2025	10/31/2025	$.00	-	-	-	No		5-7	21	12	10
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Ward Avenue Overlay	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Ward Avenue - N Las Palmas Avenue to N 9th Street	04/10/2025	12/16/2025	$97,790.64	$97,790.64	-	-	No		10-15	21	12	13
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	City Slurry Seal and Crack Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Locations.	07/01/2025	08/29/2025	$.00	-	-	-	No		5-7	21	12	13
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	9th Street Improvements	This project will include: Preliminary Design	9th Street - Las Palmas Ave to Sperry Ave	09/05/2023	06/30/2026	$47,667.34	$157.00	$47,510.34	-	TBD		15-20	21	12	13
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Sunset Court Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Sunset Court - Ward Ave to Sunset Court	07/01/2025	12/30/2026	$.00	-	-	-	TBD		15-20	21	12	13
City of Patterson	Stanislaus County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Rogers Road DMC Bridge Replacement Project	This project will include: Bridge Structure Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Rogers Road and Sperry Avenue	12/02/2025	09/29/2028	$.00	-	-	-	TBD		75-100	21	12	13
City of Perris RMRA Funds Spent in FY 2024-2025 - $5,464,687.39. Total Number of Projects Reported- 1																			
City of Perris	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Ramona Exp Pavement Rehab, Webster Ave to Rider St.	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | INCLUDE BORING OF THE MEDIAN FOR FUTURE INSTALLATION OF ELECTRICAL AND IRRIGATION & REPLACEMENT OF LOOP DETECTORS.	RAMONA EXPRESSWAY FROM WEBSTER AVE. TO RIDER ST.	07/08/2024	04/30/2025	$5,464,687.39	$5,464,687.39	-	$8,757,889.80	Yes	Complete Streets	5-10	61	31	1
City of Petaluma RMRA Funds Spent in FY 2024-2025 - $1,632,652.10. Total Number of Projects Reported- 7																			
City of Petaluma	Sonoma County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Complete Streets Components	Maria Drive	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Maria Dr. from Rainier Ave. to S McDowell Blvd.	-	-	$.00	-	-	-	Yes	Complete Streets	20-30	12	4	2
City of Petaluma	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	Howard St.	This project will include: Pavement Rehab/Repair (Existing)	from West to A St.	08/10/2026	07/01/2027	$.00	-	-	-	Yes	Complete Streets	20-30	12	4	2
City of Petaluma	Sonoma County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Complete Streets Components	Casa Grande Rd. Complete Streets	This project will include: Pavement Rehab/Repair (Existing)	from Ely to South McDowell Blvd.	-	-	$.00	-	-	-	Yes	Complete Streets	20-30	12	4	2
City of Petaluma	Sonoma County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Operational Staffing	This project will include: Public Works Staffing	City Wide	07/01/2024	06/30/2025	$1,632,652.10	$1,632,652.10	-	$1,632,652.10	Yes	Climate, Complete Streets, Sustainability	2-7	12	2	2
City of Petaluma	Sonoma County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Maria Drive (Rainier to McDowell Blvd)	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Maria Drive from Rainier Avenue to South McDowell Blvd	-	-	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	15-20	12	2	2
City of Petaluma	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Rainier Avenue	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Rainier Avenue from McDowell Blvd to Sonoma Mountain Parkway	01/01/2026	07/08/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	10-15	12	2	2
City of Petaluma	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Howard Street	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Howard Street from West Street to A Street	08/10/2026	07/01/2027	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	15-20	12	2	2
City of Pico Rivera RMRA Funds Spent in FY 2024-2025 - $314,890.11. Total Number of Projects Reported- 3																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Pico Rivera	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Road Resurfacing Program - Overlay and Reconstruction FY23-24 Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	North of Whittier Blvd. North of Washington Blvd and North of Telegraph Road	07/01/2024	10/30/2026	$6,704.89	$6,704.89	-	-	Yes	Complete Streets, Sustainability	10-15	58	32	38
City of Pico Rivera	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Pico Rivera Regional Bikeway and Road Improvements Project	This project will include: Bicycle Lane (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Project located along Mines Avenue between San Gabriel River and Rio Hondo Channel from east city limit to west city limit.	08/01/2023	03/25/2025	$600,000.00	$183,762.43	$416,237.57	$13,852,102.00	Yes	Complete Streets, Sustainability	10-15	58	32	38
City of Pico Rivera	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Procurement / Operational Needs for Road Resurfacing Work	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Public Works Systems/Databases,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Equipment,Repair and Servicing of Public Works Systems/Databases	Citywide (as needed)	07/01/2024	06/30/2025	$124,422.79	$124,422.79	-	$124,422.79	Yes	Sustainability	1-10	58	32	38
City of Piedmont RMRA Funds Spent in FY 2024-2025 - $450,145.18. Total Number of Projects Reported- 4																			
City of Piedmont	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2023 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Grand Ave - Fairview to Greenbank	02/10/2025	10/27/2025	$258,099.93	$258,099.93	-	-	Yes	Complete Streets	10-20	15	9	12
City of Piedmont	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Oakland Avenue Pedestrian Safety Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing)	Oakland Ave/Jerome Ave and Oakland Ave/San Carlos Ave	12/04/2023	06/30/2024	$42,996.10	$41,308.10	$1,688.00	$826,162.00	Yes	Complete Streets	20-50	14	9	12
City of Piedmont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	23-24 Pavement Restoration Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Kingston Ave - Greenbank to Linda; York Dr - Arroyo to Cambridge; San Carlos Ave - Blair to Oakland: El Cerrito - Blair to Oakland; Dracena Ave - Blair to Park Way; Hillside Ave - Blair to Oakland: Blair Ave - Highland to Bonita	02/03/2025	01/19/2026	$150,737.15	$150,737.15	-	-	Yes	Complete Streets	15-20	15	9	12
City of Piedmont	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	24-25 Pavement Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Linda - Rose to Lake; Highland - Moutain to Lake; Scenic - Blair to Oakland; Morage - Palla to city limit; Bonita - Park to Oakland; Caperton - Mountain -Sheridan; Fairview - Grand to Jerome; Hampton - Crest to La Salle; Hazel - Requa to end; Highland - Moraga to Park; Jerome - Nova to El Cerrito; King - Lincoln to La Salle; Lake - Olive to Linda; Langdon - Hardwick to end; La Salle - Hampton to Crest; Lexford - Hampton to Hunteigh;	06/30/2025	08/31/2026	$.00	$.00	-	-	TBD	Complete Streets	20-20	14	9	12
City of Pinole RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 4																			
City of Pinole	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Residential Rehabilitation Project RO1807-SB1 (P2)	This project will include: Thin AC Overlay	Dolores Court	04/01/2026	06/30/2026	$.00	-	-	-	No		6-10	15	9	5
City of Pinole	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Rehabilitation Project RO1902-SB1	This project will include: Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	From Tennent Ave. From Bayfront Park to Railroad Ave.	02/02/2021	03/31/2026	$.00	$.00	$.00	-	No		8-12	15	9	5
City of Pinole	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Arterial Rehabilitation Project RO1902-SB1	This project will include: Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	From Tennent Ave. From Bayfront Park to Railroad Ave.	04/01/2026	10/30/2026	$.00	-	-	-	No		8-12	15	9	5
City of Pinole	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Arterial Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Pinole Valley Road from City Limits (East of Marlin Ct) toward Shea Dr, Shea Dr and Sarah Dr.	02/02/2026	05/29/2026	$.00	-	-	-	Yes	Complete Streets	1-8	15	9	8
City of Pismo Beach RMRA Funds Spent in FY 2024-2025 - $200,000.00. Total Number of Projects Reported- 1																			
City of Pismo Beach	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2022 Paving Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New)	Mattie Road, Ocean Boulevard, Wadsworth Avenue, Price Street, and roads in neighborhoods north of James Way in Pismo Beach, California	06/01/2022	07/02/2025	$747,013.84	$200,000.00	$547,013.84	-	Yes	Complete Streets	20-50	35	17	24
City of Pittsburg RMRA Funds Spent in FY 2024-2025 - $2,930,102.69. Total Number of Projects Reported- 6																			
City of Pittsburg	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Traffic Control Devices	Traffic Signal Improvement Projects	This project will include: Document Preparation	35 Intersections Citywide	01/01/2020	06/30/2025	$44,400.00	$.00	$44,400.00	$1,162,312.15	No		5-10	11	7	11
City of Pittsburg	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	STP/OBAG II Pavement Improvement Project	This project will include: Document Preparation,Pavement Rehab/Repair (Existing)	West Leland Rd & Loveridge Rd	04/20/2024	11/18/2024	$704,127.45	$704,127.45	-	$4,191,554.14	No		10-20	15	9	8
City of Pittsburg	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	STP/OBAG II Pavement Improvement Project	This project will include: Document Preparation,Pavement Rehab/Repair (Existing)	West Leland Rd & Loveridge Rd	01/01/2021	06/30/2025	$1,077,426.69	$.00	$1,077,426.69	$4,191,554.14	No		10-20	15	9	8
City of Pittsburg	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Match Funds	Crestview Drive Pavement and Pedestrian Improvement Project	This project will include: Preliminary Design	Crestview Drive from West Leland Road to West Buchanan Road.	05/05/2022	07/18/2024	$2,994.97	$.00	$2,994.97	$812,135.66	No		5-20	15	9	8
City of Pittsburg	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023/24 Pavement Management	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Pavement Management Zone #3. Local streets adjacent to John Henry Johnson Parkway and W Leland Rd.	11/06/2023	11/18/2024	$807,000.00	$807,000.00	$.00	$4,419,266.10	No		7-20	15	9	8
City of Pittsburg	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024/25 Pavement Management	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Pavement Management Zone #4. Residential/local streets bounded by Seasons Drive neighborhood, PG&E high-voltage power lines, State Highway 4, and the Union Pacific Railroad tracks.	05/05/2025	09/15/2025	$1,418,975.24	$1,418,975.24	-	-	No		10-20	15	9	8
City of Placentia RMRA Funds Spent in FY 2024-2025 - $1,607,054.17. Total Number of Projects Reported- 7																			
City of Placentia	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Other	Metrolink Station & Parking Structure	This project will include: In partnership with the Orange County Transportation Authority, the City is constructing a 246-space parking structure and the newest Metrolink Train Station to be built in Orange County in 15 years. The parking structure will support the Metrolink station along with two existing public parking lots. Construction of the underground utilities was completed in November 2020. The construction of the train station and parking structure is TBD.	321 S. Main Street, Placentia, CA 92870	01/01/2020	12/31/2027	$36,086.00	$.00	$36,086.00	-	Yes	Complete Streets, Sustainability	50-75	59	34	45
City of Placentia	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Golden Avenue Replacement Bridge	This project will include: Bridge Structure Rehab/Repair (Existing)	The Golden Avenue Bridge is located over Carbon Canyon Channel on Golden Avenue near Rose Drive in the City of Placentia.	01/05/2026	12/31/2027	$.00	-	-	-	Yes	Complete Streets	75-100	59	30	45
City of Placentia	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2022-23 Roadway Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing) | Road Rehabilitation	This project will repave 1.4 million sq. feet of arterial, collector and residential streets including Orangethorpe Ave, Crowther Ave, Bradford Ave, and Kraemer Blvd.	11/08/2023	07/16/2024	$1,111,949.28	$.00	$1,111,949.28	$5,921,636.88	No		15-21	59	34	45
City of Placentia	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-24 Roadway Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	The location of this project includes Chapman Avenue from Placentia Avenue to Kraemer Boulevard and Melrose Street from Orangethorpe Avenue to Crowther Avenue in the City of Placentia.	01/10/2024	08/31/2024	$124,603.24	$.00	$124,603.24	$124,603.24	No		15-20	59	29	39
City of Placentia	Orange County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Residential Street Curb Ramps Project	This project will include: Preliminary Design,Project Scope Development	Various locations throughout the City	-	-	$.00	-	-	-	No		15-20	59	37	45
City of Placentia	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024-25 Residential Streets Curb Ramps	This project will include: ADA Curb Ramp Installation (New)	Various locations in the City	02/18/2025	07/21/2025	$52,733.82	$52,733.82	-	-	No		15-20	59	37	45

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Placentia	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2023-24 Roadway Rehabilitation Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The southeast corner of the City including Chapman Ave (Placentia Ave – Kraemer Blvd) and Placentia Ave (Chapman Ave -La Jolla St).	03/26/2025	10/13/2025	$1,554,320.35	$1,554,320.35	-	-	No		15-20	59	34	45
City of Placerville RMRA Funds Spent in FY 2024-2025 - $19,157.20. Total Number of Projects Reported- 3																			
City of Placerville	El Dorado County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Other	Corp Yard Revitalization Project	This project will include: Cost Estimating,Feasibility Study,Preliminary Design,Project Scope Development	3231 Big Cut Rd	01/01/2026	12/01/2026	$.00	-	-	-	TBD		25-30	5	1	4
City of Placerville	El Dorado County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Safety	Street Striping	This project will include: Document Preparation,Preliminary Design	All City Streets	-	-	$.00	-	-	-	TBD		5-10	5	1	4
City of Placerville	El Dorado County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Streets Maintenance Equiptment	This project will include: Procurement of Public Works Safety Materials and Gear.Procurement of Road Maintenance and Rehab Materials,Repair and Servicing of Public Works Equipment	3231 Big Cut Rd	06/01/2024	07/01/2025	$39,749.20	$19,157.20	$20,592.00	-	TBD		10-20	5	1	4
City of Pleasant Hill RMRA Funds Spent in FY 2024-2025 - $335,844.04. Total Number of Projects Reported- 2																			
City of Pleasant Hill	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Contra Costa Boulevard (Harriet Drive to Viking Drive) Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Contra Costa Boulevard between Harriet Drive and Viking Drive	07/01/2024	12/31/2025	$335,844.04	$335,844.04	-	-	No	Complete Streets	12-20	14	3	11
City of Pleasant Hill	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024/25 Street Resurfacing Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing)	Residential Zone 15, misc residential streets withint the City of Pleasant Hill Some streets include; TOPSAIL COURT, SHADOWOOD DRIVE, HARDWOOD COURT, SPAR COURT, SCOTTSDALE ROAD, FLAME DRIVE, SCARLET OAK COURT, FLAMING OAK DRIVE, JIB COURT, THIRD AVENUE SOUTH, CHRISTEN DRIVE, FOURTH AVENUE SOUTH, IRONWOOD DRIVE, CAMELBACK ROAD	10/01/2025	12/31/2025	$.00	-	-	-	TBD		15-20	14	3	11
City of Pleasanton RMRA Funds Spent in FY 2024-2025 - $2,742,947.56. Total Number of Projects Reported- 3																			
City of Pleasanton	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Resurfacing and Reconstruction of Various Streets, CIP 23503	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Project was combined with 24503. System wont allow to combine	The project will resurface 1.2 million square feet of various streets throughout the City during summer 2022, including Bernal Avenue, Mirador Drive, Sycamore Drive, Del Sol Avenue, Barbara Court, Croce Court, Tourriga Court, Grapevine Drive, Tioga Court, Liberty Drive, Badger Drive, Half Dome Drive, El Capitan Drive, Sunol Boulevard, Case Avenue, Vineyard Ave.	06/10/2024	12/23/2024	$.00	$.00	-	$.00	Yes	Complete Streets, Sustainability	10-15	16	7	14
City of Pleasanton	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Resurfacing and Reconstruction of Various Streets, CIP 24503	This project will include: Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	SHADY MILL LN, ROYAL OAKS CT, LAGUNA HILLS LN, ROSECLIFF CT, FAWN HILLS LN, MOSS TREE WY, ROYAL CREEK CT, HUNTSWOOD CT, BEAUMONT CT, SHADY POND LN, W WOODBURY CT, SHADOW HILLS, SHADOW HILLS CT, DEER CREEK CT, OLD BERNAL AVE, CANELLI CT, SIRAH CT, RIESLING DR, BLANC CT, GRILLO CT, BORDEAUX ST, BORDEAUX PL, CHIANTI CT, BRANDY CT, VISTA DIABLO CT, CLARA LN, INGRID CT, GILLIAN CT, JOLENE CT, YOLANDA CT, VINEYARD TERRRACE, LDVINEYARD AVE, SILVER OAKS LN, OLD VINEYARD	06/10/2024	12/23/2024	$2,742,064.17	$2,742,064.17	-	$7,933,855.00	No		1-15	16	7	14
City of Pleasanton	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Resurfacing and Reconstruction of Various Streets Project, CIP 25503	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various Locations HANSEN DR CALLE REYNOSO VALLEY AVE PASEO SANTA CRUZ HANSEN DR CORTE SANTA MARIA PASEO SANTA CRUZ CORTE SANTA MARIA VIA DE LOS CERROS IA DE LOS CERROS PASEO SANTA CRUZ VALLEY AVE CALLE DE LA LOMA PASEO SANTA MARIA VIA DE LOS CERROS CAMINO SEGURA VIA DE LOS CERROS PASEO SANTA CRUZ CAMINO DEL CINO	06/17/2025	12/15/2025	$883.39	$883.39	-	-	Yes	Complete Streets	10-15	16	7	14
City of Plymouth RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 7																			
City of Plymouth	Amador County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Markings Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Pavement markings Visibility improvements by restriping local roads at multiple locations within the City of Plymouth adding signage as needed. This will include pavement markings at loading zones, cross walks and appropriate curb markings and ADA parking areas.	Main St in front of City Hall	06/30/2020	09/30/2025	$54,588.84	$.00	$54,588.84	-	No		5-10	5	8	4
City of Plymouth	Amador County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Community Safety Projects - Road Safety	This project will include: Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Install high visibility markings and delineators (New)	City of Plymouth in the Downtown area and along the Eastern Main St. Includes areas that join our SR25 project and our business district.	02/01/2026	09/01/2026	$.00	-	-	-	No		5-10	5	8	4
City of Plymouth	Amador County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Safety	Traffic Calming Crosswalks	This project will include: Cost Estimating,Maintenance Program Plan Development,Project Scope Development	Mills Street and Locus and the public schools residential streets.	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	5-5	5	8	3
City of Plymouth	Amador County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Bush & Pacific Streets Paving Replacement	This project will include: Pavement Rehab/Repair (Existing)	Bush Street Pacific Street	09/01/2026	06/30/2027	$.00	-	-	-	TBD		15-20	4	4	5
City of Plymouth	Amador County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Landrum Street Road Repair	This project will include: Pavement Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Drainage	Landrum Street @ Church Street intersection	01/01/2026	06/30/2026	$.00	-	-	-	TBD		15-20	4	4	5
City of Plymouth	Amador County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Mill Poplar Hwy 49 Intersection Modification	This project will include: Preliminary Design,Right of Way,Traffic Signals, Lights, and/or Signage Installation (New Safety) | Traffic Calming	Hwy 49 intersection with Mill, Locust and Poplar Street	01/01/2025	06/30/2026	$.00	$.00	-	-	TBD		1-40	1	4	5
City of Plymouth	Amador County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Mill Poplar Hwy 49 Intersection Modification	This project will include: Preliminary Design,Right of Way,Traffic Signals, Lights, and/or Signage Installation (New Safety) | Traffic Calming	Hwy 49 intersection with Mill, Locust and Poplar Street	07/01/2026	06/30/2027	$.00	-	-	-	TBD		1-40	1	4	5
City of Point Arena RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Point Arena	Mendocino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Windy Hollow Road Reconstruction & Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Windy Hollow Road and Riverside Drive, Point Arena	01/01/2026	07/01/2026	$.00	-	-	-	No		15-25	2	2	2
City of Pomona RMRA Funds Spent in FY 2024-2025 - $4,147,708.55. Total Number of Projects Reported- 10																			
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Other	Public Works - Work Order System	This project will include: Procurement of Public Works Systems/Databases | Purchase and implementation of a centralized work order tracking system for maintenance and repair requests, and completion of said work for road, lighting, traffic signals and signage, and storm drain system; provide for an overall centralized database for efficient tracking of work orders, staff time, materials,etc.	Citywide	07/01/2025	06/30/2026	$.00	-	$.00	-	TBD	Technologies	10-15	52	20	35
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Traffic Control Devices	Traffic Signal and Street Light - Asset Managment System	This project will include: Inventory compilation of all city-owned lights, traffic signals, street signs and posts to integrate into a Geographic Information System to feed into a new work-order system.	Citywide- All Streets.	-	-	$.00	-	-	-	Yes	Complete Streets	1-10	52	20	35
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Grade Separation	Street Preservation - Local FY 2021-22	This project will include: Pavement Rehab/Repair (Existing)	Gambier Dr (Park Av to Olive St); Gabriel Dr (Park Av to Olive St); Otis Ct (Gambier Dr to End St); Fremont St (Hamilton Bl to Archwood Dr); Friar Ln (End to Fernleaf Av); Fernleaf Av (Huntington St to Hamilton Blvd; Muir Av (Huntington St to Hamilton Blvd); Huntington St (Fernleaf Av to Phillips Blvd); 6th St (Garey Av to Palomares St; Blacksmit Ct (Stagecoach Dr to End); Wild West Ct (Stagecoach Dr to End); Stagecoach Dr (Sundance Dr to End); Bear Valley Rd (Blacksmith Ct to Village Loop) etc.	07/01/2021	04/21/2025	$2,351,264.00	$.00	$2,351,264.00	$2,456,775.00	Yes	Complete Streets	3-12	52	20	35

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Grade Separation	Major Street Rehabilitation - 2015 Metro Call	This project will include: Pavement Rehab/Repair (Existing)	Alley (Parcels St/111th Street) to (Rebecca St/10th Street) Alley (Parcels St/10th Street) to Rebecca St/ 9th Street); Orange Grove Av (Fairplex Dr to Arrow Highway); Park Av (Olive St to Mission Blvd)	07/01/2021	04/21/2025	$230,000.00	$.00	$230,000.00	$14,772,627.00	Yes	Complete Streets	10-12	52	20	35
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Preservation - Local (FY 22-23)	This project will include: Pavement Rehab/Repair (Existing)	Laurel Avenue from Currier Street to White Avenue, Newman Street from Monterey Avenue to End, Myrtle Avenue from Monterey Avenue to End, Monterey Avenue from Hamilton Boulevard to Myrtle Avenue, Commercial Avenue from Hamilton Boulevard to Myrtle Avenue, Patrick Avenue from Rialto Way to End, Mountain View Avenue from Columbia Avenue to Patrick Avenue, Rialto Way from Patrick Avenue to Jefferson Avenue, Jefferson Avenue from Rialto Way to San Antonio Avenue, Claremont Place from Jefferson Avenue	04/18/2023	10/31/2026	$3,172,744.67	$60,762.83	$3,111,981.84	-	Yes	Complete Streets	2-10	52	20	35
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Preservation - Local (FY 23-24)	This project will include: Pavement Rehab/Repair (Existing)	Street Preservation of local streets Citywide, according to the City's Pavement Management Program, focused primarily on slurry seals, cape seals and thin overlays. Project costs are $10,000,000 annually for the next five years. Streets: 7Th Street from Palomares Street to Garey Avenue, 7Th Street from La Mesa Street to Reservior Street, 7Th Street from East End Avenue to End, Linden Street from 9th Street to 7th Street, Cynthia Street from Palomares Street to Olive Street, Angela Street from	07/01/2023	07/31/2026	$3,561,666.00	$3,490,043.30	$71,622.70	-	Yes	Complete Streets	10-12	52	20	35
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Improvements - Citywide (CDBG) (FY 22-23 to 24-25)	This project will include: Pavement Rehab/Repair (Existing)	This project will provide for the rehabilitation of residential street segments within CDBG eligible areas. Improvements may include either full removal followed by pavement section reconstruction, asphalt pavement surface removal and replacement, or a combination of each accompanied by appurtenant curb, gutter, sidewalk, ramps and related work.	07/01/2023	07/31/2026	$131,325.89	$129,632.19	$1,693.70	-	Yes	Complete Streets	10-12	52	20	35
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Street Maintenance On-Call Street and Sidewalk Repair	This project will include: On-call as-needed asphalt, and concrete repairs for streets, sidewalks, curb and gutters)	Citywide	07/01/2024	06/30/2025	$199,775.00	$199,775.00	-	$199,775.00	Yes	Complete Streets	2-10	52	20	35
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Landscape Median Maintenance	This project will include: Public Works Staffing | Provide for landscape maintenance to medians and tree wells to increase visibility for motorist and the safety of pedestrians.	Citywide	07/01/2024	06/30/2025	$219,133.50	$219,133.50	-	$219,133.50	No		1-1	52	20	35
City of Pomona	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Preservation - Local (FY 24-25)	This project will include: Pavement Rehab/Repair (Existing)	Street Preservation of local streets Citywide, according to the City's Pavement Management Program, focused primarily on slurry seals, cape seals and thin overlays. Project costs are $10,000,000 annually for the next five years. Streets: Illinois Street from Holt Avenue to Texas Street, William Street from Illinois Street to White Street, Laurel Street from Illinois Street to White Avenue, Texas Street from Wisconsin Street to White Avenue, Chester Place from Park Avenue to White Avenue, Randol	07/01/2024	06/30/2027	$48,361.73	$48,361.73	-	-	Yes	Complete Streets	10-12	52	20	35
City of Port Hueneme RMRA Funds Spent in FY 2024-2025 - $130,900.00. Total Number of Projects Reported- 12																			
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Safe Street MEASURES	This project will include: Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)) Replacement of cracked, uplifted sidewalks and additional curb ramps, repair holes	Bard Road, Scott Street, Pearl Street, Bryce Canyon, Sunkist Street and Wheelhouse Avenue	05/17/2018	06/01/2025	$490,606.48	$.00	$490,606.48	-	Yes	Complete Streets, Sustainability	15-20	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Citywide Crosswalk Upgrades	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Restripe Crosswalk with new highly reflective paint. Upgrade signs, repaint/restripe crosswalks, install updated MUTCD approved devices. Maintenance program development. | Maintenance program development.	Bryce Canyon Ave & N. 6th St.; Bryce Canyon Ave and S. M St; Market St. and Port Hueneme Rd.	07/01/2020	06/30/2025	$87,183.52	$27,721.00	$59,462.52	-	Yes	Complete Streets, Sustainability, Technologies	5-10	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Hueneme Bay Alley Phase 3 Grind & Overlay	This project will include: Document Preparation | The grind and overlay of select streets	The Hueneme Bay Alleys are located within the Hueneme Bay neighborhood and bounded by Lido Blvd, Ukiah Street and Bay Boulevard	12/01/2024	03/31/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability	2-10	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Ann Neighborhood Resurfacing Phase 2	This project will include: Cost Estimating,Document Preparation	Residential Streets Bounded by Pleasant Valley to the north, J Street to the East, Ventura Rd to the West, Hueneme Rd to the South	07/21/2025	11/02/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability	5-10	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Patterson Road Grind and Overlay	This project will include: Document Preparation,Pavement Rehab/Repair (Existing) | Asphalt grinding, asphalt resurfacing, and traffic striping.	Patterson Road between Hemlock St. and Channel Islands Blvd	07/01/2025	01/01/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-20	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Patterson Road Grind and Overlay	This project will include: Document Preparation,Pavement Rehab/Repair (Existing) | Asphalt grinding, asphalt resurfacing, and traffic striping.	Patterson Road between Hemlock St. and Channel Islands Blvd	02/01/2026	07/01/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	10-20	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Safe Street Measures	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)) Install ss walks with Accessory Pedestrian Signal (APS), install speed cushions for traffic calming, upgrade reflective traffic signage, install digital speed signs to alert drivers of their vehicle speed, install overhead street lights to improve visibility and pedestrian safety, line or repair storm drains that have structural issues that may collapse a roadway, stripe and sign bike paths, improve sidewalk grades and install ADA complaint ramps.	Bubbling Springs Area, Patterson Road, Channel Islands Blvd, Clara St, Sunkist Elementary School Neighborhood, Hueneme Elementary School Neighborhood, Park View Elementary School Neighborhood, and Richard Bard Elementary School Neighborhood, Evergreen Ln, Scott Street, and Panama St.	07/01/2021	05/31/2025	$123,179.00	$103,179.00	$20,000.00	-	Yes	Complete Streets, Sustainability	15-20	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Safety	Annual Sidewalk Repair	This project will include: Document Preparation | Replacement of cracked, uplifted sidewalks and additional curb ramps	Bard Road, Scott Street, Pearl Street, Bryce Canyon, Sunkist Street and Wheelhouse Avenue	07/21/2025	11/02/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Channel Islands Blvd Resurfacing - Phase II	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Channel Islands Blvd between Victoria Street. and Wheelhouse Avenue. Channel Islands Blvd is an arterial road with 4 lanes of travel.	-	-	$.00	-	-	-	TBD	Sustainability	10-15	44	19	26
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Sidewalk Repair	This project will include: Pavement Rehab/Repair (Existing) | Grind or remove and replace uplifted or uneven sidewalks to remove sidewalk trip hazards .	Bubbling Springs Area, Patterson Road, Channel Islands Blvd, Clara St, Sunkist Elementary School Neighborhood, Hueneme Elementary School Neighborhood, Ventura Road, Park View Elementary School Neighborhood , and Richard Bard Elementary School Neighborhood, Evergreen Ln, Scott Street , and Ponoma St.	01/01/2025	06/30/2026	$.00	-	-	-	TBD		5-10	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Hueneme Road Reconstruction	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Hueneme Road; Market Street to J Street	06/30/2025	06/30/2026	$.00	$.00	-	-	Yes	Complete Streets, Sustainability	15-25	44	19	23
City of Port Hueneme	Ventura County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Hueneme Road Reconstruction	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Hueneme Road; Market Street to J Street	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-25	44	19	23
City of Porterville RMRA Funds Spent in FY 2024-2025 - $1,636,824.52. Total Number of Projects Reported- 5																			
City of Porterville	Tulare County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Newcomb Street Reconstruction	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Located between Olive Avenue and Morton Avenue.	04/01/2025	06/30/2025	$207,476.10	$207,476.10	-	$207,476.10	TBD		15-20	26	14	23
City of Porterville	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Grand Avenue Reconstruction Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Grand Avenue between Fourth Street and Leggett Street	03/16/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	15-20	26	14	23

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Porterville	Tulare County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Villa Street Reconstruction Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Villa Street between Olive Avenue and Henderson Avenue	02/16/2024	12/31/2025	$1,319,148.00	$.00	$1,319,148.00	-	Yes	Climate	15-20	33	16	22
City of Porterville	Tulare County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Main Street Reconstruction Project (Olive Avenue to Putnam Avenue)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Main Street from Olive Avenue to Putnam Avenue	05/01/2025	12/31/2025	$1,003,733.61	$1,003,733.61	-	-	No		15-20	33	16	22
City of Porterville	Tulare County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Henrahan Street Reconstruction Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Henrahan Street between Morton Avenue and Grand Avenue	03/03/2025	10/31/2025	$425,614.81	$425,614.81	-	-	No		10-20	33	16	22
City of Portola RMRA Funds Spent in FY 2024-2025 - $23,354.93. Total Number of Projects Reported- 4																			
City of Portola	Plumas County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	South Gulling Street Patching	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing)	South Gulling Street	05/01/2021	11/30/2026	$26,002.54	$23,354.93	$2,647.61	-	No		1-2	1	1	3
City of Portola	Plumas County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	South Gulling Street Patching	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing)	South Gulling Street	12/01/2026	12/31/2026	$.00	-	-	-	No		1-2	1	1	3
City of Portola	Plumas County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	E. Magnolia Ave. Patching	This project will include: Pavement Rehab/Repair (Existing)	East Magnolia, east of Beckwith Street	05/01/2026	10/15/2026	$.00	-	-	-	No		2-5	1	1	3
City of Portola	Plumas County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	North and South City Neighborhood Rehabilitaton Projects	This project will include: Pavement Rehab/Repair (Existing)	North and South City Neighborhoods	07/01/2025	10/30/2026	$.00	-	-	-	No		2-5	1	1	3
City of Poway RMRA Funds Spent in FY 2024-2025 - $1,835,598.41. Total Number of Projects Reported- 2																			
City of Poway	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-24 Street Overlay Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	The FY 2023-24 street overlay project is part of the City's Annual pavement management program. Streets are located within Zone 7, which encompasses residential, collector, and arterial streets in the South Poway Business District.	07/08/2024	11/19/2024	$600,000.00	$600,000.00	-	$2,699,862.38	Yes	Complete Streets	5-8	77	38	48
City of Poway	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Street Maintenance Project	This project will include: Pavement Rehab/Repair (Existing)	The FY 2024-25 Street Maintenance is part of the City's Annual Pavement Management Program. Streets are located within Zone 7, which encompasses residential, collector, and arterial streets in the South Poway Business District. This slurry seal project will occur after the pavement digout and repairs as part of the FY 2023-24 Street Overlay project within the same Zone.	08/13/2024	03/04/2025	$1,235,598.41	$1,235,598.41	-	$1,559,881.60	No		5-8	77	38	48
City of Rancho Cordova RMRA Funds Spent in FY 2024-2025 - $2,123,640.23. Total Number of Projects Reported- 4																			
City of Rancho Cordova	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Mather Field Road Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	Mather Field Road from Folsom Blvd to International Drive	05/22/2023	01/30/2026	$405,511.40	$.00	$405,511.40	-	Yes	Climate, Complete Streets, Sustainability, Technologies	15-20	8	4.8	7
City of Rancho Cordova	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Citywide Street Rehabilitation Project - RC10	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Countryside neighborhood that lies within the boundaries of Mather Field Road, Rockingham Drive, Old Placerville Road, Routier Road and Mills Station Road.	04/05/2021	02/28/2025	$176,146.23	$141,541.78	$34,604.45	$18,476,519.14	Yes	Sustainability	15-20	8	4.8	7
City of Rancho Cordova	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Street Rehabilitation Project - RC10	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Countryside neighborhood that lies within the boundaries of Mather Field Road, Rockingham Drive, Old Placerville Road, Routier Road and Mills Station Road.	03/03/2025	06/30/2026	$667,296.85	$667,296.85	-	-	Yes	Sustainability	15-20	8	4.8	7
City of Rancho Cordova	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sunrise Boulevard Rehabilitation Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Street rehabilitation and improvement of Sunrise Boulevard from White Rock Road to Jackson Highway.	07/08/2024	08/28/2026	$1,314,801.60	$1,314,801.60	-	-	Yes	Complete Streets, Sustainability	15-20	8	4.8	7
City of Rancho Cucamonga RMRA Funds Spent in FY 2024-2025 - $5,191,525.00. Total Number of Projects Reported- 6																			
City of Rancho Cucamonga	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Base Line Road Pavement Rehabilitation - Day Creek Avenue to Forester Place	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Base Line Road from Day Creek Avenue to Forester Place	09/17/2024	06/04/2025	$1,881,566.57	$1,881,566.57	-	$1,881,566.57	Yes	Complete Streets, Sustainability, Technologies	20-30	50	25.29	33
City of Rancho Cucamonga	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Milliken Avenue Pavement Rehabilitation - Base Line Road to Banyan Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Milliken Avenue from Base Line Road to Banyan Street	06/24/2024	06/04/2025	$2,729,315.00	$2,729,315.00	$.00	$3,026,195.00	Yes	Complete Streets, Sustainability, Technologies	20-30	50	25.29	33
City of Rancho Cucamonga	San Bernardino County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Etiwanda Avenue Pavement Rehabilitation - Foothill Boulevard to Wilson Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Etiwanda Avenue from Foothill Boulevard to Wilson Avenue	01/27/2027	04/09/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability, Technologies	20-30	40	23	41
City of Rancho Cucamonga	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Highland Avenue Pavement Rehabilitation - Carnelian Street to West End	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Highland Avenue from Carnelian Street to West End	01/26/2026	04/06/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability, Technologies	20-30	40	23	41
City of Rancho Cucamonga	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Highland Avenue Pavement Rehabilitation - Archibald Avenue to Amethyst Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Highland Avenue from Archibald Avenue to Amethyst Street	01/26/2026	04/06/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability, Technologies	20-30	40	23	41
City of Rancho Cucamonga	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Hermosa Avenue Pavement Rehabilitation - Wilson Avenue to North City Limit	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Hermosa Avenue from Wilson Avenue to North City Limit	09/17/2024	06/04/2025	$580,643.43	$580,643.43	-	$580,643.43	Yes	Complete Streets, Sustainability, Technologies	20-30	41	25.29	28
City of Rancho Mirage RMRA Funds Spent in FY 2024-2025 - $463,696.36. Total Number of Projects Reported- 4																			
City of Rancho Mirage	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Frank Sinatra Low Water Crossing Design Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Frank Sinatra Drive Low Water Crossing over the Whitewater River Channel, east of Highway 111 and west of Da Vall Drive.	10/01/2025	03/01/2026	$.00	-	-	-	Yes	Climate, Sustainability	10-20	42	28	41
City of Rancho Mirage	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Citywide Striping & Safety Enhancements	This project will include: Pavement Rehab/Repair (Existing)	Citywide public streets, including enhancements to bicycle striping network and minor alterations to signalized intersections.	11/23/2023	05/31/2024	$463,696.36	$463,696.36	$.00	$465,000.00	Yes	Sustainability	2-3	42	28	41
City of Rancho Mirage	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Citywide REAS Slurry Sealing	This project will include: Pavement Rehab/Repair (Existing)	Highway 111, from the north city limit to the south city limit (4.5 miles); Morningside Drive, from Frank Sinatra Drive to Country Club Drive (1 mile); Peterson Road/Mirage Cove Drive neighborhood, east of Highway 111 (0.86 miles); Desert Sun Estates neighborhood, north of Country Club Drive (1.47 miles); Vista Dunes Road (1 mile); and Vista Del Sol Road - paved portions (0.35 miles).	09/15/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability	7-8	42	28	41
City of Rancho Mirage	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Frank Sinatra Low Water Crossing Design Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Frank Sinatra Drive Low Water Crossing over the Whitewater River Channel, east of Highway 111 and west of Da Vall Drive.	09/01/2025	03/01/2026	$.00	-	-	-	Yes	Climate, Sustainability	10-20	42	28	41
City of Rancho Palos Verdes RMRA Funds Spent in FY 2024-2025 - $647,091.16. Total Number of Projects Reported- 3																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Rancho Palos Verdes	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Roadway Asset Management Program - Residential Streets	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various residential streets within City boundaries. The list of streets expected to be improved in FY23-24 include: Lightfoot Place, Ashfork Place, Via Collado, Birchmount Dr, Valleta Dr, Certa Dr, Helm Pl, Rio Linda Dr, Ironwood St, Rock Park Dr, Circlet Dr, Barkstone Dr, Bayridge Rd, Littlebow Rd, Mazur Dr, Menominee Pl, San Nicolas Dr, Via La Cresta, Ironwood St, Redondela Dr, Quailhill Dr. The entire proposed residential streets list is attached it follows the CIP project description page.	-	-	$.00	-	-	-	Yes	Complete Streets	7-12	66	24	36
City of Rancho Palos Verdes	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Pavement Management Program Triennial Update	This project will include: Repair and Servicing of Public Works Systems/Databases | The project was expanded and now includes assessment of pavement, curb and gutter, sidewalk, curb ramps, medians, guardrails and roadway signs.	Throughout the City of Rancho Palos Verdes.	09/18/2024	08/12/2025	$218,060.88	$218,060.88	-	-	No		3-3	66	24	36
City of Rancho Palos Verdes	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Street Sweeping - Citywide	This project will include: Street Maintenance - Sweeping	Residential and Arterial Streets. Locations include major community arterials including: Western Avenue, SR-213, Hawthorne Blvd., Palos Verdes Drives (North, South, East, and West), Crest Road, Silver Spur Road and residential streets in all districts 1-9. List of street districts attached.	07/01/2023	07/30/2026	$429,030.28	$429,030.28	-	-	TBD		1-1	66	24	36
City of Rancho Santa Margarita RMRA Funds Spent in FY 2024-2025 - $1,160,693.50. Total Number of Projects Reported- 3																			
City of Rancho Santa Margarita	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Antonio Parkway Gateway Improvement Project - Median Construction	This project will include: This involves the construction of a raised center median along this segment of Antonio Parkway, which is a 6-lane major arterial currently separated by median striping. This project will include the construction of a raised center media to divide the northbound and southbound lanes on this 6-lane major arterial, safety landscaping installation, and striping modifications to provide added refuge area. Posted speed limit of 60 mph.	Antonio Parkway from Southerly City Limits to Tijeras Creek	01/09/2025	11/12/2025	$400,000.00	$400,000.00	-	-	No		30-40	71	38	40
City of Rancho Santa Margarita	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Residential Overlay (Zone 6b)	This project will include: Pavement Rehab/Repair (Existing)	Various neighborhood streets bordered by Plano Trabuco Road, the City's Easterly Limits, and south of Robinson Ranch Road.	04/23/2025	06/27/2025	$123,549.53	$123,549.53	-	$559,976.00	No		10-15	71	38	40
City of Rancho Santa Margarita	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Alicia Parkway Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Alicia Parkway between the City Limits and Santa Margarita Parkway	04/21/2025	06/27/2025	$637,143.97	$637,143.97	-	$798,864.41	No		10-15	71	38	40
City of Red Bluff RMRA Funds Spent in FY 2024-2025 - $33,217.93. Total Number of Projects Reported- 4																			
City of Red Bluff	Tehama County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	South Jackson Street Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	South Jackson Street between Oak Street and Luther Road	04/01/2026	07/31/2026	$.00	-	-	-	No		5-7	3	4	1
City of Red Bluff	Tehama County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	South Jackson Street Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	South Jackson Street between Oak Street and Luther Road	01/19/2021	03/31/2026	$172,311.24	$.00	$172,311.24	-	No		5-7	3	4	1
City of Red Bluff	Tehama County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Red Bluff Pavement Condition Survey	This project will include: Document Preparation,Maintenance Program Plan Development	All streets within the City Limits of the City of Red Bluff	06/20/2023	11/29/2024	$67,409.50	$2,000.00	$65,409.50	$70,590.00	No		1-1	3	1	1
City of Red Bluff	Tehama County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Oak Street Sink Hole Emergency Repair	This project will include: Pavement Rehab/Repair (Existing)	East bound lane of Oak Street near the UPRR tracks.	08/11/2024	08/16/2024	$31,217.93	$31,217.93	-	$62,435.86	No		15-30	3	4	1
City of Redding RMRA Funds Spent in FY 2024-2025 - $1,961,853.92. Total Number of Projects Reported- 6																			
City of Redding	Shasta County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Oregon Street Improvements	This project will include: Cost Estimating,Preliminary Design	Oregon Street between Shasta Street and Yuba Street	02/19/2020	06/30/2026	$30,126.63	$.00	$30,126.63	-	Yes	Complete Streets	10-15	1	1	1
City of Redding	Shasta County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	General Street Maintenance	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Public Works Systems/Databases,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Equipment,Repair and Servicing of Public Works Systems/Databases	Citywide	07/01/2021	06/30/2025	$3,767,076.32	$262,867.70	$3,504,208.62	$3,767,076.32	TBD		1-5	1	1	1
City of Redding	Shasta County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Victor & Cypress ATP (VCAT)	This project will include: Active Transportation Plan,Preliminary Design,Right of Way	Victor and Cypress Avenues	12/21/2021	12/31/2027	$7,976.21	$.00	$7,976.21	-	Yes	Complete Streets	10-30	1	1	1
City of Redding	Shasta County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Old Alturas Bridge over Churn Creek	This project will include: Bridge Structure Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New) | Bridge Structure Widening (Existing)	Old Alturas Road at Churn Creek and 200' feet before and after bridge limits	-	-	$.00	-	$.00	-	Yes	Complete Streets	15-50	1	1	1
City of Redding	Shasta County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Turtle Bay to Downtown Gap Completion	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Sundial Bridge Drive above and north of SR44, throughout Turtle Bay Park and connecting to the Sacramento River Trail	01/16/2020	12/31/2026	$71,603.07	$71,603.07	-	-	Yes	Complete Streets	20-30	1	1	1
City of Redding	Shasta County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Replace AC Surfacing 2024	This project will include: Pavement Rehab/Repair (Existing)	Multiple Locations along Oasis Rd, Twin View Blvd, Quartz Hill Rd, and Airport Road in addition to the CoR Transfer Station	10/01/2023	12/16/2024	$1,627,383.15	$1,627,383.15	-	$2,115,664.48	No		5-12	1	1	1
City of Redlands RMRA Funds Spent in FY 2024-2025 - $1,969,852.33. Total Number of Projects Reported- 1																			
City of Redlands	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	PMP 2024 Street Resurfacing Project	This project will include: Bridge Structure Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | The City of Redlands PMP 2024 Street Resurfacing Project is a citywide rehabilitation of various City streets within the City. The City will be using RMRA funding to supplement additional funding to rehabilitate City streets for this project which falls in Fiscal Year 2024-25.	Segments: AMETHYST ST, ASHFORTH DR, AVENUE N, BLUE BIRD LN, BLUE JAY LN, BRYN MAWR AVE, CALIFORNIA ST, CANTANIA AVE, CASTLEGATE LN, COLORADO ST, CRYSTAL COVE CT, CRYSTAL SPRNGS LN, DEODAR ST, DOMESTIC AVE, FOUNTAIN AVE, FURLOW DR, GARNET ST, GREENSPOT RD, HOWARD PL, IOWA ST, LIVE OAK CANYON RD, LUGONIA AVE, MARIGOLD AVE, MILL ST, PALMETTO AVE, PALOMARES RD, RIVERVIEW DR, ROOSEVELT RD, SAN BERNARDINO AVE, SILVERLEAF CT, SONATA DR, SOUTH LN, SUTHERLAND DR, TENNESSEE ST, TEXAS ST, TIVOLI DR, VALLEY VIEW DR, VERONA DR, WABASH AVE	10/15/2024	02/06/2025	$1,969,852.33	$1,969,852.33	-	$4,677,377.00	TBD		20-20	40	23	8
City of Redondo Beach RMRA Funds Spent in FY 2024-2025 - $1,671,307.00. Total Number of Projects Reported- 7																			
City of Redondo Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Manhattan Beach Boulevard Resurfacing - Aviation Boulevard to Inglewood Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This section of Manhattan Beach Boulevard is approximately 1 mile long with a roadway width of 100 feet. This section is classified as a major arterial, carries approximately 38,000 vehicles daily, and includes a transit route between Aviation Boulevard and Redondo Beach Avenue.	Manhattan Beach Boulevard runs east-west and is located in north Redondo Beach. The project limits are Aviation Boulevard on the west and Inglewood Avenue on the east.	02/01/2024	08/19/2025	$714,164.25	$694,763.00	$19,401.25	-	TBD		20-30	66	26	33
City of Redondo Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Striping	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Northern Section of Council District 1; Southern Section of Council District 2; Northern Section of Council District 3; Southern Section of Council District 4	07/01/2022	06/30/2026	$651,324.71	$243,094.00	$408,230.71	-	No		3-5	66	26	33
City of Redondo Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Torrance Blvd. Resurfacing- PCH to Prospect Ave.	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Torrance Blvd from Torrance Circle to Prospect Ave.	07/19/2022	01/07/2025	$700,000.26	$39,095.00	$660,905.26	$4,470,415.00	Yes	Complete Streets	15-25	66	26	33

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Redondo Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Bicycle Transportation Plan Implementation	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Francisca to eastern City limits;N. Catalina Ave. to N. Prospect Avenue;Beryl Street to Gertruda Avenue;Palos Verdes Blvd to Avenue I;S. Catalina Avenue to Esplanade;Knob Hill Avenue (Esplanade to PCH);Knob Hill Avenue (PCH to Camino Real);Palos Verdes Blvd (PCH to Irena Ave);Palos Verdes Blvd (Irena Ave to w/o Susana); S.Helberta Avenue(Prospect Ave to Avenue D);Avenue D (S. Helberta Ave to S. Juanita Ave);S. JuanitaAvenue (Avenue D to Avenue C);Avenue C (Juanita Ave to Esplanade) Camino Real	03/19/2024	07/31/2025	$350,000.00	$350,000.00	$.00	-	Yes	Complete Streets	15-20	66	26	36
City of Redondo Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sidewalk Improvements and Repairs	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The City will concentrate on repairing the sidewalks around the schools citywide to ensure pedestrian safety.	07/01/2024	03/31/2027	$300,000.00	$300,000.00	-	-	No		15-20	66	26	36
City of Redondo Beach	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Residential Rehabilitation, Year 2 and 3 of 2020 Cycle	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Blossom Ln (Blocks 5600-5800); Perkins Ln (8100 Block); Huntington Ln (10100-10200 Blocks); and Vanderbilt Ln (Block 10600); Bataan Rd (Aviation to Vail); Dufour Ave (Green to Vail); Farrell Ave (Aviation to Blossom); Graham St (Aviation to Green); Green Ln (Matthews to Nelson); Rindge Ln (Artesia to Gates Ave); Robinson St (Blossom to Rindge); and Warfield Ave (Aviation to Vail)	08/02/2024	11/30/2024	$44,355.00	$44,355.00	-	$760,075.00	TBD		15-25	66	26	36
City of Redondo Beach	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Residential Rehabilitation, Year 2 and 3 of 2020 Cycle	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Blossom Ln (Blocks 5600-5800); Perkins Ln (8100 Block); Huntington Ln (10100-10200 Blocks); and Vanderbilt Ln (Block 10600); Bataan Rd (Aviation to Vail); Dufour Ave (Green to Vail); Farrell Ave (Aviation to Blossom); Graham St (Aviation to Green); Green Ln (Matthews to Nelson); Rindge Ln (Artesia to Gates Ave); Robinson St (Blossom to Rindge); and Warfield Ave (Aviation to Vail)	06/30/2025	12/31/2025	$.00	$.00	-	-	TBD		15-25	66	26	36
City of Redwood City RMRA Funds Spent in FY 2024-2025 - $155,581.32. Total Number of Projects Reported- 3																			
City of Redwood City	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2023 Pavement Overlay Project(Broadway)	This project will include: Document Preparation,Environmental Study/Documents,Preliminary Design	BROADWAY FROM CHESTNUT ST TO SPRING ST BROADWAY FROMMARSHALL ST TO WINSLOW ST BROADWAY FROM HOPKINS AVE TO BREWSTER AVE	08/30/2023	12/30/2026	$228.00	$.00	$228.00	-	TBD		8-15	22	13	14
City of Redwood City	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Overlay Project (Redwood Ave)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Maintenance Program Plan Development,Preliminary Design	REDWOOD AVE from El Camino Real to Valota Rd	04/04/2025	06/30/2025	$155,581.32	$155,581.32	-	$1,041,071.00	Yes	Complete Streets	8-15	21	13	14
City of Redwood City	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024-2025 Pavement Spot Repair and Overlay Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New)	ARCH, ARLINGTON, AVONDALE, BIRCH ST, BLANDFORD, BROADWAY, BREWSTER, CHARTER, CHESTNUT, CLAREMONT, CLINTON, COPLEY, DUANE, DURLSTON, EATON, EATON VILLA, EDGEWOOD, ELWOOD, FARM HILL, FINGER, FULTON, GRAND, HILLTOP, HILLVIEW, HINMAN, HUDSON, HYDE, IRIS, JEFFERSON , JETER, KING, LANGTON, LOWELL, MAIN, MANOR, MARSHALL, MAXWELL, MELROSE, MIDDLEFIELD, MYRTLE, NEVADA, OAKDALE, ROLISON, ROOSEVELT, SEAPORT, SOMERSET, SPRING, STRATFORD, TURNBWORTH, VETERANS, WARWICK, WELLESLEY CR, WOODSTOCK, WOODSWORTH	03/30/2026	12/15/2026	$.00	-	-	-	Yes	Complete Streets	8-15	21	13	14
City of Reedley RMRA Funds Spent in FY 2024-2025 - $51.15. Total Number of Projects Reported- 6																			
City of Reedley	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	11th Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Railroad Grade Separation Rehab/Repair,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	In the City of Reedley on 11th Street between Reed Avenue and East Avenue	07/01/2022	06/30/2026	$152,450.77	$51.15	$152,399.62	-	Yes	Sustainability	10-15	33	14	21
City of Reedley	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	11th Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Railroad Grade Separation Rehab/Repair,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	In the City of Reedley on 11th Street between Reed Avenue and East Avenue	08/03/2026	12/31/2026	$.00	-	-	-	Yes	Sustainability	10-15	33	14	21
City of Reedley	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Olson Avenue Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Olson Avenue between South Kings River Road and the western edge of the Olson Bridge	03/02/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	10-15	33	14	21
City of Reedley	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Olson Avenue Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Olson Avenue between South Kings River Road and the western edge of the Olson Bridge	03/01/2027	08/27/2027	$.00	-	-	-	Yes	Complete Streets	10-15	33	14	21
City of Reedley	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Olson Avenue Improvements - Reed Avenue to Church Avenue	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Olson Avenue between Reed Avenue and Church Avenue	03/02/2026	12/31/2026	$.00	-	-	-	TBD		15-20	33	14	21
City of Reedley	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Olson Avenue Improvements - Reed Avenue to Church Avenue	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Olson Avenue between Reed Avenue and Church Avenue	03/01/2027	10/29/2027	$.00	-	-	-	TBD		15-20	33	14	21
City of Rialto RMRA Funds Spent in FY 2024-2025 - $2,200,000.00. Total Number of Projects Reported- 12																			
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Annual Street Overlay Project	This project will include: Cost Estimating,Document Preparation	Pavement rehabilitation: Cold Milling and Asphalt Concrete Surface Course, Full Depth AC removal and re-construction, Full Depth Reclamation including in-place pulverization and mixing of the existing pavement to create a stabilized base, Cold In-Place Recycling of existing pavement, followed by construction of an AC Surface Course.	Addition of new and/or repair/upgrade of curbs and gutters, cross gutters, catch basins, and culverts. Addition of and/or repair/upgrade of ADA curb ramps; and addition of new sidewalks and/or repair/replacement of damaged sidewalks. Replacing/Upgrading traffic striping and pavement markings.	Lilac Ave from Tahoe St to Walnut Ave; Linden Ave from Riverside Ave to 155' south of Candlewood Ave; Linden Ave from 374' south of Persimmon Ave to Casmalia St; Locust Ave from Riverside Ave to Casa Grande Dr; Locust Ave from Lowell St to Casmalia St; Pepper Ave from Baseline Rd to Etiwanda Ave; Pepper Ave from Foothill Blvd to 2nd St; Summit Ave from Maple Ave to Apple Ave; Willow Ave from Walnut Ave to Chaparral St	-	-	$.00	-	$.00	-	TBD	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	31

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Street Overlay & Reconstruction Project-Various Streets	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The project will include select local street segments in Street Maintenance Zones 1, 2, and 3. Street Maintenance Zones 1, 2, and 3 are located north of Foothill Boulevard. The project street list contains more than 130 individual street segments. The size of the street segment list exceeds the character limits of this text box; however, the complete street segment list is found in the City of Rialto Resolution No. 7731.	-	-	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	10-20	47	20	31
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Street Overlay & Reconstruction Project-Pepper	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Pepper Ave. from Etiwanda Ave. to Foothill Blvd.; Pepper Ave. from 2nd St. to 680 ft. south of 2nd St.;	-	-	$.00	-	$.00	-	TBD		10-20	47	20	31
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project will include several major arterial roads and secondary arterial roads including but not limited to: Cactus Ave from Walnut to 675' N/O Walnut Ave, Cedar Ave from Merrill Ave to Randall Ave., Cedar Ave from Foothill Blvd to Rialto Ave. The size of the street segment list exceeds the character limits of this text box; however the complete street segment list is included in City of Rialto Resolution No.8086 and as Exhibit A.	-	-	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	31
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Annual Street Overlay Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Lilac Ave from Tahoe St to Walnut Ave; Linden Ave from Riverside Ave to 155' south of Candlewood Ave; Linden Ave from 374' south of Persimmon Ave to Casmalia St; Locust Ave from Riverside Ave to Casa Grande Dr; Locust Ave from Lowell St to Casmalia St; Pepper Ave from Baseline Rd to Etiwanda Ave; Pepper Ave from Foothill Blvd to 2nd St; Summit Ave from Maple Ave to Apple Ave; Willow Ave from Walnut Ave to Chaparral St. See Exhibit E.	-	-	$.00	-	$.00	-	TBD	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	31
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Annual Street Overlay Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Lilac Ave from Tahoe St to Walnut Ave; Linden Ave from Riverside Ave to 155' south of Candlewood Ave; Linden Ave from 374' south of Persimmon Ave to Casmalia St; Locust Ave from Riverside Ave to Casa Grande Dr; Locust Ave from Lowell St to Casmalia St; Pepper Ave from Baseline Rd to Etiwanda Ave; Pepper Ave from Foothill Blvd to 2nd St; Summit Ave from Maple Ave to Apple Ave; Willow Ave from Walnut Ave to Chaparral St. See Exhibit E.	-	-	$.00	-	-	-	TBD	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	31
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project will include several major arterial roads and secondary arterial roads including but not limited to: Bohnert Avenue from Ayala Drive to Spruce Avenue, Bohnert Avenue from Cedar Avenue to Ayala Drive, Easton Street from Brampton Avenue to 125' E/ Brampton Avenue. The size of the street segment list exceeds the character limits of this text box; however the complete street segment list is included in City of Rialto Resolution No. XXXX and as Exhibit A.	04/09/2024	12/17/2024	$2,200,000.00	$2,200,000.00	-	$9,278,252.86	Yes	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	33
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project will include several major arterial roads and secondary arterial roads including but not limited to: Acacia Avenue from Merrill Avenue to Rialto Avenue, Alice Avenue from Easton Street to End, Alice Avenue from Chaparral Street to Easton Street, Alice Avenue from Valley Boulevard to End. The size of the street segment list exceeds the character limits of this text box; however, the complete street segment list is included in City of Rialto Resolution No. XXXX. See Exhibit B.	06/01/2026	06/30/2027	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	33
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project will include several major arterial roads and secondary arterial roads including but not limited to: Bohnert Avenue from Linden Avenue to Cactus Avenue, Cedar Avenue from Baseline Road to Foothill Boulevard, Maple Avenue from Baseline Road to Etiwanda Avenue. The size of the street segment list exceeds the character limits of this text box; however, the complete street segment list is included in City of Rialto Resolution No. XXXX. See Exhibit C.	10/31/2025	01/31/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	33
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project will include several major arterial roads and secondary arterial roads including but not limited to: Bohnert Avenue from Linden Avenue to Cactus Avenue, Cedar Avenue from Baseline Road to Foothill Boulevard, Maple Avenue from Baseline Road to Etiwanda Avenue. The size of the street segment list exceeds the character limits of this text box; however, the complete street segment list is included in City of Rialto Resolution No. XXXX. See Exhibit C.	04/01/2026	04/30/2027	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	33
City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project will include several major arterial roads and secondary arterial roads including but not limited to: Linden Avenue from Riverside Avenue to 155' S/O Candlewood Avenue, Linden Avenue from 374' S/O Persimmon Avenue to Casmalia Street, Locust Avenue from Riverside Avenue to Casa Grande Drive. The size of the street segment list exceeds the character limits of this text box; however, the complete street segment list is included in City of Rialto Resolution No. XXXX. See Exhibit D.	10/01/2025	12/31/2025	$.00	-	-	TBD		Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	33

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Rialto	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	This project will include several major arterial roads and secondary arterial roads including but not limited to: Linden Avenue from Riverside Avenue to 155' S/O Candlewood Avenue, Linden Avenue from 374' S/O Persimmon Avenue to Casmalia Street, Locust Avenue from Riverside Avenue to Casa Grande Drive. The size of the street segment list exceeds the character limits of this text box; however, the complete street segment list is included in City of Rialto Resolution No. XXXX. See Exhibit D.	04/01/2026	04/30/2027	$.00	-	-	-	TBD	Climate, Complete Streets, Sustainability, Technologies	7-20	47	20	33
City of Richmond RMRA Funds Spent in FY 2024-2025 - $3,187,622.27. Total Number of Projects Reported- 11																				
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Richmond Parkway	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Richmond Parkway	07/01/2019	07/01/2026	$1,308,308.61	$.00	$1,308,308.61	-	TBD		20-20	15	9	11
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Pavement Rehab Project Marina Way	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Marina Way South from Cutting Boulevard to Ohio Avenue	06/30/2021	12/31/2026	$549,237.14	$.00	$549,237.14	-	TBD		20-20	15	9	11
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Cutting-Hoffman Bikeways	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Cutting Boulevard from Garrard Boulevard to Hoffman Boulelvard; Hoffman Boulevard from Cutting Boulevard to Harbour Way South; Harbour Way South from Hoffman Boulevard to South End	07/01/2021	09/16/2025	$638,906.71	$12,606.02	$626,300.69	-	Yes	Complete Streets	20-20	15	9	11
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	San Pablo Ave	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	San Pablo Ave: southbound between Richmond Parkway and Hilltop Drive; northbound from El Cerrito City Limits to Northerly I-80 Right of Way.	06/01/2023	06/30/2026	$2,191,767.00	$.00	$2,191,767.00	-	TBD		20-20	15	9	8
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	2023-24 Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Carlson Boulevard between Tehama Avenue and Broadway, Richmond Parkway – Various Locations	11/01/2025	08/31/2026	$.00	-	-	-	Yes	Complete Streets	15-20	15	9	8
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2023-24 Street Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Carlson Boulevard between Tehama Avenue and Broadway, Richmond Parkway – Various Locations	09/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	15-20	15	9	8
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	23048 Street Sweeping Signs Installation	This project will include: Procurement of Public Works Systems/Databases	Various Locations throughout City of Richmond neighborhoods.	04/03/2025	06/30/2025	$36,426.00	$36,426.00	-	$506,563.00	No		15-20	15	7	11
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	23068 Signs & Lines Inventory	This project will include: Repair and Servicing of Public Works Systems/Databases	Various locations throughout the City of Richmond	04/03/2025	06/30/2026	$100,750.00	$100,750.00	-	-	No		15-20	15	7	11
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	SB101 / 37th Street	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	37th Street between Barrett Avenue and Cerrito Avenue	06/08/2018	01/21/2025	$46,288.37	$46,288.37	-	$925,777.40	Yes	Complete Streets	15-20	15	7	11
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024 Slurry Seal Project	This project will include: Pavement Surface Maintenance - specifically slurry sealing with crack sealing, normally not referred to as "paving" or "repair"	158 Residential Streets throughout the City of Richmond Some locations include; 11th streets, 12th street, 13th street,16th street, 1st street, 26th street, 27th st, 30th st, 32nd st, baywood dr, bond, bonita rd	08/15/2024	10/01/2025	$2,991,551.88	$2,991,551.88	-	-	No		5-7	14	9	11
City of Richmond	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	13th Street Complete Street	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	13th Street from Harbour Way to Costa Avenue	04/15/2026	04/15/2026	$.00	-	-	-	Yes	Complete Streets	20-20	14	9	11
City of Ridgecrest RMRA Funds Spent in FY 2024-2025 - $663,508.73. Total Number of Projects Reported- 1																				
City of Ridgecrest	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY24/25 Proposed Project List	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Locations boarded by the following neighborhoods: Wildrose Ave, Sierra View St., Windy Lynn/ Inyo, Cottonwood Dr., N. Broadway St., N. American St., N. Kimberly Ln., Lucille Ct.	07/01/2024	06/30/2025	$663,508.73	$663,508.73	-	$663,508.73	No		6-6	32	16	23
City of Rio Dell RMRA Funds Spent in FY 2024-2025 - $98,814.00. Total Number of Projects Reported- 1																				
City of Rio Dell	Humboldt County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Rio Dell General Road Maintenance and Repairs FY 2024-25	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Equipment	Various City streets.	07/01/2024	06/30/2025	$98,814.00	$98,814.00	-	$98,814.00	No		3-10	2	2	2
City of Rio Vista RMRA Funds Spent in FY 2024-2025 - $136,944.02. Total Number of Projects Reported- 7																				
City of Rio Vista	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Airport Road Complete Streets Project and Rehabilitation	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Airport Road from River Road to Church	01/19/2023	06/30/2027	$153,774.25	$.00	$153,774.25	-	Yes	Complete Streets	25-30	11	3	4
City of Rio Vista	Solano County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Seal Master Equipment	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials	City of Rio Vista	04/01/2025	04/11/2025	$96,262.02	$96,262.02	-	$96,262.02	No		10-15	11	3	4
City of Rio Vista	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Sidewalk Extension on Front Street	This project will include: Sidewalk and/or Crosswalk Installation (New)	Front Street from Bridge to Logan Street	02/01/2025	10/31/2026	$30,997.00	$30,997.00	-	-	Yes	Complete Streets	15-30	11	3	4
City of Rio Vista	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	HSIP Cycle 11 Bike Facility Upgrades	This project will include: Bicycle Lane (New),Landscape Safety Installation (New),Paving and/or Striping Installation (New Safety)	Airport Road and Richard Brann Drive Airport Road between Norman Richardson Drive and Harris Road Extension	09/01/2024	06/30/2026	$6,708.00	$6,708.00	-	-	Yes	Complete Streets	15-30	11	3	4
City of Rio Vista	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Airport Road Complete Streets Project and Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	This project was added in FY 2023/24, but the actual start date began in January 2023.	Airport Road from River Road to Church	01/19/2023	06/30/2027	$.00	$.00	-	-	Yes	Complete Streets	25-30	11	3	4
City of Rio Vista	Solano County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Sidewalk on River Road	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Matching funds for YSAQMD Sidewalk connection project on River Road between Highway 12 and Front Street	01/01/2026	06/30/2027	$.00	-	-	-	TBD		15-30	11	3	4
City of Rio Vista	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	HSIP Cycle 11 Pedestrian Crossings	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Hwy 84 (River Road) and Front Street	09/01/2024	06/30/2026	$2,977.00	$2,977.00	-	-	Yes	Complete Streets	10-20	11	3	4

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Ripon RMRA Funds Spent in FY 2024-2025 - $1,420,550.51. Total Number of Projects Reported- 3																				
City of Ripon	San Joaquin County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	River Road Overlay	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	River Rd., Ripona Ave., Ridge Ave., Prospect Ave. in Ripon, CA and surrounding roads.	07/01/2026	11/01/2026	$.00	-	-	-	No		15-15	12	5	9
City of Ripon	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Ripon Safe Routes to School Improvements (Second Street)	This project will include: Bicycle Lane (New),Pavement Improvement (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Along Second St. from S Wilma Ave to S Stockton Ave, N Acacia Ave from Hwy 99 to Doak Blvd, Prospect Ave from Frontage Rd to Ripona Ave, and the full length of Ripona Ave	07/01/2021	06/30/2026	$7,392.04	$.00	$7,392.04	-	No		15-15	12	5	9
City of Ripon	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	South of Main Street Project	This project will include: Pavement Rehab/Repair (Existing)	Madsen Dr., Manor Dr., Stuart Dr., Van Ct., 6th St., and surrounding roads	04/09/2024	03/11/2025	$1,420,550.51	$1,420,550.51	-	$2,049,166.47	No		15-15	12	5	9
City of Riverbank RMRA Funds Spent in FY 2024-2025 - $691,860.00. Total Number of Projects Reported- 5																				
City of Riverbank	Stanislaus County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Topeka Street Overlay - Callander to Jackson	This project will include: Pavement Rehab/Repair (Existing)	Topeka Street between Callander Avenue and Jackson Avenue	09/11/2023	02/27/2024	$472,006.50	$43,476.00	$428,530.50	$472,006.50	Yes	Sustainability	15-20	12	5	5
City of Riverbank	Stanislaus County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Road & Storm Improvements	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing)	Intersections of Palmer Road & Patterson Road and Palmer Road & Sierra	11/29/2023	03/12/2024	$223,815.89	$10,410.00	$213,405.89	$223,815.89	Yes	Sustainability	15-20	12	5	5
City of Riverbank	Stanislaus County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Storm Line & Road Improvements	This project will include: Storm Drain and/or Culvert Rehab/Repair (Existing)	Oakdale Road between Westgate & Heartlands	12/02/2024	06/30/2026	$11,751.00	$11,751.00	-	-	Yes	Sustainability	20-30	12	5	5
City of Riverbank	Stanislaus County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Overlay & Storm Improvements	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New)	Callander Avenue between Topeka Street & Santa Fe Street	09/09/2024	09/09/2025	$461,668.00	$461,668.00	-	-	Yes	Complete Streets, Sustainability	15-20	12	5	5
City of Riverbank	Stanislaus County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Overlay & Storm Improvements	This project will include: Pavement Rehab/Repair (Existing)	Woodhaven Circle & Woodhaven Place	08/20/2024	06/30/2026	$164,555.00	$164,555.00	-	-	Yes	Sustainability	15-20	12	5	5
City of Riverside RMRA Funds Spent in FY 2024-2025 - $8,549,582.80. Total Number of Projects Reported- 5																				
City of Riverside	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Other	2022-2023 SB-1 Street Maintenance and Traffic Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) | RESURFACING 11th; Julian; Macy; Ontario; Jefferson(Magnolia-Arlington). Alley n/o Yosemite(Magnolia-De Anza); PRESERVATION Boyd; Cottage; Cridge; Date; Denton; Grove; Howard; Iris; Park; Pleasant; Prospect; Woodbine; Miramonte; Allis; Isabella; Commerce; Atlanta. TRAFFIC DEVICES: 15 Edge Lit Stop Signs; 8 Rapid Rectangular Flashing Beacon Systems; 14 Solar Powered Speed Feedback Signs; 6 LED Chevron Signs. | ALLEY RECONSTRUCTION: w/o Cedar(11th-12th); n/o Eleventh(Redwood-Pine); w/o Brockton(1st-Houghton); w/o Chestnut(1st-Houghton); w/o Mulberry(3rd-EOS); w/o Dwight(Linden-Loma Vista); s/o Magnolia(Madison-San Rafael); w/o Roosevelt(Magnolia-Primrose). TRAFFIC SAFETY: 2 Scrambles: Market@ Mission Inn & University; 2 Traffic Circles: Howard@ Cottage & Pleasant;	*PROJECT LIST CHANGED FROM RESOLUTION. PHASES 1 & 2 PROJECTS COMBINED. SEE "ADDITIONAL INFO" AND "OTHER" FOR MORE PROJECTS.* RESURFACING: Glenwood (San Andreas Av-Redwood); San Andreas (Glenwood-Tequesquite); Atlanta (UPRR-Marborough); Forest (Pleasant-Fourteenth); Victoria (Washington-Horace); Madison (Indiana-Dufferin); Magnolia (Hole-Jackson); Almside; Middleton; New Haven; Ramway; Stratton; Alta Loma; Auld; Chula Vista; Cobb; Crest; Dunn; Hershey; Idyllwild;	02/08/2024	02/04/2025	$6,474,379.33	$2,640,009.07	$3,834,370.26	$11,754,653.40	Yes	Sustainability, Technologies	10-15	58,60,63	31,32	39
City of Riverside	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-2024 SB-1 Citywide Street Maintenance and Jurupa Avenue Median Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	FY 23/24 REHABILITATION: Martin Luther King Blvd (Kansas - Chicago); NB Sycamore Canyon Blvd (I-215 - Core Apts) Telfair Way (Stratford - Fairview) Stratford Way (Glenhaven - Fairview) Mission Grove Pkwy (Trautwein - Alessandro) Auto Dr (Adams - Jefferson); Detroit Dr (Auto - Indiana); Motor Circle Dr (Indiana - Indiana) Jefferson St (Lincoln - Magnolia) Tyler St (Verona - Jurupa) FY 23/24 STREET IMPROVEMENTS: Jurupa Avenue Medians (Tyler - Crest) Corrected limits on Jurupa	08/03/2023	01/06/2025	$179,468.12	$18,461.05	$161,007.07	$179,468.12	Yes	Climate, Sustainability, Technologies	10-15	58,63	31,32	39
City of Riverside	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2023-2024 SB-1 Citywide Street Maintenance and Jurupa Avenue Median Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	FY 23/24 REHABILITATION: Martin Luther King Blvd (Kansas - Chicago); NB Sycamore Canyon Blvd (I-215 - Core Apts) Telfair Way (Stratford - Fairview) Stratford Way (Glenhaven - Fairview) Mission Grove Pkwy (Trautwein - Alessandro) Auto Dr (Adams - Jefferson); Detroit Dr (Auto - Indiana); Motor Circle Dr (Indiana - Indiana) Jefferson St (Lincoln - Magnolia) Tyler St (Verona - Jurupa) FY 23/24 STREET IMPROVEMENTS: Jurupa Avenue Medians (Tyler - Crest) Corrected limits on Jurupa	01/06/2025	01/30/2026	$5,671,615.48	$5,671,615.48	-	-	Yes	Climate, Sustainability, Technologies	10-15	58,63	31,32	39
City of Riverside	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024-2025 SB-1 Street Maintenance and Traffic Safety Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Roundabout Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | FY 24/25 REHABILITATION (CONTINUED): Middleborough Rd. (La Sierra - EOS); Scarborough Pl. (Stonehenge - Middleborough); Stonehenge Pl. (Scarborough - Attenborough); Arlington Av. (Crest - Van Buren); Western Hlls Dr. (Arlington - Western); Sunset Cr. (Western Hills - NW EOS); Sunset Cr. (Western Hills - SE EOS); and Rolling Hills Dr. (Western Hills - EOS). ***** SEE "ADDITIONAL INFORMATION" SECTION FOR PRESERVATION AND TRAFFIC SAFETY PROJECT LOCATIONS ***** | FY 24/25 PRESSERVATION Lookout Tc. (Western Hills - EOS); Mountain High Rd. (Western Hills - NW EOS); and Mountain High Rd. (Western Hills - SE EOS) FY 24/25 TRAFFIC SAFETY Traffic Circle Median (Challen - Foothill/Orlando)	Coronet Dr. (Golden Vale - Crestbrook); Crestbrook Dr. (Coronet - EOS); Tizna Ct (Crestbrook - EOS); Fetlock Wy. (Golden Vale - Coronet); Gaskin Pl. (Fetlock - EOS); Pastern Rd. (Gaskin - EOS); Sprint Ct. (Golden Vale - EOS); Van Buren Blvd (Victoria - Indiana); Victoria Ave. (La Sierra - Tyler); Attenborough Pl. (Stonehenge - Middleborough); ***** SEE "OTHER" SECTION FOR ADDITIONAL REHABILITATION PROJECT LOCATIONS *****	11/01/2024	12/01/2025	$219,497.20	$219,497.20	-	-	Yes	Sustainability, Technologies	10-15	58,60,63	31,32	39
City of Riverside	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-2025 SB-1 Street Maintenance and Traffic Safety Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Roundabout Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | FY 24/25 REHABILITATION (CONTINUED): Middleborough Rd. (La Sierra - EOS); Scarborough Pl. (Stonehenge - Middleborough); Stonehenge Pl. (Scarborough - Attenborough); Arlington Av. (Crest - Van Buren); Western Hlls Dr. (Arlington - Western); Sunset Cr. (Western Hills - NW EOS); Sunset Cr. (Western Hills - SE EOS); and Rolling Hills Dr. (Western Hills - EOS). ***** SEE "ADDITIONAL INFORMATION" SECTION FOR PRESERVATION AND TRAFFIC SAFETY PROJECT LOCATIONS ***** | FY 24/25 PRESSERVATION Lookout Tc. (Western Hills - EOS); Mountain High Rd. (Western Hills - NW EOS); and Mountain High Rd. (Western Hills - SE EOS) FY 24/25 TRAFFIC SAFETY Traffic Circle Median (Challen - Foothill/Orlando)	Coronet Dr. (Golden Vale - Crestbrook); Crestbrook Dr. (Coronet - EOS); Tizna Ct (Crestbrook - EOS); Fetlock Wy. (Golden Vale - Coronet); Gaskin Pl. (Fetlock - EOS); Pastern Rd. (Gaskin - EOS); Sprint Ct. (Golden Vale - EOS); Van Buren Blvd (Victoria - Indiana); Victoria Ave. (La Sierra - Tyler); Attenborough Pl. (Stonehenge - Middleborough); ***** SEE "OTHER" SECTION FOR ADDITIONAL REHABILITATION PROJECT LOCATIONS *****	12/02/2025	05/01/2026	$.00	-	-	-	Yes	Sustainability, Technologies	10-15	58,60,63	31,32	39
City of Rocklin RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 2																				
City of Rocklin	Placer County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Road Resurfacing	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Various streets and roadways within the Northern and Central portions of the City of Rocklin.	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Sustainability	5-15	5	6	3
City of Rocklin	Placer County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Mission Hills Phase IV	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various streets in the Mission Hills, Hillside, and Argonaut area.	05/06/2024	09/20/2024	$486,828.70	$.00	$486,828.70	$486,828.70	No		15-20	5	6	3

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Rohnert Park RMRA Funds Spent in FY 2024-2025 - $1,461,425.65. Total Number of Projects Reported- 4																			
City of Rohnert Park	Sonoma County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Southwest Boulevard Complete Streets Implementation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Southwest Boulevard between Southwest/Commerce Roundabout and Adrian Drive.	06/07/2024	12/19/2025	$91,425.65	$91,425.65	-	-	Yes	Complete Streets, Sustainability	24-30	12	3	5
City of Rohnert Park	Sonoma County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 23-24 Various Streets Pavement Preservation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	H and M Section neighborhoods, Avenida Cala, Camino Coronado, and limited cul de sacs and segments in D, E, F and L Section neighborhoods	06/25/2024	12/18/2024	$1,238,548.29	$1,238,548.29	$.00	$2,079,973.95	No		1-7	12	3	5
City of Rohnert Park	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2021- 22 Various Streets Pavement Preservation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various streets in A and B Section neighborhoods; and Southwest Boulevard between Adrian Drive and SMART rail crossing	08/08/2025	12/31/2025	$.00	-	-	-	No		1-7	12	3	5
City of Rohnert Park	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2025 Citywide Pavement Preventative Maintenance Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	--Crack and slurry seals on Snyder Ln, Golf Course Dr, Keiser Ave, East Cotati Ave, Bodway Pkwy, Commerce Blvd, Southwest Blvd, State Farm Dr, Seed Farm Dr, Enterprise Dr, Redwood Dr, Millbrae Ave, Dowdell Ave, and Roberts Lake Rd; and limited streets in A, C, D, H, K, L, and M Sections. -- Cape seal on Commerce, Redwood, Snyder and Southwest and limited streets in E, H and M Sections --Overlays on Camino Colegio, Snyder, Golf Course, Redwood, Eleanor, Country Club, Holly and Grandview	01/10/2025	02/28/2026	$131,451.71	$131,451.71	-	-	Yes	Complete Streets	1-15	12	3	5
City of Rolling Hills Estates RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Rolling Hills Estates	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Re-pave commercial streets	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Roundabout Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Deep Valley Dr., Drybank Dr. and Indian Peak Rd.	09/17/2025	12/12/2025	$.00	-	-	-	Yes	Sustainability	20-25	36	24	36
City of Rosemead RMRA Funds Spent in FY 2024-2025 - $58,107.19. Total Number of Projects Reported- 3																			
City of Rosemead	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Valley Boulevard and Walnut Grove Avenue Resurfacing Project	This project will include: The scope of work will include cold milling the existing asphalt concrete pavement, constructing a rubberized asphalt concrete overlay, adjusting utility manholes and vaults to the final grade, and restoring the traffic striping and pavement markings.	Valley Blvd from East City Limit to West City Limit. Walnut Grove Ave from Hellman Ave to San Gabriel Blvd.	01/01/2026	12/31/2026	$.00	-	-	-	No		15-20	49	22	27
City of Rosemead	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Valley Boulevard and Walnut Grove Avenue Resurfacing Project	This project will include: The scope of work will include cold milling the existing asphalt concrete pavement, constructing a rubberized asphalt concrete overlay, adjusting utility manholes and vaults to the final grade, and restoring the traffic striping and pavement markings.	Valley Blvd from East City Limit to West City Limit. Walnut Grove Ave from Hellman Ave to San Gabriel Blvd.	01/01/2027	06/30/2027	$.00	-	-	-	No		15-20	49	22	27
City of Rosemead	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Zone 5; bounded by I-10 freeway to the north, Klingerman Avenue to the south, Angelus Ave to the west, and the easterly city limit	07/01/2024	06/30/2026	$58,107.19	$58,107.19	-	-	No		10-15	49	22	27
City of Roseville RMRA Funds Spent in FY 2024-2025 - $1,665,899.43. Total Number of Projects Reported- 2																			
City of Roseville	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Other	Pleasant Grove Widening Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | The project includes the removal and replacement of existing HMA, and the application of an HMA overlay treatment with the stress absorbing interlayer. This project includes road widening; the widening portion does not use RMRA funds.	Pleasant Grove Blvd. between Woodcreek Oaks Blvd. and Washington Blvd.	01/01/2024	12/31/2025	$1,851,628.81	$1,627,552.39	$224,076.42	-	Yes	Sustainability	10-15	6	4	4
City of Roseville	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Quail Glen Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | | The project includes the application of a preventative maintenance surface treatment. The maintenance surface treatment will provide a waterproof membrane to protect the existing asphalt surfaces and extend the life of the underlying pavement.	Various residential streets within Quail Glen, Roseville, Neighborhood	07/01/2024	06/30/2026	$38,347.04	$38,347.04	-	-	Yes	Sustainability	7-10	6	4	4
City of Sacramento RMRA Funds Spent in FY 2024-2025 - $4,058,823.22. Total Number of Projects Reported- 29																			
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	El Camino Avenue Vision Zero	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	El Camino Avenue from Steelhead Creek bridge deck to Del Paso Boulevard	07/01/2021	12/30/2026	$6,047.28	$593.43	$5,453.85	-	No		15-15	6	8	6
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Silver Eagle Road Roadway Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing) | Project also includes sewer line installation (funded separately)	Silver Eagle Road from Norwood Avenue to Northgate Boulevard	08/29/2023	12/30/2026	$799,247.32	$399,247.32	$400,000.00	-	No		30-30	7	6	6
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Fruitridge Road	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Fruitridge Road from Stockton Boulevard to Power Inn Road	03/31/2024	12/31/2026	$91,872.38	$91,144.38	$728.00	-	No	Complete Streets	30-30	10	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Florin Road Safety Improvements Phase 1	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Florin Road from 24th Street to Franklin Blvd	10/25/2023	12/01/2028	$1,605,111.00	$.00	$1,605,111.00	-	No		30-30	10	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Marysville Boulevard Safety Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	Marysville Boulevard from North Avenue to Arcade	07/01/2021	12/31/2026	$755,380.27	$399,719.39	$355,660.88	-	No		30-30	6	8	6
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Downtown Mobility Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Central City Sacramento - Bikeways P (15th to 21st), Q (15th to 21st), 10th (Q to Broadway), 9th (L to Q Street) Two-Way Conversions 5th Street (H Street to Broadway), I Street (16th to 21st) and I Street road diet (12th to 16th)	02/15/2023	12/01/2027	$2,171,376.62	$1,358,264.95	$813,111.67	-	Yes	Complete Streets, Sustainability	15-30	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Broadway Vision Zero Safety Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	Broadway and Stockton Boulevard from Martin Luther King Jr Boulevard to 13th Avenue	07/01/2021	12/30/2026	$555,034.14	$218,753.30	$336,280.84	-	No		30-30	6,10	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Lampasas Avenue and Rio Linda Boulevard Safety Project	This project will include: Document Preparation,Preliminary Design | To support intersection improvements that are HSIP project	Lampasas Avenue (Oakmont Street to Del Paso Blvd) and Rio Linda Blvd (El Camino Ave to Eleanor Ave).	07/01/2021	06/30/2026	$31,727.58	$583.79	$31,143.79	-	No		30-30	6	8	6
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Florin Perkins Road Rehabilitation	This project will include: Preliminary Design	Florin Perkins Road from Belvedere to County boundary	07/01/2021	04/30/2026	$291,897.27	$57,160.73	$234,736.54	-	No		15-30	10	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Riverside Boulevard Rehabilitation	This project will include: Preliminary Design	Riverside Boulevard from Broadway to 13th Avenue	-	-	$27,585.41	-	$27,585.41	-	No		15-15	6	8	7

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	T Street Improvements	This project will include: Preliminary Design	34th Street to Stockton Blvd	07/01/2022	12/30/2026	$199,614.95	$36,815.65	$162,799.30	-	No		15-15	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Howe Avenue Overlay Project	This project will include: Preliminary Design | Joint project between City of Sacramento and Sacramento County. To be delivered by Sacramento County.	Marconi Avenue to Auburn Boulevard (joint boundary with unincorporated county)	01/02/2024	07/01/2026	$348,271.00	$.00	$348,271.00	-	No		30-30	6	8	6
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Elvas Avenue Cycle Track and Roadway Rehabilitation	This project will include: Cost Estimating,Feasibility Study,Preliminary Design	Elvas Avenue between 57th Street and 65th Street	04/01/2023	11/30/2026	$86,526.71	$39,779.34	$46,747.37	-	Yes	Complete Streets	15-15	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Folsom Boulevard Safety Improvement	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents | Lane Reduction	Folsom Boulevard between 59th Street and 65th Street	04/01/2023	06/30/2026	$97,233.49	$28,882.60	$68,350.89	-	No		15-15	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Franklin Boulevard Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	Franklin Boulevard between Mack Road and A Parkway	04/01/2023	06/30/2026	$598,126.94	$282,130.08	$315,996.86	-	Yes	Complete Streets	15-15	10	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Northwood School Access Improvements Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Match funds for a federally funded project	El Camino Avenue from Evergreen Street to Clay Street, Lexington Street south of El Camino Avenue, Clay Street from Dixieanne Avenue to Frienza Avenue, Frienza Avenue from Clay Street to Taft Street, and Taft Street in front of Northwood Elementary School	06/21/2023	02/26/2025	$2,111,322.18	$542,418.18	$1,568,904.00	$7,807,318.00	No		15-30	6	8	6
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Broadway Complete Streets Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Lane Reduction | Match funds for a federally funded project	Broadway from 3rd Street to 24th Street	07/26/2023	10/28/2025	$729,503.46	$408,766.46	$320,737.00	-	Yes	Complete Streets	15-30	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	21st Avenue Beautification	This project will include: Pavement Rehab/Repair (Existing) | Support Clean California grant	21st Avenue (Ethel Phillips Elementary School to 32nd Street); 3nd Street (21st Avenue to 22nd Avenue)	04/10/2024	07/30/2025	$50,704.55	$50,704.55	-	-	Yes	Sustainability	15-30	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	Downtown Mobility Phase 2 Project, Preliminary Engineering	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	15th Street (L Street to Broadway); 16th Street (G Street to Broadway); L Street (5th Street to 16th Street); N Street (5th Street to 16th Street)	01/01/2026	12/31/2027	$.00	-	-	-	Yes	Complete Streets	15-15	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Fair Oaks Boulevard Overlay Project	This project will include: Pavement Rehab/Repair (Existing) | Joint City-County project as roadway crosses boundaries. Project to be delivered by Sacramento County	Fair Oaks Boulevard from Howe Avenue to approximately 225 feet east of University Avenue	07/01/2025	12/31/2027	$.00	-	-	-	No		30-30	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	14th Avenue Overlay Project	This project will include: Pavement Rehab/Repair (Existing) | Joint City-County Project. Roadway crosses in and out of city/county areas. Project to be delivered by Sacramento County.	14th Avenue from Lissetta Avenue to Stockton Blvd	07/01/2025	06/30/2026	$.00	-	-	-	No		30-30	10	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	26th Avenue, Soledad Avenue, Osage Avenue, and Alder Avenue Overlay	This project will include: Pavement Rehab/Repair (Existing) | Joint City-County project. Covers roadways on boundaries of city limits. Sacramento County will deliver project.	26th Avenue from 45th Street to Ethel Way, Soledad Avenue from 45th Street to Ethel Way, Osage Avenue fronting 8981 Osage Avenue and Alder Avenue fronting 8960 Alder Avenue	07/01/2025	06/30/2026	$.00	-	-	-	No		30-30	10	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Bell Avenue Complete Streets Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Installation of Streetlights | Supporting federally-funded complete streets project	Bell Avenue from the cul de sac at Bollenbacher Avenue to Astoria Street	-	-	$.00	-	-	-	Yes	Complete Streets	15-30	6	8	6
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Floodgate Modernization and Resilience Project	This project will include: Environmental Study/Documents,Preliminary Design | Floodgate Repair (installed on roadways and railroads). To provide match for Local Climate Transportation Adaptation Program (LCTAP)	Improvements and repairs of floodgates at 16 locations in the city	07/01/2024	12/31/2027	$134,448.79	$134,448.79	-	-	Yes	Climate	15-30	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Floodgate Modernization and Resilience Project	This project will include: Environmental Study/Documents,Preliminary Design | Floodgate Repair (installed on roadways and railroads). To provide match for Local Climate Transportation Adaptation Program (LCTAP)	Improvements and repairs of floodgates at 16 locations in the city	01/01/2028	12/31/2029	$.00	-	-	-	Yes	Climate	15-30	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	Downtown Mobility Phase 2 Project, Preliminary Engineering	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	15th Street (L Street to Broadway); 16th Street (G Street to Broadway); L Street (5th Street to 16th Street); N Street (5th Street to 16th Street)	07/01/2027	12/31/2029	$.00	-	-	-	Yes	Complete Streets	15-15	6	8	6
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pedestrian Crossings Enhancements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	Main Avenue and Marysville Boulevard	04/01/2026	12/31/2027	$.00	-	-	-	No		15-15	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Carlson Avenue Post-Construction Resurfacing	This project will include: Pavement Rehab/Repair (Existing) | Project to be completed when US Army Corp of Engineers and Caltrans complete major construction projects that involve heavy vehicle use and damage of this roadway. Schedule to be determined based on when outside agencies complete work	Carlson Drive from H Street to Glenn Hall Park	07/01/2024	06/30/2026	$9,410.28	$9,410.28	-	-	No		15-15	6	8	7
City of Sacramento	Sacramento County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Pedestrian Crossing at R Street: 29th/30th St	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Supports federally funded project	R Street at 29th and 30th Streets	07/01/2026	12/31/2027	$.00	-	-	-	No		15-15	6	8	7
City of Salinas RMRA Funds Spent in FY 2024-2025 - $1,765,028.58. Total Number of Projects Reported- 11																					
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Traffic Control Devices	Traffic Signal Installations and Upgrades	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Upgrade existing traffic signals with new APS, video detection, leading ped phases, LED lamps, battery back-up systems, and communication upgrades.	Citywide existing traffic signals maintenance and upgrades. This project allows necessary upgrades to any existing traffic signal in the City, when improvements are necessary and warranted.	09/01/2019	07/01/2025	$913,255.68	$.00	$913,255.68	-	Yes	Complete Streets, Technologies	25-50	29	14	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Patch and Repair Program on City Streets	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Includes asphalt patch repair and crack sealing on existing roadways. Also includes equipment and material procurement for City maintenance staff.	E Alisal Street and E Alvin Drive; Andover Cir; Newcastle Dr; Decunha Ct; Park Row; Alvarado Dr; Sherman Dr; Lexington Dr; Essez Cir; Kent St; Garner Ave; Penwick Cir; Yucatan Way; Rosarita Dr; Boyle Ct; Christensen Ave; Arcadia Way; Oxford Ct; Williams Rd; La Honda Ct; Pickford Way; Harkins Rd; St. Albans Ct; Polk St; Hancock St; Chelsea Ct; Stratford Ct; Mimbrera Way; Rockhaven Ct; W Blanco Rd; St. George Dr; N. Main St; Harden Pkwy; Emerald Dr; Kent Cir	07/01/2020	03/01/2026	$642,860.64	$.00	$642,860.64	-	No		10-12	29	14	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Preventative Maintenance for Asphalt Pavement	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Includes deep patch repair, crack seal, slurry seal, chip seal and other preventative maintenance for existing roadways.	N Davis Rd; Williams Rd; E Boronda Rd; Harden Pkwy; San Juan Grade Rd; McKinnon St; El Dorado Dr; E Rorrie Ln; E Alisal St.	07/31/2023	03/31/2024	$6,041,026.59	$502,843.84	$5,538,182.75	$8,990,370.74	Yes	Complete Streets	5-10	29	14	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Williams Road Undergrounding, Streetscape and Median Island	This project will include: Project Scope Development	Williams Road from Bardin Road to East Alisal Street	01/02/2023	06/30/2026	$11,642.57	$3,720.16	$7,922.41	-	Yes	Complete Streets	20-25	29	14	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Annual City Streets Rehabilitation Program	This project will include: Procurement of Public Works Equipment,Procurement of Road Maintenance and Rehab Materials | City staff performed asphalt patch repairs at several locations.	Caoba Way, Dallas Ave, Campus Ave, Eucalyptus Dr	11/29/2022	06/30/2026	$1,399,010.95	$895,347.22	$503,663.73	-	No		10-15	29	14	18

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Salinas	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Boronda Road Congestion Relief Project - Phase 1	This project will include: Cost Estimating,Document Preparation	East Boronda Road from Dartmouth Way to 1200 feet east of McKinnon Street.	03/01/2025	04/30/2026	$.00	$.00	-	-	Yes	Complete Streets, Sustainability	20-25	29	14	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2023-24 Striping and Signing Improvements	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	E. Market St. (Front St. to Sherwood Dr.); Maple St. (S. Main St. to Pajaro St.); Schilling Pl. (Hansen St. to Eden St.); E. Alisal St. (Griffin St. to Work St.); Williams Rd. (Old Stage Rd. to E. Boronda Rd.); Riker St. at Clay St.; Terven Ave. (Sanborn Pl. to Airport Blvd.); Harkins Rd. (Hansen St. to City Limits); W. Rossi St. (N. Davis Rd. to N. Main St.); Independence Blvd. (E. Boronda Rd. to Nantucket Blvd.); El Dorado Dr. (Harden Pkwy. To E. Alvin Dr.); Rider Ave. (Mimbrera Way to Del Mon	06/30/2024	06/30/2026	$707,515.24	$363,117.36	$344,397.88	-	Yes	Complete Streets	2-4	29	14	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	Williams Road Safe Street Corridor Project	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development | Design and utility coordination.	Williams Road from Bardin Road to East Alisal Street	06/01/2026	06/01/2027	$.00	-	-	-	Yes	Complete Streets	20-25	29	17	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	2024-2025 Striping and Signing Improvements	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Sanborn Rd (E Laurel Dr to Fairview Ave); Boronda Rd (N Main St to City limits); E Blanco Rd (Blanco Cir to Abbott St); E Market St (Monterey St to Greenfield Alley); Harkins Rd (Hansen to City limits)	06/01/2026	10/01/2026	$.00	-	-	-	No	Complete Streets	2-4	29	17	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Pavement Management	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	E Laurel Dr (N Main St to Constitution Blvd); W Laurel Dr (N Main St to N Davis Rd); E Market St/Sherwood Intersection; Wiren St (Williams Rd to N end); Sky Pl (Alma Ave to end); Bardin Cir; Green St (Del Monte Ave to Garner Ave); Acosta St (Towt St to 2nd Ave); Bardin Way (Bardin Cir to Williams Rd); Cortez St (New Deal St to end)	-	-	$.00	-	-	-	Yes	Complete Streets, Sustainability	7-10	29	17	18
City of Salinas	Monterey County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Pavement Management	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	E Laurel Dr (N Main St to Constitution Blvd); W Laurel Dr (N Main St to N Davis Rd); E Market St/Sherwood Intersection; Wiren St (Williams Rd to N end); Sky Pl (Alma Ave to end); Bardin Cir; Green St (Del Monte Ave to Garner Ave); Acosta St (Towt St to 2nd Ave); Bardin Way (Bardin Cir to Williams Rd); Cortez St (New Deal St to end)	-	-	$.00	-	-	-	Yes	Complete Streets, Sustainability	7-10	29	17	18
City of San Bernardino RMRA Funds Spent in FY 2024-2025 - $1,976,458.64. Total Number of Projects Reported- 14																		
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Lynwood Drive and Other Roads (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Lynwood Dr, Del Norte Dr, Del Rosa Ave, E St, Echo Dr, Edgemont Dr, Eureka St, Foothill Dr, 40th St, 48th St, 4th Ave, Hill Dr, Ironwood St, Magnolia Dr, Marshall Blvd, Modesto Dr, Mountain Ave, 35th St, 39th St	-	-	$.00	-	$.00	-	Yes	Sustainability	7-10	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Lynwood Drive and Other Roads (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Lynwood Dr, Del Norte Dr, Del Rosa Ave, E St, Echo Dr, Edgemont Dr, Eureka St, Foothill Dr, 40th St, 48th St, 4th Ave, Hill Dr, Ironwood St, Magnolia Dr, Marshall Blvd, Modesto Dr, Mountain Ave, 35th St, 39th St	-	-	$.00	-	-	-	Yes	Sustainability	7-10	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Arden Avenue and Other Roads (SB County Joint Street Rehab Project)	This project will include: Cost Estimating,Preliminary Design	Arden Ave, Del Rosa Ave, 6th St, Waterman Ave, Lynwood Dr, Harrison St, Elmwood Rd, 4th St	-	-	$.00	-	-	-	Yes	Sustainability	12-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Third Street and Other Roads (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Third St, Baseline, 5th St, Highland Ave, Monterey Ave and Pacific St	-	-	$.00	-	-	-	Yes	Sustainability	12-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Third Street and Other Roads (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Third St, Baseline, 5th St, Highland Ave, Monterey Ave and Pacific St	-	-	$.00	-	-	-	Yes	Sustainability	12-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	4th Avenue and Mountain Avenue (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Storm Drain/Culvert Installation (New)	4th Ave and Mountain Drive	12/01/2026	05/31/2027	$.00	-	-	-	Yes	Sustainability	12-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	4th Avenue and Mountain Avenue (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Storm Drain/Culvert Installation (New)	4th Ave and Mountain Drive	07/01/2027	10/29/2027	$.00	-	-	-	Yes	Sustainability	12-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	North San Bernardino Area Curb Ramps (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing)	Baseline St, Del Rosa Dr, Glasgow Ave, 19th St, Osburn Rd, Pacific St and Pumalo St	-	-	$.00	-	-	-	Yes	Sustainability	15-20	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Citrus Street and Other Roads (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Citrus Ave, Arden Ave, Barton St, Conejo Dr, Del Rosa Ave, Dwight Way, Glasgow Ave, Monterey Ave, Pedley Rd, Perris Hill Rd, Sterling Ave, Tippecanoe Ave, Yates St	-	-	$.00	-	$.00	-	Yes	Sustainability	7-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Citrus Street and Other Roads (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Citrus Ave, Arden Ave, Barton St, Conejo Dr, Del Rosa Ave, Dwight Way, Glasgow Ave, Monterey Ave, Pedley Rd, Perris Hill Rd, Sterling Ave, Tippecanoe Ave, Yates St	-	-	$.00	-	-	-	Yes	Sustainability	7-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Blake Street and Other Roads (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design	Blake St, June Pl, Porter St, Adams St, June St, California St	-	-	$.00	-	-	-	Yes	Sustainability	7-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Blake Street and Other Roads (SB County Joint Street Rehabilitation Projects)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design	Blake St, June Pl, Porter St, Adams St, June St, California St	-	-	$.00	-	-	-	Yes	Sustainability	7-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Street Rehabilitation – 21 locations	This project will include: Pavement Rehab/Repair (Existing)	2nd St, 13th St, Vanderbilt Way, 43rd Ave, Ohio St, Dallas Ave, 33rd St, Alameda Ave, H St, Oak St, Sonora St, 36th St, 6th St, Guthrie St, Oak St, 16th St, Business Center Dr, 35th St, Garfield St, Tamarisk Ave, 18th St	06/14/2024	02/28/2025	$2,516,986.48	$1,976,458.64	$540,527.84	$8,513,104.13	Yes	Sustainability	12-15	47	23	33
City of San Bernardino	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Rehabilitation – Phase I - 14 Locations (Project No: 13630)	This project will include: Pavement Rehab/Repair (Existing) | Pavement Rehabilitaton (existing). Striping Rehab.	-N Mayfield (W 8th -9th) -N Western (W 8th -Union) -E Gilbert (N Waterman -Cedar) -W 14th (N G -F) -E Hardt (S Tippecanoe -Richardson) -E Drake Drive (off of Foisy)/E Holden Drive -N. Orange (E. Highland -210 Freeway) -N. Electric Ave (W. 40th -48th) -N. Varsity (W. 48th -North Grand) -W. College (University Parkway -North Grand) -W. Roosevelt Ave west (N. State St) -W. Washington Ave (California westbound - Emma Rd) -E. 34th (N Mountain View -N Sierra Way) -N Mountain View (W. 30th -Parkdale)	08/18/2025	01/30/2026	$.00	-	-	-	TBD	Complete Streets, Sustainability	12-15	45	23	33
City of San Bruno RMRA Funds Spent in FY 2024-2025 - $3,199,694.91. Total Number of Projects Reported- 5																		

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Bruno	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2021-22 Street Reconstruction Project (combined 18-19, 19-20, 20-21, and 21-22 projects)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Projects are located as follows: Santa Helena Avenue between San Antonio Avenue and El Camino Real, Mills Avenue between Kains Avenue and San Bruno Avenue, Eastburn Court between Whitman Way and Cul-de-sac, Poplar Avenue between Crystal Springs Ave and Allen Elementary, Bayshore Cir WB between Huntington Ave E and Herman St, Darby Pl between Crestmoor Dr and End, Oxford Ln between North End and South End, Montgomery Ave between Walnut St and Scott St, Parkview Ct between Parkview Dr and End.	07/01/2021	07/15/2024	$589,649.03	$987.17	$588,661.86	$4,100,000.00	No		15-15	22	13	14
City of San Bruno	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2021-22 Street Reconstruction Project (combined 18-19, 19-20, 20-21, and 21-22 projects)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Projects are located as follows: Santa Helena Avenue between San Antonio Avenue and El Camino Real, Mills Avenue between Kains Avenue and San Bruno Avenue, Eastburn Court between Whitman Way and Cul-de-sac, Poplar Avenue between Crystal Springs Ave and Allen Elementary, Bayshore Cir WB between Huntington Ave E and Herman St, Darby Pl between Crestmoor Dr and End, Oxford Ln between North End and South End, Montgomery Ave between Walnut St and Scott St, Parkview Ct between Parkview Dr and End.	07/15/2024	08/26/2025	$3,198,580.24	$3,198,580.24	-	-	No		15-15	22	13	14
City of San Bruno	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2022-23 Street Rehabilitation	This project will include: Pavement evaluation report	Project streets are located as follows: Scenic Ct, Tulare Dr, Lomita Ave, Hamilton Ave, Toyon Way, Bayshore Cir EB, Alcott Dr, Wentworth Dr, Reid Ave, Linden Ct, Diamond St, Chilton Ln, Palomar Ct, Montgomery Ave, Fleetwood Dr, Essex Ct, Lowell Ave, Keefe Ct, Colby Wy, London Ct, Poplar Ave, Bryant Wy, Oak Ave, Atlantic Ave, Rollingwood Dr, Highland Dr, Muirfield Cir, Huntington Ave, Engvall Rd, Buena Vista Ave, Cherry Ave, Birch Ct, Lexington Wy, Cherry Ave, Coronado Wy, Eucalyptus Wy	10/25/2022	07/31/2024	$162,497.50	$127.50	$162,370.00	$209,143.00	No		1-1	22	13	16
City of San Bruno	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2023-24 Street Reconstruction Project	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Scenic Court between Parkview Drive and End; Lomita Avenue between Linden Avenue and City Limits; and Hamilton Avenue between Trenton Drive and Crestmoor Drive	07/01/2025	07/15/2026	$.00	-	-	-	TBD		15-15	21	13	15
City of San Bruno	San Mateo County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2023-24 Street Reconstruction Project	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Scenic Court between Parkview Drive and End; Lomita Avenue between Linden Avenue and City Limits; and Hamilton Avenue between Trenton Drive and Crestmoor Drive	07/15/2026	06/30/2027	$.00	-	-	-	TBD		15-15	21	13	15
City of San Carlos RMRA Funds Spent in FY 2024-2025 - $2,291,187.51. Total Number of Projects Reported- 2																			
City of San Carlos	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Washington St, St. Francis Wy, Garnet Ave, Timothy Dr, Apprian Wy, Brook St, Greenwood Ave, Arroyo Ave, Elizabeth St, Woodland Ave, Morse Blvd, Portofino Dr, San Carlos Ave, Wycombe Ave, Ensenada Rd, Chestnut St, Oak St, Cambridge St, Shoreway Rd, Skyway Rd, Cedar St, Howard Ave, Park Ave, Pearl Ave, White Oak Wy, Geneva Ave, Chestnut St, Woodland Ave, School St, Walnut St, E. San Carlos Ave, Bragato Rd, Quarry Rd, Laurel St, Magnolia Ave, Manzanita Ave, Madrona Ave, Buckland Ct, etc.	05/28/2024	04/30/2025	$2,563,304.51	$2,291,187.51	$272,117.00	$5,018,657.00	Yes	Complete Streets, Sustainability	15-25	22	13	15
City of San Carlos	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Aster, Baytree, Belmont, Beverly, Birch, Cranfield, Dartmouth, Elm, Howard, Kirkwood, Majorca, Miramonte, Nanette, Riverton, Rosewood, San Carlos, San Simeon, Shelford, Francis, Sunset, Wellington, White Oak, Brittan, Cedar, Carmelita, Carmelita, Cypress, De Anza, Debbie, Eaton, Franciscan, Granite, Highland, Hillcrest, Hilltop, Ridge, Thornhill, Vista Del Grande Mesa Verde, Michael, and others.	07/21/2025	12/31/2025	$.00	-	-	-	No		15-25	22	12	15
City of San Clemente RMRA Funds Spent in FY 2024-2025 - $161,578.34. Total Number of Projects Reported- 16																			
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Signalized Intersection Improvements	This project will include: Preliminary Design,Project Scope Development	For improving signalized intersections by adding yellow reflective backplates to all traffic signal heads and upgrade and replace aging internally illuminated street name signs, as well as converting detection systems from cameras to loops at selected intersections to improve system performance.	Citywide	07/05/2023	06/30/2026	$37,965.00	$15,000.00	$22,965.00	-	No		5-20	73	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Sidewalk Improvements - Avenida San Luis Rey, Avenida Santa Margarita and East Avenida Magdalena	This project will include: Cost Estimating	Avenida San Luis Rey, Avenida Santa Margarita and East Avenida Magdalena	05/13/2026	01/27/2027	$.00	-	-	-	Yes	Complete Streets	20-30	73	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	As- Needed Sidewalk Improvements FY 2023	This project will include: Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	South El Camino Real between Avenido Junipero and East Avenido Magdalena	-	-	$.00	-	-	-	Yes	Complete Streets	20-20	73	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Camino Capistrano Crosswalk Improvements	This project will include: Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Camino Capistrano at the intersection with Via Breve	03/11/2024	04/03/2025	$84,679.50	$81,274.00	$3,405.50	$84,679.50	Yes	Complete Streets	10-15	74	38	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Sidewalk Improvements - Avenida San Luis Rey, Avenida Santa Margarita and East Avenida Magdalena	This project will include: Sidewalk and/or Crosswalk Installation (New)	Avenida San Luis Rey, Avenida Santa Margarita and East Avenida Magdalena	04/09/2026	03/18/2027	$.00	-	-	-	Yes	Complete Streets	20-30	73	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Traffic Signal Cabinet and Pedestals Replacement Project	This project will include: Procurement of Road Maintenance and Rehab Materials	Citywide	07/01/2024	03/11/2026	$25,348.19	$25,348.19	-	-	TBD		10-20	74	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Calle Pueblo Sidewalk Improvements	This project will include: Preliminary Design	Re-designing the curb, gutter, sidewalk, driveway and street to improve water runoff.	Calle Pueblo between Ave. Presidion and Calle Miguel	12/09/2024	11/20/2025	$30,753.77	$30,753.77	-	-	Yes	Complete Streets	50-90	74	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Calafia Complete Streets	This project will include: Preliminary Design	The project aims to improve the safety of pedestrians and cyclists on a local collector street - Avenida Calafia. The project will modify the curb/gutter to add sidewalks, ADA ramps, and bikeway improvements.	Avenida Calafia between Avenida Del Presidente and San Clemente State Beach	01/24/2025	02/29/2028	$9,202.38	$9,202.38	-	-	Yes	Complete Streets	50-90	74	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Other	Mira Costa Pedestrian Island	This project will include: Construction for new pedestrian island on Mira Costa at the Mira Costa Public Park.	Mira Costa.	07/01/2026	12/30/2026	$.00	-	-	-	TBD		10-20	74	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Other	El Camino Real and Palizada to Presidio Class 3 Bike Improvements	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing)	Construction of new Class 3 shared bike lane improvements on El Camino Real from Ave. Pico to Calle Del Comercio, and from the east terminus of Ave. Palizada through Ave. Caballeros, El Oriente, Calle Empalme, Calle Miguel to Ave. Presidio.	El Camino Real and Broadmore area south of San Clement High School.	07/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	10-20	74	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Other	Traffic Signal Cabinet and Pedestals Replacement Project	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	El Camino Real, Ave. Del Mar, Ave. Pico, Ave. Vaquero, Ave. Del Presente, Ave. Palizada, Ave. Vista Hermosa, Ave. Vera Cruz, Ave. Del Rio, Ave. La Pata, Calle Del Cerro, Calle Amanecer, Camino De Los Mares, Camino De Estrella, Calle Sarmentoso, Calle Saluda, Ave. Talega, Camino la Pedriza	07/01/2026	02/02/2027	$.00	-	-	-	TBD		10-20	74	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Signalized Intersection Improvements	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	For improving signalized intersections by adding yellow reflective backplates to all traffic signal heads and upgrade and replace aging internally illuminated street name signs, as well as converting detection systems from cameras to loops at selected intersections to improve system performance.	El Camino Real, Ave. Del Mar, Ave. Pico, Ave. Vaquero, Ave. Del Presente, Ave. Palizada, Ave. Vista Hermosa, Ave. Vera Cruz, Ave. Del Rio, Ave. La Pata, Calle Del Cerro, Calle Amanecer, Camino De Los Mares, Camino De Estrella, Calle Sarmentoso, Calle Saluda, Ave. Talega, Camino la Pedriza	07/08/2026	02/17/2027	$.00	-	-	-	No		5-20	73	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Other	Camino Capistrano Crosswalk Improvements	This project will include: Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Construction improvements for addition of new crosswalk on Camino Capistrano at the intersection with Via Breve.	Camino Capistrano	07/08/2026	02/08/2027	$.00	-	-	-	Yes	Complete Streets	10-20	74	36	49

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Clemente	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Other	Calafia Complete Streets	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Design and construction of new bicycles and sidewalk improvements along Avenida Calafia from Ave. Del Presidente to the California State Parks parking lot	Avenida Calafia	07/15/2026	04/15/2027	$.00	-	-	-	Yes	Complete Streets	10-20	74	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Other	Calafia Complete Streets	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Design and construction of new bicycles and sidewalk improvements along Avenida Calafia from Ave. Del Presidente to the California State Parks parking lot	Avenida Calafia	06/10/2027	08/06/2027	$.00	-	-	-	Yes	Complete Streets	10-20	74	36	49
City of San Clemente	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	Traffic Signal Camera Replacement	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | This project will replace damaged and/or deteriorated traffic signal cameras, as needed.	El Camino Real, Ave. Del Mar, Ave. Pico, Ave. Vaquero, Ave. Del Presente, Ave. Palizada, Ave. Vista Hermosa, Ave. Vera Cruz, Ave. Del Rio, Ave. La Pata, Calle Del Cerro, Calle Amanecer, Camino De Los Mares, Camino De Estrella, Calle Sarmentoso, Calle Saluda, Ave. Talega, Camino la Pedriza	08/14/2026	04/15/2027	$.00	-	-	-	Yes	Technologies	5-20	74	36	49
City of San Diego RMRA Funds Spent in FY 2024-2025 - $53,427,728.02. Total Number of Projects Reported- 51																			
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	AC Overlay 1901	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | This project involves repairing approximately 30 miles of roads throughout the city. The project includes removing 2" 3" of deteriorated asphalt and replacing it with a fresh new asphalt surface. ADA improvements are made to curb ramps, sidewalks, and driveways. Damaged cross gutters, alley aprons, and curb & gutters are also replaced.	Carmel Valley, Clairemont Mesa, Mira Mesa, Rancho Bernardo, Rancho Penasquitos, Torrey Pines, University	06/01/2021	06/30/2026	$9,655,252.11	$58,886.18	$9,596,365.93	-	Yes	Climate, Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	AC Overlay 1902	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Balboa Park, Barrio Logan, Clajremont Mesa, Greater Golden Hill, Greater North Park, Ocean Beach, Otay Mesa Nestor, Peninsula, San Ysidro, Uptown	06/01/2020	02/15/2023	$2,556,126.43	$3,576.84	$2,552,549.59	$2,609,587.86	Yes	Climate, Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Miramar Ranch North Paving G1	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Sabre Springs, Rancho Penasquitos	05/01/2020	12/31/2025	$4,064,239.77	$1,609.30	$4,062,630.47	-	Yes	Climate, Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Asphalt Overlay Group 2110	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Mira Mesa, Skyline-Paradise Hills, Navajo, Encanto, Otay Mesa - Nestor, Torrey Pines, Tierrasanta	04/08/2021	08/07/2026	$7,985,695.32	$236,660.38	$7,749,034.94	-	Yes	Climate, Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Asphalt Overlay Group 2111	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Uptown, Greater North Park, City Heights, Eastern Area, Greater Golden Hill	04/08/2021	09/11/2026	$6,447,168.06	$154,559.54	$6,292,608.52	-	Yes	Climate, Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2222	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Balboa Park, Centre City, City Heights, Clairemont Mesa, College Area, Eastern Area, Encanto, Greater Golden Hill, Greater North Park, Linda Vista, Normal Heights, Otay Mesa, Otay Mesa Nestor, Pacific Beach, Peninsula, San Ysidro, Skyline Paradise Hills, Southeastern San Diego, Uptown	01/09/2023	11/20/2024	$5,165,350.35	$.00	$5,165,350.35	$5,168,708.47	Yes	Climate, Complete Streets, Sustainability	3-7	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2321	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	City Heights, Clairemont Mesa, College Area, Eastern Area, Encanto, Greater North Park, Kensington Talmadge, Otay Mesa, Otay Mesa Nestor, Peninsula, San Ysidro, Skyline Paradise Hills, Southeastern San Diego, Uptown	06/06/2023	03/01/2024	$5,332,543.83	$140,422.86	$5,192,120.97	$5,355,783.33	Yes	Climate, Complete Streets, Sustainability	3-7	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2324	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Carmel Mountain Ranch, Carmel Valley, Clairemont Mesa, Del Mar Mesa, Kearny Mesa, Linda Vista, Mira Mesa, Navajo, Rancho Bernardo, Rancho Penasquitos, Sabre Springs, Serra Mesa, Torrey Hills, University	08/01/2023	07/30/2024	$5,924,825.60	$179,992.36	$5,744,833.24	$6,039,147.86	Yes	Climate, Complete Streets, Sustainability	3-7	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2325	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	City Heights, Clairemont Mesa, College Area, Encanto, Greater North Park, Kensington Talmadge, Otay Mesa, Otay Mesa Nestor, Pacific Beach, Peninsula, San Ysidro, Skyline Paradise Hills, Southeastern San Diego, Uptown	05/19/2024	07/16/2024	$5,071,975.86	$67,676.77	$5,004,299.09	$5,124,805.63	Yes	Climate, Complete Streets, Sustainability	3-7	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2322	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Carmel Valley, Clairemont Mesa, Kearny Mesa, La Jolla, Mira Mesa, Miramar Ranch North, Navajo, Rancho Bernardo, Rancho Penasquitos, Tierrasanta, Torrey Highlands, Torrey Hills, Torrey Pines, University	06/21/2023	06/21/2024	$4,901,022.97	$64,431.18	$4,836,591.79	$4,910,364.18	Yes	Climate, Complete Streets, Sustainability	3-7	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2323	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Centre City, City Heights, Clairemont Mesa, Eastern Area, Greater Golden Hill, Otay Mesa, Otay Mesa Nestor, Pacific Beach, Peninsula, Skyline Paradise Hills, Southeastern San Diego, Uptown	06/21/2023	03/03/2024	$5,136,456.00	$145,036.68	$4,991,419.32	$5,154,048.51	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2326	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Carmel Valley, La Jolla, Linda Vista, Mira Mesa, Mission Valley, Navajo, Rancho Penasquitos, Tierrsanta, Torrey Highlands, Torrey Pines	07/02/2023	07/17/2024	$5,122,789.57	$410,003.24	$4,712,786.33	$5,149,944.72	Yes	Climate, Complete Streets, Sustainability	3-7	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2421	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Barrio Logan, City Heights, College Area, Eastern Area, Encanto, Kensington Talmadge, Otay Mesa, Otay Mesa Nestor, Skyline Paradise Hills, Southeastern San Diego	07/02/2023	08/30/2024	$6,330,564.01	$1,552,616.17	$4,777,947.84	$6,360,503.08	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2422	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	"Balboa Park, Centre City, Clairemont Mesa,Greater North Park, Kearny Mesa, Mission Valley, Navajo, Ocean Beach, Pacific Beach, Peninsula, Serra Mesa, Uptown"	07/02/2023	08/26/2024	$8,447,928.86	$1,345,654.75	$7,102,274.11	$8,457,505.18	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2423	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Clairemont Mesa, Kearny Mesa, Mira Mesa	07/02/2023	10/18/2024	$6,419,287.05	$5,279,811.10	$1,139,475.95	$6,420,609.09	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2424	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This project involves the application of a cape seal on approximately 23 miles of streets in Council District 1, 5 and 6. A cape seal consists of a scrub seal followed by the placement of rock and a Type II slurry. A few streets will receive a Type I over Type II slurry seal.	Black Mountain Ranch, Carmel Mountain Ranch, Carmel Valley, La Jolla, Rancho Bernardo, Rancho Penasquitos, Scripps Miramar Ranch, Torrey Highlands, Torrey Hills	05/20/2024	08/20/2024	$242,699.29	$.00	$242,699.29	$7,975,003.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2424	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This project involves the application of a cape seal on approximately 23 miles of streets in Council District 1, 5 and 6. A cape seal consists of a scrub seal followed by the placement of rock and a Type II slurry. A few streets will receive a Type I over Type II slurry seal.	Black Mountain Ranch, Carmel Mountain Ranch, Carmel Valley, La Jolla, Rancho Bernardo, Rancho Penasquitos, Scripps Miramar Ranch, Torrey Highlands, Torrey Hills	05/20/2025	09/26/2025	$6,123,729.05	$6,123,729.05	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2425	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Centre City, City Heights, College Area, Eastern Area, Encanto, Greater Golden Hill, Greater North Park, Kensington-Talmadge, Linda Vista, Otay Mesa, Otay Mesa-Nestor, Peninsula, San Ysidro, Serra Mesa, Skyline-Paradise Hills, Southeastern San Diego	06/05/2024	09/01/2024	$81,344.62	$.00	$81,344.62	$4,188,362.96	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2425	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Centre City, City Heights, College Area, Eastern Area, Encanto, Greater Golden Hill, Greater North Park, Kensington-Talmadge, Linda Vista, Otay Mesa, Otay Mesa-Nestor, Peninsula, San Ysidro, Serra Mesa, Skyline-Paradise Hills, Southeastern San Diego	09/05/2024	07/01/2025	$3,177,411.88	$3,177,411.88	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2426	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Carmel Valley, Clairemont Mesa, La Jolla, Mira Mesa, Navajo, Pacific Beach, Rancho Bernardo, Rancho Penasquitos, Sabre Springs, Scripps Miramar Ranch, Tierrasanta, Torrey Pines, University	06/05/2024	09/01/2024	$135,257.80	$.00	$135,257.80	$4,050,000.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2426	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Carmel Valley, Clairemont Mesa, La Jolla, Mira Mesa, Navajo, Pacific Beach, Rancho Bernardo, Rancho Penasquitos, Sabre Springs, Scripps Miramar Ranch, Tierrasanta, Torrey Pines, University	10/01/2024	09/29/2025	$3,512,915.03	$3,512,915.03	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2521	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane (New), Bicycle Lane Rehab/Repair (Existing) | This project involves the application of a slurry seal or cape seal on approximately 38.4 lane miles (20.9 repair miles) of streets in Council Districts 7 and 9.	"City Heights, College Area, Eastern Area, Kensington Talmadge, Navajo, Normal Heights, Southeastern San Diego"	06/05/2024	08/05/2024	$130,909.76	$.00	$130,909.76	$6,136,818.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2521	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane (New), Bicycle Lane Rehab/Repair (Existing) | This project involves the application of a slurry seal or cape seal on approximately 38.4 lane miles (20.9 repair miles) of streets in Council Districts 7 and 9.	"City Heights, College Area, Eastern Area, Kensington Talmadge, Navajo, Normal Heights, Southeastern San Diego"	10/01/2024	08/18/2025	$4,951,789.95	$4,951,789.95	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2522	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | "This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane (New), Bicycle Lane Rehab/Repair (Existing) | This project involves the application of a slurry seal or cape seal on approximately 36.3 lane miles (19.2 repair miles) of streets in Council Districts 4 and 8."	"Eastern Area, Encanto, Otay Mesa, Otay Mesa Nestor, San Ysidro, Skyline Paradise Hills"	06/05/2024	09/01/2024	$97,149.61	$.00	$97,149.61	$5,334,301.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2522	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | "This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane (New), Bicycle Lane Rehab/Repair (Existing) | This project involves the application of a slurry seal or cape seal on approximately 36.3 lane miles (19.2 repair miles) of streets in Council Districts 4 and 8."	"Eastern Area, Encanto, Otay Mesa, Otay Mesa Nestor, San Ysidro, Skyline Paradise Hills"	09/01/2024	12/30/2025	$4,357,551.59	$4,357,551.59	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2523	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | "This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane (New), Bicycle Lane Rehab/Repair (Existing) | This project involves the application of a slurry seal or cape seal on approximately 34.2 lane miles (22.1 repair miles) of streets in Council Districts 3, 4, and 8."	"Barrio Logan, Centre City, Encanto, Greater Golden Hill, Greater North Park, Mission Valley, Skyline Paradise Hills, Southeastern San Diego, Uptown"	06/05/2024	09/05/2024	$50,486.90	$.00	$50,486.90	$5,488,452.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2523	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | "This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane (New), Bicycle Lane Rehab/Repair (Existing) | This project involves the application of a slurry seal or cape seal on approximately 34.2 lane miles (22.1 repair miles) of streets in Council Districts 3, 4, and 8."	"Barrio Logan, Centre City, Encanto, Greater Golden Hill, Greater North Park, Mission Valley, Skyline Paradise Hills, Southeastern San Diego, Uptown"	10/05/2024	08/25/2025	$4,575,113.99	$4,575,113.99	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2524	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane (New), Bicycle Lane Rehab/Repair (Existing) | This project involves the application of a slurry seal or cape seal on approximately 41.2 lane miles (22.7 repair miles) of streets in Council Districts 1 and 2.	Carmel Valley, Clairemont Mesa, La Jolla, Midway Pacific Highway, Mission Beach, Ocean Beach, Pacific Beach, Peninsula,Torrey Hills, Torrey Pines	06/05/2024	09/01/2024	$44,696.75	$.00	$44,696.75	$6,168,125.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2524	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane (New), Bicycle Lane Rehab/Repair (Existing) | This project involves the application of a slurry seal or cape seal on approximately 41.2 lane miles (22.7 repair miles) of streets in Council Districts 1 and 2.	Carmel Valley, Clairemont Mesa, La Jolla, Midway Pacific Highway, Mission Beach, Ocean Beach, Pacific Beach, Peninsula,Torrey Hills, Torrey Pines	10/01/2024	09/30/2025	$3,917,040.87	$3,917,040.87	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2525	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | "This project will include: Bicycle Lane Rehab/Repair (Existing), Pavement Rehab/Repair (Existing), Bicycle Lane (New) | This project involves the application of a slurry seal or cape seal on approximately 47.9 lane miles (24.1 repair miles) of streets in Council Districts 2, 6, and 7."	"Clairemont Mesa, Kearny Mesa, Linda Vista, Mira Mesa, Serra Mesa, Tierrasanta, University"	06/05/2024	09/30/2024	$46,626.46	$.00	$46,626.46	$6,371,015.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2525	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | "This project will include: Bicycle Lane Rehab/Repair (Existing), Pavement Rehab/Repair (Existing), Bicycle Lane (New) | This project involves the application of a slurry seal or cape seal on approximately 47.9 lane miles (24.1 repair miles) of streets in Council Districts 2, 6, and 7."	"Clairemont Mesa, Kearny Mesa, Linda Vista, Mira Mesa, Serra Mesa, Tierrasanta, University"	10/01/2024	07/24/2025	$4,658,021.15	$4,658,021.15	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2526	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | "This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane Rehab/Repair (Existing), Bicycle Lane (New) | This project involves the application of a slurry seal or cape seal on approximately 39.8 lane miles (19.5 repair miles) of streets in Council Districts 5 and 6."	"Black Mountain Ranch, Carmel Mtn Ranch, Mira Mesa, Miramar Ranch North, Rancho Bernardo, Rancho Encantada, Rancho Penasquitos, Scripps Miramar Ranch"	06/05/2024	09/01/2024	$22,600.81	$.00	$22,600.81	$6,625,573.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2526	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | "This project will include: Pavement Rehab/Repair (Existing), Bicycle Lane Rehab/Repair (Existing), Bicycle Lane (New) | This project involves the application of a slurry seal or cape seal on approximately 39.8 lane miles (19.5 repair miles) of streets in Council Districts 5 and 6."	"Black Mountain Ranch, Carmel Mtn Ranch, Mira Mesa, Miramar Ranch North, Rancho Bernardo, Rancho Encantada, Rancho Penasquitos, Scripps Miramar Ranch"	09/01/2024	08/05/2025	$5,172,587.44	$5,172,587.44	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Group 2621	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Eastern Area, Encanto, Skyline-Paradise Hills, Southeastern San Diego, Otay Mesa, Otay Mesa-Nestor, and San Ysidro	10/24/2025	03/12/2026	$246,966.14	$246,966.14	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal Group 2621	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Eastern Area, Encanto, Skyline-Paradise Hills, Southeastern San Diego, Otay Mesa, Otay Mesa-Nestor, and San Ysidro	04/30/2026	06/12/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2622	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Carmel Valley, La Jolla, Pacific Beach, Pacific Highlands Ranch, Torrey Highlands, Torrey Pines, and University	06/07/2025	10/24/2025	$162,355.44	$162,355.44	-	$162,355.44	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal Group 2622	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Carmel Valley, La Jolla, Pacific Beach, Pacific Highlands Ranch, Torrey Highlands, Torrey Pines, and University	11/07/2025	03/12/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal Group 2623	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Balboa Park, Centre City, Greater Golden Hill, Greater North Park, Uptown, Barrio Logan, Military Facilities, Southeastern San Diego, City Heights, and Eastern Area	12/18/2025	12/28/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2623	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Balboa Park, Centre City, Greater Golden Hill, Greater North Park, Uptown, Barrio Logan, Military Facilities, Southeastern San Diego, City Heights, and Eastern Area	05/01/2025	06/30/2025	$130,431.04	$130,431.04	-	$5,983,620.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2624	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Linda Vista, Navajo, Serra Mesa, Tierrasanta, City Heights, College Area, Kensington-Talmadge, and Normal Heights	05/05/2025	06/30/2025	$115,367.14	$115,367.14	-	$4,983,620.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal Group 2624	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Linda Vista, Navajo, Serra Mesa, Tierrasanta, City Heights, College Area, Kensington-Talmadge, and Normal Heights	11/07/2025	01/13/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2625	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Clairemont Mesa, Ocean Beach, Peninsula, and Midway-Pacific Highway	05/30/2025	06/30/2025	$52,454.79	$52,454.79	-	$5,235,668.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal Group 2625	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Clairemont Mesa, Ocean Beach, Peninsula, and Midway-Pacific Highway	12/30/2025	02/26/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2626	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Mira Mesa, University, Kearny Mesa, Scripps Miramar Ranch, and Rancho Encantada	05/30/2025	06/30/2025	$80,717.89	$80,717.89	-	$4,861,691.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal Group 2626	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Mira Mesa, University, Kearny Mesa, Scripps Miramar Ranch, and Rancho Encantada	02/26/2026	06/30/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Group 2627	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Sabre Springs, Rancho Bernardo, Scripps Miramar Ranch, and Miramar Ranch North	05/01/2025	06/30/2025	$29,840.40	$29,840.40	-	$4,861,691.00	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal Group 2627	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Sabre Springs, Rancho Bernardo, Scripps Miramar Ranch, and Miramar Ranch North	02/26/2026	06/30/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	5-8	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Recon Grp1801	This project will include: Reconstruction of Citywide Street as part of Street Reconstruction Group 1801	Mira Mesa	10/10/2017	07/15/2027	$450,433.85	$450,433.85	-	-	Yes	Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	AC Overlay Group 2401	This project will include: ADA Curb Ramp Rehab/Repair (Existing) | This project will grind and overlay approximately 6.25 miles of residential streets. Curb ramps and concrete cross gutters will be replaced along alignment where necessary to meet current standards.	La Jolla, Otay Mesa, Southeastern San Diego, University, Via De la Valle	12/16/2024	06/30/2026	$50,244.28	$50,244.28	-	-	Yes	Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	AC Overlay 2202 Phas	This project will include: ADA Curb Ramp Rehab/Repair (Existing) | This project will construct AC Overlay, and base repair, curb & gutter, cross-gutter, and curb ramps as necessary for AC work.	Barrio Logan, City Heights, College Area, Otay Mesa	09/23/2024	07/30/2026	$266,254.69	$266,254.69	-	-	Yes	Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Diego	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY25 TD Mill and Pave	This project will include: ADA Curb Ramp Rehab/Repair (Existing) | Construction of FY25 TD Mill & Pave Project consist of overlay of approximately 11.87 miles of existing roadway with asphalt concrete (AC) pavement.	NB I-15 offlon ramp to Repecho Dr, Glendora St to Garnet Ave, Chollas Rd to Krenning St, Westover Pl to Date Pl), Northbound (Imperial Ave to Naranja St), Palm Ave to Otay River, La Jolla Scenic Dr N to Costebella Vy), 11005-11175 Forestview Lane and Pine Falls Court (Arbor Park Pl to Pine Falls Ct), Eastbound (Yerba Santa Dr to 54th St) and others citywide.	07/01/2024	11/30/2025	$1,755,564.06	$1,755,564.06	-	-	Yes	Complete Streets, Sustainability	20-20	77,78,79	38,39,40	51,52,53
City of San Dimas RMRA Funds Spent in FY 2024-2025 - $337,756.85. Total Number of Projects Reported- 13																			
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Arrow Highway Rehab	This project will include: Rehabilitation, resurfacing and restoration of existing street. The repair work will also include upgrade/replacement of the ADA accessible ramps, minor curb, gutter, sidewalk panels and striping.	Arrow Highway, City Limit to City Limit	01/01/2026	03/01/2026	$.00	-	-	-	Yes	Sustainability	15-20	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Arrow Highway Rehab	This project will include: Rehabilitation, resurfacing and restoration of existing street. The repair work will also include upgrade/replacement of the ADA accessible ramps, minor curb, gutter, sidewalk panels and striping.	Arrow Highway, City Limit to City Limit	04/01/2026	06/30/2026	$.00	-	-	-	Yes	Sustainability	15-20	41	25	32

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Bonita Ave Corridor	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Rehabilitate existing street by use of Full Depth Reclamation technology up to 15" deep and overlay asphalt concrete base and cap. Will also include upgrade/replacement of ADA accessible ramps, minor curbs, gutter, sidewalk panels and striping. Project will include grind and overlay of short adjacent cul-de-sac.	Bonita Ave from San Dimas Ave to eastern City Limits	06/01/2023	12/30/2025	$18,900.00	$.00	$18,900.00	-	Yes	Complete Streets	20-25	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Bonita Ave Corridor	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Rehabilitate existing street by use of Full Depth Reclamation technology up to 15" deep and overlay asphalt concrete base and cap. Will also include upgrade/replacement of ADA accessible ramps, minor curbs, gutter, sidewalk panels and striping. Project will include grind and overlay of short adjacent cul-de-sac.	Bonita Ave from San Dimas Ave to eastern City Limits	01/01/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	20-25	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Lone Hill Ave (Cienega to Covina Blvd)	This project will include: Preliminary Design | Project will use Full Depth Reclamation technology up to 15" deep and overlay asphalt concrete . Repair and reconstruction of work will include upgrade/replacement of ADA accessible ramps, minor curb, gutter, and sidewalk panels, and striping.	Lone Hill Ave (Cienega to Covina Blvd)	06/01/2022	08/01/2024	$37,700.00	$.00	$37,700.00	$979,950.64	Yes	Sustainability	15-20	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Lone Hill Ave (Cienega to Covina Blvd)	This project will include: Preliminary Design | Project will use Full Depth Reclamation technology up to 15" deep and overlay asphalt concrete . Repair and reconstruction of work will include upgrade/replacement of ADA accessible ramps, minor curb, gutter, and sidewalk panels, and striping.	Lone Hill Ave (Cienega to Covina Blvd)	08/23/2024	12/06/2024	$3,960.00	$960.00	$3,000.00	$979,950.64	Yes	Sustainability	15-20	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Gladstone Street (East of Amelia)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Rehabilitation, resurfacing, and restoration of existing street. The repair work will also include upgrade/replacement of ADA accessible ramps, minor curb, gutter, and sidewalk panels, and striping.	Gladstone Street (East of Amelia)	10/02/2025	12/01/2025	$.00	-	-	-	Yes	Sustainability	15-20	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Gladstone Street (East of Amelia)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Rehabilitation, resurfacing, and restoration of existing street. The repair work will also include upgrade/replacement of ADA accessible ramps, minor curb, gutter, and sidewalk panels, and striping.	Gladstone Street (East of Amelia)	12/02/2025	12/30/2025	$.00	-	-	-	Yes	Sustainability	15-20	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Cataract/Dalepark	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Cataract Avenue north of Foothill Boulevard and Dalepark Drive	01/01/2026	06/30/2027	$.00	-	-	-	Yes	Sustainability	20-30	41	25	31
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Via Vaquero East of San Dimas Ave	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	East of San Dimas Avenue south of Arrow Highway.	10/21/2024	12/06/2024	$336,796.85	$336,796.85	-	$343,931.85	Yes	Sustainability	20-30	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Cypress Ave	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Cypress Avenue west of Valley Center to 57 freeway parking	10/05/2025	11/30/2025	$.00	-	-	-	No		20-30	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Cypress Ave	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Cypress Avenue west of Valley Center to 57 freeway parking	12/01/2025	12/30/2025	$.00	-	-	-	No		20-30	41	25	32
City of San Dimas	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Fifth Street east of San Dimas Avenue to Walnut, Belleview (Fifth to Gladstone), Smead, Hallock Payson (Fifth to Walnut)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Fifth Street east of San Dimas Avenue to Walnut, Belleview (Fifth to Gladstone), Smead, Hallock Payson (Fifth to Walnut)	09/01/2025	12/20/2025	$.00	-	-	-	Yes	Sustainability	20-30	41	25	32
City of San Fernando RMRA Funds Spent in FY 2024-2025 - $791,799.93. Total Number of Projects Reported- 2																			
City of San Fernando	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Fiscal Year 2023-24 Slurry Seal Project Phase 3	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	CHATSWORTH DR S/S HOLLISTER ST CITY LIMITS SOUTH CHATSWORTH DR S/S SAN FERNANDO RD N/S CELIS ST CHATSWORTH DR N/S CELIS ST S/S HOLLISTER ST FIRST ST W/S HARDING AVE E/S HUNTINGTON ST 1ST ST W/S MACLAY AVE W/S HARDING AVE 1ST ST E/S HUNTINGTON ST E/S HUBBARD AVE 4TH ST W/S WORKMAN ST E/S HUBBARD ST 4TH ST W/S BRAND BL E/S MACLAY AVE KALISHER ST FROM SAN FERNANDO RD TO HEWITT ST 2ND ST FROM HUBBARD AVE TO N HUNTINGTON ST PARK AVE FROM 1ST ST TO 4TH ST HUBBARD AVE FROM 1ST ST TO 4TH ST	04/02/2024	03/17/2025	$791,799.93	$791,799.93	$.00	$1,719,433.00	No		3-7	43	20	29
City of San Fernando	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Phase 4: Street Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing)	JESSIE ST FROM 1ST ST TO 4TH ST WOLFSKILL ST FROM 1ST ST TO TRUMAN ST WOLFSKILL ST FROM TRUMAN ST TO HOLLISTER ST WOLFSKILL ST FROM HOLLISTER ST TO SCL OMELVENY ST FROM BRAND BLVD TO MACLAY AVE OMELVENY ST FROM MACLAY AVE TO SF MISSION BLVD	03/01/2026	06/30/2026	$.00	-	-	-	No		2-5	43	20	29
City of San Gabriel RMRA Funds Spent in FY 2024-2025 - $800,000.00. Total Number of Projects Reported- 2																			
City of San Gabriel	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Street Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	S. Mission Dr b/t W. Broadway & S. Santa Anita St, Intersection of S. Mission Dr & S. Santa Anita St, Intersection of Del Mar Ave & Longden Ave, Mission Rd b/t W. Santa Anita St & 215' before McGroarty St, Valley Blvd b/t New Ave & Charlotte Ave, E. Broadway b/t San Gabriel Blvd & Acacia St, Walnut Grove Ave b/t E. Las Tunas Dr & Clanton St, Alley N. of E. Broadway on California St, Alley W. of San Gabriel Blvd b/t Broadway & Las Tunas Dr, Alley S. of Las Tunas Dr b/t Pine St & San Gabriel Blvd	06/24/2024	10/18/2024	$800,000.00	$800,000.00	$.00	$2,555,803.50	Yes	Sustainability	10-15	49	22	28
City of San Gabriel	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Street Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Full list of locations can be found in the resolution: Alley (north of E. Angeleno Avenue) between Lafayette Street and west end, Alley (south of Las Tunas Drive) between S. Pine Street and San Gabriel Boulevard, Alley (west of San Gabriel Boulevard) between E. Broadway and north end, Alley (west of San Gabriel Boulevard) between north alley and Live Oak Street, Alley (west of Santa Anita Street) between Live Oak Street and north end, ...	06/29/2026	09/30/2026	$.00	-	-	-	Yes	Sustainability	10-15	49	22	28
City of San Jacinto RMRA Funds Spent in FY 2024-2025 - $2,383,659.20. Total Number of Projects Reported- 7																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Jacinto	Riverside County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Pavement Management System	This project will include: Prepared a PMS for the City. Evaluated all streets and roads Citywide.	Citywide.	10/01/2023	12/31/2026	$26,204.03	$.00	$26,204.03	-	No		10-20	42	23	36
City of San Jacinto	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	State Street Pavement Rehabilitation	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	South City Limits to Ramona Expressway (State Street between 9th Street and Idyllwild)	08/26/2024	09/08/2025	$2,383,659.20	$2,383,659.20	-	-	No		7-10	42	23	36
City of San Jacinto	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Americans with Disabilities Act (ADA) Self Assessment and Transition Plan	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design | Preparation of plan to complete ADA improvements City wide.	Citywide	03/12/2021	06/30/2026	$20,823.75	$.00	$20,823.75	-	No		10-10	42	23	36
City of San Jacinto	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Cottonwood Avenue Rehabilitation Between State Street and Palm Avenue	This project will include: Pavement Rehab/Repair (Existing)	In the City of San Jacinto on Cottonwood Avenue Between State Street and Palm Avenue	11/01/2026	01/01/2027	$.00	-	-	-	No		10-12	42	23	36
City of San Jacinto	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Main Street Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	In the City of San Jacinto, on Main Street between Hewitt Street and Ramona Expressway	09/30/2027	12/31/2027	$.00	-	-	-	No		10-12	42	23	36
City of San Jacinto	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Esplanade Avenue Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	In the City of San Jacinto on Esplanade Avenue between State Street and San Jacinto Avenue 3900-foot segment of Esplanade Avenue between State Street and Palm Avenue	09/30/2026	12/31/2026	$.00	-	-	-	No		10-12	42	23	36
City of San Jacinto	Riverside County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Seventh Street Rehabilitation Between Lyon Avenue and Kirby Street	This project will include: Pavement Rehab/Repair (Existing)	2600-foot segment of Seventh Street between State Street and Palm Avenue	-	-	$.00	-	-	-	No		10-12	42	23	36
City of San Joaquin RMRA Funds Spent in FY 2024-2025 - $1,126.00. Total Number of Projects Reported- 18																					
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Idaho Avenue Reconstruction	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway reconstruction	In the City of San Joaquin between 9th Street and Main Street.	07/01/2031	08/31/2031	$.00	-	-	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Idaho Avenue Reconstruction	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway reconstruction	In the City of San Joaquin between 9th Street and Main Street.	09/01/2031	08/31/2032	$.00	-	$.00	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Roadway Sealing Project	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway crack sealing and slurry sealing.	At various locations in the City of San Joaquin; First St from Colorado to Annabella Annabella from Helm to 4th St Helm from Colorado to California 2nd St from Annabella to Helm 3rd St from Annabella to Helm 1st St Court 2nd St Court 4th St from Annabella to West Nevada West Nevada from 3rd St to 5th St White St from 3rd St to 5th St	07/01/2029	08/31/2029	$.00	-	-	-	No		5-10	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Roadway Sealing Project	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway crack sealing and slurry sealing.	At various locations in the City of San Joaquin; First St from Colorado to Annabella Annabella from Helm to 4th St Helm from Colorado to California 2nd St from Annabella to Helm 3rd St from Annabella to Helm 1st St Court 2nd St Court 4th St from Annabella to West Nevada West Nevada from 3rd St to 5th St White St from 3rd St to 5th St	09/01/2029	08/31/2030	$.00	-	$.00	-	No		5-10	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	6th Street Repairs Project	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway reconstruction	In the City of San Joaquin Between Colorado Avenue and Nevada Avenue.	07/01/2030	08/31/2030	$.00	-	-	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	6th Street Repairs Project	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway reconstruction	In the City of San Joaquin Between Colorado Avenue and Nevada Avenue.	09/01/2030	08/31/2031	$.00	-	$.00	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Oregon Avenue Reconstruction	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway reconstruction	In the City of San Joaquin Between 9th Street and Pine Street.	07/01/2033	08/31/2033	$.00	-	-	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Oregon Avenue Reconstruction	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway reconstruction	In the City of San Joaquin Between 9th Street and Pine Street.	09/01/2033	08/31/2034	$.00	-	$.00	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	City of San Joaquin Street Saver Pavement Management Program	This project will include: Repair and Servicing of Public Works Systems/Databases | Annual license fee for pavement management software	City of San Joaquin city-wide streets system	02/01/2021	07/01/2025	$900.00	$200.00	$700.00	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Nevada Avenue Overlay - Segment 1	This project will include: Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Roadway overlay | Updated the project title for clarity for reporting purposes.	In the City of San Joaquin between 9th Street and Main Street.	07/01/2030	08/31/2030	$.00	-	-	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Nevada Avenue Overlay - Segment 1	This project will include: Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Roadway overlay | Updated the project title for clarity for reporting purposes.	In the City of San Joaquin between 9th Street and Main Street.	09/01/2030	08/31/2031	$.00	-	-	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Nevada Avenue Overlay - Segment 2	This project will include: Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Roadway rehabilitation | The project title was updated for clarity for reporting purposes.	In the City of San Joaquin between 5th Street and 8th Street.	07/01/2030	08/31/2030	$.00	-	-	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Nevada Avenue Overlay - Segment 2	This project will include: Document Preparation,Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | Roadway rehabilitation | The project title was updated for clarity for reporting purposes.	In the City of San Joaquin between 5th Street and 8th Street.	09/01/2030	08/31/2031	$.00	-	-	-	No		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Railroad Avenue Reconstruction	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway reconstruction	In the City of San Joaquin between Pine Street and Sutter Avenue	07/01/2027	08/31/2027	$.00	-	-	-	TBD		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Railroad Avenue Reconstruction	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design | Roadway reconstruction	In the City of San Joaquin between Pine Street and Sutter Avenue	09/01/2027	08/31/2028	$.00	-	-	-	TBD		10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Complete Streets Components	CMAQ Sidewalk Infill Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Construct sidewalk, curb ramps, and driveway approaches	At various locations in the City of San Joaquin; Manning from Colorado to Idaho, Manning from Oregon to 9th, Oregon from 9th to Pine, Idaho from Main to 9th, Main from Idaho to Colorado, Railroad from Main to Manning, Colorado from 9th to 6th, 5th from Nevada to California	07/01/2027	08/31/2027	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	CMAQ Sidewalk Infill Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Construct sidewalk, curb ramps, and driveway approaches	At various locations in the City of San Joaquin; Manning from Colorado to Idaho, Manning from Oregon to 9th, Oregon from 9th to Pine, Idaho from Main to 9th, Main from Idaho to Colorado, Railroad from Main to Manning, Colorado from 9th to 6th, 5th from Nevada to California	09/01/2027	08/31/2028	$.00	-	-	-	Yes	Complete Streets	10-20	27	14	13
City of San Joaquin	Fresno County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Annual Public Works - Project Expenditure Reporting	This project will include: Tracking and Reporting on Project Statuses and Expenditures utilizing RMRA Funds annually.	City of San Joaquin city-wide street system	07/01/2024	07/01/2025	$926.00	$926.00	-	-	No		10-20	27	14	13
City of San Jose RMRA Funds Spent in FY 2024-2025 - $26,885,243.15. Total Number of Projects Reported- 2																					

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Jose	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	2024 Major Streets Pavement Maintenance Program (In-Progress)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	1st St (Humboldt St to William St), 7th St (JacksonSt to Taylor St), 7th St (San Salvador St to Margaret St), Almaden Blvd (Santa Clara St to Grant St), Bollinger Rd (Windsor St to Miller Av), Goodyear St (1st St to Graham Av), Hamilton Av (Campbell Av to Beck Dr), Miller Av (Rainbow Dr to Prospect Rd), Moorpark Av (San Tomas Exp to Saratoga Av), Orchard Pkwy (Atmel Wy to First St), Story Rd (King Rd to Capitol Expy), Westmond Av (Harriet Av to Quito Rd), Woz Wy (San Carlos to Almaden Blvd); 1St St, Bascom Av , Bering Dr , Bucknall Rd, Chard Dr (Capitol to Almaden), Coleman Av (Santa Teresa to Julian), Communication Hill Blvd (Hillsdale to Casselino), Delmas Av, Devcon Dr, Endicott Blvd, Ford Av, Gateway Pk, Gish Rd, Graham Av, Hedding St, Humboldt St, Julian St, Leigh Av, Margot Pl, Miyuki Dr, Morrill Av, Oakland Rd, Parkmoor Av, Reed St, San Carlos St, San Pedro St, Snell Av, St James St, Technology Dr, Terraine St, Virginia St, Willow St	05/20/2024	06/30/2025	$25,470,779.76	$23,467,497.75	$2,003,282.01	$31,960,232.87	Yes	Complete Streets	15-20	25,27,28,29	10,15,17	19
City of San Jose	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	2025 Major Streets Pavement Maintenance Program (In-Progress)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	1ST ST HUMBOLDT -ALMA, 10TH ST KEYES-TULLY, ALMA AVE MINNESOTA-SENTER, ALMADEN RD ALMADEN-MINORU, AUTUMN PY FROM COLEMAN-JULIAN, CAMDEN AVOLYMPIA-HILLSDALE, FLICKINGER AV DOXEY-HOSTETTER, HAMILTON AV GREYLANDS - MERIDIAN, HEDDING ST CHESTNUT -OAKLAND, JACKSON AV BERRYESSA-ALUM ROCK, LINCOLN AVPARK-LONUS, MONTEREY RDBLOSSOM HILL-METCALF, MOORPARK AV LAWRENCE-SARATOGA, RAINBOW DRDE ANZA-JOHNSON, RIVER OAKS PKWY RIVER OAKS-MONTAGUE, SKYPORT DR TECHNOLOGY-1ST, THE ALAMEDA,TOYON AV , WHITE RD; 24TH ST (SANTA CLARA ST-JULIAN ST), CLAYTON RD(MT PLEASANT RD-PINE RIDGE), COMPONENT DR (ORCHARD PWYZANKER RD), CROPLEY AV(MORRILL AV-CAPITOL AV), CUNNINGHAM AV (LIMIT-CAPITOL EX), GISH RD (OLD BAYSHORE HWY-TERMINAL AV), LEIGH AVBRANHAM LN-CAMDEN AV), REED ST (ALMADEN AV-1ST ST), RUBY AV(KOHLER Av-TULLY RD), TAYLOR ST (STOCKTON AV-SAN PEDRO ST), WILLOW ST(LELONG ST-1ST ST), WOODARD RD (CITY LIMIT-	12/04/2023	06/30/2026	$3,417,745.40	$3,417,745.40	-	-	Yes	Complete Streets	15-20	25,27,28,29	10,15,17	19
City of San Juan Bautista RMRA Funds Spent in FY 2024-2025 - $77,367.97. Total Number of Projects Reported- 1																			
City of San Juan Bautista	San Benito County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Street Pavement Maintenance and Rehabilitation (Pavement Repair, Pedestrian Improvements)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | PROJECT LOCATION: citywide- project locations will be determined upon design. Design Continued into FY 2024-25.	PROJECT LOCATION: citywide- project locations will be determined upon design	05/01/2024	03/31/2025	$83,927.97	$77,367.97	$6,560.00	$83,927.97	No		5-50	29	14	18
City of San Juan Capistrano RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 1																			
City of San Juan Capistrano	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Local Streets Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Signage.	Neighborhood located south of Ortega Hwy and east of La Novia Avenue in the City of San Juan Capistrano	10/01/2023	03/25/2025	$719,000.00	$.00	$719,000.00	$19,062,231.03	Yes	Sustainability	20-20	74	38	49
City of San Leandro RMRA Funds Spent in FY 2024-2025 - $1,278,579.70. Total Number of Projects Reported- 5																			
City of San Leandro	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Overlay/Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The scope of work on this construction contract includes pavement sealing work across 90 street sections comprised of 13 arterial streets, 16 collector streets, and 61 residential streets located throughout the City. The treatment is primarily asphalt rubber cape seal (ARCS) on all streets; with the exception of 23 street segments planned for slurry seal. Includes Marina Blvd. (Teagarden St. to Pacific Ave.; Pacific Ave. to Alvarado St.) and Teagarden St. (Marina Blvd. to Montague Ave.)	08/14/2023	06/30/2025	$760,323.05	$.00	$760,323.05	-	Yes	Complete Streets	8-12	20	9	12
City of San Leandro	Alameda County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Surface Seal for Annual Pavings 2021-23 (Cape Seal with Pavement Coatings)	This project will include: Pavement Rehab/Repair (Existing)	Various streets throughout the City of San Leandro	08/14/2023	12/31/2024	$383,913.07	$.00	$383,913.07	-	Yes	Complete Streets	10-20	18	9	12
City of San Leandro	Alameda County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Alameda County Transportation Commission Agency Fees	This project will include: Procurement of Public Works Systems/Databases	This is the City of San Leandro's pavement management system.	07/01/2023	07/05/2023	$49,344.00	$.00	$49,344.00	$49,344.00	Yes	Complete Streets	1-20	18	9	12
City of San Leandro	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	PW Maint Mill and Fill FY25	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New)	Del Valle Cir. Portola Dr. to end Del Rio Cir. Portola To end Del Campo Cir. Portola Dr. to end Juneau St. Barrow St. to Sitka St. Nome St. Barrow St. to Williams St. Barrow St. Nome St. to Doolittle Dr. Bradhoff Ave. Sybil Ave. to Valita Dr. Valita Dr. Whelan Ave. to Bradhoff Ave. Thomas Ave. Barbara Ct. to end Whelan Ave. Sybil Ave. to Valita Dr. Morgan Ave. Maud Ave to Evergreen Ave.	08/27/2024	06/30/2025	$1,277,579.70	$1,277,579.70	-	$1,277,579.70	Yes	Complete Streets	10-20	20	9	12
City of San Leandro	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Fairway Drive Traffic Calming	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Paving and/or Striping Installation (New Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New)	Fairway Drive from Doolittle Drive to Nicholson Street	07/03/2023	12/28/2029	$1,000.00	$1,000.00	-	-	Yes	Complete Streets	20-40	9	14	12
City of San Luis Obispo RMRA Funds Spent in FY 2024-2025 - $1,271,501.19. Total Number of Projects Reported- 3																			
City of San Luis Obispo	San Luis Obispo County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Safety	Broad Street Bicycle Boulevard	This project will include: Active Transportation Plan	Broad Street, from U.S. Highway 101 to Foothill Boulevard	02/02/2026	11/27/2026	$272,447.99	-	$272,447.99	-	Yes	Complete Streets	18-20	35	17	24
City of San Luis Obispo	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Arterials	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	a. Santa Barbara Avenue (Leff to Broad) b. Monterey Street (Santa Rosa to California) c. California Boulevard (Mill to Monterey) d. Morro Street (Mill to Monterey) e. La Loma Court (Los Cerros to western terminus) The project's Additive Alternatives A and B include pavement maintenance, striping, and curb ramps, storm drain infrastructure to the following streets, respectively: a. Orcutt Road (Laurel to Johnson) b. Palm Street (Santa Rosa to Pepper)	08/07/2023	09/30/2024	$1,177,922.00	$69,393.60	$1,108,528.40	$4,556,285.77	Yes	Complete Streets, Sustainability	5-20	30	17	24
City of San Luis Obispo	San Luis Obispo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Roadway Sealing Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	a.Johnson Avenue b.Toro Street Neighborhood c.Mill Street Neighborhood d.University Neighborhood e.Highland Drive between Patricia Drive and Santa Rosa Street f.Patricia Drive between Twin Ridge Drive and Highland Drive g.Jeffrey Drive between Highland Drive and Westmont Avenue h.Rancho Drive between Westmont Avenue and Rancho Drive cul-de-sac i.Westmont Avenue between Patricia Drive and Jeffrey Drive j.Broad Street between Mission and Lincoln Streets Bid Alt: Grand Ave.	07/05/2024	11/22/2024	$1,202,107.59	$1,202,107.59	-	$1,202,107.59	Yes	Complete Streets	20-30	30	17	24

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Marcos RMRA Funds Spent in FY 2024-2025 - $3,182,370.72. Total Number of Projects Reported- 6																			
City of San Marcos	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Surface Seal Project FY19-FY23	This project will include: Active Transportation Plan,Pavement Rehab/Repair (Existing),Preliminary Design	Twin Oaks Valley Road	06/17/2024	03/21/2025	$1,042,511.58	$1,042,511.58	-	$2,058,256.00	No		7-10	75	38	50
City of San Marcos	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Annual Surface Seal Project FY19-FY23	This project will include: Active Transportation Plan,Pavement Rehab/Repair (Existing),Preliminary Design	Twin Oaks Valley Road	06/30/2022	03/13/2025	$54,955.70	$.00	$54,955.70	$2,058,256.67	No		7-10	75	38	50
City of San Marcos	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Rancho Santa Fe Pavement Restoration, CIP ST014	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing)	The project is located on Rancho Santa Fe Road between Melrose Drive and Lake Ridge Drive.	07/01/2024	05/15/2025	$2,137,202.40	$2,137,202.40	-	$5,500,577.00	TBD		10-20	75	38	50
City of San Marcos	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Rancho Santa Fe Pavement Restoration, CIP ST014	This project will include: Cost Estimating,Document Preparation	The project is located on Rancho Santa Fe Road between Melrose Drive and Lake Ridge Drive.	07/01/2024	06/30/2025	$2,656.74	$2,656.74	-	$3,000.00	No		5-10	1	1	1
City of San Marcos	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Surface Seal Project FY24-FY27	This project will include: Active Transportation Plan,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Las Posas Rd	07/01/2025	12/23/2025	$.00	-	-	-	No		7-10	75	38	50
City of San Marcos	San Diego County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Surface Seal Project FY24-FY27	This project will include: Active Transportation Plan,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Las Posas Rd	12/24/2025	02/02/2026	$.00	-	-	-	No		7-10	75	38	50
City of San Marino RMRA Funds Spent in FY 2024-2025 - $666,315.37. Total Number of Projects Reported- 1																			
City of San Marino	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Local Street Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing) | Crack sealing, slurry sealing and reconstruction of local streets and roads as noted in the Project Locations Description	Ashbourne Drive; Canterbury Road; Chaucer Road; Del Mar Avenue; Euston Road Lombardy Road; Mesa Road; Marino Terrace; Old Mill Road ; Orlando Road; Oxford Road; Raleigh Drive; Roanoke Road from Old Mill Road to St Albans Road; Roanoke Road from Granada Avenue to Chelsea Road; Sherwood Road; St Albans Road; Urmston Place	11/04/2024	05/16/2025	$666,315.37	$666,315.37	-	$7,171,000.00	No		20-20	49	25	27
City of San Mateo RMRA Funds Spent in FY 2024-2025 - $1,032,017.04. Total Number of Projects Reported- 2																			
City of San Mateo	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Street Reconstruction Package 4	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	The project locations will include selected segments from the 35 locations submitted in the adopted resolutions, please reference adopted resolution for details. In general the project locations are concentrated in 3 specific locations. Location 1 (East), street segments between Poplar Avenue, HWY 92, HWY 101. Location 2 - (West), covering segments between Crystal Springs Road, Maple Ave., and HWY 92. Location 3 - (South), segments contained between City Limit, 28th Ave., and Hacienda Ave.	06/30/2023	03/01/2026	$5,089,114.84	$1,032,017.04	$4,057,097.80	-	No		10-30	21	13	15
City of San Mateo	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Citywide Street Reconstruction Phase 5	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The project locations will include selected segments from the 19 locations on Idaho St., Echo Ave., Noe Ave., Pierce St., Oxford Ave., Tulane Ct., Iowa Dr., Oregon Ave, Tilia St, Lula Belle Ln., San Benito St., Juniper St., 29th Ave., Terrace Way., Overland Dr., Rolling Hills Ave., Bettina Ave., 29th Ave., and Highview Drive.	04/01/2026	10/01/2026	$.00	-	-	-	No		15-30	21	13	15
City of San Pablo RMRA Funds Spent in FY 2024-2025 - $165,282.52. Total Number of Projects Reported- 4																			
City of San Pablo	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Rumrill Boulevard Complete Streets	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	In San Pablo, along Rumrill Boulevard between San Pablo Avenue to the North and Costa Avenue to the South	01/02/2017	08/05/2024	$160,474.10	$65,282.52	$95,191.58	$24,284,572.00	Yes	Complete Streets	7-15	15	9	8
City of San Pablo	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	The San Pablo Dam Road I-80 Gateway Improvements Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	San Pablo Dam Road between San Pablo Avenue and the I-80 overpass	09/01/2023	06/30/2026	$.00	$.00	$.00	-	Yes	Complete Streets	10-15	15	9	8
City of San Pablo	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Sutter Avenue Green Street Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Sutter Avenue between Rumrill Blvd and 17th Street and on 14th Street between Sutter Avenue and Bush Avenue	06/10/2024	06/16/2025	$100,000.00	$100,000.00	-	$4,530,622.74	Yes	Climate	7-15	15	9	8
City of San Pablo	Contra Costa County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Giant Road Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Giant Road from Brookside Drive to Miner Avenue in San Pablo, CA	06/30/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	5-10	15	9	8
City of San Rafael RMRA Funds Spent in FY 2024-2025 - $2,347,003.03. Total Number of Projects Reported- 17																			
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Complete Streets Components	Lincoln Ave Curb Ramps	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | San Rafael Sanitation District has performed a large sewer replacement on Lincoln Avenue. Once the work underneath the roadway is complete, SRSD will resurface the roadway. In conjunction with the resurfacing work, Public Works will install 35 new ADA compliant curb ramps along Lincoln Avenue from Mission Avenue to Prospect Drive where non compliant ramps exist. Following the replacement of curb ramps the roadway will receive a micro surface treatment.	Lincoln Avenue: Mission Ave to Prospect Dr	-	-	$46,507.75	-	$46,507.75	-	Yes	Complete Streets	15-20	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Complete Streets Components	Lincoln Ave Curb Ramps	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | San Rafael Sanitation District has performed a large sewer replacement on Lincoln Avenue. Once the work underneath the roadway is complete, SRSD will resurface the roadway. In conjunction with the resurfacing work, Public Works will install 35 new ADA compliant curb ramps along Lincoln Avenue from Mission Avenue to Prospect Drive where non compliant ramps exist. Following the replacement of curb ramps the roadway will receive a micro surface treatment.	Lincoln Avenue: Mission Ave to Prospect Dr	-	-	$.00	-	-	-	Yes	Complete Streets	15-20	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Merrydale Pathway - North Connector (Northgate Promenade)	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design | This project includes the construction of a multi-use path from the area under the Merrydale Overcrossing to the SMART right of way located near SMART's Civic Center Station. The FY 2017-18 amount listed ($100,000) is to contract with an outside firm for the preliminary engineering and design of the pathway.	Merrydale Road: from Merrydale HWY 101 Overcrossing to Civic Center SMART station.	02/20/2018	06/30/2028	$46,805.90	$.00	$46,805.90	-	Yes	Complete Streets	10-15	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Merrydale Pathway - North Connector (Northgate Promenade)	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design | This project includes the construction of a multi-use path from the area under the Merrydale Overcrossing to the SMART right of way located near SMART's Civic Center Station. The FY 2017-18 amount listed ($100,000) is to contract with an outside firm for the preliminary engineering and design of the pathway.	Merrydale Road: from Merrydale HWY 101 Overcrossing to Civic Center SMART station.	07/01/2028	12/31/2028	$.00	-	-	-	Yes	Complete Streets	10-15	10	2	2

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Second Street Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Second Street from Shaver Street to A Street (for a total length of 0.5 miles).	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	30-30	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Center St Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Center Street from K Street to H Street	01/13/2025	02/21/2025	$143,789.69	$143,789.69	-	$143,789.69	Yes	Complete Streets	20-20	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	B St Culvert Replacement	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	B Street from Bayview Street to Albert Park Lane	07/22/2024	11/05/2024	$435,190.24	$435,190.24	-	$614,676.10	Yes	Complete Streets	50-50	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Second St and Fourth St Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Fourth St/Second St in San Rafael	05/01/2024	12/31/2025	$53,734.61	$.00	$53,734.61	-	Yes	Complete Streets	30-30	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Safety	Second St and Fourth St Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Fourth St/Second St in San Rafael	04/01/2026	04/01/2027	$.00	-	-	-	Yes	Complete Streets	30-30	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Lincoln Ave Rehabilitation	This project will include: Preliminary Design	Lincoln Avenue from Mission Avenue to Prospect Drive	-	-	$.00	-	-	-	Yes	Complete Streets	20-20	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Pavement Management Program - Major Maintenance Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	The project focused on areas in West San Rafael neighborhoods.	09/04/2024	01/21/2025	$1,560,894.46	$1,560,894.46	-	$1,560,894.46	No	Complete Streets	5-15	12	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Fremont and Marquard Minor Concrete Repair	This project will include: Pavement Rehab/Repair (Existing)	The project is located on Fremont Road and Marquard Avenue. The project consists of removing and replacing approximately 2,400 square feet of vehicular concrete and gutter.	02/24/2025	03/21/2025	$201,688.89	$201,688.89	-	$201,688.89	No		30-35	12	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Safety	Vision Zero Action Plan	This project will include: Document Preparation	Citywide	-	-	$.00	-	-	-	Yes	Complete Streets	5-10	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Complete Streets Components	Citywide Bicycle and Pedestrian Plan	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Citywide	-	-	$.00	-	-	-	Yes	Complete Streets	5-10	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Canal Active Transportation Experience Improvement	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Canal neighborhood, East San Rafael	07/01/2027	06/30/2028	$.00	-	-	-	Yes	Complete Streets	10-20	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Lincoln Avenue Safety Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Intersections of Lincoln Avenue and Brookdale Avenue and Lincoln Avenue and Wilson Court.	07/01/2024	12/31/2025	$5,439.75	$5,439.75	-	-	Yes	Complete Streets	10-20	10	2	2
City of San Rafael	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Lincoln Avenue Safety Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Intersections of Lincoln Avenue and Brookdale Avenue and Lincoln Avenue and Wilson Court.	04/01/2026	06/30/2026	$.00	-	-	-	Yes	Complete Streets	10-20	10	2	2
City of San Ramon RMRA Funds Spent in FY 2024-2025 - $2,444,728.96. Total Number of Projects Reported- 1																			
City of San Ramon	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Management 2024 Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	ALDERWOOD LN, BANCROFT PL, BELLE MEADE DR - BROADMOOR DR TO ALCOSTA BLVD, BLACKTHORN CT, BRAEBURN CT, BROADMOOR CT, DEXTER PL, HARDWICK PL, HEATHER RIDGE CT, HOLBROOK PL, KNOLLCREST CT, MONTEVIDEO CT, OAK VALLEY DR (WB), PINE VALLEY CT, PINE VALLEY ROAD – THUNDERBIRD DR TO BROADMOOR DRIVE, SEDGEFIELD CT, SHIREOAKS CT, SUNNYSIDE PL	07/08/2024	12/10/2024	$2,444,728.96	$2,444,728.96	-	$2,559,551.51	No		3-25	16	9	10
City of Sand City RMRA Funds Spent in FY 2024-2025 - $9,925.00. Total Number of Projects Reported- 3																			
City of Sand City	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Traffic Control Devices	Tioga Ave at Sand Dunes Dr Re-striping	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Intersection of Sand Dunes Dr at Tioga Ave	06/24/2025	06/25/2025	$9,925.00	$9,925.00	-	$9,925.00	Yes	Complete Streets	15-20	30	17	20
City of Sand City	Monterey County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	Stamped Asphalt Concrete (AC) Pavement Crosswalk Restoration	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Intersections at Redwood Ave/Holly St, Ortiz Ave/Hickory St and California Ave/Contra Costa St.	04/01/2026	07/31/2026	$.00	-	-	-	Yes	Complete Streets	15-20	30	17	20
City of Sand City	Monterey County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Pendergrass Way and Ocean View Ave Safety Improvements	This project will include: Sidewalk and/or Crosswalk Installation (New)	Pendergrass Way and Ocean View Ave	02/01/2027	07/30/2027	$.00	-	-	-	Yes	Complete Streets	15-20	30	17	20
City of Sanger RMRA Funds Spent in FY 2024-2025 - $818,046.50. Total Number of Projects Reported- 5																			
City of Sanger	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	West Avenue Reconstruction - 7th Street to 3rd Street	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design	On West Avenue between 7th Street and 3rd Street	07/18/2022	03/31/2026	$45,592.75	$.00	$45,592.75	-	No		25-30	31	14	21
City of Sanger	Fresno County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	J Street Reconstruction - Annadale to Edgar Avenues	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	On J Street between Annadale and Edgar Avenues	07/18/2022	11/06/2025	$20,270.00	$.00	$20,270.00	-	No		25-30	31	14	21
City of Sanger	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	14th Street - P Street to Sanger Ave & Edgar Ave - P Street to Academy Ave	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	14th Street between P and Sanger Avenues and Edgar Avenue between P Street and Academy Avenue	08/30/2023	11/06/2025	$556,955.53	$101,646.15	$455,309.38	-	No		25-30	31	14	21
City of Sanger	Fresno County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	2023 Street Sealing Project	This project will include: Procurement of Road Maintenance and Rehab Materials	Various Locations	08/30/2023	07/17/2025	$873,282.44	$716,400.35	$156,882.09	-	No		10-15	31	14	21
City of Sanger	Fresno County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	N Street - 9th Street to Annadale Ave	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	N Street between 9th Street and Annadale Ave	07/31/2025	12/31/2025	$.00	-	-	-	No		25-30	31	14	21
City of Santa Ana RMRA Funds Spent in FY 2024-2025 - $4,553,461.92. Total Number of Projects Reported- 32																			
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	McFadden Avenue Rehabilitation: Harbor Blvd. to Grand Avenue	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design	McFadden Avenue from Harbor to Fairview (23-6705) McFadden Avenue from Fairview Street to Raitt Street (19-6923) McFadden Avenue from Raitt Street to Grand Ave. (23-6706)	02/15/2019	04/29/2024	$340,951.84	$29,261.41	$311,690.43	$340,952.00	Yes	Sustainability	20-20	69	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	McFadden Avenue Rehabilitation: Harbor Blvd. to Grand Avenue	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design	McFadden Avenue from Harbor to Fairview (23-6705) McFadden Avenue from Fairview Street to Raitt Street (19-6923) McFadden Avenue from Raitt Street to Grand Ave. (23-6706)	09/23/2024	12/31/2026	$31,480.45	$31,480.45	-	-	Yes	Sustainability	20-20	69	34	46

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Raitt Street Rehabilitation: McFadden Avenue to First Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified Raitt Street from McFadden Avenue to Civic Center Drive as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 1.18 miles of Raitt Street; replace damaged curbs, gutters, sidewalks, and driveway approaches; reconstruct approximately 31 curb ramps to conform to the latest ADA standards. The project will enhance the walkability and safety of motorists and pedestrians.	McFadden Avenue to Civic Center Drive	01/10/2019	06/30/2025	$76,772.20	$.00	$76,772.20	-	Yes	Complete Streets, Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Raitt Street Rehabilitation: McFadden Avenue to First Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified Raitt Street from McFadden Avenue to Civic Center Drive as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 1.18 miles of Raitt Street; replace damaged curbs, gutters, sidewalks, and driveway approaches; reconstruct approximately 31 curb ramps to conform to the latest ADA standards. The project will enhance the walkability and safety of motorists and pedestrians.	McFadden Avenue to Civic Center Drive	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Main Street Preventative Maintenance: 1st Street to Civic Center Drive	This project will include: Preventative street maintenance is one of the planned strategies prolonging the useful life of streets and reducing the costly alternative of reconstructing streets. The proposed improvements include the benefit of improving the texture of the asphalt wearing surface an reducing water infiltration under the pavement to delay the pavement deterioration process. Additionally, this 1800-feet segment of Main Street from 1st Street to Civic Center Drive has been identified as high priority in need of preventative maintenance before it deteriorates beyond good condition, which would require a significantly more expensive treatment if prolonged.	Main Street from1st Street to Civic Center Drive	10/25/2018	12/01/2025	$17,716.84	$.00	$17,716.84	-	No	Sustainability	10-10	69	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Euclid Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified Euclid Street from McFadden Avenue to 1st Street as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.47 miles of Euclid Street; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 13 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	Euclid Street from McFadden Avenue to First Street; Euclid Street from First Street to Hazard Ave.; Euclid Street from City Limit to McFadden Ave.	01/02/2020	07/31/2025	$243,554.05	$24,316.08	$219,237.97	-	Yes	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Euclid Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified Euclid Street from McFadden Avenue to 1st Street as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.47 miles of Euclid Street; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 13 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	Euclid Street from McFadden Avenue to First Street; Euclid Street from First Street to Hazard Ave.; Euclid Street from City Limit to McFadden Ave.	08/04/2025	10/10/2025	$.00	-	-	-	Yes	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Main Street Rehabilitation: Warner Avenue to Edinger Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified Main Street from Warner Avenue to Edinger Avenue as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.76 miles of Main Street; replace damaged curbs, gutters, sidewalks, and driveway approaches; reconstruct approximately 19 curb ramps to conform to the latest ADA standards.	Main Street from Warner Avenue to Edinger Avenue	03/31/2021	12/05/2023	$1,785,303.42	$43,156.16	$1,742,147.26	$2,816,578.35	Yes	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	MacArthur Boulevard Rehabilitation: Santa Ana River to Harbor Boulevard	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified MacArthur Boulevard Rehabilitation from Santa Ana River to Harbor Boulevard as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project, in cooperation with City of Costa Mesa (lead agency), will rehabilitate 0.5 mile of MacArthur Boulevard. Once completed, the improvements will enhance the ride quality and visual appearance of the street.	MacArthur Boulevard Rehabilitation from Santa Ana River to Harbor Boulevard	06/30/2021	07/01/2024	$64,568.32	$.00	$64,568.32	$69,585.00	Yes	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	17th Street Rehabilitation: Bristol Street to Flower Street	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development | City's Pavement Management System has identified 17th Street from Bristol Street to Flower Street as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.48 miles of 17th Street; replace damaged curbs, gutters, and sidewalks; and reconstruct approximately 10 curb ramps to conform to the latest ADA standards.	17th Street from Bristol Street to Flower Street	08/08/2023	11/04/2024	$1,301,004.37	$69,743.69	$1,231,260.68	$1,365,555.44	Yes	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	17th Street Preventative Maintenance: Fairview Street to Bristol Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified 17th Street from Fairview Street to Bristol Street as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 1.01 miles of 17th Street; replace damaged curbs, gutters, and sidewalks; and reconstruct approximately 2 curb ramps to conform to the latest ADA standards.	17th Street from Fairview Street to Bristol Street	04/04/2024	11/07/2024	$1,062,120.91	$102,556.41	$959,564.50	$1,062,121.00	Yes	Sustainability	10-10	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Alton Avenue Rehabilitation: Main Street to Standard Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified Alton Avenue from Main Street to Standard Avenue as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.56 miles of Alton Avenue; replace damaged curbs, gutters, and sidewalks; and reconstruct approximately 12 curb ramps to conform to the latest ADA standards.	Alton Avenue from Main Street to Standard Avenue	12/20/2023	07/02/2024	$1,654,952.43	$203,330.07	$1,451,622.36	$1,654,952.43	Yes	Sustainability	20-20	72	34	46

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Fairview Avenue Rehabilitation: City Limit to Alton Avenue	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development | City's Pavement Management System has identified Fairview Avenue from South City Limit to Segerstrom as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.95 miles of Fairview Avenue; and replace damaged curbs, gutters, and sidewalks.	Fairview Avenue from City Limit to Alton	10/10/2020	07/31/2025	$231,907.61	$68,415.11	$163,492.50	-	Yes	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	MacArthur Boulevard Rehabilitation: Fairview Street to Raitt Street	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development | City's Pavement Management System has identified MacArthur Boulevard from Fairview Street to Raitt Street as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.60 miles of MacArthur Boulevard; replace damaged curbs, gutters, and sidewalks; and reconstruct approximately 7 curb ramps to conform to the latest ADA standards.	MacArthur Boulevard from Fairview Street to Raitt Street	06/30/2021	07/31/2025	$61,865.13	$2,273.04	$59,592.09	-	Yes	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Bristol Street Rehabilitation: Santa Clara to Memory Lane	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | City's Pavement Management System has identified Bristol Street Rehabilitation: Santa Clara to Memory Lane as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.5 miles of Bristol Street between Santa Clara and Memory Lane; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 7 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	Bristol Street between Santa Clara and Memory Lane	01/03/2022	03/12/2025	$46,609.19	$719.20	$45,889.99	$46,609.19	TBD	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Bristol Street Rehabilitation: Santa Clara to Memory Lane	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | City's Pavement Management System has identified Bristol Street Rehabilitation: Santa Clara to Memory Lane as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.5 miles of Bristol Street between Santa Clara and Memory Lane; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 7 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	Bristol Street between Santa Clara and Memory Lane	11/01/2025	05/31/2026	$.00	-	-	-	TBD	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Grand Avenue Rehabilitation: Warner to Edinger	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified Grand Avenue Rehabilitation from Warner to Edinger as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.75 miles of Grand Avenue; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 6 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	Grand Avenue from Warner to Edinger	01/03/2024	06/30/2024	$2,022,596.33	$26,470.32	$1,996,126.01	$2,148,686.34	TBD	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Main Street Rehabilitation: MacArthur Blvd to Dyer Rd	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development | City's Pavement Management System has identified Main Street Rehabilitation from MacArthur Blvd to Dyer Rd as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.6 miles of Main Street; and replace 5 damaged curbs, gutters, and sidewalks.	Main Street from MacArthur Blvd to Dyer Rd	01/09/2024	06/30/2024	$1,869,530.76	$1,228.11	$1,868,302.65	$2,175,343.39	TBD	Sustainability	10-10	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Westminster Avenue Rehabilitation: Newhope St to Harbor Blvd	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | City's Pavement Management System has identified Westminster Avenue Rehabilitation from Newhope St to Harbor Blvd as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.5 miles of Westminster Avenue; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 5 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	Westminster Avenue from Newhope St to Harbor Blvd	01/03/2022	09/01/2023	$57,942.82	$7,459.47	$50,483.35	$168,573.34	TBD	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Westminster Avenue Rehabilitation: Newhope St to Harbor Blvd	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | City's Pavement Management System has identified Westminster Avenue Rehabilitation from Newhope St to Harbor Blvd as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 0.5 miles of Westminster Avenue; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 5 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	Westminster Avenue from Newhope St to Harbor Blvd	04/30/2024	06/30/2024	$1,246,080.89	$114,471.62	$1,131,609.27	$1,545,740.08	TBD	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Standard Avenue Rehabilitation: Warner Avenue to First Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified Standard Avenue Rehabilitation from Warner to First as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 2.00 miles of Standard Avenue; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 7 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	Standard Avenue from Warner to First	10/01/2024	12/30/2025	$1,608,229.44	$1,608,229.44	-	-	Yes	Complete Streets, Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	First Street Rehabilitation: Grand Avenue to Tustin Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified First Street Rehabilitation from Grand to Tustin as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 1.00 miles of Grand Avenue; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 0 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	First Street from Grand to Tustin Avenue	06/17/2023	07/31/2025	$62,977.28	$17,578.18	$45,399.10	-	TBD	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	First Street Rehabilitation: Grand Avenue to Tustin Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | City's Pavement Management System has identified First Street Rehabilitation from Grand to Tustin as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 1.00 miles of Grand Avenue; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 0 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	First Street from Grand to Tustin Avenue	01/01/2026	08/01/2026	$.00	-	-	-	TBD	Sustainability	20-20	72	34	46

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	First Street Rehabilitation: Flower Street to Standard Avenue	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	City's Pavement Management System has identified First Street Rehabilitation from Flower to Standard as a priority for rehabilitation to prevent further deterioration of the pavement section due to weather, age and heavy usage. This project will rehabilitate 1.1 miles of First Street; replace damaged curbs, gutters, and sidewalks; reconstruct approximately 45 curb ramps to conform to the latest ADA standards; and incorporate bicycle lane elements.	First Street from Flower to Standard	04/07/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Warner Avenue Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The Master Plan of Arterial Highways Strategic Plan Technical Report identified the need to widen Warner Ave to a six-lane major arterial. The existing Average Daily Traffic is in excess of 29,600 vehicles per day. The improvements will allow the segment to accommodate future traffic volumes at a Level of Service A and increase operational efficiency.	Main to Oak (Phase 1) Oak to Grand (Phase 2)	07/01/2013	06/30/2026	$800,000.00	$.00	$800,000.00	-	Yes	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Grand Avenue Rehabilitation: McFadden Avenue to First Street	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	The City's Pavement Management Program has been developed to prioritize and recommend the most cost-effective roadway repairs, and maximize the return from available funding for street pavement. This segment of Grand Ave pavement rehabilitation is identified as a high-priority project.	McFadden Avenue to First Street	07/01/2022	06/30/2026	$518,120.00	$517,581.80	$538.20	-	TBD	Sustainability	20-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Fremont Elementary and Spurgeon Intermediate SRTS	This project will include: Bicycle Lane (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Installation of bulbouts, traffic circles, missing sidewalks, sidewalk repairs, enhanced marked crosswalks, bike routes, bike lanes, new traffic signal for safe routes to school (SRTS) for Fremont Elementary and Spurgeon Intermediate.	Fremont Elementary and Spurgeon Intermediate	07/18/2023	08/31/2025	$1,610,322.28	$1,540,829.75	$69,492.53	-	Yes	Complete Streets	10-20	72	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Civic Center Drive Rehabilitation (Minter Street to Santiago Street)	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design		Minter Street to Santiago Street	01/01/2025	12/31/2025	$12,783.00	$12,783.00	-	-	Yes	Sustainability	20-20	69	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Civic Center Drive Rehabilitation (Minter Street to Santiago Street)	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design		Minter Street to Santiago Street	01/01/2026	12/31/2026	$.00	-	-	-	Yes	Sustainability	20-20	69	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Bedford Avenue (Main Place to North City Limit)	This project will include: Pavement Rehab/Repair (Existing)		Main Place to North City Limit	10/01/2025	11/30/2025	$.00	-	-	-	Yes	Sustainability	20-20	69	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Grand Avenue Rehabilitation (Edinger Avenue to McFadden Avenue)	This project will include: Pavement Rehab/Repair (Existing)		Edinger Avenue to McFadden Avenue	01/01/2026	04/30/2026	$.00	-	-	-	Yes	Sustainability	20-20	69	34	46
City of Santa Ana	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Bristol Widening Warner to St. Andrew Phase IV	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	This project will widen the street to a total of six lanes (three lanes in each direction). It will also include bus turnouts, acquisitions of properties, and the relocation of existing utilities along the project segment.	Bristol Street from Warner Ave to St. Andrew Place	06/01/2020	02/28/2026	$131,578.61	$131,578.61	-	-	Yes	Sustainability	20-20	68	34	46
City of Santa Barbara RMRA Funds Spent in FY 2024-2025 - $4,707,444.73. Total Number of Projects Reported- 3																			
City of Santa Barbara	Santa Barbara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY22B Pavement Maintenance Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The project will rehabilitate 13 blocks of Haley Street from Castillo Street to Milpas Street; replacing damaged concrete sidewalks, curbs, gutters, and cross gutters; upgrading access ramps to meet Americans with Disabilities Act requirements; and grinding and overlaying the roadway surface.	Haley Streets from Castillo Street to Alsos Street. Chapala from Haley Street to Sola Street.	04/03/2023	12/31/2025	$3,515,224.86	$3,211,354.11	$303,870.75	-	No		15-20	37	19	1
City of Santa Barbara	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Fiscal Year 2024B Pavement Maintenance Project	This project will include: ADA Curb Ramp Installation (New),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)		State Street from Las Positas to Constance Avenue (or its equivalent)	03/25/2024	06/30/2025	$1,495,382.62	$1,495,382.62	$.00	$1,495,382.62	No		20-20	37	19	1
City of Santa Barbara	Santa Barbara County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Fiscal Year 2025 Slurry Seal Project	This project will include: Active Transportation Plan		-Bath Street from Haley Street to Carrillo Street -Castillo Street from Carrillo Street to Micheltorena Street -Cliff Drive from Las Positas Road to Castillo Street -Gillespie Street from Portesuello Avenue to Mission Street -Las Positas from Calle Real to State Street -Mission Street from Modoc Road to Robbins Street -Portesuello Avenue from Modoc Road to Gillespie Street -San Andres Street from Mission Street to Micheltorena Street -Shoreline Drive from Meigs Road to Loma Alta Drive	06/30/2025	07/01/2025	$708.00	$708.00	-	-	No		6-6	37	19	1
City of Santa Clara RMRA Funds Spent in FY 2024-2025 - $2,592,910.12. Total Number of Projects Reported- 3																			
City of Santa Clara	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022 Annual Street Pavement Maintenance and Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Lafayette St (Aldo Ave to Clyde Ave); Lafayette St N/B (Clyde Ave to Montague Expwy); Lafayette St S/B (Clyde Ave to Montague Expwy); Lafayette St (Montague Expwy to Agnew Rd); Lafayette St N/B (Agnew Rd to Hogan Dr); Lafayette St S/B (Agnew Rd to Hogan Dr); Lafayette St (Hogan Dr to Calle De Luna); Mission College Blvd (Freedom Circle West to Montague Expwy)	07/05/2022	11/25/2024	$2,625,042.70	$.00	$2,625,042.70	$5,844,644.29	Yes	Complete Streets, Sustainability	3-20	10	25	15
City of Santa Clara	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Annual Street Pavement Maintenance and Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various streets citywide, including portions of: Alberta Ct; Armour Dr; Bonita Ave; Burke Dr; Capistrano Dr; Capitola Wy; Catherine St; Chromite Dr; Clay St; Cooper Dr; Curtis Ave; Del Monte Ave; Earl Drive; El Capitan Ave; Elmhurst Ct; Emmett Pl; Fairfield Ave; Gibson Ave; Golden State Dr; Georgetown Pl; Inverness Ave; Mangrum Dr; Mauricia Ave; Pacific Dr; Pierce St; Roosevelt Ct; Sheraton Dr; Soares Ct; South Drive; Stafford St.	06/17/2024	06/23/2025	$2,592,910.12	$2,592,910.12	$.00	$2,675,660.12	Yes	Complete Streets, Sustainability	3-20	25	10	17
City of Santa Clara	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Annual Street Maintenance and Rehabilitation Program	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Various streets citywide including portions of: Avenida De Carmen; Avenida De Las Flores; Avenida De Lago; Avenida De Las Rosas; Bancroft St; Barto St; Cabrillo Ave; Calle De Primavera; Concord Ln; Corte Primavera; Dibble Ct; Flannery; Fairway Glen Dr; Hamilton Ln; Hobart Terrace; Hogan Dr; Los Olivos Ave; Pomeroy Ave; Stevenson St; Valley Ct; Valley Wy; Warburton Ave; Washington St	05/27/2025	06/30/2026	$.00	$.00	-	-	Yes	Complete Streets, Sustainability	3-20	26	10	17
City of Santa Clarita RMRA Funds Spent in FY 2024-2025 - $5,645,635.32. Total Number of Projects Reported- 4																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Santa Clarita	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	M0149 2022-23 Overlay and Slurry Seal Program Design and Construction	This project will include: Pavement Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	M0149 CONST: Whites Cyn Rd: Heller Circle/Skyline Ranch Road-Delight Street Copper Hill Drive: Decoro Dr-Smyth Dr Copper Hill Drive from West Hills Drive to Rio Norte Drive Plum Canyon Road from Bouquet Canyon Road to Heller Circle/Skyline Ranch M0153 DESIGN: Magic Mountain Pkwy to McBean Whites Canyon Road from Delight Street to Soledad Canyon Road Bouquet Canyon Road from Soledad Canyon Road to Concrete bridge north of Espuella Drive Via Princessa: Sierra Hwy to Lost Canyon Road.	09/06/2022	06/30/2024	$9,685,433.08	$1,331.18	$9,684,101.90	$10,174,942.19	Yes	Complete Streets, Sustainability	3-15	38	21,27	25
City of Santa Clarita	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Duplicate Project Remove	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Closeout of M0149	-	-	$.00	-	-	-	Yes	Sustainability	3-15	40	23	25
City of Santa Clarita	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	M0153 Overlay B 2023-24 Overlay and Slurry Seal Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Overlay B Neighborhood N11 Toro Enterprise Inc:8TH VALLEY 8TH NEWHALL 9TH NEWHALL ACORN CT OAKRUN AGRAMONTE CROSS ALAMOS VALLEY ARCADIA 8TH LYONS BRECKENRIDGE PL WAYMAN BURR CT OAKRUN CEDARTOWN VALLEY COLWYNSMAPLE CROSS 9105 S AGRAMONTE 8TH DEYCROSS WILDWOOD Cyn RD DERIAN CEDARTOWN ELLIOTT MAPLE HADEN CT WAYMAN HAPPY VALLEY VALLEY IANEL E MAPLE N LOGDELLMIDDLEBANK LOLA WAYMAN MAPLE VALLEY CROSS MARKET NEWHALL MIDDLEBANK ROSS OAKRUN VALLEY PARKVIEW 8TH SHADELAND MIDDLEBANK TIMON MARKET VALLEY	07/08/2024	06/30/2026	$5,644,304.14	$5,644,304.14	-	-	Yes	Complete Streets, Sustainability	3-15	40	23	27
City of Santa Clarita	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	M0157 2024-25 Overlay and Slurry Seal Program Design and Construction	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	M0157 Overlay A and B Awarded April 22, 2025 Magic Mountain Pkwy from Railroad Ave to McBean Pkwy: Newhall Ave from Railroad to Lyons Ave: Sand Canyon Road from Placerita Cyn to Soledad Cyn Road; Via Princessa from Sierra Hwy to Lost Canyon Rd	04/22/2025	12/31/2027	$.00	$.00	-	-	Yes	Complete Streets, Sustainability	3-15	38	21	40
City of Santa Cruz RMRA Funds Spent in FY 2024-2025 - $2,228,498.10. Total Number of Projects Reported- 3																			
City of Santa Cruz	Santa Cruz County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Bay Street and Riverside Avenue	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Riverside Avenue from Third to Beach Streets, Bay Street from Lennox to Mission Street (Rte 1).	07/01/2025	11/01/2025	$.00	-	-	-	Yes	Complete Streets	10-20	29	17	19
City of Santa Cruz	Santa Cruz County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	City Arterial and Collector Street Reconstruction and Overlay 2024	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing)	Escalona Drive from Grandview Street to Bay Street and from Walnut Avenue to Highland Avenue; Highland Avenue from Mission Street (Rte 1) to Spring Street; Bay Drive from Escalona Drive to Nobel Drive	01/17/2025	12/09/2025	$2,228,498.10	$2,228,498.10	-	-	TBD		10-15	28	17	19
City of Santa Cruz	Santa Cruz County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	City street arterial and collector street rehabilitation	This project will include: Active Transportation Plan,Preliminary Design,Project Scope Development	Bay Street from railroad tracks to Mission Street (Rte 1)	03/02/2026	09/30/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	5-15	29	17	19
City of Santa Fe Springs RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Santa Fe Springs	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Commercial Street Improvement Slauson Ave (Sorensen Ave to Santa Fe Springs Rd)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	The project limits encompass Slauson Ave, from Sorensen Avenue to Santa Fe Springs Road.	02/02/2026	12/31/2026	$.00	-	-	-	Yes	Sustainability	15-20	57	32	38
City of Santa Maria RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Santa Maria	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Roadway Rehabilitation Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Roundabout Rehab/Repair (Existing)	Betteravia from E Street to US 101 S. Blosser from Donovan to Betteravia Bradley Road from Main Street to Betteravia Carlotti Drive from Nobel Way to Donovan Road Depot Street from Fesler Street to Main Street Hidden Pines Way from Blosser Road to Preisker Lane Main Street from Palisade Drive to Suey Road Jones Street from College Drive to Bradley Road Railroad Avenue from Donovan Road to Fesler Street Suey Road from Donovan to Main Street College Drive from Donovan Road to Main St	06/02/2026	10/01/2026	$.00	-	-	-	TBD		15-20	37	19	24
City of Santa Monica RMRA Funds Spent in FY 2024-2025 - $3,139,402.99. Total Number of Projects Reported- 5																			
City of Santa Monica	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Safe Routes to School at Six Schools (SP2649)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety) (Design and construction of school access and safety improvements that were identified during Walk Audits conducted in the spring of 2017. The crossing improvements include, bulb-outs, high-visibility beacons, curb ramp improvements, signage and striping, and operational changes to these schools. The improvements also remove crossing barriers and provide improved visibility and legibility for students and parents, making active transportation more comfortable for students and their families.	Edison Language Academy: 2402 Virginia Avenue. SMASH: 2525 5th Street. John Muir: 2526 6th Street. McKinley Elementary: 2401 Santa Monica Boulevard. Grant Elementary: 2368 Pearl Street. Franklin Elementary: 2400 Montana Avenue	08/05/2024	06/30/2025	$1,486,842.00	$1,486,842.00	-	$3,543,064.57	TBD	Complete Streets	25-25	50	26	33
City of Santa Monica	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Paving & Sidewalk Repair Program - FY17/18 & FY19/20 (SP2592)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Citywide: 4th Street between Palisades Ave and Wilshire Blvd., 6th Street between Montana Ave and Wilshire Blvd., Nelson Way between Pico Blvd. and Pacific Ave., Pico Blvd. between 16th St and Ocean Ave, 23rd Street between Ocean Park Blvd. and Airport Ave.	02/22/2021	02/18/2022	$1,210,210.89	$2,458.33	$1,207,752.56	$4,307,178.57	No		20-27	50	26	36
City of Santa Monica	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Paving and Sidewalk Repair Program - FY21/22 & FY22/23 (SP2650)	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Project is located along various streets and roads in the Pico, Sunset Park, and Wilshire Montana neighborhoods.	01/03/2023	08/23/2025	$1,856,508.48	$273,989.51	$1,582,518.97	-	No		20-27	50	26	36
City of Santa Monica	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Paving and Sidewalk Repair Program FY2023-2024	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Street/road rehab is anticipated to occur on Michigan Avenue in the Pico Neighborhood and Neilson Way in the Pico and Ocean Park Neighborhoods in Santa Monica	02/15/2024	02/28/2026	$1,518,202.62	$1,374,741.48	$143,461.14	-	No		20-27	50	26	36
City of Santa Monica	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Paving and Sidewalk Repair Program - FY24/25 (SP2699 & SP2670)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The Annual Paving Project will reconstruct California Avenue from Ocean Avenue to 7th Street in the downtown Santa Monica area	06/30/2025	07/20/2026	$1,371.67	$1,371.67	-	-	No		20-27	50	26	36
City of Santa Paula RMRA Funds Spent in FY 2024-2025 - $1,179,631.78. Total Number of Projects Reported- 3																			
City of Santa Paula	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Harvard Boulevard from Peck Road to 10t Street Pavement Rehabilitaiton Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Rehab on 1.9 miles of Harvard Boulevard on the southwest side of the city between Peck Road and 10th Street	06/27/2022	07/02/2025	$1,188,384.09	$944,788.00	$243,596.09	-	TBD		15-20	37	19	26
City of Santa Paula	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2021-2022 Citywide Street Maintenance	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Rehabilitation on Santa Barbara St, Santa Paula St, Dean Dr, Virginia Terr., and Saticoy Street	06/23/2022	07/04/2025	$61,811.37	$.00	$61,811.37	-	TBD		15-20	37	19	26

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Santa Paula	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Roadway Pavement Rehabilitation at various locations throughout the City	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	This project consists of the reconstruction and rehabilitation of various City Streets per the City's Pavement Management Program for FY 24/25	10/03/2024	12/01/2025	$234,843.78	$234,843.78	-	-	TBD		5-12	38	19	26
City of Santa Rosa RMRA Funds Spent in FY 2024-2025 - $601,847.59. Total Number of Projects Reported- 7																			
City of Santa Rosa	Sonoma County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sonoma Avenue Pavement Rehabilitation - Bobelaine Drive to E St	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Sonoma Avenue between Bobelaine Drive and E St	10/23/2023	12/31/2025	$2,390,205.02	$69,829.87	$2,320,375.15	-	Yes	Complete Streets, Sustainability	20-20	10	2	5
City of Santa Rosa	Sonoma County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Fulton Road Widening and Reconstruction - Guerneville Road to Piner Road	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	City of Santa Rosa, Sonoma County - Fulton Road between Guerneville Road and Piner Road, residential neighborhoods, near Piner High School	07/01/2022	12/31/2025	$6,533,728.99	$.00	$6,533,728.99	-	TBD	Climate, Complete Streets, Sustainability	5-20	2	2	5
City of Santa Rosa	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Santa Rosa US Highway 101 Bicycle and Pedestrian Overcrossing	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Cost Estimating,Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	City of Santa Rosa - over US-101, north of College Ave near Santa Rosa Junior College	04/11/2019	02/09/2026	$873,969.81	$271,965.34	$602,004.47	-	Yes	Climate, Sustainability	20-50	2	2	4
City of Santa Rosa	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Other	Santa Rosa US Highway 101 Bicycle and Pedestrian Overcrossing	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Cost Estimating,Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Preliminary Design,Right of Way,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	City of Santa Rosa - over US-101, north of College Ave near Santa Rosa Junior College	02/10/2026	02/28/2029	$.00	-	-	-	Yes	Climate, Sustainability	20-50	2	2	4
City of Santa Rosa	Sonoma County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Highway 101 Hearn Interchange Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bridge Structure Rehab/Repair (Existing),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	US Highway 101 at Hearn Interchange	05/01/2024	04/30/2026	$626,513.36	$224,937.18	$401,576.18	-	Yes	Complete Streets	30-50	10	2	4
City of Santa Rosa	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Calistoga Road Reconstruction	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Install of Bollards / protected bike lane features	Calistoga Road, Santa Rosa - Between Montecito Boulevard and State Route Highway 12	10/07/2021	04/30/2026	$35,115.20	$35,115.20	-	-	Yes	Complete Streets	20-50	2	2	4
City of Santa Rosa	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Calistoga Road Reconstruction	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Install of Bollards / protected bike lane features	Calistoga Road, Santa Rosa - Between Montecito Boulevard and State Route Highway 12	05/01/2026	07/31/2027	$.00	-	-	-	Yes	Complete Streets	20-50	2	2	4
City of Santee RMRA Funds Spent in FY 2024-2025 - $1,634,881.75. Total Number of Projects Reported- 7																			
City of Santee	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Concrete Repair/Replacement Program 2024	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Various locations as identified by City Public Works and Engineering staff and are available for the public for review on the City's concrete repair data base.	11/01/2024	02/28/2026	$19,181.94	$19,181.94	-	-	Yes	Complete Streets	20-50	71	38	50
City of Santee	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Bridge Restorations Citywide	This project will include: Cost Estimating,Project Scope Development	Various City bridges based on the Caltrans bridge inspection report. Bridges include Cuyamca Street @ San Diego River, Carlton Hills Blvd @ San Diego River, Carlton Oaks Drive @ Sycamore Creek, Prospect Avenue @ Forester Creek, Mission Gorge Road @ Forester Creek and Mast Boulevard at Santee Lakes.	01/06/2026	06/27/2027	$.00	-	-	-	Yes	Complete Streets	20-50	71	38	50
City of Santee	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation 2024	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various City streets as recommended by the City's Pavement Management Report dated April 2022 and project street list available for review on the City's website at www.cityofsanteeca.gov/government/engineering/helpful-resources.	01/01/2024	07/01/2024	$10,075.05	$460.43	$9,614.62	$1,503,719.85	Yes	Complete Streets	15-20	71	38	50
City of Santee	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Repair and Rehabilitation 2024	This project will include: Cost Estimating,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various City streets as recommended by the City's Pavement Management Report dated April 2022 and project street list available for review on the City's website at www.cityofsanteeca.gov/government/engineering/helpful-resources.	07/01/2024	01/22/2025	$410,501.70	$410,501.70	-	$1,503,719.85	Yes	Complete Streets	15-20	71	38	50
City of Santee	San Diego County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Citywide Crack Sealing Program 2024	This project will include: Pavement Rehab/Repair (Existing)	Various City streets as recommended in the City's Pavement Management Report dated April 2022. Street locations are available for review on the City's website at www.cityofsanteeca.gov/government/helpful-resources for the Pavement Repair and Rehabilitation 2024 and Pavement Roadway Maintenance 2024 program projects.	-	-	$.00	-	-	-	Yes	Complete Streets	10-15	71	38	50
City of Santee	San Diego County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Pavement Roadway Maintenance	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various City streets as recommended by the City's Pavement Management Report dated April 2022. Street list for the Pavement Roadway Maintenance 2024 project is available for review at the City's website at www.cityofsanteeca.gov/government/engineering/helpful-resources.	01/01/2024	05/30/2024	$28,062.54	$28,062.54	-	$1,827,295.45	Yes	Complete Streets	10-15	71	38	50
City of Santee	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Roadway Maintenance	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various City streets as recommended by the City's Pavement Management Report dated April 2022. Street list for the Pavement Roadway Maintenance 2024 project is available for review at the City's website at www.cityofsanteeca.gov/government/engineering/helpful-resources.	07/01/2024	01/08/2025	$1,176,675.14	$1,176,675.14	-	$1,836,271.13	Yes	Complete Streets	10-15	71	38	50
City of Saratoga RMRA Funds Spent in FY 2024-2025 - $805,252.04. Total Number of Projects Reported- 2																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Saratoga	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Roadway Improvements 23-24	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Rolling Hills Road, Debbie Lane, Arcadia Palms Drive, Via Real Drive, Shadow Oaks Way, Diamond Oaks Ct, Martha Ave	08/19/2024	06/30/2025	$805,252.04	$805,252.04	-	$3,012,335.03	Yes	Complete Streets	5-25	28	15	16
City of Saratoga	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Roadway Improvements 24-25	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Springer Ave, Bank Mill Rd, Via Arriba Dr, and Fruitvale Ave	10/27/2025	05/15/2026	$.00	-	-	-	Yes	Complete Streets	5-25	28	15	16
City of Sausalito RMRA Funds Spent in FY 2024-2025 - $59,638.00. Total Number of Projects Reported- 5																			
City of Sausalito	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Coloma St Safe Pathways to School Project	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Closing a sidewalk gap between Bridgeway and Olima including pavement rehabilitation between Bridgeway and Olima St., rehabilitation of sanitary sewer, installation of a mid block crosswalk with flashing beacons, new curb ramps, potential new street trees.	Coloma between Bridgeway and Olima	05/23/2022	04/01/2026	$.00	$.00	$.00	-	Yes	Complete Streets	20-30	12	2	2
City of Sausalito	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Coloma St Safe Pathways to School Project	This project will include: ADA Curb Ramp Installation (New),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | Closing a sidewalk gap between Bridgeway and Olima including pavement rehabilitation between Bridgeway and Olima St., rehabilitation of sanitary sewer, installation of a mid block crosswalk with flashing beacons, new curb ramps, potential new street trees.	Coloma between Bridgeway and Olima	07/01/2026	10/02/2026	$.00	-	-	-	Yes	Complete Streets	20-30	12	2	2
City of Sausalito	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Edwards Ave Rehabilitation Project (Renamed 2023 Pavement Improvement Project)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Edwards between Marion and Alexander, includes pavement rehabilitation and repaving in asphalt and concrete, sanitary sewer main replacement.	Edwards between Marion and Alexander	02/22/2024	07/29/2024	$191,406.27	$.00	$191,406.27	$1,579,900.00	Yes	Complete Streets	20-30	12	2	2
City of Sausalito	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2024 Roadway Resurfacing and Improvement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Monte Mar:Currey Ave-US 101 access Arana Circle:End-End Locust St:Bridgeway-End Easterby:Pearl-Bridgeway Ebbtide:100 Ebbtide-Stanford Way Butte:Anchorage-Sacramento Heath Way:Gate 5-End Anchor:Bridgeway-Humboldt Bridgeway SB:Nevada-Spring Bridgeway SB:Spring-Napa Bridgeway SB:Napa-Johnson Crecienta:Monte Mar-Currey El Portal:Bridgeway-Tracy Kendall:Arana Circle-Cul-de-Sac Napa:Bridgeway-Caledonia Second:South-Richardson Spring:Bridgeway-Woodward Woodward:Spring-Easterby	12/02/2024	08/15/2025	$59,638.00	$59,638.00	-	-	Yes	Complete Streets	3-30	12	2	2
City of Sausalito	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2024 Roadway Resurfacing and Improvement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Monte Mar:Currey Ave-US 101 access Arana Circle:End-End Locust St:Bridgeway-End Easterby:Pearl-Bridgeway Ebbtide:100 Ebbtide-Stanford Way Butte:Anchorage-Sacramento Heath Way:Gate 5-End Anchor:Bridgeway-Humboldt Bridgeway SB:Nevada-Spring Bridgeway SB:Spring-Napa Bridgeway SB:Napa-Johnson Crecienta:Monte Mar-Currey El Portal:Bridgeway-Tracy Kendall:Arana Circle-Cul-de-Sac Napa:Bridgeway-Caledonia Second:South-Richardson Spring:Bridgeway-Woodward Woodward:Spring-Easterby	10/20/2025	02/17/2026	$.00	-	-	-	Yes	Complete Streets	3-30	12	2	2
City of Scotts Valley RMRA Funds Spent in FY 2024-2025 - $6,602.74. Total Number of Projects Reported- 3																			
City of Scotts Valley	Santa Cruz County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Rehabilitation on Civic Center Drive, Tabor Way and Lundy lane	This project will include: Pavement Rehab/Repair (Existing)	Cathy Lane, Civic Center, Lundy Lane	04/03/2026	08/31/2026	$.00	-	-	-	TBD		10-15	29	17	18
City of Scotts Valley	Santa Cruz County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Scotts Valley Drive - Surface Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Scotts Valley Drive - Mount Hermon Road to Bethany Drive	04/03/2026	10/31/2026	$.00	-	-	-	TBD		7-10	29	17	18
City of Scotts Valley	Santa Cruz County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Hacienda Drive Repair and Resurface Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Hacienda Drive - Cumbre Ln to Glenwood Dr	07/03/2024	10/31/2026	$6,602.74	$6,602.74	-	-	TBD		8-10	28	17	19
City of Seal Beach RMRA Funds Spent in FY 2024-2025 - $1,557,048.86. Total Number of Projects Reported- 4																			
City of Seal Beach	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2021-22 Local Street Paving Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	City of Seal Beach - College Park East Neighborhood, Old Town. Locations are preliminary.	02/26/2024	09/30/2024	$807,443.15	$65,675.75	$741,767.40	$838,010.78	No		5-10	72	34	48
City of Seal Beach	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Almond Avenue Paving Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	College Park East Neighborhood - Almond Avenue	02/26/2024	09/30/2024	$74,873.64	$20,167.00	$54,706.64	$567,833.48	No		5-15	72	34	47
City of Seal Beach	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Arterial Street Resurfacing Program	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Seal Beach Boulevard (Westminster Ave to North Gate Rd)	07/18/2023	12/03/2024	$80,692.00	$.00	$80,692.00	$80,692.00	No		10-15	72	34	47
City of Seal Beach	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Arterial Street Resurfacing Program	This project will include: Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development	Seal Beach Boulevard (Westminster Ave to North Gate Rd)	12/04/2024	08/11/2025	$1,471,206.11	$1,471,206.11	-	-	No		10-15	72	34	47
City of Seaside RMRA Funds Spent in FY 2024-2025 - $2,100,335.44. Total Number of Projects Reported- 4																			
City of Seaside	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Hilby Avenue Traffic Calming Improvements Project	This project will include: Cost Estimating,Document Preparation,Feasibility Study,Preliminary Design,Project Scope Development	Hilby Avenue between General Jim Moore Blvd and Canyon Del Rey Blvd.	12/01/2022	03/31/2025	$100,610.00	$.00	$100,610.00	$191,677.99	No		5-10	29	17	20
City of Seaside	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2022/2023 Pavement Rehabilitation Improvements Project	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing)	Flores Place, Flores Street, Grandview Street, Harding Street, Lincoln Street, Waring Street, Yosemite Street, Villanova Court, Velerton Court, Metz Avenue.	08/05/2024	05/09/2025	$2,100,335.44	$2,100,335.44	-	$3,165,144.64	No		5-30	29	17	20
City of Seaside	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	2025 Pavement Rehabilitation Improvements Project	This project will include: Environmental Study/Documents,Preliminary Design,Project Scope Development | Evaluate the road network and determine failed road sections and design for the best applicable selected pavement rehabilitation treatment types as determined during design.	Citywide, exact streets to be determined during design phase	02/24/2025	09/30/2026	$.00	$.00	-	-	No		5-30	29	17	20
City of Seaside	Monterey County	2025	Local Streets and Roads Program	Construction	Carried Over	Traffic Control Devices	San Pablo Traffic Calming Improvements Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | | Median island installation (new); speed cushion installation (new);	San Pablo Avenue between Mescal Street and General Jim Moore Boulevard	08/26/2025	10/29/2025	$.00	-	-	-	No		5-20	29	17	20
City of Sebastopol RMRA Funds Spent in FY 2024-2025 - $25,981.73. Total Number of Projects Reported- 2																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Sebastopol	Sonoma County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Bodega Ave. Guardrails Replacement	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Bodega Ave. from Valley View Drive to western city limit at Atascadero Creek Bridge	03/15/2023	06/26/2026	$14,706.77	$12,995.33	$1,711.44	-	TBD	Complete Streets	15-25	10	2	4
City of Sebastopol	Sonoma County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	SR 116 Enhanced Crossings	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Install pedestrian-activated circular LED rapid flashing beacons replacing existing standard flashing beacons; install perimeter lighted pedestrian crossing signs; install pedestrian push buttons; remove existing in-roadway warning lights.	S Main/Burnett St; N Main/Keating Ave; Gravenstein Hwy/Hutchins Ave; Petaluma Ave/Walker Ave	09/13/2023	06/26/2026	$33,375.09	$12,986.40	$20,388.69	-	Yes	Climate, Complete Streets, Sustainability, Technologies	15-15	10	2	4
City of Selma RMRA Funds Spent in FY 2024-2025 - $17,360.49. Total Number of Projects Reported- 2																			
City of Selma	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	South Mill Ditch Avenue Overlay	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	South Mill Ditch between Nelson Blvd and Goldridge St	07/01/2024	12/31/2026	$5,000.00	$5,000.00	-	-	No		20-25	31	14	21
City of Selma	Fresno County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Second Street Reconstruction	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Second Street between Sylvia St and Nebraska Ave	07/01/2024	12/31/2026	$12,360.49	$12,360.49	-	-	No		20-25	31	14	21
City of Shafter RMRA Funds Spent in FY 2024-2025 - $605,103.00. Total Number of Projects Reported- 2																			
City of Shafter	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Zerker Road Reconstruction Project Phase III	This project will include: Pavement Rehab/Repair (Existing)	Zerker Rd. - Approx. 3900' north of the Friant Kern Canal continuing north for 3500'	08/16/2024	09/05/2024	$605,103.00	$605,103.00	-	$722,442.87	No		15-20	32	14	21
City of Shafter	Kern County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	South Reiker Street Reconstruction- Lerdo Hwy to West Ash Avenue	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Reiker Street Lerdo Hwy to West Ash Avenue	10/13/2025	12/12/2025	$.00	-	-	-	No		15-20	32	14	22
City of Shasta Lake RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Shasta Lake	Shasta County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Other	Moody Creek Bridge Replacement	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Right of Way | Replace bridge.	Cascade Boulevard @ Moody Creek	04/01/2026	12/31/2026	$.00	-	$.00	-	No		50-75	1	1	1
City of Sierra Madre RMRA Funds Spent in FY 2024-2025 - $172,558.55. Total Number of Projects Reported- 1																			
City of Sierra Madre	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024-25 Street Rehabilitation	This project will include: Pavement Rehab/Repair (Existing)	Fairfiew Ave: Michillinda Ave to Sierra Kets Dr Fairfiew Ave: Cul de Sac Alegria Ave: Michillinda to End Auburn Ln W. Sierra Madre Blvd: Auburn Ave to Hermosa Ave	06/09/2025	05/08/2026	$172,558.55	$172,558.55	-	-	Yes	Sustainability, Technologies	20-20	59	29	28
City of Signal Hill RMRA Funds Spent in FY 2024-2025 - $30,594.99. Total Number of Projects Reported- 2																			
City of Signal Hill	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Sidewalk Repairs FY 24-25	This project will include: Procurement of Road Maintenance and Rehab Materials | Repair City Sidewalks	Citywide	05/19/2025	06/30/2025	$26,653.40	$26,653.40	-	$76,653.40	No		7-20	69	33	42
City of Signal Hill	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Pavement Management & Rehabilitation FY 24-25	This project will include: Procurement of Road Maintenance and Rehab Materials | Repair City Streets	California Avenue between 28th Street and Spring Street	04/28/2025	06/30/2025	$3,941.59	$3,941.59	-	$678,195.78	No		7-12	69	33	42
City of Simi Valley RMRA Funds Spent in FY 2024-2025 - $3,821,098.47. Total Number of Projects Reported- 2																			
City of Simi Valley	Ventura County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 2023-24 Annual Minor Streets Rehabilitation Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Paving of select local/residential streets in the vicinity of the following areas: Apricot Road, Aqueduct Court, Duarte Circle, E. Brower Street, Elizondo Street, Galena Avenue, Grinnel Court, Humboldt Street, Lindale Avenue, N. Brower, Niles Street, Sebring Avenue, Sebring Court, Trinway Avenue, Valley Gate Road, And Waldo Street, Meander Drive, Mellow Lane, Placid Court, Rambling Road, Restful Court, Rocking Horse Drive, Starstone Court, And Wrangler Road.	12/29/2023	12/30/2024	$3,825,598.47	$3,821,098.47	$4,500.00	$3,825,598.47	TBD		15-20	42	27	26
City of Simi Valley	Ventura County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-25 Annual Minor Streets Rehabilitation Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Paving of select local/residential streets in the vicinity of the following areas: Anson St, Balsamo Ave, Bronze Pl, Bryson Ave, Crystal Cir, Ettin Ave, Harper St, Hillview Cir, Hillview Ln, Jade Ct, Latham St, Lemon Dr, Mark Ct, Monticello Ave, Pearl Cir, Rivera St, Sapphire Ave, Sunglow Ave, Tempe Ct, Tuscon St, Tuttle Ave, Weaver St, Weller Ct, William Ct, Yarnell Ave, and Yuma St	07/09/2025	11/28/2025	$.00	-	-	-	TBD		15-20	42	27	26
City of Solana Beach RMRA Funds Spent in FY 2024-2025 - $300,000.00. Total Number of Projects Reported- 2																			
City of Solana Beach	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2023/24 Roadway Maintenance and Repair Project	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	On portions of Lomas Santa Fe Drive and several residential streets including North Acacia Avenue from Estrella Street to Cliff Street, South Nardo Avenue from El Sueno to Corto Street, Patty Hill Drive from Barbara Avenue to North Granados Avenue, and the easterly portion of Via Mil Cumbres	06/26/2025	12/31/2025	$300,000.00	$300,000.00	-	-	No		15-25	78	39	49
City of Solana Beach	San Diego County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2024/25 Roadway Maintenance and Repair Project	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	On portions of Lomas Santa Fe Drive and several residential streets including Glencrest Drive from Dell Street to Glencrest Place, Highland Drive from Lomas Santa Fe Drive to Sun Valley Road, all of Mola Vista Way, all of Palmitas Street, San Mario Drive from Highland Drive to Santa Sabina Court, and the middle portion of Via Mil Cumbres.	06/30/2025	12/31/2025	$.00	$.00	-	-	No		15-25	78	39	49
City of Soledad RMRA Funds Spent in FY 2024-2025 - $313,629.37. Total Number of Projects Reported- 3																			
City of Soledad	Monterey County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 22/23 Street Maintenance Project	This project will include: This project will include: Repair existing road infrastructures such as streets, sidewalks, ramps, etc. | Project boundary starting southwest of the City Limit, from Moranda Rd along Front St all the way to Nestles Rd.	Front Street, From Moranda Road all the way to Nestles Road.	07/29/2024	11/05/2025	$.00	$.00	-	-	Yes	Complete Streets	10-20	29	17	18
City of Soledad	Monterey County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY24/25 Crack Seal Project	This project will include: Pavement Rehab/Repair (Existing) | The City of Soledad as part of this project will do a City Wide Crack Seal project on eligible streets.	This project will address various streets in the City of Soledad: - Park Street (between State & Palm Ave.) - Oak Street (between Monterey & Palm Ave.) - Market Street (between San Vicente & East St.) - Prado Dr. (between Estrella St. & Gabilan Dr.) For a full list of streets, please refer to the Crack Seal Map attached to the Proposed Project List Submittals Files.	06/28/2024	12/04/2024	$314,491.43	$313,629.37	$862.06	$482,506.71	No		5-10	29	17	18
City of Soledad	Monterey County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	FY 24/25 Slurry Seal Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design	Locations to be determined during the pre-construction phase of this project. Locations will be dependent on the design and cost estimates (engineering).	06/01/2026	08/31/2026	$.00	-	-	-	TBD		8-10	29	17	18
City of Solvang RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Solvang	Santa Barbara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Solvang Semi-annual Road Repair and Maintenance Project	This project will include: Pavement Rehab/Repair (Existing)	Overlay of Alamo Pintado Road between Vyborg and the north City limit	02/02/2026	06/30/2026	$.00	-	-	-	No		8-15	37	19	24
City of Sonoma RMRA Funds Spent in FY 2024-2025 - $318,333.19. Total Number of Projects Reported- 4																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Sonoma	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2024 Slurry Seal	This project will include: Preliminary Design | The project will provide slurry seal street surface treatment for various street segments throughout the City of Sonoma. Auxiliary work in support of the slurry seal treatment includes surface reparation; crack seal; removal and replacement of pavement striping markings; protection of existing utility structures, curb and gutter.	Various Streets - Davila Ct from Eastin Dr to Cul de Sac, Eda Ct from Joaquin Dr to Cul de Sac, Fifth Street E from Denmark St to Este Madera Ln, Fifth Street E from Este Madera to Ln E MacArthur St, Fourth St E from Patten to St E Napa St, Hudson Ct from France St to Cul de Sac, Jones St from Temp D/E S to Engler St, Jones St from Napa Rd to Brockman Dr, Junipero Serra Dr from Fano Ln to Verano Ave, Knight St E from MacArthur St to Elliot St, Osenda Ct from Joaquin Dr to Cul de Sac.	06/14/2024	09/30/2024	$352.00	$.00	$352.00	$318,333.19	No		5-10	10	3	5
City of Sonoma	Sonoma County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	2024 Citywide Road Pavement Preservation Surface Treatment Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Locations: Fryer Cr (Clay St to Hiking Path); Fryer Cr (Hiking Path to Newcomb St); Picket St (Clay St to Fryer Cr Dr); Nash Street (Clay St to Picket St); Todd Ave (Fryer Cr Dr to Dead End); Lubeck St (Fryer Cr Dr to Todd Ave); Fifth St W (W MacArthur St to 175' S/O W MacArther); Fifth St W (175 S/O W MacArther to Harrington Dr); Mariano Dr (Fano Ln to House #705); Mitchell Wy (Joaquin Dr to Cul de Sac E/O Linda Dr); Heather Ln (Dd Ed to Andrieux St); Juniper Ct (White Briar Dr to Cul d	-	-	$.00	-	-	-	No		5-10	10	3	5
City of Sonoma	Sonoma County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY2024-25 Street Pavement Preservation Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Locations: Davila Ct from Eastin Drive to Cul de Sac; Eda Court from Joaquin Drive to Cul de Sac; Fifth St East from Denmark St to Este Madera Ln: Fifth St East from Este Madera Ln to E. MacArthur St ; Fifth St West from W. MacArthur St to 175' S/O W. MacArthur St. Fifth St West from 175' S/O West MacArthur St to Harrington Dr. ; Fourth St East from Patten St to E. Napa St; Heather Ln from Dead End to Andrieux St; additional locations as listed on adopted reso	08/06/2024	12/13/2024	$318,333.19	$318,333.19	-	$318,333.19	No		5-7	10	3	5
City of Sonoma	Sonoma County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	FY2024-25 Street Pavement Rehabilitation Project	This project will include: Preliminary Design,Project Scope Development	Fryer Creek Drive from Newcomb Street to Clay Street Nash Street, Picket Street, and Newcomb Street	02/27/2025	09/07/2026	$.00	$.00	-	-	No		25-30	10	3	5
City of Sonora RMRA Funds Spent in FY 2024-2025 - $73,161.90. Total Number of Projects Reported- 3																			
City of Sonora	Tuolumne County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Linoberg and Bradford Street Project	This project will include: Preliminary Design	Linoberg at Bradford Street Sonora, CA 95370	12/31/2021	06/30/2027	$800.00	$.00	$800.00	-	Yes	Climate, Complete Streets, Technologies	20-30	5	8	4
City of Sonora	Tuolumne County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Traffic Control Devices	Sanguinetti Road at Greenley Road	This project will include: Preliminary Design	Sanguinetti Road at Greenley Road Intersection	07/01/2024	03/31/2027	$.00	-	-	-	Yes	Complete Streets, Technologies	15-15	8	4	5
City of Sonora	Tuolumne County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Snell Street Project (A)	This project will include: Cost Estimating,Environmental Study/Documents,Feasibility Study,Preliminary Design,Right of Way	Snell Street from City Limits to W. Bonanza Road in Sonora, CA	01/01/2023	12/31/2028	$73,926.90	$73,161.90	$765.00	-	Yes	Climate, Complete Streets, Technologies	20-30	8	4	5
City of South El Monte RMRA Funds Spent in FY 2024-2025 - $838,665.16. Total Number of Projects Reported- 1																			
City of South El Monte	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation Program, FY 2024-25	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Chico Ave (Garvey to Rush), Klingerman St (Chico to Central), Rush St (Loma to Rosemead), Floradale Ave (Thienes to Rush)	11/04/2024	06/30/2025	$838,665.16	$838,665.16	-	$1,797,331.15	Yes	Sustainability	10-20	57	22	31
City of South Gate RMRA Funds Spent in FY 2024-2025 - $1,509,893.53. Total Number of Projects Reported- 11																			
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Long Beach Blvd Pedestrian and Median Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Along Long Beach Blvd, between Tweedy Blvd and Santa Ana Ave	09/01/2023	12/31/2024	$500,000.00	$.00	$500,000.00	-	No	Complete Streets	10-15	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Residential Resurfacing Phase IV, City Project 699-ST	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Locations throughout the city	05/27/2025	12/31/2025	$.00	$.00	-	-	No	Sustainability	10-15	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Tweedy Mile Complete Street, Phase II, City Project No. 717-ST	This project will include: Cost Estimating,Environmental Study/Documents,Preliminary Design	Tweedy Blvd from West City Limit to Dearborn Ave and Hildreth Ave to Los Angeles River	04/15/2024	04/15/2025	$.00	$.00	$.00	-	No	Complete Streets	10-15	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Other	Tweedy Mile Uncontrolled Crosswalks, City Project No. 650-ST	This project will include: Cost Estimating,Environmental Study/Documents,Preliminary Design	Tweedy Blvd from Dearborn Ave to Hildreth Ave	02/27/2026	06/30/2026	$.00	-	-	-	No	Sustainability	10-15	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Tweedy Mile Complete Street, City Project No. 614-ST	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Tweedy Blvd from Dearborn Ave to Hildreth Ave	08/19/2024	12/31/2025	$1,202,000.00	$1,202,000.00	-	-	No	Complete Streets	10-15	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Citywide Sidewalk Improvements Ph-VIII	This project will include: Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Iowa Ave -Alameda St to Madison Illinois Ave- Alameda St to State St Ohio Ave - Alameda St to Long Beach Blvd Beaudine Ave from Firestone Blvd to Glenwood Pl Glenwood Pl from Calden Ave to Santa Fe Ave Glenwood Pl from Long Beach Blvd to Cypress Ave Evergreen Ave from Ardmore Ave to Glenwood Pl Independence Ave from South Gate Ave to Virginia Ave Elizabeth Ave from Santa Ana to Independence Ave Virginia Ave from Santa Ana to Independence Ave Kansas Ave -Alameda St to Long Beach Blvd	03/20/2023	05/10/2024	$55,909.28	$55,909.28	-	$453,861.57	No	Complete Streets	10-15	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Sidewalk Grinding Program	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Citywide	07/01/2024	06/30/2026	$3,050.00	$3,050.00	-	-	No		10-10	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Sidewalk Improvements Phase X	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Missouri Ave from Alameda St to Long Beach Blvd Kansas Ave from Alameda St to Long Beach Blvd Indiana Ave from Alameda St to Madison Ave Cherokee Ave from State St to Elizabeth Ave South Gate Ave from Liberty Blvd to Firestone Blvd Madison Ave from Liberty Blvd to Independence Ave	05/27/2025	12/31/2025	$8,496.00	$8,496.00	-	-	Yes	Complete Streets, Sustainability	20-20	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Citywide Residential Resurfacing Phase V	This project will include: Document Preparation,Preliminary Design	Citywide	04/30/2026	12/31/2026	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	20-20	63	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Citywide Residential Resurfacing Phase IV, City Project 699-ST	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Locations throughout the city; Various Locations include. Adella Ave-Southern Ave/Wood Ave Frontage Road East -Southern Ave/Miller Way Madison Ave and Deeble Street-Tweedy Blvd/Southern Ave Elizabeth Ave-City Limit/Tweedy Boulevard Liberty Boulevard-Long Beach Boulevard/California Ave Madison Ave-Tweedy Blvd/Southern Ave Mariposa Lane-City Limit/Sequoia Drive Missouri Ave-State St/California Ave Santa Ana Ave-Seville Ave/Madison Ave Victoria Ave-Tweedy Blvd /Southern Ave Virginia Ave-City Limit to Tweedy Blvd	05/27/2025	12/31/2025	$240,438.25	$240,438.25	-	-	No	Sustainability	10-15	62	33	44
City of South Gate	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Cotywide Residential Resurfacing Phase IV	This project will include: Cost Estimating,Document Preparation	Liberty Blvd, Hildreth Ave, Southern Ave, Pinehurst Ave, Missouri Ave,	07/01/2025	12/31/2025	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	20-20	62	33	44
City of South Lake Tahoe RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 3																			
City of South Lake Tahoe	El Dorado County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Tahoe Valley Stormwater & Greenbelt Improvement Project Phase I	This project will include: Pavement Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	F Street from Bonanza Ave to Margaret Ave, D St from Bonanza Ave to Julie Ln, Bonanza Ave from F St to B St	-	-	$.00	-	$.00	-	No		20-20	5	1	3

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of South Lake Tahoe	El Dorado County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pioneer Trail Road Rehab and Sidewalk Installation	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	Pioneer Trail, South Lake Tahoe - Between Larch Avenue and Ski Run Blvd.	03/19/2019	10/31/2026	$.00	$.00	$.00	-	Yes	Complete Streets	20-20	5	1	3
City of South Lake Tahoe	El Dorado County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Complete Streets Components	Tahoe Valley Stormwater Greenbelt Improvement Project Ph II	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Barton Ave from 3rd St. to 4th St.)	-	-	$.00	-	-	-	Yes	Climate, Sustainability	20-20	5	1	3
City of South Pasadena RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 4																			
City of South Pasadena	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Mission Street, Pasadena Avenue, & Arroyo Drive Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The two (2) adjacent intersections where Mission Street, Pasadena Avenue, & Arroyo Drive meet.	-	-	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	15-17	49	25	28
City of South Pasadena	Los Angeles County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Mission Street, Pasadena Avenue, & Arroyo Drive Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Cost Estimating,Document Preparation,Environmental Study/Documents,Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	The two (2) adjacent intersections where Mission Street, Pasadena Avenue, & Arroyo Drive meet.	-	-	$.00	-	-	-	Yes	Climate, Complete Streets, Sustainability	15-17	49	25	28
City of South Pasadena	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	FY 2024-25 Street Improvement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Glendon Way (Monterey Rd to Lyndon St), Mill Rd (Garfield Ave to End of St), Milan Ave (Oak St to Edgewood Dr), Edgewood Dr (Milan Ave to Wayne Ave), Pine St (Meridian Ave to Huntington Dr), Oneonta Knoll St (Fremont Ave to Primrose Ave), Maple St (Fremont Ave to Huntington Dr), Arroyo Verde Rd (Monterey Rd to Marmion Way)	06/01/2023	05/19/2025	$.00	$.00	$.00	$.00	Yes	Sustainability	15-17	49	25	28
City of South Pasadena	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-25 Street Improvement Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Glendon Way (Monterey Rd to Lyndon St), Mill Rd (Garfield Ave to End of St), Milan Ave (Oak St to Edgewood Dr), Edgewood Dr (Milan Ave to Wayne Ave), Pine St (Meridian Ave to Huntington Dr), Oneonta Knoll St (Fremont Ave to Primrose Ave), Maple St (Fremont Ave to Huntington Dr), Arroyo Verde Rd (Monterey Rd to Marmion Way)	09/22/2025	05/30/2026	$.00	-	-	-	Yes	Sustainability	15-17	49	25	28
City of South San Francisco RMRA Funds Spent in FY 2024-2025 - $3,633,188.09. Total Number of Projects Reported- 9																			
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Grand Boulevard Project Phase 3 (Arroyo Drive to Kaiser Way)	This project will include: The Pre-Construction/Design work is in progress for this project that will Improve El Camino Real between Arroyo Drive and Kaiser Way by installing enhanced pedestrian crossings, bike lanes, corner bulbout and median refuges, expanded bus stop/waiting areas, a new landscaped median, and green infrastructure.	El Camino Real between Arroyo Drive and Kaiser Way	06/30/2024	01/31/2026	$1,114,835.89	$710,287.90	$404,547.99	-	TBD	Complete Streets, Sustainability	20-30	19,22	13	14
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Linden Avenue/Spruce Avenue Traffic Calming Improvements (Phase 2)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Landscape Safety Installation (New),Sidewalk and/or Crosswalk Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | The project will design improvements along Linden Avenue from Aspen Avenue to Miller Avenue and Spruce Avenue from Lux to Miller. Elements include new intersection bulb-outs with Low Impact Development (LID) treatments and landscaping, high visibility crosswalks, ADA curb ramps, pedestrian crossings, median pedestrian refuge islands, and installation of a Class II bike lane with signage.	Linden Avenue from Aspen Avenue to Miller Avenue and Spruce Avenue from Lux to Miller	07/01/2015	04/13/2022	$544,411.12	$64.40	$544,346.72	$2,151,000.00	Yes	Complete Streets	10-30	22	13	14
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2022 West of 101 Pavement Rehabilitation Project	This project will include: Design and Construction project for the West of 101 Pavement Rehabilitation, deferred pavement maintenance work. | This project will extend ADA accessibility on local streets and enhance street aesthetics and overall function. It also provides more immediate improvement in the network pavement condition index (PCI) and a positive message of significant roadway improvements to the public. The rehabilitation work plan including recent rehabilitation projects will address over 25 centerline miles of streets and overall network PCI will improve from 71 to 85 (good to excellent condition) upon completion.	The majority of city streets located west of CA Highway 101 in South San Francisco.	03/02/2021	06/30/2025	$378,545.15	$.00	$378,545.15	$1,342,197.05	Yes	Complete Streets, Sustainability	15-25	19,22	13	14
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	South Linden Avenue and Scott Street Grade Separation Project (st1004)	This project will include: This project will consist of a roadway and pedestrian grade separation of the Caltrain commuter railroad. Useful life elements include ADA curb ramps, traffic signal modifications, pedestrian improvements, roadway grade separation, and pedestrian grade separation.	South Linden Avenue and Scott Street	07/01/2009	02/16/2026	$59,083.34	$59,083.34	$.00	-	Yes	Complete Streets, Sustainability, Technologies	50-100	19,22	13	14
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 SURFACE SEAL PROJECT (ZONE 4)	This project will include: Pavement Rehab/Repair (Existing)	Streets in the Downtown/Old Downtown Area- Walnut Ave, Baden Ave, Tamarack Lane, South Spruce Ave, School St, Railroad Ave, Popular Ave, Pine Ave, West Orange Ave, Orange Ave, Olive Ave, Maple Ave, Mahogany drive, Magnolia Ave, Lux Ave, Locust Ave, Lilac Lane, Laurel Ave, Juniper Ave, Ivy Way, Idlewood Dr, Idlewood Court, Hickory Place, Hawthorn Place, Eucalyptus Ave, Elm Ave, Cypress Ave, Cottonwood Ave, Cedar Place, California Ave, Bay Court, Aspen Ave, Armour Ave, Amberwood Ave, Almond Ave..	07/15/2022	04/11/2025	$1,300,000.00	$1,255,451.22	$44,548.78	$3,206,036.64	Yes	Sustainability	5-25	19,22	13	14
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	PMP 2024 Surface Seal Project (Area 5)	This project will include: Pavement Rehab/Repair (Existing)	This project covers streets in the Avalon Park, Brentwood Francisco Terrace, Orange Park, Park Haven and Southwood neighborhoods, and is part of the City's six year Surface Seal rotation.	07/03/2023	07/01/2025	$1,286,848.99	$1,286,848.99	-	-	Yes	Sustainability	5-10	19,22	13	14
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Pavement Repair and Crack Seal	This project will include: Pavement Rehab/Repair (Existing)	Citywide	10/10/2024	12/31/2025	$216,345.84	$216,345.84	-	-	Yes	Sustainability	5-10	19,22	13	14
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	PMP 2025 Surface Seal Project (Area 1)	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design	Surface Seal of Area 1, which includes the Westborough neighborhood	06/24/2024	01/28/2025	$105,106.40	$105,106.40	-	$202,707.94	Yes	Sustainability	5-10	19,22	13	14
City of South San Francisco	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	PMP 2025 Surface Seal Project (Area 1)	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design	Surface Seal of Area 1, which includes the Westborough neighborhood	05/08/2025	12/23/2025	$.00	$.00	-	-	Yes	Sustainability	5-10	19,22	13	14
City of St Helena RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 4																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of St Helena	Napa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Downtown Sidewalk and Pedestrian Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Main Street (Highway 29) from Mitchell Drive to Pine Street	03/01/2019	06/30/2026	$108,000.00	$.00	$108,000.00	-	Yes	Complete Streets	15-30	7	2	5
City of St Helena	Napa County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Complete Streets Components	Pratt & Elmhurst Intersection Improvements	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Installation (New) | Project includes construction of pedestrian crossing and safety improvements including new curb ramps, striping, and installation of RRFBs.	Pratt Avenue, Elmhurst Avenue, and Main Street	-	-	$.00	-	-	-	Yes	Complete Streets	15-30	4	3	5
City of St Helena	Napa County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	Napa Valley Vine Trail: Yountville to St. Helena	This project will include: Cost Estimating,Preliminary Design | Project will include design and construction of the Napa Valley Vine Trail. Improvements include the installation of pedestrian and bicycle facilities through the City of St. Helena corridor.	Main Street, Oak Avenue, and Railroad Avenue in City of St. Helena.	07/01/2025	06/30/2026	$.00	-	-	-	No	Complete Streets	15-30	4	3	5
City of St Helena	Napa County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	Downtown Sidewalk and Pedestrian Project - Phase I	This project will include: Project includes design and construction of the downtown sidewalk and pedestrian improvement project. Improvements include replacing sidewalks, curb ramps, bulb outs, landscape and utilites. | Project has been delayed due to the pandemic, staffing vacancies, and funding requirements.	Main Street (Highway 29) from Mitchell Drive to Pine Street	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	15-30	4	3	5
City of Stanton RMRA Funds Spent in FY 2024-2025 - $815,762.00. Total Number of Projects Reported- 4																			
City of Stanton	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY 22/23 CITYWIDE STREET REHABILITATION PROJECT	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	KATELLA AVE WB (BEACH BLVD E/S - DALE AVE W/S) CERRITOS AVE (KNOTT AVE E/S - BEACH BLVD W/S) DALE AVE (CERRITOS AVE N/S - KATELLA AVE N/S) DEVONWOOD AVE (SANTA ROSALIA AVE E/S - FIELDGATE ST W/S) FULTON WAY (RUTLEDGE WAY - END) COLLEGE DR (EAST END - WESTERN AVE E/S)	06/14/2022	08/27/2024	$998,465.00	$.00	$998,465.00	$1,993,791.72	TBD	Sustainability	7-15	65	29	46
City of Stanton	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	FY 23/24 Citywide Street Resurfacing Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	San Marco (Lampson – Cardiff) Ale (Lessue – Cul-De-Sac) Ale (Ruthann – Cul-De-Sac) Banff (Chanticleer – Cul-De-Sac) Capistrano (Briarwood – Malibu) Cardiff (San Marcos – Westcliff) Court (Monroe – Cul-De-Sac(N)) Fern (Cerritos – Pacific) Flower (Monroe – Central) Flower (Central – Chester) Grant (Marshall – Custer) Kenmore (Stardust – South End) Lambert (Longford – Hampton) Longford (Lambert – End) Mario (Ruthann – Cul-De-Sac) More streets listed in resolution; character count exceeded.	09/15/2023	08/27/2024	$150,410.00	$.00	$150,410.00	$150,410.00	TBD	Sustainability	7-15	65	29	46
City of Stanton	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 23/24 Citywide Street Resurfacing Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	San Marco (Lampson – Cardiff) Ale (Lessue – Cul-De-Sac) Ale (Ruthann – Cul-De-Sac) Banff (Chanticleer – Cul-De-Sac) Capistrano (Briarwood – Malibu) Cardiff (San Marcos – Westcliff) Court (Monroe – Cul-De-Sac(N)) Fern (Cerritos – Pacific) Flower (Monroe – Central) Flower (Central – Chester) Grant (Marshall – Custer) Kenmore (Stardust – South End) Lambert (Longford – Hampton) Longford (Lambert – End) Mario (Ruthann – Cul-De-Sac) More streets listed in resolution; character count exceeded.	03/11/2025	08/12/2025	$806,285.00	$806,285.00	-	-	TBD	Sustainability	7-15	65	29	46
City of Stanton	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 24/25 CITYWIDE STREET RESURFACING PROJECT	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Carie Ln (Western to Cul-De-Sac) Western Avenue (150 ft. North of Katella to Katella) Western Avenue (Katella to Orangewood) Western Avenue (Katella to City Limits) Cerritos Avenue (Beach to Dale) Other Locations mentioned in the Resolution	06/17/2025	06/30/2026	$9,477.00	$9,477.00	-	-	TBD	Sustainability	7-15	65	29	46
City of Stockton RMRA Funds Spent in FY 2024-2025 - $5,945,687.00. Total Number of Projects Reported- 18																			
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Other	Bridge Maintenance Plan (FY19-20 WT19010)	This project will include: Bridge Structure Rehab/Repair (Existing)	Various bridge locations within the City of Stockton	08/01/2019	06/30/2026	$118.00	$.00	$118.00	-	No		1-20	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Local Street Resurfacing FY 2021-22 SB1 (WT22003)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Relocation of drainage inlet/lateral and relocate and or replace pedestrian push buttons as needed to comply with ADA standards for wheelchair ramps.	Street segments within City Council Districts 1, 2, 3, 4, 5, and 6 will be resurfaced. Final street segments will be reported upon completion in the expenditure report. City Council District map can be found at the following link: http://www.stocktongov.com/files/CouncilMap.pdf	09/01/2023	06/30/2026	$951,674.00	$941,433.00	$10,241.00	-	No		5-7	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Curb, Gutter, Sidewalk, and Curb Ramp Repairs FY 22-23 SB1 WD23004	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various Streets	11/29/2022	12/31/2026	$776,132.00	$562,784.00	$213,348.00	-	No		20-50	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Local Street Resurfacing FY 23-24 SB1 WD24003	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Relocate drainage facilities and signal equipment to construct any required curb ramps per ADA standards as needed.	Street segments within City Council Districts 1, 2, 3, 4, 5, and 6 will be resurfaced. Final street segments will be reported upon completion in the expenditure report. City Council District map can be found at the following link: http://stocktongov.com/files/councilmap.pdf	07/01/2023	12/31/2026	$2,759,748.00	$1,694,206.00	$1,065,542.00	-	No		5-7	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Sidewalk, Curb and Gutter, and Curb Ramp Repairs FY 23-24 SB1 WD24004	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Relocate drainage facilities and signal equipment to construct any required curb ramp per ADA standards as needed.	Damaged curb, gutter, and sidewalk will be replaced, and wheelchair ramps will be constructed within City Council Districts 1, 2, 3, 4, 5, and 6. Final locations will be reported upon completion in the expenditure report. City Council District map can be found at the following link: http://stocktongov.com/files/councilmap.pdf	06/15/2024	06/30/2026	$.00	$.00	$.00	-	No		5-50	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Sidewalk, Curb and Gutter, and Curb Ramp Repairs FY 23-24 SB1 WD24004	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Relocate drainage facilities and signal equipment to construct any required curb ramp per ADA standards as needed.	Damaged curb, gutter, and sidewalk will be replaced, and wheelchair ramps will be constructed within City Council Districts 1, 2, 3, 4, 5, and 6. Final locations will be reported upon completion in the expenditure report. City Council District map can be found at the following link: http://stocktongov.com/files/councilmap.pdf	07/01/2026	06/30/2027	$.00	-	-	-	No		5-50	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Streetlight Pole Replacement FY 23-24 SB1 WD24006	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Replace streetlight poles that are oxidized and replace streetlight foundations with damaged anchor bolts as needed.	Streetlight poles and foundations will be replaced within City Council Districts 1, 2, 3, 4, 5, and 6. Final locations will be reported upon completion in the expenditure report. City Council District map can be found at the following link: http://stocktongov.com/files/councilmap.pdf	02/01/2024	06/30/2026	$20,695.00	$20,322.00	$373.00	-	No		50-50	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	City Street Re-striping FY 23-24 SB1 WD24009	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Street segments within City Council Districts 1, 2, 3, 4, 5, and 6 will be re-striped. Final street segments will be reported upon completion in the expenditure report. City Council District map can be found at the following link: http://stocktongov.com/files/councilmap.pdf	03/25/2025	05/29/2025	$356,773.00	$356,773.00	-	$356,773.31	No		5-7	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Local Street Resurfacing FY 22-23 SB1 WD23003	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Streets	08/01/2023	12/31/2026	$3,460,529.00	$128,053.00	$3,332,476.00	-	No		5-7	13	5	9

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Streetlight Pole Replacement FY 22-23 SB1 WD23006	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Project locations are roughly bounded by Alexandria Pl., W. Lincoln Rd., N.El Dorado St., and Robinhood Dr.	07/01/2023	09/27/2024	$279,921.00	$56,254.00	$223,667.00	$279,921.00	No		50-90	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	City Street Re-striping FY 22-23 SB1 WD23009	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Street segments within City Council Districts 1, 2, 3, 4, 5, and 6 will be re-striped.	10/01/2023	07/01/2024	$283,071.00	$5,551.00	$277,520.00	$283,433.50	No		5-7	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Bridge Maintenance Program (WT23010)	This project will include: Bridge Structure Rehab/Repair (Existing)	Bridges within City Council Districts 1, 2, 3, 4, 5, and 6 will be evaluated. Project locations will be reported upon completion in the expenditure report. City Council District map can be found at the following link: http://stocktongov.com/files/councilmap.pdf	07/01/2024	06/30/2027	$324,927.00	$324,927.00	-	-	No		7-10	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Furniture Painting FY21-22 WD23008	This project will include: Street furniture painting	Street furniture within City Council Districts 4 and 5 will be painted. Final locations will be reported upon completion in the expenditure report.	07/01/2024	12/31/2026	$76,632.00	$76,632.00	-	-	No		7-10	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	City Street Re-striping FY 24-25 SB1 WD25009	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Street segments within City Council Districts 1, 2, 3, 4, 5, and 6 will be re-striped. Final street segments will be reported upon completion in the expenditure report. City Council District map can be found at the following link: https://cms3.revize.com/revize/stockton/Documents/Services/Information%20Technology/Maps%20&%20GIS%20Data/Printable%20Maps/CouncilMap.pdf	07/01/2024	12/31/2026	$384.00	$384.00	-	-	No		5-7	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Street Furniture Painting FY 24-25 SB1 WD25008	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | | Repaint streetlight poles, railings, and other street furniture to prolong the useful life and aesthetics of the asset.	Street furniture within City Council Districts 1, 2, 3, 4, 5, and 6 will be re-striped. Fina locations will be reported upon completion in the expenditure report. City Council District map can be found at the following link: https://cms3.revize.com/revize/stockton/Documents/Services/Information%20Technology/Maps%20&%20GIS%20Data/Printable%20Maps/CouncilMap.pdf	01/01/2026	12/31/2026	$.00	-	-	-	No		7-10	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Sidewalk, Curb and Gutter, and Curb Ramp Repairs FY 24-25 SB1 WD25004	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Relocate drainage facilities and signal equipment to construct any required curb ramps per ADA standards as needed.	Damaged curb, gutter, and sidewalk will be replaced, and wheelchair ramps will be constructed within City Council Districts 1, 2, 3, 4, 5, and 6. Final locations will be reported upon completion in the expenditure report. City Council District map can be found at the following link: https://cms3.revize.com/revize/stockton/Documents/Services/Information%20Technology/Maps%20&%20GIS%20Data/Printable%20Maps/CouncilMap.pdf	07/01/2024	12/31/2026	$300,000.00	$300,000.00	-	-	No		5-50	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Local Street Resurfacing FY 24-25 SB1 WD25003	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | | Relocate drainage facilities and signal equipment to construct any required curb ramps per ADA standards as needed.	Street segments within City Council Districts 1, 2, 3, 4, 5, and 6 will be resurfaced. Final street segments will be reported upon completion in the expenditure report. City Council District map can be found at the following link: https://cms3.revize.com/revize/stockton/Documents/Services/Information%20Technology/Maps%20&%20GIS%20Data/Printable%20Maps/CouncilMap.pdf	07/01/2024	12/31/2026	$1,478,368.00	$1,478,368.00	-	-	No		5-7	13	5	9
City of Stockton	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Bridge Maintenance Program WT23010 FY 24/25	This project will include: Bridge Structure Rehab/Repair (Existing)	Bridges within City Council Districts 1, 2, 3, 4, 5, and 6 will be evaluated. Project locations will be reported upon completion in the expenditure report. City Council District map can be found at the following link: https://cms3.revize.com/revize/stockton/Documents/Services/Information%20Technology/Maps%20&%20GIS%20Data/Printable%20Maps/CouncilMap.pdf	12/31/2025	06/30/2027	$.00	-	-	-	No		7-10	13	5	9
City of Suisun City RMRA Funds Spent in FY 2024-2025 - $632,838.43. Total Number of Projects Reported- 13																			
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2024 Asphalt Rubber Cape Seal	This project will include: Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	1) Marina Blvd from Highway 12 to Railroad Ave, and 2) New Railroad Avenue from Sunset Avenue to a point approximately 400 east of Sunset Avenue.	02/01/2024	06/01/2024	$10,354.32	$4,679.40	$5,674.92	$10,354.32	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Asphalt Rubber Cape Seal	This project will include: Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	1) Marina Blvd from Highway 12 to Railroad Ave, and 2) New Railroad Avenue from Sunset Avenue to a point approximately 400 east of Sunset Avenue.	06/24/2024	04/15/2025	$595,722.25	$595,722.25	-	$595,722.25	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	2025 Asphalt Rubber Cape Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Blossom Ave from Pintail Dr to Chyrl Way	01/27/2025	03/25/2025	$6,150.60	$6,150.60	-	$6,150.60	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Asphalt Rubber Cape Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Blossom Ave from Pintail Dr to Chyrl Way	08/01/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2026 Asphalt Rubber Cape Sea;	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Emperor Dr from Pintail Dr to Longspur Dr	12/01/2025	03/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2026 Asphalt Rubber Cape Sea;	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Emperor Dr from Pintail Dr to Longspur Dr	06/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	2027 Asphalt Rubber Cape Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Montebello Dr from Walters Rd to Bella Vista Dr	12/01/2026	03/31/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2027 Asphalt Rubber Cape Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Montebello Dr from Walters Rd to Bella Vista Dr	06/01/2027	12/31/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Suisun City	Solano County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	2028 Asphalt Rubber Cape Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Woodlark Dr from Highway 12 to Pintail Dr	12/01/2027	03/31/2028	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2028 Asphalt Rubber Cape Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Woodlark Dr from Highway 12 to Pintail Dr	06/01/2028	12/29/2028	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	2029 Asphalt Rubber Cape Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Anderson Dr from Grizzly Island Rd to McCoy Creek Way	12/01/2028	03/30/2029	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2029 Asphalt Rubber Cape Seal	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Anderson Dr from Grizzly Island Rd to McCoy Creek Way	06/01/2029	12/31/2029	$.00	-	-	-	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Suisun City	Solano County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Sidewalk Trip Hazard Removal	This project will include: Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Grind trip hazards in sidewalks located at various locations throughout Suisun City.	07/01/2024	06/30/2025	$26,286.18	$26,286.18	-	$26,286.18	Yes	Complete Streets, Sustainability	8-40	11	3	3
City of Sunnyvale RMRA Funds Spent in FY 2024-2025 - $6,835,289.83. Total Number of Projects Reported- 12																			
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	ST-21-05- Pavement Rehabilitation 2022-SB1	This project will include: Pavement Rehab/Repair (Existing)	Cascade Dr, Cheyenne Drive, Connemara Way, Cortez Dr, Enderby Wy, Gail Ave, Lark Ln, Lawrence Station Rd, Lochinvar Ave, Old San Francisco Rd, S Murphy Ave, Sandia Ave, Sheraton Dr, Spinosa Dr, Teal Dr, W Maude Ave, E Arques, Vienna Dr	07/01/2023	06/30/2025	$2,593,719.90	$885,461.92	$1,708,257.98	$2,600,189.91	No		10-20	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	ST-21-08- Pavement Rehabilitation Wolfe Rd	This project will include: Pavement Rehab/Repair (Existing) | Mill & Fill	Wolfe Rd (Fremont-El Camino Real s/s); Wolfe Rd (Marion - Fremont); Wolfe Rd (Inverness - Marion); Wolfe Rd (Homestead City Limit - Inverness)	07/01/2023	06/30/2026	$2,591,764.81	$2,561,454.25	$30,310.56	-	No		10-20	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	ST-23-07- Slurry Seal 2024-B	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | The scope of work includes base repairs (digouts), crack sealing, Type III slurry seal, removing and replacing existing pavement striping, markings, legends, and raised pavement markers.	Segments of E Arques Ave, Hollenbeck Ave, Morse Ave, Wolfe Rd,	09/30/2024	06/30/2025	$861,785.36	$861,785.36	-	$861,785.36	No		10-20	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	ST-23-01-Pavement Rehabilitation 2024 (formerly Pavement Rehabilitation 2023)	This project will include: Preliminary Design | The scope of work includes full-depth asphalt and base repairs, HMA mill and fill, construction of new ADA-curb ramps, spot curb, and gutter repairs, and removing and replacing existing pavement striping, markings, legends, and raised pavement markers.	Dunford (Oriole e/s to Teal w/o) (Prince Edward to Sydney) Morse (Toyama to Persian) Persian(N driveway of 1280 Persian n/s to Lawrence Expwy w/s) San Patricio (Coachella to Duane) Britton (Wolfe e/s to Taylor) Arlington Ct (Peach to E. End) Wright (Fremont to Cascade) Humber Ct(Blackhawk to E. End) Kenilworth Ct (Blackhawk to E. End)Cascade Kinross Ct (Blackhawk to E. End) Oak Creek(Manzano to Sandia)	11/16/2022	06/30/2026	$309,179.54	$.00	$309,179.54	-	No		10-20	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	ST-23-01- Pavement Rehabilitation 2022-SB1	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing) | Mill & Fill	Segments of Cascade Dr, Cheyenne Drive, Connemara Way, Cortez Dr, Enderby Wy, Gail Ave, Lark Ln, Lawrence Station Rd, Lochinvar Ave, Old San Francisco Rd, S. Murphy Ave, Sandia Ave, Sheraton Dr, Spinosa Dr, Teal Dr, E Arques, W Maude Ave, Vienna Dr.	07/01/2025	06/30/2026	$.00	-	-	-	No		10-20	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	ST-23-08 Pavement Rehabilitation 2025	This project will include: Preliminary Design	Britton - Wolf to Taylor, Acacia - Fair Oaks to Bartlett, Molino - Cutter to Olive, Arlington - Peach to East End, Torrington - Hollenbeck to Snowberry, Humber - Blackhawk to East End, Norman - El Camino to Elizabeth	07/31/2023	06/30/2024	$232,732.01	$138,344.79	$94,387.22	$232,732.01	No		5-15	26	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	ST-23-07 - 2023-B-SB1 Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | The Project includes base repairs, Type III slurry, traffic striping, and pavement legends. The project is tentatively scheduled for bidding in late Summer 2023.	1. Hollenbeck Ave: Fremont Ave (n/s) to El Camino Real (s/s) 2. Arques Ave: Commercial Street (e/s) to Lawrence Expressway (w/s) 3. Morse Ave: Wedded Dr (n/s) to Toyama Dr (n/s)	07/01/2025	06/30/2026	$.00	-	-	-	No		10-20	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	TR-21-02- Java Drive Road Diet and Bike Lanes,	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety) | Type III Slurry Seal, Bike Lane Improvements, Traffic Marking Improvements. The Project achieved substantial completion 5/10/2023. Notice of Completion was filed with the County on 6/9/23.	Java Drive (N. Mathilda to Crossman), (Bordeaux (ctr) and Borregas (ctr)), (Borregas (ctr) and Geneva (ctr)) , (Geneva (ctr) and Crossman (ctr))	-	-	$.00	-	-	-	No		10-20	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement rehabilitation 2025-SB1 (Formerly Pavement Rehab 2024-B)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | The project includes base repairs, retrofitting existing curb ramps, spot concrete sidewalk and gutter repairs, select tree removal, pavement rehabilitation (mill & fill), traffic striping, and pavement legends. The design phase is 30% complete.	Acacia Av: Fair Oaks Av (e/s) - Bartlett Av (w/s); Molino Av: Sutter Ave (s/s) - Olive Av (n/s); Benton St: Kensington Av - Lochinvar Av (n/s); Norman Dr: El Camino Real - Elizabeth Wy (n/s); Arbor Ave: Worley Av (e/s) - Fair Oaks Av (w/s); Torrington Dr: Hollenbeck (e/s) - Snowberry Ct (ctr); Arlington Ct: Peach Av - W. End; Humber Ct: Blackhawk Dr - E. End; Kenilworth Ct: Blackhawk Dr - E. End; Kinross Ct: Blackhawk Dr - E. End; Britton Ave: Wolfe Rd (s/s) - Taylor Av (n/s)	07/01/2024	06/30/2026	$1,988,725.66	$1,988,725.66	-	-	No		10-20	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	ST-24-05 Slurry Seal 2025	This project will include: Pavement Rehab/Repair (Existing)	Streets include: Mathilda from Ahwanee s/s to San Aleso ctr, San Aleso ctr to Maude ctr; Maude ctr to Indio ctr, Indo ctr to California ctr, California ctr to Washington ctr, Washington ctr to McKinley ctr, McKinley ctr to Iowa ctr, Iowa ctr to Olive ctr, Olive ctr to El Camino real n/s; Wolfe from Fair Oaks s/s to Stewart ctr, Stewart ctr to Arques ctr, Arques ctr to Kifer ctr, Kifer ctr to Evelyn s/s.	07/01/2024	06/30/2026	$399,517.85	$399,517.85	-	-	No		10-24	24	13	17
City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Rehabilitation 2025	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | In preliminary design. Construction will include full-depth digouts, mill & fill AC overlay, spot curb repairs, and striping/pavement markings.	Maude Avenue (Mathilda to Fair Oaks) Lakehaven Drive (Silverlake to Lawrence Expressway)	07/01/2025	06/30/2026	$.00	-	-	-	No		10-20	24	13	17

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Sunnyvale	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal 2024 B	This project will include: Pavement Rehab/Repair (Existing)	Bidding late summer 2024. Base repairs and crack seal work are tentatively scheduled for Fall 2024—slurry Seal schedule for Spring 2025.	Silverlake Dr. (Lake Bird to Lakehaven) Lakebird Dr. (Meadowlake to Silverlake) Meadowlake Dr. (Lakebird to Lakehaven) Mathilda (Arwanee to El Camino Real) Wolfe Rd (Fair Oaks to Evelyn)	07/01/2025	06/30/2026	$.00	-	-	-	No		10-20	24	13	17
City of Susanville RMRA Funds Spent in FY 2024-2025 - $380,900.16. Total Number of Projects Reported- 12																			
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2018-19 Fog Seal	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	The City intends to use RMRA funding in both the development support and construction delivery of this project that will apply SS-1 fog seal to recently overplayed streets < 5 years and PCI greater than 90 | Project to be delayed until Spring of 2021 due to weather delay.	Numa; Skyline to Cameron: Riverside; Rob's Way to Main St. & Main St. to City limits: Bunyan; Ash to Derek: Derek; Fairfield to Bunyan: Johnstonville; Fairgrounds to Riverside: Laurel; Main to Riverside: Russell Ct; n/o Bunyan ; Fifth St; Grand to Ash (SR 139); N Union; Main to North: Carroll St; Mill to Lassen: Cook St; Pine to southwest end at CDS: Hill St; N Roop to west end: Inspiration Pt; Harris Dr to east end: Long Alley; Lovell to west end: Lovell Alley; Pine to north end; Quarry; w/o Main: S. Pine; Cottage to Court: S. Roop; s/o Court: S. Union; Main to Cottage: View; Pine to north: Shasta; Modoc to Tehama: Sierra; Modoc to s/o Tehama: Tehama; Sierra to Shasta: Wall; Richmond to Prospect: Shawn; Paiute to Barbara	05/01/2026	06/30/2026	$.00	-	$.00	-	No		3-5	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Apply Type II slurry seal to roads in good condition where overplayed less than 10 years ago with PCI more than 80	Grand; Main to North: S. Roop; Main to Court: Burma; Pine to N. Roop: Court; Lassen to Roop: Maidu; north & south of Glenn: River; S. Fairfield to S McDow: Washo; north to south of Glenn: Prattville; w/o Pine to SR 36: Cherry Terrace; Glenn to Lakewood: S. Gay; Mill to Brashear: Court; Lassen to Gay: Nevada; Pine to Weatherlow: Chestnut; Ash to Grand	05/01/2026	06/30/2026	$.00	-	$.00	-	No		5-7	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SC & SC1 Fog Seal Coats	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Maintenance	STIP Project SC & SC1. Fifth, Union, Carroll, Cook, Hill, etc.	05/01/2026	06/30/2026	$.00	-	-	-	No		15-20	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SC 2, SC3 & FC Fog Seal Coats	This project will include: Maintenance		Foss, S. Gay, Maple, Adaline, Adella, Martha, Arnold, N. Sacramento, N. Spring, Park, Paiute, Weatherlow, Mill, Alexander, Parkdale	05/01/2026	06/30/2026	$.00	-	-	-	No		3-5	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Striping Including Center Line and Fog Line	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)		Various city streets	10/24/2022	05/29/2025	$83,040.14	$48,334.25	$34,705.89	$83,040.14	No		2-4	3	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Complete Streets Components	Southeast Susanville Gateway Project	This project will include: Preliminary Design		State Route 36 in Susanville from Johnstonville Road to East Riverside Drive	07/01/2021	11/01/2024	$130,335.92	$25,204.05	$105,131.87	$130,335.92	Yes	Complete Streets	40-60	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	SC 4, SC5 Fog Seal Coats	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Maintenance	Santa Paula, Orange, Upland, Laverne, Limoneria, Monrovia, Covina, Cameron, Bryan, Ashley, Barbara, Glenn, Renae	05/01/2026	06/30/2026	$.00	-	-	-	No		3-5	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Drainage Repair	This project will include: Street Drainage Repair (Existing) PCC Curb and Gutter and Asphalt Dike		SOUTH STREET, ORCHARD STREET, FIRST, THIRD FOURTH STREET, S. LASSEN STREET, RIVERSIDE DRIVE. ALL LOCATIONS ARE SUBJECT TO CHANGE	07/01/2023	06/30/2026	$2,999.00	$.00	$2,999.00	-	TBD		10-20	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	HMA Overlays on local streets	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Preliminary Design		River Street Susanville CA	01/25/2026	04/30/2026	$.00	-	-	-	No		15-20	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	HMA Overlays on local streets	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Preliminary Design		River Street Susanville CA	05/01/2026	06/30/2026	$.00	-	-	-	No		15-20	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Safety	SOUTHEAST GATEWAY PROJECT LANDSCAPING	This project will include: Landscape Safety Installation (New)		Main Street/SR 36	-	-	$.00	-	-	-	Yes	Climate	10-20	1	1	1
City of Susanville	Lassen County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	MAINTENANCE ACTIVIES TO BE PERFORMED BY CITY FORCES	This project will include: MAINTENANCE ACTIVIES TO BE PERFORMED BY CITY FORCES INCLUDING: PAVEMENT MAINTENANCE, DRAINAGE MAINTNEANCE, RIGHT OF WAY CLEARING, STREET SIGN UPGRADING, PAVEMENT STRIPING .		UPTOWN DISTRICT, NORTH CENTRAL DISTRICT, NORTH HIGHLANDS DISTRICT, SOUTH CENTRAL DISTRICT, ALL LOCATIONS ARE SUBJECT TO CHANGE	07/01/2024	06/30/2025	$307,361.86	$307,361.86	-	$307,361.90	No		2-4	1	1	1
City of Sutter Creek RMRA Funds Spent in FY 2024-2025 - $168,625.57. Total Number of Projects Reported- 4																			
City of Sutter Creek	Amador County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Rehabilitation improvements for Old Sutter Hill Rd	This project will include: Preliminary Design		Old Sutter Hill Rd, Sutter Creek CA 95685	02/01/2026	07/31/2026	$.00	-	-	-	TBD		10-20	5	8	1
City of Sutter Creek	Amador County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Gopher Flat Road	This project will include: Preliminary Design		Gopher Flat from Main Street to Golden Hills Drive.	09/22/2022	10/31/2025	$7,217.00	$.00	$7,217.00	-	TBD		50-80	13	8	1
City of Sutter Creek	Amador County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Oro Madre Way	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design		Complete span of Oro Madre Way	04/19/2024	07/15/2024	$79,533.00	$.00	$79,533.00	$320,250.00	No		50-80	5	4	1
City of Sutter Creek	Amador County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Oro Madre Way	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design		Complete span of Oro Madre Way	08/01/2024	09/01/2024	$168,625.57	$168,625.57	-	$320,250.00	No		50-80	5	4	1
City of Taft RMRA Funds Spent in FY 2024-2025 - $106,512.61. Total Number of Projects Reported- 7																			
City of Taft	Kern County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	10th St Overlay-A St to Rails to Trails	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design		10th Street from A Street to Rails to Trails	07/08/2021	07/01/2024	$79,941.62	$.00	$79,941.62	$79,941.62	No		5-10	34	16	23
City of Taft	Kern County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	10th St Overlay-A St to Rails to Trails	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design		10th Street from A Street to Rails to Trails	07/02/2024	12/31/2026	$31,173.34	$31,173.34	-	-	No		5-10	34	16	23
City of Taft	Kern County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	10th St Overlay-Rails to Trails to Kern Street	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design		10th Street from Rails to Trails to Kern Street	06/01/2022	08/12/2024	$92,401.29	$24,111.97	$68,289.32	$92,401.29	No		5-10	34	16	23
City of Taft	Kern County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	10th St Overlay-Rails to Trails to Kern Street	This project will include: Pavement Rehab/Repair (Existing),Preliminary Design		10th Street from Rails to Trails to Kern Street	08/13/2024	12/31/2026	$32,263.30	$32,263.30	-	-	No		5-10	34	16	23
City of Taft	Kern County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	10th Street Asphalt Overlay Project: Grind and Replace	This project will include: Preliminary Design		10th Street: limits- Kern Street to A Street	07/01/2025	08/01/2025	$.00	-	-	-	No		5-10	34	16	23
City of Taft	Kern County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	4th Street Overlay Kern Street to Ash Street	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design		4th Street from Kern Street to Ash Street, Taft Ca	09/01/2024	01/14/2027	$18,964.00	$18,964.00	-	-	No		5-10	32	12	20
City of Taft	Kern County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	4th Street Overlay Kern Street to Ash Street	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design		4th Street from Kern Street to Ash Street, Taft Ca	02/01/2027	12/31/2027	$.00	-	-	-	No		5-10	32	12	20
City of Tehachapi RMRA Funds Spent in FY 2024-2025 - $295,715.00. Total Number of Projects Reported- 6																			
City of Tehachapi	Kern County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Heritage Oaks Area Slurry Seal	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)		Boundaries: Streets to be slurry sealed include Brandon Lane, Rosehaven Lane, Victoria Rose Lane, Jasmine Court, Savannah Place, Fair Oak Drive, and Tara Court in their entirety. Mesquite Avenue east of Ponderosa Drive.	03/01/2026	09/01/2026	$.00	-	-	-	TBD	Complete Streets, Sustainability	5-20	32	12	20
City of Tehachapi	Kern County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Alta Estates Area Slurry Seal	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)		Boundaries: Meadowbrook Court, Chestnut Court, Peach Tree Court, North Alder Avenue, Dolce Court, Clasico Drive, Arabella Court, Miranda Court, Contrada Lane, Orchard Parkway, Cellini Court and South Alder Ave	03/01/2026	06/30/2027	$.00	-	-	-	TBD	Complete Streets, Sustainability	5-20	32	12	20
City of Tehachapi	Kern County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Local Downtown Streets Slurry Seal	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)		Boundaries: Oakwood Street, Mulberry Street, Elm Street North of Valley Boulevard. Melrose Court, Merlon Way, Ash Street, Carrol Way, "A" Street, "B" Street in their entirety. Pauley Street south of "C" Street.	03/01/2026	06/30/2026	$.00	-	-	-	TBD	Complete Streets, Sustainability	5-20	32	12	20
City of Tehachapi	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Capital Hills Area Resurfacing	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)		Capital Hills are in Tehachapi	06/10/2024	11/08/2024	$59,858.84	$.00	$59,858.84	$813,373.67	Yes	Complete Streets, Sustainability	5-10	32	12	20
City of Tehachapi	Kern County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Local Downtown Streets Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		Various residential streets and connectors within the city limits of Tehachapi.	08/06/2024	01/13/2025	$163,746.00	$163,746.00	-	$1,568,559.48	TBD		3-5	32	12	20
City of Tehachapi	Kern County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Measure S Pavement Rehab	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)		Various residential and connector streets within Tehachapi City Limits.	04/17/2025	08/28/2025	$131,969.00	$131,969.00	-	-	TBD		3-5	32	12	20
City of Tehama RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Tehama	Tehama County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	H Street Reconstruction	This project will include: Pavement Rehab/Repair (Existing)	H Street in City of Tehama	10/06/2025	10/31/2025	$.00	-	-	-	TBD		15-20	3	1	1
City of Temecula RMRA Funds Spent in FY 2024-2025 - $2,012,555.00. Total Number of Projects Reported- 5																					
City of Temecula	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Rehabilitation Program - Citywide - Full width of Pauba Road between Ynez Road and Margarita Road	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Full width of Pauba Road between Ynez Road and Margarita Road	03/01/2025	09/30/2026	$.00	-	-	-	TBD		10-20	71	32	48
City of Temecula	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation Program - Citywide - Full width of Pechanga Parkway between Loma Linda Road and Temecula Parkway	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Full width of Pechanga Parkway between Loma Linda Road and Temecula Parkway	07/10/2024	10/02/2024	$764,238.00	$764,238.00	-	$764,238.00	TBD		10-20	71	32	48
City of Temecula	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	PAVEMENT MANAGEMENT PROGRAM UPDATE	This project will include: Maintenance Program Plan Development	City of Temecula- City Wide	07/01/2023	05/13/2025	$183,289.32	$62,430.00	$120,859.32	$183,289.32	TBD		10-20	71	32	48
City of Temecula	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation - Citywide	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Roadway rehabilitation of the full width of Butterfield Stage Road between Temecula Parkway to the southern City Limit.	07/10/2024	10/02/2024	$500,707.00	$500,707.00	-	$500,707.00	No		10-20	71	32	48
City of Temecula	Riverside County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation Program - Citywide	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Roadway rehabilitation of the full width of Pechanga Parkway between Temecula Parkway to 400 feet south of Via Gilberto.	07/10/2024	10/02/2024	$685,180.00	$685,180.00	-	$685,180.00	No		10-20	71	32	48
City of Temple City RMRA Funds Spent in FY 2024-2025 - $22,244.50. Total Number of Projects Reported- 1																					
City of Temple City	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Rehabilitation Program FY 23-24	This project will include: Pavement Rehab/Repair (Existing)	Agnes Ave; Ardenel Ave; Arrowood St; Barela Ave, Camellia Ave; Doreen Ave; Fairview Ave; Farago Ave; Garibaldi Ave; Gidley St; Golden West Ave; Halifax Rd; Hallwood Dr; Hallowell Ave; Heleo Ave; Hilton Ave; Howland Dr; Key West St; La Rosa Dr; Lora St; Lynrose St; McCulloch Ave; Miloann St; Pal Mal Ave; Persimmon Ave; Wedgerwood St; Welland Ave; Wildflower Ave; Willmonte Ave;	04/16/2024	12/31/2024	$1,338,589.74	$22,244.50	$1,316,345.24	-	Yes	Sustainability	10-20	49	25	28
City of Thousand Oaks RMRA Funds Spent in FY 2024-2025 - $6,631,611.62. Total Number of Projects Reported- 1																					
City of Thousand Oaks	Ventura County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Overlay and Resurfacing Program	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Thousand Oaks Blvd., Lindero Canyon, Pederson Rd, Sunset Hills, City residential areas	04/15/2024	03/10/2025	$7,107,561.62	$6,631,611.62	$475,950.00	$13,035,465.41	Yes	Sustainability	7-25	37	27	26
City of Torrance RMRA Funds Spent in FY 2024-2025 - $7,663,576.84. Total Number of Projects Reported- 3																					
City of Torrance	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	(FY23-24) Residential Slurry Seal Program (I-159) - Formerly 2022	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Areas bounded by: Artesia Blvd, Western Ave, 182nd St and Crenshaw Blvd; Sepulveda Blvd, Anza Ave, Calle Mayor, Palos Verdes Blvd and Pacific Coast Hwy; Maple Ave, Crenshaw Blvd and Lomita Blvd; Sartori Ave, Torrance Blvd and Cabrillo Ave	07/01/2024	02/26/2026	$7,072,899.14	$7,072,899.14	-	-	TBD		25-50	66	24	36
City of Torrance	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	(FY23-24) Arterial Street Pavement Sealing Program (I-139) - Formerly 2022	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Arterials located on: Del Amo Blvd between Madrona Ave and west City limits; Fashion Way between Hawthorne Blvd and Madrona Ave; Carson St between Hawthorne Blvd and Madrona Ave; Anza Ave between Sepulveda Blvd and Calle Mayor; Lomita Blvd between Madison St and Crenshaw Blvd; Madison St between PCH and Lomita Blvd; Lomita Blvd between Crenshaw Blvd and Madison St Arterial medians located at: Hawthorne Blvd at PCH; Hawthorne Blvd at Newton St; Airport Dr at Madison St; Skypark Dr	07/01/2024	02/26/2026	$590,677.70	$590,677.70	-	-	TBD		10-15	66	24	36,43
City of Torrance	Los Angeles County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Residential and Arterial Pavement Improvement, 1-159	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	•Residential areas bounded by: o190th St, Hawthorne Blvd, Del Amo Blvd and the west City Limits oMaple Ave, Sepulveda Blvd, Crenshaw Blvd and 235th St o Sepulveda Blvd, Hawthorne Blvd, Lomita Blvd and Anza Ave oPrairie Ave, 182nd St, Crenshaw Blvd and 190th	07/01/2026	06/30/2027	$.00	-	-	-	TBD		25-50	66	24	36,43
City of Tracy RMRA Funds Spent in FY 2024-2025 - $3,042,296.59. Total Number of Projects Reported- 8																					
City of Tracy	San Joaquin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Pavement Rehabilitation FY 2020-2021	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Paving rehab/repair of about 8.09 lane miles of streets. Paving rehab/repair of about 0.43 lane miles of bicycle lanes.	Lowell Avenue (between Orchard Parkway and Tracy Boulevard); Lincoln Boulevard (between Lowell Avenue and 11th Street).	06/03/2024	06/30/2025	$3,204,596.40	$2,858,391.89	$346,204.51	$4,650,548.00	Yes	Complete Streets	10-15	13	5	10
City of Tracy	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal FY 22-23	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | | Slurry Seal and paving/repair of about 7.37 lane miles of streets.	Subdivisions of: Harvest Glen (Units 1 and 2); Victoria Greens (Units 1, 2 and 3)	11/03/2025	06/18/2026	$.00	-	-	-	Yes	Complete Streets	5-10	13	5	9
City of Tracy	San Joaquin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Rehabilitation Project FY 23-24, PMP Phase 1(A)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | | Paving rehab/repair of about 4.06 lane miles of streets.	Tracy Boulevard from 11th Street to 6th Street, Tracy Boulevard from Beechnut Avenue to Center Court and Grant Line Road from Walmart Driveway to Naglee Road. All locations are estimate.	03/19/2024	06/30/2026	$118,412.62	$12,645.58	$105,767.04	-	Yes	Complete Streets	10-15	13	5	10
City of Tracy	San Joaquin County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Pavement Rehabilitation Project FY 23-24, PMP Phase 1(A)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Paving rehab/repair of about 4.06 lane miles of streets.	Tracy Boulevard from 11th Street to 6th Street, Tracy Boulevard from Beechnut Avenue to Center Court and Grant Line Road from Walmart Driveway to Naglee Road. All locations are estimate.	07/31/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	10-15	13	5	10
City of Tracy	San Joaquin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Holly Drive Pedestrian and Bikeway Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Holly Drive from 11th Street to Clover Road	11/30/2023	03/31/2026	$45,065.82	$42,570.82	$2,495.00	-	Yes	Complete Streets	10-15	13	5	10

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Tracy	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Holly Drive Pedestrian and Bikeway Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Holly Drive from 11th Street to Clover Road	05/01/2026	11/30/2026	$.00	-	-	-	Yes	Complete Streets	10-15	13	5	10
City of Tracy	San Joaquin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Pavement Rehabilitation Project – Fiscal Year 2023/2024 -Phase 1 -Tracy Boulevard Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Tracy Boulevard between Grant line road to Lowell Avenue	05/02/2023	03/31/2026	$128,688.30	$128,688.30	-	-	Yes	Complete Streets	10-15	13	5	10
City of Tracy	San Joaquin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Pavement Rehabilitation Project FY 24-25	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Subdivisions of: Westchester Green, Rancho Pacific, Tennis Vista, Fox Hollow, Alden Glen, Tennis Village and Harvest Ridge	12/31/2025	12/31/2026	$.00	-	-	-	Yes	Complete Streets	10-15	13	5	10
City of Trinidad RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Trinidad	Humboldt County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2023/2024 Trinidad Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing) | Replace asphalt concrete surfacing, slurry seal, pavement markings and striping.	Edwards Street from Galindo Street to Bay Street; Trinity Street, Main Street.	07/01/2025	06/30/2026	$.00	-	-	-	No		10-20	2	2	2
City of Tulare RMRA Funds Spent in FY 2024-2025 - $979,815.43. Total Number of Projects Reported- 7																			
City of Tulare	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Cross Avenue Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Right of Way | Pavement Management System project that includes ADA concrete work.	On Cross Avenue @ West St. to approx. 1,000' west of the intersection.	07/01/2017	06/30/2025	$111,443.34	$.00	$111,443.34	$153,990.00	TBD	Complete Streets	20-30	26	16	22
City of Tulare	Tulare County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Cross Avenue Improvements	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Right of Way | Pavement Management System project that includes ADA concrete work.	On Cross Avenue @ West St. to approx. 1,000' west of the intersection.	06/30/2025	04/22/2026	$14,171.00	$14,171.00	-	-	TBD	Complete Streets	20-30	26	16	22
City of Tulare	Tulare County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Apricot & Academy Improvements	This project will include: ADA Curb Ramp Installation (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Apricot Avenue between Gem Street and Blackstone Street; Academy Avenue between Gem Street and Blackstone Street; Pine Drive between Academy Avenue and Highland Street; E. La Mesa Drive between Academy Avenue and Blackstone Street; N. Gem Street between San Joaquin Avenue and Academy Avenue; Highland Street between San Joaquin Avenue and the Santa Fe Trail; and Olympic Court at Apricot Avenue.	08/05/2024	11/20/2025	$939,317.05	$939,317.05	-	-	Yes	Complete Streets	20-25	26	16	22
City of Tulare	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Various Streets Northeast of Tulare Avenue and Dayton Street	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development | Design the reconstruction of various streets northeast of Tulare Avenue and Dayton Street. Includes ADA Concrete work and Surface Water facilities.	Academy Ave. between Dayton St. and Laspina St; Stanley Dr. between Lane St. and Academy Ave.; La Mesa Ave. between Dayton St. and Spruce St.; Burton Ave. east of Lane St.; Miracle Ct.; Dayton St. between Tulare Ave. and La Mesa Ave.; Lane St. between Tulare Ave. and Burton Ave.; and Canby St. between Tulare Ave. and the Santa Fe Trail.	07/07/2022	12/31/2026	$75,943.45	$.00	$75,943.45	-	Yes	Complete Streets	20-25	26	16	20
City of Tulare	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Various Streets Northeast of Tulare Avenue and Canby Street	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development | Design the reconstruciton of various streets northeast of Tulare Avenue and Canby Street. Includes ADA Concrete work and Surface Water facilities.	Tulare Ave./Cheryl Lane Alley between Canby St. and Mt. View St.; Cheryl Lane at Laspina St.; Academy Ave. between Laspina St. and Mt. View St.; Burton Ave. west of Laspina to east of Mt. View St.; Eastgate Ave. west of Laspina St. to Mt. View St.; Vineland Ave. between Laspina St. and Mt. View St.; and Fairwind Ct. at Vineland Ave.	07/07/2022	07/01/2025	$49,119.15	$.00	$49,119.15	-	Yes	Complete Streets	20-25	26	16	20
City of Tulare	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Traffic Control Devices	Prosperity & J Street Intersection	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Right of Way	Intersection of Prosperity Avenue and J Street	03/19/2021	06/30/2026	$1,578.02	$1,578.02	-	-	No		15-20	26	16	22
City of Tulare	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	Bardsley Sidewalk E to Morrison	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Right of Way	Bardsley Avenue at Morrison Street	12/09/2024	12/31/2025	$24,749.36	$24,749.36	-	-	No		15-20	26	16	22
City of Tulelake RMRA Funds Spent in FY 2024-2025 - $23,251.26. Total Number of Projects Reported- 6																			
City of Tulelake	Siskiyou County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Main and 'E' Street Intersection Improvements	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Intersection of Main and E Streets	01/01/2024	06/30/2024	$46,502.52	$23,251.26	$23,251.26	$219,493.00	No		5-10	1	1	1
City of Tulelake	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY2022-2023 Crack Sealing Project	This project will include: Pavement Rehab/Repair (Existing)	Crack Sealing First Street between G and F Street: 499 linear feet.	07/01/2025	06/30/2026	$.00	-	-	-	No		5-10	1	1	1
City of Tulelake	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY2021-2022 Crack Sealing Project	This project will include: Pavement Rehab/Repair (Existing)	Crack sealing C Street between Modoc Street and Main Street- 571 linear feet.	07/01/2025	06/30/2026	$.00	-	-	-	No		5-10	1	1	1
City of Tulelake	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY2021-2022 Crack Sealing Project	This project will include: Pavement Rehab/Repair (Existing)	Crack sealing B Street from Main Street to the end: 1,221 linear feet.	07/01/2025	06/30/2026	$.00	-	-	-	No		5-10	1	1	1
City of Tulelake	Siskiyou County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	FY2021-2022 Crack Sealing Project	This project will include: Pavement Rehab/Repair (Existing)	Crack sealing C Street between Fourth Street and Main Street: 400 linear feet.	07/01/2025	06/30/2026	$.00	-	-	-	No		5-10	1	1	1
City of Tulelake	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY2021-2022 Crack Sealing Project	This project will include: Pavement Rehab/Repair (Existing)	Crack sealing C Street between Fourth Street and Main Street: 530 linear feet.	04/01/2026	06/30/2026	$.00	-	-	-	No		10-15	1	1	1
City of Turlock RMRA Funds Spent in FY 2024-2025 - $1,086,884.29. Total Number of Projects Reported- 12																			
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Road Maintenance Worker 1	This project will include: Public Works Staffing | Labor costs for road maintenance worker (pot hole crew).	Address potholes throughout the City of Turlock encompassed by Taylor Rd, Waring Rd, Glenwood Ave, and Washington Rd. for a total of 984 streets. Exact locations have yet to be determined by the City; all locations selected for service or improvements will be chosen based on priority need throughout the year.	06/01/2019	07/01/2026	$495,043.52	$44,357.91	$450,685.61	-	Yes	Complete Streets	1-10	22	4	13
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Road Maintenance Worker 2	This project will include: Public Works Staffing | Labor costs for road maintenance worker (pot hole crew).	Potholes throughout the City of Turlock encompassed by Taylor Rd, Waring Rd, Glenwood Ave, and Washington Rd. for a total of 984 streets. Exact locations have yet to be determined by the City; all locations selected for service or improvements will be chosen based on priority need throughout the year.	06/01/2019	07/01/2026	$591,809.97	$58,623.39	$533,186.58	-	Yes	Complete Streets	1-10	22	4	13
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Hot Mix Truck and Trailer	This project will include: Procurement of Public Works Equipment | Equipment costs for road maintenance (pot hole)(Truck and trailer for hauling and placing HMA)	For potholes throughout the City of Turlock encompassed by Taylor Rd, Waring Rd, Glenwood Ave, and Washington Rd. for a total of 984 streets. Exact locations have yet to be determined by the City; all locations selected for service or improvements will be chosen based on priority need throughout the year.	06/01/2019	06/30/2025	$82,414.79	$.00	$82,414.79	$82,414.79	Yes	Complete Streets	10-20	12	8	10
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Thermoplastic Trailer	This project will include: Procurement of Public Works Equipment | Equipment costs for thermoplastic (striping)(increase visibility of striping)	throughout the City of Turlock encompassed by Taylor Rd, Waring Rd, Glenwood Ave, and Washington Rd. for a total of 984 streets. Exact locations have yet to be determined by the City; all locations selected for service or improvements will be chosen based on priority need throughout the year.	07/01/2020	07/01/2026	$204,463.39	$131,604.67	$72,858.72	-	Yes	Complete Streets	10-20	12	8	10

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Hot Mix Asphalt	This project will include: Procurement of Road Maintenance and Rehab Materials | Material costs for road maintenance (pot hole).	Potholes throughout City of Turlock encompassed by Taylor Rd, Waring Rd, Glenwood Ave, and Washington Rd. for a total of 984 streets. Exact locations have yet to be determined by the City; all locations selected for service or improvements will be chosen based on priority need throughout the year.	11/15/2018	07/01/2025	$190,134.18	$28,944.20	$161,189.98	-	Yes	Complete Streets	1-10	22	4	13
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Roadway Element Maintenance	This project will include: Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Throughout the City of Turlock.	07/01/2020	07/01/2026	$260,494.59	$14,068.21	$246,426.38	-	TBD		1-10	22	4	13
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	I.T. Services	This project will include: Repair and Servicing of Public Works Equipment	Throughout the City of Turlock	07/01/2020	07/01/2026	$44,134.00	$8,970.00	$35,164.00	-	No		1-10	22	4	13
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Other	SB1 Projects	This project will include: Preliminary Design	Throughout the City of Turlock	07/01/2020	06/30/2025	$30,416.95	$.00	$30,416.95	$30,416.95	TBD		1-10	12	8	10
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	Thermoplastic Material	This project will include: Procurement of Road Maintenance and Rehab Materials	Throughout the City of Turlock encompassed by Taylor Rd, Waring Rd, Glenwood Ave, and Washington Rd. for a total of 984 streets. Exact locations have yet to be determined by the City; all locations selected for service or improvements will be chosen based on priority need throughout the year.	07/01/2021	07/01/2026	$51,646.24	$27,101.51	$24,544.73	-	Yes	Complete Streets	5-10	22	4	13
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Traffic Control Devices	Maintain Transportation Facilities - Street Lights	This project will include: Public Works Staffing,Repair and Servicing of Public Works Equipment,Repair and Servicing of Public Works Systems/Databases	City Wide, Taylor Rd to the north, Washington Rd to the west, Glenwood Ave to the south and Daubenberger Rd to the east	07/01/2021	07/01/2026	$1,155,000.00	$385,000.00	$770,000.00	-	Yes	Complete Streets	1-1	22	4	13
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Traffic Control Devices	Maintain Transportation Facilities - Traffic Signals	This project will include: Public Works Staffing,Repair and Servicing of Public Works Equipment,Repair and Servicing of Public Works Systems/Databases	City Wide, Taylor Rd to the north, Washington Rd to the west, Glenwood Ave to the south and Daubenberger Rd to the east	07/01/2021	07/01/2026	$1,155,000.00	$385,000.00	$770,000.00	-	Yes	Complete Streets	1-1	22	4	13
City of Turlock	Stanislaus County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Contractual services and administration	This project will include: Public Works Staffing	Services/administration throughout the City of Turlock.	07/01/2023	07/01/2026	$6,882.82	$3,214.40	$3,668.42	-	TBD		1-10	22	4	13
City of Tustin RMRA Funds Spent in FY 2024-2025 - $61,225.15. Total Number of Projects Reported- 6																					
City of Tustin	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Red Hill Avenue Rehabilitation	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Repave/resurface 0.65 miles of road, including localized removal and repair of asphalt concrete pavement failure areas, repair of sidewalk and curb & gutter, reconstruction of curb ramps to be ADA compliant, cold plane existing asphalt, construction of asphalt concrete overlay, traffic detector loops, traffic striping, and install pedestrian activated traffic control device at crosswalk.	Red Hill Avenue between San Juan St. and Melvin Way	11/20/2023	08/20/2024	$1,510,638.40	$.00	$1,510,638.40	$1,661,082.00	Yes	Sustainability	20-30	73	37	40
City of Tustin	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Red Hill Avenue Rehabilitation	This project will include: Cost Estimating,Document Preparation | Repave/resurface 0.75 miles of road, including localized removal and repair of asphalt concrete pavement failure areas, repair of sidewalk and curb & gutter, reconstruction of curb ramps to be ADA compliant, cold plane existing asphalt, construction of asphalt concrete overlay, traffic detector loops, and traffic striping	Red Hill Avenue between Walnut Ave. and San Juan Street. as of 2025, expanded to the limits of Sycamore Ave and Bryan Ave	04/22/2024	03/01/2027	$98,843.40	$61,225.15	$37,618.25	-	Yes	Sustainability	20-30	73	37	40
City of Tustin	Orange County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Red Hill Avenue Rehabilitation	This project will include: Cost Estimating,Document Preparation | Repave/resurface 0.75 miles of road, including localized removal and repair of asphalt concrete pavement failure areas, repair of sidewalk and curb & gutter, reconstruction of curb ramps to be ADA compliant, cold plane existing asphalt, construction of asphalt concrete overlay, traffic detector loops, and traffic striping	Red Hill Avenue between Walnut Ave. and San Juan Street. as of 2025, expanded to the limits of Sycamore Ave and Bryan Ave	07/01/2027	12/31/2028	$.00	-	$.00	-	Yes	Sustainability	20-30	73	37	40
City of Tustin	Orange County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Jamboree Road Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Repave/resurface 1.6 miles of road, including localized removal and repair of asphalt concrete pavement failure areas, repair of sidewalk and curb & gutter, reconstruction of curb ramps to be ADA compliant, cold plane existing asphalt, construction of asphalt concrete overlay, traffic detector loops, and traffic striping	Jamboree Road between Barranca Pkwy. and SCRRA Railroad	07/01/2023	03/01/2026	$.00	$.00	-	-	Yes	Sustainability	20-30	73	37	40
City of Tustin	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Jamboree Road Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Repave/resurface 1.6 miles of road, including localized removal and repair of asphalt concrete pavement failure areas, repair of sidewalk and curb & gutter, reconstruction of curb ramps to be ADA compliant, cold plane existing asphalt, construction of asphalt concrete overlay, traffic detector loops, and traffic striping	Jamboree Road between Barranca Pkwy. and SCRRA Railroad	06/01/2026	06/30/2027	$.00	-	$.00	-	Yes	Sustainability	20-30	73	37	40
City of Tustin	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Pavement Maintenance and Sidewalk Repair Project FY 23/24	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Various streets within the City's Pavement Management Zone 5, generally bounded by Peters Canyon Regional Park to the north, City of Tustin/County of Orange boundary to the west, Interstate 5 freeway to the south, and Jamboree Road to the east.	04/18/2024	10/10/2024	$1,600,000.00	$.00	$1,600,000.00	$3,604,192.00	Yes	Sustainability	20-30	73	37	40
City of Twentynine Palms RMRA Funds Spent in FY 2024-2025 - $674,187.20. Total Number of Projects Reported- 1																					
City of Twentynine Palms	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024-205 Street Resurfacing	This project will include: Pavement Rehab/Repair (Existing)	Manana Dr from Morongo Rd to Encelia Dr, Mojave Ave from El Paseo Dr to end, Mojave Ave from HWY 62 to Old Dale Rd, Manzanita Ave from Hatch Rd to Sullivan Rd, Eucalyptus Ave from Hatch Rd to Sullivan Rd, Estrella Ave from Hatch Rd to Sullivan Rd, Alpine Ave from Hatch Rd to Sullivan Rd, El Sol Ave from Hatch Rd to Foothill Dr, Old Dael Rd from Copper Mtn Rd to Indian Cove Rd, Adobe Rd from Amboy Rd to Calle Todd Ln.	01/01/2025	06/30/2025	$674,187.20	$674,187.20	-	$674,187.20	No		7-10	42	16	8
City of Ukiah RMRA Funds Spent in FY 2024-2025 - $769,380.07. Total Number of Projects Reported- 2																					
City of Ukiah	Mendocino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Urban Core Rehabilitation and Transportation Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Landscape Safety Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	Main St, Perkins St and Gobbi St	04/30/2024	12/30/2025	$799,380.07	$769,380.07	$30,000.00	-	Yes	Climate, Complete Streets, Technologies	20-30	2	2	2
City of Ukiah	Mendocino County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Rail Trail Phase 4	This project will include: Bicycle Lane (New),Pavement Improvement (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | | Pedestrian Trail	Between Commerce Lane and Plant Road	02/01/2025	11/30/2025	$.00	$.00	-	-	Yes	Climate, Complete Streets, Technologies	20-30	2	2	2
City of Union City RMRA Funds Spent in FY 2024-2025 - $1,005,180.11. Total Number of Projects Reported- 12																					

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Union City	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Decoto Road Rehabilitation Project Phase 1	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Decoto Road, Alvarado-Niles Road	12/13/2023	03/11/2025	$140,618.53	$68,756.03	$71,862.50	$2,386,418.06	TBD	Complete Streets	10-15	20	10	15
City of Union City	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Union City Boulevard Pavement Rehabilitation (Union City Boulevard Bicycle Lane Improvement)	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development	Union City Boulevard from Alvarado Boulevard to south city limits.	06/10/2024	12/31/2025	$1,064,757.88	$893,543.47	$171,214.41	-	TBD	Complete Streets	10-10	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Quarry Lakes Parkway	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Right of Way	New four-lane multimodal corridor. Buffer bike lanes, Class I bikeway/trail. New access roadway to BART and TOD site. New intersections. Project is separated into 4 phases.	New roadway parallel to Decoto Road from Old Alameda Creek to Mission Boulevard in Union City.	01/01/2018	10/01/2026	$581,357.37	$22,935.61	$558,421.76	-	TBD	Complete Streets	15-15	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Other	BART Pedestrian At-Grade Crossing	This project will include: New Pedestrian At-grade crossing. Existing at-grade crossing improvements within city.	Construct new pedestrian at-grade (Oakland Sub) crossing to make a new east entrance to Union City BART. Also improve Decoto Road at-grade crossing and close I Street at-grade (Oakland Sub). Improve other distance at-grade crossings (Coast Sub/Oakland Sub/Niles Sub).	Oakland Sub, Decoto Rd, I St, Coast Sub/ Oakland Sub/ Niles Sub New pedestrian at-grade crossing on East-side entrance of Union City BART station. Improvements to existing at-grade crossings at various locations.	-	-	$.00	-	-	-	TBD	Complete Streets	20-20	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Safety	Citywide Streetlight LED Conversion Project	This project will include: Streetlight conversion from HPS to energy-efficient LED streetlights.	City owned streetlights within city limits.	12/09/2025	12/31/2026	$.00	-	-	-	TBD	Sustainability	20-20	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	Alvarado-Niles Road Multimodal Study	This project will include: Active Transportation Plan,Cost Estimating,Feasibility Study,Preliminary Design,Project Scope Development	Alvarado-Niles Road from I-880 to Decoto Rd.	07/01/2025	09/30/2026	$.00	-	-	-	Yes	Complete Streets	5-20	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Central Avenue Street Lighting Repair	This project will include: Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Central Avenue from Whipple Road to Alvarado-Niles Road.	10/29/2024	05/08/2025	$19,945.00	$19,945.00	-	$63,250.00	Yes	Complete Streets	20-30	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Citywide Streetlight LED Conversion Project	This project will include: Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	City owned streetlights within city limits. Northwest, Northeast, Sotuwhest and Southeast	07/01/2026	12/31/2027	$.00	-	-	-	Yes	Climate, Sustainability	20-20	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annaul Citywide Pavement Project	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing)	Union City Blvd; Chippendale Ct an Dr., 6th St., Santa Monica Wy., Alvarado Blvd.	03/01/2026	06/30/2026	$.00	-	-	-	Yes	Sustainability	10-20	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Complete Streets Components	7th Street Infrastructure Improvements	This project will include: Active Transportation Plan,Cost Estimating,Preliminary Design,Project Scope Development	7th Street from Decoto to Chesapeak Dr./Mission Blvd.	06/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets, Technologies	10-20	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Citywide Sidewalk, Curb & Gutter Replacement Project	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Tidewater Dr., San Juan Pl., San Andreas Dr., 3rd St., 10th St., 13th St., 6th St., Chechester Dr., Ruth Wy., Laura Wy., Duchess Dr., Hollyhock St., Claremont St., 4th St., 7th St., Faber St., Fellows St., 15th St., Rocklin Dr., Begonia St., Royal Ann Dr., Capitola Ct., 11th St., San Carvante Wy., Chippendale Dr., Medallion Dr., 9th St., Santa Clara Ct., Regents Blvd., Delores Dr., Tamarack Dr., 2nd St., Sumac St., 14th St., Hall Ranch Pkwy., Alvarado-Niles Rd., Tulane St., Hartmell St., Dyer S	08/26/2025	12/09/2025	$.00	-	-	-	No		10-20	20	10	14
City of Union City	Alameda County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Street Sweeper Replacement Project	This project will include: Procurement of Public Works Equipment | Replace existing street sweeper.	City of Union City	-	-	$.00	-	-	-	Yes	Sustainability	10-10	20	10	14
City of Upland RMRA Funds Spent in FY 2024-2025 - $156,405.42. Total Number of Projects Reported- 10																			
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Arrow Highway Rehabilitation	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development | 1.13 miles of asphalt concrete pavement resurfacing.	Benson Ave. to San Antonio Ave.	06/04/2018	01/27/2025	$26,760.88	$.00	$26,760.88	$26,760.88	Yes	Sustainability	10-20	41	25	35
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Mulberry Avenue Reconst.	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Foothill Blvd. to Pine Street.	06/30/2021	03/30/2026	$59,281.79	$4,293.91	$54,987.88	-	Yes	Sustainability	20-30	41	25	35
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Mulberry Avenue Reconst.	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Foothill Blvd. to Pine Street.	05/04/2026	12/31/2026	$.00	-	-	-	Yes	Sustainability	20-30	41	25	35
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	14th Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Feasibility Study,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Campus Ave. to Grove Ave.	06/30/2022	06/30/2026	$30,637.47	$27,529.03	$3,108.44	-	Yes	Sustainability	10-20	41	25	35
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	14th Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Document Preparation,Feasibility Study,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Campus Ave. to Grove Ave.	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Sustainability	10-20	41	25	35
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Foothill Blvd. Rehabilitation (Benson Ave. to Mountain Ave.)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Foothill Blvd. from Benson Avenue to Mountain Avenue	07/01/2022	05/15/2025	$75,588.11	$38,417.48	$37,170.63	$75,588.11	Yes	Sustainability	10-20	41	25	35
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Foothill Blvd. Rehabilitation (Benson Ave. to Mountain Ave.)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Foothill Blvd. from Benson Avenue to Mountain Avenue	10/27/2025	08/31/2026	$.00	-	-	-	Yes	Sustainability	10-20	41	25	35

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Foothill Blvd. Rehabilitation (Mountain Ave. to San Antonio Ave.)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Foothill Blvd. from Mountain Avenue to San Antonio Avenue	07/01/2022	05/15/2025	$70,103.99	$37,169.36	$32,934.63	$70,103.99	Yes	Sustainability	10-20	41	25	35
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Foothill Blvd. Rehabilitation (Mountain Ave. to San Antonio Ave.)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Foothill Blvd. from Mountain Avenue to San Antonio Avenue	10/27/2025	08/31/2026	$.00	-	-	-	Yes	Sustainability	10-20	41	25	35
City of Upland	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Foothill Blvd. Rehabilitation (Benson Ave. to Central Ave.)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Foothill Blvd., from Benson Avenue to Central Avenue	07/01/2023	06/30/2027	$52,773.82	$48,995.64	$3,778.18	-	Yes	Sustainability	10-20	41	25	35
City of Vacaville RMRA Funds Spent in FY 2024-2025 - $2,223,457.69. Total Number of Projects Reported- 4																			
City of Vacaville	Solano County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023 Slurry Seal Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	the project will rehabilitate two "Maintenance Zones": 1. Maintenance Zone 4: various residential and collector streets north of Monte Vista Avenue, west of Gibson Canyon Road, and south east of the City limit. 2. Maintenance Zone 7: various residential and collector streets bounded by I-80, Leisure Town Road, Ulatis Drive and Nut Tree Road.	06/01/2023	11/09/2023	$2,808,394.46	$76.03	$2,808,318.43	$3,034,496.41	Yes	Climate, Sustainability, Technologies	10-15	11	3	3
City of Vacaville	Solano County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Slurry Seal Project	This project will include: Pavement Rehab/Repair (Existing)	Slurry Seal will be Type II or Type III. Slurry seal is a mixture of small aggregate particles, asphalt emulsion, water and additives applied in a homogenous uniform layer. It improves skid resistance, provides a water protective barrier, and prohibits oxidation of the road structure, thereby prolonging the life of the asphalt. Crack Seal consists of a elastic binder that is applied to 1/4" and larger cracks in the road surface prior to slurry seal application. AC rehab	rehabilitate five "Maintenance Zones": Area 4. Various residential and collector streets north of Monte Vista Avenue, west of Gibson Canyon Road, and south east of the City Limit. Area 5. Various residential and collector streets north of Highway 80 and east of the City Limit, bordered by Maintenance Area 7. Residential and collector streets bounded by I-80, Leisure Town Road, Ulatis Drive and Nut Tree Road. Area 9. Residential and collector streets bounded by Elm Area 10	06/01/2024	04/08/2025	$2,054,146.00	$2,054,146.00	-	$2,625,264.39	TBD		5-10	11	3	4
City of Vacaville	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 AC Repair Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	repair AC areas, seal, cracks, and construct ADA compliant curb ramps for future road rehabilitation.	five "Maintenance Zones": Area 6. Various residential/collector streets north of Elmira Rd, Nut Tree Rd, I-80, Nut Tree Rd. Area 7. Residential/collector bounded by I-80, Leisure Town Rd, Ulatis Drive, Nut Tree Rd. Area 8. Residential/collector bounded by Elmira Rd, East City Limit, Nut Tree Rd, south City Limit. Area 9. Residential/collector bounded by Elmira Rd, Alamo Rd, Peabody Rd, Nut Tree Rd. Area 10 Residential/collector bounded by I-80, Alamo, Peabody Rd	01/01/2025	01/31/2026	$.00	$.00	-	-	TBD	Climate, Sustainability, Technologies	10-15	11	3	4
City of Vacaville	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Slurry Seal	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)) Crack Seal, Slurry Seal , Micro-Surface and restriping of various roads per the City's Pavement Preservation Program.	five "Maintenance Zones": Area 6. Various residential/collector streets north of Elmira Rd, Nut Tree Rd, I-80, Nut Tree Rd. Area 7. Residential/collector bounded by I-80, Leisure Town Rd, Ulatis Drive, Nut Tree Rd. Area 8. Residential/collector bounded by Elmira Rd, East City Limit, Nut Tree Rd, south City Limit. Area 9. Residential/collector bounded by Elmira Rd, Alamo Rd, Peabody Rd, Nut Tree Rd. Area 10 Residential/collector bounded by I-80, Alamo, Peabody Rd	01/01/2025	06/30/2026	$169,235.66	$169,235.66	-	-	TBD	Climate, Sustainability, Technologies	5-10	11	3	4
City of Vallejo RMRA Funds Spent in FY 2024-2025 - $2,004,034.45. Total Number of Projects Reported- 17																			
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Pre-Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Tennessee Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Tennessee Street between Rollingwood Drive and Curtis Drive	-	-	$.00	-	-	-	TBD		15-30	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Tennessee Street Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Tennessee Street between Rollingwood Drive and Curtis Drive	-	-	$.00	-	-	-	TBD		15-30	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Springs Road Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	On Springs Road between Maywood Drive and Parkwood Drive	04/28/2025	06/30/2027	$79,951.37	$79,951.37	-	-	Yes	Complete Streets, Technologies	15-30	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Meadows Drive Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Between Roleen Dr and Tobin Dr and Between Tobin Dr and Sonoma Blvd	07/01/2024	08/31/2025	$888,019.53	$888,019.53	-	-	Yes	Complete Streets	10-25	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Redwood Street Pavement	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Redwood Street in Vallejo, CA between Tuolumne Street and Broadway.	03/11/2024	07/11/2024	$1,077,997.07	$22,071.07	$1,055,926.00	$1,683,162.60	Yes	Complete Streets	5-25	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Bay Trail / Vine Trail Gap Closure	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	This project is connecting the Bay Trail and the Vine Trail throughout the City of Vallejo adding Bicycle lanes to roadways along with better crosswalks.	09/18/2023	11/30/2025	$2,919,531.37	$412,095.90	$2,507,435.47	-	Yes	Complete Streets	5-25	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	Sacramento Street Road Diet Phase II	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)) Reduce the number of lanes from four lanes down to two lanes; turning lanes and loop detectors at the traffic signals will also be rearranged	Sacramento Street between Tennessee and Frisbee	06/01/2024	06/30/2026	$16,389.92	$15,778.92	$611.00	-	Yes	Complete Streets	15-20	11	3	8

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Vallejo	Solano County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Sacramento Street Road Diet Phase II	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Reduce the number of lanes from four lanes down to two lanes; turning lanes and loop detectors at the traffic signals will also be rearranged	Sacramento Street between Tennessee and Frisbee	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	15-20	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Safety	Traffic Calming Program	This project will include: Procurement of Public Works Systems/Databases | This is funding the City's traffic calming program which responds to traffic safety requests primarily in residential areas. Work will include installation of speed cushions/humps and associated signage and striping primarily.	The City has a long list of requests from residents in all parts of the City and will be sorting and prioritizing them. Which projects move forward will also depend on responsiveness of the residents who requested the improvements and their ability to enlist the support of their neighbors.	07/01/2024	06/30/2027	$148,466.88	$148,466.88	-	-	No		5-20	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Road Maintenance & Rehabilitation	MUTCD Street Sign Upgrades	This project will include: Replacement of faded, damaged, or missing street signs	Faded, damaged, or stolen signs exist throughout Vallejo and get identified by inspections or through public input received by SeeClickFix submittals. City can post a final list of sign locations replaced.	07/01/2024	06/30/2027	$137,650.78	$137,650.78	-	-	No		5-20	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Other	Street Section Staffing FY24/25	This project will include: Public Works Staffing	Staff to work on street maintenance across Vallejo such as filling potholes, restriping streets, fixing signs, etc.	07/01/2024	06/30/2025	$300,000.00	$300,000.00	-	$300,000.00	No		1-1	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	ADA Sidewalk Shaving	This project will include: Procurement of Road Maintenance and Rehab Materials	Locations to be determined following annual sidewalk inspections and compiling complaint information from SeeClickFix. City can post a final list of locations.	01/01/2026	06/30/2027	$.00	-	-	-	No		15-30	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Other	ADA Curb Ramps	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The City is developing a 10 year pavement rehabilitation plan which will plan annual paving programs that will trigger ADA curb ramp compliance. This project will be implemented each year in advance of the paving program to bring that year's pavement rehab streets into compliance. This work will extend across the city, but we are working on a public information campaign about this program for the public to view and understand work locations.	07/01/2025	08/31/2025	$.00	-	-	-	No		15-30	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Construction	Forecasted	Other	ADA Curb Ramps	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	The City is developing a 10 year pavement rehabilitation plan which will plan annual paving programs that will trigger ADA curb ramp compliance. This project will be implemented each year in advance of the paving program to bring that year's pavement rehab streets into compliance. This work will extend across the city, but we are working on a public information campaign about this program for the public to view and understand work locations.	09/01/2025	06/30/2027	$.00	-	-	-	No		15-30	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Pedestrian Crossing Safety Improvements (17 locations)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	1. Georgia at Fernwood, 2. Georgia at Rollingwood, 3. Baywood at Fernwood, 4. Baywood at Rollingwood, 4. Daniels at Rodgers, 6. Daniels at Selfridge, 7. Mini at Whitney, 8. Mini at Corcoran, 9. Corcoran at Arrowhead, 10. Ensign at Shasta, 11. Ensign at Mariposa, 12a. Ensign at Highland, 12b. Ensign - mid-block, 13. Nebraska at Shasta, 14. Nebraska at Mariposa, 15. Nebraska - mid-block, 16. Porter at Magazine, 17. Glen Cove at Regatta, Vallejo, CA	01/01/2026	12/31/2026	$.00	-	-	-	No		10-30	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Other	Solar Street Lights	This project will include: replacing conventional street lights with solar versions due to copper wire theft	Various locations to be determined through pre-construction activities. City can post final list of locations after pre-con work is completed.	07/01/2025	12/31/2026	$.00	-	-	-	No		10-15	11	3	8
City of Vallejo	Solano County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Carried Over	Road Maintenance & Rehabilitation	On-Call Roadway Striping Contract	This project will include: Public Works Staffing	City reviewing all street segments to determine priorities for restriping. We can post a final list of locations once prelim engineering is complete.	10/01/2025	06/30/2027	$.00	-	-	-	No		5-10	11	3	8
City of Ventura RMRA Funds Spent in FY 2024-2025 - $1,846,519.89. Total Number of Projects Reported- 5																		
City of Ventura	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing: Telegraph Road (Ashwood to Victoria)	This project will include: Pavement Rehab/Repair (Existing)	Located along Telegraph Road from Ashwood Avenue to Victoria Avenue in the City of San Buenaventura	01/02/2023	12/30/2025	$389,926.14	$78,820.69	$311,105.45	-	TBD		15-20	37	19	26
City of Ventura	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing: Navigator, Spinnaker/Anchors Way	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Located along Navigator Drive, between Spinnaker Drive and Anchors Way in the City of San Buenaventura	10/03/2022	12/31/2025	$1,848,129.71	$1,741,556.20	$106,573.51	-	TBD		15-20	37	19	26
City of Ventura	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing: Petit Avenue (Telegraph-Foothill)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Along Petit Avenue between Telegraph Road and Foothill Road in the City of San Buenaventura.	07/18/2024	05/15/2026	$26,143.00	$26,143.00	-	-	TBD		15-20	37	19	26
City of Ventura	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing: Darling Road (Wells-Campanula)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Located along Darling Road between Wells Road and Campanula Street in the City of San Buenaventura.	06/10/2024	05/15/2026	$.00	$.00	-	-	TBD		15-20	37	19	26
City of Ventura	Ventura County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Resurfacing: Northbank Drive (Elba-Johnson)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Northbank Drive between Elba Street and Johnson Drive in the City of San Buenaventura	06/10/2024	05/15/2026	$.00	$.00	-	-	TBD		15-20	37	19	26
City of Vernon RMRA Funds Spent in FY 2024-2025 - $5,758.01. Total Number of Projects Reported- 1																		
City of Vernon	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Safety	Citywide Striping FY24-25	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Boyle Avenue, Alcoa Ave., District Blvd., Leonis Blvd., and Fruitland Ave. All project locations are an estimate and have yet to be finalized.	10/27/2024	12/26/2024	$5,758.01	$5,758.01	-	$198,422.88	No		1-2	54	26	42
City of Victorville RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 5																		
City of Victorville	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Mojave Dr. Improvement Project, I-15 Southbound Ramps to El Evado Rd.	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | Project scope includes pavement reconstruction, asphalt overlays, slurry seals and access ramp upgrades.	Mojave Drive from I-15 Southbound Ramp to El Evado Rd.	04/01/2026	12/31/2026	$.00	-	-	-	TBD		7-30	33	21	23
City of Victorville	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Bear Valley Road Roadway Reconstruction from Amethyst Rd to US 395	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	On Bear Valley Road from Amethyst to US 395	03/11/2024	08/23/2024	$3,244,158.02	$.00	$3,244,158.02	$7,873,749.75	TBD		15-30	33	21	23
City of Victorville	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Roy Rogers Drive Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Roy Rogers Drive from Amargosa Rd to Seventh St	04/06/2026	12/31/2026	$.00	-	-	-	TBD		15-30	33	21	23
City of Victorville	San Bernardino County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Bear Valley Road Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Bear valley Road from Monte Vista rd to Bellflower Rd	04/01/2027	12/31/2027	$.00	-	-	-	TBD		15-30	33	21	23
City of Victorville	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Ridgecrest Road Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Ridgecrest rd from Bear Valley Rd to Pahute Ave	04/01/2026	11/30/2026	$.00	-	-	-	TBD		15-30	33	21	23
City of Villa Park RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																		
City of Villa Park	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-25 Street Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Brynmar Dr, Colony Grove Ln, Jerome St, Ryan Cir, Old Lamplighter Cir, Evergreen Cir, Fredrick Dr., Potter Cir, Ludwig St. in the City of Villa Park	05/29/2026	08/31/2026	$.00	-	-	-	No		15-15	68	37	40
City of Visalia RMRA Funds Spent in FY 2024-2025 - $357,592.32. Total Number of Projects Reported- 11																		

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Visalia	Tulare County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Downtown Pavement Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Pre-construction and construction for pavement rehabilitation to take place on the following street segments: Main Street from Willis to Garden. Change order approved FY 2022-23 to add additional pave limits on Main Street between Garden and Santa Fe.	07/02/2022	04/30/2023	$2,983,811.36	$151,569.31	$2,832,242.05	$2,983,815.00	Yes	Complete Streets	15-20	32	12	21
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Caldwell Avenue Improvements from Akers St. to Shady St.	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Improvements will be made to Caldwell Avenue on segments from Akers Street to Shady Street.	11/01/2022	03/15/2024	$5,805,807.96	$7,759.57	$5,798,048.39	$10,079,400.00	Yes	Complete Streets, Sustainability, Technologies	15-20	32	12	20
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	FY 2021-22 SB1 Street Rehabilitation - Center & Acequia	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Right of Way Acquisition,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Video detection cameras | Project description has been updated	Center Ave from Willis St to Santa Fe St, Acequia Ave from Willis St to Santa Fe St, Floral St from Acequia Avenue to Center Ave, Encina Street from Main St to Center Ave, Church St from Acequia Ave to Center Ave, Bridge St from Mineral King Ave to Center Ave.	10/09/2021	03/01/2027	$22,079.71	$103.34	$21,976.37	-	Yes	Sustainability	15-20	32	12	21
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	FY 2021-22 SB1 Street Rehabilitation - Center & Acequia	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Right of Way Acquisition,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Video detection cameras | Project description has been updated	Center Ave from Willis St to Santa Fe St, Acequia Ave from Willis St to Santa Fe St, Floral St from Acequia Avenue to Center Ave, Encina Street from Main St to Center Ave, Church St from Acequia Ave to Center Ave, Bridge St from Mineral King Ave to Center Ave.	03/01/2027	08/01/2027	$.00	-	-	-	Yes	Sustainability	15-20	32	12	21
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Plaza Drive Intersection Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Video detection cameras	Intersections of Goshen and Riggin Avenues along the Plaza Drive Corridor. The intersection of Ferguson will be added as an alternate bid based on available funding.	06/01/2026	12/31/2026	$.00	-	-	-	Yes	Climate, Sustainability	15-20	32	12	21
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Plaza Drive Intersection Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Video detection cameras	Intersections of Goshen and Riggin Avenues along the Plaza Drive Corridor. The intersection of Ferguson will be added as an alternate bid based on available funding.	04/01/2027	12/31/2029	$.00	-	-	-	Yes	Climate, Sustainability	15-20	32	12	21
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Tulare Ave. Road Rehab from Demaree to Cotta	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety) | Video detection and interconnect conduit.	Tulare Avenue from Demaree Street to Cotta Street	06/23/2025	01/31/2026	$38,242.61	$38,242.61	-	-	Yes	Climate, Complete Streets, Sustainability	15-20	32	12	20
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Whitendale Ave. Road Rehabilitation from Mooney Blvd. to Court St.	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Whitendale Avenue from Mooney Boulevard to Court Street	01/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	32	12	20
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Whitendale Ave. Road Rehabilitation from Mooney Blvd. to Court St.	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Whitendale Avenue from Mooney Boulevard to Court Street	06/30/2027	12/31/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	15-20	32	12	20
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Giddings St Culvert Replacement	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bridge Structure Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Existing culvert is being replaced.	Giddings St from Mineral King Ave to Main St.	01/01/2025	07/01/2025	$159,917.49	$159,917.49	-	-	Yes	Complete Streets	15-20	32	12	21
City of Visalia	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Giddings St Culvert Replacement	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bridge Structure Rehab/Repair (Existing),Cost Estimating,Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design,Project Scope Development,Right of Way,Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing) | Existing culvert is being replaced.	Giddings St from Mineral King Ave to Main St.	08/01/2025	01/31/2026	$.00	-	-	-	Yes	Complete Streets	15-20	32	12	21
City of Vista RMRA Funds Spent in FY 2024-2025 - $1,733,834.82. Total Number of Projects Reported- 1																			
City of Vista	San Diego County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Residential Street Rehabilitation, Construction, and Slurry Seal	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Zones 3/4 consisting of Aliento Ct, Altamira Ct, Arms Wy, Ave de Benito Juarez, Plaza de Benito Juarez, Avocado Dr, Bandini Pl, Bauer Pl, Blackbird Dr, Branding Iron Dr, Briarwary Ct, Cabezon Pl, W. California Ave, Cameo Dr, Carlson Ct, Casa Bonita Wy, Chad Ct, Cielita Linda Dr, Cocapah St, Copper Dr, Dale St, Doris Jean Pl, Dove Cir, Durian St, Earth Dr, East Dr, El Pico Ct, El Vallecito Dr, Gannet Dr, Georgia Ln, Goetting Wy, Gold Dr, Hatherly St... See attachment for additional locations.	07/01/2024	12/31/2024	$1,733,834.82	$1,733,834.82	-	$1,733,834.82	No	Sustainability	3-5	76	36	49
City of Walnut RMRA Funds Spent in FY 2024-2025 - $1,263,255.21. Total Number of Projects Reported- 2																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Walnut	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Slurry Seal Area 3	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	All streets within the Gartel Road and Fuerte Drive Area	05/13/2024	07/17/2024	$952,023.02	$781,685.96	$170,337.06	$952,023.02	TBD		7-10	55	29	38
City of Walnut	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Slurry Seal Area 5	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	North of Amar Road and west of Grand Avenue to Three Oaks	05/19/2025	10/01/2025	$481,569.25	$481,569.25	-	-	TBD		7-10	55	29	38
City of Walnut Creek RMRA Funds Spent in FY 2024-2025 - $3,123,436.86. Total Number of Projects Reported- 8																					
City of Walnut Creek	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Locust Street Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Storm Drain and/or Culvert Rehab/Repair (Existing) | The Locust and Bonanza Street Rehabilitation Project will repave Locust Street from Civic to Mt. Diablo. This section of pavement was last repaved in 1991 and has an average PCI rating of 63. The roadway area to be repaved is estimated to be 99,500 S.F. for a project cost of $2,490,000. This project will be funded by Measure J, HUTA, RMRA and the General Fund.	Downtown Core Area - Locust Street between Civic and Mt. Diablo Blvd	06/24/2024	01/21/2025	$1,244,838.00	$1,244,838.00	$.00	$2,811,672.65	Yes	Complete Streets	7-12	16	7	10
City of Walnut Creek	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Slurry Seal Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Livorna Estates and Rudgear Meadows Neighborhoods.	06/24/2024	03/18/2025	$841,994.26	$801,374.26	$40,620.00	$911,123.00	No		5-10	16	9	10
City of Walnut Creek	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Slurry Seal Project	This project will include: Pavement Rehab/Repair (Existing)	Larkey Park and Buena Vista Area Neighborhoods	06/02/2025	10/31/2026	$21,213.66	$21,213.66	-	-	No		5-10	16	9	10
City of Walnut Creek	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Ygnacio Valley Road Rehabilitation Project	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Project Scope Development | Clean water facilities to treat runoff from roadway.	Ygnacio Valley Road, East of Oak Grove Road to City Limits	01/01/2025	12/31/2025	$.00	-	-	-	No		15-20	16	9	10
City of Walnut Creek	Contra Costa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Ygnacio Valley Road Rehabilitation Project	This project will include: Document Preparation,Pavement Rehab/Repair (Existing),Project Scope Development | Clean water facilities to treat runoff from roadway.	Ygnacio Valley Road, East of Oak Grove Road to City Limits	06/01/2026	12/31/2026	$.00	-	-	-	No		15-20	16	9	10
City of Walnut Creek	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	North Wiget Lane Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	North Wiget Lane between Ygnacio Valley Road and Lennon Lane.	07/01/2024	12/31/2025	$483,607.23	$483,607.23	-	-	Yes	Complete Streets	15-20	16	9	10
City of Walnut Creek	Contra Costa County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Ygnacio Valley Road Base Repair and Striping Project	This project will include: Document Preparation	Ygnacio Valley Road (North & South Bound Directions) between San Carlos Drive and Eastern City Limits.	01/08/2024	12/31/2024	$27,569.00	$.00	$27,569.00	$27,569.00	No		5-10	16	9	10
City of Walnut Creek	Contra Costa County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Ygnacio Valley Road Base Repair and Striping Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Ygnacio Valley Road between San Carlos and Oak Grove Road.	06/02/2025	10/31/2026	$572,403.71	$572,403.71	-	-	No		5-10	9	16	10
City of Wasco RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 3																					
City of Wasco	Kern County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	Gromer Ave. Rehabilitation Project	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	Gromer Avenue from Palm Ave. to Annin Ave. in various locations.	11/28/2025	07/31/2026	$.00	-	-	-	Yes	Sustainability	15-20	32	14	22
City of Wasco	Kern County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	NE Zone Rehabilitation	This project will include: Cost Estimating,Document Preparation,Preliminary Design,Project Scope Development	In the vicinity of 2nd, 3rd and 4th streets (and surrounding areas) between Griffith Avenue and HWY 43.	06/02/2026	12/05/2026	$.00	-	-	-	TBD	Sustainability	15-20	32	14	21
City of Wasco	Kern County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Beckes Street Road Rehabilitation Project	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Beckes Street between HWY 46 & 5th Street	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Climate	15-20	32	14	21
City of Waterford RMRA Funds Spent in FY 2024-2025 - $19,991.99. Total Number of Projects Reported- 1																					
City of Waterford	Stanislaus County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	E Street Improvement Project	This project will include: Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	E Street between Bentley and Main Street	04/01/2025	12/31/2025	$19,991.99	$19,991.99	-	-	No		10-20	9	4	13
City of Watsonville RMRA Funds Spent in FY 2024-2025 - $115,730.25. Total Number of Projects Reported- 11																					
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Green Valley Rd (Freedom Blvd to City Limits)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Green Valley Rd from Freedom Blvd to City Limits	03/17/2025	06/30/2026	$1,463.00	-	$1,463.00	-	Yes	Complete Streets	20-20	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Pennsylvania Drive Reconstruction	This project will include: Preliminary Design	Pennsylvania Drive between Clifford Street and Winding Way	07/01/2021	07/04/2025	$10,023.33	$.00	$10,023.33	-	No		10-10	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Other	Pennsylvania Drive Trail Repair	This project will include: Preliminary Design	Adjacent to Pennsylvania Drive between Clifford Avenue and Winding Way	07/01/2022	06/30/2026	$44,877.28	$.00	$44,877.28	-	No		10-10	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Road Repair	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Green Valley Rd, Freedom Blvd	07/01/2025	06/30/2026	$.00	-	-	-	No		5-10	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Maintain Roads	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Airport Blvd	-	-	$.00	-	-	-	No		5-5	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Safety	Green Valley Rd Safety	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Green Valley Rd from Harkins Slough Rd to City Limits at Corralitos Creek Crossing	-	-	$.00	-	-	-	Yes	Complete Streets	1-5	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Ohlone Pkwy Street Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Ohlone Pkwy from Main St to West Beach St	05/01/2024	08/05/2024	$177,583.68	$.00	$177,583.68	$1,516,470.40	No		1-5	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2023 Citywide Restriping Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Freedom Blvd from Green Valley Rd to city limits and Arthur Rd from Freedom Blvd to Mariposa Ave	10/01/2023	07/30/2025	$241,971.50	$115,730.25	$126,241.25	-	No		1-5	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Green Valley Rd (Carey Ave to City Limits)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Green Valley Rd from Carey Ave to City Limits	-	-	$.00	-	-	-	Yes	Complete Streets	20-20	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Citywide Restriping	This project will include: Bicycle Lane Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Freedom Blvd, Airport Blvd, Main St, Ohlone Pkwy, Pennsylvania Dr	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	1-5	29	17	19
City of Watsonville	Santa Cruz County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	PMP Yr 1 - Pavement Repair	This project will include: Right of Way	Airport Blvd	07/01/2025	06/30/2026	$.00	-	-	-	No		5-15	29	17	19
City of Weed RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 3																					
City of Weed	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Parks Street	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Rehab of failing asphalt	Park Street from Main St to Tebbe St.	04/03/2026	12/01/2026	$.00	-	-	-	TBD		10-20	1	1	1
City of Weed	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	Public Safety Pedestrian Crossing	This project will include: ADA Curb Ramp Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Traffic Signals, Lights, and/or Signage Installation (New Safety)	South Weed Blvd at Boles Street	07/01/2025	08/01/2025	$.00	-	-	-	TBD		10-25	1	1	1
City of Weed	Siskiyou County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Boles Street & Lake Street Project	This project will include: Pavement Rehab/Repair (Existing)	Boles Street through Lake Street Weed CA	-	-	$.00	-	-	-	TBD		25-25	1	1	1
City of West Covina RMRA Funds Spent in FY 2024-2025 - $4,685,261.59. Total Number of Projects Reported- 2																					
City of West Covina	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY 2023-24 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	residential streets within the city, east of Glendora, west of Lark Ellen Ave, North of Francisquito Ave (city limits), and south of i-10	06/01/2023	04/30/2026	$4,781,845.09	$4,685,261.59	$96,583.50	-	Yes	Sustainability	10-15	48.55	22.29	31

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of West Covina	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-25 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Residential streets east of Nogales St, west of Flemington Dr/Forecastle Ave (city limits), north of Valley Blvd (city limits), and south of Sentous Ave and La Puente Rd	03/02/2026	05/29/2026	$.00	-	-	-	Yes	Sustainability	10-15	48,55	22,29	31
City of West Hollywood RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of West Hollywood	Los Angeles County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Street Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	- Westbourne, btwn West Knoll & Santa Monica - Huntley, btwn Santa Monica & Melrose - Hampton, btwn Genesee & Gardner - Lexington, btwn Genesee & Gardner - Norton, btwn Genesee & Gardner - Gardner, btwn Fountain & Santa Monica - Curson, btwn Fountain & Santa Monica	04/01/2026	06/30/2026	$.00	-	-	-	TBD	Sustainability	15-20	51	24	30
City of West Sacramento RMRA Funds Spent in FY 2024-2025 - $1,933,373.00. Total Number of Projects Reported- 4																			
City of West Sacramento	Yolo County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	State Streets Neighborhood Pavement Rehabilitation	This project will include: Rehabilitate the local street network including storm drainage repairs, ADA accessibility upgrades and pavement rehabilitation in an older West Sacramento neighborhood. | 21/22 should have included a $1,000,000 expenditure rather than $0, therefore, I am adding the $1,000,000 of 21/22 plus $1,000,000 for 22/23 for a total of $2,000,000 which I am showing for 22/23.	State Streets Neighborhood	02/18/2018	06/02/2025	$5,100,000.00	$.00	$5,100,000.00	$7,200,000.00	TBD		5-10	7	6	6
City of West Sacramento	Yolo County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Port Area Infrastructure & Complete Streets Project	This project will include: Active Transportation Plan,Cost Estimating,Document Preparation,Environmental Study/Documents,Preliminary Design,Project Scope Development,Right of Way | The Southport Parkway Pavement Rehabilitation Project and the Industrial Blvd & Harbor Blvd Pavement Rehabilitation have been combined into one project and renamed the Port Area Infrastructure and Complete Streets Project.	Southport Parkway between Lake Washington Blvd and Ramco Street	10/01/2019	12/30/2028	$500,000.00	$.00	$500,000.00	-	Yes	Complete Streets	5-15	7	6	6
City of West Sacramento	Yolo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	States Streets Pavement Rehabilitation (CIP 15042)	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New) | Rehabilitate the local street network including pavement rehabilitation, ADA accessibility upgrades and storm drainage repairs.	Limits of the project include the area bounded by Park Blvd, Stone Blvd, Jefferson Blvd and 15th Street.	10/21/2024	12/31/2025	$1,000,000.00	$1,000,000.00	-	-	TBD		5-10	7	6	6
City of West Sacramento	Yolo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Neighborhood Pavement Preservation (CIP 17026/17029)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Limits of the project include the area bounded by West Capitol Ave, Harbor Blvd, Jefferson Blvd, and the Union Pacific tracks	06/02/2025	12/31/2025	$933,373.00	$933,373.00	-	-	TBD		5-10	7	3	7
City of Westlake Village RMRA Funds Spent in FY 2024-2025 - $653,090.00. Total Number of Projects Reported- 2																			
City of Westlake Village	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY2023/24 Annual Street Resurfacing Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Lindero Canyon Road from Lakeview Canyon to The Cove; Foxfield Drive from Lindero Canyon Road to Saddletree Drive and the streets in the Parkwood Estates and Upper Terrace Townhomes	05/13/2024	09/27/2024	$378,090.00	$378,090.00	$.00	$1,956,700.00	No		15-20	44	27	26
City of Westlake Village	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	FY2024-25 Annual Street Improvement Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing)	Lindero Canyon Road from Via Colinas to Agoura Road, Thousand Oaks Boulevard from the Western city limit to Lindero Canyon Road, Ridgeford Drive, and the streets in the Westlake Trails Neighborhood	04/14/2025	09/24/2025	$275,000.00	$275,000.00	-	-	No		15-20	44	27	26
City of Westminster RMRA Funds Spent in FY 2024-2025 - $2,054,515.00. Total Number of Projects Reported- 6																			
City of Westminster	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Hoover Street Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Remove deteriorated pavement and place new asphalt concrete overlay for the segment between Trask Avenue and Garden Grove Boulevard; apply type 2 slurry seal for the segment between Bolsa Avenue and Trask Avenue; remove and replace damaged curb, gutter, cross gutter, spandrel, sidewalk, ADA ramps, driveway approach, adjust manholes and water valves to grade; and install signing and striping.	Hoover Street from Bolsa Avenue to Garden Grove Boulevard	06/30/2020	01/30/2026	$877.50	$.00	$877.50	-	No		10-15	70	36	45
City of Westminster	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Garden Grove Boulevard Improvement Project	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New)	Garden Grove Boulevard from Goldenwest Street to Easterly City Limits	06/24/2024	12/09/2024	$1,397,130.00	$1,397,130.00	-	$2,327,726.23	No		15-20	70	36	45
City of Westminster	Orange County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Garden Grove Boulevard from Edwards Street to Village Center Drive Improvement Project	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New) | Remove existing pavement and place new asphalt concrete overlay; remove and replace damaged curb, gutter, cross gutter, spandrel, sidewalk, ADA ramps, driveway approach, bus pad; adjust manhole and water valve to grade; install signing and striping.	Garden Grove Boulevard from Edwards Street to Village Center Drive	06/24/2024	12/09/2024	$657,385.00	$657,385.00	-	$2,327,723.23	No		15-20	70	36	45
City of Westminster	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Hoover Street from Bolsa Avenue to Trask Avenue Improvement Project	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New) | The scope of work includes the removal of existing pavement and placement of new asphalt concrete overlay; removal and replacement of damaged curbs, gutters, cross gutters, spandrels, sidewalks, ADA ramps; driveway approaches; bus pads; adjustment of manholes and water valves to grade; and installation of signing and striping.	Hoover Street from Bolsa Avenue to Trask Avenue	02/03/2026	01/30/2027	$.00	-	-	-	No		15-20	70	36	45
City of Westminster	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Westminster Boulevard Improvement Project	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New)	Westminster Boulevard from Hoover Street to Goldenwest Street	12/26/2023	12/31/2025	$.00	$.00	$.00	-	No		15-20	70	36	45
City of Westminster	Orange County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Goldenwest Street from Garden Grove Boulevard to Westminster Boulevard Improvement Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Remove deteriorated pavement and place new asphalt concrete overlay; remove and replace damaged curbs, gutter, cross gutter, spandrel, sidewalk, ADA ramps, driveway approach, bus pad; install signing an striping; and adjust manholes and water valves to grade.	Goldenwest Street from Garden Grove Boulevard to Westminster Boulevard	11/09/2026	02/22/2027	$.00	-	-	-	No		15-20	70	36	45
City of Westmorland RMRA Funds Spent in FY 2024-2025 - $55,942.66. Total Number of Projects Reported- 1																			
City of Westmorland	Imperial County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Measure D South Center Street Paving Project	This project will include: Pavement Rehab/Repair (Existing)	South Center Street	12/04/2023	06/04/2024	$55,942.66	$55,942.66	-	$249,640.00	TBD		25-25	56	40	25
City of Wheatland RMRA Funds Spent in FY 2024-2025 - $30,000.00. Total Number of Projects Reported- 3																			
City of Wheatland	Yuba County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	City wide Street Crack Sealing	This project will include: Purpose is to seal cracks on existing streets throughout the City until funds are fully utilized.	Various streets within the City	06/28/2023	06/30/2025	$1,000.00	$.00	$1,000.00	$6,000.00	No		7-10	3	4	3
City of Wheatland	Yuba County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Wheatland Road Complete Streets	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing) | Contribute to local match to federal aid funds for PA&ED phase of a project to add sidewalks and bike lanes to complete the pedestrian and cyclist corridor, and rehabilitation of existing pavement.	Wheatland Road from Hwy-65 to Oakley Lane	07/01/2024	06/30/2027	$30,000.00	$30,000.00	-	-	Yes	Complete Streets	20-25	3	4	3

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Wheatland	Yuba County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Slurry Seal Streets	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Replace pedestrian ramps as needed, micro-surface and dig-outs as needed, apply Type 2 slurry seal or chip and slurry seal, and pavement markings.	Various streets (3 to 4 city blocks)	09/02/2025	06/27/2026	$.00	-	-	-	No		10-15	3	4	1
City of Whittier RMRA Funds Spent in FY 2024-2025 - $3,568,478.89. Total Number of Projects Reported- 4																			
City of Whittier	Los Angeles County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Palm Avenue Infrastructure Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Water and Sewer upgrades.	Palm Avenue from Whittier Boulevard to Beverly Boulevard.	05/28/2024	02/10/2026	$1,583,122.97	$1,583,122.97	-	-	No		15-20	56	30	38
City of Whittier	Los Angeles County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Calmada Ave, Mills Ave, and Scott Ave Paving Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Calmada Avenue, Mills Avenue, and Scott Avenue between Whittier Boulevard and Lambert Road.	09/19/2024	11/18/2024	$1,961,389.92	$1,961,389.92	-	$1,961,389.92	No		15-20	56	30	38
City of Whittier	Los Angeles County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Painter Ave and Vicinity	This project will include: Cost Estimating,Document Preparation,Preliminary Design	The Vicinity of Painter Avenue.	01/30/2025	06/23/2026	$22,355.00	$22,355.00	-	-	No		15-20	57	32	38
City of Whittier	Los Angeles County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Other	Admin/Overhead Charges for RMRA FY 2024-25	This project will include: Public Works Staffing	City of Whittier	07/01/2024	06/30/2025	$1,611.00	$1,611.00	-	$1,611.00	No		1-1	56	30	38
City of Wildomar RMRA Funds Spent in FY 2024-2025 - $45,582.62. Total Number of Projects Reported- 7																			
City of Wildomar	Riverside County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Clinton Keith Rd. Widening (Phase 1)	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing) | Project includes multiple components. However, only those components for which RMRA Funds are expected to contribute have been identified in the project description.	Clinton Keith Rd. from I-15 to Eastern City Limits	07/01/2025	06/30/2027	$.00	-	-	-	Yes	Complete Streets	10-10	67	28	42
City of Wildomar	Riverside County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Street Rehabilitation Project (FY 2022-2023)	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Walnut St – Mission Trail to White St., Wesley St. – Grand Ave. to Palomar St., Wildomar Trail – Palomar St. to 3000' east	10/03/2023	06/30/2029	$1,197,945.60	$45,582.62	$1,152,362.98	-	TBD	Sustainability	20-25	67	28	42
City of Wildomar	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Road Maintenance and Rehabilitation Project (FY 24/25)	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing)	Lemon Street - Grape St. to Mission Trail Waite Stree/Orange Street - Mission Trail to Bundy Canyon Rd Bundy Canyon Road - I-15 NB Ramps to Mission Trail Union Street - Sheila Ln to Gruwell St. Wesley Street - Grand Ave to Union Street Various Circulation Element Streets Citywide	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	7-20	62	28	42
City of Wildomar	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Slurry Seal Project (FY 24/25)	This project will include: Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various Residential Streets located East of I-15 Freeway, South of Bundy Canyon Road and North and South of Clinton Keith Road	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	7-8	62	28	42
City of Wildomar	Riverside County	2025	Local Streets and Roads Program	Pre-Construction	Forecasted	Road Maintenance & Rehabilitation	Pavement Management Program (PMP) Update Citywide	This project will include: Cost Estimating,Document Preparation,Feasibility Study,Maintenance Program Plan Development	Pavement Management Program (PMP) Update Citywide	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	1-6	62	28	42
City of Wildomar	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Match Funds	Mission Trail/Sedco Sidewalk Phase III	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New)	Mission Trail, Malaga Road to Elberta Road	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	10-15	62	28	42
City of Wildomar	Riverside County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Bundy Canyon Road Widening - Segment 2	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Bundy Canyon Road, East of I-15 Freeway to City limits	07/01/2026	06/30/2027	$.00	-	-	-	Yes	Complete Streets	10-20	62	28	42
City of Williams RMRA Funds Spent in FY 2024-2025 - $151,290.75. Total Number of Projects Reported- 6																			
City of Williams	Colusa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Husted Rd South Pavement Rehab Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety) | Husted Road (South) Pavement Repair & Overlay	Husted Road (South) from I-5 to Abel Road	07/01/2029	12/31/2030	$.00	-	$.00	-	Yes	Sustainability	7-10	4	4	3
City of Williams	Colusa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	7Th Street Rehab Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | 7th Street / Frontage Road Pavement Repair & Overlay	7th Steet / Frontage Road from Theater Road to Husted Road	07/01/2029	12/31/2031	$.00	-	$.00	-	Yes	Sustainability	7-10	4	4	3
City of Williams	Colusa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Husted Rd North Pavement Rehab Project	This project will include: Husted Road (North) Pavement Repair & Overlay	Husted Road (North), from E Street to State Route 20	07/01/2032	12/31/2033	$.00	-	$.00	-	Yes	Sustainability	7-10	4	4	3
City of Williams	Colusa County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	E Street Rehab Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety) | E Street Pavement Repair & Overlay	E Street from Husted Road to 6th Street	07/01/2031	12/31/2032	$.00	-	$.00	-	Yes	Sustainability	7-10	4	4	3
City of Williams	Colusa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	City Street Engineering Expenditures	This project will include: Engineering expenditures paid for continued Road Maintenance and Rehabilitation of City Streets	Citywide City Streets	01/01/2018	06/30/2025	$858,335.46	$151,290.75	$707,044.71	$858,335.46	Yes	Sustainability	7-10	4	4	3
City of Williams	Colusa County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Forecasted	Road Maintenance & Rehabilitation	Street Pavement & Maintenance Repairs	This project will include: Procurement of Road Maintenance and Rehab Materials,Public Works Staffing | pavement pothole & digout repairs (Existing)	Citywide Streets	07/01/2030	06/30/2039	$.00	-	-	-	No		1-5	3	4	3
City of Willits RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 8																			
City of Willits	Mendocino County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Creekside Road Stabilization Project	This project will include: Through this project we will repair drainage structures, regrade the roadway, replace approximately 80' of curb, gutter, and asphalt.	Creekside Street, between Boscabell and South Lenore Streets	-	-	$51,473.50	-	$51,473.50	-	No		10-25	2	2	2
City of Willits	Mendocino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Striping Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Various local streets throughout the City. Most streets in our city of 2.8 square miles are on a four-year rotation, with approximately 20-22 miles of paved roadway in total. All project locations are within 1.5 miles of Lat 39.400528, Lon -123.349698.	06/01/2023	07/01/2025	$62,507.00	$.00	$62,507.00	-	No		2-4	2	2	2
City of Willits	Mendocino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Survey Equipment Maintenance & Replacement	This project will include: Procurement of Public Works Equipment,Repair and Servicing of Public Works Equipment	To be used on locations throughout the City for road rehabilitation and repair.	07/01/2022	07/01/2025	$.00	$.00	$.00	-	No		1-10	2	2	1
City of Willits	Mendocino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Other	Project Managment Software	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Systems/Databases	Software and field tablet will be used on locations throughout the City of Willits. It will most immediately be used on the Annual Striping Project and the Annual Pavement Preservation Project.	07/01/2022	08/01/2024	$.00	$.00	$.00	-	No		5-10	2	2	1
City of Willits	Mendocino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	In Progress	Traffic Control Devices	Traffic Safety Equipment	This project will include: Procurement of Public Works Equipment	To be used on streets throughout the City, housed at the Public Works Yard at 380 E. Commercial St.	02/01/2024	07/31/2025	$6,394.45	$.00	$6,394.45	-	No		3-5	2	2	2
City of Willits	Mendocino County	2025	Local Streets and Roads Program	Procurement/Operational Needs	No Longer RMRA Funded	Traffic Control Devices	Traffic Safety Equipment	This project will include: Procurement of Public Works Equipment	To be used on streets throughout the City, housed at the Public Works Yard at 380 E. Commercial St	-	-	$.00	-	-	-	No		5-7	1	1	1
City of Willits	Mendocino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Annual Traffic Striping Program	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety)	Main St, Sherwood Rd, Center Street, East Commercial, Elm Street, Holly St, Locust St, South St, Madrone St, Coast St, Laurel St, West Mendocino Ave, State St	08/01/2026	07/01/2027	$.00	-	-	-	No		2-5	1	1	1
City of Willits	Mendocino County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Pavement Preservation Project	This project will include: Cost Estimating,Preliminary Design,Project Scope Development	W. Mendocino Avenue, Willits.	08/01/2026	07/01/2027	$.00	-	-	-	TBD		15-20	1	1	2
City of Willows RMRA Funds Spent in FY 2024-2025 - $239,439.96. Total Number of Projects Reported- 3																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Willows	Glenn County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Safety	Birch Street/Tehama Street Sidewalk renovation	This project will include: Remove and replace broken and uneven sidewalks that are trip and fall hazards or force pedestrian traffic to leave the sidewalk and travel in the street. Repair or replace curb and gutter where needed. Connect sections to encourage pedestrian travel and bring sidewalk system into ADA compliance.	South side of Birch St. from Butte St. to Tehama St. West side of Tehama St. from Birch ST. to Cedar St.	08/04/2026	11/04/2026	$.00	-	-	-	TBD	Complete Streets	20-50	3	4	3
City of Willows	Glenn County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023/24 Annual Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	W. Sycamore - N. Villa to Humboldt N. Humboldt - Sycamore to Wood Crawford Ave. - Laurel to Sycamore	05/01/2024	11/26/2024	$495,504.95	$239,439.96	$256,064.99	$774,212.00	Yes	Complete Streets	15-20	3	2	1
City of Willows	Glenn County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-2025 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Pavement Rehab/Repair (Existing),Preliminary Design,Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Oak St from Marshall to Murdoch; Laurel St. - Tehama. to Lassen.; Madrone Manor cul-de-sac	08/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	20-20	3	1	4
City of Winters RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 2																			
City of Winters	Yolo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	SB1 FY 2022/23 Street Rehabilitation Project List	This project will include: Bicycle Lane (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety)	Main St: Railroad to First St Almeria Dr: Almeria Pl to Niemann Almeria Pl: Almeria Dr to End Martinez St: Railroad to Almeria Dr Malaga Ct: Martinez to End First St: Grant to Abbey First St: Main to Wolfskill Niemann St: Railroad to West side of Shirley Rominger School Moody Slough Rd: Niemann to 410 Moody Slough Rd Alley between Main and Russell and First and Railroad Rosa Ave: Mermod Pl to Hemenway Lenis Ave: Mermod Pl to Hemenway Mermod Pl: Anderson to Almeria Pl	08/01/2023	08/10/2023	$142,318.48	$.00	$142,318.48	$142,318.48	Yes	Sustainability	5-7	4	3	3
City of Winters	Yolo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	FY 2024-25 Road Rehabilitation	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Broadview Lane, Colby Lane, Morgan St, Dutton St, RD 89	02/16/2026	02/20/2026	$.00	-	-	-	Yes	Sustainability	5-15	4	4	4
City of Woodlake RMRA Funds Spent in FY 2024-2025 - $227,108.58. Total Number of Projects Reported- 2																			
City of Woodlake	Tulare County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Complete Streets Components	West Sequoia Avenue Multimodal Street Improvements Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Environmental Study/Documents,Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	West Sequoia Ave from Valencia Blvd to Mulberry St.	10/25/2023	02/16/2026	$465,982.84	$227,108.58	$238,874.26	-	TBD	Complete Streets	15-15	26	14	21
City of Woodlake	Tulare County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	West Sequoia Avenue Multimodal Street Improvements Project	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Environmental Study/Documents,Landscape Safety Installation (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Preliminary Design,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	West Sequoia Ave from Valencia Blvd to Mulberry St.	03/23/2026	12/21/2026	$.00	-	-	-	TBD	Complete Streets	15-15	26	14	21
City of Woodland RMRA Funds Spent in FY 2024-2025 - $1,210,038.70. Total Number of Projects Reported- 4																			
City of Woodland	Yolo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2020 Road Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | Roadway rehabilitation including asphalt roadway rehabilitation, repair damaged curb, gutter and sidewalk sections, improve ADA access at intersections, improve delineation of, and widen bike lanes. Project will improve access to shopping, school and neighborhoods within and through the project area.	Matmor Road from E. Main Street to Gibson E. Road and Gum Avenue from East Street to Matmor Road.	06/07/2022	12/31/2025	$3,153,097.98	$556,250.62	$2,596,847.36	-	Yes	Complete Streets	15-20	4	3	3
City of Woodland	Yolo County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Gibson Road Bicycle/Pedestrian Mobility Project - East to West Street	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing) | Project includes asphalt roadway rehabilitation, restriping narrower travel lanes to slow traffic, adding buffered bike lanes, constructing ADA compliant curb ramps and sidewalk repairs, installing drainage improvements, and completing traffic signal improvements to include bicycle and pedestrian actuation.	Gibson Road from East Street to West Street.	06/30/2021	12/31/2025	$430,369.96	$430,369.96	$.00	-	Yes	Complete Streets	15-20	4	3	3
City of Woodland	Yolo County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	W. Gibson Road Rehabilitation - West Street to County Road 98	This project will include: Project includes asphalt roadway rehabilitation, restriping narrower travel lanes to slow traffic, adding buffered bike lanes, constructing ADA compliant curb ramps and sidewalk repairs, installing drainage improvements, and completing traffic signal improvements to include bicycle and pedestrian actuation.	Gibson Road from West Street to County Road 98.	06/30/2021	12/31/2025	$547,475.29	$222,152.42	$325,322.87	-	Yes	Complete Streets	15-20	4	3	3
City of Woodland	Yolo County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	East Main Street Improvement Project	This project will include: Project includes microsurfacing, curb and gutter, landscape, fencing, irrigation and storm drainage, restriping narrower travel lanes to slow traffic, widen existing on-street bike lanes, and add bike lanes where they do not exist. Install a landscape separated, off-street bike path on the north side of E. Main Street between Pioneer Avenue and Matmor Road. | The estimated start and completion dates are for construction only. The estimated total project cost is overall, including pre-construction and construction.	East Main Street from East Street to the Interstate 5 northbound off ramp	06/01/2021	12/31/2025	$2,078,416.98	$1,265.70	$2,077,151.28	-	Yes	Complete Streets	7-10	4	3	3
City of Yorba Linda RMRA Funds Spent in FY 2024-2025 - $1,666,828.75. Total Number of Projects Reported- 3																			
City of Yorba Linda	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Pavement Preservation Program (APPP) Zones 5/6/7 and ADA Ramp Improvements (misc.)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Zone 7 is located on the southeasterly side of the City and is generally bounded by Yorba Linda/Weir Canyon Blvd. to the West, La Palma Ave./Savi Ranch Pkwy. to the South, and City Limits to the North and East. In addition, the project will treat a portion of Esperanza Rd. from Lindsey to the West City Limit (Zone 6) and Via Del Agua/Stonehaven and the streets immediately adjacent to it including a portion of Yorba Linda Blvd. (Zone 5).	06/25/2024	12/31/2025	$1,574,308.75	$1,574,308.75	$.00	-	No		5-7	55	29	39
City of Yorba Linda	Orange County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Road Maintenance & Rehabilitation	Annual Pavement Preservation Project (APPP) Zone 7 and ADA Ramp Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Zone 7 is located on the southeasterly side of the City and is generally bounded by Yorba Linda/Weir Canyon Blvd to the west, La Palma Ave/Savi Ranch Parkway to the south, and City Limits to the north and east.	10/10/2024	05/20/2025	$92,520.00	$92,520.00	-	$92,520.00	No		5-7	55	29	40
City of Yorba Linda	Orange County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Annual Pavement Preservation Project (APPP) Zone 7 and ADA Ramp Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Zone 7 is located on the southeasterly side of the City and is generally bounded by Yorba Linda/Weir Canyon Blvd to the west, La Palma Ave/Savi Ranch Parkway to the south, and City Limits to the north and east.	06/17/2025	11/26/2025	$.00	$.00	-	-	No		5-7	55	29	40
City of Yreka RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
City of Yreka	Siskiyou County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024 Strategic Paving, Preventive and Planning Project	This project will include: Pavement Rehab/Repair (Existing)	Sections of multiple streets within City of Yreka including Yama St., Summit Ct., Hillcrest Dr.,Park Pl., Prospect Ln., Oak St., Maple St., Northview Circle, Discovery St., Payne Ln., W. Oberlin Rd., Kegler Ln., 4H Way, and E. Oberlin Rd.	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Climate, Sustainability, Technologies	5-15	1	1	1
City of Yuba City RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 9																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Walton Avenue Improvements	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Walton Avenue, from Sam's Club Driveway to Hazel Avenue, Yuba City, CA	04/06/2026	11/27/2026	$.00	-	-	Yes	Complete Streets	20-30	3	1	1
City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Butte House Road Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Butte House Road, from Tharp Avenue to Gray Avenue. Yuba City, CA	04/05/2027	11/26/2027	$.00	-	-	-	Yes	Complete Streets, Sustainability	20-30	3	1	1
City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Stabler Lane Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Stabler Lane from Pease Road to Tres Picos Avenue. Yuba City, CA	04/06/2026	11/27/2026	$.00	-	-	-	TBD	Sustainability	20-30	3	1	1
City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Lincoln Road Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Lincoln Road: Sanborn Road to Garden Highway. Yuba City, CA	-	-	$.00	-	-	-	TBD	Sustainability	20-30	3	1	1
City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Bogue Road Improvements	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Bogue Road: Sanborn Road to State Route 99. Yuba City, CA	-	-	$.00	-	-	-	TBD	Sustainability	20-30	3	1	1
City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Harding Road Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Franklin Road to Cherry Street, Yuba City, CA	-	-	$.00	-	-	-	No		20-30	3	1	1
City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	Vernon Avenue Improvements	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Littlejohn Road Intersection - Yuba City	-	-	$.00	-	-	-	No		20-30	3	1	1
City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	South Walton Avenue Overlay	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	1980 S Walton Avenue to Southerly City Limit	-	-	$.00	-	-	-	No		20-30	3	1	1
City of Yuba City	Sutter County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Bogue Road Improvements - SR99 East	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Landscape Safety Installation (New),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Bogue Road, from SR-99 to Railroad Avenue in Yuba City	04/06/2026	11/27/2026	$.00	-	-	-	Yes	Complete Streets	40-50	3	1	1
City of Yucaipa RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 4																			
City of Yucaipa	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	County Line Road Improvements, Bryant Street to I-10 Freeway	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New) | Rehabilitation of asphalt and curb/gutter. Construction of sidewalk, drainage improvements and associated street improvements.	County Line Road from Bryant Street o I-10 Freeway	03/01/2018	06/30/2030	$685,000.00	$.00	$685,000.00	-	TBD		25-25	42	23	8
City of Yucaipa	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Avenue E Intersection Improvements, Bryant Street to 5th Street	This project will include: ADA Curb Ramp Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Roundabout Rehab/Repair (Existing) | Rehabilitation of asphalt and curb/gutter at intersections as part of the construction of roundabouts.	Avenue E from Bryant Street to 5th Street	07/01/2014	12/31/2030	$.00	$.00	$.00	-	TBD		25-25	42	23	8
City of Yucaipa	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Management Program	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Wildwood Canyon Rd(Oak Mesa Dr to Morning Side Dr);17th St (Yucaipa Blvd to Dunlap Ave);2nd St (Persimmon Ave to Acacia Ave);Ave D (16th St to 14th St);Eureka Ave (6th St to End);Nebraska St (7th Pl to Wildwood Canyon Rd);11th St (Yucaipa Blvd to 14th St);Date Ave (Adams St to Bryant St);Custer St (End to Mountain View St);Ave E (End to 8th St);Golden Gate Dr (End to Highland Ave);Holly Ave (Simi Dr to End) 1st St (Cedar Ave to Beech Ave);Sharon Way (Village Rd to Mesa Grande Dr);Blossom Ave	06/01/2024	08/11/2025	$1,300,000.00	$.00	$1,300,000.00	-	TBD	Complete Streets	1-25	42	8	23
City of Yucaipa	San Bernardino County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Calimesa Boulevard Improvements associated with the Wildwood Canyon Road/ Interstate- 10 Interchange(County Line Road to Oak Glen Road)	This project will include: ADA Curb Ramp Installation (New),Bicycle Lane (New),Landscape Safety Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety) | TBD	Wildwood Canyon Road/I-10 Freeway Interchange for Calimesa Boulevard Improvements (County Line Road to Oak Glen Road)	06/03/2024	06/30/2028	$250,000.00	$.00	$250,000.00	-	TBD		25-25	42	23	8
Town of Apple Valley RMRA Funds Spent in FY 2024-2025 - $1,968,573.00. Total Number of Projects Reported- 1																			
Town of Apple Valley	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Resurfacing 2024-01	This project will include: Pavement Rehab/Repair (Existing)	Residential segments in West Apple Valley south of SR18, west of Apple Valley Road, and north of Yucca Loma Road. Additional segments include Reata Rd from Bear Valley to Pimlico Rd. Pimlico Road from Apple Valley Rd to Reata, Apple Valley Rd from Pimlico Rd to Mandan Rd. Apple Valley Rd from Mondamon Rd to SR18, Sitting Bull Rd from Apple Valley Rd to Quapaw Rd, and Kiowa Road from Bear Valley Rd to Ocotillo Way.	09/01/2024	11/12/2024	$1,968,573.00	$1,968,573.00	-	$2,217,506.20	No		7-10	34	17	23
Town of Atherton RMRA Funds Spent in FY 2024-2025 - $386,289.50. Total Number of Projects Reported- 3																			
Town of Atherton	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2023-24 Street Overlay Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Linden Avenue - Between Middlefield Rd and Catalpa Drive	06/01/2024	06/26/2024	$137,629.50	$137,629.50	$.00	$951,766.00	No		5-10	24	13	16
Town of Atherton	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Street Overlay Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Tuscaloosa Avenue - between El Camino Real and Austin Avenue	05/01/2026	10/31/2026	$.00	-	-	-	No		5-10	23	13	16
Town of Atherton	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Menlo Park 2024 Citywide Slurry Seal (Valparaiso Avenue)	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Valparaiso Avenue between El Camino Real and Elena Avenue (Atherton Portion). Note that Atherton Portion of Valparaiso Avenue is being repaired and slurry sealed in conjunction with the portion within Menlo Park as part of the 2024 Menlo Park Citywide Slurry Seal Project.	08/01/2024	12/01/2024	$248,660.00	$248,660.00	-	$248,660.00	Yes	Complete Streets	5-10	23	13	16
Town of Colma RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																			
Town of Colma	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Colma Boulevard Resurfacing Project	This project will include: Paving and/or Striping Rehab/Repair (Existing Safety) | Base repair, crack sealing, Slurry, striping and pavement marking.	Colma Boulevard from Junipero Serra Boulevard to El Camino Real (SR-82) in Town of Colma	03/16/2026	04/17/2026	$.00	-	-	-	No		5-7	19	11	15

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

Town of Colma	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Serramonte Boulevard, Collins Ave, and Junipero Serra Boulevard Maintenance Project	This project will include: Pavement Rehab/Repair (Existing) | The Project scope includes crack sealing, minor roadway and base repairs and resurfacing.	Serramonte Boulevard, Collins Ave, and Junipero Serra Boulevard in Town of Colma	02/16/2026	03/16/2026	$.00	-	-	-	No		5-7	19	11	15
Town of Danville RMRA Funds Spent in FY 2024-2025 - $2,014,465.69. Total Number of Projects Reported- 1																			
Town of Danville	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024/25 Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Various residential streets in the Town of Danville including the following neighborhood locations: Danville Station, Anderson Ranch, Podva Westside, and Downtown Danville	07/01/2024	06/30/2025	$2,014,465.69	$2,014,465.69	-	$3,942,134.24	Yes	Complete Streets	10-20	16	7	10
Town of Fairfax RMRA Funds Spent in FY 2024-2025 - $70,955.37. Total Number of Projects Reported- 8																			
Town of Fairfax	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sidewalk replacement in downtown	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	various locations on Bolinas Rd and Broadway in downtown	06/01/2021	11/28/2024	$32,340.00	$.00	$32,340.00	-	No		20-30	10	2	2
Town of Fairfax	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Safety	CIP Sidewalk Program	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Maintenance Program Plan Development,Right of Way,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Town Wide	06/01/2022	06/30/2026	$6,000.00	$.00	$6,000.00	-	TBD	Complete Streets	1-15	10	2	2
Town of Fairfax	Marin County	2025	Local Streets and Roads Program	Construction	Carried Over	Safety	CIP Sidewalk Program	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Cost Estimating,Maintenance Program Plan Development,Right of Way,Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Town Wide	07/01/2027	06/30/2030	$.00	-	-	-	TBD	Complete Streets	1-15	10	2	2
Town of Fairfax	Marin County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Sir Francis Drake and Bolinas Rd. repaving projects	This project will include: Bicycle Lane Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Selected portions of Sir Francis Drake (approx. location west Oak Manor intersection) and selected portions of Bolinas Rd. between Broadway north to the Town Limits.	11/29/2024	06/30/2026	$.00	-	-	-	No		15-30	10	2	2
Town of Fairfax	Marin County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Sir Francis Drake and Bolinas Rd. repaving projects	This project will include: Bicycle Lane Rehab/Repair (Existing),Document Preparation,Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Selected portions of Sir Francis Drake (approx. location west Oak Manor intersection) and selected portions of Bolinas Rd. between Broadway north to the Town Limits.	06/30/2022	11/28/2024	$10,445.00	$.00	$10,445.00	-	No		15-30	10	2	2
Town of Fairfax	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	Pavement Rehab Non K	This project will include: Pavement Rehab/Repair (Existing)	Citywide	06/01/2021	11/28/2026	$110,814.33	$.00	$110,814.33	-	TBD		5-5	10	2	2
Town of Fairfax	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Sidewalk replacement in downtown	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	various locations on Bolinas Rd and Broadway in downtown	06/01/2023	11/29/2026	$.00	$.00	$.00	-	No		20-30	10	2	2
Town of Fairfax	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024 Fairfax Slurry Streets and Roads Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Multiple streets and roads - See Exhibit A 2024 Slurry Streets and Roads Project attachment; Streets include Alder, Arroyo, Azalea, Baywood, Belle, Belmont, …, Tamalpais	07/01/2024	06/30/2026	$70,955.37	$70,955.37	-	-	No		5-10	12	2	2
Town of Fort Jones RMRA Funds Spent in FY 2024-2025 - $.00. Total Number of Projects Reported- 2																			
Town of Fort Jones	Siskiyou County	2025	Local Streets and Roads Program	Pre-Construction	In Progress	Road Maintenance & Rehabilitation	Town of Fort Jones Strategic Paving, Preventive and Planning project;	This project will include: Bridge Structure Rehab/Repair (Existing),Cost Estimating,Preliminary Design | Crack sealing, surface sealing, removal and replacement of failed roadway sections and associated work on various Town streets to maintain good condition; estimated life 15 years; construction to be done in 2022-23.	While the Town has a recent PCI survey for reference, determining the most effective use of limited funds for FY 17/18 requires actual observation of the streets and prioritizing to achieve the best use of funds	07/01/2022	07/01/2024	$20,350.00	$.00	$20,350.00	-	TBD		5-15	1	1	1
Town of Fort Jones	Siskiyou County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Town of Fort Jones Strategic Paving, Preventive and Planning project;	This project will include: Bridge Structure Rehab/Repair (Existing),Cost Estimating,Preliminary Design | Crack sealing, surface sealing, removal and replacement of failed roadway sections and associated work on various Town streets to maintain good condition; estimated life 15 years; construction to be done in 2022-23.	While the Town has a recent PCI survey for reference, determining the most effective use of limited funds for FY 17/18 requires actual observation of the streets and prioritizing to achieve the best use of funds	11/30/2025	02/28/2027	$7,488.22	-	$7,488.22	-	TBD		5-15	1	1	1
Town of Hillsborough RMRA Funds Spent in FY 2024-2025 - $310,358.92. Total Number of Projects Reported- 1																			
Town of Hillsborough	San Mateo County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2025 Street Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety) | The 2025 Street Resurfacing Project consists of essential maintenance and rehabilitation work including approximately 30 miles of hot mix asphalt (HMA) mill and fill, microsurfacing, and crack sealing.	Selected streets are located in various areas with the Town's limits. A list of proposed streets that will be funded with Fiscal Year 2024/2025 Road Maintenance and Rehabilitation Account revenues is attached (approximately 30 miles of the Town's 83 miles of roadways).	05/19/2025	11/10/2025	$310,358.92	$310,358.92	-	-	No		3-30	21	13	15
Town of Loomis RMRA Funds Spent in FY 2024-2025 - $185,756.91. Total Number of Projects Reported- 6																			
Town of Loomis	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Complete Streets Components	Sierra College Blvd Third Lane From Brace Rd. to Taylor Road	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain/Culvert Installation (New),Traffic Signals, Lights, and/or Signage Installation (New Safety),Traffic Signals, Lights, and/or Signage Rehab/Repair (Existing Safety)	Sierra College Blvd Third Lane From Brace Rd. to Taylor Road	07/01/2026	12/31/2026	$.00	-	-	-	Yes	Complete Streets	20-25	6	1	4
Town of Loomis	Placer County	2025	Local Streets and Roads Program	Construction	In Progress	Safety	Taylor Road Sidewalk Repair Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Intersection of Taylor Road at Horseshoe Bar Road, and on Webb Street at Taylor Road, in the Town of Loomis	10/17/2022	12/22/2026	$152,071.51	$.00	$152,071.51	-	Yes	Complete Streets	25-50	6	1	4
Town of Loomis	Placer County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Street Resurfacing - Patch Paving	This project will include: Pavement Rehab/Repair (Existing)	The project includes localized dig-out repairs and asphalt concrete overlay at various locations along Del Mar Road and Bankhead Road, as well as intersection grind and overlay at Sierra College Boulevard/King Road and Horseshoe Bar Road/Brace Road within the Town of Loomis.	10/21/2024	02/11/2025	$185,756.91	$185,756.91	-	$529,575.37	No		10-15	5	6	3
Town of Loomis	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Arterial and Collector Pavement Repair	This project will include: Pavement Rehab/Repair (Existing)	Street segments from the following list: 1) Boyington from King to Town Limits (completed); 2) Brace from Sierra College Blvd to I-80 Overpass; 3) Swetzer from King to Town Limits; 4) Laird from Wishing Well to Horseshoe Bar (completed); 5) King from Taylor to Town Limits; 6) Sierra College Blvd from Bankhead to Town Limits; 7) Arcadia from Humphrey to King; 8) Horseshoe Bar from Taylor to Town Limits; 9) Margaret from King to Sparas; 10) Barton from Croft Ln to Brace	07/01/2026	12/31/2026	$.00	-	-	-	Yes	Sustainability	25-50	6	1	3
Town of Loomis	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	Patch Paving, Overlay and Digout Repairs Project	This project will include: Pavement Rehab/Repair (Existing)	Bankhead Road, Delmar Avenue, Sierra College Blvd at King Road, Horseshoe Bar Road at Laird Road	07/01/2026	12/31/2026	$.00	-	-	-	No		5-20	5	1	3
Town of Loomis	Placer County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2024 Asphalt Rubber Cape Seal Project	This project will include: Pavement Rehab/Repair (Existing)	Bankhead Road, Delmar Avenue, Swetzer Road	07/01/2026	12/31/2026	$.00	-	-	-	Yes	Sustainability	10-15	5	1	3
Town of Los Altos Hills RMRA Funds Spent in FY 2024-2025 - $231,302.40. Total Number of Projects Reported- 1																			

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

Town of Los Altos Hills	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Rehabilitation and Storm Drainage Improvement Project	This project will include: Pavement Rehab/Repair (Existing) | This is an annual street resurfacing project that includes 2" overlay with digouts, microsurfacing, and pavement markings replacement throughout various streets within Town limits. (See attached exhibit for street names.) The selected streets were determined by the recommendation from the Metropolitan Transportation Commission's Pavement Management Program.; The budget will support the necessary work on various street repairs and maintenance throughout Town.	This streets operation and maintenance will cover town-wide public streets (total 216 streets) in general, the approximate boundary streets are listed below: Page Mill Road - Arastradero Road - Foothill Expressway - Edith Ave - Fremont Road - O'Keefe Ln - El Monte Road - Summerhill Avenue - Magdalena Avenue - Eastbrook Avenue - W Loyola Drive - Stone Brook Drive - Moody Road Then back on Page Mill Road.; Various locations across Town including Anacapa Drive, Edith Road, Elena Road, Esperanza Drive, Fremont Road, Kingsley Avenue, La Cresta Drive, Moody Road, Mora Heights Way, Page Mill Road, Purissima Road, Stonebrook Drive, Taaffe Road, Twin Oaks Court, Viscaino Road, and Weston Drive.	07/01/2024	10/01/2024	$231,302.40	$231,302.40	-	$1,276,074.50	No		5-20	24	13	18
Town of Los Gatos RMRA Funds Spent in FY 2024-2025 - $1,620,034.00. Total Number of Projects Reported- 2																			
Town of Los Gatos	Santa Clara County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	FY23/24 Annual Street Repair & Resurfacing Project CIP 811-9901	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Blossom Hill Rd, Lark Avenue, Los Gatos Blvd., Shannon Rd., Camino Del Cerro.	07/01/2024	04/01/2025	$1,620,034.00	$1,620,034.00	-	$1,620,034.00	No	Sustainability	5-15	28	15	16
Town of Los Gatos	Santa Clara County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Annual Street Repair and Resurfacing Project	This project will include: Bicycle Lane (New),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety)	Los Gatos Blvd: HWY 9- Caldwell Pollard Rd: Quito to W. Parr Blossom Hill rd: Union Ave to City Limits Los Gatos- Almaden Rd: Los Gatos Bl to Camino del Cerro	10/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets, Technologies	5-15	28	15	16
Town of Mammoth Lakes RMRA Funds Spent in FY 2024-2025 - $330,435.90. Total Number of Projects Reported- 2																			
Town of Mammoth Lakes	Mono County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Chaparral Road Extension	This project will include: Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	The project will connect the northerly end of Chaparral to the new segment of Tavern Rod being constructed in The Parcel within Mammoth Lakes, CA.	09/02/2022	06/23/2025	$330,435.90	$330,435.90	$.00	$1,925,260.94	Yes	Complete Streets, Sustainability	20-30	8	4	3
Town of Mammoth Lakes	Mono County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	2024 Road Rehabilitation Project	This project will include: Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	Kelley Road, Silver Tip Lane, Monterey Pine Road from Majestic Pines Drive to Silver Tip Lane, Majestic Pines Drive from Monterey Pine Road to NE end, Mono Street, Dorrance Drive, and multiple MUP locations. All located within the Town of Mammoth Lakes.	-	-	$.00	-	-	-	No		20-30	8	4	3
Town of Moraga RMRA Funds Spent in FY 2024-2025 - $471,371.53. Total Number of Projects Reported- 3																			
Town of Moraga	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Annual Street Repairs	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Camino Pablo, Bollinger Canyon, Canyon Road, Calle La Mesa, Moraga Road, Calle La Montana, Moraga Way, Camino Ricardo, Rheem Boulevard, Campolindo Drive, St. Mary's Road, Corliss Drive, Country Club Drive, De La Cruz, Donald Drive, Fernwood Drive, Larch Avenue, Natalie Drive, Paso Grande, Rimer Drive, Sanders Drive, School Street, Shuey Drive, Tharp Drive, Va Granada	04/04/2024	04/14/2025	$32,990.00	$11,000.00	$21,990.00	$361,149.50	Yes	Sustainability	5-15	16	7	11
Town of Moraga	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing)	Butterfield Pl, Constance Pl, Corliss Dr, Corte Fortuna, Donald Dr, Fairfield Pl, Lakefield Pl, Rheem Blvd, Millfield Pl, Moraga Rd, Paseo Del Rio, Redfield Pl, Springfield Pl, St Mary's Rd, Via Granada, Wimpole St	06/24/2024	03/26/2025	$459,770.85	$459,770.85	-	$6,832,601.23	Yes	Sustainability	5-25	16	7	11
Town of Moraga	Contra Costa County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Annual Street Repairs Project	This project will include: Pavement Rehab/Repair (Existing)	Rheem Boulevard St Mary's Road Moraga Road	06/24/2024	02/14/2025	$600.68	$600.68	-	$361,149.50	Yes	Sustainability	5-10	16	7	11
Town of Paradise RMRA Funds Spent in FY 2024-2025 - $291,747.74. Total Number of Projects Reported- 1																			
Town of Paradise	Butte County	2025	Local Streets and Roads Program	Procurement/Operational Needs	Completed	Road Maintenance & Rehabilitation	Town Transportation Related Infrastructure Repair and Rehabilitation	This project will include: Procurement of Public Works Equipment,Procurement of Public Works Safety Materials and Gear,Procurement of Public Works Systems/Databases,Procurement of Road Maintenance and Rehab Materials,Public Works Staffing,Repair and Servicing of Public Works Equipment,Repair and Servicing of Public Works Systems/Databases | Due to the Camp Fire, the fiscal year 2024/2025 revenues from SB 1 are proposed to be used for ongoing maintenance of public roadways with majority of funds to be held indefinitely due to the uncertain future of the Town's transportation network. The recommended strategy for the Town is to hold all transportation funding revenues until the Town's repair efforts can be properly planned.	Throughout Town	07/01/2024	06/30/2025	$291,747.74	$291,747.74	-	$291,747.74	TBD		1-2	3	4	1
Town of Portola Valley RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 1																			
Town of Portola Valley	San Mateo County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024/2025 Street Resurfacing project	This project will include: Pavement Rehab/Repair (Existing)	Minoca Road (Cervantes Road to Golden Oak Drive) Possum Lane (Town limits to Westridge Drive) Westridge Drive (Solana Road to Mapache Drive)	04/01/2026	06/30/2026	$.00	-	-	-	No		4-15	24	13	16
Town of Ross RMRA Funds Spent in FY 2024-2025 - $63,747.35. Total Number of Projects Reported- 1																			
Town of Ross	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Laurel Grove Safe Routes to School Phase IIB	This project will include: Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Right of Way Acquisition,Sidewalk and/or Crosswalk Installation (New),Storm Drain and/or Culvert Rehab/Repair (Existing) | Retaining wall for pavement widening, new sidewalk is an at-grade asphalt pedestrian pathway with curb seperation.	Laurel Grove Avenue in Ross, CA between Canyon Road and Monte Alegra	08/01/2024	04/01/2025	$63,747.35	$63,747.35	-	$635,170.00	Yes	Complete Streets	15-30	12	2	2
Town of San Anselmo RMRA Funds Spent in FY 2024-2025 - $348,891.11. Total Number of Projects Reported- 1																			
Town of San Anselmo	Marin County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Street Resurfacing Project	This project will include: Pavement Rehab/Repair (Existing)	Kensington Rd from Bolinas Ave to Austin Ave Mariposa Ave from Kensington Rd to Richmond Rd Spring Grove Ave from Greenfield Ave to 160 Spring Grove Ave Woodside Dr from Idlewood Dr to Oak Springs Dr Oak Springs Dr from Woodside Dr to 180 Oak Springs Dr Los Angeles Blvd from Monterey Ave South to Town Limit Monterey Ave from Los Angeles Blvd S to Los Angeles Blvd N Monterey Terr from Monterey Ave to end	08/01/2024	09/30/2024	$348,891.11	$348,891.11	-	$1,072,489.00	Yes	Complete Streets	15-20	12	2	2
Town of Tiburon RMRA Funds Spent in FY 2024-2025 - $181,275.34. Total Number of Projects Reported- 4																			
Town of Tiburon	Marin County	2025	Local Streets and Roads Program	Construction	In Progress	Road Maintenance & Rehabilitation	2024 Various Streets Pavement Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing) | Pavement Rehabilitation and Construction Project	Roads List: Acacia Dr, Divisio St, Esperanza St, Felipa Ct, Francisco Vista Ct, Geridert Dr, Harn Ct, Juanita Ln, Lagoon View, Main St, Malvino Ct, Mar East St, Mark Terr, Mar West St, Midden Ln, Miraflores Ln, Neds Wy, Old Landing Rd, Paradise Dr, Park Pl, Pin Ter, Porto Marino Dr, Raccoon Ave, Red Hill Cir, Reed Ranch Rd, Reedlands Woods Wy, Ridge Rd, Rowley Cir, Seafirth Ln, Spanish Trail Rd, Straits View Dr, Tara Hill Rd,Tara View Rd,Theresa Ct,Venus Ct,Vista Del Mar,Vistazo West,Wilkins Ct	06/16/2025	12/31/2025	$181,275.34	$181,275.34	-	-	No		15-25	10	2	2
Town of Tiburon	Marin County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2025 Various Streets Pavement Rehabilitation Project	This project will include: Preliminary Design	Beach Road, Lorna Avenue, Mar West St, Rock Hill Drive, Gilmartin Drive, Mar East Street, Old Rail Trail Parking Lot, Old Landing Road, Reed Ranch Road, Seafirth Place, Seafirth Road, South Ridge West, Mateo Drive, Felipa Court, Sonora Court, Sutter Court, Tenaya Drive, Trestle Glen Blvd	06/30/2026	09/03/2026	$.00	-	-	-	No		5-25	12	2	2

Fiscal Year 2024-25 Expenditure Report Project Detail
Local Streets and Roads Funding Program
Cities as of January 20, 2026

Town of Tiburon	Marin County	2025	Local Streets and Roads Program	Pre-Construction	Carried Over	Road Maintenance & Rehabilitation	2026 Various Streets Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This project will include: ADA Curb Ramp Rehab/Repair (Existing), Pavement Rehab/Repair (Existing)	Acacia Drive, Cayford Drive, Vista Del Mar, South Ridge Drive, Racooon Ln, Cornstock Drive, Gilmartin Drive, Hacienda Drive, Hilary Drive, Mark Terrace, Mateo Drive, Neds Way, North Terrace , Paradise Drive, Porto Marino Driv, Reed Ranch Road, Roseville Court, Round Hill Road, Silverado Drive, Steward Drive, Tara Hill Road, Tara View Road, Warrens Way, Mariposa Court , Saint Bernard Road	07/01/2026	09/01/2026	$.00	-	-	-	No		5-25	10	2	2
Town of Tiburon	Marin County	2025	Local Streets and Roads Program	Construction	Forecasted	Road Maintenance & Rehabilitation	2026 Various Streets Pavement Rehabilitation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design | This project will include: ADA Curb Ramp Rehab/Repair (Existing), Pavement Rehab/Repair (Existing)	Acacia Drive, Cayford Drive, Vista Del Mar, South Ridge Drive, Racooon Ln, Cornstock Drive, Gilmartin Drive, Hacienda Drive, Hilary Drive, Mark Terrace, Mateo Drive, Neds Way, North Terrace , Paradise Drive, Porto Marino Driv, Reed Ranch Road, Roseville Court, Round Hill Road, Silverado Drive, Steward Drive, Tara Hill Road, Tara View Road, Warrens Way, Mariposa Court , Saint Bernard Road	07/01/2027	09/01/2027	$.00	-	-	-	No		5-25	10	2	2
Town of Truckee RMRA Funds Spent in FY 2024-2025 - $431,615.02. Total Number of Projects Reported- 4																			
Town of Truckee	Nevada County	2025	Local Streets and Roads Program	Construction	Carried Over	Complete Streets Components	West River Street Site Redevelopment	This project will include: Sidewalk and/or Crosswalk Installation (New)	West River Street adjacent to Truckee River immediately west of Mill Street in downtown Truckee.	07/01/2025	06/30/2026	$.00	-	-	-	Yes	Complete Streets	30-30	1	1	4
Town of Truckee	Nevada County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	West River Street Streetscape Improvement Project	This project will include: ADA Curb Ramp Installation (New),Pavement Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	West River Street between Bridge Street and Mill Street	05/01/2022	07/01/2025	$1,114,484.63	$431,615.02	$682,869.61	-	Yes	Complete Streets	30-30	1	1	4
Town of Truckee	Nevada County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Railyard Mobility Hub	This project will include: ADA Curb Ramp Installation (New),Landscape Safety Installation (New),Pavement Improvement (New),Paving and/or Striping Installation (New Safety),Sidewalk and/or Crosswalk Installation (New),Storm Drain/Culvert Installation (New)	Church Street at the North Balloon Track of the Truckee Railyard Master Plan area.	08/14/2023	12/13/2025	$486,800.00	$.00	$486,800.00	-	Yes	Complete Streets	30-40	1	1	4
Town of Truckee	Nevada County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Railyard Mobility Hub Phase 2A	This project will include: Installing new infrastructure for electric vehicle charging stations.	Church Street at the North Balloon Track of the Truckee Railyard Master Plan area.	05/01/2024	07/30/2026	$.00	$.00	-	-	Yes	Complete Streets	30-40	1	1	4
Town of Windsor RMRA Funds Spent in FY 2024-2025 - $0.00. Total Number of Projects Reported- 2																			
Town of Windsor	Sonoma County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	2024-25 Pavement Preservation Project (Wild Oak)	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Bicycle Lane Rehab/Repair (Existing),Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Sidewalk and/or Crosswalk Rehab/Repair (Existing) | repave and or resurface residential streets in the wild oak neighborhood to provide a smooth surface for bicyclists and pedestrians.	Wild Oak Drive, Park Glen Drive, Railroad Avenue, Windsor Avenue, Oak Park Street, Daybrook Drive, Greenbrook Court, Stellar Lane, Sirius Drive and a portion of Buckingham Dr.	07/01/2025	12/31/2025	$.00	-	-	-	Yes	Complete Streets	10-20	2	2	2
Town of Windsor	Sonoma County	2025	Local Streets and Roads Program	Construction	No Longer RMRA Funded	Road Maintenance & Rehabilitation	2024-25 Pavement Preservation Project	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Pavement Rehab/Repair (Existing),Paving and/or Striping Rehab/Repair (Existing Safety)	The Wild Oak Neighborhood Pavement Preservation Project proposes to overlay Wild Oak Drive, Park Glen Drive, Oak Park Street, Greenbrook Court, Daybrook Drive and Stellar Lane.	-	-	$.00	-	-	-	Yes	Complete Streets	15-20	2	2	2
Town of Woodside RMRA Funds Spent in FY 2024-2025 - $144,823.24. Total Number of Projects Reported- 1																			
Town of Woodside	San Mateo County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	2024 Road Rehabilitation Project	This project will include: Pavement Rehab/Repair (Existing)	Glencrag Way from Jefferson Ave. to W. Glen Way; Canada Lane from Romero to Woodside rd.; Runnymede Rd. from Canada Rd. to Raymundo dr.; Albion Ave. from Woodside Rd. to Olive Hill Lane; Ridge Ct. from Glenwood Ave. to end; Cinnabar Rd. from Ridgeway to end; Sheridan Way from Woodside Dr. to end; Vineyard hill Rd. from Mountain Home Rd. to end; Canada Rd. from Glenwood Ave. to Runnymede Rd.; Haciendas Dr. from Woodside Rd. to end; Kenmore Way from Woodside Dr. - end; La Questa Way-Canada to end	07/08/2024	12/10/2024	$144,823.24	$144,823.24	-	$481,280.30	No		5-15	24	13	4
Town of Yountville RMRA Funds Spent in FY 2024-2025 - $65,032.65. Total Number of Projects Reported- 4																			
Town of Yountville	Napa County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Curb, Gutter & Sidewalk Replacement	This project will include: ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Rehab/Repair (Existing)	Toyon Terrace & Vista neighborhoods, Washington Street	06/01/2022	04/30/2025	$30,415.50	$.00	$30,415.50	$40,000.00	Yes	Complete Streets	20-40	4	3	5
Town of Yountville	Napa County	2025	Local Streets and Roads Program	Construction	Completed	Complete Streets Components	Curb, Gutter Sidewalk and or ADA Ramp Replacement	This project will include: ADA Curb Ramp Installation (New),ADA Curb Ramp Rehab/Repair (Existing),Sidewalk and/or Crosswalk Installation (New),Sidewalk and/or Crosswalk Rehab/Repair (Existing),Storm Drain and/or Culvert Rehab/Repair (Existing),Storm Drain/Culvert Installation (New)	Vista Dr and Finnell Vista and Vineyard Circle 100 and 306 Vineyard Circle -remove and replace 40 feet 150 Vineyard Circle R&R Vineyard Circle and Vista Dr Vista Ct and Vista Dr Vista Dr north of Vista Ct R&R Humboldt at Yount. All locations are an estimate and have yet to be finalized.	06/30/2024	04/30/2025	$67,000.00	$.00	$67,000.00	$67,000.00	Yes	Complete Streets	20-40	40	3	5
Town of Yountville	Napa County	2025	Local Streets and Roads Program	Pre-Construction	Completed	Complete Streets Components	Paving Projects-Engineering and Construction	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Various locations on Town streets for concrete repair and replacement Washington St. at Madison and lifted concrete repair at various locations.	06/30/2023	06/30/2025	$65,032.65	$65,032.65	$.00	$65,032.65	Yes	Complete Streets	5-15	40	3	5
Town of Yountville	Napa County	2025	Local Streets and Roads Program	Construction	In Progress	Complete Streets Components	Paving Projects-Engineering and Construction	This project will include: Cost Estimating,Document Preparation,Environmental Study/Documents,Pavement Improvement (New),Pavement Rehab/Repair (Existing),Paving and/or Striping Installation (New Safety),Paving and/or Striping Rehab/Repair (Existing Safety),Preliminary Design	Various locations on Town streets for concrete repair and replacement Washington St. at Madison and lifted concrete repair at various locations.	06/30/2025	12/31/2025	$.00	$.00	-	-	Yes	Complete Streets	5-15	40	3	5
Town of Yucca Valley RMRA Funds Spent in FY 2024-2025 - $695,963.00. Total Number of Projects Reported- 2																			
Town of Yucca Valley	San Bernardino County	2025	Local Streets and Roads Program	Construction	Completed	Road Maintenance & Rehabilitation	Townwide Slurry/Cape Seal Project 2023	This project will include: Pavement Rehab/Repair (Existing)	Streets Through the Town: Wamego Tr, San Rafael Rd, San Rafael Ct, Plaza Del Amigo, Farrelo Rd, Farrelo Ct, Juarez Ct, Pinto Ct, Concho Way, Buena Suerte Ct, Buena Suerte Lane, Bandera Rd, Buena Suerte Rd, San Juan Rd, Mandarin Rd, Del Rio Way, Mirlo Lane, Mirlo Ct, Panchita Rd, Montecello Rd	05/08/2024	07/31/2024	$695,963.00	$695,963.00	-	$1,796,453.57	No		7-14	42	16	8
Town of Yucca Valley	San Bernardino County	2025	Local Streets and Roads Program	Construction	Carried Over	Road Maintenance & Rehabilitation	Townwide Slurry/Cape Seal Project FY 24/25	This project will include: Pavement Rehab/Repair (Existing)	Rome Ct., Red Bluff Avenue, Redondo Street Airway Court, Airway Avenue, Murrieta Lane, Palo Alto Avenue, Imperial Drive, and other locations	08/18/2025	11/21/2025	$.00	-	-	-	No		7-14	42	16	8