

## MEMORANDUM

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: May 14-15, 2026

From: STEVEN KECK, Chief Financial Officer

Reference Number: 2.8v.(4), Action Item

Prepared By: Dee Lam, Chief  
Division of Local Assistance

Subject: **REQUEST TO AMEND THE PERIOD OF PROJECT ALLOCATION FOR A  
LOCALLY-ADMINISTERED ACTIVE TRANSPORTATION PROGRAM PROJECT,  
OFF THE STATE HIGHWAY SYSTEM  
WAIVER 26-93, AMENDING WAIVER 25-79**

### **ISSUE:**

Should the California Transportation Commission (Commission) amend the period of project allocation for the locally-administered Active Transportation Program (ATP) Jamestown Community Connectivity Project (PPNO 3512), in Tuolumne County, for the time period as identified in the attachment?

### **RECOMMENDATION:**

The California Department of Transportation recommends that the Commission amend the period of allocation for the locally-administered ATP Jamestown Community Connectivity Project (PPNO 3512), in Tuolumne County, for the time period as identified in the attachment.

### **BACKGROUND:**

In May 2025, the Commission approved a 12-month project allocation time extension for the Construction phase of the locally-administered ATP Jamestown Community Connectivity Project (PPNO 3512). The local agency has not been able to request allocation for funds by the June 30, 2026 deadline. The attachment shows the details of the project and the explanation for the delays. The respective agency is requesting an amendment to the extension, and the regional planning agency concurs.

Current ATP Guidelines adopted by the Commission stipulate that funds programmed for all components of local grant projects are available for allocation only until the end of the fiscal year. The Commission may approve a waiver to the Timely Use of Funds deadline, one-time only, for up to 20 months.

Attachment

**Amendment Time Extension/Waiver – Project Allocation  
Active Transportation Program**

Project Number: 1  
Applicant: Tuolumne County  
County: Tuolumne  
District: 10  
PPNO: 3512  
Allocation Amount: \$1,586,000  
Phase: Construction  
1st Waiver: 25-79  
Approved: 05/16/2025  
Number of Months Requested: ~~12 Months~~ **20 Months**  
Extended Deadline: ~~06/30/2026~~ **02/28/2027**  
Department Recommendation: Support

**Jamestown Community Connectivity Project**

Tuolumne County (County) requests an additional 8 months, from 12 months to 20 months, for the period of project allocation for the Construction (CON) phase of the Jamestown Community Connectivity Project. The County is experiencing delays with utility replacements.

The project proposes to construct sidewalk, separated paths, curb and gutter, Americans with Disability Act (ADA) improvements, and crosswalks.

In May 2025 the project received a 12-month time extension to allocate the CON phase. The project was originally delayed due to electrical and telecommunication overhead line relocations. In March 2026, the County was notified by the Tuolumne Utilities District (TUD) that improvements needed to be made, as part of their Capital Improvement Plan, to an existing waterline that is under the proposed new sidewalk as part of the Jamestown Community Connectivity Project. The existing infrastructure basemaps indicate the waterline in the roadway. However, after a field meeting, the County was informed of the actual location conflicts with the new proposed sidewalk. Project design changes are needed to ensure the sidewalk improvements are modified given the locations of TUDs improvements. Any shift in utility placement requires precise recalculation of these grades to maintain ADA compliance and property access. It is expected to take up to 12 months to complete the design and for the TUD improvements to be completed ahead of construction. Additionally, the County will need to re-engage stakeholders, including residents and Jamestown Elementary School, as these utility and design changes are incorporated to ensure community buy-in and safety. This project is critical to regional goals supported by the school administration, community groups, local tribal interests, and the Tuolumne County Transportation Council. There is a concurrent project development expenditure time extension for the Plans, Specifications, and Estimate and Right of Way phases on this month's Commission agenda.

Therefore, the County is requesting an additional eight months to allocate the CON phase from June 30, 2026 to February 28, 2027.