California Transportation Commission

May 14-15, 2026 - Time Extension Requests / Staff Recommendations

Tabs 107-142

The Staff Recommendations for Time Extension Requests process is revised as of the August 2025 Commission meeting.

All Time Extension requests (Tabs 107-144) are recommended for approval by staff, unless otherwise noted below.
Time extension requests noted below are either modified (e.g., a different duration than originally requested) or not recommended for approval.

The Commission encourages members of the public, stakeholders, and project sponsors to attend and participate in the Commission meeting. Public input is always considered alongside staff recommendations.

Note: staff recommendation for approval does not guarantee Commission approval.

Staff recommendations for the following Time Extension requests are modified from the Agency and Caltrans recommendation:

Agenda Item #	Ref #	Extension Type (CTC Program - Extension Type)	Pro #	PPNO	County	Agency	Original Agency Request (in months)	Amended Agency Request (in months)	Caltrans Extension Request (in months)	Time Extension Expiration Date (date format)	CTC Staff Recommendation (in months)	Notes
135	2.8a.(12)	Local Transportation Climate Adaptation Program - Project Allocation	1	1322	Orange	City of Laguna Niguel	12	N/A	12	12/31/2027	18	Due to a Caltrans Budgets' error, the PS&E and ROW allocations for May have been removed from the Final Agenda, however, the CON Time Extension request remains. To address the reduction in time to award contracts for PS&E and ROW (from the end of May to July 21st), and to deliver the project overall, Commission staff is recommending that the Time Extension request be granted for 18 months so that the contractor can finish the PS&E and ROW phases before CON can be allocated. **Staff recommends approval of this 18-month time extension.**